

Post-implementation report—public component

PROJECT NAME	Opal Offices, Workshops and Laboratories Extensions
Proponent agency	Australian Nuclear Science and Technology Organisation (ANSTO)
Date referred to the Committee	25 February 2010
Committee report/s (e.g. 1/2013)	2/2010
Date of expediency (House of Representatives)	21 June 2010
COSTS	
Original cost estimate	\$14.990 million
Final cost of project	\$16.082 million
Reasons for cost changes	Regulatory requirements in relation to Reactor security infrastructure.

TIME	
Original estimate of commencement and completion of works	Commencement: July 2010 Completion: December 2011.
Actual date of commencement and completion of works	Commencement: July 2010 Completion: September 2013
Reasons for time changes	The Public Works Committee was advised in August 2011 of delays to commencement due to ANSTO's review and reprioritisation of capital projects. Regulatory requirements in relation to Reactor infrastructure extended the construction phase.
SCOPE	
Did the project deliver the original scope? Y/N	Yes.
If no, was the scope increased or decreased?	n/a
Details of scope changes	n/a
Reasons for scope changes	n/a