

# Fit-out of New Leased Premises for the Department of Climate Change and Energy Efficiency

---

## Post-implementation report—public component

<b>PROJECT NAME</b>	Fit-out of New Leased Premises for the Department of Climate Change and Energy Efficiency
Proponent agency	Department of Climate Change and Energy Efficiency (now the Department of Industry, Innovation and Science)
Date referred to the Committee	11 March 2010
Committee report/s (eg. 1/2013)	Report 2/2010
Date of expediency (House of Representatives)	24 June 2010
<b>COSTS</b>	
Original cost estimate	\$20,500,000
Final cost of project	\$21,265,277
Reasons for cost changes	Unfavourable market conditions at the time of tendering trade packages

<b>TIME</b>	
Original estimate of commencement and completion of works	Original Commencement: July 2010 Original Completion : December 2012
Actual date of commencement and completion of works	Actual Commencement: July 2010 Actual Completion : December 2012
Reasons for time changes	N/A
<b>SCOPE</b>	
Did the project deliver the original scope? Y/N	Yes
If no, was the scope increased or decreased?	N/A
Details of scope changes	N/A
Reasons for scope changes	N/A