## Proposed fitout of new leased premises for Divisions of the Department of Innovation, Industry, Science and Research (now Department of Industry) at Buildings 2 and 3, 105 Delhi Road, Riverside Corporate Park, North Ryde, NSW

## Public Works Committee - Post-implementation report—public component

The Auditor-General's Report 20/2009 on the approval of funding for public works, found a need for agencies to undertake post-implementation reviews of project. The Public Works Committee Manual also requires agencies to provide a post-implementation review report to it.

The Committee resolved that this table be completed and made publicly available. The term 'original' refers to information provided during the inquiry (for example, in submissions or hearings). This is usually also replicated in the Committee's report.

PROJECT NAME	Fitout of new leased premises at Buildings 2 and 3, 105 Delhi Road, Riverside Corporate Park, North Ryde, NSW	
Proponent agency	Department of Industry (formerly Innovation, Industry, Science and Research)	
Date referred to the Committee	18 November 2010	
Committee report/s (eg. 1/2013)	Report 1/2011	
Date of expediency (House of Representatives)	24 February 2011	
COSTS		
Original cost estimate	\$25.660 million (excluding GST)	
Final cost of project	\$25.823 million (excluding GST)	
Reasons for cost changes	Increased costs over original October 2010 project estimate due to post-occupancy additions and alterations.	

TIME		
Original estimate of commencement	To commence fit-out construction April 2011.	
and completion of works	To complete all works by mid May 2012 to enable National Measurement Institute (NMI) to vacate leased Pymble premises and relocate to North Ryde by end June 2012. Australian Astronomical Observatory (AAO) to relocate in two subsequent stages during 2012/2013.	
Actual date of commencement and completion of works	Construction commenced May 2011	
	Construction Practical Completion achieved 15 June 2012	
	National Measurement Institute (NMI) - Relocated from Pymble to North Ryde by end June 2012	
	Australian Astronomical Observatory (AAO) - Stage 1 relocation completed in late August 2012 - Stage 2 relocation completed in June 2013.	
Reasons for time changes	Commencement of construction delayed due to delay in execution of Agreement for Lease and subsequent letting of Main Building Contract.	
	Delays during construction phase, caused by wet weather, structural complexities and delayed connection of permanent power to site by authority, resulted in Extension of Time for Practical Completion to 15 June 2012.	
SCOPE		
Did the project deliver the original scope? Y/N	No	
If no, was the scope increased or decreased?	Change of usage and space allocation within Net Lettable Area (NLA):  - Enterprise Connect offices deleted from scope;  - Increase in areas occupied by NMI.	
Details of scope changes	PWC Submission (November 2010) stated that the Net Lettable Area (NLA) of building was 10,270 sqm with proposed fit-out area totalling 8894 sq m. Final surveyed building NLA is 10,396.5 sqm. Completed fit-	

out area totals 8957.08 sqm, plus partial fit-out area totalling 251.93 sqm. Balance of NLA (1187.49 sqm) is currently vacant "shell" space.

Originally proposed (November 2010) and completed fitout (June 2012) area breakdowns are summarised in Table:-

Property	Proposed Fit-out	Final Fit-out
	Area (m2)	Area (m2)
	North Ryde	North Ryde
NMI	6631	7165.66
Pymble		
AAO	1937	1791.42
Marsfield		
Enterprise	326	251.93
Connect		(partial fit-
		out only -
		not
		occupied)

Reasons for scope changes

Departmental decision in November 2011 that Enterprise Connect would not relocate to North Ryde as more suitable accommodation had been identified in premises currently leased by the Department in the Sydney CBD.

Changes made to internal space allocations, i.e. AAO occupied area reduced and NMI occupied area increased to accommodate revised functional and operational requirements.