

HEALTH AND AGEING - CENTRAL OFFICE ACCOMMODATION STAGE 2 - PRELIMINARY APPROVAL AND CONSTRUCTION PROGRAM

ID	Task Name	Duration	Start	Finish	2007					2008					2009					2010																												
					Half 1, 2007					Half 2, 2007					Half 1, 2008					Half 2, 2008					Half 1, 2009					Half 2, 2009					Half 1, 2010													
					D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M		
1	Project Approvals	131 days	Mon 15/01/07	Mon 16/07/07																																												
2	Prepare PWC evidence	50 days	Mon 15/01/07	Fri 23/03/07																																												
3	PWC Referral	1 day	Thu 29/03/07	Thu 29/03/07																																												
4	PWC Hearing	1 day	Mon 4/06/07	Mon 4/06/07																																												
5	PWC Report/Approval	30 days	Tue 5/06/07	Mon 16/07/07																																												
6	Reg 10 Approval	40 days	Fri 6/04/07	Thu 31/05/07																																												
7	Design	245 days	Mon 12/03/07	Fri 15/02/08																																												
8	FDB	60 days	Mon 12/03/07	Fri 1/06/07																																												
9	FSP Development / Finalisation	100 days	Mon 4/06/07	Fri 19/10/07																																												
10	DOHA Services Review	10 days	Mon 22/10/07	Fri 2/11/07																																												
11	DOHA BB Services Integration	20 days	Mon 5/11/07	Fri 30/11/07																																												
12	Detailed Documentation BB/Fitout	55 days	Mon 3/12/07	Fri 15/02/08																																												
13	Construct Base Building + Fitout	611 days	Mon 22/10/07	Mon 22/02/10																																												
14	Site Establishment	5 days	Mon 22/10/07	Fri 26/10/07																																												
15	Demolition	55 days	Mon 29/10/07	Fri 11/01/08																																												
16	Services Relocations	10 days	Mon 14/01/08	Fri 25/01/08																																												
17	Excavation	80 days	Fri 8/02/08	Thu 29/05/08																																												
18	Shoring	20 days	Fri 30/05/08	Thu 26/06/08																																												
19	Substructure	90 days	Fri 27/06/08	Thu 30/10/08																																												
20	Structure	160 days	Fri 31/10/08	Thu 11/06/09																																												
21	External Cladding	110 days	Fri 19/12/08	Thu 21/05/09																																												
22	Internal (BB) Finishes	160 days	Fri 6/02/09	Thu 17/09/09																																												
23	Services	140 days	Fri 6/03/09	Thu 17/09/09																																												
24	Install Partitions and Joinery	90 days	Fri 18/09/09	Thu 21/01/10																																												
25	Install workstations	60 days	Fri 16/10/09	Thu 7/01/10																																												
26	Commissioning	30 days	Fri 8/01/10	Thu 18/02/10																																												
27	BB Practical Completion	2 days	Fri 19/02/10	Mon 22/02/10																																												
28	Handover	0 days	Mon 22/02/10	Mon 22/02/10																																												
29	Handover	0 days	Mon 22/02/10	Mon 22/02/10																																												
30	Occupancy	15 days	Tue 23/03/10	Mon 12/04/10																																												
31	DOHA Occupy	15 days	Tue 23/03/10	Mon 12/04/10																																												

Project: Preliminary Schedule
Date: Tue 27/03/07

Task		Summary		Rolled Up Progress		Project Summary	
Progress		Rolled Up Task		Split		Group By Summary	
Milestone		Rolled Up Milestone		External Tasks		Deadline	