









ID	Task Name	Duration	Start	Finish	Jun	Jul	Aug	Sep	Oct	Nov	Dec
					1	Appointment of contractor for base building design and documentation	1.6 mons	Thu 02/09/04	Fri 15/10/04		
2	Base Building Works Approval Documentation	9.8 mons	Mon 02/08/04	Sat 30/04/05							
3	Works Approval Base Building	5.4 mons	Wed 04/05/05	Fri 30/09/05							
4	Construction Certificate	22 days	Mon 30/01/06	Tue 28/02/06							
5	Base Building Mechanical Engineering Documentation	434 days	Fri 01/10/04	Tue 30/05/06							
6	Base Building Architectural Documentation	434 days	Fri 01/10/04	Tue 30/05/06							
7	Fitout Works Approval Documentation	524 days	Mon 01/11/04	Wed 01/11/06							
8	Base Building Construction	469 days	Mon 15/01/07	Thu 30/10/08							
9	Fitout Works Approval	631 days	Mon 01/11/04	Fri 30/03/07							
10	Fitout Mechanical Documentation	674 days	Mon 01/11/04	Wed 30/05/07							
11	Fitout Documentation	740 days	Mon 01/11/04	Thu 30/08/07							
12	Plant Room Works	194 days	Thu 01/02/07	Tue 30/10/07							
13	Fitout Construction	240 days	Fri 30/11/07	Thu 30/10/08							
14	Exterior FacadeConstruction	295 days	Thu 01/02/07	Wed 19/03/08							
15	Completion/Handover	7 days	Wed 22/10/08	Thu 30/10/08							

Project: Project3-5 Date: Wed 16/06/04	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	