

Appendix B to PWC Submission

The Greenway Project

Centrelink National Support Office New Building

ID	Task Name	Duration	Start	Finish	Predecessors	2006				2007				2008		
						Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
1	Key Milestones	516.57 d	Thu 9/02/06	Fri 2/11/07												
2	Indicative Date for Parliamentary Referral Resolution	0 d	Thu 9/02/06	Thu 9/02/06				9/02								
3	Indicative Date for Site Inspection and Hearings	0 d	Fri 31/03/06	Fri 31/03/06				31/03								
4	Indicative Date for Parliamentary Expediency Resolution	0 d	Thu 15/06/06	Thu 15/06/06					15/06							
5	Fitout Procurement and Manufacture	331.43 d	Fri 23/06/06	Thu 2/08/07												
6	Fitout Installation	75.43 d	Fri 3/08/07	Fri 2/11/07												
7																
8	NEW BUILDING FITOUT	578.29 d?	Wed 16/11/05	Fri 2/11/07												
9	PUBLIC WORKS COMMITTEE PROCESS	164.57 d	Wed 16/11/05	Thu 15/06/06												
10	Prepare PWC Submission	21.71 d	Wed 16/11/05	Mon 12/12/05												
11	Obtain Internal Approvals	27.43 d	Tue 13/12/05	Tue 24/01/06	10											
12	Indicative Date for Parliamentary Referral Resolution	0 d	Thu 9/02/06	Thu 9/02/06	11			9/02								
13	Indicative Date for Site Inspection and Hearings	0 d	Fri 31/03/06	Fri 31/03/06	12			31/03								
14	Prepare PWC Report	57.14 d	Mon 3/04/06	Fri 9/06/06	13											
15	Indicative Date for Parliamentary Expediency Resolution	0 d	Thu 15/06/06	Thu 15/06/06	14				15/06							
16	FITOUT DESIGN	115 d	Mon 9/01/06	Mon 29/05/06												
17	Preliminary Sketch Plans	55 d	Mon 9/01/06	Thu 16/03/06												
18	Final Sketch Plans	60 d	Thu 16/03/06	Mon 29/05/06	17											
19	FITOUT PROCUREMENT	317.29 d	Fri 23/06/06	Tue 17/07/07												
20	DEMOUNTABLE PARTITIONS	307.14 d	Fri 23/06/06	Wed 4/07/07												
21	Prepare General Fitout Construction Tender Documentation	98.29 d	Fri 23/06/06	Fri 20/10/06												
22	Tender for Partitions	60 d	Fri 20/10/06	Tue 2/01/07												
23	Award Partitions Contract	0 d	Tue 2/01/07	Tue 2/01/07	22								2/01			
24	Manufacture and Store Partitions	150 d	Tue 2/01/07	Wed 4/07/07	23											
25	Partitions Ready for Installation	0 d	Wed 4/07/07	Wed 4/07/07	24										4/07	
26	WORKSTATIONS	317.29 d	Fri 23/06/06	Tue 17/07/07												
27	Prepare Workstations Tender Documentation	58.29 d	Fri 23/06/06	Fri 1/09/06												
28	Coordinate Workstations Expressions of Interest	60.57 d	Mon 3/07/06	Wed 13/09/06												
29	Undertake Workstation Trials	80 d	Thu 14/09/06	Wed 20/12/06	28											
30	Tender for Workstations	61.71 d	Thu 26/10/06	Tue 9/01/07												
31	Award Workstations Contract	0 d	Tue 9/01/07	Tue 9/01/07	30								9/01			
32	Manufacture and Store Workstations	155 d	Tue 9/01/07	Tue 17/07/07												
33	Workstations Ready for Installation	0 d	Tue 17/07/07	Tue 17/07/07	32										17/07	
34	LOOSE FURNITURE	252 d	Fri 23/06/06	Fri 27/04/07												
35	Prepare Furniture Tender Documentation	52.57 d	Fri 23/06/06	Fri 25/08/06												
36	Tender for Furniture	61.71 d	Fri 25/08/06	Wed 8/11/06												
37	Award Furniture Contract	0 d	Wed 8/11/06	Wed 8/11/06									8/11			
38	Manufacture and Store Furniture	140 d	Wed 8/11/06	Fri 27/04/07	37											
39	Furniture Ready for Installation	0 d	Fri 27/04/07	Fri 27/04/07	38										27/04	
40	FITOUT INSTALLATION	75.43 d?	Fri 3/08/07	Fri 2/11/07												