Program	Program Start Date	Program End Date	Program Spend to January 2007 \$ '000's	Forecast Cost to Complete \$ '000's	Forecast Final Cost	Approved Budget \$ '000's
Main South Improvement Works	January 2006	February 2009	101,625	598,642	700,267	700,267
Southern Sydney Freight Line	April 2005	June 2009	4,543	240,553	245,096	245,096
Western NSW Improvement Works	May 2006	June 2009	3,462	16,738	20,200	20,200
Train Control Consolidation	July 2005	June 2007	27,275	51,179	78,454	78,454
Sub-total			172,615	1,143,326	1,315,941	1,315,941
Auslink Funded Programs						
ALTD	September 2004	June 2007	16,798	493	17,291	17,241
ATMS	February 2005	June 2007	15,588	212	15,800	15,800
3G 850	June 2005	December 2008	13,911	55,647	69,558	70,000
Total AusLink Funded Programs			46,297	56,352	102,649	103,041
Sub-total			218,912	1,199,678	1,418,590	1,418,982
Hunter Valley Improvement Works	January 2006	June 2010	91,953	N/A	N/A	369,774
Total			310,865	N/A	N/A	1,788,756

All projects subject to Coal Industry approval. All projections subject to consultation with the Coal Industry and not subject to Commonwealth or other funding.