

SOUTH EAST QUEENSLAND PROJECTS – 2005/06 and 2006/07

Project Description	2005-06 Payment Outcome \$m	2006-07 Budget Allocation \$m	Status
Ipswich Motorway			
Ipswich Motorway Safety Works	10.01	0.76	Programme of safety works nearing completion
Ipswich Motorway Logan Motorway Interchange	12.37	55.00	Tender let on 4 November 2006. Construction expected to commence early 2007.
Ipswich Motorway Wacol to Darra (widening to 6 lanes)	5.50	35.00	Design planning well advanced. Construction expected to commence by mid 2007.
Brisbane Urban Corridor			
Beatty/Balham Intersections upgrade	0.00	6.00	Planning underway. Public display of options expected December 2006
Mains/Kessels Road planning	0.86	0.58	Public display of upgrade options scheduled November/December 2006.
Truck Night Toll Waiver Trial (for Trucks using Logan Motorway)	0.00	Note 1	Commenced February 2005. Extended to December 2006.
Automatic Number Plate Recognition	0.00	Note 1	Technology to monitor traffic movements. Installation in progress. Expected completion in 2006-07.
Goodna Bypass Study (Dinmore to Gables) - Alternative Northern Corridor Planning	0.01	5.00	Report on preferred option due to be completed end 2006.
Brisbane Urban Corridor – planning & amenity works	1.55	Note 1	Planning underway for minor amenity and improvement works along the Brisbane Urban Corridor.
Pacific Motorway			
Tugun Bypass	40.00	20.00	Construction underway for the 7.5km bypass. Due for completion in 2008

Bruce Hwy/Caboolture Motorway			
Caboolture Motorway 6 lane upgrade Boundary to Uhlmann Road	42.16	67.00	Construction is underway for the 8.5km section between Boundary Road and Uhlman Road which is expected to be completed around mid 2007.
Caboolture/North Caboolture Bypass upgrade	0.00	Included in above allocation	Tender let. Work to commence late 2006
Caboolture Motorway widening planning	3.02	Included in above allocation	Planning in progress for remaining sections.
Cooroy to Curra Upgrade Planning	1.21	0.00	Planning study in progress.
Gympie four laning	3.29	10.00	Stage One construction to commence in 2006-07. Planning underway for works.
Black Mountain Safety Works	0.34	5.40	Planning underway. Construction expected to commence in 2006-07.
Black Mountain Rehabilitation works (part of Strategic Corridor Programme)	0.21	Note 2	Planning complete. Construction expected to commence in 2006-07.
Overtaking lanes south of Gympie (part of Strategic Corridor Programme)	0.03	Note 2	Planning underway. Construction expected to commence in 2006-07.
Warrego Highway			
Plainland Road interchange	8.92	0.00	Project completed in 2006.
Brisbane Valley Highway intersection upgrade planning	-0.20	Note 1	Options planning underway. Expect completion by mid-2007.
Toowoomba Range upgrade planning	0.00	5.00	Preparation of business case underway to examine feasibility of a Public Private Partnership for a second range crossing.

Notes:

1. No separate allocation. Funding required to be drawn from Unallocated/Brisbane Urban funds.
2. No separate allocation. Funding required to be drawn from Strategic Corridor Programme 2006-07 Budget Allocation.