

Commonwealth Infrastructure Projects Division

State	Program name	Sub Program	Package Identifier	Commitment	Total Project Cost	Total Aus. Gov Funding	2022–23	2023–24	2024-25	Funding not yet allocated	Status	Description
NSW, VIC, QLD	Inland Rail (equity)	N/A	N/A	2016–17 Budget; 2017–18 Budget; 2020–21 MYEFO	nfp	\$14.5 billion	\$1,030.93 million	\$568.7 million (+nfp)	nfp	nfp	Underway	<p>This project covers the delivery and construction of 12 different segments along the Inland Rail alignment including land acquisition, project management and environmental approvals costs.</p> <p>In line with the Government’s response to <i>The Delivery of Inland Rail: An Independent Review</i>, the project delivery is being staged with initial priority completion of sections from Beveridge in Victoria to Parkes in New South Wales.</p>
NSW, VIC, QLD	Infrastructure Investment	Supporting National Freight and Supply Chain Priorities	Inland Rail Interface Improvement Program	2019–20 Budget	\$44.0 million	\$44.0 million	\$18.4 million	Nil	Nil	Nil	Completed 30 June 2023	<p>This program closed on 30 June 2023 and provided applicants with business case support for potential complementary investments to leverage from Inland Rail.</p> <p>Eligible Proposals maybe considered for funding under the Infrastructure Investment Program.</p>
NSW	Western Sydney International (Nancy-Bird Walton) Airport	N/A	N/A	2017–18 Budget 2021-22 MYEFO 2023-24 Budget 2024-25 Budget	\$5.3 billion (+nfp)	\$5.3 billion (+nfp)	\$1,181.6 million	\$684.0 million (+nfp)	nfp	nfp	Underway	<p>The stage one development will include a 3.7 km runway, an integrated domestic and international terminal, and initial capacity for 10 million passengers annually.</p> <p>Additional funding (nfp) relates to integration of the Sydney Metro, aviation fuel infrastructure and border agency facilities.</p>

Response to Senator Canavan Request

The following information is provided in relation to the Domestic Aviation and Reform Division and the International Aviation, Technology and Services Division in response to Senator Canavan's request in correspondence to the Department for the following programs:

- Western Sydney Airport
- Managing PFAS at Australian Airports
- Regional Airports Program
- Regional Airports Screening Infrastructure (Enhanced Regional Security Screening)
- Emerging Aviation Technologies Programs
- Remote Airstrip Upgrade

Not all requested data is captured by the Department, or captured in an easily reportable, reliable, and consistent format.

In the Program overview tables below:

- Budget figures align with the 2023-24 Portfolio Additional Estimates Statements.
- Contracted, committed but not yet contracted and unallocated figures are as at end of 14 May 2024.
- Figures in the tables below are dollars with rounding.

Underspends go back into an unallocated pool to be committed. The total unallocated pool is managed at a program level within the financial year allocations, how individual underspends get repurposed is not tracked.

Additional project level information is included at:

- Regional Airports Program project-level listings are detailed at **Attachment A**.
- Managing PFAS at Australian Airports project-level listings are provided at **Attachment B**.
- Remote Airstrip Upgrade Program project-level listings are detailed at **Attachment C**.
- Emerging Aviation Technologies Programs project-level listings are detailed at **Attachment D**.

Response to Senator Canavan Request

Western Sydney Airport – Commonwealth Preparatory Activities (WSA-CPA)

Appropriation	2023-24	2024-25	2025-26	2026-27	2027-28	Total
Budget	22,553,000	26,000,000	95,873,000	6,049,000	4,300,000	154,775,000
Contracted	14,763,279	8,538,298	5,076,019	3,035,000	-	31,412,596
Committed but not yet contracted	2,844,515	-	-	-	-	2,844,515
Unallocated	4,945,206	17,461,702	90,796,981	3,014,000	4,300,000	120,517,889

Note: Contracted, committed but not yet contracted and unallocated figures are as at 14 May 2024.

Managing PFAS at Australian Airports (PFAS) (Administered funding)

Appropriation	2023-24	2024-25	2025-26	2026-27	2027-28	Total
Budget	33,839,197	24,861,000	24,161,000	12,861,000	-	95,722,197
Contracted	4,537,954	10,748,310	4,964,254	345,855	-	20,596,373
Committed but not yet contracted	2,939,025	3,613,698	1,073,678	2,000,000	-	9,626,401
Unallocated	26,362,218	10,498,992	18,123,068	10,515,145	-	65,499,423

Note: Excludes appropriation across 2021/22 – 2022/23, total Administered funding commitment to the Program equals \$95,750,000. Contracted, committed but not yet contracted and unallocated figures are as at end of 14 May 2024. Note that a reduction in the “contracted” figure in any year compared to previous reports relates to project delays which have resulted in project milestone payments being deferred to future years.

Managing PFAS at Australian Airports (PFAS) (Departmental funding)

Appropriation	2023-24	2024-25	2025-26	2026-27	2027-28	Total
Budget	5,758,000	5,227,000	5,537,000	5,730,000	-	22,252,000
Contracted	4,678,013	5,227,000	5,537,000	5,730,000	-	21,172,013
Committed but not yet contracted	-	-	-	-	-	-
Unallocated	1,079,987	-	-	-	-	1,079,987

Note: Excludes appropriation across 2021/22 – 2022/23, total Departmental funding commitment to the Program equals \$34,742,000. Contracted, committed but not yet contracted and unallocated figures are as at end of 14 May 2024. Note that a reduction in the “contracted” figure in any year compared to previous reports, and equivalent increases to the “unallocated” figure, relates to projected underspends in program departmental funding. “Unallocated” amounts in the current financial year remain available to the department to support Program delivery requirements.

Regional Airports Program (RAP)

Appropriation	2023-24	2024-25	2025-26	2026-27	2027-28	Total
Budget	35,000,000	23,263,105	15,000,000	20,000,000	-	93,263,105
Contracted	29,629,503	14,821,663	-	-	-	44,451,166
Committed but not yet contracted	4,201,736	-	-	-	-	4,201,736
Unallocated	1,168,761	8,441,442	15,000,000	20,000,000	-	44,610,203

Note: Contracted figures include all funding that is contractually committed under a legally binding agreement. Committed but not yet contracted figures include funding that has been committed to a specific organisation but for which a funding agreement has not yet been legally executed. Figures are as at end of 14 May 2024. Additional funding of \$40 million was allocated in the 2024-25 Budget.

Response to Senator Canavan Request

Regional Airports Screening Infrastructure (RASI)

Appropriation	2023-24	2024-25	2025-26	2026-27	2027-28	Total
Budget	10,788,000	8,761,000	-	-	-	19,549,000
Contracted	10,788,000	4,717,585	-	-	-	15,505,585
Committed but not yet contracted	-	4,041,753	-	-	-	4,041,753
Unallocated	-	1,662	-	-	-	1,662

Note: Due to the sensitive nature of releasing the details of airports required to meet security regulations, the former Minister for Finance provided an exemption from publishing grant information for individual airports under the RASI Program in 2020.

Note: Contracted figures include all funding that is contractually committed under a legally binding agreement. Committed but not yet contracted figures include funding that has been committed to a specific organisation but for which a funding agreement has not yet been legally executed. Figures are as at end of 14 May 2024.

Emerging Aviation Technologies Programs

Appropriation	2023-24	2024-25	2025-26	2026-27	2027-28	Total
Budget	8,557,151	8,358,835	3,131,740	-	-	20,047,726
Contracted	6,328,511	-	-	-	-	6,328,511
Committed but not yet contracted [^]	2,000,000	8,358,835	3,131,740	-	-	13,490,575
Unallocated	228,640	-	-	-	-	228,640

Note: Contracted, committed but not yet contracted and unallocated figures are as at 14 May 2024.

[^]The funds listed as committed but not yet contracted (totaling \$13.491m) have been allocated to Round Two of the EATP Program, but we have not entered into Funding Agreements yet.

Remote Airstrip Upgrade Program (RAU)

Appropriation	2023-24	2024-25	2025-26	2026-27	2027-28	Total
Budget	17,713,742	9,000,000	24,000,000	25,000,000	-	75,713,742
Contracted	12,103,496	-	-	-	-	12,103,496
Committed but not yet contracted	5,402,187	4,000,000	4,000,000	-	-	13,402,187
Unallocated	208,059	5,000,000	20,000,000	25,000,000	-	50,208,059

The RAU is a sub program of the Regional Aviation Access Program (RAAP). On 9 May 2024, \$13.4 million in successful projects under RAU Round 10 were announced and contracts are in negotiation. Additional funding of \$50 million was allocated in the 2024-25 Budget.

Note: Contracted figures include all funding that is contractually committed under a legally binding agreement. Committed but not yet contracted figures include funding that has been committed to a specific organisation but for which a funding agreement has not yet been legally executed. Figures are as at end of 14 May 2024.

Response to Senator Canavan Request

Attachments

A – Project-level list for Regional Airports Program

B – Project-level list for PFAS at Australian Airports

C – Project-level list for Remote Airstrip Upgrade Program

D – Project-level list for Emerging Aviation Technologies Programs

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

ROUND 1

Applicant Name Round 1	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
New South Wales					
Armidale Regional Council	Armidale Regional Airport	Runway turning node lighting, stormwater drainage works, re-fuelling apron, taxiway construction, remediation of grass runway	\$1,227,000	\$2,454,000	Completed 2022-23
Bathurst Regional Council	Bathurst Aerodrome	New taxiway, flood management drainage works and taxiway lighting	\$500,000	\$1,000,000	Completed 2021-22
Edward River Council	Deniliquin Regional Airport	Runway strengthening and lengthening, re-sealing; drainage works, lighting and line-marking	\$2,500,000	\$5,000,000	Completed 2023-24
Dubbo Regional Council	Dubbo Airport	Heavy patching and reseal to strengthen general aviation areas	\$250,000	\$500,000	Completed 2023-24
Inverell Shire Council	Enhance Inverell Aerodrome	Automated Weather Service (AWIS)	\$136,634	\$273,269	Completed 2021-22
Gilgandra Council	Gilgandra Aerodrome	Lighting upgrade works	\$83,159	\$166,318	Completed 2021-22
Gunnedah Shire Council	Gunnedah Airport	Upgrades to the runway lighting, line marking; upgrade to CCTV	\$198,000	\$396,000	Completed 2022-23
Hay Shire Council	Hay Aerodrome	Reseal runway, gable markers, cones and windsocks	\$237,176	\$474,352	Completed 2022-23
Inverell Shire Council	Inverell Airport	Construction of an animal exclusion fence	\$81,048	\$162,096	Completed 2021-22
Kempsey Shire Council	Kempsey Airport	Works to the apron, line-marking, resurfacing of taxiway	\$327,928	\$655,856	Completed 2023-24
Bega Valley Shire Council	Merimbula Regional Airport	Overlay and extend runway, and improve taxiways.	\$4,500,000	\$16,340,000	In progress
Mid-Western Regional Council	Mudgee Airport	Upgrades to the runway	\$308,220	\$616,440	Completed 2020-21
Narrabri Shire Council	Narrabri Airport	Sealing of the gravel apron to the south of the Terminal for a sealed all-weather surface	\$299,392	\$598,784	Completed 2021-22

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 1	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Narrandera Shire Council	Narrandera - Leeton Airport	Resealing of runway, taxiway and parking and line marking	\$475,000	\$950,000	Completed 2021-22
Narrandera Shire Council	Narrandera Leeton Airport	Fencing	\$218,775	\$437,550	Completed 2021-22
Narrandera Shire Council	Narrandera Leeton Airport	Provision of new apron lighting upgrade required by CASA.	\$60,000	\$120,000	Completed 2021-22
Narromine Shire Council	Narromine Regional Airport	Lighting upgrade, Illuminated Wind Indicator and fence	\$419,750	\$839,500	Completed 2022-23
Parkes Shire Council	Peak Hill, Trundle and Tullamore airstrips	Remediation of the airstrips, gables and fencing at the Peak Hill airstrip	\$27,869	\$55,739	Completed 2021-22
Port Macquarie Hastings Council	Port Macquarie Airport	Construction of a taxiway, upgrade BoM Aerodrome Weather Information Service. Resurface apron and taxiways	\$3,538,260	\$7,076,520	Completed 2022-23
Upper Hunter Shire Council	Scone Regional Airport	Runway resealing; an expanded apron and parallel taxiway, fencing and runway lighting	\$3,000,000	\$12,000,000	In progress
Tamworth Regional Council	Tamworth Airport	Upgrading of the taxiway, runway and apron lighting and upgrade the apron	\$1,375,000	\$2,750,000	Completed 2023-24
Berrigan Shire Council	Tocumwal Aerodrome	Erect security and wildlife exclusion fencing	\$150,000	\$300,000	Completed 2020-21
Snowy Valleys Council	Tumut Aerodrome	Construct a sealed taxiway and apron, drainage and fencing works	\$152,984	\$459,000	Completed 2020-21
Queensland					
Whitsunday Regional Council	Bowen Aerodrome	Resurfacing of runway 04/22, repair of turning nodes and cracks.	\$250,000	\$500,000	Completed 2022-23
Gladstone Airport Corporation	Gladstone Airport	Drainage and flood mitigation works	\$722,372	\$1,444,744	Completed 2022-23
Gladstone Airport Corporation	Gladstone Airport	Runway & taxiway surface enrichment sprayed treatment and pavement repairs	\$136,750	\$273,500	Completed 2021-22
Gladstone Airport Corporation	Gladstone Airport	Resurfacing, expansion & improvement to the surface of the northern apron	\$876,121	\$1,752,242	Completed 2022-23

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 1	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Southern Downs Regional Council	Warwick and Stanthorpe Aerodromes	Resealing runway and taxiway at Warwick. Resealing the Stanthorpe Aerodrome runway	\$319,035	\$638,070	Completed 2022-23
South Australia					
Copper Coast Council	Copper Coast Aerodrome	Reseal taxiways, aircraft parking and the emergency services section, flood mitigation works	\$104,000	\$208,000	Completed 2021-22
District Council of Franklin Harbour (Withdrawn)	Cowell Aerodrome	Airstrip sealing works	\$291,739	\$583,478	Withdrawn
Jamestown Flying Group Inc	Jamestown Aerodrome	CFS Water Bombing Access Upgrade	\$20,500	\$41,000	Completed 2022-23
District Council of Loxton Waikerie	Loxton and Waikerie Airstrip	Resealing of Waikerie aerodrome and sealing of Loxton Aerodrome	\$132,266	\$293,925	Completed 2021-22
Yorke Peninsula Council	Minlaton Airstrip	Upgrading to a sealed bitumen runway with line markings	\$825,000	\$1,660,000	Completed 2022-23
District Council of Grant	Mount Gambier Regional Airport	Construct essential animal fencing at the Mount Gambier Airport	\$85,140	\$170,280	Completed 2021-22
District Council of Orroroo Carrieton	Orroroo Airstrip	Fencing and lighting upgrade works.	\$55,055	\$111,990	Completed 2021-22
The Flinders Ranges Council	Quorn Aerodrome	Fencing and illuminated wind indicator	\$56,750	\$113,500	Completed 2021-22
Corporation of The City of Whyalla	Whyalla Airport	Airside apron, taxiway and runway improvements: main runway extension, taxiway and apron extension and cross runway sealing	\$2,455,000	\$5,710,000	Completed 2022-23
Victoria					
Greater Bendigo City Council	Bendigo Airport	RPT apron expansion and strengthening and run-up area development	\$465,000	\$930,000	Completed 2022-23
Ballarat City Council	Ballarat Airport	Lengthen runway	\$3,829,897	\$7,659,795	In progress
Mike Gribble Pty. Ltd	Benambra Airstrip	Sealing of the runway to create an all-weather strip	\$110,000	\$231,380	Completed 2020-21
Colac Otway Shire	Colac Municipal Aerodrome	Install new sealed taxiway	\$112,500	\$225,000	In progress

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 1	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Shire of Towong	Corryong Airport	Provision of a 24-hour self-service fuel facility to assist medical and firefighting air services	\$262,000	\$524,000	Completed 2022-23
Glenample Air Pty Ltd	Great Ocean Road Airport	Extend runway pavement width and seal; construct a taxiway; drainage, seal and line marking.	\$700,000	\$1,400,000	Completed 2022-23
Horsham Rural City Council	Horsham Aerodrome	Upgrade apron lighting, pavement reconstruction, line-marking & threshold lighting. Upgrade emergency power generator	\$105,591	\$211,182	Completed 2021-22
The Trustee for Leongatha Aerodrome Users Unit Trust	Leongatha Aerodrome	Reseal main runway, and seal cross runway	\$975,950	\$1,951,900	Completed 2022-23
Central Goldfields Shire Council	Maryborough Aerodrome	Construction of a wildlife proof fence	\$68,585	\$137,170	Completed 2021-22
Alpine Shire Council	Mount Beauty Airport	Lengthen and widen runway, lights, drainage and helicopter apron	\$1,555,910	\$3,111,820	Completed 2023-24
Mount Hotham Skiing Company Pty Ltd (Withdrawn)	Mount Hotham Airstrip	Resurfacing of runway and new line marking	\$164,350	\$328,700	Withdrawn
East Gippsland Shire Council	Orbost Airport	Replacement of the full airfield ground lighting	\$118,468	\$236,936	Completed 2021-22
Glenelg Shire Council	Portland Airport	Resealing of the runway, taxiways, apron and hangar asphalted areas	\$991,973	\$1,983,947	Completed 2021-22
Greater Shepparton City Council	Shepparton Aerodrome	Construction of taxiway, runway access point, parking, helicopter landing and lighting upgrade	\$452,000	\$904,000	Completed 2021-22
Northern Grampians Shire Council	Stawell Airport	Fencing, taxiway realignment, extend the apron, install tie downs, line marking, taxiways and apron areas, lighting	\$300,000	\$600,000	Completed 2022-23
Swan Hill Rural City Council	Swan Hill Regional Aerodrome	Strengthening and extend the main runway and taxiway and hardstand	\$1,223,412	\$2,446,825	Completed 2023-24
Wellington Shire Council	Yarram Aerodrome	New helipad, fencing and generator	\$37,500	\$75,000	Completed 2021-22
Moira Shire Council	Yarrowonga Aerodrome	Replacement of runway and taxiway lights and cabling	\$137,500	\$286,400	Completed 2021-22

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 1	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Western Australia					
City of Albany	Albany Regional Airport	Restoration of the main runway, taxiway and the Regular Passenger Transport (RPT) Apron	\$1,666,000	\$5,000,000	In progress
City of Greater Geraldton	Geraldton Airport	Runway surface renewal	\$70,000	\$140,000	Completed 2021-22
Shire of Dandaragan	Jurien Bay Airfield	Taxiway construction and line-marking	\$39,950	\$79,900	Completed 2020-21
Shire of Manjimup	Manjimup Aerodrome	Runway End Safety Areas (RESA) Earthworks	\$38,000	\$76,000	Completed 2020-21
Shire of Quairading	Quairading Airfield	Resurface with asphalt to expand and resurface the taxiway area	\$38,484	\$82,618	Completed 2021-22
Aero Line Pty Ltd	White Gum Airfield	Extend, reseal runway, improve landing and turnaround areas	\$188,000	\$376,000	Completed 2022-23

ROUND 2

Applicant Name Round 2	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
New South Wales					
Albury City Council	Albury Airport	Taxiway, apron and drainage works and lights	\$2,675,000	\$5,350,000	In progress
Armidale Regional Council	Armidale Airport	Airside rest facility for emergency services, access gates, aircraft tie-downs and culvert upgrade	\$300,000	\$300,000	In progress
Bathurst Regional Council	Bathurst Aerodrome	Reseal existing pavements and security access improvements	\$300,000	\$300,000	Completed 2022-23
Federation Council	Corowa Airport	Reseal pavement, line mark and drainage works on runway 05/23	\$295,210	\$295,210	Completed 2022-23
Cowra Shire Council	Cowra Airport	Installation of apron flood lighting and poles	\$260,000	\$260,000	Completed 2023-24
Dubbo Regional Council	Dubbo Airport	General Aviation apron upgrade	\$300,000	\$300,000	Completed 2023-24

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 2	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Griffith City Council	Griffith Airport	Resurfacing and line marking the main runway 06/24	\$498,850	\$997,700	In Progress
Hay Shire Council	Hay Aerodrome	Resealing the taxiway and aprons, drainage and animal proof fencing	\$279,904	\$279,904	Completed 2022-23
Inverell Shire Council	Inverell Airport	Upgrading the runway lighting, wind indicators and generator	\$278,288	\$278,288	Completed 2022-23
Kempsey Shire Council	Kempsey Airport	Construction of fauna exclusion fencing	\$260,857	\$521,715	In progress
Lismore City Council	Lismore Regional Airport	Construction of a dedicated run-up bay	\$300,000	\$300,000	In progress
Bega Valley Shire Council	Merimbula Airport	Construction of a new taxiway and apron area	\$2,175,000	\$6,555,000	In progress
Eurobodalla Shire Council	Moruya Airport	Reconstruction, strengthening and widening the taxiway	\$300,000	\$300,000	Completed 2022-23
Narrabri Shire Council	Narrabri Airport	Reseal a section of the runway	\$297,000	\$297,000	Completed 2022-23
Narrandera Shire Council	Narrandera/ Leeton Airport	Construction of a sealed parallel taxiway and run up bays, line marking, lighting, signage and drainage works	\$1,110,157	\$2,220,315	Completed 2023-24
Narromine Shire Council	Narromine Aerodrome	New taxiway, reseal the existing taxiways and apron area, water supply upgrade	\$389,000	\$778,000	In progress
Orange City Council	Orange Airport	Hardstand area for aircraft parking	\$250,000	\$500,000	Completed 2023-24
Port Macquarie Hastings Council	Port Macquarie Airport	Construction of an airside covered walkway	\$300,000	\$300,000	In progress
Liverpool Plains Shire Council	Quirindi Aerodrome	Repair and strengthen runway pavements	\$298,731	\$298,731	In progress
Snowy Mountains Airport Corporation Pty Ltd	Snowy Mountains Airport	Runway surface repair, replacing damaged visual aids and repainting line marking on the apron area	\$20,838	\$41,676	Completed 2022-23
Tamworth Regional Council	Tamworth Airport	Reconstruction and sealing the taxiway delta pavement	\$300,000	\$300,000	Completed 2022-23

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 2	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Berrigan Shire Council	Tocumwal Aerodrome	Runway resurfacing and renewal of line markings	\$300,000	\$300,000	Completed 2022-23
Wagga Wagga City Council	Wagga Wagga Airport	Upgrade lighting infrastructure to improve night operations	\$1,737,000	\$3,474,000	Under negotiation
Bland Shire Council	West Wyalong Airport	Resurfacing the runway, taxiway and upgrading the runway lighting	\$450,729	\$901,458	Completed 2023-24
Northern Territory					
Northern Territory of Australia	Hughes Airstrip	Reconstruct the sealed runway for firefighting aircraft	\$600,000	\$1,200,000	In progress
Queensland					
Tablelands Regional Council	Atherton Aerodrome	Runway restoration and replacement of markers and navigational aids	\$48,156	\$51,156	Completed 2022-23
Whitsunday Regional Council	Bowen Aerodrome	Lighting upgrade and installation of fencing to reduce wildlife hazards	\$285,175	\$285,175	Completed 2023-24
Bundaberg Regional Council	Bundaberg Airport	Airport lighting and apron pavement upgrade	\$280,000	\$280,000	In progress
Charters Towers Regional Council	Charters Towers Airport	Widen the airstrip, fencing, removing safety hazards, improving tie down areas and training for Airport Reporting Officers	\$400,000	\$800,000	Completed 2023-24
Western Downs Regional Council	Dalby Aerodrome	Safety upgrades	\$300,000	\$300,000	Completed 2023-24
North Burnett Regional Council	Eidsvold Airport	Construction of new animal-proof fencing and removal of old fencing	\$290,000	\$290,000	Completed 2022-23
North Burnett Regional Council	Gayndah Airport	Construction of new animal-proof fencing and removal of old fencing	\$295,000	\$295,000	Completed 2022-23
South Burnett Regional Council	Kingaroy Aerodrome	Lighting upgrade	\$266,878	\$266,878	Completed 2023-24
Toowoomba Regional Council	Millmerran Aerodrome	Resurfacing the runway, apron and taxiway and installation of emergency lighting	\$265,950	\$295,500	Completed 2023-24
North Burnett Regional Council	Monto Airport	Construction of new animal-proof fencing and removal of old fencing	\$290,000	\$290,000	Completed 2022-23

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 2	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Cassowary Coast Regional Council	Mundoo Aerodrome	Aerodrome fencing upgrade	\$170,000	\$222,000	Completed 2022-23
North Burnett Regional Council	Mundubbera Airport	Construction of new animal-proof fencing and removal of old fencing	\$290,000	\$290,000	Completed 2022-23
Toowoomba Regional Council	Pittsworth Aerodrome	Runway pavement upgrade and installation of solar lights	\$264,150	\$293,500	Completed 2023-24
Southern Downs Regional Council	Warwick and Stanthorpe Aerodromes	Staff training, fencing, lighting, removal of vegetation and works to glider runway	\$276,360	\$276,360	In progress
South Australia					
Copper Coast Council	Copper Coast Airport	Certification works for a GPS system	\$30,000	\$60,000	In progress
The Flinders Ranges Council	Hawker Aerodrome	Resealing and line marking on the runway, taxiway and apron	\$298,600	\$298,600	Completed 2022-23
Kingston District Council	Kingston SE Aerodrome	Lighting upgrade and helicopter landing area	\$264,941	\$264,941	Completed 2023-24
Yorke Peninsula Council	Maitland Airstrip	Reseal and line mark the airstrip	\$220,000	\$280,000	Completed 2023-24
Coorong District Council	Meningie Airport	Installation of wildlife-proof fencing to improve safety	\$88,000	\$93,800	Completed 2022-23
District Council of Grant	Mount Gambier Regional Airport	Construction of a new taxiway	\$80,000	\$80,000	Completed 2021-22
Comak Pty. Ltd	Murray Bridge Aerodrome	Extension and sealing of main runway, taxiway and hard stand	\$596,695	\$1,193,390	In progress
Corporation of the City of Port Augusta	Port Augusta Airport	Reseal the apron area and upgrade the airport runway lighting	\$320,000	\$640,000	Completed 2022-23
Port Pirie Regional Council	Port Pirie Aerodrome	Replace the existing runway lighting with a new LED lighting system	\$300,000	\$315,080	Completed 2022-23
The Flinders Ranges Council	Quorn Aerodrome	Seal the runway, taxiway and apron for all weather use	\$231,600	\$463,200	Completed 2022-23

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 2	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Renmark Paringa Council	Renmark Airport	Re-sheet Runway 18/36	\$275,000	\$275,000	Completed 2023-24
Tasmania					
Burnie Airport Corporation Pty Ltd	Burnie Airport	Installation of a new LED runway lighting system	\$272,750	\$545,500	Completed 2023-24
Break O'Day Council	St Helens Airport	Construction of new animal-proof fencing and removal of old fencing	\$90,000	\$92,000	Completed 2022-23
Break O'Day Council	St Helens Airport	Re-sheeting the gravel runway	\$70,000	\$100,000	Completed 2023-23
Victoria					
Bacchus Marsh Aerodrome Management Inc	Bacchus Marsh Aerodrome	Runway and taxiway reseal	\$143,614	\$287,228	Completed 2022-23
Moorabool Shire Council	Bacchus Marsh Aerodrome	Improve the safety of the drainage system and widen the northern taxi lane	\$258,517	\$285,037	Completed 2022-23
East Gippsland Shire Council	Bairnsdale Airport	Upgrade the airport water system to support emergency services	\$220,000	\$474,228	Completed 2022-23
Greater Bendigo City Council	Bendigo Airport	Construction of a helicopter stand and fuel truck area	\$300,000	\$300,000	Completed 2023-24
Colac Otway Shire	Colac Aerodrome	Extend the sealed taxiway, new entrance for emergency services use, fencing and lighting works	\$290,000	\$310,000	In progress
Southern Grampians Shire Council	Hamilton Airport	Undertake works to maintain Hamilton Airport's Code 3 compliance on Runway 17/35	\$300,000	\$300,000	Completed 2022-23
Yarriambiack Shire Council (Withdrawn)	Hopetoun Aerodrome	Fencing and access gates	\$135,450	\$145,200	Withdrawn
Horsham Rural City Council	Horsham Aerodrome	Reconstruction of apron pavement	\$285,750	\$285,750	Completed 2022-23
Mildura Airport Pty Ltd	Mildura Airport	Replacement of runway, taxiway and wind sock lighting	\$298,000	\$596,000	Completed 2023-24
Hindmarsh Shire Council	Nhill Aerodrome	Installation of PAPI Lights	\$200,000	\$200,500	Completed 2023-24

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 2	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Glenelg Shire Council	Portland Airport	Replace security fencing and access gates to main RPT apron	\$230,000	\$230,000	Completed 2022-23
Northern Grampians Shire Council	Stawell Airport	LED lighting upgrade and General Aviation apron reseal	\$300,000	\$300,000	In progress
Swan Hill Rural City Council	Swan Hill Regional Aerodrome	Sealing and lighting the runway, taxiway and apron area, aircraft monitoring and counting system	\$658,000	\$1,316,000	In progress
Wangaratta Rural City Council	Wangaratta Aerodrome	Construction of new animal-proof fencing and removal of old fencing	\$256,536	\$256,536	Completed 2022-23
Warrnambool City Council	Warrnambool Airport	Seal and line-mark runway 04/22	\$267,300	\$267,300	Completed 2022-23
Wellington Shire Council	Yarram Aerodrome	Installation of security and animal proof fencing	\$300,000	\$300,000	Completed 2023-24
Moira Shire Council	Yarrawonga Aerodrome	Taxiway compliance works	\$300,000	\$310,000	In progress
Western Australia					
City of Albany (Withdrawn)	Albany Airport	Construct an emergency aircraft parking apron	\$299,200	\$299,200	Withdrawn
Shire of Augusta Margaret River	Augusta Airstrip	Landing area upgrade for water bombers	\$295,000	\$295,000	Completed 2023-24
Shire of Beverley	Beverley Airstrip	Upgrade and re-seal of the runway	\$156,836	\$156,836	Completed 2022-23
Shire of Boyup Brook	Boyup Brook Airstrip	Installation of animal proof fencing	\$70,822	\$70,822	Completed 2022-23
City of Bunbury	Bunbury Airport	Reseal runway, Illuminated Wind indicator and lighting	\$202,449	\$202,449	Completed 2022-23
City of Busselton	Busselton Airport	Emergency services precinct with apron for RFDS operations	\$188,665	\$188,665	In progress
City of Busselton (Withdrawn)	Busselton Airport	Installation of perimeter fencing to general aviation hanger precinct.	\$23,235	\$23,235	Withdrawn

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name Round 2	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
City of Busselton	Busselton Airport	Expansion of the central apron	\$88,100	\$92,750	Completed 2023-24
Shire of Cunderdin	Cunderdin Airfield	Airfield lighting upgrade	\$300,000	\$320,000	Completed 2022-23
Shire of Denmark	Denmark Airstrip	Installation of animal proof fencing and access gates	\$61,900	\$111,246	Completed 2021-22
City of Greater Geraldton	Geraldton Airport	Upgrade the perimeter fencing	\$71,700	\$71,700	Completed 2022-23
Shire of Dandaragan	Jurien Bay Aerodrome	Construction of a taxiway	\$212,500	\$425,000	Completed 2022-23
Shire of Mingenew	Mingenew Airstrip	Widening the airstrip, installation of solar lights and eFlares and sealing the refill area	\$241,000	\$296,000	Completed 2023-24
Shire of Moora	Moora Aerodrome	Runway and taxiway works and water storage tanks	\$300,000	\$300,000	In progress
Shire of Narrogin	Narrogin Airport	Sealing the existing gravel runway	\$201,390	\$201,390	Completed 2022-23
Shire of Narrogin	Narrogin Airport	Hardstand for Royal Flying Doctor Service aircraft parking	\$69,554	\$69,554	Completed 2022-23
Shire of Wagin	Wagin	Sealing of the north/south runway	\$298,755	\$298,755	Completed 2022-23
Shire of Wongan- Ballidu	Wongan Hills Airport	Expand the helipad and apron, widen the taxiway, fencing, drainage works and patient shelter	\$300,000	\$322,449	Completed 2022-23
Shire of Wyalkatchem	Wyalkatchem Aerodrome	Runway resealing and line marking	\$294,443	\$294,443	Completed 2023-24

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

ROUND 3

Applicant Name RAP Round 3	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
New South Wales					
Kempsey Shire Council	Kempsey Airport	Re-surfacing of runway, Pilot Activated Lighting (PAL) upgrade and all-weather ambulance shelter	\$5,000,000	\$10,393,000	In progress
Council of the City of Broken Hill	Broken Hill Airport	Upgrade to aircraft pavement movement areas	\$4,998,048	\$9,996,096	In progress
Upper Hunter Shire Council	Scone Regional Airport	Upgrade of runway surface	\$2,464,736	\$4,929,475	Under negotiation
Glen Innes Severn Council	Glen Innes Airport	Renewal of main runway, lighting upgrade, Pilot Activated Airport Lighting system and illuminated wind direction indicator	\$1,101,059	\$3,303,178	In progress
Dubbo Regional Council	Dubbo Regional Airport	General Aviation drainage upgrade stage 3	\$572,500	\$1,145,000	In progress
Armidale Regional Council	Armidale Regional Airport	Re-seal and line-marking of Runway 05/23 and replacement of secondary Wind Direction Indicator	\$443,185	\$886,370	In progress
Berrima District Aero Club	Mittagong Airfield	Extend runway and repair areas of runway, runway strip and apron	\$419,947	\$839,894	In progress
Bega Valley Shire Council	Merimbula Airport	Surface and ground water management improvements	\$402,500	\$805,000	In progress
Dubbo Regional Council	Wellington Aerodrome	Heavy patchwork, repair and reseal of runway 13/31	\$350,000	\$700,000	Completed 2023-24
Orange City Council	Orange Regional Airport	Replacement of runway and taxiway lighting with LED lights	\$330,000	\$660,000	In progress
Eurobodalla Shire Council	Moruya Airport	Security fencing, windsock lighting, runway gables and replacement of taxiway lighting poles	\$300,000	\$600,000	In progress
Inverell Shire Council	Inverell Airport	Upgrade and extension of aircraft parking apron	\$271,250	\$542,500	In progress

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name RAP Round 3	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Upper Lachlan Shire Council	Crookwell Aerodrome	Upgrades to the airstrip and fencing works	\$124,000	\$248,000	In progress
Narrabri Shire Council	Narrabri Airport	Installation of hinged poles and LED floodlights to apron	\$96,925	\$193,850	In progress
Parkes Shire Council	Parkes Regional Airport	Apron LED lighting upgrade	\$70,455	\$140,910	Completed 2023-24
Mid-western Regional Council	Mudgee Regional Airport	Upgrade to ambulance transfer facility	\$50,000	\$100,000	Completed 2022-23
Queensland					
Central Highlands Regional Council	Emerald Airport	Remediation of runways (06/24 and 15/33) graded areas and drainage works	\$1,592,932	\$3,335,863	In progress
Gladstone Airport Corporation	Gladstone Airport	Surface sealing treatments to rejuvenate five main aprons and one taxiway	\$864,204	\$1,728,408	In progress
Gladstone Airport Corporation	Gladstone Airport	Floodlighting upgrade & Precision Approach Path Indicators (PAPI)	\$185,000	\$370,000	Completed 2023-24
Hinchinbrook Shire Council	Ingham Aerodrome	Taxiway drainage and access improvements, fencing drainage outlet, Aerodrome Weather Safety Equipment	\$152,500	\$400,000	In progress
Burdekin Shire Council	Ayr Aerodrome	Removal and replacement of fencing	\$139,000	\$278,000	Completed 2023-24
Brisbane West Wellcamp Airport Pty Ltd	Brisbane West Wellcamp (Toowoomba) Airport	Runway and Taxiway line-marking, LED upgrade to apron lighting, and storm-water management upgrade	\$60,460	\$120,920	Completed 2023-24

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name RAP Round 3	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Maranoa Regional Council	Roma Airport	Repair apron servicing medical/rescue aircraft	\$68,000	\$136,000	In progress
South Burnett Regional Council	Kingaroy Aerodrome	Installation of security gates and animal fencing	\$30,000	\$60,000	In progress
Gympie Regional Council	Gympie Aerodrome	Replacement of gable markers, grading and drainage improvement works	\$20,000	\$40,000	In progress
South Australia					
Coorong District Council	Tintinara Aerodrome	Runway sealing, pavement rehabilitation of runway and taxiways, runway lighting replacement and line-marking	\$193,125	\$389,959	In progress
District Council of Mount Remarkable	Booleroo Centre Aerodrome	Replacement of runway edge and hold point lighting	\$139,819	\$295,638	Completed 2023-24
Corporation of the City of Port Augusta	Port Augusta	Installation of an all-weather sealed surface to Taxiway Bravo and LED upgrade of apron lighting	\$111,839	\$223,678	In progress
Tasmania					
Burnie Airport Corporation Pty Ltd	Burnie Airport	Resurfacing of Taxiway A	\$428,450	\$856,900	In progress
Burnie Airport Corporation Pty Ltd	Burnie Airport	Application of surface treatment to all aircraft movement areas	\$417,160	\$834,320	In progress
Airlines of Tasmania Pty Ltd	Cambridge Airport	Repair and strengthening of runway, taxiway and apron pavements and aircraft hardstand	\$241,550	\$483,100	In progress
Victoria					
Campaspe Shire Council	Echuca Aerodrome	Resurface and upgrade airstrip, extend main runway, reseal taxiway and aprons, improve drainage, replace Pilot Activated Lighting (PAL), install patient transfer station and dedicated aeromedical helipad	\$2,350,000	\$4,700,000	In progress

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name RAP Round 3	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Campaspe Shire Council	Echuca Aerodrome	Resurface and upgrade airstrip, extend main runway, reseal taxiway and aprons, improve drainage, replace Pilot Activated Lighting (PAL), install patient transfer station and dedicated aeromedical helipad	\$2,350,000	\$4,700,000	In progress
East Gippsland Shire Council	Bairnsdale Airport	Construction of patient transfer station and dedicated taxiway/apron for medevac aircraft	\$1,546,379	\$3,092,758	In progress
Mildura Airport Pty Ltd	Mildura Airport	Re-seal secondary runway, three associated taxiways, main apron and re-line marking	\$762,616	\$1,525,232	In progress
Bacchus Marsh Aerodrome Management Inc	Bacchus Marsh Aerodrome	Runway and taxiway surface treatment works and installation of lighting system to runway 01/19 and taxiway including Pilot Activated Lighting Control and illuminated wind direction indicator	\$471,771	\$943,542	In progress
Hindmarsh Shire Council	Nhill Aerodrome	Stabilisation of pavement, and surfacing of the taxiway and main aircraft parking area and drainage works	\$150,000	\$300,000	In progress
West Wimmera Shire Council	Edenhope Aerodrome	Construction of new taxiway, apron and water tanks for use by firefighting aircraft and patient transfer facility	\$135,000	\$405,000	In progress
Central Goldfields Shire Council	Maryborough Aerodrome	Upgrade to water infrastructure; emergency power supply installation for runway lighting, and upgrade to perimeter fencing	\$110,000	\$245,000	In progress
Greater Bendigo City Council	Bendigo Airport	Upgrade of fencing to reduce wildlife entry onto aerodrome	\$100,000	\$200,000	In progress
Western Australia					
City of Busselton	Busselton Margaret River Airport	Apron upgrade and sealing to apron and taxi lane area and associated line-marking	\$218,810	\$437,620	In progress
City of Greater Geraldton	Geraldton Airport	Surface restoration and resealing of runway 14/32	\$168,327	\$336,655	In progress

Response to Senator Canavan Request dated xx xx 2024

Program Name: Regional Airports Program

Project status as at 14 May 2024

Attachment A

Applicant Name RAP Round 3	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Shire of Beverley	Beverley Aerodrome	Supply and installation of LED ground lighting	\$151,401	\$302,802	In progress
Shire of Cranbrook	Cranbrook Airstrip	Grading, levelling and gravelling of runway	\$62,500	\$125,000	Completed 2023-24
City of Bunbury	Bunbury Airport	Expansion of apron including edge lighting to support water bombing aircraft	\$49,950	\$150,000	In progress

Response to Senator Canavan Request dated xx 2024

Program Name: Managing PFAS at Australian Airports (PFAS)

Project status as at 14 May 2024

Attachment B

Name/Applicant Name	Project Name	Total Project Cost (M)	2021-22 (M)	2022-23 (M)	2023-24 (M)	2024-25 (M)	2025-26 (M)	2026-27 (M)	Project Status eg Discontinued/Completion date	Description	Was this project completed in the 2022-23 financial year
Jacobs Group (Australia) Pty Ltd	Pilot Program Investigations	\$ 6.06	\$ 1.05	\$ 5.02	\$ -	\$ -	\$ -	\$ -	Complete (30 Jun 2023)	Development of the PFAS investigation Framework and initial PFAS investigations at 8 Pilot Airports (Adelaide, Bankstown, Brisbane, Canberra, Hobart, Launceston, Melbourne, Parafield). The Pilot Program concluded 30 June 2023	Yes
Environmental Resources Management Pty Ltd	Site Auditor - Adelaide, Parafield, Canberra	\$ 0.84	\$ -	\$ 0.02	\$ 0.16	\$ 0.26	\$ 0.26	\$ 0.13	Active (scheduled completion FY2026/27)	Independent Site Auditor services to support PFAS investigations at Adelaide, Parafield and Canberra Airports.	N/A
Sage Environmental Pty Ltd	Site Auditor - Melbourne, Launceston	\$ 0.59	\$ -	\$ 0.03	\$ 0.14	\$ 0.17	\$ 0.17	\$ 0.08	Active (scheduled completion FY2026/27)	Independent Site Auditor services to support PFAS investigations at Melbourne and Launceston Airports.	N/A
JBS&G Pty Ltd	Site Auditor - Bankstown	\$ 0.26	\$ -	\$ 0.03	\$ 0.06	\$ 0.23	\$ 0.07	\$ 0.03	Active (scheduled completion FY2026/27)	Independent Site Auditor services to support PFAS investigations at Bankstown Airport.	N/A
Geosyntec Pty Ltd	Site Auditor - Brisbane	\$ 0.32	\$ -	\$ -	\$ 0.09	\$ 0.09	\$ 0.09	\$ 0.05	Active (scheduled completion FY2026/27)	Independent Site Auditor services to support PFAS investigations at Brisbane Airport.	N/A
Geosyntec Pty Ltd	Site Auditor - Hobart	\$ 0.35	\$ -	\$ 0.04	\$ 0.05	\$ 0.10	\$ 0.10	\$ 0.05	Active (scheduled completion FY2026/27)	Independent Site Auditor services to support PFAS investigations at Hobart Airport.	N/A
Australian Government Solicitor	PFAS Program Probity Advisor	\$ 0.14	\$ 0.04	\$ 0.03	\$ 0.06	\$ 0.01	\$ -	\$ -	Active (scheduled completion FY2024/25)	Provision of external probity advice to support delivery of the PFAS Program	N/A
Jacobs Group (Australia) Pty Ltd	Lead Consultant - Tranche 1 PFAS Investigations	\$ 12.55	\$ -	\$ -	\$ 3.68	\$ 7.24	\$ 1.63	\$ -	Active (scheduled completion FY2025/26)	Completing PFAS investigations at the 8 airports included in the Pilot Program (Adelaide, Bankstown, Brisbane, Canberra, Hobart, Launceston, Melbourne, Parafield).	N/A
Jandakot Airport Holdings Pty Ltd	Additional residential sampling at Jandakot	\$ 0.14	\$ -	\$ -	\$ 0.14	\$ -	\$ -	\$ -	Complete (30 April 2024)	Additional residential sampling at Jandakot.	N/A
Aurecon Australasia Pty Ltd	PFAS Lead Consultant - Tranche 2 Investigations	\$ 5.06	\$ -	\$ -	\$ 0.56	\$ 2.25	\$ 2.25	\$ -	Active	PFAS investigations at: Archerfield, Camden, Gold Coast, Moorabbin, Mount Isa, Townsville	N/A
Environmental Resources Management Pty Ltd	PFAS Lead Consultant - Tranche 2 Investigations	\$ 0.88	\$ -	\$ -	\$ 0.10	\$ 0.39	\$ 0.39	\$ -	Active	PFAS investigations at: Jandakot	N/A

Note: All figures are GST exclusive. Totals may not add up due to rounding.

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

ROUND 7

Applicant Name Round 7	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
New South Wales					
Lachlan Council	Condobolin Aerodrome	Fencing	\$35,000.00	\$70,000.00	Completed 2020-21
Coonamble Shire Council	Coonamble Airport	Resealing runway, line marking; fencing	\$218,988.00	\$437,977.00	Completed 2021-22
Moree Plains Shire Council	Mungindi Aerodrome	Reseal runway and apron, clearance survey and works	\$155,000.00	\$310,000.00	Completed 2021-22
Bogan Shire Council	Nyngan Aerodrome	Re-seal the bitumen runway and apron	\$147,841.00	\$295,682.00	Completed 2020-21
Central Darling Shire Council	Tilpa Aerodrome	Pavement resealing and line-marking	\$80,000.00	\$160,000.00	Completed 2020-21
Northern Territory					
Northern Territory of Australia	Pigeon Hole (Nitjpurru) Aerodrome	Resheet of runway	\$225,000.00	\$450,000.00	Completed 2022-23
A. A. Company Pty Ltd	Anthony Lagoon Airstrip	Cross runway, resheet existing runway, fencing and aircraft parking pad	\$113,498.00	\$226,996.00	Completed 2022-23
Northern Territory of Australia	Batchelor and Ramingining Airstrips	Upgrade lighting	\$100,000.00	\$200,000.00	Completed 2022-23
Northern Territory of Australia	Batchelor, Bulman, Belyuen, Croker Island, Maningrida, Milingimbi, Ngukurr, Oenpelli, Bickerton, Hooker Creek, Borroloola, Hodgson Downs, Yarralin, Robinson River, Kalkarindji	Wind Indicator and Signal Circle Upgrade	\$150,000.00	\$300,000.00	Completed 2023-24
Austcattle Holdings Pty Ltd	Brunette Downs Airstrip	Resheet and repair runway, fencing, solar lighting and aircraft parking pads	\$144,015.00	\$288,031.00	Completed 2023-24

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name Round 7	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Northern Territory of Australia	Canteen Creek, Mount Liebig, Alcoota, Santa Teresa & Hermannsburg & Elcho Island	Upgrade fencing at aerodromes servicing remote Aboriginal communities	\$1,100,000.00	\$2,200,000.00	Completed 2023-24
Northern Territory of Australia	Finke, Kintore, Mount Liebig, Nyirripi, Willowra, Yuendumu, Santa Teresa, Engawala, Hermannsburg	Wind Sock Pole upgrade	\$120,000.00	\$240,000.00	Completed 2022-23
Tiwi Education Board Incorporated	Pickertaramoor Airstrip	Upgrade airstrip and drainage works	\$386,200.00	\$591,200.00	Completed 2020-21
Queensland					
Quilpie Shire Council	Adavale Airstrip	Animal proof fencing	\$54,000.00	\$134,000.00	Completed 2020-21
Murweh Shire Council	Augathella Airstrip	Extend runway by 300 metres	\$150,000.00	\$300,000.00	Completed 2021-22
Torres Strait Island Regional Council	Badu, Sabai, Kubin and Mabuia Aerodromes	Replacement of fencing	\$665,270.00	\$680,270.00	Completed 2022-23
Diamantina Shire Council	Birdsville Aerodrome	Crack seal the airstrip	\$177,000.00	\$355,893.00	Completed 2021-22
Blackall - Tambo Regional Council	Blackall Aerodrome	Upgrade the aerodrome fencing	\$109,358.00	\$218,715.00	Completed 2021-22
Burke Shire Council	Burketown and Gregory airstrip	Lighting and communications radio	\$32,575.00	\$65,150.00	Completed 2020-21
A. A. Company Pty. Ltd	Canobie Airstrip	Re-sheet and repair runway, construct stock proof fence, and concrete aircraft parking pad	\$126,255.00	\$252,511.00	Completed 2021-22
Central Highlands Regional Council (WITHDRAWN)	Capella and Dingo	Fencing	\$275,000.00	\$550,000.00	Withdrawn
Cloncurry Shire Council (WITHDRAWN)	Dajarra Airstrip	Reseal the runway and taxiway and aprons RFDS patient shelter	\$338,750.00	\$677,500.00	Withdrawn

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name Round 7	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Doomadgee Aboriginal Shire Council	Doomadgee Airstrip	Vacuum airstrip, line marking, lighting, automated weather station, gable markers and security gates	\$519,893.00	\$596,893.00	In Progress
Longreach Regional Council (WITHDRAWN)	Ilfracombe Airstrip	Fencing	\$13,320.00	\$40,000.00	Withdrawn
Longreach Regional Council (WITHDRAWN)	Isisford Airstrip	Solar Taxi-Way Lights	\$6,332.00	\$12,665.00	Withdrawn
Carpentaria Shire Council	Karumba Aerodrome	Re-linemarking of runway	\$12,500.00	\$25,000.00	Completed 2021-22
Carpentaria Shire Council	Normanton Aerodrome	Re-linemarking or runway	\$17,500.00	\$35,000.00	Completed 2021-22
Olkola Aboriginal Corporation	Olkola Airstrips	Upgrade 3 remote airstrips, lengthening runways, fencing, windsocks, marker cones and lighting	\$360,000.00	\$770,000.00	In Progress
Australian Wildlife Conservancy	Piccaninny Plains Wildlife Sanctuary Airstrip	Re-sheeting airstrip, drainage, vegetation removal, fencing, windsock replacement	\$75,240.00	\$150,480.00	Completed 2022-23
Chiconi Grazing Pty Ltd	Taylor's Plains Airstrip	Fencing, solar lighting and windsock	\$164,646.00	\$329,293.00	Completed 2021-22
Yintjingga Aboriginal Corporation	Port Stewart Airstrip, Cape York	Upgrade the landing strip	\$398,112.00	\$425,962.00	In Progress
South Australia					
Department of Environment and Water	Balcanoona Airstrip	Animal-proof fence	\$41,500.00	\$83,000.00	Completed 2021-22
Tatiara District Council	Bordertown Airstrip	Resealing of runway	\$102,000.00	\$204,000.00	Completed 2021-22
Mannahill War Memorial Hall Inc	Mannahill Aerodrome	Upgrade runway, apron, taxiway, wind indicator lights and windsock	\$41,943.00	\$83,886.00	Completed 2021-22

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name Round 7	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Tasmania					
Cape Barren Island Aboriginal Association Inc	Cape Barren Island Airfield	Upgrades to drainage; landing strip; equipment, vegetation clearing	\$549,998.00	\$499,998.00	Completed 2022-23
Western Australia					
Ardyaloon Incorporated	Ardyaloon Airstrip	Fencing	\$450,729.00	\$450,729.00	Completed 2022-23
Shire of Carnarvon	Coral Bay Airstrip Improvements	Runway correction and re-sheet	\$144,000.00	\$432,000.00	Completed 2021-22
Djarindjin Aboriginal Corp	Djarindjin/ Lombadina Aerodrome	Solar powered LED runway taxiway and apron area lighting	\$167,786.00	\$195,786.00	Completed 2023-24
Shire of Upper Gascoyne	Gascoyne Junction Airstrip	Reseal airstrip	\$65,907.00	\$130,907.00	Completed 2021-22
Shire of Gnowangerup	Gnowangerup Aerodrome	Design of RNAV (GNSS) Instrument Flight Procedures	\$27,625.00	\$55,250.00	Completed 2022-23
Parnngurr Aboriginal Community	Parnngurr (Cotton Creek) Airstrip	Upgrade runway and parking area, wind sock, solar lights, markers and fencing	\$377,000.00	\$377,000.00	Completed 2022-23
Paupiyala Tjarutja Aboriginal Corporation	Tjuntjuntjara Airstrip	Upgrade lighting, solar powered windsock lighting.	\$70,099.00	\$76,471.00	Completed 2023-24
Wanarn Community Aboriginal Corporation	Wanarn Airstrip	Upgrade Pilot Activated Lighting system	\$56,000.00	\$61,000.00	Completed 2022-23
Ngaanyatjarra Council Aboriginal Corporation	Warburton airstrip upgrade	Re-seal and re-mark of Warburton airstrip and upgrade of fence	\$450,000.00	\$450,000.00	Completed 2022-23
Shire of Wyndham East Kimberley	Wyndham Aerodrome	Fencing	\$56,250.00	\$112,500.00	Completed 2022-23

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

ROUND 8

Applicant Name RAU Round 8	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
New South Wales					
Carrathool Shire Council	Hillston Aerodrome	Reseal runway, line markings & aircraft tie-downs	\$149,749.00	\$149,749.00	Completed 2022-23
Central Darling Shire Council	Wilcannia Airstrip	Re-seal the runway, taxiways and apron	\$150,000.00	\$150,000.00	Completed 2022-23
Northern Territory					
Northern Territory of Australia	Ali Curung Airstrip	Upgrade to a swing mounted wind sock pole and weed matting	\$25,000.00	\$50,000.00	Completed 2023-24
Northern Territory of Australia	Alpurrurulam Airstrip	Upgrade to a swing mounted wind sock pole and weed matting	\$25,000.00	\$50,000.00	Completed 2023-24
Northern Territory of Australia	Ampilatwatja Airstrip	Upgrade to a swing mounted wind sock pole and weed matting	\$25,000.00	\$50,000.00	Completed 2023-24
Belyuen Community Government Council,	Belyuen Airstrip	Seal the apron and taxiway	\$170,610.00	\$170,610.00	In Progress
Strawberry Hill Holdings Pty Ltd (WITHDRAWN)	Bullo River Station airstrip	Upgrade airstrip for night landings	\$34,739.00	\$69,479.00	Withdrawn
Northern Territory of Australia	Elcho Island Airport	Reseal and repaint line markings on the runway, taxiway and apron	\$500,000.00	\$1,800,000.00	Completed 2022-23
Northern Territory of Australia	Elliott Airstrip	Upgrade to a swing mounted wind sock pole and weed matting	\$25,000.00	\$50,000.00	Completed 2023-24
Northern Territory of Australia	Engawala Airstrip	Construct a new apron and taxiway for safer medical retrievals	\$175,000.00	\$350,000.00	In Progress
Northern Territory of Australia	Gapuwiyak (Lake Evella) Aerodrome	Drainage works to divert water flows away from the runway, taxiway and apron	\$125,000.00	\$250,000.00	In Progress
Northern Territory of Australia	Harts Range Airstrip	New apron and taxiway	\$150,000.00	\$300,000.00	Completed 2023-24
Roper Gulf Regional Council (WITHDRAWN)	Mataranka Airstrip	Re-sheet the runway, helipad, drainage, solar lighting & fencing	\$199,800.00	\$600,000.00	Withdrawn

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name RAU Round 8	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Northern Territory of Australia	Milingimbi Aerodrome	Drainage works to divert water flows away from the runway, taxiway and apron	\$125,000.00	\$250,000.00	In Progress
Northern Territory of Australia	Wadeye (Port Keats) Aerodrome	Reseal and re-paint line markings on the runway, taxiway and apron	\$500,000.00	\$1,000,000.00	Completed 2022-23
Queensland					
Aurukun Shire Council	Aurukun Airport	Install Precision Approach Path Indicator (PAPI) lighting	\$288,372.00	\$288,372.00	Completed 2022-23
Diamantina Shire Council	Bedourie Airport	Re-gravel the runway edges to stop erosion and improve safety for aircraft	\$148,163.00	\$148,163.00	Completed 2022-23
Boulia Shire Council	Boulia Airport	Runway surface crack repairs and fencing	\$136,340.00	\$136,340.00	Completed 2022-23
Burke Shire Council	Burketown and Gregory Airstrips	Replace lighting in Burketown and install LED solar lamps in Gregory.	\$124,500.00	\$124,500.00	Completed 2022-23
Cook Shire Council	Coen Airport	Reseal runway	\$371,800.00	\$743,600.00	Completed 2022-23
Charters Towers Regional Council	Greenvale Airstrip	Replace runway solar lighting, install fencing and marker cones	\$150,000.00	\$150,000.00	Completed 2022-23
Maranoa Regional Council	Mitchell Aerodrome	Remove damaged apron surface and seal the apron and taxiway	\$215,000.00	\$430,000.00	Completed 2021-22
Mornington Shire Council	Mornington Island Airport	Reduce safety hazards, drainage works, aircraft tie downs, aerodrome manual and training	\$358,685.00	\$403,435.00	Completed 2023-24
Palm Island Aboriginal Council	Palm Island Aerodrome	Repaint runway markings, upgrade lighting and purchase safety equipment	\$278,800.00	\$278,800.00	In Progress
Charters Towers Regional Council	Pentland Airstrip	Replace runway solar lighting, install fencing and marker cones	\$150,000.00	\$150,000.00	Completed 2022-23
Pormpuraaw Aboriginal Shire Council	Pormpuraaw Airport	Replace existing fencing to reduce animal incursions	\$468,447.00	\$468,447.00	Completed 2023-24

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name RAU Round 8	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Bulloo Shire Council	Thargomindah Airstrip	Install fencing to prevent animal incursions.	\$154,000.00	\$308,000.00	Completed 2021-22
Paroo Shire Council	Yowah Airstrip Upgrade	Re-sheet the gravel surface, install new marker cones & upgrade apron surface	\$149,980.00	\$149,980.00	Completed 2022-23
South Australia					
District Council of Coober Pedy (OUT OF ROUND)	Coober Pedy Airport	Upgrade the lighting and electrical system	\$150,000.00	\$150,000.00	Completed 2023-24
District Council of Franklin Harbour	Cowell Aerodrome	Upgrade fencing to prevent animal incursions	\$150,000.00	\$150,000.00	Completed 2021-22
Australian Wildlife Conservancy	Kalamurina Wildlife Sanctuary airstrip	Install markers and lighting and undertake drainage repairs	\$15,573.00	\$31,146.00	Completed 2022-23
District Council of Kimba	Kimba Aerodrome	Reseal runway and apron	\$106,542.00	\$319,626.00	Completed 2021-22
Outback Communities Authority	Leigh Creek Aerodrome	Repair and reseal runway.	\$500,000.00	\$1,000,000.00	Completed 2022-23
Regional Anangu Services Aboriginal Corporation (RASAC)	Mimili airstrip	Upgrade fencing and access gate to prevent animal incursions	\$141,446.00	\$141,466.00	In Progress
Outback Communities Authority	Oodnadatta Airstrip	Install animal proof fencing	\$78,000.00	\$156,000.00	Completed 2022-23
William Creek Progress Association	William Creek Aerodrome	Repair runway and replace emergency lights	\$21,230.00	\$42,460.00	Completed 2021-22
Yalata Anangu Aboriginal Corporation	Yalata Airstrip	Replacement of ground lighting	\$222,500.00	\$445,000.00	Completed 2022-23
Yunta District Hall Inc	Yunta Aerodrome	Repair and re-sheet the runway, taxiway and apron.	\$156,503.00	\$319,442.00	Completed 2021-22
Western Australia					
Wirrimanu Aboriginal Corporation	Balgo Hill Aerodrome	Re-sheet runway, upgrade apron and install Pilot activated lighting system.	\$248,500.00	\$497,000.00	In Progress
Shire of Carnarvon	Carnarvon Airport	Fencing & gates, upgrade lighting and drainage	\$157,938.00	\$474,290.00	Completed 2022-23

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name RAU Round 8	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Paupiyala Tjarutja Aboriginal Corporation	Ilkurlka airstrip	Upgrade the airstrip surface and replace windsock.	\$5,679.00	\$11,339.00	Completed 2021-22
Shire of Trayning	Kununoppin Airstrip	Replace fencing to prevent animal incursions	\$67,500.00	\$67,500.00	Completed 2021-22
Shire of Leonora	Leonora Aerodrome	Upgrade the apron flood lights and poles	\$145,957.00	\$145,957.00	Completed 2022-23
Shire of Meekatharra	Meekatharra Airstrip	Repair and reseal pavement surfaces.	\$148,449.00	\$148,449.00	Completed 2022-23
Shire of Murchison	Murchison Airport	Floodlighting to taxiway to assist with patient transfers	\$34,570.00	\$38,120.00	Completed 2021-22
Paupiyala Tjarutja Aboriginal Corporation	Tjuntjuntjara Airstrip	Lighting, fencing and surface works	\$33,395.00	\$82,542.00	Completed 2023-24
Ngaanyatjarra Council Aboriginal Corporation	Warburton Airport	Upgrade the safety and reliability of the aviation fuel supply and storage.	\$342,942.00	\$342,942.00	Completed 2022-23

ROUND 9

Applicant Name RAU Round 9	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
New South Wales					
Bourke Shire Council	Bourke Airstrip	Complete re-seal of runway	\$330,000.00	\$660,000.00	Completed 2023-24
Lachlan Council	Condobolin Aerodrome	Reseal runway, taxiways and apron and line-mark	\$179,602.00	\$359,205.00	Completed 2022-23
Central Darling Shire Council	Emmdale Airstrip	Grading of hazardous runway sections and emergency lighting replacement	\$72,750.00	\$145,500.00	Completed 2023-24
Lachlan Council	Tottenham Aerodrome	Reseal runway, taxiway and apron and linemark to CASA standards	\$97,845.00	\$195,690.00	Completed 2022-23

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name RAU Round 9	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Walgett Shire Council	Walgett, Lightning Ridge, Carinda, Collarenebri, and Burren Junction	Line marking runways, upgrading power supply, fuse boxes and backup emergency lighting	\$64,800.00	\$129,641.00	Completed 2023-24
Northern Territory					
Milingimbi and Outstations Progress Resources Aboriginal Corporation	Langarra Airstrip	Reshape runway, resurface, improve drainage, remodel apron and tree-clearing	\$714,140.00	\$714,140.00	In Progress
Northern Territory of Australia	Ampilatwatja Aerodrome	Replacement of entire perimeter fence around aerodrome	\$200,000.00	\$400,000.00	In Progress
Laynhapuy Homelands Aboriginal Corporation	Baniyala Airport	Reshape runway to CASA, resurface, improve drainage and remodel apron	\$250,000.00	\$250,000.00	In Progress
Northern Territory of Australia	Bathurst Island Aerodrome	Relocation and upgrade of perimeter fence line at to meet new CASA requirement	\$125,000.00	\$250,000.00	In Progress
Kakadu Tourism (Glc) Pty Limited	Cooinda Lodge Kakadu Airstrip	Resurface of runway and taxi zones, and recrowning.	\$262,487.00	\$524,975.00	In Progress
Northern Territory of Australia	Elliott Aerodrome	Replacement of entire perimeter fence	\$200,000.00	\$400,000.00	In Progress
Laynhapuy Homelands Aboriginal Corporation	Garrthalala Airstrip	Reshape runway to CASA, resurface, improve drainage and remodel apron	\$250,000.00	\$250,000.00	In Progress
Nhulunbuy Corporation Limited	Gove Airport	Replacement of lighting	\$92,988.00	\$185,977.00	Completed 2022-23
Northern Territory of Australia	Harts Range Aerodrome	Upgrade runway gravel pavement and reshape, and reconstruct runway strip	\$250,000.00	\$500,000.00	In Progress
Northern Territory of Australia	Hodgson Downs Aerodrome	Installation of perimeter fence around aerodrome	\$200,000.00	\$400,000.00	In Progress
Northern Territory of Australia	Kidman Springs Aerodrome	Runway gravel pavement upgrade, runway extension and solar light installation	\$125,000.00	\$250,000.00	In Progress

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name RAU Round 9	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Northern Territory of Australia	Lake Evella, Robinson River, Ngukurr, Ti Tree, Urapunga and Yarralin Airstrips	Updated line marking works to meet standards as per CASA MOS 139 at a number of Aboriginal community aerodromes	\$150,000.00	\$300,000.00	In Progress
Northern Territory of Australia	Numbulwar Aerodrome	Reseal and line-marking of runway, taxiway and apron	\$450,000.00	\$900,000.00	In Progress
Northern Territory of Australia	Tiwi Islands - Snake Bay Aerodrome	Reseal and line-marking of runway, taxiway and apron	\$1,200,000.00	\$2,400,000.00	In Progress
Queensland					
Whitsunday Regional Council	Collinsville Aerodrome	Upgrade of full 1402m runway length from gravel to sealed surface	\$225,000.00	\$450,000.00	In Progress
Aurukun Shire Council	Aurukun Shire Council	Runway lighting upgrade, replacement of gable markers, and portable emergency lighting	\$350,000.00	\$1,083,365.00	Completed 2023-24
Burke Shire Council	Burketown Aerodrome	Relocation of section of existing fence	\$91,220.00	\$182,441.00	Completed 2023-24
Mount Isa City Council	Camooweal Airstrip	Runway lengthening and upgrade to accommodate larger RFDS aircraft	\$950,000.00	\$1,900,000.00	In Progress
Cook Shire Council	Cooktown Aerodrome	Replacement of 2km section of boundary fencing	\$30,000.00	\$60,000.00	Completed 2023-24
Croydon Shire Council	Croydon Aerodrome	Fencing upgrade	\$64,550.00	\$129,100.00	Completed 2023-24
Paroo Shire Council	Eulo Airstrip	Re-sheet, runway strip cone and gable markers, new marker cones and upgrade apron	\$47,630.00	\$95,260.00	Completed 2023-24
Torres Shire Council	Horn Island Airport	Replacement of ground lighting to meet CASA MOS 139	\$197,402.00	\$394,804.00	In Progress
Carpentaria Shire Council	Karumba Airstrip	Apron line marking upgrade	\$13,000.00	\$26,000.00	Completed 2023-24
Mapoon Aboriginal Council	Mapoon Airstrip	Gable markers, weed mats, vegetation clearing and drainage works	\$165,756.30	\$714,740.00	Completed 2023-24

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name RAU Round 9	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Carpentaria Shire Council	Normanton Airport	Installation of yellow line-marking at turning nodes	\$7,000.00	\$14,000.00	Completed 2023-24
Central Highlands Regional Council	Rolleston Airport	Restoration of runway	\$783,750.00	\$1,995,000.00	In Progress
Quilpie Shire Council	Toompine Airstrip	Solar runway lighting, white cone delineation and replacement of windsock	\$42,192.00	\$84,384.00	Completed 2022-23
Barcoo Shire Council	Windorah Airport	Upgrade runway and taxiways including reseal and line-marking	\$1,412,135.00	\$2,824,270.00	In Progress
Paroo Shire Council	Wyandra Airstrip	Re-sheeting of runway and apron, solar lighting, fencing, markers, windsock	\$53,353.00	\$106,706.00	In Progress
South Australia					
Outback Communities Authority	Glendambo Aerodrome	Replacement of solar powered lighting with upgraded models including air gap spacers, bird spikes and new fixtures	\$24,675.00	\$49,350.00	Completed 2023-24
Innamincka Progress Association Incorporated	Innamincka Aerodrome	Installation of fencing, solar lighting and aircraft tie downs	\$131,263.00	\$270,327.00	Completed 2022-23
Kangaroo Island Council	Kangaroo Island Airport	Replacement of runway lights with LED	\$67,530.00	\$135,060.00	Completed 2023-24
Marree Progress Association Inc	Marree Aerodrome	Upgrade existing 1.2m aerodrome fence to 1.8m high animal proof mesh fence	\$75,500.00	\$156,000.00	Completed 2023-24
Regional Anangu Services Aboriginal Corporation	Murputja (Nyapari) Airstrip	Replacement of eroded airstrip surface with laid, graded and rolled fine top crusher dust	\$334,483.00	\$334,483.00	In Progress
Regional Anangu Services Aboriginal Corporation	Pipalyatjara (Mt Davies) Airstrip	Replacement of existing fence with new 1.8m high animal proof fencing	\$135,000.00	\$135,000.00	In Progress
District Council of Lower Eyre Peninsula	Port Lincoln Airport	Upgrade of lighting on runway 15/33 (2nd runway)	\$60,373.00	\$120,747.00	Completed 2022-23
District Council of Streaky Bay	Streaky Bay Aerodrome	Upgrade ground lighting system	\$183,949.00	\$367,899.00	In Progress

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name RAU Round 9	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Yorke Peninsula Council	Yorke Peninsula Airstrip	Airside medical and emergency services structure, and replacement of animal fencing	\$58,466.00	\$126,932.00	In Progress
Tasmania					
King Island Council	King Island Airport	Upgrade of ground lighting	\$314,250.00	\$628,500.00	In Progress
Western Australia					
Shire of Jerramungup	Bremer Bay Airstrip	Cross runway and taxiway works, ambulance transfer station and fencing	\$815,564.00	\$2,446,694.00	In Progress
Shire of Bruce Rock	Bruce Rock Airfield	Runway reseal, Pilot Activated Airport Lighting Control, upgrade and runway markers	\$192,500.00	\$385,000.00	In Progress
Shire of Carnarvon	Coral Bay Airstrip	Resheet airstrip pavement	\$146,686.00	\$440,500.00	Completed 2022-23
Shire of Derby West Kimberley	Fitzroy Crossing Airport	Runway, runway surrounds and apron surface corrections and re-seal	\$1,500,000.00	\$3,000,000.00	In Progress
The Trustee for Fayburn Unit Trust	Forrest Airport	Replacement of fencing, apron line marking, aviation safety training and electrical appraisal	\$120,000.00	\$240,000.00	In Progress
Paupiyala Tjarutja Aboriginal Corporation	Ilkurlka airstrip	Installation of lighting system to replace current manual flares	\$72,276.00	\$72,276.00	Completed 2022-23
Kiwirrkurra Council Aboriginal Corporation	Kiwirrkurra Airstrip	Safety upgrades including lighting, markers, fuel storage and equipment	\$239,362.00	\$239,362.00	Completed 2023-24
Kunawarritji Aboriginal Corporation	Kunawarritji Airstrip	Installation of animal proof fence around airstrip	\$467,868.00	\$467,868.00	Completed 2023-24
Shire of Wyndham East Kimberley	Kununurra/East Kimberley Regional Airport	Taxiway Pavement Rejuvenation	\$110,000.00	\$220,000.00	Completed 2023-24
Mindibungu Aboriginal Corp	Mindibungu (Billiluna) Airstrip	Upgrade night lighting and replace fencing	\$129,000.00	\$129,000.00	Completed 2023-24
Shire of Morawa	Morawa Airport	Fencing upgrade	\$54,397.00	\$163,356.00	Completed 2023-24

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

ROUND 10

Applicant Name RAU Round 10	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
New South Wales					
Bogan Shire Council	Nyngan Airport	Lighting upgrade	\$116,550	\$350,000	In Negotiation
Northern Territory					
Marthakal Homelands and Resource Centre Aboriginal Corp	Elcho Island Airport	Generator back-up system	\$125,835	\$125,835	In Negotiation
Northern Territory Government	Nyirripi Aerodrome	Perimeter fence upgrade	\$300,000	\$600,000	In Negotiation
Northern Territory Government	Various NT airstrips	Windsock Pole and Signal Circle Black Matting Upgrades	\$200,000	\$400,000	In Negotiation
Northern Territory Government	Willowra Aerodrome	Apron and Taxiway Seal Upgrades	\$200,000	\$400,000	In Negotiation
Northern Territory Government	Oenpelli Aerodrome	Perimeter fence upgrade	\$400,000	\$800,000	In Negotiation
Queensland					
Lockhart River Aboriginal Shire Council	Lockhart River Aerodrome	Aeronautical Ground Lighting Upgrade	\$2,956,799	\$2,956,799	In Negotiation
Aurukun Shire Council	Aurukun Aerodrome	Purchase and installation of Aerodrome Weather Information Service (AWIS) system	\$436,600	\$436,600	In Negotiation
Maranoa Regional Council	Injune Aerodrome	Lighting Upgrade	\$145,324	\$290,648	In Negotiation
Woorabinda Aboriginal Council	Woorabinda Airstrip	Resurfacing and line marking of runway and aprons and lighting upgrade	\$889,752	\$889,752	In Negotiation

Response to Senator Canavan Request dated xx xx 2024

Program Name: Remote Airstrip Upgrade Program

Project status as at 14 May 2024

Attachment C

Applicant Name RAU Round 10	Airport	Project Summary	Australian Government Grant	Total Project Cost	Status
Balonne Shire Council	Saint George Airport	Lighting upgrade and replacement of part of fencing	\$200,000	\$200,000	In Negotiation
Etheridge Shire Council	Mount Surprise & Einasleigh airstrips	Replacement of current fence with animal exclusion fencing around airstrips	\$450,000	\$900,000	In Negotiation
Kowanyama Aboriginal Shire Council	Kowanyama Airport	Runway reseal and restoration of taxiway	\$1,443,440	\$2,886,879	In Negotiation
South Australia					
Nipapanha Community Aboriginal Corp	Nipapanha (Nepabunna) Angepena Airstrip	Construction of airside passenger shelter and installation of helipad LED lighting	\$30,705	\$30,705	In Negotiation
District Council of Ceduna	Ceduna Airport	Resealing of Runway 11/29, line-marking and upgrade of runway and taxiway lighting to LED	\$527,972	\$1,055,944	In Negotiation
District Council of Lower Eyre Peninsula	Port Lincoln Airport	Runway 01/19 remediation and re-seal of runway (including shoulders), taxiway and apron and line-marking	\$661,504	\$1,986,500	In Negotiation
Eibaroo Pty Ltd	Coorabie Airstrip	Resurface airstrip and purchase new Solar Airfield Lighting	\$59,850	\$119,700	In Negotiation
Blinman Progress Assoc Inc	Blinman Airstrip	Resurfacing of main runway to ensure all-weather availability	\$149,750	\$299,500	In Negotiation
Western Australia					
Wirrimanu Aboriginal Corporation	Balgo Hill Airstrip	Re-sheet and re-contouring of airstrip to support all weather operations and alleviate risk of closure during wet season	\$2,745,000	\$3,050,000	In Negotiation
Warmun Community (Turkey Creek) Inc	Warmun Airstrip	Pilot Activated Lighting (PAL) and Windssock system, flight navigation procedures and CASA airstrip certification	\$500,000	\$1,000,000	In Negotiation
Ardyaloon Inc	Ardyaloon Airstrip	Seal current gravel strip to provide all-weather surface with dust suppression	\$863,106	\$1,726,212	In Negotiation

Response to Senator Canavan Request dated xx xx 2024
Program Name: Emerging Aviation Technologies Programs
Project status as at 14 May 2024

Attachment D

Applicant Name	Commonwealth Grant amount (exc. GST)	Status
AMSL Aero Pty Ltd	\$4.78 m	In Progress
Central Queensland University	\$0.45 m	In Progress
Charles Darwin University	\$0.72 m	In Progress
Field Master Systems Pty Ltd	\$0.35m	In Progress
Hover UAV Pty Ltd	\$0.80 m	In Progress
Marlee Djinda Pty Ltd	\$1.40 m	In Progress
Praxis Labs Pty Ltd	\$0.35 m	In Progress
Revolution Aerospace Pty Ltd	\$5.32 m	In Progress
Swinburne University of Technology	\$1.28 m	In Progress
Swoop Aero Pty Ltd	\$0.69 m	In Progress
Wedgetail Aerospace Pty Ltd	\$0.52 m	In Progress
XROTOR Pty Ltd	\$0.37 m	In Progress

Transport and Infrastructure Net Zero Assessment, Roadmap and Action Plan

The 2023-24 Budget includes \$7.8 million over 4 years from 2022–23 to develop a Transport and Infrastructure Net Zero Roadmap and Action Plan to support the decarbonisation of the transport and infrastructure sector.

- 1. Details on the funding of projects by program that have been contractually committed, committed but not yet contracted, and any funding that has not been allocated.**

Not applicable.

- 2. Details of any changes that have occurred since details reported to the previous 2023-24 Budget Estimates hearings on 23 October 2023.**

Not applicable.

- 3. Where there have been changes (particularly delays) in scheduled project completion times, a list of projects by program which at the time of the 2023-24 Budget Estimates (May 2023) hearings were scheduled for completion in 2023-24 and the corresponding revised completion date, as well as explanation for the change in scheduled completion time.**

Not applicable.

- 4. A list of projects by program that have been discontinued since 23 October 2023, including projects that have been contractually committed, and committed but not yet contracted.**

Not applicable.

- 5. A list of completed projects by program for the 2023 calendar year.**

Not applicable.

- 6. A list of projects by program scheduled for completion in the current (2023-24) financial year.**

Not applicable.

- 7. Details of any variations since 23 October 2023 to how funding is to be allocated by each program for each year over the Forward Estimates, how funding will be distributed (including whether any co-funding arrangements apply), and, for projects approved since 1 July 2022, details on recipients have been identified.**

Departmental funding for the program over each year of the Forward Estimates is as follows:

Year	22-23 \$m	23-24 \$m	24-25 \$m	25-26 \$m	26-27 \$m
Department	0.525	2.681	2.488	2.065	0.000
Overall Total	7.759				

- 8. Details of how any underspends in completed projects and programs have been repurposed**

Not applicable.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
NSW	2019-20 to 2023-24 National Network Maintenance (NSW)	Investment Roads		463.1	463.1	100%	96.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Not applicable / allocated	National Land Transport Network Road Maintenance funding for 2019-20 to 2023-24.
NSW	Appin Road	Investment Roads		122.0	122.0	100%	0.0	12.5	42.5	27.5	25.0	107.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Campbelltown City Council, Wollondilly Shire Council	This project will provide for the: <ul style="list-style-type: none"> Development of strategic design for the upgrade of Appin Road between Rosemeadow and Appin. Corridor study between Appin Road and Spring Farm Parkway/Menangle Road. Upgrade of 5.2km of Appin Road between Brian Road, Appin, and Mount Gilead.
NSW	Appin Road - St Johns Road Intersection Upgrade	Investment Roads		45.0	22.5	50%	0.0	2.5	5.0	5.0	5.0	17.5	5.0	0.0	0.0	0.0	0.0	0.0	5.0	In Planning	Campbelltown City Council, Wollondilly Shire Council	The project will widen both carriageways of Appin Road at the St Johns Road intersection from two to three lanes in each direction, widen St Johns Road into the median to provide a further two right turn lanes into Appin Road northbound, and a separate left turn lane onto Appin Road southbound. The project will also include a dedicated cycle lane leading south through the intersection.
NSW	Avoca Drive Upgrade	Investment Roads		130.0	100.0	77%	0.0	2.0	10.5	27.3	19.0	58.8	19.0	15.2	7.0	0.0	0.0	0.0	41.2	In Planning	Central Coast Council (NSW)	The Project will upgrade a section of Avoca Drive, including widening of the section between Carrak Road and Killuna Road Intersections.
NSW	Bald Nob Road upgrade	Investment Roads		5.6	4.5	80%	2.1	0.4	0.0	0.0	0.0	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Glen Innes Severn Council	This project will upgrade Bald Nob Road between the New England Highway and the Gwydir Highway, north of Glen Innes. This is expected to include rehabilitation of around 6 kilometres of pavement on Bald Nob Road, as well as other safety improvements to bring the road up to current standards, such as widening and realignment.
NSW	Barton Highway Upgrade Package	Investment Roads		117.9	78.6	67%	6.8	1.3	28.6	0.0	0.0	29.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Yass Valley Council	This project will deliver upgrades along the Barton Highway, including the duplication of a prioritised section of the highway, from south of the ACT border to at least Kaveney's Road NSW. This project forms 'stage one' of duplication works planned along the corridor.
NSW	Barton Highway Upgrade Package - 2	Investment Roads		125.0	100.0	80%	2.3	10.0	30.0	40.0	10.0	90.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Yass Valley Council	This project will deliver upgrades along the Barton Highway, including the duplication of a prioritised section of the highway. This project forms 'stage two' of duplication works planned along the corridor.
NSW	Bellingen Shire Council - Kalang Road Reconstruction and Upgrade, Bellingen and Kalang	Investment Roads - Remote Roads Upgrade Pilot Prog		7.5	5.0	67%	2.5	2.5	0.0	0.0	0.0	2.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Bellingen Shire Council	Approximately 6.8km widening and rehabilitation works of narrow, unsafe and deteriorated road sections. Approximately 11.7km widening and sealing of unsealed and hazardous road sections. Replacement of Knights Bridge, Tysons Bridge, Hopsons Bridge and Youngs Bridge - four old timber bridges built in the sixties with new flood resistant concrete bridges.
NSW	Bells Line of Road Safety Improvements	Investment Roads		100.0	100.0	100%	0.2	1.4	6.0	6.7	22.3	36.4	30.4	33.0	0.0	0.0	0.0	0.0	63.4	In Planning	Blue Mountains City Council	The project will upgrade Bells Line of Road, including overtaking lanes, intersection upgrades and upgrades to Truck Stopping Bays, making for a safer journey for local commuters and tourists who use the route between the Blue Mountains and Richmond.
NSW	Belmore Road Ramps	Investment Roads		45.3	18.9	42%	-3.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Canterbury-Bankstown Council	The project will construct two east-facing ramps from Belmore Road in Riverwood to the M5 Motorway, including improvements to traffic lights, noise reduction measures and landscaping.
NSW	Bernera Road Upgrade at Yarrowa Street, Prestons	Asset Recycling Fund-Infrastructure Growth Package		2.6	2.6	100%	1.9	0.3	0.1	0.0	0.0	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Liverpool City Council	The project involves the upgrading of Bernera Road between Yarrowa Street and Yarrunga Street/Yato Road, Prestons from a single lane in each direction to a divided four lane road approximately 100m north of the intersection with Yarrunga Street and Yato Road, installation of 430m of shared path along the western side of Bernera Road and to connect with the existing shared path north of M7 off ramp, and improvements to street lighting and drainage works.
NSW	Blue Mountains Roads Upgrades	Investment Roads		12.5	12.5	100%	4.0	8.5	0.0	0.0	0.0	8.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Blue Mountains City Council	The project will deliver heavy patching, road resealing and rehabilitation (combined with kerb & gutter/drainage upgrades) to Megalong Valley Road and Railway Parade in the Blue Mountains.
NSW	Brindabella Road Upgrade	Investment Roads		37.4	37.4	100%	0.0	7.7	6.0	6.0	6.0	25.7	6.0	5.7	0.0	0.0	0.0	0.0	11.7	In Planning	Snowy Valleys Council	This Project will provide safety upgrades on priority sections of Brindabella Road, from Brindabella Valley to the NSW/ACT border.
NSW	Bringelly Road Upgrade	Asset Recycling Fund-Infrastructure Growth Package		509.0	407.0	80%	0.0	5.0	0.0	0.0	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	The Council of Camden, Liverpool City Council	The project involves the upgrade of approximately 10 kilometres of Bringelly Road between Camden Valley Way and The Northern Road, delivered in two stages. Works include: <ul style="list-style-type: none"> Upgrade of the existing Bringelly Road to a four-lane divided carriageway, with a wide central median to allow for future widening to six lanes, except between Eastwood Road and the Upper Canal Bridge, where it will be widened to six lanes. A posted speed limit of 80 kilometres per hour. The upgrade and signalisation of designated intersections and provision of pedestrian crossings along the length of Bringelly Road. Replacement of the South Creek Bridge with new bridge structures for both westbound and eastbound traffic and construction of a new bridge over the Upper Canal. Provision of off-road shared pedestrian/cyclist paths. Interchange upgrade at the intersection of The Northern Road and Bringelly Road.
NSW	Buckets Way	Investment Roads		25.0	20.0	80%	7.2	2.2	0.0	0.0	0.0	2.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Mid-Coast Council	The upgrade of The Buckets Way will prioritise sections of the route that have been identified in The Buckets Way Route Access Strategy Upgrade Program. Upgrade works will include reconstruction, widening and resealing.
NSW	Caddens Road Upgrade, Claremont Meadows - Penrith City Council.	Asset Recycling Fund-Infrastructure Growth Package		7.6	7.6	100%	0.0	-3.7	0.0	0.0	0.0	-3.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Penrith City Council	The project will upgrade the existing Caddens Road, linking to Werrington Arterial Road, and includes: <ul style="list-style-type: none"> Widening of Caddens Road from Gipps Street / Kent Road to Caddens Hill Sport & Recreation Precinct (approximately 150m west of Heaton Avenue) to provide 3.2m wide travel lanes in each direction with double barrier central line-marking. Bridge extension - Construction of a cantilever structure to the north for the provision of a 2.5m wide shared user path on Caddens Road across the culvert at Claremont Creek.
NSW	Cambridge Avenue Upgrade - Planning	Investment Roads		100.0	50.0	50%	0.0	5.0	18.0	17.0	7.0	47.0	3.0	0.0	0.0	0.0	0.0	0.0	3.0	In Planning	Campbelltown City Council, Liverpool City Council	The Project will deliver a Final Business Case for the upgrade of Cambridge Avenue with a new alignment linking Campbelltown Road and Glenfield Road in Sydney's South West.
NSW	Camden Valley Way / Hilder Street Intersection Upgrade	Asset Recycling Fund-Infrastructure Growth Package		6.6	6.6	100%	1.0	4.6	0.0	1.0	0.0	5.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	The Council of Camden	The project will upgrade approximately 170 metres of the approach/departure lanes along Camden Valley Way in each direction, as well as around 40 metres of approach/departure lanes along Hilder Street. Raise the existing two lane roundabout by 1.7 metres and deliver associated stormwater and street lighting infrastructure.
NSW	Carrathool Shire Council - Mount Grace Road - Gravel Resheeting, Hillston	Investment Roads - Remote Roads Upgrade Pilot Prog		1.2	0.9	80%	0.7	0.2	0.0	0.0	0.0	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Carrathool Shire Council	Council will provide a medium formation grade and subbase compaction as required for up to 31.3km, supply approx. 20752 tonne of 30mm gravel, placement of gravel, grading and compaction to a depth of 0.05m, table drain reshaping, clean out and minor repairs.
NSW	Castlereagh Connection - Planning and Preparatory Works	Investment Roads		100.0	50.0	50%	0.0	1.2	0.0	0.0	48.9	50.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Blacktown City Council, Hawkesbury City Council, Penrith City Council	The project will finalise planning and preparatory works for the Castlereagh Connection.
NSW	Central Coast Highway Upgrade - Tumby Road Intersection Upgrade	Investment Roads		65.5	52.4	80%	0.0	3.7	15.9	17.9	14.6	52.1	0.3	0.0	0.0	0.0	0.0	0.0	0.3	In Planning	Central Coast Council (NSW)	This project will upgrade the intersection at Central Coast Highway and Tumby Road and associated road upgrades. Key features of the upgrade include replacing the existing intersection roundabout with traffic lights and widening the Central Coast Highway and Tumby Road at the intersection to two lanes in each direction.
NSW	Central Coast Road Upgrades	Investment Roads		40.0	40.0	100%	6.7	13.3	11.0	9.0	0.0	33.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Central Coast Council	The Project will upgrade multiple roads across the Central Coast region in New South Wales, including heavy patching, road resealing and rehabilitation (combined with kerb & gutter/drainage upgrades).
NSW	Central Coast Roads Package	Investment Roads		86.5	86.5	100%	8.6	13.9	16.0	17.3	0.0	47.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Central Coast Council (NSW)	This package is delivering 29 projects across the Central Coast region to address the Central Coast Council road maintenance backlog and identified pinch points. The projects were identified and prioritised in consultation with Central Coast Council.
NSW	Cessnock Road - Testers Hollow	Investment Roads		17.0	15.0	88%	0.0	0.7	0.0	0.0	0.0	0.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Cessnock City Council	Upgrade of Cessnock Road/Main Road (MR195) at Testers Hollow to increase flood immunity.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
NSW	Erskine Park Road & Peppertree Drive Intersection Upgrade - Penrith Council	Asset Recycling Fund-Infrastructure Growth Package		20.4	20.4	100%	3.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Penrith City Council	The project scope includes: • Upgrade intersection layout to "seagull" intersection arrangement with the priority control; • Provide two-through lanes on both Erskine Park Road approaches; • Extend existing right turn bay on Erskine Park Road; • Extend two-lane section on Peppertree Drive approach; and • Road widening into four lanes at southern end.
NSW	Far North Collector Road Network, Nowra	Investment Roads		35.2	35.2	100%	4.4	1.6	0.0	0.0	0.0	1.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shoalhaven City Council	The project involves the development and construction of: - the new Far North Collector Road (two lane, two way), - provision for the future upgrade of Taylors Lane (two lane, two way), - a new link road between Far North Collector Road and Taylors Lane (two lane, two way), - associated works including 4 bridges, a cattle crossing underpass, 3 roundabouts, lighting, and off-road paths.
NSW	Fixing Local Roads	Investment Roads		382.0	191.0	50%	0.0	3.0	0.0	0.0	0.0	3.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Not applicable / allocated	The Fixing Local Roads program provides funding to rural and regional councils across NSW to address small projects (up to \$20 million in value) on local roads, including: - Pavement rehabilitation; - Seal extensions and resealing; - Sealing of unsealed roads; - Asphalt resurfacing; - Drainage rehabilitation; and - Routine maintenance including cracks and potholes. Projects are submitted by councils and subject to assessment and approval by the NSW Government prior to being added to the program.
NSW	Garfield Road East Upgrade	Investment Roads	Golden Highway Corridor	440.0	220.0	50%	0.0	10.0	30.0	50.0	50.0	140.0	50.0	30.0	0.0	0.0	0.0	0.0	80.0	In Planning	Liverpool City Council	The project will provide a critical upgrade of Garfield Road East between Windsor Road, Box Hill and Piccadilly Street, Riverstone so that it is able to remain a viable flood evacuation route for the region. This upgrade will also improve housing and employment growth within the area.
NSW	Golden Highway Corridor	Investment Roads	Golden Highway Corridor	55.0	27.5	50%	0.0	6.5	6.5	10.0	4.5	27.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	The Golden Highway Corridor includes 2 projects: - Golden Highway - Dubbo to Whittingham Improvement Program - Planning; and - Golden Highway - Over Size and Over Mass Movements
NSW	Golden Highway - Dubbo to Newcastle Improvement Program - Planning	Investment Roads	Golden Highway Corridor																	In Planning	Not applicable / allocated	This project will deliver a business case for priority corridor solutions, including potential overtaking lanes and other improvements to support renewable energy transition zones in regional NSW.
NSW	Golden Highway - Over Size and Over Mass Movements	Investment Roads	Golden Highway Corridor																	In Planning	Not applicable / allocated	This project will deliver upgrades and other priority works along the Golden Highway between Dubbo and Whittingham
NSW	Governor Macquarie Drive Upgrade - Munday Street to ATC Access Road, Warwick Farm	Asset Recycling Fund-Infrastructure Growth Package		5.8	5.8	100%	0.0	4.1	0.0	0.9	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Liverpool City Council	The project involves the road widening of the section of Governor Macquarie Drive between Munday Street and the ATC access from a single lane in each direction to two lanes in each direction; the provision of a channelised right turn treatment at the Governor Macquarie Drive and Shore Street intersection; and completion of a shared path along the northern side of the road.
NSW	Governor Macquarie Drive Upgrade - Newbridge Road to Alfred Road - Liverpool City Council	Asset Recycling Fund-Infrastructure Growth Package		1.4	1.4	100%	0.0	0.1	0.0	0.0	0.0	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Liverpool City Council	The project will upgrade Governor Macquarie Drive between Newbridge Road and Alfred Road, Chipping Norton, and includes: • Extension of the existing right turn lane at the existing signalised Newbridge Road and Governor Macquarie Drive intersection; and • Reconfiguration of the existing carriageway to provide a four lane divided road with on-street parking on both sides between Newbridge Road and Alfred Road.
NSW	Governor Macquarie Drive Upgrade at Alfred Road and Childs Road, Chipping Norton	Asset Recycling Fund-Infrastructure Growth Package		3.7	3.7	100%	2.6	0.0	0.5	0.0	0.0	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Liverpool City Council	The project involves the road widening of the section of Governor Macquarie Drive (GMD) between Alfred Road to Childs Road, from the current 2 lane road to a 4 lane divided road; and upgrade of the existing single lane roundabout at Alfred Road and Childs Road to a dual lane roundabout and associated localised road widening along Alfred Road and Childs Road.
NSW	Grade separating road interfaces	Investment Roads		562.5	450.0	80%	0.0	0.0	28.2	64.0	80.0	172.2	76.8	8.0	192.2	0.0	0.0	0.0	277.0	In Planning	Albury City Council, Gilgandra Council, Wagga Wagga City Council, Moree Plains Shire Council, Coonamble Shire Council, Forbes Shire Council, Greater Hume Shire Council, Junee Shire Council, Lockhart Shire Council, Narrabri Shire Council, Narramine Shire Council, Parkes Shire Council, Weddin Shire Council, Gwydir Shire Council, Warumbungle Shire Council, Hilltops Council, Cootamundra-Gundagai Regional Council	The Scoping Phase of the Project will consider the strategic merits of the 22 identified sites by assessing existing rail corridor performance, predicted performance requirements, present and future community needs, engineering and geotechnical considerations, potential design solutions, economic analysis and assessment of costs and benefits.
NSW	Hawkesbury Roads Upgrade Package	Investment Roads		18.5	11.2	61%	2.0	9.2	0.0	0.0	0.0	9.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Hawkesbury City Council	The package of works will deliver critical road upgrades in the Hawkesbury region, including pavement upgrades, road rehabilitation and widening.
NSW	Hawkesbury-Nepean Valley Flood Evacuation Road Resilience - Planning	Investment Roads		33.0	16.5	50%	0.0	16.5	0.0	0.0	0.0	16.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Blacktown City Council, Hawkesbury City Council, Penrith City Council	The planning study will develop a program of works to address more than 100 identified road infrastructure constraints to existing flood evacuation routes and areas within the Hawkesbury Nepean Valley, such as road widening, new culvert and bridge structures, road raising, pinch point upgrades and drainage improvements. The Hawkesbury Nepean Valley Flood Risk Management Strategy is a whole of government initiative led by Infrastructure NSW.
NSW	Heathcote Road Upgrade, Hammondville to Voyager Point	Investment Roads		188.0	94.0	50%	20.0	22.0	36.0	0.0	0.0	58.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Liverpool City Council	The project is to upgrade and widen 2.1km section of Heathcote Road to four lanes divided carriageway between Infantry Parade at Holsworthy and The Avenue at Voyager Point. The project also includes: • Upgrading the Macarthur Drive and The Avenue intersections to signalised intersections • Duplicating three existing road bridges over Harris Creek, Williams Creek and the T8 Airport railway line respectively • Replacing two existing road bridges over Harris Creek and Williams Creek respectively • Providing a pedestrian and cyclist shared path along the road, connecting Voyager Point to Holsworthy Train Station and towards Hammondville.
NSW	High Speed Rail Authority Priorities	Investment Rail		430.0	430.0	100%	0.0	0.0	25.0	120.0	200.0	345.0	85.0	0.0	0.0	0.0	0.0	0.0	85.0	In Planning	Not applicable / allocated	The Australian Government has established the High Speed Rail Authority to provide independent advice on high speed rail, lead coordination with the states and territories, and oversee construction of the high-speed rail network. The first priority of the Authority will be planning, corridor protection and early works for the Sydney to Newcastle section of the high-speed rail network, with a \$600 million investment by Australian Government. In January 2024, Government announced that \$70.0 million of this commitment will be provided to HSR Authority to deliver to deliver the \$2N business case
NSW	Hill Road Upgrade for Wentworth Point	Investment Roads		8.5	8.5	100%	4.4	1.0	0.6	2.5	0.0	4.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Parramatta Council	The project will progress the Hill Road Master Plan by upgrading the Hill Road and Bennelong Parkway Intersection, installing new street lighting and upgrading stormwater infrastructure.
NSW	Hogbin Drive, Coffs Harbour Airport Freight Access	Investment Roads		3.8	3.0	80%	0.0	2.5	0.0	0.0	0.0	2.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Coffs Harbour City Council	This project involves the upgrade of the existing intersection of Hogbin Drive and De Havilland Way through the design and construction of a two lane roundabout.
NSW	Homebush Bay Drive	Investment Roads		100.0	50.0	50%	0.0	0.0	2.0	6.0	18.3	26.3	22.4	0.0	0.0	0.0	0.0	0.0	22.4	In Planning	City of Parramatta Council, City of Canada Bay Council, Strathfield Municipal Council	This project is expected to provide priority upgrades that will ease congestion around and improve traffic flow along Homebush Bay Drive, including an options study of the Australian Avenue and Underwood Road intersection. The first stage of the project will undertake scoping works to provide a strategic business case for the project.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
NSW	Hume Highway - Governor Macquarie Drive - Todman Road Intersection upgrade - Liverpool City Council	Asset Recycling Fund-Infrastructure Growth Package		8.3	8.3	100%	0.0	0.0	3.2	0.0	0.0	3.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Liverpool City Council	The project will upgrade the existing signalised intersection between the Hume Highway/Todman Road and Governor Macquarie Drive, Warwick Farm, and includes construction of: <ul style="list-style-type: none"> • A 50 m long left turn lane from Hume Highway into Governor Macquarie Drive; • A 100 m left turn slip lane from Governor Macquarie Drive into Hume Highway; • A 45 m long through lane on Governor Macquarie Drive approach; and • A 300 m long additional southbound traffic lane on Governor Macquarie Drive.
NSW	Hume Highway Corridor Assessment and Strategy - Planning	Investment Roads		10.0	5.0	50%	0.0	1.0	1.5	2.5	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Yass Valley Council, Albury City Council, Wagga Wagga City Council, Greater Hume Shire Council, Upper Lachlan Shire Council, Goulburn Mulwaree Council, Hilltops Council, Cootamundra-Gundagai Regional Council	The project will deliver a corridor assessment and management strategy for the full length of the Hume Highway from Marulan to the Victoria Border.
NSW	Installation of Single Lane Roundabout at multiple locations	Asset Recycling Fund-Infrastructure Growth Package		3.5	3.5	100%	0.5	2.4	0.5	0.0	0.0	2.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Fairfield City Council	The project will deliver single-lane roundabout and associated kerb blisters to provide deflection and manage the speed of vehicles through the intersection at the following locations: 1. Belfield Road and Prairie Vale Road 2. Belfield Road and Allambie 3. Sweethaven Road and Cheyenne Road 4. Sweethaven Road and Edensor Road 5. Canley Vale Road and Brisbane Road 6. New Leaf Parade and Humphries Road 7. New Leaf Parade and Edensor Road 8. Wilson Road and Simpson Road.
NSW	Inverell Shire Council - Jones Road Upgrade, Tingha	Investment Roads - Remote Roads Upgrade Pilot Prog		1.6	1.2	80%	0.6	0.6	0.0	0.0	0.0	0.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Inverell Shire Council	Upgrading the access to Green Valley Farm (tourist attraction). Involves upgrades to the bitumen road pavement and drainage on New Valley Road and upgrade of the unsealed road and drainage on Jones Road.
NSW	Jane Street and Mulgoa Road Infrastructure Upgrade	Investment Roads		145.0	72.5	50%	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Penrith City Council	Design and construction of an upgrade of Mulgoa Road/Castlereagh Road, including the Jane Street, High Street and Union Road intersections. Works include: <ul style="list-style-type: none"> • Widening the existing alignment on the western side of Mulgoa Road/Castlereagh Road between Union Road and a point south of Museum Drive. • Upgrading and widening the Jane Street/Mulgoa Road/Castlereagh Road intersection and addition of a bus priority lane. • Upgrading and widening the Mulgoa Road/High Street intersection to allow for an additional eastbound lane and right turn lane. • Replacement of the existing railway bridge over Castlereagh Road and installation of bridge protection beams on either side of Castlereagh Road. • Provision of a separated pedestrian and cycle pathway along the eastern side of Mulgoa Road.
NSW	John Renshaw Drive	Investment Roads		15.0	12.0	80%	0.0	5.0	2.0	5.0	0.0	12.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Newcastle City Council	This project involves scoping and development of upgrades to John Renshaw Drive including grade separation at the intersection of the M1 Motorway and Weakleys Drive, Beresfield. There are currently major travel time delays along the corridors of the M1 Pacific Motorway, John Renshaw Drive, Weakleys Drive and New England Highway. These delays are driven by high traffic volumes, lack of capacity, multiple traffic signals, and congestion. The scoped upgrades once delivered will reduce congestion at the key network junction that services the Port of Newcastle.
NSW	King Georges Road Upgrade - Stage 1 and 2A (early works)	Investment Roads		190.0	95.0	50%	19.0	19.7	17.6	0.0	0.0	37.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Georges River Council	This project will involve the delivery of widening a 1.5km length of King Georges Road from Stony Creek Road to Forest Road from four to six lanes (Stage 1) and upgrading the King Georges Road and Connells Point Road intersection (Stage 2A - early works).
NSW	Kurrajong Road Intersection Upgrade at Beech Road and Lyn Parade, Prestons	Asset Recycling Fund-Infrastructure Growth Package		4.0	4.0	100%	1.2	2.2	0.6	0.0	0.0	2.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Liverpool City Council	The project involves the replacement of the existing single lane roundabout with a signalised intersection, signalised pedestrian crossing on all approaches; road widening to the northern side of Kurrajong Road, between Lyn Parade and 50m west of Cedar Road to provide two eastbound/westbound traffic lanes approximately 80m long; along the Lyn Parade approach; the eastbound left slip lane in Kurrajong Road at the intersection; and dedicated right turn lanes in all directions; relocation of affected utilities; required land acquisition; signalised pedestrian crossings along all approaches; and paved footpath connections along Northern side of Kurrajong Road and both sides of Lyn Parade.
NSW	Kyogle Council - Clarence Way Upgrade, Bonalbo to Urbenville	Investment Roads - Remote Roads Upgrade Pilot Prog		20.1	16.1	80%	8.0	4.8	3.2	0.0	0.0	8.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Kyogle Council	Widen gravel pavement, construct concrete causeways, install guardrail initial bitumen, and seal gravel overlays.
NSW	Lorne Road upgrade, Kew to Comboyne	Investment Roads		5.0	5.0	100%	0.4	4.3	0.0	0.0	0.0	4.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Port Macquarie Hastings Council	This project is expected to deliver sealing of two kilometres of Lorne Road between Kew and Comboyne (NSW), and complete detailed design work for stage two and early design work for stage three.
NSW	Luxford Road and Hythe Street, Mount Druitt Upgrade - Blacktown City Council	Asset Recycling Fund-Infrastructure Growth Package		4.0	4.0	100%	2.6	0.0	0.7	0.0	0.0	0.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Blacktown City Council	The project will upgrade the intersection of Luxford Road and Hythe Street to provide a safer and more efficient network. The project includes installation of new traffic signals with pedestrian phases to improve access to and from Mount Druitt Hospital. This includes: <ul style="list-style-type: none"> • Intersection realignment civil works; • Utilities relocation; • Land acquisition • Construction of dedicated turning bays; • Installation of street lighting; and • Installation of traffic lights and marked pedestrian crossings.
NSW	M1 Productivity Package	Investment Roads		391.6	195.8	50%	0.0	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Newcastle City Council, Central Coast Council (NSW)	The project scope included widening the M1 Pacific Motorway from four to six lanes between the Kariong and Somersby interchanges and between Tuggerah to Doyalson interchanges; and upgrading the intersection of M1 Pacific Motorway, Weakleys Drive and John Renshaw Drive at Beresfield.
NSW	M12 Motorway	Asset Recycling Fund-Infrastructure Growth Package		2,039.0	1,631.4	80%	435.0	251.0	133.5	40.7	0.0	425.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Fairfield City Council, Liverpool City Council, Penrith City Council	The project will involve the construction of a 16 kilometre east-west motorway between the M7 Motorway near Cecil Hills and The Northern Road at Luddenham. The M12 Motorway will serve as a major access route to the Western Sydney Airport and connect to Sydney's motorway network. The project includes: <ul style="list-style-type: none"> • Construction of a four-lane motorway (with provision for up to six lanes), approximately 16 kilometres in length and divided by a central median, between the M7 Motorway, Cecil Hills and The Northern Road, Luddenham. • Motorway design speed of 110 kilometres per hour (lower on access ramps/roads). • Grade separated interchanges at: <ul style="list-style-type: none"> - the Western Sydney Airport main access including a dual-carriageway airport access road, - Elizabeth Drive at the entrance to the Western Sydney Airport, and - the interchange with Elizabeth Drive at the M7 Motorway. • Signalised intersection with The Northern Road. • Provision for future grade separated interchanges in the vicinity of Mamre Road/Devonshire Road and The Northern Road. • Off-road shared pedestrian and cyclist paths.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
NSW	M5 Motorway - Moorebank Avenue - Hume Highway Intersection Upgrade	Investment Roads		380.0	190.0	50%	0.0	20.0	40.0	59.5	23.6	143.1	23.5	23.4	0.0	0.0	0.0	0.0	46.9	In Planning	Liverpool City Council	This project includes two components: <ul style="list-style-type: none"> The M5 Westbound Traffic Upgrade, which provides a new two-lane bridge over the Georges River and rail line, connecting the M5 Motorway and Moorebank Avenue to the Hume Highway. It will also include a new underpass at Moorebank Avenue, which will connect M5 Motorway westbound traffic to the Hume Highway, enabling the closure of the M5 Motorway westbound Hume Highway exit; and The M5 Motorway/Moorebank Avenue Intersection Upgrade, which will widen three of the four interchange ramps.
NSW	Macquarie Park Precinct and Bus Interchange	Investment Roads		120.0	90.0	75%	0.0	4.4	32.0	42.3	0.0	78.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Council of the City of Ryde	The project will plan and upgrade the Macquarie University Station Bus Interchange, optimising bus operations and pedestrian access to and from the interchange precinct, as well as future proofing transport operations in the area.
NSW	Mamre Road Stage 2 Upgrade	Investment Roads		1,000.0	500.0	50%	0.0	10.0	50.0	100.0	140.0	300.0	110.0	90.0	0.0	0.0	0.0	0.0	200.0	In Planning	Penrith City Council	The project will upgrade Mamre Road to a six-lane dual carriageway from Kerrs Road to Erskine Park Road through the Mamre Road Precinct in the Western Sydney Employment Area.
NSW	Mandalong Road Upgrade	Investment Roads		94.0	56.0	60%	0.0	5.0	19.0	18.7	13.3	56.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Lake Macquarie City Council	This project will deliver new roundabouts at the Gateway Boulevard and Wyee Road intersections and a dual carriageway link in between.
NSW	Manns Road - Intersection Upgrades at Narara Creek Road and Stockyard Place	Investment Roads		6.6	5.3	80%	0.0	0.0	1.9	3.4	0.0	5.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Central Coast Council (NSW)	The project will plan for intersection upgrades along Manns Road, including two key intersection upgrades at Manns Road and Stockyard Place, West Gosford and Manns Road and Narara Creek Road, Narara. Construction funding has been reserved pending additional planning works. Manns Road connects the Central Coast Highway to the industrial area of West Gosford and Pacific Highway at Narara. The section of Manns Road proposed for upgrade has a history of crashes mainly near intersections and driveways. This project supports improved road safety, improved pedestrian and cyclist safety, reduced travel times and reduced congestion on the Central Coast.
NSW	Medlow Bath Upgrade	Investment Roads		171.8	137.4	80%	21.6	35.8	0.0	0.0	0.0	35.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Lithgow Council, Blue Mountains City Council	To deliver: <ul style="list-style-type: none"> improved capacity, safety and accessibility for vehicles and pedestrians on the Medlow Bath section of the Great Western Highway; a new roundabout at the intersection of Bellevue Crescent and Delmonte Avenue; and improved pedestrian access to the Medlow Bath train station.
NSW	Memorial Avenue Upgrade	Investment Roads		246.5	123.3	50%	0.0	20.0	40.0	40.0	23.3	123.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	The Hills Shire Council	The project will upgrade Memorial Avenue between Old Windsor Road and Windsor Road, Kellyville including the widening of 2.2km of road from a two-lane to four-lane divided road (with allowance for future widening to six lanes).
NSW	Middleton Drive Extension - M7 Underpass	Investment Roads		12.2	6.0	49%	0.0	3.0	3.0	0.0	0.0	6.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Liverpool City Council	The project will construct a new road extending Middleton Drive, Middleton Grange, to connect with Aviation Road, Elizabeth Hills, under the M7 Motorway. The scope of work also includes the construction of a shared path overbridge parallel to the M7 Motorway.
NSW	Mount Ousley Interchange	Investment Roads		390.0	312.0	80%	25.0	88.8	55.0	35.0	5.0	183.8	93.2	0.0	0.0	0.0	0.0	0.0	93.2	In Planning	Wollongong City Council	This project involves the upgrade of the intersection of the Princes Motorway and Mount Ousley Road. The interchange will replace the existing intersection, which is a significant pinch point of the Motorway network, and currently experiences long queues and delays during peak periods. As the primary access point to Wollongong and Port Kembla, issues at this intersection also create significant flow-on effects across the transport network. This project will improve travel times, as well as access to the Wollongong central business district and the University of Wollongong. It will ensure safer access to and from the Motorway to Mount Ousley Road, and improve safety by separating cars and heavy vehicles travelling down Mount Ousley.
NSW	Mount Ousley Safety and Reliability (MOSAR) - Planning	Investment Roads		10.0	5.0	50%	0.0	1.0	1.5	2.5	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Wollongong City Council	The project will undertake development activities and the preparation of a Final Business Case to improve the safety and resilience of the M1 Princes Motorway at Mount Ousley.
NSW	Mt Lindesay Road - Legume to Woodenbong	Investment Roads		27.0	13.5	50%	0.0	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Tenterfield Shire Council	Realignment, widening and upgrade of a number of sections of Mt Lindesay Road between Legume and Woodenbong.
NSW	Mulgoa Road Stage 2 Upgrade	Investment Roads		230.0	115.0	50%	0.0	10.0	30.0	35.0	35.0	110.0	5.0	0.0	0.0	0.0	0.0	0.0	5.0	In Planning	Penrith City Council	The project will upgrade Mulgoa Road to six lanes between Glenmore Parkway to Jeanette Street, Glenmore Park, including upgrades to active and public transport infrastructure. This builds on the upgrade of Mulgoa Road Stage 1 from Jeanette Street to Blaikie Road.
NSW	Mulgoa Road Upgrade	Investment Roads		226.3	171.2	76%	31.0	57.0	28.3	9.0	0.0	94.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Penrith City Council	The project will upgrade road capacity from four lanes to six lanes, upgrade Walseley Street, Glenbrook Street, and Blaikie Road intersections, construct a noise wall and decommission the Walseley street tunnel. The project also includes providing the concept design, a detailed design, a review of environmental factors and property acquisition.
NSW	Murrabrine Bridge Upgrade, Cobargo	Investment Roads		5.2	2.3	44%	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Bega Valley Shire Council	This project will replace the existing timber bridge with a new two-lane concrete structure.
NSW	Narrandera Shire Council - Heavy Agricultural Vehicle Route Upgrade on Erigolia Road, Binya	Investment Roads - Remote Roads Upgrade Pilot Prog		1.1	0.9	80%	0.7	0.2	0.0	0.0	0.0	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Narrandera Shire Council	Undertake road shoulder widening and seal of approximately 11.7km of Erigolia Road, between the townships of Barellan/Binya and Rankin Springs
NSW	National Network Maintenance (NSW)	Investment Roads		384.0	384.0	100%	0.0	96.0	96.0	96.0	96.0	384.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	National Land Transport Network Road Maintenance funding from 2024-25 to 2027-28.
NSW	Nelson Bay Road - Williamstown to Bobs Farm	Investment Roads		275.0	137.5	50%	0.0	0.0	5.0	10.0	20.0	35.0	50.0	45.0	7.5	0.0	0.0	0.0	102.5	In Planning	Not applicable / allocated	This project will realign the two-lane, two-way Nelson Bay Road with upgrades to intersections at the eastern (Bobs Farm) and western (Williamstown) ends as well as an upgrade to the Lemon Tree Passage connection. The design will enable the duplication of the alignment in the future should funding become available.
NSW	New England Highway	Investment Roads	New England Highway	1,351.9	1,083.5	80%	85.0	134.7	235.4	96.9	74.0	541.1	157.5	143.5	138.3	10.0	2.0	0.0	451.2	Not applicable / allocated	Not applicable / allocated	The New England Highway along the National Land Transport Network in New South Wales between Tenterfield and Newcastle There are currently 10 projects in the corridor: <ul style="list-style-type: none"> New England Highway - Muswellbrook Bypass - Construction Funding - New England Highway - Singleton Bypass New England Highway - Rocky Cut Realignment New England Highway - Goonoo Goonoo Road Duplication - Greg Norman Drive to Calala Lane New England Highway - New England Highway Corridor - Priority Intersection Upgrades New England Highway - Tenterfield Heavy Vehicle Bypass New England Highway - Tenterfield Heavy Vehicle Bypass - Construction New England Highway - Bedford to Muswellbrook safety and capacity upgrade - Planning New England Highway - Sandy Hollow Rest Area upgrade, Golden Highway
NSW	Construction Funding - New England Highway - Muswellbrook Bypass	Investment Roads	New England Highway																	Future Project	Not applicable / allocated	This project involves the construction of a bypass of Muswellbrook on the New England Highway.
NSW	New England Highway - Bedford to Muswellbrook safety and capacity upgrades - Planning	Investment Roads	New England Highway																	In Planning	Muswellbrook Shire Council, Singleton Council	This planning project will develop a staging strategy for duplication of the southern end of the section which would continue the existing two-lane two-way carriageway, with identification of priority areas for overtaking lanes.
NSW	New England Highway - Goonoo Goonoo Road Duplication - Greg Norman Drive to Calala Lane	Investment Roads	New England Highway																	In Planning	Tamworth Regional Council	This project involves the duplication of Goonoo Goonoo Road from Greg Norman Drive to Calala Lane, a 1.6km section of the New England Highway in Tamworth.
NSW	New England Highway - Muswellbrook Bypass	Investment Roads	New England Highway																	In Planning	Muswellbrook Shire Council	This project involves the planning for a bypass of Muswellbrook on the New England Highway.
NSW	New England Highway - Rocky Cut Realignment	Investment Roads	New England Highway																	In Planning	Upper Hunter Shire Council	This project involves planning and delivery of upgrades to the New England Highway at Rocky Cut, Wingen, including realignment of the highway to remove tight curves.
NSW	New England Highway - Sandy Hollow Rest Area Upgrade, Golden Highway	Investment Roads	New England Highway																	In Planning	Muswellbrook Shire Council	This project will deliver a new rest area at Sandy Hollow along the Golden Highway, to facilitate use by heavy vehicles.
NSW	New England Highway - Singleton Bypass	Investment Roads	New England Highway																	Under Construction	Singleton Council	The project includes the development and delivery of the New England Highway bypass to the west of Singleton, starting south of Newington Lane and finishing north of McDouglas Hill.
NSW	New England Highway - Tenterfield Heavy Vehicle Bypass	Investment Roads	New England Highway																	Underway	Tenterfield Shire Council	Development Phase activities including: <ul style="list-style-type: none"> concept design; environmental assessment; property acquisition; and detailed design.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments.

The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
NSW	New England Highway - Tenterfield Heavy Vehicle Bypass - Construction	Investment Roads	New England Highway																	In Planning	Tenterfield Shire Council	This project will construct a heavy vehicle bypass of Tenterfield on the New England Highway.
NSW	New England Highway Corridor - Priority Intersection Upgrades	Investment Roads	New England Highway																	In Planning	Singleton Council, Liverpool Plains Shire Council	This project involves upgrades to priority intersections along the corridor, including at Willow Tree and Glennies Creek Road, and if funding allows, at Segenboe Road.
NSW	New England Highway - Bolivia Hill Upgrade	Investment Roads		133.7	98.0	73%	0.0	2.8	0.0	0.0	0.0	2.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Tenterfield Shire Council	Realignment and widening of approximately 2.1 kilometres of the New England Highway at Bolivia Hill, including construction of a 320 metre long bridge.
NSW	New Line Road	Major Project Business Case Fund (Road)		20.0	10.0	50%	0.0	5.0	0.0	0.0	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Hornsby Shire Council	New Line Road extends approximately 6.2km from Castle Hill Road in West Pennant Hills to Old Northern Road in Dural. It is a combination of divided dual carriageway and single carriageway. Investigations would deliver a Full Business Case to inform an upgrade to four lane divided carriageway based.
NSW	New Richmond Bridge and Traffic Improvements	Investment Roads		500.0	400.0	80%	10.8	9.1	62.1	139.4	110.0	320.6	60.2	0.0	0.0	0.0	0.0	0.0	60.2	In Planning	Hawkesbury City Council	A new bridge crossing the Hawkesbury River between Richmond and North Richmond, a bypass of Richmond Town Centre and associated road upgrades.
NSW	Newcastle Inner City Bypass, Rankin Park to Jesmond	Investment Roads		488.2	390.6	80%	90.0	80.0	55.0	33.2	0.0	168.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Newcastle City Council	This project involves construction of a bypass of inner city Newcastle. The bypass will be built between Rankin Park and Jesmond, to the west of John Hunter Hospital. It will provide traffic relief to the surrounding road network.
NSW	Newell Highway	Investment Roads	Newell Highway	1,482.4	1,120.1	76%	187.4	175.3	111.8	169.5	131.8	588.4	91.9	40.8	1.5	0.0	0.0	0.0	134.2		Not applicable / allocated	The Newell Highway along the National Land Transport Network in New South Wales between Moree and Wyalong. There are currently 9 projects in the corridor: -Newell Highway Upgrade - Parkes Bypass -Newell Highway Upgrade - Overtaking Lanes -Newell Highway Upgrade - Dubbo Bridge -Newell Highway Upgrade - Heavy Duty Pavement Upgrades -Newell Highway - Newell Highway and Oxley Highway Intersection Upgrade -Newell Highway - Forbes Iron Bridge Upgrade -Newell Highway - Upgrades to Hargraves Lane and Federation Street -Newell Highway Upgrade - Heavy Duty Pavement Upgrades - North Moree -Newell Highway - Newell Highway Flood Mitigation - West Wyalong to Forbes
NSW	Newell Highway - Forbes Iron Bridge Upgrade	Investment Roads	Newell Highway																	In Planning	Forbes Shire Council	This project involves constructing a new bridge and road alignment to the east of the existing bridge, linking Lachlan Valley Way to The Escort Way.
NSW	Newell Highway - Newell Highway and Oxley Highway Intersection Upgrade	Investment Roads	Newell Highway																	In Planning	Warrumbungle Shire Council	This project involves the upgrade of the intersection of the Newell Highway and Oxley Highway near Coonabarabran.
NSW	Newell Highway - Newell Highway Flood Mitigation - West Wyalong to Forbes	Investment Roads	Newell Highway																	In Planning	Bland Shire Council, Forbes Shire Council	The project will develop and deliver flood mitigation solutions for the Newell Highway between West Wyalong and Forbes to reduce the amount of time the Newell Highway is closed during and post floods.
NSW	Newell Highway - Upgrades to Hargraves Lane and Federation Street	Investment Roads	Newell Highway																	In Planning	Gilgandra Council	This project involves upgrades to the intersections of Hargraves Lane and Federation Street to the Newell, Oxley and Castlereagh Highways in Gilgandra. It will enhance connectivity between Inland Rail and the Newell Highway, as well as enhancing the liveability and function of Gilgandra by diverting heavy vehicles away from the town centre.
NSW	Newell Highway Upgrade - Dubbo Bridge	Investment Roads	Newell Highway																	Under Construction	Dubbo Regional Council	This project involves the construction of a new bridge over the Macquarie River in Dubbo, the construction of a new 2.3 kilometre link road between Thompson Street and Bourke Street, and associated intersection upgrades.
NSW	Newell Highway Upgrade - Heavy Duty Pavement Upgrades	Investment Roads	Newell Highway																	Under Construction	Moree Plains Shire Council, Narrabri Shire Council	The Project will deliver prioritised heavy duty pavement upgrades along the corridor, with upgrades to at least four sections of the Newell Highway to be delivered. This instrument covers the Delivery Phase of this project.
NSW	Newell Highway Upgrade - Heavy Duty Pavement Upgrades - North Moree	Investment Roads	Newell Highway																	In Planning	Gilgandra Council, Coolamon Shire Council, Moree Plains Shire Council, Berrigan Shire Council, Bland Shire Council, Forbes Shire Council, Narrabri Shire Council, Narrandera Shire Council, Narramine Shire Council, Parkes Shire Council, Weddin Shire Council, Warrumbungle Shire Council, Federation Council, Murrumbidgee Council, Dubbo Regional Council	This project will deliver heavy duty pavement upgrades to two sections of the Newell Highway north of Moree, and one section south of Moree ('Section 4' of Narrabri to Moree), with a combined length of about 30 kilometres of upgrades. The project will also deliver upgrades to the Tycanah heavy vehicle rest area, along with road widening, intersection upgrades and improvements to private property accesses. The project will complement Stage 1 (Newell Highway Upgrade - Heavy Duty Pavement Upgrade) which is delivering similar upgrades at four locations between Narrabri and Moree.
NSW	Newell Highway Upgrade - Overtaking Lanes	Investment Roads	Newell Highway																	Completed	Gilgandra Council, Coolamon Shire Council, Moree Plains Shire Council, Berrigan Shire Council, Bland Shire Council, Forbes Shire Council, Narrabri Shire Council, Narrandera Shire Council, Narramine Shire Council, Parkes Shire Council, Weddin Shire Council, Warrumbungle Shire Council, Federation Council, Murrumbidgee Council, Dubbo Regional Council	The Newell Highway Program Alliance has delivered 38 overtaking lanes along the Newell Highway with 19 overtaking lanes jointly funded by AG and NSW Governments
NSW	Newell Highway Upgrade - Parkes Bypass	Investment Roads	Newell Highway																	Under Construction	Parkes Shire Council	This project involves the construct of a 10.5 kilometre bypass approximately 1.5 to 2.0 kilometres in length west of the existing Newell Highway in Parkes. The project will improve connectivity, road transport efficiency and safety for local and interstate motorists.
NSW	North West Growth Corridor - Planning and Early Works	Investment Roads		150.0	75.0	50%	0.0	5.0	20.0	25.0	22.5	72.5	2.5	0.0	0.0	0.0	0.0	0.0	2.5	In Planning	Blacktown City Council, Hawkesbury City Council	The project will finalise planning and development activities including completion of a Final Business Case for Bandon Road in the North West Growth Corridor, and commence early works on the road and flood evacuation route. The project will support the expected increase in population in the area.
NSW	NorthConnex	Investment Roads		2,987.0	412.3	14%	0.0	7.0	0.0	0.0	0.0	7.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	City of Parramatta Council, The Hills Shire Council, Hornsby Shire Council, Ku-Ring-Gai Council	The project involves the construction of a dual three-lane road tunnel, initially marked for two-lanes in each direction with a breakdown lane, approximately nine kilometres in length beneath Pennant Hills Road and the Northern Railway Line linking the M1 Pacific Motorway at Wahroonga and the M2 Motorway at West Pennant Hills. This project includes integration works with the M2 Motorway and the use of the Hornsby Quarry site for spoil management. In accordance with section 27(1) of the Act, this variation is approved on the condition that funding is sourced from savings within the NSW Programme of Works as they are realised.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
NSW	Nowra Bridge	Investment Roads		353.0	176.5	50%	0.0	21.5	1.0	0.0	0.0	22.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shoalhaven City Council	Construction of a new four lane concrete bridge over the Shoalhaven River at Nowra, immediately to the west of the existing Princes Highway bridge crossings. Conversion of the existing northbound bridge to carry southbound traffic. Realign and upgrade the Princes Highway and intersections with Bolong Road and Illaroo Road north of the bridges. Closure of the present Pleasant Way intersection with the Princes Highway. Construction of a new access road and intersection connecting Lyebird Drive to the Princes Highway south of the intersection with Bridge Road.
NSW	Pacific Highway	Investment Roads	Pacific Highway	4,509.0	3,607.2	80%	784.0	952.3	500.4	248.6	248.0	1,949.3	237.0	75.0	31.0	0.0	0.0	0.0	343.0	Not applicable / allocated		The Pacific Highway along the National Land Transport Network in New South Wales between Coffs Harbour and Newcastle. There are currently 4 projects in the corridor: - Coffs Harbour Bypass - M1 Pacific Motorway Extension to Raymond Terrace - Pacific Highway - Harrington Road Intersection Upgrade, Coopers Creek - Pacific Highway - Raymond Terrace to Karuah - Planning
NSW	Coffs Harbour Bypass	Investment Roads	Pacific Highway																	Under Construction	Coffs Harbour City Council	The project includes upgrading around 14 kilometres of the Pacific Highway at Coffs Harbour, starting from south of Englands Road roundabout and finishing at the southern end of the Sapphire to Woolgoolga upgrade project. The project will deliver four lanes of divided highway to a motorway standard and will bypass the Coffs Harbour urban area.
NSW	M1 Pacific Motorway Extension to Raymond Terrace	Investment Roads	Pacific Highway																	Under Construction	Newcastle City Council, Port Stephens Council	An extension of the M1 Pacific Motorway from Black Hill to Raymond Terrace, to deliver a 15 kilometre dual carriageway bypass of Heaham and Heatherbrae, including a 2.6 kilometre bridge over the New England Highway and Hunter River and upgrades to the surrounding network, including the Heaham Straight widening. The Heaham Straight widening involves widening around 6 kilometres of the Pacific Highway/Maitland Road to three lanes in each direction.
NSW	Pacific Highway - Harrington Road Intersection Upgrade, Coopers Creek	Investment Roads	Pacific Highway																	In Planning	Mid-Coast Council	This project involves constructing a full grade separated interchange at the junction between the Pacific Highway and roads connecting to Harrington and Coopers Creek. This project will improve road safety at the intersection, ensuring local road users can join the highway more safely.
NSW	Pacific Highway - Raymond Terrace to Karuah - Planning	Investment Roads	Pacific Highway																	In Planning	Port Stephens Council	This planning project will scope and develop works for the removal of three high-risk at grade intersections on the Pacific Highway between Raymond Terrace and Karuah, including Bucketts Way, Meadow Road and Italia Road. It will address safety issues, improve efficiency, and also support the development of industries utilising these intersections.
NSW	Pacific Highway - Woolgoolga to Ballina	Investment Roads		4,735.4	3,744.5	79%	0.0	0.0	10.0	0.0	0.0	10.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Ballina Shire Council, Richmond Valley Council, Clarence Valley Council	The project will, through the use of a Delivery Partner, construct 155 kilometres of four-lane divided road comprising approximately 93 kilometres of Class M (motorway) standard with the remainder being Class A (arterial) standard. This duplication excludes the existing divided four-lane sections at Halfway Creek, Glenugie and Devils Pulpit. The upgrade will link the Sapphire to Woolgoolga upgrade with the Ballina bypass. The project includes: • Nine grade-separated interchanges. • Construction of two major river crossings over the Clarence River at Harwood and Richmond River at Wardell which comply with higher mass limit (HML) requirements. • Numerous bridges over rivers, creeks and floodplains. • Access roads to maintain connections to existing local roads and properties. • Rest areas located at Ararawarra, Pine Brush (Tyndale) and north of Mororo Road. • Many fauna underpasses as well as dedicated animal land bridges to mitigate impacts on the surrounding natural environment. • The design allows for the highway to be upgraded to a full motorway style highway in the future when warranted by increased traffic volumes. • Increased flood protection to 1 in 20 year flood events on the Clarence and Richmond River floodplains, and 1 in 100 year flood events on the remaining highway and major bridge structures. • Upgrades to the northbound carriageways of the existing divided four-lane sections at Glenugie and Devils Pulpit and improvements to intersections at Halfway Creek.
NSW	Pacific Highway - Wyong Town Centre	Investment Roads		420.0	336.0	80%	0.0	4.5	5.0	20.0	133.0	162.5	122.0	31.7	19.8	0.0	0.0	0.0	173.5	In Planning	Central Coast Council (NSW)	This project will upgrade the Pacific Highway through Wyong, including duplication of the highway between Johnson Road and Cutler Drive, Wyong. It will also replace the existing Wyong River road bridge with two new road bridges, improving overhead clearance heights for River Road and South Tacoma Road.
NSW	Parkes Shire Council - Bogan Road extension of seal and access improvements, Goomubla	Investment Roads - Remote Roads Upgrade Pilot Prog		4.0	3.2	80%	1.6	1.0	0.6	0.0	0.0	1.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Parkes Shire Council	Extension of seal for approx 4kms including horizontal and vertical alignment improvements, upgrade of 3 causeways to improve freight efficiency and HML access and resheet approximately 16kms unsealed road to improve drainage, horizontal and vertical alignment and pavement profile
NSW	Peak Hill Road Upgrade 'Part 1'	Investment Roads		10.8	8.6	80%	0.0	6.9	0.9	0.0	0.0	7.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Cabonne Shire Council	This Project will deliver upgrades along approximately 16 kilometres of Peak Hill Road within Cabonne Shire Council. Upgrades include road sealing, road rehabilitation, widening and flood immunity.
NSW	Peak Hill Road Upgrade 'Part 2'	Investment Roads		10.7	7.8	73%	0.0	5.6	2.2	0.0	0.0	7.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Parkes Shire Council	This project will widen and seal approximately 16 kilometres of Peak Hill Road within the Parkes Shire. This project complements the Peak Hill Road Upgrade Part 1 project, which will upgrade this road within the Cabonne Shire Council.
NSW	Picton Bypass - Planning	Investment Roads		18.6	14.9	80%	0.6	7.2	4.5	1.1	0.5	13.2	0.4	0.5	0.1	0.0	0.0	0.0	1.0	In Planning	Not applicable / allocated	The project will develop a Final Business Case for the Picton Bypass.
NSW	Picton Road Upgrades - Planning	Investment Roads		100.9	80.7	80%	0.0	31.4	21.9	27.4	0.0	80.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Wollondilly Shire Council, Wollongong City Council	The project will undertake planning and early works for upgrades to Picton Road, between the Nepean River and M1 Princes Motorway.
NSW	Pilliga Road Upgrade	Investment Roads		7.4	5.0	67%	1.5	1.5	0.0	0.0	0.0	1.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Narrabri Shire Council	This construction project involves reconstructing major flood ways and large sections of road pavement on Pilliga Road.
NSW	Pinch Point Program	Investment Roads		260.5	130.3	50%	16.0	10.3	6.0	0.0	0.0	16.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Ku-Ring-Gai Council, Randwick City Council, Waverley Council, Bayside Council	The Pinch Point Program will deliver 11 small scale road improvements to address congestion issues, improve bus services and improve active transport facilities on the Sydney metropolitan road network. The Program will deliver the following projects: • Intersection improvements - Pacific Highway and Frisay Road, Warrarwee. • Intersection improvements - Devlin Street, Blandford Road and Parkes Street, Ryle. • Intersection improvements - Parramatta Road and Woodville Road, Granville. • Intersection improvements - King Georges Road and Carterbury Road, Wiley Park. • Installation of traffic lights - Wentworth Avenue and Baker Street, Bankmeadow. • Intersection upgrades to improve bus priority - Showground Road and Carrington Road, Castle Hill. • Bus priority improvements - Lane Cove Road and Waterloo Intersection, Macquarie Park. • Bus priority improvements along Epping Road and Herring Road, Macquarie Park. • Provision of a dedicated cycle path along Oxford Street, Bondi Junction. • Provision of a dedicated cycle path from Centennial Park to Kingsford, via Doncaster Avenue.
NSW	Pooncarie Road (Wentworth Shire)	Investment Roads		9.2	4.6	50%	0.0	0.0	0.9	0.0	0.0	0.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Wentworth Shire Council	The project sealed the section of Pooncarie Road within the Wentworth Shire. The project was completed in November 2023.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects
 Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments.
 The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).
 All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.
 Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.
 The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).
 Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.
 Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.
 Completed projects are included where final payments are to be made (awaiting project closure report).
 Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
NSW	Pooncarie Road to Menindee	Investment Roads		39.6	27.1	68%	8.0	2.6	0.0	0.0	0.0	2.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Central Darling Shire Council	The Project involves sealing 61km of the existing Pooncarie Road within the Central Darling Shire Council local government area (LGA) towards Menindee, NSW.
NSW	Porrende Street Upgrade - Camden Council	Asset Recycling Fund- Infrastructure Growth Package		2.9	2.9	100%	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	The Council of Camden	The project will deliver a new roundabout and approach lanes on Porrende street at the Narellan Sports Hub intersection. The project includes: <ul style="list-style-type: none"> •Completion of detailed design and certification of utilities relocation; •Preparation of tender documentation; •Relocation of utility services; •Demolition of existing intersection; and •Construction of new roundabout.
NSW	Port Botany to Kingsford Smith Airport and Mascot	Major Project Business Case Fund (Road)		1.8	0.9	50%	0.0	0.9	0.0	0.0	0.0	0.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Cancelled	Fairfield City Council, Liverpool City Council, Bayside Council	This project was cancelled at the 2022-23 October Budget.
NSW	Port Stephens Cutting upgrade	Investment Roads		25.0	20.0	80%	0.0	18.0	2.0	0.0	0.0	20.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Tamworth Regional Council	The project involves the upgrade of Port Stephens Cutting. Port Stephens cutting is a 6km section of the Dungowan to Duri Road (total length of around 55km) that connects Tamworth to the Thunderbolts Way at Nowendoc. This road is very narrow and currently in poor condition, with local road users raising safety concerns. The project will deliver targeted upgrades to Port Stephens Cutting, to achieve the benefits/outcomes of improve road safety for all road users, increase regional connectivity, improve accessibility and improve freight productivity. The updates required along this road include: <ul style="list-style-type: none"> -Rock removal to widen the road to two lanes wide -Approximately 2km road widening to facilitate safety fence -Safety Fence improvements -Pavement upgrade with High friction wearing course
NSW	Princes Highway and Waratah Street Intersection Upgrade	Investment Roads		19.2	9.6	50%	0.0	3.7	3.6	0.1	1.0	8.4	1.0	0.0	0.0	0.0	0.0	0.0	1.0	In Planning	Sutherland Shire Council	Duplication of eastbound right turn lanes on Waratah Street into Princes Highway and provision of a northbound high entry angle left turn slip lane on Princes Highway into Waratah Street. The project will in the first stage undertake investigations to prepare strategic detailed design options and the preparation and submission of a Strategic Business Case.
NSW	Princes Highway Corridor (NSW) - South of Nowra to Victorian border, including Milton-Ulladulla Bypass	Investment Roads	Princes Highway Corridor (NSW) - South of Nowra to Victorian border, including Milton-Ulladulla Bypass	1,815.9	1,396.0	77%	35.0	51.1	89.7	170.7	421.7	733.2	274.0	289.6	46.9	0.0	0.0	0.0	610.5	Not applicable / allocated		The Princes Highway corridor runs from the south of Nowra to the Victorian border. There are currently 6 projects in the corridor: <ul style="list-style-type: none"> - Milton Ulladulla Bypass - Jervis Bay Road to Hawken Road - Jervis Bay Road intersection - Nowra Bypass and Network Improvements – Planning - Princes Motorway M1 Improvements - Bulli Tops to Picton Road - Narooma Bridge – Planning
NSW	Jervis Bay Road Intersection	Investment Roads	Princes Highway Corridor (NSW) - South of Nowra to Victorian border, including Milton-Ulladulla Bypass																	Under Construction	Shoalhaven City Council	This project will upgrade the Jervis Bay Road intersection, including: <ul style="list-style-type: none"> - a bridge for highway traffic to cross Jervis Bay Road to travel North and South on the Princes Highway - longer entry and exit lanes on and off the highway to improve safety and efficiency and reduce congestion - improved services for pedestrians, cyclists and public transport users - improved access to local roads - the construction of two roundabouts to enter/exit highway to reduce congestion and improve safety
NSW	Jervis Bay Road to Hawken Road	Investment Roads	Princes Highway Corridor (NSW) - South of Nowra to Victorian border, including Milton-Ulladulla Bypass																	In Planning	Shoalhaven City Council	This project involves upgrades along the Princes Highway between Jervis Bay Road and Hawken Road. These upgrades will provide a safer corridor for all transport users, and support increased capacity and traffic efficiency.
NSW	Milton Ulladulla Bypass	Investment Roads	Princes Highway Corridor (NSW) - South of Nowra to Victorian border, including Milton-Ulladulla Bypass																	In Planning	Shoalhaven City Council	The Project is expected to construct a bypass of Milton and Ulladulla. The scoping phase will involve preliminary data collection, consultation, strategic design works, corridor planning and strategic options development and analysis.
NSW	Narooma Bridge – Planning	Investment Roads	Princes Highway Corridor (NSW) - South of Nowra to Victorian border, including Milton-Ulladulla Bypass																	Underway	Eurobodalla Shire Council	A feasibility study on the future of the Narooma Bridge.
NSW	Nowra Bypass and Network Improvements – Planning	Investment Roads	Princes Highway Corridor (NSW) - South of Nowra to Victorian border, including Milton-Ulladulla Bypass																	Underway	Shoalhaven City Council	This project will undertake investigations to propose options for a bypass of Nowra and alternative road upgrades, including how these can be supported by improved access to public transport or active transport options such as cycleways.
NSW	Princes Motorway M1 Improvements - Bulli Tops to Picton Road	Investment Roads	Princes Highway Corridor (NSW) - South of Nowra to Victorian border, including Milton-Ulladulla Bypass																	In Planning	Wollongong City Council	Princes Motorway M1 - Bulli Tops to Picton Road Planning for upgrades between Bulli Tops and Picton Road.
NSW	Prospect Highway Upgrade	Investment Roads		300.0	150.0	50%	50.0	40.0	10.0	0.0	0.0	50.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Blacktown City Council	The project will upgrade a 3.6km section of the Prospect Highway between Reservoir Road, Prospect and St Martins Crescent, Blacktown to a four-lane divided carriageway, with the section north of Lancelot Street to be upgraded to a six-lane divided road, inclusive of two dedicated bus lanes, and improvements to 11 intersections along the route.
NSW	Purlewaugh Road Upgrade	Investment Roads		3.5	2.8	80%	0.9	0.2	0.0	0.0	0.0	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Warrumbungle Shire Council	This project involved upgrades of approximately 10 kilometres of Purlewaugh Road, and the provision of a safer east west connection between Coonabarabran and Quirindi. The project is now completed.
NSW	Raby Precinct Intersections Upgrade - Campbelltown City Council	Asset Recycling Fund- Infrastructure Growth Package		7.5	7.5	100%	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Campbelltown City Council	This project will upgrade the intersections between Raby Road and Spitfire Drive and Raby Road and Eagle Vale Drive, and includes: <ul style="list-style-type: none"> •Installation of new traffic signals at each intersection; •Widening of the road to suit the road geometry; •Construction of slip lanes and removal of the existing roundabout at Raby Road and Eagle Vale Drive; and •Construction of a new off road shared pathway for pedestrians and cyclists on Raby Road - between Spit Fire Drive and Eagle Vale Drive connecting to the existing shared path in Eagle Vale Drive.
NSW	Regional Level Crossing Upgrade Fund – NSW	Investment Roads		56.0	28.0	50%	2.0	10.9	9.7	5.4	0.0	26.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	This instrument will increase the Australian Governments contribution aiming to improve the safety of all road users at regional railway Level Crossings.
NSW	Richmond Road – Planning	Investment Roads		74.0	37.0	50%	0.0	5.0	22.5	9.5	0.0	37.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Blacktown City Council, Hawkesbury City Council, Penrith City Council	The project will help to finalise planning on the Richmond Road corridor to inform a future investment decision for construction.
NSW	Richmond Road Stage 1 - Elara Boulevard to Heritage Road, Marsden Park	Investment Roads		150.0	75.0	50%	0.0	5.0	30.0	30.0	10.0	75.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Blacktown City Council	The Project will duplicate Richmond Road from two lanes to four lanes between Elara Boulevard and near Heritage Road (Clydesdale Farm Road) and build a new four-way signalised intersection about 800 metres north of Elara Boulevard. The signalised intersection will provide access to Marsden Park Precinct to the west and Marsden Park North Precinct to the east.
NSW	Richmond Road Upgrade, M7 Motorway to Townson Road	Investment Roads		520.0	260.0	50%	0.0	10.0	45.0	60.0	60.0	175.0	50.0	35.0	0.0	0.0	0.0	0.0	85.0	In Planning	Blacktown City Council	The project will upgrade a 2km stretch of the Richmond Road corridor from the M7 Motorway to Townson Road to six lanes, providing support to the Hawkesbury-Nepain valley flood evacuation route and improving access to the Marsden Park industrial precinct and housing developments.
NSW	River Road Safety Upgrades	Investment Roads		9.4	9.4	100%	0.0	0.5	8.0	0.9	0.0	9.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Canterbury-Bankstown Council	The project will upgrade the intersection of River Road, Marco Avenue and Sphins Avenue in Revesby to improve traffic flow and pedestrian safety.
NSW	Road Safety Program - NSW (Regional)	Investment Roads		509.1	407.3	80%	0.0	31.3	0.0	0.0	0.0	31.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This instrument will increase the total funding amount that the Australian Government may contribute to the tranche 1, tranche 2 and tranche 3 of the Road Safety Program.
NSW	Road Safety Program - NSW (Urban)	Investment Roads		154.1	77.1	50%	0.0	28.1	0.0	0.0	0.0	28.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This instrument will increase the total funding amount that the Australian Government may contribute to tranche 1, tranche 2 and tranche 3 of the Road Safety Program.
NSW	Road Safety Program additional funding - NSW	Investment Roads		259.2	259.2	100%	0.0	103.7	155.5	0.0	0.0	259.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	1. Funding will see the fast roll out of lifesaving road safety treatments on rural and regional roads. 2. Funding will see the protection of vulnerable road users in urban/peri-urban areas.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
NSW	Safer Roads Program	Investment Roads		398.0	140.0	35%	0.0	1.0	0.0	0.0	14.0	15.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	The Safer Roads Program is a targeted program to develop and deliver road safety infrastructure projects across NSW, including: - Audio-Tactical Line Marking - Road Safety Barriers; - Rural Curve treatments; - Wide Centrelines; - Shoulder Widening; and - Sealing of unsealed Shoulders. This program will assist to reduce incidents of road accidents.
NSW	Sheahan Bridge Upgrade - Planning	Investment Roads		20.0	16.0	80%	0.0	4.0	3.6	2.8	5.6	16.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Cootamundra-Gundagai Regional Council	The project involves the scoping and development of the upgrade of Sheahan Bridge on the Hume Highway in Gundagai to allow for uninterrupted heavy freight vehicle movements.
NSW	Shoalhaven Roads Package	Investment Roads		40.0	40.0	100%	0.0	10.0	15.0	15.0	0.0	40.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Shoalhaven City Council	This project will deliver upgrades to Forest Road, Callala Beach Road, Callala Bay Road, Culbarra Road, Worrige Intersection, and Callala Bay Intersection just outside of Nowra.
NSW	Silverdale Road Safety Improvements - Wollondilly Shire Council	Asset Recycling Fund-Infrastructure Growth Package		7.5	7.5	100%	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Wollondilly Shire Council	This project will provide short-term improvements on a 6.7-kilometre length of Silverdale Road between Taylors Road and the Nepean River Bridge, and includes: • Pavement widening; • Shoulder sealing; • Line marking; and • Installing kerb and gutter.
NSW	Silverdale Road, Silverdale – upgrade and safety improvements	Asset Recycling Fund-Infrastructure Growth Package		6.0	6.0	100%	3.3	1.8	0.0	0.0	0.0	1.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Wollondilly Shire Council	The project will improve 6.7-kilometre length of Silverdale Road between Taylors Road and the Nepean River Bridge; complete the path and deliver verge improvements to Silverdale Road, between Marsh and Warradale road; deliver safety improvements at the Ridgehaven Road intersection; install raised retroreflective pavement markers; and construct 1.5m wide footpath on one side of road in urban sections.
NSW	South West Sydney Rail Planning – Business Case	Investment Rail		195.0	97.5	50%	0.0	17.4	34.6	45.5	0.0	97.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	The Council of Camden, Campbelltown City Council, Liverpool City Council	The project will provide funding for the development of a Final Business Case and early property acquisitions, if required, for a rail line from Bradfield to Glenfield via Leppington, and from Bradfield to Macarthur. The Final Business Case will consider heavy and light rail, and provide the detailed design, economic assessment and cost estimation to inform an investment decision for the construction of the extension.
NSW	South West Sydney Roads - Planning	Investment Roads		65.0	32.5	50%	0.0	2.5	15.0	10.0	5.0	32.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	The Council of Camden, Campbelltown City Council, Liverpool City Council	The project will develop Final Business Cases for critical road upgrades in South West Sydney including Hume Highway, Copwasture Road, Camden Valley Way and Menangle Road to support housing growth in the Greater Macarthur Growth Area and the South West Growth Area. The business cases will identify upgrades needed to address congestion, improve road safety and enhance accessibility.
NSW	Spring Farm Parkway Stage 2 - Planning	Investment Roads		15.0	7.5	50%	0.0	1.5	4.5	1.5	0.0	7.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	The Council of Camden, Campbelltown City Council	The project will develop a Final Business case to link Liz Kernohan Drive at Spring Farm and Spring Farm Parkway Stage-1 at Menangle Park, to support housing development in the area.
NSW	Stacey St Bankstown - Planning	Investment Roads		50.0	25.0	50%	0.0	1.5	7.5	0.5	15.5	25.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Canterbury-Bankstown Council	The project will develop a Final Business Case for the upgrade of Stacey Street in Bankstown, including a business case for stage two and complete enabling works.
NSW	Swan Hill Bridge	Investment Roads		7.5	6.0	80%	0.0	0.0	6.0	0.0	0.0	6.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Swan Hill Rural City Council, Murray River Council	This project involves the planning of a new crossing over the Murray River at Swan Hill.
NSW	Sydney Metro - Western Sydney Airport	Investment Rail		10,380.0	5,190.0	50%	1,074.2	1,012.9	794.8	252.4	66.3	2,126.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Liverpool City Council	The project will deliver a new 23 kilometre metro rail from St Marys to the Aerotropolis at Bradfield via Western Sydney International (Nancy-Bird Walton) Airport, with six new metro stations at St Marys, Orchard Hills East, Luddenham Road, Airport Business Park, Airport Terminal and the Aerotropolis at Bradfield; and stabling and maintenance facilities at Orchard Hills.
NSW	Tamworth Regional Council - Halls Creek Road Upgrade, Halls Creek	Investment Roads - Remote Roads Upgrade Pilot Prog		0.4	0.3	80%	0.2	0.2	0.0	0.0	0.0	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Tamworth Regional Council	Upgrade Halls Creek Road with the installation of culverts and causeways at 6 locations and batter widening at two locations.
NSW	The Horsley Drive Upgrade	Investment Roads		190.0	95.0	50%	0.0	0.0	10.0	20.0	30.0	60.0	12.0	3.0	0.0	0.0	0.0	0.0	15.0	In Planning	Fairfield City Council	The Horsley Drive Upgrade project will deliver intersection upgrades at the Wallgrove/M7 interchange and Cow pasture road intersections to enhance interchange performance and safety.
NSW	The Northern Road	Asset Recycling Fund-Infrastructure Growth Package		1,584.5	1,233.5	78%	0.0	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	The Council of Camden, Liverpool City Council, Penrith City Council	- Widening between The Old Northern Road and Peter Brock Drive to a four-lane road divided by a central median; upgrading traffic signal controlled intersections at Fairwater Drive/Porrinde Street, Hillside Drive; and Cobbitty Road. - Widening between Peter Brock Drive and Mersey Road to a four-lane road divided by a wide central median; constructing new bridges over Thompson Creek; a grade separated intersection at Bringley Road; a new un-signalised T-intersection at Oran Park Link Road 3; and signalling nine intersections including five new intersections. - Widening between Glenmore Parkway and Jamison Road to an eight-lane divided road separated by a central median; an upgrade to the M4 interchange, including widening the road bridge over the M4 Motorway; signalling the intersection at Frogmore Road; removal of existing right turn movements at Homestead Road and Castle Road; a new roundabout at the Frogmore Road/Simeon Road intersection; and installing new traffic lights at the Glenmore Parkway intersection and other intersections. - Widening between Mersey Road and Glenmore Parkway (Stages 4, 5 and 6) to a four-lane divided road separated by a wide central median; around eight kilometres of new road between Mersey Road, Bringley and just south of the existing Elizabeth Drive, Luddenham, to realign the section of The Northern Road that currently bisects the Western Sydney Airport site and bypass Luddenham; seven new and six modified intersections; four new traffic light signals; dedicated u-turn facilities at three intersections; upgrades and improvements to local roads; drainage infrastructure; new shared and pedestrian paths; bus priority crossings; and new traffic management facilities.
NSW	The Parkway, Bradbury	Asset Recycling Fund-Infrastructure Growth Package		0.9	0.9	100%	0.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Campbelltown City Council	The project will construct a new roundabout on The Parkway between Appin Road and Olympic Circuit in Bradbury, including widening the pavement, landscaping works, and installing median islands, grass ramps, footpaths and cycleway leading to the roundabout, energy efficient street lights, and signs and line markings.
NSW	Tingha - Bundarra Road and Gwydir Highway Intersection	Investment Roads		5.2	1.5	29%	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Inverell Shire Council	Development and delivery of a roundabout at the junction of the Tingha-Bundarra Road, the Gwydir Highway and Chester Street in Inverell, NSW.
NSW	Tooraweenah Road Upgrade	Investment Roads		23.0	23.0	100%	1.0	11.9	7.6	0.0	0.0	19.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Coonamble Shire Council	The project will deliver upgrades along 56.8 kilometres of Tooraweenah Road. Upgrades include road sealing, road rehabilitation, widening, culvert upgrades and flood immunity.
NSW	Unallocated Rail NSW	Investment Rail		957.4	957.4	100%	0.0	0.0	0.0	0.0	0.0	0.0	200.0	290.4	200.0	195.0	72.0	0.0	957.4	Future Project	Not applicable / allocated	Unallocated.
NSW	Unallocated Road NSW	Investment Roads		852.9	852.9	100%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	352.9	500.0	852.9	Future Project	Not applicable / allocated	Unallocated.
NSW	Upper Hunter Shire Council - Pages Creek-Sargeants Gap Road Upgrades, Timor	Investment Roads - Remote Roads Upgrade Pilot Prog		0.8	0.7	80%	0.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Upper Hunter Shire Council	Widen gravel pavement, construct concrete causeways, install guardrail initial bitumen, and seal gravel overlays.
NSW	Warren Road upgrade, Coonamble to Warren	Investment Roads		6.8	1.9	28%	1.1	0.2	0.0	0.0	0.0	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Coonamble Shire Council, Warren Shire Council	This delivery phase Project is expected to upgrade Warren Road between Coonamble to Warren.
NSW	Wentworth Shire Council - Arumpo Road Reconstruction & Upgrade, Arumpo	Investment Roads - Remote Roads Upgrade Pilot Prog		6.3	5.0	80%	2.5	2.5	0.0	0.0	0.0	2.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Balfanald Shire Council, Wentworth Shire Council	Reconstruction & Upgrade of Arumpo Road, including earthworks to reinstate formation/drainage.
NSW	Western Distributor Smart Motorway	Investment Roads		179.0	80.0	45%	24.0	23.0	22.0	0.0	0.0	45.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	The Council of the City of Sydney, North Sydney Council, Inner West Council	This project includes the upgrade of the Sydney motorway network from the ANZAC Bridge in Rozelle to the Bradfield Highway, Milsons Point. The Smart Motorway project will use complementary technologies to monitor traffic conditions, manage congestion and respond to incidents in real time. It will provide motorists with real-time information about travel times, while bringing together intelligent technologies to ease congestion and provide a safer, smoother and more reliable journey.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects
 Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments.
 The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).
 All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.
 Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.
 The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).
 Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.
 Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.
 Completed projects are included where final payments are to be made (awaiting project closure report).
 Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
VIC	Ison Road Overpass	Investment Roads		114.0	57.0	50%	35.0	17.0	0.0	0.0	0.0	17.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Wyndham City Council	The project will construct a four-lane road overpass between Ison Road and Bulban Road intersection to Browns Road in Werribee, Victoria. The overpass will be constructed across the Melbourne-Geelong Railway line extending the road south towards Browns Road and connecting with a section of Ison Road to be constructed by Wyndham City Council.
VIC	Kananook Car Park	Investment Roads		22.0	22.0	100%	9.2	1.2	6.6	0.0	0.0	7.8	0.0	0.0	0.0	4.0	0.0	0.0	4.0	Under Construction	Frankston City Council	This project is expected to deliver a three-level multi-deck car park near Kananook Railway Station, and associated works.
VIC	M80 Ring Road Upgrade	Investment Roads		1,000.0	500.0	50%	0.0	23.7	0.0	0.0	0.0	23.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Whittlesea, Brimbank City Council, Hume City Council, Wyndham City Council	<p>This project will complete the upgrade of the M80 Ring Road by widening and upgrading the following sections:</p> <ul style="list-style-type: none"> •Sunshine Avenue to Calder Freeway; •Princes Freeway to Western Highway; •Sydney Road to Edgars Road; and •Plenty Road to Greensborough Highway. <p>It will include:</p> <ul style="list-style-type: none"> •widening the road to provide a minimum of three lanes in each direction and, at some locations, up to six lanes; •modification to existing, and construction of new, ramps and bridges at interchanges, including the interface with the West Gate Tunnel (WGT); •widening and strengthening the E1 Whitten Bridge over the Maribymong River and the installation of safety barriers; •protection/relocation of existing services, stormwater drainage system upgrades, street lighting upgrades, noise attenuation, shared use paths, and other associated works; and •provision of an Intelligent Transport System (ITS) that will be fully integrated with other ITS devices along the length of the M80 corridor. <p>Excluded purposes: Payment of costs for the procurement, management, construction and commissioning of the state funded West Gate Tunnel project beyond those works required to design and construct the interface between the West Gate Tunnel and M80 Ring Road.</p>
VIC	Macedon and Mitchell Shire Roads	Investment Roads		11.3	11.0	97%	5.0	2.5	3.5	0.0	0.0	6.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Macedon Ranges Shire Council, Mitchell Shire Council	This project will upgrade and improve roads across the Macedon Ranges and Mitchell Shire Council areas. Scope of works will deliver road surface upgrades and improvements, pedestrian upgrades, pavement reconstruction, kerb and channel reconstruction, drainage improvements, new formalised on-street parking spaces, road safety enhancements, landscaping and other associated works. Roads to be upgraded in the Macedon Ranges Shire Council include: Old Lancafield Road, Woodend, Murphy Street, Romsey, Sutherland Road, Clarkefield and Fersfield Road, Gisborne. Roads to be upgraded in the Mitchell Shire Council include: Darraweit Road and Wellington Street, Wallan.
VIC	Madden Grove Level Crossing Removal Study, Burnley	Investment Roads		5.0	5.0	100%	0.0	4.2	0.0	0.0	0.0	4.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Yarra City Council	This project delivered a feasibility study to examine options for removal of this level crossing in advance of a full business case.
VIC	Mallacoota-Genoa Road Upgrade	Investment Roads		10.0	10.0	100%	0.0	0.5	3.0	4.0	2.0	9.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	East Gippsland Shire Council	This project will provide targeted road safety upgrades on Mallacoota-Genoa Road, including shoulder sealing, sight line improvements, safety barrier installation, line marking and hazard removal.
VIC	Mansfield Shire Council - Widening and Resurfacing of Highton Lane, Rifle Butts Road and Chapel Hill Road	Investment Roads - Remote Roads Upgrade Pilot Prog		12.3	9.9	80%	5.9	2.0	2.0	0.0	0.0	3.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Mansfield Shire Council	Upgrades to three multipurpose roads between Mansfield and the intersection of Chapel Hill Road and Mt Buller Road. Proposed upgrades will include widening, resurfacing, drainage improvements, re-alignment, cut and fill, and envelope clearing to improve safety, traffic flow and heavy vehicle access throughout the route.
VIC	Maroondah Highway and Bellara Drive Intersection Upgrade	Investment Roads		12.7	12.7	100%	2.7	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Maroondah City Council	The project upgraded the intersection of Maroondah Highway, Dorset Road, Bellara Drive and Exeter Road, including the construction of double right-turn lanes from Maroondah Highway into Dorset Road and Exeter Road. The project also widened Dorset Road to four lanes, modifying the left-turn lane from Exeter Road to Maroondah Highway, and improved safety outcomes for pedestrians and cyclists through infrastructure improvements.
VIC	Maroondah Highway, Coldstream	Investment Roads		20.0	20.0	100%	1.3	12.2	5.0	0.0	0.0	17.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Yarra Ranges Shire Council	The project will upgrade the Maroondah Highway in Coldstream, including additional lanes and installation of traffic lights.
VIC	Melbourne Airport Rail Link	Investment Rail		10,000.0	5,000.0	50%	0.0	0.0	0.0	681.2	600.0	1,281.2	2,081.7	800.0	700.0	50.0	16.4	0.0	3,648.1	In Planning	City of Maribymong, Melbourne City Council (City of Melbourne), Brimbank City Council, Hume City Council, Moonee Valley City Council	The Melbourne Airport Rail Link will provide a rail service for passengers travelling between Melbourne Airport and the Melbourne CBD.
VIC	Melbourne Intermodal Terminal - Planning and Development	Investment Rail		123.6	61.8	50%	3.2	2.4	0.5	20.0	20.0	42.9	15.7	0.0	0.0	0.0	0.0	0.0	15.7	In Planning	Melton City Council, City of Whittlesea, Mitchell Shire Council	Provide funding for the first tranche of scoping and development work for the Western Interstate Freight Terminal and the Outer Metropolitan Ring Rail South. This work will inform future detailed business cases.
VIC	Melbourne to Mildura - Baileys Road Intersection, Sea Lake	Investment Roads		3.0	3.0	100%	0.0	0.5	0.0	0.0	0.0	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Buloke Shire Council	This project will upgrade the intersection of the Calder Highway with Baileys Road at Lake Tyrrell near Sea Lake.
VIC	Melbourne to Mildura - Overtaking Lanes	Investment Roads		12.5	12.5	100%	0.0	10.5	2.0	0.0	0.0	12.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Greater Bendigo City Council, Loddon Shire Council, Mildura Rural City Council	This project will deliver two overtaking lanes on both the north and south bound lanes from Marong to Bridgewater and complete the planning and development activities required for one overtaking lane southbound south of Hattah.
VIC	Melbourne to Mildura - Project Development and Reconstruction	Investment Roads		4.4	4.4	100%	0.0	1.0	0.7	0.0	0.0	1.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Greater Bendigo City Council, Buloke Shire Council, Hume City Council, Loddon Shire Council, Macedon Ranges Shire Council, Mildura Rural City Council, Mount Alexander Shire Council	This project will undertake scoping and development to inform a future program of works for the Melbourne to Mildura corridor.
VIC	Melbourne to Mildura - Wide Centerline Treatment between Sunraysia Highway and Red Cliffs	Investment Roads		2.8	2.8	100%	0.0	0.5	0.0	0.0	0.0	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Mildura Rural City Council	This project will deliver a wide centerline treatment to remaining sections of the Calder Highway between the Sunraysia Highway and Red Cliffs.
VIC	Mickleham Road Upgrade	Investment Roads		228.2	109.5	48%	75.7	32.9	1.0	0.0	0.0	33.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Hume City Council	<p>This project will:</p> <ul style="list-style-type: none"> • Build extra lanes in each direction on Mickleham Road between Somerton Road and Dellamore Boulevard in Greenvale; • Replace the roundabout at the Somerton Road intersection with traffic lights; • Add new traffic lights to the Aitken College intersection; • Upgrade the Hillview Road and Dellamore Boulevard intersections; and • Upgrade existing, and build new walking and cycling paths to improve connectivity. <p>This project will also complete a business case for Stage 2 which will focus from Dellamore Boulevard to Craigsburn Road.</p>
VIC	Midland Highway - Doyleys Road Intersection Upgrade	Investment Roads		10.6	7.6	72%	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Greater Shepparton City Council	This project involves the upgrade of the existing single-lane roundabout at the intersection of the Midland Highway and Doyleys Road in Shepparton East to a two-lane roundabout, together with the duplication of the approach roadways.
VIC	Midland Highway and Clyde Road Intersection Upgrade	Investment Roads		6.5	5.2	80%	0.0	0.7	0.0	0.0	0.0	0.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Golden Plains Shire Council	This project will construct a roundabout and associated works at the intersection of the Midland Highway and Clyde Road near Bannockburn, Victoria.
VIC	Midland Link Highway, Midland Highway to Magills Lane Safety Improvements	Investment Roads		4.8	3.8	80%	0.0	1.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Mansfield Shire Council	This project includes the installation of safety barriers including shoulder sealing, signing and delineation improvements on the Midland Link Highway between the Midland Highway and Magills Lane.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
VIC	Monash Freeway Upgrade	Investment Roads		1,367.6	683.8	50%	0.0	3.8	0.0	0.0	0.0	3.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Casey City Council, City of Greater Dandenong, Cardinia Shire Council, Monash City Council	The project upgraded the Monash Freeway by adding additional lanes from Warrigal Road to EastLink, from EastLink to Springvale Road, and between Clyde Road and Cardinia Road; extended managed motorway technology from the South Gippsland Freeway to the Beaconsfield Interchange; upgraded the Beaconsfield Interchange to widen the overpass and add east facing ramps; duplicated and extended Oshea Road from Clyde Road to the Beaconsfield Interchange; built an outbound collector-distributor between Jacksons Road and EastLink; and constructed a number of other related active and public transport works.
VIC	Moyness Shire Council - Chatsworth-Woorndoo Road Upgrade, Chatsworth and Woorndoo	Investment Roads - Remote Roads Upgrade Pilot Prog		14.0	11.2	80%	3.4	5.6	0.0	0.0	0.0	5.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Moyness	The project would see the upgrade of approximately 31.3km of road in the Chatsworth-Woorndoo area to 6.5m seal width, improving road safety and accessibility for the local community and boosting productivity for the primary production and transport industries.
VIC	Murradoc Road Upgrade	Investment Roads		5.0	5.0	100%	0.0	0.3	0.0	0.0	0.0	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Greater Geelong	This project will upgrade Murradoc Road in St Leonards.
VIC	Murray Basin Freight Rail Project (Off-Network)	Investment Rail		645.7	408.1	63%	45.4	106.6	5.7	0.0	0.0	112.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Ararat Rural City Council, Buloke Shire Council, Central Goldfields Shire Council, Gannawarra Shire Council, Loddon Shire Council, Pyrenees Shire Council, Swan Hill Rural City Council	The project involves improvements to the Murray Basin rail network in north west Victoria aimed at addressing key operational issues, and optimising the standard and broad gauge lines.
VIC	Narre Warren North Road Upgrade	Investment Roads		62.2	31.0	50%	1.2	1.9	0.0	0.0	0.0	1.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Casey City Council	This project upgraded Narre Warren North Road between Ernst Wanke and Heatherton Road in Narre Warren North. Upgrades included: <ul style="list-style-type: none"> an additional lane in each direction upgrades to the Heatherton Road and Ernst Wanke Road intersections investigating new safety treatments for the Memorial Drive and Crawley Road intersections
VIC	National Network Maintenance (VIC)	Investment Roads		228.1	228.1	100%	0.0	57.0	57.0	57.0	57.0	228.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	National Land Transport Network Road Maintenance funding from 2024-25 to 2027-28.
VIC	Next Generation Rapid Transport for Melbourne's Southeast	Investment Rail		6.0	6.0	100%	2.0	4.0	0.0	0.0	0.0	4.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	City of Glen Eira, Stonnington City Council, City of Knox, Monash City Council	The project will develop a preliminary business case to investigate transport solutions and corridor options in Melbourne's south-eastern suburbs, linking Caulfield Station to Rowville, via Chadstone Shopping Centre and Monash University's Clayton Campus.
VIC	North East Link	Investment Roads		26,100.0	5,000.0	19%	200.0	0.0	400.0	680.0	1,475.0	2,555.0	1,475.0	308.0	0.0	0.0	0.0	0.0	1,783.0	Under Construction	Banyule City Council, Whitehorse City Council, City of Boroondara, Manningham City Council, Nillumbik Shire Council, Yarra City Council	The project will construct a new motorway between the M80 Ring Road at Greensborough and the Eastern Freeway at Bulleen Road. It will also widen and upgrade the existing Eastern Freeway.
VIC	North East Rail Line Supporting Infrastructure	Investment Rail		10.9	9.8	90%	0.0	1.3	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Wangaratta Rural City Council, Shire of Strathbogie, City of Whittlesea, Brimbank City Council, Hume City Council, Indigo Shire Council, Mitchell Shire Council, Wodonga City Council, Benalla Rural City Council	The North East Rail Line Supporting Infrastructure project will deliver upgrades to the stabling facilities at Albury Station to enable the use of VLocity trains between Melbourne and Albury.
VIC	Northern Rail Plan	Investment Rail		15.0	7.5	50%	0.0	1.0	3.1	0.0	0.0	4.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Merribek City Council, City of Maribyrnong, Melbourne City Council (City of Melbourne), City of Darebin, City of Whittlesea, Brimbank City Council, Hobsons Bay City Council, Hume City Council, Mitchell Shire Council, Moonee Valley City Council	This project will deliver a detailed options assessment of potential works to provide additional capacity along the Northern Rail Corridor in Melbourne. The project will investigate the feasibility, cost and benefits of options and inform the development of concept designs and a pre-business case.
VIC	Outer Metropolitan Ring / E6 Corridor - Detailed Business Case	Investment Roads		20.0	10.0	50%	0.0	4.5	5.0	0.5	0.0	10.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Melton City Council, City of Whittlesea, Hume City Council, Mitchell Shire Council, Wyndham City Council	The Australian and Victorian governments are jointly undertaking a Detailed Business Case to investigate the planning, design development and delivery along Melbourne's Outer Metropolitan Ring and E6 Corridor to support the future construction of this proposed transport link. <p>This new transport link is expected to:</p> <ul style="list-style-type: none"> provide accessibility to jobs, education and other social and economic opportunities for residents in new growth corridors. provide integration and connectivity between planned and existing trade gateways and nationally significant manufacturing and distribution clusters. create more liveable communities by supporting the delivery of future passenger and freight rail services to Melbourne's north and west and reducing the freight network's overall impact on communities and the environment.
VIC	Outer Metropolitan Ring Rail South	Investment Rail		1,840.0	920.0	50%	0.0	0.0	0.0	20.0	150.0	170.0	175.0	95.0	65.0	85.0	330.0	0.0	750.0	In Planning	Melton City Council, Wyndham City Council	This project involves the delivery of the south portion of the OMR rail connection. It will provide a key link from the existing national freight network near Werribee/Little River into the new Western Interstate Freight Terminal in Truganina. The OMR Rail South connection will be delivered in time for the delivery of the Western Interstate Freight Terminal.
VIC	Pakenham Roads Upgrade	Investment Roads		415.7	415.7	100%	141.0	72.0	97.0	57.1	0.0	226.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Cardinia Shire Council	The project is expected to duplicate Racecourse Road between the Princes Freeway and Henry Street in Pakenham, and upgrade McGregor Road and Racecourse Road interchanges. This includes the signalisation of the intersection at Bald Hill Road, upgrading the Princes Freeway overpass, upgrading the McGregor Road interchange with the Pakenham Bypass, new freeway ramps and the widening of McGregor Road between the northern freeway roundabout and Webster Way.
VIC	Pedestrian and Safer Schools - Regional	Investment Roads		6.2	5.0	80%	0.0	0.5	0.0	0.0	0.0	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Colac Otway Shire, Greater Bendigo City Council, Alpine Shire, City of Greater Geelong, Baw Baw Shire Council, Glenelg Shire Council, Golden Plains Shire Council, Indigo Shire Council, Latrobe City Council, Southern Grampians Shire Council	This project will install pedestrian safety improvements and electronic speed limit signs across various locations in regional Victoria.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments.

The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
VIC	Princes Highway East - Cann River Improvement Works	Investment Roads		1.3	1.1	83%	1.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	East Gippsland Shire Council	This project will upgrade the Princes Highway through Cann River to increase safety and improve traffic conditions. Construction will occur along sections of Baum Street, Station Street and Central Street. Works will include kerb and channel installation, improvements to road surfaces, new road pavements, creating additional on-street parking spaces and the delivery of other associated works.
VIC	Princes Highway East - Complete the Duplication between Traralgon and Sale	Investment Roads		292.2	233.7	80%	8.0	30.0	1.1	0.0	0.0	31.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Latrobe City Council, Wellington Shire Council	This project will complete the duplication of the Princes Highway East between Traralgon and Sale by duplicating the remaining two sections of the highway, totalling approximately 12.1 kilometres, known as the Flynn and Kilmany sections.
VIC	Princes Highway East - Lakes Entrance East - Princes Highway Safety Upgrades	Investment Roads		5.0	4.0	80%	0.0	3.4	0.6	0.0	0.0	4.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Future Project	East Gippsland Shire Council	This project will provide safety upgrades on the Princes Highway in Lakes Entrance East.
VIC	Princes Highway East - Marine Parade Improvement Works, Lakes Entrance	Investment Roads		1.4	1.2	83%	0.0	1.2	0.0	0.0	0.0	1.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	East Gippsland Shire Council	The project will provide safety improvements and an intersection upgrade along Marine Parade in Lakes Entrance, Victoria.
VIC	Princes Highway East - Newmerella Rest Area Improvements	Investment Roads		0.6	0.4	80%	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	East Gippsland Shire Council	This project will redevelop the Newmerella Rest Area to provide improved safety and access for heavy vehicles. Works will include upgrades to road surfaces, heavy vehicle parking bays, kerb and drainage infrastructure, and the delivery of associated works.
VIC	Princes Highway East - Nowa Nowa Safety Upgrades	Investment Roads		0.5	0.5	100%	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	East Gippsland Shire Council	The Project will deliver road surface upgrades, an intersection upgrade, road widening, kerb and channel reconstruction, pedestrian upgrades and associated works to the Princes Highway at Nowa Nowa, Victoria.
VIC	Princes Highway East - Princes Highway Improvements Package	Investment Roads		11.5	10.1	88%	1.0	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Wellington Shire Council	This project will upgrade the Princes Highway through Sale to increase safety and improve traffic conditions. Works will include resurfacing, linemarking, drainage upgrades, and improvements to street lighting and pedestrian infrastructure.
VIC	Princes Highway East - Traralgon to Sale Duplication	Investment Roads		260.0	210.0	81%	0.0	8.9	0.0	0.0	0.0	8.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Latrobe City Council, Wellington Shire Council	The project will duplicate approximately 30.9 kilometres of the 47.3 kilometres between Maffra Road, Traralgon and Reeve Street, Sale. The project will construct two additional lanes to provide a four lane dual carriageway with a central median, construct new and upgrade existing bridges, roundabouts and truck stops, upgrade and signalise intersections and install safety barriers and ramp metering. The project will be delivered in the following sections: <ul style="list-style-type: none"> Traralgon-Maffra Road to Stammers Road Stammers Road to Minnievale Road Minnievale Road to Sheppwash Creek Road Flynn Creek Road to Bays Lane Denison Road to Nambrok Road Nambrok Road to Maffra-Rosedale Road Sale-Cowwarr Road to Sale-Heyfield Road Sale-Heyfield Road to Reid Drive Reid Drive to Reeve Street
VIC	Princes Highway Intersection Upgrades - Pakenham to Beaconsfield	Investment Roads		31.1	21.6	69%	0.0	3.9	0.0	0.0	0.0	3.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Cardinia Shire Council	This funding will upgrade four intersections on the Princes Highway between Pakenham and Beaconsfield.
VIC	Princes Highway West - Winchelsea to Colac Duplication	Investment Roads		337.5	168.7	50%	0.0	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Colac Otway Shire, Surf Coast Shire	The Project will duplicate 35 kilometres of the Princes Highway West from Deans Marsh Road, Winchelsea to Baillie Street, Colac and rehabilitate 2 kilometres from Baillie Street, Colac to Corangamite Street, Colac. The Project will also upgrade existing bridges, pedestrian and bicycle paths, install new traffic signals and parking bays, reinstate local access and grade separate the Geelong-Warrambrook Rail Line near Warricoort.
VIC	Regional Level Crossing Upgrade Fund - VIC	Investment Roads		64.0	32.0	50%	1.5	15.0	11.5	4.0	0.0	30.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	Upgrade of railway level crossings at the below five Victorian locations. <ul style="list-style-type: none"> Lawrence St, Beaufort King St, Beaufort Racecourse Rd, Beaufort North Serviceton Rd, Serviceton Wright Rd, Avonsleigh
VIC	Road Safety Program - Vic (Regional)	Investment Roads		363.3	290.6	80%	0.0	44.8	0.0	0.0	0.0	44.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This instrument will increase the total funding amount that the Australian Government may contribute to tranche 1, tranche 2 and tranche 3 of the Road Safety Program.
VIC	Road Safety Program - Vic (Urban)	Investment Roads		95.0	47.5	50%	5.0	13.0	0.0	0.0	0.0	13.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This instrument will increase the total funding amount that the Australian Government may contribute to tranche 1, tranche 2 and tranche 3 of the Road Safety Program.
VIC	Road Safety Program additional funding - VIC	Investment Roads		187.4	187.4	100%	0.0	75.0	112.5	0.0	0.0	187.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	1. Funding will see the fast roll out of lifesaving road safety treatments on rural and regional roads. 2. The project will deliver benefits across the regional and urban road networks of Victoria. Projects are broken up into six key treatments or initiative types: - Pedestrian and cycling separation projects - Mass action and midblock treatments - Transformational midblock treatments - Transformation intersectional treatments - Cost effective intersection treatments - Speed reduction zoning
VIC	Safety Barriers between Seymour and Shepparton	Investment Roads		35.0	28.0	80%	0.0	4.1	0.0	0.0	0.0	4.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Strathbogie, Greater Shepparton City Council, Mitchell Shire Council	This project will install 175km of flexible safety barriers on the Goulburn Valley Highway between Seymour and Shepparton.
VIC	Shepparton Rail Line Upgrade	Investment Rail		10.0	9.0	90%	0.0	8.1	0.0	0.0	0.0	8.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Shire of Strathbogie, Greater Shepparton City Council, Moira Shire Council	The project will undertake planning to upgrade the Shepparton Rail Line. The project will identify current and future freight rail requirements from Shepparton to Tocumwal and consider options to upgrade and standardise the rail line.
VIC	Shepparton Rail Line Upgrade - Stage 3	Investment Rail		414.2	331.4	80%	121.4	38.9	25.5	25.5	0.0	89.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Strathbogie, Greater Shepparton City Council, Mitchell Shire Council	This project will upgrade the Shepparton Rail Line between Seymour and Shepparton in Victoria. Works will include track and signalling upgrades, expansion of stabling facilities at Shepparton Station, and the expansion of the Murchison East crossing loop. The works will allow V/ocity trains to operate at maximum running speeds between Shepparton and Melbourne and enable the implementation of an updated timetable with more frequent and conveniently timed services.
VIC	South Geelong to Waurn Ponds - Stage 3 Business Case	Major Project Business Case Fund (Rail)		8.0	4.0	50%	0.0	4.0	0.0	0.0	0.0	4.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	City of Greater Geelong	The project will undertake preliminary planning and design work to increase the capacity of the Geelong Rail Tunnel between Geelong Station and South Geelong Station.
VIC	South Geelong to Waurn Ponds Duplication	Investment Rail		933.6	784.1	84%	324.0	104.1	0.0	0.0	0.0	104.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Greater Geelong	The Project will upgrade the Geelong rail line between South Geelong and Waurn Ponds, Victoria. Works will include track duplication between South Geelong and Waurn Ponds, upgrades to South Geelong and Marshall stations, removal of two level crossings at Pyms Street and Surf Coast Highway, signalling upgrades and construction of new shared user paths.
VIC	South Gippsland Highway - Koonwarra Realignment	Investment Roads		115.2	57.6	50%	0.0	5.0	0.0	0.0	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	South Gippsland Shire Council	The project will realign the South Gippsland Highway from Old Koonwarra-Meenyan Road to Mims Road. The project will also widen shoulders and install flexible safety barriers at selected locations between Meenyan and Yarram.
VIC	Suburban Rail Loop East	Investment Rail		TBC	2,200.0	TBC	0.0	0.0	400.0	1,000.0	800.0	2,200.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Whitehorse City Council, Kingston City Council, Monash City Council	SRL East is the first section of the Suburban Rail Loop (SRL), delivering twin tunnels with six underground stations at Cheltenham, Clayton, Monash, Burwood, Glen Waverley and Box Hill - connecting Victorians to key employment and health precincts across east and south-east Melbourne.
VIC	Suburban Roads Upgrades - South Eastern Roads and Northern Roads	Investment Roads		3,143.3	1,577.4	50%	290.1	150.0	200.0	87.3	0.0	437.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Casey City Council, City of Greater Dandenong, City of Whittlesea, Cardinia Shire Council, Frankston City Council, Hume City Council, Manningham City Council, Nillumbik Shire Council	This project involves the upgrade of 12 suburban roads in Melbourne's South East and Northern suburbs. The upgrades will include road duplications including new bridges; intersection upgrades including roundabout conversion to signalised intersections; and the provision of share user paths and continuous safety barrier along the project length.
VIC	Surf Coast Highway, Reserve Road, Felix Street Intersection Improvements	Investment Roads		5.0	2.5	50%	0.0	1.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	City of Greater Geelong	This project will upgrade the intersection of the Surf Coast Highway at Reserve Road and Felix Street, including signalisation and associated works.
VIC	Thompson Road, North Geelong	Investment Roads		5.0	4.0	80%	0.0	0.8	0.0	0.0	0.0	0.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	City of Greater Geelong	This project will deliver road safety improvements along the Thompson Road corridor in North Geelong.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
VIC	Toorong Road Level Crossing Removal Study, Toorong	Investment Roads		5.0	5.0	100%	0.0	4.5	0.0	0.0	0.0	4.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Stonnington City Council	This funding delivered a feasibility study that examined options for removal of this level crossing in advance of a full business case.
VIC	Toowoomba to Seymour - Victoria - Project Scoping and Development	Investment Roads		3.0	3.0	100%	0.0	0.6	0.0	0.0	0.0	0.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Shire of Strathbogie, Greater Shepparton City Council, Mitchell Shire Council, Moira Shire Council	This project will undertake scoping work to develop a prioritised program of works for future tranches on the Goulburn Valley Highway.
VIC	Uralia Road and Nepean Highway Intersection Upgrade	Investment Roads		10.5	10.5	100%	0.0	7.0	3.0	0.0	0.0	10.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Mornington Peninsula Shire Council	This funding will undertake works to upgrade the Uralia Road and Nepean Highway intersection at Mount Martha. These works include the installation of traffic signals, intersection widening, road pavement upgrades and improved safety features.
VIC	Various Rural Intersection Safety Upgrades	Investment Roads		23.4	18.7	80%	0.0	5.1	0.0	0.0	0.0	5.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Greater Bendigo City Council, Alpine Shire, Murrindindi Shire Council, Shire of Towong, Wangaratta Rural City Council, City of Greater Geelong, Bass Coast Shire Council, Campaspe Shire Council, East Gippsland Shire Council, Greater Shepparton City Council, Moira Shire Council, Wellington Shire Council, Benalla Rural City Council, Mansfield Shire Council	This project will deliver targeted safety treatments at 30 high-speed and high-risk intersections in regional Victoria.
VIC	Warrnambool Rail Line Upgrade - Stage 2	Investment Rail		260.0	208.0	80%	85.1	26.2	0.0	18.6	0.6	45.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Colac Otway Shire, City of Greater Geelong, Shire of Moyness, Surf Coast Shire, Corangamite Shire Council, Warrnambool City Council	This project will expand stabling and refueling facilities at Warrnambool Station, upgrade siding facilities at the Dennington intermodal terminal, upgrade 57 level crossings between Geelong and Warrnambool and deliver associated enabling works.
VIC	Warrnambool Rail Line Upgrade Stage 1	Investment Rail		284.7	255.9	90%	30.0	3.5	0.0	0.0	0.0	3.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Colac Otway Shire, City of Greater Geelong, Shire of Moyness, Surf Coast Shire, Corangamite Shire Council, Warrnambool City Council	Stage 1 of the Warrnambool Rail Line Upgrade involves the construction of a crossing loop of 2,400 metres in length, signalling and level crossing upgrades on the Warrnambool Rail Line, and upgrades to Warrnambool Station.
VIC	Watson Street Interchange Upgrade, Wallan	Investment Roads		130.0	50.0	38%	7.4	0.0	18.0	23.0	0.0	41.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	City of Whittlesea, Hume City Council, Mitchell Shire Council	Upgrade the Hume Freeway and Watson Street interchange to include two south facing entry and exit ramps to the Hume Freeway, Wallan
VIC	Wendouree Station - Local Traffic Calming	Investment Roads		1.3	1.0	77%	0.0	0.1	0.0	0.0	0.0	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Ballarat City Council	This project will deliver traffic calming initiatives, upgrades to pedestrian infrastructure and associated works around Wendouree Station in Ballarat.
VIC	Western Freeway between Woodmans Hill to Dowling Road, Miners Rest Safety Improvements	Investment Roads		10.0	8.0	80%	1.0	0.2	0.0	0.0	0.0	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Ballarat City Council	This project will deliver safety upgrades to the Western Freeway between Woodmans Hill and Miners rest near Ballarat, Victoria.
VIC	Western Freeway realignment at Pykes Creek (Ballarat bound)	Investment Roads		21.0	14.6	69%	0.0	11.1	3.5	0.0	0.0	14.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Moorabool Shire Council	This project will realign Western Freeway, Ballarat bound at Pykes Creek. This project will realign a 1.1 kilometre section of the westbound carriageway of the Western Freeway at Pykes Creek, east of Ballarat. The works will include earthworks, pavement and drainage upgrades, signage and line marking, and safety barrier installation.
VIC	Western Freeway Upgrade between Melton and Caroline Springs - Business Case	Investment Roads		20.0	10.0	50%	9.0	1.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Melton City Council	Funding for development of a business case exploring investment options along the Western Highway between Caroline Springs and Melton.
VIC	Western Highway	Investment Roads	Western Highway	1,353.6	991.8	73%	14.3	129.2	199.9	177.0	33.8	540.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0		Not applicable / allocated	Projects along the Western Highway Corridor in Victoria, between Western Ring Road, Derrimut, and the Dukes Highway on the VIC/SA Border.
VIC	Horsham Junction Upgrade	Investment Roads	Western Highway																	In Planning	Horsham Rural City Council	This project will construct a roundabout at the intersection of the Henty Highway/Western Highway/Golf Course Road in Horsham.
VIC	Seaby Street Intersection Upgrade	Investment Roads	Western Highway																	Under Construction	Northern Grampians Shire Council	This project will signalise the intersection of the Western Highway and Seaby Street in Stawell
VIC	Stawell to South Australian Border - Nhill-Jeparit Road Intersection Upgrade	Investment Roads	Western Highway																	Completed	Hindmarsh Shire Council	This project will realign the Western Highway at Nhill to increase the distance between the highway and nearby railway line.
VIC	Stawell to South Australian Border - Project Scoping and Development	Investment Roads	Western Highway																	Underway	West Wimmera Shire Council, Hindmarsh Shire Council, Horsham Rural City Council, Northern Grampians Shire Council	This project will undertake scoping work to develop a prioritised program of future projects on the Western Highway.
VIC	Western Highway - Ballarat to Stawell Duplication	Investment Roads	Western Highway																	Under Construction	Ballarat City Council, Ararat Rural City Council, Northern Grampians Shire Council, Pyrenees Shire Council	The Project will complete planning for the 110 kilometres from Ballarat to Stawell, excluding bypasses at Beaufort and Ararat, and duplicate 68.4 kilometres from the Sunraysia Highway, Ballarat to Warrayatin Road, Ararat including new bypasses of Trawalla and Buangor. Construction will occur in five sections: Section 1a - Ballarat to Burumbet, 8.1 kilometres from the Sunraysia Highway to Carpenter Road, Section 1b - Burumbet to Trawalla, 23.5 kilometres from Carpenter Road to Smiths Lane, Section 1c - Trawalla to Beaufort, 2.9 kilometres from Smiths Lane to Beaufort-Carrham Road, Section 2a - Beaufort to Buangor, 21.5 kilometres from McKinnon Lane to Pope Road and Section 2b - Buangor to Ararat, 12.4 kilometres from Pope Road to Warrayatin Road. The Project will also construct new and upgrade existing intersections, bridges and culverts, construct new rest areas, rehabilitate local access roads and install variable message signs at selected locations.
VIC	Western Highway - Complete the Duplication Between Ballarat and Stawell	Investment Roads	Western Highway																	In Planning	Ararat Rural City Council, Northern Grampians Shire Council	This project will complete the duplication of the Western Highway between Ballarat to Stawell by duplicating the remaining section from Ararat to Stawell.
VIC	Western Highway - Stawell to SA Border Upgrade	Investment Roads	Western Highway																	Completed	West Wimmera Shire Council, Hindmarsh Shire Council, Horsham Rural City Council, Northern Grampians Shire Council	The project will upgrade the Western Highway between Stawell and the South Australian border.
VIC	Western Port Highway Upgrade	Investment Roads		115.0	57.5	50%	0.0	4.5	0.0	0.0	0.0	4.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Coony City Council, Frankston City Council	This project upgraded two intersections on the Western Port Highway in outer south-east Melbourne. The project upgraded the roundabouts at the intersections of Ballarto Road and Cranbourne-Frankston Road with traffic lights.
VIC	Western Rail Plan - Further Planning	Investment Rail		130.0	30.0	23%	24.5	5.5	0.0	0.0	0.0	5.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Melton City Council, Brimbank City Council, Wyndham City Council	The Western Rail Plan is an ongoing strategy that will set out a range of objectives needed to deliver a faster, high-capacity rail network servicing Melbourne's growing outer western suburbs and regional cities, specifically the growth areas of Wyndham and Melton. The Australian Government's funding will be allocated towards planning for augmentation and expansion of the rail corridor and station at Sunshine, and continued rail planning and development for the Western Growth Corridors.
VIC	Wollert Rail Feasibility Study	Investment Rail		0.5	0.3	50%	0.1	0.1	0.0	0.0	0.0	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	City of Whittlesea	Study to consider better transport options for the City of Whittlesea with connections to Epping North and Wollert being considered.
VIC	Yarra Boulevard Upgrade	Investment Roads		7.0	7.0	100%	1.6	0.0	0.0	1.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Boroondara	The project will upgrade Yarra Boulevard in Kew, Victoria.
QLD	2019-20 to 2023-24 National Network Maintenance (QLD)	Investment Roads		435.3	435.3	100%	81.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Not applicable / allocated	National Land Transport Network Road Maintenance funding for 2019-20 to 2023-24.
QLD	Arcadia Valley Road Upgrade	Investment Roads		6.0	4.8	80%	0.0	3.8	1.0	0.0	0.0	4.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Maranoa Regional Council	This project includes pavement rehabilitation and widening on the Arcadia Valley Road.
QLD	Artillery Road and Greenlake Road Upgrades	Investment Roads		7.7	6.2	80%	0.0	4.0	2.0	0.2	0.0	6.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Livingstone Shire Council	Various upgrades for Artillery Road and Greenlake Road, including pavement widening and floodway upgrades.
QLD	Audio Tactile Line Markings (Statewide)	Investment Roads		20.0	16.0	80%	0.0	0.0	0.0	2.4	0.0	2.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Not applicable / allocated	This project involves the installation of Audio Tactile Line Marking along the edge and centre lines of regional roads with a history of fatigue related crashes (expected to be 1220 kilometres).

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
QLD	Balonne Shire Council - Mitchell-Bolton Road Upgrade, Bolton	Investment Roads - Remote Roads Upgrade Pilot Prog		0.3	0.2	80%	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Balonne Shire Council	Upgrade existing road to an all weather road by installing floodways and inverts.
QLD	Banana Shire Council - Cracow Road Upgrade, Cracow	Investment Roads - Remote Roads Upgrade Pilot Prog		4.1	3.3	80%	1.7	1.7	0.0	0.0	0.0	1.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Banana Shire Council	Road upgrade of Cracow Road, from approximately CH49500-77750, that includes gravel resheet, drainage repairs, signs and other safety improvements.
QLD	Barcoo Shire Council - Bimerah-Isisford Road Upgrade, Stonehenge	Investment Roads - Remote Roads Upgrade Pilot Prog		5.0	4.0	80%	3.2	0.8	0.0	0.0	0.0	0.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Barcoo Shire Council	Subgrade stabilisation and gravel resheeting of approximately 19.5km of unsealed road to a width of 6m, including minor upgrades to floodways.
QLD	Bargara Road Upgrade, Bundaberg	Investment Roads		10.0	8.0	80%	0.0	0.0	0.0	8.0	0.0	8.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Bundaberg Regional Council	This project will upgrade targeted sections of Bargara Road, Bundaberg.
QLD	Beams Road Open Level Crossing	Investment Roads		235.0	56.2	24%	7.4	25.0	14.0	0.0	0.0	39.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Brisbane City Council	This project will upgrade the rail level crossing on Beams Road in Carseldine. This may include a new overpass bridge, removal of existing level crossing boom gates and facilities for active transport.
QLD	Beams Road upgrade, Carseldine	Investment Roads		72.6	50.0	69%	17.5	17.0	1.0	0.0	0.0	18.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Brisbane City Council	The project will provide upgrades along the Beams Road corridor including widening of sections of Beams Road from two to four lanes, intersection upgrades and improved facilities for active transport users.
QLD	Beaudesert Beenleigh Road (Beaudesert and Woffdene)	Investment Roads		20.2	15.5	77%	0.0	2.1	1.1	0.0	0.0	3.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Gold Coast City Council, Logan City Council, Scenic Rim Regional Council	The project will deliver a series of targeted road safety works between Beaudesert and Woffdene, south of Brisbane. These works will include improved line marking/signage, audio tactile line markings, removal of roadside hazards, localised road widening and safety barriers
QLD	Beenleigh Connection Road - City Road Intersection Upgrade, Beenleigh	Investment Roads		14.0	7.0	50%	0.0	3.0	4.0	0.0	0.0	7.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Logan City Council	This project will upgrade the intersection of Beenleigh Connection Road and City Road which is currently experiences high levels of congestion and excessive queuing. Due to its proximity to the M1 Pacific Motorway (Exit 34), there are high volumes of traffic travelling between the City Road (north) leg (M1 Pacific Motorway Exit 34 leg), the Logan Street (west) and City Road (south) legs of the intersection.
QLD	Beenleigh Redland Bay Road (Cornubia and Redland Bay)	Investment Roads		19.5	15.6	80%	0.0	0.0	0.0	1.9	0.0	1.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Logan City Council, Redland City Council	The project will deliver a series of targeted road safety improvements between Cornubia and Redland Bay, southeast of Brisbane. These works will include improved line marking and signage, audio tactile line markings, removal of roadside hazards, high surface friction road treatments, shared path and road safety treatments, and the installation of right turn lanes.
QLD	Beenleigh-Beaudesert Road Upgrade, Beenleigh	Investment Roads		12.0	6.0	50%	0.0	4.0	2.0	0.0	0.0	6.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Logan City Council	The project will upgrade Beenleigh-Beaudesert Road between Milne Street and Tallangandra Road intersections to a four-lane, two-way road, provide signalised right-turn movements and extend the right-turn lane into Tallangandra Road, and provide on-road cycling facilities and off-road shared paths.
QLD	Beerburum to Nambour Duplication Study	Investment Rail		6.3	5.0	80%	0.0	5.0	0.0	0.0	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Sunshine Coast Council	This study will preserve a corridor and identify a preferred option for future upgrades to the North Coast Line from Beerburum to Nambour beyond what is currently being delivered under Stage 1 of the Beerburum to Nambour Rail Upgrade project.
QLD	Beerburum to Nambour Rail Upgrade	Investment Rail		1,004.2	616.7	61%	44.9	70.0	144.0	160.5	107.5	482.0	20.0	0.0	0.0	0.0	0.0	0.0	20.0	In Planning	Sunshine Coast Council	This Project will deliver upgrades to the North Coast Line between Beerburum and Nambour to increase capacity and support future growth and demand in the region. The works will include duplication of the track between Beerburum and Beerwah, expansion of park and ride facilities, and construction of road overpasses at Burgess Street, Barrs Road and Beerburum Road.
QLD	Biloela Heavy Vehicle Bypass	Investment Roads		3.2	2.2	67%	0.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Banana Shire Council	This Project will construct a heavy vehicle bypass to divert traffic away from the residential and commercial area of Biloela to improve access, safety and efficiency for all road users. The Project includes nine subprojects along the heavy vehicle bypass route, with works including service relocations, road widening, bitumen and asphalt resaling.
QLD	Blackall-Tambo Regional Council - Langlo Road Resheet, Tambo	Investment Roads - Remote Roads Upgrade Pilot Prog		0.6	0.5	80%	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Blackall-Tambo Regional Council	Gravel resheeting approximately 10km of Langlo Road, with a deep local gravel base.
QLD	Bonnie Doon Road Upgrade	Investment Roads		12.0	9.6	80%	0.0	8.0	1.6	0.0	0.0	9.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Central Highlands Regional Council	Various upgrades to the Bonnie Doon Road, including pavement sealing, drainage improvements and a bridge upgrade at Sandhurst Creek.
QLD	Boulia Shire Council - Springvale Road Gravel Resheeting, Boulia	Investment Roads - Remote Roads Upgrade Pilot Prog		1.9	1.5	80%	1.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Boulia Shire Council	Gravel resheeting of the Springvale Road from approximately Chainage 0km to Chainage 23km.
QLD	Boundary Road level crossing, Coopers Plains	Investment Roads		399.0	179.5	45%	4.3	31.4	39.5	40.0	30.0	140.9	34.3	0.0	0.0	0.0	0.0	0.0	34.3	In Planning	Brisbane City Council	The Project involves the construction of a new road-over-rail overpass and removal of the existing rail level crossing at Boundary Road in Coopers Plains.
QLD	Bowen Basin Service Link - Walkerston Bypass	Investment Roads		251.7	181.8	72%	52.1	30.6	20.0	17.9	0.0	68.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Mackay Regional Council	The project involves development activities, including land acquisition and cane rail relocation, to support the delivery of a new two-lane 10.4 km highway connecting the Peak Downs Highway to the southern end of the Bruce Highway - Mackay Ring Road - Stage 1 project.
QLD	Bowen Developmental Road - Stage Development	Northern Australia Roads Program - State		28.8	23.0	80%	0.0	1.1	0.0	0.0	0.0	1.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Whitsunday Regional Council	The project will upgrade between 25.7 and 38.9 kilometres of unsealed sections of the Bowen Developmental Road between the Gregory Developmental Road (near Belyando Crossing) and Bowen to an 8-metre wide sealed road. The project aims to improve safety and productivity along the route, promoting connectivity between communities and supporting the local beef and mining industries.
QLD	Bribie Island Road Upgrade	Investment Roads		48.2	28.9	60%	2.8	14.6	2.7	0.0	0.0	17.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Moreton Bay Regional Council	The Project will deliver upgrades along Bribie Island Road including an upgrade to the Bribie Island Road/Old Toorbul Point Road intersection, duplication from Old Toorbul Point Road to the existing four-lane section east of Saint Road, and the signalisation of the Bribie Island Road/Browns Road/Volz Road intersection.
QLD	Brisbane Metro	Investment Roads		1,244.0	300.0	24%	45.0	15.0	0.0	0.0	0.0	15.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Brisbane City Council	Brisbane Metro comprises a high-frequency metro network across 21 kilometres of existing busway that links Eight Mile Plains, Royal Brisbane and Women's Hospital, and the University of Queensland Lakes to the Brisbane CBD. The alignment will feature two new high-capacity, high-frequency metro lines: •Metro 1 - Eight Mile Plains station to Roma Street station. •Metro 2 - Royal Brisbane and Women's Hospital station to University of Queensland Lakes station.
QLD	Brisbane Metro - Southbank Transport Study	Investment Roads		1.0	0.3	33%	0.0	0.3	0.0	0.0	0.0	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Brisbane City Council	An investigation to improve transport connectivity between the Woolloongabba and South Bank precincts. The study will consider improved modal integration and service efficiency.
QLD	Brisbane Metro - Woolloongabba Station	Investment Roads		450.0	150.0	33%	6.0	20.0	25.0	30.0	30.0	105.0	30.0	9.0	0.0	0.0	0.0	0.0	39.0	In Planning	Brisbane City Council	The project will invest in a new Metro Station at Woolloongabba to provide improved connectivity and transport solutions at Woolloongabba
QLD	Brisbane to the Gold Coast Faster Rail Business Case	Major Project Business Case Fund (Rail)		22.0	8.0	36%	0.0	0.0	0.0	3.0	0.0	3.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Brisbane City Council, Gold Coast City Council, Logan City Council	The project will investigate options to provide faster passenger rail services from Brisbane to the Gold Coast. The project will be undertaken in two parts. The first part will develop a detailed business case for the Kuraby to Beenleigh Rail Capacity Improvement Project. The second part will develop a corridor strategy that will identify existing constraints and determine future demand and operational requirements. The corridor strategy will include a planning and investment program that will identify potential projects, cost and staging options, including an extension from Varsity Lakes to the Gold Coast Airport.
QLD	Brisbane Valley Highway Safety Upgrades	Investment Roads		40.5	20.0	49%	0.0	6.0	6.0	8.0	0.0	20.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Ipswich City Council, Somerset Regional Council	The project will deliver targeted safety upgrades along the Brisbane Valley Highway under the South East Queensland City Deal, supporting the major freight corridor between Somerset and greater South East Queensland. The safety upgrades will help to reduce road injuries and fatalities along one of the region's major highways.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
QLD	Bruce Highway - Duplication Strategy	Investment Roads		20.0	20.0	100%	0.0	3.1	3.0	6.9	4.0	17.0	3.0	0.0	0.0	0.0	0.0	0.0	3.0	Underway	Noosa Shire Council, Burdekin Shire Council, Hinchinbrook Shire Council, Livingstone Shire Council, Townsville City Council, Fraser Coast Regional Council, Bundaberg Regional Council, Mackay Regional Council, Gladstone Regional Council, Moreton Bay Regional Council, Rockhampton Regional Council, Sunshine Coast Council, Cairns Regional Council, Gympie Regional Council, Whitsunday Regional Council, Isaac Regional Council, Cassowary Coast Regional Council	This Strategy will support a plan for future upgrades along the Bruce Highway, including consideration for duplication of the highway between Curra and Cairns. This work will need to be undertaken in partnership with the Queensland Government, industry, and the Bruce Highway Trust Advisory Council.
QLD	Bruce Highway - Rockhampton Ring Road	Investment Roads		1,694.5	1,171.1	69%	85.4	100.0	130.0	150.0	180.0	560.0	180.0	180.0	87.4	0.0	0.0	0.0	447.4	Under Construction	Rockhampton Regional Council	The Project will deliver a new 14.7km ring road with a total of 17.4km of new roadway incorporating 18 bridges totaling 6 km in length. The new road will reduce congestion and improve safety through Rockhampton by providing an alternative route, especially for heavy vehicles.
QLD	Bruce Highway - Rockhampton Ring Road - Plan and Preserve Corridor	Investment Roads		35.5	28.4	80%	0.0	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Rockhampton Regional Council	To undertake scoping and development activities, including concept development, environmental assessments, complete property acquisition, development of the detailed design options, geotechnical investigations, surveys and service relocation, public utility services works, and undertake further stakeholder and community engagement activities. These activities will inform the construction phase of the Australian Government's \$800 million commitment towards the \$1 billion Rockhampton Ring Road project.
QLD	Bruce Highway Central	Investment Roads	Bruce Highway Central	1,956.9	1,568.0	80%	49.4	74.5	65.7	95.8	118.9	355.0	121.2	142.8	140.1	132.9	45.0	34.2	616.2	Not applicable / allocated		The Bruce Highway Central corridor is broadly along the National Land Transport Network in Queensland between Gladstone to below Bowen. There are currently 19 projects in the corridor and 1 unallocated funding item: Rockhampton Northern Access Upgrade, Mackay Ring Rd Stage 1, Mackay Northern Access Upgrade, Mackay Port Access, Bruce Hwy - Mackay - Slade Point Rd, Knobel's Rd Intersection Upgrade, Jumper Ck Upgrade, Goorganga Plains Upgrade - Plan & Preserve Corridor, O'Connell River - Proserpine Flood Immunity Upgrade (Goorganga Floodplain), Goorganga Overtaking Lanes, Construct 2 Dual (4 of) Overtaking Lanes from Gladstone - Mt Larcom Rd - Bajool - Port, Bruce Hwy Planning and preconstruction (various), Upgrade Bruce Hwy Between Gladstone & Rockhampton, Gival Creek - Burnett Hwy Upgrade, Safety reconstruction of existing Hwy section @ Bajool, Major upgrade/Grade-separation of Gladstone-Mt Larcom Rd Intersection, Construct 2 Overtaking Lanes Benaraby to Gladstone - Mt Larcom Rd, Pavement renewal (Gladstone - Rockhampton), Construct 1 Dual (2 of) Overtaking Lanes Gival - Gracemere Road to Burnett Hwy, Ginger Beer Ck Upgrade, Central Corridor Unallocated
QLD	Bruce Highway - Central Corridor Unallocated	Investment Roads	Bruce Highway Central																	Future Project	Not applicable / allocated	Unallocated.
QLD	Bruce Highway - Construct 1 Dual (2 of) Overtaking Lanes from Gival - Gracemere Road to Burnett Highway	Investment Roads	Bruce Highway Central																	In Planning	Rockhampton Regional Council	Capacity upgrade of 2 overtaking lanes at nominal Ch 111.7-113.2km Northbound and 112.4-113.6km Southbound towards achieving free traffic flow (maximum distance of 5km between overtaking lanes start Chainages)
QLD	Bruce Highway - Construct 2 Dual (4 of) Overtaking Lanes from Gladstone - Mt Larcom Road to Bajool - Port Alma Road	Investment Roads	Bruce Highway Central																	In Planning	Rockhampton Regional Council	Capacity upgrade of 4 overtaking lanes at nominal Ch of 48km and 85km towards achieving free traffic flow (maximum distance of 5km between overtaking lanes start Chainages)
QLD	Bruce Highway - Construct 2 Overtaking Lanes from Benaraby to Gladstone - Mt Larcom Road	Investment Roads	Bruce Highway Central																	In Planning	Gladstone Regional Council	Capacity upgrade of 2 individual overtaking lanes towards achieving free traffic flow.
QLD	Bruce Highway - Gival Creek to Burnett Highway Upgrade	Investment Roads	Bruce Highway Central																	In Planning	Rockhampton Regional Council	Widening of formation to allow installation of Wide Centre Line Treatment, potential barrier (due to close proximity of rail line), intersection safety upgrade at Whyte Road including auxiliary left-hand turn treatments and channelised right-hand turns, pavement rehabilitation/reconstruction of damaged pavements and overtaking lane.
QLD	Bruce Highway - Ginger Beer Creek Upgrade	Investment Roads	Bruce Highway Central																	In Planning	Gladstone Regional Council	Replace structurally deficient culverts with Reinforced Concrete Box Culvert structure, Wide Centre Line Treatment, barriers and flood immunity improvements.
QLD	Bruce Highway - Gladstone to Rockhampton upgrades	Investment Roads	Bruce Highway Central																	In Planning	Gladstone Regional Council, Rockhampton Regional Council	The project will deliver priority upgrades on the Bruce Highway on the section between Gladstone and Rockhampton.
QLD	Bruce Highway - Goorganga Overtaking Lanes	Investment Roads	Bruce Highway Central																	In Planning	Whitsunday Regional Council	Construct Northbound and Southbound over taking lanes, with a divided carriageway configuration.
QLD	Bruce Highway - Goorganga Plains Upgrade - Plan and Preserve Corridor	Investment Roads	Bruce Highway Central																	Underway	Whitsunday Regional Council	Plan for a future construction project that will improve the flood immunity and reliability of 11km of the Bruce Highway, including improved crossings of Thompson, Goorganga, Deadmans and Lethe Brook Creeks.
QLD	Bruce Highway - Jumper Creek Upgrade	Investment Roads	Bruce Highway Central																	Completed	Mackay Regional Council	The Project involves upgrading the flood immunity of 900m of the Bruce Highway, near Jumper Creek, in between Pindi Pindi and Calen. The development works will include completing the detailed design, land resumptions and environmental clearances, and commencing Public Utility relocations. The delivery works will include raising the road level and installing Wide Centre Line Treatments and guardrails.
QLD	Bruce Highway - Knobel's Road Intersection Upgrade	Investment Roads	Bruce Highway Central																	Under Construction	Mackay Regional Council	This project will upgrade a 1.1km section of the Bruce Highway, at the intersection of Knobel's Road and Nebia-Coningsby Road. Works will include reconfiguration of the intersection layout, pavement widening, installation of street lighting, and correcting the road surface to reduce water pondage.
QLD	Bruce Highway - Mackay Northern Access Upgrade	Investment Roads	Bruce Highway Central																	Completed	Mackay Regional Council	The project involves upgrading 4 kilometres of the Bruce Highway from Sams Road to Bald Hill Road, including six laning between Sams Road and Mackay-Bucasia Road, and four laning the Bruce Highway from between Mackay-Bucasia Road to Bald Hill Road; two new bridge overpasses of Davey Street, construction of a new duplicate two-lane bridge at James Creek and widening of the existing bridge to create four lanes, construction of a new bridge over the Port Access Rail line, various roundabout and intersection upgrades and the extension of existing and addition of new turning lanes.
QLD	Bruce Highway - Mackay Port Access - Slade Point Road	Investment Roads	Bruce Highway Central																	Under Construction	Mackay Regional Council	The Mackay Ring Road Stage 2 project involves the scoping activities such as, development of a Business Case, securing the Corridor, public utility relocations and implementation of environmental offset measures. This will inform the delivery of a new highway, that will connect the Bruce Highway at Glenella (north-west of Mackay) to Harbour Road at the Mackay Port.
QLD	Bruce Highway - Mackay Ring Road - Stage 1	Investment Roads	Bruce Highway Central																	Completed	Mackay Regional Council	The project will involve construction of a ring road in Mackay between Stockroute Road and the intersection of the Bruce Highway and Bald Hill Road. The project will also include early works for the Mackay Ring Road - Stage 2 project, including concept designs and construction of two new underpass bridges, as well as entry and exit ramps to connect the Stages 1 and 2 of the Mackay Ring Road with the co-located Mackay Northern Access Upgrade.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
QLD	Bruce Highway - Major upgrade/Grade-separation of Gladstone-Mt Larcom Road Intersection	Investment Roads	Bruce Highway Central																	In Planning	Gladstone Regional Council	Reconfigure existing 3-way intersection to remove conflict movements and cater for port and freight growth
QLD	Bruce Highway - O'Connell River to Proserpine Flood Immunity Upgrade (Goorganga Floodplain)	Investment Roads	Bruce Highway Central																	In Planning	Whitsunday Regional Council	Improve Flood Immunity South of Proserpine at the Goorganga Floodplain, including Thompson Creek, Goorganga Creek and Lethebrook Creek
QLD	Bruce Highway - Pavement renewal (Gladstone - Rockhampton)	Investment Roads	Bruce Highway Central																	In Planning	Not applicable / allocated	Reconstruct falling roadway in high priority sections to address end of life pavements and reinstate pavement cross-fall and super-elevation
QLD	Bruce Highway - Planning and preconstruction (various)	Investment Roads	Bruce Highway Central																	In Planning	Gladstone Regional Council, Rockhampton Regional Council, Whitsunday Regional Council	Planning and preconstruction for early works
QLD	Bruce Highway - Rockhampton Northern Access Upgrade	Investment Roads	Bruce Highway Central																	Completed	Rockhampton Regional Council	The project involves the duplication of the Bruce Highway over a 4.9 kilometre length to deliver a four-lane divided highway from the Rockhampton-Yepoon Road intersection to Ramsay Creek Bridge, including northbound two-lane bridge at Limestone Creek, pedestrian/cycle bridge at Limestone Creek, upgraded intersections, new road connections between Boundary Road south and north, and the construction of on-road cycle facilities.
QLD	Bruce Highway - Safety reconstruction of the existing highway section at Bajool	Investment Roads	Bruce Highway Central																	In Planning	Rockhampton Regional Council	Reconstruction of the highway at Bajool to address aquaplaning issues and end of life pavements
QLD	Bruce Highway North	Investment Roads	Bruce Highway North	2,273.0	1,851.9	81%	119.8	113.7	42.0	59.4	52.8	268.0	105.5	137.6	44.0	37.0	13.1	0.0	337.1		Not applicable / allocated	The Bruce Highway North corridor is broadly along the National Land Transport Network in Queensland between Bowen and Cairns. There are currently 15 projects in the corridor and 2 unallocated funding items: - Cairns 5thm Access Corridor Stage 4 Kate to Aumuller, Cairns 5thm Access Corridor Robert Rd - Foster Rd, Cairns 5thm Access Stage 5, Cairns 5thm Access Stage 3 Edmonton - Gordonvale, Babinda Intersection Upgrade, Innisfail Bypass - Plan & Preserve Corridor, Dallachy Rd Flood Immunity Upgrade, Improved flood immunity @ Gairloch Floodway, Ingham - Cardwell Range Deviation - Plan & Preserve Corridor, Townsville Nthn Access Intersections Upgrade, Townsville Ring Rd Stage 5, Houghton River Floodplain Upgrade, Burdekin Deviation - Plan and Preserve Corridor, Burdekin Bridge upgrade, Pavement Widening - 5th of Home Hill - Ingham, North Corridor Unallocated
QLD	Bruce Highway - Babinda Intersection Upgrade	Investment Roads	Bruce Highway North																	Under Construction	Cairns Regional Council	The project will include the construction of a signalised four-way intersection including pedestrian works at the intersection of Munro Street and the Bruce Highway, Babinda.
QLD	Bruce Highway - Burdekin Bridge	Investment Roads	Bruce Highway North																	Under Construction	Burdekin Shire Council	Rehabilitation of the Burdekin River Bridge including major work on the steel girders, removal of red-lead paint, rust elimination, painting and deck resurfacing.
QLD	Bruce Highway - Burdekin Deviation - Plan and Preserve Corridor	Investment Roads	Bruce Highway North																	Underway	Burdekin Shire Council	Plan to identify the optimum solution (including completing a Business Case and PPR) and preserve a corridor for the future construction of a deviation of Ayr, Brandon and Home Hill to avoid the safety, flooding, amenity, capacity and travel time impacts through these three towns.
QLD	Bruce Highway - Cairns Southern Access - Stage 3 - Edmonton to Gordonvale	Investment Roads	Bruce Highway North																	Completed	Cairns Regional Council	Undertake development activities associated with the construction of a new alignment of the Bruce Highway between Edmonton and Gordonvale. Construct duplicated highway on new alignment between Collinson Creek and Mulgrave River Bridge including new and upgraded intersections, new bridges, new cycle facility, realignment and upgrade of the Queensland Rail Line and local roads.
QLD	Bruce Highway - Cairns Southern Access - Stage 5	Investment Roads	Bruce Highway North																	In Planning	Cairns Regional Council	The project will deliver a grade separated upgrade at the Bruce Highway and Foster Road intersection.
QLD	Bruce Highway - Cairns Southern Access Corridor - Robert Road to Foster Road	Investment Roads	Bruce Highway North																	Under Construction	Cairns Regional Council	Upgrade of the Bruce Highway from four lanes to six lanes between Robert Road and Foster Road, an upgrade of the Robert Road signalised intersection, construction of a new service road on the eastern side of the highway. The project will also deliver a cycleway, and create a new connection to the Calab Shang Bridge shared pathway.
QLD	Bruce Highway - Cairns Southern Access Corridor - Stage 4 - Kate to Aumuller	Investment Roads	Bruce Highway North																	Completed	Cairns Regional Council	The project will widen the Bruce Highway from four to six lanes on this section of the Bruce Highway and improve access and egress to the highway through upgrades of numerous intersections.
QLD	Bruce Highway - Dallachy Road Flood Immunity Upgrade	Investment Roads	Bruce Highway North																	In Planning	Cassowary Coast Regional Council	Upgrading the Bruce Highway between Dallachy Road and Dean Road.
QLD	Bruce Highway - Gairloch Floodway - improved flood immunity	Investment Roads	Bruce Highway North																	In Planning	Hinchinbrook Shire Council	The project involves upgrading works to improve the flood immunity of the Bruce Highway at the Gairloch Floodway, north of Ingham.
QLD	Bruce Highway - Houghton River Floodplain Upgrade	Investment Roads	Bruce Highway North																	Completed	Burdekin Shire Council	The project will upgrade the 13.5 kilometre section of the Bruce Highway that traverses the Houghton River floodplain. The project will include the construction of an upgraded Houghton River bridge, installation of Wide Centre Line treatment, two highway overpasses of the existing cane-tramway open-level crossings, upgrading of nine rural intersections, and curve realignment.
QLD	Bruce Highway - Ingham to Cardwell Range Deviation - Plan and Preserve Corridor	Investment Roads	Bruce Highway North																	Underway	Hinchinbrook Shire Council, Cassowary Coast Regional Council	Plan and preserve a corridor for the future construction of a deviation from the current Bruce Highway alignment between the Ingham and Cardwell range, to increase flood immunity.
QLD	Bruce Highway - Innisfail Bypass - Plan and Preserve Corridor	Investment Roads	Bruce Highway North																	Underway	Cassowary Coast Regional Council	To undertake scoping activities, including public consultation, geotechnical investigations, traffic data collection, economic analysis and development of land resumption plans for future bypass of Innisfail so that the safety and efficiency of the Bruce Highway can be maintained in the medium to long term.
QLD	Bruce Highway - North Corridor Unallocated	Investment Roads	Bruce Highway North																	Future Project	Not applicable / allocated	Unallocated.
QLD	Bruce Highway - Pavement Widening - South of Home Hill to Ingham	Investment Roads	Bruce Highway North																	Under Construction	Burdekin Shire Council, Hinchinbrook Shire Council, Townsville City Council	Pavement widening and strengthening works, including wide centreline treatments and minor intersection works, at high priority sections of the Bruce Highway, including between South of Home Hill and Ingham, and between Bowen and Ayr.
QLD	Bruce Highway - Townsville Northern Access Intersections Upgrade	Investment Roads	Bruce Highway North																	Completed	Townsville City Council	The project will duplicate 5.2km of the Bruce Highway between Pope and Veales Road (north of Townsville), construct a second bridge over Black River, including rehabilitation works for the existing bridge of Black River, as well as intersection upgrades at Church Road, and Mt Kulburn Drive and Brabon Road.
QLD	Bruce Highway - Townsville Ring Road - Stage 5	Investment Roads	Bruce Highway North																	Completed	Townsville City Council	Scoping, development, and delivery activities to support duplication of 6 kilometers of the Townsville Ring Road on the Bruce Highway, as well as construction of a new interchange at local road, Beck Drive.
QLD	Bruce Highway North Corridor Unallocated - Northern Australia Roads Program - State	Northern Australia Roads Program - State	Bruce Highway North																	Future Project	Not applicable / allocated	Unallocated.
QLD	Bruce Highway Safety Package	Investment Roads	Bruce Highway Safety Package	1,647.6	1,353.1	82%	102.6	91.4	115.0	48.3	30.0	284.8	30.0	15.5	0.0	0.0	0.0	0.0	45.5		Not applicable / allocated	The Bruce Highway along the National Land Transport Network in Queensland. There are currently 4 components to this package: Bruce Highway - Roads Operations Improvement Projects Bruce Highway - Bruce Highway Safety Package Bruce Highway - Overtaking Lanes Bruce Highway - Additional Funding for Black Spots, Rest Areas and Safety Upgrades

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
QLD	Bruce Highway - Additional Funding for Black Spots, Rest Areas and Safety Upgrades	Investment Roads	Bruce Highway Safety Package																	Under Construction	Burdekin Shire Council, Hinchinbrook Shire Council, Livingstone Shire Council, Townsville City Council, Fraser Coast Regional Council, Bundaberg Regional Council, Mackay Regional Council, Gladstone Regional Council, Moreton Bay Regional Council, Rockhampton Regional Council, Sunshine Coast Council, Cairns Regional Council, Gympie Regional Council, Whitsunday Regional Council, Isaac Regional Council, Cassowary Coast Regional Council	High priority safety improvement works at various sections on the Bruce Highway.
QLD	Bruce Highway – Bruce Highway Safety Package	Investment Roads	Bruce Highway Safety Package																	Under Construction	Burdekin Shire Council, Hinchinbrook Shire Council, Livingstone Shire Council, Townsville City Council, Fraser Coast Regional Council, Bundaberg Regional Council, Mackay Regional Council, Gladstone Regional Council, Rockhampton Regional Council, Cairns Regional Council, Gympie Regional Council, Whitsunday Regional Council, Isaac Regional Council, Cassowary Coast Regional Council	Safety enhancements on the Bruce Highway, including installation of wire-rope barriers, intersection upgrades, pavement widening, resurfacing, wide centre line treatments and culvert upgrades.
QLD	Bruce Highway – Overtaking Lanes	Investment Roads	Bruce Highway Safety Package																	Under Construction	Noosa Shire Council, Burdekin Shire Council, Hinchinbrook Shire Council, Livingstone Shire Council, Townsville City Council, Fraser Coast Regional Council, Bundaberg Regional Council, Mackay Regional Council, Gladstone Regional Council, Moreton Bay Regional Council, Rockhampton Regional Council, Sunshine Coast Council, Cairns Regional Council, Gympie Regional Council, Whitsunday Regional Council, Isaac Regional Council, Cassowary Coast Regional Council	Construction of new overtaking lanes or upgrade of existing overtaking lanes on the Bruce Highway.
QLD	Bruce Highway - Roads Operations Improvement Projects	Investment Roads	Bruce Highway Safety Package																	Under Construction	Burdekin Shire Council, Hinchinbrook Shire Council, Livingstone Shire Council, Townsville City Council, Fraser Coast Regional Council, Bundaberg Regional Council, Mackay Regional Council, Gladstone Regional Council, Moreton Bay Regional Council, Rockhampton Regional Council, Sunshine Coast Council, Cairns Regional Council, Gympie Regional Council, Whitsunday Regional Council, Isaac Regional Council, Cassowary Coast Regional Council	Provide Intelligent Transport System (ITS) infrastructure at various locations over the length of the Bruce Highway
QLD	Bruce Highway South	Investment Roads	Bruce Highway South	6,997.7	5,614.0	80%	448.6	234.8	440.9	558.7	541.3	1,775.7	482.2	398.7	206.6	113.4	37.9	0.0	1,238.9		Not applicable / allocated	The Bruce Highway South corridor is broadly along the National Land Transport Network in Queensland between Brisbane to below Gladstone. There are currently 21 projects in the corridor and 1 unallocated line: Pine River - Caloundra Rd Smart Motorways (Stage 2), Pine River - Caloundra Interchange (Planning), Widen Bruce Hwy in Brisbane (Dohles Rocks Rd - Anzac Ave), Gateway Motorway - Bracken Ridge - Pine River, Deception Bay Rd Interchange Upgrade, Pine River Bridge Capacity Upgrade - Plan and Preserve, Anzac Avenue - Uhlmann Rd Upgrade, Anzac Avenue - Uhlmann Rd Upgrade (Bus. Case), Buchanan Rd - Caboolture Bribie Island Rd upgrade (Bus. Case), Uhlmann Rd - Buchanan Rd upgrade (Bus. Case), Gateway Motorway to Dohles Rocks Rd Upgrade, Caboolture-Bribie Island Rd - Steve Irwin Way, Cooroy - Curra Sect. D, Cooroy - Curra Plan & Design, Cooroy to Curra Sect. D Plan & Design, Tiaro Flood Immunity Upgrade, Wide Bay Hwy Intersection Upgrade, Saltwater Ck Upgrade, Maroochyore Rd & Mons Rd Interchanges Upgrade, Linkfield Rd Overpass, Caloundra Road - Sunshine Motorway, South Corridor Unallocated
QLD	Bruce Highway - Anzac Avenue to Uhlmann Road	Investment Roads	Bruce Highway South																	In Planning	Moreton Bay Regional Council	This project will widen the Bruce Highway from six to eight lanes between Anzac Avenue and Uhlmann Road.
QLD	Bruce Highway - Anzac Avenue - Uhlmann Road - Business Case	Investment Roads	Bruce Highway South																	Underway	Moreton Bay Regional Council	The Project will deliver a business case for critical upgrades to the Bruce Highway between Anzac Avenue and Uhlmann Road, to increase safety, reduce congestion and improve the reliability of the Bruce Highway.
QLD	Bruce Highway - Buchanan Road - Caboolture Bribie Island Road - Business Case	Investment Roads	Bruce Highway South																	Underway	Moreton Bay Regional Council	The Project will deliver a business case for critical upgrades to the Bruce Highway between Buchanan Road and Caboolture Bribie Island Road to reduce congestion, increase flood immunity and improve reliability.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
QLD	Bruce Highway - Caboolture-Bribie Island Road to Steve Irwin Way	Investment Roads	Bruce Highway South																	Completed	Moreton Bay Regional Council	The project will upgrade approximately 11 kilometres of the highway, from a four-lane to a six-lane divided carriageway, between Caboolture-Bribie Island Road and Steve Irwin Way. The project will also replace 10 bridges over Lagoon Creek, King Johns Creek, Six Mile Creek, Rose Creek and Beerburum Creek and upgrade existing interchange ramps, including the provision for smart motorway infrastructure, where they are impacted by the widening works.
QLD	Bruce Highway - Caloundra Road to Sunshine Motorway	Investment Roads	Bruce Highway South																	Completed	Sunshine Coast Council	Delivery Phase: The project will address the service needs along the seven kilometre stretch of the Bruce Highway between the Caloundra Road interchange and the Sunshine Motorway by providing a six lane divided highway, as well as upgrading Caloundra Road interchange to a diverging diamond interchange and upgrading the Sunshine Motorway interchange. The project will also include corridor planning for eight lanes between the Caloundra Road interchange and the Sunshine Motorway interchange and the provision for more than 9 kilometres of new active transport infrastructure.
QLD	Bruce Highway - Cooroy to Curra - Planning and Design	Investment Roads	Bruce Highway South																	Completed	Noosa Shire Council, Gympie Regional Council	Planning, design and landowner compensation for an upgrade of a 65 kilometre section of the Bruce Highway from Cooroy to Curra, including a bypass of Gympie.
QLD	Bruce Highway - Cooroy to Curra - Section D	Investment Roads	Bruce Highway South																	Under Construction	Gympie Regional Council	The Section D Project involves the construction of a new 25 kilometre four-lane bypass east of Gympie between Woodum interchange and Curra. The route generally follows the North Coast rail line until Old Maryborough Road, then passes through the edge of Curra State Forest.
QLD	Bruce Highway - Cooroy to Curra - Section D (Planning and Design)	Investment Roads	Bruce Highway South																	Completed	Gympie Regional Council	The project is for the full planning and detailed design of the Bruce Highway - Cooroy to Curra - Section D project including land acquisitions within the 30.4km Section D corridor between Woodum interchange and the Curra Interchange.
QLD	Bruce Highway - Deception Bay Road Interchange Upgrade	Investment Roads	Bruce Highway South																	Completed	Moreton Bay Regional Council	Upgrade of the Deception Bay Road interchange including the upgrade of entry and exit ramps, two new parallel bridges over the Bruce Highway, two signalised intersections on Deception Bay Road immediately west of the interchange at Old Gympie Road and immediately east of the interchange at Eastern Service Road, intelligent transport systems and the construction of new cycle and pedestrian infrastructure.
QLD	Bruce Highway - Gateway Motorway to Dohles Rocks Road Upgrade	Investment Roads	Bruce Highway South																	In Planning	Brisbane City Council, Moreton Bay Regional Council	The Project proposes to address congestion and safety related issues between the Gateway Motorway interchange (where the motorway meets the Bruce Highway and the Gympie Arterial Road) and the Dohles Rocks Road intersection on the Bruce Highway.
QLD	Bruce Highway - Linkfield Road Overpass	Investment Roads	Bruce Highway South																	In Planning	Brisbane City Council	The project will deliver improved capacity of Linkfield Road and Gympie Arterial interchange through the upgrade of the Linkfield Road Overpass to a four-lane median divided highway.
QLD	Bruce Highway - Maroochydore Road and Mons Road Interchanges Upgrade	Investment Roads	Bruce Highway South																	Completed	Sunshine Coast Council	Upgrade Maroochydore Road and Mons Road Interchanges, construct new two-way eastern and western service roads, reconfigure entry and exit ramps at Mons Road and widen Mons Road underpass.
QLD	Bruce Highway - Pine River Bridge Capacity Upgrade Plan and Preserve	Major Project Business Case Fund (Road)	Bruce Highway South																	In Planning	Not applicable / allocated	The project will develop a Business Case to support future upgrades to the Pine River Bridge.
QLD	Bruce Highway - Pine River to Caloundra Interchange - Planning	Investment Roads	Bruce Highway South																	Completed	Moreton Bay Regional Council, Sunshine Coast Council	The project will allow for high-level planning works, to help determine ways to increase the capacity and alleviate flooding and safety issues along the Pine River to Caloundra section of the Bruce Highway.
QLD	Bruce Highway - Pine River to Caloundra Road Smart Motorways (Stage 2)	Investment Roads	Bruce Highway South																	Under Construction	Brisbane City Council, Moreton Bay Regional Council	To deliver smart technology upgrades and undertake critical asset renewal along a 60 kilometre stretch of the Bruce Highway between Pine River and Caloundra Road.
QLD	Bruce Highway - Saltwater Creek Upgrade	Investment Roads	Bruce Highway South																	Completed	Fraser Coast Regional Council	Construct a high level bridge and approaches on a new alignment at Saltwater Creek crossing and a new bridge and approaches to Deadman's Gully on a new alignment. Upgrade four existing floodway sections north of Saltwater Creek between Maryborough and Torbanlea to improve flood immunity.
QLD	Bruce Highway - South Corridor Unallocated	Investment Roads	Bruce Highway South																	Future Project	Not applicable / allocated	Unallocated.
QLD	Bruce Highway - Tiaro Flood Immunity Upgrade	Investment Roads	Bruce Highway South																	In Planning	Fraser Coast Regional Council	Scoping and development activities to address flooding, traffic efficiency and safety issues at Tiaro.
QLD	Bruce Highway - Uhlmann Road-Buchanan Road - Business Case	Investment Roads	Bruce Highway South																	Underway	Moreton Bay Regional Council	The Project will deliver a business case for critical upgrades to the Bruce Highway between Uhlmann Road and Buchanan Road to reduce congestion and improve reliability.
QLD	Bruce Highway - Wide Bay Highway Intersection Upgrade	Investment Roads	Bruce Highway South																	Completed	Gympie Regional Council	The Project involves the construction of a single lane roundabout and speed reduction curves at the Bruce Highway and Wide Bay Highway intersection, as well as revised signage, safer access arrangements and roadsides works.
QLD	Gateway Motorway - Bracken Ridge to Pine River	Investment Roads	Bruce Highway South																	In Planning	Brisbane City Council	This Project will upgrade the four lane section of the Gateway Motorway from Bracken Ridge to the interchange with the Bruce Highway and the Gympie Arterial Road. The Project is expected to improve safety and travel times, increase motorway capacity and reduce congestion. The scoping phase of the Project will include the completion of a Strategic Assessment of Service Requirements, Preliminary Evaluation and Detailed Business Case.
QLD	Widen Bruce Highway in Brisbane (Dohles Rocks Road to Anzac Avenue)	Investment Roads	Bruce Highway South																	In Planning	Moreton Bay Regional Council	The project will deliver new northbound and southbound entry ramps between the Bruce Highway and Dohles Rocks Road and widen the Bruce Highway between Dohles Rocks Road and north of Anzac Avenue interchange. The current development phase of the project will deliver detailed design works, relevant approvals and finalise the land acquisition process.
QLD	Bulloo Shire Council - Warri Gate Road Upgrade, Noccundra	Investment Roads - Remote Roads Upgrade Pilot Prog		10.0	8.0	80%	4.0	4.0	0.0	0.0	0.0	4.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Bulloo Shire Council	Upgrading unsealed road (Warri Gate Road) with proposed resealing works between Noccundra Waterhole and the New South Wales border.
QLD	Burke Developmental Road - Stage 1 (Normanton-Dimbulah)	Investment Roads		14.0	11.2	80%	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Carpentaria Shire Council	The project will include progressive sealing of priority unsealed sections of the Burke Developmental Road.
QLD	Burketown-Normanton Road Upgrade	Investment Roads		20.0	16.0	80%	0.0	6.0	6.0	4.0	0.0	16.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Carpentaria Shire Council	This project will progressively upgrade the Burketown-Normanton Road, including sealing and associated works.
QLD	Burnett Highway - Gayndah Mount Perry Road - Wetheron Road Intersection Upgrade	Investment Roads		0.8	0.7	80%	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	North Burnett Regional Council	The Project will improve safety for all road users by separating through and turning vehicles through the delivery of separated left and right hand turning lanes at the intersection of the Burnett Highway with Gayndah Mount Perry Road and Wetheron Road and a number of other enhancements at the intersection.
QLD	Business Case for Brisbane Inland Rail Intermodal Terminal	Major Project Business Case Fund (Rail)		10.0	10.0	100%	0.0	2.6	0.0	0.0	0.0	2.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Brisbane City Council, Ipswich City Council, Logan City Council, Toowoomba Regional Council, Lockyer Valley Regional Council, Scenic Rim Regional Council	A business case to consider the development of intermodal terminals in Brisbane to support Inland Rail.
QLD	Business case for Toowoomba to Gladstone Inland Rail connection	Major Project Business Case Fund (Rail)		10.0	10.0	100%	4.6	5.2	0.0	0.0	0.0	5.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Banana Shire Council, Toowoomba Regional Council, Gladstone Regional Council, Western Downs Regional Council	This business case will investigate an extension of Inland Rail from Toowoomba to the Port of Gladstone, including options to optimise network connectivity through regional Queensland.
QLD	Caboolture - Bribie Island Road (Hickey Road - King John Creek) upgrade	Investment Roads		2.0	1.0	50%	0.0	1.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Moreton Bay Regional Council	This project will duplicate Caboolture-Bribie Island Road between King John Creek and Hickey Road to improve safety and capacity, with the final cost and scope subject to outcomes of the business case and detailed design.
QLD	Cairns Western Arterial Road Duplication	Investment Roads		30.0	24.0	80%	19.3	0.4	0.0	0.0	0.0	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Cairns Regional Council	The project will plan the duplication of the two-lane section of the Cairns Western Arterial Road between Redlynch Connector Road and the Captain Cook Highway to a four-lane dual carriageway.
QLD	Cape York Corridor	Investment Roads	Cape York Corridor	600.6	480.5	80%	49.6	60.9	22.6	15.0	18.5	117.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Not applicable / allocated	Not applicable / allocated	Supports projects on Cape York. There are currently 4 projects in the corridor. - Cape York Community Access Roads - Cape York Region Package - Northern Peninsula Road - Jardine River Crossing Upgrade - Peninsula Developmental Road

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects
 Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments.
 The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).
 All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.
 Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.
 The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).
 Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.
 Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.
 Completed projects are included where final payments are to be made (awaiting project closure report).
 Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
QLD	Cape York Community Access Roads	Investment Roads	Cape York Corridor																	Under Construction	Pormpuraaw Aboriginal Shire Council, Cook Shire Council, Lockhart River Aboriginal Shire Council, Northern Peninsula Area Regional Council	This project will seal sections of several Community Access Roads that connect to the Peninsula Developmental Road.
QLD	Cape York Region Package	Investment Roads	Cape York Corridor																	Completed	Cook Shire Council	The Cape York Region Package will consist of upgrading and sealing priority sections of the Peninsula Developmental Road, five sections of the Endeavour Valley Road and delivering community infrastructure projects to nine local government areas on the Cape.
QLD	Northern Peninsula Road - Jardine River Crossing Upgrade	Investment Roads	Cape York Corridor																	Underway	Northern Peninsula Area Regional Council	Business Case development for the Northern Peninsula Road - Jardine River Crossing Upgrade project.
QLD	Peninsula Developmental Road	Investment Roads	Cape York Corridor																	Under Construction	Cook Shire Council	The project will seal up to 54.5 kilometres of the Peninsula Developmental Road, including a new crossing over Archer River. Preconstruction activities related to the upgrade of the Peninsula Developmental Road will also be completed.
QLD	Capricorn Highway (Rockhampton - Duaringa) Rockhampton to Gracemere Duplication	Northern Australia Roads Program - State		75.0	60.0	80%	0.0	0.0	5.7	0.0	0.0	5.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Rockhampton Regional Council	Duplication of 5.2 km of the A4 Capricorn Highway between Rockhampton and Gracemere (widening from two lanes to a four-lane highway).
QLD	Captain Cook Highway, Cairns CBD to Smithfield, Upgrade	Investment Roads		359.0	287.2	80%	0.0	14.8	50.0	10.0	10.0	84.8	20.0	60.0	49.0	0.0	0.0	0.0	189.0	Under Construction	Cairns Regional Council	Scoping works will involve investigating traffic management solutions to improve connectivity, reduce congestion and enhance capacity of approximately 15.5km of the Captain Cook Highway from the Bruce Highway (south) to the Kennedy Highway (north). This includes early works to upgrade the southbound carriageway of the road between Moffatt Street and Lily Street in Cairns ahead of major construction works.
QLD	Carpentaria Shire Council - Ifley Road Gravel Upgrade, Stokes	Investment Roads - Remote Roads Upgrade Pilot Prog		5.3	4.2	80%	4.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Carpentaria Shire Council	Import and place gravel on blacksoil areas of Ifley Road, from chainages approximately 42.299km to 81.276km.
QLD	Carpentaria Shire Council - Koolatah - Dixie Road Widening, Maramie	Investment Roads - Remote Roads Upgrade Pilot Prog		3.1	2.5	80%	1.2	1.2	0.0	0.0	0.0	1.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Carpentaria Shire Council	Widen Koolatah - Dixie Road (approximately 6m to 8m) from the beginning of the road to the Alice River.
QLD	Cavendish Road level crossing, Coorparoo	Investment Roads		101.5	100.0	99%	0.0	1.5	14.0	14.0	14.0	43.5	14.0	14.0	14.5	0.0	0.0	0.0	56.5	In Planning	Brisbane City Council	This project will upgrade the level crossing at Cavendish Road in Coorparoo.
QLD	Centenary Bridge Upgrade	Investment Roads		278.5	139.3	50%	38.3	34.5	25.6	21.3	0.0	81.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Brisbane City Council	The project will deliver a new bridge to the west of the existing Centenary Bridge, upgrades to the existing bridge and improvements to active transport facilities.
QLD	Centenary Motorway Upgrade	Major Project Business Case Fund (Road)		20.0	10.0	50%	0.0	4.2	5.3	0.0	0.0	9.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Brisbane City Council, Ipswich City Council, Logan City Council	The business case would look at options to improve the current motorway design to improve safety, amenity and connectivity along the Centenary Motorway.
QLD	Central West	Investment Roads	Central West	566.9	453.5	80%	14.5	66.2	97.0	83.4	35.3	281.9	15.0	10.0	0.0	0.0	0.0	0.0	25.0	Not applicable / allocated		Future Investments within the Central West of Queensland. There are currently 28 projects in the corridor and an unallocated item: Cloncurry-Dajarra Rd Upgrades @ Malbon Ck, Flinders Hwy Bridge Replacement @ Canal Ck, Flinders Hwy Hughenden - Richmond Progressive Upgrades, Flinders Hwy Richmond - Julia Ck Progressive Upgrades, Flinders Hwy Richmond - Julia Ck Upgrades @ Alick Ck, Flinders Hwy Townsville - Charters Towers Wide Centre Line Treatment, Tennant Ck - Townsville Corridor Upgrade Future Priorities, Richmond-Winton Rd Progressive Sealing Strengthening & Widening, Gregory Dev. Rd Charters Towers - The Lynd Feeder Rd-Pavement Strengthening & Widening Pkg 1, Springsure - Tambo Upgrade, Dawson Hwy Banana - Rolleston Roundstone Ck Bridge O'flow Upgrade, Carnarvon Hwy & Salmon Rd Intersection Upgrade, Carnarvon Hwy & Castlereagh Hwy Intersection Upgrade, Carnarvon Hwy & Arcadia Valley Rd Intersection Upgrade, Carnarvon Hwy Orange Hill Safety Treatments, Capricorn Hwy & Gregory Hwy Intersection Upgrade Emerald, Balonne Hwy St George Breakdown Pad, Kennedy Dev. Rd The Lynd - Hughenden, Flinders Hwy Townsville - Charters Towers DT1 Pkgs 1 & 2, Flinders Hwy Julia Ck - Cloncurry Scrubby Ck Pavement Strengthening and Widening, Gulf Dev. Rd Pavement Strengthening and Widening. Capricorn Hwy Pavement Strengthening and Widening Pkgs 1, 2 and 3, Landsborough Hwy Upgrades @ McKinlay River, Gulf Dev. Rd Road (Croydon - Georgetown) - Pavement Strengthening and Widening, Landsborough Hwy Upgrades @ Nora Ck, Landsborough Hwy Upgrades @ Rutchillo Ck, Central West Corridor Unallocated
QLD	Capricorn Highway - Pavement Strengthening and Widening (Package 1)	Investment Roads	Central West																	In Planning	Barcardine Regional Council, Central Highlands Regional Council	Progressive pavement strengthening and widening on priority narrow sections of the Capricorn Highway between Emerald and Alpha.
QLD	Capricorn Highway - Pavement Strengthening and Widening (Package 2)	Investment Roads	Central West																	In Planning	Barcardine Regional Council, Central Highlands Regional Council	Progressive pavement strengthening and widening on priority narrow sections of the Capricorn Highway between Emerald and Alpha.
QLD	Capricorn Highway - Pavement Strengthening and Widening (Package 3)	Investment Roads	Central West																	In Planning	Barcardine Regional Council, Central Highlands Regional Council	Progressive pavement strengthening and widening on priority narrow sections of the Capricorn Highway between Emerald and Alpha.
QLD	Capricorn Highway and Gregory Highway Intersection Upgrade (Emerald)	Investment Roads	Central West																	In Planning	Central Highlands Regional Council	The Project involves the widening of the Gregory Highway to include additional turning lanes at the intersection with the Capricorn Highway.
QLD	Central West Corridor Unallocated	Investment Roads	Central West																	Future Project	Not applicable / allocated	Unallocated.
QLD	Cloncurry-Dajarra Road - Upgrades at Malbon River	Investment Roads	Central West																	In Planning	Cloncurry Shire Council	This project includes replacing an existing culvert with an upgraded structure and approaches at the Malbon Creek floodway on the Cloncurry-Dajarra Road.
QLD	Flinders Highway - Bridge Replacement at Canal Creek	Investment Roads	Central West																	In Planning	Cloncurry Shire Council	This project includes a bridge replacement at Canal Creek on the Flinders Highway.
QLD	Flinders Highway (Hughenden-Richmond) - Progressive Upgrades	Investment Roads	Central West																	In Planning	Flinders Shire Council, Richmond Shire Council	This project includes various progressive upgrades on the Flinders Highway between Hughenden and Richmond, including pavement improvements, culvert upgrades and audio tactile line marking.
QLD	Flinders Highway (Julia Creek to Cloncurry) - Scrubby Creek Pavement Strengthening and Widening	Investment Roads	Central West																	Completed	Mckinlay Shire Council	The Project will deliver approximately 9.3km of pavement strengthening and widening on a priority section of the Flinders Highway between Julia Creek and Cloncurry.
QLD	Flinders Highway (Richmond-Julia Creek) - Progressive Upgrades	Investment Roads	Central West																	In Planning	Richmond Shire Council	This project includes various progressive upgrades on the Flinders Highway between Richmond and Julia Creek, including pavement improvements, culvert upgrades and audio tactile line marking.
QLD	Flinders Highway (Richmond-Julia Creek) - Upgrades at Alick Creek	Investment Roads	Central West																	In Planning	Mckinlay Shire Council	This project includes a floodway upgrade and new culverts at Alick Creek on the Flinders Highway.
QLD	Flinders Highway (Townsville - Charters Towers) Overtaking Lanes - Packages 1 and 2	Investment Roads	Central West																	Completed	Townsville City Council, Charters Towers Regional Council	The Project will deliver two new overtaking lanes approximately 30km south-west of Townsville, and one new overtaking lane approximately 70km south-west of Townsville.
QLD	Flinders Highway (Townsville - Charters Towers) Wide Centre Line Treatment	Investment Roads	Central West																	Completed	Charters Towers Regional Council	The Project will deliver Wide Centre Line Treatment and associated culvert upgrades along a 1.45 kilometre section of the road in the vicinity of Mingela Road and Kookaburra Creek.
QLD	Gregory Developmental Road (Charters Towers-The Lynd): Feeder Road-Pavement Strengthening and Widening-Package 1	Investment Roads	Central West																	Completed	Charters Towers Regional Council	The Project will deliver works along the Gregory Developmental Road north of Charters Towers (on the Charters Towers - The Lynd section). Works will include widening of at least 4.6 kilometres of the existing narrow seal to 8 metres, pavement rehabilitation and replacement or strengthening of ageing culverts.
QLD	Gulf Developmental Road - Pavement Strengthening and Widening	Investment Roads	Central West																	Completed	Etheridge Shire Council	This project will strengthen and widen approximately 12.3km of the Gulf Developmental Road between Mount Garret and Croydon. Works will include upgrading single lane road sections to two-way two lane sections and full width sprayed seal, resealing and/or rehabilitating existing deficient two lane sections and any necessary culverts works as required.
QLD	Gulf Developmental Road (Croydon-Georgetown) - Pavement Strengthening and Widening	Investment Roads	Central West																	In Planning	Croydon Shire Council, Etheridge Shire Council	Progressive pavement strengthening and widening of the Gulf Developmental Road between Croydon and Georgetown.
QLD	Kennedy Developmental Road (The Lynd to Hughenden)	Investment Roads	Central West																	Completed	Etheridge Shire Council, Flinders Shire Council	This project will progressively seal approximately 48 kilometres of the Kennedy Developmental Road located between The Lynd and Hughenden.
QLD	Landsborough Highway - Upgrades at McKinlay River	Investment Roads	Central West																	In Planning	Mckinlay Shire Council	Upgrades on the Landsborough Highway at McKinlay River, including rehabilitation and drainage works.
QLD	Landsborough Highway - Upgrades at Nora Creek	Investment Roads	Central West																	In Planning	Mckinlay Shire Council	Upgrades on the Landsborough Highway at Nora Creek, including rehabilitation and drainage works.
QLD	Landsborough Highway - Upgrades at Rutchillo Creek	Investment Roads	Central West																	In Planning	Mckinlay Shire Council	Upgrades on the Landsborough Highway at Rutchillo Creek, including rehabilitation and drainage works.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
QLD	Richmond-Winton Road - Progressive Sealing, Strengthening and Widening	Investment Roads	Central West																	Under Construction	Richmond Shire Council, Winton Shire Council	This project includes progressive upgrades on the Richmond-Winton Road, including pavement strengthening, widening and sealing.
QLD	Springure to Tambo Upgrade	Investment Roads	Central West																	Under Construction	Central Highlands Regional Council	This project will upgrade sections of Dawson Developmental Road between Springure and Tambo
QLD	Townsville to Roma Corridor Upgrade - Balonne Highway - St George Breakdown Pad	Investment Roads	Central West																	Completed	Balonne Shire Council	This project will formalise the St George heavy vehicle breakdown pad. Works will include the reconstruction and widening of the existing facility, sprayed bitumen sealing, surface drainage improvements and delivery of up to 10 parking bays for type 2 multi-combination vehicles.
QLD	Townsville to Roma Corridor Upgrade - Carnarvon Highway - Orange Hill Safety Treatments	Investment Roads	Central West																	Completed	Maranoa Regional Council	This project will upgrade the Carnarvon Highway near Orange Hill by widening the pavement, lanes and shoulders of the road. Other upgrades include turn treatments at Lalors Lane, culvert extension and replacements and installation of additional warning signage.
QLD	Townsville to Roma Corridor Upgrade - Carnarvon Highway and Arcadia Valley Road Intersection Upgrade	Investment Roads	Central West																	Completed	Maranoa Regional Council	This project will upgrade the intersection of the Carnarvon Highway and Arcadia Valley Road. Upgrades will include lane and shoulder widening and improved intersection approach geometry to accommodate heavy vehicles. New road furniture will also be installed.
QLD	Townsville to Roma Corridor Upgrade - Carnarvon Highway and Castlereagh Highway Intersection Upgrade	Investment Roads	Central West																	Completed	Balonne Shire Council	This project will upgrade the intersection of the Carnarvon Highway and Castlereagh Highway. Upgrades include road realignment, pavement rehabilitation, widening lanes and shoulders and improving the intersection geometry.
QLD	Townsville to Roma Corridor Upgrade - Carnarvon Highway and Salmon Road Intersection Upgrade	Investment Roads	Central West																	Completed	Balonne Shire Council	This project will upgrade the intersection of the Carnarvon Highway and Salmon Road. Upgrades include road realignment, pavement rehabilitation, widening lanes and shoulders and improving the intersection geometry.
QLD	Townsville to Roma Corridor Upgrade - Dawson Highway (Banana - Rolleston) - Roundstone Creek Bridge Overflow Upgrade	Investment Roads	Central West																	Completed	Woorabinda Aboriginal Council, Banana Shire Council, Central Highlands Regional Council	This project will raise the height of the Dawson Highway, installing cross drainage and culverts to improve the flood immunity of the existing narrow Roundstone Creek Overflow channel. The road will be upgraded to a minimum 9 metre seal on a 9 metre pavement.
QLD	Chambers Flat Road upgrade, Park Ridge	Investment Roads		31.9	12.9	40%	0.0	6.6	6.1	0.0	0.0	12.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Logan City Council	The Project will widen Chambers Flat Road, between Park Ridge Road and Derby Road, from two to four lanes. The project will also provide for the signalisation of selected intersections and upgrades to the storm water system, street lighting and flood resilience.
QLD	Charters Towers Industrial Precinct Access	Investment Roads		4.6	4.6	100%	0.0	4.0	0.6	0.0	0.0	4.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Charters Towers Regional Council	This project will deliver intersection upgrades to enable triple road train access on the Flinders Highway at Charters Towers.
QLD	Chelsea Road - Rickertt Road Intersection Upgrade, Ransome	Investment Roads		9.0	6.0	66%	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Brisbane City Council	This project will signalise the Chelsea Road and Rickertt Road intersection. The upgrade will include safety improvements and increase accessibility for traffic entering Rickertt Road from Chelsea Road.
QLD	Cloncurry - Dajarra Road Upgrade	Investment Roads		18.8	15.1	80%	0.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Cloncurry Shire Council	The Project will progressively seal 3.8 kilometres of the Cloncurry - Dajarra Road to the Phosphate Hill turn-off, while also widening approximately 12 kilometres of existing priority narrow sealed sections of the road.
QLD	Commuter Car Park Upgrades - Ferry Grove and Mango Hill	Investment Roads		32.0	16.0	50%	3.1	1.2	2.1	0.0	0.0	3.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Brisbane City Council	The project will increase the capacity of the park and ride facilities at Mango Hill Station and Ferry Grove Station. The Ferry Grove project will deliver additional commuter car parks as part of the Transit Oriented Development adjacent to Ferry Grove Station, and the Mango Hill project will deliver additional commuter car parks across two sites adjacent to the Mango Hill Station.
QLD	Construction funding-Cabooteure - Bribie Island Road (Hickey Road - King John Creek) upgrade	Investment Roads		34.4	9.0	26%	0.0	0.0	0.0	0.0	3.0	3.0	3.0	0.0	0.0	0.0	0.0	0.0	6.0	Future Project	Not applicable / allocated	This project will duplicate Cabooteure-Bribie Island Road between King John Creek and Hickey Road to improve safety and capacity, with the final cost and scope subject to outcomes of the business case and detailed design.
QLD	Construction funding-Cairns Western Arterial Road Duplication	Investment Roads		270.0	216.0	80%	0.0	20.0	30.0	40.0	50.0	140.0	50.0	26.0	0.0	0.0	0.0	0.0	76.0	Future Project	Not applicable / allocated	The project will duplicate the two-lane section of the Cairns Western Arterial Road between Redlynch Connector Road and the Captain Cook Highway to a four-lane dual carriageway. Works will include the construction of two new bridges, upgrades to various intersections, provision of a continuous shared path and construction of new bus stops.
QLD	Construction funding-M1 Pacific Motorway - Daisy Hill to Logan Motorway	Investment Roads		450.0	450.0	100%	0.0	0.0	50.0	100.0	150.0	300.0	100.0	50.0	0.0	0.0	0.0	0.0	150.0	Future Project	Not applicable / allocated	This project will upgrade the section of the Pacific Motorway between Daisy Hill and Logan Motorway and will address traffic congestion and safety issues along that corridor.
QLD	Coomera Connector Future Stages Business Case	Investment Roads		22.0	11.0	50%	3.5	2.5	0.0	0.0	0.0	2.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Gold Coast City Council, Logan City Council	This planning project will investigate the future stages of the Coomera Connector, between Loganholme and Coomera, through a documented staging plan and business case to present an investment decision to governments on the next priority stage and likely funding scenario for the completion of the full corridor. It will complement the current approved and committed project - Coomera Connector Stage 1 between Coomera and Nerang.
QLD	Coomera Connector Stage 1 (Coomera to Nerang)	Investment Roads		2,995.5	1,497.8	50%	174.2	125.0	225.0	225.0	161.9	736.9	213.1	173.6	0.0	0.0	0.0	0.0	386.7	Under Construction	Gold Coast City Council	The Coomera Connector Stage 1 (Coomera to Nerang) project will deliver a new four lane high-speed arterial road, approximately 16km in length, between Shipper Drive (Coomera) and Nerang-Broadbeach Road (Nerang). Delivery phase activities will include the construction and delivery of: a new four-lane arterial road; major bridge structures over rivers, creeks and wetlands; shared pedestrian and cycle paths; grade separated interchanges; overpass structures over local roads; local road connections; intelligent transport systems; roadside furnishings; property and utilities adjustments; environmental and wildlife measures; and the reconfiguration of Helensvale station and Parkwood station park'n'rides.
QLD	Coomera Station commuter car park, Coomera	Investment Roads		24.9	12.5	50%	1.5	2.0	0.5	0.0	0.0	2.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Gold Coast City Council	This project will increase the capacity of park and ride facilities at Coomera Station.
QLD	Cunningham Highway	Investment Roads	Cunningham Highway	185.0	170.0	92%	2.5	13.9	10.0	7.2	1.5	32.7	20.0	40.0	20.0	16.0	14.1	0.0	110.1	Not applicable / allocated		The Cunningham Highway corridor is broadly along the National Land Transport Network in Queensland from the Ipswich Motorway to Goodwindi. There are currently 3 projects in the corridor and unallocated item: - Cunningham Highway - Eight Mile Intersection Upgrade - Cunningham Highway - Planning (including Amberley Interchange), - Cunningham Highway - Safety Package - Cunningham Highway Unallocated
QLD	Cunningham Highway - Eight Mile Intersection Upgrade	Investment Roads	Cunningham Highway																	Completed	Southern Downs Regional Council	This project will deliver a low-cost grade separated option at the Eight Mile Intersection, including: •A new overpass for traffic on the New England Highway travelling from Toowoomba to Warwick. •New roadway to allow for approaches to the overpass and a new Toowoomba to Ipswich exit lane. •Two culvert structures to assist with site drainage •New lighting and improvements to existing using LED luminaires. •New traffic operations monitoring infrastructure.
QLD	Cunningham Highway - Planning (including Amberley Interchange)	Investment Roads	Cunningham Highway																	Underway	Ipswich City Council, Southern Downs Regional Council, Scenic Rim Regional Council	This project involves a package of planning works on the Cunningham Highway to identify future upgrade priorities that can reduce travel times and improve safety and reliability.
QLD	Cunningham Highway - Safety Package	Investment Roads	Cunningham Highway																	Under Construction	Ipswich City Council, Southern Downs Regional Council, Scenic Rim Regional Council	The Cunningham Highway Safety Package will deliver safety upgrades along the Cunningham Highway between Warwick and Willowbank including pavement treatments and widening, wide centreline treatments, installation of audio tactile line markings and additional guardrail treatments.
QLD	Cunningham Highway Unallocated	Investment Roads	Cunningham Highway																	Future Project	Not applicable / allocated	Unallocated.
QLD	Currumbin Creek Road-Bienvenue Drive Intersection Upgrade	Investment Roads		4.0	2.0	50%	0.6	1.4	0.0	0.0	0.0	1.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Gold Coast City Council	This project will upgrade the intersection of Currumbin Creek Road and Bienvenue Drive in Currumbin Waters, including lengthening of turning lanes, provision of an additional departure through lane on Currumbin Creek Road northbound, conversion of the westbound through lane on Bienvenue Drive to a shared through/right lane and upgrades for active transport users.
QLD	D'Aguliar Highway (Cabooteure - Yarraman)	Investment Roads		19.0	15.2	80%	0.0	2.2	0.0	0.0	0.0	2.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Somerset Regional Council, Toowoomba Regional Council, Moreton Bay Regional Council, South Burnett Regional Council	The project will upgrade three high priority sections of the D'Aguliar Highway between Sandy Creek and Kilcoy. The works will widen the road formation and seal width, install a wide centerline to separate opposing traffic flows and provide roadside hazards treatments to improve the safety of the road section.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
QLD	Diamantina Shire Council - Birdsview Developmental Road Gravel Resheeting, Birdsview	Investment Roads - Remote Roads Upgrade Pilot Prog		2.0	1.6	80%	1.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Diamantina Shire Council	Gravel resheeting of the Birdsview Developmental Road, between approximately Chainage 192km - 210km and 215km - 220km.
QLD	Direct Sunshine Coast Rail Line	Investment Rail		5,500.0	2,750.0	50%	0.0	68.5	196.0	458.5	348.6	1,071.6	735.9	655.0	205.0	64.5	18.0	0.0	1,678.4	In Planning	Sunshine Coast Council	The project involves the delivery of a new 37km rail line from Beerwah to Maroochydore, including new stations at locations such as Birinya and Caloundra. The project will be built along the Caloundra and Maroochydore Corridor Options Study (CAMCOS) corridor that has been preserved in 2001 by the Queensland Government. Stage 1 of the project includes construction of 19 km of dual track between Beerwah and Caloundra and associated stations, and protection of the updated rail alignment through to Maroochydore.
QLD	Direct Sunshine Coast Rail Line (Investment Planning)	Major Project Business Case Fund (Rail)		5.5	2.8	50%	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Sunshine Coast Council	The project is to advance the preparation of a business case and related planning for the rail line between Beerwah and Maroochydore. This project will undertake the following in a four stage process: - TMR Technical Engineering Review - Engineering Interface Workshops & Reference Design - Demand and Rail Operational Modelling to assess Station and Stopping Pattern Options - Completion of a Preliminary Evaluation (PE) Report compliant with the Project Assessment Framework and Infrastructure Australia business case requirements.
QLD	Dotswood Road Upgrade	Investment Roads		1.8	1.4	80%	0.0	1.0	0.4	0.0	0.0	1.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Charters Towers Regional Council	This project includes pavement widening and sealing on the Dotswood Road.
QLD	Dysart-Clermont Road Upgrade	Investment Roads		1.6	1.3	80%	0.0	1.0	0.3	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Isaac Regional Council	This project includes pavement strengthening and widening on the Dysart-Clermont Road.
QLD	Eaglefield Road Upgrade	Investment Roads		1.6	1.2	80%	0.0	1.0	0.2	0.0	0.0	1.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Isaac Regional Council	This project includes sealing and upgrades on the Eaglefield Road.
QLD	Gateway Motorway Flyover	Investment Roads		21.2	10.6	50%	2.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Brisbane City Council	The Gateway Motorway Flyover is a bridge located over Gympie Arterial Road in the northern Brisbane suburb of Bald Hills, connecting the Gateway Motorway to the Bruce Highway. The Project will upgrade the bridge by installing structural support and completing strengthening works to improve resilience and allow for increased heavy vehicle access.
QLD	Gateway Upgrade North	Investment Roads		1,074.2	860.3	80%	0.0	0.0	0.0	0.0	24.2	24.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Brisbane City Council	The upgrade of the Gateway Motorway in Brisbane between Nudgee and Bracken Ridge, including widening from four lanes to six, upgrading the Nudgee Interchange and duplication of the Deagon Deviation.
QLD	Gladstone Port Access - Improved Access for Heavy Vehicles	Investment Roads		125.0	100.0	80%	0.0	12.0	12.0	12.0	24.0	60.0	24.0	16.0	0.0	0.0	0.0	0.0	40.0	In Planning	Gladstone Regional Council	The project will investigate and deliver improved road crossing options for the Calliope River to support access to Gladstone Port for heavy vehicles and improve safety by reducing congestion for all road users.
QLD	Gladstone Port Access Road - Stages 2 and 3	Investment Roads		2.0	2.0	100%	0.0	0.0	0.0	2.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Gladstone Regional Council	To investigate options for improving access to the Gladstone Port at Port Central, including the development of a Detailed Business Case.
QLD	Gladstone Regional Council - Lowmead Road Safety and Sealing Upgrade, Colosseum	Investment Roads - Remote Roads Upgrade Pilot Prog		13.4	10.7	80%	5.4	5.4	0.0	0.0	0.0	5.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Gladstone Regional Council	Sealing of approximately 21.1km of unsealed road along Lowmead Road.
QLD	Glasshouse Mountain Road (Steve Irwin Way) and Caloundra Street Intersection Upgrade	Investment Roads		7.7	3.9	50%	0.0	2.4	1.5	0.0	0.0	3.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Sunshine Coast Council	This project will upgrade the Glasshouse Mountain Road and Caloundra Street intersection at Landsborough.
QLD	Glasshouse Mountains Road (Beerburum and Palmview)	Investment Roads		22.0	16.4	75%	2.1	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Sunshine Coast Council	The project will upgrade a high priority section of Glasshouse Mountains Road between the communities of Beerwah and Landsborough. The project will widen the existing road, install a wide centerline to separate opposing traffic flows, provide channelised right-turn lanes at three intersections and provide roadside hazard treatments to improve the safety of the road section.
QLD	Glenroy Road Upgrade	Investment Roads		25.0	20.0	80%	0.0	2.9	2.2	10.0	4.9	20.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Rockhampton Regional Council	Various upgrades for the Glenroy Road, including pavement sealing and widening and a new bridge at the Fitzroy River crossing.
QLD	Gold Coast Light Rail - Stage 2	Investment Rail		420.0	95.0	23%	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Gold Coast City Council	Construction of a 7.3km light rail system to extend the existing light rail from the Gold Coast University Hospital (GCUH), via the Smith Street Motorway, to connect with the heavy rail network at Helensvale. The project will include new stations at Parkwood and Parkwood East and a new heavy rail/light rail interchange at Helensvale, park 'n' ride provisions, a minor expansion of the stabling facilities and a shared path adjacent the Smith Street Motorway. Procurement of light rail vehicles is not included in the scope of Australian Government funding.
QLD	Gold Coast Light Rail - Stage 3	Investment Rail		1,215.4	395.6	33%	99.5	33.5	26.6	25.7	0.0	85.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Gold Coast City Council	The Gold Coast Light Rail - Stage 3 project will extend the existing light rail system by approximately 6.7km from the Stage 1 terminus at Broadbeach South Station to Burleigh Heads. It will also include eight new light rail stations, upgraded pedestrian and cycling facilities, and an upgraded bus and rail interchange at Burleigh Heads Station.
QLD	Gore Highway	Investment Roads	Gore Highway	101.3	86.2	85%	26.9	8.7	5.7	0.0	0.0	14.4	0.0	3.0	5.0	4.0	13.6	0.0	25.6	Not applicable / allocated		The Gore Highway corridor is broadly along the National Land Transport Network in Queensland between the Leichhardt Hwy intersection and the Warrego Hwy intersection. There are currently 2 projects in the corridor and an unallocated item: - Toowoomba to Seymour - Gore Highway (Pittsworth to Millmerran) Road Surface Rehabilitation - Gore Highway (Millmerran - Goondiwindi): Wyaga Creek Flood Improvement - Gore Highway Corridor Unallocated
QLD	Gore Highway (Millmerran - Goondiwindi): Wyaga Creek Flood Improvement	Investment Roads	Gore Highway																	Under Construction	Goondiwindi Regional Council	This project will upgrade the Wyaga Creek crossing on the Gore Highway, north of Goondiwindi, to replace the existing low-immunity culvert with a higher flood immunity bridge structure. The project will also deliver pavement widening and rehabilitation works on the approaches to the new bridge.
QLD	Gore Highway Corridor Unallocated	Investment Roads	Gore Highway																	Future Project	Not applicable / allocated	Unallocated.
QLD	Toowoomba to Seymour - Gore Highway (Pittsworth to Millmerran) Road Surface Rehabilitation	Investment Roads	Gore Highway																	Under Construction	Toowoomba Regional Council	The Project will deliver road surface rehabilitation treatments to the Gore Highway between Pittsworth and Millmerran, including sealing, waterproofing, reinforced seals and reinforced overlays.
QLD	Gregory Developmental Road - South of Charter Towers - Widening	Northern Australia Beef Roads Program - State		7.9	6.3	80%	0.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Charters Towers Regional Council	The project will reconstruct and widen approximately 1.6 kilometres of the Gregory Developmental Road, and replace existing culverts on the approaches to Boomerang Creek.
QLD	Gregory Developmental Road (Charters Towers - The Lynd)	Investment Roads		25.0	20.0	80%	0.0	0.0	0.0	2.8	0.0	2.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Etheridge Shire Council, Charters Towers Regional Council	Widening approximately 7.7 kilometers of the Gregory Developmental Road between Charters Towers and The Lynd to an 8-metre seal.
QLD	Gympie Arterial Road (Strathpine Interchange)	Investment Roads		35.1	17.5	50%	3.0	0.8	0.0	0.0	0.0	0.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Brisbane City Council	The Project will upgrade the interchange at Strathpine Road and Gympie Road using a diverging diamond interchange design, which will cross traffic into contra-flow conditions to create free flow turns on all movements. The Project will improve safety, reduce travel times and increase network connectivity for all road users.
QLD	Gympie Road Planning Study	Investment Roads		10.0	5.0	50%	0.0	2.5	2.5	0.0	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Brisbane City Council, Moreton Bay Regional Council	This project will deliver a planning study to remove blockages and ease congestion along Gympie Road.
QLD	Henry Road-Dohles Rocks Road Upgrade, Griffin	Investment Roads		15.0	4.0	27%	0.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Moreton Bay Regional Council	This project will upgrade the intersection of Henry Road and Dohles Rocks Road in Griffin, Queensland, including: road reconstruction, widening and realignment; drainage improvements and flood mitigation; provision of additional turn lanes and traffic signals; signalised pedestrian crossings and on- and off-road cycling facilities; and treatments at the intersection of Dohles Rocks Road and Greens Road.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
QLD	Indooroopilly Roundabout Intersection Upgrade	Investment Roads		233.8	50.0	21%	6.3	0.2	0.0	0.0	0.0	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Brisbane City Council	This project will replace Indooroopilly Roundabout with an overpass over Moggiill Road and signalised intersection at Coonan Street and Moggiill Road. The project will also upgrade the existing service road to connect Moggiill Road with Coonan Street Bridge, remove the intersection at Nelson Parade, provide new on-road cycling facilities along Moggiill Road between Payne Street and Indooroopilly Shopping Centre, and provide footpaths through the project area.
QLD	Injune Road Upgrade	Investment Roads		5.9	4.7	80%	0.0	2.7	2.0	0.0	0.0	4.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Isaac Regional Council	This project includes upgrades to high priority sections of the Injune Road, including sealing and widening works.
QLD	Inland Freight Route (Mungindi to Charters Towers) Upgrades	Investment Roads		1,000.0	800.0	80%	0.0	40.0	85.0	90.0	75.0	290.0	120.0	120.0	120.0	100.0	50.0	0.0	510.0	In Planning	Balonne Shire Council, Charters Towers Regional Council, Central Highlands Regional Council, Maranoa Regional Council, Isaac Regional Council	This project will deliver a long-term program of priority works between Mungindi on the New South Wales border and Charters Towers to be determined by the Australian and Queensland Governments. This will provide an alternative to the Bruce Highway.
QLD	Ipswich Motorway – Rocklea to Darra	Investment Roads		394.4	197.2	50%	0.0	0.0	14.6	2.2	20.0	36.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Brisbane City Council	The project involves a motorway upgrade to three lanes between Granard Road and Oxley Road, a northern service road across Oxley Creek and improvements to ramps. It will also see an extension to Boundary Road to connect the two industrial areas of Rocklea and Carole Park.
QLD	Ipswich to Springfield Options Analysis	Investment Rail		2.5	1.0	40%	0.2	0.8	0.0	0.0	0.0	0.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Ipswich City Council	Planning for future a public transport line between Ipswich and Springfield via Ripley
QLD	Ipswich-Springfield Detailed Business Case	Investment Rail		7.5	3.4	45%	0.0	0.2	1.6	1.6	0.0	3.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Ipswich City Council	This project will deliver a business case and further planning for the Springfield Central to Ipswich Central public transport corridor.
QLD	John Peterson Bridge Upgrade, Mundubbera	Investment Roads		34.3	27.5	80%	7.4	7.5	0.0	0.0	0.0	7.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	North Burnett Regional Council	This project will demolish the existing bridge and replace it with a concrete bridge on a new alignment. As part of the realignment of the bridge, the project will also upgrade four intersections and four property accesses as well as deliver 11 new culvert structures.
QLD	Kennedy Highway (Mareeba - Atherton)	Investment Roads		37.5	30.0	80%	0.0	5.6	0.0	0.0	0.0	5.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Mareeba Shire Council, Tablelands Regional Council	The project involves widening two sections of the highway to an 11m seal width. The project will also upgrade intersections between Martin Ave and Willows Rd and other associated road safety works such as wide centre line treatment and audio tactile line marking to address identified accident types.
QLD	Klingner Road- Boardman Road intersection upgrade, Kippa-Ring	Investment Roads		9.1	4.8	53%	1.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Moreton Bay Regional Council	The Project will involve the upgrade of the Klingner Road-Boardman Road intersection in Kippa-Ring from a roundabout to a fully signalised intersection with pedestrian activated signal phases and on-road cycling lanes.
QLD	Kuranda Range Road Upgrade	Investment Roads		262.5	210.0	80%	0.0	5.0	30.0	40.0	50.0	125.0	40.0	35.0	10.0	0.0	0.0	0.0	85.0	In Planning	Mareeba Shire Council, Cairns Regional Council	This project will upgrade Kuranda Range Road between Smithfield and Kuranda.
QLD	Lindum Rail Crossing Upgrade	Investment Roads		TBD	85.0	TBD	1.3	24.7	41.6	8.8	0.0	75.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Brisbane City Council	This project will upgrade the Lindum Rail Crossing at Kianawah Road in Wynnum West.
QLD	Logan and Gold Coast Faster Rail	Investment Rail		5,750.2	2,875.1	50%	140.0	87.5	396.0	385.0	259.0	1,127.5	586.0	485.0	370.0	166.6	0.0	0.0	1,607.6	In Planning	Brisbane City Council, Logan City Council	The project will deliver upgrades to the rail line between Kuraby and Beenleigh, including doubling capacity from two to four tracks, track realignment, station upgrades and relocation, level crossing removals, and active transport provisions.
QLD	Loganlea Road Upgrade	Investment Roads		81.1	24.2	30%	11.2	10.0	0.0	0.0	0.0	10.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Logan City Council	This project will widen Loganlea Road to six lanes as well as improving existing intersections and enhancing active transport opportunities.
QLD	M1 Pacific Motorway	Investment Roads	M1 Pacific Motorway	2,873.7	1,676.3	58%	233.9	196.9	75.6	15.7	14.0	302.2	18.9	0.0	0.0	0.0	0.0	0.0	18.9	Not applicable / allocated		The M1 Pacific Motorway corridor is broadly along the National Land Transport Network in Queensland between the M1/M3 merge and the border with NSW at Coolangatta. There are currently 6 projects in the corridor and an unallocated item: -M1 Pacific Motorway Upgrade Program - Gateway Motorway / Pacific Motorway Merge -M1 Pacific Motorway Upgrade Program - Mudgeeraba to Varsity Lakes Upgrade; -M1 Pacific Motorway: Eight Mile Plains to Daisy Hill -M1 Pacific Motorway - Varsity Lakes to Tugun -M1 Pacific Motorway Upgrade Program - Exit 41 and Exit 49, -M1 Pacific Motorway Upgrade Program - Exit 45 - M1 Pacific Motorway Unallocated
QLD	M1 Pacific Motorway - Varsity Lakes to Tugun	Investment Roads	M1 Pacific Motorway																	Under Construction	Gold Coast City Council	The project will upgrade the 10km section of the Pacific Motorway between Varsity Lakes (Exit 84) to Tugun (Exit 95) from four to six lanes on both the north and southbound lanes. It will also include ramp upgrades with ramp controls, auxiliary lanes, bridge improvements, pavement reconstruction works, and better active transport connectivity between centres. These works will be undertaken under construction packages, A, B and C of the project.
QLD	M1 Pacific Motorway Unallocated	Investment Roads	M1 Pacific Motorway																	Future Project	Not applicable / allocated	Unallocated.
QLD	M1 Pacific Motorway Upgrade Program - Exit 41 and Exit 49	Investment Roads	M1 Pacific Motorway																	Under Construction	Gold Coast City Council	The project will include development and delivery activities for the upgrade of Exit 41 on the M1 Pacific Motorway, including the upgrade of two existing roundabouts on Cuthbert Drive and Lahrs Road into signalised 4-way intersections, active transport and signalised pedestrian crossings, implementation of smart motorways technology on on/off ramps. The Computer Road Overpass will be duplicated and include two traffic lanes, cycle lane, and shared cycle / pedestrian footpath. The project will also include development and delivery activities for the upgrade of Exit 49 on the M1 Pacific Motorway, including the upgrade of two existing roundabouts on both sides of the motorway into signalised 4-way intersections to accommodate existing and future traffic volumes, the upgrade of on and off-ramps with smart motorways technology, and the duplication of the over-bridge to include four traffic lanes, cycle lane and a shared cycle / pedestrian footpath.
QLD	M1 Pacific Motorway Upgrade Program - Exit 45	Investment Roads	M1 Pacific Motorway																	Completed	Gold Coast City Council	This project will upgrade the southbound off-ramp at Exit 45 on the M1 Pacific Motorway. The project will include: construction of a new southbound off-ramp to Lahrs Road, removal of the southbound off-ramp leg from the eastern roundabout, construction of a new signalised intersection at Lahrs Road and Zupp Drive, provision of a two-metre bicycle lane on the eastern side of Lahrs Road, duplication to four lanes between the intersection of Lahrs Road and Zupp Drive (including an auxiliary left-turn lane into Zupp Drive), and new signalised metering for the Creek Street, Eggersdorf Road and Lahrs Road approaches to the eastern roundabout.
QLD	M1 Pacific Motorway Upgrade Program - Gateway Motorway / Pacific Motorway Merge	Investment Roads	M1 Pacific Motorway																	Completed	Brisbane City Council, Logan City Council	The project involves a major upgrade of the southbound lanes of the section of the M1 Pacific Motorway where it merges with the southbound lanes of the Gateway Motorway. The project will also include provision of a new bus only ramp from School Road running under a new bridge at Underwood Road and merging with the Pacific Motorway south of Underwood Road with managed motorway infrastructure including closed circuit television and vehicle detection installed on on-ramps and off-ramps.
QLD	M1 Pacific Motorway Upgrade Program - Mudgeeraba to Varsity Lakes Upgrade	Investment Roads	M1 Pacific Motorway																	Completed	Gold Coast City Council	The Project will widen 5.7km of the motorway from two lanes to three lanes in each direction, including a central median and safety barriers for the entire project section. The Project will also upgrade entry and exit ramps to meet current design standards and to accommodate the installation of managed motorway systems. The northbound Mudgeeraba Creek and Mudgeeraba Creek overflow bridges are to be reconstructed and a new bridge to be constructed at Stapley Drive. An auxiliary lane will be provided in the northbound direction between the Robina entry ramp (Exit 82) and Link Way exit ramp (Exit 80) to increase safety and capacity to accommodate weave movements on the motorway.
QLD	M1 Pacific Motorway: Eight Mile Plains to Daisy Hill	Investment Roads	M1 Pacific Motorway																	Under Construction	Brisbane City Council, Logan City Council	This project will upgrade 8.5 kilometres on the section of the Pacific Motorway between Eight Mile Plains and Daisy Hill, which includes widening the motorway from six to eight lanes with further auxiliary lanes, ramp consolidation, managed motorways technology, extending the busway to Springfield, and better active transport connectivity between centres. This will include the construction of southbound motorway works to Carol Avenue (including the southbound Logan Road bridges) and the northbound motorway works from Carlyle Street.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
WA	Transforming Freeways - Widen and Introduction of ITS (Mitchell Freeway Southbound)	Investment Roads	Mitchell Fwy																	Under Construction	City of Kwinana, City of Mandurah, Shire of Murray, City of Rockingham, City of Stirling, City of Melville, City of Cockburn, City of Joondalup, City of Perth, City of South Perth, City of Vincent	The Project will include Coordinated Ramp Signals and associated ITS on all southbound on-ramps, including ramp widening up to three lanes at the widest point, and realignment of principal shared paths, safety barriers, and drainage, as impacted by widening on-ramps. The technology includes ITS ramp metering equipment, variable speed limit signs, CCTV cameras, and dynamic signage at on-ramps and interchange approaches. It will also include the provision of emergency stopping bays on the verge side of Mitchell Freeway and the upgrade of operational traffic control systems to future-proof smart operation of the road network. The Project will be delivered in three stages, as follows: • Hester Avenue to Warwick Road (northern section) • Warwick Road to Vincent Street (southern section) • Stephenson Avenue (Stephenson section)
WA	National Network Maintenance (WA)	Investment Roads		229.9	229.9	100%	0.0	57.5	57.5	57.5	57.5	229.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	National Land Transport Network Road Maintenance funding from 2024-25 to 2027-28.
WA	Neerabup Strategic Link - Flynn Drive Upgrade	Investment Roads		15.0	15.0	100%	8.0	7.0	0.0	0.0	0.0	7.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	City of Wanneroo	The Project will upgrade approximately 2 kilometres of Flynn Drive from Pinjar Road to Old Yanchup Road to a dual carriageway standard. Complementary works include the installation of on-road cycle lanes, shared paths and street lighting.
WA	Nicholson Road / Garden Street Grade Separation	Investment Roads		80.0	40.0	50%	0.0	11.0	25.0	4.0	0.0	40.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	City of Gosnells	Planning and construction of a traffic bridge connecting Garden Street and Nicholson Road (north leg) over the existing roundabout.
WA	NorthLink WA - Northern and Central Sections	Investment Roads		811.4	556.2	69%	2.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Shire of Chittering, City of Swan	The NorthLink WA - Northern and Central Sections project involves construction of a new 37 kilometre highway link between the junction of Reid Highway/Tonkin Highway and Great Northern Highway/Brand Highway at Muchea. The project comprises the Northern Section (from Ellenbrook to Muchea) and the Central Section (from Reid Highway to Ellenbrook).
WA	Orrong Road Expressway - Graham Farmer Freeway to Leach Highway Planning	Major Project Business Case Fund (Road)		20.0	10.0	50%	5.3	4.7	0.0	0.0	0.0	4.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	City of Canning, Town of Victoria Park, City of Belmont	The project will fund planning works for an expressway that connects the Graham Farmer Freeway to Leach Highway along Orrong Road, including the development of a business case to assess the scope, design and cost of the expressway.
WA	Outback Way - WA	Investment Roads	Outback Way - WA	664.1	524.7	79%	15.9	42.2	45.9	43.2	49.8	181.0	52.1	53.1	52.8	48.0	78.5	0.0	284.5		Not applicable / allocated	Future investments in the Outback Way corridor in Western Australia There are currently 3 projects in the corridor: -Outback Way - WA -Outback Way - WA - Great Central Road Progressive Sealing -Outback Way Corridor Upgrade (WA) - Great Central Road
WA	Outback Way - WA	Investment Roads	Outback Way - WA																	Under Construction	Shire of Laverton, Shire of Ngaanyatjaraku	The project involves approximately 50 kilometres of progressive sealing works and approximately 9 kilometres of formation improvement works along the Outback Way in Western Australia, including development works for future sections.
WA	Outback Way - WA - Great Central Road Progressive Sealing	Investment Roads	Outback Way - WA																	Under Construction	Shire of Laverton, Shire of Ngaanyatjaraku	The project involves approximately 46 kilometres of progressive sealing works along the Outback Way in Western Australia, including development works for future sections.
WA	Outback Way Corridor Upgrade (WA) - Great Central Road	Investment Roads	Outback Way - WA																	In Planning	Not applicable / allocated	The project will deliver the remaining upgrade and sealing works for the WA section of the Outback Way (known as the Great Central Road in WA).
WA	Perth Airport Precinct - Northern Access	Investment Roads		14.0	7.0	50%	0.0	7.0	0.0	0.0	0.0	7.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	City of Swan	The Project will undertake design and development for a grade separated interchange at Kalamunda Road and Great Eastern Highway Bypass and develop a replacement design of the existing load limited Kalamunda Road Bridge over rail.
WA	Perth CBD Transport Plan - Active Travel Upgrades	Investment Roads		14.5	7.3	50%	1.3	5.9	0.0	0.0	0.0	5.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Perth	This Project will aim to enhance the connectivity and safety of active transport routes into the Perth CBD. Key works will include: • Aberdeen Street Bike Lanes • Bennett Street Bike Lanes • Kings Park Road Shared Path • Spring Street / Mounts Bay Road Bike Connection • Wellington Street Bike Lane Upgrade • Wittenoom Street Bike Lanes
WA	Perth CBD Transport Plan - Swan River Bridge	Investment Roads		140.0	70.0	50%	48.3	21.8	0.0	0.0	0.0	21.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Town of Victoria Park, City of Perth	This project funds the design and construction of a new 'Greenway' bridge across the Swan River for cyclists and pedestrians. The 6 metre wide bridge will provide safe, high-quality infrastructure and encourage more people to ride and walk to and from the city. The Causeway Bridge is one of the busiest connections into the city. It provides an important traffic, walking and bike riding connection between the CBD and East Perth, Heirson Island and the south-eastern suburbs. The route also links two of the most popular recreational shared paths on the river's north and south foreshores. The existing shared path along the Causeway is no longer meeting the needs of users.
WA	Perth to Bunbury Faster Rail Business Case	Major Project Business Case Fund (Rail)		8.0	4.0	50%	1.6	0.5	0.0	0.0	0.0	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	City of Bunbury, Shire of Dardanup, City of Gosnells, Shire of Harvey, Shire of Murray, Shire of Waroona, Shire of Serpentine Jarrahdale, City of Canning, Town of Victoria Park, City of Armadale, City of Perth	The project will develop a strategic business case that will investigate options to provide faster passenger rail services from Perth to Bunbury. The project will identify existing constraints and determine future demand and operational requirements. The project will include a planning and investment program that will identify potential projects, cost and staging options to help guide future investment decisions. The project will also consider population growth, travel patterns, private sector financing opportunities and access to jobs, services and affordable housing.
WA	Platform and Signalling Upgrade Program Business Case	Major Project Business Case Fund (Rail)		21.5	10.5	49%	0.0	0.0	1.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Not applicable / allocated	The Platform and Signalling Upgrade Program Business Case seeks to develop a scope and business cases for the investments required to extend the platforms on the Midland, Fremantle and Armadale rail lines (the 'heritage lines') and to upgrade the current signalling system on the heritage lines and the Joondalup and Mandurah lines.
WA	Port Augusta to Perth (WA) - Coolgardie-Esperance Highway - Emu Rocks	Investment Roads		52.0	41.6	80%	0.0	3.9	0.0	0.0	0.0	3.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Shire of Coolgardie	The project will reconstruct and realign a 25 kilometre section between Widgiemoothen and Kambalda, together with shoulder sealing and the construction of an overtaking lane in each direction.
WA	Regional Level Crossing Upgrade Fund - WA	Investment Roads		34.0	17.0	50%	1.0	3.2	4.8	8.0	0.0	16.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	Upgrade of 14 railway level crossings as listed in the Western Australian Round 1 Project Proposal Report.
WA	Regional Road Safety Program - State Roads	Investment Roads		108.0	54.0	50%	0.0	0.0	27.0	27.0	0.0	54.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	The program will undertake regional road safety improvements to help reduce accidents on the vulnerable rural state road network and help achieve the targets of the National Road Safety Strategy.
WA	Regional Road Safety Upgrades	Investment Roads		175.0	140.0	80%	39.9	10.1	0.0	0.0	0.0	10.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Derby West, Shire of Kimberley, Shire of Dundas, Shire of Halls Creek, City of Kalgoorlie-Boulder, Shire of Laverton, Shire of Meekatharra, Shire of Menzies, Shire of Wiluna, Shire of Wyndham East, Shire of Kimberley, Shire of East Pilbara, Shire of Ashburton, Shire of Ngaanyatjaraku, Shire of Upper Gascoyne	The project will undertake targeted regional road upgrades across Western Australia to ensure roads meet current WA road safety standards. The upgrades will include shoulder sealing, widening road mediums and the installation of audible edge and centre lines.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
WA	Regional State Road Safety Improvement Program	Investment Roads		121.5	97.2	80%	0.0	5.0	1.2	0.0	0.0	6.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Shire of Beverley, Shire of Bridgetown, Greenbushes, Shire of Brookton, Shire of Bruce Rock, Shire of Broome, Shire of Dandaragan, Shire of Dornbrook, Balingup, Shire of Exmouth, Shire of Halls Creek, Shire of Kellerberrin, Shire of Manjimup, Shire of Meekatharra, Shire of Merredin, Shire of Nannup, Shire of Quairading, Shire of Yilgarn, Shire of York, Shire of East Pilbara, City of Busselton, Shire of Traying, Shire of Wandering, City of Albany, City of Armadale, Shire of Boddington	The project will undertake 34 low cost widening and safety projects across the Great Southern Region, South West Region, Mid West-Gascoyne Region, Goldfields-Esperance Region, Wheatbelt Region, Pilbara Region, Kimberley Region and Metropolitan Region. Works include widening of sealed shoulders to current formation and installation of audible edge lines.
WA	Reid Highway – Altona Road and Daviot Road / Drumpellier Drive - Grade Separated Intersections	Investment Roads		225.0	112.5	50%	10.0	30.0	45.0	22.5	5.0	102.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	City of Swan	The project will construct grade separations at the intersection of Reid Highway and Altona Road and at the intersection of Reid Highway, Daviot Road and Drumpellier Drive.
WA	Reid Highway Interchange - West Swan Road	Investment Roads		175.0	87.5	50%	0.0	1.0	1.0	2.0	25.0	29.0	58.5	0.0	0.0	0.0	0.0	0.0	58.5	In Planning	City of Swan	The project will construct a grade separated interchange at the intersection of West Swan Road and the Reid Highway.
WA	Road Safety Program - WA	Investment Roads		398.5	318.8	80%	0.0	2.3	0.0	0.0	0.0	2.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This instrument will increase the funding amount the Australian Government may contribute towards the Road Safety Program (regional works) in WA. This instrument will cover tranche 1, tranche 2 and tranche 3 of the Program.
WA	Road Safety Program additional funding - WA	Investment Roads		107.2	107.2	100%	21.4	32.2	53.6	0.0	0.0	85.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This project will deliver 42 road safety treatment works including mass action projects across the road network in Western Australia. The works vary across the state but include a mix of: - sealing of shoulders; and - installation of audible edge and centre lines.
WA	Roe Highway/Great Eastern Highway Bypass and Abernethy Road/Great Eastern Highway Bypass Interchanges	Investment Roads		180.0	144.0	80%	12.3	61.6	5.0	0.0	0.0	66.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Swan	The project will construct grade separated interchanges at the intersections of Roe Highway and Great Eastern Highway Bypass and Abernethy Road and Great Eastern Highway Bypass, construct a Principal Shared Path on the northern side of the Bypass and install ITS.
WA	Shire of Dandaragan - Agaton Road Upgrade, Dandaragan	Investment Roads - Remote Roads Upgrade Pilot Prog		5.2	4.2	80%	2.5	1.7	0.0	0.0	0.0	1.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Dandaragan	Upgrade approximately 20kms of Agaton Road from a narrow unsealed road to a widened sealed road with linemarking and drainage.
WA	Shire of Esperance - Rollond Road Esperance Improvements, Lort River	Investment Roads - Remote Roads Upgrade Pilot Prog		1.6	1.2	76%	1.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Shire of Esperance	Undertake selective widening of the running surface to a consistent approximate 8m wide, and resheet approximately 27.8 km of Rollond Road in two sections.
WA	Shire of Kondinin - Sealing section of Hyden Norseman Road, Hyden	Investment Roads - Remote Roads Upgrade Pilot Prog		5.0	4.0	80%	3.0	1.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Kondinin	To seal sections of the approximately 20km stretch of Hyden-Norseman Road, with a 7.4m width of two coat bitumen seal and associated delineation, drainage and shoulder work.
WA	Shire of Kulin - Kulin-Holt Rock Road Upgrade to Seal, Little Italy and Pingaring	Investment Roads - Remote Roads Upgrade Pilot Prog		3.8	3.1	80%	2.5	0.3	0.3	0.0	0.0	0.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Kulin	Upgrade approximately 27 kilometres of Kulin-Holt Rock Road (approximately SLK 47.80-74.8) from unsealed gravel road to 8m sealed road suitable for Restricted Access Vehicle Network 7 combinations.
WA	Stirling Bus Interchange	Investment Roads		90.0	45.0	50%	17.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Stirling	The project will upgrade Stirling Bus Interchange on the Joondslap rail line, located to the north of the Stephenson Avenue extension across the Mitchell Freeway. The project will construct a new bridge over Mitchell Freeway and associated bus interchange infrastructure, to provide additional interchange capacity and improved bus operations.
WA	Tanami Road Upgrade	Investment Roads		542.8	434.2	80%	54.8	31.8	34.0	36.8	19.4	122.0	48.0	48.0	48.0	48.0	65.4	0.0	257.4	Under Construction	Shire of Halls Creek	The project will upgrade and seal Tanami Road in Western Australia.
WA	The Broadway upgrade, Ellenbrook	Investment Roads		11.5	3.1	27%	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	City of Swan	The project will construct a second carriageway of The Broadway from The Promenade to Elmridge Parkway, and construct the straight sections from Elmridge Parkway to Muffina Parade.
WA	Thomas Road and Nicholson Road	Investment Roads		38.0	19.0	50%	13.0	5.0	1.0	0.0	0.0	6.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Serpentine Jarrahdale	The project will involve upgrading the current Thomas Road and Nicholson Road intersection.
WA	Thomas Road Upgrade	Investment Roads		43.0	21.5	50%	2.3	2.5	0.0	0.0	0.0	2.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Kwinana, Shire of Serpentine Jarrahdale	The Project comprises: Thomas Road, Casuarina - duplicate Thomas Road near Kwinana Freeway, east for approximately one kilometre - construct a new roundabout - construct a Principal Shared Path and dual use path - service relocations and land acquisition Thomas Road - Kargotich Road intersection - construct a roundabout - replace bridge over Birriga drain with a culvert - drainage works, street lighting and safety measures - service relocations and land acquisition Thomas Road street lighting upgrade - upgrade between Thomas Road, Casuarina project and Thomas Road and Nicholson Road intersection project - upgrade between Thomas Road and Nicholson Road intersection project and Thomas Road - Kargotich Road intersection project
WA	Tonkin Highway	Investment Roads	Tonkin Highway	1,841.0	1,344.0	73%	55.2	93.4	261.0	270.0	99.1	723.5	158.0	106.5	25.0	0.0	0.0	0.0	289.5	Not applicable / allocated		The Tonkin Highway corridor is broadly along the National Land Transport Network in Western Australia between Muchea and Oakford. There are currently 5 projects in the corridor: - Tonkin Highway Gap - Thomas Road - Dual Carriageway South Western Highway to Tonkin Highway and interchange at Tonkin Highway - Tonkin Highway Interchanges - Tonkin Highway - North Ellenbrook Interchange - Tonkin Highway Stage 3 Extension
WA	Thomas Road - Dual Carriageway South Western Highway to Tonkin Highway and interchange at Tonkin Highway	Investment Roads	Tonkin Highway																	In Planning	Shire of Serpentine Jarrahdale	The project will involve construction of a new grade separated interchange at the intersection of Tonkin Highway and Thomas Road, and the duplication of approximately 2.8 kilometres of Thomas Road east of Tonkin Highway (toward the South Western Highway). Integrated into this project is approximately 2.8 kilometres of new Principal Shared Path along the southern verge of Thomas Road.
WA	Tonkin Highway - North Ellenbrook Interchange	Investment Roads	Tonkin Highway																	In Planning	City of Swan	This project will construct a new interchange on the Tonkin Highway between Warbrook Road and Maralla Road, North Ellenbrook. The project will also provide for grade separation of the principal shared path along the eastern side of Tonkin Highway, with at grade connections to the networks west of the highway. The new interchange is anticipated to facilitate future development in the Ellenbrook area.
WA	Tonkin Highway Gap	Investment Roads	Tonkin Highway																	Completed	City of Bayswater, City of Belmont	The Project will upgrade the section of the Tonkin highway from Collier Road to Dunreath Drive. The Project involves expanding the existing section of the Tonkin Highway that contains two through-lanes to three through-lanes in both directions, as well as upgrading interchanges, bridges, and a principal shared path.
WA	Tonkin Highway Interchanges	Investment Roads	Tonkin Highway																	In Planning	City of Gosnells, City of Kalamunda	The Project will create graded separations of intersections along the Tonkin Highway at Hale Road, Welshpool Road and Kelvin Road. This includes a Principal Shared Path and widening sections of the highway to tie into the graded interchanges.
WA	Tonkin Highway Stage 3 Extension	Investment Roads	Tonkin Highway																	In Planning	Shire of Serpentine Jarrahdale	The Project will extend the Tonkin Highway from Thomas Road to South Western Highway, south of Mundijong Road. This includes intersections at Bishop Road, Mundijong Road, Thomas Road and Orton Road, as well as a bridge over the freight/passenger railway line in the Project area.
WA	Toodyay Road Upgrade - Dryandra to Toodyay	Investment Roads		80.0	64.0	80%	20.0	20.0	20.0	4.0	0.0	44.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Toodyay, Shire of Mundaring	The project will undertake realignments of sub-standard curves, intersection improvements, provision of passing lanes and seal widening on Toodyay Road from Dryandra to Toodyay.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments.

The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
WA	Toodyay Road Upgrade - Jingsaling Brook to Toodyay	Investment Roads		10.2	8.2	80%	0.0	0.0	2.6	0.0	0.0	2.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Shire of Toodyay	The project will undertake the following works: •Toodyay Road between Jingsaling Brook and Lovers Lane (section 3) - widen the seal and improve the overlay, with the provision of a westbound passing lane, and •Toodyay Road between Goomalling-Toodyay Road and Northam-Toodyay Road (section 6B) - widen the seal and improve the overlay. •Intersection improvements and the installation of crash barriers will also be included on both sections.
WA	Trackless Tram and Road Infrastructure (Scarborough Beach Road) Business Case	Investment Roads		2.0	2.0	100%	0.0	0.6	0.0	0.0	0.0	0.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	City of Stirling	The project will undertake investigations and completion of a business case to determine the feasibility of a trackless tram connecting Scarborough Beach with the City of Stirling Centre and the Perth CBD and associated road infrastructure.
WA	Trial of Low Profile Concrete Sleepers on the WA Grain Lines	Investment Rail		9.4	4.0	42%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Shire of Goomalling, Shire of Northam	The Trial of Low Profile Concrete Sleepers on the WA Grain Lines project will lay low profile concrete sleepers in a 1 in 2 configuration with the existing steel sleepers along a 53.25 km section of track between Arvon and Goomalling in the Iwiana North zone to allow testing of the suitability as an alternative to jarrah sleepers. Annual, independent verification reports will be provided for five years, followed by a final lessons learnt report.
WA	Unallocated Road WA	Investment Roads		11.0	11.0	100%	0.0	0.0	0.0	0.0	0.0	0.0	11.0	0.0	0.0	0.0	0.0	0.0	11.0	Future Project	Not applicable / allocated	Unallocated.
WA	Upgrade Great Eastern Highway and Old Northam Road, Wooroloo and Sawyers Valley	Investment Roads		14.4	11.5	80%	0.0	3.3	0.0	0.0	0.0	3.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Shire of Mundaring	The project will upgrade the intersections at Great Eastern Highway and Old Northam Road in Wooroloo and Sawyers Valley in two stages: •Wooroloo involves realigning approximately two kilometres of Great Eastern Highway, and extending Old Northam Road and reconstructing Wooroloo Prison Farm Access Road to tie into the new alignment. •Sawyers Valley involved installation of major sign and pavement marking upgrades at the Sawyers Valley intersection of Great Eastern Highway and Old Northam Road.
WA	WA Agricultural Supply Chain Improvements - Package 1	Investment Rail		200.0	160.0	80%	8.5	31.6	57.1	58.7	0.0	147.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Coolgardie, Shire of Dundas, City of Kalgoorlie-Boulder, Shire of Laverton, Shire of Leonora, Shire of Meekatharra, Shire of Menzies, Shire of Murchison, Shire of Wiluna, Shire of Yilgarn, Shire of Sandstone, Shire of Esperance, Shire of Ngaanyatjaraku	Undertake rail upgrades, and associated adjustments to local roads, affected by longer trains loading grain in the Wheatbelt and Great Southern regions of Western Australia. It will also include various upgrades on roads used by the agricultural sector in the Wheatbelt, Midwest and Goldfields-Esperance regions.
WA	Wanneroo Road - Dunstan Road to Romeo Road - Duplication	Investment Roads		25.2	12.6	50%	0.0	8.3	4.3	0.0	0.0	12.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	City of Wanneroo	The project will duplicate Wanneroo Road from Dunstan Road to south of Romeo Road and Karoburp Road.
WA	Wanneroo Road and Joondalup Drive Interchange	Investment Roads		71.9	43.5	61%	6.3	4.9	0.0	0.0	0.0	4.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	City of Wanneroo	The project will construct a grade separation at the intersection of Wanneroo Road and Joondalup Drive.
WA	Wanneroo Road-Morley Drive Intersection Upgrade, Balcatta	Investment Roads		20.0	10.0	50%	0.0	0.8	0.0	0.0	0.0	0.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	City of Stirling	The project will upgrade the intersection at Wanneroo Road and Morley Drive, Balcatta.
WA	Westport Project Development	Major Project Business Case Fund (Rail)		67.0	33.5	50%	0.0	0.0	10.0	10.0	13.5	33.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	The project will investigate the planning and scoping works for the following projects that are critical to facilitate construction of the Westport Project: • Anketell Road West • Kwinana Freeway • Roe Highway widening • Freight rail duplication and level crossing removal
WA	Wheatbelt Secondary Freight Network	Investment Roads		187.5	150.0	80%	26.8	22.4	17.8	5.2	0.0	45.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Brookton, Shire of Corrigin, Shire of Cuballing, Shire of Dalwallin, Shire of Dumbleyung, Shire of Dowerin, Shire of Goomalling, Shire of Kulin, Shire of Merredin, Shire of Moora, Shire of Quairading, Shire of Toodyay, Shire of Victoria Plains, Shire of Wickepin, Shire of Wongan-Ballidu, Shire of Narembeen, Shire of Nungarin, Shire of Wandaring	The project will undertake upgrade works on identified priority routes and projects on the Wheatbelt Secondary Freight Network. The works include the construction of overtaking lanes, road and bridge upgrades, shoulder sealing and road train assembly parking bays.
WA	Wheatbelt Timber Bridge Replacement	Investment Roads		15.0	12.0	80%	3.6	1.6	0.0	0.0	0.0	1.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Shire of Goomalling, Shire of Northam, Shire of York, Shire of Wongan-Ballidu	This Project will upgrade timber bridges with concrete culverts within the Wheatbelt region.
SA	2019-20 to 2023-24 National Network Maintenance (SA)	Investment Roads		154.5	154.5	100%	32.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Not applicable / allocated	National Land Transport Network Road Maintenance funding for 2019-20 to 2023-24.
SA	Adelaide and Regional Rail Network Extensions - Planning	Investment Rail		10.0	5.0	50%	0.0	2.5	2.5	0.0	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	The project will deliver planning studies for outer metropolitan and regional passenger rail service extensions. This will include development of new corridors and reactivation of closed corridors.
SA	Adelaide Hills Productivity & Road Safety Package	Investment Roads		150.0	120.0	80%	19.0	36.9	40.0	18.1	6.0	101.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Adelaide Hills Council, Alexandrina Council, The Barossa Council, Mount Barker District Council, City of Onkaparinga	This project will deliver an overtaking lane along Long Valley Road, Strathalbyn, and plan and design improvements to roads and intersections in the Adelaide Hills.
SA	Adelaide Metropolitan Bus Fleet Decarbonisation - Planning	Major Project Business Case Fund (Road)		5.0	2.5	50%	0.0	2.5	0.0	0.0	0.0	2.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	The project will deliver planning studies for design modifications required for depot infrastructure to enable the stabling, charging, maintenance and management of the zero tailpipe emissions bus fleet.
SA	Adelaide Metropolitan Rail Fleet Decarbonisation - Planning	Major Project Business Case Fund (Road)		2.0	1.0	50%	0.0	1.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	The project will deliver planning studies to identify solutions to support a new zero emissions rail fleet.
SA	Adelaide Northern Growth Areas - Planning	Investment Roads		10.0	5.0	50%	0.0	1.3	2.5	1.3	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	The project will deliver planning, technical and cost investigations for transport network improvements in Adelaide's northern growth areas.
SA	Anangu Pitjantjatjara Yankunytjatjara (APY) Lands - Main Access Road Upgrade - Stuart Highway to Pukatja	Investment Roads		156.8	125.4	80%	3.7	2.0	6.3	0.0	0.0	8.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Anangu Pitjantjatjara Inc	The Project will upgrade 210km of the main access road from the Stuart Highway to Pukatja and improvements to 21km of community roads. This includes an additional 31km of sealing from Umuwa to Kallitji and an upgrade of 24km along Gunbarrel Highway to improve flood immunity.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments.

The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
SA	Audio Tactile Line Marking	Investment Roads		7.6	6.1	80%	0.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.4	0.4	Completed	Corporation of the City of Port Augusta, Rural City of Murray Bridge, Coorong District Council, Tatiara District Council, Clare & Gilbert Valleys Council, Kingston District Council, Light Regional Council, District Council of Loxton Waikerie, Adelaide Plains Council, Mid Murray Council, District Council of Mount Remarkable, Northern Areas Council, Port Pirie Regional Council, Renmark Paranga Council, Wakefield Regional Council, Wattle Range Council, Yorke Peninsula Council	This project completed long lengths of Audio Tactile Line Marking on strategic corridors.
SA	Automated Train Protection Signals Upgrade - Seaford Line	Investment Rail		10.0	5.0	50%	0.0	2.6	2.4	0.0	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	This project will upgrade the Adelaide Metropolitan Passenger Rail Network (AMPRN) Automatic Train Protection (ATP) signalling system.
SA	Barrier Highway Upgrade	Investment Roads		62.5	50.0	80%	2.2	5.6	9.2	0.0	0.0	14.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Regional Council of Goyder, District Council of Peterborough, Outback Communities Authority	The Barrier Highway Upgrade includes intersection upgrades, rest areas, major structural widening, shoulder sealing and pavement improvements, audio tactile line marking and signage upgrades.
SA	Brighton Road Intersection Improvements	Investment Roads		30.0	15.0	50%	2.7	2.2	10.1	0.0	0.0	12.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Holdfast Bay	This project will upgrade the intersections of Brighton Road and Edwards Street, South Brighton, and Brighton Road, Dunrobin Road and Wattle Avenue, Hove.
SA	Cross Road - Fullarton Road Intersection	Investment Roads		61.0	30.5	50%	4.3	1.6	0.0	0.0	0.0	1.6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Corporation of the City of Unley, City of Mitcham	This project involves upgrading the Cross Road and Fullarton Road intersection in Adelaide, South Australia. Works included: - Additional through and turn lanes on Cross Road and Fullarton Road. - Indentation of bus stops on all approaches, with the exception of eastbound on Cross Road; - Relocation of the bus stop on Cross Road eastbound; and - Installation of on road cycle lanes on all approaches.
SA	Eyre Highway Upgrade	Investment Roads		77.4	62.1	80%	3.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	District Council of Kimba, District Council of Streaky Bay, Shire of Coolgardie, Shire of Dundas, Shire of Merredin, Shire of Northam, Shire of Yilgarn, District Council of Ceduna, Wudinna District Council, Shire of Mundaring, Outback Communities Authority	The Project involves upgrades that will widen, strengthen, and realign various sections of the Eyre Highway, from Port Augusta out of Iron Head towards the Western Australian border. Package A includes approx. 400km of pavement works and approx. 46km of shoulder sealing. Package B includes intersection upgrades, two new overtaking lanes, three new rest areas, and additional safety works.
SA	Eyre Peninsula Network	Investment Roads		67.9	54.1	80%	20.9	2.4	5.8	0.0	0.0	8.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	District Council of Franklin Harbour, District Council of Elliston, District Council of Cleve, District Council of Lower Eyre Peninsula, District Council of Tumby Bay	This project will include: - Pavement upgrades and shoulder sealing on six high priority areas along the Eyre Peninsula Network. - Construction of overtaking lanes on Lincoln Highway, Western Approach Road, Flinders Highway and Tod Highway. - Intersection improvements at four roundabouts on Liverpool Street in Port Lincoln and the installation of guard rails on targeted areas on Birdseye Highway between Cleve and Cowell.
SA	Fleurieu Connections	Investment Roads		810.4	221.6	27%	85.0	5.9	11.4	11.0	0.0	28.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Onkaparinga	This project will duplicate Main South Road from Seaford to Sellicks Beach, duplicate and deliver safety improvements along Victor Harbor Road between Main South Road and McLaren Vale, and plan for future upgrades of Victor Harbor Road between McLaren Vale and Willunga Hill.
SA	Flinders Link	Investment Rail		139.0	69.5	50%	1.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Corporation of the City of Marion, City of Mitcham	The Flinders Link Project completed an extension of the Tonsley passenger rail line to connect to the Flinders Precinct, including: a 650 metre extension of the Tonsley rail line, linking the Flinders Medical Centre and Flinders University to the rail network, including 520 metres of elevated single track over Sturt Road, Laffer's Triangle and Main South Road; a new station adjacent to the Flinders Medical Centre; an integrated shared pedestrian/cycle path adjacent to the rail line; the removal of the existing Tonsley Station and construction of a new Tonsley Station.
SA	Gammon Ranges Road Upgrade, Nepaburna to Copley	Investment Roads - Remote Roads Upgrade Pilot Prog		3.1	2.4	80%	0.0	2.4	0.0	0.0	0.0	2.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This project proposes to enhance the resilience of the length of Gammon Ranges Road between Nepaburna to Copley. The scope of works includes the stabilisation and replacement of floodways, installation of 17 box culverts and the upgrade and replacement of 16 Cattle Grids.
SA	Gawler Rail Line Electrification	Investment Rail		560.0	280.0	50%	0.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	City of Prospect, The Corporation of the City of Adelaide, City of Charles Sturt, Town of Gawler, City of Playford, City of Port Adelaide Enfield, City of Salisbury	The project completed an upgrade and electrification of the rail line between Salisbury and Gawler, installation of a new signalling system and related equipment.
SA	Goodwood and Torrens Junctions	Investment Rail		421.4	210.7	50%	0.0	7.3	15.6	2.4	0.0	25.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Corporation of the City of Unley, The Corporation of the City of Adelaide, City of Charles Sturt	The project consists of constructing grade separations at two at-grade freight/passenger rail junctions, the removal of four level road-rail crossings, and associated works in and near the Adelaide inner suburbs of Bowden and Goodwood; as well as reconstruction of the Keswick Station and modifications to the Outer Harbour train line.
SA	High Productivity Vehicle Network (SA) - Planning	Investment Roads		17.0	8.5	50%	5.8	2.0	0.8	0.0	0.0	2.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Corporation of the City of Port Augusta, District Council of Kimba, District Council of Streaky Bay, District Council of Ceduna, Wudinna District Council, Outback Communities Authority	Planning to improve freight access to the South Australian road network, including the Greater Adelaide Freight Bypass between Dublin and Murray Bridge, the South Eastern Freeway and Princes Highway between Monarto and Tallem Bend, and the Eyre Highway between Port Augusta and the Western Australian border.
SA	Kangaroo Island Road Safety and Bushfire Resilience Package	Investment Roads		40.0	32.0	80%	14.8	3.1	1.6	0.0	0.0	4.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Kangaroo Island Council	Intersection upgrades, shoulder sealing, audio tactile line marking, pavement rehabilitation, safety barriers and planning for overtaking lanes on Kangaroo Island.
SA	Lefevre Peninsula Upgrades	Investment Roads		100.0	50.0	50%	1.4	1.0	12.5	33.0	0.0	46.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	City of Port Adelaide Enfield	This instrument relates to the development and further scoping of: • Realignment of Victoria Road and improve the intersection at Pelican Point Road. • Improve capacity of the Veitch Road and Victoria Road intersection. • Improvements to the current rail loop to reduce boom gate closure time.
SA	Level Crossing Removal Program (SA) - Planning	Investment Rail		10.0	5.0	50%	3.2	1.3	0.6	0.0	0.0	1.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Not applicable / allocated	This project will deliver planning studies for level crossing removals and other improvements at seven locations across Adelaide, including: Cormack Road, Dry Creek; Cross Road, Emerson; Cross Road, Unley Park; Kings Road, Parafield; Main Road, Glenalta; Morphet Road, Morphetville; and Park Terrace, Salisbury.
SA	Long Valley Road Mass Action	Investment Roads		6.6	5.3	80%	0.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Alexandrina Council	This project has delivered a suite of safety improvements along Long Valley Road, including: localised widening, shoulder sealing, intersection treatments, safety barriers and sight distance improvements.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments.

The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
SA	Main South Road Overtaking Lanes	Investment Roads		31.8	15.9	50%	0.0	2.9	11.8	1.2	0.0	15.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	This project will deliver three overtaking lanes on Main South Road between Myponga and Cape Jervis.
SA	Marion Road - Anzac Highway to Cross Road	Investment Roads		400.0	200.0	50%	25.0	22.5	95.0	57.5	0.0	175.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Corporation of the City of Marion, City of West Torrens	This project will deliver an overpass of the Glenelg tram line, tram station and Mike Turtur Bikeway over Marion and Cross roads, Plympton, upgrades to the intersections of Marion and Cross roads and Marion Road and Anzac Highway, new open community space under the elevated tram line and pedestrian and cycling access improvements.
SA	Marion Road and Sir Donald Bradman Drive Intersection Upgrade	Investment Roads		85.0	42.5	50%	14.2	1.0	12.5	11.1	2.1	26.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	City of West Torrens	Detailed planning and early works for an upgrade of the intersection of Marion Road and Sir Donald Bradman Drive.
SA	Median Wire Rope - Dukes Highway	Investment Roads		1.7	1.4	80%	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.7	0.7	Completed	Coorong District Council	This project installed median wire rope along Dukes Highway on sections between Taillem Bend and Keith.
SA	Metro Intersection Upgrade Program - Glen Osmond Road/Fullarton Road Intersection Upgrade	Investment Roads		35.0	17.5	50%	3.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Corporation of the City of Unley	This project upgraded the intersection at Glen Osmond Road and Fullarton Road.
SA	Metro Intersection Upgrade Program - Grand Junction Road/Hampstead Road Intersection Upgrade	Investment Roads		20.0	10.0	50%	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	City of Port Adelaide Enfield	The project upgraded the intersection at Grand Junction Road and Hampstead Road including construction of a right-turn lane on Grand Junction West.
SA	Metro Intersection Upgrade Program - Torrens Road (Ovingham) Level Crossing Upgrade	Investment Roads		231.0	115.5	50%	0.0	9.7	17.5	0.0	0.0	27.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	City of Prospect	This project upgraded the level crossing on Torrens Road, including grade separation of the existing intersection, an upgrade of Ovingham railway station, re-railing works, realignment of Torrens Road and works on surrounding roads and intersections.
SA	National Network Maintenance (SA)	Investment Roads		129.0	129.0	100%	0.0	32.3	32.3	32.3	32.3	129.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	National Land Transport Network Road Maintenance funding from 2024-25 to 2027-28.
SA	Nationwide Freight Highway Upgrade Program (SA)	Investment Roads		500.0	400.0	80%	0.0	73.3	25.0	25.0	25.0	148.3	25.0	25.0	25.0	25.0	25.0	126.7	251.7	Under Construction	Corporation of the City of Port Augusta, Coorong District Council, Tatiara District Council, Anangu Pitjantjatjara Inc, District Council of Mount Remarkable, Port Pirie Regional Council, Wakefield Regional Council, Outback Communities Authority	Project to undertake a program of upgrades to the Dukes, Stuart and Augusta Highways in South Australia. Project in conjunction with a rolling package of upgrades to the Tanami Track in the Northern Territory and Western Australia.
SA	North East Road and Nottage Terrace Intersection Upgrade	Investment Roads		6.0	3.0	50%	3.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	City of Prospect, Corporation of the Town of Walkerville	This project delivered safety and capacity improvements at the intersection of North East Road and Nottage Terrace in Collinswood.
SA	North-South Corridor - Torrens to Darlington	Investment Roads		15,400.0	7,700.0	50%	352.0	476.0	646.0	951.0	1,032.0	3,105.0	1,434.0	1,024.0	505.0	512.0	421.2	0.0	3,896.2	In Planning	Corporation of the City of Marion, Corporation of the City of Unley, City of Mitcham, City of West Torrens	This project will upgrade the North-South Corridor between the River Torrens and Darlington, including two sets of twin three-lane tunnels, connected by an open motorway, and upgrades to the surrounding transport network.
SA	Oaklands Crossing Grade Separation at the Intersection of Diagonal and Morphett Roads	Investment Roads		133.4	74.3	56%	0.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Corporation of the City of Marion	Construction of a rail overpass extending approximately 400 metres to the east and west of the Oaklands Park level crossing as well as construction of a new Oaklands train station (160 metres in length). Modifications to road junctions along Morphett Road and Diagonal Road and a grade separation of the Marino Rocks Greenway pedestrian and cycling shared use path at Morphett Road.
SA	Overpass at Port Wakefield and Township Duplication	Investment Roads		124.5	99.6	80%	3.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Wakefield Regional Council	This project delivered a two-way overpass at the intersection of the Augusta and Copper Coast highways on the Port Wakefield Highway. It will also duplicate the Port Wakefield Highway through the town of Port Wakefield, connect to Balaklava Road via a T-junction and deliver a connection between the Augusta Highway and Copper Coast Highway.
SA	Portrush Road - Magill Road Intersection	Investment Roads		98.0	49.0	50%	4.9	4.9	0.0	0.0	0.0	4.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Corporation of the City of Norwood Payneham & St Peters, City of Burnside	The project upgraded the Portrush Road - Magill Road intersection by extending turning lanes, and installing additional turning and through lanes.
SA	Princes Highway - SA	Investment Roads	Princes Highway - SA	601.6	481.3	80%	117.7	20.3	35.6	32.5	26.5	114.9	45.0	0.0	0.0	0.0	0.0	0.0	45.0	Under Construction	Not applicable / allocated	The Princes Highway Corridor (SA) is broadly along the National Land Transport Network in South Australia between Port Augusta and Taillem Bend. The Princes Highway (South East) from Mt Gambier to Taillem Bend is off the National Land Transport Network (NLTN). There are currently 8 projects in the corridor: •Princes Highway - Port Wakefield to Port Augusta Duplication works •Augusta Highway Duplication Stage 2 •Princes Highway Corridor - Intersection Improvements •Princes Highway Corridor - Overtaking Lanes •Princes Highway Corridor - Pavement Works •Princes Highway Corridor - Rest Areas •Princes Highway Corridor - Safety and Signage Improvements •Princes Highway Corridor - Shoulder Sealing (complete)
SA	Augusta Highway Duplication Stage 2	Investment Roads	Princes Highway - SA																	Under Construction	Wakefield Regional Council	This project will duplicate the Augusta Highway from Port Wakefield to Lochiel, to improve safety and travel times, and will build on existing investments to duplicate priority sections of the highway from Port Wakefield to Port Augusta. The project will also include planning for future duplication works between Port Pirie and Crystal Brook.
SA	Mount Barker and Verdun Interchange Upgrades	Investment Roads	Princes Highway - SA																	In Planning	Not applicable / allocated	The project will deliver upgrades to two interchanges with the South Eastern Freeway at Mount Barker and Verdun.
SA	Princes Highway - Port Wakefield to Port Augusta Duplication works	Investment Roads	Princes Highway - SA																	Under Construction	Corporation of the City of Port Augusta, District Council of Mount Remarkable, Port Pirie Regional Council, Wakefield Regional Council	This project will duplicate priority sections of the Augusta Highway between Port Wakefield and Port Augusta.
SA	Princes Highway Corridor - Intersection Improvements	Investment Roads	Princes Highway - SA																	Under Construction	Corporation of the City of Port Augusta, Rural City of Murray Bridge, Coorong District Council, District Council of Grant, Kingston District Council, Mount Barker District Council, City of Mount Gambier, District Council of Mount Remarkable, Port Pirie Regional Council, District Council of Robe, Wakefield Regional Council, Wattle Range Council	This project will upgrade several intersections connecting with the South Eastern Freeway, Princes Highway and Augusta Highway.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
SA	Princes Highway Corridor - Overtaking Lanes	Investment Roads	Princes Highway - SA																	Under Construction	Corporation of the City of Port Augusta, Rural City of Murray Bridge, Coorong District Council, District Council of Grant, Kingston District Council, Mount Barker District Council, City of Mount Gambier, District Council of Mount Remarkable, Port Pirie Regional Council, District Council of Robe, Wakefield Regional Council, Wattle Range Council	This project will construct multiple new overtaking lanes and upgrade several existing overtaking lanes on the Princes Highway and Augusta Highway.
SA	Princes Highway Corridor - Pavement Works	Investment Roads	Princes Highway - SA																	Under Construction	Corporation of the City of Port Augusta, Rural City of Murray Bridge, Coorong District Council, District Council of Grant, Kingston District Council, Mount Barker District Council, City of Mount Gambier, District Council of Mount Remarkable, Port Pirie Regional Council, District Council of Robe, Wakefield Regional Council, Wattle Range Council	This project will deliver approximately 80 kilometres of asphalt and pavement rehabilitation works on the South Eastern Freeway, Princes Highway and Augusta Highway.
SA	Princes Highway Corridor - Rest Areas	Investment Roads	Princes Highway - SA																	Under Construction	Corporation of the City of Port Augusta, Rural City of Murray Bridge, Coorong District Council, District Council of Grant, Kingston District Council, Mount Barker District Council, City of Mount Gambier, District Council of Mount Remarkable, Port Pirie Regional Council, District Council of Robe, Wakefield Regional Council, Wattle Range Council	This project will install one new, and upgrade three existing rest areas on the Princes Highway.
SA	Princes Highway Corridor - Safety and Signage Improvements	Investment Roads	Princes Highway - SA																	Under Construction	Corporation of the City of Port Augusta, Rural City of Murray Bridge, Coorong District Council, District Council of Grant, Kingston District Council, Mount Barker District Council, City of Mount Gambier, District Council of Mount Remarkable, Port Pirie Regional Council, District Council of Robe, Wakefield Regional Council, Wattle Range Council	This project will include installation of Audio Tactile Line Marking across over 200 kilometres of the entire Princes Highway Corridor in South Australia, six bridge upgrades along the Princes Highway and targeted signage upgrades.
SA	Princes Highway Corridor - Shoulder Sealing	Investment Roads	Princes Highway - SA																	Completed	Corporation of the City of Port Augusta, Rural City of Murray Bridge, Coorong District Council, District Council of Grant, Kingston District Council, Mount Barker District Council, City of Mount Gambier, District Council of Mount Remarkable, Port Pirie Regional Council, District Council of Robe, Wakefield Regional Council, Wattle Range Council	This project will seal priority sections of the road shoulder on the Princes Highway between Kingston and Millicent.
SA	Regional Level Crossing Upgrade Fund - SA	Investment Roads		30.0	15.0	50%	0.0	6.2	5.3	3.5	0.0	15.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	Upgrading of regional railway level crossings at the below six South Australian locations. <ul style="list-style-type: none"> • Montrose Lane, Crystal Brook • Port Davis Road, Warnertown • Caltowie-Georgetown Road, Caltowie • Railway Terrace (South), Coonalpyn • McConville Road, Quorn • Multi-site project as per Round 1 PPR - Jamestown, Mannanarie, Gladstone and Caltowie.
SA	Regional North-South Freight Route	Investment Roads		11.7	9.3	80%	0.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Mid Murray Council	This project delivered a higher capacity North-South Freight Route between Murray Bridge and Annandale, bypassing Adelaide. It involves various upgrades along the route via Ridley Road and Halfway House Road to remove speed restrictions and improve productivity.
SA	Regional Road Network Package	Investment Roads		52.0	41.6	80%	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Coorong District Council, Tatiara District Council, District Council of Streaky Bay, Clare & Gilbert Valleys Council, District Council of Ceduna, Regional Council of Goyder, Wudinna District Council, Light Regional Council, District Council of Loxton Waikerie, Mid Murray Council, District Council of Mount Remarkable, Yorke Peninsula Council, Outback Communities Authority	This package will target pavement treatments, shoulder sealing, and safety enhancements to benefit the freight industry and regional communities across the State. Corridors include Stuart Highway in the Far North, Yorke Highway in the Mid North and the Dukes and Riddoch Highways in the South East as well as several other key routes across South Australia.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
SA	Riverland Network Flood Resilience Upgrades	Major Project Business Case Fund (Road)		20.0	10.0	50%	0.0	2.5	2.5	2.5	2.5	10.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	This project will complete the planning for the upgrade to six roads in the Riverland region of South Australia to improve network resilience and reduce road closures following floods of the River Murray.
SA	Road Lighting Improvements	Investment Roads		10.6	8.5	80%	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Corporation of the City of Port Augusta, Rural City of Murray Bridge, Clare & Gilbert Valleys Council, Adelaide Hills Council, Alexandrina Council, The Barossa Council, Kangaroo Island Council, Light Regional Council, Mid Murray Council, Mount Barker District Council, City of Onkaparinga, Port Pirie Regional Council, District Council of Yankalilla, Yorke Peninsula Council	This project will install or upgrade road lighting at critical rural intersections.
SA	Road Safety Program additional funding - SA	Investment Roads		84.0	84.0	100%	16.8	25.2	42.0	0.0	0.0	67.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	1. Funding will see the roll out of road safety treatments in regional areas of South Australia and greater protection for vulnerable road users through a walking and cycling package. 2. Project treatments include: - Audio Tactile Line Markings - Shoulder sealing - Barriers - Hazard reduction - Lane widening - Cycleway separation - Signalised crossings
SA	Rural Roads Package - Horrocks Highway Corridor	Investment Roads		105.0	84.0	80%	5.1	5.3	14.5	0.0	0.0	19.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	The Flinders Ranges Council, Clare & Gilbert Valleys Council, Light Regional Council, District Council of Mount Remarkable, Northern Areas Council, Wakefield Regional Council	This project will deliver overtaking lanes, shoulder sealing and other efficiency and safety works along the Horrocks Highway in mid-north SA.
SA	Rural Roads Package - Naracoorte Roundabouts	Investment Roads		14.6	11.8	81%	2.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Naracoorte Lucindale Council	This project upgraded two existing roundabouts in Naracoorte and the intersection of Wimmera Highway with the Teys Australia abattoir and the Qube depot.
SA	Rural Roads Package - Safety Package	Investment Roads		155.0	124.4	80%	6.0	11.2	0.0	0.0	0.0	11.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	The Flinders Ranges Council, Clare & Gilbert Valleys Council, Light Regional Council, District Council of Mount Remarkable, Northern Areas Council, Wakefield Regional Council	This first tranche of works will target critical areas on eight country roads in rural South Australia. Works will include shoulder sealing, roadside hazard removal, pavement works, delineation treatments to improve line marking and signage and intersection upgrades. Tranche two works will construct overtaking lanes on the Augusta Highway, Lincoln Highway, Riddoch Highway, Victor Harbor Road and Long Valley Road. Tranche three works will include shoulder sealing on thirteen rural roads across South Australia.
SA	Safety Barrier Program	Investment Roads		10.7	8.5	80%	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Rural City of Murray Bridge, Berri Barmera Council, Adelaide Hills Council, Alexandrina Council, Mount Barker District Council, District Council of Yankalilla	This project installed safety barriers at high risk crash sites across SA.
SA	Sealing Local Road Approaches & Minor Junction Improvements	Investment Roads		12.2	9.7	80%	2.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Rural City of Murray Bridge, Coorong District Council, Berri Barmera Council, District Council of Grant, Adelaide Hills Council, Alexandrina Council, Mount Barker District Council, District Council of Yankalilla	This project delivered minor improvements to junctions along key corridors. Treatments include sealing aprons and local road approaches and delineation improvements.
SA	South Eastern Freeway Upgrade	Investment Roads		350.0	220.0	63%	35.6	51.2	38.0	36.0	32.0	157.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Adelaide Hills Council, City of Burnside	This project will upgrade the Heysen Tunnels, including repairs to the tunnel lining, improved lighting, signage, ventilation and electrical systems, and installation of a new fire suppression system. It will also include detailed planning and design for a managed motorway system along the South Eastern Freeway between the intersection of Portrush Road and Cross Road, Glen Osmond, and Crafers.
SA	Southern Expressway and Majors Road Interchange	Investment Roads		120.0	60.0	50%	19.8	22.5	15.3	2.5	0.0	40.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Corporation of the City of Marion	This project will deliver new on- and off-ramps to the Southern Expressway at Majors Road, O'Halloran Hill, and upgrade Majors Road in the immediate vicinity.
SA	Strzelecki Track Upgrade - Sealing	Investment Roads		205.0	164.0	80%	0.0	26.9	36.0	33.0	0.0	95.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Outback Communities Authority	The project involves sealing of priority sections of the Strzelecki Track from the Adventure Way junction progressing south towards the Strzelecki Creek Crossing for a distance of approximately 240 kilometres, including targeted roadway works and a major upgrade at the Strzelecki Creek.
SA	Sturt Highway Upgrade	Investment Roads		87.5	70.0	80%	16.9	6.1	0.0	0.0	0.0	6.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Berri Barmera Council, The Barossa Council, Light Regional Council, District Council of Loxton Waikerie, Mid Murray Council, Renmark Paringa Council	The Sturt Highway Upgrade includes junction upgrades, overtaking lanes, pavement and safety upgrades, rest areas and the Duplication Berri to Renmark planning study.
SA	Targeted Investments to Improve National Supply Chain Resilience	Investment Roads		75.0	60.0	80%	0.0	31.5	11.7	16.8	0.0	60.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	District Council of Kimba, District Council of Streaky Bay, Anangu Pitjantjatjara Inc, District Council of Ceduna, Wudinna District Council, Outback Communities Authority	Work will include upgrades to sections of the Stuart and Eyre Highways to improve drainage and ensure that these national freight routes which are key to interstate supply chains to the North and West of Australia remain open. Works will include improvements at Glendambo, Lake Windabout and Woomalla Creek along the Stuart Highway and a section 20km west of Kimba along the Eyre Highway.
SA	Tea Tree Road Upgrade including Floodways, Yunta to Tea Tree	Investment Roads - Remote Roads Upgrade Pilot Prog		6.2	5.0	80%	2.5	2.5	0.0	0.0	0.0	2.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	Upgrading an existing approximately 20 km section of Tea Tree Road located north of the township of Yunta. The scope of works includes elevation of sections of the roadway, construction of new floodways, upgrades to existing floodways and stormwater culverts, and upgrades to longitudinal stormwater management.
TAS	2019-20 to 2023-24 National Network Maintenance (TAS)	Investment Roads		40.4	40.4	100%	8.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Not applicable / allocated	National Land Transport Network Road Maintenance funding for 2019-20 to 2023-24.
TAS	Algona Road Grade Separated Interchange and Duplication of the Kingston Bypass	Investment Roads		76.4	61.1	80%	0.0	3.5	23.8	25.8	8.0	61.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Kingborough Council	This project will upgrade the roundabout at the intersection of Algona Road and Channel Highway, near Kingston south of Hobart, and will duplicate the Kingston Bypass from Algona Road to Huon Highway to cater for significant growth south of Hobart.
TAS	Arthur Highway Corridor	Investment Roads	Arthur Highway Corridor	2.0	1.6	80%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.6	0.0	0.0	0.0	0.0	1.6	Not applicable / allocated	Not applicable / allocated	The Arthur Highway between Sorell and Port Arthur. There is currently one project in the corridor: - Arthur Highway - Planning
TAS	Arthur Highway - Planning	Investment Roads	Arthur Highway Corridor																	In Planning	Not applicable / allocated	The project will undertake planning for safety upgrades to the Arthur Highway between Sorell and Port Arthur.

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
TAS	Tasmanian Freight Rail Revitalisation - Network	Investment Rail		178.5	89.3	50%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	3.6	0.0	3.6	Completed	Break O'day Council, Waratah-Wynyard Council, Central Coast Council, Brighton Council, Burnie City Council, Devonport City Council, Glenorchy City Council, Kentish Council, West Coast Council, Meander Valley Council, Northern Midlands Council, Southern Midlands Council	The works incorporated sleeper and rail replacement, formation rectification, yard and terminal track work and the addition of, or modification to existing, passing loops, level crossing upgrades, rail corridor drainage upgrades and works to assets that may create a single point of failure to the network such as bridges and major culverts.
TAS	Tasmanian Freight Rail Revitalisation - Off Network	Investment Rail		60.7	30.3	50%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.8	0.0	0.8	Completed	Break O'day Council, Waratah-Wynyard Council, Burnie City Council, West Coast Council, Northern Midlands Council	The works incorporate sleeper and rail replacement, formation rectification, yard and terminal track work and the addition of, or modification to existing, passing loops, level crossing upgrades, rail corridor drainage upgrades and works to assets that may create a single point of failure to the network such as bridges and major culverts.
TAS	Tasmanian Freight Rail Revitalisation - Tranche 3 - Port of Burnie Shiploader Upgrade	Investment Rail		82.0	82.0	100%	5.0	5.0	13.0	0.0	0.0	18.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Burnie City Council	Install a new shiploader and expansion of the Bulk Minerals Export Facility at the Burnie Port in North West Tasmania, to replace the existing 50 year-old shiploader unit, to enable bulk commodities to be transferred to container ships for domestic and overseas export.
TAS	Tasmanian Freight Rail Revitalisation - Tranche 3 - Rail Renewal - Off Network	Investment Rail		15.3	4.5	29%	1.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Break O'day Council, Waratah-Wynyard Council, Central Coast Council, Brighton Council, Burnie City Council, Devonport City Council, George Town Council, Kentish Council, West Coast Council, Launceston City Council, Meander Valley Council, Northern Midlands Council, Southern Midlands Council	Undertake key works where required to the Melba, Derwent Valley and Fingal Rail Lines including track works upgrades with the replacement of rail, sleepers and ballast including formation renewal work and trackside drainage; earthworks strengthening and reconstructions; upgrades to priority bridges and major culverts that have a minimum remaining service life of less than five years; undertake coastal erosion and landslips remediation work in priority areas including installation of monitoring equipment; upgrade of priority level crossings; and construction and modification works within terminals and yards.
TAS	Tasmanian Freight Rail Revitalisation - Tranche 3 - Rail Renewal - Network	Investment Rail		80.7	23.5	29%	11.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Break O'day Council, Waratah-Wynyard Council, Central Coast Council, Brighton Council, Burnie City Council, Devonport City Council, George Town Council, Kentish Council, West Coast Council, Launceston City Council, Meander Valley Council, Northern Midlands Council, Southern Midlands Council	Undertake key works where required to the South, Western and Bell Bay Rail Lines including track works upgrades with the replacement of rail, sleepers and ballast including formation renewal work and trackside drainage; earthworks strengthening and reconstructions; upgrades to priority bridges and major culverts that have a minimum remaining service life of less than five years; undertake coastal erosion and landslips remediation work in priority areas including installation of monitoring equipment; upgrade of priority level crossings; and construction and modification works within terminals and yards.
TAS	Tasmanian Freight Rail Revitalisation - Tranche 4 - Network	Investment Rail		102.0	81.6	80%	0.0	4.8	20.4	20.4	20.4	66.0	15.6	0.0	0.0	0.0	0.0	0.0	15.6	In Planning	Break O'day Council, Waratah-Wynyard Council, Central Coast Council, Brighton Council, Burnie City Council, Devonport City Council, George Town Council, Kentish Council, West Coast Council, Launceston City Council, Meander Valley Council, Northern Midlands Council, Southern Midlands Council	This project will undertake key works to the South, Western and Bell Bay Rail Lines including track work upgrades with the replacement of rail, sleepers and ballast including formation renewal work and trackside drainage; bridge and culvert upgrades; coastal erosion and landslips remediation work including installation of monitoring equipment; level crossing renewals and upgrades; upgrades to below rail communication systems; and construction and modification works to terminals, sidings, storage facilities and yards.
TAS	Tasmanian Freight Rail Revitalisation - Tranche 4 - Off Network	Investment Rail		18.0	14.4	80%	0.0	3.6	3.6	3.6	3.6	14.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Break O'day Council, Waratah-Wynyard Council, Brighton Council, Burnie City Council, West Coast Council, Northern Midlands Council	This project will undertake key works to the Melba, Derwent Valley and Fingal Rail Lines including track work upgrades with the replacement of rail, sleepers and ballast including formation renewal work and trackside drainage; bridge and culvert upgrades; coastal erosion and landslips remediation work including installation of monitoring equipment; level crossing renewals and upgrades; upgrades to below rail communication systems; and construction and modification works to terminals, sidings, storage facilities and yards.
TAS	Tasmanian Roads Corridor	Investment Roads	Tasmanian Roads Corridor	699.6	558.6	80%	7.2	41.5	45.5	71.0	80.3	238.3	78.5	74.0	52.0	108.6	0.0	0.0	313.1		Not applicable / allocated	This package will deliver projects along the Bass Highway, Tasman Highway and the East & West Tamar Highways. There are currently 5 projects in the corridor: - Great Eastern Drive Tourism Support - additional packages - Tasman Highway Sideling Upgrade - Stage 2 - Tasmanian Roads Corridor Unallocated - Tasmanian Roads Package - Northern Roads Package - Stage 2 - West Tamar Highway targeted upgrades between Exeter and Launceston
TAS	Great Eastern Drive Tourism Support - additional packages	Investment Roads	Tasmanian Roads Corridor																	In Planning	Break O'day Council, Glamorgan Spring Bay Council	This component of the project will provide safety improvements to the Great Eastern Drive in the vicinities of the Apsley River and the township of Lisdillon through the delivery of road widening, realignment and overtaking lanes.
TAS	Tasman Highway Sideling Upgrade - Stage 2	Investment Roads	Tasmanian Roads Corridor																	In Planning	Dorset Council, Launceston City Council	The Project will upgrade approximately 9 kilometres of the Tasman Highway at the Sideling between the access road near the Sideling Lookout and the Corkerlys Road intersection.
TAS	Tasmanian Roads Corridor Unallocated	Investment Roads	Tasmanian Roads Corridor																	Future Project	Not applicable / allocated	Unallocated.
TAS	Tasmanian Roads Package - Northern Roads Package Stage 2	Investment Roads	Tasmanian Roads Corridor																	Under Construction	George Town Council, Launceston City Council, West Tamar Council	This project will deliver upgrade to the existing West Tamar Highway, including the duplication of lanes between Freshwater Point Road and Acropolis Drive, improvements to intersections, and the construction of cycling and pedestrian infrastructure.
TAS	West Tamar Highway targeted upgrades between Exeter and Launceston	Investment Roads	Tasmanian Roads Corridor																	In Planning	Launceston City Council, West Tamar Council	The West Tamar Highway runs from Launceston to Greens Beach in the far north east of Tasmania. This project will deliver targeted upgrades between Exeter and Launceston to make this section of the West Tamar Highway safer and more efficient.
TAS	Tasmanian Roads Package - Evandale Main Road Duplication - Launceston Airport to Bredalbane Roundabout	Investment Roads		16.7	13.4	80%	0.0	0.5	0.0	0.0	0.0	0.5	0.0	0.0	0.0	0.0	1.1	0.0	1.1	Completed	Northern Midlands Council	This project constructed approximately 1.8km of new dual carriageway along Evandale Main Road from Launceston Airport to Bredalbane Roundabout including upgrades to key intersections and selected safety upgrades.
NT	2019-20 to 2023-24 National Network Maintenance (NT)	Investment Roads		83.7	83.7	100%	16.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Not applicable / allocated	National Land Transport Network Road Maintenance funding for 2019-20 to 2023-24.
NT	Alice Springs to Halls Creek Upgrade - Scoping and Investigations	Investment Roads		4.1	3.3	80%	0.0	0.5	0.0	0.0	0.0	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Shire of Halls Creek, MacDonnell Regional Council, Central Desert Regional Council	This project involves scoping and investigation works for upgrades on Tanami Road, including design and preparatory works for future projects on the corridor.
NT	Barkly Hwy - Safety Improvements	Investment Roads		4.9	3.9	80%	0.0	0.5	0.0	0.0	0.0	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Completed	Barkly Regional Council	The package will deliver various safety improvement works on the Barkly Highway.
NT	Burntime Highway Road Upgrading - Project Development and Delivery Phase	Northern Australia Roads Program - State		48.1	38.5	80%	0.0	1.8	0.0	0.0	0.0	1.8	0.0	2.7	0.0	0.0	0.0	0.0	2.7	Completed	Victoria Daly Regional Council	This project will deliver over 54 kilometres of upgrades, which will include both strengthening and widening and gravel re-sheeting works.
NT	Duplication of Stuart Highway South of Noonamah to Katherine	Major Project Business Case Fund (Road)		4.4	3.5	80%	0.0	3.5	0.0	0.0	0.0	3.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Not applicable / allocated	The Project will support the NT to plan and develop a business case to duplicate the Stuart Highway between Noonamah and Katherine

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed). All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments. Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget. The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs). Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update. Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years. Completed projects are included where final payments are to be made (awaiting project closure report). Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
NT	Central Arnhem Road Upgrade	Investment Roads	Regional Roads																	Under Construction	Roper Gulf Regional Council, West Arnhem Regional Council, East Arnhem Regional Council	The Central Arnhem Road Upgrade will involve sealing, reconstructing, widening, and flood immunity improvements to priority sections of the route to a fit-for-purpose standard.
NT	Jabiru Road Upgrades (Kakadu National Park)	Investment Roads	Regional Roads																	In Planning	Litchfield Council, Victoria Daly Regional Council, West Arnhem Regional Council	Upgrade roads to support access to the township of Jabiru and Kakadu National Park.
NT	Nationwide Freight Highway Upgrade Program (NT) - Central Arnhem Road	Investment Roads	Regional Roads																	Under Construction	Not applicable / allocated	This project will contribute to the upgrade and sealing of Central Arnhem Road.
NT	Port Keats Road - Wadeye to Palumpa (Ngarriyanga)	Investment Roads	Regional Roads																	In Planning	Not applicable / allocated	The Project will upgrade, widen and seal Port Keats Road between Wadeye and Palumpa (Ngarriyanga).
NT	Regional Roads Productivity Package - Arnhem Link Road	Investment Roads	Regional Roads																	Under Construction	West Arnhem Regional Council, East Arnhem Regional Council	This project will upgrade five sections of the Arnhem Link Road across three separate packages of works. Works to be delivered include, sealing and flood immunity works such as the installation of drainage culverts and concrete causeways.
NT	Remote Community Access Roads Upgrades	Investment Roads	Regional Roads																	In Planning	Not applicable / allocated	The Project will upgrade and seal priority access roads to communities for sealing including Imampa (Imampa Road), Emu Point (Emu Point Access) and Mungkatka (McLaren Creek Access).
NT	Road Safety Program - NT (Regional)	Investment Roads		113.0	90.4	80%	0.1	19.3	0.0	0.0	0.0	19.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This will increase the maximum funding amount that the Australian Government may contribute to tranche 1 and tranche 2 of the Road Safety Program, NT regional works.
NT	Road Safety Program - NT (Urban)	Investment Roads		11.2	5.6	50%	0.0	1.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This instrument will decrease the maximum funding that the Australian Government may contribute to Tranches 1 and 2 of the Road Safety Program
NT	Road Safety Program additional funding - NT	Investment Roads		45.0	45.0	100%	0.0	9.0	36.0	0.0	0.0	45.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Not applicable / allocated	This funding instrument gives authority for the Australian Government to contribute up to \$13,258,251 to the Northern Territory Government to deliver the 2023-25 Road Safety Program.
NT	Stuart, Victoria and Barkly Highways	Investment Roads	Stuart, Victoria and Barkly Highways	738.2	579.3	78%	26.0	84.7	136.2	122.1	37.0	380.0	20.0	22.0	0.0	0.0	0.0	0.0	42.0	Not applicable / allocated		This corridor includes the Stuart, Victoria and Barkly Highways in the Northern Territory. There are 15 projects in the corridor: - Tiger Brennan Drive/Berrimah Road Intersection Upgrade - Northern Territory National Network Highway Upgrades (Phase One) - Northern Territory National Network Highway Upgrades (Phase 2) - Stuart Highway Upgrade at Coolalinga - Stuart Highway / Katherine Cotton Gin Intersection Upgrade - Stuart Hwy - Safety improvements - Stuart Highway Road Safety and Fatigue Management Upgrades - Stuart Highway Strengthening and Widening (Regional) - Berrimah Road Duplication - Stuart Highway to Tiger Brennan Drive - National Network Highway Flood Resilience Upgrades - Stuart Highway Upgrades - Victoria Highway Upgrades - Barkly Highway Upgrades - Stuart Highway - Schwarz Crescent Intersection Upgrade - Roystonea Avenue Duplication - Terry Drive to Lambrick Avenue
NT	Barkly Highway Upgrades	Northern Australia Roads Program - State	Stuart, Victoria and Barkly Highways																	In Planning	Not applicable / allocated	Upgrade priority sections of the Barkly Highway with works involving pavement strengthening, widening, resealing and surface correction.
NT	Berrimah Road Duplication - Stuart Highway to Tiger Brennan Drive	Investment Roads	Stuart, Victoria and Barkly Highways																	In Planning	Not applicable / allocated	The Project will duplicate the Berrimah Road to a dual carriageway between the Stuart Highway and Tiger Brennan Drive.
NT	National Network Highway Flood Resilience Upgrades	Investment Roads	Stuart, Victoria and Barkly Highways																	In Planning	Not applicable / allocated	Upgrade priority sections of the Stuart, Victoria and Barkly Highways vulnerable to flooding
NT	Northern Territory National Network Highway Upgrades (Phase 2)	Investment Roads	Stuart, Victoria and Barkly Highways																	Under Construction	Coomalie Community Government Council, Katherine Town Council, Litchfield Council, Victoria Daly Regional Council, MacDonnell Regional Council, Barkly Regional Council, Roper Gulf Regional Council, Central Desert Regional Council	The project will upgrade priority sections of the Stuart, Victoria and Barkly Highways in the Northern Territory with works involving pavement strengthening, widening and resurfacing to upgrade deteriorating sections of road, and upgrades to address identified road safety and fatigue management issues that contribute to vehicle crashes. Specific packages of works will be delivered on a rolling basis based on ongoing investigations, assessments and analysis of road conditions and vehicle accident data, and community consultations.
NT	Northern Territory National Network Highway Upgrades (Phase One)	Investment Roads	Stuart, Victoria and Barkly Highways																	Under Construction	MacDonnell Regional Council, Barkly Regional Council, Central Desert Regional Council	The project will upgrade priority sections of the Stuart, Victoria and Barkly highways in the Northern Territory with works involving pavement strengthening, widening and resurfacing to upgrade deteriorating sections of road, and upgrades to address identified road safety and fatigue management issues that contribute to vehicle crashes. The upgrades will provide a better quality and more efficient road network, allowing for growth in traffic volumes, as well as improving road safety. This will support industry and business by providing better freight links, and enhance social equity by providing a more efficient, safe and reliable means for Territorians to access key essential services such as education, health and time-critical emergency services. Specific packages of works will be proposed on a rolling basis by the Northern Territory Government based on ongoing investigations, assessments and analysis of road conditions and vehicle accident data, and community consultations.
NT	Roystonea Avenue Duplication - Terry Drive to Lambrick Avenue	Investment Roads	Stuart, Victoria and Barkly Highways																	In Planning	Not applicable / allocated	Extend the existing four-lane, dual carriageway on Roystonea Avenue from Terry Drive to Lambrick Avenue
NT	Stuart Highway - Road Safety and Fatigue Management Upgrades	Investment Roads	Stuart, Victoria and Barkly Highways																	Completed	Coomalie Community Government Council, City of Palmerston, City of Darwin, Litchfield Council, Roper Gulf Regional Council	Upgrades to roads on the Alice Springs to Darwin road corridor involving road safety and fatigue management works.
NT	Stuart Highway - Schwarz Crescent Intersection Upgrade	Investment Roads	Stuart, Victoria and Barkly Highways																	In Planning	Not applicable / allocated	Upgrade the intersection at the Stuart Highway and construct a three-legged roundabout to connect the Stuart Highway to Schwarz Crescent and Anzac Hill Road
NT	Stuart Highway / Katherine Cotton Gin Intersection Upgrade	Investment Roads	Stuart, Victoria and Barkly Highways																	Under Construction	Katherine Town Council	This project includes an intersection upgrade on the Stuart Highway at the Cotton Gin north of Katherine.
NT	Stuart Highway Strengthening and Widening (Regional)	Investment Roads	Stuart, Victoria and Barkly Highways																	Under Construction	MacDonnell Regional Council, Central Desert Regional Council	Upgrades to four priority sections of the Stuart Highway in regional areas of the Northern Territory, including pavement strengthening and widening and pavement rehabilitation, at: approximately between chainages 598km and 600km; Renner Springs; Elizabeth River to Jenkins Road; and approximately between chainages 1437km and 1439km (North of Tropic of Capricorn).
NT	Stuart Highway Upgrade at Coolalinga	Investment Roads	Stuart, Victoria and Barkly Highways																	In Planning	Litchfield Council	The project will upgrade the Stuart Highway at Coolalinga, which is 29km from Darwin, to address problems related to the efficiency of traffic flow and road safety. The project will improve the management of traffic by: - Constructing two new fully signalised intersections on the Stuart Highway, including two signalised pedestrian crossings, to provide safe access and egress to the new commercial and residential developments located on either side of the Highway. - Upgrading and extending the service roads on both sides of the Stuart Highway at Coolalinga. - Constructing a new link to the Coolalinga Shopping Centre. - Closing the existing median break which currently provides access to the service roads. - Extending Henning Road to Virginia Road, and constructing a new link from Henning Road to the southern service road.
NT	Stuart Highway Upgrades	Northern Australia Roads Program - State	Stuart, Victoria and Barkly Highways																	In Planning	Not applicable / allocated	Upgrade priority sections of the Stuart Highway with works involving pavement strengthening, widening, resealing and surface correction.
NT	Stuart Hwy - Safety improvements	Investment Roads	Stuart, Victoria and Barkly Highways																	Completed	Barkly Regional Council	The package will deliver various safety improvement works along the Stuart Highway.
NT	Tiger Brennan Drive/Berrimah Road Intersection Upgrade	Investment Roads	Stuart, Victoria and Barkly Highways																	Under Construction	City of Darwin	This project will upgrade the Tiger Brennan Drive and Berrimah Road intersection through various safety improvements, including the construction of a new overpass.
NT	Victoria Highway Upgrades	Northern Australia Roads Program - State	Stuart, Victoria and Barkly Highways																	In Planning	Not applicable / allocated	Upgrade priority sections of the Victoria Highway with works involving pavement strengthening, widening, resealing and surface correction

2024-25 Budget Estimates: Infrastructure Investment Program - Australian Government Committed Projects

Projects reflect information and profiles as at the 2024-25 Budget, and implementation is subject to discussions with states, territories and local governments. The table includes projects with funding from 2023-24 only (except for Corridors, which have total Australian Government investment in Corridors displayed).

All figures are in \$ million and prepared on a cash basis. Funding profiles are informed by project start and end dates, which are subject to change following discussions with states, territories and local governments.

Table includes Major Projects only, including those committed to in the 2022-23 October Budget, 2023-24 MYEFO (including Corridors) and the 2024-25 Budget.

The table does not list projects in the following sub-programs: Roads to Recovery, Black Spots Program, Heavy Vehicles Safety and Productivity, Bridges Renewal Programs, Safer Local Roads and Infrastructure Program and Active Transport Fund (please refer to separate tables that incorporate these sub-programs).

Some project commitments are being delivered by two different entities. These projects have been split into individual lines. Where there are changes to projects, they will be reflected at the next Budget / MYEFO update.

Funding profiles may not equate to the total Australian Government funding, with the difference due to funding being expensed in earlier financial years.

Completed projects are included where final payments are to be made (awaiting project closure report).

Where Local Government Area (LGA) information is not provided for a project, the LGA information is either not applicable for the project, not known at this time, or in progress with being updated with LGA information.

State	Project Name	Sub Program	Corridor name	Total Project Cost	Total Aus Gov Funding	Australian Government Share	23-24 Forecast	24-25 Forecast	25-26 Forecast	26-27 Forecast	27-28 Forecast	FEs total	28-29 Forecast	29-30 Forecast	30-31 Forecast	31-32 Forecast	32-33 Forecast	33-34 Forecast	Beyond FEs total	Progress Status	Local Government Area	Project Description
Cross-Jurisdiction	ARTC track rehabilitation and operational upgrades	Investment Rail		327.0	150.0	46%	0.0	0.0	0.0	0.0	20.0	20.0	55.0	75.0	0.0	0.0	0.0	0.0	130.0	In Planning	Not applicable / allocated	Track rehabilitation and operational upgrades including undercutting replacement of ballast, and removal of mud holes to improve corridor reliability and increase ride quality.
Cross-Jurisdiction	Implementation of the Advanced Train Management System	Investment Rail		123.6	50.0	40%	0.0	1.0	0.0	0.0	0.0	1.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Corporation of the City of Port Augusta, City of Kalgoorlie-Boulder, Outback Communities Authority	Implementation of the Advanced Train Management System (ATMS), involving Stage One of ATMS implementation and preparation of Stage Two of ATMS implementation between Tarcoola and Kalgoorlie. Stage One of ATMS implementation involves deploying ATMS as the accredited and approved safeworking system for trains operating between Whyalla and Port Augusta in South Australia and extending a rail crossing loop at Roopena to support ATMS trials and future operational needs. The Development Phase for Stage Two of ATMS implementation involves preparation for ATMS implementation between Port Augusta and Kalgoorlie, including concept assessment, project feasibility, project assessment and finalising a Project Proposal Report for the Stage Two Delivery Phase. The Delivery Phase for Stage Two involves the rollout of trackside equipment and the commissioning of control boards.
Cross-Jurisdiction	Infrastructure Investment Headroom (National)	Investment Roads		5,284.6	5,284.6	100%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5,284.6	5,284.6	Future Project	Not applicable / allocated	This project captures unallocated funding in the Infrastructure Investment Program aka Headroom. Headroom covers all programs without their own program-level unallocated funding.
Cross-Jurisdiction	Inland Rail Interface Improvement Program	Investment Rail		187.5	150.0	80%	0.0	0.0	187.0	0.0	0.0	0.0	50.0	80.0	20.0	0.0	0.0	0.0	150.0	Not Started	Yass Valley Council, Cabonne Shire Council, City of Lithgow Council, Wagga Wagga City Council, Lachlan Council, Moree Plains Shire Council, Shire of Strathboggy, Bathurst Regional Council, Forbes Shire Council, Gunnsedah Shire Council, Inverell Shire Council, Narrabri Shire Council, Oberon Council, Parkes Shire Council, Weddin Shire Council, Gwydir Shire Council, Goondiwindi Regional Council, Toowoomba Regional Council, Scenic Rim Regional Council, Cootamundra-Gundagai Regional Council	Funding allocated for activities to support planning and development of complementary investments connecting to Inland Rail.
Cross-Jurisdiction	Melbourne – Brisbane Inland Rail Preconstruction Works	Investment Rail		290.3	290.3	100%	0.0	0.5	0.0	0.0	0.0	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Underway	Gilgandra Council, Wagga Wagga City Council, Moree Plains Shire Council, Wangaratta Rural City Council, Shire of Strathboggy, Forbes Shire Council, Greater Hume Shire Council, James Shire Council, Narrabri Shire Council, Narramine Shire Council, Parkes Shire Council, Weddin Shire Council, Ipswich City Council, Mitchell Shire Council, Benalla Rural City Council, Gwydir Shire Council, Warrumbungle Shire Council, Goondiwindi Regional Council, Toowoomba Regional Council, Lockyer Valley Regional Council	Preconstruction activities for the delivery of Inland Rail, including conducting a noise wall trial using recycled materials.
Cross-Jurisdiction	Narrabri to Turravan Line Upgrade	Investment Rail		44.7	44.7	100%	10.6	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Narrabri Shire Council	Narrabri to Turravan Line Upgrade to enhance the quality and capability of the line to deliver a rail corridor capable of 25 Tonne Axle Load trains at 80 km/h.
Cross-Jurisdiction	Port Botany Rail Line Duplication	Investment Rail		442.0	442.0	100%	47.0	5.0	0.0	0.0	0.0	5.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Fairfield City Council, Liverpool City Council, Bayside Council	Development Phase and Delivery Phase for the Port Botany Rail Line Duplication project comprising the Botany Rail Duplication between Mascot and Botany and the Cabramatta Loop on the Southern Sydney Freight Line.
Cross-Jurisdiction	Replacement of sleepers – Marooana to Portland	Investment Rail		150.0	150.0	100%	0.0	0.0	0.0	0.0	10.0	10.0	90.0	50.0	0.0	0.0	0.0	0.0	140.0	In Planning	Not applicable / allocated	Replacement of expired timber sleepers and track rehabilitation at select locations to support removal of Temporary Speed Restrictions and higher axle loads.
Cross-Jurisdiction	Southern Highlands Overtaking Opportunities	Investment Rail		41.6	41.6	100%	12.7	2.0	0.0	0.0	0.0	2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	Under Construction	Wingecarribee Shire Council, Wollondilly Shire Council, Goulburn Mulwaree Council	Southern Highlands Overtaking Opportunities project comprises rail infrastructure works at three separate locations, including construction of a new centre-track loop near Pictou, and new crossovers at both Werai near Moss Vale, and Joppa Junction near Goulburn, to enable freight trains up to 1,800 metres in length to be overtaken by faster services.
Cross-Jurisdiction	Stage 3 – Planning, Design and Implementation of Advanced Train Management System	Investment Rail		240.0	220.0	92%	80.3	68.7	0.0	0.0	0.0	68.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	In Planning	Lachlan Council, Coorong District Council, Tastera District Council, Shire of Coolgardie, Shire of Toodyay, Shire of Yilgarn, Carrathool Shire Council, Central Darling Shire Council, Cobaw Shire Council, Northern Areas Council, District Council of Peterborough, Port Pirie Regional Council, Wakefield Regional Council, Ararat Rural City Council, Hindmarsh Shire Council, Northern Grampians Shire Council, City of Swan, Outback Communities Authority	Planning for the deployment of ATMS on the ARTC network from Port Augusta to Adelaide, Crystal Brook to Parkes and Adelaide to Melbourne and the Arc network linking Kalgoorlie and Perth – this will enable advancement through to Design phase; the development and installation of at least 470 trainborne units; and revisions to the Business Case for the national rollout of the system.
Cross-Jurisdiction	Unallocated Investment Network Roads - Maintenance National	Investment Roads		2,100.0	2,100.0	100%	0.0	0.0	0.0	0.0	0.0	0.0	350.0	350.0	350.0	350.0	350.0	350.0	2,100.0	Future Project	Not applicable / allocated	Unallocated National Land Transport Network Road Maintenance funding.
Cross-Jurisdiction	Unallocated Major Project Business Case Fund	Major Project Business Case Fund (Road)		42.0	42.0	100%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	42.0	0.0	0.0	42.0	Future Project	Not applicable / allocated	Unallocated.
Cross-Jurisdiction	Unallocated Shovel Ready Stimulus	Investment Roads		20.3	20.3	100%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	20.3	0.0	0.0	0.0	0.0	20.3	Future Project	Not applicable / allocated	Unallocated.
Cross-Jurisdiction	Unallocated Targeted Road Safety Stimulus	Investment Roads		0.2	0.2	100%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.2	0.0	0.0	0.0	0.0	0.2	Future Project	Not applicable / allocated	Unallocated.
Cross-Jurisdiction	Nominal funding amount to facilitate project closures	Various		512.5	295.0	58%	32.9	64.1	105.0	10.0	14.2	193.3	25.5	0.0	11.3	0.0	0.4	15.1	52.2	N/A	Various	A nominal funding amount has been retained to facilitate project closures. Where there is residual funding, this will be returned to state unallocated, subject to agreement by the Australian Government.

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Adelaide											
Australian Space Agency Headquarters	Fit-out to establish the headquarters for the Australian Space Agency at Lot Fourteen.	Australian Space Agency; Defence SA	0	0	0	0	0	The Corporation of the City of Adelaide	Dec 2018	Feb 2020	Complete
Australian Space Discovery Centre	The commitment involves design and fit-out of the Australian Space Discovery Centre.	Australian Space Agency; Questacon	6,000,000	6,000,000	0	0	0	The Corporation of the City of Adelaide	Mar 2019	Mar 2021	Complete
Carrick Hill	The project involves the construction of a multi-purpose pavilion at the historic Carrick Hill, which will house a function centre, casual dining and visitor services. The scope also includes improved car parking facilities.	Department of Premier and Cabinet (South Australia); Carrick Hill Trust; DITRDCA	3,500,000	3,000,000	500,000	0	0	City of Mitcham	Dec 2022	Nov 2023	Complete
Deliver 30-year plan for Greater Adelaide	Implement the six key actions from the 30 Year Plan for Greater Adelaide (2017 update) to guide the long-term growth and urban renewal of the city and its surrounds.	Department of Planning Transport and Infrastructure (South Australia)	0	0	0	0	0	Adelaide Councils	Feb 2010	Nov 2020	Complete
Designated Area Migration Agreement	The project relates to Designated Area Migration Agreements (DAMA) to allow the Australian and South Australian governments to target the need for skilled workers in emerging industries.	Department of Innovation and Skills (South Australia)	0	0	0	0	0	Adelaide Councils	Jun 2019	Mar 2025	Ongoing
Australian Defence Technologies Academy	The project scope includes the construction of an educational facility for digital defence technologies on a site identified at Lot Fourteen	Department of Premier and Cabinet (South Australia); Cabinet SA; DITRDCA	60,000,000	30,000,000	30,000,000	0	0	The Corporation of the City of Adelaide	Dec 2024	Jun 2026	In-Planning
Heysen Gallery in Hahndorf	A purpose-built gallery, restaurant and function space to show the collection of Heysen's work.	Hans Heysen Foundation; DITRDCA	9,000,000	9,000,000	0	0	0	Adelaide Hills Council	Oct 2023	Jun 2024	In Planning
Infrastructure SA 20-Year State Infrastructure Strategy	Development of a 20 year state infrastructure strategy.	Infrastructure SA	0	0	0	0	0	Adelaide Councils	Nov 2018	Mar 2020	Complete
Innovation Hub	The project scope for the Innovation Hub (Australian Government funded component of the EIC) includes the completion up to the first floor of the EIC and associated fit out.	Department of Premier and Cabinet (South Australia); Cabinet SA; DITRDCA	20,000,000	20,000,000	0	0	0	The Corporation of the City of Adelaide	Jun 2022	Dec 2025	In Planning
Integrated Plan for Digital Service Delivery	Develop a plan for digital service delivery, enhanced connectivity and data capacity for residents and businesses.	City of Adelaide Council; Department of Innovation and Skills (SA)	0	0	0	0	0	Adelaide Councils	Mar 2019	Sep 2020	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Lot Fourteen Development	Redevelopment of the former old Royal Hospital site to a world-class innovation and culture precinct.	South Australian Government	364,000,000	0	364,000,000	0	0	The Corporation of the City of Adelaide	Mar 2019	Dec 2028	In Progress
Marketing Strategies	Governments will work with education and training providers to promote Adelaide as a destination for international students.	South Australian Government; Study SA	0	0	0	0	0	Adelaide Councils	Mar 2019	TBD	Ongoing
Mission Control Centre	A Mission Control Centre to be established at Lot Fourteen providing a platform for small to medium-sized enterprises to observe satellite missions, provide access to space-enabled data and educational opportunities for the public.	South Australian Government; Department of Industry, Science and Resources	8,497,771	5,997,771	2,500,000	0	0	The Corporation of the City of Adelaide	Mar 2019	Jun 2022	Complete
Mitcham Hills Trail and Glenthorne Loop	Deliver upgrades to natural and cultural sites and improve their access through digital tools and wayfinding.	South Australian Government; DITRDCA	2,000,000	2,000,000	0	0	0	City of Mitcham; Corporation of the City of Marion	May 2020	Apr 2023	Complete
Pilot Reforms in the Planning, Development and Infrastructure Act 2016	Pilot the reforms to plan for and manage projected population growth.	Department of Planning Transport and Infrastructure (SA)	0	0	0	0	0	Adelaide Councils	Apr 2016	Jun 2021	Complete.
Plan for Urban Renewal	Develop plan for urban renewal centres, informed by the Metropolitan Growth Management Program.	Department of Planning Transport and Infrastructure (SA)	0	0	0	0	0	Adelaide Councils	Mar 2019	Jun 2024	Ongoing
Protecting Defence Precincts	Through the South Australian planning system governments will work to protect Defence precincts including the Port of Adelaide, Edinburgh and Osborne Naval Shipyard from encroachment and incompatible land-use.	Department of Planning Transport and Infrastructure (SA); Renewal SA	0	0	0	0	0	City of Port Adelaide Enfield; City of Playford	Mar 2019	Jun 2024	Ongoing
Smart Technology	Supporting smart technology initiatives in the city centre to improve safety and connectivity, including integration initiatives between the CBD and Lot Fourteen.	City of Adelaide Council; DITRDCA	22,600,000	10,000,000	0	12,600,000	0		Mar 2022	Feb 2025	In Progress
Strategies for Innovation and Entrepreneurship	Develop strategies for entrepreneurship, science and innovation to guide economic growth and secure the long term benefits of Lot Fourteen and other innovation neighbourhoods.	Department of Innovation and Skills (South Australia)	0	0	0	0	0	Adelaide Councils	Mar 2019	Mar 2020	Complete.
Supporting Innovation in South Australia (SISA) Visa	New visa arrangement designed to attract foreign entrepreneurs to take forward innovative ideas and launch seed stage startups.	Department of Innovation and Skills (SA); Immigration SA	0	0	0	0	0	Adelaide Councils	Nov 2018	Dec 2021	Complete.

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Tarrkarri - Centre for First Nations Cultures	Develop a globally-recognised centre for Aboriginal art and culture at Lot Fourteen.	South Australian Government; DITRDCA	200,000,000	85,000,000	115,000,000	0	0	The Corporation of the City of Adelaide	Jan 2022	Mar 2025	In Progress
The Circle - First Nations Entrepreneur Hub	Funding from the Indigenous Business Sector Strategy to support a hub for Indigenous business, innovation incubation and start-ups.	National Indigenous Australians Agency	3,000,000	3,000,000	0	0	0	The Corporation of the City of Adelaide	Dec 2020	Aug 2021	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Albury Wodonga											
Advanced Manufacturing	Phase 1 of an Advanced Manufacturing Centre of Excellence at Wodonga TAFE	Wodonga TAFE , Victorian Government, DITRDCA	2,000,000	2,000,000	0	0	0	Albury City Council; Wodonga City Council	TBD	TBD	In Progress
Albury Airport Western Precinct Expansion	Delivery of aeromedical and emergency services aerial support infrastructure.	Albury City Council ; New South Wales Government, DITRDCA	25,000,000	5,000,000	0	20,000,000	0	Albury City Council	Mar 2023	Apr 2026	In Planning
Albury Entertainment Centre redevelopment	Delivery of a major redevelopment of the Albury Entertainment Centre (AEC) Convention Wing to create a leading regional events, conference and function venue.	Albury City Council ; New South Wales Government; DITRDCA	30,000,000	10,000,000	15,000,000	5,000,000	0	Albury City Council	Mar 2023	Apr 2026	In Planning
Enabling or other infrastructure projects to support better health outcomes	Project details are being scoped by deal partners.	New South Wales Government ; DITRDCA	20,000,000	20,000,000	0	0	0	Albury City Council; Wodonga City Council	TBD	TBD	In Planning
Housing and accommodation for essential workers	Project details are being scoped by deal partners.	TBC	15,000,000	15,000,000	0	0	0	Albury City Council; Wodonga City Council	TBD	TBD	In Planning
Murray River Experience / Gateway Island	Develop a Murray River precinct on both the NSW and the Victorian sides of the river.	Albury City Council; Wodonga City Council ; DITRDCA	10,000,000	5,000,000	0	5,000,000	0	Albury City Council; Wodonga City Council	TBD	TBD	In Planning
Planning for Albury Wodonga Projects, Business Cases & Tracks and Trails Project	Planning for the unsigned deal and an early demonstration project of "Tracks and Trails"	Victorian Government; City of Wodonga Council; Albury City Council; New South Wales Governemnt ; DITRDCA	3,861,000	3,200,000	100,000	561,000	0	Albury City Council; Wodonga City Council	Dec 2020	Apr 2021	Complete
Supporting First Nations	Project details are being scoped by deal partners.	New South Wales Governemnt ; DITRDCA	1,000,000	1,000,000	0	0	0	Albury City Council; Wodonga City Council	TBD	TBD	In Planning
Wodonga TAFE Logical Innovation Precinct Stage 1 (Heavy Vehicle Technology Program)	Design and construct Stage 1 of the Logical Innovation Precinct at Wodonga TAFE	Wodonga TAFE ; Victorian Government; DITRDCA	22,000,000	22,000,000	0	0	0	Wodonga City Council	Jun 2023	Jul 2026	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Barkly											
Aged care services	Delivery of ongoing funding to programs providing culturally safe aged care services in the Barkly region, including through the National Aboriginal and Torres Strait Islander Flexible Aged Care Program.	Department of Health; Northern Territory Government	0	0	0	0	0	Barkly Regional Council	Dec 2019	Mar 2022	Complete
Arts Centre in Elliott - Feasibility Study	Completion of a feasibility study with recommendations about the viability of an Aboriginal Arts Centre in Elliot.	Northern Territory Government	0	0	0	0	0	Barkly Regional Council	Apr 2019	Dec 2019	Complete
Barkly Business Hub	The Hub will be a one-stop-shop to support regional business creation and growth	Northern Territory Government; DITRDCA	3,600,000	2,200,000	1,400,000	0	0	Barkly Regional Council	Sep 2019	Jun 2025	Ongoing
Barkly local community projects fund	Fund delivers high impact, community-identified projects in bush communities and homelands outside Tennant Creek.	Northern Territory Government; Barkly Regional Council; DITRDCA	6,000,000	1,500,000	1,500,000	3,000,000	0	Barkly Regional Council	Dec 2019	Apr 2029	In Progress
Barkly region marketing and promotion	The Barkly Regional Council will use social and online media to promote the region, with a focus on business attraction and tourism.	Barkly Regional Council	0	0	0	0	0	Barkly Regional Council	Sep 2019	Apr 2029	Ongoing
Childcare places	The three tiers of government are working with Barkly communities and prospective childcare providers through the life of the Deal to increase early learning and child care participation across the Barkly region.	Department of Education; Northern Territory Government; Barkly Regional Council	0	0	0	0	0	Barkly Regional Council	Dec 2019	Sep 2023	Complete
Community mediation	Mediation support to Aboriginal communities across the Barkly region to strengthen community safety and relationships.	Northern Territory Government; DITRDCA	1,650,000	650,000	1,000,000	0	0	Barkly Regional Council	Sep 2019	Dec 2024	In Progress
Community sports	The initiative was aimed at improving social outcomes in the Barkly through access to sporting activities.	Sports Australia	800,000	800,000	0	0	0	Barkly Regional Council	Dec 2019	Sep 2022	Complete
Crisis youth support	Increased delivery of youth support services in the Barkly region, informed by community consultation.	Northern Territory Government	3,000,000	0	3,000,000	0	0	Barkly Regional Council	Sep 2020	Apr 2029	In Progress
Economic Growth Strategy	The Strategy will encourage private sector growth and diversify existing businesses.	DITRDCA	300,000	300,000	0	0	0	Barkly Regional Council	Dec 2019	Apr 2029	Ongoing
Government investment services system reform	Improvements to the delivery of government services in the Barkly including an assessment and review of existing government-funded services.	Northern Territory Government; DITRDCA	600,000	0	600,000	0	0	Barkly Regional Council	Dec 2019	Apr 2029	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Improvements to the delivery of Community Development Program (CDP)	Improve alignment between training pathways and employment in the Barkly by better reflecting community needs and priorities and providing targeted training to ensure participants have pathways to transition to jobs.	Barkly Regional Council; National Indigenous Australians Agency	0	0	0	0	0	Barkly Regional Council	Sep 2019	Apr 2029	Ongoing
Justice Infrastructure Investments	Addressing health, safety and privacy concerns with the ageing Tennant Creek Watch House, and installation of videoconference technology in Alpururulam.	Northern Territory Government	11,500,000	0	11,500,000	0	0	Barkly Regional Council	Sep 2020	Dec 2025	In Progress
Local community governance	Funding will support the operation of a community governance body to implement the Deal.	Northern Territory Government; Barkly Regional Council; DITRDCA	1,000,000	1,000,000	0	0	0	Barkly Regional Council	Jun 2019	Apr 2029	Ongoing
Maximising Aboriginal employment	Governments will set local Aboriginal employment targets, and set local procurement targets for goods and services.	Northern Territory Government; Barkly Regional Council; DITRDCA	0	0	0	0	0	Barkly Regional Council	Jun 2020	Apr 2029	Ongoing
Mining and Energy Services	Mining activity report to identify projects in development in the Barkly to gain a better understanding of the industry in order to support local business to take advantage of existing and future opportunities.	Northern Territory Government	0	0	0	0	0	Barkly Regional Council	Sep 2019	Mar 2029	In Progress
Multi-purpose accommodation facility	Delivery of a subsidy trial at Aboriginal Hostel Limited's accommodation facility in Tennant Creek to reduce the number of local residents sleeping rough, including medical patients.	Aboriginal Hostels Limited	250,000	250,000	0	0	0	Barkly Regional Council	Jun 2019	Mar 2021	Complete
New housing builds	Construction of 22 new units of Government employee housing in Tennant Creek to free up existing stock for public housing.	Northern Territory Government	0	0	0	0	0	Barkly Regional Council	Dec 2019	Jun 2024	In Progress
Barkly - Regional Workforce Strategy	The Strategy aims to support training and development opportunities in industries of high economic potential, and existing training and employment opportunities will be strengthened to deliver better outcomes.	Northern Territory Government	1,000,000	0	1,000,000	0	0	Barkly Regional Council	Sep 2019	Apr 2029	Ongoing
Social and affordable housing private public partnership	Construction of social and affordable housing for Aboriginal families through a Public-Private Partnership.	Northern Territory Government; DITRDCA	2,400,000	950,000	1,450,000	0	0	Barkly Regional Council	Dec 2019	Dec 2025	In Progress
Student boarding accommodation	Construction of a purpose built, culturally appropriate 40 Bed student boarding facility in Tennant Creek.	Northern Territory Government; DITRDCA	19,000,000	16,000,000	3,000,000	0	0	Barkly Regional Council	Dec 2019	Sep 2025	In Progress
Tennant Creek Visitor Park	Construction of an accommodation facility for transitional and seasonal visitors to Tennant Creek from outlying communities.	Northern Territory Government; Barkly Regional Council; DITRDCA	15,300,000	5,000,000	10,300,000	0	0	Barkly Regional Council	Sep 2019	Sep 2025	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Trauma informed care	Comprehensive treatment for children and young people with complex health needs due to trauma.	Northern Territory Government	3,000,000	0	3,000,000	0	0	Barkly Regional Council	Sep 2020	Jun 2024	In Progress
Update Council website about Aboriginal history	Additional information about Aboriginal and mining history of the Barkly region will be included on the Barkly Regional Council website.	Barkly Regional Council	0	0	0	0	0	Barkly Regional Council	Sep 2019	Apr 2029	Ongoing
Upgrade Alpururulam airstrip	The commitment upgraded the Alpururulam (Lake Nash) Aerodrome.	Northern Territory Government; DITRDCA	0	0	0	0	0	Barkly Regional Council	Jun 2019	Sep 2019	Complete
Weather Radar	The initiative is supporting the acquisition, installation, operation and maintenance (over 21 years) of a new Doppler weather radar in Tennant Creek.	Bureau of Meteorology; Northern Territory Government	17,900,000	15,400,000	2,500,000	0	0	Barkly Regional Council	Jun 2020	Dec 2024	In Progress
Youth infrastructure	Construction of sporting and liveability facilities in communities across the Barkly	Barkly Regional Council; Department of Industry, Science and Resources	7,620,000	7,620,000	0	0	0	Barkly Regional Council	Mar 2019	Dec 2025	In Progress
Youth Justice Facility	Construction of a Youth Justice Facility in Tennant Creek.	Northern Territory Government	5,550,000	0	5,550,000	0	0	Barkly Regional Council	Mar 2019	Jun 2024	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Darwin											
Career and Education Pathways	The NTG led the development of a public education and training strategy to attract international students and increase support for local students and education providers to link students and migrants in Darwin with education and employment services.	Northern Territory Government	0	0	0	0	0	City of Darwin	Nov 2018	Oct 2028	Ongoing
City Activation and Promotion	Collaborate with the private sector to develop a cohesive vision to make Darwin a more attractive place for visitors, including through the establishment of Activate Darwin.	Northern Territory Government	32,000,000	0	32,000,000	0	0	City of Darwin	Nov 2018	Dec 2028	Ongoing
Civic and State Square Masterplan	The redevelopment of Civic and State Square as the city's pre-eminent outdoor event space will be a catalyst for broader city centre revitalisation, encourage connectivity through city streets and promote use of the city's outdoor spaces.	Northern Territory Government	120,800,000	0	120,800,000	0	0	City of Darwin	Nov 2018	Dec 2026	In Progress
Council led projects	The City of Darwin is delivering a range of projects and initiatives that will contribute to the revitalisation of Darwin.	City of Darwin Council	5,700,000	0	0	5,700,000	0	City of Darwin	Nov 2018	Nov 2028	In progress.
Darwin Living Lab	CSIRO-led Darwin Living Lab builds on Deal investments by using latest science to identify and test-best practice approaches to tropical urban design and liveability, including supporting the heat mitigation work being pursued under the Deal.	Northern Territory Government; City of Darwin Council; DITRDCA; CSIRO	6,800,000	4,800,000	1,000,000	1,000,000	0	City of Darwin	Nov 2018	Dec 2028	Ongoing
Designated Area Migration Agreement	NT DAMA II aims to incentivise skilled migrants to move and settle in the NT, and further support efforts through the Deal to support Darwin's workforce and economy.	Department of Home Affairs; Northern Territory Government	0	0	0	0	0	City of Darwin	Nov 2018	Dec 2024	Ongoing
Develop a Tropical Design Guide	The Tropical Design Guide was led by the CSIRO Darwin Living Lab and has been incorporated in the 'Your Tropical City' website.	DITRDCA	0	0	0	0	0	City of Darwin	Nov 2018	Apr 2021	Complete
Digital Economy	Pursue options for a direct, high speed connection to Asia to develop Darwin as a Regional Communications Hub.	Northern Territory Government	7,900,000	0	7,900,000	0	0	City of Darwin	Nov 2018	Nov 2029	In Progress
Education and Community Precinct	An iconic Education and Community Precinct in Darwin's city centre that integrates a new Charles Darwin University campus and community facilities, as well as commercial and public spaces.	Northern Territory Government; City of Darwin Council; DITRDCA	105,510,000	97,300,000	8,210,000	0	0	City of Darwin	Nov 2018	Jun 2024	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Future use of Frances Bay	Governments will collaborate to activate and connect the harbour foreshore by supporting the redevelopment of the former Naval Fuel Installation at Stokes Hill and of Frances Bay.	Northern Territory Government	0	0	0	0	0	City of Darwin	Nov 2018	Oct 2028	In Planning
Heat Mitigation Trials	Trialling a series of heat mitigation initiatives that will help reduce surface and localised temperatures and rejuvenate Darwin's CBD.	Northern Territory Government	8,000,000	0	8,000,000	0	0	City of Darwin	Nov 2018	Dec 2028	Ongoing
Indigenous Employment and Supplier Use Targets	Indigenous employment target of 8.8% and a 3% supplier-use target for projects funded under the Deal.	DITRDCA; Northern Territory Government; City of Darwin Council	0	0	0	0	0	City of Darwin	Nov 2018	Oct 2028	Ongoing
Integrated city-wide planning	Coordinated and aligned planning to support the development of precincts and spaces under the City Deal, and to ensure pedestrian and transport connectivity between these areas, as well as Darwin's future growth.	DITRDCA; Northern Territory Government; City of Darwin Council	0	0	0	0	0	City of Darwin	Nov 2018	Nov 2029	In Progress
Laneways and Small Streets	The NTG, in collaboration with the City of Darwin, is upgrading and activating laneways and small streets to bring vibrancy and improved connectivity between streets in the city.	Northern Territory Government	4,350,000	0	4,350,000	0	0	City of Darwin	Nov 2018	Nov 2029	In Progress
Larrakia Cultural Centre	Detailed design and planning for the Larrakia Cultural Centre.	Northern Territory Government; DITRDCA	19,915,000	2,000,000	17,915,000	0	0	City of Darwin	Nov 2018	Dec 2025	In Planning
Larrakia Hosts Program	The commitment is supporting social cohesion in the city and helping to promote and preserve Larrakia culture to locals, visitors and tourists.	Northern Territory Government	6,000,000	0	6,000,000	0	0	City of Darwin	Nov 2018	Nov 2029	Ongoing
Re-development of Stokes Hill	Unlock the potential of the former Naval Fuel Installation at Stokes Hill, while preserving significance for the Larrakia people.	Department of Industry, Science and Resources; Northern Territory Government	0	0	0	0	0	City of Darwin	Nov 2018	Nov 2029	In Planning
Relocate the Office of the Registrar of Indigenous Corporations	Relocation of 10 APS positions from Canberra to Darwin.	DITRDCA	0	0	0	0	0	City of Darwin	Nov 2018	Sep 2019	Complete.
State Square Art Gallery	An iconic Art Gallery in State Square.	Northern Territory Government	47,000,000	0	47,000,000	0	0	City of Darwin	Nov 2018	Dec 2025	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
State Square Underground Carpark	Replacement of ground level carparks in State Square to remove heat-conducting asphalt and replace it with cool and green landscaping and surfaces.	Northern Territory Government	23,300,000	0	23,300,000	0	0	City of Darwin	Nov 2018	Jan 2020	Complete
Switching on Darwin	City-wide smart infrastructure including smart services integrated through an open internet of things platform.	Northern Territory Government; City of Darwin Council ; DITRDCA	11,200,000	5,000,000	2,500,000	3,700,000	0	City of Darwin	Nov 2018	Jun 2020	Complete
Trial Skills Recognition Hub	The Hub offered guidance and assistance with career and training plans, recognition of prior learning referrals, skills assessment applications, overseas qualifications assessments and referral of international students to relevant contacts and support.	Northern Territory Government	1,800,000	0	1,800,000	0	0	City of Darwin	Nov 2018	Dec 2021	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Geelong											
Deakin University Future Economy Precinct	Expansion of Deakin University's Geelong Future Economy Precinct (Waurin Ponds campus)	Victorian Government; Deakin University ; DITRDCA	11,500,000	3,800,000	3,800,000	0	3,900,000	City of Greater Geelong	Mar 2019	Jan 2024	Complete
Geelong Convention and Event Centre (GCEC)	Plan and build the Geelong Convention and Event Centre, undertake public realm improvements in the surrounding precinct.	Victorian Government ; City of Greater Geelong; DITRDCA	294,200,000	30,000,000	261,200,000	3,000,000	0	City of Greater Geelong	Mar 2019	Mar 2026	In Progress
Geelong Waterfront Safe Harbour Precinct	Improvements to Geelong Marina Precinct	DITRDCA; Royal Geelong Yacht Club ; Victorian Government	3,500,000	3,500,000	0	0	0	City of Greater Geelong	Mar 2019	Feb 2021	Complete
Great Ocean Road Projects	Support for tourism and amenities along the Great Ocean Road	Lorne Aquatic and Angling Club; Great Ocean Road Coast and Parks Authority; DITRDCA ; Colac Otway Shire ; Victorian Government	29,950,000	27,500,000	0	0	2,450,000	Colac Otway Shire; Surf Coast Shire	Mar 2019	May 2026	In Progress
Queenscliff Ferry Terminal upgrade	Upgrading the Queenscliff Ferry Terminal	Searoad Ferries ; DITRDCA	15,900,000	10,000,000	0	0	5,900,000	Borough of Queenscliffe	Mar 2019	Sep 2022	Complete
Revitalising Central Geelong (RCG)	The Revitalising Central Geelong (RCG) Action Plan includes a range of priority projects throughout the centre of Geelong.	Victorian Government; City of Greater Geelong ; DITRDCA	38,130,000	20,850,000	7,000,000	10,280,000	0	City of Greater Geelong	Mar 2019	Jul 2024	In Progress
Shipwreck Coast Master Plan	1. The Twelve Apostles Precinct Redevelopment 2. The Private Sector Business Enablement Fund	Victorian Government ; DITRDCA	108,150,000	88,150,000	20,000,000	0	0	Corangamite Shire Council	Mar 2019	Mar 2025	In Progress
Smart City Initiatives	Smart Technology - parking initiatives	City of Greater Geelong	1,150,000	0	0	1,150,000	0	City of Greater Geelong	Mar 2019	Jun 2024	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Hinkler											
Ag-Tech Facility Bargara	Complete	Central Queensland University; Bundaberg Regional Council; Department of Industry, Science and Resources	7,010,000	5,000,000	0	750,000	1,260,000	Bundaberg Regional Council	Nov 2019	May 2023	Establishment of the AgTech Hub and Initiative at Central Queensland University (CQU)..
Bargara Road Upgrade	In planning	Department of Transport and Main Roads; DITRDCA	10,000,000	8,000,000	2,000,000	0	0	Bundaberg Regional Council	TBD	TBD	Upgrade targeted sections of Bargara Road / Princess Street.
Bruce Highway/ Buxton Road Intersection Upgrade	In planning	Department of Transport and Main Roads; DITRDCA	12,500,000	10,000,000	2,500,000	0	0	Bundaberg Regional Council	Dec 2023	Dec 2024	Upgrade the intersection at the Bruce Highway and Buxton Road. This project is a subproject that sits under the Bruce Highway Safety Package.
Childers Road Overtaking Lanes	Complete	Department of Transport and Main Roads; DITRDCA	5,000,000	4,000,000	1,000,000	0	0	Bundaberg Regional Council	Oct 2020	Dec 2021	Provide overtaking lanes at targeted points along the Isis Highway (Childers Road) between Bundaberg and Childers.
Enhancing Regional Tourism	In progress	University of the Sunshine Coast	1,806,888	250,000	1,230,000	0	326,888	Fraser Coast Regional Council	Jun 2022	Jan 2025	Provided to help construct the Fraser Coast Turtle Rehabilitation and Research Centre in Hervey Bay.
Fraser Coast Hospice	Complete	Fraser Coast Hospice Association Inc; Fraser Coast Regional Council; Department of Health	7,600,000	7,000,000	0	600,000	0	Fraser Coast Regional Council	Jun 2019	Oct 2021	Establish a Hospice in Hervey Bay to provide 24-hour accommodation and professional care to terminally ill clients and bereavement support for families.
Hervey Bay Airport Redevelopment	Complete	Fraser Coast Regional Council; DITRDCA	26,659,501	9,189,501	0	17,470,000	0	Fraser Coast Regional Council	Jun 2019	Jun 2021	Deliver both stages of a two-stage redevelopment of the Hervey Bay Airport, including the improvement of all infrastructure for the main runway and taxiways and the construction of a specialised aviation and associated supply chain industry subdivision.
Hervey Bay city centre redevelopment	In progress	Fraser Coast Regional Council; DITRDCA	136,406,475	40,000,000	0	96,406,475	0	Fraser Coast Regional Council	Nov 2023	Jun 2026	Design and construct a new council administration facility, disaster coordination centre, council library and theatre space. Transfer existing shared library to enable an expanded University of the Sunshine Coast, Hervey Bay Campus.
Multi-use conveyor for Port of Bundaberg	Complete	Department of the Treasury (Qld); Department of Transport and Main Roads; DITRDCA	11,000,000	10,000,000	1,000,000	0	0	Bundaberg Regional Council	Oct 2020	Mar 2024	Construction of a new bulk goods conveyor facility at the Port of Bundaberg.
Pre-feasibility study for the Port of Bundaberg	Complete	Department of the Treasury (Qld); Department of Transport and Main Roads; DITRDCA	750,000	750,000	0	0	0	Bundaberg Regional Council	Sep 2020	Feb 2024	Conduct a pre-feasibility study into an outer harbour to investigate the potential to grow the capacity and capability of the port as a centre for trade and commerce.
Quay Street Bundaberg	In planning	Bundaberg Regional Council; Department of Transport and Main Roads; DITRDCA	41,860,000	32,000,000	0	9,860,000	0	Bundaberg Regional Council	TBD	TBD	The upgrade is expected to divert traffic away from Quay Street and around the CBD of Bundaberg.

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Royal Flying Doctor Service Training Facility	In progress	Royal Flying Doctor Service (Queensland Section) Limited; DITRDCA	25,400,000	15,000,000	0	0	10,400,000	Bundaberg Regional Council	Oct 2022	Jul 2024	Construction and fit out of a new flight simulation training facility.
Torbanlea Pialba Road Upgrade	In progress	Department of Transport and Main Roads; DITRDCA	30,000,000	24,000,000	6,000,000	0	0	Fraser Coast Regional Council	Jun 2023	Jun 2024	Upgrade of targeted sections of Torbanlea Pialba Road between Torbanlea and Hervey Bay.
Urraween to Boundary Road Extension	In progress	Department of Transport and Main Roads; Fraser Coast Regional Council; DITRDCA	30,000,000	7,700,000	3,147,687	19,152,313	0	Fraser Coast Regional Council	Dec 2023	Sep 2024	Construct a road connecting Urraween Road and Boundary Road in Hervey Bay.

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Hobart											
Activating the Northern Suburbs Transit Corridor	Australian Government funding will support upgrades to activate the corridor and reduce congestion through future projects.	Tasmanian Government; City of Hobart Council; Glenorchy City Council; DITRDCA;	57,935,000	38,500,000	13,500,000	5,935,000	0	Glenorchy City Council; Hobart City Council; Clarence City Council; Kingborough Council	Jan 2019	Dec 2028	Ongoing
Active Transport	Deal partners are progressing a range of initiatives to support an uplift in public and active transport use in Greater Hobart.	Tasmanian Government; Hobart Councils; DITRDCA	93,985,000	685,000	66,575,000	26,725,000	0	Glenorchy City Council; Hobart City Council; Clarence City Council; Kingborough Council	Jan 2019	Jan 2029	Ongoing
Border Services at Hobart Airport	Establish border services to support commencement of international flights	Tasmanian Government; Hobart Airport Corporation; Department of Climate Change, Energy, the Environment and Water; Department of Home Affairs	17,990,000	490,000	10,000,000	0	7,500,000	Clarence City Council	Mar 2021	Apr 2021	Complete
Central Hobart Precinct Plan	Develop a Precinct Plan for central Hobart to guide future development and public infrastructure provision.	City of Hobart Council; Tasmanian Government	1,695,000	0	125,000	1,570,000	0	Hobart City Council	Jan 2020	Dec 2024	Ongoing
Derwent Ferry Services	Establish a trial Derwent River Ferry Service between Bellerive and Sullivans Cove.	Tasmanian Government	20,850,000	0	20,850,000	0	0	Glenorchy City Council; Hobart City Council; Clarence City Council; Kingborough Council	Oct 2020	Dec 2024	Complete
Antarctic and Science Precinct	The Australian and Tasmanian Governments agreed to co-fund a business case to support the establishment of an Antarctic and Science Precinct at Macquarie Point.	Tasmanian Government; City of Hobart Council; TasWater; Department of Climate Change, Energy, the Environment and Water; DITRDCA	202,101,057	1,451,057	100,425,000	225,000	100,000,000	Hobart City Council	Nov 2019	Jan 2029	Complete
Greater Hobart Act	Legislation to assist Greater Hobart councils and the Tasmanian Government to better collaborate with each other in the making of decisions that will affect strategic land use planning, provision of infrastructure, and related purposes.	Tasmanian Government; City of Clarence Council; City of Hobart Council; Glenorchy City Council; Kingborough Council	6,260,000	0	4,210,000	2,050,000	0	Glenorchy City Council; Hobart City Council; Clarence City Council; Kingborough Council	Dec 2017	Aug 2019	Complete
Hobart Transit Centre	Development of a Hobart Bus Transit Centre.	Tasmanian Government;	4,750,000	0	4,750,000	0	0	Hobart City Council	Dec 2018	Dec 2026	In Progress
Identify land for redevelopment	Identify opportunities on publicly-owned land that can be redeveloped for the delivery of high-quality, mixed-use developments.	Tasmanian Government;	13,500,000	0	13,500,000	0	0	Glenorchy City Council; Hobart City Council; Clarence City Council; Kingborough Council	Jan 2019	Dec 2029	Ongoing
New Bridgewater Bridge	The project will construct a new bridge on the Midland Highway over the Derwent River at Bridgewater.	Tasmanian Government; DITRDCA	786,000,000	628,800,000	157,200,000	0	0	Brighton Council; Derwent Valley Council	Oct 2022	Feb 2025	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Improve Southern Access	A suite of coordinated projects delivered and funded by the Tasmanian Government to improve the Southern Corridors.	Tasmanian Government; Kingborough Council	76,940,000	0	72,300,000	4,640,000	0	Hobart City Council; Kingborough Council	Jan 2019	Jan 2029	Ongoing
Infill housing report	A report to inform decision making for greater infill housing.	Tasmanian Government	180,000	0	180,000	0	0	Glenorchy City Council; Hobart City Council; Clarence City Council; Kingborough Council	Jan 2019	Dec 2019	Complete
Investing in Australia's Antarctic Research Station network	Funding that supports capital expenditure on Australia's Antarctic research stations.	Department of Climate Change, Energy, the Environment and Water	470,900,000	470,900,000	0	0	0	Hobart City Council	Jan 2019	Jan 2029	Ongoing
Northern Suburbs Transit Corridor Growth Strategy	A strategy for urban renewal and activation of the Northern Suburbs Transit Corridor.	Tasmanian Government; DITRDCA	460,000	0	460,000	0	0	Glenorchy City Council; Hobart City Council	Dec 2018	Dec 2024	Complete
Smart traffic management	A suite of measures under the Greater Hobart Transport Vision to manage traffic congestion in Hobart.	Tasmanian Government; City of Hobart Council; DITRDCA	27,300,000	11,500,000	15,770,000	30,000	0	Glenorchy City Council; Hobart City Council; Clarence City Council; Kingborough Council	Jan 2019	Dec 2024	Ongoing
Smart, liveable and investment ready city	A collection of projects to enable Hobart develop as a smart, liveable and investment ready city.	City of Clarence Council; City of Hobart Council; Tasmanian Government; Kingborough Council; Glenorchy City Council; Department of Employment and Workplace Relations; DITRDCA	158,237,900	1,597,900	128,450,000	28,190,000	0	Glenorchy City Council; Hobart City Council; Clarence City Council; Kingborough Council	Jan 2019	Dec 2029	Ongoing
Social Housing Partnerships	Delivered 134 new community and affordable housing dwellings.	Community Housing Providers - Tasmania; City of Clarence Council; Glenorchy City Council; Department of Social Services	46,500,000	30,000,000	0	0	16,500,000	Glenorchy City Council; Hobart City Council; Clarence City Council; Kingborough Council	Mar 2019	Jun 2023	Complete
South East Traffic Package	The Australian Government has committed a total of \$280 million towards three projects under the Roads of Strategic Importance initiative.	Tasmanian Government; DITRDCA	349,500,000	280,000,000	69,500,000	0	0	Hobart City Council; Clarence City Council; Sorell Council	Jan 2019	Jan 2028	Ongoing
Tasman Bridge upgrade	Upgrade the Tasman Bridge to provide safer and more convenient access to the bridge for pedestrians and cyclists.	Tasmanian Government; DITRDCA	130,000,000	65,000,000	65,000,000	0	0	Hobart City Council; Clarence City Council	Jul 2024	Dec 2025	In Planning

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Launceston											
Albert Hall refurbishment	The redevelopment seeks to maintain Albert Hall as a relevant venue option for conferences, functions and events.	Tasmanian Government; Launceston City Council ; DITRDCA	16,695,300	11,000,000	60,000	5,635,300	0	Launceston City Council	Dec 2020	Mar 2025	In Progress
Assist the private sector to redevelop buildings in Launceston's CBD for residential purposes.	The Tasmanian Government is working with the Tasmanian Chamber of Commerce and Industry to progress an industry specific member network that consists of investors, builders and developers to promote and support investor development in the CBD.	Tasmanian Government; Launceston City Council	150,000	0	150,000	0	0	Launceston City Council	Mar 2017	Apr 2027	Ongoing
Assisting local job seekers to be competitive for local job opportunities	The commitment assists local job seekers to be competitive for local employment opportunities.	Launceston City Council	20,000	0	0	20,000	0	Launceston City Council	Mar 2017	Dec 2021	Complete
City Heart	Revitalise the CBD through improved public spaces, transport and signage, delivering jobs and attracting more skilled workers to the city.	Launceston City Council ; Tasmanian Government; DITRDCA	19,400,000	7,500,000	5,800,000	6,100,000	0	Launceston City Council	Mar 2017	Dec 2022	Complete
Defence and Maritime Innovation and Design Precinct	A Defence Innovation and Design Precinct to be constructed at the Australian Maritime College at Newnham to help drive defence-related research and development projects.	Tasmanian Government; University of Tasmania ; Department of Defence	30,500,000	30,250,000	125,000	0	125,000	Launceston City Council	Mar 2017	Dec 2024	In Progress
Deliver a Consistent Approach to Local Data Release	Northern Tasmanian councils to work together to gradually adopt a consistent approach to data release.	Tasmanian Government ; Launceston City Council	0	0	0	0	0	Launceston City Council	Mar 2017	Dec 2018	Complete
Deliver a Launceston Cultural Strategy	The City of Launceston committed to deliver a Launceston Cultural Strategy in partnership with local cultural organisations and Aboriginal associations.	Launceston City Council	702,783	0	0	702,783	0	Launceston City Council	Mar 2017	Nov 2020	Complete
Deliver a Regional Industry Forum	Forum that helped inform the Regional Economic Development Plan, with a focus on opportunities to improve labour market participation and business productivity and discussion of innovation, regional cooperation, trade, value-add, research and skills.	Tasmanian Government	0	0	0	0	0	Launceston City Council	Mar 2017	May 2017	Complete
Deliver an updated plan for the central city	The Council will produce an updated integrated plan for the central city area covering the Cataract Gorge, North Bank (to be officially named), the new university campus at Inveresk, the Esplanade precinct and the CBD.	Launceston City Council	0	0	0	0	0	Launceston City Council	Mar 2017	Dec 2024	Ongoing

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Deliver local jobs, apprenticeships and training during the construction and post construction of the university campus	Delivery of local jobs, apprenticeships and training during the construction and post construction of the university campus	University of Tasmania	0	0	0	0	0	Launceston City Council	Mar 2017	TBD	Ongoing
Deliver My Place My Future	Delivery of My Place My Future - an integrated approach to revitalising the northern suburbs infrastructure, public space, transport (including pedestrian-priority and active transport), land-use and broader environmental needs.	Launceston City Council	719,283	0	0	719,283	0	Launceston City Council	Jun 2017	Aug 2019	Complete
Develop a Bespoke Launceston Catalogue on Data.gov.au and NationalMap	Develop a catalogue of open data for the City of Launceston made publicly available through a dedicated URL on data.gov.au, and for a Launceston specific-catalogue item on "National Map".	Department of Defence	0	0	0	0	0	Launceston City Council	Mar 2017	Dec 2021	Complete
Divest Paterson Barracks	The Paterson Barracks will be divested from the Australian Government Defence portfolio and will be revitalised with public accessibility to the site increased.	Tasmanian Government; Launceston City Council; University of Tasmania; RDA Tasmania	0	0	0	0	0	Launceston City Council	Mar 2017	Apr 2027	In Planning
Establish a Jobs Pathways Framework	The project mapped existing programs to identify successes and gaps, with a view to sharing these experiences with the employment pathways network; and worked with stakeholders to develop a Launceston Jobs Pathways Framework.	Tasmanian Government; NIFPI Grants Recipients; Department of Climate Change, Energy, the Environment and Water	220,000	0	100,000	0	120,000	Launceston City Council	Mar 2017	Oct 2018	Complete
Establish a Launceston hub of the National Institute for Forest Products Innovation	The Launceston Hub of the National Institute for Forest Products Innovation (NIFPI) is supporting 17 research projects across the forestry sector.	DITRDCA	9,900,000	2,000,000	2,000,000	0	5,900,000	Launceston City Council	Mar 2017	Jun 2024	In Progress
Establish Aboriginal employment targets for infrastructure projects	Identifying and supporting employment outcomes for Indigenous people in Northern Tasmania.	Department of Defence	0	0	0	0	0	Launceston City Council	Mar 2017	Apr 2027	Complete
Establish new Defence Force cadet facility	A new cadet facility is planned to be established in Launceston's northern suburbs to provide young local people with the opportunity to become a Defence cadet.	Tasmanian Government	15,719,000	15,719,000	0	0	0	Launceston City Council	Mar 2017	Dec 2025	In Planning

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Explore funding and financing options for upgrades to Launceston's combined sewerage/stormwater systems	Explore funding and financing options for upgrading Launceston's combined sewerage and stormwater system.	Tasmanian Government	0	0	0	0	0	Launceston City Council	Mar 2017	Jan 2018	Complete
Implement the Greater Launceston Metropolitan Passenger Transport Plan	The Greater Launceston Metropolitan Passenger Transport Plan considers the increased number of students and staff at the University of Tasmania's Inveresk campus and supports the prioritisation of active transport to create a more 'walkable city'.	Department of Education, Skills and Employment	0	0	0	0	0	Launceston City Council; West Tamar Council; Meander Valley Council; George Town Council	Mar 2017	Jan 2020	Complete
Improve digital literacy	Work with local stakeholders, such as the Launceston Chamber of Commerce, to determine the best ways to promote further uptake of the National Broadband Network and deliver programs to improve digital literacy in the community.	Tasmanian Government; Launceston City Council	0	0	0	0	0	Launceston City Council	Mar 2017	Mar 2026	Ongoing
Increase in-fill development in the CBD	Identify opportunities to make better use of vacant land in the city centre, establish a working group to assist the private sector to redevelop underutilised buildings in the CBD and to maximise opportunities for infill development.	Tasmanian Government; Launceston City Council	150,000	0	150,000	0	0	Launceston City Council	May 2018	Apr 2027	Ongoing
Master plan for the University of Tasmania's Newnham Campus	The masterplan will identify opportunities to support the continued growth of the Australian Maritime College (AMC) on the site and identify preferred uses of the vacant land and buildings.	University of Tasmania	0	0	0	0	0	Launceston City Council	Mar 2017	Dec 2021	Complete
Metrics to Measure Progress Toward Regional Targets	Develop Agreed Metrics to Measure Progress Towards Regional Targets	Tasmanian Government	0	0	0	0	0	Launceston City Council	Mar 2017	Jul 2019	Complete
Northern Suburbs Community Recreation Hub	Establish a community Hub in the Northern Suburbs of Launceston	Launceston City Council; Tasmanian Government; DITRDCA	43,600,000	15,000,000	27,500,000	1,100,000	0	Launceston City Council	Jan 2020	Dec 2025	In Progress
Provide information and facilitation services for major projects	Information and facilitation services were provided to investors for regional projects that make a significant contribution to the regional economy, including the creation of regional jobs.	Department of Education, Skills and Employment	0	0	0	0	0	Launceston City Council	Mar 2017	Dec 2021	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Provide work experience for disadvantaged youth	This commitment provides work experience places for disadvantaged youth, including Aboriginal Australians, within the City of Launceston.	Launceston City Council	17,212	0	0	17,212	0	Launceston City Council	Mar 2017	TBD	Ongoing
Publicly Release Non-Sensitive Data	Progressively release non-sensitive public data in areas such as the environment and waste, welfare, education, employment and infrastructure.	Tasmanian Government; Launceston City Council	0	0	0	0	0	Launceston City Council	Mar 2017	Dec 2021	Complete
Reduce pollution in the Tamar Estuary through accountable investment	Improve the long-term health of the Tamar Estuary by delivering improved catchment management actions and upgrading Launceston's combined sewerage and stormwater system.	Tasmanian Government; Launceston City Council; TasWater; Tasmanian Government; National LandCare Program; DITRDCA	144,700,000	49,000,000	51,500,000	11,000,000	33,200,000	Launceston City Council	Mar 2017	May 2026	In Progress
Regional Economic Development Strategy	The Regional Economic Development Strategy (REDS) identified where future economic growth and jobs are likely to emerge in Northern Tasmania.	Tasmanian Government; Launceston City Council; Northern Tasmania Development Corporation	300,000	0	140,000	160,000	0	Launceston City Council; West Tamar Council; Meander Valley Council; George Town Council	Mar 2017	Sep 2019	Complete
Relocate and redevelop the University of Tasmania - Launceston Campus	Redevelop and relocate the University of Tasmania's main Launceston campus to be Inveresk. This will enliven Launceston's CBD and create a competitive, vibrant and compelling city centre.	Tasmanian Government; University of Tasmania; Launceston City Council; Student Accommodation Provider; Department of Employment and Workplace Relations	304,000,000	130,000,000	60,000,000	5,400,000	108,600,000	Launceston City Council	Mar 2017	Dec 2024	Ongoing
Support an Entrepreneurship Facilitator position to 2022	The Facilitator promoted self-employment and provided mentoring and support to individuals interested in starting or growing their own business and connected individuals with existing support services in the region.	Department of Employment and Workplace Relations	1,445,000	1,445,000	0	0	0	Launceston City Council	Mar 2017	Jun 2022	Complete
Support cooperation across local councils to improve service delivery through smart technology (Greater Launceston Transformation Project)	The Tasmanian Government will assist northern Tasmanian councils (Launceston City Council, Meander Valley Council, George Town Council, West Tamar Council) to work together on identifying key technology needs and opportunities.	Tasmanian Government; Launceston City Council; Launceston - Other Councils and Private Investment; University of Tasmania; DITRDCA	10,902,751	4,484,775	2,725,338	2,344,548	1,348,090	Launceston City Council; West Tamar Council; Meander Valley Council; George Town Council	Mar 2017	Apr 2027	Ongoing
Support delivery of a new Low-Power Wide-Area Network (LoRaWan)	Roll out a new Low-Power Wide-Area Network through Enterprize (an innovation hub designed to support start-ups).	Tasmanian Government	105,000	0	105,000	0	0	Launceston City Council	Mar 2017	Sep 2019	Complete
Support schools to extend to years 11 and 12 by 2024	Support schools in the Launceston area to offer year 11 and 12 education.	Tasmanian Government	0	0	0	0	0	Launceston City Council	Mar 2017	Jun 2022	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Survey local businesses on economic opportunities and labour market conditions	Identify labour market challenges affecting Launceston and opportunities in the region to inform the Regional Economic Development Plan.	Department of Education, Skills and Employment	0	0	0	0	0	Launceston City Council	Mar 2017	Dec 2022	Complete
Tamar Estuary Management Taskforce (TEMT)	The Tamar Estuary Management Taskforce was established in 2017 to identify investments to improve the health of the kanamaluka/Tamar Estuary.	Tasmanian Government	4,000,000	0	4,000,000	0	0	Launceston City Council	Mar 2017	Feb 2018	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Perth											
Australian Space Automation AI and Robotics Control Complex (SpAARC)	The project saw the incorporation of three integrated facilities including a connected and secure control centre supporting multiple teams; a development and test centre; and a training facility for qualification in robotic operations.	Western Australian Government; Fugro ; Australian Space Agency	18,000,000	4,500,000	3,500,000	0	10,000,000	City of Perth	Aug 2020	Dec 2022	Complete
Building a 21st Century Digital Environmental Approvals Regime for Major Projects	Deliver user-focused digital platforms that support the integration of assessment systems and data across agencies and jurisdictions and related improvements.	Western Australian Government ; Department of Climate Change, Energy, the Environment and Water	53,900,000	24,700,000	29,200,000	0	0	City of Perth	Sep 2021	Jun 2022	Complete
City of Perth Strategic Plan	Development of a long-term Strategic Plan for Perth.		0	0	0	0	0	City of Perth	TBD	TBD	In Planning
Curtin University's Historical Heart Cluster	Includes the expansion of the Graduate school of Business and Law Schools, the creation of a healthcare and clinical training facility and expansion of the university's capacity to deliver short courses and post graduate programs.	Western Australian Government; Curtin University	70,000,000	0	50,000,000	0	20,000,000	City of Perth	Sep 2020	Dec 2027	In Planning
Edith Cowan University's Cultural and Creative Industries Education CBD Campus	New ECU campus in the Perth CBD which includes the Western Australia Academy of Performing Arts, Cyber Security Centre and Law Schools.	Edith Cowan University; Western Australian Government ; DITRDCA	853,000,000	294,000,000	199,000,000	0	360,000,000	City of Perth	Dec 2022	Dec 2025	In Progress
Homelessness Housing Projects	Provide housing and support services to people who are homeless.	City of Perth; Department of Communities (WA) ; DITRDCA	74,400,000	8,000,000	62,400,000	4,000,000	0	City of Perth	Sep 2020	May 2025	Ongoing
Perth Aboriginal Cultural Centre Pre-feasibility Study	Investment in community consultation and engagement, feasibility studies and preliminary design work for the Perth Aboriginal Cultural Centre.	Department of Local Government, Sport and Cultural Industries ; DITRDCA	4,000,000	2,000,000	2,000,000	0	0	City of Perth	Aug 2021	Dec 2024	Complete
Perth CBD Transport Plan	Improve active travel and public transport in the Perth CBD, increasing the attractiveness and sustainability of Perth for residents, workers and visitors	City of Perth; Department of Transport (WA) ; DITRDCA	197,000,000	92,500,000	92,500,000	12,000,000	0	City of Perth	May 2021	Jul 2025	Ongoing
Perth Concert Hall Redevelopment	Refurbish and extend Perth's concert hall to increase arts and culture offerings, contribute to the Perth arts and tourism sectors recovery through and beyond the COVID-19 pandemic.	City of Perth; Department of Local Government, Sport and Cultural Industries ; DITRDCA	150,000,000	12,000,000	134,000,000	4,000,000	0	City of Perth	Dec 2024	Dec 2026	In Planning

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Perth Cultural Centre Rejuvenation	This commitment is being delivered by the Western Australian Government and included the development of a master plan for the Precinct, ambient lighting, improved security, signage, landscaping, and upgraded entrances to the precinct.	Western Australian Government; DITRDCA	35,000,000	10,000,000	25,000,000	0	0	City of Perth	Mar 2024	Jan 2025	In Planning
Recycling infrastructure	Develop waste recycling infrastructure to help Perth City and Western Australia become more sustainable and better protect the environment.	Western Australian Government; Department of Climate Change, Energy, the Environment and Water	40,000,000	20,000,000	20,000,000	0	0	City of Canning; City of Rockingham; City of Kwinana; City of Wanneroo; City of Swan; Town of Victoria Park	Apr 2023	Jun 2025	Ongoing
Unlocking the East Perth Power Station Redevelopment	Delivery of transport infrastructure to unlock future development within the East Perth precinct including catalysing the East Perth Power Station Project.	Western Australian Government	39,500,000	0	39,500,000	0	0	City of Vincent	Sep 2020	Mar 2025	Ongoing
WA Indigenous Business and Employment Hub	Provide a one-stop-shop for Indigenous businesses and stakeholders to access advice and opportunities.	National Indigenous Australians Agency	10,000,000	10,000,000	0	0	0	Town of Victoria Park	Aug 2020	Dec 2020	Complete
WACA Redevelopment	Upgrade of the WACA and associated infrastructure to create fit for purpose and up to date facilities.	City of Perth; Cricket Australia; Department of Local Government, Sport and Cultural Industries; Western Australia Cricket Foundation; DITRDCA	159,900,000	30,000,000	84,700,000	25,000,000	20,200,000	City of Perth	Jul 2021	Jul 2025	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
South East Queensland											
Blue Heart Sunshine Coast	Further investment to expand the existing Blue Heart Sunshine Coast project on the Maroochy River floodplain.	Queensland Government; Sunshine Coast Council; Industry; DITRDCA	35,300,000	5,000,000	15,000,000	5,300,000	10,000,000	Sunshine Coast Regional Council	Jun 2024	Dec 2025	In Planning
Brisbane Metro - South Bank Transport Study	Investigation to improve transport connectivity between the Woolloongabba and South Bank precincts and enhance pedestrian realm and place making at the Queensland Cultural Centre Busway station.	Queensland Government; Brisbane City Council; DITRDCA	999,999	333,333	333,333	333,333	0	Brisbane City Council	Mar 2022	Dec 2024	In Progress
Brisbane Metro - Woolloongabba Station	Investment to develop a new Woolloongabba Metro station on the South East Busway, serving both Brisbane Metro and other busway services.	Queensland Government; Brisbane City Council; DITRDCA	450,000,000	150,000,000	150,000,000	150,000,000	0	Brisbane City Council	Jun 2023	Jun 2030	In Progress
Brisbane Valley Highway Safety Upgrades	Safety upgrades along the 89.52km Brisbane Valley Highway.	Queensland Government; Somerset Regional Council; DITRDCA	40,500,000	20,000,000	20,000,000	500,000	0	Ipswich City Council; Somerset Regional Council	May 2023	Dec 2026	In Planning
Bromelton State Development Area Business Case	Business Case development to determine what infrastructure planning, sequencing, prioritisation and capital investment is required to activate the State Development Area..	Queensland Government; Scenic Rim Regional Council; DITRDCA	5,000,000	2,000,000	2,500,000	500,000	0	Scenic Rim Regional Council	Mar 2023	Dec 2026	In Planning
Dunwich Ferry Terminal Upgrade	Upgrade of the Ferry Terminal at Junner St, Dunwich.	Queensland Government; Redland City Council; DITRDCA	41,000,000	10,000,000	30,000,000	1,000,000	0	Redland City Council	Jun 2023	Jun 2027	In Planning
First Nations Cultural Centre Detailed Business Case	Detailed business case to be developed for a First Nations Cultural Centre in Brisbane.	Queensland Government; Brisbane City Council; DITRDCA	3,000,000	1,000,000	1,000,000	1,000,000	0	Brisbane City Council	Sep 2023	Mar 2025	In Progress
Green Urban Infrastructure	Provide green infrastructure that promotes active transport and walkability.	Queensland Government; QLD Local Government	20,000,000	0	10,000,000	10,000,000	0	Brisbane City Council; Ipswich City Council; Lockyer Valley Regional Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Scenic Rim Regional Council; Somerset Regional Council; Sunshine Coast Regional Council; Toowoomba Regional Council	Dec 2023	Jun 2026	In Planning
Growth Area Compact	Establish a pilot Growth Area Compact for Caboolture West.	Queensland Government; Moreton Bay Regional Council; National Housing Finance and Investment Corporation	110,000,000	0	100,000,000	10,000,000	0	Moreton Bay Regional Council	Mar 2022	Dec 2027	In Planning
Ipswich-Springfield Public Transport Corridor Options Analysis & Detailed Business Case	Deliver a Preliminary Evaluation for a public transport corridor between Ipswich Central and Springfield Central.	Queensland Government; Ipswich City Council; Queensland Government; Ipswich City Council; DITRDCA	10,000,000	4,375,000	4,375,000	1,250,000	0	Ipswich City Council	Mar 2023	Jun 2024	In Progress
Kangaroo Point Green Bridge	Creation of a bridge to provide active transport access between the CBD, Kangaroo Point and the eastern suburbs of Brisbane.	Brisbane City Council; DITRDCA	190,200,000	63,200,000	0	127,000,000	0	Brisbane City Council	Dec 2021	Sep 2024	In Progress

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Local Digital Priority Projects	Investment in digital solutions that address specific local economic, business and social priorities.	Queensland Government; DITRDCA	50,000,000	40,000,000	10,000,000	0	0	TBD	Sep 2024	Jun 2027	In Planning
Loganlea-Meadowbrook Infrastructure	Support the revitalisation of the Loganlea/Meadowbrook precinct.	Queensland Government; Logan City Council; DITRDCA	45,000,000	18,400,000	21,600,000	5,000,000	0	Logan City Council	May 2024	Dec 2024	In Planning
Planning for Future Region Shaping Infrastructure	A plan for Future Region Shaping Infrastructure to consider land use and infrastructure needs to enable informed investment by governments and industry in SEQ, including a Regional Freight Study and Open Level Crossings prioritisation planning.	Queensland Government; QLD Local Government; DITRDCA	9,100,000	2,700,000	3,700,000	2,700,000	0	TBD	Jun 2023	Jun 2025	In Planning
Public Art Initiatives	Creation of public artworks to contribute to place-based activation across South East Queensland.	Queensland Government; DITRDCA	10,000,000	10,000,000	0	0	0	Brisbane City Council; Ipswich City Council; Lockyer Valley Regional Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Scenic Rim Regional Council; Somerset Regional Council; Sunshine Coast Regional Council; Toowoomba Regional Council	May 2024	Mar 2027	In Planning
Regional Waste Management Strategy	Support a region-wide approach to managing waste infrastructure.	Queensland Government	500,000	0	500,000	0	0	TBD	Jun 2023	Dec 2026	In Planning
Resilient Rivers Initiative	Trilateral, First Nations and industry investment to improve the health of the SEQ region's catchments, waterways and Moreton Bay.	Queensland Government; QLD Local Government; Industry; DITRDCA	40,000,000	10,000,000	10,000,000	10,000,000	10,000,000	Brisbane City Council; Ipswich City Council; Lockyer Valley Regional Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Scenic Rim Regional Council; Somerset Regional Council; Sunshine Coast Regional Council; Toowoomba Regional Council	Jun 2023	Jun 2027	In Planning
Resource Recovery Infrastructure	Investment in waste processing infrastructure to increase resource recovery rates and facilitate organics recycling.	Queensland Government; QLD Local Government; DITRDCA	105,000,000	35,000,000	35,000,000	35,000,000	0	Brisbane City Council; Ipswich City Council; Lockyer Valley Regional Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Scenic Rim Regional Council; Somerset Regional Council; Sunshine Coast Regional Council; Toowoomba Regional Council	May 2024	Jun 2026	In Planning

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Road Safety Mapping	Investment to enable Local Government to evaluate road networks and identify opportunities for improvements.	Queensland Government; DITRDCA	110,000	110,000	0	0	0	Brisbane City Council; Ipswich City Council; Lockyer Valley Regional Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Somerset Regional Council; Sunshine Coast Regional Council; Toowoomba Regional Council	Jun 2023	Mar 2025	In Planning
SEQ Innovation Economy Fund	Invest in capital projects that promote and grow SEQ's innovation economy.	Queensland Government; Industry; DITRDCA	150,000,000	50,000,000	50,000,000	0	50,000,000	Brisbane City Council; Ipswich City Council; Lockyer Valley Regional Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Scenic Rim Regional Council; Somerset Regional Council; Toowoomba Regional Council	Dec 2024	Dec 2027	In Planning
SEQ Liveability Fund	Investment in projects that create liveable, creative, sustainable and healthy communities.	Queensland Government; QLD Local Government; DITRDCA	285,810,000	100,000,000	100,000,000	85,810,000	0	Brisbane City Council; Ipswich City Council; Lockyer Valley Regional Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Scenic Rim Regional Council; Somerset Regional Council; Sunshine Coast Regional Council; Toowoomba Regional Council	Oct 2023	Jun 2027	In Progress
SEQ Rail Corridor Digital Connectivity	Deliver improved digital connectivity on selected commuter rail corridors in SEQ.	Queensland Government; DITRDCA	20,000,000	20,000,000	0	0	0	TBD	May 2024	Dec 2024	In Planning
Small Business Friendly Region	Support Councils to create a small business friendly region.	Queensland Government; DITRDCA	0	0	0	0	0	Brisbane City Council; Ipswich City Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Scenic Rim Regional Council; Somerset Regional Council; Sunshine Coast Regional Council; Toowoomba Regional Council	Jul 2023	Apr 2024	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Smart Region Digital Plan	Identify digital requirements to drive productivity and lift global competitiveness across the region.	QLD Local Government; Queensland Government; DITRDCA	750,000	250,000	250,000	250,000	0	Brisbane City Council; Ipswich City Council; Lockyer Valley Regional Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Scenic Rim Regional Council; Somerset Regional Council; Sunshine Coast Regional Council; Toowoomba Regional Council	Oct 2023	Sep 2023	In Progress
Southern Gateway Strategic Corridor Planning	Planning infrastructure to support investment and growth across the Southern Employment Corridor.	Queensland Government; Logan City Council; DITRDCA	1,000,000	400,000	400,000	200,000	0	Logan City Council	Dec 2023	Jun 2025	In Planning
Strategic Approach under EPBC Act	Investment to support the regeneration and rehabilitation of critical habitats and species.	Queensland Government; DITRDCA	10,000,000	5,000,000	5,000,000	0	0	Brisbane City Council; Ipswich City Council; Lockyer Valley Regional Council; Logan City Council; Moreton Bay Regional Council; Noosa Shire Council; Redland City Council; Scenic Rim Regional Council; Somerset Regional Council; Sunshine Coast Regional Council; Toowoomba Regional Council	Jun 2023	Jun 2024	In Planning
Toowoomba Railway Parklands	Exploration of options to catalyse the regeneration of the Toowoomba Railway Parklands Priority Development Area, including mixed use density housing and amenity.	Queensland Government; Toowoomba Regional Council; DITRDCA	25,000,000	10,000,000	10,000,000	5,000,000	0	Toowoomba Regional Council	Jun 2023	Dec 2027	In Planning
Water Initiatives in the Lockyer Valley	Initiatives to enhance water supply and efficiency for Lockyer Valley.	Queensland Government; Lockyer Valley Regional Council; DITRDCA	13,300,000	10,000,000	2,500,000	800,000	0	Lockyer Valley Regional Council; Somerset Regional Council	May 2024	Jun 2025	In Planning
Wellcamp Entertainment Precinct	Development of precinct capable of delivering motorsports, driver-training and major performing arts events.	Queensland Government; Industry	135,000,000	0	40,000,000	0	95,000,000	Toowoomba Regional Council	Sep 2023	Jun 2026	In Planning

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Townsville											
Acceleration of the State Development Area (SDA)	Develop a business case for the acceleration of the SDA in consultation with the Townsville Industrial Development Board.	Queensland Government; Industry	12,500,000	0	12,500,000	0	0	Townsville City Council	Nov 2016	Jun 2017	Complete
CRC for Developing Northern Australia	Establish an early funding round through the Cooperative Research Centre for developing Northern Australia in Townsville.	Queensland Government	0	0	0	0	0	Townsville City Council	Nov 2016	Sep 2017	Complete
Defence Industry Consultation	Strengthen formal consultation between representatives of the Department of Defence, Defence Industries Queensland, and a new Townsville Defence Liaison Officer.	Department of Industry, Innovation & Science	0	0	0	0	0	Townsville City Council	Nov 2016	Aug 2018	Complete
Health and Knowledge Development Strategy	Investigate opportunities to co-locate health and knowledge employment hubs in key locations across the city of Townsville	Townsville City Council	0	0	0	0	0	Townsville City Council	Nov 2016	Jun 2020	Complete
International Education and Training Destination	Develop Townsville's global reputation as a world-class destination for education, edu-tourism, training and research.	Queensland Government	167,500	0	80,000	80,000	7,500	Townsville City Council	Nov 2016	Dec 2023	Complete
Lansdown Eco-Industrial Precinct	Enabling infrastructure for the Lansdown Eco-Industrial precinct in Townsville.	Study Townsville; Queensland Government; Townsville City Council	34,000,000	34,000,000	0	0	0	Townsville City Council	Mar 2022	Dec 2025	Ongoing
Managing Energy Cost and Boost Energy Productivity	The North Queensland Hydrogen Consortium was formed to bring together industry leaders to identify opportunities and build on hydrogen and renewable energy innovations.	Queensland Government; Townsville City Council; DITRDCA	0	0	0	0	0	Townsville City Council	Nov 2016	Dec 2024	Ongoing
Port Channel Capacity Upgrade	Complete the business case, and deliver the Channel Capacity Upgrade.	Townsville City Council	251,800,000	75,000,000	105,000,000	0	71,800,000	Townsville City Council	Nov 2016	Dec 2024	Ongoing
Public Transport Solutions	Design and construct a new purpose-built bus facility in the Townsville CBD	Queensland Government; Port of Townsville Limited; DITRDCA	4,000,000	0	4,000,000	0	0	Townsville City Council	Nov 2016	Dec 2024	Ongoing
Queensland Country Bank Stadium	Deliver the North Queensland Stadium	Queensland Government; Townsville City Council	293,500,000	100,000,000	193,500,000	0	0	Townsville City Council	Nov 2016	Jan 2020	Complete
Reef HQ Expansion	Redevelopment of ReefHQ Aquarium in Townsville	Queensland Government; DITRDCA	40,000,000	40,000,000	0	0	0	Townsville City Council	Feb 2021	Dec 2024	Ongoing
Review and Deliver preferred water supply solutions	Consider future funding and implementation for priority water supply solutions to promote long term water security.	DITRDCA	332,561,410	107,561,410	225,000,000	0	0	Townsville City Council	Nov 2016	Sep 2018	Complete
RFDS Super Hub	Funding the development of a new RFDS aeromedical Super Hub at Townsville Airport.	Queensland Government; DITRDCA; Townsville City Council	15,000,000	15,000,000	0	0	0	Townsville City Council	Oct 2025	Dec 2026	In Planning

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Smart City Strategy	Plan, conduct and implement a Smart City Strategy, including a city dashboard to report on goals and targets.	Queensland Government; DITRDCA	0	0	0	0	0	Townsville City Council	Nov 2016	Sep 2018	Complete
Townsville Concert Hall Business Case	Develop a business case to evaluate and recommend potential sites for a concert hall in Townsville.	Townsville City Council	987,413	987,413	0	0	0	Townsville City Council	Nov 2016	Oct 2023	Complete
Townsville Eastern Access Rail Corridor	Deliver the TEARC business case. Preserve the rail corridor for possible future construction.	DITRDCA; Townsville City Council	14,398,000	7,148,000	7,250,000	0	0	Townsville City Council	Nov 2016	Jun 2027	Ongoing
Townsville Industrial Development Board	Establish the Townsville Industrial Development Board to lead investment attraction, market engagement and coordinate case management for potential investors including working to secure priority industrial sites.	Queensland Government; Department of Prime Minister and Cabinet; DITRDCA	0	0	0	0	0	Townsville City Council	Nov 2016	Aug 2018	Complete
Townsville water security supply and use strategy	Establish a taskforce to develop a strategic approach to Townsville's urban security, review water service standards and pricing, and implement water efficiency programs.	Townsville City Council	0	0	0	0	0	Townsville City Council	Nov 2015	Oct 2018	Complete
Townsville Workforce Development Plan	Investigate the future demand and skill requirements of existing and emerging Townsville Industries, identify opportunities to leverage government investment and work with key partners to implement.	DITRDCA	0	0	0	0	0	Townsville City Council	Nov 2016	Sep 2020	Complete
Woodstock Intersection Upgrade	Investigate the Upgrade of Flinders Highway to enable access to, and the development of the Woodstock Industrial and export estate.	Queensland Government	5,000,000	0	5,000,000	0	0	Townsville City Council	Nov 2016	Jun 2022	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Western Sydney											
5G Strategy	The NSW and local governments will develop a 5G Strategy for the Western Parkland City, which will include partnering with a telecommunications carrier to deliver a trial of 5G technology.	New South Wales Government	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Jun 2024	In Progress
Agribusiness precinct	The NSW Government will commission a feasibility study into an agribusiness precinct for the Western Parkland City.	New South Wales Government	500,000	0	500,000	0	0	Liverpool City Council	Mar 2018	Feb 2019	Complete
An authority to masterplan the Aerotropolis	The Australian and NSW governments will establish an authority to become master planner and developer of the Aerotropolis with an initial focus on the Commonwealth land.	New South Wales Government	24,470,000	0	24,470,000	0	0	Liverpool City Council	Mar 2018	Nov 2018	Complete
Western Sydney Aerotropolis	The Australian, NSW and local governments will work together to establish the Western Sydney Aerotropolis as a world-class city precinct that supports jobs growth.	New South Wales Government	53,000,000	0	53,000,000	0	0	Liverpool City Council	Mar 2018	Dec 2026	In Progress
Centre of Innovation in Plant Sciences	The NSW Government will create a Western Sydney Centre of Innovation in Plant Sciences at the Australian Botanic Garden in Mount Annan, providing excellence and leadership in plant science.	New South Wales Government	60,000,000	0	60,000,000	0	0	The Council of Camden; Campbelltown City Council	Mar 2018	Apr 2022	Complete
Deliver Rail for the Western City	The Australian and NSW governments will deliver the first stage of the North South Rail Link from St Marys to Western Sydney Airport and the Aerotropolis.	DITRDCA; New South Wales Government	10,500,000,000	5,250,000,000	5,250,000,000	0	0	Liverpool City Council; Penrith City Council	Mar 2018	Dec 2026	In Progress
Education partnership	The NSW Government will seek to establish a partnership agreement on education to identify and deliver more education facilities for the Western Parkland City.	New South Wales Government	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Jun 2024	In Progress
Establish jobs in the region	The Australian Government will establish the National Disability Insurance Scheme Quality and Safeguards Commission (NDIS Commission) in Penrith, creating up to 150 new jobs in Western Sydney.	Services Australia	0	0	0	0	0	Penrith City Council	Mar 2018	Jun 2018	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Fast-track local housing strategies	The Australian and NSW governments will accelerate adoption of new Local Environmental Plans, and associated local housing strategies.	New South Wales Government; DITRDCA; Western Sydney Councils	15,000,000	7,500,000	7,500,000	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Mar 2022	Complete
High-value employment precincts	Development of the Western Sydney Aerotropolis Planning Package	New South Wales Government; DITRDCA	0	0	0	0	0	Liverpool City Council	Mar 2018	Dec 2022	Complete
Housing targets for the Western Parkland City	The NSW Government will set and publish 5-year and 20-year housing targets for each local government area to deliver at least 184,500 homes over the next 20 years consistent with the targets in the Western City District Plan.	New South Wales Government	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Mar 2022	Complete
Indigenous Business Hub	The Australian Government will establish an Indigenous Business Hub in the Western City.	New South Wales Government	0	0	0	0	0	Liverpool City Council	Mar 2018	Jul 2019	Complete
Indigenous small business and skills package	The NSW Government will deliver an Indigenous small business and skills package across the Western Parkland City.	Department of Prime Minister and Cabinet	8,000,000	0	8,000,000	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Jun 2022	Complete
Indigenous, social and local participation targets	The Australian and NSW governments will work to adopt Indigenous, social and local employment and procurement targets in construction projects.	New South Wales Government	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Mar 2022	Complete
Investment Attraction Fund	The NSW Government will establish an Investment Attraction Fund to support the work of the Western Sydney Investment Attraction Office (WSIAO).	New South Wales Government	5,000,000	0	5,000,000	0	0	Liverpool City Council	Mar 2018	Apr 2024	Complete
Key performance metrics	To monitor the impact of the commitments delivered through the Western Sydney City Deal, parties will agree and publish key performance metrics in the implementation plan. The City Deal will be evaluated three years after its signing.	New South Wales Government	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Mar 2038	Ongoing

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Long-term governance	The three levels of government will establish long-term governance arrangements.	New South Wales Government	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council;	Mar 2018	Jun 2018	Complete
New Growth Area for the Greater Penrith to Eastern Creek corridor	The Australian and NSW governments will undertake land use and infrastructure planning for a new Growth Area for the Greater Penrith to Eastern Creek corridor.	New South Wales Government; DITRDCA	2,500,000	1,250,000	1,250,000	0	0	Penrith City Council	Mar 2018	Apr 2024	Complete
New public high school focused on the aerospace and aviation industries	The NSW Government will build a new public high school in the Aerotropolis with vocational links to Western Sydney Airport and the aerospace and aviation industries, preparing students for future job opportunities.	New South Wales Government	0	0	0	0	0	Liverpool City Council	Mar 2018	Mar 2038	In Progress
Openly available data sets	The NSW and local governments will explore, identify and make data publicly available in line with open-data principles	Digital Transformation Agency	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Apr 2024	Complete
Place-based Infrastructure Compacts 1 (P5)	The NSW Government will establish Place-based Infrastructure Compacts for the Western Parkland City.	New South Wales Government	15,000,000	5,000,000	10,000,000	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Apr 2024	Complete
Place-based Infrastructure Compacts 2 (P7)	The NSW and Australian governments will develop transport and water infrastructure models to plan innovatively for future infrastructure needs.	New South Wales Government	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Apr 2024	Complete
Rapid bus service for the Western City	The NSW Government will establish rapid bus services from the metropolitan centres of Penrith, Liverpool and Campbelltown to Western Sydney Airport before it opens in 2026, and to the Aerotropolis.	New South Wales Government	6,530,000	0	6,530,000	0	0	Campbelltown City Council; Liverpool City Council; Penrith City Council	Mar 2018	Dec 2026	In Planning
Restore and protect South Creek	The NSW Government will develop a strategy for South Creek that will investigate its restoration and protection as part of the broader strategy of integrating land use and water management within the 63,000 hectare catchment.	New South Wales Government	9,300,000	0	9,300,000	0	0	Liverpool City Council; Penrith City Council; Hawkesbury City Council	Mar 2018	Mar 2038	In Planning

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Smart Western City Program	The NSW Government will deliver a Smart Western City Program to enable NSW agencies to embed interoperable smart and secure technology	New South Wales Government	1,000,000	0	1,000,000	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Jun 2024	In Progress
STEM University	The NSW Government will call for proposals from leading global universities and industry to form part of an integrated Aerospace Institute in the Aerotropolis.	New South Wales Government	0	0	0	0	0	Liverpool City Council	Mar 2018	Sep 2018	Complete
Strategic assessment under the EPBC Act	The Australian and NSW governments will progress a Strategic Assessment under the Environment Protection and Biodiversity Conservation (EPBC) Act 1999 (Cth) to protect the environment and streamline environmental approvals for development.	New South Wales Government	0	0	0	0	0	Liverpool City Council	Mar 2018	Dec 2024	In Progress
Surplus government land to drive jobs growth	The NSW and local governments will review government land and explore opportunities for release of surplus or under-utilised land and assets to drive economic growth.	Department of Defence; New South Wales Government ; Campbelltown City Council; DITRDCA	1,320,000	520,000	400,000	400,000	0	Campbelltown City Council; Penrith City Council	Mar 2018	Dec 2024	In Progress
TAFE Skills Exchange near Western Sydney International (Nancy-Bird Walton) Airport	TAFE NSW will work with the Australian Government and Western Sydney Airport to establish a Skills Exchange near Western Sydney Airport.	New South Wales Government	0	0	0	0	0	Liverpool City Council	Mar 2018	Dec 2025	In Progress
Uniform local government engineering design standards and telecommunications planning	The Australian Government will support council development of uniform, best practice local government engineering design standards.	Western Sydney Councils ; DITRDCA	1,250,000	1,250,000	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Mar 2021	Complete
VET facility in the Aerotropolis	The NSW Government will establish a permanent VET facility in the Aerotropolis with a focus on construction, aviation and aeronautical-related engineering to support residents of the Western Parkland City to access jobs of the future	New South Wales Government	0	0	0	0	0	Liverpool City Council	Mar 2018	Dec 2026	In Planning
Western City Digital Action Plan	Local governments will lead the development of a Western City Digital Action Plan in collaboration with the Australian and NSW governments, and industry partners.	Western Sydney Councils	160,000	0	0	160,000	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Aug 2020	Complete

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government (\$)	State/ Territory (\$)	Council (\$)	Others (\$)	LGAs	Actual/ Predicted Start Date	Actual/ Predicted End Date	Status
Western Parkland City Liveability Program	To establish a hallmark Western Parkland City Liveability Program. Projects funded will deliver improved community facilities and urban amenity, and enhance liveability to enable and complement new housing supply.	New South Wales Government; Western Sydney Councils; DITRDCA	210,000,000	60,000,000	60,000,000	90,000,000	0		Mar 2018	Jun 2025	In Progress
Western Sydney City Deal implementation plan	The three levels of government will agree and publish an implementation plan for the City Deal in 2018.	New South Wales Government; DITRDCA	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Dec 2018	Complete
Western Sydney Health Alliance	Local governments, in collaboration with health partners, will establish the Western Sydney Health Alliance.	Western Sydney Councils; New South Wales Government	180,000	0	40,000	140,000	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Dec 2022	Complete
Western Sydney Investment Attraction Office	The NSW Government, with the Australian Government and local governments, will establish the Western Sydney Investment Attraction Office (WSIAO) in Liverpool to attract domestic and international investment.	New South Wales Government	1,000,000	0	1,000,000	0	0	Liverpool City Council	Mar 2018	Aug 2018	Complete
Western Sydney Planning Partnership	The NSW Government will create a new planning partnership with the growth councils – Liverpool, Penrith, Campbelltown, Camden, Wollondilly – in conjunction with Blacktown to achieve more efficient and higher quality outcomes.	New South Wales Government; Western Sydney Councils	700,000	0	600,000	100,000	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Mar 2018	Complete
Work with Indigenous organisations to maximise opportunities	The three levels of government commit to work with Indigenous organisations in the Western Parkland City, to realise economic, social and cultural outcomes for Aboriginal people in Western Sydney.	New South Wales Government	0	0	0	0	0	Blue Mountains City Council; The Council of Camden; Campbelltown City Council; Fairfield City Council; Liverpool City Council; Penrith City Council; Hawkesbury City Council; Wollondilly Shire Council	Mar 2018	Mar 2038	Ongoing

Commitment Name	Scope	Partners (Delivery partner in bold)	Total Funding (\$)	Australian Government Commitment (\$)	State/ Territory Commitment (\$)	Council Commitment (\$)	Others Commitment (\$) LGAs	Actual Start Date - When the commitment was Funded	Actual End date - When the funding ends	Status	
National Urban Policy											
NUP	Development of a new comprehensive National Urban Policy.	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	In Planning	
Precincts and Partnerships Programs											
uPPP	The uPPP is a non-competitive grants program that seeks to support transformative investment in urban Australia based on the principles of unifying places, growing their economies and serving local communities.	n/a	150,000,000	150,000,000	n/a	n/a	n/a	1/07/2024	30/06/2027	In Planning	
rPPP - Walmanjun/Cable Beach Foreshore Redevelopment (stage 2&3)	Funding to construct the final two stages of a larger three-stage program of works that aims to create a world-class foreshore precinct.	Shire of Broome	34,500,000	26,361,852	n/a	n/a	5,000,000	3,138,148	TBA	Committed, but not yet contracted	
rPPP - Croydon Precinct Growth Plan	Funding to create a Croydon Precinct Growth Plan through the preparation of a comprehensive 10 to 15 year shovel-ready precinct masterplan.	Croydon Shire Council	3,105,191	2,813,500	n/a	n/a	n/a	291691	TBA	Committed, but not yet contracted	
rPPP - Mareeba CBD Revitalisation	Funding to produce a precinct plan which aims to activate a more inclusive, accessible, attractive and vibrant CBD.	Mareeba Shire Council	2,343,249	2,143,249	n/a	n/a	n/a	200000	TBA	Committed, but not yet contracted	
rPPP - Colac Otway Adaptable Precincts: a blueprint for future housing delivery	Design two shovel-ready, master-planned precincts for affordable and key worker housing in the townships of Colac and Apollo Bay.	Colac Otway Shire	2,830,022	2,017,576	n/a	n/a	796296	16150	TBA	Committed, but not yet contracted	
rPPP - Bendigo East Urban Renewal Precinct	Funding to undertake an extensive planning and design process to produce a precinct masterplan to activate 5 hectares of underutilised land for education, housing and community purposes.	Bendigo Kangan Institute	1,431,537	1,181,537	n/a	n/a	250000	n/a	TBA	Committed, but not yet contracted	
rPPP - Transforming the Heart of Swan Hill Precinct	Funding to develop a precinct plan to support the revitalisation of Swan Hill CBD.	Swan Hill Rural City Council	809,500	650,000	n/a	n/a	n/a	159500	TBA	Committed, but not yet contracted	
rPPP - remaining uncommitted as at 14 May 2024	The rPPP is a non-competitive grants program that seeks to support transformative investment in regional Australia based on the principles of unifying regional places, growing economies and serving communities.	n/a		364,832,286	n/a	n/a	n/a	1/07/2023	30/06/2026	Ongoing	
Housing Support Programs											
Housing Support	The Housing Support Program will be a competitive funding program for local and state governments to kick-start housing supply by funding projects that seek to deliver ancillary infrastructure, provide amenities to support new housing developments or improve planning capability.	n/a	1,500,000,000	1,500,000,000	n/a	n/a	n/a	n/a		In Planning	
Northern Australia Projects											
Middle Arm Sustainable Development Precinct	Planned equity investment, subject to final investment decision by Government in accordance with the Commonwealth Investment Framework, to support development of common user marine infrastructure at the Middle Arm Sustainable Development Precinct .	Northern Territory Government	1,500,000,000	1,500,000,000	TBD	0	0	Litchfield	Oct 2022 (Budget)	TBD	In Planning
Pilbara Ports Common User Upgrades	To support common user port upgrades at Port Lumsden and Dampier in the Pilbara	Western Australia Government; Pilbara Ports Authority	630,000,000	565,000,000	65,000,000	0	0	Karratha; Port Hedland	Oct 2022 (Budget)	30/06/2029	Ongoing
Regional Logistics Hubs	Planned equity investment, subject to final investment decision by Government in accordance with the Commonwealth Investment Framework, to support Regional Logistics Hubs including in Katherine, Alice Springs and Tennant Creek	Northern Territory Government	440,000,000	440,000,000	TBD	0	0	TBD	Oct 2022 (Budget)	TBD	In Planning
City and Regional Partnerships (Non-Deal Commitments)											
Multi-use conveyor for Port of Bundaberg (includes deal and non-deal funding)	Construction of a new bulk goods conveyor facility at the Port of Bundaberg.	Department of the Treasury (Qld); Department of Transport and Main Roads; DITRDCA	17,700,000	17,700,000	0	0	0	Bundaberg Regional Council			Ongoing
UTAS Stadium upgrades	Deliver upgrades to the western side of the UTAS Stadium in Launceston	Tasmanian Government DITRDCA	130,000,000	65,000,000	65,000,000	0	0	Launceston	May 2023 (Budget)	30/06/2025	In planning
Macquarie Point Precinct	Redevelopment of Macquarie Point, Hobart, as a mixed-use precinct, including a multipurpose stadium, Antarctic facilities zone, and residential development that includes affordable housing.	Tasmanian Government DITRDCA DCCEEW	715,000,000	240,000,000	375,000,000		15,000,000 (AFL) 85,000,000 (borrowings)	Hobart	May 2023 (Budget)	30/06/2027	In planning

Response to Senator Canavan Request dated 21 May 2024

The following information is provided in relation to the Regional Development and Local Government Division in response to Senator Canavan’s request in correspondence to the Department on 21 May 2024 for the following programs of interest:

- Armstrong Creek Stadium
- Australian Opal Centre – Lightning Ridge
- Building Better Regions Fund, Rounds 4 and 5
- Busselton Jetty Village and Marine Discovery Centre
- Cairns Regional Development
- Community Development Grants Programme
- Darwin Cyclone Tracy Memorial
- Growing Regions Program
- Hunter region – supporting clean energy
- Investing in Our Communities Program
- Perth Aboriginal Cultural Centre
- Priority Community Infrastructure Program
- Stronger Communities Programme, Round 8
- Thriving Suburbs Program
- Upgrades to Qtopia Sydney Museum
- Warburton Mountain Bike Destination Project

Not all requested data is captured by the Department, or captured in an easily reportable, reliable, and consistent format.

In the Program overview tables below:

¹Budget figures align with the last published May 2024 Budget. Unless otherwise requested/stated, the funding profile provides the full or life of program totals.

²Contracted, Committed but not yet contracted and Unallocated figures are as at end of April 2024.

Figures in the tables below are dollars without rounding.

Q1, Q8. Program overviews and funding over forward estimates

The tables below show contractually committed, committed but not yet contracted and unallocated by program for each year over the forward estimates where relevant. Project-level listings for these programs are at [Attachment A](#).

Armstrong Creek Stadium (national partnership funding to VIC)

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	0	6,000,000	0	6,000,000
Contracted ²	0	0	0	0
Committed but not yet contracted ²	0	6,000,000	0	6,000,000
Unallocated ²	0	0	0	0

Response to Senator Canavan Request dated 21 May 2024

Australian Opal Centre – Lightning Ridge (national partnership funding to NSW)

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	0	7,467,653	0	7,467,653
Contracted ²	0	0	0	0
Committed but not yet contracted ²		7,467,653	0	7,467,653
Unallocated ²	0	0	0	0

Building Better Regions Fund (Rounds 4 and 5 only)

Appropriation	2020-21	2021-22	2022-23	2023-24	2024-25	Total
Budget ¹						0
Contracted ² - Round 4 ²	8,301,286	40,983,774	53,925,874	61,587,954	5,210,514	170,009,402
Contracted ² - Round 5 ²	0	3,227,331	60,181,002	178,710,315	39,135,881	281,254,529
Committed but not yet contracted ²	0	0	0	0	0	0
Unallocated ²	0	0	0	0	0	0

Note: Budget and unallocated is tracked at a Program level and not easily able to be provided by Round. Whole-of-program figures can be provided on request.

Busselton Jetty Village and Marine Discovery Centre (national partnership funding to WA)

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	0	7,447,702	0	7,447,702
Contracted ²	0	0	0	0
Committed but not yet contracted ²		7,447,702	0	7,447,702
Unallocated ²	0	0	0	0

Cairns Regional Development (national partnership funding to QLD)

Appropriation	2023-24	2024-25	2025-26	2026-27	2027-28	Total
Budget ¹	9,000,000	31,000,000	73,300,000	63,300,000	53,400,000	230,000,000
Contracted ² [Central Queensland University Campus]	4,000,000	16,000,000	20,000,000	10,000,000	0	50,000,000
Committed but not yet contracted ² [Cairns Marine Precinct Common User Facility Project]	5,000,000	15,000,000	53,300,000	53,300,000	53,400,000	180,000,000
Unallocated ²	0	0	0	0	0	0

Community Development Grants Programme

Appropriation	Pre 2023-24	2023-24	2024-25	2025-26	Total
Budget ¹	1,639,509,559	263,399,494	339,986,527	177,268,000	2,420,163,580
Contracted ²	1,639,509,560	378,706,403	228,088,134	68,612,148	2,314,916,245
Committed but not yet contracted ²		-115,306,909	111,898,393	6,908,516	3,500,000
Unallocated ²		0	0	101,747,336	101,747,336

Note: Over-commitment in CDG for 2023-24 is temporary due to the recently approved MoF. It is anticipated that as variations are processed to move payments into next year the over-commitment will be offset prior to 30 June 24.

Response to Senator Canavan Request dated 21 May 2024

Darwin Cyclone Tracy Memorial (national partnership funding to NT)

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	0	600,000	0	600,000
Contracted ²	0	0	0	0
Committed but not yet contracted ²		600,000	0	600,000
Unallocated ²	0	0	0	0

Growing Regions

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	0	210,000,000	390,000,000	600,000,000
Contracted ²	0	0	0	0
Committed but not yet contracted ²	0	0	0	0
Unallocated ²	0	210,000,000	390,000,000	600,000,000

Hunter Region – supporting clean energy (national partnership funding to NSW)

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	11,900,000	63,100,000	25,000,000	100,000,000
Contracted ²	11,900,000	63,100,000	25,000,000	100,000,000
Committed but not yet contracted ²	0	0	0	0
Unallocated ²	0	0	0	0

Investing in Our Communities Program

Appropriation	2022-23	2023-24	2024-25	2025-26	2026-27	Total
Budget ¹	2,338,500	67,476,881	145,185,206	83,506,137	14,446,906	312,953,630
Contracted ²	2,338,500	44,740,366	103,585,652	70,534,741	18,671,500	239,870,759
Committed but not yet contracted ^{2*}	0	22,736,515	41,599,554	12,971,396	-4,309,336	72,998,129
Unallocated ²	0	0	0	0	84,742	84,742

* Committed but not yet contracted includes 2022 election commitment projects that are currently under assessment or contracts are being negotiated.

Perth Aboriginal Cultural Centre (national partnership funding to WA)

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	0	50,000,000	0	50,000,000
Contracted ²	0	0	0	0
Committed but not yet contracted ²	0	50,000,000	0	50,000,000
Unallocated ²	0	0	0	0

Priority Community Infrastructure Program

Appropriation	2022-23	2023-24	2024-25	2025-26	2026-27	Total
Budget ¹	0	62,375,608	292,706,260	382,752,560	205,979,356	943,813,784
Contracted ²	0	24,835,000	106,420,270	169,894,460	92,139,054	393,288,784
Committed but not yet contracted ²	0	37,540,608	186,285,990	212,858,100	113,840,302	550,525,000
Unallocated ²	0	0	0	0	0	0

* Committed but not yet contracted includes 2022 election commitment projects that are currently under assessment or contracts are being negotiated.

Response to Senator Canavan Request dated 21 May 2024

Stronger Communities Program (Round 8 only)

Appropriation	2022-23	2023-24	Total
	Round 8	Round 8	
Budget ¹	3,835,762	19,000,000	22,835,762
Contracted ²	3,835,762	17,874,620	21,710,382
Committed but not yet contracted ²	0	0	0
Unallocated ²	0	1,125,380	1,125,380

Thriving Suburbs

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	0	80,000,000	120,000,000	200,000,000
Contracted ²	0	0	0	0
Committed but not yet contracted ²	0	0	0	0
Unallocated ²	0	80,000,000	120,000,000	200,000,000

Upgrades to the Qtopia Sydney Museum (national partnership funding to NSW)

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	0	1,500,000	0	1,500,000
Contracted ²	0	0	0	0
Committed but not yet contracted ²	0	1,500,000	0	1,500,000
Unallocated ²	0	0	0	0

Warburton Mountain Bike Destination Project (national partnership funding to VIC)

Appropriation	2023-24	2024-25	2025-26	Total
Budget ¹	0	3,000,000	0	3,000,000
Contracted ²	0	0	0	0
Committed but not yet contracted ²	0	3,000,000	0	3,000,000
Unallocated ²	0	0	0	0

Q2, Q3. Changes since the previous 2023-24 Additional Budget Estimates

Revised project completion dates are reflected in **Attachment A** which have been provided in a format that allows for comparison of changes. Generally, changes to completion dates are to take account of administration to close projects or variations for extensions.

Q4, Q5, Q6, Q7. Projects discontinued, completed, scheduled for completion

Details for projects by program (i) discontinued since 9 May 2023, including projects that have been contractually committed, and committed but not yet contracted; (ii) completed in 2023-24 financial year; (iii) scheduled for completion in the current (2023-24) financial year or forthcoming (2024-25) financial year; and (iv) withdrawn, declined, assessed as unsuccessful or not complying with program guidelines, are reflected in **Attachment A**.

Response to Senator Canavan Request dated 21 May 2024

Q9. Details of how any underspends have been repurposed

Underspends go back into an unallocated pool to be committed or returned to consolidated revenue. The total unallocated pool is managed at a program level within the financial year allocations - how individual underspends get repurposed is not tracked.

Attachments

Project-level list for programs and national partnership funding of interest.

Building Better Regions Fund (BBRF) Rounds 4 and 5 - Project Listing as at 30 April 2024

Program	State	Project Name	Location - LGA	AG Funding	Project Status	Actual Completion Date
BBRF (Round 4)	ACT	Drought Mitigation Through Farm Diversification	Unincorporated ACT	\$42,200	Completed	23/11/2022
BBRF (Round 4)	NSW	New England Regional Hydrotherapy Centre (NERHC)	Armidale (RC)	\$2,316,224	Withdrawn	
BBRF (Round 4)	NSW	Australian Pecan Industry Resilience Conference & Field Days	Ballina (S)	\$20,000	Completed	13/06/2022
BBRF (Round 4)	NSW	Ballina Byron Gateway Airport Runway Upgrade	Ballina (S)	\$10,000,000	Active	
BBRF (Round 4)	NSW	Construction of the new Bathurst Animal Rehoming Centre	Bathurst (RC)	\$925,000	Completed	4/12/2023
BBRF (Round 4)	NSW	Bega Valley Driving Economic Growth by Researching Key Sector Development	Bega Valley (S)	\$50,000	Withdrawn	
BBRF (Round 4)	NSW	Sapphire Coast Seachange Expo	Bega Valley (S)	\$20,000	Completed	8/03/2022
BBRF (Round 4)	NSW	Bega Valley Cultural and Recreational Infrastructure Project	Bega Valley (S)	\$2,470,363	Active	
BBRF (Round 4)	NSW	GOOD FOOD PUTS COUNTRY TOWN ON THE CULINARY MAP	Berrigan (S)	\$250,000	Completed	16/09/2021
BBRF (Round 4)	NSW	Kicking Goals for Girls, King George Oval Blayney	Blayney (S)	\$750,000	Completed	22/02/2023
BBRF (Round 4)	NSW	Katoomba Civic Centre Revitalisation	Blue Mountains (C)	\$750,000	Active	
BBRF (Round 4)	NSW	Extension of Bogan Shire Medical Centre	Bogan (S)	\$350,218	Completed	27/04/2022
BBRF (Round 4)	NSW	Upgrade transitional accommodation & gym area, construct vegetable garden	Brewarrina (S)	\$148,500	Completed	20/02/2023
BBRF (Round 4)	NSW	The refurbishment and extension of the Bishop Fox Meal facility	Broken Hill (C)	\$336,465	Completed	13/04/2023
BBRF (Round 4)	NSW	Northern Rivers Food Regional Resilience Strategy	Byron (S)	\$20,000	Completed	8/10/2021
BBRF (Round 4)	NSW	LED Lighting for Dr Andrew Ross Memorial Recreation Ground at Molong	Cabonne	\$200,000	Completed	14/10/2022
BBRF (Round 4)	NSW	Lighting Up Tom Clyburn Oval Canowindra	Cabonne	\$200,000	Completed	12/10/2022
BBRF (Round 4)	NSW	Cudal Showground - Upgrade to Power & Water Infrastructure	Cabonne	\$95,091	Completed	25/05/2022
BBRF (Round 4)	NSW	Eugowra Medical Centre Redevelopment	Cabonne	\$124,000	Active	
BBRF (Round 4)	NSW	Replacement of amenities building at Molong Showground	Cabonne	\$170,000	Completed	20/07/2022
BBRF (Round 4)	NSW	Construction of Eugowra Multi-purpose Community Centre - Stage 1	Cabonne	\$492,410	Active	
BBRF (Round 4)	NSW	Upgrade of Centre bathroom	Cabonne	\$50,400	Completed	22/04/2021
BBRF (Round 4)	NSW	Ivanhoe Multi Service Outlet (MSO) Development	Central Darling (S)	\$450,000	Completed	22/11/2022
BBRF (Round 4)	NSW	WINGS 'Our Youth, Our Future' Redevelopment, Wilcannia NSW	Central Darling (S)	\$1,656,150	Withdrawn	
BBRF (Round 4)	NSW	Branxton to Greta Cycleway	Cessnock (C)	\$1,950,000	Active	
BBRF (Round 4)	NSW	Cobar Economic Resiliency Strategy	Cobar (S)	\$67,324	Completed	8/09/2022
BBRF (Round 4)	NSW	Ward Oval Community Hub including Building and Early Learning Precinct	Cobar (S)	\$6,732,075	Active	
BBRF (Round 4)	NSW	West Woolgoolga Sports Complex – a vibrant and healthy community space	Coffs Harbour (C)	\$10,000,000	Completed	14/03/2023
BBRF (Round 4)	NSW	Word (performing arts - improving rural mental health)	Cowra	\$20,000	Completed	9/11/2022
BBRF (Round 4)	NSW	Yalbillinga Boori Multi-Purpose Centre Solar Infrastructure Grant	Cowra	\$20,000	Completed	13/08/2021
BBRF (Round 4)	NSW	Regional Event Research Strategy	Dubbo (RC)	\$42,500	Completed	8/10/2021
BBRF (Round 4)	NSW	Upgrades at Dubbo Dirt Bike Club to host the NSW Motocross Championships	Dubbo (RC)	\$242,385	Completed	23/08/2021
BBRF (Round 4)	NSW	Deniliquin Town Hall Redevelopment	Edward River (C)	\$630,883	Completed	22/05/2023
BBRF (Round 4)	NSW	Eurobodalla Green Infrastructure and Biodiversity Strategy	Eurobodalla (S)	\$30,000	Completed	9/02/2023
BBRF (Round 4)	NSW	Replacement of Corowa Golf Club Irrigation system	Federation (C)	\$982,602	Completed	25/03/2022
BBRF (Round 4)	NSW	Gilgandra Shire Library and Community Hub: 'the GIL'	Gilgandra (S)	\$1,479,772	Active	

BBRF (Round 4)	NSW	Future Jobs Growth & Local Skills Gaps Research Project	Glen Innes Severn (S)	\$84,200	Completed	28/09/2021
BBRF (Round 4)	NSW	Goulburn Water Reuse Scheme	Goulburn Mulwaree	\$4,400,000	Active	
BBRF (Round 4)	NSW	Holbrook Sporting Complex Inclusion and Access Project	Greater Hume (S)	\$700,000	Completed	27/07/2022
BBRF (Round 4)	NSW	Sunshine Super Girl World Premiere & Yarruwala Wiradjuri Cultural Festival	Griffith (C)	\$35,000	Completed	11/02/2021
BBRF (Round 4)	NSW	Griffith Pioneer Housing Project	Griffith (C)	\$6,000,000	Active	
BBRF (Round 4)	NSW	Messy Play Days at Toy Libraries	Gunnedah (S)	\$19,935	Completed	9/02/2023
BBRF (Round 4)	NSW	Gwydir Oval Lighting Replacement	Gwydir (S)	\$224,466	Completed	5/05/2022
BBRF (Round 4)	NSW	Murrumbidgee Creek Beautification Project	Hilltops (C)	\$1,836,446	Active	
BBRF (Round 4)	NSW	Mini Golf social inclusion area for Crescent Head and Water Reuse System.	Kempsey (S)	\$1,311,325	Active	
BBRF (Round 4)	NSW	From Little Things Big Things Grow	Lachlan (S)	\$200,000	Completed	22/12/2021
BBRF (Round 4)	NSW	Lake Cargelligo Swimming Pool Amenities Upgrade	Lachlan (S)	\$825,000	Completed	23/03/2022
BBRF (Round 4)	NSW	Condobolin Tourism Precinct - stage 3	Lachlan (S)	\$450,000	Completed	14/12/2023
BBRF (Round 4)	NSW	Green Innovation Awards Northern Rivers 2021	Lismore (C)	\$19,500	Completed	18/02/2022
BBRF (Round 4)	NSW	Lithgow Halloween 2020	Lithgow (C)	\$47,000	Completed	12/12/2022
BBRF (Round 4)	NSW	Screen Industry Development for the Mid North Coast of New South Wales	Mid-Coast (C)	\$15,000	Terminated	
BBRF (Round 4)	NSW	Nabiac Aquifer Water Supply - additional of 8 bores - Stage2A	Mid-Coast (C)	\$1,470,000	Active	
BBRF (Round 4)	NSW	Restoration and Upgrade of Miner's Cottage at Red Hill Gulgong	Mid-Western (RC)	\$150,000	Completed	31/05/2023
BBRF (Round 4)	NSW	Mudgee Cultural Precinct Development	Mid-Western (RC)	\$1,500,000	Completed	30/03/2023
BBRF (Round 4)	NSW	Narrungdera Earth Fest Creative Economy Project	Narembeen (S)	\$136,675	Completed	17/11/2022
BBRF (Round 4)	NSW	Narromine Over 55's Retirement Village and Residential Estate	Narromine (S)	\$1,000,000	Active	
BBRF (Round 4)	NSW	Oberon Outdoor Festival	Oberon	\$18,500	Completed	21/12/2022
BBRF (Round 4)	NSW	Port Macquarie Bicentenary "200Together"	Port Macquarie-Hastings	\$20,000	Completed	17/06/2021
BBRF (Round 4)	NSW	Sustainability Hub	Port Macquarie-Hastings	\$246,750	Completed	6/12/2022
BBRF (Round 4)	NSW	Richmond Valley Council Destination Management Plan	Richmond Valley	\$20,000	Completed	10/03/2021
BBRF (Round 4)	NSW	Casino Industries Activation Project	Richmond Valley	\$1,540,687	Completed	16/05/2023
BBRF (Round 4)	NSW	Cooma Chamber of Commerce Strategic Action Plan Development Project	Snowy Monaro (RC)	\$20,000	Completed	1/09/2021
BBRF (Round 4)	NSW	Tamworth Intermodal Activation Plan - Phase I	Tamworth (RC)	\$2,202,291	Completed	21/11/2022
BBRF (Round 4)	NSW	Tenterfield Water Treatment Plant Replacement	Tenterfield (S)	\$2,645,000	Active	
BBRF (Round 4)	NSW	Destination Inspiration and Activation Program	Wagga Wagga (C)	\$44,765	Completed	27/06/2022
BBRF (Round 4)	NSW	Botanic Gardens Precinct Renewal project	Wagga Wagga (C)	\$4,288,879	Active	
BBRF (Round 4)	NSW	Warren District Heritage Museum and Art Gallery	Warren (S)	\$3,541,665	Completed	25/08/2023
BBRF (Round 4)	NSW	Robertson Oval Sport and Recreation Building	Warrumbungle (S)	\$1,284,954	Completed	20/09/2023
BBRF (Round 4)	NSW	Wentworth Long Day Care	Wentworth (S)	\$279,058	Completed	21/06/2023
BBRF (Round 4)	NSW	Bowral Memorial Hall Redevelopment	Wingecarribee (S)	\$2,805,423	Completed	13/11/2023
BBRF (Round 4)	NSW	The Picton GPO Smart Hub	Wollondilly (S)	\$224,364	Completed	3/11/2023
BBRF (Round 4)	QLD	Thallon forging it's tourism future beyond drought	Balonne (S)	\$21,000	Completed	10/09/2021
BBRF (Round 4)	QLD	St George Library Hub Precinct	Balonne (S)	\$5,000,000	Completed	8/08/2022
BBRF (Round 4)	QLD	Windorah Rodeo Grounds Yard Expansion	Barcoo (S)	\$41,250	Completed	25/08/2022
BBRF (Round 4)	QLD	Blue Care Toowoomba Refurbishment and Upgrade Project	Beverley (S)	\$8,896,735	Withdrawn	
BBRF (Round 4)	QLD	Bulloo Independent Living Units	Bulloo (S)	\$1,785,110	Completed	9/02/2023
BBRF (Round 4)	QLD	CORRUGATED	Bundaberg (RC)	\$19,562	Completed	10/02/2021

BBRF (Round 4)	QLD	Taste Bundaberg Festival	Bundaberg (RC)	\$50,000	Completed	23/11/2021
BBRF (Round 4)	QLD	Emerald Retro Kindy Redevelopment	Central Highlands (RC) (QLD)	\$1,400,000	Completed	17/01/2023
BBRF (Round 4)	QLD	TJC Community Event Centre	Charters Towers (RC)	\$944,960	Completed	23/05/2022
BBRF (Round 4)	QLD	Sports Precinct Recycled Water Main Upgrade	Fraser Coast (RC)	\$175,000	Withdrawn	
BBRF (Round 4)	QLD	Luminous 2021-Heritage	Gladstone (RC)	\$75,000	Completed	23/11/2021
BBRF (Round 4)	QLD	Waste Facility Infrastructure Expansion Cell 3A	Gladstone (RC)	\$3,186,418	Completed	4/09/2023
BBRF (Round 4)	QLD	Disability Respite Care Facility	Goondiwindi (RC)	\$589,523	Completed	14/04/2022
BBRF (Round 4)	QLD	Building a New Heart for What We Do	Gympie (RC)	\$140,000	Completed	27/04/2022
BBRF (Round 4)	QLD	Fairways Park Stage 1	Lockyer Valley (RC)	\$800,000	Completed	18/02/2022
BBRF (Round 4)	QLD	Jimboomba Place Activation and Events Strategy 2020-2025	Logan (C)	\$100,000	Completed	19/01/2023
BBRF (Round 4)	QLD	Economic Security4Women Connection Program	Longreach (RC)	\$20,000	Completed	23/11/2021
BBRF (Round 4)	QLD	WQLX Transit and Spelling Facility Upgrade project	Longreach (RC)	\$719,548	Completed	13/12/2023
BBRF (Round 4)	QLD	Commerce Roma Strategic Plan	Maranoa (RC)	\$15,000	Completed	23/11/2021
BBRF (Round 4)	QLD	Roughlie Community Hall	Maranoa (RC)	\$160,420	Completed	22/01/2021
BBRF (Round 4)	QLD	Chillagoe Critical Water Infrastructure Upgrade	Mareeba (S)	\$600,000	Completed	8/03/2022
BBRF (Round 4)	QLD	Mount Isa City Council Recycling Initiative	Mount Isa	\$6,060,131	Active	
BBRF (Round 4)	QLD	NOOSA alive! - Creating a destination festival	Noosa (S)	\$60,000	Withdrawn	
BBRF (Round 4)	QLD	Construction of the Training Room and Pick Up/ Drop Off Shelter	Noosa (S)	\$42,539	Completed	20/01/2021
BBRF (Round 4)	QLD	Cooroy Badminton Hall Amenities upgrade	Noosa (S)	\$20,000	Completed	27/10/2021
BBRF (Round 4)	QLD	Agricultural Strategy for the Western Burnett	North Burnett (RC)	\$97,500	Completed	21/12/2022
BBRF (Round 4)	QLD	Extension of North Burnett's Heavy Vehicle Network (Stage 2)	North Burnett (RC)	\$777,058	Completed	12/02/2024
BBRF (Round 4)	QLD	Gyrica Gardens - Multipurpose facility	Quilpie (S)	\$707,763	Completed	13/07/2022
BBRF (Round 4)	QLD	Specialised Disability Housing in Rockhampton	Rockhampton (RC)	\$950,000	Active	
BBRF (Round 4)	QLD	Scenic Rim Smart Region Strategy	Scenic Rim (RC)	\$38,500	Completed	28/02/2022
BBRF (Round 4)	QLD	Beaudesert Town Centre Revitalisation	Scenic Rim (RC)	\$4,190,593	Active	
BBRF (Round 4)	QLD	Somerset Cross Country - Hosting the Queensland Cross Country State Champs	Somerset (RC)	\$12,500	Completed	21/01/2022
BBRF (Round 4)	QLD	Kingaroy Transformation - *Community activation * Economic regeneration	South Burnett (RC)	\$4,500,000	Completed	8/12/2023
BBRF (Round 4)	QLD	Purpose Built Cultural Centre	South Burnett (RC)	\$1,596,514	Completed	12/06/2023
BBRF (Round 4)	QLD	Granite Belt Bites, Beats & Bounce	Southern Downs (RC)	\$20,000	Completed	10/02/2022
BBRF (Round 4)	QLD	Shaping the Future of Events on the Southern Downs	Southern Downs (RC)	\$21,037	Completed	17/06/2022
BBRF (Round 4)	QLD	Creating brand Nambour to drive the transition to a new economy	Sunshine Coast (RC)	\$30,000	Completed	14/12/2021
BBRF (Round 4)	QLD	Camp Oven Dinner Under The Stars	Toowoomba (RC)	\$16,300	Completed	9/03/2022
BBRF (Round 4)	QLD	Health 2030 - Building our Economy - Stage 1	Toowoomba (RC)	\$20,000	Completed	3/08/2021
BBRF (Round 4)	QLD	Clifton District Tourism and Events Strategic Plan	Toowoomba (RC)	\$20,000	Completed	9/06/2021
BBRF (Round 4)	QLD	Yarraman Finish Line Festival 2020	Toowoomba (RC)	\$25,750	Completed	29/07/2021
BBRF (Round 4)	QLD	Re-development of Dalby Cultural Precinct: Myall107	Western Downs (RC)	\$7,056,500	Completed	1/11/2022
BBRF (Round 4)	QLD	Creating Chinchilla Connections	Western Downs (RC)	\$77,712	Completed	29/03/2022
BBRF (Round 4)	QLD	Health and Wellbeing for Drought affected Communities	Whitsunday (RC)	\$20,000	Completed	13/09/2021
BBRF (Round 4)	QLD	Collinsville Efficient Resilient Solar Program	Whitsunday (RC)	\$836,786	Active	
BBRF (Round 4)	QLD	Cannon Valley Reservoir Project	Whitsunday (RC)	\$3,755,000	Completed	3/03/2023
BBRF (Round 4)	QLD	Laboratory extension and pipeline development project	Winton (S)	\$415,333	Completed	13/06/2022
BBRF (Round 4)	SA	Goolwa Wharf Precinct Revitalisation	Alexandrina	\$3,750,000	Active	
BBRF (Round 4)	SA	Barunga West Council Recreational Trail Strategy	Barunga West (C)	\$20,000	Completed	7/12/2021

BBRF (Round 4)	SA	Clare & Gilbert Valleys Cultural Tourism Strategy	Clare and Gilbert Valleys	\$7,260	Completed	18/02/2021
BBRF (Round 4)	SA	THE CLARE VALLEY FESTIVAL OF LAMB	Clare and Gilbert Valleys	\$13,600	Completed	14/04/2021
BBRF (Round 4)	SA	Copper Coast Food Art and Wine Festival	Copper Coast (DC)	\$27,000	Completed	21/10/2022
BBRF (Round 4)	SA	Rising Stars Leadership Program	Flinders Ranges, Outback Communities Authority	\$19,500	Completed	14/06/2021
BBRF (Round 4)	SA	Workshop26 Artisan Markets Program	Kimba (DC)	\$15,942	Completed	10/06/2022
BBRF (Round 4)	SA	Loxton Wellbeing and Community Centre	Loxton Waikerie (DC)	\$1,206,000	Completed	25/01/2023
BBRF (Round 4)	SA	Waikerie Age Friendly Community Project	Loxton Waikerie (DC)	\$608,982	Completed	22/04/2022
BBRF (Round 4)	SA	Murray River Dark Sky Reserve Astro Tourism Strategy	Mid-Murray	\$20,000	Completed	2/03/2022
BBRF (Round 4)	SA	Destination Swan Reach	Mid-Murray	\$224,970	Active	
BBRF (Round 4)	SA	Remarkable Southern Flinders	Mount Remarkable (DC)	\$5,000,000	Active	
BBRF (Round 4)	SA	Murray Bridge Golf Course and Community Clubroom Redevelopment	Murray Bridge (RCC)	\$339,000	Completed	16/08/2023
BBRF (Round 4)	SA	Bundaleer Precinct Stage 2: Commercial Venue Fit Out	Northern Areas	\$100,000	Completed	17/01/2022
BBRF (Round 4)	SA	Upgrading kitchen facilities at Witchelina Nature Reserve	Pastoral Unincorporated Area	\$20,258	Completed	11/11/2021
BBRF (Round 4)	SA	Silver to Sea Way- economic revitalisation through tourism infrastructure	Port Pirie (RC)	\$6,594,000	Completed	14/03/2024
BBRF (Round 4)	SA	Southern Mallee Commercial Centres Revitalisation Project (Stages 2 and 3)	Southern Mallee (DC)	\$2,250,000	Completed	6/03/2024
BBRF (Round 4)	SA	Pilot Introductory Leadership Program for Rural and Regional Women	Streaky Bay (DC)	\$17,750	Completed	14/09/2022
BBRF (Round 4)	SA	#BordertownParkLife	Tatiara (DC)	\$700,000	Completed	3/04/2023
BBRF (Round 4)	SA	The Festival and Events Strategy and Action Plan	Victor Harbor (C)	\$20,000	Completed	31/08/2022
BBRF (Round 4)	TAS	Break O'Day Council Recreational Trails Strategy	Break O'Day	\$30,000	Completed	20/02/2023
BBRF (Round 4)	TAS	Launceston Creative Precinct	Launceston (C)	\$10,000,000	Withdrawn	
BBRF (Round 4)	VIC	Charlton Park Redevelopment-Building a Better Charlton'	Buloke (S)	\$325,943	Completed	23/01/2023
BBRF (Round 4)	VIC	Safer Cumming Avenue Project	Buloke (S)	\$492,559	Completed	23/06/2023
BBRF (Round 4)	VIC	Upgrading Buloke Roads of Strategic Importance	Buloke (S)	\$923,100	Active	
BBRF (Round 4)	VIC	Expansion and upgrade of the WORLD Sporting Precinct at Bairnsdale	East Gippsland (S)	\$5,362,005	Active	
BBRF (Round 4)	VIC	New Environmentally Friendly Advanced Irrigation System	East Gippsland (S)	\$146,215	Completed	6/10/2022
BBRF (Round 4)	VIC	Shepparton Maude Street Mall Redevelopment	Greater Shepparton (C)	\$8,575,000	Active	
BBRF (Round 4)	VIC	Ouyen Livestock Exchange Infrastructure Upgrade	Mildura (RCC)	\$111,957	Completed	31/08/2021
BBRF (Round 4)	VIC	Sun Country Visiting Friends and Relatives Campaign: Local Tourist Passport	Moira (S)	\$20,000	Completed	1/06/2022
BBRF (Round 4)	VIC	Our Game Plan - Round 1	Swan Hill (RCC)	\$1,150,000	Completed	12/09/2023
BBRF (Round 4)	VIC	Stretton Park Redevelopment Stage 2	Wellington (S) (Vic)	\$1,000,000	Completed	9/06/2023
BBRF (Round 4)	VIC	Warracknabeal Disability Accommodation: Increasing Dignity, Increasing Jobs	Yarriambiack (S)	\$1,200,000	Active	
BBRF (Round 4)	WA	Koolbardi wer Wardong Tour (Southwest WA)	Albany (C)	\$200,000	Completed	20/02/2023
BBRF (Round 4)	WA	Vincent Street Streetscape Project	Beverley (S)	\$1,534,122	Completed	9/02/2023
BBRF (Round 4)	WA	Transitioning the Bruce Rock Economy	Bruce Rock (S)	\$15,000	Completed	29/11/2021
BBRF (Round 4)	WA	Carnarvon Recycled Water Pipeline Upgrade	Carnarvon (S)	\$465,000	Completed	31/05/2023
BBRF (Round 4)	WA	Building Indigenous tourism in the deserts	Derby-West Kimberley (S)	\$150,000	Terminated	
BBRF (Round 4)	WA	Refurbish BHCSA clubhouse facility	Jerramungup (S)	\$542,985	Completed	29/10/2021

BBRF (Round 4)	WA	Jerramungup Swimming Pool Upgrade Project	Jerramungup (S)	\$2,100,000	Completed	26/08/2022
BBRF (Round 4)	WA	Construction of Landor Road Strategic Regional Connector	Meekatharra (S)	\$4,049,254	Completed	3/04/2023
BBRF (Round 4)	WA	Restoration of Mingenew Railway Station	Mingenew (S)	\$108,257	Completed	19/01/2023
BBRF (Round 4)	WA	Construction of Ravensthorpe Cultural Precinct	Ravensthorpe (S)	\$5,275,800	Completed	6/11/2023
BBRF (Round 4)	WA	New Multi Purpose Facility - Stanthorpe Netball	Southern Downs (RC)	\$150,850	Completed	6/01/2022
BBRF (Round 4)	WA	Construction of Gascoyne Visitors Stop	Upper Gascoyne (S)	\$2,398,500	Completed	7/06/2023
BBRF (Round 5)	NSW	Upgrade Jetty, Spencer Park Merimbula	Bega Valley (S)	\$225,150	Completed	12/10/2022
BBRF (Round 5)	NSW	Club Narooma Front Deck Extension	Bega Valley (S)	\$200,000	Withdrawn	
BBRF (Round 5)	NSW	Bellingen Shire Swim Centre Kiosk and Entry Upgrades	Bellingen (S)	\$50,000	Completed	1/12/2023
BBRF (Round 5)	NSW	Cobram Barooga Golf Club Course Enhancement Project	Berrigan (S)	\$335,000	Active	
BBRF (Round 5)	NSW	Belubula River Heritage Walk Stage 3 – The Island and Boardwalk	Blayney (S)	\$494,000	Completed	14/12/2023
BBRF (Round 5)	NSW	Katoomba Swimming Pool upgrade project	Blue Mountains (C)	\$499,000	Completed	4/04/2023
BBRF (Round 5)	NSW	Blue Mountains Economic Revitalisation	Blue Mountains (C)	\$119,750	Completed	5/02/2024
BBRF (Round 5)	NSW	Broken Hill Central Business District Revitalisation and Activation Project	Broken Hill (C)	\$8,767,891	Active	
BBRF (Round 5)	NSW	Norfolk Island Water Security - Stage 1	Burnt Pine, Norfolk Island	\$482,790	Completed	12/01/2024
BBRF (Round 5)	NSW	Canowindra Town Centre and River Precinct Activation	Cabonne	\$1,059,250	Active	
BBRF (Round 5)	NSW	Molong Town Centre Activation	Cabonne	\$1,090,425	Active	
BBRF (Round 5)	NSW	ORANGE WINE FESTIVAL	Cabonne	\$30,000	Completed	11/05/2023
BBRF (Round 5)	NSW	NAISDA Cultural and Creative Incubator Lab	Central Coast (C) (NSW)	\$95,979	Completed	25/11/2022
BBRF (Round 5)	NSW	Words on the Waves Writers Festival 2022 Event	Central Coast (C) (NSW)	\$50,000	Completed	6/10/2022
BBRF (Round 5)	NSW	Floating to Recovery	Coffs Harbour (C)	\$7,784,778	Terminated	
BBRF (Round 5)	NSW	Sawtell Golf Club - Accessibility Cart Pathway	Coffs Harbour (C)	\$35,000	Completed	7/12/2023
BBRF (Round 5)	NSW	Building Aboriginal Leadership - Galambila Aboriginal Health Service	Coffs Harbour (C)	\$31,817	Terminated	
BBRF (Round 5)	NSW	Replace air conditioning to clubhouse	Federation (C)	\$178,591	Completed	25/01/2023
BBRF (Round 5)	NSW	Lachlan River Water Supply Duplication Project Stage 1	Forbes (s)	\$6,000,000	Active	
BBRF (Round 5)	NSW	The Mill on Miller Street	Gilgandra (S)	\$329,257	Active	
BBRF (Round 5)	NSW	Creating Capability & Confidence for Community Champions.	Glen Innes Severn (S)	\$154,710	Completed	8/02/2024
BBRF (Round 5)	NSW	Water Supply Link between Tweed Shire Council and City of Gold Coast	Gold Coast (C)	\$865,000	Completed	16/11/2023
BBRF (Round 5)	NSW	Ornamental garden and Picnic Lawn - Shibetsu Japanese Gardens	Goulburn Mulwaree	\$250,000	Active	
BBRF (Round 5)	NSW	Wentworth Community Space and Convention Centre	Goulburn Mulwaree	\$713,339	Withdrawn	
BBRF (Round 5)	NSW	Reduce, Reuse & recycle- Pollution is not the solution!!	Goulburn Mulwaree	\$487,500	Completed	14/11/2023
BBRF (Round 5)	NSW	Challenge Foundation Goulburn Inc. Support Facility	Goulburn Mulwaree	\$2,790,000	Active	
BBRF (Round 5)	NSW	South East NSW Small Business Recovery Project	Greater Geelong (C)	\$236,535	Withdrawn	
BBRF (Round 5)	NSW	Tunes on the Sand	Hay (S)	\$20,000	Completed	17/10/2022
BBRF (Round 5)	NSW	Inverell Regional Livestock Exchange Development Stage 2 Project	Inverell (s)	\$631,000	Active	
BBRF (Round 5)	NSW	The Slim Dusty Centre Renewable Energy & Tourism Sustainability Project	Kempsey (S)	\$93,500	Completed	19/06/2023
BBRF (Round 5)	NSW	Sport centre expansion—attract visitors, participants, athletes & community	Lake Macquarie (C)	\$10,000,000	Active	
BBRF (Round 5)	NSW	Creative LAKE Art Trail extension	Lake Macquarie (C)	\$85,000	Completed	8/02/2024
BBRF (Round 5)	NSW	CRU Lake Mac Camp and Conference Centre Climbing Tower and Dual Zipline	Lake Macquarie (C)	\$377,781	Completed	28/02/2024
BBRF (Round 5)	NSW	Morisset Resilience and Growth Study and Action Plan	Lake Macquarie (C)	\$40,000	Active	

BBRF (Round 5)	NSW	Northern Rivers Rail Trail - Bentley to Lismore NSW	Lismore (C)	\$9,863,615	Active	
BBRF (Round 5)	NSW	Upgrade Of Community Camping Facilities At The Secret Creek Sanctuary	Lithgow (C)	\$31,050	Completed	9/01/2024
BBRF (Round 5)	NSW	Upgrades to Pool Facility entry and Canteen	Lithgow (C)	\$52,500	Completed	16/08/2023
BBRF (Round 5)	NSW	New Main Street, New Economy	Lithgow (C)	\$1,938,911	Active	
BBRF (Round 5)	NSW	Upgrade of the Liverpool Plains Regional Water Supply	Liverpool Plains (S)	\$5,000,000	Active	
BBRF (Round 5)	NSW	Lockhart Community Hub and Conference Centre	Lockhart (S)	\$200,000	Completed	7/12/2023
BBRF (Round 5)	NSW	Forster Foreshore Redevelopment - Forster Surf Life Saving Club	Mid-Coast (C)	\$3,159,491	Active	
BBRF (Round 5)	NSW	MidCoast NSW Regional Skills Audit	Mid-Coast (C)	\$24,824	Completed	18/07/2023
BBRF (Round 5)	NSW	Mudgee Region Industry Engagement Strategy	Mid-Western (RC)	\$20,000	Completed	17/04/2023
BBRF (Round 5)	NSW	Mudgee Region Wellness Sector Strategy	Mid-Western (RC)	\$20,000	Completed	17/04/2023
BBRF (Round 5)	NSW	Renewable Energy Zone Economic Opportunities Identification	Mid-Western (RC)	\$20,000	Completed	13/06/2023
BBRF (Round 5)	NSW	Upgrade to Pavilion Kitchen and Air Conditioning	Mid-Western (RC)	\$192,026	Completed	27/10/2023
BBRF (Round 5)	NSW	New Community Preschool in Moama	Murray River (c)	\$2,902,469	Active	
BBRF (Round 5)	NSW	Rich River Golf Club Irrigation Upgrade	Murray River (c)	\$783,000	Completed	17/08/2023
BBRF (Round 5)	NSW	Jerilderie Early learning Centre Playground	Murrumbidgee (C)	\$133,000	Completed	23/11/2022
BBRF (Round 5)	NSW	Gimbay Gatigaan	Newcastle (C)	\$30,044	Completed	20/09/2022
BBRF (Round 5)	NSW	O'Connell Recreation Ground Stage 1	Oberon	\$349,000	Active	
BBRF (Round 5)	NSW	Lighting upgrade to Jack Brabham Park sporting fields	Orange (C)	\$54,013	Completed	2/11/2023
BBRF (Round 5)	NSW	Spring Hill Recreation Ground upgrade	Orange (C)	\$104,000	Completed	10/10/2022
BBRF (Round 5)	NSW	Sprint into Summer – The Orange Mile	Orange (C)	\$35,000	Completed	13/09/2023
BBRF (Round 5)	NSW	Orange Winter Jazz Festival	Orange (C)	\$20,000	Completed	3/11/2022
BBRF (Round 5)	NSW	Emmaus Memory Support Village and Community Centre	Port Macquarie-Hastings	\$6,500,000	Active	
BBRF (Round 5)	NSW	Comboyne Gardenista	Port Macquarie-Hastings	\$10,000	Completed	20/02/2023
BBRF (Round 5)	NSW	Birubi Point Aboriginal Place Tourism Transport Interchange	Port Stephens	\$4,024,787	Active	
BBRF (Round 5)	NSW	Warilla Centre Stage 5 – Social Housing	Shellharbour (C)	\$5,667,738	Completed	27/02/2024
BBRF (Round 5)	NSW	Ulladulla Boardwalk and Harbourside Improvement Project	Shoalhaven (C)	\$1,575,686	Active	
BBRF (Round 5)	NSW	A creative approach to economic sustainability for Bomaderry	Shoalhaven (C)	\$20,000	Completed	7/07/2023
BBRF (Round 5)	NSW	Australian National 'Classic' & 'Post-classic' Motocross Championships	Shoalhaven (C)	\$21,240	Completed	18/01/2023
BBRF (Round 5)	NSW	A Skill Focused Audit for Regional NSW – Understanding Employment Gaps.	Sydney (C)	\$71,839	Completed	23/06/2023
BBRF (Round 5)	NSW	Tweed Regional Inclusive Parklands - Stage 2	Tweed (s)	\$435,504	Active	
BBRF (Round 5)	NSW	Tweed Tourism – Nature Based Tourism Action Plan	Tweed (s)	\$20,000	Completed	17/04/2023
BBRF (Round 5)	NSW	Riverina Murray Visitor Economy Mentor Program	Wagga Wagga (C)	\$56,950	Completed	4/12/2023
BBRF (Round 5)	NSW	Renovation of kitchen and laundry of Coinda Nursing Home	Warrumbungle (S)	\$2,160,000	Completed	21/07/2023
BBRF (Round 5)	NSW	Light up Picton	Wollondilly (S)	\$165,380	Active	
BBRF (Round 5)	NSW	Wollongong Regional Tennis Hub (WRTH) - Major Upgrade and Event Destination	Wollongong (c)	\$1,000,000	Active	
BBRF (Round 5)	NSW	Tourism Business Leadership and Capability Mentoring Program	Yass Valley	\$20,000	Completed	30/06/2023
BBRF (Round 5)	NT	Foodbank Alice Springs – Cool Room & Freezer Project	Alice Springs	\$141,735	Completed	20/07/2022
BBRF (Round 5)	NT	New RFDS Tennant Creek Patient Transfer Facility & Open Hangar	Barkly (RC)	\$949,500	Active	
BBRF (Round 5)	NT	Alternative employment pathways into healthcare jobs for regional NT youth	Barkly (RC)	\$90,468	Completed	26/05/2023
BBRF (Round 5)	NT	Foodbank Domestic & International Disaster Logistics Centre	Cloncurry (s)	\$3,800,000	Withdrawn	

BBRF (Round 5)	NT	Construction of SWELL (Swimming, Wellness, Events, Leisure, Lifestyle)	Palmerston	\$5,000,000	Active	
BBRF (Round 5)	NT	East Arnhem Tourism Growth project	Unincorporated Top End Region (Nhulunbuy)	\$156,005	Completed	20/09/2023
BBRF (Round 5)	QLD	Redevelopment of ANZAC Park	Bundaberg (RC)	\$5,000,000	Active	
BBRF (Round 5)	QLD	Greater Forward Movement.	Bundaberg (RC)	\$105,000	Completed	17/01/2023
BBRF (Round 5)	QLD	Northern Beaches Leisure Trail - Clifton Beach to Kewarra Beach	Cairns (RC)	\$1,971,403	Active	
BBRF (Round 5)	QLD	Crankworx Cairns Event - Upgrade of the Smithfield Mountain Bike Park	Cairns (RC)	\$1,150,000	Completed	29/11/2023
BBRF (Round 5)	QLD	The Murama Experience	Cairns (RC)	\$46,600	Withdrawn	
BBRF (Round 5)	QLD	Get on board- governance training for remote communities of the Gulf	Carpentaria (S)	\$16,265	Completed	16/03/2023
BBRF (Round 5)	QLD	Ivy Anderson Village Project	Central Highlands (RC) (QLD)	\$4,094,727	Completed	12/12/2023
BBRF (Round 5)	QLD	The Gemfields Skate Park Pieces	Central Highlands (RC) (QLD)	\$108,500	Completed	5/09/2022
BBRF (Round 5)	QLD	Perkins Street Housing Project	Cloncurry (s)	\$5,062,500	Active	
BBRF (Round 5)	QLD	Mapoon Ranger Base Visitor Information and Interpretive Centre	Cook (s)	\$1,814,319	Active	
BBRF (Round 5)	QLD	Connecting Communities – Mossman CBD to Mossman Gorge Centre	Douglas (S)	\$2,250,000	Active	
BBRF (Round 5)	QLD	Rugby Clubhouse Upgrade - roof and seating including handrails	Douglas (S)	\$41,658	Completed	8/11/2022
BBRF (Round 5)	QLD	Facilities Upgrade at the Maryborough Athletics Grounds	Fraser Coast (RC)	\$80,000	Completed	21/11/2023
BBRF (Round 5)	QLD	Fraser Island Jetty access upgrade	Fraser Coast (RC)	\$466,450	Completed	18/01/2024
BBRF (Round 5)	QLD	Gladstone Auto Club National Track Infrastructure	Gladstone (RC)	\$380,908	Completed	5/01/2023
BBRF (Round 5)	QLD	Gladstone Regional Transition Planning	Gladstone (RC)	\$46,000	Completed	7/12/2022
BBRF (Round 5)	QLD	Developing Community Leaders	Gladstone (RC)	\$17,500	Completed	5/12/2023
BBRF (Round 5)	QLD	Unleash the Mental Health Champion Within	Gladstone (RC)	\$20,000	Completed	17/10/2022
BBRF (Round 5)	QLD	Currumbin Wildlife Sanctuary – Australiana Precinct	Gold Coast (C)	\$2,627,500	Active	
BBRF (Round 5)	QLD	Extend clubhouse to support Bowls and Community Activities	Gold Coast (C)	\$596,650	Completed	19/06/2023
BBRF (Round 5)	QLD	Texas Technology Museum	Goondiwindi (RC)	\$30,000	Completed	19/03/2024
BBRF (Round 5)	QLD	Kia Ora Pony Club Ablution Block Upgrade	Gympie (RC)	\$35,000	Completed	17/02/2023
BBRF (Round 5)	QLD	Install new lighting on the main arena at Gympie Showgrounds (stage 2).	Gympie (RC)	\$51,622	Completed	26/06/2023
BBRF (Round 5)	QLD	Construction of new amenities block at the Goomeri Show Grounds	Gympie (RC)	\$93,500	Active	
BBRF (Round 5)	QLD	Regional Trails Strategy	Isaac (RC)	\$187,500	Completed	14/08/2023
BBRF (Round 5)	QLD	Heritage Steam Conference 2021	Lake Macquarie (C)	\$20,000	Withdrawn	
BBRF (Round 5)	QLD	Mackay Waterfront PDA - Riverside Revitalisation Project - Stage 1	Mackay (RC)	\$4,125,629	Active	
BBRF (Round 5)	QLD	Building Community and Economic Legacy in the Greater Whitsunday Region	Mackay (RC)	\$20,000	Completed	19/06/2023
BBRF (Round 5)	QLD	Paul Kelly & Friends Concert 2021	Mackay (RC)	\$62,000	Withdrawn	
BBRF (Round 5)	QLD	LifeFlight Roma Aeromedical Base Upgrade	Maranoa (RC)	\$1,072,137	Completed	13/11/2023
BBRF (Round 5)	QLD	Delivering a COVID-19 Strategic Recovery Plan for the township of Kuranda.	Mareeba (S)	\$19,900	Completed	25/01/2023
BBRF (Round 5)	QLD	Mount Isa 100 Year Celebrations	Mount Isa	\$506,891	Completed	10/01/2024
BBRF (Round 5)	QLD	Redeveloping RFDS Mount Isa Aeromedical Base to Save Lives and Create Jobs	Mount Isa	\$9,736,886	Active	

BBRF (Round 5)	QLD	Murweh Shire Tourism Precinct Developments - Stage 2	Murweh (S)	\$7,940,000	Active	
BBRF (Round 5)	QLD	Noosa All Weather Pickleball Sports Facility	Noosa (S)	\$248,900	Completed	25/10/2023
BBRF (Round 5)	QLD	Accessible Community Infrastructure at 'Our Backyard'	Noosa (S)	\$135,554	Active	
BBRF (Round 5)	QLD	Noosa Shire Industry and Employment Activation Plan	Noosa (S)	\$50,000	Active	
BBRF (Round 5)	QLD	Biggenden Water Treatment Plant & Raw Water Reservoir	North Burnett	\$5,762,444	Active	
BBRF (Round 5)	QLD	New Mapoon Community Youth Centre Construction Project – Stage 2	Northern Peninsula Area (RC)	\$400,190	Terminated	
BBRF (Round 5)	QLD	Meatstock Toowoomba 2022	Pingelly (S)	\$25,000	Withdrawn	
BBRF (Round 5)	QLD	Modify front entrance to be suitable for People with Disabilities	Redland (C)	\$267,022	Withdrawn	
BBRF (Round 5)	QLD	Redlands Coast Islands Festival Capability Infrastructure	Redland (C)	\$31,218	Completed	4/08/2023
BBRF (Round 5)	QLD	Championing Redlands Coast	Redland (C)	\$18,182	Completed	22/12/2022
BBRF (Round 5)	QLD	Improve sports lighting at Kele Park, Rockhampton	Rockhampton (RC)	\$79,958	Completed	21/06/2023
BBRF (Round 5)	QLD	New LED lights	Rockhampton (RC)	\$34,450	Completed	5/04/2023
BBRF (Round 5)	QLD	Rockhampton Botanic Gardens & Zoo Visitor Hub	Rockhampton (RC)	\$1,500,000	Active	
BBRF (Round 5)	QLD	Upgrade/Restore 2 tennis courts damaged through heavy usage & age	Scenic Rim (RC)	\$97,483	Completed	23/01/2023
BBRF (Round 5)	QLD	Scenic Rim Tourism Research	Scenic Rim (RC)	\$20,000	Completed	25/07/2022
BBRF (Round 5)	QLD	Wondai Wondai Memorial Pool Enhancement - *Regional Tourism Revival	South Burnett (RC)	\$300,000	Completed	4/03/2024
BBRF (Round 5)	QLD	Nanango RSL Sub Branch Solar PV Systems Proposal.	South Burnett (RC)	\$29,935	Completed	25/07/2022
BBRF (Round 5)	QLD	Lowood-Minden Road - Minden Village home safer & sooner project	South Burnett (RC)	\$687,950	Withdrawn	
BBRF (Round 5)	QLD	Stage 2 shed to cover rail carriages	South Burnett (RC)	\$33,000	Completed	31/01/2023
BBRF (Round 5)	QLD	South Burnett Agriculture Strategy	South Burnett (RC)	\$19,992	Completed	9/02/2023
BBRF (Round 5)	QLD	Burnett Inland Futures Strategy (BIFS)	South Burnett (RC)	\$49,800	Active	
BBRF (Round 5)	QLD	Upgrade existing power supply infrastructure	Southern Downs (RC)	\$20,250	Completed	14/06/2022
BBRF (Round 5)	QLD	Stanthorpe Regional Art Gallery and Stanthorpe Library Expansion	Southern Downs (RC)	\$2,000,000	Active	
BBRF (Round 5)	QLD	Residential Attraction Strategy Project	Southern Downs (RC)	\$25,000	Completed	8/09/2023
BBRF (Round 5)	QLD	Supply chain mapping strategy	Southern Downs (RC)	\$40,000	Completed	28/03/2023
BBRF (Round 5)	QLD	Strategic Plan	Southern Downs (RC)	\$21,329	Completed	8/12/2022
BBRF (Round 5)	QLD	Gateway Community Hub and Food Centre Enhancement Project	Sunshine Coast (RC)	\$600,000	Completed	18/10/2023
BBRF (Round 5)	QLD	Lighting Field 2 and Upgrade lighting lux levels	Sunshine Coast (RC)	\$318,404	Completed	22/05/2023
BBRF (Round 5)	QLD	Carpark sealing and Lighting project	Sunshine Coast (RC)	\$98,200	Completed	27/02/2023
BBRF (Round 5)	QLD	Construction of multi use shade structure	Sunshine Coast (RC)	\$42,529	Completed	1/02/2023
BBRF (Round 5)	QLD	Cycle Sunshine Coast- Multi-stage community and elite cycling event	Sunshine Coast (RC)	\$75,000	Completed	16/02/2022
BBRF (Round 5)	QLD	Atherton Community Centre	Tablelands (RC)	\$2,200,000	Completed	4/04/2024
BBRF (Round 5)	QLD	Club Toowoomba Bowls Arena	Toowoomba (RC)	\$987,950	Active	
BBRF (Round 5)	QLD	The Great Divide Mountain Bike Destination	Toowoomba (RC)	\$3,333,000	Active	
BBRF (Round 5)	QLD	Darling Downs Health Museum – Stage 1	Toowoomba (RC)	\$1,166,811	Active	
BBRF (Round 5)	QLD	Construction of a new, fit for purpose Crows Nest Mens Shed.	Toowoomba (RC)	\$194,261	Active	
BBRF (Round 5)	QLD	New destination event for Clifton	Toowoomba (RC)	\$20,000	Terminated	
BBRF (Round 5)	QLD	WOZCF - Strategic Growth and Marketing Initiative	Torres	\$67,500	Active	
BBRF (Round 5)	QLD	YWAM Youth Precinct - Building Healthy Lives and Communities	Townsville (C)	\$778,500	Completed	31/08/2023
BBRF (Round 5)	QLD	Arcadian Surf Life Saving Club Alma Bay Clubhouse Renovation and Extension	Townsville (C)	\$160,887	Completed	17/01/2024
BBRF (Round 5)	QLD	Clubhouse Roof Replacement	Townsville (C)	\$24,487	Completed	22/07/2022

BBRF (Round 5)	QLD	Riverside Convention Centre Facilities and Accessibility Upgrade	Townsville (C)	\$434,500	Active	
BBRF (Round 5)	QLD	Condamine Cods Home Ground Safety and Spectator Viewing Upgrade	Western Downs (RC)	\$47,332	Completed	30/01/2024
BBRF (Round 5)	QLD	Dalby Show Shed	Western Downs (RC)	\$63,307	Completed	10/07/2023
BBRF (Round 5)	QLD	Irrigation & Course Improvement Project	Whitsunday (RC)	\$145,000	Completed	20/04/2023
BBRF (Round 5)	QLD	Choose Collinsville - Tourism & Resident Placemaking Project	Whitsunday (RC)	\$741,750	Active	
BBRF (Round 5)	QLD	The Heart of our Identity: Whitsunday Arts, Culture and Heritage Plan	Whitsunday (RC)	\$32,250	Completed	19/06/2023
BBRF (Round 5)	SA	Parham Short Stay - Facility Upgrade	Adelaide Plains (C)	\$100,000	Completed	22/02/2024
BBRF (Round 5)	SA	GWLAP Profitable Farming, Healthy Communities Development Strategy	Alexandrina	\$20,000	Completed	16/02/2023
BBRF (Round 5)	SA	South Australian Olive Festival	Alexandrina	\$17,200	Completed	25/08/2023
BBRF (Round 5)	SA	Restoration of Manager's Residence and Milang Lakeside Butter Factory	Alexandrina	\$400,000	Completed	27/02/2024
BBRF (Round 5)	SA	The Tanunda Clubhouse Artisan Guest Suites	Barossa	\$567,786	Completed	21/12/2022
BBRF (Round 5)	SA	Barossa Region Destination Marketing Strategy	Barossa	\$50,000	Completed	19/12/2022
BBRF (Round 5)	SA	Construction of Normanville Visitor Accommodation	Bega Valley (S)	\$2,045,450	Completed	14/06/2023
BBRF (Round 5)	SA	Berri Riverside Holiday Park, Riverside Apartments Development – Stage 2	Berri Barmera	\$2,000,000	Completed	23/06/2023
BBRF (Round 5)	SA	Clare Sports Precinct Redevelopment	Clare and Gilbert Valleys	\$2,534,604	Completed	22/09/2023
BBRF (Round 5)	SA	Construct a Regional Boarding House Agricultural-Export Education Hub	Cleve (DC)	\$2,192,611	Active	
BBRF (Round 5)	SA	Gawler Kurna Cultural Heritage Project	Gawler (T)	\$20,000	Completed	11/10/2022
BBRF (Round 5)	SA	A Strategy to 1000 - Building the Pillar of Arts from the Ground Up	Gawler (T)	\$17,800	Completed	20/02/2023
BBRF (Round 5)	SA	Construction of an 18 hole Mini Golf Course	Grant (DC)	\$171,914	Completed	20/02/2023
BBRF (Round 5)	SA	WiBRD Mentor Connect program	Grant (DC)	\$20,000	Completed	15/01/2024
BBRF (Round 5)	SA	Igniting Kingscote Through Art	Kangaroo Island (C)	\$72,000	Withdrawn	
BBRF (Round 5)	SA	Coffin Bay Tourism Growth Project	Lower Eyre Peninsula (DC)	\$600,712	Completed	28/02/2023
BBRF (Round 5)	SA	Waikerie Riverfront Community Hub	Loxton Waikerie (DC)	\$1,500,000	Active	
BBRF (Round 5)	SA	Mannum Remembrance Facility	Mid Murray	\$98,692	Completed	13/11/2023
BBRF (Round 5)	SA	Develop a Plan for the Arts	Mount Barker (DC)	\$25,000	Completed	14/03/2023
BBRF (Round 5)	SA	Riverland Wine & Food Festival Gala Degustation Event	Mount Barker (DC)	\$20,000	Withdrawn	
BBRF (Round 5)	SA	Limestone Coast Region Strategic Food Plan, 2022 to 2030	Mount Gambier (c)	\$19,930	Completed	6/03/2023
BBRF (Round 5)	SA	Refurbishment of Jean Jarvis Community Centre	Murray Bridge (RCC)	\$98,500	Completed	19/10/2022
BBRF (Round 5)	SA	Murray Bridge History and Tourism Precinct – Sturt Reserve	Murray Bridge (RCC)	\$1,500,000	Active	
BBRF (Round 5)	SA	Make Your Move - Murray Bridge Regional Sports Stadium	Murray Bridge (RCC)	\$1,981,530	Active	
BBRF (Round 5)	SA	Murraylands and Riverland LGA Water Position Paper, 'Water, People, Place'	Murraylands and Riverlands	\$42,500	Active	
BBRF (Round 5)	SA	New style accommodation at Tuckerway and Douglas Scrub Campsites	Onkaparinga (c)	\$147,612	Active	
BBRF (Round 5)	SA	Kati-Thanda Lake Eyre Water Event Response Plan	Port Augusta (C)	\$20,000	Completed	19/12/2022
BBRF (Round 5)	SA	Port Lincoln Economic Development and Investment Attraction Strategy	Port Lincoln (C)	\$20,000	Completed	1/02/2023
BBRF (Round 5)	SA	Roxby Mining Life Raft	Roxby Downs	\$2,739,837	Active	
BBRF (Round 5)	SA	Housing for Growth - Tatiara Workers Accommodation	Tatiara (DC)	\$335,000	Completed	19/03/2024

BBRF (Round 5)	SA	Horse Stable and VIP Centre Construction and Upgrade	Victor Harbor (C)	\$203,000	Completed	14/12/2023
BBRF (Round 5)	SA	Victor Harbor Investment and Attraction Strategy Project	Victor Harbor (C)	\$20,000	Completed	20/07/2023
BBRF (Round 5)	SA	Balaklava's Pool for All	Wakefield (RC)	\$1,586,029	Completed	2/02/2023
BBRF (Round 5)	SA	Millicent Basketball Stadium Central Player, Spectator and Community Area.	Wattle Range	\$211,000	Completed	7/11/2022
BBRF (Round 5)	SA	Myponga Hall Restoration	Yankalilla (DC)	\$20,000	Withdrawn	
BBRF (Round 5)	SA	Construction of Rapid Bay Amenities	Yankalilla (DC)	\$210,000	Terminated	
BBRF (Round 5)	SA	Marion Bay Playground Project	Yorke Peninsula	\$118,633	Completed	14/07/2022
BBRF (Round 5)	SA	Yorke Peninsula Tourism Plan 2026	Yorke Peninsula	\$20,000	Completed	21/07/2023
BBRF (Round 5)	TAS	Gagebrook Renewal Project	Brighton	\$620,588	Active	
BBRF (Round 5)	TAS	Getting the Community Hall open again project	Brighton	\$100,000	Completed	12/12/2023
BBRF (Round 5)	TAS	South Arm Peninsula Community Men's Shed Construction project	Clarence	\$80,646	Completed	26/02/2024
BBRF (Round 5)	TAS	Family-friendly beginner trails – Clarence Mountain Bike Park	Clarence	\$169,110	Completed	17/01/2024
BBRF (Round 5)	TAS	Derwent Valley Health and Wellbeing Hub (The Hub)	Derwent Valley	\$3,785,511	Active	
BBRF (Round 5)	TAS	Doone Kennedy Hobart Aquatic Centre Warm Water Pool	Hobart (C)	\$3,414,200	Active	
BBRF (Round 5)	TAS	Seaweed Pitchfest	Hobart (C)	\$20,000	Completed	4/04/2023
BBRF (Round 5)	TAS	Huon Valley Small Scale Producer Logistics Research Project	Huon Valley	\$20,000	Completed	30/11/2022
BBRF (Round 5)	TAS	Huon Valley Food Resilience Strategy	Huon Valley	\$65,000	Completed	31/01/2024
BBRF (Round 5)	TAS	Assessing business development opportunities-Kingborough	Kingston (C) (VIC)	\$20,000	Completed	26/07/2023
BBRF (Round 5)	TAS	Extension of Perth's South Esk River Parklands Walkway	Northern Midlands	\$187,500	Completed	18/12/2023
BBRF (Round 5)	TAS	South East Mountain Bike Strategy: Factors for success of MTB recreation	Sorell	\$20,000	Completed	2/02/2023
BBRF (Round 5)	TAS	Back to Timber	Southern Midlands (c)	\$12,350	Terminated	
BBRF (Round 5)	TAS	Re-imagining our Region # TableCapeLookout	Waratah-Wynyard	\$305,333	Active	
BBRF (Round 5)	TAS	Tamar Valley Wine Road Signage Upgrade Project	Warnambool (c)	\$20,281	Withdrawn	
BBRF (Round 5)	TAS	Zeehan Mountain Bike (MTB) Project - Heemskirk Range - Stage 2	West Coast	\$375,000	Completed	2/11/2023
BBRF (Round 5)	TAS	The Queenstown Tourist Hub	West Coast	\$202,025	Completed	16/05/2023
BBRF (Round 5)	TAS	The Fermentation Hub – A Proving Ground for Fermentation Innovation	West Tamar	\$7,572,903	Active	
BBRF (Round 5)	VIC	National agritourism development program for all of regional Australia	Ballarat (C)	\$120,000	Completed	25/05/2023
BBRF (Round 5)	VIC	Say it with Flowers	Ballarat (C)	\$20,000	Withdrawn	
BBRF (Round 5)	VIC	Cowes Cultural and Community Centre	Bass Coast (S)	\$5,000,000	Active	
BBRF (Round 5)	VIC	Woolamai Beach Surf Life Saving Club Environs Management Plan	Bass Coast (S)	\$157,500	Active	
BBRF (Round 5)	VIC	Protecting and Sustaining Wycheproof Saleyards	Buloke (S)	\$142,699	Completed	18/10/2023
BBRF (Round 5)	VIC	Gargarro Regional Botanic Garden - Phase 1	Campaspe (S)	\$300,000	Completed	25/01/2023
BBRF (Round 5)	VIC	Ramahyuck Community Centre, Cafe & Gallery Project	Campaspe (S)	\$375,000	Withdrawn	
BBRF (Round 5)	VIC	Kyabram Parkland Golf Club Redevelopment Project	Campaspe (S)	\$200,000	Completed	21/02/2023
BBRF (Round 5)	VIC	Koo Wee Rup Bowling & Community Hub Construction	Cardinia (S)	\$1,647,863	Active	
BBRF (Round 5)	VIC	Hillview Bunyip Aged Care Facility Extension	Cardinia (S)	\$900,000	Active	
BBRF (Round 5)	VIC	NEXT STOP ARTS LINE 789	Colac Otway (S)	\$362,000	Active	
BBRF (Round 5)	VIC	Port Campbell Town Centre Revitalisation Project	Corangamite (S)	\$5,599,289	Active	
BBRF (Round 5)	VIC	Building Resilient Communities in Swan Hill and Bendigo	Greater Bendigo (C)	\$20,000	Completed	20/04/2023
BBRF (Round 5)	VIC	Food Fossickers Central Victorian Pantry	Greater Bendigo (C)	\$20,000	Terminated	

BBRF (Round 5)	VIC	The New Anam Cara Geelong Hospice - Leading the way in Palliative Care.	Greater Geelong (C)	\$2,190,000	Active	
BBRF (Round 5)	VIC	Building Community Resilience: Geelong Financial Inclusion Action Plan	Greater Geelong (C)	\$50,000	Completed	9/06/2023
BBRF (Round 5)	VIC	Belmont Traders Summer 21/22 Community Event	Greater Geelong (C)	\$20,000	Completed	23/01/2023
BBRF (Round 5)	VIC	New Shepparton Art Museum (SAM) Celebrations	Greater Shepparton (C)	\$176,500	Completed	31/01/2023
BBRF (Round 5)	VIC	Art in the HeART	Greater Shepparton (C)	\$35,000	Completed	25/01/2023
BBRF (Round 5)	VIC	Trentham Neighbourhood Centre Community Outdoor Space	Hepburn (s)	\$20,000	Completed	10/01/2024
BBRF (Round 5)	VIC	Horsham Aquatic Centre - Accessible Family Change Rooms	Horsham (RCC)	\$331,000	Completed	22/01/2024
BBRF (Round 5)	VIC	Rutherglen Wine Walk Cycle Trail	Indigo (s)	\$5,133,100	Active	
BBRF (Round 5)	VIC	Mansfield Autism Operation Gamechanger Project Retreat (OGPR)	Mansfield (S)	\$3,865,004	Active	
BBRF (Round 5)	VIC	Aintree Scout and Community Centre	Melton (C)	\$520,000	Completed	19/03/2024
BBRF (Round 5)	VIC	Building Better Care for Mallee Communities	Mildura (RCC)	\$4,900,000	Active	
BBRF (Round 5)	VIC	'Mallee - Back on Track' Projects	Mildura (RCC)	\$1,150,000	Active	
BBRF (Round 5)	VIC	Kings Park Exhibition Building, Seymour - Ventilation and Cooling Project	Mitchell (S)	\$37,500	Completed	14/07/2023
BBRF (Round 5)	VIC	Kilmore Town Entry and Town Centre Precinct Gateway Signs	Mitchell (S)	\$121,000	Active	
BBRF (Round 5)	VIC	Ballan Scout and Community Centre (BSACC)	Moorabool (s)	\$550,000	Completed	25/05/2023
BBRF (Round 5)	VIC	Development of a Visitor Economy Strategy	Moorabool (s)	\$25,000	Completed	12/03/2024
BBRF (Round 5)	VIC	Environmental and Education Centre - Endeavour Fern Gully	Mornington Peninsula (S)	\$188,000	Active	
BBRF (Round 5)	VIC	Balnarring Recovery Event	Mornington Peninsula (S)	\$149,998	Completed	24/02/2023
BBRF (Round 5)	VIC	St Arnaud Mining History Discovery Trail	Northern Grampians (S)	\$33,290	Completed	22/01/2024
BBRF (Round 5)	VIC	St Arnaud Pool Cover and Shade Upgrade	Northern Grampians (S)	\$33,000	Completed	7/02/2023
BBRF (Round 5)	VIC	Great Western Wine and Heritage Cycle Trail - Trail Stage 1	Northern Grampians (S)	\$212,500	Active	
BBRF (Round 5)	VIC	Building Migration Pathways To Support Regional Growth	Northern Grampians (S)	\$96,000	Active	
BBRF (Round 5)	VIC	GSRT Railway Precincts Development (Leongatha and Korumburra)	South Gippsland (S)	\$3,000,000	Active	
BBRF (Round 5)	VIC	Toora FNC - Football Ground Lighting Project	South Gippsland (S)	\$116,570	Completed	5/04/2024
BBRF (Round 5)	VIC	Upgrade of existing Lawn Bowls Green	Southern Grampians (S)	\$60,000	Completed	13/06/2022
BBRF (Round 5)	VIC	Community consultation and engagement strategy	Strathbogie (S)	\$20,000	Completed	18/10/2022
BBRF (Round 5)	VIC	Creation of Sculpture Plus - major expansion of Lorne Sculpture Biennale	Surf Coast (S)	\$100,000	Completed	2/08/2022
BBRF (Round 5)	VIC	Mt Hotham Alpine Gateway - Accessibility augmentation	Unincorporated Vic (Mt Hotham Alpine Resort)	\$245,000	Completed	7/03/2024
BBRF (Round 5)	VIC	Clubhouse Redevelopment	Warnambool (c)	\$2,000,000	Active	
BBRF (Round 5)	VIC	Maffra Neighbourhood House expansion	Wellington (S)	\$54,345	Completed	9/05/2022
BBRF (Round 5)	VIC	Seaspray Surf Lifesaving Clubhouse Stage 2 construction	Wellington (S)	\$76,788	Completed	13/09/2023
BBRF (Round 5)	VIC	Growing Emerging Extension Leadership in Regional Australia	Wodonga (C)	\$19,600	Completed	10/05/2023
BBRF (Round 5)	VIC	Finding Our Voice: media and messaging for volunteers	Wodonga (C)	\$20,000	Completed	14/03/2023
BBRF (Round 5)	VIC	Coldstream Station Activation	Yarra Ranges	\$539,680	Completed	2/02/2024
BBRF (Round 5)	VIC	Galeena Beek Capital Improvements	Yarra Ranges	\$1,087,500	Active	
BBRF (Round 5)	VIC	Re-creation of the Chelsea Best in Show Australian Garden Exhibit at Olinda	Yarra Ranges	\$2,245,364	Completed	5/10/2023
BBRF (Round 5)	VIC	Chardonnay Avenue Yarra Valley	Yarra Ranges	\$203,000	Completed	15/03/2024
BBRF (Round 5)	WA	Albany Motorsport Park	Albany (C)	\$4,990,000	Active	
BBRF (Round 5)	WA	Albany 2026 - Discover Kinjarling	Albany (C)	\$270,000	Completed	20/03/2024

BBRF (Round 5)	WA	Tom Price Skate Park Expansion and Upgrade	Ashburton (S)	\$300,000	Completed	18/01/2024
BBRF (Round 5)	WA	Beverley Soaring Society – Maintenance and Training Centre	Beverley (S)	\$70,000	Completed	12/01/2023
BBRF (Round 5)	WA	The Western Australian Economic Security4Women Connection Program	Brisbane (C)	\$20,000	Completed	22/02/2023
BBRF (Round 5)	WA	Cable Beach Foreshore Redevelopment	Broome (S)	\$6,000,000	Active	
BBRF (Round 5)	WA	Stompem' Ground Festival 2022	Broome (S)	\$472,500	Completed	9/11/2022
BBRF (Round 5)	WA	Fitzroy Crossing Economic Opportunities Proposal	Broome (S)	\$41,662	Completed	4/10/2022
BBRF (Round 5)	WA	New multi-purpose elite sporting facility : Hands Oval, Bunbury	Bunbury (C)	\$4,400,000	Active	
BBRF (Round 5)	WA	Ancient Lands Discovery Park @ Ngilgi	Busselton (C)	\$1,350,000	Active	
BBRF (Round 5)	WA	2021 Christmas Island Youth Conference	Christmas Island (S)	\$20,000	Completed	23/10/2023
BBRF (Round 5)	WA	Tokoh Redevelopment	Cocos Keeling Islands (S)	\$1,562,000	Terminated	
BBRF (Round 5)	WA	Sculptures on the Marsh – an art tourism destination	Derby-West Kimberley (S)	\$110,000	Active	
BBRF (Round 5)	WA	Esperance Bay Marina Redevelopment	Esperance (S)	\$2,094,770	Active	
BBRF (Round 5)	WA	Being a better Boss - Workshop	Gnowangerup (S)	\$6,118	Completed	9/02/2023
BBRF (Round 5)	WA	Perth International Jazz Festival - Regional Program	Grant (DC)	\$22,500	Withdrawn	
BBRF (Round 5)	WA	Advancement of the Midwest Regional Resource Recovery Facility	Greater Geelong (C)	\$1,131,200	Active	
BBRF (Round 5)	WA	Bremer Bay Regional Trails Masterplan	Jerramungup (S)	\$20,000	Completed	2/06/2023
BBRF (Round 5)	WA	Pickering Brook Tourism Activation Project	Kalamunda (S)	\$240,500	Completed	21/04/2023
BBRF (Round 5)	WA	Kalgoorlie-Boulder Basketball Association - Stadium Redevelopment	Kalgoorlie-Boulder (C)	\$4,496,400	Active	
BBRF (Round 5)	WA	Warlu Way Pilbara Tourism Development Program	Karratha (c)	\$674,050	Active	
BBRF (Round 5)	WA	Lost & Found Festival - value add marketing activities	Lake Macquarie (C)	\$48,180	Withdrawn	
BBRF (Round 5)	WA	Strategic, Economic Analysis and Marketing Plan 2021 - 2024	Manjimup (S)	\$35,000	Completed	24/04/2023
BBRF (Round 5)	WA	Merredin Town Square Revitalisation Project	Merredin	\$2,139,309	Active	
BBRF (Round 5)	WA	Port Hedland Heritage Festival	Mid-Coast (C)	\$30,000	Withdrawn	
BBRF (Round 5)	WA	Mingenew Hill Walk Trail	Mingenew (S)	\$20,000	Completed	19/09/2023
BBRF (Round 5)	WA	Mingenew Astrotourism Events Season	Mingenew (S)	\$18,000	Completed	21/08/2023
BBRF (Round 5)	WA	Lake Leschenaultia Visitor Improvement Project	Mundaring (S)	\$218,250	Active	
BBRF (Round 5)	WA	The Exchange – Revitalisation and Activation of the Pinjarra Town Centre	Murray (S) (WA)	\$2,335,257	Active	
BBRF (Round 5)	WA	Pingelly region aged and disability care skills audit	Pingelly (S)	\$19,999	Completed	16/03/2023
BBRF (Round 5)	WA	Fine Vines Festival - expansion of marketing and promotions	Sorell	\$49,480	Withdrawn	
BBRF (Round 5)	WA	Indian Ocean Territories Cultural Arts Congress	Southern Midlands (c)	\$20,000	Withdrawn	
BBRF (Round 5)	WA	Splendid Park Cycling Upgrade	Wanneroo (c)	\$500,000	Completed	16/05/2023
BBRF (Round 5)	WA	Construction of Waroona Community Precinct	Waroona (s)	\$900,000	Active	
BBRF (Round 5)	WA	East Kimberley Regional Airport Infrastructure Upgrade	Wyndham-East Kimberley (s)	\$7,568,581	Completed	23/02/2024

Community Development Grants (CDG) - Project Listing as at 30 April 2024

Program	State	Project Name	Location - LGA	AG Funding	Project Status	Actual Completion Date
CDG	ACT	Canberra Holocaust Museum and Education Centre	ACT Government	\$2,050,000	Active	
CDG	ACT	Havelock House Refurbishment and Repairs	Unincorporated ACT	\$130,000	Completed	20/03/2017
CDG	NSW	Albury Regional Art Gallery Redevelopment Naming Rights	Albury (C)	\$300,000	Completed	29/02/2016
CDG	NSW	New England Regional Art Museum Air Conditioning Upgrade	Armidale (RC)	\$250,000	Completed	21/01/2015
CDG	NSW	Kolora Aged Care Facility	Armidale (RC)	\$500,000	Completed	20/12/2017

CDG	NSW	Armidale Airport Upgrade	Armidale (RC)	\$3,500,000	Completed	11/12/2017
CDG	NSW	Ballina Bombers AFL Club Change Rooms	Ballina (S)	\$65,000	Completed	9/08/2017
CDG	NSW	Wollongbar Multi-sports facility	Ballina (S)	\$500,000	Completed	25/09/2023
CDG	NSW	Construction of an airport boulevard, Ballina	Ballina (S)	\$3,000,000	Completed	22/02/2022
CDG	NSW	Mount Panorama Second Racetrack	Bathurst (RC)	\$0	Terminated	
CDG	NSW	Elizabeth Chifley Memorial Preschool Early Learners Playground and Garden	Bathurst (RC)	\$60,000	Completed	28/02/2017
CDG	NSW	Install Extra Lighting at Gardiner Park Banksia	Bayside (C) (NSW)	\$114,000	Completed	30/11/2017
CDG	NSW	St George Netball Development	Bayside (C) (NSW)	\$1,000,000	Completed	9/11/2022
CDG	NSW	Construction of Synthetic Playing Field at Ador Ave	Bayside (C) (NSW)	\$2,000,000	Completed	31/07/2018
CDG	NSW	Upgrade Athletics Facility in the St George Area	Bayside (C) (NSW), Georges River (C)	\$500,000	Completed	1/03/2022
CDG	NSW	Eden Inclusive Playspace	Bega Valley (S)	\$400,000	Completed	28/10/2023
CDG	NSW	Upgrade Merimbula Regional Airport	Bega Valley (S)	\$1,201,968	Completed	26/04/2022
CDG	NSW	The Eden Snug Cove Breakwater Wharf Extension (aka Snug Cove Redevelopment - Eden)	Bega Valley (S)	\$10,000,000	Completed	4/08/2019
CDG	NSW	Finley Research and Development facility	Berrigan (S)	\$368,000	Completed	31/01/2022
CDG	NSW	William Lawson Park Netball Courts Upgrade	Blacktown (C)	\$100,000	Completed	18/11/2014
CDG	NSW	Women's Community Shelters	Blacktown (C)	\$100,000	Completed	30/11/2021
CDG	NSW	Riverstone Skate Park	Blacktown (C)	\$400,000	Completed	31/05/2019
CDG	NSW	Blue Mountains Cancer Help - Katoomba	Blue Mountains (C)	\$2,000	Completed	13/03/2018
CDG	NSW	Springwood - Winmalee Girl Guides	Blue Mountains (C)	\$10,000	Completed	25/02/2020
CDG	NSW	Mid Mountains Men's Shed	Blue Mountains (C)	\$10,000	Completed	7/09/2020
CDG	NSW	Rural Fire Station - Winmalee	Blue Mountains (C)	\$17,000	Completed	31/03/2018
CDG	NSW	Springwood Water Refill Stations	Blue Mountains (C)	\$20,000	Completed	22/04/2022
CDG	NSW	Katoomba Shopping Village - CCTV	Blue Mountains (C)	\$20,000	Completed	31/08/2021
CDG	NSW	Knapsack Oval Irrigation	Blue Mountains (C)	\$30,000	Completed	1/04/2018
CDG	NSW	Blue Mountains Lithgow and Oberon Tourism Destination Development	Blue Mountains (C)	\$255,000	Completed	30/10/2014
CDG	NSW	Blue Mountains (Blaxland Oval) Inclusive Playground	Blue Mountains (C)	\$500,000	Completed	13/07/2022
CDG	NSW	Tourism upgrade of Wentworth Falls Lake Reserve	Blue Mountains (C)	\$652,774	Completed	30/06/2019
CDG	NSW	Lifeline Broken Hill Community Neighbourhood Centre Development Project	Broken Hill (C)	\$500,000	Completed	27/01/2016
CDG	NSW	Women's and Girl's Emergency Centre, Burwood - Update and Repair Crisis Accommodation	Burwood (M)	\$20,000	Completed	18/09/2017
CDG	NSW	Restoration of the Greek Orthodox Parish and Community of Burwood and District - St Nectarios	Burwood (M)	\$300,000	Completed	31/10/2019
CDG	NSW	Construction of the Final Stage of Wangal Park	Burwood (M)	\$1,000,000	Completed	28/02/2018
CDG	NSW	Blair Park Upgrade	Burwood (M)	\$1,300,000	Completed	30/06/2020
CDG	NSW	St Joseph's Maronite Church, Croydon - Child Care	Burwood (M)	\$2,500,000	Completed	1/02/2022
CDG	NSW	Red Devils Rugby League gym	Byron (S)	\$10,000	Completed	19/05/2017
CDG	NSW	Upgrade of Bangalow Men's Shed	Byron (S)	\$65,000	Completed	23/06/2019
CDG	NSW	Upgrade of Bangalow Weir Parklands	Byron (S)	\$250,000	Completed	22/11/2018
CDG	NSW	Molong Multi Sports Facility	Cabonne	\$225,000	Completed	21/02/2018
CDG	NSW	Canowindra Showground Amenities Blocks Upgrade	Cabonne	\$250,000	Completed	1/12/2020

CDG	NSW	Narellan Jets Field Upgrade	Camden	\$200,000	Completed	22/12/2015
CDG	NSW	Sustainable heating for Special Needs Pool at the Mater Dei School	Camden	\$331,700	Completed	11/05/2015
CDG	NSW	Koorringah Reserve light tower	Campbelltown (C) (NSW)	\$50,000	Completed	20/03/2018
CDG	NSW	Coronation Netball Complex	Campbelltown (C) (NSW)	\$60,000	Completed	23/05/2018
CDG	NSW	Woodpark flood lighting	Campbelltown (C) (NSW)	\$60,000	Completed	19/02/2018
CDG	NSW	Victoria Park Lighting	Campbelltown (C) (NSW)	\$130,000	Completed	25/02/2018
CDG	NSW	Campbelltown City Rugby League Club Amenities Upgrade Project	Campbelltown (C) (NSW)	\$200,000	Completed	15/12/2015
CDG	NSW	PCYC Fitness Studio Extension	Campbelltown (C) (NSW)	\$250,000	Completed	30/04/2018
CDG	NSW	Waminda Oval Amenities Building	Campbelltown (C) (NSW)	\$290,000	Completed	2/10/2019
CDG	NSW	Bensley Reserve Field Upgrade	Campbelltown (C) (NSW)	\$300,000	Completed	29/03/2018
CDG	NSW	Lynwood Park Artificial Turf Project	Campbelltown (C) (NSW)	\$500,000	Completed	24/12/2015
CDG	NSW	Campbelltown Centre of Sport and Health Excellence	Campbelltown (C) (NSW)	\$7,200,000	Active	
CDG	NSW	Sensory Garden Upgrade and Training Room Fit out (formerly Oran Park Playground)	Campbelltown (C) (NSW), Wollondilly (S)	\$20,000	Completed	25/09/2019
CDG	NSW	St Luke's North Amenities Upgrade	Canada Bay (C)	\$100,000	Completed	18/05/2018
CDG	NSW	Rothwell Park Community and Amenities Building	Canada Bay (C)	\$500,000	Completed	13/07/2017
CDG	NSW	Edwards Park Community and Amenities Building Project	Canada Bay (C)	\$500,000	Completed	8/02/2016
CDG	NSW	St Luke's Oval Upgrade	Canada Bay (C)	\$500,000	Completed	19/12/2017
CDG	NSW	Upgrade of Campbell Park Facilities (formerly known as Abbotsford Juniors FC - Campbell Park - Bibby St Chiswick)	Canada Bay (C)	\$1,000,000	Completed	7/04/2018
CDG	NSW	Goddard Park Amenities and Facilities Upgrade	Canada Bay (C)	\$1,000,000	Completed	12/05/2023
CDG	NSW	Cintra Park Netball Amenities Upgrade	Canada Bay (C)	\$1,200,000	Completed	19/03/2020
CDG	NSW	Redevelop Concord Oval	Canada Bay (C)	\$5,000,000	Completed	25/01/2023
CDG	NSW	Sydney Multicultural Arts and Sports Precinct Project	Canterbury-Bankstown (C)	\$0	Terminated	
CDG	NSW	Picnic Point Public School Air-Conditioning Upgrade	Canterbury-Bankstown (C)	\$13,000	Completed	31/03/2017
CDG	NSW	Picnic Point Bowling Club	Canterbury-Bankstown (C)	\$13,000	Completed	15/03/2017
CDG	NSW	Upgrade of the East Hills Baptist Church	Canterbury-Bankstown (C)	\$13,000	Completed	29/06/2017
CDG	NSW	CASS Telephone System Replacement	Canterbury-Bankstown (C)	\$195,000	Completed	27/11/2020
CDG	NSW	Southern Bankstown Sporting Facilities East Hills Baseball Upgrades	Canterbury-Bankstown (C)	\$250,000	Completed	22/02/2022
CDG	NSW	Southern Bankstown Netball Infrastructure Upgrade	Canterbury-Bankstown (C)	\$600,000	Completed	30/04/2021
CDG	NSW	Refurbishment of the Max Parker Pool (Stage 1)	Canterbury-Bankstown (C)	\$1,000,000	Active	
CDG	NSW	St George Sporting Facilities Lighting Upgrade project	Canterbury-Bankstown (C), Georges River (C)	\$500,000	Completed	22/03/2023
CDG	NSW	Toomah Community Centre Project	Cardinia (S)	\$1,000,000	Completed	17/03/2015
CDG	NSW	North Shelly Surf Boat riders shed	Central Coast (C) (NSW)	\$0	Withdrawn	
CDG	NSW	Copacabana Foreshore Seat Installation	Central Coast (C) (NSW)	\$3,000	Completed	9/12/2021
CDG	NSW	Peace Park at Gorokan Upgrade	Central Coast (C) (NSW)	\$19,000	Completed	31/07/2017
CDG	NSW	Wyoming Community Park	Central Coast (C) (NSW)	\$25,000	Completed	16/03/2019
CDG	NSW	Charmhaven Park upgrade	Central Coast (C) (NSW)	\$28,000	Completed	31/07/2017
CDG	NSW	Berkley Vale Football Lighting	Central Coast (C) (NSW)	\$75,000	Completed	30/09/2017
CDG	NSW	Ourimbah Oval Parking	Central Coast (C) (NSW)	\$75,000	Completed	28/02/2018
CDG	NSW	Wyong Tennis Centre Upgrade	Central Coast (C) (NSW)	\$75,000	Completed	8/09/2017
CDG	NSW	Woy Woy Oval Scoreboard Project	Central Coast (C) (NSW)	\$80,000	Completed	30/06/2020
CDG	NSW	Pinyari Park project	Central Coast (C) (NSW)	\$90,000	Completed	4/08/2021
CDG	NSW	Brendan Franklin Oval Drainage and Irrigation Project	Central Coast (C) (NSW)	\$100,000	Completed	16/03/2015

CDG	NSW	Wyong Hospital Equipment Upgrade Project	Central Coast (C) (NSW)	\$100,000	Completed	25/01/2018
CDG	NSW	Construction and Upgrade of Clubhouse, Canteen and Change Rooms at Don Small Oval	Central Coast (C) (NSW)	\$110,000	Completed	14/10/2020
CDG	NSW	Wyong Hockey Upgrades	Central Coast (C) (NSW)	\$135,000	Completed	22/08/2020
CDG	NSW	Charmhaven Tennis Centre Clubhouse Upgrade Project	Central Coast (C) (NSW)	\$200,000	Completed	26/05/2020
CDG	NSW	Banjo's Skate park	Central Coast (C) (NSW)	\$500,000	Completed	25/06/2018
CDG	NSW	Construction of Grandstand and Amenities at Mingara	Central Coast (C) (NSW)	\$500,000	Completed	12/10/2017
CDG	NSW	Upgrade of Football Field at Plum Park	Central Coast (C) (NSW)	\$600,000	Completed	25/02/2019
CDG	NSW	Norah Head Boat Ramp Project	Central Coast (C) (NSW)	\$700,000	Completed	29/05/2015
CDG	NSW	Rogers Park Sportsground Amenities Building	Central Coast (C) (NSW)	\$800,000	Completed	2/05/2022
CDG	NSW	Central Coast Regional Sporting and Recreation Complex (Phase 1) Project	Central Coast (C) (NSW)	\$1,000,000	Completed	30/06/2016
CDG	NSW	Lemon Grove Netball Amenities Building Upgrade	Central Coast (C) (NSW)	\$1,450,000	Completed	30/05/2023
CDG	NSW	The Entrance Sport and Community Centre South Grandstand	Central Coast (C) (NSW)	\$2,000,000	Completed	14/09/2018
CDG	NSW	Technology Overlay for Central Coast Youth Skills and Employment Centre (Stage 1 \$700,000) Central Coast Youth Skills and Employment Centres Project (Stage 2 \$2,000,000)	Central Coast (C) (NSW)	\$2,700,000	Completed	8/08/2016
CDG	NSW	Woy Woy Oval Redevelopment	Central Coast (C) (NSW)	\$3,500,000	Completed	31/03/2016
CDG	NSW	North Avoca Paths Project	Central Coast (C) (NSW)	\$4,300,000	Completed	27/10/2023
CDG	NSW	Gosford Regional Library (previously known as Kibbleplex Learning and Development Centre Upgrade)	Central Coast (C) (NSW)	\$7,000,000	Active	
CDG	NSW	Peninsula Recreation Active Lifestyle Precinct (formerly 'Umina Recreational Hub')	Central Coast (C) (NSW)	\$8,250,000	Active	
CDG	NSW	Central Coast Medical School	Central Coast (C) (NSW)	\$32,500,000	Completed	31/10/2021
CDG	NSW	Cessnock Clay Target Club Footpath Project	Cessnock (C)	\$15,000	Completed	30/10/2014
CDG	NSW	Upgrade of Kurri Kurri Sports Ground	Cessnock (C)	\$100,000	Completed	21/11/2017
CDG	NSW	Coutts Crossing Cougars Football Club Amenities Building	Clarence Valley	\$10,000	Completed	16/03/2019
CDG	NSW	Big River Sailing Club	Clarence Valley	\$10,000	Completed	22/12/2016
CDG	NSW	Purchase of a Secondary Search and Rescue Vessel, Clarence River Yamba	Clarence Valley	\$10,000	Completed	31/10/2019
CDG	NSW	Purchase of New Goal Posts McKittrick Park South Grafton	Clarence Valley	\$12,750	Completed	9/04/2015
CDG	NSW	Iluka Woombah Men's Shed Inc	Clarence Valley	\$13,000	Completed	30/09/2013
CDG	NSW	Electrical Upgrades at Rushforth Park	Clarence Valley	\$30,000	Completed	30/01/2018
CDG	NSW	Wooli Tennis Courts upgrade	Clarence Valley	\$70,000	Completed	20/06/2018
CDG	NSW	McLachlan Park - Connecting to the Clarence	Clarence Valley	\$500,000	Completed	1/06/2017
CDG	NSW	Upgrade of Facilities at Ken Leeson Oval in Iluka	Clarence Valley	\$500,000	Completed	21/06/2021
CDG	NSW	Grafton Hockey Club Upgrade	Clarence Valley	\$560,000	Completed	30/08/2016
CDG	NSW	Wherrett Park Sporting Facility Upgrade Stage 1	Clarence Valley	\$950,000	Completed	31/08/2016
CDG	NSW	Clarence Valley Regional Airport Upgrade Project	Clarence Valley	\$1,060,000	Completed	7/11/2016
CDG	NSW	Maclean Riverside Precinct Project	Clarence Valley	\$1,800,000	Completed	5/04/2019
CDG	NSW	Grafton Waterfront Precinct Plan	Clarence Valley	\$6,500,000	Active	
CDG	NSW	Cobar Skate Park Entertainment Hub	Cobar (S)	\$200,000	Completed	30/12/2014
CDG	NSW	Nana Glen Playground	Coffs Harbour (C)	\$205,000	Completed	20/01/2022
CDG	NSW	Construction of a New Woolgoolga Surf Life Saving Club House	Coffs Harbour (C)	\$1,000,000	Completed	28/08/2020
CDG	NSW	Woolgoolga Whale Trail	Coffs Harbour (C)	\$1,100,000	Active	

CDG	NSW	Bellingen and Coffs Harbour Affordable Housing Project	Coffs Harbour (C)	\$5,000,000	Active	
CDG	NSW	Coolamon Community Football Grounds	Coolamon (S)	\$30,000	Completed	24/11/2020
CDG	NSW	Ardlethan and Ganmain Pools Amenities Upgrade	Coolamon (S)	\$245,500	Completed	30/01/2018
CDG	NSW	Modernising Granville Swimming Centre (Stage 1 Amenities Upgrade)	Cumberland (C)	\$500,000	Completed	12/10/2022
CDG	NSW	Kennard Park Upgrade Wellington	Dubbo (RC)	\$200,000	Completed	15/04/2019
CDG	NSW	Western Cancer Centre, Dubbo	Dubbo (RC)	\$25,000,000	Completed	13/09/2021
CDG	NSW	Gresford Sporting Complex Lighting Project	Dungog (S)	\$25,000	Completed	31/07/2014
CDG	NSW	Batemans Bay CBD CCTV	Eurobodalla (s)	\$0	Withdrawn	
CDG	NSW	Moruya RSL Hall	Eurobodalla (S)	\$20,000	Completed	30/04/2017
CDG	NSW	Yumaro Employment Project Building Extension	Eurobodalla (S)	\$20,000	Completed	23/05/2018
CDG	NSW	SAGE Stepping Stone Garden Initiative (Previously SAGE Community Garden at Moruya)	Eurobodalla (S)	\$50,000	Completed	25/08/2020
CDG	NSW	Tuross Head - Boat Ramp - Jetty Upgrade	Eurobodalla (S)	\$200,000	Completed	30/06/2022
CDG	NSW	Moruya South Head Pathway Project	Eurobodalla (S)	\$250,000	Completed	1/09/2021
CDG	NSW	Narooma Swimming Pool Upgrade	Eurobodalla (S)	\$350,000	Completed	19/06/2019
CDG	NSW	Stage 2 Construction of New Disability Therapy and Services Centre	Eurobodalla (S)	\$550,000	Completed	4/09/2018
CDG	NSW	Stage Two - Construction of Yumaro Disability Services Facility	Eurobodalla (S)	\$600,000	Completed	15/11/2018
CDG	NSW	Construction of Corrigans Reserve Inclusive Playground - Stage 2	Eurobodalla (S)	\$671,000	Completed	30/04/2019
CDG	NSW	Development of Moruya Regional Airport (Stage 1)	Eurobodalla (S)	\$2,500,000	Active	
CDG	NSW	Purchase and restoration of Gough Whitlam's Home	Fairfield	\$1,300,000	Completed	2/12/2022
CDG	NSW	Forbes Men's Shed Upgrade Project	Forbes (S)	\$15,000	Completed	29/12/2019
CDG	NSW	Upgrade of the Forbes Netball Court	Forbes (S)	\$600,000	Completed	20/01/2020
CDG	NSW	Hero's Hill Community Centre	Georges River (C)	\$0	Terminated	
CDG	NSW	CCTV Cameras at Chivers Hill shops, Lugarno	Georges River (C)	\$12,000	Completed	20/07/2020
CDG	NSW	St George Area Sporting Facilities Master Plan - Peakhurst Park	Georges River (C)	\$100,000	Completed	10/07/2020
CDG	NSW	Woodville Park amenities block	Georges River (C)	\$116,068	Completed	30/09/2017
CDG	NSW	St George Area Sporting Facilities Master Plan - Olds Parks AFL	Georges River (C)	\$150,000	Completed	1/04/2017
CDG	NSW	Kingsgrove Football Club	Georges River (C)	\$250,000	Completed	15/02/2019
CDG	NSW	Kempt Field Adventure Playground	Georges River (C)	\$375,000	Completed	15/01/2020
CDG	NSW	Kids at Play - St George Hospital	Georges River (C)	\$400,000	Completed	21/12/2022
CDG	NSW	Penshurst Community Centre Upgrade	Georges River (C)	\$500,000	Completed	15/05/2017
CDG	NSW	Peakhurst Park Development	Georges River (C)	\$500,000	Completed	31/07/2022
CDG	NSW	Oatley Park Development	Georges River (C)	\$500,000	Completed	26/10/2020
CDG	NSW	Penshurst Park Sporting Hub - Stage 2	Georges River (C)	\$1,000,000	Completed	19/03/2022
CDG	NSW	Nepalese Community Centre	Georges River (C)	\$1,000,000	Active	
CDG	NSW	Beverly Hills Car Park Upgrade	Georges River (C)	\$2,500,000	Active	
CDG	NSW	Upgrade for Goulburn Rodeo	Goulburn Mulwaree	\$23,350	Completed	30/11/2021
CDG	NSW	Dog on the Tucker Box Repairs	Gundagai	\$30,000	Completed	22/02/2024
CDG	NSW	Riding for the Disabled Richmond - Installation of Shade Structures	Hawkesbury (C)	\$3,000	Completed	22/06/2019
CDG	NSW	Richmond Girl Guides Hall Upgrade project	Hawkesbury (C)	\$7,000	Completed	17/09/2017
CDG	NSW	Colo Football Club	Hawkesbury (C)	\$20,000	Completed	23/11/2017
CDG	NSW	Bowens Creek Fire Trail	Hawkesbury (C)	\$100,000	Completed	20/07/2018
CDG	NSW	Road Upgrades for Hawkesbury Showground	Hawkesbury (C)	\$300,000	Completed	31/03/2018
CDG	NSW	Brooklyn Public School	Hornsby (S)	\$10,000	Completed	9/06/2022

CDG	NSW	North Epping Multipurpose Community Courts	Hornsby (S)	\$50,000	Completed	1/03/2017
CDG	NSW	Upgrade of Amenities at Greenway Park Sports Centre in Cherrybrook	Hornsby (S)	\$2,700,000	Completed	15/04/2021
CDG	NSW	Kendrick Park upgrades	Inner West (C)	\$87,000	Completed	30/09/2020
CDG	NSW	Richardson's lookout upgrades	Inner West (C)	\$91,000	Completed	29/08/2019
CDG	NSW	HJ Mahoney Reserve Youth facility	Inner West (C)	\$297,000	Completed	7/04/2021
CDG	NSW	Steel Park amenity upgrades	Inner West (C)	\$402,000	Completed	29/08/2019
CDG	NSW	Our Place: The South Kempsey Recreational Parklands Project	Kempsey (S)	\$0	Terminated	
CDG	NSW	Construction of the Macleay Vocational College Community Hospitality Centre	Kempsey (S)	\$500,000	Completed	30/06/2022
CDG	NSW	Macleay Valley Family and Community Centre	Kempsey (S)	\$6,500,000	Active	
CDG	NSW	Kiama Blowhole Harbourside Works Project	Kiama (M)	\$0	Terminated	
CDG	NSW	Jamberoo Public Pool Refurbishment	Kiama (M)	\$500,000	Completed	13/06/2018
CDG	NSW	Gerringong Library, Museum and Community Facility	Kiama (M)	\$1,250,000	Completed	1/11/2021
CDG	NSW	Construction of Kiama Community Aged Care Hall and Meeting Rooms	Kiama (M)	\$2,397,000	Completed	24/12/2019
CDG	NSW	Minneys Bridge (Clarence Valley Way)	Kyogle	\$220,000	Completed	17/02/2016
CDG	NSW	Kyogle Aquatic Centre redevelopment	Kyogle	\$250,000	Completed	25/09/2020
CDG	NSW	Upgrade of Toonumbar Dam Access Road	Kyogle	\$997,639	Completed	31/07/2018
CDG	NSW	Clarence Way Road Upgrade - Initial Sealing	Kyogle	\$3,550,000	Completed	26/02/2021
CDG	NSW	Lane Cove Aquatic Centre 50 metre Outdoor Pool Redevelopment	Lane Cove	\$2,000,000	Completed	27/01/2021
CDG	NSW	Leeton Showground Improvements	Leeton (S)	\$496,344	Completed	17/12/2020
CDG	NSW	Riverview Park Amenities Upgrade	Lismore (C)	\$60,000	Completed	27/01/2021
CDG	NSW	Construction of a Regional Driver Education Facility	Lismore (C)	\$250,000	Completed	19/07/2019
CDG	NSW	Regional Library Relocation and Upgrade Goonellabah Community Centre	Lismore (C)	\$300,000	Completed	30/11/2021
CDG	NSW	Oakes Oval Redevelopment Project	Lismore (C)	\$1,400,678	Completed	25/07/2018
CDG	NSW	Lismore Regional Airport Instrument Landing System	Lismore (C)	\$4,470,000	Active	
CDG	NSW	Southern Cross University Allied Health and Sports	Lismore (C)	\$12,000,000	Completed	16/09/2019
CDG	NSW	Marjorie Jackson Oval Lithgow	Lithgow (C)	\$60,000	Completed	17/08/2017
CDG	NSW	Upgrades at Scott Memorial Park (formerly Austral Soccer Club)	Liverpool (C)	\$70,000	Completed	29/08/2019
CDG	NSW	Installation of Shade Structure at Dalmeny Public School	Liverpool (C)	\$90,000	Completed	13/08/2018
CDG	NSW	Upgrade of Lighting at Hoxton Park Reserve (formerly known Liverpool Olympic Football Club)	Liverpool (C)	\$100,000	Completed	21/06/2018
CDG	NSW	Upgrades to St Luke's Anglican Church Liverpool	Liverpool (C)	\$110,000	Completed	26/11/2019
CDG	NSW	Cirillo Reserve Sports fields Liverpool	Liverpool (C)	\$1,000,000	Completed	1/12/2021
CDG	NSW	Werris Creek Community Shed Facility	Liverpool Plains (S)	\$80,000	Completed	3/06/2014
CDG	NSW	Upgrade the Liverpool Plains Regional Water Supply	Liverpool Plains (S)	\$10,000,000	Completed	6/03/2024
CDG	NSW	The Rock Recreation Ground Playspace	Lockhart (S)	\$25,000	Completed	7/05/2020
CDG	NSW	Stage One, Better Energy Technology Lockhart Project	Lockhart (S)	\$1,000,000	Completed	31/12/2021
CDG	NSW	Lord Howe Island Aerodrome Upgrade	Lord Howe Island (Bd)	\$4,000,000	Completed	4/10/2015
CDG	NSW	Maitland RSL Sub Branch - disability lift replacement	Maitland (C)	\$35,000	Completed	11/04/2019
CDG	NSW	Tea Gardens Marine Drive Reserve Recreation Facilities	Mid-Coast (C)	\$25,000	Completed	9/07/2019
CDG	NSW	Gloucester High School Bus	Mid-Coast (C)	\$45,000	Completed	2/05/2014
CDG	NSW	Wingham Scouts Facility Refurbishment	Mid-Coast (C)	\$50,000	Completed	23/01/2015

CDG	NSW	Bulahdelah Community Activity Park (formerly known as "Bulahdelah Skate Park")	Mid-Coast (C)	\$50,000	Completed	26/06/2021
CDG	NSW	Nabiac Sports Fields Lights Upgrade	Mid-Coast (C)	\$50,000	Completed	5/05/2018
CDG	NSW	Taree Motor Cycle Club Infrastructure Upgrade Stage One	Mid-Coast (C)	\$70,000	Completed	23/12/2016
CDG	NSW	Stroud Showground Upgrade	Mid-Coast (C)	\$100,000	Completed	31/03/2021
CDG	NSW	Hawks Nest - Tea Gardens community facilities	Mid-Coast (C)	\$300,000	Active	
CDG	NSW	Cape Hawke Surf Club Redevelopment Stage 2 Project	Mid-Coast (C)	\$450,000	Completed	9/12/2014
CDG	NSW	Manning Valley Regional Hockey Centre Upgrade	Mid-Coast (C)	\$780,000	Completed	30/03/2018
CDG	NSW	First Steps Count Child and Community Centre	Mid-Coast (C)	\$3,200,000	Completed	31/12/2023
CDG	NSW	Fig Trees Development	Mid-Coast (C)	\$8,500,000	Completed	9/03/2023
CDG	NSW	Taree Roads and Bridges Package	Mid-Coast (C)	\$10,000,000	Completed	15/07/2016
CDG	NSW	Upgrading Thunderbolts Way Project	Mid-Coast (C), Uralla (S), Walcha	\$3,840,000	Completed	13/10/2017
CDG	NSW	Valla Employment Lands Redevelopment	Nambucca (S)	\$3,200,000	Active	
CDG	NSW	Barellan Aged Care Village	Narrandera (S)	\$154,035	Completed	8/01/2018
CDG	NSW	Infrastructure to Support Artificial Insemination (AI) and Embryo Transplant (ET) Activities	Norfolk Island	\$210,000	Completed	31/07/2022
CDG	NSW	Cromer Park Upgrade	Northern Beaches	\$500,000	Completed	26/10/2021
CDG	NSW	Long Reef Surf Life Saving Club and Associated Community Facilities	Northern Beaches	\$1,900,000	Completed	29/08/2023
CDG	NSW	Brookvale Oval Upgrade	Northern Beaches	\$2,500,000	Completed	20/03/2022
CDG	NSW	Manly Adolescent and Young Adults Hospice	Northern Beaches	\$5,000,000	Completed	27/01/2023
CDG	NSW	Manly Surf Lifesaving Club Redevelopment	Northern Beaches	\$5,000,000	Active	
CDG	NSW	Upgrade to Brookvale Oval Manly	Northern Beaches	\$10,000,000	Completed	20/03/2022
CDG	NSW	Planning and Designs of the Oberon Community Hub	Oberon	\$100,000	Completed	20/01/2021
CDG	NSW	Oberon Heritage Railway - Stage One	Oberon	\$1,500,000	Completed	30/06/2023
CDG	NSW	Construction of the Orange Regional Museum and Cultural Square	Orange (C)	\$4,000,000	Completed	7/04/2016
CDG	NSW	Orange Planetarium/ Conservatorium	Orange (C)	\$10,000,000	Active	
CDG	NSW	Parkes Regional Airport Redevelopment	Parkes (S)	\$1,500,000	Completed	30/06/2016
CDG	NSW	Arrunga Men's Shed	Parramatta (C)	\$6,000	Completed	10/04/2017
CDG	NSW	Parramatta Men's Shed (Kamballa Precinct) Supply of Tools and Equipment Project	Parramatta (C)	\$10,000	Completed	8/12/2014
CDG	NSW	Netball Central Project	Parramatta (C)	\$3,000,000	Completed	12/12/2014
CDG	NSW	Wilson Park development - Cricket NSW	Parramatta (C)	\$5,000,000	Completed	20/10/2023
CDG	NSW	Construction of the Champion Academic Centre	Parramatta (C)	\$5,000,000	Completed	24/07/2023
CDG	NSW	Centre of Excellence in Vision and Hearing at Macquarie University	Parramatta (C)	\$12,500,000	Active	
CDG	NSW	Hunter Fields Emu Plains Lighting Upgrade Project	Penrith (C)	\$20,000	Completed	30/05/2014
CDG	NSW	Andromeda Drive Reserve (Cranebrook) Playing Surface Drainage Upgrade Project	Penrith (C)	\$25,500	Completed	19/08/2015
CDG	NSW	Andrews Road Baseball Complex Safety Fence and Seating Project	Penrith (C)	\$26,000	Completed	30/09/2014
CDG	NSW	Penrith High Street Lighting Upgrade	Penrith (C)	\$35,000	Completed	28/09/2020
CDG	NSW	Hickeys Park Playing Surface Upgrade Project	Penrith (C)	\$45,000	Completed	30/03/2015
CDG	NSW	Greygums Reserve Playing Surface Upgrade and Awning Installation Project	Penrith (C)	\$60,000	Completed	31/12/2014
CDG	NSW	Jamison Park Shade Structure and Canteen Upgrade Project	Penrith (C)	\$90,000	Completed	27/03/2015
CDG	NSW	Myrtle Roads Playing Fields Upgrade	Penrith (C)	\$100,000	Completed	31/05/2019

CDG	NSW	Patterson Oval Irrigation Upgrade	Penrith (C)	\$100,000	Completed	19/04/2018
CDG	NSW	Kingswood Strip Shops CCTV	Penrith (C)	\$100,000	Completed	30/06/2022
CDG	NSW	Luke Priddis Foundation Capital Upgrade	Penrith (C)	\$100,000	Completed	7/05/2021
CDG	NSW	Ched Towns Rugby League Fields Upgrade	Penrith (C)	\$120,000	Completed	31/07/2018
CDG	NSW	Potter Fields Floodlight Upgrade	Penrith (C)	\$125,000	Completed	9/11/2018
CDG	NSW	CCTV Werrington and St Marys	Penrith (C)	\$150,000	Completed	30/04/2022
CDG	NSW	Rowing Dock Upgrade	Penrith (C)	\$270,000	Completed	21/09/2018
CDG	NSW	Lewers Gallery Air conditioning	Penrith (C)	\$380,000	Completed	5/11/2018
CDG	NSW	Jamison Park Netball Courts	Penrith (C)	\$600,000	Completed	25/05/2018
CDG	NSW	Grey Gums Oval Upgrade	Penrith (C)	\$750,000	Completed	16/01/2020
CDG	NSW	Great River Walk Safety Upgrade	Penrith (C)	\$1,000,000	Active	
CDG	NSW	Penrith Community Hall Network Upgrades	Penrith (C)	\$1,500,000	Completed	14/03/2023
CDG	NSW	Tench Reserve Boat Ramp and Waterfront Rework	Penrith (C)	\$5,000,000	Completed	30/09/2019
CDG	NSW	Western Sydney Community and Conference Centre	Penrith (C)	\$12,000,000	Completed	11/08/2023
CDG	NSW	Stuart Park Sports Fields Upgrade / Port Macquarie Cricket	Port Macquarie-Hastings	\$20,000	Completed	9/09/2017
CDG	NSW	Oxley Oval Redevelopment, Port Macquarie	Port Macquarie-Hastings	\$40,000	Completed	22/12/2020
CDG	NSW	Port Macquarie Hastings U3A Renovations	Port Macquarie-Hastings	\$50,000	Completed	10/03/2014
CDG	NSW	Birpai New Shed for Community Men and Women	Port Macquarie-Hastings	\$85,000	Completed	23/08/2018
CDG	NSW	Upgrade of Tennis Court Lighting and Permitter Fencing Project	Port Macquarie-Hastings	\$90,000	Completed	30/09/2014
CDG	NSW	Construction of Oxley Oval Clubrooms (formerly known as Oxley Oval).	Port Macquarie-Hastings	\$100,000	Completed	15/10/2020
CDG	NSW	Port Macquarie Surf Lifesaving Club Upgrade	Port Macquarie-Hastings	\$110,000	Completed	28/08/2015
CDG	NSW	Port Macquarie Hastings Hockey Association Inc. - Clubhouse	Port Macquarie-Hastings	\$200,000	Completed	11/11/2023
CDG	NSW	Surf Life Saving NSW Port Macquarie Operations and Training Centre	Port Macquarie-Hastings	\$1,051,243	Completed	30/06/2015
CDG	NSW	Port Macquarie Airport Upgrade	Port Macquarie-Hastings	\$1,250,000	Completed	28/11/2019
CDG	NSW	Heavy Vehicle Productivity Improvements on Bago Road	Port Macquarie-Hastings	\$1,270,000	Completed	28/08/2020
CDG	NSW	Port Macquarie Hastings Hockey Association Inc. - Clubhouse	Port Macquarie-Hastings	\$1,450,000	Completed	12/11/2023
CDG	NSW	Wauchope Memorial Olympic Pool upgrade	Port Macquarie-Hastings	\$1,500,000	Completed	24/05/2018
CDG	NSW	Town Green West - Foreshore Project	Port Macquarie-Hastings	\$1,500,000	Completed	30/08/2022
CDG	NSW	Port Macquarie Indoor Sports Stadium Upgrade Project	Port Macquarie-Hastings	\$2,800,000	Completed	16/12/2016
CDG	NSW	Lakeside Skate Park	Port Stephens	\$50,000	Completed	22/12/2017
CDG	NSW	Wallalong Skate Park Construction Project	Port Stephens	\$60,000	Completed	1/03/2015
CDG	NSW	Palerang RFS weather equipment	Queanbeyan-Palerang (RC)	\$20,000	Completed	1/08/2018
CDG	NSW	Upgrade of Riverside Soccer Club Playing Fields and Clubhouse Facilities Project	Queanbeyan-Palerang (RC)	\$170,000	Completed	31/03/2015
CDG	NSW	Design, Construction and Furnishing of Captains Flat Multipurpose Health Centre	Queanbeyan-Palerang (RC)	\$445,194	Completed	30/04/2015
CDG	NSW	Upgrade of Seiffert Oval and Stadium Project	Queanbeyan-Palerang (RC)	\$500,000	Completed	31/12/2016
CDG	NSW	Respite Care Centre for Queanbeyan	Queanbeyan-Palerang (RC)	\$750,000	Active	
CDG	NSW	Queanbeyan Indoor Sports Centre	Queanbeyan-Palerang (RC)	\$2,249,999	Completed	14/09/2018
CDG	NSW	Purchase of Equipment for St Vincent de Paul's Killara Centre	Randwick (C)	\$18,000	Completed	29/06/2017
CDG	NSW	Coogee Surf Life Saving Club Refurbishment Project	Randwick (C)	\$50,000	Completed	5/02/2015
CDG	NSW	Purchase of Equipment for the South East Equestrian Club, Malabar.	Randwick (C)	\$110,000	Completed	22/08/2019
CDG	NSW	Scout Hall Kitchen Renovation Project	Richmond Valley	\$23,500	Completed	30/11/2014
CDG	NSW	Woodburn Evans Head Golf Club	Richmond Valley	\$40,000	Completed	1/10/2018

CDG	NSW	Woodburn Riverside Pontoon – supporting water sports	Richmond Valley	\$110,000	Completed	12/07/2019
CDG	NSW	Restoration of Bellman Hanger	Richmond Valley	\$185,000	Completed	30/09/2013
CDG	NSW	Casino Amphitheatre	Richmond Valley	\$500,000	Completed	22/08/2019
CDG	NSW	Coraki Caravan Park Amenity Building	Richmond Valley	\$550,000	Completed	26/04/2021
CDG	NSW	Production Facility Upgrade - Retail Ready (RR)	Richmond Valley	\$1,550,000	Completed	29/04/2022
CDG	NSW	Arncliffe Aurora Football Club	Rockdale	\$1,100,000	Active	
CDG	NSW	IT Equipment for the Eastwood Chinese Senior Citizens' Club	Ryde (C)	\$3,000	Completed	9/07/2017
CDG	NSW	Educational equipment for Youthsafe	Ryde (C)	\$9,000	Completed	28/07/2017
CDG	NSW	Clubhouse Upgrade Project	Ryde (C)	\$10,000	Completed	8/05/2014
CDG	NSW	Ryde Aquatic Leisure Centre Starting Blocks Project	Ryde (C)	\$20,000	Completed	23/03/2015
CDG	NSW	SES Building & Lighting Upgrade	Ryde (C)	\$37,000	Completed	2/02/2022
CDG	NSW	Els Hall Park Amenities Upgrade	Ryde (C)	\$93,000	Completed	29/06/2015
CDG	NSW	Epping Scout Group - Boatshed at Meadowbank	Ryde (C)	\$350,000	Completed	16/11/2020
CDG	NSW	Ryde River Walk	Ryde (C)	\$1,100,000	Completed	11/11/2015
CDG	NSW	Footpath Lyrebird Park Nowra	Shoalhaven (C)	\$2,500	Completed	19/05/2017
CDG	NSW	Facility equipment upgrades at Shoalhaven PCYC, Nowra NSW	Shoalhaven (C)	\$9,917	Completed	19/05/2015
CDG	NSW	Men's Shed Sanctuary Point Small Equipment Grant	Shoalhaven (C)	\$9,963	Completed	6/03/2015
CDG	NSW	Lyrebird Preschool-Kindergarten	Shoalhaven (C)	\$10,000	Completed	2/12/2016
CDG	NSW	Berry Rural Co-operative Butter Expansion	Shoalhaven (C)	\$14,000	Completed	5/06/2020
CDG	NSW	Home Run Fencing	Shoalhaven (C)	\$15,000	Completed	8/05/2017
CDG	NSW	Construction of Storage Shed	Shoalhaven (C)	\$20,000	Completed	9/08/2018
CDG	NSW	Improvements to Vic Zealand Oval	Shoalhaven (C)	\$20,000	Completed	20/01/2018
CDG	NSW	Construction of Netball Courts in Ulladulla	Shoalhaven (C)	\$150,000	Completed	6/03/2018
CDG	NSW	Sussex Inlet Shared User Path	Shoalhaven (C)	\$200,000	Completed	30/06/2022
CDG	NSW	Berry School of Arts Upgrade	Shoalhaven (C)	\$300,000	Completed	4/05/2017
CDG	NSW	Skate Parks - Construction of Three Facilities Project	Shoalhaven (C)	\$300,000	Completed	20/03/2016
CDG	NSW	Bawley Point Shared User Path	Shoalhaven (C)	\$300,000	Completed	12/12/2022
CDG	NSW	Culburra Football Club Facilities Upgrade at Crookhaven Oval (previously 'Culburra Football Club')	Shoalhaven (C)	\$345,000	Completed	20/07/2020
CDG	NSW	Jindelara Cottage Project	Shoalhaven (C)	\$358,355	Completed	23/02/2018
CDG	NSW	Callala Community Garden	Shoalhaven (C)	\$370,000	Completed	14/01/2021
CDG	NSW	Sanctuary Point Shared User Path	Shoalhaven (C)	\$400,000	Active	
CDG	NSW	Round the Bay Pathway - Orion and Callala Sections - Jervis Bay	Shoalhaven (C)	\$450,000	Completed	15/06/2016
CDG	NSW	Voyager Memorial Park	Shoalhaven (C)	\$600,000	Completed	1/01/2019
CDG	NSW	Berths in Ulladulla Harbour	Shoalhaven (C)	\$789,742	Active	
CDG	NSW	Construction of Dunn Lewis Centre Stage 3 Multi-purpose Auditorium	Shoalhaven (C)	\$1,900,000	Completed	30/03/2020
CDG	NSW	Dunn and Lewis Memorial Centre Project	Shoalhaven (C)	\$2,000,000	Completed	30/09/2015
CDG	NSW	Basketball Stadium Redevelopment	Shoalhaven (C)	\$2,800,000	Completed	11/10/2019
CDG	NSW	Cooma Scout Hall – Renovation of Bathroom	Snowy Monaro (RC)	\$40,000	Completed	8/03/2023
CDG	NSW	Cooma Infrastructure Upgrade	Snowy Monaro (RC)	\$400,000	Completed	31/07/2020
CDG	NSW	Redevelopment of Tumbarumba Creek Caravan Park	Snowy Valleys (C)	\$1,040,000	Completed	28/02/2020
CDG	NSW	Purchase of Photocopier for Tamil Study Centre Homebush	Strathfield (M)	\$8,000	Completed	23/08/2018
CDG	NSW	Australian Korean Welfare Society - Strathfield Dutton Centre	Strathfield (M)	\$12,000	Completed	8/02/2018
CDG	NSW	CCTV - Homebush and Strathfield Project	Strathfield (M)	\$450,000	Completed	26/10/2021

CDG	NSW	Strathfield Park Amenities Upgrade	Strathfield (M)	\$1,000,000	Completed	27/08/2021
CDG	NSW	Cronulla Surf Club Upgrade of Facilities	Surf Coast (S)	\$100,000	Completed	30/04/2016
CDG	NSW	Elouera Surf Club Balcony Upgrade and Kiosk Construction	Surf Coast (S)	\$100,000	Completed	7/09/2016
CDG	NSW	North Cronulla Surf Club	Surf Coast (S)	\$100,000	Completed	31/05/2020
CDG	NSW	Stage 2 of the Wanda SLSC Redevelopment Project	Surf Coast (S)	\$100,000	Completed	28/10/2014
CDG	NSW	Redevelopment of the Surf Club Facility and Complex	Surf Coast (S)	\$2,900,000	Active	
CDG	NSW	Upgrade of Cronulla Surf Club	Surf Coast (S)	\$3,000,000	Completed	4/11/2021
CDG	NSW	Redevelopment of White City	Sydney (C)	\$7,500,000	Active	
CDG	NSW	Australian Rugby Development Centre (Stages 1 & 2)	Sydney (C)	\$10,000,000	Completed	30/09/2017
CDG	NSW	Sydney Swans and NSW Swifts Development of Community Facilities Project	Sydney (C)	\$15,000,000	Completed	23/02/2023
CDG	NSW	Tamworth Regional Airport Instrument Landing System Upgrade	Tamworth (RC)	\$2,000,000	Completed	7/08/2020
CDG	NSW	Northern Inland Centre of Sporting Excellence	Tamworth (RC)	\$8,500,000	Completed	12/10/2020
CDG	NSW	Kellyville Park Community Facility	The Hills (S)	\$15,000,000	Active	
CDG	NSW	Cudgen Headland SLSC	Tweed (S)	\$18,000	Completed	31/03/2017
CDG	NSW	Upgrade of the Casuarina Beach Rugby Club Facilities	Tweed (S)	\$20,000	Completed	8/12/2017
CDG	NSW	Construction of new basketball court in Murwillumbah (formerly Murwillumbah Basketball Association playing surface)	Tweed (S)	\$62,000	Completed	15/07/2020
CDG	NSW	Tweed Regional Gallery and Margaret Olley Art Centre Solar Panel Installation	Tweed (S)	\$113,636	Completed	1/10/2017
CDG	NSW	Murwillumbah Football Club Upgrade Project	Tweed (S)	\$185,000	Completed	3/04/2015
CDG	NSW	Joan Nicoll Tennis Centre Project	Tweed (S)	\$250,000	Completed	2/08/2016
CDG	NSW	Knox Park Youth Precinct	Tweed (S)	\$500,000	Completed	30/01/2016
CDG	NSW	Construction of Stage Two of Salt Surf Life Saving Club Clubhouse	Tweed (S)	\$1,000,000	Completed	14/01/2019
CDG	NSW	Scone CBD Revitalisation Project	Upper Hunter (S)	\$8,000,000	Active	
CDG	NSW	Build and Upgrade Truck Wash-out Facilities across NSW	Various	\$5,000,000	Active	
CDG	NSW	Junee High School Sporting Grounds	Wagga Wagga (C)	\$0	Withdrawn	
CDG	NSW	RAAF Wagga Aviation Heritage Centre	Wagga Wagga (C)	\$60,000	Completed	3/06/2022
CDG	NSW	Main City Levee Bank Upgrade	Wagga Wagga (C)	\$10,000,000	Active	
CDG	NSW	PCYC NSW Regional Sport and Youth Centre	Wagga Wagga (C)	\$10,000,000	Completed	8/11/2022
CDG	NSW	Three Rivers Retirement Community Stage 2 project	Warrumbungle (S)	\$1,800,000	Active	
CDG	NSW	St Vincent de Paul's Delores Domestic Violence	Waverley	\$8,000	Completed	12/10/2017
CDG	NSW	Redevelopment of the Bondi Community Services Centre	Waverley	\$45,000	Completed	31/01/2018
CDG	NSW	Installation of CCTV at Bondi	Waverley	\$143,000	Completed	21/06/2023
CDG	NSW	North Bondi Surf Life Saving Club Redevelopment Project	Waverley	\$500,000	Completed	20/09/2013
CDG	NSW	Advanced Response Lifesaving Facility	Waverley	\$500,000	Completed	31/12/2020
CDG	NSW	Bronte Surf Club Upgrades	Waverley	\$2,000,000	Active	
CDG	NSW	NSW Jewish Community CCTV Upgrade (Eastern Suburbs)	Waverley	\$2,200,000	Completed	19/12/2022
CDG	NSW	Thomson Park Pavilion Amenities Upgrade	Willoughby (C)	\$515,000	Completed	15/11/2020
CDG	NSW	Gore Hill Redevelopment	Willoughby (C)	\$9,500,000	Completed	7/03/2019
CDG	NSW	Picton Sportsground Floodlighting Project	Wollondilly (S)	\$250,000	Completed	9/02/2015
CDG	NSW	Construction of the Warragamba Civic Park Inclusive Play Space (formerly known as Touched by Olivia Playground)	Wollondilly (S)	\$350,000	Completed	31/03/2020
CDG	NSW	Coastal Walkway Upgrades formerly New Coastal Walking Facilities	Woollahra (M)	\$500,000	Completed	9/03/2022
CDG	NSW	Yass Valley TV Reception Project	Yass Valley	\$60,000	Completed	31/03/2017

CDG	NSW	National Agricultural Technology Museum	Yass Valley	\$150,000	Completed	31/01/2021
CDG	NSW	Replacement of Timber Bridges in the Yass Valley	Yass Valley	\$1,240,000	Completed	30/06/2021
CDG	NT	Traeger Park Football Stadium Upgrade	Alice Springs	\$150,000	Completed	31/08/2016
CDG	NT	Tennis Alice Springs Club House Upgrade Project	Alice Springs	\$295,000	Completed	1/12/2014
CDG	NT	Alice Springs St John Volunteer and Training Centre	Alice Springs	\$2,365,173	Completed	27/06/2018
CDG	NT	Tennant Creek Regional Sporting facilities Upgrade	Barkly (RC)	\$3,600,000	Completed	3/11/2015
CDG	NT	Washbay Shade Structure (Berrimah Riding School - Shade Sails at Robbie Robbins Reserve)	Darwin (C)	\$5,200	Completed	30/06/2014
CDG	NT	Table Tennis Tables Purchase Project	Darwin (C)	\$13,000	Completed	30/09/2014
CDG	NT	Garanmanuk Park Playground Shade project	Darwin (C)	\$75,000	Completed	7/03/2016
CDG	NT	Facility Upgrade to Warren Park	Darwin (C)	\$99,000	Completed	1/06/2016
CDG	NT	Football NT - Major facilities upgrade 6 clubs across Darwin	Darwin (C)	\$208,019	Completed	31/10/2022
CDG	NT	Football Northern Territory Infrastructure Package - Gray Oval	Darwin (C)	\$475,000	Completed	10/12/2023
CDG	NT	Darwin Holocaust Memorial Project	Darwin (C)	\$750,000	Active	
CDG	NT	Eternal Flame at the Darwin Cenotaph (formerly known as Eternal Flame)	Darwin (C)	\$1,000,000	Completed	1/10/2020
CDG	NT	Football Northern Territory Infrastructure Package – Bagot Oval	Darwin (C)	\$1,000,000	Active	
CDG	NT	Football Northern Territory Infrastructure Package - Malak Oval	Darwin (C)	\$1,147,781	Active	
CDG	NT	Football Northern Territory Infrastructure Package – Tracy Village	Darwin (C)	\$1,299,200	Active	
CDG	NT	Football Infrastructure Package – Stage 1 – Fannie Bay	Darwin (C)	\$1,455,000	Completed	4/04/2024
CDG	NT	Stuart Highway Intersection and Infrastructure Acceleration Project, Berrimah formerly Berrimah Major Infrastructure Acceleration Project	Darwin (C)	\$7,700,000	Completed	18/12/2019
CDG	NT	Netball NT - Indoor Netball Court	Darwin (C)	\$8,000,000	Completed	31/12/2018
CDG	NT	Redevelopment Community 360 Top End Community Hub	Darwin (C)	\$8,515,000	Completed	29/05/2020
CDG	NT	PET Scanner and Cyclotron for the Northern Territory	Darwin (C)	\$15,000,000	Completed	8/08/2022
CDG	NT	Mulka Digital Learning Centre	East Arnhem (RC)	\$460,000	Completed	31/07/2015
CDG	NT	Gray Community Hall expansion	Palmerston (C)	\$1,455,000	Completed	25/02/2022
CDG	QLD	Dirranbandi Showgrounds Revitalisation	Balonne (S)	\$70,000	Completed	31/05/2021
CDG	QLD	Moura Recreational Ground Dressing Rooms Project	Banana (S)	\$200,000	Completed	31/07/2015
CDG	QLD	Biloela Community Resource Centre Extension	Banana (S)	\$750,000	Completed	23/12/2021
CDG	QLD	Purchase of Basketball Equipment, Player Training Aids and Branding Products Project	Brisbane (C)	\$5,000	Completed	9/04/2015
CDG	QLD	North Shore Men's Shed (Formally River City Men's Shed)	Brisbane (C)	\$5,000	Completed	11/05/2018
CDG	QLD	Moreton Bay Trailer Boat Club Upgrade	Brisbane (C)	\$8,000	Completed	30/06/2020
CDG	QLD	St Mark's Anglican Church Clayfield	Brisbane (C)	\$8,000	Completed	11/04/2017
CDG	QLD	Air-conditioning of Centenary Men's Shed	Brisbane (C)	\$10,000	Completed	16/01/2020
CDG	QLD	Aviation Training Classroom for Air Force Cadets (formerly '215 Squadron Australian Air Force Cadets')	Brisbane (C)	\$14,000	Completed	1/12/2018
CDG	QLD	Purchase of tools and equipment for the Sunnybank District Community Men's Shed	Brisbane (C)	\$15,000	Completed	17/12/2014
CDG	QLD	Southside Uniting Church Solar Panels	Brisbane (C)	\$19,000	Completed	9/12/2020
CDG	QLD	Eastside Community church for fencing, shade sails and a path upgrade	Brisbane (C)	\$20,000	Completed	5/04/2017
CDG	QLD	Wesley Mission Brisbane	Brisbane (C)	\$22,000	Completed	28/02/2017

CDG	QLD	Upgrade of Mt Gravatt Men's Shed	Brisbane (C)	\$22,612	Completed	17/09/2017
CDG	QLD	ANFE Italian Club	Brisbane (C)	\$25,000	Completed	31/01/2017
CDG	QLD	Gumdale Hall Car Park Upgrade	Brisbane (C)	\$25,600	Completed	9/03/2015
CDG	QLD	Grange Thistle Lift and Safety Upgrade	Brisbane (C)	\$30,000	Completed	3/05/2018
CDG	QLD	Indian Heritage Memorial at the Sunnybank RSL	Brisbane (C)	\$30,000	Completed	18/11/2017
CDG	QLD	Carina State School Shade Sails	Brisbane (C)	\$32,738	Completed	6/07/2020
CDG	QLD	Jindalee Golf Club Fence Upgrade	Brisbane (C)	\$35,000	Completed	16/06/2014
CDG	QLD	Billy Sing Memorial Project	Brisbane (C)	\$42,928	Completed	21/04/2015
CDG	QLD	Annerley Football Club Facilities Upgrade	Brisbane (C)	\$50,000	Completed	28/02/2018
CDG	QLD	Bardon Bowls Club Upgrade	Brisbane (C)	\$50,000	Completed	30/09/2021
CDG	QLD	The Gap Men's Shed CCTV	Brisbane (C)	\$50,000	Completed	8/12/2021
CDG	QLD	Yandina Park Mansfield Clubhouse Facility Construction	Brisbane (C)	\$54,000	Completed	30/09/2014
CDG	QLD	Hope Foundation - Mt Gravatt Café	Brisbane (C)	\$70,000	Completed	6/09/2016
CDG	QLD	Kirby Road Sports Field Water Project	Brisbane (C)	\$80,000	Completed	27/02/2018
CDG	QLD	Mount Gravatt Men's Shed Extension Project	Brisbane (C)	\$100,000	Completed	30/06/2015
CDG	QLD	Bottomley Park Flood Light Upgrade Project	Brisbane (C)	\$100,000	Completed	28/05/2015
CDG	QLD	Construction of Work Shed and Purchase of Equipment	Brisbane (C)	\$100,000	Completed	14/02/2018
CDG	QLD	Enoggera Creek Sports Precinct Plan	Brisbane (C)	\$100,000	Completed	12/07/2022
CDG	QLD	Aspley East Kindergarten Playground Redevelopment (formerly Aspley East Kindergarten Redevelopment)	Brisbane (C)	\$100,000	Completed	18/11/2019
CDG	QLD	The Pavilion (Lighting Stage)	Brisbane (C)	\$120,000	Completed	20/02/2018
CDG	QLD	Oz Harvest Project	Brisbane (C)	\$125,000	Completed	28/05/2016
CDG	QLD	Sandgate Redcliffe Junior Cricket Club Upgrade Stage One Project	Brisbane (C)	\$150,000	Completed	11/12/2015
CDG	QLD	Bracken Ridge Little Athletics Lighting Upgrade at McPherson Park Project	Brisbane (C)	\$150,000	Completed	5/02/2015
CDG	QLD	Rebuild of Bald Hills Memorial Hall	Brisbane (C)	\$150,000	Completed	7/11/2017
CDG	QLD	Urban Renewal Local Shopping Strips Precinct - Racecourse Road Hamilton	Brisbane (C)	\$150,000	Completed	10/05/2019
CDG	QLD	Urban Renewal Local Shopping Strip Precinct - Wilston Shops	Brisbane (C)	\$150,000	Completed	16/12/2020
CDG	QLD	Mt Gravatt Bowls Club	Brisbane (C)	\$178,000	Completed	23/11/2017
CDG	QLD	Construction of a Training Hall for the Australian Academy of Martial Arts (formally known as "Australian Academy of Martial Arts")	Brisbane (C)	\$185,000	Completed	29/08/2019
CDG	QLD	Mt Gravatt Youth and Recreation Club Baseball Field Lights Project	Brisbane (C)	\$200,000	Completed	17/12/2017
CDG	QLD	Upgrade of Existing Shed Equipment and Facilities (Previously Wynnum Manly and Districts Men's Shed - new shed and carpark)	Brisbane (C)	\$200,000	Completed	7/09/2020
CDG	QLD	St Agnes Sports Courts	Brisbane (C)	\$211,000	Completed	23/05/2018
CDG	QLD	Club House Refurbishment Ashgrove QLD	Brisbane (C)	\$250,000	Completed	30/09/2014
CDG	QLD	Morningside Panthers Club Facilities Upgrade	Brisbane (C)	\$250,000	Completed	2/08/2017
CDG	QLD	Urban Renewal Local Shopping Strips Precinct - Paddington Terraces	Brisbane (C)	\$250,000	Completed	4/12/2020
CDG	QLD	Burringbar Park Facility Upgrade	Brisbane (C)	\$300,000	Completed	11/07/2019
CDG	QLD	Wynnum-Manly Meals on Wheels Kitchen & Community Facility	Brisbane (C)	\$300,000	Completed	19/12/2019
CDG	QLD	Ridge Hills United Football Club Lighting Upgrade	Brisbane (C)	\$300,000	Completed	28/05/2021
CDG	QLD	Wishart State School Senior Playground Upgrade	Brisbane (C)	\$350,000	Completed	10/09/2021
CDG	QLD	Wynnum Manly Seagulls Rugby League Football Club Ltd	Brisbane (C)	\$400,000	Completed	24/02/2017
CDG	QLD	Upgrade to Mt Gravatt Community Centre	Brisbane (C)	\$420,000	Completed	22/06/2020

CDG	QLD	Moreton Discovery Centre	Brisbane (C)	\$450,000	Completed	28/02/2018
CDG	QLD	Aspley Hornets Field and Facility Upgrades	Brisbane (C)	\$540,000	Completed	5/01/2018
CDG	QLD	PCYC Bayside Facility	Brisbane (C)	\$558,000	Completed	20/04/2021
CDG	QLD	Bayside United Football Club Project	Brisbane (C)	\$580,000	Active	
CDG	QLD	Shade Cloth and Upgrade for the Aspley Bowls Club	Brisbane (C)	\$590,000	Completed	19/09/2019
CDG	QLD	Hickey Park Facilities Upgrade	Brisbane (C)	\$750,000	Completed	3/11/2017
CDG	QLD	Upgrade to Charles Wanstall Apex Lodge	Brisbane (C)	\$785,355	Completed	30/12/2018
CDG	QLD	Brisbane City Circus - New Centre	Brisbane (C)	\$1,000,000	Completed	28/10/2022
CDG	QLD	Aspley Rugby Club Kirby Park facilities upgrade	Brisbane (C)	\$1,000,000	Active	
CDG	QLD	Manly Bowls Club - Enclosure Second Green	Brisbane (C)	\$1,150,000	Completed	31/08/2017
CDG	QLD	Kenmore Men's Shed Upgrade	Brisbane (C)	\$1,500,000	Active	
CDG	QLD	Brisbane Broncos Training, Administration and Community Facility - Associated External Works	Brisbane (C)	\$2,000,000	Completed	17/11/2017
CDG	QLD	Pedestrian Safety Enhancements for Moggill Road and Taringa Parade (formerly 'Pedestrian overpass Moggill Road')	Brisbane (C)	\$3,000,000	Completed	15/07/2019
CDG	QLD	Refurbishment of the Thomas Dixon Centre	Brisbane (C)	\$3,500,000	Completed	20/07/2022
CDG	QLD	Construction of an Autism Hub North Brisbane and Pine Rivers	Brisbane (C)	\$4,500,000	Completed	9/01/2020
CDG	QLD	Brisbane Broncos Leagues Club Sporting Grounds Redevelopment	Brisbane (C)	\$4,749,785	Completed	29/11/2017
CDG	QLD	National Cricket Campus	Brisbane (C)	\$7,000,000	Completed	3/08/2022
CDG	QLD	Queensland Firebirds Sports facilities	Brisbane (C)	\$10,000,000	Completed	29/03/2019
CDG	QLD	Ballymore redevelopment	Brisbane (C)	\$15,000,000	Completed	30/05/2023
CDG	QLD	Grange Thistle Unisex Change Facilities and Community Space	Brisbane (C)	\$0	Withdrawn	
CDG	QLD	Australian Cadet Unit	Brisbane (C)	\$0	Active	
CDG	QLD	Queensland Holocaust Museum and Education Centre	Brisbane (C)	\$3,500,000	Pending	
CDG	QLD	Jack Norgate Oval Lighting Upgrade	Bundaberg (RC)	\$12,500	Completed	31/07/2018
CDG	QLD	Childers Playground Project	Bundaberg (RC)	\$50,000	Completed	8/03/2021
CDG	QLD	Bundaberg Solar	Bundaberg (RC)	\$50,000	Completed	15/04/2020
CDG	QLD	Isis War Memorial Swimming Pool Heating Upgrade (formerly Childers Hydrotherapy Pool)	Bundaberg (RC)	\$300,000	Completed	19/12/2019
CDG	QLD	Bundaberg Surf Lifesaving Club Extension	Bundaberg (RC)	\$400,000	Completed	27/09/2016
CDG	QLD	Moore Park Surf Life Saving Club's new clubhouse	Bundaberg (RC)	\$400,000	Active	
CDG	QLD	Bundaberg Netball Complex	Bundaberg (RC)	\$500,000	Completed	21/12/2017
CDG	QLD	Construction of a Commercial Laundry in Bundaberg (formerly known as "Impact Community Facility")	Bundaberg (RC)	\$900,000	Completed	27/03/2018
CDG	QLD	Isis Central Sugar Mill Railway Development	Bundaberg (RC)	\$2,500,000	Completed	31/01/2022
CDG	QLD	Isis Central Sugar Mill Transloader	Bundaberg (RC)	\$2,500,000	Completed	31/07/2021
CDG	QLD	Bundaberg multiplex-sports complex	Bundaberg (RC)	\$5,000,000	Completed	12/07/2019
CDG	QLD	Royal Flying Doctor Service Training Facility project	Bundaberg (RC)	\$14,900,000	Active	
CDG	QLD	Giru Day-care Centre	Burdekin (S)	\$35,000	Completed	24/04/2020
CDG	QLD	Home Hill State School Multi-Purpose Hall	Burdekin (S)	\$250,000	Completed	5/02/2018
CDG	QLD	Burdekin Multipurpose Outdoor Stadium	Burdekin (S)	\$266,305	Completed	1/09/2021
CDG	QLD	Extension to the Holloways Beach Men's Shed	Cairns (RC)	\$12,000	Completed	15/12/2020
CDG	QLD	The Wangetti Trail	Cairns (RC)	\$50,000	Completed	23/08/2017
CDG	QLD	The Junction Clubhouse Kitchen Refurbishment	Cairns (RC)	\$68,962	Completed	30/04/2017
CDG	QLD	Rondo Theatre Upgrade	Cairns (RC)	\$200,000	Completed	31/03/2020

CDG	QLD	Purchase and Upgrade of Cairns Men's Shed	Cairns (RC)	\$1,000,000	Completed	29/09/2020
CDG	QLD	COUCH Cancer Help & Wellness Centre	Cairns (RC)	\$1,500,000	Completed	31/05/2019
CDG	QLD	Cairns Basketball Incorporated Facility Expansion	Cairns (RC)	\$1,500,000	Completed	19/09/2018
CDG	QLD	Upgrade of Cairns Hockey Association facilities in North Cairns.	Cairns (RC)	\$2,700,000	Completed	5/07/2019
CDG	QLD	Ellis Beach Surf Lifesaving Club Relocation	Cairns (RC)	\$3,500,000	Active	
CDG	QLD	Upgrade of Cairns Marine Precinct - Package Two - Norship Marine	Cairns (RC)	\$7,996,163	Completed	28/08/2019
CDG	QLD	Upgrade of Cairns Marine Precinct - Package Three - Tropical Reef Shipyard Pty Ltd	Cairns (RC)	\$8,001,063	Completed	31/10/2019
CDG	QLD	Upgrade to the Cairns Marine Precinct	Cairns (RC)	\$8,002,774	Completed	18/04/2019
CDG	QLD	Cairns Innovation Centre (also known as JCU Ideas Lab)	Cairns (RC)	\$10,000,000	Completed	28/07/2020
CDG	QLD	Tully White Water Rafting	Cassowary Coast (RC)	\$0	Withdrawn	
CDG	QLD	Port Hinchinbrook Dredging	Cassowary Coast (RC)	\$1,500,000	Active	
CDG	QLD	Tully Multi-Use Sporting Complex and Grandstand	Cassowary Coast (RC)	\$3,000,000	Completed	5/11/2020
CDG	QLD	Cardwell Sewerage Treatment Plant	Cassowary Coast (RC)	\$6,000,000	Active	
CDG	QLD	Blackwater Aquatic Centre	Central Highlands (RC) (QLD)	\$35,249	Completed	15/11/2015
CDG	QLD	McIndoe Park Upgrade - Emerald	Central Highlands (RC) (QLD)	\$250,000	Completed	27/02/2018
CDG	QLD	Emerald PCYC air conditioner installation	Central Highlands (RC) (QLD)	\$265,000	Completed	26/02/2021
CDG	QLD	Cooktown District Community Centre - Social Enterprise Training Café	Cook (S)	\$40,000	Completed	30/07/2017
CDG	QLD	The 'Waalmbal Birri' Cultural Centre Development (formerly "Waymbuurr Milbi (The Waymbuurr Story) Cultural Centre Development")	Cook (S)	\$575,000	Completed	29/07/2022
CDG	QLD	Reconciliation Rocks Precinct	Cook (S)	\$1,200,000	Completed	29/07/2022
CDG	QLD	Cooktown 2020 Botanical Gardens Development	Cook (S)	\$1,980,000	Completed	22/02/2022
CDG	QLD	Mossman Botanic Garden	Douglas (S)	\$500,000	Completed	19/07/2021
CDG	QLD	Port Douglas Paws and Claws Facility	Douglas (S)	\$500,000	Completed	28/03/2022
CDG	QLD	The Wildlife Immersion Experience - Crocarena Experience + Treehouses & Noctarium	Douglas (S)	\$900,000	Completed	31/10/2021
CDG	QLD	Stage One & Two – Mossman Botanic Garden Creation Project	Douglas (S)	\$1,400,000	Completed	20/04/2016
CDG	QLD	Water supply Reservoir at Port Douglas	Douglas (S)	\$6,745,000	Completed	2/11/2018
CDG	QLD	Charleston Dam Final Stage	Etheridge (S)	\$3,000,000	Completed	30/11/2021
CDG	QLD	Hughenden Irrigation Scheme	Flinders (S) (QLD)	\$2,000,000	Completed	30/06/2020
CDG	QLD	Lower Mary Supply Scheme - Glendorf Off-Stream Storage	Fraser Coast (RC)	\$0	Withdrawn	
CDG	QLD	Maryborough Independent Riders Fit Out	Fraser Coast (RC)	\$20,000	Completed	31/05/2020
CDG	QLD	Replacement of the Pialba Hall Floor (previously an Air Conditioning Project)	Fraser Coast (RC)	\$50,000	Completed	4/01/2022
CDG	QLD	Maryborough Military and Colonial Museum upgrade	Fraser Coast (RC)	\$50,000	Completed	12/09/2019
CDG	QLD	Upgrade Facilities at Riding for Disabled Maryborough	Fraser Coast (RC)	\$68,000	Completed	3/12/2019
CDG	QLD	Hervey Bay Surf Lifesaving Club Tower	Fraser Coast (RC)	\$100,000	Completed	16/02/2017
CDG	QLD	Maryborough Softball Sports Lighting Installation	Fraser Coast (RC)	\$140,000	Active	
CDG	QLD	Maryborough Hockey Club Lighting Upgrade Project	Fraser Coast (RC)	\$150,000	Completed	14/05/2015
CDG	QLD	Installation of Lighting at Keith Dunne Oval	Fraser Coast (RC)	\$150,000	Completed	5/05/2018

CDG	QLD	Marine Rescue Pontoon and Equipment Upgrade	Fraser Coast (RC)	\$190,000	Completed	28/09/2020
CDG	QLD	Hervey Bay Hockey Association Synthetic Turf Project	Fraser Coast (RC)	\$350,000	Completed	16/03/2015
CDG	QLD	Portside Cultural Precinct	Fraser Coast (RC)	\$395,000	Completed	17/03/2022
CDG	QLD	Maryborough Military & Colonial Museum Expansion	Fraser Coast (RC)	\$700,000	Active	
CDG	QLD	Hervey Bay City Centre Redevelopment project	Fraser Coast (RC)	\$40,000,000	Active	
CDG	QLD	Volunteer Marine Rescue (VMR) Round Hill Slipway Extension (formerly Agnes Water's SES Wharf Extension project)	Gladstone (RC)	\$30,000	Completed	15/06/2020
CDG	QLD	Gladstone Sporting Plan - Stage 3 – Installation of Lighting at Liz Cunningham Park	Gladstone (RC)	\$160,000	Completed	16/11/2018
CDG	QLD	Meteors Sports Club Change Room Upgrade	Gladstone (RC)	\$200,000	Completed	23/12/2015
CDG	QLD	Gladstone Sporting Plan - Stage 2	Gladstone (RC)	\$200,000	Completed	25/01/2018
CDG	QLD	Development of the Gladstone Sporting Infrastructure Plan - Stage One (formerly known as Gladstone Sporting Plan - Stage 1)	Gladstone (RC)	\$250,000	Completed	30/04/2021
CDG	QLD	Gladstone PCYC Expansion	Gladstone (RC)	\$2,500,000	Active	
CDG	QLD	Cook 250 1770 Festival in 2020	Gladstone (RC)	\$0	Withdrawn	
CDG	QLD	Southport Labrador Cricket Club Fence Upgrade Project	Gold Coast (C)	\$45,000	Completed	31/07/2014
CDG	QLD	CCTV Cameras Lavelle Street Precinct	Gold Coast (C)	\$50,000	Completed	30/05/2021
CDG	QLD	Men's Shed Labrador Extension Project	Gold Coast (C)	\$77,000	Completed	1/03/2015
CDG	QLD	Ormeau Football Club Field Lighting	Gold Coast (C)	\$100,000	Completed	27/02/2018
CDG	QLD	Norfolk Village State School Health and Wellbeing Hub (Formerly Norfolk Village Children's Health and Wellbeing Hub)	Gold Coast (C)	\$500,000	Completed	15/01/2021
CDG	QLD	Gympie Avenues Lifestyle Sherwood Hall Refurbishment	Gympie (RC)	\$40,000	Completed	4/03/2021
CDG	QLD	Tin Can Bay Fishing Club	Gympie (RC)	\$40,000	Completed	18/12/2019
CDG	QLD	Men's Shed for Tin Can Bay	Gympie (RC)	\$68,000	Completed	27/09/2017
CDG	QLD	Cooloola Coast Medical Transport Business Premises Upgrade	Gympie (RC)	\$120,000	Completed	5/01/2015
CDG	QLD	Improving the Gympie Music Muster Site Facilities	Gympie (RC)	\$450,000	Completed	1/10/2016
CDG	QLD	Memorial Park Remembrance Veterans Memorial (Normanby Hill Remembrance Park Veteran's Memorial)	Gympie (RC)	\$1,800,000	Active	
CDG	QLD	Gamaay Dreaming Track Development Project	Hope Vale (ASC)	\$1,700,000	Completed	15/03/2022
CDG	QLD	Stars Softball Association Equipment Grant	Ipswich (C)	\$13,087	Completed	3/02/2015
CDG	QLD	Ipswich Hockey Complex Lighting Refurbishment Project	Ipswich (C)	\$250,000	Completed	20/01/2015
CDG	QLD	Convention and Emergency Evacuation Centre Stage 1	Ipswich (C)	\$8,900,000	Completed	31/03/2023
CDG	QLD	Willowbank Raceway Upgrade	Ipswich (C)	\$11,000,000	Active	
CDG	QLD	Construction of New Brisbane Lions AFL Facility	Ipswich (C)	\$15,000,000	Completed	14/10/2022
CDG	QLD	Emu Park Swimming Club Project	Livingstone (S)	\$75,000	Completed	20/08/2021
CDG	QLD	Great Keppel Island Revetment Wall	Livingstone (S)	\$220,000	Completed	6/09/2019
CDG	QLD	Hartley Street Recreation Reserve	Livingstone (S)	\$1,500,000	Completed	18/05/2018
CDG	QLD	Yeppoon Aquatic Centre	Livingstone (S)	\$13,000,000	Active	
CDG	QLD	Construction of Yeppoon Foreshore Convention Centre	Livingstone (S)	\$20,000,000	Active	
CDG	QLD	Great Dreaming Track	Lockhart River (ASC)	\$3,490,000	Active	
CDG	QLD	CCTV in major centres - Gatton and Laidley.	Lockyer Valley (RC)	\$33,333	Completed	3/12/2020
CDG	QLD	Central Lockyer Groundwater Irrigation Modernisation	Lockyer Valley (RC)	\$2,500,000	Active	
CDG	QLD	State Emergency Relations Trailer Purchase and Fit Out Project	Logan (C)	\$10,000	Completed	17/12/2014
CDG	QLD	Logan State Emergency Services GPS Purchase Project	Logan (C)	\$10,000	Completed	31/10/2014
CDG	QLD	Eagleby State School shade shelter	Logan (C)	\$10,000	Completed	1/01/2016

CDG	QLD	Mallet Courts and Fencing Project	Logan (C)	\$30,000	Completed	3/04/2020
CDG	QLD	CCTV in Major Centres – Logan Village	Logan (C)	\$33,333	Completed	25/08/2020
CDG	QLD	Beenleigh Seniors Citizen Club	Logan (C)	\$90,000	Completed	31/08/2017
CDG	QLD	Bethania Cricket Club Field Lighting	Logan (C)	\$100,000	Completed	30/11/2019
CDG	QLD	Mount Warren Park Golf Club Upgrades	Logan (C)	\$100,000	Completed	14/12/2020
CDG	QLD	Chambers Flat Mustangs Rugby League Football Club - Field Lighting Upgrade	Logan (C)	\$150,000	Completed	27/01/2022
CDG	QLD	Kimberley Park State School Disability Access and Terracing Project	Logan (C)	\$150,000	Completed	4/02/2020
CDG	QLD	Loganholme Football Club Upgrade	Logan (C)	\$350,000	Completed	30/10/2019
CDG	QLD	Eagleby State School Community Agency and Health Hub	Logan (C)	\$500,000	Completed	9/02/2021
CDG	QLD	Beenleigh Town Square (Stage 1) Project	Logan (C)	\$3,000,000	Completed	31/05/2015
CDG	QLD	Australian Stockman's Hall of Fame Museum Upgrades, Indigenous Heritage Displays and Outback Entertainment Centre	Longreach (RC)	\$5,000,000	Completed	2/10/2016
CDG	QLD	Luminescent Longreach Stage 1: Airpark Roof, Longreach, Queensland	Longreach (RC)	\$11,300,000	Completed	31/05/2021
CDG	QLD	Expansion of the Stockman's Hall of Fame	Longreach (RC)	\$15,000,000	Completed	30/06/2021
CDG	QLD	Refurbishment of the Finch Hatton Emergency Airstrip	Mackay (RC)	\$50,000	Completed	6/03/2021
CDG	QLD	Eimeo Surf Life Saving upgrade	Mackay (RC)	\$100,000	Completed	15/06/2017
CDG	QLD	Palmyra Dragway Upgrade	Mackay (RC)	\$120,000	Completed	15/11/2019
CDG	QLD	Aqua Fun Park	Mackay (RC)	\$150,000	Completed	13/12/2017
CDG	QLD	MADEC Ltd - Development of Dalrymple House	Mackay (RC)	\$200,000	Completed	29/08/2017
CDG	QLD	Mackay Netball Association Facility Redevelopment (formerly Mackay Netball Association)	Mackay (RC)	\$250,000	Completed	29/10/2018
CDG	QLD	Mackay Basketball Permanent Seating project	Mackay (RC)	\$291,000	Completed	4/09/2020
CDG	QLD	Mackay Regional Football Association - Lighting of Soccer Fields	Mackay (RC)	\$350,000	Completed	31/05/2018
CDG	QLD	BMX Track Sarina	Mackay (RC)	\$350,000	Completed	17/04/2018
CDG	QLD	Mackay Gymnastics Facility	Mackay (RC)	\$750,000	Completed	27/02/2015
CDG	QLD	Mackay Junior Soccer Grounds Relocation Project	Mackay (RC)	\$1,000,000	Completed	30/11/2015
CDG	QLD	Northern Beaches Community Hub	Mackay (RC)	\$6,500,000	Active	
CDG	QLD	Mackay Regional Sports Precinct Stage 1	Mackay (RC)	\$9,996,196	Completed	9/03/2019
CDG	QLD	Roma Men's Shed	Maranoa (RC)	\$147,000	Completed	6/11/2017
CDG	QLD	Rainforest Tourism Development Project	Mareeba (S)	\$1,800,000	Completed	20/06/2019
CDG	QLD	Cadet Training Facility at Morayfield State High School	Moreton Bay (RC)	\$0	Withdrawn	
CDG	QLD	Purchase of Two Thermal Monoculars	Moreton Bay (RC)	\$5,000	Completed	13/12/2017
CDG	QLD	Pine Rivers CWA Air Conditioning	Moreton Bay (RC)	\$10,000	Completed	1/04/2020
CDG	QLD	Upgrade the Facilities for Burpengary Cricket Club formerly Burpengary Sports Complex	Moreton Bay (RC)	\$66,000	Completed	12/09/2018
CDG	QLD	Volunteer Marine Rescue Bribie Island - Additional Rescue Boat	Moreton Bay (RC)	\$84,000	Completed	31/05/2017
CDG	QLD	Upgrades of the Redcliffe Coast Guard	Moreton Bay (RC)	\$99,000	Completed	11/11/2016
CDG	QLD	Samford Tennis Club Court Construction (formerly known as "Upgrade of the Samford Tennis Club")	Moreton Bay (RC)	\$100,000	Completed	30/09/2019
CDG	QLD	The Hills All Abilities Playground	Moreton Bay (RC)	\$200,000	Completed	17/08/2020
CDG	QLD	Internal Fit Out of the Football Clubhouse at the Moreton Bay Central Sports Complex	Moreton Bay (RC)	\$211,000	Completed	3/07/2019
CDG	QLD	Dolphins Oval Upgrades Project	Moreton Bay (RC)	\$220,000	Completed	28/04/2015

CDG	QLD	Sandstone Point Lighting Upgrade	Moreton Bay (RC)	\$242,000	Completed	13/12/2021
CDG	QLD	Caboolture Sports Centre Netball Precinct	Moreton Bay (RC)	\$250,000	Completed	30/04/2015
CDG	QLD	New Canteen and Clubhouse Project	Moreton Bay (RC)	\$259,000	Completed	30/08/2014
CDG	QLD	North Lakes Eels AFL Football Club	Moreton Bay (RC)	\$263,000	Completed	8/10/2020
CDG	QLD	Upgrade Facilities at Redcliffe Harness Racing and Sporting Club	Moreton Bay (RC)	\$270,000	Completed	15/10/2020
CDG	QLD	Dakabin Train Station Commuter Car Park Project	Moreton Bay (RC)	\$300,000	Completed	19/12/2014
CDG	QLD	PCYC Deception Bay Facility Upgrade Project	Moreton Bay (RC)	\$450,000	Completed	19/06/2015
CDG	QLD	Upgrade of PCYC Redcliffe	Moreton Bay (RC)	\$450,000	Completed	10/10/2018
CDG	QLD	PCYC Arana Facility Extensions	Moreton Bay (RC)	\$450,000	Completed	1/12/2021
CDG	QLD	Pine Centre Holy Spirit Rugby League Football Club - New Clubhouse Project	Moreton Bay (RC)	\$473,384	Completed	3/02/2015
CDG	QLD	Coast Guard Redcliffe QF3 Building Extension	Moreton Bay (RC)	\$500,000	Completed	16/04/2020
CDG	QLD	Albany Creek Crushers Rugby League Club Upgrades	Moreton Bay (RC)	\$547,000	Completed	18/11/2020
CDG	QLD	Upgrade of the Redcliffe Surf Life Saving Club	Moreton Bay (RC)	\$650,000	Completed	21/01/2021
CDG	QLD	North Lakes Blues Netball Club Courts and Clubhouse	Moreton Bay (RC)	\$1,000,000	Completed	3/09/2022
CDG	QLD	Dayboro Memorial Showgrounds	Moreton Bay (RC)	\$1,500,000	Completed	11/10/2019
CDG	QLD	Deception Bay All-weather Running Track	Moreton Bay (RC)	\$1,500,000	Active	
CDG	QLD	North Harbour Heritage Park Project	Moreton Bay (RC)	\$1,535,062	Completed	2/10/2020
CDG	QLD	Patricks Road State School Hall Upgrade	Moreton Bay (RC)	\$1,750,000	Active	
CDG	QLD	Flood Mitigation Works at Dale Street Burpengary	Moreton Bay (RC)	\$1,900,000	Completed	28/01/2016
CDG	QLD	Caboolture Hospital Car Park	Moreton Bay (RC)	\$2,000,000	Completed	16/03/2018
CDG	QLD	Lawnton State School New Multi-Purpose hall	Moreton Bay (RC)	\$2,500,000	Completed	20/09/2021
CDG	QLD	Dolphins Stadium Additional Stand	Moreton Bay (RC)	\$3,000,000	Completed	8/09/2020
CDG	QLD	Mango Hill State School Multi-Purpose Hall	Moreton Bay (RC)	\$3,000,000	Completed	18/01/2022
CDG	QLD	Redcliffe Dolphins District Rugby League Football Club - Peninsula Sports Precinct	Moreton Bay (RC)	\$4,000,000	Completed	20/06/2018
CDG	QLD	Caboolture PCYC Development	Moreton Bay (RC)	\$5,000,000	Active	
CDG	QLD	Caboolture Sawmill Expansion	Moreton Bay (RC)	\$10,000,000	Completed	15/01/2024
CDG	QLD	Civil Works for the Moreton Bay Regional University Precinct	Moreton Bay (RC)	\$35,000,000	Completed	13/09/2021
CDG	QLD	Noosa Heads Surf Life Saving Club	Noosa (S)	\$20,000	Completed	20/06/2017
CDG	QLD	Noosa Men's Shed	Noosa (S)	\$22,000	Completed	4/05/2017
CDG	QLD	Construction of the Family Central Facility at Cooroibah	Noosa (S)	\$71,000	Completed	30/10/2019
CDG	QLD	Noosa Tigers Oval Drainage Project	Noosa (S)	\$192,000	Completed	16/12/2020
CDG	QLD	Tewantin Noosa Cricket Club Lighting Upgrade	Noosa (S)	\$500,000	Completed	12/08/2020
CDG	QLD	Noosa Golf Club Carpark expansion	Noosa (S)	\$1,300,000	Active	
CDG	QLD	Katie Rose Cottage Extension	Noosa (S)	\$1,500,000	Active	
CDG	QLD	North Burnett Disaster Management Coordination Centre Construction	North Burnett (RC)	\$1,106,460	Completed	21/04/2016
CDG	QLD	Upgrade of NPA Airport and Refuelling Services	Northern Peninsula Area (RC)	\$480,000	Completed	31/10/2016
CDG	QLD	Redland Bay State School - Playground Shade Structures	Redland (C)	\$85,000	Completed	30/06/2017
CDG	QLD	Redlands Netball Association	Redland (C)	\$200,000	Completed	16/02/2018
CDG	QLD	Green Sealing of Roads on Russell and Macleay Islands	Redland (C)	\$500,000	Completed	19/03/2021
CDG	QLD	Mount Morgan Showground Fence Refurbishment Project	Rockhampton (RC)	\$39,500	Completed	31/07/2014

CDG	QLD	Rockhampton Women's Domestic Violence Shelter - Solar Power Project	Rockhampton (RC)	\$50,000	Completed	23/06/2017
CDG	QLD	Gracemere Streetscape	Rockhampton (RC)	\$60,404	Completed	5/02/2015
CDG	QLD	New Kitchen Facility for Meals on Wheels Rockhampton	Rockhampton (RC)	\$300,000	Completed	30/06/2014
CDG	QLD	South Rockhampton Flood Levee Planning and Design Project	Rockhampton (RC)	\$416,000	Completed	30/09/2014
CDG	QLD	Rockhampton Hockey Club surface project	Rockhampton (RC)	\$600,000	Completed	31/07/2019
CDG	QLD	Development of Amenities at Mount Archer Recreation Area	Rockhampton (RC)	\$600,000	Completed	24/11/2020
CDG	QLD	Pilbeam Walkway Stage 1 - Mt Archer	Rockhampton (RC)	\$1,500,000	Completed	28/06/2017
CDG	QLD	Rockhampton Base Hospital car park	Rockhampton (RC)	\$7,000,000	Completed	30/03/2019
CDG	QLD	Fitzroy Community Hospice	Rockhampton (RC)	\$8,000,000	Completed	8/04/2024
CDG	QLD	Central Queensland University Upgrade	Rockhampton (RC)	\$10,000,000	Completed	18/12/2019
CDG	QLD	Rockhampton Stadium in Victoria Park.	Rockhampton (RC)	\$23,000,000	Active	
CDG	QLD	Rockhampton Aviation Maintenance Repair and Overhaul Facility project	Rockhampton (RC)	\$25,000,000	Completed	1/09/2022
CDG	QLD	Harrisville State School P&C Playground	Scenic Rim (RC)	\$25,000	Completed	16/04/2021
CDG	QLD	CCTV in Boonah	Scenic Rim (RC)	\$33,333	Completed	31/05/2021
CDG	QLD	Boonah Showgrounds Upgrade Project	Scenic Rim (RC)	\$250,000	Completed	3/10/2014
CDG	QLD	Kalbar Showgrounds Facilities Upgrade	Scenic Rim (RC)	\$250,000	Completed	29/09/2017
CDG	QLD	Beaudesert Showgrounds Upgrade	Scenic Rim (RC)	\$250,000	Completed	5/08/2021
CDG	QLD	Murgon PCYC	South Burnett (RC)	\$20,000	Completed	8/11/2016
CDG	QLD	Murgon Town Hall Audio Visual Equipment Project	South Burnett (RC)	\$20,000	Completed	7/01/2020
CDG	QLD	Murgon's Men's Shed	South Burnett (RC)	\$25,000	Completed	9/08/2017
CDG	QLD	Murgon Sub-Branch Drop-in Centre	South Burnett (RC)	\$450,000	Completed	4/07/2021
CDG	QLD	Old Church Hall Bli Bli	Sunshine Coast (RC)	\$5,000	Completed	12/03/2017
CDG	QLD	Kureelpa Community Hall	Sunshine Coast (RC)	\$5,000	Completed	27/05/2017
CDG	QLD	Eumundi Hall Air Conditioning	Sunshine Coast (RC)	\$5,058	Completed	17/02/2017
CDG	QLD	The Range Community Kindergarten Mapleton	Sunshine Coast (RC)	\$7,500	Completed	28/02/2017
CDG	QLD	Mapleton Bowls Club	Sunshine Coast (RC)	\$10,000	Completed	13/03/2017
CDG	QLD	Kawana Soccer Club playing fields upgrade	Sunshine Coast (RC)	\$25,000	Completed	21/03/2014
CDG	QLD	Installation of CCTV at Brightwater Park	Sunshine Coast (RC)	\$75,000	Completed	23/11/2020
CDG	QLD	Construction of Coolum Men's Shed	Sunshine Coast (RC)	\$84,000	Completed	13/05/2020
CDG	QLD	Sunshine Valley (Woombye) Men's Shed	Sunshine Coast (RC)	\$90,000	Completed	14/05/2020
CDG	QLD	Maroochy River Rowing Facility	Sunshine Coast (RC)	\$100,000	Completed	1/06/2018
CDG	QLD	WindanSea Community Clubhouse	Sunshine Coast (RC)	\$140,000	Completed	30/06/2023
CDG	QLD	Discover Eumundi Heritage and Visitor Centre	Sunshine Coast (RC)	\$165,000	Completed	4/05/2015
CDG	QLD	Caloundra Men's Shed relocation	Sunshine Coast (RC)	\$239,000	Completed	18/04/2021
CDG	QLD	Mooloolah Community Men's Shed	Sunshine Coast (RC)	\$250,000	Completed	3/04/2023
CDG	QLD	Glasshouse RSL HQ renovations	Sunshine Coast (RC)	\$258,000	Completed	12/02/2020
CDG	QLD	Maroochy Men's Shed	Sunshine Coast (RC)	\$450,000	Completed	11/11/2020
CDG	QLD	Construction of Buderim Men's Shed Administration and Community Facilities Building	Sunshine Coast (RC)	\$500,000	Completed	1/02/2019
CDG	QLD	Nambour CBD Streetscaping and Improvements	Sunshine Coast (RC)	\$500,000	Completed	14/12/2022
CDG	QLD	Nambour (Gen One) Men's program	Sunshine Coast (RC)	\$500,000	Completed	16/05/2022
CDG	QLD	Construction of the Sunshine Coast Community Sporting Hub	Sunshine Coast (RC)	\$5,000,000	Completed	30/10/2022
CDG	QLD	Breakaway Toowoomba New Respite Facility	Toowoomba (RC)	\$300,000	Completed	1/04/2015

CDG	QLD	Toowoomba and Regional Community for Community Flexi-School Intergenerational Mentoring Hub	Toowoomba (RC)	\$793,000	Completed	8/06/2016
CDG	QLD	Toowoomba Laundry and Career Development Centre	Toowoomba (RC)	\$1,000,000	Completed	31/12/2016
CDG	QLD	Blue Care Toowoomba Refurbishment and Upgrade project	Toowoomba (RC)	\$8,900,000	Active	
CDG	QLD	Torres Strait Coastal Protection Works Project	Torres Strait Island (RC)	\$5,000,000	Completed	30/06/2018
CDG	QLD	Townsville Pastoral Agricultural and Industrial Association Project	Townsville (C)	\$500,000	Completed	31/10/2014
CDG	QLD	Regional Training Accommodation Facility	Townsville (C)	\$2,000,000	Completed	11/11/2015
CDG	QLD	Townsville Entertainment and Convention Centre Refurbishment	Townsville (C)	\$4,995,582	Completed	31/08/2017
CDG	QLD	North Shore Evacuation Centre	Townsville (C)	\$5,000,000	Completed	1/12/2016
CDG	QLD	Illich Park Precinct Upgrade Stage 2	Townsville (C)	\$5,000,000	Completed	9/08/2020
CDG	QLD	Construction of a Driver Education and Motorsport Precinct at Woodstock	Townsville (C)	\$5,000,000	Completed	1/12/2020
CDG	QLD	Construction of a Driver Education and Motorsport Precinct (Stage 2)	Townsville (C)	\$7,000,000	Completed	5/10/2023
CDG	QLD	Cowboys Community Training and High-Performance Centre	Townsville (C)	\$15,000,000	Completed	24/03/2021
CDG	QLD	Eco Barge Clean Seas Project	Whitsunday (RC)	\$75,000	Completed	30/03/2020
CDG	QLD	Additional Funding - Removal and Rebuild of Collinsville QCWA Hall	Whitsunday (RC)	\$100,000	Completed	1/06/2023
CDG	QLD	Gloucester Bowling Green Upgrade	Whitsunday (RC)	\$194,000	Completed	1/10/2020
CDG	QLD	Removal and Rebuild of Collinsville QCWA Hall	Whitsunday (RC)	\$325,000	Completed	30/07/2022
CDG	QLD	Whitsunday Moto Sports Club Upgrade	Whitsunday (RC)	\$480,000	Completed	31/01/2021
CDG	QLD	Upgrade of the Molongle Creek Boating Facility	Whitsunday (RC)	\$939,450	Completed	6/03/2023
CDG	QLD	Whitsunday Sportspark Precinct Redevelopment	Whitsunday (RC)	\$1,900,000	Completed	20/12/2021
CDG	QLD	Whitsunday Maritime Training Centre	Whitsunday (RC)	\$2,500,000	Completed	8/08/2023
CDG	QLD	Reconstruction of the Proserpine Entertainment Centre (PEC)	Whitsunday (RC)	\$5,000,000	Completed	11/07/2022
CDG	SA	TAFE SA facility upgrades in South Australia	Adelaide (C)	\$0	Terminated	
CDG	SA	SAHI Musculoskeletal Investigations Unit Project	Adelaide (C)	\$500,000	Completed	14/05/2015
CDG	SA	Adelaide Holocaust Museum and Andrew Steiner Education Centre	Adelaide (C)	\$2,500,000	Active	
CDG	SA	Memorial Drive Tennis Centre Upgrade	Adelaide (C)	\$9,790,000	Completed	27/03/2019
CDG	SA	Adelaide Football Club Training and Administration	Adelaide (C)	\$15,000,000	Active	
CDG	SA	Birdwood Netball Club Facilities Upgrade	Adelaide Hills	\$105,000	Active	
CDG	SA	Tregarthen Reserve Amenities Upgrade	Adelaide Hills	\$130,000	Completed	8/07/2022
CDG	SA	Adelaide Hills Hawks Football Club Upgrade	Adelaide Hills	\$150,000	Completed	12/07/2019
CDG	SA	Gumeracha Tennis Club Reconstruction	Adelaide Hills	\$220,000	Completed	8/03/2022
CDG	SA	Amy Gillett Bikeway - Mount Torrens to Birdwood	Adelaide Hills	\$2,600,000	Active	
CDG	SA	Strathalbyn FC	Alexandrina	\$30,000	Completed	7/04/2017
CDG	SA	Mount Compass Community Sports and Social Club Upgrade	Alexandrina	\$60,000	Completed	31/10/2020
CDG	SA	Woodchester Tennis Club Upgrade	Alexandrina	\$75,000	Completed	3/12/2020
CDG	SA	Goolwa Oval Recreation Precinct	Alexandrina	\$5,000,000	Active	
CDG	SA	Burnside Hockey Club Facilities Relocation	Burnside (c)	\$0	Terminated	
CDG	SA	Upgrade Toorak Burnside Bowling Club Clubrooms	Burnside (C)	\$22,000	Completed	6/08/2020
CDG	SA	Magill Road Streetscape Redevelopment	Burnside (C)	\$2,000,000	Completed	28/02/2023
CDG	SA	Kensington Gardens Reserve Redevelopment	Burnside (C)	\$3,000,000	Completed	29/04/2022
CDG	SA	Houghton Multi-Use Community Hub - Stage 2	Campbelltown (C) (SA)	\$600,000	Active	
CDG	SA	Redevelopment of Campbelltown Memorial Oval	Campbelltown (C) (SA)	\$4,989,386	Completed	26/09/2019
CDG	SA	Max Amber Sports field Redevelopment	Campbelltown (C) (SA)	\$5,000,000	Completed	1/10/2022
CDG	SA	Campbelltown Leisure Centre Redevelopment	Campbelltown (C) (SA)	\$7,500,000	Completed	4/07/2016

CDG	SA	Hindmarsh Sports Equipment Upgrade - West Torrens Cricket Club	Charles Sturt (C)	\$6,000	Completed	24/02/2017
CDG	SA	Hindmarsh Sports Equipment Upgrade - Henley Football Club	Charles Sturt (C)	\$6,000	Completed	13/09/2017
CDG	SA	Hindmarsh Sports Equipment Upgrade - Henley Little Athletics	Charles Sturt (C)	\$6,000	Completed	14/07/2017
CDG	SA	West Beach Surf Lifesaving Club Club House Observation Deck	Charles Sturt (C)	\$150,000	Completed	18/12/2023
CDG	SA	Seaton Ramblers Football Club Upgrade "Lighting Up Ramblers Future" Project	Charles Sturt (C)	\$196,899	Completed	12/02/2015
CDG	SA	SMOSH West Lakes Football Club lighting upgrade	Charles Sturt (C)	\$200,000	Completed	6/06/2017
CDG	SA	Henley Square Redevelopment	Charles Sturt (C)	\$2,000,000	Completed	3/12/2015
CDG	SA	Laurel Palliative Care Foundation	Charles Sturt (C)	\$2,000,000	Active	
CDG	SA	Elliston Coastal Trail	Elliston (DC)	\$802,593	Completed	31/07/2016
CDG	SA	Gawler Youth Recreational Precinct Project	Gawler (T)	\$120,420	Completed	17/02/2016
CDG	SA	Hewett Shared Use Path Upgrade	Gawler (T), Light (RC)	\$172,826	Completed	11/02/2016
CDG	SA	Surf Life Saving Equipment Replacement and Site Restoration Project	Glenelg (S)	\$150,000	Completed	26/02/2021
CDG	SA	Port MacDonnell Marine Infrastructure Development Project	Grant (DC)	\$726,127	Completed	30/06/2015
CDG	SA	Alberton Oval Precinct Re-Development Project	Hindmarsh (S)	\$15,000,000	Completed	9/02/2024
CDG	SA	Seacliff Recreational Centre	Hobsons Bay (C)	\$5,000	Completed	15/02/2017
CDG	SA	Seacliff Surf Life Saving Club Tower	Hobsons Bay (C)	\$150,000	Completed	9/10/2019
CDG	SA	Glenelg Foreshore Revitalisation Project	Hobsons Bay (C)	\$500,000	Completed	15/04/2016
CDG	SA	Kauri Parade Sport and Community Precinct	Hobsons Bay (C)	\$5,000,000	Completed	4/04/2018
CDG	SA	Brighton Oval redevelopment	Hobsons Bay (C)	\$5,000,000	Completed	30/06/2022
CDG	SA	Brighton Surf Life Saving Club Watch Tower	Holdfast Bay (C)	\$40,000	Completed	22/11/2022
CDG	SA	Tutti Arts new arts and cultural precinct	Holdfast Bay (C)	\$150,000	Completed	10/02/2022
CDG	SA	Kangaroo Island Airport Upgrade	Kangaroo Island	\$1,500,000	Completed	14/06/2019
CDG	SA	Waikerie Sports Precinct Stage 2	Loxton Waikerie (DC)	\$441,272	Completed	2/04/2015
CDG	SA	Hindu Society of SA Community Centre Equipment	Marion (C)	\$35,000	Completed	28/03/2020
CDG	SA	Plympton Sporting and Recreation Club Clubrooms Upgrade	Marion (C)	\$60,000	Completed	30/11/2015
CDG	SA	Glandore Community Centre Upgrade	Marion (C)	\$100,000	Completed	17/07/2021
CDG	SA	Warradale Park Tennis Club	Marion (C)	\$250,000	Completed	14/01/2019
CDG	SA	Redevelopment of Edwardstown Oval (SMRG)	Marion (C)	\$4,000,000	Completed	27/03/2019
CDG	SA	Mitchell Park Sports and Community Centre	Marion (C)	\$5,000,000	Completed	7/12/2022
CDG	SA	Blackwood Action Group upgrade	Mitcham (C)	\$10,000	Completed	1/11/2021
CDG	SA	Belair Girl Guides Hall Renovation	Mitcham (C)	\$18,000	Completed	30/06/2020
CDG	SA	Norman Reserve Backstop and Netting Project	Mitcham (C)	\$75,000	Completed	30/09/2014
CDG	SA	Craigburn Farm Playground	Mitcham (C)	\$200,000	Active	
CDG	SA	Eden Hills Scout Hall redevelopment	Mitcham (C)	\$250,000	Active	
CDG	SA	Redevelopment of the Kenilworth Football Club Facility Project	Mitcham (C)	\$358,000	Completed	4/12/2020
CDG	SA	Hewett Sports Ground	Mitcham (C)	\$400,000	Completed	9/06/2020
CDG	SA	Women's Memorial Playing Field - Rebuild of Memorial, St Marys	Mitcham (C)	\$500,000	Completed	13/05/2022
CDG	SA	The Blackwood Hub & Waite Street Reserve	Mitcham (C)	\$5,000,000	Active	
CDG	SA	Repairs to the SteamRanger Heritage Railway Tracks	Mount Alexander (S)	\$200,000	Completed	18/10/2019
CDG	SA	Mount Barker Regional Sports Hub - Stage 1	Mount Alexander (S)	\$3,750,000	Completed	30/03/2021
CDG	SA	Macclesfield RSL Shelter Construction Project	Mount Barker (DC)	\$10,000	Completed	23/07/2021
CDG	SA	Mount Barker and Victor Harbor TAFE Upgrades	Mount Barker (DC)	\$1,000,000	Completed	18/08/2023
CDG	SA	Mount Barker Regional Sports Hub - Stage 1 Additional Funding	Mount Barker (DC)	\$2,000,000	Completed	30/03/2021

CDG	SA	Mount Barker Regional Aquatic and Leisure Centre project	Mount Barker (DC)	\$5,000,000	Active	
CDG	SA	Mount Barker Regional Aquatic and Leisure Centre	Mount Barker (DC)	\$10,000,000	Active	
CDG	SA	Purchase of Food Warehouse For Limestone Coast Food Hub In Mount Gambier	Mount Gambier (C)	\$200,000	Completed	30/10/2020
CDG	SA	Murray Bridge War Memorial	Murray Bridge (RCC)	\$200,000	Completed	31/08/2020
CDG	SA	Redevelopment of the Murray Bridge Racing Club	Murray Bridge (RCC)	\$5,000,000	Completed	9/05/2019
CDG	SA	Monarto Zoo	Murray Bridge (RCC)	\$11,250,000	Completed	10/03/2022
CDG	SA	SA Volunteer Fire Fighters Museum	Naracoorte and Lucindale	\$320,000	Completed	16/02/2020
CDG	SA	Norwood Coopers Stadium	Norwood Payneham & St Peters (C)	\$250,000	Completed	30/10/2020
CDG	SA	Redevelopment of Payneham Oval Clubrooms	Norwood Payneham & St Peters (C)	\$500,000	Completed	26/02/2019
CDG	SA	Aldinga Bay Surf Life Saving Club Equipment	Onkaparinga (C)	\$13,550	Completed	29/01/2021
CDG	SA	Construction of Secure Equipment Shed and Pergola	Onkaparinga (C)	\$30,000	Completed	1/11/2020
CDG	SA	Flagstaff Community Centre Redevelopment	Onkaparinga (C)	\$400,000	Completed	10/06/2022
CDG	SA	Flat to Vale Trail	Onkaparinga (C)	\$1,500,000	Completed	8/06/2022
CDG	SA	Aldinga Sports Complex Upgrade	Onkaparinga (C)	\$2,260,000	Completed	15/09/2023
CDG	SA	Southern Adelaide Materials Recovery Facility	Onkaparinga (C)	\$5,350,000	Completed	8/11/2021
CDG	SA	Peterborough Airstrip Upgrade	Peterborough (DC)	\$1,000,000	Completed	18/10/2019
CDG	SA	The Eastern Park Football Club Extension and Refurbishment Project	Playford (C)	\$200,000	Completed	1/03/2016
CDG	SA	Kilburn Football and Cricket Club Upgrade Project	Port Adelaide Enfield (C)	\$28,000	Completed	17/12/2014
CDG	SA	Blair Athol Community Futsal	Port Adelaide Enfield (C)	\$125,000	Completed	23/03/2018
CDG	SA	Semaphore Surf Life Saving Club - Rescue Ready Facility	Port Adelaide Enfield (C)	\$285,000	Completed	6/09/2017
CDG	SA	Redevelopment of the Port Lincoln Regional Leisure Centre	Port Lincoln (C)	\$4,400,000	Completed	11/06/2020
CDG	SA	Broughton Plains Community Shed	Port Pirie (RC)	\$52,000	Completed	1/04/2018
CDG	SA	Riverland Dinghy Club New Clubrooms	Renmark Paringa	\$100,000	Active	
CDG	SA	Renmark Town Centre Revitalisation	Renmark Paringa	\$376,280	Completed	5/06/2015
CDG	SA	Hawke House Purchase and Restoration	Tatiara (DC)	\$750,000	Active	
CDG	SA	Cape Hardy Port	Tumby Bay (DC)	\$0	Withdrawn	
CDG	SA	Victor Harbour Community Facility	Victor Harbor (C)	\$500,000	Completed	31/01/2019
CDG	SA	Encounter Bay Sports Complex Upgrade	Victor Harbor (C)	\$550,000	Completed	30/04/2021
CDG	SA	Fleurieu Regional Aquatic Centre	Victor Harbor (C)	\$7,500,000	Completed	17/03/2017
CDG	SA	Blyth Playground Shelter	Wakefield (RC)	\$37,000	Completed	23/10/2017
CDG	SA	Rebuild the Nangwarry Community Centre	Wattle Range	\$200,000	Completed	18/03/2022
CDG	SA	Adventure and Nature Park Playground in Millicent	Wattle Range	\$400,000	Completed	31/05/2021
CDG	SA	Weigall Oval Equipment Upgrade	West Torrens (C)	\$0	Terminated	
CDG	SA	Construction of undercover bowling green	West Torrens (C)	\$750,000	Completed	23/07/2019
CDG	SA	Vickers Vimy (historical aircraft) relocated to Adelaide Airport	West Torrens (C)	\$2,000,000	Completed	13/09/2022
CDG	SA	Redevelopment of Lockleys Oval, Apex Park and Mellor Park	West Torrens (C)	\$3,250,000	Completed	30/11/2021
CDG	SA	Thebarton Oval Redevelopment	West Torrens (C)	\$6,000,000	Active	
CDG	SA	Renovations of Netball SA Stadium	West Torrens (C)	\$6,000,000	Active	
CDG	SA	Nu-Rock Manufacturing Facility Module Construction	Whyalla (C)	\$3,000,000	Active	
CDG	SA	Yankalilla Men's Shed Upgrade	Yankalilla (DC)	\$10,000	Completed	28/07/2021
CDG	SA	Yankalilla Hockey Club lighting upgrade	Yankalilla (DC)	\$11,000	Completed	16/11/2017
CDG	SA	Yankalilla Memorial Park - Upgrade of Facilities	Yankalilla (DC)	\$200,000	Completed	15/06/2023

CDG	SA	HMAS Hobart Memorial Upgrade	Yankalilla (DC)	\$6,000	Completed	1/08/2022
CDG	SA	Yankalilla Community Library Fit Out	Yankalilla (DC)	\$250,000	Completed	30/04/2023
CDG	SA	Port Julia Progress Association - Effluent Disposal Project	Yorke Peninsula	\$6,000	Completed	28/10/2018
CDG	TAS	St Mary's Flood Mitigation Project	Break O'Day	\$400,000	Completed	30/04/2021
CDG	TAS	Old Tasmanian Hotel Fingal Restoration	Break O'Day	\$500,000	Completed	30/12/2020
CDG	TAS	Poimena to Bay of Fires Mountain Bike Trail	Break O'Day	\$1,600,000	Completed	20/01/2021
CDG	TAS	Georges Bay Foreshore Multi-User track	Break O'Day	\$2,100,000	Completed	28/10/2020
CDG	TAS	Brighton Bowls Club conversion to a Community Centre	Brighton	\$400,000	Completed	13/04/2018
CDG	TAS	Reconstruction of Brighton Main Street	Brighton	\$840,000	Completed	15/12/2017
CDG	TAS	Bridgewater Parklands Development	Brighton	\$1,700,000	Active	
CDG	TAS	Brighton Regional Sports Centre Facility	Brighton	\$6,000,000	Completed	19/06/2021
CDG	TAS	Upgrade of Cricket Nets - Ridgley Cricket Club (formerly 'Upgrade of Clubroom Facilities at Ridgley Football and Cricket Club')	Burnie (C)	\$25,000	Completed	31/12/2019
CDG	TAS	Cradle Coast Canoe Club Construction of Storage Facility and Clubroom - Stage 1 \$23,886 - Stage 2 \$61,114	Burnie (C)	\$85,000	Completed	28/04/2017
CDG	TAS	Upgrade of Facilities at West Park Oval	Burnie (C)	\$350,000	Completed	21/04/2021
CDG	TAS	Upgrade of the Burnie Tennis Club	Burnie (C)	\$391,115	Completed	23/01/2017
CDG	TAS	Burnie United Soccer Club Upgrades	Burnie (C)	\$500,000	Completed	9/03/2022
CDG	TAS	Additional Funding - Construction of Truck Washes facilities at King Island, Smithton, Devonport, and Burnie	Burnie (C)	\$700,000	Active	
CDG	TAS	Burnie Aquatic Centre Redevelopment Project	Burnie (C)	\$3,000,000	Completed	1/07/2016
CDG	TAS	Construction of Truck Washes facilities at King Island, Smithton, Devonport, and Burnie	Burnie (C)	\$4,000,000	Active	
CDG	TAS	Burnie Cultural Precinct	Burnie (C)	\$5,000,000	Active	
CDG	TAS	Upgrade of Coastal Motocross Facilities	Central Coast (TAS)	\$65,000	Completed	1/12/2019
CDG	TAS	New Indoor Wicket on River Road (formerly New Indoor Wicket for Ulverstone Cricket Club)	Central Coast (TAS)	\$95,000	Completed	9/08/2019
CDG	TAS	Construction of the Dial Regional Sports Complex	Central Coast (TAS)	\$3,500,000	Completed	9/03/2018
CDG	TAS	Penguin Foreshore Remediation and Upgrade	Central Coast (TAS)	\$6,500,000	Completed	31/05/2022
CDG	TAS	Cradle Coast Community Pathway	Central Coast (TAS), Devonport (C), Latrobe (TAS)	\$4,800,000	Completed	31/08/2023
CDG	TAS	Upgrade of Car parking Facilities at Irishtown Community Centre	Circular Head	\$20,000	Completed	13/02/2020
CDG	TAS	Stanley Golf Club Infrastructure Upgrades project	Circular Head	\$200,000	Completed	7/12/2021
CDG	TAS	Smithton Recreation Areas Project	Circular Head	\$450,000	Completed	30/05/2016
CDG	TAS	AgriTas Robotic Dairy Development - Duck River Meadows	Circular Head	\$2,000,000	Completed	20/03/2021
CDG	TAS	Heritage Centre, Visitors Centre and Café Development	Circular Head	\$2,800,000	Completed	15/04/2022
CDG	TAS	Revitalisation of The Esplanade, New Norfolk, Stage Two	Derwent Valley	\$500,000	Completed	25/03/2022
CDG	TAS	Redevelopment of the Derwent Valley PCYC Community and Sporting Precinct	Derwent Valley	\$500,000	Completed	1/03/2021
CDG	TAS	Willow Court Precinct Facility Upgrade	Derwent Valley	\$500,000	Completed	16/03/2022
CDG	TAS	Derwent Valley Waterfront Revitalisation	Derwent Valley	\$600,000	Completed	24/09/2018
CDG	TAS	Redevelopment of Tynwald Park Sports Facility	Derwent Valley	\$600,000	Completed	30/06/2022
CDG	TAS	Power Reconnection to Devonport Transmitter Site, 347 Forth Road, Forth, TAS	Devonport (C)	\$5,000	Completed	16/02/2019

CDG	TAS	Construction of Devonport Country Club - Stage Two (formerly Spreyton Bowls and Cricket Club)	Devonport (C)	\$10,000	Completed	6/12/2019
CDG	TAS	Mersey Devonport Lions Food Van Upgrade	Devonport (C)	\$25,000	Completed	14/01/2022
CDG	TAS	Meercroft Park Synthetic Surface Replacement Project	Devonport (C)	\$200,000	Completed	28/02/2014
CDG	TAS	Devonport Bulls Facility Upgrade	Devonport (C)	\$200,000	Completed	3/10/2020
CDG	TAS	Expanded Operation - of Don River Railway Tourist Operation	Devonport (C)	\$200,000	Active	
CDG	TAS	Construction of Devonport Gymnastics Centre	Devonport (C)	\$300,000	Completed	28/02/2020
CDG	TAS	Construction of Devonport Gymnastics Centre Project	Devonport (C)	\$500,000	Completed	28/02/2020
CDG	TAS	Meercroft Park Community Facilities Upgrade	Devonport (C)	\$1,000,000	Completed	7/05/2021
CDG	TAS	Devonport Soccer Club Grounds Redevelopment Project	Devonport (C)	\$1,100,000	Completed	22/04/2015
CDG	TAS	State Vehicle Entry Point	Devonport (c)	\$3,000,000	Active	
CDG	TAS	Construction of Devonport Country Club - Stage Two	Devonport (C)	\$5,000,000	Completed	6/12/2019
CDG	TAS	Living City - Waterfront Precinct	Devonport (C)	\$10,000,000	Completed	11/02/2023
CDG	TAS	Ringarooma Road Productivity Upgrades	Dorset	\$440,000	Completed	31/12/2020
CDG	TAS	North Eastern Mountain Bike Development Project	Dorset	\$2,454,000	Completed	31/10/2016
CDG	TAS	North East Rail Trail project	Dorset, Launceston (C)	\$1,470,000	Active	
CDG	TAS	Flinders Island Marine Access and Safe Harbour - additional funding	Flinders (TAS)	\$600,000	Active	
CDG	TAS	Flinders Island Airport Runway Upgrade	Flinders (TAS)	\$3,600,000	Completed	29/02/2020
CDG	TAS	Flinders Island Marine Access and Safe Harbour	Flinders (TAS)	\$3,000,000	Active	
CDG	TAS	George Town Cricket Club Repairs	George Town	\$24,902	Completed	2/06/2015
CDG	TAS	Court Improvements and Resurfacing at George Town Netball Courts	George Town	\$30,000	Completed	30/04/2019
CDG	TAS	Regent Square, George Town Redevelopment	George Town	\$2,450,000	Completed	31/12/2022
CDG	TAS	Timberlink Bell Bay - Green Mill Vision Expansion	George Town	\$3,500,000	Completed	1/06/2022
CDG	TAS	George Town Mountain Bike Trail	George Town	\$4,400,000	Active	
CDG	TAS	Bicheno Triangle Upgrade	Glamorgan-Spring Bay	\$600,000	Active	
CDG	TAS	Lower East Coast Marine Infrastructure Project	Glamorgan-Spring Bay	\$850,000	Completed	14/12/2017
CDG	TAS	Orford Rivulet Bridge Replacement	Glamorgan-Spring Bay	\$1,000,000	Completed	31/03/2021
CDG	TAS	Coles Bay Foreshore Footpath	Glamorgan-Spring Bay	\$1,000,000	Active	
CDG	TAS	Dolphin Sands Shared Pathway	Glamorgan-Spring Bay	\$1,000,000	Completed	3/05/2021
CDG	TAS	Swansea Main Street Paving	Glamorgan-Spring Bay	\$1,000,000	Active	
CDG	TAS	Bicheno Gulch Foreshore and Esplanade Upgrade	Glamorgan-Spring Bay	\$1,500,000	Active	
CDG	TAS	Installation of Lighting at Southern City BMX Club	Glenorchy (C)	\$60,000	Completed	31/05/2020
CDG	TAS	Tasmanian Transport Museum	Glenorchy (C)	\$100,000	Active	
CDG	TAS	Construction of a new Claremont Men's Shed	Glenorchy (C)	\$190,000	Completed	30/09/2020
CDG	TAS	Development of Clubrooms at Glenorchy Knights Football Club	Glenorchy (C)	\$1,000,000	Active	
CDG	TAS	Glenorchy Recreation Reserve Amenities Building Development	Glenorchy (C)	\$1,000,000	Completed	6/07/2022
CDG	TAS	Giblins and Montrose Foreshore Reserve Play space Development	Glenorchy (C)	\$2,000,000	Active	
CDG	TAS	Hobart YMCA	Glenorchy (C)	\$6,000,000	Active	
CDG	TAS	Northern Suburbs Football Facilities Development	Glenorchy (C)	\$12,800,000	Active	
CDG	TAS	Defence and Veterans' Workshop	Glenorchy (C)	\$90,000	Completed	1/12/2023
CDG	TAS	From the Shadows Art	Hobart (C)	\$100,000	Completed	27/02/2022
CDG	TAS	Outdoor Public Arts Space at Salamanca Arts Centre	Hobart (C)	\$200,000	Completed	30/03/2021
CDG	TAS	Upgrade of North Hobart Cricket Club Pavilion	Hobart (C)	\$405,000	Completed	28/04/2022
CDG	TAS	Fern Tree Park Redevelopment - A Gateway to Kunanyi / Mt Wellington	Hobart (C)	\$800,000	Completed	1/05/2020

CDG	TAS	Facilities Upgrade to the North Hobart Football Club	Hobart (C)	\$830,000	Completed	1/07/2022
CDG	TAS	Bicycle Infrastructure Projects	Hobart (C)	\$850,000	Completed	5/09/2022
CDG	TAS	Darcy Street Oval Redevelopment	Hobart (C)	\$1,000,000	Active	
CDG	TAS	Restoration Work at St George's Church Battery Point	Hobart (C)	\$1,600,000	Completed	27/06/2022
CDG	TAS	Tasmanian Holocaust Education and Interpretation Centre	Hobart (C)	\$2,000,000	Active	
CDG	TAS	Huonville Tennis Court Upgrade	Huon Valley	\$75,000	Completed	28/02/2021
CDG	TAS	Dover Brick Kiln Development	Huon Valley	\$100,000	Completed	30/10/2019
CDG	TAS	Pedestrian Footpath Palmers Road, Port Huon Project	Huon Valley	\$1,250,000	Completed	15/03/2022
CDG	TAS	Railton Bowls Club Mower	Kentish	\$8,000	Completed	5/10/2019
CDG	TAS	Wild Mersey Mountain Bike Development - Stage 1	Kentish	\$300,000	Completed	28/08/2019
CDG	TAS	Wilmot Streetscape Upgrade	Kentish	\$500,000	Completed	21/04/2021
CDG	TAS	Lake Barrington Precinct	Kentish	\$750,000	Completed	8/06/2021
CDG	TAS	Dowbiggin Street Railton Flood Mitigation	Kentish	\$3,500,000	Active	
CDG	TAS	Phoenix Community Complex - Stage 2 (formerly known as Phoenix House Men's Shed)	King Island	\$120,000	Completed	30/03/2019
CDG	TAS	Construction of Phoenix Community Complex (formerly known as King Island - New Community Facility)	King Island	\$125,000	Completed	31/07/2018
CDG	TAS	Grassy Sport Complex Oval Upgrades	King Island	\$300,000	Active	
CDG	TAS	Early Childhood Education and Care Facility Upgrade	King Island	\$650,000	Completed	26/05/2021
CDG	TAS	Community Sport Facility Redevelopment	King Island	\$1,000,000	Active	
CDG	TAS	King Island Hub	King Island	\$5,000,000	Active	
CDG	TAS	Upgrade of Taroona Football Club	Kingborough	\$350,000	Completed	19/06/2020
CDG	TAS	Port Sorell Surf Club Facility Upgrade Stage 2	Latrobe (TAS)	\$230,000	Completed	15/02/2021
CDG	TAS	Implementation of Flood Mitigation Measures – Township of Latrobe	Latrobe (TAS)	\$3,400,000	Active	
CDG	TAS	Camp Banksia Redevelopment	Latrobe (TAS)	\$4,000,000	Active	
CDG	TAS	Junction's Little Devil Tent Stage 2	Launceston (C)	\$79,200	Completed	30/06/2020
CDG	TAS	University of Tasmania Stadium Gate 1 Redevelopment	Launceston (C)	\$200,000	Completed	30/06/2018
CDG	TAS	Launceston General Hospital Pedestrian Safety Improvement Package	Launceston (C)	\$230,000	Completed	6/07/2018
CDG	TAS	Newstead Levy Upgrade Works	Launceston (C)	\$250,000	Completed	29/06/2018
CDG	TAS	Reimagining the Gorge Upgrade project	Launceston (C)	\$1,000,000	Active	
CDG	Tas	Invermay Park Development - Upgrade of Grounds, Drainage and New Lights Project	Launceston (C)	\$1,250,000	Completed	13/05/2015
CDG	TAS	Redeveloping the Launceston "City Heart"	Launceston (C)	\$7,500,000	Completed	31/08/2022
CDG	TAS	Albert Hall Renewal	Launceston (C)	\$10,000,000	Active	
CDG	TAS	Northern Recreation Hub - Launceston	Launceston (C)	\$15,000,000	Active	
CDG	TAS	Cradle Mountain Cableway	Meander Valley	\$0	Withdrawn	
CDG	TAS	Westbury Recreation Grounds Facility Upgrades	Meander Valley	\$0	Terminated	
CDG	TAS	Facility Management - Booking and Keyless Access	Meander Valley	\$0	Terminated	
CDG	TAS	Upgrading the Meander Falls Walking Trail	Meander Valley	\$150,000	Completed	1/02/2019
CDG	TAS	Hadspen Play Area	Meander Valley	\$225,000	Completed	9/06/2021
CDG	TAS	Westbury Recreation Ground	Meander Valley	\$300,000	Completed	5/12/2019
CDG	TAS	Deloraine Recreation Ground - ground and lighting upgrade	Meander Valley	\$500,000	Completed	31/07/2023
CDG	TAS	Prospect Vale Park: Upgrades to Training Grounds	Meander Valley	\$700,000	Completed	4/02/2021
CDG	TAS	Squash Court Upgrade - Deloraine Community Complex	Meander Valley	\$1,700,000	Active	

CDG	TAS	Deloraine AFL Precinct & Clubhouse	Meander Valley	\$3,350,000	Active	
CDG	TAS	Development of Youth and Adult Riders in Tasmania	Northern Midlands	\$15,000	Completed	11/10/2019
CDG	TAS	Avoca Children's Playground upgrade	Northern Midlands	\$50,000	Completed	29/09/2020
CDG	TAS	Cressy Swimming Pool Master Plan Implementation	Northern Midlands	\$400,000	Completed	1/12/2021
CDG	TAS	Bracknell Community Hall Upgrade	Northern Midlands	\$600,000	Completed	30/08/2023
CDG	TAS	Redevelop Campbell Town War Memorial Oval Precinct	Northern Midlands	\$750,000	Completed	30/09/2019
CDG	TAS	Perth Early Learning Centre Development	Northern Midlands	\$2,600,000	Completed	1/06/2023
CDG	TAS	Longford Urban Design Project	Northern Midlands	\$4,000,000	Active	
CDG	TAS	Tasmanian Quality Meat Processing Expansion	Northern Midlands	\$8,000,000	Completed	31/08/2022
CDG	TAS	Dunalley Community Hall Project	Sorell	\$250,000	Completed	2/11/2015
CDG	TAS	Sorell Pembroke Park Sub Regional Recreation Facility Upgrade	Sorell	\$6,000,000	Completed	24/02/2023
CDG	TAS	Oatland History Rooms Building Extension	Southern Midlands (c)	\$50,000	Completed	30/07/2020
CDG	TAS	Pedestrian Bridge Construction Chauncy Vale Wildlife Sanctuary	Southern Midlands (c)	\$55,000	Completed	23/11/2020
CDG	TAS	Kempton Town Development	Southern Midlands (c)	\$75,000	Completed	1/10/2021
CDG	TAS	Campania Bush Reserve Shared Pathway	Southern Midlands (c)	\$100,000	Completed	18/05/2021
CDG	TAS	Lake Dulverton Conservation Area Walkway Upgrade	Southern Midlands (c)	\$220,000	Completed	29/03/2022
CDG	TAS	Broadmarsh Streetscape Project	Southern Midlands (c)	\$230,000	Completed	4/05/2022
CDG	TAS	Oatlands Underground Power	Southern Midlands (c)	\$250,000	Completed	19/01/2022
CDG	TAS	Construction of New Oatlands Aquatic Centre	Southern Midlands (c)	\$500,000	Completed	15/06/2023
CDG	TAS	Oatlands Destination Playground Development	Southern Midlands (c)	\$500,000	Completed	28/02/2021
CDG	TAS	Construction of New Oatlands Aquatic Centre	Southern Midlands (c)	\$1,500,000	Completed	15/06/2023
CDG	TAS	Completion of the Three Capes track	Tasman	\$3,800,000	Completed	3/02/2023
CDG	TAS	Wynyard Golf Club Course Upgrade	Waratah-Wynyard	\$75,000	Completed	16/04/2021
CDG	TAS	Improve Safety at Wynyard BMX Park	Waratah-Wynyard	\$200,000	Completed	16/03/2020
CDG	TAS	Somerset Anzac Park All Abilities Playground	Waratah-Wynyard	\$1,365,000	Completed	2/06/2023
CDG	TAS	West Coast Mountain Bike (MTB) Project	West Coast	\$2,500,000	Completed	31/03/2023
CDG	TAS	West Coast Sport and Recreation Plan Implementation	West Coast	\$4,000,000	Active	
CDG	TAS	West Coast Tasmania NBN – Area Switch	West Coast	\$10,500,000	Completed	1/11/2021
CDG	TAS	West Tamar Council - Oval Partnership with Launceston Christian School	West Tamar	\$1,000,000	Completed	25/09/2018
CDG	TAS	Exeter Community Precinct Development	West Tamar	\$1,000,000	Completed	12/12/2018
CDG	TAS	Gravelly Beach Structure Plan	West Tamar	\$2,000,000	Active	
CDG	TAS	Beauty Point Master Plan	West Tamar	\$3,000,000	Active	
CDG	VIC	New Hall for 1st Myrtleford Scout Group	Alpine (S)	\$250,000	Completed	28/09/2022
CDG	VIC	Olympic Park Lighting Reinstatement	Banyule (C)	\$5,000	Completed	31/05/2022
CDG	VIC	Cartledge Reserve Sports Field Lighting (formerly known as Heidelberg Stars Soccer Lighting Upgrade)	Banyule (C)	\$50,000	Completed	30/05/2016
CDG	VIC	National Vietnam Veterans Museum New Museum Building Stage 1	Bass Coast (S)	\$5,000,000	Active	
CDG	VIC	Upgrade of West Gippsland Performing Arts Centre	Baw Baw (S)	\$4,000,000	Completed	16/11/2018
CDG	VIC	Bayside Netball Centre (formerly Sandringham Regional Netball Facility)	Bayside (C) (Vic)	\$4,700,000	Active	
CDG	VIC	Elsternwick Park Redevelopment	Bayside (C) (Vic)	\$5,500,000	Active	
CDG	VIC	Bendigo Airport - Terminal Precinct Upgrade	Bendigo	\$4,500,000	Active	
CDG	VIC	Burwood Road CCTV	Boroondara (c)	\$0	Withdrawn	
CDG	VIC	Boroondara Netball Association Court Resurfacing Project	Boroondara (C)	\$15,000	Completed	1/03/2014

CDG	VIC	Camberwell Hockey Club	Boroondara (C)	\$25,000	Completed	17/01/2017
CDG	VIC	Hawthorn Hockey Centre	Boroondara (C)	\$25,000	Completed	31/05/2018
CDG	VIC	Kew Rovers Electronic Scoreboard	Boroondara (C)	\$25,000	Completed	18/06/2018
CDG	VIC	Victoria Park Kew Scoreboard Upgrade	Boroondara (C)	\$25,000	Completed	23/06/2017
CDG	VIC	Balwyn Tigers FC	Boroondara (C)	\$25,000	Completed	27/05/2019
CDG	VIC	Boroondara Netball Centre - Storage and Seating	Boroondara (C)	\$25,000	Completed	2/06/2017
CDG	VIC	Gordon Barnard Reserve Scoreboard	Boroondara (C)	\$25,000	Completed	14/10/2017
CDG	VIC	Purchase and Install an Electronic Scoreboard at the Rathmines Road Reserve	Boroondara (C)	\$25,000	Completed	19/06/2020
CDG	VIC	Camberwell Sharks FC	Boroondara (C)	\$25,000	Completed	12/03/2018
CDG	VIC	Canterbury Cobras Juniors FC	Boroondara (C)	\$25,000	Completed	30/04/2018
CDG	VIC	Future Biodiversity Site Revegetation Project - Gardiners Creek Corridor	Boroondara (C)	\$27,000	Completed	20/08/2017
CDG	VIC	Camberwell Petanque – Lighting Upgrade	Boroondara (C)	\$49,500	Completed	30/11/2020
CDG	VIC	Burke Road CCTV	Boroondara (C)	\$100,000	Completed	17/03/2022
CDG	VIC	Servants Community Housing - Women's Refuge	Boroondara (C)	\$300,000	Completed	31/10/2018
CDG	VIC	Kew-Walmer Street Bridge Upgrade 2	Boroondara (c)	\$1,000,000	Active	
CDG	VIC	Kew-Walmer Street Bridge Upgrade	Boroondara (c)	\$1,500,000	Active	
CDG	VIC	Stage Two - Guide Dog Facilities Enhancement Project	Boroondara (C)	\$2,000,000	Completed	21/06/2022
CDG	VIC	Redevelopment of Kew Guide Dogs Campus	Boroondara (C)	\$2,500,000	Active	
CDG	VIC	Fritsch Holzer Reserve Stadium and Sports Ground	Boroondara (c)	\$8,000,000	Active	
CDG	VIC	Giant Steps Autism School Expansion	Boroondara (c)	\$9,700,000	Active	
CDG	VIC	Giant Steps Facility Upgrades - additional funding	Boroondara (C)	\$4,200,000	Active	
CDG	VIC	Sustainable Schools Project - Native Tree Planting	Boroondara (C), Glen Eira (C), Melbourne (C), Monash (C), Stonnington (C)	\$11,210	Completed	18/11/2019
CDG	VIC	Wycheproof Pool Change Room and Precinct Development	Buloke (S)	\$200,000	Completed	8/02/2018
CDG	VIC	Elmore Events Centre Amenities and Stables Development	Campaspe (S)	\$500,000	Completed	6/05/2015
CDG	VIC	Pakenham Sikh Temple Community Centre	Cardinia (S)	\$0	Withdrawn	
CDG	VIC	Toomuc Creek Reserve facilities upgrade	Cardinia (S)	\$180,000	Completed	23/12/2020
CDG	VIC	Lakeside Pakenham Scouts new building	Cardinia (S)	\$300,000	Completed	31/05/2023
CDG	VIC	Officer Sikh Temple Community Centre Improvements	Cardinia (S)	\$340,000	Completed	1/09/2021
CDG	VIC	Multicultural Hub in Pakenham	Cardinia (S)	\$350,000	Completed	29/11/2021
CDG	VIC	Officer Football/Netball Clubs - Facilities Upgrade	Cardinia (S)	\$380,000	Completed	26/05/2015
CDG	VIC	Chandler Reserve Pavilion Development Project	Cardinia (S)	\$500,000	Completed	1/03/2017
CDG	VIC	Ash Wednesday Memorial Cockatoo	Cardinia (S)	\$500,000	Completed	21/07/2016
CDG	VIC	Construction of the Beaconsfield Skate and BMX Facility (formerly known as Holm Park Recreation Reserve)	Cardinia (S)	\$500,000	Completed	30/11/2018
CDG	VIC	Rythdale Officer Cardinia Sporting Club upgrades	Cardinia (S)	\$500,000	Completed	16/06/2023
CDG	VIC	Rythdale Officer Cardinia Sporting Club upgrades	Cardinia (S)	\$500,000	Completed	16/06/2023
CDG	VIC	Emerald Gembrook Multiuse Trail	Cardinia (S)	\$1,000,000	Completed	30/08/2018
CDG	VIC	Gembrook Sporting Pavilion	Cardinia (S)	\$1,000,000	Completed	30/09/2022
CDG	VIC	Toomuc Reserve – Northern Pavilion Extension and Upgrade	Cardinia (S)	\$1,000,000	Completed	31/07/2022
CDG	VIC	Emerald Primary School Sporting Facilities Project	Cardinia (S)	\$1,500,000	Completed	23/12/2015

CDG	VIC	Toomuc Reserve – Southern Pavilion, Baseball and Little Athletics Facilities Upgrade	Cardinia (S)	\$3,000,000	Completed	1/08/2022
CDG	VIC	Puffing Billy - Emerald Lake Discovery Centre	Cardinia (S)	\$5,500,000	Completed	8/04/2022
CDG	VIC	Narre Warren North Scout Group project	Casey (C)	\$50,000	Completed	21/12/2018
CDG	VIC	Berwick Central Scout Hall	Casey (C)	\$50,000	Completed	10/07/2023
CDG	VIC	Harkaway Campsite Upgrade	Casey (C)	\$50,000	Completed	4/11/2021
CDG	VIC	Sri Lankan Temple Development in Berwick	Casey (C)	\$280,000	Completed	12/12/2021
CDG	VIC	Sri Lankan Temple Development in Berwick	Casey (C)	\$500,000	Completed	12/12/2021
CDG	VIC	Amenities for the Berwick Senior Football Netball Club	Casey (C)	\$1,500,000	Completed	5/05/2022
CDG	VIC	Lake Colac Master Plan Project	Colac Otway (S)	\$50,000	Completed	14/03/2016
CDG	VIC	Upgrade of Amenities at Birregurra Oval (formerly Birregurra Lighting upgrade)	Colac Otway (S)	\$240,000	Completed	12/11/2019
CDG	VIC	Eliminyt Recreation Reserve Velodrome Resurfacing	Colac Otway (S)	\$320,000	Completed	29/03/2021
CDG	VIC	Apollo Bay Football Netball Club upgrade	Colac Otway (S)	\$478,000	Completed	6/07/2023
CDG	VIC	Stage 2 of the Colac CBD and Entrances Project	Colac Otway (S)	\$975,000	Completed	22/12/2017
CDG	VIC	Central Reserve Upgrade Project	Colac Otway (S)	\$2,500,000	Completed	31/10/2017
CDG	VIC	Terang Harness Racing Club upgrade	Corangamite (S)	\$250,000	Active	
CDG	VIC	Preconstruction Design of Tatungalong Circuit	East Gippsland (S)	\$50,000	Completed	30/09/2020
CDG	VIC	Upgrade of the Rail Trail	East Gippsland (S)	\$100,000	Completed	3/12/2019
CDG	VIC	Mallacoota Recreation Reserve and Foreshore	East Gippsland (S)	\$250,000	Completed	30/10/2020
CDG	VIC	Koala Discovery and Rehabilitation on Raymond Island	East Gippsland (S)	\$500,000	Active	
CDG	VIC	East Bairnsdale Enabling Infrastructure Improvement (Drainage) Project	East Gippsland (S)	\$1,000,000	Completed	31/12/2016
CDG	VIC	Slip Road Paynesville Upgrades	East Gippsland (S)	\$1,000,000	Active	
CDG	VIC	Orbost Forest Park Upgrades	East Gippsland (S)	\$1,300,000	Active	
CDG	VIC	Mallacoota Streetscape Upgrade	East Gippsland (S)	\$1,500,000	Active	
CDG	VIC	Kalimna Viewing Platform and Park Upgrade (Stage2)	East Gippsland (S)	\$1,500,000	Active	
CDG	VIC	East Gippsland Rail Trail Upgrade	East Gippsland (S)	\$2,000,000	Completed	4/12/2023
CDG	VIC	Krauatungalong Walk Lakes Entrance (Stage 1)	East Gippsland (S)	\$2,200,000	Active	
CDG	Vic	Sarsfield Recreation Reserve and Community Hall Upgrade	East Gippsland (S)	\$3,600,000	Active	
CDG	VIC	Gippsland Latrobe Residential Drug Rehabilitation - Hope Restart Centre	East Gippsland (S), Latrobe (C)	\$3,000,000	Completed	12/06/2020
CDG	VIC	Frankston Life Saving Club Jet Ski Project	Frankston (C)	\$10,500	Completed	24/04/2018
CDG	VIC	Amenities Langwarrin Football and Netball Club	Frankston (C)	\$10,500	Completed	11/10/2018
CDG	VIC	Ballam Park Athletics Shed Hurdles Shed	Frankston (C)	\$17,000	Completed	18/09/2018
CDG	VIC	Seaford Community Centre Roof Restoration Project	Frankston (C)	\$20,000	Completed	20/01/2015
CDG	VIC	Kananook All Abilities Sports Club Project	Frankston (C)	\$20,000	Completed	21/11/2019
CDG	VIC	Langwarrin Scouts New Facilities	Frankston (C)	\$47,000	Completed	14/09/2021
CDG	VIC	Frankston North Community Centre	Frankston (C)	\$70,000	Completed	1/08/2018
CDG	VIC	Karingal Youth Hangout	Frankston (C)	\$90,000	Completed	7/08/2015
CDG	VIC	Frankston War Memorial Relocation	Frankston (C)	\$100,000	Completed	10/04/2016
CDG	VIC	Monash University Peninsula Hockey Centre Frankston	Frankston (C)	\$100,000	Completed	30/04/2017
CDG	VIC	Carrum Bowling Club Upgrade	Frankston (C)	\$100,000	Completed	31/10/2019
CDG	VIC	1st South Frankston Scout Hall Renovation	Frankston (C)	\$100,000	Completed	26/03/2022

CDG	VIC	Ballam Park Scout Hall Upgrade (Originally 4th Frankston, Jubilee Park)	Frankston (C)	\$150,000	Active	
CDG	VIC	Jubilee Park Sporting Facilities Upgrades	Frankston (C)	\$160,000	Completed	28/06/2018
CDG	VIC	Frankston Park Function Centre Project	Frankston (C)	\$200,000	Completed	30/09/2014
CDG	VIC	Ballam Park Synthetic Track Resurfacing Project	Frankston (C)	\$200,000	Completed	6/03/2015
CDG	VIC	Langwarrin Men's Shed	Frankston (C)	\$225,000	Completed	6/01/2016
CDG	VIC	Belvedere Bowls Club Redevelopment	Frankston (C)	\$250,000	Completed	7/01/2022
CDG	VIC	Pavilion Upgrade at Ballam Park (formerly Peninsula Junior Strikers)	Frankston (C)	\$300,000	Completed	24/02/2020
CDG	VIC	Seaford Football/Netball Club - also see CDG926	Frankston (C)	\$300,000	Completed	10/11/2021
CDG	VIC	Upgrade of Facilities at Seaford United Soccer Club	Frankston (C)	\$300,000	Completed	1/11/2018
CDG	VIC	Karingal Football/Netball Club Netball Courts Upgrade	Frankston (C)	\$300,000	Completed	31/03/2018
CDG	VIC	Frankston Dolphins Football Club Lighting	Frankston (C)	\$300,000	Completed	20/12/2017
CDG	VIC	Langwarrin Soccer Club - Lighting at Lawton Reserve	Frankston (C)	\$375,000	Completed	24/02/2022
CDG	VIC	Peninsula Senior Strikers	Frankston (C)	\$410,000	Completed	18/01/2017
CDG	VIC	Oliver's Hill Breakwater - Frankston	Frankston (C)	\$500,000	Completed	7/03/2022
CDG	VIC	Frankston Park Lighting Project	Frankston (C)	\$850,000	Completed	19/07/2021
CDG	VIC	Frankston Foreshore Precinct Redevelopment Project	Frankston (C)	\$1,250,000	Completed	23/12/2015
CDG	VIC	Redevelopment of RF Miles Reserve - Also see CDG585	Frankston (C)	\$2,300,000	Completed	10/11/2021
CDG	VIC	Lloyd Park Redevelopment	Frankston (C)	\$3,000,000	Active	
CDG	VIC	Jubilee Park Indoor Stadium (formerly Frankston Basketball Upgrades)	Frankston (C)	\$4,560,000	Active	
CDG	VIC	1st South Frankston (Montague Park) Scout Hall renovation	Frankston (C)	\$0	Terminated	
CDG	VIC	4th Frankston (Jubilee Park) Scout Hall renovation	Frankston (C)	\$0	Terminated	
CDG	VIC	Cohuna Aircraft Landing Area Complex	Gannawarra (S)	\$2,570,000	Active	
CDG	VIC	Drysdale Traders CCTV	Geelong	\$70,000	Completed	3/07/2023
CDG	VIC	St Leonards Beautification (incl CCTV)	Geelong	\$500,000	Completed	6/01/2024
CDG	VIC	Ocean Grove Collendina Cobras Football	Geelong	\$580,000	Active	
CDG	VIC	Drysdale Sporting Precinct - Stage 2 Redevelopment	Geelong	\$3,500,000	Active	
CDG	VIC	Pathway Lighting in Rosanna Street Reserve	Glen Eira (C)	\$100,000	Completed	9/08/2021
CDG	VIC	Murrumbeena Park Community Hub	Glen Eira (C)	\$4,000,000	Completed	21/10/2022
CDG	VIC	Construction of the Jewish Holocaust Centre in Elsternwick	Glen Eira (C)	\$10,000,000	Completed	28/03/2023
CDG	VIC	Alexandra Park Redevelopment	Glenelg (S)	\$485,000	Completed	6/02/2020
CDG	VIC	Rokewood War Memorial Project	Golden Plains (S)	\$30,000	Completed	16/04/2015
CDG	VIC	Dereel Men's Shed	Golden Plains (S)	\$40,000	Completed	30/05/2016
CDG	VIC	Bannockburn Soccer Facility / Golden Plains	Golden Plains (S)	\$100,000	Completed	15/06/2017
CDG	VIC	Inverleigh Sporting Complex Oval 1 Lighting Upgrade	Golden Plains (S)	\$220,000	Completed	21/11/2017
CDG	VIC	Meredith Integrated Community Hub	Golden Plains (S)	\$480,000	Completed	30/06/2015
CDG	VIC	Inverleigh Sporting Complex - Clubroom Upgrade	Golden Plains (S)	\$500,000	Completed	23/03/2022
CDG	VIC	Water Infrastructure in Golden Plains Food Production and Employment Precinct	Golden Plains (S)	\$4,170,000	Completed	30/06/2016
CDG	VIC	Bendigo Soldiers' Memorial Institute Refurbishment Project	Greater Bendigo (C)	\$180,000	Completed	30/06/2015
CDG	VIC	New Imperial Dragon for Bendigo Easter Festival	Greater Bendigo (C)	\$250,000	Completed	24/07/2019
CDG	VIC	Bendigo Soldiers Memorial Institute Revitalisation	Greater Bendigo (C)	\$1,700,000	Completed	20/08/2018
CDG	VIC	We Care Replacement Van Project	Greater Dandenong (C)	\$25,000	Completed	17/06/2014
CDG	VIC	St Mary's Parish Facilities	Greater Dandenong (C)	\$500,000	Completed	20/12/2017

CDG	VIC	Upgrade of Club Facilities at Burdoo Reserve Grovedale	Greater Geelong (C)	\$100,000	Completed	26/06/2018
CDG	VIC	Upgrade of Club Facilities at McDonald Reserve Belmont	Greater Geelong (C)	\$168,000	Completed	30/04/2019
CDG	VIC	Grovedale Sporting Club Lighting Upgrade	Greater Geelong (C)	\$176,254	Completed	16/10/2015
CDG	VIC	Barwon Heads Netball Club Upgrade	Greater Geelong (C)	\$180,000	Completed	7/04/2017
CDG	VIC	Marshall Cricket Club Practice Facility Upgrade	Greater Geelong (C)	\$237,000	Completed	1/03/2024
CDG	VIC	Portarlington Recreation Reserve Lighting Upgrade (formerly Port Arlington Football, Netball, Cricket and Tennis Clubs lighting and fencing upgrades)	Greater Geelong (C)	\$250,000	Completed	17/03/2022
CDG	VIC	Upgrade of Club Facilities at Winter Reserve Belmont (formerly Belmont Lions Football and Netball Club)	Greater Geelong (C)	\$580,000	Completed	23/11/2018
CDG	VIC	Upgrade of the Ocean Grove Surf Club	Greater Geelong (C)	\$1,000,000	Completed	22/05/2019
CDG	VIC	Women's Rehabilitation Facility, Geelong	Greater Geelong (C)	\$1,500,000	Active	
CDG	VIC	Geelong Centre for Emerging Infectious Diseases - Construction of Research Hub	Greater Geelong (C)	\$3,000,000	Completed	9/10/2015
CDG	VIC	Shell Road Reserve Pavilion Development	Greater Geelong (C)	\$3,500,000	Completed	24/02/2016
CDG	VIC	Stage One of the Geelong Hospice	Greater Geelong (C)	\$5,000,000	Completed	31/08/2021
CDG	VIC	ConnectGV Major Redevelopment Project	Greater Shepparton (C)	\$2,000,000	Completed	14/10/2021
CDG	VIC	La Trobe University Shepparton Campus Building Extension	Greater Shepparton (C)	\$5,000,000	Active	
CDG	VIC	Greater Shepparton Regional Sports Precinct	Greater Shepparton (C)	\$7,190,000	Completed	29/03/2021
CDG	VIC	New Shepparton Art Museum	Greater Shepparton (C)	\$15,000,000	Completed	22/01/2021
CDG	VIC	Establishment of FruitCo	Greater Shepparton (C)	\$15,000,000	Completed	30/06/2022
CDG	VIC	Dimboola Community Civic Hub	Hindmarsh (S)	\$600,000	Completed	26/06/2021
CDG	VIC	Refurbishment of South Melbourne Town Hall	Hindmarsh (S)	\$12,500,000	Active	
CDG	VIC	Establishment of an Interfaith Youth and Education Centre	Hobsons Bay (C)	\$850,000	Completed	3/02/2022
CDG	VIC	Red Rattler Project	Hobsons Bay (C)	\$1,000,000	Active	
CDG	VIC	City to River Stage 1 – Wimmera Riverfront Activation Project (formerly Horsham CBD Revitalisation Project)	Horsham (RCC)	\$1,650,000	Completed	23/12/2022
CDG	VIC	Bulla Tennis Court Upgrades	Hume (C)	\$120,000	Completed	16/04/2018
CDG	VIC	Boardman Reserve Oval 3 Sports Lighting Upgrade	Hume (C)	\$150,000	Completed	26/08/2015
CDG	VIC	Sunbury Memorial Hall Upgrade	Hume (C)	\$150,000	Completed	6/07/2021
CDG	VIC	Bonegilla Boardwalk and Bike Track	Indigo (S), Towong (S), Wodonga (C)	\$405,721	Completed	9/03/2016
CDG	VIC	Danny Frawley Centre for Health and Wellbeing	Kingston	\$8,500,000	Completed	20/03/2023
CDG	VIC	Kennedy Community Centre Stage 1.	Kingston	\$15,000,000	Active	
CDG	VIC	Bayswater Senior Citizens Hall Security Lighting Installation	Knox (C)	\$3,140	Completed	26/11/2020
CDG	VIC	Knox Italian Community Club - Security Lighting	Knox (C)	\$4,873	Completed	22/07/2020
CDG	VIC	Upgrade of Amenities at Chinese Association of Victoria Cultural Centre	Knox (C)	\$5,000	Completed	31/08/2014
CDG	VIC	Bayswater Bowls Club - CCTV system	Knox (C)	\$6,800	Completed	31/01/2021
CDG	VIC	Bayswater Park Cricket Club - Facilities Upgrade	Knox (C)	\$6,800	Completed	20/02/2023
CDG	VIC	Boronia Soccer Club Lockable Storage	Knox (C)	\$7,000	Completed	7/10/2021
CDG	VIC	Knox City Football Club - Installation of a CCTV Security system	Knox (C)	\$7,000	Completed	16/04/2020
CDG	VIC	Scoresby Tennis Club CCTV System Installation Project	Knox (C)	\$7,000	Completed	15/03/2020
CDG	VIC	Installation of CCTV System	Knox (C)	\$7,000	Completed	10/06/2020
CDG	VIC	Churchill Waverley Golf & Bowls – installation of CCTV & strobes	Knox (C)	\$8,695	Completed	10/06/2020

CDG	VIC	Carrington Park Reserve Electronic Scoreboard Project	Knox (C)	\$20,000	Completed	29/06/2015
CDG	VIC	Boronia RSL - CCTV & Security Lighting	Knox (C)	\$21,684	Completed	25/06/2020
CDG	VIC	Seebeck Oval Seating Project	Knox (C)	\$24,000	Completed	16/02/2015
CDG	VIC	Mountain Gate Business Assoc CCTV Installation	Knox (C)	\$32,000	Active	
CDG	VIC	Access Control, Alarm System & IP CCTV System	Knox (C)	\$36,100	Completed	30/04/2020
CDG	VIC	Knox Park Athletic Track Shade Sail Terracing Stage 2 Project	Knox (C)	\$40,000	Completed	19/10/2015
CDG	VIC	JW Manson Reserve Spectator Viewing Area Project	Knox (C)	\$40,000	Completed	5/12/2015
CDG	VIC	Terracing and Pathway Upgrade at Wally Tew Reserve Project	Knox (C)	\$69,300	Completed	13/06/2015
CDG	VIC	Exner Reserve Floodlighting Upgrade	Knox (C)	\$80,000	Completed	23/06/2016
CDG	VIC	Knox Roll of Honour Major Memorial Project	Knox (C)	\$80,000	Completed	31/10/2014
CDG	VIC	Lighting Upgrade for Upper Ferntree Gully Football Club (formerly known as Upper Ferntree Gully Football Club Grandstand)	Knox (C)	\$80,000	Completed	30/06/2019
CDG	VIC	Fairpark Reserve Boundary Fence and Spoon Drain Upgrade	Knox (C)	\$81,500	Completed	24/04/2015
CDG	VIC	Lakesfield Reserve Floodlighting Upgrade	Knox (C)	\$100,000	Completed	30/06/2016
CDG	VIC	Knox Gardens Reserve Lower Oval Upgrade	Knox (C)	\$110,000	Completed	8/01/2018
CDG	VIC	Templeton Reserve Surface Upgrade Stage 2	Knox (C)	\$120,000	Completed	15/01/2017
CDG	VIC	Knox BMX Track - Start Gate and Start Hill Upgrade	Knox (C)	\$149,000	Completed	27/11/2019
CDG	VIC	Batterham Reserve Sports field Lighting Upgrade (formerly known as The Basin Recreation Reserve)	Knox (C)	\$150,000	Completed	30/06/2018
CDG	VIC	Wally Tew Reserve Lighting	Knox (C)	\$200,000	Completed	15/07/2019
CDG	VIC	Walker Reserve Multi-Purpose Training Facility	Knox (C)	\$207,000	Completed	4/08/2017
CDG	VIC	1000 Steps Car Parking and Shared Use Path Bridge	Knox (C)	\$300,000	Active	
CDG	VIC	Eildon Park Reserve Pavilion Upgrade	Knox (C)	\$600,000	Completed	2/02/2018
CDG	VIC	Bayswater Activity Centre - Streetscape Works	Knox (C)	\$1,700,000	Completed	21/09/2018
CDG	VIC	Quarry Reserve Revitalisation	Knox (C)	\$1,700,000	Active	
CDG	VIC	Indian Community Centre	Knox (C)	\$2,500,000	Completed	31/05/2023
CDG	VIC	Construction of Multi-purpose Community facility at Fairpark Reserve	Knox (C)	\$3,000,000	Completed	8/04/2024
CDG	VIC	Knox Regional Netball Centre	Knox (C)	\$4,000,000	Completed	16/02/2023
CDG	VIC	Replacement of Two Bridges in the Railway Reserve	Latrobe (C)	\$30,000	Completed	3/05/2022
CDG	VIC	New Pavilion at the Churchill Synthetic Sports Pitch	Latrobe (C)	\$200,000	Completed	14/12/2018
CDG	VIC	Community Safety Upgrades - CCTV for Morwell CBD	Latrobe (C)	\$233,000	Completed	5/10/2018
CDG	VIC	Gippsland Plains Rail Trail	Latrobe (C)	\$267,000	Completed	29/09/2020
CDG	VIC	Traralgon West Sporting Complex	Latrobe (C)	\$300,000	Completed	17/10/2019
CDG	VIC	Moe All Abilities Play Space Upgrade	Latrobe (C)	\$350,000	Completed	10/09/2021
CDG	VIC	Morwell Recreation Reserve Precinct Master Plan - Stage 2 - Upgrade of Change Room Facilities (Previously known as Morwell Recreation Reserve Precinct Master Plan - Stage 2 - Upgrade of Facilities)	Latrobe (C)	\$600,000	Completed	4/03/2021
CDG	VIC	Moe-Newborough Multi-purpose Facility Development	Latrobe (C)	\$750,000	Completed	15/11/2021
CDG	VIC	Morwell Recreation Reserve Precinct Master Plan - Stage 5 - Cricket Oval Upgrades (formerly 'Morwell Recreation Reserve Precinct Master Plan - Stage 5 - Upgrade of Drainage and Playing Surface of Keegan Street Reserve').	Latrobe (C)	\$757,088	Completed	28/02/2021
CDG	VIC	Monash Reserve Multi-Use Pavilion and Courts	Latrobe (C)	\$800,000	Completed	14/08/2020

CDG	VIC	Morwell Recreation Reserve Precinct Master Plan - Stage 3 - Construction of New Netball Courts	Latrobe (C)	\$1,025,000	Completed	31/12/2018
CDG	VIC	Morwell Recreation Reserve Precinct Master Plan - Stage 1 - Synthetic Oval	Latrobe (C)	\$1,200,000	Completed	5/05/2021
CDG	VIC	Morwell Recreation Reserve Precinct Master Plan - Stage 4 - Construction of a New Shared Cricket/Netball Pavilion	Latrobe (C)	\$1,589,113	Completed	14/01/2019
CDG	VIC	Construction of the Morwell-Traralgon Shared Pathway	Latrobe (C)	\$1,600,000	Completed	19/12/2022
CDG	VIC	Energy from Waste Planning and Development	Latrobe (C)	\$2,500,000	Completed	15/10/2019
CDG	VIC	Latrobe Creative Precinct	Latrobe (C)	\$10,000,000	Completed	17/03/2022
CDG	VIC	Redevelopment of Donaldson Park Community Hub	Loddon (S)	\$2,500,000	Active	
CDG	VIC	Woodend Youth Facility Upgrade	Macedon Ranges (C)	\$50,000	Completed	29/03/2016
CDG	VIC	Macedon Ranges Sports Hub Business Plan	Macedon Ranges (C)	\$100,000	Completed	30/06/2018
CDG	VIC	Kyneton Showgrounds Upgrade to create female change rooms	Macedon Ranges (C)	\$250,000	Completed	20/03/2018
CDG	VIC	Macedon Ranges Regional Netball Complex project	Macedon Ranges (C)	\$325,000	Completed	30/12/2015
CDG	VIC	Kyneton Community Park Construction	Macedon Ranges (C)	\$500,000	Completed	28/06/2017
CDG	VIC	Manningham Chinese Senior Citizens Club Equipment Upgrade	Manningham (C)	\$5,000	Completed	31/08/2015
CDG	VIC	St Haralambos Church Purchase of Equipment for Community Programmes Project	Manningham (C)	\$15,000	Completed	29/06/2015
CDG	Vic	Installation of Lighting at Boronia Reserve	Manningham (C)	\$125,000	Completed	28/05/2021
CDG	Vic	Templestowe Leisure Centre Pavilion Upgrade	Manningham (C)	\$125,000	Completed	15/02/2021
CDG	Vic	Installation of Lighting at Rieschiecks Reserve	Manningham (C)	\$125,000	Completed	1/03/2022
CDG	VIC	Mansfield Armchair Cinema Refurbishment	Mansfield (S)	\$200,000	Completed	14/01/2020
CDG	VIC	Mansfield Indoor Sports Centre	Mansfield (S)	\$3,400,000	Completed	9/03/2022
CDG	VIC	Vietnamese Museum Australia	Maribyrnong	\$5,000,000	Active	
CDG	VIC	Whitten Oval Redevelopment (stage 2)	Maribyrnong	\$15,000,000	Active	
CDG	VIC	Heathmont Hornets Basketball Club Stadium / Heathmont East Primary School	Maroondah (C)	\$0	Withdrawn	
CDG	VIC	Croydon North Kindergarten storage	Maroondah (C)	\$15,000	Completed	7/07/2021
CDG	VIC	Lipscombe Park Kindergarten Kitchen Garden	Maroondah (C)	\$20,000	Completed	24/02/2021
CDG	VIC	Arrabri Kindergarten landscaping	Maroondah (C)	\$40,000	Completed	1/04/2022
CDG	VIC	Brentwood Park Kindergarten playground	Maroondah (C)	\$40,509	Completed	30/07/2021
CDG	VIC	Heathmont Scouts (3rd Heathmont)	Maroondah (C)	\$50,000	Completed	6/04/2023
CDG	VIC	Ringwood Uniting Outdoor Area	Maroondah (C)	\$50,000	Completed	26/11/2021
CDG	VIC	Croydon Central Scouts hall upgrade	Maroondah (C)	\$50,000	Completed	20/10/2022
CDG	VIC	Heathmont Scouts Hall Upgrade (1st Heathmont)	Maroondah (C)	\$70,000	Completed	22/03/2022
CDG	VIC	Croydon Scouts Hall Upgrade (3rd Croydon)	Maroondah (C)	\$70,000	Completed	7/09/2021
CDG	VIC	Driver Training Car Control Area Extension	Maroondah (C)	\$100,000	Completed	18/02/2015
CDG	VIC	Vedanta Centre Upgrade	Maroondah (C)	\$100,000	Completed	25/01/2023
CDG	VIC	Croydon Scouts (1st Croydon Hills)	Maroondah (C)	\$120,000	Completed	20/11/2023
CDG	VIC	Mooroolbark Scouts hall upgrade (1st Mooroolbark)	Maroondah (C)	\$120,000	Completed	27/04/2022
CDG	VIC	Ringwood Scouts (Ringwood East) (2nd and 3rd Ringwood)	Maroondah (C)	\$130,000	Active	
CDG	VIC	Croydon Men's Shed extension	Maroondah (C)	\$150,000	Completed	3/07/2017
CDG	VIC	Ringwood Scouts building upgrade (4th Ringwood)	Maroondah (C)	\$150,000	Active	
CDG	VIC	Maroondah Scouts hall upgrade (1st Maroondah)	Maroondah (C)	\$160,000	Completed	5/11/2021
CDG	VIC	Ringwood Scouts (Ringwood North) (7th Ringwood)	Maroondah (C)	\$160,000	Completed	22/03/2024

CDG	VIC	Pinemont Pre-School facility upgrade	Maroondah (C)	\$190,000	Completed	24/03/2022
CDG	VIC	Tarralla Kindergarten upgrade	Maroondah (C)	\$250,000	Completed	30/09/2022
CDG	VIC	Kevin Pratt Pavilion Redevelopment Project	Maroondah (C)	\$400,000	Completed	24/06/2016
CDG	VIC	East Ringwood Reserve Sporting Pavilion Redevelopment	Maroondah (C)	\$500,000	Completed	30/08/2018
CDG	VIC	HE Parker Sporting Pavilion	Maroondah (C)	\$500,000	Completed	30/06/2020
CDG	VIC	Construction of a New Pavilion at Silcock Reserve	Maroondah (C)	\$500,000	Completed	28/04/2022
CDG	VIC	Eastfield Park redevelopment, Croydon South	Maroondah (C)	\$1,000,000	Completed	18/08/2022
CDG	VIC	Norwood Secondary College Indoor Basketball Court	Maroondah (C)	\$1,600,000	Completed	19/12/2018
CDG	VIC	Maroondah Hospital Car Park	Maroondah (C)	\$2,000,000	Completed	7/10/2019
CDG	VIC	Construction of University of the Third Age (U3A) facility Croydon	Maroondah (C)	\$2,000,000	Completed	16/01/2023
CDG	VIC	Dorset Recreation Reserve Redevelopment	Maroondah (C)	\$2,000,000	Completed	30/01/2023
CDG	VIC	Construction of HE Parker Multi Sports Complex	Maroondah (C)	\$10,500,000	Completed	15/05/2019
CDG	VIC	Upgrade Outdoor Community Area at Donwood	Maroondah (C)	\$0	Terminated	
CDG	VIC	The Greek Community Centre Hub	Melbourne (C)	\$0	Withdrawn	
CDG	VIC	Ikon Park Redevelopment project	Melbourne (C)	\$15,000,000	Completed	30/09/2022
CDG	VIC	Sports and Medical Research Hub	Melbourne (C)	\$15,000,000	Completed	25/08/2023
CDG	VIC	Ouyen Lakes project	Mildura (RCC)	\$674,000	Completed	1/03/2021
CDG	VIC	Mildura Airport Instrument Landing System	Mildura (RCC)	\$2,000,000	Completed	23/12/2022
CDG	VIC	Upgrade to PA System in Clubrooms	Mitcham (C)	\$5,000	Completed	30/04/2020
CDG	VIC	Dr Stanley Cochrane Kindergarten Upgrade	Mitcham (C)	\$50,000	Completed	7/06/2022
CDG	VIC	Kilmore War Memorial Upgrade Project	Mitchell (S)	\$10,000	Completed	30/05/2015
CDG	VIC	Vietnam Veterans Commemorative Walk Stage 3 Project	Mitchell (S)	\$500,000	Completed	30/05/2016
CDG	VIC	Yarrawonga Multisport Stadium	Moira (S)	\$3,300,000	Active	
CDG	VIC	Mt Waverley RSL Capital Works Project	Monash (C)	\$0	Withdrawn	
CDG	VIC	Larpent Reserve Ground Redevelopment	Monash (C)	\$100,000	Completed	16/06/2015
CDG	VIC	Ashwood Reserve Pavilion Development	Monash (C)	\$150,000	Completed	9/03/2016
CDG	Vic	Capital Reserve Pavilion Redevelopment	Monash (C)	\$250,000	Completed	1/10/2015
CDG	VIC	Baranduda Scout Hall Refurbishment	Monash (C)	\$250,000	Completed	9/11/2020
CDG	VIC	Freeway Reserve Car Park Sealing and Lighting	Monash (C)	\$300,000	Completed	30/06/2017
CDG	VIC	Waverly District Netball Upgrade	Monash (C)	\$890,000	Completed	1/06/2018
CDG	VIC	Oakleigh Indoor Stadium and Regional Gymnastics Centre Development - Stage 1	Monash (C)	\$2,100,000	Completed	23/01/2021
CDG	VIC	Gilwell Park Scouts Adventure and Learning Centre	Monash (C)	\$5,000,000	Active	
CDG	VIC	Rosebud & Districts Men's Shed	Mornington Peninsula (S)	\$3,000	Completed	30/06/2020
CDG	VIC	Capel Sound New Bike/Walking track	Mornington Peninsula (S)	\$15,000	Completed	5/06/2020
CDG	VIC	Mt Eliza Cricket Club Outdoor Shade Structure	Mornington Peninsula (S)	\$20,000	Completed	8/04/2021
CDG	VIC	Somerville Bowls Club upgrade	Mornington Peninsula (S)	\$25,000	Completed	30/11/2021
CDG	VIC	Sorrento Bowls Club upgrade	Mornington Peninsula (S)	\$25,000	Completed	30/11/2021
CDG	VIC	Mornington Civic Bowls & Social Club upgrade	Mornington Peninsula (S)	\$25,000	Completed	30/11/2021
CDG	VIC	Rosebud Beach Bowling Club Lighting Installation	Mornington Peninsula (S)	\$25,000	Completed	24/11/2021
CDG	VIC	Mount Martha Bowls Club upgrade	Mornington Peninsula (S)	\$25,000	Completed	26/11/2019
CDG	VIC	Installation of Lights and Scoreboard at Dallas Brooks Park Oval	Mornington Peninsula (S)	\$32,000	Completed	31/05/2017
CDG	VIC	Public Safety Barriers Wallaroo Reserve	Mornington Peninsula (S)	\$50,000	Completed	8/09/2017
CDG	VIC	Harold Holt Memorial and Lookout Upgrade	Mornington Peninsula (S)	\$50,000	Completed	31/07/2023
CDG	VIC	Educational and training facilities fit-out of the Portsea SLSC	Mornington Peninsula (S)	\$100,000	Completed	18/11/2020

CDG	VIC	Rye Primary School upgrade of basketball courts	Mornington Peninsula (S)	\$100,000	Completed	27/11/2020
CDG	VIC	Bunguyan Recreation Reserve Pavilion Redevelopment (formerly Tyabb Junior Football/Netball Club)	Mornington Peninsula (S)	\$150,000	Completed	15/05/2019
CDG	VIC	Dromana Football/Netball Club	Mornington Peninsula (S)	\$150,000	Completed	28/04/2017
CDG	VIC	Tyabb Football Netball Club	Mornington Peninsula (S)	\$150,000	Completed	6/09/2023
CDG	VIC	Peninsula Link Signage	Mornington Peninsula (S)	\$175,000	Completed	1/06/2016
CDG	VIC	Upgrade of Carpark on Canadian Bay Road, Mt Eliza	Mornington Peninsula (S)	\$280,000	Completed	22/05/2018
CDG	VIC	Establishment of a Wellness Centre	Mornington Peninsula (S)	\$300,000	Active	
CDG	VIC	Mornington Golf Club's Recycled Water Infrastructure	Mornington Peninsula (S)	\$300,000	Completed	28/10/2020
CDG	VIC	Mornington Netball Courts	Mornington Peninsula (S)	\$500,000	Completed	1/06/2017
CDG	VIC	Refurbished new PHH building at Mornington (Home Hospice)	Mornington Peninsula (S)	\$535,790	Completed	31/12/2016
CDG	VIC	Empire Mall Upgrade - Mornington	Mornington Peninsula (S)	\$600,000	Completed	16/05/2018
CDG	Vic	Mornington Youth Resource Centre	Mornington Peninsula (S)	\$800,000	Completed	30/10/2015
CDG	VIC	Development of a Soccer Facility and Athletics Track at Civic Reserve	Mornington Peninsula (S)	\$1,000,000	Completed	1/11/2019
CDG	VIC	Abacus Learning Centre in Hastings	Mornington Peninsula (S)	\$1,200,000	Completed	13/10/2022
CDG	VIC	Development of a Soccer Facility and Athletics Track at Civic Reserve	Mornington Peninsula (S)	\$2,000,000	Completed	1/11/2019
CDG	VIC	Somerville to Baxter Shared Path	Mornington Peninsula (S)	\$2,000,000	Active	
CDG	VIC	Rosebud Aquatic Centre	Mornington Peninsula (S)	\$5,000,000	Completed	9/07/2021
CDG	VIC	New Respite/Community House Facility Project	Mount Alexander (S)	\$300,000	Completed	3/01/2016
CDG	VIC	Wesley Hill Recreation Reserve Redevelopment Stage 1	Mount Alexander (S)	\$1,900,000	Completed	20/03/2018
CDG	VIC	Stawell CBD Revitalisation	Northern Grampians (S)	\$800,000	Completed	30/04/2020
CDG	VIC	Middle Park Primary School Facilities Upgrade	Port Phillip (C)	\$500,000	Active	
CDG	VIC	St Kilda RSL Redevelopment	Port Phillip (C)	\$850,000	Completed	30/09/2020
CDG	VIC	Development of the William Cooper Centre at Punt Road Oval	Richmond Valley	\$15,000,000	Active	
CDG	VIC	Shepparton Foodshare	Shepparton	\$600,000	Active	
CDG	VIC	Redevelopment of Mirboo North Pool	South Gippsland (S)	\$600,000	Completed	15/07/2021
CDG	VIC	Carinya Lodge Residential Aged Care Upgrade	South Gippsland (S)	\$1,300,000	Completed	19/01/2023
CDG	VIC	Rehabilitation of the Port Welshpool Long Jetty	South Gippsland (S)	\$4,858,100	Completed	14/06/2019
CDG	VIC	Melville Oval Facilities Upgrade - Stage 1a	Southern Grampians (S)	\$0	Terminated	
CDG	VIC	Melville Oval Lighting Project	Southern Grampians (S)	\$125,000	Completed	26/05/2016
CDG	VIC	Melville Oval Facilities Upgrade	Southern Grampians (S)	\$4,043,000	Active	
CDG	VIC	Glenloch Inc rebuild of accommodation for full pensioners	Stonnington (C)	\$0	Withdrawn	
CDG	VIC	Melbourne Yarra Bike Trail	Stonnington (C)	\$400,000	Completed	22/12/2021
CDG	VIC	Very Special Kids Hospice	Stonnington (C)	\$4,000,000	Completed	30/06/2016
CDG	VIC	Stonnington Indoor Sports Stadium (formerly known as Prahran Netball Association new six outdoor courts with pavilion)	Stonnington (C)	\$4,000,000	Active	
CDG	VIC	Veterans Integrated Support Service / Post Traumatic Stress Wellness Centre	Strathbogie (S)	\$50,000	Completed	30/09/2022
CDG	VIC	Winchelsea RSL Memorial Cairns Installation	Surf Coast (S)	\$110,000	Completed	6/11/2020
CDG	VIC	Bob Pettitt Reserve Outdoor Performance Space	Surf Coast (S)	\$140,000	Completed	30/08/2021
CDG	VIC	Spring Creek Netball Pavilion Upgrade/Torquay netball courts upgrade	Surf Coast (S)	\$200,000	Completed	6/04/2019
CDG	VIC	Stribling Reserve Sports Lighting and Electronic Scoreboard project	Surf Coast (S)	\$230,000	Completed	27/02/2020
CDG	VIC	Banyul Warri Fields Stage 2 Youth Recreation and Play Zone	Surf Coast (S)	\$500,000	Completed	29/04/2017
CDG	VIC	Anglesea Bowling Club Upgrade	Surf Coast (S)	\$500,000	Completed	5/06/2018

CDG	VIC	Upgrade of the Jan Juc Surf Club	Surf Coast (S)	\$2,000,000	Completed	28/05/2020
CDG	VIC	Corryong and District Memorial Hall upgrade	Towong (S)	\$240,000	Completed	2/03/2021
CDG	Vic	Biggara Recreation Reserve Master Plan Implementation	Towong (S)	\$900,000	Active	
CDG	VIC	Bushfield Recreation Reserve Lighting Upgrade	Warrnambool (C)	\$225,000	Completed	3/10/2022
CDG	VIC	Loch Sport Foreshore Outdoor Fitness Equipment project	Wellington (S) (Vic)	\$100,000	Completed	25/05/2020
CDG	VIC	Yarram Showgrounds Upgrade	Wellington (S) (Vic)	\$250,000	Completed	17/09/2021
CDG	VIC	Rosedale Civic Renewal & Willow Park Campground	Wellington (S) (Vic)	\$1,000,000	Completed	27/06/2019
CDG	VIC	Beaconsfield Officer Scout Hall	West Tamar	\$200,000	Completed	26/07/2022
CDG	VIC	Expansion of the Whitehorse Men's Shed	Whitehorse (C)	\$20,000	Completed	31/01/2018
CDG	VIC	Vermont Men's Shed extension	Whitehorse (C)	\$20,000	Completed	18/09/2020
CDG	VIC	Lighting Upgrade for Box Hill Kew Hockey Club	Whitehorse (C)	\$25,000	Completed	31/03/2020
CDG	VIC	Walker Park Community safety netting projects	Whitehorse (C)	\$30,000	Completed	23/05/2014
CDG	VIC	Rangeview Preschool solar panels	Whitehorse (C)	\$30,000	Completed	21/01/2021
CDG	VIC	1st Vermont Scout Hall Upgrade	Whitehorse (C)	\$35,000	Completed	31/03/2021
CDG	VIC	Upgrade of Facilities at Vermont Girl Guides Hall	Whitehorse (C)	\$50,000	Completed	31/03/2021
CDG	VIC	Heatherdale Scouts hall upgrade (1st Heatherdale)	Whitehorse (C)	\$60,000	Completed	9/02/2021
CDG	VIC	Eastmont Kindergarten Vermont Facilities Upgrade	Whitehorse (C)	\$80,000	Completed	30/04/2021
CDG	VIC	Redevelopment of Facilities	Whitehorse (C)	\$100,000	Active	
CDG	VIC	Bennettswood Reserve Sports Field Lighting Upgrade and Capital Works	Whitehorse (C)	\$100,000	Active	
CDG	VIC	Vermont South Bowls Club	Whitehorse (C)	\$300,000	Completed	1/02/2024
CDG	VIC	Upgrade and Redevelopment of the Clubrooms at Walker Park	Whitehorse (C)	\$400,000	Completed	30/04/2021
CDG	VIC	Construction of a New Pavilion at Morton Park	Whitehorse (C)	\$500,000	Completed	8/06/2021
CDG	VIC	Construction of a Pavilion at Heatherdale Reserve	Whitehorse (C)	\$2,000,000	Completed	16/03/2023
CDG	VIC	Construction of Basketball Courts	Whitehorse (C)	\$0	Withdrawn	
CDG	VIC	Whittlesea Football and Netball Club upgrade	Whittlesea (C)	\$262,000	Completed	8/03/2016
CDG	VIC	Laurimar Town Park Pavilion	Whittlesea (C)	\$300,000	Completed	28/10/2015
CDG	VIC	Woodland Waters Reserve and Pavilion (Mernda Football and Netball Club)	Whittlesea (C)	\$2,500,000	Completed	13/10/2015
CDG	VIC	Solar Powered Stop Lights for Doreen CFA (Yan Yean Rd)	Whittlesea (C), Nillumbik (S)	\$20,000	Completed	27/02/2018
CDG	VIC	Melrose Drive/Hume Freeway overpass barriers	Wodonga (C)	\$0	Withdrawn	
CDG	VIC	Wodonga Senior Secondary College School Hall refurbishment	Wodonga (C)	\$5,000,000	Completed	30/04/2023
CDG	VIC	Baranduda Fields Sporting Complex Upgrade	Wodonga (C)	\$10,000,000	Active	
CDG	VIC	The Greek Centre for Contemporary Culture Heritage and Visual Arts Programme	Yarra (C)	\$455,000	Completed	15/10/2017
CDG	VIC	FareShare Charity Kitchen	Yarra (C)	\$2,000,000	Completed	4/12/2023
CDG	VIC	Melbourne Indigenous Transition School Alumni Boarding House for Girls	Yarra (C)	\$10,000,000	Completed	9/09/2023
CDG	VIC	Stable One - Affordable Supported Accommodation Village	Yarra Ranges	\$0	Withdrawn	
CDG	VIC	Warburton Recreation Reserve Upgrade Football Posts	Yarra Ranges	\$10,000	Completed	20/03/2015
CDG	VIC	Monbulk Reserve Netball Court Surface Upgrade and Shelter Construction Project	Yarra Ranges	\$15,000	Completed	24/11/2014
CDG	VIC	Spectrum Journeys premises fit out at Chirnside Park	Yarra Ranges	\$22,500	Completed	4/03/2020
CDG	VIC	Ferny Creek Scout Hall - shed construction	Yarra Ranges	\$40,000	Completed	6/08/2020

CDG	VIC	Mount Evelyn Netball Club Upgrade Project	Yarra Ranges	\$45,000	Completed	2/06/2016
CDG	VIC	Dandenong Ranges RSL Sub Branch Upgrade (Sassafras)	Yarra Ranges	\$45,000	Completed	25/07/2022
CDG	VIC	Healesville Hospital Small Rural Health Service (SRHS) Business Case Study Project	Yarra Ranges	\$50,000	Completed	10/12/2015
CDG	VIC	Yarra Junction Sports Pavilion	Yarra Ranges	\$50,000	Completed	29/08/2018
CDG	VIC	Installation of Sports Field Lighting at Olinda Reserve Project	Yarra Ranges	\$50,000	Completed	30/06/2014
CDG	VIC	1000 Steps Drinking Fountains	Yarra Ranges	\$50,000	Completed	31/10/2017
CDG	VIC	Healesville Memorial Hall Solar Upgrade	Yarra Ranges	\$50,000	Completed	31/03/2021
CDG	VIC	Yarra Centre Solar Upgrade - Recreation Hub, Resilient Relief and Recovery Centre	Yarra Ranges	\$50,000	Completed	26/04/2021
CDG	VIC	Pinks Reserve Regional Netball Facility Court Shelters Project	Yarra Ranges	\$60,000	Completed	31/07/2014
CDG	VIC	Installation of Netball Lighting at Don Road Sporting Complex	Yarra Ranges	\$70,000	Completed	6/09/2017
CDG	VIC	Installation of Netball Lighting at Montrose Recreation Reserve	Yarra Ranges	\$70,000	Completed	21/11/2017
CDG	VIC	Yarra Glen Memorial Hall Solar Upgrade - Community Hub, Resilient Relief and Recovery Centre	Yarra Ranges	\$70,000	Completed	31/03/2021
CDG	VIC	Queens Park Sports Pavilion Upgrade	Yarra Ranges	\$75,000	Completed	18/10/2017
CDG	VIC	George Ingram VC Memorial Upgrade (Seville War Memorial)	Yarra Ranges	\$75,000	Completed	16/03/2021
CDG	VIC	Construction of Menzies Creek Primary School Car Park	Yarra Ranges	\$80,000	Completed	30/04/2021
CDG	VIC	Healesville Renewable Energy Hub	Yarra Ranges	\$90,000	Completed	25/07/2022
CDG	VIC	Launching Place Primary School - Parking Area Construction	Yarra Ranges	\$105,435	Completed	22/07/2015
CDG	VIC	New facilities for Coldstream netballers	Yarra Ranges	\$140,000	Completed	27/06/2018
CDG	VIC	Ferny Creek Scouts Hall Refurbishment	Yarra Ranges	\$200,000	Completed	31/12/2020
CDG	VIC	Belgrave South Football Club - Contribution to Ground Redevelopment	Yarra Ranges	\$250,000	Completed	14/09/2017
CDG	VIC	Woori Yallock Primary School - Car Park Construction	Yarra Ranges	\$259,000	Completed	1/02/2016
CDG	VIC	CCTV Security Cameras in Selected Towns	Yarra Ranges	\$405,427	Completed	30/10/2022
CDG	VIC	Don Road Reserve Sports Pavilion - Healesville	Yarra Ranges	\$500,000	Completed	9/12/2016
CDG	VIC	Upwey Community Recreational and Sporting Hub	Yarra Ranges	\$500,000	Completed	24/03/2018
CDG	VIC	Construction of Pavilion at Kilsyth Recreation Reserve	Yarra Ranges	\$500,000	Completed	1/07/2019
CDG	VIC	Construction of Monbulk Community Sports Pavilion	Yarra Ranges	\$600,000	Completed	26/08/2019
CDG	VIC	Esther Park Community Sports Pavilion upgrade	Yarra Ranges	\$1,000,000	Completed	24/02/2021
CDG	VIC	Upgrade of lighting at Kimberley Recreation Reserve Ground	Yarra Ranges	\$1,000,000	Completed	17/03/2021
CDG	VIC	Mt Evelyn Recreation Reserve Pavilion upgrade (formerly known as 'Mt Evelyn Recreation Reserve Pavilion')	Yarra Ranges	\$1,000,000	Completed	30/06/2023
CDG	VIC	Wandin Community Sports Pavilion upgrade	Yarra Ranges	\$1,000,000	Completed	1/05/2021
CDG	VIC	Monbulk Soccer Club Facilities Upgrade	Yarra Ranges	\$2,000,000	Completed	17/03/2017
CDG	VIC	Development & Construction of the RidgeWalk	Yarra Ranges	\$2,500,000	Active	
CDG	VIC	Yarra Valley Tourist Railway	Yarra Ranges	\$3,560,000	Active	
CDG	VIC	Chinese aged care facility construction		\$0	Withdrawn	
CDG	VIC	Craig Family Centre Solar Panels		\$0	Terminated	
CDG	Vic	Ensay Recreation Reserve Revitalisation	East Gippsland (S)	\$2,300,000	Active	
CDG	WA	Great Southern Centennial Park	Albany (C)	\$8,250,000	Completed	25/10/2017
CDG	WA	Armadale Senior Football Club Upgrades	Armadale (C)	\$50,000	Completed	5/03/2018
CDG	WA	Armadale Aquatic Centre	Armadale (C)	\$10,000,000	Completed	18/02/2019
CDG	WA	Bayswater City Soccer Club	Bayswater (C)	\$150,000	Completed	21/01/2019

CDG	WA	Bayswater Tennis Club	Bayswater (C)	\$750,000	Completed	30/07/2018
CDG	WA	Bayswater Bowls Club upgrade	Bayswater (C)	\$20,000	Completed	16/02/2021
CDG	WA	Faulkner Park Smart Precinct Project	Belmont (C)	\$540,000	Completed	9/03/2021
CDG	WA	Construction of Belmont Community Centre & Library	Belmont (C)	\$9,675,081	Completed	12/10/2020
CDG	WA	Beverley Swimming Club Upgrade	Beverley (S)	\$23,000	Completed	12/03/2017
CDG	WA	Boddington Old School Darminning Room Repairs Project	Boddington (S)	\$14,000	Completed	31/12/2014
CDG	WA	Stage 2 Boyup Brook Music Park Infrastructure	Boyup Brook (S)	\$155,300	Completed	15/06/2016
CDG	WA	Broome Volunteer Sea Rescue HQ and Vessel Project	Broome (S)	\$500,000	Completed	18/06/2017
CDG	WA	Royal Flying Doctor Service Base Broome Project	Broome (S)	\$2,700,000	Completed	31/03/2019
CDG	WA	Busselton Regional Airport Expansion Stage 1B	Busselton (C)	\$500,000	Completed	20/02/2015
CDG	WA	Upgrade of the Busselton-Margaret River Regional Airport	Busselton (C)	\$9,779,765	Completed	28/04/2022
CDG	WA	Rostrata Family & Neighbourhood Centre Kitchen Upgrade	Canning (C)	\$20,000	Completed	27/05/2020
CDG	WA	Willetton Bowling Club	Canning (C)	\$250,000	Completed	10/04/2017
CDG	WA	Indian Society Community Building	Canning (C)	\$2,500,000	Completed	10/10/2021
CDG	WA	Willetton Basketball Stadium Expansion	Canning (C)	\$5,500,000	Completed	13/02/2020
CDG	WA	Football West Stadium Soccer Training Facilities	Canning (C)	\$16,250,000	Completed	30/06/2023
CDG	WA	Christmas Island Senior Citizens Centre	Christmas Island (S)	\$450,000	Completed	31/03/2016
CDG	WA	McKenzie Pavilion Cresswell Park	Claremont (T)	\$1,000,000	Completed	29/03/2022
CDG	WA	Regional Physical Activity and Education Centre at Cockburn Central West	Cockburn (C)	\$10,000,000	Completed	19/05/2017
CDG	WA	Jurien Bay RSL Memorial and Community Centre	Dandaragan (S)	\$1,200,000	Active	
CDG	WA	Denmark Riverside Club Stage 1	Denmark (S)	\$500,000	Completed	27/10/2016
CDG	WA	Esperance Waterfront Sustainable Infrastructure Project	Esperance (S)	\$400,000	Completed	30/06/2015
CDG	WA	Development of the Ningaloo Centre	Exmouth (S)	\$7,000,000	Completed	30/09/2018
CDG	WA	Leeuwin Ocean Adventure Foundation STS Leeuwin Refit	Fremantle	\$1,000,000	Completed	31/10/2022
CDG	WA	Lancelin Skate and BMX Park	Gingin (S)	\$126,000	Completed	14/02/2018
CDG	WA	Construction of new playground at Granville Park	Gingin (S)	\$234,000	Completed	30/06/2021
CDG	WA	Redevelopment of Lancelin Foreshore	Gingin (S)	\$250,000	Completed	2/01/2023
CDG	WA	Maddington Men's Shed Facilities Upgrade	Gosnells (C)	\$90,000	Completed	1/04/2022
CDG	WA	Canning Vale Hindu Temple project	Gosnells (C)	\$250,000	Completed	2/08/2021
CDG	WA	Sutherland Park Hockey Club	Gosnells (C)	\$1,300,000	Completed	31/08/2018
CDG	WA	Thornlie Bowls Club and Community Centre	Gosnells (C)	\$2,400,000	Completed	22/12/2021
CDG	WA	Thornlie/Barbagallo Baseball Park Upgrade	Gosnells (C)	\$6,000,000	Completed	19/04/2021
CDG	WA	Geraldton Cathedral Precinct	Greater Geraldton (C)	\$3,000,000	Completed	21/12/2017
CDG	WA	Halls Creek Aquatic & Recreation Centre - Solar Power	Halls Creek (S)	\$249,899	Completed	12/03/2020
CDG	WA	Installation of PA System	Kalamunda (C)	\$8,500	Completed	4/08/2014
CDG	WA	Kalamunda Men's Shed	Kalamunda (C)	\$112,515	Completed	3/06/2020
CDG	WA	Kalamunda Community Learning Centre Upgrade	Kalamunda (C)	\$1,000,000	Completed	28/05/2022
CDG	WA	Hartfield Park Development	Kalamunda (C)	\$2,000,000	Active	
CDG	WA	Civic Infrastructure Wellness Project	Karratha (C)	\$500,000	Completed	30/01/2016
CDG	WA	Hindu Temple - Mandogalup Murugan	Kwinana (C)	\$250,000	Completed	26/03/2020
CDG	WA	Kwinana Adventure Playground	Kwinana (C)	\$2,000,000	Completed	5/10/2016
CDG	WA	Gwalia Upgrade Project	Leonora (S)	\$980,000	Completed	12/04/2019
CDG	WA	Mandurah RSL security system -	Mandurah (C)	\$8,400	Completed	15/01/2019
CDG	WA	Safer Streets - Family Friendly Foreshore	Mandurah (C)	\$150,000	Completed	30/06/2017

CDG	WA	Port Bouvard Surf Life Saving Club Redevelopment	Mandurah (C)	\$1,000,000	Completed	24/07/2019
CDG	WA	PYMS Health Hub	Mandurah (C)	\$2,000,000	Completed	17/04/2019
CDG	WA	Mandurah Aquatic and Recreation Centre Redevelopment	Mandurah (C)	\$10,000,000	Completed	14/04/2017
CDG	WA	Moora Residential College	Moora (S)	\$8,700,000	Completed	12/11/2021
CDG	WA	Chidlow Community Hall Upgrade	Mundaring (S)	\$11,000	Completed	31/01/2021
CDG	WA	Mundaring Oval Lighting Upgrade	Mundaring (S)	\$65,000	Completed	1/05/2020
CDG	WA	Chidlow Oval Lighting	Mundaring (S)	\$100,000	Completed	31/07/2019
CDG	WA	Mahogany Creek Progress Association Hall Upgrade Project	Mundaring (S)	\$100,000	Completed	31/08/2021
CDG	WA	Mundaring Oval lighting	Mundaring (S)	\$130,000	Completed	1/05/2020
CDG	WA	Darlington Sports and Recreation Stage 2 upgrade of Pavilion	Mundaring (S)	\$150,000	Completed	17/12/2019
CDG	WA	Morgan John Morgan Reserve Upgrade	Mundaring (S)	\$200,000	Completed	28/06/2022
CDG	WA	Mundaring Men's Shed Project	Mundaring (S)	\$900,000	Active	
CDG	WA	Pinjarra Men's Shed	Murray (S) (WA)	\$22,000	Completed	20/01/2020
CDG	WA	Swanbourne Nedlands Surf Life Saving Club Upgrade	Nedlands	\$610,000	Completed	15/06/2023
CDG	WA	Bakers Hill Recreation Centre Community Project	Northam (S)	\$90,000	Completed	18/08/2020
CDG	WA	WACA Ground Improvement Project	Perth (C)	\$30,000,000	Active	
CDG	WA	Sounness Park Community Recreational Development Park	Plantagenet (S)	\$1,004,300	Completed	21/10/2016
CDG	WA	City of South Perth Aquatic Centre Study	South Perth (C)	\$45,000	Completed	17/05/2015
CDG	WA	Jewish Community Centre Dianella Upgrade	Stirling (C)	\$0	Completed	7/11/2022
CDG	WA	Carine Cats Ball Club renovation	Stirling (C)	\$0	Terminated	
CDG	WA	Buddhist Teaching Aids Project	Stirling (C)	\$2,000	Completed	24/09/2014
CDG	WA	Purchase of Kitchen Equipment and Supplies Project	Stirling (C)	\$4,500	Completed	31/12/2014
CDG	WA	Early Years Reading Corner Project	Stirling (C)	\$5,000	Completed	21/02/2015
CDG	WA	Macedonian Cultural Centre 'Ilinden' Facilities Upgrade Project	Stirling (C)	\$8,000	Completed	28/02/2020
CDG	WA	Nollamara Children's Respite Centre	Stirling (C)	\$10,000	Completed	31/03/2017
CDG	WA	African Australian Union	Stirling (C)	\$13,000	Completed	20/05/2022
CDG	WA	City of Stirling defibrillators to be housed at City of Stirling community centres.	Stirling (C)	\$15,000	Completed	10/03/2020
CDG	WA	Wadjak Northside Aboriginal Community Bush Tucker Garden	Stirling (C)	\$20,000	Completed	30/06/2021
CDG	WA	Marmion Marine Park (MMP) and Adjacent Dunes – Engagement of Public in Care	Stirling (C)	\$20,000	Completed	16/09/2021
CDG	WA	Edmund Rice Lions Transport Vehicle	Stirling (C)	\$40,000	Completed	1/09/2017
CDG	WA	Inglewood on Beaufort Place activation strategy	Stirling (C)	\$50,000	Completed	18/02/2020
CDG	WA	Noorul Islam Society CCTV - Mirrabooka Mosque	Stirling (C)	\$85,000	Completed	3/02/2024
CDG	WA	Rye Reserve Upgrade	Stirling (C)	\$113,302	Completed	29/06/2017
CDG	WA	New Surfing WA Headquarters at Trigg	Stirling (C)	\$4,000,000	Completed	10/08/2022
CDG	WA	Jewish Community Centre	Stirling (C)	\$6,300,000	Active	
CDG	WA	Bellevue RSL - new memorial	Swan (C)	\$0	Withdrawn	
CDG	WA	Eastern Blades Hockey Club, Beechboro	Swan (C)	\$5,000	Completed	31/03/2019
CDG	WA	BB United Soccer Club	Swan (C)	\$7,000	Completed	5/09/2019
CDG	WA	Cracovia Soccer Club Facilities Upgrade	Swan (C)	\$17,000	Completed	11/08/2017
CDG	WA	Dungeon Youth Centre Commuter Bus	Swan (C)	\$40,000	Completed	27/06/2017
CDG	WA	Percy Cullen Oval	Swan (C)	\$100,000	Completed	7/02/2019
CDG	WA	Kingfisher AFL Oval Lighting Upgrade	Swan (C)	\$100,000	Completed	4/01/2021
CDG	WA	Kingfisher Soccer Oval Lighting Upgrade	Swan (C)	\$100,000	Completed	4/01/2021

CDG	WA	Upgrade of Sports Floodlighting Infrastructure at Altone Oval	Swan (C)	\$100,000	Completed	4/01/2021
CDG	WA	Ellenbrook Mobile CCTV Project	Swan (C)	\$100,000	Completed	31/07/2021
CDG	WA	Mobile CCTV - Altone and Ballajurra Project	Swan (C)	\$150,000	Completed	16/07/2021
CDG	WA	Sikh Temple - Bennett Springs	Swan (C)	\$250,000	Active	
CDG	WA	WA Chin Christian School Community Classrooms	Swan (C)	\$400,000	Completed	1/11/2022
CDG	WA	Parkerville Child Advocacy Centre Construction	Swan (C)	\$1,400,000	Completed	21/10/2019
CDG	WA	Town of Victoria Park - Stage 2 Lighting upgrade	Victoria Park (T)	\$300,000	Completed	1/07/2022
CDG	WA	Lathlain Precinct Redevelopment Zone 1 Project	Victoria Park (T)	\$4,000,000	Active	
CDG	WA	Edward Millen Redevelopment Project	Victoria Park (T)	\$4,000,000	Active	
CDG	WA	Lathlain Park Redevelopment (West Coast Eagles)	Victoria Park (T)	\$10,000,000	Completed	16/08/2019
CDG	WA	Refurbishment of the Floreat Athena Football Club	Vincent	\$3,000,000	Active	
CDG	WA	Purchase of Equipment for Yanchep Scout Group	Wanneroo (C)	\$5,000	Completed	22/08/2017
CDG	WA	Kingsway Olympic Soccer Club Air Conditioning	Wanneroo (C)	\$50,000	Completed	13/06/2018
CDG	WA	Design and Construction of Multipurpose Change Rooms at Kingsway Regional Sporting Complex (formerly Kingsway Regional Sporting Complex and initially Change Room Facilities for Wanneroo City Soccer Club)	Wanneroo (C)	\$150,000	Completed	24/06/2020
CDG	WA	Construction of Change Room Facilities and Grandstand at Kingsway Regional Sporting Complex - Kingsway Olympic	Wanneroo (C)	\$200,000	Completed	26/09/2019
CDG	WA	Installation of Floodlights at Kingsway Regional Sporting Complex Netball Facility	Wanneroo (C)	\$500,000	Completed	14/08/2018
CDG	WA	Vietnamese Community Centre	Wanneroo (C)	\$750,000	Active	
CDG	WA	CCTV – Infrastructure funding (Wanneroo)	Wanneroo (C)	\$850,000	Active	
CDG	WA	Construction of New Sports Facilities, Halesworth Park, Butler project	Wanneroo (C)	\$5,000,000	Active	
CDG	WA	York Skate Park Project	York (S)	\$350,000	Completed	28/05/2020

Stronger Communities Program (SCP) (Round 8) - Project Listing as at 30 April 2024

Program	State	Project Name	Location - Postcode	AG Funding	Project Status	Actual Completion Date
SCP (Round 8)	ACT	Upgrade of Facility	2600	\$10,000	Completed	12/09/2023
SCP (Round 8)	ACT	Purchase of IT Equipment	2601	\$12,000	Completed	30/11/2023
SCP (Round 8)	ACT	Construction of Community Garden	2601	\$2,500	Completed	4/12/2023
SCP (Round 8)	ACT	Upgrade of Community Garden	2602	\$15,100	Active	
SCP (Round 8)	ACT	Upgrade of Equipment	2602	\$5,000	Completed	1/10/2023
SCP (Round 8)	ACT	Purchase of Vehicle	2603	\$14,000	Completed	30/10/2023
SCP (Round 8)	ACT	Installation of Seats	2603	\$2,500	Completed	31/08/2023
SCP (Round 8)	ACT	Refurbishment of Vehicle	2603	\$5,000	Completed	31/03/2024
SCP (Round 8)	ACT	Installation of Community Garden	2604	\$10,000	Completed	30/11/2023
SCP (Round 8)	ACT	Installation of Flooring and Storage	2605	\$16,000	Completed	30/11/2023
SCP (Round 8)	ACT	Upgrade of Facilities	2606	\$5,500	Completed	30/11/2023
SCP (Round 8)	ACT	Purchase of Equipment	2607	\$4,000	Active	
SCP (Round 8)	ACT	Fit Out of Funeral Preparation Space	2609	\$7,530	Active	
SCP (Round 8)	ACT	Installation of Veranda	2611	\$3,500	Completed	31/12/2023
SCP (Round 8)	ACT	Installation of Park Benches	2611	\$5,854	Completed	31/08/2023

SCP (Round 8)	ACT	Installation of Defibrillator	2612	\$2,500	Completed	31/08/2023
SCP (Round 8)	ACT	Renovation of Facilities	2612	\$13,766	Completed	1/08/2023
SCP (Round 8)	ACT	Upgrade of Flooring	2614	\$10,000	Active	
SCP (Round 8)	ACT	Upgrade of Guide Hall	2614	\$7,370	Completed	30/11/2023
SCP (Round 8)	ACT	Upgrade of Facilities	2614	\$10,000	Completed	31/08/2023
SCP (Round 8)	ACT	Refurbishment of Scout Hall	2614	\$20,000	Active	
SCP (Round 8)	ACT	Extension of Clubhouse	2615	\$20,000	Completed	20/12/2023
SCP (Round 8)	ACT	Refurbishment of Floor Covering	2615	\$9,700	Completed	23/12/2023
SCP (Round 8)	ACT	Purchase of Sports Equipment	2615	\$15,000	Completed	31/12/2023
SCP (Round 8)	ACT	Purchase of Equipment	2615	\$5,900	Completed	28/09/2023
SCP (Round 8)	ACT	Refurbishment of Building	2615	\$8,000	Completed	1/03/2024
SCP (Round 8)	ACT	Purchase of Laptops and Equipment	2617	\$2,500	Completed	4/08/2023
SCP (Round 8)	ACT	Upgrade of Facilities	2900	\$8,000	Completed	30/09/2023
SCP (Round 8)	ACT	Purchase of Equipment	2900	\$7,800	Active	
SCP (Round 8)	ACT	Purchase of Sporting Equipment	2900	\$20,000	Completed	31/12/2023
SCP (Round 8)	ACT	Purchase of Storage Facility	2902	\$8,980	Completed	31/08/2023
SCP (Round 8)	ACT	Construction of a Shelter	2902	\$4,000	Active	
SCP (Round 8)	ACT	Purchase of First Aid Equipment	2903	\$5,465	Completed	30/09/2023
SCP (Round 8)	ACT	Installation of Public Art	2903	\$3,000	Completed	3/09/2023
SCP (Round 8)	ACT	Renovation of Hall	2905	\$15,000	Active	
SCP (Round 8)	ACT	Purchase of Sensory Equipment	2905	\$10,000	Completed	2/10/2023
SCP (Round 8)	ACT	Construction of Community Garden	2906	\$2,500	Completed	22/12/2023
SCP (Round 8)	ACT	Upgrade of Studio	2912	\$20,000	Completed	31/12/2023
SCP (Round 8)	ACT	Purchase of Sewing Equipment	2912	\$7,400	Completed	31/12/2023
SCP (Round 8)	ACT	Purchase of Trailer	2913	\$20,000	Completed	31/12/2023
SCP (Round 8)	ACT	Installation of Shade Structures	2914	\$14,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Recycling Equipment	2000	\$4,000	Completed	29/02/2024
SCP (Round 8)	NSW	Upgrade of Facility	2008	\$12,190	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2010	\$5,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2010	\$3,000	Completed	31/12/2023
SCP (Round 8)	NSW	Refurbishment of Building	2015	\$10,000	Completed	15/12/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2015	\$10,000	Completed	30/04/2024
SCP (Round 8)	NSW	Installation of Storage and Racking	2015	\$3,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Office Equipment	2015	\$3,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Mural	2015	\$20,000	Active	
SCP (Round 8)	NSW	Installation of Flooring	2016	\$15,818	Completed	4/08/2023
SCP (Round 8)	NSW	Installation of Air-Conditioning	2016	\$16,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Laptops	2016	\$5,000	Completed	31/10/2023
SCP (Round 8)	NSW	Refurbishment of Facilities	2018	\$15,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Vehicle	2018	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of ICT Equipment and Software	2019	\$10,000	Completed	1/11/2023
SCP (Round 8)	NSW	Purchase of Truck	2019	\$18,000	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Community Garden	2021	\$2,500	Completed	29/02/2024
SCP (Round 8)	NSW	Installation of Turf Nets	2022	\$15,000	Completed	22/12/2023
SCP (Round 8)	NSW	Purchase of All Terrain Vehicle	2026	\$20,000	Completed	31/08/2023

SCP (Round 8)	NSW	Refurbishment of Playground	2026	\$12,100	Active	
SCP (Round 8)	NSW	Refurbishment of Building	2026	\$18,000	Completed	22/10/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2026	\$15,000	Completed	1/10/2023
SCP (Round 8)	NSW	Installation of Access Ramp	2026	\$20,000	Active	
SCP (Round 8)	NSW	Upgrade of Community Garden	2026	\$15,000	Completed	30/10/2023
SCP (Round 8)	NSW	Purchase of Vehicles	2029	\$18,000	Completed	29/12/2023
SCP (Round 8)	NSW	Upgrade of Storage Shed	2029	\$6,900	Active	
SCP (Round 8)	NSW	Purchase of Vehicle	2031	\$10,000	Completed	4/12/2023
SCP (Round 8)	NSW	Installation of Shade Structures	2031	\$7,500	Completed	1/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2032	\$2,500	Completed	18/12/2023
SCP (Round 8)	NSW	Purchase of Vehicle	2033	\$18,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2035	\$10,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Trailer	2035	\$8,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Curtains and Blinds	2036	\$8,000	Completed	29/02/2024
SCP (Round 8)	NSW	Establish a CRM Platform	2036	\$15,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2036	\$18,000	Completed	21/12/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment and Uniforms	2036	\$5,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2037	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Equipment	2039	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Outdoor Seating Facilities	2040	\$20,000	Completed	30/11/2023
SCP (Round 8)	NSW	Refurbishment of Building	2041	\$20,000	Completed	1/09/2023
SCP (Round 8)	NSW	Installation of Solar Panels	2042	\$15,000	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Laptops	2042	\$9,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Flooring	2042	\$20,000	Active	
SCP (Round 8)	NSW	Construction of Outdoor Area	2046	\$12,500	Completed	31/01/2024
SCP (Round 8)	NSW	Installation of Storage Container	2046	\$4,000	Completed	31/10/2023
SCP (Round 8)	NSW	Refurbishment of Pontoon	2047	\$10,000	Completed	22/12/2023
SCP (Round 8)	NSW	Refurbishment of Building	2060	\$10,000	Active	
SCP (Round 8)	NSW	Upgrade of Community Garden	2060	\$7,250	Active	
SCP (Round 8)	NSW	Construction of Machinery Shed	2063	\$6,500	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Timing System	2063	\$12,535	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Community Garden	2064	\$10,000	Completed	30/09/2023
SCP (Round 8)	NSW	Refurbishment of Office	2065	\$15,000	Active	
SCP (Round 8)	NSW	Purchase of Ergonomic Equipment	2065	\$15,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Equipment	2066	\$6,715	Completed	1/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2066	\$3,000	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Play Area	2066	\$15,000	Active	
SCP (Round 8)	NSW	Purchase of IT Equipment	2067	\$3,500	Completed	25/09/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2067	\$3,500	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Vehicle	2068	\$20,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2068	\$2,500	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Lift	2070	\$15,000	Completed	1/12/2023
SCP (Round 8)	NSW	Upgrade of Basketball Courts	2070	\$7,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Uniforms	2073	\$12,000	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2073	\$11,000	Completed	30/11/2023

SCP (Round 8)	NSW	Purchase of ICT Equipment	2074	\$5,397	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Canteen Facilities	2074	\$3,000	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Kitchen Equipment	2074	\$4,039	Active	
SCP (Round 8)	NSW	Purchase of ICT Equipment	2074	\$4,500	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Air Conditioner	2075	\$8,262	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Driveway	2075	\$6,930	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2075	\$11,973	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2076	\$3,500	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Audiovisual Equipment	2076	\$18,725	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Church	2076	\$15,000	Completed	24/12/2023
SCP (Round 8)	NSW	Installation of Outdoor Seating Facilities	2077	\$10,000	Active	
SCP (Round 8)	NSW	Refurbishment of Hall	2077	\$7,736	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2077	\$15,000	Completed	28/09/2023
SCP (Round 8)	NSW	Upgrade of Canteen Facilities	2077	\$12,600	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Shed Facility	2080	\$20,000	Completed	30/11/2023
SCP (Round 8)	NSW	Installation of Sports Equipment	2081	\$3,000	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Club Facilities	2083	\$12,000	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2084	\$14,702	Active	
SCP (Round 8)	NSW	Purchase of Workshop Tools	2085	\$2,500	Completed	31/08/2023
SCP (Round 8)	NSW	Construction of Access Ramp	2085	\$6,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Musical Instruments and Equipment	2086	\$3,500	Completed	1/12/2023
SCP (Round 8)	NSW	Installation of Solar Panels	2086	\$11,000	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Amenities	2086	\$10,000	Completed	22/12/2023
SCP (Round 8)	NSW	Upgrade of Outdoor Area	2086	\$15,000	Completed	22/12/2023
SCP (Round 8)	NSW	Purchase of Communications Equipment	2088	\$8,000	Completed	29/12/2023
SCP (Round 8)	NSW	Renovation of Hall	2088	\$5,000	Active	
SCP (Round 8)	NSW	Upgrade of Kitchen	2088	\$10,000	Completed	31/03/2024
SCP (Round 8)	NSW	Purchase of Equipment	2088	\$5,000	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of Marquee	2088	\$2,500	Completed	30/08/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2090	\$10,000	Active	
SCP (Round 8)	NSW	Upgrade of Seating	2092	\$10,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Audio Visual Equipment	2095	\$5,000	Active	
SCP (Round 8)	NSW	Purchase Green Keeping Equipment	2095	\$2,500	Completed	2/08/2023
SCP (Round 8)	NSW	Purchase of Website	2095	\$8,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Vehicle	2095	\$18,000	Completed	30/12/2023
SCP (Round 8)	NSW	Upgrade of Club Facilities	2095	\$10,000	Completed	31/10/2023
SCP (Round 8)	NSW	Upgrade of Website	2095	\$8,000	Active	
SCP (Round 8)	NSW	Upgrade of Community Garden	2096	\$5,000	Active	
SCP (Round 8)	NSW	Upgrade of Sporting Equipment	2099	\$10,000	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of Office Equipment	2099	\$15,999	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Vehicle	2099	\$3,795	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Vehicle	2099	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Sports Seating	2099	\$7,500	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Outdoor Equipment	2099	\$6,356	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2100	\$12,000	Completed	31/12/2023

SCP (Round 8)	NSW	Upgrade of Facility	2100	\$13,500	Completed	31/01/2024
SCP (Round 8)	NSW	Upgrade of Facilities	2101	\$3,750	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2101	\$13,000	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2102	\$20,000	Completed	2/10/2023
SCP (Round 8)	NSW	Purchase of Equipment	2103	\$7,500	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Sailing Crafts	2104	\$9,100	Completed	30/08/2023
SCP (Round 8)	NSW	Installation of Audio Visual Equipment	2104	\$5,000	Completed	29/12/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2106	\$2,500	Completed	1/08/2023
SCP (Round 8)	NSW	Installation of Solar Panels	2110	\$11,500	Completed	29/09/2023
SCP (Round 8)	NSW	Installation of Solar Panels	2110	\$5,000	Completed	30/09/2023
SCP (Round 8)	NSW	Installation of Air-Conditioning	2112	\$4,532	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Equipment	2112	\$9,000	Completed	31/12/2023
SCP (Round 8)	NSW	Construction of Boats	2112	\$7,000	Completed	1/09/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2112	\$7,700	Completed	13/10/2023
SCP (Round 8)	NSW	Purchase of Equipment	2112	\$15,000	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2113	\$12,000	Active	
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2113	\$2,500	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2114	\$5,000	Completed	22/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2114	\$3,500	Completed	6/10/2023
SCP (Round 8)	NSW	Purchase of Equipment	2114	\$3,300	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Portable Goals	2116	\$12,900	Completed	1/11/2023
SCP (Round 8)	NSW	Upgrade of Community Garden	2117	\$20,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2118	\$17,300	Completed	23/02/2024
SCP (Round 8)	NSW	Upgrade of Kitchen	2119	\$5,753	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2119	\$15,000	Completed	15/11/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2120	\$9,500	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Steps	2121	\$9,800	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2121	\$18,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Vehicle	2121	\$10,000	Completed	18/02/2024
SCP (Round 8)	NSW	Installation of IT Equipment	2121	\$5,912	Completed	31/12/2023
SCP (Round 8)	NSW	Construction of Shed	2121	\$10,000	Active	
SCP (Round 8)	NSW	Replacement of Gutters	2122	\$2,915	Completed	1/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2122	\$6,500	Completed	15/12/2023
SCP (Round 8)	NSW	Purchase of ICT Equipment	2122	\$4,750	Completed	20/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2122	\$5,541	Completed	16/08/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2125	\$7,282	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2126	\$5,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Office Equipment	2127	\$5,000	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2128	\$10,000	Active	
SCP (Round 8)	NSW	Installation of Air-Conditioning	2132	\$6,700	Completed	5/10/2023
SCP (Round 8)	NSW	Purchase of Equipment	2134	\$19,800	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Air Conditioning	2134	\$4,000	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Community Kitchen and Meeting Space	2134	\$9,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2137	\$3,500	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Air Conditioning	2137	\$9,500	Completed	1/09/2023

SCP (Round 8)	NSW	Purchase of School Equipment	2137	\$15,345	Completed	31/08/2023
SCP (Round 8)	NSW	Installation of Audio Visual Equipment	2137	\$6,500	Active	
SCP (Round 8)	NSW	Purchase of Uniforms	2137	\$2,500	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2138	\$6,500	Completed	31/10/2023
SCP (Round 8)	NSW	Construction of Indigenous Yarning Circle	2138	\$10,000	Completed	7/12/2023
SCP (Round 8)	NSW	Upgrade of Facility	2138	\$2,500	Completed	1/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2140	\$10,000	Completed	22/12/2023
SCP (Round 8)	NSW	Upgrade of Building	2141	\$15,000	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2141	\$8,308	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Coldroom	2142	\$19,565	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Canteen Equipment	2142	\$20,000	Active	
SCP (Round 8)	NSW	Installation of Solar Battery	2144	\$10,000	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2144	\$5,000	Active	
SCP (Round 8)	NSW	Purchase of Outdoor Seating	2144	\$4,700	Completed	29/02/2024
SCP (Round 8)	NSW	Installation of Air-Conditioning	2144	\$5,000	Active	
SCP (Round 8)	NSW	Refurbishment of Kitchen	2145	\$16,650	Completed	18/11/2023
SCP (Round 8)	NSW	Purchase of Mobile Cooking Equipment	2147	\$5,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Mobile Cooking Equipment	2147	\$4,800	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Kitchen and Security System	2147	\$4,550	Completed	30/11/2023
SCP (Round 8)	NSW	Refurbishment of Hall	2147	\$3,135	Completed	1/03/2024
SCP (Round 8)	NSW	Installation of Fencing	2147	\$7,500	Active	
SCP (Round 8)	NSW	Upgrade of Play Surface	2147	\$18,502	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2148	\$5,000	Completed	28/09/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2148	\$5,000	Completed	29/12/2023
SCP (Round 8)	NSW	Upgrade of Facility	2148	\$7,750	Completed	29/02/2024
SCP (Round 8)	NSW	Purchase of Equipment	2148	\$3,000	Completed	29/02/2024
SCP (Round 8)	NSW	Upgrade of Facilities	2150	\$8,839	Active	
SCP (Round 8)	NSW	Upgrade of Community Outreach Vehicle	2151	\$6,036	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2151	\$10,000	Completed	31/03/2024
SCP (Round 8)	NSW	Purchase of Office Equipment	2151	\$20,000	Active	
SCP (Round 8)	NSW	Upgrade of Facility	2152	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Club Facilities	2153	\$11,583	Completed	18/08/2023
SCP (Round 8)	NSW	Purchase of Photocopier	2153	\$6,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of First Aid Equipment	2153	\$4,233	Active	
SCP (Round 8)	NSW	Upgrade of Amenities	2153	\$18,200	Completed	28/02/2024
SCP (Round 8)	NSW	Upgrade of Facility	2153	\$15,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of BMX Track	2154	\$20,000	Completed	31/12/2023
SCP (Round 8)	NSW	Refurbishment of Hall	2154	\$10,574	Active	
SCP (Round 8)	NSW	Purchase of Digital Equipment	2154	\$8,520	Completed	31/03/2024
SCP (Round 8)	NSW	Upgrade of Kitchen	2154	\$12,080	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Driveway	2154	\$9,856	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Community Garden	2158	\$10,000	Completed	30/01/2024
SCP (Round 8)	NSW	Installation of Wireless Microphone System	2158	\$7,500	Completed	31/08/2023
SCP (Round 8)	NSW	Refurbishment of Building	2160	\$10,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Equipment	2160	\$2,568	Completed	1/08/2023

SCP (Round 8)	NSW	Installation of Ceiling Hoist	2162	\$11,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2162	\$15,000	Completed	15/12/2023
SCP (Round 8)	NSW	Upgrade of Grounds	2163	\$10,000	Completed	24/08/2023
SCP (Round 8)	NSW	Refurbishment of Roof	2164	\$20,000	Completed	6/09/2023
SCP (Round 8)	NSW	Refurbishment of Building	2164	\$19,550	Completed	20/08/2023
SCP (Round 8)	NSW	Purchase of Uniforms	2164	\$5,898	Completed	31/10/2023
SCP (Round 8)	NSW	Upgrade of Equipment	2165	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2165	\$2,500	Completed	31/12/2023
SCP (Round 8)	NSW	Refurbishment of Building	2165	\$15,000	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Shade Structure	2166	\$7,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Community Hub Website	2166	\$7,200	Active	
SCP (Round 8)	NSW	Installation of Telephone System	2166	\$5,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of IT and Audio Visual Equipment	2166	\$5,650	Completed	25/12/2023
SCP (Round 8)	NSW	Upgrade of Facility	2166	\$8,700	Completed	31/08/2023
SCP (Round 8)	NSW	Installation of Air-Conditioning	2166	\$7,000	Completed	7/08/2023
SCP (Round 8)	NSW	Installation of Community Garden	2167	\$20,000	Active	
SCP (Round 8)	NSW	Purchase of Safety Equipment	2168	\$5,184	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade the Cricket Wicket	2168	\$15,000	Active	
SCP (Round 8)	NSW	Purchase of Commercial Kitchen Equipment	2170	\$11,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2170	\$5,000	Active	
SCP (Round 8)	NSW	Installation of Audio Visual Equipment	2170	\$7,000	Completed	31/03/2024
SCP (Round 8)	NSW	Installation of External Lighting	2170	\$5,000	Completed	24/11/2023
SCP (Round 8)	NSW	Installation of Goal Posts	2170	\$4,600	Completed	7/04/2024
SCP (Round 8)	NSW	Purchase of IT and Audio Visual Equipment	2170	\$6,778	Active	
SCP (Round 8)	NSW	Installation of Solar Panels	2171	\$16,260	Completed	14/12/2023
SCP (Round 8)	NSW	Installation of Outdoor Seating Facilities	2171	\$17,622	Completed	1/12/2023
SCP (Round 8)	NSW	Installation of Sporting Equipment	2171	\$15,000	Completed	1/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2176	\$6,000	Completed	29/09/2023
SCP (Round 8)	NSW	Installation of Sign	2176	\$11,000	Completed	31/08/2023
SCP (Round 8)	NSW	Refurbishment of Patio	2176	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2176	\$7,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of First Aid Equipment	2177	\$6,769	Active	
SCP (Round 8)	NSW	Purchase of IT Equipment	2177	\$7,000	Completed	1/08/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2177	\$9,864	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2177	\$7,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Office Furniture	2177	\$7,200	Completed	28/08/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2177	\$10,000	Completed	8/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2178	\$5,500	Completed	7/08/2023
SCP (Round 8)	NSW	Extension of Path	2178	\$15,000	Completed	29/12/2023
SCP (Round 8)	NSW	Upgrade of Cricket Pitch	2179	\$15,000	Completed	15/09/2023
SCP (Round 8)	NSW	Purchase of Security Cameras	2190	\$3,610	Completed	15/08/2023
SCP (Round 8)	NSW	Installation of Signage	2190	\$8,308	Completed	30/11/2023
SCP (Round 8)	NSW	Installation of Audio Equipment	2191	\$7,000	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2192	\$4,900	Completed	30/09/2023
SCP (Round 8)	NSW	Refurbishment of Building and Purchase Equipment	2192	\$8,308	Completed	31/12/2023

SCP (Round 8)	NSW	Purchase of Sports Equipment	2192	\$8,308	Completed	25/12/2023
SCP (Round 8)	NSW	Upgrade of Sporting Equipment	2193	\$8,308	Active	
SCP (Round 8)	NSW	Upgrade of Amenities	2194	\$8,308	Completed	30/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2195	\$8,308	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Theatre Lighting	2195	\$7,000	Active	
SCP (Round 8)	NSW	Purchase of Tables	2195	\$8,308	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Vehicle	2195	\$8,308	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Fans	2195	\$8,308	Active	
SCP (Round 8)	NSW	Installation of Signage	2196	\$8,032	Completed	30/10/2023
SCP (Round 8)	NSW	Upgrade of Bakery	2196	\$8,308	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Community Centre	2196	\$8,308	Active	
SCP (Round 8)	NSW	Purchase of Electronic Starting System	2197	\$4,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2198	\$4,500	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Playground	2198	\$15,000	Completed	18/11/2023
SCP (Round 8)	NSW	Upgrade of Storage Facility	2199	\$4,100	Completed	1/08/2023
SCP (Round 8)	NSW	Upgrade of Canteen Facilities	2200	\$7,500	Completed	4/09/2023
SCP (Round 8)	NSW	Purchase of Equipment and Uniforms	2200	\$3,410	Completed	30/08/2023
SCP (Round 8)	NSW	Installation of Defibrillator	2200	\$3,745	Completed	10/08/2023
SCP (Round 8)	NSW	Purchase of Oven	2200	\$4,700	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Basketball Courts	2200	\$10,000	Completed	21/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2200	\$5,839	Completed	1/09/2023
SCP (Round 8)	NSW	Purchase of Equipment	2200	\$6,500	Active	
SCP (Round 8)	NSW	Purchase of IT Equipment	2203	\$19,935	Completed	1/08/2023
SCP (Round 8)	NSW	Installation of Roof Structure	2204	\$8,000	Active	
SCP (Round 8)	NSW	Upgrade of Facility	2204	\$5,500	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Community Hub Website	2204	\$15,000	Active	
SCP (Round 8)	NSW	Upgrade to Facility	2204	\$20,000	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2204	\$19,800	Completed	29/11/2023
SCP (Round 8)	NSW	Upgrade of Studio	2204	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Equipment	2205	\$9,000	Completed	4/09/2023
SCP (Round 8)	NSW	Purchase of Clothes Dryer	2205	\$10,000	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Office	2205	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2206	\$9,000	Active	
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2206	\$5,000	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Outdoor Area	2206	\$10,000	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Commercial BBQ	2207	\$3,000	Completed	1/09/2023
SCP (Round 8)	NSW	Purchase of Swimming Equipment	2210	\$3,520	Completed	31/08/2023
SCP (Round 8)	NSW	Refurbishment of Building	2210	\$8,000	Completed	3/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2210	\$2,500	Active	
SCP (Round 8)	NSW	Installation of Air-Conditioning	2210	\$2,950	Completed	1/08/2023
SCP (Round 8)	NSW	Upgrade of Equipment	2210	\$2,517	Completed	1/09/2023
SCP (Round 8)	NSW	Upgrade of Equipment	2210	\$3,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Equipment	2210	\$3,725	Completed	1/09/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2211	\$2,510	Completed	11/09/2023
SCP (Round 8)	NSW	Purchase of Video Conference Equipment	2212	\$6,900	Completed	30/09/2023

SCP (Round 8)	NSW	Installation of Hot Water System and Purchase of a Vehicle	2212	\$15,000	Completed	30/04/2024
SCP (Round 8)	NSW	Purchase of Cool Room	2212	\$15,000	Completed	30/11/2023
SCP (Round 8)	NSW	Installation of Solar	2212	\$7,000	Completed	29/02/2024
SCP (Round 8)	NSW	Upgrade of Playground Seating	2212	\$12,343	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Playground	2213	\$12,500	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Facility	2213	\$12,250	Completed	29/02/2024
SCP (Round 8)	NSW	Upgrade of Workbenches	2216	\$8,000	Completed	31/10/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2216	\$10,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of ICT Equipment	2216	\$7,000	Completed	15/09/2023
SCP (Round 8)	NSW	Installation of Air Conditioning	2216	\$10,000	Completed	28/08/2023
SCP (Round 8)	NSW	Upgrade of Lighting	2217	\$7,500	Completed	16/10/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2218	\$10,000	Completed	30/11/2023
SCP (Round 8)	NSW	Construction of Indigenous Yarning Circle	2220	\$9,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facility	2220	\$7,500	Completed	30/12/2023
SCP (Round 8)	NSW	Purchase of Website and CRM System	2220	\$7,500	Active	
SCP (Round 8)	NSW	Refurbishment of Building	2220	\$7,500	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Office Equipment	2220	\$4,000	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Shed Facility	2221	\$8,986	Completed	31/01/2024
SCP (Round 8)	NSW	Purchase of Equipment	2221	\$10,500	Active	
SCP (Round 8)	NSW	Installation of Seating	2222	\$10,000	Active	
SCP (Round 8)	NSW	Installation of Defibrillator	2223	\$2,785	Completed	29/09/2023
SCP (Round 8)	NSW	Renovation of Bathrooms	2224	\$15,000	Active	
SCP (Round 8)	NSW	Upgrade of Museum	2224	\$10,000	Completed	12/12/2023
SCP (Round 8)	NSW	Upgrade of Sporting Facility	2224	\$20,000	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2224	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of IT Equipment	2226	\$20,000	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Awning	2226	\$20,000	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2226	\$10,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Chairs	2228	\$5,000	Completed	15/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2229	\$5,000	Completed	29/02/2024
SCP (Round 8)	NSW	Purchase of Food Van	2229	\$20,000	Active	
SCP (Round 8)	NSW	Construction of Outdoor Area	2229	\$11,500	Completed	9/10/2023
SCP (Round 8)	NSW	Upgrade of Amenities	2229	\$10,000	Active	
SCP (Round 8)	NSW	Installation of Defibrillators	2230	\$3,500	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Defibrillator	2230	\$3,500	Completed	2/08/2023
SCP (Round 8)	NSW	Upgrade of Basketball Court	2232	\$17,000	Completed	30/12/2023
SCP (Round 8)	NSW	Installation of Water Tank	2232	\$2,500	Completed	29/02/2024
SCP (Round 8)	NSW	Purchase of IT Equipment	2232	\$3,352	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Facility	2232	\$10,000	Completed	12/11/2023
SCP (Round 8)	NSW	Installation of Air Conditioning	2232	\$4,365	Completed	31/08/2023
SCP (Round 8)	NSW	Installation of Audio Visual Equipment	2233	\$4,000	Completed	1/10/2023
SCP (Round 8)	NSW	Purchase of Food Trailer	2233	\$6,500	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Canteen and Security Equipment	2233	\$5,000	Completed	1/09/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2233	\$2,834	Completed	1/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2233	\$15,000	Completed	31/12/2023

SCP (Round 8)	NSW	Purchase of Equipment	2234	\$5,000	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2234	\$6,036	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Sporting Equipment	2234	\$8,600	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Bench Shelters	2234	\$9,500	Completed	30/04/2024
SCP (Round 8)	NSW	Upgrade of Facility	2250	\$7,100	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of 3D Printer	2250	\$4,800	Completed	31/08/2023
SCP (Round 8)	NSW	Installation of Flooring for Workshop	2251	\$7,030	Completed	31/08/2023
SCP (Round 8)	NSW	Installation of Solar Panels	2251	\$8,500	Completed	31/10/2023
SCP (Round 8)	NSW	Upgrade of Drinking Water Station	2251	\$16,270	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2251	\$15,000	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade Kitchen Equipment	2256	\$2,500	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Cricket Club Equipment	2257	\$7,500	Completed	1/11/2023
SCP (Round 8)	NSW	Purchase of Trailer	2257	\$6,000	Completed	16/09/2023
SCP (Round 8)	NSW	Construction of Outdoor Area	2257	\$20,000	Active	
SCP (Round 8)	NSW	Purchase of Accessible Toilets	2258	\$20,000	Active	
SCP (Round 8)	NSW	Restoration of Building	2259	\$9,000	Completed	1/12/2023
SCP (Round 8)	NSW	Purchase of LED Scoreboard	2259	\$16,820	Completed	22/12/2023
SCP (Round 8)	NSW	Purchase of Theatre Equipment	2259	\$20,000	Completed	30/11/2023
SCP (Round 8)	NSW	Installation of Noticeboard	2259	\$7,500	Active	
SCP (Round 8)	NSW	Purchase of Commercial Laundry Equipment	2259	\$8,679	Completed	1/09/2023
SCP (Round 8)	NSW	Purchase of Trailer	2260	\$19,300	Completed	30/11/2023
SCP (Round 8)	NSW	Construction of Garage	2260	\$20,000	Completed	31/01/2024
SCP (Round 8)	NSW	Purchase of Electronic Scoreboard	2261	\$10,000	Completed	1/11/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2261	\$10,000	Active	
SCP (Round 8)	NSW	Upgrade of Change Room	2261	\$5,180	Completed	14/08/2023
SCP (Round 8)	NSW	Purchase of Furniture	2263	\$19,000	Completed	30/04/2024
SCP (Round 8)	NSW	Upgrade of Facilities	2263	\$20,000	Completed	27/10/2023
SCP (Round 8)	NSW	Installation of BBQ Slab	2264	\$20,000	Completed	28/08/2023
SCP (Round 8)	NSW	Upgrade of Bicycle Track	2265	\$7,500	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Gym Flooring	2280	\$8,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Audio Equipment	2280	\$10,000	Completed	29/08/2023
SCP (Round 8)	NSW	Installation of Solar Panels	2280	\$14,617	Completed	31/10/2023
SCP (Round 8)	NSW	Construction of Playground	2280	\$15,000	Completed	14/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2281	\$9,394	Completed	30/11/2023
SCP (Round 8)	NSW	Installation of Solar Panels	2281	\$12,205	Completed	31/10/2023
SCP (Round 8)	NSW	Installation of Air-Conditioning	2281	\$12,900	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Club Facilities	2283	\$6,500	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Musical Instruments	2283	\$5,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2283	\$7,060	Active	
SCP (Round 8)	NSW	Purchase of Defibrillator	2284	\$2,660	Completed	29/09/2023
SCP (Round 8)	NSW	Upgrade of Cooking Equipment	2285	\$8,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment and Uniforms	2285	\$14,095	Active	
SCP (Round 8)	NSW	Refurbishment of Roof	2287	\$4,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Food Van	2287	\$15,000	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of Football Goals	2287	\$13,000	Completed	1/08/2023

SCP (Round 8)	NSW	Upgrade of Flooring	2289	\$10,725	Completed	28/02/2024
SCP (Round 8)	NSW	Upgrade of Security System	2290	\$3,500	Completed	1/08/2023
SCP (Round 8)	NSW	Installation of Water Dispensers	2290	\$8,000	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Filmmaking Equipment	2291	\$18,980	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Flight Equipment	2292	\$16,080	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Equipment	2294	\$7,352	Completed	10/09/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2295	\$8,000	Completed	1/08/2023
SCP (Round 8)	NSW	Purchase of Trailer	2296	\$8,860	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2299	\$2,502	Completed	22/09/2023
SCP (Round 8)	NSW	Purchase of Rescue Equipment Trailer	2300	\$13,500	Completed	25/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2300	\$10,000	Completed	1/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2300	\$7,000	Completed	2/08/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2304	\$15,000	Active	
SCP (Round 8)	NSW	Construction of Accessible Flooring	2311	\$15,000	Completed	31/08/2023
SCP (Round 8)	NSW	Construction of Reflective Garden	2315	\$20,000	Completed	29/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2315	\$2,850	Completed	1/08/2023
SCP (Round 8)	NSW	Purchase of Shade Structure	2315	\$4,500	Completed	31/03/2024
SCP (Round 8)	NSW	Purchase of Equipment	2315	\$2,760	Completed	20/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2317	\$8,000	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Football Goals	2319	\$10,000	Completed	8/08/2023
SCP (Round 8)	NSW	Installation of Roofing	2319	\$13,500	Completed	14/10/2023
SCP (Round 8)	NSW	Purchase of Lawn Mower	2320	\$9,240	Completed	1/08/2023
SCP (Round 8)	NSW	Purchase of Audio Visual Equipment	2320	\$2,500	Completed	15/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2320	\$3,000	Completed	22/12/2023
SCP (Round 8)	NSW	Upgrade of Sporting Facilities	2320	\$8,000	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2321	\$15,000	Active	
SCP (Round 8)	NSW	Painting of Disability Therapy Centre	2323	\$10,000	Completed	31/03/2024
SCP (Round 8)	NSW	Upgrade of BMX Track	2323	\$10,000	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Storage Equipment	2324	\$3,000	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Equipment	2324	\$2,500	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Equipment	2324	\$3,995	Completed	1/08/2023
SCP (Round 8)	NSW	Purchase of Website and Audio Visual System	2324	\$2,800	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Museum Ceiling	2324	\$5,000	Completed	30/09/2023
SCP (Round 8)	NSW	Refurbishment of Facilities	2325	\$10,000	Completed	30/11/2023
SCP (Round 8)	NSW	Hall Refurbishment	2325	\$10,800	Completed	6/10/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2325	\$6,490	Completed	30/09/2023
SCP (Round 8)	NSW	Installation of Lockers	2325	\$5,000	Completed	3/10/2023
SCP (Round 8)	NSW	Construction of Laundry Room	2325	\$5,000	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of Outdoor Furniture	2327	\$10,000	Completed	14/12/2023
SCP (Round 8)	NSW	Upgrade of Facility	2327	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Rescue Equipment	2327	\$4,590	Completed	1/11/2023
SCP (Round 8)	NSW	Upgrade of Playground	2327	\$13,500	Completed	15/12/2023
SCP (Round 8)	NSW	Refurbishment of Building	2327	\$5,000	Completed	22/09/2023
SCP (Round 8)	NSW	Purchase of Equipment	2328	\$5,000	Completed	29/09/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2330	\$15,000	Completed	1/03/2024

SCP (Round 8)	NSW	Purchase of First Aid Equipment	2330	\$9,150	Active	
SCP (Round 8)	NSW	Installation of Shed	2330	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Safety Equipment	2330	\$4,160	Active	
SCP (Round 8)	NSW	Upgrade of Community Meeting Room	2333	\$10,000	Active	
SCP (Round 8)	NSW	Upgrade of Garden and Purchase of Equipment	2333	\$10,000	Completed	1/11/2023
SCP (Round 8)	NSW	Purchase of Tractor	2335	\$10,000	Completed	6/11/2023
SCP (Round 8)	NSW	Refurbishment of Hall	2335	\$10,000	Completed	11/11/2023
SCP (Round 8)	NSW	Upgrade of Community Garden	2337	\$4,292	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of Equipment	2338	\$3,000	Completed	1/09/2023
SCP (Round 8)	NSW	Purchase of Trailer	2340	\$10,000	Completed	1/12/2023
SCP (Round 8)	NSW	Refurbishment of Building	2340	\$20,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Equipment	2340	\$3,860	Active	
SCP (Round 8)	NSW	Upgrade of Facility	2340	\$14,589	Completed	31/01/2024
SCP (Round 8)	NSW	Installation of Workshop Shed	2341	\$2,800	Completed	21/08/2023
SCP (Round 8)	NSW	Purchase of Furniture	2346	\$4,000	Completed	7/08/2023
SCP (Round 8)	NSW	Purchase of Website	2350	\$3,500	Active	
SCP (Round 8)	NSW	Upgrade of Donation Bins	2350	\$2,500	Active	
SCP (Round 8)	NSW	Purchase of Safety Equipment	2350	\$7,175	Completed	30/12/2023
SCP (Round 8)	NSW	Installation of Access Ramp	2354	\$3,784	Completed	27/10/2023
SCP (Round 8)	NSW	Installation of Concrete Flooring	2357	\$18,000	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of Ride-On Lawnmower	2360	\$17,000	Completed	31/08/2023
SCP (Round 8)	NSW	Installation of Lighting and Ventilation	2370	\$8,000	Completed	15/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities and Purchase of Equipment	2372	\$9,577	Completed	29/12/2023
SCP (Round 8)	NSW	Upgrade of Driveway	2372	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Refurbishment of Sporting Facilities	2380	\$6,410	Completed	1/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2388	\$6,150	Completed	14/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2400	\$2,500	Completed	1/09/2023
SCP (Round 8)	NSW	Installation of Air-Conditioning	2402	\$10,945	Completed	1/08/2023
SCP (Round 8)	NSW	Refurbishment of Hall	2415	\$13,360	Completed	31/03/2024
SCP (Round 8)	NSW	Purchase of Generator	2421	\$6,214	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Equipment	2422	\$7,500	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Catering Van	2423	\$3,000	Completed	31/10/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2428	\$15,000	Completed	15/12/2023
SCP (Round 8)	NSW	Purchase of PA System	2428	\$7,500	Completed	30/11/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2428	\$2,500	Completed	29/12/2023
SCP (Round 8)	NSW	Upgrade of Access Ramps	2429	\$9,500	Active	
SCP (Round 8)	NSW	Upgrade to Facilities	2430	\$5,000	Completed	31/10/2023
SCP (Round 8)	NSW	Installation of Seating	2430	\$12,186	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrades of Facilities	2440	\$8,515	Completed	4/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2440	\$3,220	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2440	\$7,500	Completed	31/08/2023
SCP (Round 8)	NSW	Refurbishment of Bathroom	2440	\$7,790	Completed	22/12/2023
SCP (Round 8)	NSW	Purchase of Seating and Maintenance Equipment	2440	\$3,714	Completed	2/08/2023
SCP (Round 8)	NSW	Upgrade of BBQ Area	2440	\$10,000	Active	
SCP (Round 8)	NSW	Installation of Solar Panels	2443	\$10,000	Completed	20/09/2023

SCP (Round 8)	NSW	Installation of Air Conditioning	2444	\$2,750	Completed	31/10/2023
SCP (Round 8)	NSW	Installation of Community Pathway	2444	\$13,050	Completed	4/12/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2446	\$2,500	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2446	\$2,500	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2446	\$5,000	Active	
SCP (Round 8)	NSW	Purchase of IT Equipment	2446	\$3,500	Completed	31/12/2023
SCP (Round 8)	NSW	Construction of Boat Sheds	2447	\$8,122	Active	
SCP (Round 8)	NSW	Upgrade of Shed Facility	2448	\$7,300	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2449	\$11,936	Completed	30/12/2023
SCP (Round 8)	NSW	Installation of Solar Panels	2450	\$8,395	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Trailer	2450	\$11,938	Completed	31/03/2024
SCP (Round 8)	NSW	Upgrade of Kitchen	2450	\$14,702	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2450	\$5,000	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Sporting Facility	2450	\$20,000	Completed	29/09/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2450	\$19,828	Completed	2/09/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2450	\$6,263	Completed	14/08/2023
SCP (Round 8)	NSW	Renovation of Hall	2453	\$10,000	Completed	6/10/2023
SCP (Round 8)	NSW	Purchase PA System	2454	\$5,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2454	\$6,353	Completed	31/08/2023
SCP (Round 8)	NSW	Construction of Access Ramps	2454	\$3,230	Completed	31/01/2024
SCP (Round 8)	NSW	Upgrade of Garden	2456	\$6,523	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Club Facilities	2460	\$20,000	Active	
SCP (Round 8)	NSW	Purchase of Kitchen Equipment	2460	\$20,000	Completed	31/08/2023
SCP (Round 8)	NSW	Installation of lithium-ion battery charging cabinet.	2464	\$5,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Club Lighting	2466	\$7,900	Completed	17/11/2023
SCP (Round 8)	NSW	Installation of Irrigation System	2470	\$19,000	Completed	29/02/2024
SCP (Round 8)	NSW	Purchase of Equipment	2477	\$5,000	Completed	1/12/2023
SCP (Round 8)	NSW	Install Insulation and Purchase of Equipment	2478	\$8,000	Completed	31/03/2024
SCP (Round 8)	NSW	Upgrade of Animal Refuge	2478	\$8,600	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Irrigation	2480	\$5,314	Completed	29/03/2024
SCP (Round 8)	NSW	Installation of Fence	2480	\$20,000	Active	
SCP (Round 8)	NSW	Purchase of Furniture	2481	\$9,400	Active	
SCP (Round 8)	NSW	Purchase of Sign	2482	\$20,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2483	\$10,000	Completed	29/02/2024
SCP (Round 8)	NSW	Purchase of Banners	2484	\$3,500	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Shelter	2484	\$10,000	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of Website and IT Equipment	2484	\$2,500	Completed	12/12/2023
SCP (Round 8)	NSW	Purchase of Trailer	2485	\$12,700	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of ICT Equipment and Software	2485	\$2,500	Completed	31/01/2024
SCP (Round 8)	NSW	Purchase of Defibrillator	2485	\$2,500	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2486	\$4,395	Completed	27/10/2023
SCP (Round 8)	NSW	Purchase of Equipment	2487	\$8,920	Completed	1/12/2023
SCP (Round 8)	NSW	Upgrade of Sporting Facilities	2487	\$10,000	Active	
SCP (Round 8)	NSW	Upgrade of Outdoor Play Area	2488	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Vehicle	2488	\$20,000	Completed	31/08/2023

SCP (Round 8)	NSW	Purchase of IT Equipment	2500	\$8,000	Completed	31/08/2023
SCP (Round 8)	NSW	Installation of Solar Panels	2500	\$9,500	Completed	31/12/2023
SCP (Round 8)	NSW	Refurbishment of Property	2500	\$10,000	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2500	\$4,890	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2502	\$20,000	Active	
SCP (Round 8)	NSW	Upgrade of Kitchen	2502	\$10,000	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2505	\$6,547	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of Office Equipment	2505	\$7,264	Completed	31/10/2023
SCP (Round 8)	NSW	Installation of Scoreboard	2506	\$10,000	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2508	\$5,500	Completed	9/10/2023
SCP (Round 8)	NSW	Upgrade of Change Rooms	2517	\$7,000	Completed	30/09/2023
SCP (Round 8)	NSW	Refurbishment of Storage Shed	2517	\$2,790	Completed	27/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2517	\$10,000	Active	
SCP (Round 8)	NSW	Installation of Security Cameras	2518	\$10,000	Completed	22/12/2023
SCP (Round 8)	NSW	Installation of Amenities	2518	\$20,000	Completed	31/01/2024
SCP (Round 8)	NSW	Purchase of Equipment and Storage	2519	\$20,000	Active	
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2522	\$8,500	Completed	10/10/2023
SCP (Round 8)	NSW	Purchase of Shed and Equipment	2526	\$11,000	Active	
SCP (Round 8)	NSW	Purchase of Equipment	2529	\$10,000	Completed	29/12/2023
SCP (Round 8)	NSW	Purchase of Food Trailer	2530	\$10,000	Completed	22/12/2023
SCP (Round 8)	NSW	Refurbishment of Hall	2530	\$5,000	Completed	1/08/2023
SCP (Round 8)	NSW	Installation of Goal Posts	2530	\$10,000	Completed	24/11/2023
SCP (Round 8)	NSW	Purchase of Audio Visual Equipment	2533	\$5,000	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Sports Equipment	2533	\$5,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Gardening Tools and Equipment	2533	\$3,569	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Storage Tanks	2534	\$17,500	Active	
SCP (Round 8)	NSW	Installation of Signage	2535	\$4,500	Active	
SCP (Round 8)	NSW	Installation of Fence	2536	\$3,500	Completed	30/09/2023
SCP (Round 8)	NSW	Installation of Audio Visual Equipment	2536	\$2,911	Completed	17/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2536	\$17,000	Active	
SCP (Round 8)	NSW	Installation of Fence	2536	\$14,358	Active	
SCP (Round 8)	NSW	Installation of a Water Tank	2537	\$3,000	Completed	1/09/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2537	\$18,000	Active	
SCP (Round 8)	NSW	Construction of Memorial Garden	2537	\$3,500	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Gardening Equipment	2539	\$4,000	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2540	\$5,000	Completed	30/12/2023
SCP (Round 8)	NSW	Construction of Community Bike Path	2540	\$16,500	Completed	21/12/2023
SCP (Round 8)	NSW	Upgrade of Canteen	2540	\$2,500	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Lawnmower	2540	\$2,500	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Mobile Application	2541	\$8,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Rescue Equipment	2546	\$7,000	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2546	\$3,481	Completed	29/09/2023
SCP (Round 8)	NSW	Purchase of Equipment	2546	\$5,104	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Event Equipment	2548	\$15,000	Active	
SCP (Round 8)	NSW	Upgrade of Tools	2550	\$5,806	Completed	30/09/2023

SCP (Round 8)	NSW	Purchase of Audiovisual Equipment	2551	\$2,600	Completed	1/11/2023
SCP (Round 8)	NSW	Purchase of Equipment	2560	\$6,700	Completed	31/10/2023
SCP (Round 8)	NSW	Installation of Flagpoles	2560	\$5,700	Completed	5/11/2023
SCP (Round 8)	NSW	Installation of Community Storage Room	2560	\$7,282	Completed	12/09/2023
SCP (Round 8)	NSW	Upgrade of Facility	2560	\$20,000	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2560	\$20,000	Active	
SCP (Round 8)	NSW	Purchase of Office Equipment	2560	\$20,000	Completed	31/10/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2560	\$8,304	Completed	11/08/2023
SCP (Round 8)	NSW	Purchase of BBQ Trailer	2565	\$20,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Oxygen Concentrators	2566	\$14,328	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Workshop Equipment	2567	\$6,672	Completed	27/11/2023
SCP (Round 8)	NSW	Purchase of Electronic Scoreboard	2567	\$7,000	Completed	1/09/2023
SCP (Round 8)	NSW	Purchase of Tools	2568	\$2,500	Completed	2/10/2023
SCP (Round 8)	NSW	Purchase of Ride-On Mower	2570	\$13,000	Completed	31/10/2023
SCP (Round 8)	NSW	Construction of Concrete Slab	2570	\$15,000	Completed	30/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2570	\$20,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Office Equipment	2572	\$3,000	Completed	14/09/2023
SCP (Round 8)	NSW	Refurbishment of Building	2575	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Woodcraft Equipment	2576	\$3,000	Completed	28/08/2023
SCP (Round 8)	NSW	Refurbishment of Kitchen	2576	\$20,000	Completed	28/08/2023
SCP (Round 8)	NSW	Purchase of Musical Equipment	2576	\$2,500	Completed	3/08/2023
SCP (Round 8)	NSW	Purchase of Mobile Cooking Equipment	2577	\$5,000	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2577	\$20,000	Completed	30/11/2023
SCP (Round 8)	NSW	Construction of Sheltered Outdoor Area	2577	\$6,000	Active	
SCP (Round 8)	NSW	Installation of Door Alarms	2577	\$8,950	Completed	18/09/2023
SCP (Round 8)	NSW	Upgrade Facilities and Equipment	2578	\$18,000	Active	
SCP (Round 8)	NSW	Purchase of Trailer	2578	\$3,000	Completed	1/09/2023
SCP (Round 8)	NSW	Purchase of Community Accessible Website	2580	\$2,940	Completed	15/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2580	\$12,000	Completed	15/08/2023
SCP (Round 8)	NSW	Purchase of Coffee Trailer	2580	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Defibrillator and Workshop Tools	2580	\$4,200	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Sports Equipment	2580	\$4,546	Completed	1/09/2023
SCP (Round 8)	NSW	Installation of Defibrillator	2580	\$2,500	Completed	9/08/2023
SCP (Round 8)	NSW	Upgrade of Facility	2580	\$12,244	Active	
SCP (Round 8)	NSW	Refurbishment of Building	2582	\$13,748	Active	
SCP (Round 8)	NSW	Upgrade of Water Supply	2583	\$2,720	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2583	\$6,000	Active	
SCP (Round 8)	NSW	Installation of Defibrillator	2583	\$2,500	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Church	2583	\$12,164	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Rescue Equipment and Refrigerator	2584	\$6,283	Completed	4/08/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2587	\$10,000	Completed	31/01/2024
SCP (Round 8)	NSW	Upgrade of Facility	2590	\$10,000	Completed	15/10/2023
SCP (Round 8)	NSW	Purchase of Equipment	2620	\$5,000	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Signs and Library	2620	\$4,272	Completed	28/02/2024
SCP (Round 8)	NSW	Upgrade of Bathroom Facilities	2620	\$10,000	Completed	31/12/2023

SCP (Round 8)	NSW	Purchase of First Aid Equipment	2620	\$5,985	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Acoustic Curtains	2620	\$9,925	Completed	26/02/2024
SCP (Round 8)	NSW	Purchase of Equipment	2622	\$2,500	Active	
SCP (Round 8)	NSW	Purchase of Equipment	2627	\$5,400	Completed	6/09/2023
SCP (Round 8)	NSW	Purchase of Safety Equipment and Laptop	2631	\$4,000	Completed	1/08/2023
SCP (Round 8)	NSW	Upgrade of Dam	2632	\$15,000	Completed	30/04/2024
SCP (Round 8)	NSW	Upgrade of Facilities	2640	\$10,000	Completed	30/01/2024
SCP (Round 8)	NSW	Upgrade of Kitchen Facility	2640	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2640	\$5,000	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Electronic Scoreboard	2641	\$12,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2642	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Golf Course	2646	\$8,000	Completed	22/12/2023
SCP (Round 8)	NSW	Fit Out of Medical Centre	2648	\$9,500	Completed	15/12/2023
SCP (Round 8)	NSW	Purchase of White Goods	2650	\$7,500	Completed	2/08/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2650	\$6,000	Active	
SCP (Round 8)	NSW	Purchase of Audio Visual Equipment	2656	\$10,000	Completed	1/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2663	\$6,000	Completed	28/02/2024
SCP (Round 8)	NSW	Upgrade of Club Facilities	2666	\$4,000	Completed	31/10/2023
SCP (Round 8)	NSW	Upgrade of Facility	2669	\$10,499	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2672	\$18,386	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Equipment	2680	\$8,000	Completed	31/01/2024
SCP (Round 8)	NSW	Installation of Shade Sails	2680	\$12,000	Active	
SCP (Round 8)	NSW	Installation of Air Conditioning	2700	\$7,295	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Facility	2700	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2706	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Vehicle	2707	\$10,000	Completed	30/09/2023
SCP (Round 8)	NSW	Installation of Fencing	2710	\$10,000	Completed	31/01/2024
SCP (Round 8)	NSW	Refurbishment of Ceilings	2710	\$4,750	Completed	31/03/2024
SCP (Round 8)	NSW	Upgrade of Facilities	2710	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Furniture	2722	\$7,000	Completed	31/10/2023
SCP (Round 8)	NSW	Installation of Ramp	2722	\$7,850	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Swing	2730	\$18,896	Active	
SCP (Round 8)	NSW	Refurbishment of Facilities	2731	\$10,000	Completed	29/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2747	\$19,966	Completed	31/03/2024
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2747	\$17,000	Completed	1/08/2023
SCP (Round 8)	NSW	Installation of Solar Battery System	2748	\$15,000	Completed	8/09/2023
SCP (Round 8)	NSW	Installation of Pizza Oven	2749	\$5,800	Completed	30/12/2023
SCP (Round 8)	NSW	Purchase of Sporting Equipment	2750	\$7,700	Completed	30/08/2023
SCP (Round 8)	NSW	Construction of Spectator Seating	2750	\$20,000	Completed	11/12/2023
SCP (Round 8)	NSW	Purchase of Commercial Dishwasher	2750	\$7,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of AED Defibrillators	2750	\$20,000	Completed	15/12/2023
SCP (Round 8)	NSW	Installation of Defibrillator	2750	\$2,500	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Food Cupboards	2750	\$9,120	Completed	31/01/2024
SCP (Round 8)	NSW	Upgrade of Clubhouse	2752	\$14,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Broadcast Equipment	2753	\$12,000	Completed	30/09/2023

SCP (Round 8)	NSW	Purchase of Theatre Equipment	2753	\$5,000	Completed	31/10/2023
SCP (Round 8)	NSW	Upgrade of Equipment	2756	\$12,000	Completed	31/10/2023
SCP (Round 8)	NSW	Installation of Shipping Container for Secure Storage	2756	\$6,100	Completed	4/10/2023
SCP (Round 8)	NSW	Installation of Sign Poles and Purchase of Sporting Equipment	2756	\$10,000	Completed	31/10/2023
SCP (Round 8)	NSW	Installation of Sculpture	2756	\$4,000	Completed	3/12/2023
SCP (Round 8)	NSW	Purchase of Market Cart	2756	\$4,200	Active	
SCP (Round 8)	NSW	Construction of Playground	2758	\$16,000	Completed	29/09/2023
SCP (Round 8)	NSW	Upgrade of Facility	2759	\$20,000	Completed	28/02/2024
SCP (Round 8)	NSW	Installation of Electronic Scoreboard	2760	\$5,000	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2760	\$19,503	Completed	31/08/2023
SCP (Round 8)	NSW	Construction of Outdoor Area	2761	\$9,996	Completed	31/10/2023
SCP (Round 8)	NSW	Installation of Facilities	2761	\$16,000	Active	
SCP (Round 8)	NSW	Upgrade of Vehicle	2761	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Change Rooms	2761	\$20,000	Active	
SCP (Round 8)	NSW	Purchase of Audio Equipment	2762	\$18,500	Completed	30/09/2023
SCP (Round 8)	NSW	Refurbishment of Roofing	2765	\$7,500	Completed	31/12/2023
SCP (Round 8)	NSW	Installation of Shade Cover	2765	\$20,000	Completed	25/10/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2766	\$10,000	Completed	1/08/2023
SCP (Round 8)	NSW	Purchase of Vehicle	2768	\$10,000	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2768	\$6,000	Completed	30/09/2023
SCP (Round 8)	NSW	Installation of Irrigation Pump	2768	\$6,713	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Gym Equipment	2768	\$10,000	Active	
SCP (Round 8)	NSW	Construction of Indigenous Yarning Circle	2769	\$20,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Kitchen	2770	\$10,000	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Outdoor Facilities	2770	\$9,000	Active	
SCP (Round 8)	NSW	Purchase of Bus	2770	\$14,000	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Outdoor Facilities	2770	\$20,000	Completed	22/12/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2770	\$6,000	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Community Garden	2777	\$2,500	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Shed and Equipment	2777	\$10,000	Completed	15/12/2023
SCP (Round 8)	NSW	Installation of Ceiling Fans and Air-Conditioning	2777	\$8,000	Completed	2/10/2023
SCP (Round 8)	NSW	Upgrade of Equipment	2777	\$8,838	Completed	5/09/2023
SCP (Round 8)	NSW	Purchase of Musical Instruments	2777	\$14,000	Completed	14/10/2023
SCP (Round 8)	NSW	Refurbishment of Building	2780	\$20,000	Completed	31/10/2023
SCP (Round 8)	NSW	Purchase of Storage Equipment	2782	\$2,500	Completed	31/08/2023
SCP (Round 8)	NSW	Purchase of Trailer	2785	\$4,000	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Community Farm	2785	\$9,996	Completed	31/12/2023
SCP (Round 8)	NSW	Upgrade of Community Garden	2790	\$4,000	Completed	31/03/2024
SCP (Round 8)	NSW	Refurbishment of Building	2794	\$7,500	Completed	30/09/2023
SCP (Round 8)	NSW	Installation of Automatic Door	2794	\$10,000	Completed	31/01/2024
SCP (Round 8)	NSW	Purchase of Mobile Cooking Equipment	2794	\$5,500	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of Emergency Relief Equipment	2795	\$10,000	Active	
SCP (Round 8)	NSW	Installation of Retaining Wall and Drainage	2795	\$15,000	Active	
SCP (Round 8)	NSW	Installation of Shed	2795	\$8,100	Completed	31/03/2024
SCP (Round 8)	NSW	Installation of Security System	2800	\$9,511	Completed	15/08/2023

SCP (Round 8)	NSW	Refurbishment of Hall	2800	\$6,000	Completed	30/09/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2806	\$3,100	Active	
SCP (Round 8)	NSW	Refurbishment of Building	2806	\$20,000	Active	
SCP (Round 8)	NSW	Refurbish Window Coverings	2806	\$6,800	Active	
SCP (Round 8)	NSW	Installation of Defibrillator	2806	\$3,000	Active	
SCP (Round 8)	NSW	Upgrade of Facilities	2806	\$19,389	Active	
SCP (Round 8)	NSW	Renovation of Museum	2810	\$10,000	Active	
SCP (Round 8)	NSW	Purchase of Chairs	2820	\$7,998	Completed	31/12/2023
SCP (Round 8)	NSW	Refurbishment of Rail Turntable	2821	\$2,500	Completed	16/12/2023
SCP (Round 8)	NSW	Purchase of Evaporative Coolers	2830	\$8,492	Completed	4/08/2023
SCP (Round 8)	NSW	Installation of Defibrillator	2830	\$2,500	Completed	31/12/2023
SCP (Round 8)	NSW	Purchase of Equipment	2832	\$12,542	Active	
SCP (Round 8)	NSW	Installation of Kitchen	2835	\$3,695	Completed	31/01/2024
SCP (Round 8)	NSW	Purchase of Ride-On Mower	2835	\$7,499	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Sport Facility	2835	\$11,500	Completed	29/02/2024
SCP (Round 8)	NSW	Purchase of Thermal Imaging Cameras	2850	\$7,500	Completed	1/08/2023
SCP (Round 8)	NSW	Upgrade of Bowling Greens	2866	\$20,000	Completed	15/12/2023
SCP (Round 8)	NSW	Purchase of IT Equipment	2870	\$4,500	Completed	1/08/2023
SCP (Round 8)	NSW	Upgrade of Community Garden	2871	\$5,500	Completed	31/08/2023
SCP (Round 8)	NSW	Upgrade of Canteen Facilities	2871	\$10,000	Completed	30/11/2023
SCP (Round 8)	NSW	Upgrade of Facilities	2871	\$5,500	Completed	30/09/2023
SCP (Round 8)	NSW	Upgrade of Lighting	2873	\$8,500	Terminated	
SCP (Round 8)	NSW	Upgrade of Facilities	2879	\$14,125	Active	
SCP (Round 8)	NSW	Upgrade of Facility	2880	\$15,000	Completed	31/03/2024
SCP (Round 8)	NSW	Purchase of Maintenance Equipment	2898	\$5,000	Completed	28/01/2024
SCP (Round 8)	NSW	Purchase of Equipment and Uniforms	2899	\$15,000	Active	
SCP (Round 8)	NSW	Upgrade of Public Facilities	3644	\$3,000	Completed	31/12/2023
SCP (Round 8)	NT	Upgrade of Facilities	800	\$10,000	Completed	31/12/2023
SCP (Round 8)	NT	Installation of Mural	810	\$10,000	Completed	31/12/2023
SCP (Round 8)	NT	Purchase of Vehicle	810	\$19,970	Completed	31/12/2023
SCP (Round 8)	NT	Purchase of IT Equipment	810	\$5,400	Completed	27/10/2023
SCP (Round 8)	NT	Purchase of Portable Radios	810	\$11,000	Completed	1/03/2024
SCP (Round 8)	NT	Purchase of Equipment	810	\$2,500	Completed	29/09/2023
SCP (Round 8)	NT	Upgrade of Clubhouse	812	\$20,000	Completed	31/10/2023
SCP (Round 8)	NT	Installation of Air-Conditioning	812	\$14,796	Completed	30/09/2023
SCP (Round 8)	NT	Upgrade of Club Facilities	820	\$18,288	Completed	15/12/2023
SCP (Round 8)	NT	Upgrade of Facilities	822	\$17,500	Active	
SCP (Round 8)	NT	Upgrade of Facilities	822	\$20,000	Active	
SCP (Round 8)	NT	Upgrade of Storage	830	\$11,000	Completed	2/08/2023
SCP (Round 8)	NT	Purchase of Sports Equipment	832	\$10,000	Completed	1/08/2023
SCP (Round 8)	NT	Upgrade of Playground	836	\$10,000	Active	
SCP (Round 8)	NT	Purchase of Musical Instruments	838	\$11,500	Completed	31/08/2023
SCP (Round 8)	NT	Purchase of Trailer and Sporting Equipment	850	\$20,000	Active	
SCP (Round 8)	NT	Construction of Grandstand Seating	850	\$6,000	Completed	31/10/2023
SCP (Round 8)	NT	Installation of Access Ramp	852	\$20,000	Active	

SCP (Round 8)	NT	Purchase of Sporting Equipment	871	\$20,000	Completed	31/12/2023
SCP (Round 8)	NT	Purchase of Ride-On Mower	881	\$15,000	Completed	2/08/2023
SCP (Round 8)	Other	Purchase of Sporting Equipment	2899	\$10,000	Active	
SCP (Round 8)	Other	Purchase of Sporting Equipment	2899	\$10,000	Active	
SCP (Round 8)	QLD	Purchase of Equipment	4000	\$16,711	Completed	1/09/2023
SCP (Round 8)	QLD	Kitchenette Upgrade	4000	\$9,500	Completed	13/08/2023
SCP (Round 8)	QLD	Installation of Community Garden	4005	\$19,058	Active	
SCP (Round 8)	QLD	Upgrade of Kitchen	4012	\$20,000	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Audio Visual Equipment	4012	\$3,000	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4013	\$5,050	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Lighting Equipment	4014	\$2,620	Completed	30/09/2023
SCP (Round 8)	QLD	Refurbishment of Roof	4014	\$13,000	Completed	31/01/2024
SCP (Round 8)	QLD	Upgrade of Sporting Facilities and Equipment	4017	\$11,484	Completed	29/02/2024
SCP (Round 8)	QLD	Upgrade of Facilities	4017	\$19,257	Completed	31/12/2023
SCP (Round 8)	QLD	Art Installation	4017	\$5,200	Completed	8/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4017	\$20,000	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Audio Equipment	4017	\$10,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Piano	4017	\$4,091	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of IT Equipment	4017	\$4,271	Completed	22/09/2023
SCP (Round 8)	QLD	Purchase of Shade Structures and Safety Equipment	4018	\$5,500	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4019	\$12,500	Active	
SCP (Round 8)	QLD	Upgrade of Power Supply	4019	\$7,500	Completed	1/12/2023
SCP (Round 8)	QLD	IT Equipment Upgrade	4020	\$4,356	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4020	\$3,500	Completed	9/09/2023
SCP (Round 8)	QLD	Purchase of Air Conditioner	4021	\$8,000	Completed	18/08/2023
SCP (Round 8)	QLD	Refurbishment of Playground	4021	\$3,042	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4021	\$10,207	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of Equipment	4021	\$5,820	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4025	\$20,000	Completed	30/12/2023
SCP (Round 8)	QLD	Upgrade of Vehicle	4030	\$15,062	Completed	30/11/2023
SCP (Round 8)	QLD	Installation of Pathway	4030	\$20,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Cricket Pitch	4030	\$20,000	Completed	29/02/2024
SCP (Round 8)	QLD	Purchase of Equipment	4034	\$7,500	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4034	\$19,932	Completed	31/05/2024
SCP (Round 8)	QLD	Purchase of Audio Visual Equipment	4034	\$2,500	Completed	1/08/2023
SCP (Round 8)	QLD	Installation of Scoreboards	4034	\$7,460	Completed	16/10/2023
SCP (Round 8)	QLD	Purchase of Outdoor Equipment	4034	\$4,000	Completed	5/09/2023
SCP (Round 8)	QLD	Installation of Storage Cabinetry	4035	\$15,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4035	\$3,000	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of ICT Facilities	4035	\$6,400	Completed	30/11/2023
SCP (Round 8)	QLD	Installation of Seating Areas	4051	\$10,000	Completed	31/10/2023
SCP (Round 8)	QLD	Installation of Court Lighting	4051	\$14,037	Completed	30/09/2023
SCP (Round 8)	QLD	Installation of Solar Panels	4051	\$20,000	Completed	31/08/2023
SCP (Round 8)	QLD	Installation of Lighting	4051	\$12,500	Completed	30/11/2023
SCP (Round 8)	QLD	Construction of Native Garden and Art	4053	\$3,592	Completed	25/08/2023

SCP (Round 8)	QLD	Upgrade of Kitchen	4055	\$12,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4055	\$4,050	Completed	16/12/2023
SCP (Round 8)	QLD	Upgrade of Facility	4060	\$16,854	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Workshop Tools	4061	\$3,980	Active	
SCP (Round 8)	QLD	Purchase of Website and IT Equipment	4061	\$7,366	Completed	30/11/2023
SCP (Round 8)	QLD	Installation of Shade Structure	4065	\$10,000	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Furniture	4066	\$16,613	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Lift	4066	\$20,000	Completed	24/11/2023
SCP (Round 8)	QLD	Installation of Audio Visual Equipment	4069	\$8,969	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4069	\$3,250	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of IT Equipment	4069	\$3,305	Completed	1/09/2023
SCP (Round 8)	QLD	Purchase of IT Equipment	4069	\$7,700	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Furniture	4069	\$2,500	Active	
SCP (Round 8)	QLD	Purchase of Marquees	4074	\$5,823	Completed	1/09/2023
SCP (Round 8)	QLD	Construction of Bench Seating	4074	\$4,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4074	\$17,000	Completed	30/12/2023
SCP (Round 8)	QLD	Upgrade of Playground	4074	\$13,994	Completed	31/03/2024
SCP (Round 8)	QLD	Installation of Rebound Wall	4075	\$10,000	Active	
SCP (Round 8)	QLD	Construction of Nature Play Area	4075	\$4,250	Completed	1/12/2023
SCP (Round 8)	QLD	Installation of Ramp	4076	\$4,850	Completed	15/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4076	\$6,000	Completed	22/12/2023
SCP (Round 8)	QLD	Purchase of Musical Instruments	4077	\$5,000	Completed	8/12/2023
SCP (Round 8)	QLD	Refurbishment of Building	4077	\$20,000	Completed	11/08/2023
SCP (Round 8)	QLD	Upgrade of Sporting Facilities	4078	\$9,735	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Sun Structures	4078	\$3,000	Completed	2/08/2023
SCP (Round 8)	QLD	Installation of Solar Panels	4078	\$10,000	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4101	\$5,590	Active	
SCP (Round 8)	QLD	Purchase of Equipment	4101	\$15,000	Active	
SCP (Round 8)	QLD	Upgrade of Facilities	4101	\$9,000	Active	
SCP (Round 8)	QLD	Purchase of Office Equipment	4102	\$3,771	Completed	29/12/2023
SCP (Round 8)	QLD	Upgrade of Access Ramp	4103	\$8,000	Completed	29/02/2024
SCP (Round 8)	QLD	Purchase of Computer	4103	\$3,000	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of IT Equipment	4104	\$5,990	Completed	15/11/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4107	\$8,000	Completed	1/09/2023
SCP (Round 8)	QLD	Purchase of Cleaning Equipment	4107	\$6,199	Completed	1/08/2023
SCP (Round 8)	QLD	Purchase of Nursery Equipment	4108	\$9,716	Active	
SCP (Round 8)	QLD	Purchase of Furniture	4109	\$2,750	Completed	2/10/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4109	\$10,635	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Marquees	4109	\$5,200	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4109	\$3,000	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4109	\$6,000	Completed	31/01/2024
SCP (Round 8)	QLD	Purchase of Video Conference Equipment	4109	\$5,000	Completed	31/03/2024
SCP (Round 8)	QLD	Purchase of Mobile Cold Room	4110	\$9,000	Completed	30/10/2023
SCP (Round 8)	QLD	Purchase of Seating Shelters	4110	\$15,000	Active	
SCP (Round 8)	QLD	Upgrade of Club Facilities	4110	\$10,000	Completed	30/11/2023

SCP (Round 8)	QLD	Construction of Equipment Shed	4112	\$12,500	Completed	31/12/2023
SCP (Round 8)	QLD	Refurbishment of Building	4113	\$13,000	Completed	20/10/2023
SCP (Round 8)	QLD	Purchase of Sensory Equipment	4113	\$4,000	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Solar Panels	4114	\$10,000	Completed	8/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4114	\$5,000	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Display Cabinets	4114	\$3,950	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of Multimedia Equipment	4114	\$6,500	Active	
SCP (Round 8)	QLD	Upgrade of Facility	4114	\$6,000	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Ride-On Mower	4115	\$17,500	Completed	30/09/2023
SCP (Round 8)	QLD	Kitchen Upgrade	4118	\$9,965	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4118	\$15,000	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of BBQ and Trailer	4118	\$10,000	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4121	\$15,000	Active	
SCP (Round 8)	QLD	Upgrade of Facilities	4121	\$15,000	Completed	1/02/2024
SCP (Round 8)	QLD	Installation of Air-Conditioning and Fans	4122	\$10,000	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Equipment	4122	\$12,740	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of Equipment	4122	\$10,462	Completed	1/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4122	\$16,000	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Video Conferencing Equipment	4124	\$4,967	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Amenities	4124	\$18,000	Completed	30/11/2023
SCP (Round 8)	QLD	Installation of Shed	4125	\$15,000	Completed	31/03/2024
SCP (Round 8)	QLD	Upgrade of Canteen	4127	\$7,500	Completed	31/08/2023
SCP (Round 8)	QLD	Installation of Automatic Door	4127	\$7,000	Completed	16/10/2023
SCP (Round 8)	QLD	Upgrade of Irrigation System	4127	\$10,000	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4127	\$12,000	Completed	1/12/2023
SCP (Round 8)	QLD	Upgrade of Gym	4127	\$12,500	Active	
SCP (Round 8)	QLD	Upgrade of Club Facilities	4127	\$12,500	Active	
SCP (Round 8)	QLD	Purchase of Equipment	4129	\$9,735	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Outdoor Furniture and Equipment	4129	\$2,500	Completed	7/09/2023
SCP (Round 8)	QLD	Purchase of Equipment	4131	\$15,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Community Garden	4131	\$15,000	Active	
SCP (Round 8)	QLD	Purchase of Equipment	4131	\$7,136	Completed	31/12/2023
SCP (Round 8)	QLD	Refurbishment of Building	4132	\$10,000	Active	
SCP (Round 8)	QLD	Upgrade of Facilities	4151	\$15,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Sporting Facilities	4151	\$15,000	Active	
SCP (Round 8)	QLD	Installation of Outdoor Furniture	4152	\$12,172	Completed	2/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4152	\$7,046	Completed	31/12/2023
SCP (Round 8)	QLD	Refurbishment of Balcony	4157	\$4,510	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4157	\$7,600	Completed	30/09/2023
SCP (Round 8)	QLD	Installation of Security System	4160	\$4,600	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment and Uniforms	4160	\$3,897	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4160	\$5,000	Completed	31/08/2023
SCP (Round 8)	QLD	Refurbishment of Clubhouse	4160	\$16,000	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4161	\$13,923	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of IT Equipment	4165	\$17,000	Completed	15/08/2023

SCP (Round 8)	QLD	Purchase of Lawn Mower	4165	\$10,000	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of First Aid Equipment	4165	\$3,900	Completed	1/09/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4170	\$3,600	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Clubhouse	4170	\$10,000	Completed	30/08/2023
SCP (Round 8)	QLD	Purchase of IT Equipment	4170	\$6,000	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4170	\$14,962	Completed	29/02/2024
SCP (Round 8)	QLD	Purchase of Equipment	4173	\$6,300	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Safety Kits	4178	\$2,659	Active	
SCP (Round 8)	QLD	Refurbishment of Clubhouse	4178	\$15,000	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4178	\$20,000	Completed	1/10/2023
SCP (Round 8)	QLD	Purchase of Commercial Dishwasher	4178	\$5,193	Completed	31/10/2023
SCP (Round 8)	QLD	Installation of Lighting	4178	\$10,600	Completed	1/09/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4179	\$13,523	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Patrol Vehicle	4183	\$20,000	Completed	30/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4183	\$14,730	Completed	31/03/2024
SCP (Round 8)	QLD	Upgrade of Facility	4183	\$20,000	Completed	29/02/2024
SCP (Round 8)	QLD	Refurbishment of Amenities	4184	\$8,000	Completed	20/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4207	\$4,398	Active	
SCP (Round 8)	QLD	Purchase of IT Equipment	4207	\$2,692	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4207	\$10,000	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4207	\$15,000	Completed	31/03/2024
SCP (Round 8)	QLD	Upgrade of Facilities	4207	\$4,950	Completed	31/12/2023
SCP (Round 8)	QLD	Construction of Spectator Room	4207	\$15,000	Active	
SCP (Round 8)	QLD	Upgrade of Sporting Field	4207	\$8,000	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of Furniture	4208	\$4,400	Completed	30/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4208	\$14,147	Completed	4/08/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4208	\$3,000	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4208	\$15,000	Active	
SCP (Round 8)	QLD	Installation of Water Stations	4209	\$15,000	Completed	28/03/2024
SCP (Round 8)	QLD	Upgrade of Storage Shed	4210	\$5,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4210	\$3,000	Completed	30/04/2024
SCP (Round 8)	QLD	Upgrade of Playground	4211	\$10,000	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of an AED Defibrillator	4211	\$2,500	Completed	30/09/2023
SCP (Round 8)	QLD	Installation of Cupboard	4211	\$4,323	Completed	21/08/2023
SCP (Round 8)	QLD	Purchase of Workshop Tools	4211	\$2,500	Completed	30/09/2023
SCP (Round 8)	QLD	Installation of Air-Conditioning	4213	\$15,000	Completed	29/12/2023
SCP (Round 8)	QLD	Purchase of Marquees	4213	\$5,000	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of Cool Room Shelving	4214	\$6,200	Completed	1/12/2023
SCP (Round 8)	QLD	Purchase of Video Processing Equipment	4214	\$7,000	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Driveway and Pathway	4215	\$10,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4215	\$20,000	Completed	1/09/2023
SCP (Round 8)	QLD	Purchase of All Terrain Vehicle	4215	\$20,000	Completed	7/11/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4215	\$5,772	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4215	\$7,310	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Radio Equipment	4215	\$8,795	Completed	31/01/2024

SCP (Round 8)	QLD	Installation of Fence	4215	\$20,000	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Amenities	4215	\$3,125	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4215	\$5,000	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Mezzanine Floor	4216	\$5,300	Completed	2/08/2023
SCP (Round 8)	QLD	Purchase of Trishaw	4216	\$10,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facility	4216	\$19,000	Completed	29/02/2024
SCP (Round 8)	QLD	Installation of Safety Signs	4216	\$3,355	Completed	1/09/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4217	\$6,200	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Utility Vehicle	4217	\$20,000	Completed	1/09/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4218	\$8,452	Completed	30/09/2023
SCP (Round 8)	QLD	Refurbishment of Building	4218	\$7,500	Completed	30/09/2023
SCP (Round 8)	QLD	Refurbishment of Club	4218	\$10,000	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Office Equipment	4218	\$2,500	Completed	1/09/2023
SCP (Round 8)	QLD	Purchase of Lockable Storage Trailer	4218	\$10,523	Active	
SCP (Round 8)	QLD	Purchase of Vehicle	4221	\$15,000	Completed	21/08/2023
SCP (Round 8)	QLD	Upgrade of Canteen	4221	\$15,000	Active	
SCP (Round 8)	QLD	Purchase of Trailer and Equipment	4221	\$10,155	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Surf Lifesaving Equipment	4221	\$10,000	Active	
SCP (Round 8)	QLD	Purchase of Equipment	4221	\$10,000	Completed	30/11/2023
SCP (Round 8)	QLD	Installation of Intercom System	4223	\$4,500	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4223	\$17,315	Completed	3/09/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4224	\$2,500	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4225	\$10,000	Completed	31/10/2023
SCP (Round 8)	QLD	Installation of Air Conditioning	4225	\$7,000	Completed	29/12/2023
SCP (Round 8)	QLD	Fit Out of First Aid Room	4225	\$8,743	Completed	31/08/2023
SCP (Round 8)	QLD	Installation of Display Screens	4226	\$8,100	Completed	31/10/2023
SCP (Round 8)	QLD	Fit Out of Meeting Room	4227	\$10,000	Completed	30/09/2023
SCP (Round 8)	QLD	Refurbishment of Veranda	4272	\$8,000	Completed	31/08/2023
SCP (Round 8)	QLD	Construction of Awning	4272	\$3,000	Completed	1/08/2023
SCP (Round 8)	QLD	Installation of Amenities	4275	\$8,000	Completed	31/01/2024
SCP (Round 8)	QLD	Installation of Commercial Kitchen	4280	\$17,970	Active	
SCP (Round 8)	QLD	Purchase of Equipment	4280	\$3,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facility	4285	\$5,000	Active	
SCP (Round 8)	QLD	Upgrade of Facility	4285	\$3,000	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of Trailer and Outdoor Equipment	4300	\$5,598	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4300	\$6,000	Completed	11/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4300	\$10,000	Completed	7/09/2023
SCP (Round 8)	QLD	Purchase of Equipment	4300	\$3,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4300	\$6,000	Completed	31/12/2023
SCP (Round 8)	QLD	Refurbishment of Meeting Room	4300	\$10,000	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Carpark	4303	\$10,000	Completed	1/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4305	\$10,000	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Ride-On Mower	4305	\$15,000	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Wheelchairs	4305	\$10,000	Completed	29/02/2024
SCP (Round 8)	QLD	Purchase of PA System	4305	\$10,000	Completed	30/11/2023

SCP (Round 8)	QLD	Installation of Fencing	4305	\$10,000	Completed	1/09/2023
SCP (Round 8)	QLD	Upgrade of Car Park	4305	\$10,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4305	\$10,000	Active	
SCP (Round 8)	QLD	Refurbishment of Building	4306	\$10,000	Completed	31/03/2024
SCP (Round 8)	QLD	Upgrade of Facility	4306	\$10,000	Completed	8/12/2023
SCP (Round 8)	QLD	Purchase of Office Equipment	4307	\$4,635	Completed	8/09/2023
SCP (Round 8)	QLD	Construction of Dog Arena	4309	\$10,000	Completed	15/12/2023
SCP (Round 8)	QLD	Upgrade of Kitchen and Storage	4309	\$15,000	Completed	17/08/2023
SCP (Round 8)	QLD	Purchase of UTV	4310	\$19,000	Completed	31/08/2023
SCP (Round 8)	QLD	Refurbishment of Building	4312	\$10,000	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Shed Facility	4340	\$10,000	Completed	16/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4340	\$15,000	Active	
SCP (Round 8)	QLD	Upgrade of Amenities	4341	\$14,500	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Club Equipment	4341	\$2,500	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Grinding Equipment	4343	\$5,000	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Wind Flag Pole	4343	\$3,000	Completed	11/08/2023
SCP (Round 8)	QLD	Installation of Plumbing	4346	\$10,000	Completed	1/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4350	\$7,490	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Firefighting Equipment	4350	\$4,000	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4350	\$4,500	Completed	15/09/2023
SCP (Round 8)	QLD	Fit Out of Meeting Room	4350	\$5,500	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4350	\$11,750	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Play Equipment and Storage	4350	\$15,000	Completed	8/12/2023
SCP (Round 8)	QLD	Purchase of Musical Instruments	4350	\$15,000	Completed	1/02/2024
SCP (Round 8)	QLD	Installation of Air-Conditioning	4350	\$10,000	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Printer	4350	\$9,000	Completed	1/11/2023
SCP (Round 8)	QLD	Purchase of Equipment	4350	\$4,500	Active	
SCP (Round 8)	QLD	Purchase of ICT Equipment	4350	\$2,750	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4352	\$10,000	Active	
SCP (Round 8)	QLD	Refurbishment of Hall	4352	\$10,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4356	\$4,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Playgroup Equipment	4356	\$2,500	Completed	11/08/2023
SCP (Round 8)	QLD	Installation of Amenities	4363	\$20,000	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4370	\$13,206	Completed	28/09/2023
SCP (Round 8)	QLD	Installation of Shade Structure	4385	\$5,000	Completed	25/08/2023
SCP (Round 8)	QLD	Installation of Roof	4390	\$4,505	Active	
SCP (Round 8)	QLD	Construction of War Memorial Gardens	4400	\$10,000	Active	
SCP (Round 8)	QLD	Refurbishment of Arena	4402	\$10,000	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Shed	4403	\$3,000	Completed	29/02/2024
SCP (Round 8)	QLD	Upgrade of BBQ	4419	\$3,500	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Mobile Evaporative Cooler	4420	\$4,300	Completed	31/08/2023
SCP (Round 8)	QLD	Construction of Walking and Cycling Trail	4454	\$20,000	Active	
SCP (Round 8)	QLD	Upgrade of Playground	4455	\$10,000	Active	
SCP (Round 8)	QLD	Upgrade of Furniture	4455	\$7,600	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Air-Conditioning	4465	\$5,000	Completed	31/08/2023

SCP (Round 8)	QLD	Upgrade of Facility	4470	\$13,698	Active	
SCP (Round 8)	QLD	Purchase of Mobile Cooking Equipment	4500	\$5,500	Completed	31/08/2023
SCP (Round 8)	QLD	Installation of Grandstand	4500	\$10,000	Completed	6/10/2023
SCP (Round 8)	QLD	Purchase of Defibrillators	4500	\$2,500	Completed	4/09/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4500	\$14,404	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Facility	4501	\$12,000	Completed	2/08/2023
SCP (Round 8)	QLD	Purchase of Exercise Equipment	4502	\$5,789	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Food Wrapping Machine	4502	\$4,545	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Stormwater Drainage	4503	\$5,232	Completed	22/10/2023
SCP (Round 8)	QLD	Purchase of Equipment	4503	\$2,518	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4503	\$6,000	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Commercial Dishwasher	4503	\$11,990	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Mobile Cooking Equipment	4505	\$17,000	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Fencing	4505	\$11,200	Active	
SCP (Round 8)	QLD	Purchase of Equipment	4505	\$20,000	Completed	31/05/2024
SCP (Round 8)	QLD	Purchase of Office Equipment	4505	\$3,000	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Carpentry Tools	4505	\$7,500	Completed	1/09/2023
SCP (Round 8)	QLD	Installation of Solar Battery System	4506	\$17,968	Completed	1/03/2024
SCP (Round 8)	QLD	Purchase of IT Equipment	4507	\$5,000	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Vehicle	4507	\$20,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of IT Equipment	4508	\$9,500	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facility	4508	\$19,760	Completed	18/08/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4509	\$10,000	Completed	28/09/2023
SCP (Round 8)	QLD	Installation of Children's Playground	4509	\$3,000	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4509	\$4,800	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Marquees	4510	\$3,010	Completed	3/08/2023
SCP (Round 8)	QLD	Purchase of Trailer	4510	\$17,500	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of ICT Equipment	4510	\$15,348	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of Chairs	4510	\$3,501	Completed	8/08/2023
SCP (Round 8)	QLD	Purchase of Maintenance Equipment	4510	\$6,085	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4511	\$3,940	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade to Hall	4517	\$9,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of IT Equipment	4518	\$2,500	Completed	15/09/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4519	\$20,000	Active	
SCP (Round 8)	QLD	Installation of Perimeter Fencing	4520	\$8,800	Completed	1/08/2023
SCP (Round 8)	QLD	Upgrade of Patio	4520	\$5,818	Completed	14/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4520	\$6,705	Completed	31/10/2023
SCP (Round 8)	QLD	Installation of Bollards	4520	\$3,079	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Equipment	4521	\$15,000	Active	
SCP (Round 8)	QLD	Upgrade of Equipment	4551	\$5,870	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4551	\$4,000	Completed	1/08/2023
SCP (Round 8)	QLD	Purchase of Chairs	4551	\$8,000	Completed	1/12/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4551	\$8,000	Completed	24/08/2023
SCP (Round 8)	QLD	Upgrade of Facility	4551	\$19,000	Completed	16/10/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4552	\$3,000	Completed	30/11/2023

SCP (Round 8)	QLD	Refurbishment of Building	4552	\$13,800	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of Equipment	4553	\$4,000	Completed	31/10/2023
SCP (Round 8)	QLD	Installation of Audio Visual System	4553	\$7,000	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4555	\$6,000	Completed	1/09/2023
SCP (Round 8)	QLD	Upgrade of Stairs	4556	\$11,000	Active	
SCP (Round 8)	QLD	Installation of Air-Conditioning	4556	\$7,891	Completed	15/08/2023
SCP (Round 8)	QLD	Upgrade of Canteen Facilities	4556	\$12,500	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Training Nets	4556	\$3,873	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Freezer	4558	\$5,896	Completed	4/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4558	\$5,500	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Seating	4558	\$7,644	Completed	1/08/2023
SCP (Round 8)	QLD	Refurbishment of Office	4558	\$3,615	Completed	30/11/2023
SCP (Round 8)	QLD	Construction of Storage Shed	4559	\$7,000	Completed	31/01/2024
SCP (Round 8)	QLD	Purchase of Grandstand Seating	4559	\$7,500	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Facility	4560	\$7,500	Completed	23/12/2023
SCP (Round 8)	QLD	Purchase of Forklift	4560	\$10,000	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4560	\$4,000	Completed	1/12/2023
SCP (Round 8)	QLD	Purchase of Horse	4561	\$8,000	Completed	11/12/2023
SCP (Round 8)	QLD	Installation of Amenities	4561	\$7,500	Active	
SCP (Round 8)	QLD	Upgrade of Ceiling and Insulation	4561	\$7,500	Completed	23/12/2023
SCP (Round 8)	QLD	Installation of Kitchen	4561	\$5,500	Completed	29/02/2024
SCP (Round 8)	QLD	Upgrade of Gym Facility	4563	\$7,125	Completed	29/02/2024
SCP (Round 8)	QLD	Purchase of Audiovisual Equipment	4564	\$6,500	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4565	\$6,975	Active	
SCP (Round 8)	QLD	Purchase of IT Equipment	4568	\$3,726	Completed	30/01/2024
SCP (Round 8)	QLD	Installation of Defibrillators	4570	\$12,000	Completed	31/01/2024
SCP (Round 8)	QLD	Upgrade of Facilities	4570	\$2,687	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Vehicle	4570	\$20,000	Completed	3/03/2024
SCP (Round 8)	QLD	Purchase of Equipment	4570	\$5,118	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Facility	4571	\$20,000	Active	
SCP (Round 8)	QLD	Fit Out of Storage Container	4572	\$4,000	Completed	7/08/2023
SCP (Round 8)	QLD	Refurbishment of Building	4572	\$12,000	Completed	14/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4573	\$10,780	Completed	31/03/2024
SCP (Round 8)	QLD	Installation of Fence	4573	\$10,000	Completed	31/03/2024
SCP (Round 8)	QLD	Kitchen Equipment Upgrade	4573	\$5,510	Completed	29/09/2023
SCP (Round 8)	QLD	Purchase of Furniture	4574	\$6,940	Completed	29/10/2023
SCP (Round 8)	QLD	Purchase of Equipment	4575	\$9,000	Completed	12/12/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4580	\$3,760	Completed	30/09/2023
SCP (Round 8)	QLD	Construction of Outdoor Area	4605	\$11,000	Active	
SCP (Round 8)	QLD	Purchase of Audio Visual System	4605	\$10,000	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Website	4605	\$2,500	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facility	4610	\$7,227	Active	
SCP (Round 8)	QLD	Installation of Water Tanks	4611	\$7,500	Completed	29/12/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4611	\$16,000	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4613	\$11,200	Completed	30/09/2023

SCP (Round 8)	QLD	Installation of Audio Visual Equipment	4626	\$4,000	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4627	\$4,600	Completed	22/12/2023
SCP (Round 8)	QLD	Upgrade of Community Nursery	4650	\$4,500	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of a Shed	4650	\$20,000	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Goal Posts	4650	\$2,995	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Storage Facilities	4650	\$3,200	Completed	31/08/2023
SCP (Round 8)	QLD	Replacement of Stairs	4650	\$7,500	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Equipment and Upgrade of Facilities	4655	\$10,409	Completed	21/12/2023
SCP (Round 8)	QLD	Installation of Air-Conditioning	4655	\$10,000	Completed	24/08/2023
SCP (Round 8)	QLD	Purchase of Antenna Kit	4655	\$5,000	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Sports Courts	4655	\$19,800	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Equipment	4655	\$2,973	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Lifting Chair	4655	\$4,750	Active	
SCP (Round 8)	QLD	Purchase of IT Equipment	4659	\$2,500	Completed	31/08/2023
SCP (Round 8)	QLD	Installation of Accessible Amenities	4660	\$10,000	Completed	31/08/2023
SCP (Round 8)	QLD	Refurbishment of Hall	4670	\$4,400	Completed	10/08/2023
SCP (Round 8)	QLD	Purchase of Uniforms and Musical Instruments	4670	\$18,500	Completed	31/10/2023
SCP (Round 8)	QLD	Installation of Defibrillator	4670	\$2,515	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4670	\$20,000	Completed	15/03/2024
SCP (Round 8)	QLD	Upgrade of Sporting Facilities	4670	\$3,485	Completed	15/08/2023
SCP (Round 8)	QLD	Extension of Community Garden	4670	\$5,000	Completed	1/12/2023
SCP (Round 8)	QLD	Refurbishment of Hall	4670	\$12,500	Active	
SCP (Round 8)	QLD	Purchase of IT Equipment	4670	\$2,500	Completed	29/09/2023
SCP (Round 8)	QLD	Installation of Bins	4670	\$6,220	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Equipment	4670	\$5,000	Completed	2/08/2023
SCP (Round 8)	QLD	Purchase of IT Equipment and Shade Structures	4671	\$6,500	Completed	27/08/2023
SCP (Round 8)	QLD	Installation of Air-Conditioning	4671	\$10,750	Completed	29/09/2023
SCP (Round 8)	QLD	Installation of Lighting	4680	\$18,000	Active	
SCP (Round 8)	QLD	Purchase of Emergency Relief Equipment	4680	\$5,000	Completed	31/08/2023
SCP (Round 8)	QLD	Installation of Rainwater Tanks and Fencing	4680	\$12,500	Active	
SCP (Round 8)	QLD	Installation of Security System	4700	\$5,272	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Equipment	4700	\$3,500	Completed	30/11/2023
SCP (Round 8)	QLD	Fit Out of Community Hub	4700	\$4,238	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Bail Press	4700	\$20,000	Completed	3/11/2023
SCP (Round 8)	QLD	Upgrade of Truck	4700	\$7,900	Completed	29/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4700	\$3,000	Active	
SCP (Round 8)	QLD	Upgrade of Facilities	4701	\$3,000	Completed	31/01/2024
SCP (Round 8)	QLD	Purchase of Air Conditioning	4702	\$7,000	Completed	31/10/2023
SCP (Round 8)	QLD	Construction of Grandstand	4702	\$18,000	Completed	29/10/2023
SCP (Round 8)	QLD	Installation of Solar Generator System	4703	\$10,841	Completed	1/08/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4703	\$10,400	Completed	31/08/2023
SCP (Round 8)	QLD	Installation of Air-Conditioning	4710	\$5,272	Completed	1/12/2023
SCP (Round 8)	QLD	Installation of Plaques	4714	\$12,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Garden Equipment	4715	\$6,600	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4715	\$9,000	Active	

SCP (Round 8)	QLD	Purchase of Electronic Timers	4717	\$4,000	Completed	1/11/2023
SCP (Round 8)	QLD	Purchase of Bail Press	4720	\$11,150	Completed	3/11/2023
SCP (Round 8)	QLD	Purchase of Safety Equipment	4720	\$2,500	Completed	1/12/2023
SCP (Round 8)	QLD	Purchase of Equipment	4721	\$2,500	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Kitchen	4725	\$15,000	Completed	11/08/2023
SCP (Round 8)	QLD	Purchase of Furniture	4726	\$6,928	Completed	1/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4737	\$12,900	Completed	1/08/2023
SCP (Round 8)	QLD	Upgrade of Community Plant Nursery	4737	\$8,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Community Accessible Website	4737	\$4,845	Completed	31/10/2023
SCP (Round 8)	QLD	Upgrade of Facility	4740	\$8,754	Completed	30/11/2023
SCP (Round 8)	QLD	Upgrade of Canteen	4740	\$18,000	Completed	29/02/2024
SCP (Round 8)	QLD	Upgrade of Facilities	4740	\$4,312	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Appliances	4740	\$5,000	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Website	4741	\$5,995	Completed	20/12/2023
SCP (Round 8)	QLD	Construction of Basketball Court	4744	\$8,000	Active	
SCP (Round 8)	QLD	Purchase of Mower	4753	\$9,337	Completed	30/08/2023
SCP (Round 8)	QLD	Upgrade of Clubhouse	4800	\$15,949	Completed	19/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4802	\$20,000	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4802	\$14,000	Completed	22/12/2023
SCP (Round 8)	QLD	Purchase of Scoreboards	4805	\$3,429	Completed	12/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4805	\$3,300	Completed	31/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4805	\$3,660	Completed	29/02/2024
SCP (Round 8)	QLD	Upgrade of Facilities	4806	\$20,000	Active	
SCP (Round 8)	QLD	Installation of Security Door	4807	\$2,795	Completed	1/12/2023
SCP (Round 8)	QLD	Upgrade of Vehicle	4810	\$8,635	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Woodworking Equipment	4812	\$10,000	Completed	30/08/2023
SCP (Round 8)	QLD	Purchase of Website	4812	\$2,500	Completed	31/08/2023
SCP (Round 8)	QLD	Refurbishment of Building	4814	\$20,000	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase of Office Equipment and Appliances	4814	\$14,500	Completed	31/10/2023
SCP (Round 8)	QLD	Replacement of Roof	4814	\$19,500	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Benches	4814	\$7,075	Completed	31/08/2023
SCP (Round 8)	QLD	Refurbishment of Hall	4814	\$20,000	Completed	30/08/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4814	\$20,000	Completed	27/02/2024
SCP (Round 8)	QLD	Purchase of Wheelchair	4814	\$8,104	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Food Trailer	4814	\$19,200	Completed	31/10/2023
SCP (Round 8)	QLD	Purchase of IT Equipment and Uniforms	4816	\$10,000	Completed	2/10/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4818	\$5,850	Completed	1/09/2023
SCP (Round 8)	QLD	Purchase of IT Equipment	4821	\$2,500	Completed	31/12/2023
SCP (Round 8)	QLD	Upgrade of Facility	4825	\$18,810	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Kitchen	4825	\$20,000	Completed	29/09/2023
SCP (Round 8)	QLD	Installation of Security System	4825	\$4,094	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Facilities	4825	\$9,213	Active	
SCP (Round 8)	QLD	Purchase of Photocopier	4850	\$7,856	Completed	31/12/2023
SCP (Round 8)	QLD	Purchase a Blast Chiller	4850	\$17,380	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Flooring	4850	\$3,000	Completed	31/12/2023

SCP (Round 8)	QLD	Purchase of Stinger Net	4850	\$7,300	Completed	31/12/2023
SCP (Round 8)	QLD	Installation of Shipping Container for Secure Storage	4854	\$10,000	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4861	\$16,500	Completed	20/10/2023
SCP (Round 8)	QLD	Purchase of Safety Equipment	4865	\$5,200	Active	
SCP (Round 8)	QLD	Installation of Garden	4865	\$5,269	Completed	24/08/2023
SCP (Round 8)	QLD	Purchase of PA System	4870	\$2,500	Completed	15/01/2024
SCP (Round 8)	QLD	Upgrade of Club Room	4870	\$3,000	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4870	\$3,000	Active	
SCP (Round 8)	QLD	Upgrade of Facilities	4870	\$9,160	Active	
SCP (Round 8)	QLD	Upgrade of Amenities	4870	\$18,000	Completed	30/11/2023
SCP (Round 8)	QLD	Purchase of Defibrillator and First Aid Kit	4870	\$2,500	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Freezer	4873	\$6,500	Completed	12/09/2023
SCP (Round 8)	QLD	Refurbishment of Kitchen	4875	\$15,000	Active	
SCP (Round 8)	QLD	Upgrade of Facilities	4875	\$10,000	Active	
SCP (Round 8)	QLD	Installation of Shade Sail	4877	\$2,973	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Ride-on Mower	4877	\$7,649	Completed	30/09/2023
SCP (Round 8)	QLD	Purchase of Rescue Equipment	4878	\$4,195	Active	
SCP (Round 8)	QLD	Purchase of Sporting Equipment	4879	\$2,600	Completed	30/09/2023
SCP (Round 8)	QLD	Refurbishment of Shed	4879	\$12,500	Completed	31/03/2024
SCP (Round 8)	QLD	Purchase of Power Tools	4883	\$7,300	Completed	31/08/2023
SCP (Round 8)	QLD	Purchase of Equipment	4883	\$9,967	Completed	30/09/2023
SCP (Round 8)	QLD	Upgrade of Electrical Fittings	4883	\$2,799	Completed	13/08/2023
SCP (Round 8)	QLD	Purchase of Defibrillator	4884	\$2,500	Active	
SCP (Round 8)	QLD	Purchase of Cold Room	4892	\$20,000	Completed	5/12/2023
SCP (Round 8)	QLD	Installation of Air-Conditioning	4895	\$3,500	Completed	30/11/2023
SCP (Round 8)	SA	Purchase of Rescue Equipment	4217	\$4,800	Completed	30/09/2023
SCP (Round 8)	SA	Upgrade of Facilities	5000	\$3,800	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of Equipment	5000	\$4,070	Completed	30/11/2023
SCP (Round 8)	SA	Purchase of Band Uniforms	5000	\$5,000	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of LED Flood Lights	5000	\$10,000	Completed	27/10/2023
SCP (Round 8)	SA	Upgrade of Facilities	5000	\$5,000	Completed	29/02/2024
SCP (Round 8)	SA	Purchase of Sporting Equipment	5000	\$5,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Historic Facility	5000	\$10,000	Completed	30/11/2023
SCP (Round 8)	SA	Purchase of a Website	5006	\$3,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Radio Studio	5007	\$13,000	Completed	31/12/2023
SCP (Round 8)	SA	Renovation of Building	5008	\$5,000	Active	
SCP (Round 8)	SA	Upgrade of Pavement	5008	\$5,000	Completed	31/08/2023
SCP (Round 8)	SA	Upgrade of Club Rooms	5010	\$8,000	Completed	23/11/2023
SCP (Round 8)	SA	Purchase of Musical Instruments	5011	\$3,000	Active	
SCP (Round 8)	SA	Purchase of Forklift	5013	\$20,000	Completed	1/12/2023
SCP (Round 8)	SA	Purchase of Commercial Kitchen Equipment	5014	\$18,905	Completed	11/08/2023
SCP (Round 8)	SA	Purchase of ICT Equipment	5015	\$9,600	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Facility	5015	\$3,600	Completed	13/12/2023
SCP (Round 8)	SA	Purchase of Emergency Relief Equipment	5017	\$3,000	Active	
SCP (Round 8)	SA	Upgrade of Facilities	5019	\$12,300	Completed	1/09/2023

SCP (Round 8)	SA	Upgrade of Facility	5019	\$6,200	Completed	29/02/2024
SCP (Round 8)	SA	Upgrade of Facilities	5020	\$15,000	Active	
SCP (Round 8)	SA	Construction of Shed	5023	\$10,000	Active	
SCP (Round 8)	SA	Upgrade of Kitchen	5023	\$15,000	Completed	15/12/2023
SCP (Round 8)	SA	Upgrade of Kitchen	5024	\$10,000	Active	
SCP (Round 8)	SA	Purchase of Sporting Equipment	5025	\$3,500	Completed	31/08/2023
SCP (Round 8)	SA	Construction of Outdoor Area	5025	\$2,500	Completed	30/11/2023
SCP (Round 8)	SA	Purchase of Equipment	5031	\$7,450	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Facilities	5031	\$14,000	Completed	10/12/2023
SCP (Round 8)	SA	Purchase of Sun Shades	5031	\$5,330	Active	
SCP (Round 8)	SA	Purchase of Video Conference Equipment	5037	\$7,906	Completed	31/08/2023
SCP (Round 8)	SA	Upgrade of Facility	5038	\$20,000	Active	
SCP (Round 8)	SA	Upgrade of Facilities	5038	\$14,200	Completed	30/09/2023
SCP (Round 8)	SA	Upgrade of Facilities	5039	\$20,000	Completed	31/08/2023
SCP (Round 8)	SA	Purchase of Croquet Equipment	5041	\$2,500	Completed	31/08/2023
SCP (Round 8)	SA	Construction of Verandah	5043	\$19,400	Completed	30/11/2023
SCP (Round 8)	SA	Purchase of Musical Instruments	5043	\$3,267	Completed	15/11/2023
SCP (Round 8)	SA	Installation of Signage	5045	\$2,500	Completed	4/08/2023
SCP (Round 8)	SA	Upgrade of Facilities	5048	\$20,000	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of Boat Motor	5048	\$5,198	Completed	10/09/2023
SCP (Round 8)	SA	Installation of Defibrillator and Purchase of Equipment	5048	\$4,750	Active	
SCP (Round 8)	SA	Purchase of Sporting Equipment	5049	\$20,000	Completed	1/11/2023
SCP (Round 8)	SA	Construction of Picnic Area	5049	\$7,500	Completed	31/03/2024
SCP (Round 8)	SA	Purchase of Equipment	5065	\$6,270	Completed	30/09/2023
SCP (Round 8)	SA	Construction of Pathway	5065	\$6,000	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of Equipment	5067	\$15,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Kitchen	5067	\$5,502	Completed	29/02/2024
SCP (Round 8)	SA	Purchase of Website	5067	\$5,000	Completed	30/11/2023
SCP (Round 8)	SA	Purchase of Turf Roller	5068	\$10,000	Completed	30/09/2023
SCP (Round 8)	SA	Installation of Community Noticeboard	5068	\$2,500	Completed	30/11/2023
SCP (Round 8)	SA	Construction of BBQ Shelter	5069	\$16,200	Completed	1/12/2023
SCP (Round 8)	SA	Installation of Air-Conditioning	5070	\$6,000	Active	
SCP (Round 8)	SA	Purchase of Equipment	5072	\$4,100	Completed	31/08/2023
SCP (Round 8)	SA	Upgrade of Amenities	5073	\$15,000	Completed	31/08/2023
SCP (Round 8)	SA	Purchase of Projector	5073	\$4,975	Completed	1/09/2023
SCP (Round 8)	SA	Upgrade of Shed Facility	5074	\$6,151	Active	
SCP (Round 8)	SA	Installation of a Shed	5074	\$14,279	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Furniture	5076	\$10,000	Completed	11/12/2023
SCP (Round 8)	SA	Installation of Generator	5076	\$15,000	Completed	31/12/2023
SCP (Round 8)	SA	Installation of Goal Posts	5082	\$8,000	Completed	31/01/2024
SCP (Round 8)	SA	Installation of Air Conditioning	5082	\$5,000	Completed	16/09/2023
SCP (Round 8)	SA	Upgrade of Lighting	5083	\$8,000	Completed	31/08/2023
SCP (Round 8)	SA	Installation of Fence	5085	\$10,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Facilities	5085	\$10,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Workshop	5086	\$5,000	Completed	30/11/2023

SCP (Round 8)	SA	Upgrade of Tennis Courts	5091	\$10,000	Completed	31/10/2023
SCP (Round 8)	SA	Upgrade of Outdoor Area	5092	\$9,090	Completed	20/12/2023
SCP (Round 8)	SA	Upgrade of Kitchen	5092	\$4,545	Completed	31/10/2023
SCP (Round 8)	SA	Upgrade of Cricket Nets	5092	\$9,090	Completed	30/11/2023
SCP (Round 8)	SA	Purchase of Equipment	5093	\$4,545	Completed	30/09/2023
SCP (Round 8)	SA	Purchase of Commercial Refrigerators	5093	\$5,454	Completed	1/08/2023
SCP (Round 8)	SA	Upgrade of Facilities	5097	\$9,090	Completed	31/08/2023
SCP (Round 8)	SA	Upgrade of Facilities	5097	\$4,545	Completed	30/09/2023
SCP (Round 8)	SA	Upgrade of Cafe	5098	\$9,000	Completed	12/02/2024
SCP (Round 8)	SA	Purchase of Shed	5106	\$10,000	Active	
SCP (Round 8)	SA	Upgrade of Allsorts Shop	5106	\$3,500	Completed	29/09/2023
SCP (Round 8)	SA	Scoreboard Upgrade	5108	\$8,000	Completed	18/09/2023
SCP (Round 8)	SA	Purchase of Equipment	5108	\$10,500	Completed	30/11/2023
SCP (Round 8)	SA	Purchase of Furniture	5109	\$10,000	Completed	31/10/2023
SCP (Round 8)	SA	Purchase of Uniforms	5109	\$5,454	Active	
SCP (Round 8)	SA	Purchase of Vehicle	5110	\$13,500	Completed	21/09/2023
SCP (Round 8)	SA	Refurbishment of Amenities	5111	\$3,500	Completed	31/10/2023
SCP (Round 8)	SA	Upgrade of Facilities	5112	\$16,300	Completed	1/12/2023
SCP (Round 8)	SA	Upgrade of Facility	5112	\$15,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Changeroom	5112	\$15,000	Active	
SCP (Round 8)	SA	Installation of Electrical Cabling	5117	\$8,600	Completed	31/10/2023
SCP (Round 8)	SA	Upgrade of Facilities	5117	\$15,000	Completed	2/08/2023
SCP (Round 8)	SA	Upgrade of Facilities	5118	\$2,500	Completed	16/08/2023
SCP (Round 8)	SA	Upgrade of Facility	5118	\$15,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Facilities	5118	\$14,600	Completed	28/02/2024
SCP (Round 8)	SA	Installation of Water Chiller	5120	\$6,000	Completed	31/08/2023
SCP (Round 8)	SA	Purchase of Equipment	5120	\$2,741	Completed	30/08/2023
SCP (Round 8)	SA	Upgrade of Sporting Facilities	5125	\$6,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Furniture	5125	\$9,090	Completed	30/12/2023
SCP (Round 8)	SA	Construction of Shelter	5125	\$9,090	Completed	31/08/2023
SCP (Round 8)	SA	Upgrade of Facility	5126	\$5,454	Completed	30/09/2023
SCP (Round 8)	SA	Upgrade of Facilities	5126	\$6,000	Active	
SCP (Round 8)	SA	Construction of Pathway	5153	\$12,000	Completed	15/12/2023
SCP (Round 8)	SA	Installation of Picnic BBQ Shelter	5153	\$10,000	Completed	23/02/2024
SCP (Round 8)	SA	Upgrade of Arena	5158	\$16,904	Completed	30/09/2023
SCP (Round 8)	SA	Reconstruction of Cricket Pitch	5158	\$20,000	Completed	31/01/2024
SCP (Round 8)	SA	Upgrade of Canteen Facilities	5158	\$2,500	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of Equipment	5158	\$5,000	Active	
SCP (Round 8)	SA	Upgrade of Facilities	5159	\$10,000	Active	
SCP (Round 8)	SA	Purchase of Equipment	5159	\$9,085	Completed	1/08/2023
SCP (Round 8)	SA	Purchase of IT Equipment	5160	\$5,000	Completed	31/08/2023
SCP (Round 8)	SA	Upgrade of Facility	5161	\$20,000	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of Athletics Equipment	5162	\$10,000	Completed	31/08/2023
SCP (Round 8)	SA	Purchase of Equipment	5162	\$3,276	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of Equipment	5163	\$3,058	Active	

SCP (Round 8)	SA	Purchase of Equipment Storage Units	5163	\$2,500	Completed	1/12/2023
SCP (Round 8)	SA	Purchase of Equipment	5164	\$9,084	Completed	30/09/2023
SCP (Round 8)	SA	Purchase of Furniture	5165	\$5,380	Completed	1/09/2023
SCP (Round 8)	SA	Installation of Solar Panels	5167	\$20,000	Completed	1/08/2023
SCP (Round 8)	SA	Fit Out of Club	5167	\$7,507	Active	
SCP (Round 8)	SA	Purchase of Sporting Equipment	5167	\$15,000	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of BBQ	5169	\$2,610	Completed	1/08/2023
SCP (Round 8)	SA	Upgrade of Facilities	5171	\$18,900	Completed	29/08/2023
SCP (Round 8)	SA	Upgrade of Hall	5172	\$3,000	Completed	31/12/2023
SCP (Round 8)	SA	Replacement of Roof	5203	\$10,000	Completed	15/12/2023
SCP (Round 8)	SA	Upgrade of Kitchen	5204	\$9,000	Completed	31/12/2023
SCP (Round 8)	SA	Installation of Playground Art	5204	\$9,500	Completed	20/12/2023
SCP (Round 8)	SA	Upgrade of Facilities and Equipment	5214	\$6,915	Active	
SCP (Round 8)	SA	Upgrade of Court Lighting	5223	\$2,500	Completed	31/08/2023
SCP (Round 8)	SA	Installation of Solar Panels	5232	\$3,745	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of Trailer	5233	\$5,000	Completed	30/11/2023
SCP (Round 8)	SA	Upgrade of Seating	5233	\$6,000	Completed	31/08/2023
SCP (Round 8)	SA	Purchase of Sporting Equipment	5233	\$6,000	Completed	31/01/2024
SCP (Round 8)	SA	Upgrade of Facilities	5238	\$20,000	Active	
SCP (Round 8)	SA	Upgrade of Storage	5238	\$5,000	Completed	31/08/2023
SCP (Round 8)	SA	Construction of Storage Shed	5240	\$10,000	Active	
SCP (Round 8)	SA	Upgrade of Facilities	5241	\$6,190	Completed	29/02/2024
SCP (Round 8)	SA	Restoration of Buildings	5241	\$5,000	Active	
SCP (Round 8)	SA	Upgrade of Facilities	5254	\$20,000	Active	
SCP (Round 8)	SA	Purchase of IT Equipment	5255	\$4,250	Completed	31/12/2023
SCP (Round 8)	SA	Installation of Air-Conditioning	5256	\$5,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Facilities	5271	\$12,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Facilities	5277	\$4,200	Completed	30/12/2023
SCP (Round 8)	SA	Upgrade of Equipment	5280	\$20,000	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade to Sporting Facilities	5290	\$4,345	Completed	31/08/2023
SCP (Round 8)	SA	Upgrade of Facilities and Equipment	5341	\$18,955	Completed	30/11/2023
SCP (Round 8)	SA	Upgrade of Facilities	5345	\$9,000	Completed	30/11/2023
SCP (Round 8)	SA	Replacement of Roof	5353	\$6,500	Completed	31/12/2023
SCP (Round 8)	SA	Refurbishment of Facilities	5353	\$10,000	Completed	31/12/2023
SCP (Round 8)	SA	Purchase of Shed	5373	\$20,000	Completed	1/09/2023
SCP (Round 8)	SA	Upgrade of Facilities	5417	\$8,000	Completed	30/09/2023
SCP (Round 8)	SA	Upgrade of Sports Courts	5422	\$5,933	Completed	30/11/2023
SCP (Round 8)	SA	Purchase of Audio Visual Equipment	5433	\$7,605	Completed	25/08/2023
SCP (Round 8)	SA	Kitchen Upgrade	5480	\$2,500	Completed	1/12/2023
SCP (Round 8)	SA	Upgrade of Kitchen	5501	\$15,000	Completed	31/12/2023
SCP (Round 8)	SA	Replacement of Carpet	5540	\$7,700	Completed	3/08/2023
SCP (Round 8)	SA	Installation of Shed	5554	\$5,456	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Sporting Facility	5556	\$2,500	Completed	31/12/2023
SCP (Round 8)	SA	Upgrade of Facilities	5573	\$7,000	Completed	24/12/2023
SCP (Round 8)	SA	Community Hall Extension	5575	\$14,000	Active	

SCP (Round 8)	SA	Refurbishment of Building	5600	\$4,500	Completed	4/12/2023
SCP (Round 8)	SA	Upgrade of Facilities	5600	\$6,562	Completed	30/09/2023
SCP (Round 8)	SA	Installation of Water Supply Infrastructure	5606	\$15,000	Completed	30/09/2023
SCP (Round 8)	SA	Upgrade of Facilities	5606	\$15,895	Completed	31/03/2024
SCP (Round 8)	SA	Upgrade of Irrigation System	5607	\$3,700	Completed	1/09/2023
SCP (Round 8)	SA	Upgrade of Facilities	5611	\$2,500	Completed	30/09/2023
SCP (Round 8)	SA	Replacement of Roof	5632	\$8,794	Completed	30/11/2023
SCP (Round 8)	SA	Installation of Lighting	5652	\$10,000	Completed	31/01/2024
SCP (Round 8)	SA	Purchase of Chairs	5700	\$5,000	Completed	31/12/2023
SCP (Round 8)	TAS	Purchase of IT Equipment	7000	\$3,000	Completed	31/12/2023
SCP (Round 8)	TAS	Upgrade of Kitchen	7000	\$15,000	Completed	30/11/2023
SCP (Round 8)	TAS	Purchase of Office Equipment	7000	\$7,000	Completed	31/12/2023
SCP (Round 8)	TAS	Upgrade of Facilities	7000	\$10,537	Completed	12/08/2023
SCP (Round 8)	TAS	Upgrade of Facilities	7000	\$5,000	Completed	31/12/2023
SCP (Round 8)	TAS	Upgrade of Facilities	7000	\$10,000	Completed	15/12/2023
SCP (Round 8)	TAS	Refurbishment of Office	7000	\$15,000	Active	
SCP (Round 8)	TAS	Upgrade Trailer and Purchase Equipment	7005	\$5,000	Active	
SCP (Round 8)	TAS	Upgrade of Community Space	7008	\$5,000	Active	
SCP (Round 8)	TAS	Purchase of Trailer	7008	\$6,514	Completed	31/10/2023
SCP (Round 8)	TAS	Purchase of Trailer and Solar Panels	7008	\$15,000	Active	
SCP (Round 8)	TAS	Purchase of Sporting Equipment	7010	\$6,590	Completed	20/08/2023
SCP (Round 8)	TAS	Upgrade of Facilities	7010	\$4,763	Completed	30/11/2023
SCP (Round 8)	TAS	Purchase of Bus	7010	\$6,000	Completed	31/12/2023
SCP (Round 8)	TAS	Purchase of Musical Instruments	7011	\$14,000	Active	
SCP (Round 8)	TAS	Purchase of Workshop Tools	7011	\$2,585	Completed	31/10/2023
SCP (Round 8)	TAS	Upgrade of Kitchen	7011	\$4,858	Active	
SCP (Round 8)	TAS	Purchase of Thermal Imaging Camera	7017	\$3,273	Completed	1/12/2023
SCP (Round 8)	TAS	Purchase of IT Equipment	7017	\$2,500	Completed	31/10/2023
SCP (Round 8)	TAS	Refurbishment of Entertainment Area	7018	\$8,000	Completed	30/11/2023
SCP (Round 8)	TAS	Upgrade of Facilities	7019	\$18,900	Active	
SCP (Round 8)	TAS	Upgrade of Kitchen	7020	\$20,000	Completed	30/11/2023
SCP (Round 8)	TAS	Installation of Shipping Container for Secure Storage	7022	\$5,000	Completed	30/09/2023
SCP (Round 8)	TAS	Upgrade of Club Doors	7024	\$13,000	Completed	31/10/2023
SCP (Round 8)	TAS	Upgrade of Storage Facilities	7050	\$5,000	Completed	31/08/2023
SCP (Round 8)	TAS	Installation of Flooring and Security System	7050	\$18,000	Active	
SCP (Round 8)	TAS	Installation of Audio Visual Equipment	7051	\$15,279	Completed	31/12/2023
SCP (Round 8)	TAS	Upgrade of Kitchen	7053	\$8,238	Completed	30/09/2023
SCP (Round 8)	TAS	Purchase of Archery Equipment and Gazebo	7109	\$15,000	Completed	29/02/2024
SCP (Round 8)	TAS	Purchase of Office Equipment	7116	\$3,500	Completed	31/10/2023
SCP (Round 8)	TAS	Installation of Air-Conditioning	7116	\$3,080	Completed	31/12/2023
SCP (Round 8)	TAS	Upgrade of Facilities	7117	\$8,000	Completed	31/10/2023
SCP (Round 8)	TAS	Installation of Shade Structure	7120	\$12,856	Completed	18/09/2023
SCP (Round 8)	TAS	Fire Station Extension	7140	\$19,951	Completed	31/12/2023
SCP (Round 8)	TAS	Upgrade of Sporting Facilities	7140	\$10,000	Completed	10/03/2024
SCP (Round 8)	TAS	Installation of Sporting Equipment	7155	\$8,000	Active	

SCP (Round 8)	TAS	Installation of Stage	7162	\$11,000	Completed	15/11/2023
SCP (Round 8)	TAS	Purchase of Equipment	7172	\$15,500	Active	
SCP (Round 8)	TAS	Refurbishment of Building	7184	\$18,188	Completed	19/12/2023
SCP (Round 8)	TAS	Installation of Shade Structure	7190	\$7,273	Completed	1/09/2023
SCP (Round 8)	TAS	Upgrade of BBQ Area	7216	\$20,000	Completed	31/01/2024
SCP (Round 8)	TAS	Upgrade of Facilities	7248	\$8,750	Completed	30/11/2023
SCP (Round 8)	TAS	Installation of Solar	7248	\$9,432	Completed	13/11/2023
SCP (Round 8)	TAS	Purchase of Equipment	7249	\$2,500	Completed	31/12/2023
SCP (Round 8)	TAS	Purchase of Club Facilities	7250	\$9,000	Completed	31/12/2023
SCP (Round 8)	TAS	Purchase of IT Equipment	7250	\$12,365	Completed	30/09/2023
SCP (Round 8)	TAS	Upgrade of Driveway and Entrance	7250	\$16,500	Completed	31/12/2023
SCP (Round 8)	TAS	Purchase of Flooring	7250	\$10,000	Completed	31/12/2023
SCP (Round 8)	TAS	Purchase of Equipment	7250	\$5,000	Active	
SCP (Round 8)	TAS	Purchase of Kitchen Equipment	7252	\$5,000	Completed	30/09/2023
SCP (Round 8)	TAS	Purchase of Equipment	7255	\$10,000	Completed	30/12/2023
SCP (Round 8)	TAS	Refurbishment of Shed	7256	\$2,955	Completed	1/12/2023
SCP (Round 8)	TAS	Purchase of Equipment	7260	\$10,000	Completed	31/12/2023
SCP (Round 8)	TAS	Purchase of Tables	7260	\$5,000	Active	
SCP (Round 8)	TAS	Renovation of Building	7260	\$10,000	Completed	31/12/2023
SCP (Round 8)	TAS	Installation of Community Garden	7260	\$10,000	Completed	22/02/2024
SCP (Round 8)	TAS	Purchase of Workshop Tools	7262	\$5,000	Completed	7/08/2023
SCP (Round 8)	TAS	Upgrade of Kitchen	7270	\$10,000	Completed	28/08/2023
SCP (Round 8)	TAS	Upgrade of Kitchen	7275	\$10,000	Completed	31/08/2023
SCP (Round 8)	TAS	Upgrade of Car Park	7301	\$4,546	Completed	31/10/2023
SCP (Round 8)	TAS	Purchase of Mural	7302	\$4,200	Completed	30/11/2023
SCP (Round 8)	TAS	Purchase of Mobile Catering Equipment	7303	\$15,455	Completed	31/10/2023
SCP (Round 8)	TAS	Purchase of IT Equipment	7304	\$10,455	Completed	1/12/2023
SCP (Round 8)	TAS	Purchase of Sporting Equipment	7305	\$2,500	Completed	20/12/2023
SCP (Round 8)	TAS	Purchase of Equipment	7307	\$7,500	Active	
SCP (Round 8)	TAS	Upgrade of Facilities	7307	\$9,000	Completed	1/09/2023
SCP (Round 8)	TAS	Purchase of Mobile Cooking Equipment	7310	\$3,500	Completed	31/10/2023
SCP (Round 8)	TAS	Upgrade of Amenities	7310	\$10,000	Active	
SCP (Round 8)	TAS	Upgrade of Change Room	7310	\$7,500	Completed	31/10/2023
SCP (Round 8)	TAS	Refurbishment of Building	7310	\$5,000	Completed	8/09/2023
SCP (Round 8)	TAS	Upgrade of Kitchen	7310	\$19,217	Completed	30/11/2023
SCP (Round 8)	TAS	Upgrade of Club Facilities	7315	\$8,000	Active	
SCP (Round 8)	TAS	Installation of Storage Facility	7316	\$7,500	Completed	31/03/2024
SCP (Round 8)	TAS	Upgrade of Facilities	7316	\$10,000	Completed	30/09/2023
SCP (Round 8)	TAS	Purchase of Sporting Equipment	7320	\$8,640	Completed	31/12/2023
SCP (Round 8)	TAS	Upgrade of First-Aid Room	7320	\$6,000	Active	
SCP (Round 8)	TAS	Relocation of Facility	7321	\$5,783	Completed	31/03/2024
SCP (Round 8)	TAS	Upgrade of Facilities	7325	\$7,500	Completed	29/12/2023
SCP (Round 8)	TAS	Purchase of Accessible Bus	7325	\$9,000	Active	
SCP (Round 8)	TAS	Purchase of Kitchen Equipment	7330	\$5,000	Completed	30/11/2023
SCP (Round 8)	TAS	Upgrade of Lighting	7330	\$5,500	Completed	31/03/2024

SCP (Round 8)	TAS	Upgrade of Garden	7470	\$3,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Theatre Equipment	3000	\$20,000	Completed	8/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3003	\$10,000	Completed	16/12/2023
SCP (Round 8)	VIC	Purchase of Musical Instruments	3006	\$7,500	Completed	18/11/2023
SCP (Round 8)	VIC	Purchase of ICT Equipment	3008	\$3,600	Completed	15/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3008	\$4,261	Active	
SCP (Round 8)	VIC	Purchase of Community Web Portal	3011	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Public Art	3011	\$5,000	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Arts Hub	3011	\$12,000	Completed	6/12/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3011	\$3,000	Active	
SCP (Round 8)	VIC	Refurbishment of Kitchen	3012	\$10,000	Completed	4/12/2023
SCP (Round 8)	VIC	Installation of Scoreboards	3015	\$3,600	Completed	30/09/2023
SCP (Round 8)	VIC	Installation of Access Ramps	3016	\$20,000	Active	
SCP (Round 8)	VIC	Refurbishment of Shed	3016	\$20,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Equipment	3018	\$20,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facility	3018	\$20,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Trailer	3018	\$6,800	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3018	\$16,934	Completed	19/01/2024
SCP (Round 8)	VIC	Purchase of Uniforms	3019	\$5,000	Completed	1/09/2023
SCP (Round 8)	VIC	Purchase of Equipment	3020	\$3,000	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3020	\$13,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Office Equipment	3020	\$3,000	Completed	29/12/2023
SCP (Round 8)	VIC	Purchase of Goals	3020	\$5,000	Active	
SCP (Round 8)	VIC	Installation of Community Art Garden	3020	\$10,000	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Commercial Fryer	3020	\$10,000	Completed	30/03/2024
SCP (Round 8)	VIC	Upgrade of Facilities	3020	\$10,000	Active	
SCP (Round 8)	VIC	Upgrade of Facility	3020	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Office and Production Equipment	3020	\$5,000	Completed	31/10/2023
SCP (Round 8)	VIC	Refurbishment of Amenities	3021	\$8,500	Completed	1/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3021	\$7,500	Active	
SCP (Round 8)	VIC	Upgrade of Kitchen	3021	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Construction of Outdoor Area	3023	\$12,500	Completed	1/05/2024
SCP (Round 8)	VIC	Purchase of Equipment	3023	\$15,000	Completed	26/12/2023
SCP (Round 8)	VIC	Purchase of ICT Equipment	3023	\$4,500	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3024	\$5,000	Completed	1/09/2023
SCP (Round 8)	VIC	Purchase of Club Facilities	3024	\$10,000	Active	
SCP (Round 8)	VIC	Upgrade of Greenhouse	3024	\$2,500	Active	
SCP (Round 8)	VIC	Refurbishment of Hall	3024	\$8,700	Active	
SCP (Round 8)	VIC	Installation of LED Scoreboards	3024	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3024	\$15,500	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3024	\$5,000	Completed	31/05/2024
SCP (Round 8)	VIC	Purchase of Green Waste Chipper	3025	\$10,144	Completed	1/12/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3025	\$2,500	Completed	18/11/2023
SCP (Round 8)	VIC	Refurbishment of Referee Room	3028	\$20,000	Active	
SCP (Round 8)	VIC	Installation of Windows	3028	\$5,273	Completed	2/08/2023

SCP (Round 8)	VIC	Painting of Community Centre	3029	\$18,000	Completed	29/02/2024
SCP (Round 8)	VIC	Installation of Kitchen	3029	\$7,771	Completed	25/08/2023
SCP (Round 8)	VIC	Purchase of ICT Equipment	3029	\$4,460	Completed	7/08/2023
SCP (Round 8)	VIC	Purchase of Vehicle	3029	\$20,000	Completed	19/12/2023
SCP (Round 8)	VIC	Upgrade of Facility	3029	\$18,250	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Club Facilities	3030	\$2,796	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Floor	3030	\$15,000	Completed	31/12/2023
SCP (Round 8)	VIC	Refurbishment of Buildings	3030	\$17,500	Active	
SCP (Round 8)	VIC	Installation of Shade Structures	3031	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of IT Equipment	3032	\$7,500	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Boating and Safety Equipment	3032	\$2,500	Completed	26/11/2023
SCP (Round 8)	VIC	Purchase of Duress System	3032	\$10,000	Completed	29/09/2023
SCP (Round 8)	VIC	Upgrade of Community Garden	3033	\$7,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facility	3036	\$11,500	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Café Equipment	3037	\$2,500	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3039	\$5,050	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3039	\$4,350	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3039	\$3,000	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3040	\$10,000	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3040	\$7,000	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facility	3040	\$7,500	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3040	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Band Uniforms	3040	\$3,100	Active	
SCP (Round 8)	VIC	Upgrade of Amenities	3040	\$9,245	Completed	30/10/2023
SCP (Round 8)	VIC	Upgrade of Facility	3040	\$7,000	Active	
SCP (Round 8)	VIC	Installation of Theatre Seating	3041	\$12,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3041	\$10,000	Completed	31/03/2024
SCP (Round 8)	VIC	Purchase of Mobile Cooking Equipment	3042	\$4,000	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Warehouse Equipment	3042	\$3,372	Completed	15/08/2023
SCP (Round 8)	VIC	Purchase of Music Production Equipment	3042	\$10,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Scoreboard	3044	\$17,000	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3046	\$9,000	Completed	1/12/2023
SCP (Round 8)	VIC	Upgrade of Facility	3046	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Laptops	3047	\$14,152	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Carpet	3047	\$15,000	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Goals	3047	\$17,000	Completed	1/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3048	\$4,000	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Facility and Purchase of Equipment	3051	\$20,000	Completed	29/02/2024
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3051	\$2,500	Completed	5/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3052	\$9,448	Active	
SCP (Round 8)	VIC	Installation of Audio Visual Equipment	3054	\$5,191	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Play Equipment	3055	\$2,500	Completed	30/10/2023
SCP (Round 8)	VIC	Upgrade of Facility	3055	\$15,000	Completed	29/09/2023
SCP (Round 8)	VIC	Upgrade of Facility	3056	\$3,650	Completed	15/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3056	\$10,000	Completed	31/12/2023

SCP (Round 8)	VIC	Purchase of IT Equipment	3056	\$4,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Sports Shed	3058	\$12,000	Completed	22/12/2023
SCP (Round 8)	VIC	Lighting Upgrade	3058	\$10,500	Active	
SCP (Round 8)	VIC	Upgrade of Security Facilities	3058	\$3,710	Completed	18/12/2023
SCP (Round 8)	VIC	Upgrade of Facility	3058	\$3,500	Completed	1/12/2023
SCP (Round 8)	VIC	Installation of Accessible Door	3058	\$10,000	Active	
SCP (Round 8)	VIC	Installation of Audio Visual Equipment	3058	\$9,140	Completed	14/08/2023
SCP (Round 8)	VIC	Construction of Awning	3058	\$5,000	Completed	1/11/2023
SCP (Round 8)	VIC	Construction of Outdoor Area	3058	\$5,000	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3060	\$9,000	Active	
SCP (Round 8)	VIC	Upgrade of Kitchen	3060	\$10,000	Completed	2/10/2023
SCP (Round 8)	VIC	Installation of Garden Equipment	3060	\$8,000	Completed	1/12/2023
SCP (Round 8)	VIC	Installation of Shade Structure	3061	\$15,000	Active	
SCP (Round 8)	VIC	Purchase of Emergency Relief Equipment	3062	\$4,400	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3063	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3064	\$13,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Office Equipment	3064	\$4,600	Completed	29/09/2023
SCP (Round 8)	VIC	Purchase of Kitchen Equipment	3064	\$15,000	Completed	30/09/2023
SCP (Round 8)	VIC	Refurbishment of Building	3064	\$15,000	Completed	31/01/2024
SCP (Round 8)	VIC	Purchase of Uniforms and Line Marker	3064	\$16,000	Active	
SCP (Round 8)	VIC	Purchase of Production Equipment	3065	\$10,000	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3065	\$4,000	Completed	8/12/2023
SCP (Round 8)	VIC	Installation of Laundry Equipment	3065	\$5,000	Completed	31/10/2023
SCP (Round 8)	VIC	Upgrade of Fencing and Security Equipment	3065	\$10,000	Completed	20/12/2023
SCP (Round 8)	VIC	Purchase of Office Equipment	3066	\$5,000	Completed	15/11/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3066	\$15,000	Completed	8/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3066	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Training and Safety Equipment	3066	\$4,000	Active	
SCP (Round 8)	VIC	Purchase of Televisions	3066	\$7,000	Completed	1/09/2023
SCP (Round 8)	VIC	Construction of Playground	3070	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of First Aid Training Equipment	3070	\$3,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3070	\$5,200	Completed	22/12/2023
SCP (Round 8)	VIC	Purchase of Access Equipment	3070	\$10,000	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Amenities	3071	\$11,000	Completed	8/09/2023
SCP (Round 8)	VIC	Purchase of Coffee Cart	3072	\$8,000	Completed	15/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3072	\$10,300	Active	
SCP (Round 8)	VIC	Purchase of Furniture	3072	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Trailer and Equipment	3072	\$10,000	Active	
SCP (Round 8)	VIC	Renovation of Outdoor Area	3073	\$12,000	Completed	1/11/2023
SCP (Round 8)	VIC	Installation of Cafe Awning	3073	\$8,500	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Conveyor System	3073	\$8,000	Completed	22/09/2023
SCP (Round 8)	VIC	Purchase of Kitchen Equipment	3073	\$3,000	Completed	29/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3073	\$5,000	Active	
SCP (Round 8)	VIC	Upgrade of Facility	3074	\$5,000	Completed	1/12/2023
SCP (Round 8)	VIC	Refurbishment of Hall	3075	\$12,000	Completed	31/12/2023

SCP (Round 8)	VIC	Purchase of Equipment	3075	\$10,000	Completed	31/03/2024
SCP (Round 8)	VIC	Installation of Garden and Public Art	3075	\$10,000	Active	
SCP (Round 8)	VIC	Refurbishment of Building	3075	\$8,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of IT Equipment and Software	3075	\$2,500	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facility	3076	\$5,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Vehicle	3076	\$7,750	Completed	15/02/2024
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3076	\$2,500	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of LED Display	3076	\$5,000	Completed	31/01/2024
SCP (Round 8)	VIC	Upgrade of Facilities	3076	\$15,000	Completed	4/08/2023
SCP (Round 8)	VIC	Upgrade of Kitchen and Community Garden	3076	\$20,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3076	\$2,500	Active	
SCP (Round 8)	VIC	Upgrade of Church	3078	\$5,000	Completed	1/10/2023
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3079	\$4,250	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Community Garden	3079	\$10,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Equipment	3079	\$4,988	Completed	18/12/2023
SCP (Round 8)	VIC	Purchase of Scoreboard	3079	\$10,000	Active	
SCP (Round 8)	VIC	Upgrade of Audio Visual Equipment	3081	\$6,000	Completed	1/09/2023
SCP (Round 8)	VIC	Upgrade of Facility	3081	\$3,000	Terminated	
SCP (Round 8)	VIC	Upgrade of Radio System	3081	\$10,000	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Storage Shed	3083	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Construction of Storage Shed	3083	\$6,000	Active	
SCP (Round 8)	VIC	Purchase of Equipment	3083	\$5,000	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Air-Conditioning	3084	\$10,000	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Air-Conditioning	3084	\$3,000	Completed	31/08/2023
SCP (Round 8)	VIC	Refurbishment of Hall	3084	\$8,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Trailer	3085	\$2,520	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facility	3088	\$20,000	Completed	30/08/2023
SCP (Round 8)	VIC	Upgrade of Sporting Facilities	3089	\$5,120	Completed	7/08/2023
SCP (Round 8)	VIC	Installation of Hearing Loop	3089	\$4,295	Completed	4/08/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3091	\$2,500	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3095	\$8,000	Completed	16/10/2023
SCP (Round 8)	VIC	Purchase of Musical Instruments	3095	\$6,000	Completed	6/09/2023
SCP (Round 8)	VIC	Construction of Playground	3095	\$6,230	Completed	30/09/2023
SCP (Round 8)	VIC	Installation of Air-Conditioning	3099	\$16,371	Completed	31/10/2023
SCP (Round 8)	VIC	Installation of Bike Repair Stations	3099	\$2,500	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Shelving	3101	\$10,725	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3101	\$10,000	Completed	21/12/2023
SCP (Round 8)	VIC	Purchase of Audio Visual Equipment	3101	\$5,000	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Garden and Equipment	3101	\$2,700	Completed	5/08/2023
SCP (Round 8)	VIC	Purchase of Camping Equipment	3102	\$4,545	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3104	\$2,627	Completed	1/08/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3104	\$10,000	Completed	20/12/2023
SCP (Round 8)	VIC	Installation of Memorabilia Cabinet	3106	\$2,956	Completed	1/09/2023
SCP (Round 8)	VIC	Purchase of Equipment	3106	\$2,500	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Portable Digital Scoreboard	3106	\$10,000	Completed	31/12/2023

SCP (Round 8)	VIC	Installation of Refrigeration Unit	3106	\$19,949	Active	
SCP (Round 8)	VIC	Upgrade of Community Garden	3107	\$5,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of ICT Hardware	3108	\$20,000	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3108	\$10,000	Completed	19/10/2023
SCP (Round 8)	VIC	Kitchen Upgrade	3108	\$6,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Equipment	3109	\$10,000	Completed	31/01/2024
SCP (Round 8)	VIC	Upgrade of Facilities	3109	\$10,000	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of ICT Equipment	3109	\$5,000	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Uniforms	3111	\$3,358	Completed	19/10/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3115	\$12,500	Completed	31/01/2024
SCP (Round 8)	VIC	Upgrade of Audio Visual Equipment	3115	\$9,930	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3121	\$5,000	Completed	11/08/2023
SCP (Round 8)	VIC	Upgrade of Building	3122	\$10,000	Completed	1/10/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3122	\$19,000	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3122	\$7,100	Active	
SCP (Round 8)	VIC	Upgrade Website and Storage Equipment	3124	\$7,000	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3124	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Seating	3124	\$3,500	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Basketball Court	3126	\$5,000	Completed	1/08/2023
SCP (Round 8)	VIC	Purchase of Play Equipment	3126	\$2,548	Completed	1/10/2023
SCP (Round 8)	VIC	Purchase of Storage Unit	3126	\$10,000	Active	
SCP (Round 8)	VIC	Upgrade of Facility	3126	\$10,000	Completed	22/12/2023
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3127	\$5,000	Active	
SCP (Round 8)	VIC	Upgrade of Facility	3127	\$10,000	Completed	30/12/2023
SCP (Round 8)	VIC	Purchase of Play Equipment	3127	\$3,500	Completed	10/12/2023
SCP (Round 8)	VIC	Upgrade of Facility	3128	\$14,000	Completed	1/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3128	\$14,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Equipment	3128	\$10,880	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Shade Structures	3128	\$16,995	Active	
SCP (Round 8)	VIC	Upgrade of Kitchen	3129	\$8,000	Completed	18/08/2023
SCP (Round 8)	VIC	Kitchen Upgrade	3130	\$13,200	Completed	27/01/2024
SCP (Round 8)	VIC	Purchase of Equipment	3130	\$10,000	Completed	31/10/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3131	\$4,506	Active	
SCP (Round 8)	VIC	Installation of Audio Visual Equipment	3132	\$15,000	Completed	1/09/2023
SCP (Round 8)	VIC	Upgrade of Facility	3133	\$20,000	Completed	25/08/2023
SCP (Round 8)	VIC	Construction of Playground	3134	\$20,000	Completed	8/12/2023
SCP (Round 8)	VIC	Installation of Shelter	3134	\$15,000	Active	
SCP (Round 8)	VIC	Purchase of Equipment	3134	\$6,000	Active	
SCP (Round 8)	VIC	Upgrade of Lighting	3134	\$6,000	Completed	15/08/2023
SCP (Round 8)	VIC	Construction of Playground	3135	\$18,121	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Sports Equipment	3135	\$4,500	Completed	15/12/2023
SCP (Round 8)	VIC	Upgrade to Netball Facilities	3136	\$20,000	Completed	5/08/2023
SCP (Round 8)	VIC	Purchase of Mobile Cooking Equipment	3136	\$3,500	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Garden	3136	\$5,000	Completed	4/12/2023
SCP (Round 8)	VIC	Purchase of Workshop Tools	3138	\$5,016	Completed	18/12/2023

SCP (Round 8)	VIC	Purchase of Equipment	3139	\$7,903	Completed	31/01/2024
SCP (Round 8)	VIC	Purchase of Safety Boat and Trailer	3140	\$10,000	Completed	2/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3140	\$8,787	Active	
SCP (Round 8)	VIC	Upgrade of Equipment	3140	\$6,818	Completed	1/09/2023
SCP (Round 8)	VIC	Purchase of Tablets and Access Ramps	3141	\$2,565	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3144	\$8,000	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Safety Training Equipment	3144	\$5,406	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Marquee	3144	\$3,000	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Library Resources	3144	\$3,345	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3144	\$3,800	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3145	\$15,000	Active	
SCP (Round 8)	VIC	Installation of Fence	3145	\$17,050	Active	
SCP (Round 8)	VIC	Purchase of Trailer	3146	\$4,482	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Musical Instruments	3146	\$2,500	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3146	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Office Equipment	3147	\$4,000	Completed	11/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3147	\$20,000	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3147	\$15,000	Completed	27/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3147	\$10,000	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3147	\$5,000	Active	
SCP (Round 8)	VIC	Purchase of ICT Equipment	3147	\$3,344	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Shade Structure	3149	\$9,771	Active	
SCP (Round 8)	VIC	Upgrade of Sporting Facilities	3149	\$13,000	Completed	2/10/2023
SCP (Round 8)	VIC	Purchase of Club Equipment	3149	\$4,154	Completed	1/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3150	\$15,000	Completed	1/11/2023
SCP (Round 8)	VIC	Upgrade of Sporting Facilities	3152	\$16,500	Active	
SCP (Round 8)	VIC	Purchase of IT Equipment	3152	\$18,000	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Audio-Visual Equipment	3152	\$4,810	Completed	16/10/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3152	\$3,700	Completed	29/12/2023
SCP (Round 8)	VIC	Upgrade of Club Facilities	3152	\$9,440	Active	
SCP (Round 8)	VIC	Upgrade of Amenities	3153	\$20,000	Active	
SCP (Round 8)	VIC	Purchase of Office Equipment	3153	\$5,000	Completed	1/10/2023
SCP (Round 8)	VIC	Purchase of Commercial Kitchen Appliances	3153	\$10,000	Completed	29/09/2023
SCP (Round 8)	VIC	Purchase of a Van and Equipment	3154	\$8,000	Completed	31/01/2024
SCP (Round 8)	VIC	Upgrade of Cricket Pitch	3155	\$18,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Club Facilities	3156	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3156	\$10,000	Completed	31/10/2023
SCP (Round 8)	VIC	Upgrade of Canteen Facilities	3156	\$13,780	Completed	15/12/2023
SCP (Round 8)	VIC	Purchase of Equipment, Furniture and Shed	3156	\$10,000	Completed	20/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3158	\$9,825	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Murals	3158	\$9,358	Completed	16/12/2023
SCP (Round 8)	VIC	Upgrade of Generator	3159	\$3,273	Completed	30/09/2023
SCP (Round 8)	VIC	Installation of Air-Conditioning	3160	\$7,273	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Outdoor Furniture	3161	\$6,000	Completed	1/08/2023
SCP (Round 8)	VIC	Purchase of CPR Equipment	3162	\$5,406	Completed	31/12/2023

SCP (Round 8)	VIC	Upgrade of Facilities	3162	\$7,500	Completed	30/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3163	\$19,961	Completed	30/12/2023
SCP (Round 8)	VIC	Installation of Garden	3163	\$18,000	Completed	1/12/2023
SCP (Round 8)	VIC	Purchase of Play Equipment	3163	\$5,000	Completed	1/12/2023
SCP (Round 8)	VIC	Installation of Garden	3163	\$15,000	Completed	31/10/2023
SCP (Round 8)	VIC	Upgrade of Laundry Facilities	3165	\$10,000	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Lighting	3166	\$15,000	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3168	\$9,400	Completed	31/01/2024
SCP (Round 8)	VIC	Purchase of Heaters	3168	\$7,900	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3169	\$8,000	Completed	21/09/2023
SCP (Round 8)	VIC	Purchase of IT and Exercise Equipment	3169	\$5,000	Completed	29/12/2023
SCP (Round 8)	VIC	Purchase of ICT Equipment	3169	\$3,500	Active	
SCP (Round 8)	VIC	Purchase of ICT and Website	3171	\$10,000	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3171	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Refurbishment of Facility	3171	\$10,000	Active	
SCP (Round 8)	VIC	Refurbishment of Building	3172	\$15,000	Completed	31/01/2024
SCP (Round 8)	VIC	Purchase of Vehicle	3172	\$10,000	Active	
SCP (Round 8)	VIC	Installation of Shelter	3172	\$2,500	Completed	15/12/2023
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3173	\$4,600	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Signage and Purchase of IT Equipment	3174	\$20,000	Completed	7/08/2023
SCP (Round 8)	VIC	Upgrade of Community Garden	3174	\$8,100	Completed	20/12/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3174	\$3,500	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade to Facilities	3175	\$10,000	Completed	30/11/2023
SCP (Round 8)	VIC	Installation of Pergola	3175	\$6,000	Completed	28/09/2023
SCP (Round 8)	VIC	Upgrade of Outdoor Equipment	3175	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Website and Defibrillator	3175	\$7,000	Completed	31/10/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3175	\$6,000	Completed	1/09/2023
SCP (Round 8)	VIC	Installation of Audio Visual Equipment	3175	\$2,500	Completed	29/02/2024
SCP (Round 8)	VIC	Upgrade of Storage	3175	\$7,000	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Equipment	3175	\$12,000	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Sports Court	3177	\$7,500	Active	
SCP (Round 8)	VIC	Upgrade of Club Facilities	3178	\$7,770	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Equipment	3181	\$5,500	Completed	1/12/2023
SCP (Round 8)	VIC	Purchase of Commercial Kitchen Equipment	3181	\$10,000	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3182	\$7,500	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Communication Devices	3182	\$8,000	Completed	2/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3182	\$7,500	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Equipment	3182	\$7,500	Completed	31/12/2023
SCP (Round 8)	VIC	Construction of Pergola	3182	\$10,000	Active	
SCP (Round 8)	VIC	Installation of Air Conditioning	3182	\$7,400	Completed	31/08/2023
SCP (Round 8)	VIC	Refurbishment of Building	3182	\$7,500	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Website and Content	3182	\$7,500	Active	
SCP (Round 8)	VIC	Purchase of Storage Equipment	3183	\$7,500	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Amenities	3184	\$6,775	Completed	9/12/2023
SCP (Round 8)	VIC	Purchase of Audio Visual Equipment	3184	\$7,426	Completed	31/08/2023

SCP (Round 8)	VIC	Purchase of Equipment	3184	\$3,500	Completed	1/11/2023
SCP (Round 8)	VIC	Purchase of Trailer	3186	\$12,650	Completed	1/11/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3187	\$19,988	Active	
SCP (Round 8)	VIC	Purchase of IT Equipment	3188	\$11,349	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3188	\$14,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3189	\$4,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Ice Machine	3190	\$5,095	Active	
SCP (Round 8)	VIC	Installation of Outdoor Kitchen	3190	\$20,000	Active	
SCP (Round 8)	VIC	Upgrade of Canteen	3190	\$11,000	Active	
SCP (Round 8)	VIC	Upgrade of Facility	3191	\$17,363	Completed	18/10/2023
SCP (Round 8)	VIC	Upgrade of Play Area	3192	\$15,000	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Musical Instrument	3193	\$7,500	Completed	30/08/2023
SCP (Round 8)	VIC	Purchase of Surf Lifesaving Equipment	3193	\$15,000	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Equipment	3194	\$5,000	Completed	1/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3195	\$3,000	Completed	1/09/2023
SCP (Round 8)	VIC	Purchase of Food Truck	3195	\$19,000	Active	
SCP (Round 8)	VIC	Installation of Sensory Garden Area	3195	\$14,000	Completed	20/12/2023
SCP (Round 8)	VIC	Refurbishment of Club Facilities	3195	\$19,000	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3196	\$8,000	Completed	1/11/2023
SCP (Round 8)	VIC	Renovation of Playground	3196	\$16,000	Completed	22/12/2023
SCP (Round 8)	VIC	Purchase of Café Training Equipment	3196	\$7,100	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of ICT Equipment	3196	\$3,000	Completed	1/10/2023
SCP (Round 8)	VIC	Development of Website	3197	\$15,000	Active	
SCP (Round 8)	VIC	Purchase of ICT Equipment	3198	\$2,728	Completed	30/09/2023
SCP (Round 8)	VIC	Refurbishment of Building	3198	\$20,000	Completed	1/08/2023
SCP (Round 8)	VIC	Purchase of Equipment and Uniforms	3198	\$20,000	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Garden	3198	\$15,000	Completed	21/12/2023
SCP (Round 8)	VIC	Installation of Drinking Fountains	3199	\$5,267	Completed	4/12/2023
SCP (Round 8)	VIC	Installation of Sheds	3199	\$9,364	Completed	18/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3199	\$5,406	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Audio Recording System	3199	\$4,200	Completed	31/10/2023
SCP (Round 8)	VIC	Equipment Upgrade	3199	\$2,500	Completed	29/09/2023
SCP (Round 8)	VIC	Refurbishment of Playground	3199	\$10,000	Completed	22/12/2023
SCP (Round 8)	VIC	Refurbishment of Hall	3200	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Electronic Scoreboard	3200	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Scoreboard	3201	\$11,780	Active	
SCP (Round 8)	VIC	Upgrade of Workshop	3202	\$5,899	Active	
SCP (Round 8)	VIC	Purchase of ICT Equipment and Software	3205	\$10,000	Completed	30/09/2023
SCP (Round 8)	VIC	Installation of Sporting Equipment	3206	\$7,500	Active	
SCP (Round 8)	VIC	Purchase of Portable Goals	3207	\$7,500	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Dental Equipment	3207	\$7,500	Completed	29/12/2023
SCP (Round 8)	VIC	Purchase of Electronic Scoreboard	3211	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Broadcast Platform	3212	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of CPR Manikin	3212	\$5,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Public Announcement and Video Equipment	3212	\$10,000	Active	

SCP (Round 8)	VIC	Purchase of Equipment	3212	\$5,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Community Garden	3212	\$10,000	Completed	31/10/2023
SCP (Round 8)	VIC	Installation of Safety Doors	3213	\$3,500	Completed	5/02/2024
SCP (Round 8)	VIC	Upgrade of Change Room	3215	\$5,000	Active	
SCP (Round 8)	VIC	Installation of Shed	3215	\$10,000	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3215	\$10,000	Completed	15/12/2023
SCP (Round 8)	VIC	Upgrade of Sports Seating	3216	\$10,370	Active	
SCP (Round 8)	VIC	Purchase of ICT Equipment	3216	\$5,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Scoreboard	3216	\$5,800	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Instruments	3216	\$5,000	Active	
SCP (Round 8)	VIC	Installation of Nets	3216	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Sporting Facility	3217	\$15,000	Active	
SCP (Round 8)	VIC	Kitchen Upgrade	3218	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3218	\$2,627	Completed	18/08/2023
SCP (Round 8)	VIC	Purchase of IT and Video Equipment	3218	\$5,000	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Air Conditioning	3219	\$10,000	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Audio Equipment	3220	\$5,000	Completed	1/12/2023
SCP (Round 8)	VIC	Upgrade of Warehouse	3220	\$15,000	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3220	\$7,500	Completed	30/11/2023
SCP (Round 8)	VIC	Installation of Fence	3221	\$15,000	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Portable Goals	3222	\$5,945	Active	
SCP (Round 8)	VIC	Purchase of Workshop Equipment	3222	\$5,000	Completed	1/09/2023
SCP (Round 8)	VIC	Upgrade of Community Garden	3222	\$3,000	Completed	28/12/2023
SCP (Round 8)	VIC	Installation of Spectator Seating	3223	\$12,000	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Workshop Equipment	3223	\$2,500	Completed	31/12/2023
SCP (Round 8)	VIC	Install Drinking Fountains and Purchase Portable Equipment	3223	\$10,000	Completed	22/12/2023
SCP (Round 8)	VIC	Installation of Shade Structure	3223	\$4,460	Completed	29/08/2023
SCP (Round 8)	VIC	Production of Virtual Tour	3225	\$3,000	Completed	29/02/2024
SCP (Round 8)	VIC	Purchase of Equipment	3225	\$4,480	Completed	30/08/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3226	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Trailer	3226	\$12,499	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Digital Projectors	3228	\$13,147	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Boats and Storage	3228	\$10,000	Active	
SCP (Round 8)	VIC	Renovation of Hall	3228	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Community Garden	3241	\$16,666	Completed	21/11/2023
SCP (Round 8)	VIC	Purchase of Recording Equipment	3242	\$3,500	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Walking Tracks	3250	\$13,166	Active	
SCP (Round 8)	VIC	Installation of CCTV	3260	\$4,000	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Security System	3264	\$5,217	Completed	31/10/2023
SCP (Round 8)	VIC	Installation of Cycling Facilities	3279	\$8,000	Completed	19/04/2024
SCP (Round 8)	VIC	Upgrade of Facilities	3280	\$4,000	Completed	2/11/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3282	\$2,500	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Photocopier	3283	\$6,999	Completed	3/09/2023
SCP (Round 8)	VIC	Purchase of Defibrillators	3284	\$5,000	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Beach	3292	\$10,386	Completed	31/12/2023

SCP (Round 8)	VIC	Upgrade of Facilities	3293	\$5,400	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Generator	3311	\$6,279	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3315	\$3,500	Active	
SCP (Round 8)	VIC	Purchase of Community Website	3325	\$2,623	Active	
SCP (Round 8)	VIC	Installation of Defibrillator	3331	\$2,850	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Digital Scoreboard and Trailer	3332	\$20,000	Active	
SCP (Round 8)	VIC	Installation of Cricket Lights and Nets	3336	\$18,000	Completed	15/12/2023
SCP (Round 8)	VIC	Purchase of Office Equipment	3336	\$8,000	Completed	27/10/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3336	\$18,000	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3336	\$18,000	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Horse Drawn Vehicle	3336	\$8,000	Completed	25/09/2023
SCP (Round 8)	VIC	Construction of Public Footpath	3336	\$17,500	Completed	1/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3336	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of ICT Equipment and Software	3337	\$20,000	Active	
SCP (Round 8)	VIC	Installation of Seating	3337	\$2,500	Completed	7/08/2023
SCP (Round 8)	VIC	Purchase of Club Facilities	3337	\$7,216	Completed	30/10/2023
SCP (Round 8)	VIC	Upgrade Facilities	3338	\$15,754	Active	
SCP (Round 8)	VIC	Purchase of Trailer	3340	\$10,000	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3340	\$15,000	Active	
SCP (Round 8)	VIC	Purchase of Safety Equipment	3340	\$5,406	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3340	\$5,557	Completed	22/12/2023
SCP (Round 8)	VIC	Installation of Air-Conditioning	3340	\$4,200	Completed	8/08/2023
SCP (Round 8)	VIC	Purchase of Sports Equipment	3340	\$10,000	Active	
SCP (Round 8)	VIC	Installation of Solar	3342	\$9,734	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Scoreboards	3342	\$4,169	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Uniforms and Safety Equipment	3350	\$3,500	Active	
SCP (Round 8)	VIC	Purchase of CPR Equipment	3350	\$5,406	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Portable Digital Scoreboards and Equipment	3350	\$2,500	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Lawn Bowls	3350	\$2,500	Completed	31/12/2023
SCP (Round 8)	VIC	Renovation of Clubhouse	3350	\$18,000	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Band Equipment	3350	\$2,500	Completed	8/08/2023
SCP (Round 8)	VIC	Upgrade of Fencing	3351	\$5,500	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Amenities	3351	\$20,000	Completed	2/09/2023
SCP (Round 8)	VIC	Purchase of Gardening Equipment	3352	\$2,857	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Camping Equipment	3352	\$6,000	Completed	1/12/2023
SCP (Round 8)	VIC	Purchase of IT Equipment	3355	\$4,237	Completed	10/08/2023
SCP (Round 8)	VIC	Installation of Audio Visual Equipment	3355	\$5,000	Active	
SCP (Round 8)	VIC	Upgrade of Community Garden	3357	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facility	3360	\$8,000	Active	
SCP (Round 8)	VIC	Installation of Picnic Setting	3363	\$16,099	Completed	22/11/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3363	\$15,000	Active	
SCP (Round 8)	VIC	Upgrade of Theatre	3363	\$15,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Equipment	3371	\$5,000	Completed	31/03/2024
SCP (Round 8)	VIC	Upgrade of Facility	3377	\$4,100	Completed	11/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3379	\$10,000	Completed	31/12/2023

SCP (Round 8)	VIC	Purchase of Water Tank	3381	\$2,500	Completed	1/08/2023
SCP (Round 8)	VIC	Purchase of Hygiene Trailer	3400	\$9,500	Active	
SCP (Round 8)	VIC	Refurbishment of Building	3407	\$10,100	Completed	30/11/2023
SCP (Round 8)	VIC	Installation of Sign	3414	\$2,500	Active	
SCP (Round 8)	VIC	Kitchen Upgrade	3418	\$7,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3419	\$10,000	Completed	30/04/2024
SCP (Round 8)	VIC	Purchase of Equipment Storage Unit	3429	\$7,865	Completed	30/08/2023
SCP (Round 8)	VIC	Purchase of Laptops and Tablet	3429	\$3,400	Completed	14/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3429	\$20,000	Active	
SCP (Round 8)	VIC	Upgrade of Shed Facility	3434	\$5,500	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3437	\$20,000	Active	
SCP (Round 8)	VIC	Purchase of Equipment and Trailer	3438	\$19,500	Completed	31/03/2024
SCP (Round 8)	VIC	Purchase of Furniture	3442	\$10,000	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Equipment	3444	\$6,375	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Play Equipment	3444	\$15,222	Completed	1/12/2023
SCP (Round 8)	VIC	Refurbishment of Building	3450	\$5,500	Completed	30/11/2023
SCP (Round 8)	VIC	Installation of Air-Conditioning	3450	\$20,000	Completed	22/12/2023
SCP (Round 8)	VIC	Upgrade of Amenities	3451	\$3,670	Completed	8/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3460	\$6,000	Completed	8/08/2023
SCP (Round 8)	VIC	Installation of Pool Lift	3467	\$6,800	Completed	24/11/2023
SCP (Round 8)	VIC	Upgrade of Building	3478	\$18,000	Active	
SCP (Round 8)	VIC	Upgrade of Kitchen	3485	\$15,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3500	\$20,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Amenities	3515	\$8,000	Completed	31/01/2024
SCP (Round 8)	VIC	Refurbishment of Building	3522	\$17,995	Completed	15/11/2023
SCP (Round 8)	VIC	Installation of Audio Visual Equipment	3523	\$4,509	Completed	7/08/2023
SCP (Round 8)	VIC	Purchase of Community Notice Board	3533	\$14,000	Active	
SCP (Round 8)	VIC	Purchase of IT Equipment	3549	\$9,600	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3550	\$20,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3550	\$19,490	Completed	30/11/2023
SCP (Round 8)	VIC	Construction of Shelter	3550	\$20,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Woodwork Equipment	3550	\$5,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Equipment	3550	\$6,743	Completed	1/11/2023
SCP (Round 8)	VIC	Installation of Air Conditioning	3561	\$14,900	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Workshop Tools	3564	\$4,700	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Irrigation System	3568	\$15,000	Completed	31/01/2024
SCP (Round 8)	VIC	Construction of Outdoor Shelters	3573	\$6,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Emergency Relief Equipment	3585	\$11,000	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Shade Structure	3608	\$15,000	Completed	30/01/2024
SCP (Round 8)	VIC	Upgrade of Amenities	3610	\$16,500	Completed	1/04/2024
SCP (Round 8)	VIC	Purchase of Sporting Equipment and Uniforms	3620	\$3,000	Completed	14/12/2023
SCP (Round 8)	VIC	Installation of Audio Visual System	3624	\$15,500	Completed	11/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3630	\$12,602	Completed	29/02/2024
SCP (Round 8)	VIC	Purchase of Camping Equipment	3631	\$15,000	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Defibrillator	3636	\$2,500	Completed	13/09/2023

SCP (Round 8)	VIC	Refurbishment of Hall	3658	\$7,031	Completed	15/12/2023
SCP (Round 8)	VIC	Refurbishment of Building	3660	\$20,000	Completed	28/02/2024
SCP (Round 8)	VIC	Upgrade of Kitchen Facilities	3666	\$10,437	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Seating	3669	\$5,099	Completed	1/11/2023
SCP (Round 8)	VIC	Upgrade of Facility	3672	\$6,000	Active	
SCP (Round 8)	VIC	Purchase of Café Equipment	3672	\$4,264	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3673	\$6,000	Active	
SCP (Round 8)	VIC	Extension of Clubhouse	3677	\$10,000	Active	
SCP (Round 8)	VIC	Installation of Solar Battery System	3678	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Ride-On Mower	3687	\$10,000	Completed	31/10/2023
SCP (Round 8)	VIC	Installation of Shade Sails	3691	\$15,000	Active	
SCP (Round 8)	VIC	Refurbishment of Hall	3691	\$10,000	Completed	31/03/2024
SCP (Round 8)	VIC	Upgrade of Race Track	3691	\$10,000	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Shed	3707	\$15,000	Completed	1/08/2023
SCP (Round 8)	VIC	Purchase of Bowling Equipment	3717	\$3,169	Completed	11/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3720	\$10,000	Completed	30/11/2023
SCP (Round 8)	VIC	Refurbishment of Building	3722	\$15,000	Completed	31/12/2023
SCP (Round 8)	VIC	Upgrade of Facility	3744	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Scoreboard	3752	\$5,000	Completed	29/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3753	\$15,800	Active	
SCP (Round 8)	VIC	Purchase of Equipment	3754	\$9,393	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of ICT and Sports Equipment	3754	\$5,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Club Facilities	3754	\$10,000	Active	
SCP (Round 8)	VIC	Construction of Storage Shed	3756	\$16,986	Active	
SCP (Round 8)	VIC	Upgrade of Shed Facilities	3756	\$7,500	Completed	1/08/2023
SCP (Round 8)	VIC	Upgrade of Community Garden	3757	\$3,500	Completed	7/12/2023
SCP (Round 8)	VIC	Purchase of PA System	3757	\$3,200	Completed	7/08/2023
SCP (Round 8)	VIC	Purchase of Construction Equipment	3764	\$4,739	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Equipment	3775	\$11,098	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Air Conditioning	3777	\$2,925	Completed	29/09/2023
SCP (Round 8)	VIC	Upgrade of Hall	3777	\$20,000	Completed	31/10/2023
SCP (Round 8)	VIC	Upgrade of Facility	3781	\$3,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3791	\$18,500	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Portable Amenities	3793	\$6,010	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Generator	3799	\$11,000	Completed	7/09/2023
SCP (Round 8)	VIC	Fit Out of Quilting Room	3799	\$9,009	Completed	21/12/2023
SCP (Round 8)	VIC	Purchase of Picnic Tables	3803	\$3,000	Completed	29/02/2024
SCP (Round 8)	VIC	Purchase of Mobile Cooking Equipment	3803	\$5,000	Completed	31/10/2023
SCP (Round 8)	VIC	Replacement of Roof	3804	\$11,000	Completed	31/03/2024
SCP (Round 8)	VIC	Refurbishment of Hall	3805	\$9,000	Completed	4/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3805	\$11,000	Completed	30/11/2023
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3805	\$10,000	Active	
SCP (Round 8)	VIC	Construction of Storage Shed	3805	\$10,500	Active	
SCP (Round 8)	VIC	Installation of a Storage Shed	3805	\$9,000	Active	
SCP (Round 8)	VIC	Installation of ICT Equipment	3806	\$5,000	Completed	31/10/2023

SCP (Round 8)	VIC	Upgrade of Security and Storage	3806	\$3,500	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3806	\$10,000	Completed	1/08/2023
SCP (Round 8)	VIC	Purchase of Trailer	3806	\$7,500	Completed	30/11/2023
SCP (Round 8)	VIC	Construction of Community Garden	3806	\$10,000	Completed	17/12/2023
SCP (Round 8)	VIC	Upgrade of IT Equipment	3806	\$12,500	Active	
SCP (Round 8)	VIC	Purchase of IT Equipment	3808	\$12,500	Completed	1/08/2023
SCP (Round 8)	VIC	Upgrade of Drainage System	3809	\$5,000	Completed	3/08/2023
SCP (Round 8)	VIC	Purchase of Vehicle	3809	\$15,000	Completed	22/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3810	\$7,500	Completed	4/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3810	\$3,500	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3810	\$4,000	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3810	\$3,500	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3810	\$10,000	Completed	31/01/2024
SCP (Round 8)	VIC	Purchase of Sports Equipment	3810	\$2,500	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of IT and Library Equipment	3810	\$2,993	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Trailer	3810	\$4,000	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Equipment	3810	\$10,000	Completed	11/12/2023
SCP (Round 8)	VIC	Kitchen Upgrade	3815	\$13,000	Active	
SCP (Round 8)	VIC	Upgrade of Hall	3816	\$10,000	Active	
SCP (Round 8)	VIC	Upgrade of Club Rooms	3818	\$4,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Mobile Cooking Equipment	3820	\$8,750	Completed	31/10/2023
SCP (Round 8)	VIC	Upgrade of Outdoor Area	3821	\$5,142	Completed	20/12/2023
SCP (Round 8)	VIC	Installation of Shipping Container for Secure Storage	3823	\$3,500	Completed	31/12/2023
SCP (Round 8)	VIC	Installation of Netball Court	3825	\$20,000	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3825	\$16,000	Completed	8/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3825	\$6,500	Completed	22/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3825	\$7,000	Completed	31/10/2023
SCP (Round 8)	VIC	Upgrade of Walking Track	3840	\$20,000	Completed	1/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities and Purchase of Equipment	3844	\$10,000	Active	
SCP (Round 8)	VIC	Purchase Boat Covers	3850	\$5,000	Completed	29/09/2023
SCP (Round 8)	VIC	Purchase of Musical Instruments	3860	\$5,000	Completed	30/09/2023
SCP (Round 8)	VIC	Installation of Exhibition Space	3862	\$6,974	Completed	1/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3862	\$4,000	Active	
SCP (Round 8)	VIC	Installation of Air-Conditioning	3873	\$4,785	Completed	31/10/2023
SCP (Round 8)	VIC	Purchase of Office Equipment	3875	\$3,398	Completed	31/08/2023
SCP (Round 8)	VIC	Installation of Community Message Board	3880	\$15,000	Completed	14/08/2023
SCP (Round 8)	VIC	Installation of Storage Shed	3880	\$15,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Equipment	3880	\$4,500	Active	
SCP (Round 8)	VIC	Installation of Canteen	3888	\$10,000	Active	
SCP (Round 8)	VIC	Purchase of Gardening Equipment	3898	\$5,800	Completed	30/08/2023
SCP (Round 8)	VIC	Refurbishment of Kitchen	3910	\$15,000	Completed	30/09/2023
SCP (Round 8)	VIC	Installation of Scoreboard and Seating	3915	\$3,500	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3918	\$15,000	Completed	31/12/2023
SCP (Round 8)	VIC	Purchase of Dishwasher	3922	\$7,467	Completed	7/08/2023
SCP (Round 8)	VIC	Refurbishment of Building	3926	\$6,809	Completed	22/08/2023

SCP (Round 8)	VIC	Installation of Community Garden	3927	\$7,000	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3930	\$5,000	Active	
SCP (Round 8)	VIC	Installation of Fence	3930	\$2,833	Completed	30/09/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3931	\$19,250	Completed	15/12/2023
SCP (Round 8)	VIC	Purchase of Choir Uniforms	3931	\$3,000	Completed	17/12/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3931	\$11,187	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Panel Saw	3931	\$8,535	Completed	15/08/2023
SCP (Round 8)	VIC	Purchase of Refrigerator	3936	\$4,500	Completed	1/08/2023
SCP (Round 8)	VIC	Purchase of Cricket Bowling Machine	3937	\$4,000	Completed	30/08/2023
SCP (Round 8)	VIC	Purchase of Pallet Lifter	3939	\$10,000	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3939	\$5,000	Completed	31/12/2023
SCP (Round 8)	VIC	Renovation of Roof	3939	\$19,580	Completed	31/03/2024
SCP (Round 8)	VIC	Installation of Power Connection	3942	\$2,800	Completed	30/11/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3942	\$20,000	Completed	16/08/2023
SCP (Round 8)	VIC	Upgrade of Facility	3943	\$8,738	Completed	31/08/2023
SCP (Round 8)	VIC	Upgrade of Kitchen	3956	\$20,000	Completed	30/11/2023
SCP (Round 8)	VIC	Installation of Street Library	3956	\$2,500	Active	
SCP (Round 8)	VIC	Installation of Storage Shed	3971	\$15,000	Completed	30/09/2023
SCP (Round 8)	VIC	Purchase of Ride-On Mower	3971	\$5,000	Completed	14/08/2023
SCP (Round 8)	VIC	Installation of Outdoor Security Cameras	3975	\$16,000	Completed	18/09/2023
SCP (Round 8)	VIC	Purchase of Equipment	3976	\$12,500	Completed	31/01/2024
SCP (Round 8)	VIC	Construction of Goal Nets	3976	\$17,750	Completed	30/04/2024
SCP (Round 8)	VIC	Purchase of Equipment	3977	\$2,500	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Sporting Equipment	3977	\$12,500	Completed	31/08/2023
SCP (Round 8)	VIC	Purchase of Equipment	3977	\$8,000	Completed	31/10/2023
SCP (Round 8)	VIC	Upgrade of Facility	3977	\$12,000	Completed	13/10/2023
SCP (Round 8)	VIC	Replace Field Command Vehicle	3977	\$20,000	Completed	1/08/2023
SCP (Round 8)	VIC	Upgrade of Facilities	3977	\$15,000	Completed	30/11/2023
SCP (Round 8)	VIC	Installation of Flagpoles	3980	\$3,250	Completed	29/02/2024
SCP (Round 8)	VIC	Upgrade of Lift	3980	\$6,500	Completed	29/09/2023
SCP (Round 8)	VIC	Purchase of LED Scoreboard	3981	\$10,000	Completed	31/12/2023
SCP (Round 8)	VIC	Refurbishment of Activity Room	3991	\$8,538	Active	
SCP (Round 8)	VIC	Upgrade of Facilities	3995	\$20,000	Active	
SCP (Round 8)	VIC	Upgrade of Kitchen Facilities	3995	\$16,200	Active	
SCP (Round 8)	VIC	Refurbishment of Hall	3996	\$6,000	Completed	5/02/2024
SCP (Round 8)	VIC	Installation of Drinking Fountain	3996	\$6,590	Completed	31/12/2023
SCP (Round 8)	WA	Upgrade of Pathway	6004	\$14,495	Completed	30/03/2024
SCP (Round 8)	WA	Purchase of ICT Equipment and Software	6004	\$18,312	Active	
SCP (Round 8)	WA	Purchase of IT Equipment	6007	\$4,429	Completed	31/08/2023
SCP (Round 8)	WA	Purchase of IT Equipment	6008	\$6,919	Completed	15/08/2023
SCP (Round 8)	WA	Purchase of ICT Equipment	6008	\$11,000	Completed	30/09/2023
SCP (Round 8)	WA	Upgrade of Facilities	6008	\$7,000	Completed	31/10/2023
SCP (Round 8)	WA	Installation of Accessible Doors	6008	\$2,500	Completed	3/08/2023
SCP (Round 8)	WA	Purchase of Equipment	6008	\$2,500	Completed	30/11/2023
SCP (Round 8)	WA	Installation of Playground	6008	\$11,409	Active	

SCP (Round 8)	WA	Construction of Bicycle Storage Area	6009	\$4,000	Completed	28/02/2024
SCP (Round 8)	WA	Purchase of ICT Equipment	6009	\$3,000	Completed	24/09/2023
SCP (Round 8)	WA	Installation of Solar	6010	\$19,677	Completed	31/03/2024
SCP (Round 8)	WA	Upgrade of Facilities	6011	\$16,500	Completed	30/11/2023
SCP (Round 8)	WA	Purchase of Equipment	6012	\$5,000	Completed	31/08/2023
SCP (Round 8)	WA	Purchase of Vehicle	6015	\$20,000	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Tricycle	6017	\$15,000	Completed	1/04/2024
SCP (Round 8)	WA	Installation of Storage and Noticeboards	6018	\$8,790	Active	
SCP (Round 8)	WA	Installation of Water Fountain	6018	\$2,500	Completed	1/10/2023
SCP (Round 8)	WA	Purchase of Musical Instruments	6018	\$2,500	Completed	3/09/2023
SCP (Round 8)	WA	Upgrade of Facilities	6019	\$5,898	Completed	14/02/2024
SCP (Round 8)	WA	Purchase of Interchange Shelters	6020	\$7,500	Active	
SCP (Round 8)	WA	Installation of Electronic Scoreboard	6020	\$8,000	Completed	31/01/2024
SCP (Round 8)	WA	Lighting Upgrade	6021	\$15,000	Completed	31/10/2023
SCP (Round 8)	WA	Upgrade of Air Conditioning	6021	\$15,000	Completed	31/10/2023
SCP (Round 8)	WA	Purchase of Portable Goals	6023	\$5,800	Completed	17/09/2023
SCP (Round 8)	WA	Upgrade of Pavilion	6023	\$7,500	Active	
SCP (Round 8)	WA	Upgrade of Facilities	6024	\$10,000	Completed	30/01/2024
SCP (Round 8)	WA	Purchase of Equipment	6025	\$5,000	Completed	1/09/2023
SCP (Round 8)	WA	Upgrade of Community Garden	6025	\$7,500	Completed	31/03/2024
SCP (Round 8)	WA	Installation of Storage	6025	\$7,500	Active	
SCP (Round 8)	WA	Purchase of Equipment	6025	\$7,500	Completed	31/10/2023
SCP (Round 8)	WA	Upgrade of Facilities	6025	\$8,000	Active	
SCP (Round 8)	WA	Purchase of Equipment	6025	\$10,700	Completed	31/12/2023
SCP (Round 8)	WA	Upgrade of Canteen Facilities	6026	\$7,500	Active	
SCP (Round 8)	WA	Purchase of Website and Equipment	6027	\$8,000	Completed	31/12/2023
SCP (Round 8)	WA	Upgrade of Facilities	6027	\$5,000	Completed	31/12/2023
SCP (Round 8)	WA	Upgrade of Facilities	6027	\$5,000	Completed	1/12/2023
SCP (Round 8)	WA	Upgrade of Facilities	6027	\$8,000	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Workshop Tools	6027	\$8,000	Completed	2/08/2023
SCP (Round 8)	WA	Upgrade of Equipment	6030	\$12,000	Completed	1/10/2023
SCP (Round 8)	WA	Purchase of Workshop Tools	6030	\$12,500	Completed	11/08/2023
SCP (Round 8)	WA	Upgrade of Equipment	6030	\$16,000	Completed	30/09/2023
SCP (Round 8)	WA	Purchase of Trishaw	6030	\$19,500	Completed	1/04/2024
SCP (Round 8)	WA	Purchase of Sporting Equipment	6035	\$13,480	Completed	30/10/2023
SCP (Round 8)	WA	Upgrade of Facilities	6035	\$15,000	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Equipment	6035	\$20,000	Active	
SCP (Round 8)	WA	Installation of Radio Detection Equipment	6037	\$15,500	Completed	1/08/2023
SCP (Round 8)	WA	Upgrade of Facilities	6051	\$18,312	Active	
SCP (Round 8)	WA	Installation of Seating	6052	\$8,757	Completed	30/11/2023
SCP (Round 8)	WA	Upgrade of Facilities	6053	\$12,099	Active	
SCP (Round 8)	WA	Upgrade of Facilities	6053	\$10,000	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Catering Equipment	6054	\$8,500	Completed	30/09/2023
SCP (Round 8)	WA	Installation of Defibrillator	6054	\$2,655	Completed	30/11/2023
SCP (Round 8)	WA	Purchase of Sporting Equipment	6054	\$2,500	Completed	31/12/2023

SCP (Round 8)	WA	Upgrade of Pathway	6054	\$7,500	Completed	8/12/2023
SCP (Round 8)	WA	Upgrade of Shed Facility	6054	\$7,500	Completed	31/08/2023
SCP (Round 8)	WA	Installation of Solar Panels	6056	\$17,000	Completed	30/09/2023
SCP (Round 8)	WA	Purchase of Equipment	6056	\$10,000	Completed	31/10/2023
SCP (Round 8)	WA	Purchase of Uniforms	6056	\$5,000	Active	
SCP (Round 8)	WA	Installation of Fan	6056	\$20,000	Active	
SCP (Round 8)	WA	Purchase of IT Equipment	6057	\$5,000	Completed	30/09/2023
SCP (Round 8)	WA	Purchase of Sporting Equipment	6057	\$2,500	Completed	3/09/2023
SCP (Round 8)	WA	Upgrade of Canteen Facilities	6058	\$10,000	Completed	30/11/2023
SCP (Round 8)	WA	Purchase of ICT Equipment	6058	\$7,500	Active	
SCP (Round 8)	WA	Purchase of Tablet and Play Equipment	6058	\$5,472	Completed	1/11/2023
SCP (Round 8)	WA	Purchase of Sporting Equipment	6058	\$7,500	Completed	22/09/2023
SCP (Round 8)	WA	Installation of Audio Visual Equipment	6061	\$15,000	Active	
SCP (Round 8)	WA	Purchase of Equipment	6061	\$6,238	Active	
SCP (Round 8)	WA	Upgrade of Sporting Facilities	6062	\$10,200	Completed	15/12/2023
SCP (Round 8)	WA	Upgrade of Facilities	6062	\$17,793	Active	
SCP (Round 8)	WA	Upgrade of Kitchen	6063	\$7,262	Completed	30/11/2023
SCP (Round 8)	WA	Upgrade of Kitchen	6064	\$10,000	Completed	31/12/2023
SCP (Round 8)	WA	Installation of Creche	6064	\$5,000	Completed	1/10/2023
SCP (Round 8)	WA	Upgrade of Sports fields	6065	\$15,000	Completed	30/09/2023
SCP (Round 8)	WA	Purchase of Equipment	6065	\$9,000	Completed	15/01/2024
SCP (Round 8)	WA	Upgrade of Facilities	6069	\$15,000	Completed	31/10/2023
SCP (Round 8)	WA	Upgrade of Kitchen	6072	\$4,754	Completed	30/11/2023
SCP (Round 8)	WA	Purchase of Equipment	6072	\$5,500	Completed	29/12/2023
SCP (Round 8)	WA	Installation of Synthetic Grass	6073	\$7,500	Completed	18/12/2023
SCP (Round 8)	WA	Installation of Air Conditioning	6076	\$15,000	Completed	30/09/2023
SCP (Round 8)	WA	Purchase of LED Scoreboard	6076	\$10,000	Completed	1/11/2023
SCP (Round 8)	WA	Installation of Lighting	6076	\$3,500	Completed	30/11/2023
SCP (Round 8)	WA	Purchase of Ball Machine	6076	\$2,500	Completed	30/09/2023
SCP (Round 8)	WA	Purchase of Mobile Cooking Equipment	6081	\$18,000	Completed	31/10/2023
SCP (Round 8)	WA	Upgrade of Facilities	6081	\$9,115	Completed	1/09/2023
SCP (Round 8)	WA	Playground Upgrade	6082	\$19,799	Completed	30/09/2023
SCP (Round 8)	WA	Upgrade of Sport Facilities	6083	\$13,130	Completed	30/11/2023
SCP (Round 8)	WA	Purchase of Equipment	6084	\$4,930	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Mobile Cooking Equipment	6090	\$6,500	Completed	31/08/2023
SCP (Round 8)	WA	Upgrade of Facilities	6090	\$10,000	Completed	29/02/2024
SCP (Round 8)	WA	Construction of Animal Enclosure	6090	\$10,000	Completed	31/03/2024
SCP (Round 8)	WA	Upgrade of Hall	6100	\$14,503	Completed	31/01/2024
SCP (Round 8)	WA	Purchase of Equipment and Uniforms	6100	\$4,583	Completed	31/10/2023
SCP (Round 8)	WA	Installation of Solar Battery System	6100	\$7,500	Completed	31/03/2024
SCP (Round 8)	WA	Upgrade of Facilities	6101	\$14,000	Completed	31/08/2023
SCP (Round 8)	WA	Purchase of Website	6101	\$5,000	Completed	1/12/2023
SCP (Round 8)	WA	Installation of Shipping Container	6101	\$10,000	Completed	30/03/2024
SCP (Round 8)	WA	Upgrade of Kitchen Facilities	6104	\$10,000	Completed	31/03/2024
SCP (Round 8)	WA	Installation of Air Conditioning and Benches	6104	\$3,196	Completed	9/09/2023

SCP (Round 8)	WA	Purchase of Uniforms and Equipment	6105	\$2,500	Completed	1/09/2023
SCP (Round 8)	WA	Purchase of IT Equipment	6105	\$6,315	Completed	2/08/2023
SCP (Round 8)	WA	Purchase of Sporting Equipment	6105	\$11,386	Completed	25/09/2023
SCP (Round 8)	WA	Purchase of Musical Instruments	6107	\$6,000	Completed	30/11/2023
SCP (Round 8)	WA	Upgrade of Facility	6107	\$19,195	Active	
SCP (Round 8)	WA	Purchase of Sporting Equipment	6107	\$3,545	Completed	4/12/2023
SCP (Round 8)	WA	Installation of Solar Energy System	6107	\$14,500	Completed	29/11/2023
SCP (Round 8)	WA	Installation of Community Mural	6108	\$13,345	Completed	31/01/2024
SCP (Round 8)	WA	Installation of Yarning Circle	6108	\$20,000	Completed	21/09/2023
SCP (Round 8)	WA	Purchase of Kitchen and IT equipment	6109	\$2,750	Completed	31/08/2023
SCP (Round 8)	WA	Purchase of Equipment	6109	\$16,000	Active	
SCP (Round 8)	WA	Purchase of IT Equipment	6110	\$3,000	Completed	25/11/2023
SCP (Round 8)	WA	Upgrade of Facilities	6110	\$7,203	Completed	1/08/2023
SCP (Round 8)	WA	Purchase of Equipment	6110	\$5,615	Completed	30/09/2023
SCP (Round 8)	WA	Purchase of Acoustic Equipment	6111	\$7,888	Completed	20/11/2023
SCP (Round 8)	WA	Construction of Outdoor Area	6111	\$8,000	Completed	19/02/2024
SCP (Round 8)	WA	Installation of Shade Structure	6111	\$5,200	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Trailer	6111	\$15,000	Active	
SCP (Round 8)	WA	Purchase of Point of Sale Equipment	6111	\$3,198	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Mobile Cooking Equipment	6112	\$17,500	Completed	30/09/2023
SCP (Round 8)	WA	Purchase of Equipment	6112	\$2,800	Completed	6/11/2023
SCP (Round 8)	WA	Purchase of Kitchen Equipment	6112	\$4,500	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Equipment	6112	\$5,980	Completed	29/02/2024
SCP (Round 8)	WA	Upgrade of Workshop	6112	\$10,000	Active	
SCP (Round 8)	WA	Upgrade of Kitchen	6148	\$20,000	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Rescue Equipment	6151	\$2,500	Completed	26/12/2023
SCP (Round 8)	WA	Purchase of Equipment	6153	\$5,200	Active	
SCP (Round 8)	WA	Refurbishment of Building	6153	\$20,000	Completed	21/12/2023
SCP (Round 8)	WA	Purchase of Equipment	6153	\$5,000	Completed	30/11/2023
SCP (Round 8)	WA	Upgrade of Amenities	6153	\$20,000	Active	
SCP (Round 8)	WA	Upgrade of Facility	6155	\$20,000	Completed	22/12/2023
SCP (Round 8)	WA	Purchase of Library Equipment	6155	\$5,000	Completed	25/10/2023
SCP (Round 8)	WA	Purchase of Food Truck	6155	\$20,000	Completed	1/12/2023
SCP (Round 8)	WA	Purchase of Equipment	6155	\$10,000	Active	
SCP (Round 8)	WA	Upgrade of Air-Conditioning	6155	\$10,000	Completed	30/09/2023
SCP (Round 8)	WA	Upgrade of Facilities	6155	\$10,000	Completed	15/12/2023
SCP (Round 8)	WA	Upgrade of Sporting Facilities	6157	\$15,000	Active	
SCP (Round 8)	WA	Installation of Solar Panels	6158	\$5,692	Completed	31/01/2024
SCP (Round 8)	WA	Upgrade of Facilities	6158	\$5,540	Active	
SCP (Round 8)	WA	Purchase of IT Equipment	6160	\$10,000	Completed	31/08/2023
SCP (Round 8)	WA	Purchase of Medical Emergency Equipment	6160	\$4,000	Completed	30/12/2023
SCP (Round 8)	WA	Upgrade of Kitchen	6160	\$14,317	Completed	31/12/2023
SCP (Round 8)	WA	Upgrade of Facilities	6160	\$15,000	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Equipment	6160	\$3,000	Completed	4/08/2023
SCP (Round 8)	WA	Purchase of ICT Equipment	6163	\$5,000	Completed	30/09/2023

SCP (Round 8)	WA	Purchase of Sporting Equipment	6163	\$7,955	Completed	22/12/2023
SCP (Round 8)	WA	Purchase of Equipment	6163	\$15,000	Active	
SCP (Round 8)	WA	Purchase of Sporting Equipment	6164	\$15,000	Completed	22/12/2023
SCP (Round 8)	WA	Purchase of Mobile Cooking Equipment	6164	\$9,000	Completed	31/10/2023
SCP (Round 8)	WA	Upgrade of Facility	6164	\$7,000	Completed	31/01/2024
SCP (Round 8)	WA	Installation of Garden	6164	\$3,000	Completed	31/08/2023
SCP (Round 8)	WA	Purchase of Sporting Equipment	6166	\$15,000	Completed	1/12/2023
SCP (Round 8)	WA	Upgrade of Facilities	6166	\$14,500	Completed	30/12/2023
SCP (Round 8)	WA	Upgrade of BMX Bike Track	6167	\$7,400	Completed	30/08/2023
SCP (Round 8)	WA	Purchase of Theatre Projector	6168	\$19,500	Completed	30/11/2023
SCP (Round 8)	WA	Construction of Street Art	6168	\$20,000	Completed	11/12/2023
SCP (Round 8)	WA	Upgrade of Visitor Centre	6168	\$19,802	Active	
SCP (Round 8)	WA	Upgrade of Facilities	6168	\$15,000	Completed	29/02/2024
SCP (Round 8)	WA	Upgrade of Playground	6169	\$14,780	Completed	30/11/2023
SCP (Round 8)	WA	Construction of Patio	6170	\$20,000	Completed	1/12/2023
SCP (Round 8)	WA	Upgrade of Clubroom	6172	\$10,000	Completed	30/09/2023
SCP (Round 8)	WA	Installation of Audio Equipment	6172	\$10,385	Completed	30/08/2023
SCP (Round 8)	WA	Purchase of Uniforms	6174	\$7,700	Completed	2/08/2023
SCP (Round 8)	WA	Purchase of Club Facilities	6208	\$13,000	Active	
SCP (Round 8)	WA	Purchase of Marquees	6210	\$3,400	Completed	30/09/2023
SCP (Round 8)	WA	Purchase of Lifesaving Equipment	6210	\$8,000	Completed	30/11/2023
SCP (Round 8)	WA	Upgrade of Facilities	6210	\$13,000	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of IT Equipment	6210	\$6,000	Completed	31/08/2023
SCP (Round 8)	WA	Refurbishment of Building	6213	\$9,780	Completed	15/03/2024
SCP (Round 8)	WA	Installation of Generator Housing	6213	\$7,500	Completed	1/04/2024
SCP (Round 8)	WA	Refurbishment of Riding Area	6214	\$15,902	Completed	30/11/2023
SCP (Round 8)	WA	Purchase of Equipment	6220	\$4,534	Completed	29/02/2024
SCP (Round 8)	WA	Purchase of Uniforms	6230	\$3,000	Completed	31/08/2023
SCP (Round 8)	WA	Refurbishment of Change Rooms	6230	\$10,000	Completed	31/12/2023
SCP (Round 8)	WA	Upgrade of Facility	6230	\$18,000	Completed	1/12/2023
SCP (Round 8)	WA	Purchase of Equipment	6230	\$12,650	Completed	28/12/2023
SCP (Round 8)	WA	Purchase of Educational Equipment	6232	\$10,000	Active	
SCP (Round 8)	WA	Construction of a Workshop	6233	\$15,000	Active	
SCP (Round 8)	WA	Installation of Shipping Container	6236	\$7,999	Completed	1/08/2023
SCP (Round 8)	WA	Construction of Shelter	6239	\$10,000	Completed	30/09/2023
SCP (Round 8)	WA	Upgrade of Storage	6244	\$7,500	Active	
SCP (Round 8)	WA	Purchase of Club Facilities	6255	\$7,500	Completed	31/10/2023
SCP (Round 8)	WA	Refurbishment of Building	6258	\$9,091	Completed	17/09/2023
SCP (Round 8)	WA	Upgrade of Community Hall	6258	\$7,500	Completed	2/08/2023
SCP (Round 8)	WA	Purchase of Equipment	6258	\$3,700	Completed	31/08/2023
SCP (Round 8)	WA	Purchase of ICT Equipment	6262	\$3,057	Completed	31/08/2023
SCP (Round 8)	WA	Purchase of Stage and Equipment	6262	\$10,000	Completed	31/10/2023
SCP (Round 8)	WA	Upgrade of Facilities	6271	\$4,298	Completed	31/10/2023
SCP (Round 8)	WA	Upgrade of Kitchen	6271	\$8,000	Active	
SCP (Round 8)	WA	Construction of Pathways	6280	\$15,000	Completed	30/09/2023

SCP (Round 8)	WA	Upgrade of Garden Bed Surrounds	6280	\$6,000	Completed	16/12/2023
SCP (Round 8)	WA	Upgrade of Facility	6285	\$17,834	Completed	31/10/2023
SCP (Round 8)	WA	Purchase of Paint Booth	6285	\$6,495	Completed	29/09/2023
SCP (Round 8)	WA	Installation of Storage Shed	6324	\$6,116	Completed	31/12/2023
SCP (Round 8)	WA	Installation of Storage Shed	6328	\$5,000	Active	
SCP (Round 8)	WA	Upgrade of Community Garden	6330	\$7,500	Active	
SCP (Round 8)	WA	Kitchen Upgrade	6330	\$10,000	Completed	31/12/2023
SCP (Round 8)	WA	Purchase of Equipment	6333	\$2,500	Completed	31/08/2023
SCP (Round 8)	WA	Purchase of LED Scoreboard	6355	\$7,500	Completed	21/09/2023
SCP (Round 8)	WA	Installation of Tennis Courts	6359	\$10,000	Completed	19/08/2023
SCP (Round 8)	WA	Upgrade of Shed Facility	6401	\$7,500	Active	
SCP (Round 8)	WA	Installation of Memorial Park	6410	\$10,000	Completed	31/08/2023
SCP (Round 8)	WA	Refurbishment of Op Shop	6429	\$9,500	Completed	10/11/2023
SCP (Round 8)	WA	Upgrade of Facility	6432	\$10,000	Active	
SCP (Round 8)	WA	Upgrade to Amenities	6450	\$10,000	Completed	29/02/2024
SCP (Round 8)	WA	Upgrade of Facilities	6450	\$10,000	Completed	20/12/2023
SCP (Round 8)	WA	Purchase of Ride-On Mower	6516	\$15,000	Active	
SCP (Round 8)	WA	Purchase of Sporting Equipment	6530	\$2,906	Completed	30/09/2023
SCP (Round 8)	WA	Re-stumping of Scout Hall	6530	\$10,000	Completed	31/12/2023
SCP (Round 8)	WA	Upgrade of Kitchen	6532	\$20,000	Completed	1/12/2023
SCP (Round 8)	WA	Upgrade of Facilities	6535	\$13,000	Completed	30/11/2023
SCP (Round 8)	WA	Installation of Public Art	6566	\$9,000	Active	
SCP (Round 8)	WA	Upgrade to Facility	6714	\$15,000	Completed	30/08/2023
SCP (Round 8)	WA	Upgrade of Facilities	6728	\$14,000	Completed	30/11/2023
SCP (Round 8)	WA	Upgrade of Community Garden	6751	\$5,250	Completed	30/11/2023
SCP (Round 8)	WA	Construction of BMX Track	6770	\$20,000	Completed	1/08/2023

Growing Regions (GR) - Project Listing as at 30 April 2024

Program	State	Project Name	Location - LGA	AG Funding	Project Status	Actual Completion Date
GR (Round 1)		Round 1 Stage one - EOI application process was opened from 5 July to 1 August 2023. Eligible expressions of Interest applications were invited to Stage two - full application from 27 November 2023 to 15 January 2024. The Business Grants Hub provided its merit assessment of Stage two applications to the department. The department has reviewed the Business Grants Hub's assessment and is preparing a final recommendations brief for the Minister.				

Thriving Suburbs (TS) - Project Listing as at 30 April 2024

Program	State	Project Name	Location - LGA	AG Funding	Project Status	Actual Completion Date
TS		Program is not yet open.				

Investing in Our Communities Program (IIOC) - Project Listing as at 30 April 2024

Program	State	Project Name	Location - LGA	AG Funding	Project Status	Actual Completion Date
IIOC	ACT	New & Upgrade Courts Weston Creek Tennis Club	Unincorporated ACT	\$800,000	Active	
IIOC	NSW	Acceleration of Albury City Council Footpath Construction Program	Albury (C)	\$250,000	Active	

IIOC	NSW	Redeveloping the Women's Change Rooms at the Albury Thunder Rugby League Club Ground at Sarvaas Park	Albury (C)	\$250,000	Active	
IIOC	NSW	Lennox Village Upgrade	Ballina (S)	\$1,500,000	Active	
IIOC	NSW	Updating of the Ilinden Sports Centre, Bicentennial Park, Rockdale	Bayside (C) (NSW)	\$1,300,000	Active	
IIOC	NSW	Installation of New Lighting at Bexley Oval, Donnan Street Bexley	Bayside (C) (NSW)	\$250,000	Active	
IIOC	NSW	Merimbula CBD Upgrade	Bega Valley (S)	\$2,800,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Merimbula Boardwalk	Bega Valley (S)	\$2,000,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Sapphire Coast Skatepark Association	Bega Valley (S)	\$500,000	Active	
IIOC	NSW	Eden Tigers RLFC Female Changeroom Facilities	Bega Valley (S)	\$250,000	Active	
IIOC	NSW	Cobargo Basketball/Netball court supporting infrastructure	Bega Valley (S)	\$100,000	Active	
IIOC	NSW	Mt Druitt Rangers Ground Upgrade – Popondetta	Blacktown (C)	\$1,000,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Glenbrook Oval Facilities Upgrades	Blue Mountains (C)	\$2,500,000	Active	
IIOC	NSW	Safer Roads for Hawkesbury Heights	Blue Mountains (C)	\$1,800,000	Active	
IIOC	NSW	Dog Off-leash Area Upgrades (Whitton Park and Leura Park)	Blue Mountains (C)	\$200,000	Active	
IIOC	NSW	Bangalow Social Enterprise Laundry	Byron (S)	\$750,000	Active	
IIOC	NSW	St Luke's Oval (Concord) redevelopment - Stage 1	Canada Bay (C)	\$1,500,000	Active	
IIOC	NSW	Cabarita Park Playground Accessibility Improvements	Canada Bay (C)	\$200,000	Active	
IIOC	NSW	Shoreline Drive at Annie Leggatt Promenade, Rhodes - Raised Pedestrian Crossing.	Canada Bay (C)	\$200,000	Active	
IIOC	NSW	UMA Youth and Community Centre Expansion in Padstow (Stage one)	Canterbury-Bankstown (C)	\$5,000,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Improving Active Transport Routes	Canterbury-Bankstown (C)	\$3,000,000	Active	
IIOC	NSW	Bill Delauney Reserve New Amenities Building	Canterbury-Bankstown (C)	\$1,500,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Beautification of Haldon St, Lakemba	Canterbury-Bankstown (C)	\$1,000,000	Active	
IIOC	NSW	Upgrades to the Kincumber Roos Soccer Clubhouse and Carpark	Central Coast (C) (NSW)	\$2,500,000	Active	
IIOC	NSW	Central Coast Civic Infrastructure Improvements	Central Coast (C) (NSW)	\$2,500,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Tuggerawong Pathway (Stage 5)	Central Coast (C) (NSW)	\$1,500,000	Active	
IIOC	NSW	The Entrance Revitalisation	Central Coast (C) (NSW)	\$1,235,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Kariong Sporting Precinct Upgrade	Central Coast (C) (NSW)	\$750,000	Active	
IIOC	NSW	James Browne Oval Car Park Upgrade	Central Coast (C) (NSW)	\$420,000	Active	
IIOC	NSW	Construction of footpath at Pozieres Avenue in Umina Beach	Central Coast (C) (NSW)	\$304,000	Active	
IIOC	NSW	Baker Park carpark upgrades	Central Coast (C) (NSW)	\$250,000	Active	
IIOC	NSW	Central Coast Mountain Bike Club Upgrades	Central Coast (C) (NSW)	\$225,000	Active	
IIOC	NSW	Construction of new lights and amenities refurbishment at Patrick Croke Oval	Central Coast (C) (NSW)	\$210,000	Active	
IIOC	NSW	Construction of lighting and upgrade to the facility to improve safety and useability at Terrigal BMX Park at Duffy's Reserve	Central Coast (C) (NSW)	\$200,000	Active	
IIOC	NSW	Resurfacing Hillcrest Road in Empire Bay	Central Coast (C) (NSW)	\$172,000	Active	
IIOC	NSW	Upgrade of centre and main tennis courts	Central Coast (C) (NSW)	\$100,000	Active	

IIOC	NSW	Upgrade of Brady's Gully Park Reserve and Cemetery in North Gosford	Central Coast (C) (NSW)	\$77,620	Active	
IIOC	NSW	Repairs and Upgrade of the Copacabana Surf Life Saving Club	Central Coast (C) (NSW)	\$66,000	Active	
IIOC	NSW	Spencer Waterfront Playspace Upgrade	Central Coast (C) (NSW)	\$50,000	Active	
IIOC	NSW	Cessnock Regional Skate Park	Cessnock (C)	\$1,000,000	Active	
IIOC	NSW	Kurri Kurri Sports Ground Facilities Upgrade	Cessnock (C)	\$1,000,000	Active	
IIOC	NSW	BMX facility upgrade at Carmichael Park	Cessnock (C)	\$500,000	Completed	25/03/2024
IIOC	NSW	Cessnock Goannas Rugby League Club Lighting Upgrade	Cessnock (C)	\$373,000	Active	
IIOC	NSW	Maronite Community and Youth Centre and Maronite Heritage Centre	Cumberland (C)	\$4,000,000	Active	
IIOC	NSW	Phillips Park Upgrade Stage 2 – Playspace Upgrade	Cumberland (C)	\$500,000	Active	
IIOC	NSW	Renown Park Field upgrades	Georges River (C)	\$600,000	Active	
IIOC	NSW	Restoration of St Peter and Pauls Cathedral Goulburn	Goulburn Mulwaree	\$250,000	Active	
IIOC	NSW	Scheyville Veterans, Families and Community Centre	Hawkesbury (C)	\$5,000,000	Active	
IIOC	NSW	South Windsor Inclusive Playground	Hawkesbury (C)	\$500,000	Active	
IIOC	NSW	Bligh Park Playground Upgrade	Hawkesbury (C)	\$400,000	Active	
IIOC	NSW	Leichhardt Park Aquatic Centre Splash and Play and Family BBQ Area	Inner West (C)	\$1,000,000	Active	
IIOC	NSW	Ashfield Aquatic Centre Upgrades	Inner West (C)	\$355,000	Completed	9/08/2023
IIOC	NSW	Homebush Lighting & Safety Measures	Inner West (C)	\$350,000	Active	
IIOC	NSW	Canteen, Changeroom, Disabled Access and Storage at Hammond Park	Inner West (C)	\$300,000	Active	
IIOC	NSW	Garden Suburb FC Upgrades	Lake Macquarie (C)	\$400,000	Active	
IIOC	NSW	Dudley Redhead United Seniors Football Club Amenities Upgrade at Lydon Oval	Lake Macquarie (C)	\$320,000	Active	
IIOC	NSW	Mums' Cottage Inc, Community Coffee and Training Centre Upgrade	Lake Macquarie (C)	\$250,000	Active	
IIOC	NSW	Cahill Oval Amenities Upgrade	Lake Macquarie (C)	\$184,000	Active	
IIOC	NSW	Jack McLaughlin Oval Facilities Upgrade	Lake Macquarie (C)	\$65,000	Active	
IIOC	NSW	Werriwa Parks Package	Liverpool (C)	\$200,000	Active	
IIOC	NSW	Max McMahon Oval Upgrades	Maitland (C)	\$3,000,000	Active	
IIOC	NSW	Cooks Square Park Sports Field Upgrade	Maitland (C)	\$1,000,000	Active	
IIOC	NSW	New Grandstand and Female Friendly Facility Upgrades for Darling Street Oval	Newcastle (C)	\$625,000	Active	
IIOC	NSW	Wallsend Park Irrigation Project	Newcastle (C)	\$285,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Cultural Precinct in Harris Park	Parramatta (C)	\$3,500,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Bennett Park Recreation Space Upgrades	Penrith (C)	\$600,000	Active	
IIOC	NSW	Upgrade Andromeda Drive Reserve	Penrith (C)	\$450,000	Active	
IIOC	NSW	Braidwood Car Park	Queanbeyan-Palerang (RC)	\$3,000,000	Active	
IIOC	NSW	Development of Googong Sports & Social Club	Queanbeyan-Palerang (RC)	\$2,500,000	Active	
IIOC	NSW	Bungendore Sports Hub	Queanbeyan-Palerang (RC)	\$2,000,000	Active	
IIOC	NSW	Jerrabomberra Traffic Campaign	Queanbeyan-Palerang (RC)	\$2,000,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Women's Rugby Changerooms – Freebody Oval	Queanbeyan-Palerang (RC)	\$1,000,000	Active	

IIOC	NSW	Snape Park Sports Amenity Upgrade - Stage 1	Randwick (C)	\$1,000,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Alroy Oval Sports Precinct	Singleton	\$3,000,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Fit out of amenities, female change rooms and external landscaping of new grandstand	Singleton	\$250,000	Completed	11/03/2024
IIOC	NSW	Monaro Rail Trail	Snowy Monaro (RC)	\$1,000,000	Delegate Approved, negotiating agreement	
IIOC	NSW	Lighting Upgrade for JJ Connors Oval	Snowy Monaro (RC)	\$90,000	Active	
IIOC	NSW	Hudson Park West East Tunnel Upgrade	Strathfield (M)	\$500,000	Active	
IIOC	NSW	Herb Clunas Oval Field Irrigation & Drainage Project - Stage 1	Sutherland (S)	\$40,000	Active	
IIOC	NSW	Animal Rehoming Facility and Ranger Staff Administration Building	Tweed (S)	\$1,000,000	Active	
IIOC	NSW	Lighting over Estella Crossing	Wagga Wagga (C)	\$15,000	In Assessment	
IIOC	NSW	Education Centre at the Southern Highlands Botanic Gardens	Wingecarribee (S)	\$500,000	Active	
IIOC	NSW	Solar Power System for Gallery - Ngununggula PV & Batteries Installation	Wingecarribee (S)	\$450,000	Active	
IIOC	NSW	Retrofitting homeless and at risk youth housing services with solar panels and water tanks.	Wingecarribee (S)	\$90,000	Completed	28/11/2023
IIOC	NSW	South Coast Portuguese Association Function Hall & Car Park Improvements	Wollongong (C)	\$120,000	Active	
IIOC	NSW	Hollymount Park Cricket Nets Upgrade	Wollongong (C)	\$120,000	Active	
IIOC	NSW	Refurbishment of male and female amenities at PCYC Bulli	Wollongong (C)	\$100,000	Active	
IIOC	NSW	Corrimal Cougars Ground Expansion and Training Space	Wollongong (C)	\$100,000	In Assessment	
IIOC	NSW	Refurbishment of Community Centre bathroom to meet disability accessibility standards	Wollongong (C)	\$100,000	Active	
IIOC	NSW	Ngaramura Project	Wollongong (C)	\$100,000	Active	
IIOC	NSW	Bellambi Neighbourhood Centre - Young Beans Cafe	Wollongong (C)	\$100,000	Active	
IIOC	NSW	PCYC Wollongong Refurbishment Project	Wollongong (C)	\$100,000	Active	
IIOC	NSW	Helensburgh Netball Club Fencing	Wollongong (C)	\$75,000	Active	
IIOC	NSW	New roofing and client workspace	Wollongong (C)	\$70,000	Active	
IIOC	NSW	Gibson Park Improvements	Wollongong (C)	\$40,000	Completed	2/04/2024
IIOC	NSW	Installation of Drainage at St James Park, Coledale	Wollongong (C)	\$40,000	Active	
IIOC	NSW	Installation of drainage for Cawley Park, Russell Vale	Wollongong (C)	\$40,000	Active	
IIOC	NSW	Fencing Replacement and New Player Shelter	Wollongong (C)	\$30,000	Active	
IIOC	NSW	Lyne Park Regional Inclusive Playground and Intergenerational Activity Trail	Woollahra (M)	\$500,000	Active	
IIOC	NSW	Restoration of the Yass Showground Stand	Yass Valley	\$1,000,000	Active	
IIOC	NSW	New all ability playground in Murrumbateman	Yass Valley	\$750,000	Active	
IIOC	NT	Alice Springs Netball Court Reconstruction	Alice Springs	\$1,000,000	Active	
IIOC	NT	Brown Street Youth Service Infrastructure Upgrade	Alice Springs	\$150,000	Active	
IIOC	NT	Shade Shelters in Central Desert	Central Desert (RC)	\$160,000	Active	
IIOC	NT	Remote Shade Shelters	Darwin (C)	\$1,040,000	Active	
IIOC	NT	Palmerston Game Fishing Club Headquarters	Palmerston (C)	\$2,500,000	Delegate Approved, negotiating agreement	
IIOC	NT	Building the 1st Palmerston Scout Hall	Palmerston (C)	\$500,000	Active	

IIOC	NT	Hobart Park - New Public Amenities	Palmerston (C)	\$450,000	Active	
IIOC	NT	Boat Ramp Upgrade used by the Ngukurr Community	Roper Gulf (RC)	\$2,000,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Stage 3B of the Biloela Raedon Street Industrial Estate	Banana (S)	\$2,000,000	Active	
IIOC	QLD	Upgrades to Change Rooms and Sporting Amenities at Biloela Valleys Rugby/Soccer Club	Banana (S)	\$600,000	Active	
IIOC	QLD	Wynnum Wolves Football Club - Carmichael Park Rebuild	Brisbane (C)	\$4,000,000	Active	
IIOC	QLD	Springfield Indian Community Centre	Brisbane (C)	\$3,500,000	In Assessment	
IIOC	QLD	Brisbane Netball Association Clubhouse at Bradbury Park	Brisbane (C)	\$3,000,000	Active	
IIOC	QLD	Brothers Rugby Club Facilities Upgrade	Brisbane (C)	\$2,500,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Sunnybank Dragon Bridge	Brisbane (C)	\$2,000,000	Assessed as not eligible	
IIOC	QLD	Davies Park Community Space - Clubhouse Renovations and Extension Project.	Brisbane (C)	\$2,000,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Eastern Suburbs Soccer Club - Flood Mitigation and Facility Upgrades	Brisbane (C)	\$1,300,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Main oval lighting upgrade – Oxenham Park	Brisbane (C)	\$1,300,000	Active	
IIOC	QLD	Upgrade of Spartan Basketball Stadium	Brisbane (C)	\$750,000	Active	
IIOC	QLD	Improved facilities at Whites Hill Reserve	Brisbane (C)	\$575,000	Active	
IIOC	QLD	Virginia United Football Club - Lighting Upgrade	Brisbane (C)	\$500,000	Active	
IIOC	QLD	Water Play Park	Brisbane (C)	\$500,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Phoenix Netball Upgrades at the Ferny Grove Facility	Brisbane (C)	\$250,000	Assessed as not eligible	
IIOC	QLD	St Johns Wood Scouts Hall Rebuild	Brisbane (C)	\$250,000	Active	
IIOC	QLD	Caxton Street Road upgrades for parking, traffic movement and night-time economy	Brisbane (C)	\$250,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Netball Courts Surface Upgrades	Brisbane (C)	\$200,000	Active	
IIOC	QLD	Coorparoo Junior Australian Football Club - Infrastructure Upgrades	Brisbane (C)	\$200,000	Active	
IIOC	QLD	Facility Improvements at Morningside Australian Football Club Inc. — Unisex Umpires Box and Changerooms	Brisbane (C)	\$200,000	Active	
IIOC	QLD	Bardon Latrobe Lighting Project	Brisbane (C)	\$150,000	Active	
IIOC	QLD	Valley District Cricket Club Lighting	Brisbane (C)	\$150,000	Active	
IIOC	QLD	Upgrade Packaging Capacity at FareShare	Brisbane (C)	\$50,000	Completed	14/03/2024
IIOC	QLD	The Hut Revitalisation	Brisbane (C)	\$40,000	Active	
IIOC	QLD	Northern Suburbs Hockey Club Concreting Project	Brisbane (C)	\$30,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Darra Cementco Bowls Club Improvements	Brisbane (C)	\$25,000	Completed	6/10/2023
IIOC	QLD	Lobelia Hall Renovation Project	Brisbane (C)	\$25,000	Completed	9/02/2024
IIOC	QLD	Club house for Bulimba Cricket/Hockey	Brisbane (C)	\$25,000	Active	
IIOC	QLD	Centenary Dolphins Swimming Club Timing System	Brisbane (C)	\$22,000	Active	
IIOC	QLD	Newmarket Soccer Club flood recovery	Brisbane (C)	\$20,000	Completed	12/02/2024
IIOC	QLD	Milton Community Garden	Brisbane (C)	\$10,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Installation of Solar panels for Windsor Royals Baseball	Brisbane (C)	\$10,000	Delegate Approved, negotiating agreement	

IIOC	QLD	Installation of Solar panels for Brisbane City FC	Brisbane (C)	\$10,000	Active	
IIOC	QLD	Installation of Solar panels for Brothers Rugby Club	Brisbane (C)	\$10,000	Active	
IIOC	QLD	Installation of Solar panels for Red Hill Bowls Club	Brisbane (C)	\$10,000	Active	
IIOC	QLD	Griffith Park Stage 2 Redevelopment	Cairns (RC)	\$1,700,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Cairns City Lions AFL Lighting	Cairns (RC)	\$250,000	Active	
IIOC	QLD	Cairns City Lions AFL Digital Scoreboard	Cairns (RC)	\$40,000	Active	
IIOC	QLD	Barron Trinity Bulls Clubhouse Upgrade	Cairns (RC)	\$30,000	Active	
IIOC	QLD	Boyne Tannum Sharks Football Club Clubhouse Facilities	Gladstone (RC)	\$2,500,000	Active	
IIOC	QLD	Gladstone Bowls Club Renovations - Stage two	Gladstone (RC)	\$250,000	Completed	1/09/2023
IIOC	QLD	The Labrador Tigers AFL Club Upgrades	Gold Coast (C)	\$900,000	Active	
IIOC	QLD	Ipswich Showgrounds Upgrade	Ipswich (C)	\$4,500,000	Active	
IIOC	QLD	Ipswich Basketball Stadium Extension	Ipswich (C)	\$2,000,000	Active	
IIOC	QLD	Upgrade of facilities at the Ripley Valley Football Club	Ipswich (C)	\$1,000,000	Completed	23/01/2024
IIOC	QLD	Ipswich Hockey Grounds Upgrade	Ipswich (C)	\$500,000	Active	
IIOC	QLD	Nebo Showgrounds Stage 1 Masterplan Redevelopment	Isaac (RC)	\$2,800,000	Active	
IIOC	QLD	Hinterland Community Care Expansion	Isaac (RC)	\$250,000	Active	
IIOC	QLD	Topsy Road Concrete Causeways	Kowanyama (ASC)	\$500,000	Active	
IIOC	QLD	Hammel Park Facilities Upgrade	Logan (C)	\$1,000,000	Delegate Approved, negotiating agreement	
IIOC	QLD	Wilbur Street Youth Centre	Logan (C)	\$840,000	Active	
IIOC	QLD	New CCTV Safety Cameras	Logan (C)	\$800,000	Active	
IIOC	QLD	Underwood Road Bus Turnaround	Logan (C)	\$357,500	Active	
IIOC	QLD	AFL Park Ridge Pirates New Facilities	Logan (C)	\$250,000	Active	
IIOC	QLD	Cullen Point Barge Ramp Rock Wall	Mapoon (ASC)	\$600,000	Active	
IIOC	QLD	Moreton Bay Central Sports Complex Upgrades	Moreton Bay (RC)	\$3,500,000	Active	
IIOC	QLD	Rebuild Caboolture Snakes Rugby League Club	Moreton Bay (RC)	\$3,000,000	Active	
IIOC	QLD	New clubhouse for the Narangba Eagles Football (Soccer) Club	Moreton Bay (RC)	\$3,000,000	Active	
IIOC	QLD	NEW Splash Park at Centenary Lakes Park in Caboolture	Moreton Bay (RC)	\$3,000,000	Active	
IIOC	QLD	Pine Rivers Netball Association Clubhouse Redevelopment	Moreton Bay (RC)	\$1,500,000	Active	
IIOC	QLD	Narangba Demons Baseball Club - Upgrade lights	Moreton Bay (RC)	\$300,000	Active	
IIOC	QLD	New Premises for Macleay Island Arts Complex Inc.	Redland (C)	\$2,000,000	Active	
IIOC	QLD	Victoria Point Sharks Field Lighting and Safety Improvements	Redland (C)	\$250,000	Active	
IIOC	QLD	Redlands Rugby League Club - Lighting Upgrades	Redland (C)	\$90,000	Active	
IIOC	QLD	Capalaba Warriors Rugby League Club - Clubhouse and Field Upgrades	Redland (C)	\$90,000	Active	
IIOC	QLD	Redlands Rays Baseball Club – Field and Accessibility Improvements	Redland (C)	\$90,000	Active	
IIOC	QLD	Redlands Rugby Union Club (Muddies) - Storage Facility Upgrade	Redland (C)	\$60,000	Active	
IIOC	QLD	Capalaba Bulldogs Soccer Club - Clubhouse Upgrades	Redland (C)	\$50,000	Active	
IIOC	QLD	Russell Island (BIMSARA) - Upgrading Clubhouse Facilities	Redland (C)	\$40,000	Active	
IIOC	QLD	Redlands Touch Football Association - Field Lighting Upgrades	Redland (C)	\$30,000	Active	
IIOC	QLD	Volunteer Marine Rescue Whitsunday Club Extension	Whitsunday (RC)	\$700,000	Active	
IIOC	QLD	Up River Road Culvert Upgrade	Whitsunday (RC)	\$300,000	Active	
IIOC	SA	The Adelaide Bowling Club Kitchen Refurbishment	Adelaide (C)	\$160,000	Active	

IIOC	SA	Kensington Garden Reserve Cricket, Rugby & Community Clubroom Development	Burnside (C)	\$3,600,000	Active	
IIOC	SA	West Beach Surf Lifesaving Club Facility Redevelopment	Charles Sturt (C)	\$2,050,000	Active	
IIOC	SA	William Kibby VC Veterans' Shed Upgrade	Holdfast Bay (C)	\$40,000	Active	
IIOC	SA	Marion Community Hall Upgrade	Marion (C)	\$3,000,000	Active	
IIOC	SA	Greening Our Streets - Reserve Upgrades	Marion (C)	\$672,500	Active	
IIOC	SA	Upgrade of Mema Court Reserve and Hessing Crescent Reserve	Marion (C)	\$616,000	Active	
IIOC	SA	Warradale Park Tennis Club Redevelopment	Marion (C)	\$272,410	Active	
IIOC	SA	Tiwu Kumangka (Blackwood Hub) Precinct Improvements	Mitcham (C)	\$1,600,000	Active	
IIOC	SA	Forestville Hockey Club Upgrades	Mitcham (C)	\$1,021,000	Active	
IIOC	SA	Blackwood Hill Reserve - Oval Upgrade	Mitcham (C)	\$614,000	Active	
IIOC	SA	Mortlock Park Changeroom Upgrade	Mitcham (C)	\$400,000	Active	
IIOC	SA	Karinya Reserve Upgrades - Lighting, Kitchen, Fencing and Scoreboard	Mitcham (C)	\$350,000	Active	
IIOC	SA	Eden Hills Scouts, Blackwood Rotary and Shared Community Facility	Mitcham (C)	\$330,000	Active	
IIOC	SA	Pasadena Community Centre	Mitcham (C)	\$300,000	Active	
IIOC	SA	Redevelopment of St Marys Park and Environment	Mitcham (C)	\$263,000	Active	
IIOC	SA	Coromandel Cricket Club Training Nets Upgrade	Mitcham (C)	\$75,000	Completed	10/01/2024
IIOC	SA	Blackwood Lions Club Bargain Centre Expansion	Mitcham (C)	\$50,000	Active	
IIOC	SA	Blackwood Community RSL Upgrade	Mitcham (C)	\$45,000	Active	
IIOC	SA	Paul Murray Recreation Centre Redevelopment - Hub Gymnastics	Onkaparinga (C)	\$1,000,000	Active	
IIOC	SA	Karingal Reserve Upgrades	Onkaparinga (C)	\$500,000	Active	
IIOC	SA	Seaford Recreation Ground Facilities Upgrades	Onkaparinga (C)	\$90,000	Active	
IIOC	SA	Upgrade to Ageing Clubrooms and a Training Pitch for Juniors	Tea Tree Gully (C)	\$500,000	Active	
IIOC	SA	Weigall Oval Community Facilities Upgrade	West Torrens (C)	\$200,000	Active	
IIOC	TAS	Revitalising St Helens RSL Club	Break O'Day	\$500,000	Active	
IIOC	TAS	Ted Jeffries Memorial Park Master Plan Project	Brighton	\$2,300,000	Active	
IIOC	TAS	McKenna Park Regional Hockey Centre Upgrades	Burnie (C)	\$500,000	Delegate Approved, negotiating agreement	
IIOC	TAS	North Western Kart Club Upgrades	Burnie (C)	\$300,000	Active	
IIOC	TAS	Dial Range eco-friendly rest stop facilities	Central Coast (TAS)	\$431,000	Active	
IIOC	TAS	CWA Lindisfarne Hall and Shop Upgrade	Clarence (C)	\$62,000	Active	
IIOC	TAS	Byard Park Pavilion Redevelopment	Devonport (C)	\$1,200,000	Active	
IIOC	TAS	Glenorchy Playground Renewals	Glenorchy (C)	\$1,500,000	Active	
IIOC	TAS	Glenorchy Basketball Facility Upgrades	Glenorchy (C)	\$70,000	Active	
IIOC	TAS	Hobart Community Shed Project	Hobart (C)	\$260,000	Active	
IIOC	TAS	Upgrade to Kingborough Lions Facilities at Lightwood Park	Kingborough	\$3,030,000	Active	
IIOC	TAS	Latrobe Recreation Ground Changeroom Redevelopment	Latrobe (TAS)	\$500,000	Active	
IIOC	TAS	Northern Tasmanian Migrant Resource Centre	Launceston (C)	\$2,000,000	Active	
IIOC	TAS	Tasmanian Workers Commemorative (Memorial) Park	Launceston (C)	\$290,000	Active	
IIOC	TAS	Ravenswood Skate Park Improvements	Launceston (C)	\$15,000	Active	
IIOC	TAS	Prospect Park Upgrades	Meander Valley	\$500,000	Active	
IIOC	TAS	Ross Community Men's Shed Upgrade Project	Northern Midlands	\$150,000	Active	
IIOC	TAS	South East Jobs Hub	Sorell	\$1,500,000	Active	
IIOC	TAS	Sorell Memorial Hall Extension and Upgrade	Sorell	\$310,000	Active	

IIOC	TAS	Redevelopment of Hedley Faulls Park, Queenstown and Howards Park Zeehan	West Coast	\$1,200,000	Active	
IIOC	TAS	Exeter Show & Recreation Centre Rebuild	West Tamar	\$1,500,000	Active	
IIOC	TAS	Port Dalrymple Yacht Club Slipway Environmental Upgrade	West Tamar	\$150,000	Active	
IIOC	VIC	Sebastopol Community Facilities Upgrades	Ballarat (C)	\$4,500,000	Active	
IIOC	VIC	Redevelopment of the Shelley Park Pavilion in Heidelberg Heights	Banyule (C)	\$3,000,000	Delegate Approved, negotiating agreement	
IIOC	VIC	Toomuc Recreation Reserve Upgrade	Cardinia (S)	\$386,000	Active	
IIOC	VIC	Officer Tennis Club Accessibility Upgrade	Cardinia (S)	\$350,000	Active	
IIOC	VIC	Design and Upgrade of Local and District Level Parks and Playgrounds	Casey (C)	\$1,475,000	Active	
IIOC	VIC	Max Pawsey Reserve (Fountain Gate) Playspace and Carpark Redevelopment	Casey (C)	\$1,000,000	Active	
IIOC	VIC	Greek Centre Community Hubs	Darebin (C)	\$1,800,000	Delegate Approved, negotiating agreement	
IIOC	VIC	Domestic Violence and Kids at Risk Case Management Space	Darebin (C)	\$50,000	Completed	31/01/2024
IIOC	VIC	Krauatunglung Walk Stage 2	East Gippsland (S)	\$3,600,000	Delegate Approved, negotiating agreement	
IIOC	VIC	Frankston Regional Arts Trail	Frankston (C)	\$2,000,000	Delegate Approved, negotiating agreement	
IIOC	VIC	Sandfield Reserve Precinct Revitalisation project	Frankston (C)	\$1,300,000	Active	
IIOC	VIC	Nairn Marr Djambana Building Upgrade Stage 1	Frankston (C)	\$850,000	Delegate Approved, negotiating agreement	
IIOC	VIC	Kitchen and Community Centre for Sikh Volunteers Australia	Frankston (C)	\$700,000	Active	
IIOC	VIC	Langwarrin Skate Park Upgrade	Frankston (C)	\$170,000	Active	
IIOC	VIC	Pavilion upgrade for the Caulfield Carnegie Cycling Club	Glen Eira (C)	\$1,530,000	Active	
IIOC	VIC	Lighting upgrades for Murrumbeena Park	Glen Eira (C)	\$416,500	Active	
IIOC	VIC	Linton Recreation Reserve Oval Redevelopment	Golden Plains (S)	\$780,000	Active	
IIOC	VIC	Inverleigh Active Youth Space	Golden Plains (S)	\$700,000	Active	
IIOC	VIC	Upgrade Bannockburn Football Netball Club changeroom	Golden Plains (S)	\$690,000	Active	
IIOC	VIC	Woody Yaloak Recreation Reserve Lighting Upgrade	Golden Plains (S)	\$550,000	Active	
IIOC	VIC	Expand Bannockburn Family Services Centre's Childcare Services	Golden Plains (S)	\$450,000	Active	
IIOC	VIC	Maude Tennis Pavilion Upgrade	Golden Plains (S)	\$350,000	Active	
IIOC	VIC	North Bendigo Recreation Reserve Upgrade	Greater Bendigo (C)	\$1,000,000	Active	
IIOC	VIC	Golden Square Recreation Reserve Pavilion Upgrades	Greater Bendigo (C)	\$500,000	Active	
IIOC	VIC	Huntly (Strauch) Recreation Reserve Junior Oval - Redevelopment	Greater Bendigo (C)	\$460,000	Active	
IIOC	VIC	Albanian Community Centre	Greater Dandenong (C)	\$750,000	Active	
IIOC	VIC	Leopold Sports Precinct Upgrades	Greater Geelong (C)	\$3,250,000	Active	
IIOC	VIC	South Barwon Cricket Club - Pavilion Redevelopment	Greater Geelong (C)	\$1,600,000	Active	
IIOC	VIC	Barwon Heads Football and Netball Club - New Netball Pavilion and Upgraded Football Oval Lights	Greater Geelong (C)	\$1,200,000	Active	
IIOC	VIC	Ocean Grove Memorial Reserve – Sports Lighting Upgrade and Facility Improvements	Greater Geelong (C)	\$800,000	Active	
IIOC	VIC	Portarlinton Reserve Masterplan stage 1	Greater Geelong (C)	\$600,000	Active	
IIOC	VIC	Grinter Reserve - Sports Lighting Upgrades and Facility Improvements	Greater Geelong (C)	\$600,000	Active	

IIOC	VIC	Anam Cara House - Secure Shelter and Storage Area	Greater Geelong (C)	\$400,000	Active	
IIOC	VIC	Doug Lindsay Recreation Reserve Sustainability Improvements Project	Hepburn (S)	\$750,000	Active	
IIOC	VIC	Glenlyon Recreation Reserve Pavilion Project	Hepburn (S)	\$500,000	Active	
IIOC	VIC	Central Springs Mineral Reserve Development, Daylesford	Hepburn (S)	\$350,000	Active	
IIOC	VIC	Williamstown FC Pavilion Redevelopment	Hobsons Bay (C)	\$500,000	Active	
IIOC	VIC	Construction of a Pavilion at Greenvale Tennis Club	Hume (C)	\$315,000	Active	
IIOC	VIC	Ligar Street Upgrade	Hume (C)	\$250,000	Active	
IIOC	VIC	Kalkallo Library Kiosk	Hume (C)	\$75,000	Active	
IIOC	VIC	Dingley Sports and Recreation Club Extended Deck	Kingston (C) (VIC)	\$177,000	Active	
IIOC	VIC	New Electronic Scoreboard project	Kingston (C) (VIC)	\$85,000	Active	
IIOC	VIC	New Electronic Scoreboard at Bricker Reserve	Kingston (C) (VIC)	\$85,000	Completed	29/09/2023
IIOC	VIC	Bonbeach Sports Club Commercial Kitchen and Energy Saving Windows Upgrade	Kingston (C) (VIC)	\$70,000	Active	
IIOC	VIC	Tormore Reserve Pavilion Redevelopment	Knox (C)	\$5,000,000	Delegate Approved, negotiating agreement	
IIOC	VIC	The Melbourne Vinayagar Hindu Sangram (MVHS) Community Hub	Knox (C)	\$1,500,000	Active	
IIOC	VIC	Vietnamese Museum Australia in Footscray	Maribyrnong (C)	\$4,700,000	Delegate Approved, negotiating agreement	
IIOC	VIC	New sports field lighting at Croydon Park Oval	Maroondah (C)	\$500,000	Completed	30/10/2023
IIOC	VIC	The Greenhill Recreation Reserve Upgrades	Mitchell (S)	\$515,000	Active	
IIOC	VIC	Phase 2 - Mount Waverley Reserve – social room, kitchen and amenities redevelopment project	Monash (C)	\$4,000,000	Active	
IIOC	VIC	Phase 1 - Mount Waverley Reserve – sporting pavilion change room, amenities and supporting areas redevelopment project	Monash (C)	\$3,000,000	Active	
IIOC	VIC	Jack Edwards Reserve Pavilion Redevelopment	Monash (C)	\$2,000,000	Active	
IIOC	VIC	Brighter and Safer Maribyrnong: Moonee Valley Sports Field Lighting Program 2023 to 2026	Moonee Valley (C)	\$1,900,000	Active	
IIOC	VIC	Federation Park Upgrade	Moorabool (S)	\$400,000	Active	
IIOC	VIC	Saxon Street Community Precinct	Moreland (C)	\$1,000,000	Active	
IIOC	VIC	Fawkner Leisure Centre Refurbishment	Moreland (C)	\$500,000	Active	
IIOC	VIC	Eltham Lower Park Upgrade	Nillumbik (S)	\$2,000,000	Active	
IIOC	VIC	Diamond Creek Outdoor Pool Upgrade	Nillumbik (S)	\$1,500,000	Active	
IIOC	VIC	Albert Park Community Sports Facility Improvements	Port Phillip (C)	\$5,000,000	Active	
IIOC	VIC	Queenscliff Recreation Reserve Oval Lighting LED Upgrade	Queenscliffe (B)	\$160,000	Active	
IIOC	VIC	Phoenix Park Community Centre Upgrades	Stonnington (C)	\$300,000	Active	
IIOC	VIC	Spring Creek Reserve Pavilion Upgrade - Towards Female Friendly Phase 1	Surf Coast (S)	\$700,000	Active	
IIOC	VIC	Wurdi Baierr Stadium Upgrades - Seating	Surf Coast (S)	\$500,000	Active	
IIOC	VIC	Mirrabooka Reserve Pavilion Redevelopment	Whitehorse (C)	\$2,000,000	Active	
IIOC	VIC	Forest Hill Reserve Redevelopment	Whitehorse (C)	\$1,000,000	Active	
IIOC	VIC	Doreen Splash Park and Playground	Whittlesea (C)	\$1,500,000	Active	
IIOC	VIC	Galvin Park Reserve Sexton Pavilion Redevelopment – Werribee Centrals	Wyndham (C)	\$500,000	Active	
IIOC	VIC	Kilsyth Recreation Reserve Playspace	Yarra Ranges	\$280,000	Active	

IIOC	VIC	Renewable Energy Transition – Monbulk Sporting Pavilion	Yarra Ranges	\$177,100	Active	
IIOC	VIC	Building of Yarra Valley Equestrian Park	Yarra Ranges	\$100,000	Active	
IIOC	WA	Roleystone Karragullen Volunteer Bush Fire Brigade Station	Armadale (C)	\$2,000,000	Active	
IIOC	WA	Improvements to BIC Reserve	Bassendean (T)	\$200,000	Active	
IIOC	WA	Upgrades to Bassendean Oval Lights	Bassendean (T)	\$200,000	Active	
IIOC	WA	Noranda City Football Club Change Room Upgrades	Bayswater (C)	\$800,000	Active	
IIOC	WA	Upgrading main viewing area at Lightning Park in Noranda	Bayswater (C)	\$750,000	Active	
IIOC	WA	Street Light Network Upgrade	Bayswater (C)	\$200,000	Active	
IIOC	WA	Redevelopment of the Wilson Park Precinct	Belmont (C)	\$2,000,000	Active	
IIOC	WA	Redcliffe Junior Football Club Lighting	Belmont (C)	\$250,000	Active	
IIOC	WA	Chung Wah Association Community Centre	Canning (C)	\$1,750,000	Active	
IIOC	WA	Sikh Association of WA community centre	Canning (C)	\$1,000,000	Withdrawn	
IIOC	WA	Lynwood United Football Club - Clubroom Expansion	Canning (C)	\$250,000	Active	
IIOC	WA	Wet Weather Patio Protection Upgrade	Canning (C)	\$50,000	Active	
IIOC	WA	Returned & Services League - Riverton Sub-Branch (Riverton RSL) Kitchen Upgrade	Canning (C)	\$15,000	Active	
IIOC	WA	Fremantle Arts Centre Creative Hub	Fremantle (C)	\$1,257,000	Active	
IIOC	WA	Perth Hindu Temple	Gosnells (C)	\$1,000,000	Active	
IIOC	WA	Equipment and Amenity Upgrades for Remote Community Pools	Halls Creek (S)	\$360,000	Active	
IIOC	WA	Upgrade of Sports Floodlighting at Forrest Park, Padbury	Joondalup (C)	\$221,000	Active	
IIOC	WA	Upgrade to the Kingsley Annex and Playground	Joondalup (C)	\$200,000	Active	
IIOC	WA	Shade Covers for the Warwick Bowling Club	Joondalup (C)	\$10,000	Active	
IIOC	WA	Thomas Oval Facilities Redevelopment	Kwinana (C)	\$2,400,000	Active	
IIOC	WA	John Connell Reserve Development Project	Melville (C)	\$650,000	Active	
IIOC	WA	Melville Community Men's Shed Establishment Fit-out	Melville (C)	\$250,000	Active	
IIOC	WA	Karoonda Reserve Upgrades - Development of Netball Facilities	Melville (C)	\$145,000	Completed	13/03/2024
IIOC	WA	Change Room Upgrades at Karoonda Park	Melville (C)	\$100,000	Active	
IIOC	WA	Lighting upgrades at the Melville City Hockey Club	Melville (C)	\$85,000	Completed	10/10/2023
IIOC	WA	Blue Gum Park Tennis Club Upgrade Squash Centre Front Walls to Glass	Melville (C)	\$70,000	Active	
IIOC	WA	Shirley Strickland Reserve Cricket Nets and Installation	Melville (C)	\$50,000	Completed	19/11/2023
IIOC	WA	Installation of Shade Sails at the Murdoch University Melville Cricket Club Inc	Melville (C)	\$50,000	Completed	19/02/2024
IIOC	WA	Clubroom infrastructure upgrades at Booragoon (junior) clubrooms	Melville (C)	\$50,000	Active	
IIOC	WA	Electronic Scoreboard	Melville (C)	\$20,000	Active	
IIOC	WA	New Storage Shed	Melville (C)	\$20,000	Active	
IIOC	WA	Lighting Enhancement for Roe Street Bridge and Christmas Light Trail	Perth (C)	\$200,000	Active	
IIOC	WA	Jewish Community Centre - Stage 2	Stirling (C)	\$2,500,000	Active	
IIOC	WA	Joondanna Reserve Upgrade	Stirling (C)	\$500,000	Active	
IIOC	WA	Beaufort Street Lighting Upgrades	Stirling (C)	\$200,000	Active	
IIOC	WA	Junior Development Hub and Community Facility Improvements	Stirling (C)	\$150,000	Active	
IIOC	WA	Installation of solar panels at the Stirling Adriatic Centre	Stirling (C)	\$50,000	Active	
IIOC	WA	Balga Soccer and Social Club Expansion and Upgrade Project	Stirling (C)	\$30,000	Active	
IIOC	WA	Ellenbrook Community Centre	Swan (C)	\$2,000,000	Delegate Approved, negotiating agreement	

IIOC	WA	Swan Valley Sporting and Community Club Oval Lighting and Changeroom Upgrade	Swan (C)	\$800,000	Active	
IIOC	WA	Improved Staff Amenities - RSPCA Malaga Main Building	Swan (C)	\$20,000	Active	
IIOC	WA	Project U1 Amenities Refurbishment	Swan (C)	\$20,000	Active	
IIOC	WA	McCallum Park Active Area	Victoria Park (T)	\$2,500,000	Active	
IIOC	WA	Harold Rossiter Reserve Sport Lighting	Victoria Park (T)	\$400,000	Active	
IIOC	WA	Dorrien Gardens 2023 FIFA Women's World Cup Upgrade	Vincent (C)	\$200,000	Active	
IIOC	WA	Axford Park Lighting Upgrade	Vincent (C)	\$200,000	Active	
IIOC	WA	Wanneroo Districts Cricket Club Upgrade Facilities	Wanneroo (C)	\$2,000,000	Delegate Approved, negotiating agreement	
IIOC	WA	Kingsway Sports Complex Master Plan	Wanneroo (C)	\$2,000,000	Active	
IIOC	WA	Construction of Cultural Centre for Local Vietnamese Community (Stage 2)	Wanneroo (C)	\$1,500,000	Active	
IIOC	WA	Wanneroo BMX Club upgrades	Wanneroo (C)	\$1,000,000	Active	
IIOC	WA	Clubroom Extension at Wanneroo Showgrounds	Wanneroo (C)	\$300,000	In Assessment	
IIOC	WA	Wanneroo Sports and Social Club Inc A Green Redevelopment	Wanneroo (C)	\$300,000	Active	
IIOC	WA	Conversion of grass green to synthetic green at Quinn's Rock	Wanneroo (C)	\$250,000	Completed	5/10/2023
IIOC	WA	Gumblossom Park Dugout Infrastructure upgrades	Wanneroo (C)	\$140,000	Active	
IIOC	WA	Cricket Net Flood Lighting	Wanneroo (C)	\$120,000	Active	
IIOC	WA	Replacement of Auditorium Seating and Carpeting	Wanneroo (C)	\$30,000	Active	
IIOC	WA	Spray Booth, Filter and Fume Exhaust System	Wanneroo (C)	\$20,000	Active	
IIOC	WA	Electrical equipment upgrades	Wanneroo (C)	\$20,000	Active	
IIOC	WA	New Kitchen at Hepburn Centre	Wanneroo (C)	\$20,000	Completed	8/12/2023

Priority Community Infrastructure Program (PCIP) - Project Listing as at 30 April 2024

Program	State	Project Name	Location - LGA	AG Funding	Project Status	Actual Completion Date
PCIP	ACT	Youth Foyer - CIT Campus in Woden	Unincorporated ACT	\$10,000,000	Delegate Approved, negotiating agreement	
PCIP	ACT	ACT Infrastructure Package – Upgrade Gorman House Arts Centre	Unincorporated ACT	\$5,000,000	Active	
PCIP	ACT	ACT Infrastructure Package – Active Travel Projects	Unincorporated ACT	\$5,000,000	Delegate Approved, negotiating agreement	
PCIP	ACT	Business Case to Upgrade the University of Canberra's Sporting Facilities	Unincorporated ACT	\$750,000	Active	
PCIP	NSW	Improve Local Living for Greenway Families	Blacktown (C)	\$12,800,000	Active	
PCIP	NSW	Mount Victoria Park Playspace and Court Upgrade	Blue Mountains (C)	\$1,000,000	Active	
PCIP	NSW	Campsie Cultural Hub	Canterbury-Bankstown (C)	\$6,000,000	Delegate Approved, negotiating agreement	
PCIP	NSW	Mannering Park Shared Pathway	Central Coast (C) (NSW)	\$7,000,000	Delegate Approved, negotiating agreement	
PCIP	NSW	Booth Park Netball Facility	Cessnock (C)	\$7,500,000	Active	
PCIP	NSW	Eurobodalla Regional Co-located Emergency Services Precinct - Moruya SES Facility	Eurobodalla (S)	\$5,000,000	Delegate Approved, negotiating agreement	
PCIP	NSW	Western Sydney University Agritech Hub - Stage 1	Hawkesbury (C)	\$16,700,000	Delegate Approved, negotiating agreement	

PCIP	NSW	Upgrading Woodbury Reserve at Glossodia	Hawkesbury (C)	\$3,000,000	Active	
PCIP	NSW	Henson Park Redevelopment	Inner West (C)	\$2,500,000	Delegate Approved, negotiating agreement	
PCIP	NSW	Gerrigong Surf Life Saving Club New Clubhouse	Kiama (M)	\$5,500,000	Active	
PCIP	NSW	Swansea Channel Dredging Infrastructure Enhancement Project	Lake Macquarie (C)	\$10,000,000	Delegate Approved, negotiating agreement	
PCIP	NSW	Lake Macquarie Mine Grouting	Lake Macquarie (C)	\$10,000,000	Active	
PCIP	NSW	Completion of the Muswellbrook Town Centre Plan	Muswellbrook (S)	\$10,500,000	Delegate Approved, negotiating agreement	
PCIP	NSW	Olympic Park Master Plan - Stage 2 – Grandstand	Muswellbrook (S)	\$5,500,000	Delegate Approved, negotiating agreement	
PCIP	NSW	NIER New Energy Precinct	Newcastle (C)	\$16,000,000	Active	
PCIP	NSW	Our Lady of Lebanon Aged Care Car Park	Parramatta (C)	\$10,000,000	Delegate Approved, negotiating agreement	
PCIP	NSW	Belmore Park (Richie Benaud Oval) Upgrade	Parramatta (C)	\$6,200,000	Delegate Approved, negotiating agreement	
PCIP	NSW	Cook Park Precinct Upgrade	Penrith (C)	\$8,500,000	Active	
PCIP	NSW	National Training Centre (NTC) at Orchard Hills Stage 1	Penrith (C)	\$2,000,000	Active	
PCIP	NSW	Blenheim Park - Masterplan Delivery	Ryde (C)	\$8,000,000	Active	
PCIP	NSW	Sanctuary Point Library – A New Library for a Growing Region	Shoalhaven (C)	\$7,500,000	Active	
PCIP	NSW	University of Wollongong Energy Futures Skills Centre	Wollongong (C)	\$10,000,000	Delegate Approved, negotiating agreement	
PCIP	NSW	Darkes District Sporting and Community Hub (stage 1)	Wollongong (C)	\$9,000,000	Delegate Approved, negotiating agreement	
PCIP	NT	National Aboriginal Art Gallery	Alice Springs	\$80,000,000	Delegate Approved, negotiating agreement	
PCIP	NT	Regenerating the Alice Town Centre	Alice Springs	\$20,000,000	Delegate Approved, negotiating agreement	
PCIP	NT	The Gap Youth and Community Centre	Alice Springs	\$20,000,000	Delegate Approved, negotiating agreement	
PCIP	NT	Development of Sports Facilities at Paul Fitzsimmons Oval	Alice Springs	\$5,000,000	Delegate Approved, negotiating agreement	
PCIP	NT	Alice Springs Skate Park	Alice Springs	\$4,000,000	Delegate Approved, negotiating agreement	
PCIP	NT	Upgrade to Sporting Facilities - Yuendumu	Central Desert (RC)	\$1,000,000	Active	
PCIP	NT	Lajamanu upgrade to sporting facilities	Central Desert (RC)	\$1,000,000	Active	
PCIP	NT	Casuarina Aquatic and Leisure Centre	Darwin (C)	\$7,500,000	Active	
PCIP	NT	Darwin Youth and Community Hub and Men's Shed Relocation	Darwin (C)	\$6,000,000	Delegate Approved, negotiating agreement	
PCIP	NT	Central and Remote Territory Sports Facilities Upgrades: Alpururulam shade shelter	Darwin (C)	\$313,514	Active	
PCIP	NT	Katherine Aquatic Centre Upgrade	Katherine	\$10,000,000	Active	
PCIP	NT	Freds Pass Sport and Recreation Reserve Upgrades	Litchfield	\$10,000,000	Delegate Approved, negotiating agreement	
PCIP	NT	Papunya Sports Precinct Women's Change Rooms	MacDonnell (RC)	\$4,050,000	Active	

PCIP	NT	Hermannsburg Sport Precinct Upgrade	MacDonnell (RC)	\$1,000,000	Delegate Approved, negotiating agreement
PCIP	NT	Recreational Precinct Shade Structures (at various communities)	MacDonnell (RC)	\$800,000	Active
PCIP	NT	Mt Liebig Multi Sports Complex	MacDonnell (RC)	\$750,000	Active
PCIP	NT	Peppimenarti Community Hub Feasibility Study	West Daly (RC)	\$100,000	Active
PCIP	QLD	Brighton Foreshore Upgrade	Brisbane (C)	\$5,000,000	Delegate Approved, negotiating agreement
PCIP	QLD	Aquatic Centre for Boyne Island and Tannum Sands	Gladstone (RC)	\$15,000,000	Active
PCIP	QLD	Gladstone Regional Indoor Sports Complex	Gladstone (RC)	\$10,000,000	Active
PCIP	QLD	North Ipswich Sport and Entertainment Precinct	Ipswich (C)	\$20,000,000	Active
PCIP	QLD	Springfield Camira Men's Shed Relocation Business Case	Ipswich (C)	\$25,000	Delegate Approved, negotiating agreement
PCIP	QLD	Mackay Electric Vehicle and Energy Training (MEVET) Centre	Mackay (RC)	\$9,000,000	Active
PCIP	QLD	Pioneer River Training Wall Levee	Mackay (RC)	\$6,100,000	Delegate Approved, negotiating agreement
PCIP	QLD	PCYC Caboolture Development	Moreton Bay (RC)	\$5,000,000	Active
PCIP	QLD	Torres Strait Islands Marine Infrastructure Upgrades	Torres Strait Island (RC)	\$40,000,000	Delegate Approved, negotiating agreement
PCIP	SA	Jetty Road Glenelg Masterplan Stage 2 Coastal Zone	Holdfast Bay (C)	\$10,000,000	Active
PCIP	SA	Marion Basketball Stadium	Marion (C)	\$6,000,000	Active
PCIP	TAS	Burnie Cultural Precinct Stage 2	Burnie (C)	\$13,000,000	Active
PCIP	TAS	Project Far North West - Tourism Development and Activation	Circular Head	\$12,500,000	Delegate Approved, negotiating agreement
PCIP	TAS	Derwent Valley Sporting Upgrades - Boyer Oval and Tynwald Park	Derwent Valley	\$5,000,000	Active
PCIP	TAS	Devonport Sporting Facilities Upgrade	Devonport (C)	\$25,000,000	Delegate Approved, negotiating agreement
PCIP	TAS	Aquatic, Health and Wellbeing Centre for George Town	George Town	\$15,000,000	Active
PCIP	TAS	Derwent Ferry Expansion Project	Hobart (C)	\$20,000,000	Active
PCIP	TAS	Kentish and Meander Valley Councils joint Short Walks Initiative	Kentish	\$125,270	Active
PCIP	TAS	Royal Flying Doctor Service Tasmania (Launceston base)	Launceston (C)	\$15,000,000	Active
PCIP	TAS	Launceston Airport TRANSLink Facility Stage 1 (Planning)	Northern Midlands	\$35,000,000	Delegate Approved, negotiating agreement
PCIP	TAS	Main Road and High Street Upgrade in Perth and Campbell Town	Northern Midlands	\$8,000,000	Active
PCIP	TAS	Boat Harbour Beach Master Plan Implementation	Waratah-Wynyard	\$4,500,000	Active
PCIP	TAS	Fermentas Facilities Upgrade – Equipment Funding	West Tamar	\$3,400,000	Delegate Approved, negotiating agreement
PCIP	VIC	Neerim Community Health Hub	Baw Baw (S)	\$5,000,000	Active
PCIP	VIC	Yalukit Willam Nature Reserve Park Upgrade	Bayside (C) (Vic)	\$10,000,000	Active
PCIP	VIC	Greek Cultural Precinct (CHORA) at Axion Estin Monastery Northcote	Darebin (C)	\$10,000,000	Delegate Approved, negotiating agreement
PCIP	VIC	Frankston Basketball and Gymnastics Stadium Redevelopment	Frankston (C)	\$15,000,000	Delegate Approved, negotiating agreement
PCIP	VIC	Carnegie Memorial Swimming Pool Redevelopment	Glen Eira (C)	\$15,000,000	Delegate Approved, negotiating agreement

PCIP	VIC	Dandenong Wellbeing Centre	Greater Dandenong (C)	\$20,000,000	Delegate Approved, negotiating agreement	
PCIP	VIC	Drysdale Pool Complex	Greater Geelong (C)	\$20,000,000	Delegate Approved, negotiating agreement	
PCIP	VIC	Kingston's New Aquatic and Leisure Centre	Kingston (C) (VIC)	\$20,000,000	Active	
PCIP	VIC	Macedon Ranges Regional Sports Precinct (Stage 2)	Macedon Ranges (C)	\$15,000,000	Active	
PCIP	VIC	Croydon Community Wellbeing Precinct Hub A	Maroondah (C)	\$5,000,000	Active	
PCIP	VIC	Greenline Project	Melbourne (C)	\$20,000,000	Active	
PCIP	VIC	Coburg North Sports Hub Masterplan and Sporting Upgrades	Moreland (C)	\$2,000,000	Active	
PCIP	VIC	Emil Madsen Reserve Upgrade	Mornington Peninsula (S)	\$15,000,000	Active	
PCIP	VIC	Box Hill City Oval Redevelopment	Whitehorse (C)	\$13,600,000	Delegate Approved, negotiating agreement	
PCIP	VIC	Yarra Valley Trail Stage 2A	Yarra Ranges	\$4,900,000	Active	
PCIP	VIC	Noble Park Aquatic Centre (NPAC) Redevelopment		\$ -	Withdrawn	
PCIP	WA	Southern Ocean Surf Reef	Albany (C)	\$5,000,000	Active	
PCIP	WA	Queens Park Open Space Master Plan Construction	Canning (C)	\$5,300,000	Active	
PCIP	WA	Langford Indoor Sports Centre	Gosnells (C)	\$5,000,000	Active	
PCIP	WA	High Wycombe Community hub	Kalamunda (S)	\$30,000,000	Delegate Approved, negotiating agreement	
PCIP	WA	Hartfield Park Masterplan and Colocation	Kalamunda (S)	\$5,400,000	Active	
PCIP	WA	Goldfields Oasis Recreation Centre Outdoor Pool	Kalgoorlie-Boulder (C)	\$8,000,000	Delegate Approved, negotiating agreement	
PCIP	WA	Peel Regional Trails	Mandurah (C)	\$8,000,000	Active	
PCIP	WA	Swan Active Ellenbrook	Swan (C)	\$5,000,000	Delegate Approved, negotiating agreement	
PCIP	WA	Alkimos Aquatic and Recreation Centre	Wanneroo (C)	\$25,000,000	Active	
PCIP	WA	Hartman Drive Shared Pathway	Wanneroo (C)	\$1,500,000	Active	

Payments to support state infrastructure services - Major Projects SPPs - Project Listing as at 30 April 2024

Program	State	Project Name	Location - LGA	AG Funding	Project Status	Actual Completion Date
SPP942	QLD	Cairns Regional Development - Cairns Marine Precinct Common User Facility Project	N/A - payment to State	\$180,000,000	Committed, not yet contracted	
SPP948	QLD	Cairns Regional Development - Central Queensland University Campus	N/A - payment to State	\$50,000,000	Contracted, in progress	
SPP961	NSW	Hunter region – supporting clean energy	N/A - payment to State	\$100,000,000	Contracted, in progress	
SPP1032	WA	Busselton Jetty Village and Marine Discovery Centre	N/A - payment to State	\$7,447,702	Committed, not yet contracted	
SPP1033	VIC	Armstrong Creek Stadium	N/A - payment to State	\$6,000,000	Committed, not yet contracted	
SPP1034	WA	Perth Aboriginal Cultural Centre	N/A - payment to State	\$50,000,000	Committed, not yet contracted	
SPP1035	NT	Darwin Cyclone Tracy Memorial	N/A - payment to State	\$600,000	Committed, not yet contracted	

SPP1036	NSW	Upgrades to the Qtopia Sydney Museum	N/A - payment to State	\$1,500,000	Committed, not yet contracted	
SPP1037	NSW	Australian Opal Centre – Lightning Ridge	N/A - payment to State	\$7,467,653	Committed, not yet contracted	
SPP1038	VIC	Warburton Mountain Bike Destination Project	N/A - payment to State	\$3,000,000	Committed, not yet contracted	

Black Spot Program

☑ Eligible proponents - State, Territory or Local Government Entities.

☑ Scope: Black Spot Projects approved since 2021-22. Data is as reported by jurisdictions as at 14 May 2024

☑ Program Objectives: The Black Spot Program provides up to \$2 million per project in Australian Government funding for the treatment of road locations where known vehicle crashes are occurring or at risk of occurring.

☑ Eligible projects include traffic signals, roundabouts, turning lanes, safety barriers and lighting.

☑ Nominations for Black Spot locations are invited from state and territory governments, local councils, community groups and associations, road user groups, industry and individuals.

☑ On receipt of a completed Black Spot nomination form, the relevant state and territory transport agency will examine the nominated site's eligibility for funding.

☑ Eligible projects are then assessed by a Consultative Panel. Each state and territory have their own Consultative Panel. The Panels consists of representatives drawn from community and road user groups, industry, Australian and local government, and state road and transport agencies.

☑ Only projects that have been recommended for funding by a Consultative Panel are provided to the Minister for funding approval

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117789-22ACT-BS	Australian Capital Territory	Transport Canberra and City Services Directorate	Hindmarsh Drive Brierly Street WESTON	Install traffic signals and reduce speed limit to 60km/h	Complete	\$932,300	1-Mar-22	31-Jul-23	2022-2023
117790-22ACT-BS	Australian Capital Territory	Transport Canberra and City Services Directorate	Isabella Drive Benham Street CHISHOLM	Ban right turn for incoming vehicles and provide a right-out turn for emergency vehicles only	Complete	\$453,800	1-Mar-22	25-Sep-23	2022-2023
117791-22ACT-BS	Australian Capital Territory	Transport Canberra and City Services Directorate	Phillip Avenue Windeyer Street DOWNER	Provide a right turn lane with a signal controlled right turn, a through lane and a marked shoulder in the existing pavement. Install pedestrian amenity at crossing points, upgraded pram crossing and paths	Complete	\$183,540	1-Mar-22	25-Sep-23	2022-2023
117792-22ACT-BS	Australian Capital Territory	Transport Canberra and City Services Directorate	Limestone Avenue Treloar Crescent and Euree Street CAMPBELL	Install traffic signals and remove existing signalised pedestrian crossing	Complete	\$1,813,200	1-Jul-22	19-Sep-23	2022-2023
123119-23NSW-BS	New South Wales	Transport for NSW	Burraborang Road May Farm Road BROWNLOW HILL	Install transverse linemarking and raised islands with additional stop or give way signs. Seal road shoulder. Remove sight distance restrictions at intersection.	Not Started	\$220,010	1-May-24	31-May-24	2023-2024
123120-23NSW-BS	New South Wales	Transport for NSW	Bungendore Road Macs Reef Road BYWONG	Install flexible barrier and raised islands with additional stop or give-way signs, CHRs, left turn deceleration lane, raised median and street lighting at intersection.	Not Started	\$951,311	1-Jul-24	30-May-25	2023-2024
123121-23NSW-BS	New South Wales	Transport for NSW	Tudor Street Canterbury Road BELMORE	Install pedestrian refuge island, and raised islands with additional stop or give-way signs.	Not Started	\$260,000	7-May-24	28-May-24	2023-2024
123122-23NSW-BS	New South Wales	Transport for NSW	Armidale Road from 0.05km west of Nook Creek Road to 0.55km south-east BELLBROOK	Install barrier and motorcycle underrun, vehicle activated signs and profile (audio-tactile) centre line. Improve sealed shoulder on curve, delineation and superelevation. Upgrade seal to high level non-skid surface.	Not Started	\$1,551,000	1-Apr-25	30-Jun-25	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
123123-23NSW-BS	New South Wales	Transport for NSW	Kookora Street Walla Avenue GRIFFITH	Install a one-lane roundabout, including all traffic calming, line marking, lighting and signage.	Not Started	\$1,000,000	31-Jul-24	3-Mar-25	2023-2024
123124-23NSW-BS	New South Wales	Transport for NSW	Clarke Street from 20m south to 20m north of Tucker Lane BASS HILL	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings.	Not Started	\$46,000	7-May-24	28-May-24	2023-2024
123125-23NSW-BS	New South Wales	Transport for NSW	Sanctuary Drive from 40m east of Caddies Boulevard to 20m west of Grandiflora Street ROUSE HILL	Move stop or give-way lines forward using kerb extensions. Install protected right turn lane, S-lane and raised channelisation. Remove sight distance restrictions at intersection and upgrade intersection from give-way to stop.	Not Started	\$210,000	30-May-24	30-Jun-24	2023-2024
123126-23NSW-BS	New South Wales	Transport for NSW	Annangrove Road from Edwards Road to Kenthurst Road ANNANGROVE	Install vehicle activated signs, flexible barrier on roadside, slow point, raised threshold and guideposts with reflectors.	In Progress	\$1,900,000	25-Mar-24	30-Dec-24	2023-2024
123127-23NSW-BS	New South Wales	Transport for NSW	Davey Road and Langford Road from Wyoming Road to Derriwong Road DURAL	Install street lighting at intersection, night time crashes only. Install flexible barrier on roadside and guideposts with reflectors and mark road edge lines.	Not Started	\$380,000	30-Aug-24	30-Sep-24	2023-2024
123128-23NSW-BS	New South Wales	Transport for NSW	Hat Hill Road from 0.02km to 3.1km north-east of Great Western Highway BLACKHEATH	Install flexible barrier on roadside, and a one-lane roundabout including traffic calming, line marking, lighting and signage. Improve delineation and sealed shoulder on curve.	Not Started	\$500,000	3-Feb-25	30-May-25	2023-2024
123129-23NSW-BS	New South Wales	Transport for NSW	Wilson Way from 45m north-west of Boorea Street to 1km north of Haymet Street BLAXLAND	Install slow point, street lighting and raised threshold/horizontal deviation at mid-block location. Install one-lane roundabout, including traffic calming, line marking, lighting and signage.	Not Started	\$700,000	3-Feb-25	30-May-25	2023-2024
123130-23NSW-BS	New South Wales	Transport for NSW	Queen Street from Creswell Street to Beaconsfield Street REVESBY	Install retro reflective pavement markers on centre or edge lines, slow point and street lighting at mid-block.	Not Started	\$240,000	7-May-24	24-May-24	2023-2024
123131-23NSW-BS	New South Wales	Transport for NSW	Drummond Street Mileham Street SOUTH WINDSOR	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings. Improve deflection angle of existing roundabout.	Not Started	\$350,000	15-May-24	30-Jun-24	2023-2024
123132-23NSW-BS	New South Wales	Transport for NSW	Terrace Road from 0.38km east to 0.7km west of Brahma Road NORTH RICHMOND	Install flexible barrier on roadside, vehicle activated signs, curve alignment markers, guideposts with reflectors, new curve and advisory speed signs. Improve sealed shoulder on curve.	Not Started	\$940,000	30-Jul-24	30-Sep-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
123133-23NSW-BS	New South Wales	Transport for NSW	Rifle Range Road from Porpoise Crescent to 0.36km west of Colith Avenue BLIGH PARK	Install slow point, raised threshold/horizontal deviation at mid-block location. Install intersections and pedestrian crossings at conflict points.	Not Started	\$200,000	30-Aug-24	30-Sep-24	2023-2024
123134-23NSW-BS	New South Wales	Transport for NSW	Reilly Street Webster Road LURNEA	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings.	Not Started	\$70,000	15-Jul-24	30-Aug-24	2023-2024
123135-23NSW-BS	New South Wales	Transport for NSW	Alex Avenue Shen Avenue and Heathland Avenue SCHOFIELDS	Install a one-lane roundabout, including traffic calming, line marking, lighting and signage.	Not Started	\$438,100	27-May-24	30-Jun-24	2023-2024
123136-23NSW-BS	New South Wales	Transport for NSW	Miller Road Mumdamatta Street BASS HILL	Install a one-lane roundabout, including traffic calming, line marking, lighting and signage.	Not Started	\$652,622	8-Jul-24	9-Sep-24	2023-2024
123137-23NSW-BS	New South Wales	Transport for NSW	Northam Avenue Chelmsford Avenue BANKSTOWN	Install one-lane roundabout, including traffic calming, line marking, lighting and signage. Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings.	Not Started	\$435,000	8-Jul-24	19-Jul-24	2023-2024
123138-23NSW-BS	New South Wales	Transport for NSW	Highview Avenue Boronia Road GREENACRE	Install transverse linemarking and raised islands with additional stop or give-way signs.	In Progress	\$111,200	16-Apr-24	8-May-24	2023-2024
123139-23NSW-BS	New South Wales	Transport for NSW	De Witt Street from Chapel Road to Marshall Street BANKSTOWN	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings. Install raised islands with additional stop or give-way signs.	Not Started	\$145,000	6-May-24	24-May-24	2023-2024
123140-23NSW-BS	New South Wales	Transport for NSW	Wolseley Street Hartington Street ROOTY HILL	Install a one-lane roundabout, including traffic calming, line marking, lighting and signage.	Not Started	\$376,000	27-May-24	30-Jun-24	2023-2024
123141-23NSW-BS	New South Wales	Transport for NSW	Caringbah Road Oleander Parade CARINGBAH	Install slow point, raised threshold / horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings).	Not Started	\$100,000	1-Apr-24	26-Apr-24	2023-2024
123142-23NSW-BS	New South Wales	Transport for NSW	French Avenue Conway Road BANKSTOWN	Upgrade intersection from give-way to stop and install raised islands with additional stop or give-way signs. Install raised median and transverse line marking.	In Progress	\$109,800	14-Apr-24	3-May-24	2023-2024
123143-23NSW-BS	New South Wales	Transport for NSW	Hewitt Street Roper Road COLYTON	Install flexible barrier on roadside and guideposts with reflectors. Upgrade traffic signals and introduce fully controlled right turn phase with arrows.	Not Started	\$380,000	15-Jul-24	30-Sep-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
123144-23NSW-BS	New South Wales	Transport for NSW	Evan Street Stafford Street PENRITH	Install slow point, raised threshold/horizontal deviation at mid-block location. Install intersections and pedestrian crossings at conflict points.	Not Started	\$80,000	20-May-24	28-Jun-24	2023-2024
123145-23NSW-BS	New South Wales	Transport for NSW	Glenmore Parkway from Glengarry Drive to Camellia Avenue GLENMORE PARK	Install slow point, one-lane roundabout, flexible barrier, guideposts with reflectors, curve alignment markers, new curve and advisory speed signs and retro reflective pavement markers on centre or edge lines. Mark road edge lines .	Not Started	\$1,250,000	15-Jul-24	30-Sep-24	2023-2024
123146-23NSW-BS	New South Wales	Transport for NSW	Third Avenue from 47m north of Fifth Avenue to 100m south of Seventh Avenue LLANDILO	Install raised islands with additional stop or give-way signs, slow point and street lighting at mid-block. Install flexible barrier on roadside and remove sight distance restrictions at intersection.	Not Started	\$470,000	20-May-24	28-Jun-24	2023-2024
123147-23NSW-BS	New South Wales	Transport for NSW	Carpenter Street Marsden Road ST MARYS	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings. Install pedestrian refuge.	Not Started	\$100,000	15-Jul-24	30-Aug-24	2023-2024
123148-23NSW-BS	New South Wales	Transport for NSW	King Street John Street CANTERBURY	Install a one-lane roundabout, including traffic calming, line marking, lighting and signage. Install retro reflective pavement markers on centre or edge lines.	In Progress	\$305,000	15-Apr-24	7-Jun-24	2023-2024
123149-23NSW-BS	New South Wales	Transport for NSW	Crescent Road from 180m west of Yachtsmans Paradise to Beaconsfield Street at 190m east of Crescent Road NEWPORT	Install slow point, new curve and advisory speed signs, street lighting at mid-block, raised median, raised deflective, reflective and/or re-directive kerb. Upgrade seal to high level non-skid surface.	Not Started	\$235,920	1-Jun-24	30-Jul-24	2023-2024
123150-23NSW-BS	New South Wales	Transport for NSW	Cabbage Tree Road from 60m north of Cabbage Tree/Pittwater roundabout, to 500m along Cabbage Tree Road BAYVIEW	Install new curve, advisory speed signs, slow point, raised median, retro reflective pavement markers on centre or edge lines and semi-rigid barrier on roadside. Install street lighting at mid-block.	Not Started	\$199,140	20-Jun-24	30-Jul-24	2023-2024
123151-23NSW-BS	New South Wales	Transport for NSW	Singleton Road from 1.9km to 2.9km south-east of Old Northern Road WISEMANS FERRY	Install semi-rigid barrier on roadside.	Complete	\$220,000	25-Mar-24	10-Apr-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
123152-23NSW-BS	New South Wales	Transport for NSW	Perouse Road St Pauls Street RANDWICK	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings. Install wombat crossing.	Not Started	\$272,944	30-Sep-24	30-Jun-25	2023-2024
123153-23NSW-BS	New South Wales	Transport for NSW	Edensor Road Humphries Road ST JOHNS PARK	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings. Improve deflection angle of existing roundabout.	Not Started	\$295,128	12-Aug-24	6-Sep-24	2023-2024
123154-23NSW-BS	New South Wales	Transport for NSW	Ridge Street Alderney Road MERRYLANDS	Install a one-lane roundabout, including traffic calming, line marking, lighting and signage. Install raised safety platform at unsignalised intersection.	Not Started	\$372,000	30-Mar-24	30-May-24	2023-2024
123155-23NSW-BS	New South Wales	Transport for NSW	Morris Street Davies Street MERRYLANDS	Install a one-lane roundabout, including traffic calming, line marking, lighting and signage. Install raised safety platform at unsignalised intersection.	Not Started	\$372,000	30-Mar-24	30-May-24	2023-2024
123156-23NSW-BS	New South Wales	Transport for NSW	Victoria Road from Meeks Street to 0.05km north-east of Myrtle Street and Charlotte Street MARRICKVILLE	Remove sight distance restrictions at intersection. Move stop or give-way lines forward using kerb extensions. Install curve alignment markers and upgrade seal to high level non-skid surface.	Not Started	\$160,000	30-Sep-24	30-Nov-24	2023-2024
123157-23NSW-BS	New South Wales	Transport for NSW	South Liverpool Road St Johns Road BUSBY	Improve deflection angle of existing roundabout.	Not Started	\$165,175	5-Aug-24	30-Aug-24	2023-2024
123158-23NSW-BS	New South Wales	Transport for NSW	North Liverpool Road Wilson Road GREEN VALLEY	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings.	Not Started	\$130,400	5-Aug-24	7-Sep-24	2023-2024
123159-23NSW-BS	New South Wales	Transport for NSW	South Liverpool Road Whitford Road GREEN VALLEY	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings.	Not Started	\$60,000	8-Jul-24	7-Sep-24	2023-2024
123160-23NSW-BS	New South Wales	Transport for NSW	Woodhouse Drive from 0.05km south-west of Throsby Way to 0.09km south-west of Dickens Road AMBARVALE	Install slow point, vehicle activated signs, wombat crossing, and pedestrian crossing.	Not Started	\$374,261	15-Apr-24	30-Jun-24	2023-2024
123161-23NSW-BS	New South Wales	Transport for NSW	George Bass Drive Broulee Road BROULEE	Install a one-lane roundabout, including traffic calming, line marking, lighting and signage.	Not Started	\$2,000,000	1-May-24	1-Apr-25	2023-2024
123162-23NSW-BS	New South Wales	Transport for NSW	Junction Road from Acacia Avenue to 0.03km north of Kembla Crescent RUSE	Install vehicle activated signs, slow point and roundabout.	Not Started	\$205,500	26-Apr-24	30-Jun-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
123163-23NSW-BS	New South Wales	Transport for NSW	Emerald Drive from Diamond Place to Limonite Place EAGLE VALE	Upgrade intersection from give-way to stop. Install vehicle activated signs, slow point and mark road edge lines.	Not Started	\$200,000	14-Apr-24	30-Jun-24	2023-2024
123164-23NSW-BS	New South Wales	Transport for NSW	Leeds Street Warwick Street MERRYLANDS	Install a one-lane roundabout, including traffic calming, line marking, lighting and signage. Install raised safety platform at unsignalised intersection.	Not Started	\$252,000	30-Mar-24	30-May-24	2023-2024
123165-23NSW-BS	New South Wales	Transport for NSW	Clyde Street Oakleigh Avenue SOUTH GRANVILLE	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings.	Not Started	\$85,000	30-Mar-24	30-May-24	2023-2024
123166-23NSW-BS	New South Wales	Transport for NSW	Denham Court Road from Campbelltown Road to Fox Valley Road DENHAM COURT	Install guideposts with reflectors, retro reflective pavement markers on centre or edge lines. Seal road shoulder.	Not Started	\$700,500	20-Aug-24	30-Sep-24	2023-2024
123167-23NSW-BS	New South Wales	Transport for NSW	Fitzgerald Street Paine Street MAROUBRA	Install retro reflective pavement markers on centre or edge lines, painted median and street lighting at intersection.	Not Started	\$37,950	30-May-24	30-Jun-24	2023-2024
123168-23NSW-BS	New South Wales	Transport for NSW	Franklin Street Knowles Avenue MATRAVILLE	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings. Improve deflection angle of existing roundabout.	Not Started	\$180,303	30-May-24	30-Jun-24	2023-2024
123169-23NSW-BS	New South Wales	Transport for NSW	Mitchell Street Anzac Parade CHIFLEY	Install raised islands with additional stop or give-way signs.	Not Started	\$105,000	30-Apr-24	30-Jun-24	2023-2024
123170-23NSW-BS	New South Wales	Transport for NSW	Clyde Street Redfern Street GRANVILLE	Install slow points, raised thresholds, and/or horizontal deviations at mid-block locations, intersections, and/or pedestrian crossings.	Not Started	\$50,000	30-Mar-24	30-May-24	2023-2024
123171-23NSW-BS	New South Wales	Transport for NSW	Middle Street Harbourne Road KINGSFORD	Install raised safety platform at unsignalised intersection.	Not Started	\$205,000	15-May-24	30-Jun-24	2023-2024
123172-23NSW-BS	New South Wales	Transport for NSW	Cook Street Victoria Avenue MORTDALE	Install wombat pedestrian crossing.	Not Started	\$234,000	12-Apr-24	30-Apr-24	2023-2024
123173-23NSW-BS	New South Wales	Transport for NSW	Miller Road Rosina Road 0.26km to 2.67km south WAKEFIELD	Install semi-rigid barrier on roadside, profile (audio-tactile) centre line and edge line. Improve delineation and sealed shoulder on curve. Upgrade seal to high level non-skid surface.	Not Started	\$1,530,000	31-Jan-25	30-May-25	2023-2024
123174-23NSW-BS	New South Wales	Transport for NSW	Mitre Street Howick Street BATHURST	Install raised median, retro reflective pavement markers on centre or edge lines. Upgrade seal to high level non-skid surface. Improve deflection angle of existing roundabout.	Not Started	\$445,000	2-Sep-24	29-Nov-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
123175-23NSW-BS	New South Wales	Transport for NSW	Moulder Street Hill Street ORANGE	Install a one-lane roundabout, including traffic calming, line marking, lighting and signage.	Not Started	\$900,000	15-Apr-24	15-Nov-24	2023-2024
123176-23NSW-BS	New South Wales	Transport for NSW	Clarence Town Road from 0.2km east to 0.75km west along Brandy Hill Drive SEAHAM	Install profile (audio-tactile) centreline and edge line, flexible barrier, street lighting and vehicle activated signs. Improve delineation, superelevation and sealed shoulder on curve and straight. Remove sight distance restrictions.	Not Started	\$1,330,000	1-Aug-24	31-Oct-24	2023-2024
123177-23NSW-BS	New South Wales	Transport for NSW	Rous Road Oliver Avenue GOONELLABAH	Install street lighting, pedestrian fencing on kerb, pedestrian refuge with kerb blisters and a flexible barrier. Improve deflection angle of roundabout and delineation. Remove sight distance restrictions at intersection.	Not Started	\$843,875	8-Jul-24	20-Dec-24	2023-2024
123178-23NSW-BS	New South Wales	Transport for NSW	Cowper Street Taurus Avenue 0.5km to 0.26km West WARRAWONG	Install wombat pedestrian crossing.	Not Started	\$350,000			2023-2024
123179-23NSW-BS	New South Wales	Transport for NSW	Byron Bay Road Byron Street LENNOX HEAD	Install a two-lane roundabout, including traffic calming, line marking, lighting and signage.	Not Started	\$1,533,114	24-Feb-25	30-Jun-25	2023-2024
123180-23NSW-BS	New South Wales	Transport for NSW	Nimbin Road from 0.8km to 1.25km north of Boerie Creek Road BOOERIE CREEK	Improve superelevation, delineation, clearzones, and sealed shoulder on curve. Install flexible barrier on roadside and audio tactile edge lines. Upgrade seal to high level non-skid surface.	Not Started	\$629,500	8-Jul-24	20-Dec-24	2023-2024
123181-23NSW-BS	New South Wales	Transport for NSW	Kingstown Road Panhandle Road 0.04km west to 1km east URALLA	Improve sealed shoulder on curve. Install curve alignment markers and flexible barrier on roadside.	Not Started	\$788,423	29-Apr-24	14-Jun-24	2023-2024
123182-23NSW-BS	New South Wales	Transport for NSW	Great North Road from 0.20km south to 2.1km north of Fernances Crossing Road LAGUNA	Install motorcycle underrun on existing semi-rigid barrier. Install curve alignment markers, vehicle activated signs, and semi-rigid barrier on roadside.	In Progress	\$150,000	18-Mar-24	30-May-24	2023-2024
123183-23NSW-BS	New South Wales	Transport for NSW	Nimbin Road from Shipway Road to 1.26km south of Shipway Road NIMBIN	Improve superelevation and vertical alignment. Upgrade seal to high level non-skid surface. Install flexible barrier on roadside, sealed shoulder, profile (audio-tactile) edge line and delineation.	Not Started	\$703,429	9-Jan-25	18-Apr-25	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
123184-23NSW-BS	New South Wales	Transport for NSW	Sapphire Coast Drive from 0.1km south-east to 2.47km north of Kulbardi Close BEGA	Install flexible barrier, wide painted profile (audio-tactile) centre line, edge lines and delineation improvements. Widen shoulders and upgrade to high friction seal.	In Progress	\$1,580,077	15-Dec-23	31-May-24	2023-2024
120139-22NSW-BS	New South Wales	Transport for NSW	George Street Lambert Street BATHURST	Install raised threshold and pedestrian crossing, raised median, one-lane roundabout including all traffic calming, line marking, lighting and signage, slow point raised threshold/horizontal deviation at mid-block location and conflict points	Complete	\$415,875	16-Jan-23	25-Mar-24	2022-2023
120140-22NSW-BS	New South Wales	Transport for NSW	William Street Keppel Street BATHURST	Improve deflection angle of existing roundabout and install raised median	Complete	\$235,875	24-Oct-23	15-Dec-23	2022-2023
120141-22NSW-BS	New South Wales	Transport for NSW	George Street Mill Street RIVERSTONE	Install one-lane roundabout including all traffic calming, line marking, lighting and signage	Complete	\$423,700	23-Oct-23	2-Feb-24	2022-2023
120142-22NSW-BS	New South Wales	Transport for NSW	Rooty Hill Road North Wolseley Street ROOTY HILL	Install one-lane roundabout including all traffic calming, line marking, lighting and signage	Complete	\$320,000	1-Jun-23	21-Jul-23	2022-2023
120143-22NSW-BS	New South Wales	Transport for NSW	Old Bathurst Road from Reserve Avenue to Blue Gum Crescent BLAXLAND	Upgrade intersection from Give-Way to Stop, install kerb extensions, raised islands, street lighting, and slow points. Install horizontal deviation at mid-block location and conflict points.	Not Started	\$300,000	3-Jun-24	31-Jul-24	2022-2023
120144-22NSW-BS	New South Wales	Transport for NSW	Old Bathurst Road 1.2 kilometre section east of Binya Street BLAXLAND	Install street lighting at mid-block, vehicle activated signs, profile (audio-tactile) edgeline and transverse linemarking, improve sealed shoulder up to 2.5m on curve, and install semi-rigid barrier on roadside	Not Started	\$520,000	3-Jun-24	31-Jul-24	2022-2023
120145-22NSW-BS	New South Wales	Transport for NSW	Mullumbimby Road McAuleys Lane MYOCUM	Install left turn acceleration and deceleration lane, protected right turn lane, S-lane, painted channelisation, improve sight distance, upgrade delineation, install flexible barrier on roadside, upgrade seal to high level non-skid surface	Not Started	\$292,883	2-Sep-24	30-Jun-25	2022-2023
120146-22NSW-BS	New South Wales	Transport for NSW	Glendower Street from Sebastian Avenue to Archibald Crescent ROSEMEADOW	Mark road edge lines and install kerb blisters and slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Complete	\$70,000	16-Jan-23	16-Mar-23	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120147-22NSW-BS	New South Wales	Transport for NSW	Gould Road from Dobell Road and Glenroy Drive to Ore Place EAGLE VALE	Install slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Complete	\$130,000	23-Jan-23	15-Mar-23	2022-2023
120148-22NSW-BS	New South Wales	Transport for NSW	Railway Parade Trafalgar Street and Hosking Crescent GLENFIELD	Install High Pedestrian Activity Area with traffic calming and slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Complete	\$200,000	14-Feb-23	23-May-23	2022-2023
120149-22NSW-BS	New South Wales	Transport for NSW	St Johns Road from 40m east of The Parkway to 640m east of The Parkway BRADBURY	Install slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings) and a one-lane roundabout including all traffic calming, line marking, lighting and signage	Complete	\$550,000	14-Feb-23	26-Jun-23	2022-2023
120150-22NSW-BS	New South Wales	Transport for NSW	Waminda Avenue Macquarie Avenue CAMPBELLTOWN	Install kerb blisters, painted median, slow point, raised threshold / horizontal deviation at mid-block location and conflict points, raised median, mark road edge lines, install road feature signs (excluding curve warning signs)	Complete	\$108,000	16-Jan-23	16-Mar-23	2022-2023
120151-22NSW-BS	New South Wales	Transport for NSW	Bent Street Wolumba Street to Virgil Avenue CHESTER HILL	Install raised safety platform intersection and slow point raised threshold/horizontal deviation at mid-block location and intersections and pedestrian crossings	Complete	\$219,579	16-Jun-23	4-Aug-23	2022-2023
120152-22NSW-BS	New South Wales	Transport for NSW	Canterbury Road Draper Avenue to Fairview Avenue ROSELANDS	Install raised islands with additional Stop or Give Way, upgrade intersection from Give Way to Stop and install street lighting at intersection	Complete	\$176,010	29-May-23	30-Jun-23	2022-2023
120153-22NSW-BS	New South Wales	Transport for NSW	Carson Street Marco Avenue PANANIA	Install slow point raised threshold/horizontal deviation at mid-block location and intersections and pedestrian crossings	Complete	\$113,000	20-Jul-23	11-Jan-24	2022-2023
120154-22NSW-BS	New South Wales	Transport for NSW	Clarence Street and Gallipoli Street from Marion Street to 60m south of Augusta Street CONDELL PARK	Upgrade intersection from Give-way to Stop, improve deflection angle of existing roundabout, install rigid barrier on roadside, transverse linemarking, slow point, raised threshold/horizontal deviation at mid-block location and conflict points	Complete	\$297,500	13-Jun-23	9-Oct-23	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120156-22NSW-BS	New South Wales	Transport for NSW	Horsley Road 1.8km section from Sandra Avenue to Polo Street PANANIA	Install raised islands with additional Stop or Give Way, and pedestrian refuge. Install street lighting and slow point raised threshold/horizontal deviation at mid-block and intersections and pedestrian crossings. Remove existing kerb blister islands	Complete	\$518,001	5-Jun-23	16-Aug-23	2022-2023
120157-22NSW-BS	New South Wales	Transport for NSW	Josephine Street from Belmore Road to Bonds Road RIVERWOOD	Install retroreflective pavement markers on centrelines, mark edge roadlines, upgrade splitter island and install footpath on Bonds Road, install full-width raised thresholds at mid-block locations and half-width raised thresholds at the roundabout	Complete	\$413,322	22-May-23	30-Jun-23	2022-2023
120158-22NSW-BS	New South Wales	Transport for NSW	Robertson Street Canterbury Road CAMPSIE	Install raised islands with additional Stop or Give Way and upgrade intersection from Give Way to Stop	Complete	\$59,060	22-Aug-23	30-Aug-23	2022-2023
120159-22NSW-BS	New South Wales	Transport for NSW	Shellcote Road from Noble Avenue to Waterloo Road GREENACRE	Install one-lane roundabout including all traffic calming, line marking, lighting and signage, street lighting at mid-block, slow point raised threshold/horizontal deviation at mid-block location and intersections and pedestrian crossings	Not Started	\$340,000	30-Sep-24	11-Oct-24	2022-2023
120160-22NSW-BS	New South Wales	Transport for NSW	Tompson Road 900m section from Picnic Point Road to Victor Avenue PANANIA	Install slow point raised threshold/horizontal deviation at mid-block location and intersections and pedestrian crossings, and install raised safety platform/intersection	Complete	\$177,231	5-Jun-23	16-Aug-23	2022-2023
120161-22NSW-BS	New South Wales	Transport for NSW	William Street at Main Street EARLWOOD	Install pedestrian refuge, kerb blisters, slow point raised threshold/horizontal deviation at mid-block location and intersections and pedestrian crossings and raised islands with additional Stop or Give Way	Complete	\$122,337	1-Jul-23	27-Jul-23	2022-2023
120162-22NSW-BS	New South Wales	Transport for NSW	Fagans Road 3.8km section from Tuggerah Street to The Ridgeway LISAROW	Install vehicle activated signs, upgrade seal to high level non-skid surface, install semi-rigid barrier on roadside, retro reflective pavement markers, curve alignment markers and guideposts with reflectors, mark barrier line	In Progress	\$620,000	1-Aug-23	19-Jun-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120163-22NSW-BS	New South Wales	Transport for NSW	Showground Road 2.2km section from Manns Road to Racecourse Road NARARA	Install raised islands with additional Stop or Give Way, mark road edge lines, upgrade intersection from Give Way to Stop, mark barrier line and install semi-rigid barrier on roadside	In Progress	\$205,000	27-Nov-23	1-May-24	2022-2023
120164-22NSW-BS	New South Wales	Transport for NSW	Albert Street Palmer Street GUILDFORD WEST	Install one-lane roundabout including all traffic calming, line marking, lighting and signage	Complete	\$353,000	5-Jun-23	12-Jun-23	2022-2023
120165-22NSW-BS	New South Wales	Transport for NSW	Clyde Street Mimosa Street GRANVILLE	Install pedestrian refuge	Complete	\$82,500	22-Jun-23	30-Jun-23	2022-2023
120166-22NSW-BS	New South Wales	Transport for NSW	Kerrs Road Brixton Road LIDCOMBE	Change cross intersection into staggered T junctions in a left to right configuration and install raised islands with additional Stop or Give Way	Complete	\$149,000	26-Apr-23	31-May-23	2022-2023
120167-22NSW-BS	New South Wales	Transport for NSW	Nicholas Street at Dalley and Ostend Street LIDCOMBE	Install one-lane roundabout including all traffic calming, line marking, lighting and signage	Complete	\$380,000	22-May-23	5-Jun-23	2022-2023
120168-22NSW-BS	New South Wales	Transport for NSW	Pitt Street Sheffield Street MERRYLANDS	Install raised islands with additional Stop or Give Way and pedestrian refuge	Complete	\$83,000	17-Apr-23	12-May-23	2022-2023
120169-22NSW-BS	New South Wales	Transport for NSW	Price Street Holdsworth Street MERRYLANDS	Install one-lane roundabout including all traffic calming, line marking, lighting and signage	Complete	\$313,000	12-May-23	5-Jun-23	2022-2023
120170-22NSW-BS	New South Wales	Transport for NSW	Limeburners Creek Road 2km section west of Ebsworth Road CLARENCE TOWN	Install curve alignment markers, 2-4m incremental traversable clearzone, semi-rigid barrier on roadside, new curve and advisory speed signs and profile (audio-tactile) centre line and improve superelevation	In Progress	\$597,675	28-Nov-23	31-May-24	2022-2023
120171-22NSW-BS	New South Wales	Transport for NSW	Tangerine Street 500m section from Mandarin Street to Woodville Road FAIRFIELD EAST	Install slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Complete	\$195,168	15-May-23	15-Jun-23	2022-2023
120172-22NSW-BS	New South Wales	Transport for NSW	Elizabeth Street Railway Parade and Lily Street ALLAWAH	Upgrade traffic signals and introduce fully controlled right turn phase with arrows	In Progress	\$180,000	29-Feb-24	30-Jun-24	2022-2023
120173-22NSW-BS	New South Wales	Transport for NSW	Francis Street 750m section from Onus Lane to Toxana Street RICHMOND	Install refuge island, speed cushions and watts profile speed humps plus associated line marking and signage.	Not Started	\$500,000	30-May-24	30-Jun-24	2022-2023
120174-22NSW-BS	New South Wales	Transport for NSW	St Albans Road 500m section south of MacDonald River LOWER MACDONALD	Install flexible barrier on roadside and vehicle activated signs, improve sealed shoulder up to 2.5m on curve, install curve alignment markers and guideposts with reflectors and mark road edge lines	Complete	\$1,120,000	7-Aug-23	9-Feb-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120176-22NSW-BS	New South Wales	Transport for NSW	Blue Gum Road 2.4km section from Pitt Town Road KENTHURST	Install flexible barrier on roadside, vehicle activated signs and guideposts with reflectors, mark road edge lines and install curve alignment markers	Not Started	\$220,600	1-May-24	30-Jun-24	2022-2023
120177-22NSW-BS	New South Wales	Transport for NSW	Glenhaven Road 1km west of Larapinta Place GLENHAVEN	Install wide painted profile (audio-tactile) centre line, curve alignment markers, guideposts with reflectors and semi-rigid barrier on roadside	Not Started	\$380,000	1-May-24	30-Aug-24	2022-2023
120178-22NSW-BS	New South Wales	Transport for NSW	Flood Street Regent Street LEICHHARDT	Install slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Not Started	\$24,109	1-Jul-24	30-Sep-24	2022-2023
120179-22NSW-BS	New South Wales	Transport for NSW	Armidale Road from Temagog Road to 1 kilometre section north west TEMAGOG	Improve superelevation, upgrade seal to high level non-skid surface, install shoulder to >1m sealed on straight, semi-rigid barrier on roadside, curve alignment markers, new curve and advisory speed signs, and profile (audio-tactile) edgeline	In Progress	\$1,144,000	21-Aug-23	23-Apr-24	2022-2023
120180-22NSW-BS	New South Wales	Transport for NSW	Macleay Valley Way 900m section in the vicinity of Second Lane KEMPSEY	Upgrade seal to non-skid surface, install painted median, audio-tactile line marking, left turn acceleration lane, protected right turn lane S-lane raised channelisation, flexible barrier on roadside, raised islands with additional Stop or Give Way	Not Started	\$1,237,000	16-Apr-24	31-May-24	2022-2023
120181-22NSW-BS	New South Wales	Transport for NSW	Bong Bong Street Railway Parade KIAMA	Install raised threshold and pedestrian crossing (wombat crossing)	In Progress	\$109,000	25-Aug-23	30-Sep-24	2022-2023
120182-22NSW-BS	New South Wales	Transport for NSW	Crooked River Road 2.5km section south west of Beirnfels Lane KIAMA	Install rural gateway treatment (high to low speed transition)	Not Started	\$50,000	30-Apr-24	29-May-24	2022-2023
120183-22NSW-BS	New South Wales	Transport for NSW	Telegraph Road near Ganmain Road PYMBLE	Improve superelevation, install raised deflective/reflective redirective kerb and upgrade seal to high level non-skid surface	Not Started	\$533,000	2-Sep-24	20-Sep-24	2022-2023
120184-22NSW-BS	New South Wales	Transport for NSW	Warrimoo Avenue Dalton Road ST IVES CHASE	Install one-lane roundabout including all traffic calming, line marking, lighting and signage	Complete	\$190,000	27-Mar-23	8-Jun-23	2022-2023
120185-22NSW-BS	New South Wales	Transport for NSW	Werona Avenue and Stanhope Road KILLARA	Upgrade traffic signals and introduce pedestrian signal phase	Not Started	\$442,000	5-Aug-24	29-Nov-24	2022-2023
120186-22NSW-BS	New South Wales	Transport for NSW	Longueville Road south from Tonkin Anne Drive LANE COVE	Install raised median	Not Started	\$140,400	25-Mar-24	30-Jun-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120187-22NSW-BS	New South Wales	Transport for NSW	Corndale Road 1.4 kilometre section south of James Gibson Road CORNDALE	Improve superelevation, sealed shoulder up to 2.5m on curve, and sight distance, mark road edge lines, move Stop or Give Way lines using paint markings, install flexible barrier on roadside, and improve delineation (markers and signage)	In Progress	\$1,049,213	5-Mar-24	17-May-24	2022-2023
120188-22NSW-BS	New South Wales	Transport for NSW	Wyrallah Road 0.7km section near Munroe Wharf Road and Mathieson Lane TUCKI TUCKI	Install flexible barrier and chevron alignment markers. Upgrade delineation. Improve superelevation and sight distance. Seal approach to intersection, and shoulder up to 2.5m on curve.	Not Started	\$995,000	27-May-24	25-Jul-24	2022-2023
120189-22NSW-BS	New South Wales	Transport for NSW	Aviation Road Airfield Drive and Regentville Drive Elizabeth Hills	Install raised islands with additional Stop or Give Way and slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Complete	\$140,060	26-Apr-23	18-May-23	2022-2023
120190-22NSW-BS	New South Wales	Transport for NSW	Church Road Heathcote Road MOOREBANK	Install raised islands with additional Stop or Give Way	Complete	\$82,565	20-May-23	3-Jun-23	2022-2023
120191-22NSW-BS	New South Wales	Transport for NSW	Kurrajong Road Lyn Parade PRESTONS	Install traffic signals without filter right turns	Not Started	\$250,150	15-May-25	15-Mar-26	2022-2023
120192-22NSW-BS	New South Wales	Transport for NSW	Kurrajong Road Mowbray Street PRESTONS	Install traffic signals without filtered right turns	Not Started	\$440,210	20-Jun-24	15-Dec-24	2022-2023
120193-22NSW-BS	New South Wales	Transport for NSW	Old Gunnedah Road Kaputar Road NARRABRI	Install left turn deceleration lane	Complete	\$126,000	29-Mar-23	7-Aug-23	2022-2023
120194-22NSW-BS	New South Wales	Transport for NSW	Wilkinson Avenue Blue Gum Road BIRMINGHAM GARDENS	Install raised threshold and pedestrian crossing (wombat crossing) and kerb blisters	Complete	\$250,600	15-May-23	11-Sep-23	2022-2023
120195-22NSW-BS	New South Wales	Transport for NSW	Spofforth Street Holt Avenue CREMORNE	Move Stop or Give Way lines forward using kerb extensions	Complete	\$93,000	20-Nov-23	10-Dec-23	2022-2023
120196-22NSW-BS	New South Wales	Transport for NSW	High Pedestrian Activity Area Various locations between Palmer Street, Amherst Street, and Bellevue Street CAMMERAY	Install High Pedestrian Activity Area with traffic calming	Not Started	\$300,000	30-May-24	1-Sep-24	2022-2023
120197-22NSW-BS	New South Wales	Transport for NSW	Intersection and Delineation Area Improvements Various locations including Carawa Road - Alfred Street CROMER	Install one-lane roundabout (including traffic calming, linemarking, lighting and signs), install raised and painted medians, install raised kerb, upgrade delineation, apply high level non-skid surface, upgrade intersection from Give Way to Stop	Not Started	\$348,660	6-May-24	30-Jun-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120198-22NSW-BS	New South Wales	Transport for NSW	Fisher Road Lismore Avenue, Tor Road and Ilikai Place DEE WHY	Install one-lane roundabout, upgrade intersection from Give-Way to Stop, install kerb extensions, pedestrian refuge, raised median and threshold deviation, slow point, lighting and delineation, close intersection with median, reduce speed limit	Complete	\$389,280	8-Aug-23	2-Dec-23	2022-2023
120199-22NSW-BS	New South Wales	Transport for NSW	Bishop Street from Bardo Road to Gladstone Street NEWPORT	Mark road edge lines, move Stop or Give Way lines forward using kerb extensions, install raised safety platform/intersection and street lighting at intersection, and mark barrier line	Complete	\$180,000	31-Oct-22	30-Jun-23	2022-2023
120200-22NSW-BS	New South Wales	Transport for NSW	McCarrs Creek Road and Pittwater Road 4.3km section starting at Loquat Valley Road and 900m of Loquat Valley Road CHURCH POINT	Apply high level non-skid surface. Install shoulder to >1m sealed on straight, and sealed shoulder up to 2.5m on curve. Install deflective kerb, raised median, and curve and advisory speed signs.	Complete	\$220,240	30-May-23	4-Aug-23	2022-2023
120201-22NSW-BS	New South Wales	Transport for NSW	Intersection and Delineation Area Improvements Various locations including Orlando Road - Parkes Road - Anzac Avenue COLLAROY PLATEAU WEST	Install one-lane roundabout (including traffic calming, linemarking, lighting and signs),install raised and painted medians, install raised kerb, upgrade delineation, apply high level non-skid surface, upgrade intersection from Give Way to Stop	In Progress	\$414,360	19-Sep-23	30-Aug-24	2022-2023
120202-22NSW-BS	New South Wales	Transport for NSW	Dalton Street Clinton Street ORANGE	Install one-lane roundabout including all traffic calming, line marking, lighting and signage	Complete	\$690,000	1-Feb-23	28-Jul-23	2022-2023
120203-22NSW-BS	New South Wales	Transport for NSW	Melton Street North and Stubbs Street Asquith Street and Beaconsfield Street - three intersections SILVERWATER	Install raised median, kerb blisters, slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Complete	\$160,000	1-May-23	26-May-23	2022-2023
120204-22NSW-BS	New South Wales	Transport for NSW	Bulli Road Binalong Road TOONGABBIE	Install slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Complete	\$16,959	15-Apr-23	30-Apr-23	2022-2023
120205-22NSW-BS	New South Wales	Transport for NSW	Caroline Chisholm Drive Hillcrest Avenue WINSTON HILLS	Install slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Complete	\$16,956	20-Apr-23	20-Apr-23	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120206-22NSW-BS	New South Wales	Transport for NSW	High Street Raymond Street PARRAMATTA	Install raised threshold and pedestrian crossing (wombat crossing) and slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Complete	\$311,924	19-Jul-23	1-Sep-23	2022-2023
120207-22NSW-BS	New South Wales	Transport for NSW	Andrews Road Laycock Street CRANEBROOK	Install one-lane roundabout including all traffic calming, line marking, lighting and signage, remove sight distance restrictions at intersection and move Stop or Give Way lines forward using paint markings	Not Started	\$750,000	1-Jul-24	27-Sep-24	2022-2023
120208-22NSW-BS	New South Wales	Transport for NSW	Bringelly Road 450m from Derby Street to Wainwright Lane KINGSWOOD	Install raised islands with additional Stop or Give Way, slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings) and street lighting at intersection	Complete	\$100,000	13-Jun-23	20-Jul-23	2022-2023
120209-22NSW-BS	New South Wales	Transport for NSW	Hewitt Street from Roper Road to Shepherd Street COLYTON	Install one-lane roundabout, install pedestrian refuge, street lighting, slow point, raised threshold/horizontal deviation, move Stop or Give Way lines forward with paint markings, upgrade traffic signals, upgrade delineation	In Progress	\$350,000	25-May-23	2-Aug-24	2022-2023
120210-22NSW-BS	New South Wales	Transport for NSW	Shepherd Street from Oxford street to Bennett Road COLYTON	Install one-lane roundabout (including all traffic calming, line marking, lighting and signage), install street lighting, slow point, raised threshold / horizontal deviation at mid-block location and conflict points, install pedestrian refuge	Complete	\$315,000	3-Apr-23	27-Jun-23	2022-2023
120211-22NSW-BS	New South Wales	Transport for NSW	Adelaide Street 700 metre section south of Sketchley and Coonanbarra Streets RAYMOND TERRACE	Move Stop or Give Way lines forward using paint markings, upgrade intersection from Give Way to Stop, install raised median, kerb blisters, upgrade seal to high level non-skid surface and install rural gateway treatment (high to low speed transition)	Complete	\$335,000	28-Mar-23	19-May-23	2022-2023
120212-22NSW-BS	New South Wales	Transport for NSW	East Seaham Road 4.7km section from 1.5km north of Italia Road EAST SEAHAM	Install new seal on unsealed surface along with delineation, upgrade shoulder to >1m sealed on straight and up to 2.5m on curve, install audio-tactile edge and centreline, CAMs, semi-rigid barrier on roadside and 0.5-2m incremental traversable clearzones	Not Started	\$842,000	10-Feb-25	30-Apr-25	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120213-22NSW-BS	New South Wales	Transport for NSW	Ferodale Road Brocklesby Road MEDOWIE	Apply high level non-skid surface, install guideposts with reflectors, kerb blisters, slow point/raised threshold/horizontal deviation, RRPMS on centre or edge lines, install shoulder to 0.5-1m sealed on straight, upgrade delineation	Complete	\$423,000	29-Nov-22	22-Feb-23	2022-2023
120214-22NSW-BS	New South Wales	Transport for NSW	Government Road Sandy Point Road and Bagnall Beach Road NELSON BAY	Improve deflection angle of existing roundabout, apply high level non-skid surface, install pedestrian refuge, signage, retro reflective pavement markers, kerb blisters, mark road edge line, install wide painted audio-tactile centre line	Complete	\$521,000	8-May-23	14-Jul-23	2022-2023
120215-22NSW-BS	New South Wales	Transport for NSW	Port Stephens Street William Street RAYMOND TERRACE	Install High Pedestrian Activity Area with traffic calming, improve deflection angle of existing roundabout and install kerb blisters and pedestrian refuge	Complete	\$430,000	1-May-23	27-Oct-23	2022-2023
120217-22NSW-BS	New South Wales	Transport for NSW	Southbar Road Tharwa Road QUEANBEYAN	Upgrade T-junction from no right-turn treatment/basic right turn treatment/auxiliary right turn to channelised right turn and Install semi-rigid barrier on roadside	Complete	\$232,120	30-Oct-23	25-Jan-24	2022-2023
120218-22NSW-BS	New South Wales	Transport for NSW	Anzac Parade Bilga Crescent MALABAR	Move Stop or Give Way lines forward using paint markings and install cyclist treatments	Complete	\$30,160	23-May-23	6-Jul-23	2022-2023
120219-22NSW-BS	New South Wales	Transport for NSW	Canberra Street Rainbow Street RANDWICK	Install slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings, and install kerb blisters	Complete	\$77,000	5-Jun-23	28-Jun-23	2022-2023
120221-22NSW-BS	New South Wales	Transport for NSW	George Street Joan Avenue, Beverley Ave, Susan Ave, Queen Lane, Brian Ave, Terry Ave WARILLA	Install one-lane roundabout including all traffic calming, line marking, lighting and signage and install High Pedestrian Activity Area with traffic calming	Not Started	\$360,000	29-Apr-24	31-May-24	2022-2023
120222-22NSW-BS	New South Wales	Transport for NSW	Brungle Road 2.1 kilometres south-west of Cockatoo Road BOMBOWLEE	Improve sealed shoulder up to 2.5m on curve and 0.5-1m sealed shoulder on straight, improve superelevation, install flexible barrier on roadside and motorcycle underrun on existing barrier, upgrade delineation including guideposts, installation of ed	Complete	\$680,614	6-Mar-23	31-May-23	2022-2023
120223-22NSW-BS	New South Wales	Transport for NSW	Bundeena Drive Two sections starting 1.2km south of Little Marley Firetrail Royal National Park	Install vehicle activated signs and profile (audio-tactile) edge and centre lines	Complete	\$284,975	15-May-23	3-Nov-23	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120224-22NSW-BS	New South Wales	Transport for NSW	Captain Cook Drive 4km section south-east of Sir Joseph Banks Drive KURNELL	Install profile (audio-tactile) edge Line and centre line, vehicle activated signs, and install rigid barrier on roadside	Complete	\$600,375	15-May-23	20-Jan-24	2022-2023
120225-22NSW-BS	New South Wales	Transport for NSW	Ewos Parade Gerrale Street CRONULLA	Install street lighting at pedestrian facilities and install pedestrian refuge	Complete	\$120,250	5-Jun-23	7-Jul-23	2022-2023
120226-22NSW-BS	New South Wales	Transport for NSW	Kyogle Road from 85m south-west of Riveroak Drive to 35 metres north-east of Tree Street BRAY PARK	Install rural gateway treatment (high to low speed transition and vehicle activated signs	Complete	\$130,000	24-Apr-23	8-Dec-23	2022-2023
120227-22NSW-BS	New South Wales	Transport for NSW	Tomewin Road 2.4km section south of Glengarrie Road TOMWIN	Install guideposts with reflectors, semi-rigid barrier on roadside, motorcycle underrun on existing semi-rigid barrier	Complete	\$411,000	15-May-23	2-Jun-23	2022-2023
120228-22NSW-BS	New South Wales	Transport for NSW	Humula Road 24km section south of Hume Highway TARCUTTA	Install flexible barrier on roadside	Complete	\$327,550	23-Jan-23	28-Apr-23	2022-2023
120230-22NSW-BS	New South Wales	Transport for NSW	O'Sullivan Road 100m section near Plumer Road ROSE BAY	Install raised threshold and pedestrian crossing (wombat crossing)	Complete	\$180,000	20-Feb-23	25-Aug-23	2022-2023
120231-22NSW-BS	New South Wales	Transport for NSW	Victoria Road 300m section north of Birriga Road BELLEVUE HILL	Cyclist treatments, Install slow point raised threshold/horizontal deviation at mid-block location and conflict points (intersections and pedestrian crossings)	Not Started	\$110,000	30-Apr-24	24-Jun-24	2022-2023
113030-21NSW-BS	New South Wales	Transport for NSW	Aberglassyn Road 400m section south from Tea Tree Avenue and Warbler Avenue ABERGLASSLYN	Install shoulder improvements, mark road edge lines and barrier line, install guideposts with reflectors and clearzone, improve curved shoulder	Complete	\$171,991	6-Sep-22	6-Sep-22	2021-2022
113032-21NSW-BS	New South Wales	Transport for NSW	Ashford Avenue Bullecourt Avenue and Sinai Avenue MILPERRA	Install raised guides with additional Stop or Give Way, install intersection and/or pedestrian crossing improvements, improve road geometry at existing roundabout	Complete	\$185,000	3-May-22	17-Jun-22	2021-2022
113034-21NSW-BS	New South Wales	Transport for NSW	Banksia Street Banksia Street BOTANY	Install street lighting at Banksia Street intersection, install painted median and raised guides with additional Stop or Give Way	Complete	\$50,000	19-Apr-22	6-May-22	2021-2022
113035-21NSW-BS	New South Wales	Transport for NSW	Bardwell Road from Barnsbury Grove to John Street BARDWELL PARK	Install intersection and/or pedestrian crossing improvements, install vehicle activated signs, upgrade intersection from Give Way to Stop, install reflective pavement markers	Complete	\$63,000	16-Mar-21	31-Aug-22	2021-2022
113036-21NSW-BS	New South Wales	Transport for NSW	Barry Way 1.9 km section south from Bungarra Lane JINDABYNE	Install painted median and raised guides with additional Stop or Give Way, semi-rigid barrier on roadside, wide painted audio centre line and audio edge line, improve curved shoulder and widen shoulder	Complete	\$867,972	24-Oct-22	1-May-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113037-21NSW-BS	New South Wales	Transport for NSW	Beach Road Victoria Parade NELSON BAY	Install kerb improvements, a raised pedestrian crossing, High Pedestrian Activity Area with traffic calming and intersection and/or pedestrian crossing improvements	In Progress	\$350,000	13-Sep-23	5-Apr-24	2021-2022
113038-21NSW-BS	New South Wales	Transport for NSW	Braidwood Road 6.9km section from Nerriga Road to Tolwong Road COOLUMBURRA	Install audio edge line, audio centre line and reflective pavement markers and upgrade road pavement	Complete	\$690,000	17-Oct-22	16-Jan-23	2021-2022
113039-21NSW-BS	New South Wales	Transport for NSW	Brooms Head Road near Pacific Highway TALOUMBI	Mark road edge lines, install guideposts with reflectors, curve markers, and new curve and advisory speed signs, improve curved shoulder and road geometry and install shoulder improvements and clearzone	Complete	\$1,155,000	1-Mar-22	6-Apr-23	2021-2022
113040-21NSW-BS	New South Wales	Transport for NSW	Bruce Street Moate Avenue BRIGHTON-LE-SANDS	Install street lighting at intersection, install intersection and/or pedestrian crossing improvements	Complete	\$75,000	26-Apr-22	30-May-22	2021-2022
113041-21NSW-BS	New South Wales	Transport for NSW	Bryant Street Gibbes Street ROCKDALE	Install one lane roundabout, road feature signs, intersection and/or pedestrian crossing improvements and linemarking	Complete	\$179,000	19-Apr-22	27-Apr-22	2021-2022
113042-21NSW-BS	New South Wales	Transport for NSW	Buttaba Road Hall Street BRIGHTWATERS	Change Buttaba Road intersection layout from left to right	Complete	\$361,987	30-May-22	31-Aug-22	2021-2022
113043-21NSW-BS	New South Wales	Transport for NSW	Calarie Road between Wyndham Avenue and Daroobalgie Road FORBES	Improve curved shoulder, widen shoulder, mark road edge lines and install guideposts with reflectors, curve markers and reflective pavement markers	Complete	\$685,000	30-Jun-22	23-Jan-24	2021-2022
113044-21NSW-BS	New South Wales	Transport for NSW	Canley Vale Road Avoca Road CANLEY HEIGHTS	Improve road geometry at existing roundabout, install street lighting at Canley Vale Road intersection	Complete	\$180,000	1-Jun-21	19-Jun-21	2021-2022
113045-21NSW-BS	New South Wales	Transport for NSW	Canley Vale Road Humphries Road ST JOHNS PARK	Improve road geometry at existing roundabout and install street lighting at Canley Vale Road intersection and flexible barrier on median	Complete	\$190,000	25-Jul-22	5-Aug-22	2021-2022
113046-21NSW-BS	New South Wales	Transport for NSW	Canley Vale Road near Phelps Street CANLEY VALE	Install raised guides with additional Stop or Give Way, install street lighting at Canley Vale Road intersection and improve sight distance at intersection	Complete	\$85,000	26-Jul-22	3-Aug-22	2021-2022
113047-21NSW-BS	New South Wales	Transport for NSW	Captains Flat Road near Woolcara Lane PRIMROSE VALLEY	Mark road edge lines, install shoulder improvements, and improve curved shoulder	Complete	\$302,437	30-Mar-22	30-Jun-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113048-21NSW-BS	New South Wales	Transport for NSW	Cattai Ridge Road west of Old Northern Road GLENORIE	Improve curved shoulder, install flexible barrier on roadside, delineation, street lighting, vehicle activated signs and shoulder improvements, mark road edge lines and install audio edge line and reflective pavement markers	Complete	\$2,000,000	4-Apr-22	24-Jan-23	2021-2022
113049-21NSW-BS	New South Wales	Transport for NSW	Chester Hill Road McClelland Street, Marks Street and Baden Avenue CHESTER HILL	Install raised guides with additional Stop or Give Way, upgrade intersection from Give Way to Stop and install linemarking	Complete	\$196,600	4-Apr-22	5-May-22	2021-2022
113050-21NSW-BS	New South Wales	Transport for NSW	Church Street Lucy Street ASHFIELD	Install Church Street intersection and/or pedestrian crossing Improvements, move Stop or Give Way lines forward using kerb extensions, upgrade intersection from Give Way to Stop and mark barrier line and road edge lines	Complete	\$67,150	14-May-22	6-Jun-22	2021-2022
113051-21NSW-BS	New South Wales	Transport for NSW	Clarence Town Road Near Brentwood Drive CLARENCE TOWN	Install clearzone, semi-rigid barrier on roadside, curve markers and new curve and advisory speed signs	Complete	\$395,000	8-Nov-21	16-Jun-22	2021-2022
113052-21NSW-BS	New South Wales	Transport for NSW	Collett Street Antill Street QUEANBEYAN	Install pedestrian refuge, upgrade Collett Street intersection from Give Way to Stop, remove sight distance problems at intersection, move Stop or Give Way lines forward using paint markings	Complete	\$69,203	30-Mar-22	28-Apr-22	2021-2022
113053-21NSW-BS	New South Wales	Transport for NSW	Collins Road Toolang Road ST IVES	Install one lane roundabout	Complete	\$207,629	31-May-22	18-Jun-22	2021-2022
113054-21NSW-BS	New South Wales	Transport for NSW	Dalton Street McLachlan Street to Ophir Road ORANGE	Mark barrier line, undertake road resurfacing and patching, install linemarking and reflective pavement markers, and install street lighting at Dalton Street intersection	Complete	\$232,000	14-Jun-22	30-Sep-22	2021-2022
113055-21NSW-BS	New South Wales	Transport for NSW	Dalton Street Sampson Street ORANGE	Install raised safety platform/intersection and linemarking	Complete	\$145,000	27-Sep-21	14-Nov-21	2021-2022
113056-21NSW-BS	New South Wales	Transport for NSW	Dog Trap Road west of Pacific Highway OURIMBAH	Mark barrier line with reflective pavement markers, mark road edge line and install curve markers, semi-rigid barrier on roadside, reflective pavement markers, guideposts with reflectors and motorcycle protection reflectors and motorcycle protection	Complete	\$532,000	6-Jun-22	23-Jun-22	2021-2022
113057-21NSW-BS	New South Wales	Transport for NSW	Edgar Street Gibbs Street AUBURN	Install one lane roundabout	Complete	\$210,000	31-May-22	30-Jun-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113058-21NSW-BS	New South Wales	Transport for NSW	Edward Street Caroline Street KINGSGROVE	Install one lane roundabout, mark road edge lines, move Stop or Give Way lines forward using kerb extensions, install vehicle activated signs and side road name and signs and separate lane with painted line	Complete	\$228,800	1-Jun-22	31-Aug-22	2021-2022
113059-21NSW-BS	New South Wales	Transport for NSW	Edwards Road Annagrove Road ROUSE HILL	Install one lane roundabout, flexible barrier on roadside, curve markers, vehicle activated signs and guideposts with reflectors	In Progress	\$700,000	25-Mar-24	30-Dec-24	2021-2022
113060-21NSW-BS	New South Wales	Transport for NSW	Excelsior Street Bright Street GUILDFORD	Install one lane roundabout	Complete	\$229,000	9-Aug-22	15-Aug-22	2021-2022
113061-21NSW-BS	New South Wales	Transport for NSW	Forrester Road between Glossop Street and Christie Street ST MARYS	Mark road edge lines, move Stop or Give Way lines forward using paint markings, install raised guides with additional Stop or Give-Way and street lighting at Forrester Road intersection.	Not Started	\$218,000	6-May-24	30-Jun-24	2021-2022
113062-21NSW-BS	New South Wales	Transport for NSW	Gan Gan Road Nelson Bay Road to 800m south NELSON BAY	Install audio centre line and audio edge line, improve curved shoulder, install shoulder improvements, move Stop or Give Way lines forward using kerb extensions, improve road geometry and remove sight distance problems at Gan Gan Road intersection	Complete	\$770,000	6-Mar-23	17-May-23	2021-2022
113063-21NSW-BS	New South Wales	Transport for NSW	Gowings Hill Road 1.6 km section from Marys Bay Road to Marr Way DONDINGALONG	Mark road edge lines, install guideposts with reflectors, flexible barrier on roadside and fence, move Stop or Give Way lines forward using paint markings, and improve road geometry	Complete	\$306,000	20-Feb-23	31-May-23	2021-2022
113064-21NSW-BS	New South Wales	Transport for NSW	Grandview Drive near Seaview Avenue NEWPORT	Install Grandview Drive intersection and/or pedestrian crossing improvements, street lighting, and raised guide on centre of road, upgrade road pavement, and install reflective pavement markers	Complete	\$111,000	26-Apr-22	30-Jun-22	2021-2022
113065-21NSW-BS	New South Wales	Transport for NSW	Great North Road near Murrays Run Road LAGUNA	Install curve markers and motorcycle protection	Complete	\$84,000	1-Apr-22	30-May-22	2021-2022
113066-21NSW-BS	New South Wales	Transport for NSW	Gresford Road from Park Street to 400m south of Clements Road EAST GRESFORD	Install clearzone, shoulder improvements, semi-rigid barrier on roadside, curve markers and new curve and advisory speed signs	Complete	\$630,000	31-Jan-22	2-Dec-22	2021-2022
113067-21NSW-BS	New South Wales	Transport for NSW	Hue Hue Road near Jilliby Road ALISON	Upgrade road pavement and install semi-rigid barrier on roadside and motorcycle protection	Complete	\$367,500	15-Nov-21	21-May-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113068-21NSW-BS	New South Wales	Transport for NSW	Jerrara Road south of Hume Highway MARULAN	Install delineation, shoulder improvements, clearzone, and flexible barrier on roadside, improve road geometry and curved shoulder, install audio edge line and audio centre line, remove sight distance problems at Jerrara Road intersection	Not Started	\$1,939,062	24-Jun-24	18-Dec-24	2021-2022
113069-21NSW-BS	New South Wales	Transport for NSW	Jubilee Street Scullin Street TOWNSEND	Install raised guides with additional Stop or Give Way, upgrade Jubilee Street intersection layout, mark road edge line and install shoulder improvements, clearzone and pedestrian refuge with kerb improvements	Complete	\$338,000	10-Jan-22	31-Oct-22	2021-2022
113070-21NSW-BS	New South Wales	Transport for NSW	Kater Place Boyle Street CROYDON PARK	Install one lane roundabout	Complete	\$192,550	21-Feb-22	21-Mar-22	2021-2022
113071-21NSW-BS	New South Wales	Transport for NSW	Kinghorne Street Albert Street GOULBURN	Install one lane roundabout and remove sight distance problems at Kinghorne Street intersection	Complete	\$584,797	28-Aug-23	30-Jan-24	2021-2022
113072-21NSW-BS	New South Wales	Transport for NSW	Lambton Road Tauranga Road NEW LAMBTON	Closure of street at Lambton Road intersection	Complete	\$118,800	5-Aug-22	21-Oct-22	2021-2022
113073-21NSW-BS	New South Wales	Transport for NSW	Lehn Road near Lucas Street EAST HILLS	Install reflective pavement markers and raised guides with additional Stop or Give Way	Complete	\$73,200	6-Jun-22	27-Jun-22	2021-2022
113074-21NSW-BS	New South Wales	Transport for NSW	Leura Mall from north of Railway Parade to Craigend Street LEURA	Install a raised pedestrian crossing and street lighting at pedestrian facilities, move Stop or Give Way lines forward using kerb extensions, remove sight distance problems at Leura Mall intersection and install pedestrian fencing on kerb and street	Complete	\$640,000	21-Nov-23	25-Mar-24	2021-2022
113075-21NSW-BS	New South Wales	Transport for NSW	Links Avenue curved section of road north of Bonview Street EAST BALLINA	Mark road edge lines, install raised median, upgrade road pavement and install reflective pavement markers and vehicle activated signs	Complete	\$224,950	6-Jun-22	31-Oct-22	2021-2022
113076-21NSW-BS	New South Wales	Transport for NSW	Market Street Marion Street CONDELL PARK	Install raised guides with additional Stop or Give Way	Complete	\$106,000	30-May-22	24-Jun-22	2021-2022
113077-21NSW-BS	New South Wales	Transport for NSW	Meadows Road Pritchard Street MOUNT PRITCHARD	Install raised guides with additional Stop or Give Way	Complete	\$120,000	29-Aug-22	19-Sep-22	2021-2022
113078-21NSW-BS	New South Wales	Transport for NSW	Medowie Road near Richardson Rd CAMPVALE	Reduce speed limit by 20 km/h, improve road geometry at existing roundabout and install audio centre line and audio edge line	Complete	\$345,000	1-Feb-22	8-Apr-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113079-21NSW-BS	New South Wales	Transport for NSW	Middle Trundle Road 8km to 10.9km east of Bogan Way intersection TRUNDLE	Install curve markers, improve curved shoulder and install new curve and advisory speed signs, reflective pavement markers, clearzone and guideposts with reflectors	Complete	\$660,000	22-Mar-22	20-Jul-22	2021-2022
113080-21NSW-BS	New South Wales	Transport for NSW	Minchin Drive near McFarlane Drive MINCHINBURY	Install slow point, install raised threshold with horizontal deviation at mid-block location and required street lighting upgrade	Complete	\$75,400	10-Oct-22	19-Oct-22	2021-2022
113081-21NSW-BS	New South Wales	Transport for NSW	Montpelier Drive near Comber Ridge Road THE OAKS	Widen shoulder and install wide painted audio centre line and reflective pavement markers, upgrade road pavement and install audio edge line	Complete	\$386,500	22-Nov-21	5-May-22	2021-2022
113082-21NSW-BS	New South Wales	Transport for NSW	Morris Street Harris Street MERRYLANDS	Install one lane roundabout	Complete	\$255,300	20-Jun-22	30-Jun-22	2021-2022
113083-21NSW-BS	New South Wales	Transport for NSW	Morrisset Street Peel Street BATHURST	Install single lane roundabout (including all traffic calming, line marking, lighting and signage, and associated pavement repairs). Replace stormwater line under the intersection	Complete	\$227,625	14-Mar-22	29-Jul-22	2021-2022
113084-21NSW-BS	New South Wales	Transport for NSW	Mount Keira Road south of Clive Bissel Drive MOUNT KEIRA	Install delineation, improve curved shoulder, install audio centre line and flexible barrier on roadside, replace semi-rigid barrier with flexible barrier and install motorcycle protection	In Progress	\$1,287,600	1-May-23	22-Dec-23	2021-2022
113085-21NSW-BS	New South Wales	Transport for NSW	Mowbray Road between Ralston and Roslyn Streets LANE COVE	Improve road geometry, upgrade road pavement and install raised guide on centre of road, semi-rigid barrier on roadside and road feature signs	Complete	\$315,678	29-Aug-22	26-Oct-22	2021-2022
113086-21NSW-BS	New South Wales	Transport for NSW	Mowbray Road Centennial Avenue LANE COVE	Upgrade traffic lights and road pavement, install semi-rigid barrier on roadside, close street at Mowbray Road intersection	Not Started	\$377,000	24-Aug-24	30-Aug-24	2021-2022
113087-21NSW-BS	New South Wales	Transport for NSW	Mulligans Flat Road 3km to 3.5km southwest of East Tallagandra Lane SUTTON	Improve curved shoulder and install clearzone	Complete	\$745,000	4-May-22	30-Jun-22	2021-2022
113088-21NSW-BS	New South Wales	Transport for NSW	Murrumbateman Road near Bushs Lane NANIMA	Install audio edge line, improve curved shoulder and install clearzone, flexible barrier on roadside and audio centre line	Complete	\$660,000	15-Mar-22	30-Jun-22	2021-2022
113089-21NSW-BS	New South Wales	Transport for NSW	Newington Retail Precinct Avenue of Oceania, Avenue of Europe, Avenue of Americas, Avenue of Asia NEWINGTON	Install High Pedestrian Activity Area treatments with traffic calming	Complete	\$100,000	16-Mar-22	13-Mar-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113090-21NSW-BS	New South Wales	Transport for NSW	Niagara Street McLennan Street ARMIDALE	Install one lane roundabout	Complete	\$108,696	10-Jun-22	24-Aug-22	2021-2022
113091-21NSW-BS	New South Wales	Transport for NSW	North Steyne between Denison Street and The Corso MANLY	Install a raised pedestrian crossing, street lighting at pedestrian facilities, and North Steyne intersection and/or pedestrian crossing improvements	Complete	\$132,500	9-May-22	17-Jul-22	2021-2022
113092-21NSW-BS	New South Wales	Transport for NSW	Oakes Road Murray Farm Road CARLINGFORD	Install Oakes Road intersection and/or pedestrian crossing improvements	Complete	\$16,000	16-Mar-22	16-Mar-22	2021-2022
113093-21NSW-BS	New South Wales	Transport for NSW	Ocean View Road Wairakei Road WAMBERAL	Upgrade Ocean View Road intersection layout	Complete	\$80,000	29-Aug-22	15-Sep-22	2021-2022
113094-21NSW-BS	New South Wales	Transport for NSW	Old Pitt Town Road near Midson Road SCHEYVILLE	Install flexible barrier on roadside, upgrade road pavement, improve curved shoulder, install reflective pavement markers, mark road edge lines and install guideposts with reflectors	Complete	\$550,724	22-May-23	18-Aug-23	2021-2022
113095-21NSW-BS	New South Wales	Transport for NSW	Ophir Road near Arrow Lane ROCK FOREST	Install semi-rigid barrier on roadside, shoulder improvements, new curve and advisory speed signs and curve markers, and mark road edge lines and barrier line	Complete	\$226,525	3-May-22	17-Oct-22	2021-2022
113096-21NSW-BS	New South Wales	Transport for NSW	Palmyra Avenue South Creek Road SHANES PARK	Install vehicle activated signs, improve curved shoulder and install audio centre line, flexible barrier on roadside and curve markers	Complete	\$190,200	12-Jan-22	12-Feb-22	2021-2022
113097-21NSW-BS	New South Wales	Transport for NSW	Park Road York Street AUBURN	Install raised median	Complete	\$120,000	20-Jun-22	30-Jun-22	2021-2022
113098-21NSW-BS	New South Wales	Transport for NSW	Polding Street Barton Street SMITHFIELD	Install street lighting at Polding Street intersection and pedestrian refuge	Complete	\$85,000	1-Aug-22	9-Sep-22	2021-2022
113099-21NSW-BS	New South Wales	Transport for NSW	Pottsville Road near Pacific Motorway SLEEPY HOLLOW	Install semi-rigid barrier on roadside, new curve and advisory speed signs, reflective pavement markers and vehicle activated signs	Complete	\$278,000	19-Sep-22	20-Apr-23	2021-2022
113100-21NSW-BS	New South Wales	Transport for NSW	Pringles Way Ryries Road LAWRENCE	Upgrade Pringles Way intersection layout, install delineation, improve curved shoulder and road geometry, install semi-rigid barrier on roadside, clearzone and motorcycle protection	Complete	\$1,030,000	9-Jun-23	26-Oct-23	2021-2022
113101-21NSW-BS	New South Wales	Transport for NSW	Railway Parade The Avenue CANLEY VALE	Remove sight distance problems at intersection, improve road for cyclists, and install raised guides with additional Stop or Give Way, kerb improvements, street lighting at pedestrian facilities	Complete	\$170,000	9-Jun-21	30-Jun-21	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113102-21NSW-BS	New South Wales	Transport for NSW	Railway Street near Frederick Street ROCKDALE	Install vehicle activated signs and painted median, upgrade Railway Street intersection from Give Way to Stop and install new curve and advisory speed signs, reflective pavement markers and audio centre line	Complete	\$275,000	19-Apr-22	20-May-22	2021-2022
113103-21NSW-BS	New South Wales	Transport for NSW	Ramsgate Road between Chuter Avenue and Campbell Street RAMSGATE	Install vehicle activated signs, upgrade Ramsgate Road intersection from Give Way to Stop	Complete	\$45,000	30-Jul-22	31-Aug-22	2021-2022
113104-21NSW-BS	New South Wales	Transport for NSW	River Street near Elbow Street WEST KEMPSEY	Install River Street intersection and/or pedestrian crossing improvements and pedestrian refuge with kerb improvements and mark road edge lines	Complete	\$310,000	20-Feb-23	31-May-23	2021-2022
113105-21NSW-BS	New South Wales	Transport for NSW	Rodeo Drive between 1 and 2km west of Wirrimbi Road intersection WIRRIMBI	Mark barrier line and road edge lines, install guideposts with reflectors, curve markers, new curve and advisory speed signs, improve road geometry and curved shoulder and install semi-rigid barrier on roadside	In Progress	\$875,674	6-Feb-23	31-Oct-24	2021-2022
113106-21NSW-BS	New South Wales	Transport for NSW	Rollands Plains Road near Red Hill Road TELEGRAPH POINT	Install curve markers, mark barrier line and install reflective pavement markers, semi-rigid barrier on roadside and new curve and advisory speed signs	Complete	\$235,000	4-Apr-22	24-Aug-22	2021-2022
113107-21NSW-BS	New South Wales	Transport for NSW	Rosebery Road Rhodes Avenue GUILDFORD	Install one lane roundabout	Complete	\$300,000	8-Aug-22	15-Aug-22	2021-2022
113108-21NSW-BS	New South Wales	Transport for NSW	Sackville Street Nelson Street, Camden Street, Hardy Street FAIRFIELD	Install linemarking, No Right Turn signs, street lighting at Sackville Street intersection and pedestrian refuge	Complete	\$280,000	10-Aug-22	2-Nov-22	2021-2022
113109-21NSW-BS	New South Wales	Transport for NSW	Scotts Head Road from Giinagay Way to 6km east WAY WAY	Improve curved shoulder, install guideposts with reflectors, mark road edge lines and barrier line, install semi-rigid barrier on roadside, curve markers and shoulder improvements and improve road geometry	In Progress	\$1,450,220	31-Jan-24	20-Dec-24	2021-2022
113110-21NSW-BS	New South Wales	Transport for NSW	Singles Ridge Road near Purvines Road YELLOW ROCK	Install flexible barrier on roadside, vehicle activated signs, guideposts with reflectors, shoulder improvements and curve markers and improve curved shoulder	Not Started	\$1,095,869	12-Apr-24	30-May-24	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113111-21NSW-BS	New South Wales	Transport for NSW	Spenser Street at Young Street, Micalo Street, and Riverview Street ILUKA	Install pedestrian refuge with kerb improvements, install shoulder improvements, clearzone and a raised pedestrian crossing, remove sight distance problems at Spenser Street intersection, move Stop or Give Way lines forward using kerb extensions	In Progress	\$725,000	9-Jan-24	5-Apr-24	2021-2022
113112-21NSW-BS	New South Wales	Transport for NSW	St Johns Road Gladstone Street CANLEY HEIGHTS	Improve road geometry at existing roundabout, install street lighting at intersection, mark road edge lines, remove sight distance problems at St Johns Road intersection	Complete	\$150,000	6-Jun-22	20-Jun-22	2021-2022
113113-21NSW-BS	New South Wales	Transport for NSW	Stockton Street, Donald Street, Yacaaba Street Magnus Street, Lamien Street, Government Road NELSON BAY	Install High Pedestrian Activity Area with traffic calming, improve road geometry at existing roundabout, install intersection and/or pedestrian crossing Improvements and No Right Turn signs and mark road edge lines	Complete	\$440,000	8-May-23	30-Jun-23	2021-2022
113114-21NSW-BS	New South Wales	Transport for NSW	Tangarra Street Kembla Street CROYDON PARK	Install one lane roundabout	Complete	\$186,300	9-May-22	27-May-22	2021-2022
113115-21NSW-BS	New South Wales	Transport for NSW	Taylor Road near Rous Road CHILCOTTS GRASS	Install flexible barrier on roadside, upgrade road pavement, improve curved shoulder and road geometry, install delineation, install side road name and signs, remove sight distance problems at Taylor Road intersection and install semi-rigid barrier	Complete	\$740,134	27-Feb-23	28-Feb-24	2021-2022
113116-21NSW-BS	New South Wales	Transport for NSW	Thomas Street Edwin Street CROYDON	Move Stop or Give Way lines forward using kerb extensions, install raised guides with additional Stop or Give Way and street lighting at Thomas Street intersection	Complete	\$85,125	9-May-22	25-May-22	2021-2022
113117-21NSW-BS	New South Wales	Transport for NSW	Thornton Street Warne Street WELLINGTON	Move Stop or Give Way lines forward using paint markings, install painted median with additional Stop or Give Way, separate lane with painted line and install intersection warning signs	Complete	\$64,143	5-Dec-22	4-Apr-23	2021-2022
113118-21NSW-BS	New South Wales	Transport for NSW	Upper Kangaroo River Road east of Moss Vale Road BARRENGARRY	Install flexible barrier on roadside and reflective pavement markers	Complete	\$685,000	11-Dec-23	28-Mar-24	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113119-21NSW-BS	New South Wales	Transport for NSW	Verdun Street between Caledonian Street and Warialda Street BEXLEY	Install vehicle activated signs, move Stop or Give Way lines forward using kerb extensions, install road feature signs, remove sight distance problems at Verdun Street intersection, mark road edge lines and install reflective pavement markers	Complete	\$60,500	28-Mar-22	31-Aug-22	2021-2022
113120-21NSW-BS	New South Wales	Transport for NSW	Victoria Street between Richmond Road and east of Burton Street WERRINGTON	Install Victoria Street intersection and/or pedestrian crossing Improvements, install pedestrian fencing on kerb, upgrade intersection layout and install street lighting, raised guides with additional Stop or Give Way and street lighting at intersect	Complete	\$290,000	30-Dec-22	15-Mar-23	2021-2022
113121-21NSW-BS	New South Wales	Transport for NSW	Wards Hill Road near Stewart Street KILLCARE HEIGHTS	Install rural gateway treatment, audio centre line and vehicle activated signs	Complete	\$170,000	14-Mar-22	30-Jun-22	2021-2022
113124-21NSW-BS	New South Wales	Transport for NSW	Wilson Road from 3.5km to 6.8km east of Bowraville CONGARINNI NORTH	Install delineation, improve curved shoulder and road geometry and install semi-rigid barrier on roadside	In Progress	\$1,323,250	12-Apr-23	31-Jul-24	2021-2022
113125-21NSW-BS	New South Wales	Transport for NSW	Wollongong Road between Wolli Creek Road and Done Street ARNCLIFFE	Install painted median, reflective pavement markers and vehicle activated signs	Complete	\$75,000	18-Nov-21	31-Aug-22	2021-2022
113126-21NSW-BS	New South Wales	Transport for NSW	Yamba Road at Hogues Lane, Bakers Lane, Dwartes Lane, Howard Street, Union Street, John Street and Argyle Stree MACLEAN	Install rural gateway treatment, Yamba Road intersection and/or pedestrian crossing improvements, pedestrian refuge and raised median, mark barrier line and road edge lines, install side road name and signs and upgrade road pavement	Not Started	\$1,080,000	2-Jul-24	20-Dec-24	2021-2022
120084-22NT-BS	Northern Territory	Northern Territory of Australia	Whitewood Road 980m east of Westall Road HOWARD SPRINGS	Install barrier protection 430 metres on the southern side of the road, shoulder widening on the northern side of the road and delineation	Withdrawn by proponent	\$225,600	1-Jul-22	31-Dec-23	2022-2023
120079-22NT-BS	Northern Territory	Northern Territory of Australia	Atkins Drive Conacher Street FANNIE BAY	Install a staggered T-intersection with raised platforms and wombat crossing	In Progress	\$285,000	1-Jul-22	31-Dec-23	2022-2023
120080-22NT-BS	Northern Territory	Northern Territory of Australia	Haynes Road 3.6km from Stuart Highway ADELAIDE RIVER	Clear vegetation, cut down batters and install guideposts and signage	In Progress	\$22,783	1-Jul-22	31-Dec-23	2022-2023
120081-22NT-BS	Northern Territory	Northern Territory of Australia	Strickland Road 5.5km from Stuart Highway ADELAIDE RIVER	Place fill as necessary, widen road formation to 10 metres and install guideposts and signage	In Progress	\$21,052	1-Jul-22	31-Dec-23	2022-2023
120082-22NT-BS	Northern Territory	Northern Territory of Australia	Emery Avenue between Temple Terrace and Chung Wah Terrace GRAY	Improve intersection delineation and reduced lane width, channelised left turn lane for Vernier Circuit. Three school zone crossings to have skid resistant treatments	In Progress	\$125,000	1-Jul-22	31-Dec-23	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120083-22NT-BS	Northern Territory	Northern Territory of Australia	Amy Johnson Avenue Boulter Road BERRIMAH	Construct auxiliary left turn lane over wet ground including culvert extension	Not Started	\$500,000	11-Apr-23	31-Dec-23	2022-2023
120085-22NT-BS	Northern Territory	Northern Territory of Australia	Kakadu Highway Cooina Road KAKADU	Construct auxiliary left and right turn lanes including culvert extension. Install solar flag lighting	In Progress	\$400,000	11-Apr-23	31-Dec-23	2022-2023
120086-22NT-BS	Northern Territory	Northern Territory of Australia	Kakadu Highway Jim Jim Falls Road KAKADU	Construct passing lane. Install solar flag lighting	In Progress	\$400,000	11-Apr-23	31-Dec-23	2022-2023
120087-22NT-BS	Northern Territory	Northern Territory of Australia	Kakadu Highway Nourlangie Road KAKADU	Construct passing lane. Install solar flag lighting	In Progress	\$400,000	11-Apr-23	31-Dec-23	2022-2023
114475-21NT-BS	Northern Territory	Northern Territory of Australia	Alice Springs Rail Crossings Various locations ALICE SPRINGS	Upgrade railway crossings with signs, linemarking, footpath extensions and ramps	In Progress	\$136,000	31-Jan-22	31-Dec-23	2021-2022
114476-21NT-BS	Northern Territory	Northern Territory of Australia	Callanan Road Georgina Crescent YARRAWONGA	Install line marking and islands to reduce the road width and relocate hold line to improve sight lines at the intersection	Complete	\$114,950	30-May-22	31-Dec-22	2021-2022
114477-21NT-BS	Northern Territory	Northern Territory of Australia	Temple Terrace Essington Avenue GRAY	Alteration of seagull island to maximise sight distance including relocation of right turn lane for traffic entering Essington Avenue by narrowing of the median island south of the intersection	Complete	\$54,367	1-May-22	31-Dec-22	2021-2022
114478-21NT-BS	Northern Territory	Northern Territory of Australia	Robinson River Road 29km south of National Route 1 CALVERT	Civil works to improve vertical and horizontal elevations on corner before sealing with associated signage, line marking and speed reduction	In Progress	\$150,000	30-May-22	31-Dec-23	2021-2022
114479-21NT-BS	Northern Territory	Northern Territory of Australia	Girraween Road Power Road MCMINNS LAGOON	Construct channelised right turn lanes, infrastructure protection, flag lighting and pavement delineation	In Progress	\$500,000	30-Jun-22	31-Dec-23	2021-2022
114480-21NT-BS	Northern Territory	Northern Territory of Australia	Maningrida Internal Maningrida Ramingining MANINGRIDA	Reform and construct pavement width of 6m, seal pavement, define intersections and install signage	Complete	\$500,000	30-May-22	31-Dec-22	2021-2022
114481-21NT-BS	Northern Territory	Northern Territory of Australia	Miles Road 2.4km west of Coach Road EVA VALLEY	Construct lay-up area at east end of causeway, install improved signage, and trim vegetation	Complete	\$33,755	30-May-22	30-Jun-22	2021-2022
114482-21NT-BS	Northern Territory	Northern Territory of Australia	Cadogan Road Southeast of Echidna Road LAKE BENNETT	Install additional signs and widen road	Complete	\$8,500	30-May-22	30-Jun-22	2021-2022
114483-21NT-BS	Northern Territory	Northern Territory of Australia	Darwin School Zones - Speed Check Signs Various locations DARWIN	Install 20 speed check signs	Complete	\$250,000	30-May-22	31-Oct-22	2021-2022
117746-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Glenella Richmond Road Holts Road RICHMOND	Install a single lane roundabout	Withdrawn by proponent	\$1,841,000	1-Jul-22	31-Dec-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
121374-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Tanby Road 2.8 kilometres south-west of Kinka Beach Road YEPPON	Post Crest signs where vertical clearance is adequate for 70km/h and Reduce Speed sign and T-Intersection sign installed at southbound end of Tanby Road	In Progress	\$25,000	1-Jul-23	1-Jun-24	2023-2024
121375-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Scenic Highway Percy Ford Street COOEE BAY	Install a Controlled Right Turn for Northbound vehicles on the Scenic Highway performing a right turn into Percy Ford Street	In Progress	\$58,500	1-Jul-23	1-Jun-24	2023-2024
121376-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Targo Street Burnett Street BUNDABERG SOUTH	Install concrete median on Targo Street, new tactile surface indicators to existing pedestrian ramps, adequate street lighting and additional signage	In Progress	\$280,000	1-Jul-23	31-Jul-24	2023-2024
121377-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Farnborough Road north north-west of Hinz Avenue FARNBOROUGH	Install new signage as per speed limit review, Chevron Alignment Markers and guideposts, guard rail and Audio Tactile Line Marking	In Progress	\$220,000	1-Jul-23	1-Jun-24	2023-2024
121378-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Old Logan Road Formation Street CAROLE PARK	Install an advanced warning static sign and an advanced warning flashing sign and remove right turn filtered movement	Not Started	\$65,500	1-Oct-23	1-Jun-24	2023-2024
121379-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Browns Plains Road Fifth Avenue CRESTMEAD	Remove the right turn filter movement on Browns Plains Road eastern approach, and extend the right turn lane. Improve pedestrian crossing safety by installing wombat crossings and reseal the intersection pavement	In Progress	\$335,000	1-Jul-23	30-Jun-25	2023-2024
121380-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Robertson Road Whitehill Road EASTERN HEIGHTS	Upgrade the intersection with a left-in, left-out treatment for Whitehill Road by installing a central median in Robertson Road through the intersection to prevent right turning movements	Not Started	\$694,000	1-Jul-23	1-May-25	2023-2024
121381-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Johnston Road Forestdale Drive FORESTDALE	Remove filter turn movement and provide additional storage length for the turning lane	In Progress	\$332,000	1-Jul-23	30-Jun-25	2023-2024
121382-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Conway Road 12 kilometres south south-west of Shute Harbour Road PRESTON	Install Audio Tactile Line Marking, Chevron Alignment Markers, edgelines, guide posts, Raised Reflective Pavement Markers and new seal on unsealed approaches	In Progress	\$627,000	1-Oct-23	1-Feb-24	2023-2024
121383-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bumstead Road Julie Street CRESTMEAD	Install traffic signal control and wombat crossings	In Progress	\$980,000	1-Jul-23	30-Jun-25	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
121384-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Alfred Street Elizabeth Street AITKENVALE	Install road humps on all approaches and provide pedestrian refuge on western leg of the intersection	In Progress	\$259,000	1-Jan-24	1-Jun-24	2023-2024
121385-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Plunkett Road between Chardon Bridge Road and 100m south-west of Steele Road CEDAR CREEK	Install crash barriers and intersection lighting and undertake shoulder widening	In Progress	\$800,000	1-Jul-23	1-May-25	2023-2024
121386-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Johnson Road 430 metres east of Centenary Highway FOREST LAKE	Provide directional hazard signs, curve warning signs, guideposts and advisory speed sign, clearing of vegetation on the inside of the curve, and provision of guardrail on the outside of the curve	In Progress	\$1,008,000	1-Oct-23	1-Dec-23	2023-2024
121387-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Appin Street West Cairns Street NANANGO	Install channelised right turning provisions, turning lines, median island advanced intersection warning signs and streetlighting, and restrict on-street parking	In Progress	\$247,500	1-Jan-24	1-Jun-24	2023-2024
121388-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bourbong Street O'Connell Street MILLBANK	Install raised concrete median, painted chevron median, concrete pathway, kerb ramps on all legs, new Give Way signage and street lighting	In Progress	\$339,000	1-Jul-23	1-Jun-24	2023-2024
121389-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Browns Plains Road Waller Road BROWNS PLAINS	Extend lanes on the right turn lanes and install mast arms with overhead lanterns, advanced warning signals on the western approach on Browns Plains Road and wombat crossings on all slip lanes	In Progress	\$750,000	1-Jul-23	30-Jun-25	2023-2024
121390-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bennetts Road Macrossan Avenue NORMAN PARK	Amend signals to ban right turns and signals to fully control right turn, revised traffic signs and line marking and provision of raised pedestrian crossings	In Progress	\$479,426	1-Nov-23	1-Jan-24	2023-2024
121391-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bridge Street Holberton Street NEWTOWN	Split signal phases to remove filter turns on north-south approaches, create dedicated left turn lanes, mark cycle lane and increase delay start time	In Progress	\$302,000	1-Jan-24	1-Jun-24	2023-2024
121392-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Mt Low Parkway Shoalmarra Drive MOUNT LOW	Install raised platforms on each major road approach. Provide pedestrian refuge at existing crossing point on northern leg by extending raised median and re-line marking northbound departure lanes on existing surface	In Progress	\$600,000	1-Jan-24	1-Jun-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
121393-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Derby Street Between 50m south-west of Kent Street intersection and 50m north-east of Denison Street intersection ROCKHAMPTON CITY	Install single-lane roundabout, raised safety platforms, Vehicle Activated Signs and improved intersection signage, prohibit parking adjacent to intersection and improve roadway lighting	In Progress	\$1,947,500	1-Oct-23	1-Jun-24	2023-2024
121394-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	West Street Margaret Street NEWTOWN	Split signal phases to remove filter turns on east-west approaches and improve pedestrian safety with increased delay start time	In Progress	\$291,500	1-Jan-24	1-Jun-24	2023-2024
121395-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bamford Lane Mill Drive KIRWAN	Install raised wombat crossings on all approaches to roundabout	In Progress	\$523,000	1-Jan-24	1-Jun-24	2023-2024
121396-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Logan Reserve Road School Road LOGAN RESERVE	Install a signalised intersection without filter movements by controlling all the existing conflicting movements, and install Mast Arms with Overhead Signal Faces on Logan Reserve Road	In Progress	\$744,500	1-Jul-23	1-Apr-24	2023-2024
121397-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Old Gympie Road 10.1 kilometres north of Beerburrum Woodford Road GLASS HOUSE MOUNTAINS	Install width markers, static alignment warning signs, Chevron Alignment Markers, road edge guidepost, Raised Reflective Pavement Markers, and Audio Tactile Line Marking. Minor widening works/alignment changes where required	In Progress	\$1,000,000	1-Jul-23	30-Jun-24	2023-2024
121398-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Goonyella Road from Mills Avenue to 221 metres past Thorpe Street MORANBAH	Install reflective guide posts, line marking and Raised Reflective Pavement Markers	Not Started	\$21,000	1-Jul-23	1-Jun-24	2023-2024
121399-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Gregory Street from Stanley Street to Eyre Street NORTH WARD	Install on-road cycle lanes and narrow the travel lanes, build out kerbs at intersections and reduce speed limit to from 60 km/h to 50km/h	In Progress	\$267,000	1-Jan-24	1-Jun-24	2023-2024
121400-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Denham Street between Bruce Highway and Canning Street ROCKHAMPTON CITY	Resurface and install a three metre wide painted centre median with edge lines, Give Way Lines, pedestrian refuge, additional street lighting, small section of concrete footpath and kerb ramps	In Progress	\$1,082,000	2-Sep-23	30-Jun-24	2023-2024
121401-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Inala Avenue Kittyhawk Avenue INALA	Install signage, controlled pedestrian crossings and push button for signals for driveway access, modify median, provide channelisation and revise traffic signs and line marking	In Progress	\$1,894,333	1-Dec-23	1-Mar-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
121402-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Soper Street Graham Street AYR	Install a roundabout	In Progress	\$550,000	1-Feb-24	1-Jun-24	2023-2024
121403-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Veivers Road from Beaudesert Beenleigh Road to Chardon Bridge Road CEDAR CREEK	Install crash barriers and intersection lighting, widen shoulders at certain locations of the road and install safety barriers along Veivers Road	In Progress	\$830,000	1-Jul-23	1-May-25	2023-2024
121404-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Commercial Street Production Street SVENSSON HEIGHTS	Install raised safety platform, new Give Way signage and tactile ground surface indicators. Reinstate line marking at the intersection	In Progress	\$380,000	1-Jul-23	30-Sep-24	2023-2024
121405-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Upper Dawson Road at Canning Street and Derby Street ALLENSTOWN	Provide various intersection improvements at the Upper Dawson Road, Canning Street and Derby Street intersection including raised safety platform, channelised right turns, blister islands, pedestrian crossings and refuges	In Progress	\$901,500	1-Oct-23	1-Jun-24	2023-2024
121406-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Nissen Street Islander Road PIALBA	Install traffic signals and pedestrian signal phasing for pedestrian and cyclist movements	In Progress	\$903,000	1-Mar-24	1-Jun-25	2023-2024
121407-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bay Terrace Chestnut Street WYNNUM	Install centre medians with pedestrian refuges and build-outs on both approaches of Chestnut Street, and revised traffic signs and line marking to suit new intersection layout	In Progress	\$333,512	1-Oct-23	1-Dec-23	2023-2024
121408-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Commercial Street Johanna Boulevard KENSINGTON	Install raised safety platform on all approaches, reconstruct and extend centre medians, install new signage, reconstruct all pedestrian kerb ramps and the roundabout and install staggered Give Way line marking arrangement	In Progress	\$549,000	1-Jul-23	31-Aug-24	2023-2024
121409-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Gordon Street South Street IPSWICH	Update phasing to include pedestrian protection, update cable run to align with clearance times and install Mast Arms and signals	Not Started	\$92,000	1-Nov-23	1-Apr-24	2023-2024
121410-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Scenic Highway 1.1 kilometres south-east from Old Scenic Highway and 1.7 kilometres north-west from Clayton Road LAMMERMOR	Provide line marking to delineate channelised right turn, line marking to deter people from parking adjacent to 150 Scenic Highway, footpaths, pedestrian crossing facility and install street lighting	In Progress	\$518,500	1-Jul-23	1-Jun-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
121411-23QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Beerburrum Street Cooroy Street DICKY BEACH	Change existing low entry left turn slip lane with signalised left turn lane and signalise intersection	In Progress	\$1,305,000	1-Jan-24	1-Jun-24	2023-2024
117720-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Mason Street North Lakes Drive and Maddison Avenue NORTH LAKES	Install 3 sets of arrow lanterns to existing traffic signals facing Mason Street in both directions (6 in total), enabling fully-controlled signalised right turns with the opportunity to ban filtering	Complete	\$66,500	1-Jan-23	1-Jun-23	2022-2023
117721-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Kelsey Creek Road section between Tailing Gully Road to Valmadre Road KELSEY CREEK	Install Audio Tactile Line Markings for the edge and centreline, install warning signs and Chevron Alignment Markers	Complete	\$233,500	6-Feb-23	28-Apr-23	2022-2023
117722-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Roderick Street Waghorn Street IPSWICH	Install new median island and chevron line marking, threshold treatments, move limit lines (continuity lines on through road) forward, install signage and target boards, and improve pedestrian movement through intersection with storage at median	Complete	\$104,000	1-Nov-22	1-May-23	2022-2023
117723-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Brightview Road between Pagels Road and Forest Hill Fernvale Road BRIGHTVIEW	Install edge line marking, Chevron Alignment Markers (CAMs), Raised Retro-reflective Pavement Markers (RRPMs), signage and additional guideposts	Complete	\$95,000	1-Nov-22	1-Nov-22	2022-2023
117724-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Ishmael Road Dale Road CAMIRA	Install new median islands and chevron line marking, provide threshold treatments, install signage, and improve pedestrian movement by installing new kerb ramps to accommodate safe pedestrian passage	Complete	\$97,000	1-Dec-22	1-Jun-23	2022-2023
117725-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	North Deep Creek Road 785m north of Tamaree Road NORTH DEEP CREEK	Widen curve and Improve horizontal alignment and superelevation, install embankment batters, dividing line (centre line), warning signage and bitumen seal, clear hazards	In Progress	\$673,000	1-Feb-23	31-Dec-23	2022-2023
117726-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Old Gympie Road between Peachester Road and Maleny Street BEERWAH	Install static alignment warning signs, chevron alignment markers and road edge guideposts	In Progress	\$132,500	30-Jan-24	20-Jun-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117727-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Denham Street at Folkstone Street and Railway Street intersections STANTHORPE	Install median islands, line markings and signage. Install a break in the centre median for pedestrian refuge when crossing the wide road	Complete	\$102,500	1-Mar-23	20-Jun-23	2022-2023
117728-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Ilkley Road section includes Anzac Road, between Rosebed Street and Tanawha Tourist Drive ILKLEY	Install static alignment warning signs , chevron alignment markers and road edge guideposts	In Progress	\$515,000	11-May-23	20-Jun-24	2022-2023
117729-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Birthingamba Road 120m south of Bishop Drive BUCCA	Install shoulder and widen curve. Install line marking, guide posts and chevron alignment markers around curve. Install retroreflective pavement markers on centreline and edge lines throughout the curve	In Progress	\$422,000	1-Apr-23	31-Dec-23	2022-2023
117730-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Brisbane Road Amarina Avenue and Neerim Drive MOOLOOLABA	Upgrade traffic signal phases and hardware and install CCTV	In Progress	\$153,000	12-Jun-23	28-Feb-24	2022-2023
117731-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Birthingamba Road 850m south of Keoghs Road SOUTH KOLAN	Widen curve shoulder to 1 metre. Install line marking, guideposts and retroreflective pavement markers on centreline and edgelines around curve	In Progress	\$399,000	1-Feb-23	30-Apr-24	2022-2023
117732-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Auckland Street Herbert Street GLADSTONE	Install an extension to the side median and kerb	Complete	\$85,000	30-Jun-23	15-Sep-23	2022-2023
117733-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Pulgul Street Moolyir Street URANGAN	Install a single lane roundabout, including pedestrian refuges on minor legs with ramps and footpath connectivity to existing footpaths, on/off ramps for cyclists, upgraded street lighting and improvements to sight distance and delineation	Complete	\$555,000	28-Feb-23	30-Jun-23	2022-2023
117734-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Dearness Street Peel Street GARBUTT	Install pedestrian refuge islands on both legs of Peel Street. Resurface the intersection to assist with delineation of new pavement marking and cycle marked cycle lanes	Complete	\$287,000	1-Jan-23	1-May-23	2022-2023
117735-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Avoca Street Duffy Street MILLBANK	Install painted chevron medians, concrete pathway and raised priority crossing, upgrade and install signage and lighting and undertake minor widening on the southern approach	In Progress	\$185,000	1-May-23	30-Sep-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117736-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Glenlyon Street Derby Street and Breslin Street WEST GLADSTONE	Install a raised intersection (traffic calming treatment)	In Progress	\$378,000	30-Jun-23	30-Mar-24	2022-2023
117737-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Tozer Street Mellor Street and Station Road GYMPIE	Install signalised intersection with separate phases for intersection legs to protect turning traffic (no filtered right turns) with dynamic warning signs and improved pedestrian linkages: pedestrian displays, crosswalks, kerb ramps and pathways	In Progress	\$419,000	10-Jan-23	31-Dec-23	2022-2023
117738-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Ariadne Street Woodstock Street MARYBOROUGH	Install raised priority crossing, splitter island with reinforced intersection signage and painted threshold treatment, install signage and kerb ramps including refuge within main leg, remove on street angle parking, improve lighting and delineation	Complete	\$275,000	30-Sep-22	30-Nov-22	2022-2023
117739-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Avoca Street Hope Street and Grimwood Street BUNDABERG WEST	Install kerb build outs and raised concrete medians on northern and southern approaches. Replace and install signage and additional street lighting at the intersection	Complete	\$189,000	1-Apr-23	30-Jun-23	2022-2023
117740-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Perth Street Curzon Street RANGEVILLE	Install roundabout with wombat/raised platform priority crossings for pedestrians and cyclists on all approaches and reduce the speed limit to 50km/h	In Progress	\$1,048,000	11-Jan-22	31-Dec-23	2022-2023
117741-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Smiths Road Albert Street GOODNA	Upgrade of existing traffic signals to include fully controlled right turns, including new dedicated right turn lanes on both approaches on Smiths Road	Complete	\$413,000	1-Oct-22	1-Jun-23	2022-2023
117742-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Rosemary Street Biota Street INALA	Upgrade traffic signals including fully controlled right turn phase and provision of mast arm, modify services, regrade/resurface intersection, improve delineation, clear hazards and upgrade lighting as required	Complete	\$453,500	19-Sep-22	8-Nov-22	2022-2023
117743-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Millstream Road from Mount Lindesay Highway to Barnes Road CEDAR VALE	Widen shoulders and install retro-reflective pavement markers on centre line. Install w-beam guard rail (2 sections), guide posts with reflectors and signage at identified locations	In Progress	\$640,000	1-Oct-22	30-Sep-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117744-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Mackenzie Street Margaret Street EAST TOOWOOMBA	Provide a combined signalised intersection of both Mackenzie Street (north) and Mackenzie Street (south) with Margaret Street	In Progress	\$796,000	1-Oct-23	30-Dec-23	2022-2023
117745-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Hamilton Road Bilsen Road WAVELL HEIGHTS	Install right turn pockets and additional lanterns to control right turn movements. Upgrade signal phasing, signage and line marking to suit new signals. Relocate bus stops to departure side of intersection. Improve drainage at site	Complete	\$1,365,000	1-Dec-22	1-May-23	2022-2023
117747-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Pioneer Street Holts Road RICHMOND	Improve the intersection configuration to improve safety and amenity in the area including widening to accommodate left turn lane and improved line marking	In Progress	\$1,127,000	1-Jul-22	30-Jun-24	2022-2023
117748-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Caesar Road Plucks Road and Hutton Road ARANA HILLS	Install traffic signals, change slip lane from low entry angle to high entry angle, install signalised pedestrian crossing, and provide on-road bicycle lanes, extended right turn pocket on Plucks Road, and wider pathways with kerb ramps	In Progress	\$2,000,000	1-Jul-23	31-Dec-23	2022-2023
117749-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	East Street Stanley Street ROCKHAMPTON	Install a single lane roundabout and new asphalt surface on all approaches. Upgrade street lighting and Install pedestrian refuges	Complete	\$1,094,500	1-Feb-23	31-Aug-23	2022-2023
117750-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Ingham Road Crowder Street and Langton Street GARBUTT	Install central median island, kerb separation and hazard markings and pavement markings for central median	Complete	\$362,000	10-May-23	19-Jun-23	2022-2023
117751-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Adelaide Street Creek Street BRISBANE	Install mast arm and turn arrow lanterns. Upgrade traffic signs, traffic signal phasing and line marking to suit new intersection layout	Complete	\$318,000	1-Dec-22	16-Dec-22	2022-2023
117752-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bridge Street Hume Street NORTH TOOWOOMBA	Upgrade traffic signals to provide fully protected right turns, upgrade signal posts and lanterns, install LED road lighting, construct kerb extension build-out area and kerb ramps	Complete	\$803,000	1-Jun-23	31-Aug-23	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117753-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Forest Lake Boulevard Rudyard Street FOREST LAKE	Install traffic signals, modify centre medians, extend right turn pocket, modify services as required, regrade and resurface intersection to suit revised layout, install signs, linemarking and street lighting, clear roadside hazards	Complete	\$1,515,000	1-Nov-22	1-May-23	2022-2023
117754-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Eaglesfield Street Tina Street BEAUDESERT	Install a single lane roundabout including compliant kerb ramps, pedestrian refuges and raised priority crossings on all four intersection legs	In Progress	\$1,558,500	1-Jul-22	30-Sep-24	2022-2023
117756-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Glenlyon Street Tank Street GLADSTONE	Install a raised intersection and a left turn slip lane in the leg from Glenlyon Street to Tank Street	In Progress	\$1,108,000	23-Nov-23	30-Jun-25	2022-2023
117759-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Glen Road Willi Street WARWICK	Reconstruct to a T-intersection and construct passing areas and turnouts. Install stop signs, associated line marking/delineation at the intersection. Remove roadside hazards from clear zone	In Progress	\$317,000	3-Apr-23	30-Dec-24	2022-2023
117760-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Payne Road at curve between Freestone Road and Hagenbach Road FREESTONE	Widen existing seal and improve superelevation on curve. Install new centreline markings, road edge guide posts. Remove roadside hazards.	Complete	\$280,000	6-Feb-23	1-May-23	2022-2023
117761-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Spencer Street Maitland Street GATTON	Install pedestrian and traffic calming including new pram ramps, pathway, precast concrete islands, concrete structure median and kerb, linemarking, signs and devices	Complete	\$189,000	21-Mar-23	30-Jun-23	2022-2023
117762-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Baileys Lane at curve, 2.4km from Valentine Plains Road VALENTINE PLAINS	Widen the bend to allow safe access for general access heavy vehicles and increase road width for cyclist and pedestrians. Improve signage, lines, and sight distances for residential access driveways	In Progress	\$140,000	1-Dec-23	30-Jun-24	2022-2023
117763-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Baileys Lane at bend, 1.35km from Valentine Plains Road VALENTINE PLAINS	Widen the bend to allow safe access for general access heavy vehicles and increase road width for cyclist and pedestrians. Improve signage, lines, and sight distances for residential access driveways	In Progress	\$119,500	1-Dec-23	30-Jun-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117764-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Baileys Lane at floodway, 4.7km from Valentine Plains Road VALENTINE PLAINS	Widen the floodway approaches and improve signage and lines to inform motorists of the narrow floodway. Improve sight distances	In Progress	\$112,500	1-Dec-23	30-Jun-24	2022-2023
117765-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	School Road east of McDonald Road CLARE	Replace existing guardrail with new guardrail with motorcycle rub rail and suitable terminal end treatments	Complete	\$108,000	1-Feb-23	14-Feb-24	2022-2023
117766-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Brown Road 1.25km east of George Bundy Road MONA PARK	Replace existing guardrail with new guardrail with motorcycle rub rail and suitable terminal end treatments	Complete	\$99,000	1-Feb-23	14-Feb-24	2022-2023
117767-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Corundum Street East of Marsh Street STANTHORPE	Install new pedestrian crossing, upgrade existing kerb and channel, install linemarking and construct concrete footpath to join to the new crossing facility	Complete	\$85,000	26-Apr-23	31-Oct-23	2022-2023
117768-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Albert Street Dragon Street WARWICK	Install median islands, linemarking and signage. Install a break in the centre median for pedestrian refuge	Complete	\$66,500	8-Feb-23	20-Jul-23	2022-2023
117769-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Whiskey Gully Road Yellowbox Road STANTHORPE	Install a controlled intersection with stop sign. Widen pavement and install culvert extension, line marking and signage	Complete	\$65,500	23-Nov-22	17-Apr-23	2022-2023
117770-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Moranbah Access Road 2 sections between Moranbah and Peak Downs Highway MORANBAH	Install raised retroreflective pavement markers, reflective guide posts and centreline marking	Complete	\$49,000	18-Nov-22	29-Mar-23	2022-2023
117771-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Hendon Deuchar Road Cullens Road DEUCHAR	Install intersection warning and advisory signs at all intersection legs. Install delineation (guide posts) and relocate stay pole	Complete	\$28,500	5-Apr-23	30-Nov-23	2022-2023
117772-22QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Ann Street Glen Road WARWICK	Install intersection advance warning signs, Give Way signs and associated linemarking/delineation, improve existing linemarking including on nearby intersection at Cunningham Street, upgrade existing signage as required	Complete	\$9,500	27-Oct-22	3-Apr-23	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
112912-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Palmerin Street Alice Street WARWICK	Standardise speed limit to 40 km/h along Palmerin Street, install wombat raised priority crossings on the Fitzroy and Percy Street roundabouts, zebra crossings at midblock locations and linemarking at the Palmerin Street/Grafton Street intersection	In Progress	\$843,000	3-May-22	30-Jun-24	2021-2022
112913-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Cyprus Street Hill Street NORTH IPSWICH	Install new median islands, stop signage with target board, stop ahead warning sign and pavement markings, and install intersection pavement threshold markings	Complete	\$121,500	1-Sep-21	30-Nov-21	2021-2022
112914-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Brisbane Road Esther Street RIVERVIEW	Install new signal mast arm and update phasing to remove filter function	Complete	\$112,000	1-Aug-21	31-Oct-21	2021-2022
112915-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Mandew Street Leda Drive SHAILER PARK	Install six aspect right turn lanterns, amend traffic signal plans, install CCTV for traffic management Install raised zebra crossings and adjust pedestrian pram ramps on left-turn slip lanes in/out of Leda Drive	Complete	\$120,000	1-Jan-22	1-Sep-23	2021-2022
112916-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Beechmont Road East of Rhoades Road WITHEREN	Remove vegetation and install ATLM on edge and centreline, guideposts with reflectors, curve alignment markers on outside of curve and new seal on poor surface	Complete	\$343,000	12-Dec-22	28-Feb-23	2021-2022
112917-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Moorlands Road Hunts Crossing Road MOORLAND	Widen the outside of this curve to provide a 1m shoulder (excluding culvert widening), correction of superelevation, install chevron alignment markers, replace existing curve warning sign and install retroreflective pavement markers on centreline	Complete	\$153,000	1-Jul-21	31-Aug-22	2021-2022
112918-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Waterloo Street Robinson Street and Stewart Street FRENCHVILLE	Install low profile mini single lane roundabouts for Waterloo Street/Robinson Street and Waterloo Street/Stewart Street. Painted splitter islands and asphalt surface on all approaches	Complete	\$190,500	1-Jul-21	30-Jun-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
112919-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Sandy Creek Road East of Laurel Road VETERAN	Install shoulder, widen road to provide appropriate curve widening, install curve alignment markers on outside of curve, and install new seal on poor surface and w-beam guardrail	Complete	\$513,000	1-Jun-23	31-Mar-24	2021-2022
112920-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Blackall Range Road West of Parsons Knob Road WEST WOOMBYE	Install vehicle activated and static alignment warning signs, chevron alignment markers, road edge guideposts and raised reflective pavement markers	Complete	\$157,000	2-Aug-21	9-Mar-23	2021-2022
112921-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Mount Nebo Road near Goat Track intersection MOUNT NEBO	Change horizontal alignment, provide sealed shoulders and install guardrail around sharp curve	Complete	\$1,545,000	1-Jul-23	31-Oct-23	2021-2022
112922-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Cemetery Road Whitehill Road EASTERN HEIGHTS	Install new signal mast arms on Cemetery Road approaches to intersection and remove filtered right turn movements	Complete	\$126,000	1-Sep-21	31-Oct-21	2021-2022
112923-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Wust Road east of Regency Road (Stage 1) DOONAN	Install vehicle activated signs (VAS) on both approaches warning of the short curve and including 'SLOW DOWN' message, relocate/install static warning signs as required, remove and reinstate any impacted road furniture	Complete	\$75,000	1-Jul-21	12-Jun-23	2021-2022
112924-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Guy Street Locke Street WARWICK	Standardise the speed limit to 40 km/h along Guy Street from Percy Street to Fitzroy Street and install wombat raised priority crossings on each leg of the Guy Street/Fitzroy Street, Guy Street/Grafton Street and Guy Street/Percy Street roundabouts	In Progress	\$778,000	18-May-22	30-Jun-24	2021-2022
112925-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Scottsdale Drive Stapley Drive VARSITY LAKES	Extend south-bound right turn lane in Scottsdale Drive, remove filtered right turns and U-Turn (westbound) from Bayswater Avenue and install pedestrian protection to align with current practices and bicycle facilities	Complete	\$502,000	14-Feb-22	1-Jul-22	2021-2022
112926-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Chambers Flat Road Pleasant View Road to Kenny Road CHAMBERS FLAT	Install a new advisory 60km/h curve warning sign, new pavement seal, chevron alignment markers around the curve, vehicle activated signs, new guide posts, crash barriers at the bridge and lighting	In Progress	\$400,000	1-Aug-22	31-Oct-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
112927-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Edmund Street William Street SHELLY BEACH	Install raised traffic islands on roundabout approaches, alter existing line and pavement markings, upgrade street lights, install delineation devices and signage	In Progress	\$194,000	2-Aug-21	28-Feb-24	2021-2022
112928-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Ann Street Adelaide Lane MARYBOROUGH	Install new kerb ramps, linking footpaths, raised threshold, line marking, Give Way marking, coloured pavement marking and parking restrictions on approaches	Complete	\$108,500	1-Mar-22	30-May-22	2021-2022
112929-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Charles Street South East of Sabadall Street KIRWAN	Resurface section of road on curve and install vehicle activated signs and delineation on curve to warn drivers, particularly for wet or night time conditions when the road alignment is less obvious	Complete	\$261,000	2-Aug-21	5-Aug-22	2021-2022
112930-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Clarke Road Lindenthal Road PARK RIDGE	Signalise intersection to include controlled right turns (maintain slip lanes) and reduce speed limit at intersection from 70 to 60km/h	In Progress	\$955,000	1-Jul-21	30-Sep-24	2021-2022
112931-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Chambers Flat Road School Road PARK RIDGE	Signalise intersection to exclude a filter right turn movement from Chambers Flat Road southern approach	In Progress	\$1,100,000	1-Aug-21	30-Sep-24	2021-2022
112932-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Albert Street Tooley Street MARYBOROUGH	New surface over intersection and install small diameter roundabout to fit in existing intersection, raised central island, approach islands, kerb ramps, linking footpaths line marking and signage and parking restrictions on approaches	Complete	\$401,000	1-Apr-22	6-Oct-22	2021-2022
112933-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Munbilla Road Ellis Road and Jackson Road MILORA	Change horizontal alignment, install shoulders and curve alignment markers, install new reinforced concrete culvert pipes and headwalls, correct superelevation and install new signage and guardrail	Complete	\$1,232,000	5-Dec-22	31-May-23	2021-2022
112934-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Mount Nebo Road East of Manwaring Road MOUNT NEBO	Change the horizontal alignment, widen the shoulders and install guardrail with underrun protection around the reverse curve	Complete	\$2,000,000	1-Jul-23	30-Sep-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
112935-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Elizabeth Street Shell Street URANGAN	Install single barrier lines, new concrete median island and pedestrian refuge, new Give Way signs and coloured threshold, relocate current Give Way signs and replace the existing kerb ramps	Complete	\$144,000	1-May-22	30-Jul-22	2021-2022
112936-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Coon Street Off Street and Ann Street SOUTH GLADSTONE	Install two vehicle activated Give Way signs on the minor road approaches to the Coon Street intersection	Complete	\$37,395	1-Jul-21	1-Feb-22	2021-2022
112937-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Glendon Street Markwell Street KINGAROY	Increase centre roundabout island diameter, install build-outs/kerb extensions, restrict parking bays, remove u-turn provisions, install pedestrian refuge island, remove existing non-compliant kerb ramps and update signage	Complete	\$353,500	26-Apr-22	30-Jun-22	2021-2022
112940-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Pierces Creek Road East of Emu Creek Road EMU CREEK	Widen road and seal shoulders, improve curve superelevation, improve signage including curve advisory speed signs, improve delineation including centreline and edgeline marking, road edge guideposts and RRPMS and provision of wider hazard-free clear	Complete	\$414,000	1-Aug-22	31-Oct-22	2021-2022
112941-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Gregory Street Williams Street BOWEN	Install a single-lane roundabout, including reducing the number of lanes to one per leg on intersection approach	Complete	\$468,500	1-Jul-21	30-Jun-22	2021-2022
112942-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Sydney Street Alfred Street MACKAY	Modify the geometry of the roundabout approaches, and install new pedestrian refuges with traffic island protection and new signs	Complete	\$503,500	1-Jul-21	31-Aug-22	2021-2022
112943-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Wyper Street Elizabeth Street BUNDABERG SOUTH	Provide kerb extension, linemarking, install painted chevron medians, move hold line forward, provide concrete pathway and kerb ramps, replace old signage and install Give Way Ahead pavement marking	Complete	\$298,905	1-Oct-21	1-Dec-21	2021-2022
112944-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Teviot Road Cusack Lane JIMBOOMBA	Signalise intersection to include controlled right turns (maintain slip lanes), and reduce speed limit at intersection from 70 to 60km/h	In Progress	\$1,265,000	1-Jul-21	30-Sep-24	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
112945-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Adelaide Street Wharf Street BRISBANE	Ban the right turn into Wharf Street westbound, provide mast arm on Wharf Street, provide turn arrow lanterns for partial pedestrian protection, revise traffic signs and linemarking and revise traffic signal phasing	Complete	\$397,479	17-Oct-21	5-Nov-21	2021-2022
112946-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Goodwin Drive West of Fortune Avenue BONGAREE	Replace existing zebra crossing at a refuge with signalised crossing, install kerb buildouts and narrow the median. New signals include push button activation with pedestrian count-down timers, advance warning signage and flashing lights	Complete	\$472,000	1-Jul-21	30-Jun-22	2021-2022
112947-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Old Goombungee Road curve at Wrembeck Road BIRNAM	Widen curve and seal shoulders, install traversable batter to 2m width, install guideposts and chevron alignment markers on outside of curve, improve delineation and install edgelines and increase length of 6% superelevated roadway	Complete	\$776,500	31-Aug-22	30-Apr-23	2021-2022
112948-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	North Isis Road Lynwood Road NORTH ISIS	Widen minor approach road, square up minor road approach legs, and install flag lighting and new signage	Complete	\$194,000	30-May-22	31-Jul-23	2021-2022
112949-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Boundary Road Formation Street WACOL	Provide larger diameter island, modify splitter islands and kerb returns, regrade/resurface, revise kerb ramps, footpaths and improved pedestrian refuges, revise signs and linemarking, trim trees, and revise street lighting	Complete	\$1,944,000	15-Nov-21	21-Apr-22	2021-2022
112950-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Upper Dawson Road Caroline Street ALLENSTOWN	Signalise intersection with controlled right turns on the Upper Dawson Road legs including separate right turn lanes, provide controlled pedestrian crossings and improve night-time visibility by installing and upgrading luminaires	Complete	\$676,000	30-Sep-21	31-Mar-23	2021-2022
112951-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Acacia Avenue Percy Street WARWICK	Remove the two car parks closest to Acacia Avenue on Percy Street to allow vehicles to turn onto Percy Street from Acacia Avenue, greater sight distance and reduce the potential for collisions	Complete	\$3,318	1-Jul-21	24-Nov-21	2021-2022
112952-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Mardon Road Inverleigh Road ROSENTHAL HEIGHTS	Install intersection warning signage	Complete	\$5,000	1-Jul-21	24-Feb-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
112953-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Golden Mile Road Queen Elizabeth Drive and Dysart Bypass Road DYSART	Replace existing sign with appropriate curve/intersection signs	Complete	\$9,000	7-Apr-22	24-Feb-23	2021-2022
112954-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Longreach Muttaborra Road Chainage 50.5km to 51.5km North east of Captain Starlight's Lookout LONGREACH	Install road furniture to identify the road curves and upcoming floodways and provide delineation	Complete	\$10,000	1-Jul-21	30-Jun-22	2021-2022
112955-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Wolfram Street Granite Street STANTHORPE	Move the limit lines forward on Granite Street and install Intersection Ahead warning signage	Complete	\$10,000	30-Mar-22	24-Jun-22	2021-2022
112956-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Longreach Tocal Road 36.3 to 36.8km LONGREACH	Improve signage, install delineation and remove vegetation	Complete	\$12,500	1-Jul-21	30-Jun-22	2021-2022
112958-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bridge Street Day Street and Symes Street STANTHORPE	Install signage and linemarking to dictate right of way at the Bridge Street intersection	Complete	\$4,654	1-Jul-21	13-Dec-21	2021-2022
112959-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Muttaborra Road North of Ilfracombe Aramac Road ILFRACOMBE	Install road furniture and delineation	Complete	\$35,000	1-Jul-21	30-Jun-22	2021-2022
112960-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Grasstree Road Connection Road and Tieri Road BUNDOORA	Install lighting at Grasstree Road intersection	In Progress	\$38,500	1-Jul-21	30-Jun-24	2021-2022
112961-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bisley Street Baguley Street WARWICK	Narrow the Bisley Street intersection slightly, install T-Intersection warning signage and install a designated walkway	Complete	\$51,500	15-Jul-22	22-Aug-22	2021-2022
112963-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Churchill Drive Marshall Street WARWICK	Remove the two Y-shaped intersections and replace with a single T-intersection. Install a designated pedestrian/cyclists footpath at each approach to the Churchill Drive intersection	Complete	\$70,000	26-Sep-22	20-Jan-23	2021-2022
112964-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Jackie Howe Drive Churchill Drive and Coe Street WARWICK	Square up the intersection of Glengallan Road, Jackie Howe Drive and Coe Street, and the intersection of Murphy Street and Glengallan Rd/Jackie Howe Drive	Complete	\$80,000	20-Feb-23	2-Jun-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
112965-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Bracker Road Tooth Street and Mardon Street WARWICK	Close the Mardon Road-Bracker Road leg of this intersection by scarifying the pavement and revegetating. Tooth Street, between Mardon Road & Bracker Road will be widened slightly. Upgrade line marking and signage	In Progress	\$80,000	2-Jan-23	28-Feb-24	2021-2022
112966-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Clermont Rubyvale Road Peakvale Road CLERMONT	Install guide posts with reflectors, centreline markings and raised reflective pavement markers	Complete	\$82,000	10-Mar-22	30-Aug-22	2021-2022
112967-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Spencer Street East Street GATTON	Install a new pram ramp, construct new pathway supply and install precast concrete islands, concrete structure median and kerb and provide linemarking and signs	Complete	\$90,500	29-Aug-22	23-Sep-22	2021-2022
112968-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Saraji Road between Peak Down Mines Road and Dysart Clermont Road WINCHESTER	Install guide posts with reflectors, replace the existing signage with curve alignment markers and install intersection warning sign	Complete	\$109,500	28-Mar-22	30-Aug-22	2021-2022
112969-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Yankee Gully Road between Pratten Hendon Road and Hendon Victoria Hill Road DEUCHAR	Remove roadside vegetation and install guideposts along the length of the road	Complete	\$123,149	10-Jan-22	28-Mar-22	2021-2022
112970-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Matthew Street 100m section north of Railway Street STANTHORPE	Remove rock from existing road batter face, remove minor vegetation and batter smoothing, place sub base and base course material, and provide edge line marking and raised reflective pavement markers	Complete	\$128,108	21-Mar-22	20-Jun-22	2021-2022
112971-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Washpool Road 3km section from Glenvale Road LESLIE DAM	Reduce speed limit to 80 or 90 km/h, clear roadside vegetation and provide additional guide posts, centre line marking and reflective pavement markers	Complete	\$170,000	14-Mar-22	31-Dec-22	2021-2022
112972-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Birnam Street James Street BEAUDESERT	Install traffic calming devices including a precast concrete island and line marking on James Street and both approaches on Birnam Street to James Street. Install footpath including a safe crossing point with compliant kerb ramps	Complete	\$515,000	31-Jan-23	30-Jun-23	2021-2022
112973-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Beechmont Road 500m section north of Farm Grove Road BEECHMONT	Remove vegetation and install guideposts with reflectors, curve alignment markers, and new seal	Complete	\$128,000	31-Dec-22	30-Jun-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
112974-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Nundubbermere Road west of Graham Lane GREENLANDS	Widen the existing floodway to dual lane by installing additional culverts and suitable headwalls as well as pavement sealing, linemarking, RRPMS and guide posts	Complete	\$277,000	5-Aug-22	13-Sep-22	2021-2022
112976-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	North Street East Street GATTON	Install roundabout to control all turn movements for right of way vehicles including Semi-trailers. Install pedestrian refuges on all side of the intersection to provide safe pedestrian pathways. Install delineation and lighting	Complete	\$362,500	11-Jul-22	30-Jun-23	2021-2022
112977-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Gehrke Road Lorikeet Road GLENORE GROVE	Formalise the current layout of the intersection, install line marking and signage, install new street lighting, construct concrete island, upgrade existing culvert and horizontal realignment	Complete	\$449,000	2-Feb-23	30-Jun-23	2021-2022
112978-21QLD-BS	Queensland	Queensland Department of Transport and Main Roads.	Birnam Street Alice Street BEAUDESERT	Install a Single Lane Roundabout to control the speed and manage the traffic effectively through the intersection at Birnam Street and Alice Street. Install priority raised pedestrian crossing and compliant lighting	Complete	\$839,000	31-Jan-23	30-Jun-23	2021-2022
121802-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Currie Street Morphett Street ADELAIDE	Install signalised pedestrian phase on all approaches	In Progress	\$42,563	1-Jul-23	30-Jun-24	2023-2024
121803-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Jones Road 400m section south-west of Junction Road BALHANNAH	Shoulder sealing and delineation improvements	Not Started	\$220,000	1-Jul-23	30-Jun-24	2023-2024
121804-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Jeffcott Street Ward Street NORTH ADELAIDE	Install signalised pedestrian phase and controlled right turns on all approaches	In Progress	\$104,500	1-Jul-23	30-Jun-24	2023-2024
121805-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Morphett Street South Terrace ADELAIDE	Install fully controlled right turns and signalised pedestrian protection for all movements	In Progress	\$149,350	1-Jul-23	30-Jun-24	2023-2024
121806-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Main Road Johnston Road and McMurtrie Road MCLAREN VALE	Install teardrop shaped median islands on minor road approaches	In Progress	\$737,500	1-Jul-23	30-Jun-25	2023-2024
121807-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Grand Junction Road Nelson Road VALLEY VIEW	Install mast arm with back-to-back lanterns	In Progress	\$100,000	1-Jul-23	30-Jun-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
121808-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Cudmore Terrace North Street HENLEY BEACH	Improve approach deflection by modifying the existing roundabout to 'radial' roundabout configuration with sharrows for cyclists on all approaches	In Progress	\$150,000	1-Jul-23	30-Jun-25	2023-2024
121809-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Dalkeith Road Stebonheath Road KUDLA	Install roundabout	In Progress	\$1,986,981	1-Jul-23	30-Jun-25	2023-2024
121810-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Marion Road Alawoona Avenue MITCHELL PARK	Install traffic signal pole and lanterns to improve the visibility of traffic signals	In Progress	\$259,000	1-Jul-23	30-Jun-24	2023-2024
121811-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Grand Junction Road Wandana Avenue GILLES PLAINS	Install Mast Arm	In Progress	\$79,312	1-Jul-23	30-Jun-24	2023-2024
121812-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Montague Road Fairfax Avenue INGLE FARM	Install Mast Arm on Montague Road	In Progress	\$82,094	1-Jul-23	30-Jun-24	2023-2024
121813-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Montacute Road Maryvale Road ATHELSTONE	Safety improvements include road widening, shoulder sealing, installation of safety barrier, guide posts with improved signage and line marking and lighting upgrade	In Progress	\$440,000	1-Jul-23	30-Jun-24	2023-2024
121814-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Wright Road Beovich Road INGLE FARM	Install protected reverse right turn lane treatment with pedestrian refuge treatment and a series of off-road shared-use path of travel for pedestrians and cyclists	In Progress	\$350,000	1-Jul-23	30-Jun-24	2023-2024
121815-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Wellington Road 3.1km section south-east of Red Creek Road HIGHLAND VALLEY	Sealing of shoulders, curve widening, audiotactile lane marking, delineation improvements and install guide posts and guard rail	Not Started	\$781,000	1-Jul-23	30-Dec-24	2023-2024
121816-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Tillers Road East Glenelg River Road WYE	Install duplicated advanced warning and upgrade directional signage and rumble strips with improved delineation	In Progress	\$145,000	1-Jul-23	30-Jun-24	2023-2024
121817-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	McKay Road Mount Percy Road COMPTON	Modify existing four-way intersection into a staggered intersection	In Progress	\$149,000	1-Jul-23	30-Jun-24	2023-2024
121818-23SA-BS	South Australia	SA, Department for Infrastructure and Transport	Angas Valley Road Stoney Banks Road MOUNT PLEASANT	Install Rural Basic Right Turn treatment on Angas Valley Road	Not Started	\$198,000	1-Jul-23	30-Jun-25	2023-2024
117938-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Glen Stuart Road Norton Summit Road MAGILL	Installation of new kerb alignment and new concrete median with improved signage and delineation	In Progress	\$75,000	1-Jul-22	30-Jun-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117939-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Piggott Range Road Upper Penneys Hill Road ONKAPARINGA HILLS	Installation of sealed shoulders and safety barrier with improved delineation	In Progress	\$429,540	1-Jul-22	30-Jun-24	2022-2023
117940-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Main South Road Between Arthur Street and Major Road O'HALLORAN HILL	Sealing of shoulders and installation of guard fence and motorcycle barriers	Complete	\$962,500	1-Jul-22	30-Oct-23	2022-2023
117941-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Hawthorn Road 2km length between Mount Barker and Echunga MOUNT BARKER	Installation of targeted guard fence with roadside hazard removal, localised widening, improved corner delineation and delineation improvement with updated signage.	In Progress	\$950,000	1-Jul-22	30-Jun-24	2022-2023
117942-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	The Grove Way Aeolian Drive and Atlantis Drive GOLDEN GROVE	Installation of mast arms and right turn arrows on Aeolian Drive and Atlantis Drive approach	In Progress	\$242,000	1-Jul-22	30-Dec-24	2022-2023
117943-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Commercial Road 550m section north of Park Terrace SALISBURY	Installation of painted median scheme	In Progress	\$245,000	1-Jul-22	30-Dec-23	2022-2023
117944-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	North East Road Reservoir Road MODBURY	Installation of two mast arm signal poles with back-to-back lanterns at the intersection of North East Road and Reservoir Road	Complete	\$240,000	1-Jul-22	30-Nov-23	2022-2023
117945-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Wright Road Kelly Road MODBURY	Modify approaches of the roundabout and install improvements to the kerb ramps and installation of new pedestrian refuges	Complete	\$296,265	1-Jul-22	30-Oct-23	2022-2023
117946-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	The Grove Way The Golden Way GOLDEN GROVE	Provision of additional right turn lane with full time right turn control on The Grove Way. Improved linemarking and installation of two combo mast arms and relocation of signal poles. New north eastern and south western pedestrian ramps	In Progress	\$1,280,000	1-Jul-22	30-Dec-24	2022-2023
117947-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Main Road South of Binney Road and Malpas Road WILLUNGA	Installation of safety barrier	Complete	\$150,000	1-Jul-22	30-Jun-23	2022-2023
117948-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Nine Mile Road Between Hamburg Road and Koennecke Road STRATHALBYN	Installation of guard rail on curves and shoulder sealing with delineation improvements such as edge lines, retroreflective raised pavement markers (RRPMs) and chevron alignment markers (CAMs) and improvement to superelevation	Complete	\$427,000	1-Jul-22	30-Dec-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117949-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Greenock Road Samuel Road and Moppa Road South NURIOOTPA	Installation of a roundabout	In Progress	\$1,950,000	1-Jul-22	30-Dec-24	2022-2023
117950-22SA-BS	South Australia	SA, Department for Infrastructure and Transport	Barrier Highway South-east of Wheelandale Road PORTER LAGOON	Widening of sealed shoulders with the installation of safety barriers and audio tactile line marking	In Progress	\$800,000	1-Jul-22	30-Jun-24	2022-2023
113617-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Montefiore Road Montefiore Hill Road NORTH ADELAIDE	Fully controlled right turn from Montefiore Road. Change lane arrangements to create a dedicated right turn lane. Additional signal face for north-bound traffic	Complete	\$163,000	1-Jul-21	30-Oct-22	2021-2022
113618-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	William Street Elizabeth Street NORWOOD	Modify the approach central medians, kerb extensions and central roundabout. Modifications include narrowing all approach lanes. Stormwater improvements, new landscaping, pavement marking and related works	Complete	\$110,000	1-Jul-21	30-Dec-23	2021-2022
113619-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Waite Street Young Street BLACKWOOD	Install roundabout with a raised central annulus. Improve lighting and resurface the intersection with a high friction skid resistant treatment	In Progress	\$160,000	1-Jul-21	30-Dec-24	2021-2022
113620-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Warren Road Lucky Hit Road and Martin Hill Road BIRDWOOD	Construct a minor staggered right/left intersection with 'Tear Drop' design	In Progress	\$780,000	1-Jul-21	30-Jun-24	2021-2022
113621-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Sussex Terrace Angas Road HAWTHORN	Install vertical deflection (road cushions) on each approach of the roundabout. Merged sharrow treatment to provide priority for cyclists. Install Sussex Terrace radial style roundabout with improved signage and lighting on the northern leg	Complete	\$255,223	1-Jul-21	30-Mar-24	2021-2022
113622-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Pulteney Street Angas Street ADELAIDE	Install fully controlled (signalised) right turns out of Angas Street, install Disability Discrimination Act compliant ramps and kerb build-out and relocate signal pole on south-west corner	Complete	\$158,580	1-Jul-21	30-Apr-22	2021-2022
113623-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	William Street George Street NORWOOD	Modify the approach central medians, kerb extensions and central roundabout modifications include narrowing all approach lanes. Stormwater improvements, new landscaping, pavement marking and related works	Complete	\$120,000	1-Jul-21	30-Dec-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113624-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Montacute Road 8.5 km section from east of Buffer Zone Track to Marble Hill Road MONTACUTE	Upgrade Montacute Road to create a consistent road environment with the provision of sealed shoulders, edgelines, delineation, advisory signage, and removal and protection of roadside hazards	Complete	\$1,181,883	1-Jul-21	30-Sep-23	2021-2022
113625-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Old Mount Barker Road 2.6 km section north of Church Hill Road ECHUNGA	Install safety barrier and motorcycle barrier. Improve corner delineation, linemarking, and lines of sight. Review speed limit and advisory speeds, and upgrade signage.	Complete	\$683,867	1-Jul-21	30-Mar-24	2021-2022
113626-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	North Parade West Street TORRENSVILLE	Install a raised intersection platform with paved in contrasting colour with improved sight lines	Complete	\$223,394	1-Jul-21	30-Jan-23	2021-2022
113627-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Greenhill Road Hallett Road BURNSIDE	Modify lane lines, kerb alignments and install traffic island. Create exclusive right turn lane for traffic turning into Hallett Road, modify slip/service lane kerb for bus turning movements, add bike lane on Greenhill Road, and upgrade street lights	Complete	\$285,000	1-Jul-21	30-Nov-23	2021-2022
113628-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	William Street Redin Street PROSPECT	Install a roundabout	Complete	\$235,377	1-Jul-21	30-Jun-23	2021-2022
113629-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Piggott Range Road Easton Road CHANDLERS HILL	Improve curve on Piggott Range Road either side of Easton Road intersection, improve superelevation, widen sealed shoulder, install channelised right turns and painted right-turn treatment at Easton Road, remove hazards and improve sight lines and in	In Progress	\$1,550,000	1-Jul-21	30-Jun-25	2021-2022
113630-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Curtis Road Peachey Road MUNNO PARA	Install mast arms on both road approaches and extension of right turn lane (eastern approach)	Complete	\$240,900	1-Jul-21	30-Jan-23	2021-2022
113631-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Woods Hill Road 2.1km section west of Tregarthen Road ASHTON	Improve delineation with speed advisory signs and Chevron Alignment Markers on curves. Minor widening of the Tregarthen Road leg of the Woods Hill Road/Stoney Rise Road Intersection and duplicate stop control signs and approach signage	Complete	\$302,000	1-Jul-21	30-Oct-23	2021-2022
113632-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Martins Road Ryans Road GREEN FIELDS	Modify existing approaches and circulating path of the four-way Martins Road roundabout	Complete	\$475,000	1-Jul-21	30-Oct-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113633-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Goodwood Road at Westbourne Park Memorial Hall CUMBERLAND PARK	Install mast arm on the existing pedestrian actuated crossing to address red light running	Complete	\$38,625	1-Jul-21	30-Oct-21	2021-2022
113634-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Frances Road (Bordertown - Hynam) 4 km section from Exton Road POOGINAGORIC	Install shoulder sealing with edge lines, centre line and edge line raised reflective pavement markers, and tree removal. Sealing of side road unsealed aprons	Complete	\$1,157,317	1-Jul-21	30-Aug-22	2021-2022
113635-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Naracoorte Road (Bordertown - Naracoorte) 4km section from Riddoch Highway KEPPOCH	Install safety barrier with shoulder sealing and removal of isolated trees. Improve delineation with edge line and raised reflective pavement markers. Install Naracoorte Road intersection rumble strips with duplicated warning signage at the junction	Complete	\$1,367,119	1-Jul-21	30-Aug-22	2021-2022
113636-21SA-BS	South Australia	SA, Department for Infrastructure and Transport	Nangkita Road south-east of Enterprise Road NANGKITA	Widen curve with delineation improvements. Install chevron alignment markers, centre line Raised Reflective Pavement Markers, guardrail and motorcycle rub rail protection on selected locations. Apply skid-resistant pavement surfacing. Remove hazards	Complete	\$689,362	1-Jul-21	30-Aug-23	2021-2022
125382-24TAS-BS	Tasmania	Department of State Growth	Ecclestone Road 6.4km west of West Tamar Highway RIVERSIDE	Reconstruct the road with improved superelevation and install safety barrier	Not Started	\$100,000	1-Jul-24	30-Jun-25	2024-2025
125383-24TAS-BS	Tasmania	Department of State Growth	Back Line Road 800m section some 2.6km west of Forest FOREST	Install safety barrier	Not Started	\$125,000	1-Jul-24	30-Jun-25	2024-2025
125384-24TAS-BS	Tasmania	Department of State Growth	Acton Road Roches Beach Road ACTON PARK	Construct channelised right turn lane	Not Started	\$210,000	1-Jul-24	30-Jun-25	2024-2025
125385-24TAS-BS	Tasmania	Department of State Growth	Beach Road Church Street KINGSTON	Install traffic signals	Not Started	\$500,000	1-Jul-24	30-Jun-25	2024-2025
125386-24TAS-BS	Tasmania	Department of State Growth	Stony Rise Road Durkins Road QUOIBA	Construct roundabout	Not Started	\$1,200,000	1-Jul-24	30-Jun-25	2024-2025
125387-24TAS-BS	Tasmania	Department of State Growth	High Street Howick Street EAST LAUNCESTON	Install traffic signals	Not Started	\$350,000	1-Jul-24	30-Jun-25	2024-2025
125388-24TAS-BS	Tasmania	Department of State Growth	Kensington Street in the vicinity of Glenorchy Primary School GLENORCHY	Install wombat crossing	Not Started	\$80,000	1-Jul-24	30-Jun-25	2024-2025
125389-24TAS-BS	Tasmania	Department of State Growth	Grove Road Anfield Street GLENORCHY	Install kerb extensions	Not Started	\$180,000	1-Jul-24	30-Jun-25	2024-2025
125911-24TAS-BS	Tasmania	Department of State Growth	West Park Grove Futuna Avenue PARK GROVE	Construct roundabout	Not Started	\$260,000	1-Jul-24	30-Jun-25	2024-2025
125912-24TAS-BS	Tasmania	Department of State Growth	Creamery Road West Pine Road PENGUIN	Sight distance improvement	Not Started	\$105,000	1-Jul-24	30-Jun-25	2024-2025
125913-24TAS-BS	Tasmania	Department of State Growth	Renfrew Circle Allardyce Avenue and Macartney Avenue GOODWOOD	Raised platform treatments	Not Started	\$70,000	1-Jul-24	30-Jun-25	2024-2025

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
125914-24TAS-BS	Tasmania	Department of State Growth	Lymington Road between Channel Highway and Forsters Rivulet Road, a distance of some 5.25 kilometres CYGNET	Install safety barrier	Not Started	\$250,000	1-Jul-24	30-Jun-25	2024-2025
125915-24TAS-BS	Tasmania	Department of State Growth	Green Hills Road north of Godfreys Beach STANLEY	Install safety barrier	Not Started	\$100,000	1-Jul-24	30-Jun-25	2024-2025
125916-24TAS-BS	Tasmania	Department of State Growth	Bishopsbourne Road Wilmores Lane LONGFORD	Widen mouth of junction	Not Started	\$53,600	1-Jul-24	30-Jun-25	2024-2025
122294-23TAS-BS	Tasmania	Department of State Growth	Central Avenue Butler Avenue MOONAH	Install roundabout	Not Started	\$100,000	1-Jul-24	30-Nov-24	2023-2024
122295-23TAS-BS	Tasmania	Department of State Growth	Mulgrave Street Galvin Street SOUTH LAUNCESTON	Install kerb extensions and traffic islands	Not Started	\$74,000	1-Jul-24	30-Nov-24	2023-2024
122296-23TAS-BS	Tasmania	Department of State Growth	Nook Road between Gravel Pit Road and Bramich Road ACACIA HILLS	Resurfacing and superelevation improvements	Not Started	\$240,000	1-Jul-24	30-Nov-24	2023-2024
122297-23TAS-BS	Tasmania	Department of State Growth	Gorge Road between Trevallyn Road and Bain Terrace TREVALLYN	Improve skid resistance	Not Started	\$50,000	1-Jul-24	30-Nov-24	2023-2024
122298-23TAS-BS	Tasmania	Department of State Growth	Oldaker Street Sorell Street DEVONPORT	Install roundabout	Not Started	\$490,000	1-Jul-24	30-Nov-24	2023-2024
122299-23TAS-BS	Tasmania	Department of State Growth	Mulgrave Street Garfield Street and Pedder Street SOUTH LAUNCESTON	Install kerb extensions and traffic islands	Not Started	\$50,000	1-Jul-24	30-Nov-24	2023-2024
122300-23TAS-BS	Tasmania	Department of State Growth	Wilmot Road some 900 metres south of Palooa Road KINDRED	Improve skid resistance and install safety barrier	Not Started	\$60,000	1-Jul-24	30-Nov-24	2023-2024
122301-23TAS-BS	Tasmania	Department of State Growth	Renfrew Circle Renfrew Circle GOODWOOD	Install raised platform treatment	Not Started	\$42,000	1-Jul-24	30-Nov-24	2023-2024
122302-23TAS-BS	Tasmania	Department of State Growth	Flagstaff Gully Link Flagstaff Gully Road LINDISFARNE	Provide right turn lane	Not Started	\$130,000	1-Jul-24	30-Nov-24	2023-2024
122303-23TAS-BS	Tasmania	Department of State Growth	Cethana Road from 1km east to 5.4km north-east along Cradle Mountain Road MOINA	Install safety barrier	Complete	\$160,000	30-Oct-23	16-Nov-23	2023-2024
122304-23TAS-BS	Tasmania	Department of State Growth	Main Road opposite Mason Street AUSTINS FERRY	Install safety barrier	Not Started	\$70,000	1-Jul-24	30-Nov-24	2023-2024
122305-23TAS-BS	Tasmania	Department of State Growth	Collins Cap Road approximately 1km west of Valley Road COLLINSVALE	Install safety barrier	Not Started	\$65,000	1-Jul-24	30-Nov-24	2023-2024
122306-23TAS-BS	Tasmania	Department of State Growth	Carlton Beach Road Webb Street DODGES FERRY	Install bollards	Not Started	\$40,000	1-Jul-24	30-Nov-24	2023-2024
122307-23TAS-BS	Tasmania	Department of State Growth	Blackstone Road Panorama Road BLACKSTONE HEIGHTS	Provide right turn lane	Not Started	\$440,000	1-Jul-24	30-Nov-24	2023-2024
122308-23TAS-BS	Tasmania	Department of State Growth	Highland Lakes Road from 0.70km to 69.1km north-west of Midland Highway BOTHWELL	Install safety barrier	Not Started	\$560,000	1-Jul-24	30-Nov-24	2023-2024
120870-22TAS-BS	Tasmania	Department of State Growth	George Street Balfour Street LAUNCESTON	Install kerb outstands	Not Started	\$17,000	1-Jul-24	31-Aug-24	2022-2023
120871-22TAS-BS	Tasmania	Department of State Growth	Maranoa Road Denison Street KINGSTON	Improve superelevation and skid resistance	Not Started	\$120,000	1-Jul-24	31-Aug-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120872-22TAS-BS	Tasmania	Department of State Growth	Percy Street Parker Street DEVONPORT	Install a roundabout	Complete	\$388,000	3-Oct-23	15-Dec-23	2022-2023
120873-22TAS-BS	Tasmania	Department of State Growth	Gilbert Street Percival Street LATROBE	Install a roundabout	In Progress	\$375,000	13-May-24	31-Aug-24	2022-2023
120874-22TAS-BS	Tasmania	Department of State Growth	Glenlusk Road 700m length, south of Molesworth Road GLENLUSK	Resurface road and install safety barrier	Complete	\$185,000	3-Jul-23	17-Aug-23	2022-2023
120875-22TAS-BS	Tasmania	Department of State Growth	Berriedale Road Intercity Cycleway BERRIEDALE	Install a refuge island	Complete	\$20,000	26-Apr-23	11-May-24	2022-2023
120876-22TAS-BS	Tasmania	Department of State Growth	Interlaken Road curve approx 11km south of Dennistoun Road junction INTERLAKEN	Widen road with sight benching on inside of curve	Not Started	\$78,000	1-Jul-24	30-Nov-24	2022-2023
120877-22TAS-BS	Tasmania	Department of State Growth	Fairtlough Street mid-block location between Main Road and Elizabeth Street PERTH	Install a zebra crossing on a flat top road hump	Complete	\$34,867	28-Aug-23	15-Sep-23	2022-2023
120878-22TAS-BS	Tasmania	Department of State Growth	Circassian Street Medea Street ST HELENS	Install a roundabout	Not Started	\$200,000	1-Jul-24	31-Aug-24	2022-2023
120879-22TAS-BS	Tasmania	Department of State Growth	Huon Road discrete locations along a 4km section between South Hobart and Fern Tree FERN TREE	Seal gravel shoulder	Complete	\$100,000	17-Oct-23	29-Nov-23	2022-2023
120880-22TAS-BS	Tasmania	Department of State Growth	White Hill Road 200m section, 2km east of Forcett FORCETT	Install safety barrier	Complete	\$30,000	17-Jul-23	9-Aug-23	2022-2023
120881-22TAS-BS	Tasmania	Department of State Growth	Bream Creek Road 400m section, 2km east of Kellevie KELLEVIE	Install safety barrier	Complete	\$45,375	17-Jul-23	9-Aug-23	2022-2023
120882-22TAS-BS	Tasmania	Department of State Growth	Collinsvale Road near Glenlusk Road junction COLLINSVALE	Install safety barrier	Complete	\$45,000	3-Jul-23	17-Aug-23	2022-2023
120883-22TAS-BS	Tasmania	Department of State Growth	Molesworth Road 1km west of Glenlusk Road junction GLENLUSK	Install safety barrier	Complete	\$75,000	3-Jul-23	17-Aug-23	2022-2023
120884-22TAS-BS	Tasmania	Department of State Growth	Plenty Valley Road 600m section, 4km west of Glenfern Road junction GLENFERN	Undertake road rehabilitation and improve delineation	Complete	\$255,870	4-Mar-24	5-Apr-24	2022-2023
120885-22TAS-BS	Tasmania	Department of State Growth	Bridge Safety Upgrade Bridges on Kentish Council's rural road network SHEFFIELD	Install safety barrier and terminals on bridges	Not Started	\$200,000	1-Jul-24	30-Nov-24	2022-2023
120886-22TAS-BS	Tasmania	Department of State Growth	Olivers Tourist Road 19km section between Merset River and Sheffield Main Road LIENA	Install safety barrier	Not Started	\$500,000	1-Jul-24	30-Nov-24	2022-2023
113015-21TAS-BS	Tasmania	Department of State Growth	Quail Street Medea Street ST HELENS	Install a mini-roundabout	Complete	\$65,000	20-Jul-22	23-Aug-22	2021-2022
113016-21TAS-BS	Tasmania	Department of State Growth	Brinktop Road curve 1.5km east of Prossers Road RICHMOND	Increase curve radius and road widening	Not Started	\$260,000	1-Jul-24	30-Nov-24	2021-2022
113017-21TAS-BS	Tasmania	Department of State Growth	Bridgenorth Road Long Plains Road - Stokes Lane BRIDGENORTH	Remodel intersection with staggered T layout	Complete	\$365,000	16-Jan-23	7-Jul-23	2021-2022
113018-21TAS-BS	Tasmania	Department of State Growth	Clydesdale Avenue near Easton Avenue WEST MOONAH	Install safety barrier and skid resistant surfacing	Complete	\$120,000	3-Oct-22	12-Oct-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113019-21TAS-BS	Tasmania	Department of State Growth	Mount Street Three Mile Line Road - Atkins Drive UPPER BURNIE	Install roundabout	In Progress	\$610,000	13-May-24	31-Oct-24	2021-2022
113020-21TAS-BS	Tasmania	Department of State Growth	Huon Highway Southbridge waste transfer station HUONVILLE	Relocate junction	Complete	\$552,109	13-Feb-23	5-Apr-23	2021-2022
113021-21TAS-BS	Tasmania	Department of State Growth	Main Street (Sheffield Main Road) High Street SHEFFIELD	Install a roundabout	Not Started	\$325,000	1-Jul-24	31-Oct-24	2021-2022
113022-21TAS-BS	Tasmania	Department of State Growth	Tasman Highway Lower Domain Road QUEENS DOMAIN	Remodel left turn slip lane	Not Started	\$122,980	1-Oct-24	30-Nov-24	2021-2022
113023-21TAS-BS	Tasmania	Department of State Growth	Arthur Highway Hawker Street South MURDUNNA	Relocate junction	Complete	\$97,500	6-Feb-23	2-Mar-23	2021-2022
113024-21TAS-BS	Tasmania	Department of State Growth	Railton Road in vicinity of Harveys Road MOLTEMA	Install safety barrier and skid resistant surfacing	Complete	\$28,000	5-Apr-24	18-Apr-24	2021-2022
113025-21TAS-BS	Tasmania	Department of State Growth	Second Avenue Eighth Avenue and Tenth Avenue WEST MOONAH	Install bollards	Complete	\$80,000	21-Sep-21	13-Oct-21	2021-2022
113026-21TAS-BS	Tasmania	Department of State Growth	Marys Hope Road Gentile Court ROSETTA	Improve sight distance	Complete	\$35,000	21-Sep-22	7-Oct-22	2021-2022
122326-23VIC-BS	Victoria	Victoria, Department of Transport	Orrvale Road 200m south of Doyles Road and Poplar Road ORRVALE	Replace cross intersection with a roundabout with splitter islands, linemarking, retro reflective pavement markers and lighting. Install sections of roadside barrier and mountable concrete aprons. Upgrade delineations along the route	In Progress	\$1,450,000	19-Apr-24	13-Dec-24	2023-2024
122327-23VIC-BS	Victoria	Victoria, Department of Transport	Axe Creek Road from Strathfieldsaye Road to Sutton Grange Road AXE CREEK	Reduce speed to 80 km/h. Delineation upgrades, shoulders and bellmouth sealing at high-risk curves with safety barriers at culvert crossings. Install splitter islands at Strathfieldsaye Road and Sutton Grange Road	Not Started	\$1,692,000	1-Jul-23	30-Jun-24	2023-2024
122328-23VIC-BS	Victoria	Victoria, Department of Transport	Coalville Road and Pearces Track Borrmans Road to McDonalds Track HERNES OAK	Reduce speed to 80km/h. Install splitter islands at Two Mile/Pearces and Pearces/McDonalds intersections. Improve delineation such as guidepost, curve warning sign and curve alignment markers and upgrade lighting at high risk intersections	In Progress	\$596,000	2-Apr-24	28-Jun-24	2023-2024
122329-23VIC-BS	Victoria	Victoria, Department of Transport	Koonwarra-Inverloch Road Koonwarra-Pound Creek Road LEONGATHA SOUTH	Install splitter islands and rumble strips on Pound Creek Road, improve linemarking and signage and upgrade street lighting	In Progress	\$655,200	22-Sep-23	28-Jun-24	2023-2024
122330-23VIC-BS	Victoria	Victoria, Department of Transport	Erskine Falls Road 1.3km north of Cora Lynn Court LORNE	Reduce speed to 80km/h. Install delineation upgrades, curve and advisory speed sign, speed limit signs and chevron alignment markers. Seal shoulders at high risk bends	In Progress	\$180,000	28-Feb-24	30-Sep-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
122331-23VIC-BS	Victoria	Victoria, Department of Transport	Botanic Road Queens Road WARRNAMBOOL	Upgrade existing roundabout with larger traffic islands, speed cushions, lane rationalisation, lighting upgrades and sharrows on approaches	In Progress	\$206,000	30-Oct-23	19-Jul-24	2023-2024
122332-23VIC-BS	Victoria	Victoria, Department of Transport	Russell Street Russell Street to Houston Street QUARRY HILL	Install median turning lanes with central islands, reduce speed to 50km/h, electronic 40km/h speed signs for remote school crossing and improve lighting	In Progress	\$316,000	31-May-24	30-Jun-25	2023-2024
122333-23VIC-BS	Victoria	Victoria, Department of Transport	Purvis Road Moe-Walhalla Road to North Road and Murray Road TANJIL SOUTH	Reduce the speed limit to 80 km/h, install safety barriers at high risk locations, and upgrade warning signs, guideposts and linemarking along the route	In Progress	\$150,000	30-Jan-24	30-Apr-24	2023-2024
122334-23VIC-BS	Victoria	Victoria, Department of Transport	Silvester Parade McPherson Boulevard ROXBURGH PARK	Install raised safety platform at the intersection of Silvester Parade and McPherson Boulevard with upgrades to lighting	In Progress	\$335,000	15-Mar-24	30-Sep-24	2023-2024
122335-23VIC-BS	Victoria	Victoria, Department of Transport	Marshalltown Road Bailey Street GROVEDALE	Construct wombat crossings on each approach to the existing roundabout, reconstruct centre island and splitter islands, apply new asphalt surface, install associated signage, construct associated road drainage and upgrade street lighting	In Progress	\$1,131,000	30-Oct-23	30-Apr-24	2023-2024
122336-23VIC-BS	Victoria	Victoria, Department of Transport	Tucks Road Punt Lane to 3km southeast of Punt Lane SHOREHAM	Install curve alignment markers and upgrade existing guideposts	In Progress	\$92,000	15-Sep-23	28-Jun-24	2023-2024
122337-23VIC-BS	Victoria	Victoria, Department of Transport	Beach Road Geelong Road to Kooringa Place TORQUAY	Install wombat crossing at Kooringa Place, median between Letham Lane and Eclipse Childcare, sharrow linemarking and 40km/h speed limit signs	In Progress	\$115,000	20-Dec-23	28-Jun-24	2023-2024
122338-23VIC-BS	Victoria	Victoria, Department of Transport	Harvest Home Road Redding Rise and Edenvale Boulevard WOLLERT	Adjust traffic signal phasing, from right-hand turn drop out phases to full controlled right turn phases on Harvest Home Road (main road) legs only	In Progress	\$54,000	1-Feb-24	28-Jun-24	2023-2024
122339-23VIC-BS	Victoria	Victoria, Department of Transport	Blackgate Road 350m west of Horseshoe Bend Road to 900m west of Point Impossible Road and Minya Lane MOUNT DUNEED	Install safety barrier with improved pavement linemarking, including audio-tactile linemarking. Extend 80km/h speed zone east of Horseshoe Bend Road intersection	In Progress	\$331,000	3-May-24	30-Aug-24	2023-2024
122340-23VIC-BS	Victoria	Victoria, Department of Transport	Nyora-St Helier Road from 0.75km to 4.6km south of South Gippsland Highway LOCH	Improved delineation (advisory signage, guideposts, linemarking) and seal widening	In Progress	\$593,250	2-Apr-24	31-Oct-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
122341-23VIC-BS	Victoria	Victoria, Department of Transport	Tarneit Road Bethany Road TARNEIT	Install raised safety platforms on through-lanes for Bethany Road approaches with modification of left-turn signal phasing to allow for pedestrian head-start	In Progress	\$287,000	21-Feb-24	28-Jun-24	2023-2024
122342-23VIC-BS	Victoria	Victoria, Department of Transport	Twentieth Street Deakin Avenue MILDURA	Full intersection upgrade including Vehicle Activated Warning System, new signage including stop signs, splitter islands, kerb returns, intersection lighting, improved drainage and pavement reconstruction and widening	In Progress	\$1,345,000	31-Oct-23	30-Apr-25	2023-2024
122343-23VIC-BS	Victoria	Victoria, Department of Transport	Grand Boulevard Hanson Road and Hamilton Hume Parade CRAIGIEBURN	Install raised safety platforms on the eastern and western approaches to the roundabout	In Progress	\$186,000	1-Mar-24	30-Aug-24	2023-2024
122344-23VIC-BS	Victoria	Victoria, Department of Transport	Hilton Street Isla Avenue GLENROY	Install wombat crossing on the south leg (Isla Avenue) of the intersection, combined with lighting upgrades and associated linemarking and signage works	In Progress	\$184,000	18-Jan-24	28-Jun-24	2023-2024
122345-23VIC-BS	Victoria	Victoria, Department of Transport	Hammond Road Logis Boulevard and Rodeo Drive DANDENONG SOUTH	Reprogram traffic signals to fully control right turns	In Progress	\$117,000	28-Mar-24	30-Aug-24	2023-2024
122346-23VIC-BS	Victoria	Victoria, Department of Transport	McDonalds Track Kettles Road to Steeles Road LANG LANG	Upgrade delineation including guideposts and audio-tactile line marking, provide sealed shoulder south-east of Range Road and install flexible barrier on the outside of high risk curves	In Progress	\$264,000	26-Apr-24	16-Sep-24	2023-2024
122347-23VIC-BS	Victoria	Victoria, Department of Transport	Ovando Street Belgrove Street PRESTON	Install kerb outstand on the southeast corner of the intersection and relocation of the hold line, installation of raised safety platforms on Ovando Street with extension of parking bans and advanced warning signage	In Progress	\$104,000	30-Jun-23	27-May-24	2023-2024
122348-23VIC-BS	Victoria	Victoria, Department of Transport	Athol Road Springvale Road to Corrigan Road SPRINGVALE SOUTH	Install raised safety platforms	In Progress	\$342,000	28-Jun-24	28-Mar-25	2023-2024
122349-23VIC-BS	Victoria	Victoria, Department of Transport	View Road Lightwood Road to Heatherton Road SPRINGVALE	Install raised safety platforms	In Progress	\$282,000	28-Jun-24	23-Dec-24	2023-2024
122350-23VIC-BS	Victoria	Victoria, Department of Transport	Valley Street Haughton Road from Eva Street to Jason Street OAKLEIGH SOUTH	Install flat top speed humps along route with modification of the median island west of Foran Grove	In Progress	\$343,000	15-Nov-23	28-Jun-24	2023-2024
122351-23VIC-BS	Victoria	Victoria, Department of Transport	Perry Street Ryan Avenue WANGARATTA	Install splitter islands at Ryan Avenue on both approaches, sight line improvements for motorists exiting Ryan Avenue at Perry Street, and relocation of the hold line closer to Perry Street	Not Started	\$201,000	1-Jul-23	30-Jun-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
122352-23VIC-BS	Victoria	Victoria, Department of Transport	King Street Hawke Street WEST MELBOURNE	Install fully controlled right turns with bonus left turns on King Street outside peak periods with filtering right turns during peaks. Install Give Way to Pedestrians signs and upgrade street lighting with Disability Discrimination Act improvements	In Progress	\$762,000	15-Dec-23	7-Oct-24	2023-2024
122353-23VIC-BS	Victoria	Victoria, Department of Transport	Widford Street Freda Street to Jacana Avenue BROADMEADOWS	Construct flat top road hump at the existing pedestrian operated sign and on the north leg of the Jacana Avenue roundabout. Reduce existing speed limit from 60km/h to 40km/h	In Progress	\$458,000	17-Jan-24	30-Aug-24	2023-2024
122354-23VIC-BS	Victoria	Victoria, Department of Transport	Albion Street De Carle Street BRUNSWICK	Install raised wombat crossing and speed cushion on the south and north leg of the intersection with lighting upgrades	In Progress	\$212,000	1-Nov-24	17-Mar-25	2023-2024
122355-23VIC-BS	Victoria	Victoria, Department of Transport	Henry Road Village Way and Caversham Drive OFFICER	Implement fully controlled right turning movements with lanterns upgrades and an additional long queue loop for the eastern approach right turn lane	In Progress	\$83,000	12-Apr-24	26-Jul-24	2023-2024
122356-23VIC-BS	Victoria	Victoria, Department of Transport	Pigdon Street Garton Street PRINCES HILL	Install Watch for Cyclists advance warning signs on both Pigdon Street approaches with sharrow linemarking within the roundabout	Complete	\$42,000	17-Nov-23	29-Apr-24	2023-2024
122357-23VIC-BS	Victoria	Victoria, Department of Transport	Sloane Street Western Highway to Patrick Street STAWELL	Speed reduction, construct two roundabouts at Shirreff Street and Cooper Street and install central median and kerb outstands with upgraded signage and pavement markings	In Progress	\$1,986,600	5-Dec-23	20-Dec-24	2023-2024
122358-23VIC-BS	Victoria	Victoria, Department of Transport	Carson Street Stevenson Street KEW	Install speed cushions on approach to the roundabout with warning signage	In Progress	\$34,000	4-Dec-23	18-Jul-24	2023-2024
122359-23VIC-BS	Victoria	Victoria, Department of Transport	Glen Huntly Road Booran Road CAULFIELD SOUTH	Install Give Way to Pedestrians signs, primary signal heads on south and east approaches and update signal infrastructure to support new hardware	In Progress	\$137,550	4-Apr-24	18-Oct-24	2023-2024
122360-23VIC-BS	Victoria	Victoria, Department of Transport	Marretts Road Strzelecki Highway to Frys Track HERNES OAK	Reduce speed limit from 100km/h to 80 km/h and install targeted safety barrier at high risk locations, with associated signage and lighting improvements	In Progress	\$711,000	2-Apr-24	28-Jun-24	2023-2024
122361-23VIC-BS	Victoria	Victoria, Department of Transport	Dandenong Road Westall Road CLAYTON SOUTH	Update lanterns including LED and mast arm upgrades on approaches to Dandenong Road	In Progress	\$690,000	22-Sep-23	26-Jun-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
122362-23VIC-BS	Victoria	Victoria, Department of Transport	Charlotte Street and Meriton Place Murdock Street CLAYTON SOUTH	Install raised flat top platform at Charlotte Street and Meriton Place intersection, with streetlighting upgrades, kerb outstands on Meriton Place and threshold treatments on Murdock Street, including painted splitter islands and lighting upgrades	In Progress	\$384,000	15-Apr-24	30-Sep-24	2023-2024
122363-23VIC-BS	Victoria	Victoria, Department of Transport	Gladesville Boulevard McLeod Road PATTERSON LAKES	Construct asphalt speed cushions on McLeod Road and raised safety platforms on Gladesville Boulevard with associated signage	In Progress	\$142,000	15-Apr-24	30-Sep-24	2023-2024
122364-23VIC-BS	Victoria	Victoria, Department of Transport	Dunns Road Mornington-Tyabb Road to Craigie Road MOUNT MARTHA	Install raised safety platforms along Dunns Road	In Progress	\$338,000	2-Jan-24	28-Jun-24	2023-2024
122365-23VIC-BS	Victoria	Victoria, Department of Transport	St Killian Road Plumbridge Street WHITE HILLS	Install splitter islands with additional regulatory signage on minor road approaches and street lighting upgrades	In Progress	\$195,000	31-May-24	30-Jun-25	2023-2024
122366-23VIC-BS	Victoria	Victoria, Department of Transport	Woodlee Street David Street to Heatherston Road DANDENONG	Install raised safety platforms along Woodlee Street	In Progress	\$204,000	28-Jun-24	23-Dec-24	2023-2024
122367-23VIC-BS	Victoria	Victoria, Department of Transport	Edwards Road Kathleen Terrace to Dile Road MAIDEN GULLY	Install safety barriers with motorcycle safety measures outside of high-risk curves and minor safety improvements at intersections and high risk culverts. Upgrade delineation including chevron alignment markers and linemarking. Reduce speed to 80km/h	In Progress	\$1,079,000	31-May-24	30-Jun-25	2023-2024
122368-23VIC-BS	Victoria	Victoria, Department of Transport	Bendigo City Centre High Pedestrian Activity Area Williamson Street, Millison Street, McLaren Street and Mundy Street BENDIGO	Install raised priority crossings and traffic calming devices at all four intersections. Installation of traffic calming measures on midblock Mollison and McLaren Streets	In Progress	\$324,000	31-May-24	30-Jun-25	2023-2024
122369-23VIC-BS	Victoria	Victoria, Department of Transport	Arthurs Seat Road White Hill Road to Shoreham Road RED HILL	Install barrier with motorcycle protection and terminals, install curve alignment markers and upgrade retro reflective pavement markers, signage and guideposts	In Progress	\$546,000	15-Dec-23	28-Jun-24	2023-2024
122370-23VIC-BS	Victoria	Victoria, Department of Transport	Benalla Street from 35m north-east of Barkly Street to 50m south-west of Nunn Street BENALLA	Relocate splitter islands and hold lines at the intersections of Benalla Street and Carrier Street, Smythe Street and Barkly Street. Relocate hold lines at the intersection of Benalla Street and Nunn Street	In Progress	\$255,000	8-Dec-23	31-Dec-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
122371-23VIC-BS	Victoria	Victoria, Department of Transport	Pigdon Street Canning Street CARLTON NORTH	Relocate existing raised safety platforms on the east and west approaches closer to the intersection. Construct Kerb outstands on the northwest and southeast quadrants of the intersection	Not Started	\$173,000	1-Jul-23	30-Jun-24	2023-2024
122372-23VIC-BS	Victoria	Victoria, Department of Transport	Tambo Upper Road Nethercotes Road to 700m east of Jennings Road BRUTHEN	Install additional guardrail at high risk locations with audio-tactile linemarking and improved delineation	In Progress	\$280,096	22-Nov-23	28-Jun-24	2023-2024
122373-23VIC-BS	Victoria	Victoria, Department of Transport	Minerva Road Church Street to Herne Street HERNE HILL	Install two wombat crossings with associated signage and lighting and widen footpath. Construct raised intersection and reconfigure the signals to provide dedicated turning lanes and fully controlled right turn	In Progress	\$618,000	29-Feb-24	28-Jun-24	2023-2024
122374-23VIC-BS	Victoria	Victoria, Department of Transport	Brady Road Gladstone Road to Dandenong Valley Highway DANDENONG NORTH	Install four raised safety platforms, two raised platform intersection and upgrade zebra crossing at shops to wombat zebra crossing	In Progress	\$1,306,000	23-Apr-24	23-Apr-25	2023-2024
122375-23VIC-BS	Victoria	Victoria, Department of Transport	The Esplanade Beach Road to Zeally Bay Road TORQUAY	Reduce speed limit to 40 km/h, install wombat crossing on Beach Road at The Esplanade and traffic lane narrowing, reallocate road space to separation between traffic and cyclists and install green pavement at conflict points	In Progress	\$180,000	2-Jan-24	28-Jun-24	2023-2024
122376-23VIC-BS	Victoria	Victoria, Department of Transport	Liddiard Road Shakespeare Street TRARALGON	Install speed cushions on approach and exit legs just in advance of the pedestrian footpath crossing point	In Progress	\$367,000	2-Apr-24	28-Jun-24	2023-2024
122377-23VIC-BS	Victoria	Victoria, Department of Transport	Wangaratta-Kilfeera Road 200m south and 200m north of Soldiers Lane GRETA	Install curve delineation such as signage, chevron alignment markers and guideposts, and provide shoulder sealing and widening (including bellmouth at Soldiers Road) and linemarking and Give Way signage at intersection	In Progress	\$155,000	31-Oct-23	28-Jun-24	2023-2024
122378-23VIC-BS	Victoria	Victoria, Department of Transport	Dana Street Raglan Street South BALLARAT CENTRAL	Construct roundabout with splitter islands and install separated pedestrian/bicycle paths	In Progress	\$615,000	8-Apr-24	31-Jan-25	2023-2024
122379-23VIC-BS	Victoria	Victoria, Department of Transport	Mill Road from 50m north of Dalyston-Glen Forbes Road to 3500m north of Dalyston Glen Forbes Road DALYSTON	Install shoulder sealing and widening, tactile edgelines and improved delineation such as advisory signage, guideposts and linemarking	In Progress	\$422,100	15-Dec-23	31-Jul-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
122380-23VIC-BS	Victoria	Victoria, Department of Transport	Fenton Street from 50m south-east of Anderson Street to Holmes Road BENDIGO	Construct solid median, raised safety platforms/crossings, lane narrowing and movement bans. Construct footpath connections and priority crossings	In Progress	\$344,000	31-May-24	30-Jun-25	2023-2024
122381-23VIC-BS	Victoria	Victoria, Department of Transport	Fischer Street Zeally Bay Road to Centreside Drive TORQUAY	Modify the roundabouts of Zeally Bay Road, Darian Road, Inshore Drive and Centreside Drive. Install midblock raised safety platforms at key locations	In Progress	\$584,000	20-Dec-23	30-Aug-24	2023-2024
122382-23VIC-BS	Victoria	Victoria, Department of Transport	Banyule Road Plenty River Trail to Henty Road VIEWBANK	Install safety barriers and sealed shoulders, improve delineation, install additional bicycle linemarking and upgrade warning signage	In Progress	\$396,000	8-Apr-24	30-Oct-24	2023-2024
120088-22VIC-BS	Victoria	Victoria, Department of Transport	Bogong High Plains Road 14km South-West of Omeo Highway ANGLERS REST	Install safety barriers, new advance warning signage at corners, dragon's teeth linemarking on corner approaches, new guideposts and audio tactile centerline	In Progress	\$299,218	31-May-23	28-Jun-24	2022-2023
120089-22VIC-BS	Victoria	Victoria, Department of Transport	Quarry Road Approximately 210m north of intersection with Brown Coalmine Road and approximately 170m south of in YALLOURN NORTH	Install safety barriers at two bends. Improve delineation, including curve warning, road markings, raised pavement markers, advisory speed signs and install safety barriers. Reduced lane width around bends using edgelines	Complete	\$265,000	1-Sep-22	30-Jun-23	2022-2023
120090-22VIC-BS	Victoria	Victoria, Department of Transport	Ironbark Road from Collins Street to Yan Yean Road DIAMOND CREEK	Seal shoulders, install traffic islands, kerb and channels, safety barriers, and signage and improve delineation	In Progress	\$1,203,000	21-Oct-22	1-Jul-24	2022-2023
120091-22VIC-BS	Victoria	Victoria, Department of Transport	Wood Street Holdsworth Road to Havilah Road LONG GULLY	Install midblock pedestrian crossing facilities and median turn lane. Install shared path and footpath on the north side of Wood Street. Modify on-street parking, narrow lane and improve delineation	Complete	\$676,000	9-Mar-23	15-Aug-23	2022-2023
120092-22VIC-BS	Victoria	Victoria, Department of Transport	Fogartys Gap Road Woodbrook Road RAVENSWOOD SOUTH	Widen road to include 1.5m sealed shoulders, improve delineation, extend culverts with trafficable end walls and remove roadside hazards	In Progress	\$1,200,847	17-Jan-23	28-Jun-24	2022-2023
120093-22VIC-BS	Victoria	Victoria, Department of Transport	Monash Road Shanahan Parade NEWBOROUGH	Reduce speed limit and install painted centre median and parking lines, raised wombat crossings with flashing lights and street lighting and Give Way linemarking and signage on minor legs	In Progress	\$605,850	21-Oct-22	29-Jul-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120094-22VIC-BS	Victoria	Victoria, Department of Transport	Geelong Road Mitford Parade and Whitley Parade WEST FOOTSCRAY	Modify Geelong Road median and intersections of Mitford Parade and Whitley Parade to ban right turns from side streets. Narrow service road at Mitford Parade to reinforce one-way restriction. Install Wombat crossing and speed hump on service road	In Progress	\$542,000	6-Apr-23	26-Jun-24	2022-2023
120095-22VIC-BS	Victoria	Victoria, Department of Transport	Inglis Road Approximately 200m northwest of Beaconsfield-Emerald Road BERWICK	Install safety barriers on the north side of the bend	Complete	\$132,328	31-Aug-22	31-May-23	2022-2023
120096-22VIC-BS	Victoria	Victoria, Department of Transport	Nungurner Road 550m east of Rosherville Road and 600m west of Nungurner Jetty Road NUNGURNER	Install new dragon's teeth linemarking on approach to a number of corners and improve delineation	Complete	\$83,452	31-Mar-23	28-Sep-23	2022-2023
120097-22VIC-BS	Victoria	Victoria, Department of Transport	Sydney Road Lynch Road FAWKNER	Upgrade traffic signals by fully controlling the U-turn manoeuvre (introduce new phase), new additional mast arm on south leg and street lighting improvements at intersection.	Complete	\$307,000	13-Apr-23	1-Jul-24	2022-2023
120098-22VIC-BS	Victoria	Victoria, Department of Transport	Dyson Drive Coltman Plaza LUCAS	Install fully controlled right turn traffic signal phase on Dyson Drive, upgrade 2 lanterns and install additional lantern with arrows	In Progress	\$50,000	1-Nov-22	28-Jun-24	2022-2023
120099-22VIC-BS	Victoria	Victoria, Department of Transport	Bridge Inn Road Wellington Street MERNDA	Install median island on Bridge Inn Road	Complete	\$165,000	21-Oct-22	30-Jun-23	2022-2023
120100-22VIC-BS	Victoria	Victoria, Department of Transport	Pearson Street Albert Street BRUNSWICK WEST	Install speed cushions on all four approach legs of the roundabout, associated linemarking and signage works. Upgrade street lighting and linemarking of additional bike sharrows on the Pearson Street approaches	Complete	\$70,000	21-Oct-22	30-Jun-23	2022-2023
120101-22VIC-BS	Victoria	Victoria, Department of Transport	Plenty Road David Street PRESTON	Install turning bans, east splitter island, new signage and linemarking modifications.	In Progress	\$320,000	1-Jul-22	30-Jun-23	2022-2023
120102-22VIC-BS	Victoria	Victoria, Department of Transport	Horseshoe Bend Road South Beach Road TORQUAY	Upgrade roundabout including raised platforms, modifications to paved annulus and gateway treatment, install sign and delineation upgrades, install green bike lanes at conflict zones. Reduce speed limit from 60 to 50kph	Not Started	\$221,000	24-Dec-21		2022-2023
120103-22VIC-BS	Victoria	Victoria, Department of Transport	Outlook Drive Thames Street to Brady Road DANDENONG NORTH	Install raised safety platforms at two locations and modify parking lane line on both sides of the road	In Progress	\$152,000	20-Dec-23	31-May-24	2022-2023
120104-22VIC-BS	Victoria	Victoria, Department of Transport	Cape Otway Road 1.5km west of Winchelsea - Deans Marsh Road WINCHELSEA	Install safety barrier at high risk locations, upgrade delineation and reduce speed limit from 100 to 80km/h	In Progress	\$263,000	15-Mar-23	2-Apr-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120105-22VIC-BS	Victoria	Victoria, Department of Transport	Bass Valley Road Main Road to approximately 450m north of the South Gippsland Highway overpass BENA	Install road safety barrier and motorcycle underrun protection, standard and augmented curve warning signs, including chevron alignment markers and dragon's teeth pavement markings. Reduce speed limits from 100km/h to 80km/h and 60km/h to 50km/h	Complete	\$150,000	10-Nov-22	4-Jan-24	2022-2023
120106-22VIC-BS	Victoria	Victoria, Department of Transport	Bald Hill Road McDonalds Drain Road to Five Mile Road PAKENHAM	Install a basic right turn at the Bald Hill Road and Five Mile Road intersection and reduce speed limit from 100 km/h to 80 km/h. Duplication of side road intersection warning signs	Complete	\$444,000	26-May-23	14-Mar-24	2022-2023
120107-22VIC-BS	Victoria	Victoria, Department of Transport	Inkerman Street Westbury Street ST KILDA EAST	Install Give Way to Pedestrians flashing LED signs on all four corners of intersection. Modify signal phasing to allow for early start for pedestrians	Complete	\$175,000	21-Oct-22	28-Jun-24	2022-2023
120108-22VIC-BS	Victoria	Victoria, Department of Transport	Exford Road Cheryl Street MELTON SOUTH	Modify signal phasing to allow for early crossing start for pedestrians	Complete	\$263,000	21-Oct-22	25-Mar-24	2022-2023
120109-22VIC-BS	Victoria	Victoria, Department of Transport	Sydenham Inlet Road Coast Road to 1.9km west of Coast Rd BEMM RIVER	Install new linemarking, including dragon's teeth on corner approaches, warning and delineation signage and guideposts. Install safety barriers with rub rail and safety end terminals	Complete	\$187,503	31-Mar-23	20-Oct-23	2022-2023
120110-22VIC-BS	Victoria	Victoria, Department of Transport	Ghazeepore Road Coombes Road to Blackgate Road FRESHWATER CREEK	Install safety barriers to high risk sections of Ghazeepore Road. Improve delineation at intersections and grading to a consistent 6.5m corridor	In Progress	\$299,000	15-Mar-23	31-Jul-24	2022-2023
120111-22VIC-BS	Victoria	Victoria, Department of Transport	Mahoneys Road Edgars Road THOMASTOWN	Install left turn lane with realigned slip lane, Pedestrian Operated Signals on slip lane, extension to the traffic island and improve signal visibility on all approaches. Install bicycle ramp and safety barrier	In Progress	\$1,971,000	18-Nov-22	31-Dec-24	2022-2023
120112-22VIC-BS	Victoria	Victoria, Department of Transport	Queen Street Wilson Street COLAC	Install wombat crossings and improve delineation with upgraded linemarking, raised pavement markers, warning signs and street lighting	In Progress	\$345,712	29-Aug-23	31-Jul-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120113-22VIC-BS	Victoria	Victoria, Department of Transport	Lygon Street Barkly Street BRUNSWICK EAST	Install raised safety platform on the east leg of the intersection on Barkly Street, combined with a high visibility green bike lane on Lygon Street immediately east of Barkly Street	Complete	\$169,000	21-Oct-22	2-Apr-24	2022-2023
120114-22VIC-BS	Victoria	Victoria, Department of Transport	Colchester Road 67 metres south-west from Skye Street Trade Way to Eycot Street KILSYTH SOUTH	Upgrade street lighting and install five new impact-absorbent poles	Complete	\$222,000	30-May-23	30-Apr-24	2022-2023
120115-22VIC-BS	Victoria	Victoria, Department of Transport	Atkins Road Mathisons Road WURDIBOLUC	Reduce speed limit, install safety barriers at high-risk locations and remove roadside hazards. Upgrade linemarking, narrow lanes and widen shoulders and improve delineation	In Progress	\$488,000	6-Mar-23	28-Feb-25	2022-2023
120116-22VIC-BS	Victoria	Victoria, Department of Transport	Mount Alexander Road Mooltan Street TRAVANCORE	Install illuminated LED bicycle warning signs, bicycle detectors for inbound cyclists and amber colour ground stud lights on bicycle linemarking. Convert Little Princess Street to a one-way street.	In Progress	\$1,467,000	19-Jan-23	9-Jul-29	2022-2023
120117-22VIC-BS	Victoria	Victoria, Department of Transport	Railway Parade 1.5km section south east of Chandler Road NOBLE PARK	Install raised safety platforms at two mid-block locations and a raised platform intersection at existing Pedestrian Operated Signals plus parking lane linemarking	In Progress	\$484,000	22-Dec-23	21-Jun-24	2022-2023
120118-22VIC-BS	Victoria	Victoria, Department of Transport	Beach Street McMahons Road FRANKSTON	Install raised safety platform ramps on main approaches, with splitter islands, kerb outstands and lighting	Complete	\$320,380	2-Jan-23	31-Jul-24	2022-2023
120119-22VIC-BS	Victoria	Victoria, Department of Transport	Browns Road 1.1km section south of Police Road NOBLE PARK NORTH	Install raised safety platforms and upgrade raised platform treatment of existing school crossings	In Progress	\$433,000	29-Aug-23	24-May-24	2022-2023
120120-22VIC-BS	Victoria	Victoria, Department of Transport	McDonalds Track, Heylens Road and Yannathan Road from Cams Road to Hogans Road NYORA	Reduce speed from 100km/h to 80km/h. Install delineation and guideposts suited to fog conditions	Complete	\$326,000	10-Nov-22	29-Feb-24	2022-2023
120121-22VIC-BS	Victoria	Victoria, Department of Transport	Vary Street Churchill Road MORWELL	Reduce speed from 60km/h to 50km/h. Install speed cushions and delineation	Complete	\$349,650	1-Sep-22	2-Nov-23	2022-2023
120122-22VIC-BS	Victoria	Victoria, Department of Transport	Eureka Street Fussell Street BALLARAT EAST	Install roundabout central island, kerb extensions, longer splitter islands and separated pedestrian/bicycle path. Install edge lines and painted islands to narrow approach lanes and kerb outstands to protect parking	Complete	\$354,000	5-Sep-23	28-Jun-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120123-22VIC-BS	Victoria	Victoria, Department of Transport	Williamstown North Industrial Precinct Various locations in the vicinity of Churchill Street and Chelmsford Street WILLIAMSTOWN NORTH	Install raised intersections at Albermarle Street and Churchill Street and Tennyson Street and Churchill Street, and flat-top humps on approaches to the intersections of Chelmsford Street and Churchill Street and Tennyson Street and Orange Street	Complete	\$276,000	21-Oct-22	28-Jun-24	2022-2023
120124-22VIC-BS	Victoria	Victoria, Department of Transport	Lynnes Road 700m west of Pennell Court WATTLE BANK	Reduce speed limit, upgrade threshold/gateway treatment and improve night time delineation	Complete	\$278,184	17-Nov-22	9-May-24	2022-2023
120125-22VIC-BS	Victoria	Victoria, Department of Transport	Ripon Street Urquhart Street BALLARAT CENTRAL	Construct a roundabout with kerb extensions, splitter islands and separated bicycle lanes through the intersection, with edge lines and painted islands to narrow approach lanes and kerb outstands to protect parking	In Progress	\$464,000	5-Sep-23	28-Jun-24	2022-2023
120126-22VIC-BS	Victoria	Victoria, Department of Transport	Salt Creek Road 3km section south of Bulgana Road CONCONGELLA	Reshape pavement to reduce crossfall, flatten side slope, improve superelevation. Widen and seal multiple bends section. Increase radius at one bend. Install speed advisory, curve warning and delineation signs. Remove trees from the road edge	Complete	\$212,000	30-Aug-23	7-May-24	2022-2023
120127-22VIC-BS	Victoria	Victoria, Department of Transport	Bona Vista Road Pine Grove, Gibson Road, Emerald Drive, Lovell Drive and East West Road WARRAGUL	Install Raptor Pole Protector Crash Cushion at Emerald Drive, shoulder sealing/edgelines and bus stop area formalisation along Bona Vista Road; lighting and stop controls at Gibson Road; and lighting at Pine Grove	Complete	\$225,000	27-Feb-23	29-Nov-24	2022-2023
120128-22VIC-BS	Victoria	Victoria, Department of Transport	Kennewell Street Scott Street WHITE HILLS	Install splitter islands, raised safety platforms and Install street lighting	Complete	\$180,000	9-Mar-23	15-Aug-23	2022-2023
120129-22VIC-BS	Victoria	Victoria, Department of Transport	Burke Street 3km section east of Moores Road WARRAGUL	Install raised safety platforms/pedestrian crossings with lighting. Upgrade safety barriers, drainage and road marking	Complete	\$418,000	17-Feb-23	22-Mar-24	2022-2023
120130-22VIC-BS	Victoria	Victoria, Department of Transport	Lardners Track Lardner Road and Danes Road WARRAGUL	Install mountable splitter islands, dragon's teeth linemarking and widen intersection. Upgrade signage, linemarking and safety barriers	In Progress	\$208,000	30-Nov-23	27-Jun-25	2022-2023
120131-22VIC-BS	Victoria	Victoria, Department of Transport	Bracewell Street McCormacks Road, Caldwell's Road and Evely Street EAGLEHAWK	Install splitter Islands and upgrade street lighting	Complete	\$142,000	9-Mar-23	15-Aug-23	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
120132-22VIC-BS	Victoria	Victoria, Department of Transport	Maryvale Road and Morwell-Maryvale Rd Hannah Street and Old Melbourne Road MORWELL	Upgrade Intersection at Old Melbourne Road and Hannah Street. Install safety barrier and audio linemarking	In Progress	\$369,600	21-Oct-22	31-May-24	2022-2023
120133-22VIC-BS	Victoria	Victoria, Department of Transport	Eureka Street Otway Street South BALLARAT EAST	Install central median strip with kerb returns to improve sight distance from Otway Street. Improved delineation and lane narrowing with pedestrian refuges, pram crossings, bicycle lanes and parking lanes	Complete	\$160,000	5-Sep-23	28-Jun-24	2022-2023
120134-22VIC-BS	Victoria	Victoria, Department of Transport	Kepler Street Lava Street WARRNAMBOOL	Install larger central traffic island/splitter islands on all approaches and modify kerb. Upgrade public-lighting and install wombat crossings	In Progress	\$429,906	1-Nov-23	21-Jun-24	2022-2023
113456-21VIC-BS	Victoria	Victoria, Department of Transport	Kingston Road Church Parade KINGSTON	Realign the Church Parade approaches, formalisation of the intersection and removal of the slip lane	Complete	\$456,000	31-Mar-22	31-Mar-23	2021-2022
113457-21VIC-BS	Victoria	Victoria, Department of Transport	Hoddle Street Roseneath Street CLIFTON HILL	Install time-based fully control right turn movements on the Hoddle Street approaches, reconfigure Roseneath Street, install bicycle lanterns, upgrade street lighting	Complete	\$474,000	7-Dec-22	29-Apr-24	2021-2022
113458-21VIC-BS	Victoria	Victoria, Department of Transport	Princes Way 4km section west of Potter Road LONGWARRY NORTH	Install safety barriers, roundabout at Sand Road/Princes Way and raised splitter islands on all approaches, install raised safety platforms, lighting upgrades, 60 km/h speed at Sand Road/Princes Way intersection, 80 km/h speed limit on Princes Way	In Progress	\$1,622,000	31-May-24	30-Jun-25	2021-2022
113459-21VIC-BS	Victoria	Victoria, Department of Transport	Biggs Drive Murray Street WONTHAGGI	Install a Left In/Left Out treatment for Murray Street legs with no right turn, install pedestrian refuge for Biggs Drive, and install concrete aprons restricting car speeds, but allowing turning of design vehicles	Complete	\$222,000	4-Feb-22	30-Jun-22	2021-2022
113460-21VIC-BS	Victoria	Victoria, Department of Transport	Foster Street Dandenong Station access (east) DANDENONG	Upgrade existing zebra crossing to wombat crossing, reconstruct kerb ramps with Tactile Ground Surface Indicators	Complete	\$92,000	16-Mar-22	31-Mar-23	2021-2022
113461-21VIC-BS	Victoria	Victoria, Department of Transport	Milners Road from Parkinsons Road to Yarra Junction-Noojee Road YARRA JUNCTION	Install additional guardrail with motorcycle rail, replace existing legacy guardrail terminals, upgrade signage and guideposts, install Raised Reflective Pavement Markers	Complete	\$521,000	25-Apr-22	25-May-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113462-21VIC-BS	Victoria	Victoria, Department of Transport	Murray Road Chifley Drive PRESTON	Reprogram traffic signal to fully controlled right turns in off-peak periods, install flashing 'Give way to pedestrians' signs and provide a pedestrian priority phase, upgrade lanterns to LED	In Progress	\$246,000	31-Oct-23	28-Nov-24	2021-2022
113463-21VIC-BS	Victoria	Victoria, Department of Transport	Dana Street Dawson Street BALLARAT CENTRAL	Construct new larger curved splitter islands and kerb returns, Disability Discrimination Act-compliant pedestrian crossings on Dawson Street to allow for the left turn movement only from Dawson Street	Complete	\$60,000	10-Jan-22	27-May-22	2021-2022
113464-21VIC-BS	Victoria	Victoria, Department of Transport	Edward Road Paynes Road CHIRNSIDE PARK	Install full length turning lanes on Edward Road into Paynes Road and widen intersection for heavy vehicle movements, install a splitter island, relocate power poles further from traffic lanes, upgrade intersection lighting	In Progress	\$1,055,250	29-Feb-24	30-Apr-25	2021-2022
113465-21VIC-BS	Victoria	Victoria, Department of Transport	Police Road Gladstone Road DANDENONG NORTH	Install a flat top raised platform on Police Road	Complete	\$80,000	30-May-22	28-Mar-23	2021-2022
113466-21VIC-BS	Victoria	Victoria, Department of Transport	Autumn Street Minerva Road MANIFOLD HEIGHTS	Remodel roundabout, install wombat crossings, improved lighting and improved delineation	Complete	\$1,038,000	1-Feb-22	28-Jul-22	2021-2022
113467-21VIC-BS	Victoria	Victoria, Department of Transport	Kallista-Emerald Road 8km section west of Emerald-Monbulk Road KALLISTA	Install additional guardrail with motorcycle rub rail, upgrade line marking, signage, and guideposts, install Raised Reflective Pavement Markers	Complete	\$806,000	1-Dec-22	30-Nov-23	2021-2022
113468-21VIC-BS	Victoria	Victoria, Department of Transport	McCulloch Street Pearson Street BAIRNSDALE	Install wombat crossings, new signage and refresh existing line marking to improve delineation	Complete	\$166,210	11-Feb-22	29-Jul-22	2021-2022
113469-21VIC-BS	Victoria	Victoria, Department of Transport	Morell Street Ogden Street GLENROY	Install three raised safety platforms, and associated line markings and signage on the three legs of the intersection	Complete	\$56,000	27-Sep-21	9-Jun-22	2021-2022
113470-21VIC-BS	Victoria	Victoria, Department of Transport	Wellington Street Langridge Street COLLINGWOOD	Reprogram traffic signals to fully controlled right turn (FCRT) movements on Wellington Street and Langridge Street, reconfigure traffic lanes, remove splitter island on east leg, replace existing halogen traffic lanterns with LED traffic lanterns	In Progress	\$347,000	28-Jun-24	7-Apr-25	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113471-21VIC-BS	Victoria	Victoria, Department of Transport	Wood Street Laurel Street PRESTON	Reprogram the signalised intersection to fully controlled right turns from west to south, and refresh all line marking throughout the intersection. Replace existing street light bulbs with LED bulbs	Complete	\$97,000	1-Nov-21	29-Dec-22	2021-2022
113472-21VIC-BS	Victoria	Victoria, Department of Transport	Murray Valley Highway (Curlewis Street) Naretha Street SWAN HILL	Ban right turn and through traffic movements from Naretha Street, install a splitter island on the Naretha Street and larger signage. Naretha Street and the Murray Valley Highway will be widened to accommodate heavy vehicle turning paths	In Progress	\$511,000	24-Aug-21	23-Dec-24	2021-2022
113473-21VIC-BS	Victoria	Victoria, Department of Transport	Cape Otway Road between Considines Road and Hendy Main Road MORIAC	Install guard fence at hazardous poles and trees, widen shoulders and pavement widening, and improve delineation	In Progress	\$1,679,000	25-Mar-22	31-Jul-24	2021-2022
113474-21VIC-BS	Victoria	Victoria, Department of Transport	Victoria Street Nicholson Street RICHMOND	Install flashing 'Give Way to Pedestrians' signs on Victoria Street approaches, reprogram the signalised intersection to provide an early start for pedestrians crossing Victoria Street	Complete	\$99,000	2-Mar-23	28-Jun-24	2021-2022
113475-21VIC-BS	Victoria	Victoria, Department of Transport	Lever Street Gordon Street COBURG	Install raised safety platforms on four legs of the intersection of Gordon Street and Lever Street, associated kerb and channel re-alignment, line marking and signage	Complete	\$74,000	27-Sep-21	9-Jun-22	2021-2022
113476-21VIC-BS	Victoria	Victoria, Department of Transport	Camms Road near Lane Way CRANBOURNE	Install two Raised Safety Platforms on Camms Road	Complete	\$251,392	4-Mar-22	28-Apr-23	2021-2022
113477-21VIC-BS	Victoria	Victoria, Department of Transport	Nepean Highway Park Road CHELTENHAM	Ban right turn from Nepean Highway into Park Road during the morning peak and fully controlled right turn (FCRT) all other hours	Complete	\$189,000	1-Nov-21	8-Mar-22	2021-2022
113478-21VIC-BS	Victoria	Victoria, Department of Transport	Manks Road from Tooradin Station Road to Koo Wee Rup Road DALMORE	Install audio tactile centreline marking, reduce speed limit reduction to 80 km/h between Koo Wee Rup Road and approximately 200m – 250m west of Lea Road, install flexible w-beam safety barrier to shield three power poles	Complete	\$281,000	8-Apr-22	28-Feb-23	2021-2022
113479-21VIC-BS	Victoria	Victoria, Department of Transport	Princes Highway West (Murray Street) Gellibrand Street COLAC	Install electronic speed signage for daytime 40 km/h limit, fully controlled right turns on most signal approaches, pedestrian early start phases, Give Way to Pedestrian signs, improved signal sighting and a pedestrian refuge	In Progress	\$1,900,000	1-Jul-20	31-Dec-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113480-21VIC-BS	Victoria	Victoria, Department of Transport	Kendall Avenue Walker Street PARKVILLE	Install wombat crossings on all four legs of the intersection to slow vehicles, apply sharrows within the roundabout to increase awareness of cyclists	Complete	\$285,000	28-Feb-22	29-Jun-23	2021-2022
113481-21VIC-BS	Victoria	Victoria, Department of Transport	Evans Street Brook Street SUNBURY	Introduce a pedestrian only signal phase and remove pedestrian movements from the other signal phases	Complete	\$169,000	10-Mar-22	24-Aug-22	2021-2022
113482-21VIC-BS	Victoria	Victoria, Department of Transport	Wilsons Road Westmorland Street ST ALBANS PARK	Install splitter islands and new lighting scheme	Complete	\$185,000	25-Feb-22	29-Jun-22	2021-2022
113483-21VIC-BS	Victoria	Victoria, Department of Transport	Macclesfield Road 3.3km section south of Tschampions Road MACCLESFIELD	Install guardrail on corners with motorcycle rub rail, upgrade signage with Chevron Alignment Markers used on corners, install line marking and raised reflective pavement markers, upgrade guideposts	In Progress	\$394,000	10-Dec-21	31-Jan-25	2021-2022
113484-21VIC-BS	Victoria	Victoria, Department of Transport	Tennyson Street entrance to Southland Shopping Centre HIGHETT	Install kerb outstands, splitter island for left turn lane, further chevron linemarking on Tennyson Street and install advisory signage on Tennyson Street	Complete	\$119,000	4-Feb-22	16-Dec-22	2021-2022
113485-21VIC-BS	Victoria	Victoria, Department of Transport	Meredith-Steiglitz Road Pioneer Ridge Road MEREDITH	Install safety barrier with motorcycle rub rail and approved end terminals to the reverse curves on the west approach to Coopers Bridge. Install solar-powered Vehicle Activated flashing warning signs on west approach to bridge	Complete	\$301,000	30-Jul-21	28-Jun-22	2021-2022
113486-21VIC-BS	Victoria	Victoria, Department of Transport	Bloomfield Road Kingsclere Avenue KEYSBOROUGH	Install raised intersections and raised platforms along Bloomfield Road	Complete	\$736,000	5-Sep-22	27-Mar-24	2021-2022
113487-21VIC-BS	Victoria	Victoria, Department of Transport	Reynard Street Hillview Avenue PASCOE VALE SOUTH	Install a bus-friendly raised safety platform on Reynard Street, east of Hillview Avenue, install green bicycle lane treatment along Reynard Street at the intersection with Hillview Avenue, install associated signage and line marking	Complete	\$32,000	27-Sep-21	9-Jun-22	2021-2022
113488-21VIC-BS	Victoria	Victoria, Department of Transport	Hargreaves Street Baxter Street BENDIGO	Construct splitter islands and raised crossings/safety platforms on minor road approaches, lighting improvements and warning signs	Complete	\$91,000	22-Oct-21	31-Oct-22	2021-2022
113489-21VIC-BS	Victoria	Victoria, Department of Transport	Redleap Avenue between Centenary Drive and Childs Road MILL PARK	Construct raised pavements midblock between Buckmaster Drive and Centenary Drive, including one wombat crossing	Complete	\$140,000	25-Mar-22	30-Aug-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113490-21VIC-BS	Victoria	Victoria, Department of Transport	Seventeenth Street 100m north west of Benetook Avenue MILDURA	Construct raised safety platforms, painted island squeeze points with 80 to 60km/h speed reduction, stop to give way on minor road approaches. Seal shoulders, upgrade signage, and reduce speed from 100 to 80km/h on major road approaches	Complete	\$1,316,000	17-Dec-21	30-Apr-24	2021-2022
113491-21VIC-BS	Victoria	Victoria, Department of Transport	Craddocks Road between Turnbull Court and Whites Road SMYTHESDALE	Install safety barriers on curves. Install barrier line along entire length of Craddocks Road with no overtaking. Install appropriate signage including Chevron Alignment Markers and reduced speed limit of 60km/hr	Complete	\$360,000	30-Jul-21	27-Jun-22	2021-2022
113492-21VIC-BS	Victoria	Victoria, Department of Transport	Timms Road 3km section from Drouin-Korumburra Road POOWONG	Install guideposts suited to fog conditions, painted edge lines, Douin-Korumburra Road intersection improvements, safety barrier, advanced curve warning signs, advisory speed signs, Chevron Alignment Markers and asphalt surfacing	Complete	\$834,750	1-Jul-20	30-Sep-24	2021-2022
113493-21VIC-BS	Victoria	Victoria, Department of Transport	Barwarre Road Marshalltown Road MARSHALL	Install wombat crossings on all approaches, appropriate signage and delineation, new line marking, Raised Reflective Pavement Markers and sharrow marking on all approaches	Complete	\$638,000	27-Aug-21	7-Jun-22	2021-2022
113494-21VIC-BS	Victoria	Victoria, Department of Transport	Ferguson Street Melbourne Road WILLIAMSTOWN	Install green pavement, sharrows at Douglas Parade, raised pedestrian crossings at Bath Place and near Rosny Place, electronic 40km/h signs, kerb outstands at Lyons Street, reconfigure median opening at Bath Place and reinstate faded line marking	Complete	\$298,000	1-Dec-21	30-Aug-22	2021-2022
113495-21VIC-BS	Victoria	Victoria, Department of Transport	Macaulay Road Barnett Street KENSINGTON	Install electronic LED warning signs activated by eastbound cyclists, extend kerb outstands to increase sight lines, and install a raised pedestrian crossing on Barnett Street	Complete	\$277,000	31-Aug-22	16-Jun-23	2021-2022
113496-21VIC-BS	Victoria	Victoria, Department of Transport	Railway Avenue from Aviation Road to Merton Street LAVERTON	Install traffic calming devices, wombat crossing with flashing lights, modify two roundabouts to decrease the circulating lane width, upgrade street lighting luminaires to LED	In Progress	\$484,000	3-Jun-24	29-Nov-24	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113497-21VIC-BS	Victoria	Victoria, Department of Transport	Claude Street Quinn Street SEAFORD	Install splitter islands on side intersections to narrow lane widths, increase lane compliance and introduce clear priority, and apply contrast threshold treatment	Complete	\$112,487	24-Nov-21	4-Jul-22	2021-2022
113498-21VIC-BS	Victoria	Victoria, Department of Transport	Rye and Tootgarook Local Area Area Wide RYE	Reduce speed limits on local collector roads with area-wide 40km/h speed limit. Install 40km/h signs and road markings at local street access points to the local area, threshold treatments, speed cushions, compact roundabouts and raised intersections	In Progress	\$1,834,350	30-Oct-23	28-Jun-24	2021-2022
113499-21VIC-BS	Victoria	Victoria, Department of Transport	Airfield Road Princes Highway TRARALGON	Install safety barriers, reduce speed limit from 80 km/h to 60 km/h (south section), install ATLM for length of Airfield Road, improve definition of Old Melbourne intersection, install Give Way linemarking and signage on minor legs	Complete	\$733,950	11-Mar-22	20-Jun-22	2021-2022
113500-21VIC-BS	Victoria	Victoria, Department of Transport	Hotham Street Simpson Street EAST MELBOURNE	Install wombat crossings on all four legs of the intersection to slow vehicles, install kerb outstands on approach to the roundabout, apply sharrows on approaches and within the roundabout to increase awareness of cyclists	Complete	\$420,000	20-Dec-21	30-Jun-23	2021-2022
113501-21VIC-BS	Victoria	Victoria, Department of Transport	Merton Street Victoria Street ALTONA MEADOWS	Reduce speed limit to 50 km/h on Merton Street, install traffic calming devices, upgrade streetlighting as required, improve delineation	Complete	\$605,000	1-Jul-20	30-Jun-23	2021-2022
113502-21VIC-BS	Victoria	Victoria, Department of Transport	Corio-Waurn Ponds Road (Princes Highway (through Geelong)) North Shore Road NORLANE	Convert southbound service lane to a left turn slip lane, install new pedestrian outstands in the northbound service lane. Left in/left out treatment at Baldwin Avenue, right turn lane at Birdwood Avenue for redirected traffic	In Progress	\$1,100,000	1-Jul-21	1-Dec-23	2021-2022
113503-21VIC-BS	Victoria	Victoria, Department of Transport	Punt Road Union Street WINDSOR	Realign south crossing on Punt Road to make pedestrians crossing more visible, reprogram signals to pedestrian head start	In Progress	\$101,000	16-Apr-24	30-Jun-25	2021-2022
113504-21VIC-BS	Victoria	Victoria, Department of Transport	Belle Vue Road Byron Street QUARRY HILL	Modify intersection to improve line of sight for all users and to provide adequate turning facilities, improve safety at shared path crossing points, install regulatory and warning signs, improve delineation	Complete	\$385,000	15-Oct-21	30-Dec-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113505-21VIC-BS	Victoria	Victoria, Department of Transport	Craigie Road Osborne Drive MOUNT MARTHA	Install compact roundabout treatment with raised pavements and splitter islands on each approach to aid in reducing traffic speeds on the approaches to the roundabout	In Progress	\$1,447,950	2-Oct-23	28-Jun-24	2021-2022
113506-21VIC-BS	Victoria	Victoria, Department of Transport	Victoria Road Mitchell Street NORTHCOTE	Install concrete kerb outstands, green surface treatment and queue detector on Mitchell Street (west approach) with additional traffic signal linked to existing pedestrian operated signals. Install outreach and luminaire on existing joint use pole	Complete	\$246,000	1-Nov-21	24-Jun-22	2021-2022
121731-23WA-BS	Western Australia	Commissioner of Main Roads	Vincent Street 0.70km section north of intersection of Adelma Road and Melvista Avenue NEDLANDS	Install speed plateaus on Vincent Street and intersecting roads between Jenkins Avenue and Melvista Avenue, upgrade and install street lighting	Withdrawn by proponent	\$300,000	1-Jul-23	30-Jun-24	2023-2024
121729-23WA-BS	Western Australia	Commissioner of Main Roads	Mirrabooka Avenue Hepburn Avenue LANDSDALE	Install pre-deflection on both Mirrabooka Avenue approaches to roundabout, reduce height of the roundabout annulus, and modify cycle lane ramps	Not Started	\$750,000	1-Jul-23	30-Dec-24	2023-2024
121730-23WA-BS	Western Australia	Commissioner of Main Roads	Grantham Street between Pangbourne Street and Jersey Street WEMBLEY	Modify median islands to partly restrict movements at intersections of Grantham Street-Jersey Street and Grantham Street-Pangbourne Street	In Progress	\$196,500	1-Jul-23	30-Jun-24	2023-2024
121732-23WA-BS	Western Australia	Commissioner of Main Roads	Derby Road 0.90km section between Aberdare Road and Nicholson Road SHENTON PARK	Install speed plateaus on Derby Road at various locations between Aberdare Road and Nicholson Road, upgrade and install street lighting	Not Started	\$190,000	1-Jul-23	30-Dec-24	2023-2024
121733-23WA-BS	Western Australia	Commissioner of Main Roads	Lawson Street Farnham Street BENTLEY	Install and modify median islands to prevent right turn and through movements from Farnham Street	Not Started	\$225,000	1-Jul-23	30-Jun-24	2023-2024
121734-23WA-BS	Western Australia	Commissioner of Main Roads	Terrace Road 690m section from Plain Street to west of Hill Street PERTH	Install traffic calming on Terrace Road between west of Hill Street and Plain Street	In Progress	\$650,000	1-Jul-23	30-Jun-24	2023-2024
121735-23WA-BS	Western Australia	Commissioner of Main Roads	Kooyong Road Francisco Street RIVERVALE	Install pre-deflection on Francisco Street south approach to roundabout	In Progress	\$150,000	1-Jul-23	30-Dec-24	2023-2024
121736-23WA-BS	Western Australia	Commissioner of Main Roads	Salvado Road Old Jacaranda Way, Salvado Road West and Denton Street SUBIACO	Install speed cushions on both Salvado Road approaches to roundabout, upgrade streetlighting	Not Started	\$60,000	1-Jul-23	30-Dec-24	2023-2024
121737-23WA-BS	Western Australia	Commissioner of Main Roads	Heytesbury Road Derby Road SUBIACO	Install roundabout, upgrade to streetlighting	Not Started	\$250,000	1-Jul-23	30-Dec-24	2023-2024
121738-23WA-BS	Western Australia	Commissioner of Main Roads	Malaga Drive Victoria Road MALAGA	Install overhead mast arms on both Malaga Drive approaches to intersection	Not Started	\$44,275	1-Jul-23	30-Dec-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
121739-23WA-BS	Western Australia	Commissioner of Main Roads	Westfield Street between Pitchford Avenue and Helm Street MADDINGTON	Install traffic calming and pedestrian refuge islands at various locations between Helm Street and Pitchford Avenue, install a mini-roundabout at Sheoak Road	Not Started	\$320,000	1-Jul-23	30-Jun-24	2023-2024
121740-23WA-BS	Western Australia	Commissioner of Main Roads	Lawson Street Marquis Street and Hayman Road BENTLEY	Install pre-deflection on Marquis Street north approach to roundabout, improve pedestrian crossing points, modify geometry and pavement markings	Not Started	\$225,000	1-Jul-23	30-Jun-24	2023-2024
121741-23WA-BS	Western Australia	Commissioner of Main Roads	Julimar Road From 3.04km north-east of Chittering Road CHITTERING	Seal shoulders, improve clear zone, extend culverts and install audible edge lines, pavement markings and signs	In Progress	\$336,600	1-Jul-23	30-Jun-24	2023-2024
121742-23WA-BS	Western Australia	Commissioner of Main Roads	Hester Avenue Connolly Drive MERRIWA	Modify layout of two-way roundabout, improve lane separation, cycle path and pedestrian crossing and upgrade lighting on both Hester Avenue approaches	Not Started	\$1,500,000	1-Jul-23	30-Dec-24	2023-2024
121743-23WA-BS	Western Australia	Commissioner of Main Roads	Marmion Avenue Pitcairn Entrance QUINNS ROCKS	Upgrade and modify median islands and pedestrian crossing points, modify and renew pedestrian path	Not Started	\$132,000	1-Jul-23	30-Jun-24	2023-2024
121744-23WA-BS	Western Australia	Commissioner of Main Roads	Rockingham Road Spearwood Avenue SPEARWOOD	Modify traffic signal phasing on all approaches and install pedestrian guidelines and pavement markings	Not Started	\$426,471	1-Jul-23	30-Jun-24	2023-2024
121745-23WA-BS	Western Australia	Commissioner of Main Roads	Carrington Street Forrest Road HAMILTON HILL	Install raised intersection plateau on all approaches, modify traffic signals to right turn arrow on Forrest Road east approach and upgrade pedestrian facilities and street lighting	Not Started	\$1,268,800	1-Jul-23	30-Jun-24	2023-2024
121746-23WA-BS	Western Australia	Commissioner of Main Roads	Mirrabooka Avenue Montrose Avenue and Koondoola Avenue KOONDOOLA	Improve road geometry on Mirrabooka Avenue approaches to roundabout and install speed humps on both Montrose Avenue approaches	Not Started	\$868,699	1-Jul-23	30-Jun-24	2023-2024
121747-23WA-BS	Western Australia	Commissioner of Main Roads	Corbel Street Modillion Avenue North SHELLEY	Install roundabout and upgrade street lighting	Not Started	\$380,120	1-Jul-23	30-Jun-24	2023-2024
121748-23WA-BS	Western Australia	Commissioner of Main Roads	Hepburn Avenue Moolanda Boulevard GREENWOOD	Install two-lane roundabout with pre-deflection on both Hepburn Avenue approaches and install cycle lane bypass for westbound movement.	Not Started	\$1,350,000	1-Jul-23	30-Jun-24	2023-2024
121749-23WA-BS	Western Australia	Commissioner of Main Roads	Victoria Highway 0.44km West of Packsaddle Road KUNUNURRA	Clear vegetation, improve sight distance at approach to information bay and install flag lighting	Not Started	\$173,340	1-Apr-24	30-Jun-24	2023-2024
121750-23WA-BS	Western Australia	Commissioner of Main Roads	Fisheries Road Between Fluer Gate and Bandy Creek Road BANDY CREEK	Widen seal on Fisheries Road, modify intersections with Windabout Way and Goldfields Road, upgrade street lighting and install kerbing, pavement markings and signs	Not Started	\$1,110,953	2-Feb-24	30-Jun-24	2023-2024

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
121751-23WA-BS	Western Australia	Commissioner of Main Roads	Limpet Crescent and Clam Court SOUTH HEDLAND	Install speed plateaus on Limpet Crescent and Clam Court between Trumpet Way and Baler Close and formalise pedestrian crossing points	Not Started	\$275,000	1-Jul-23	30-Jun-24	2023-2024
121752-23WA-BS	Western Australia	Commissioner of Main Roads	South Western Highway Willowdale Road WAGERUP	Modify and extend left turning lane to Willowdale Road, install splitter island to increase sight distance, improve lighting, drainage and clear vegetation	Not Started	\$1,566,269	1-Sep-24	30-Nov-24	2023-2024
117807-22WA-BS	Western Australia	Commissioner of Main Roads	Cambridge Street Station Street WEMBLEY	Install median island on Cambridge Street to prevent through movements on Station Street. Ban right turn in and out of Station Street	Complete	\$47,000	7-May-23	15-May-23	2022-2023
117808-22WA-BS	Western Australia	Commissioner of Main Roads	Canning Highway Saunders Street COMO	Install median island on Canning Highway to prevent through movements on Saunders Street. Ban right turn in and out of Saunders Street	Complete	\$76,505	12-Dec-22	22-Dec-22	2022-2023
117809-22WA-BS	Western Australia	Commissioner of Main Roads	Mundijong Road 1.7km section west of Lightbody Road MARDELLA	Widen and seal shoulders, remove hazards within clear zone, install pavement markings, delineation and signage	Complete	\$528,000	22-Mar-23	7-Sep-23	2022-2023
117810-22WA-BS	Western Australia	Commissioner of Main Roads	Kingsbury Drive From 0.83km west of North Road KEYSBROOK	Widen and seal shoulders, remove hazards from clear zone, install pavement markings, delineation and signage	Not Started	\$1,070,000	16-Oct-23	1-Jun-24	2022-2023
117811-22WA-BS	Western Australia	Commissioner of Main Roads	Trichet Road Between Hawkins Road and Franklin Road WANNEROO	Widen and seal shoulders, remove hazards from clear zone and improve drainage. Upgrade street lighting, install pavement markings, delineation and signage	In Progress	\$1,105,984	1-Apr-23	15-Jan-24	2022-2023
117812-22WA-BS	Western Australia	Commissioner of Main Roads	Welwyn Avenue Downey Drive MANNING	Install median island on Welwyn Avenue to prevent through movements on Downey Drive. Ban right turn in and out of Downey Drive	Complete	\$40,000	12-Dec-22	21-Dec-22	2022-2023
117813-22WA-BS	Western Australia	Commissioner of Main Roads	Murdoch Road Towncentre Drive and Berehaven Avenue THORNLIE	Upgrade street lighting	In Progress	\$35,000	1-Oct-23	1-Apr-24	2022-2023
117814-22WA-BS	Western Australia	Commissioner of Main Roads	Labouchere Road Alston Avenue COMO	Install median island on Labouchere Road to prevent through movements on Alston Avenue. Ban right turn in and out of Alston Avenue	Complete	\$110,000	28-Nov-22	15-Dec-22	2022-2023
117815-22WA-BS	Western Australia	Commissioner of Main Roads	Joondalup Drive Sundew Rise and Lakeside Drive JOONDALUP	Install mast arms on both Joondalup Drive approaches	In Progress	\$63,000	1-May-23	30-Dec-23	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117816-22WA-BS	Western Australia	Commissioner of Main Roads	Spring Road Thornlie Avenue THORNLIE	Improve pre-deflection on Thornlie Avenue approach to roundabout and upgrade street lighting	In Progress	\$85,000	30-Dec-22	1-Mar-24	2022-2023
117818-22WA-BS	Western Australia	Commissioner of Main Roads	Metricup Road Puzey Road and Harmans Mill Road WILYABRUP	Clear vegetation, install traffic islands and improve sight lines on approaches to Puzey Road and Harmans Mill Road	Complete	\$122,087	4-May-23	9-Jun-23	2022-2023
117819-22WA-BS	Western Australia	Commissioner of Main Roads	Julimar Road 1.8 km section west of Blue Gum Way JULIMAR	Improve horizontal alignment of curves and seal shoulders. Remove vegetation, install pavement markings, delineation and signs	In Progress	\$711,000	6-Nov-23	1-Apr-24	2022-2023
117820-22WA-BS	Western Australia	Commissioner of Main Roads	Sandridge Road Hennesy Road SOUTH BUNBURY	Install left turn lane on Sandridge Road. Install seagull island, relocate footpath and pedestrian crossing point	Complete	\$86,077	10-May-23	19-Jun-23	2022-2023
117821-22WA-BS	Western Australia	Commissioner of Main Roads	Old Coast Road 190m section north of McLarty Road and Leeward Entrance HALLS HEAD	Upgrade street lighting	Not Started	\$46,608	1-Mar-24	30-Jun-24	2022-2023
117822-22WA-BS	Western Australia	Commissioner of Main Roads	Goodwood Road 1.1 km section south of Trigwell Street PAYNEDEALE	Install 1.5m sealed shoulders and construct batter slopes at selected locations. Install safety barriers, pavement markings, delineation, signs and improve recovery area	Complete	\$1,000,000	20-Mar-23	27-Jun-23	2022-2023
117823-22WA-BS	Western Australia	Commissioner of Main Roads	Nicholson Road Rowley Road FORRESTDALE	Install roundabout	Not Started	\$1,690,920	30-Aug-23	30-Dec-24	2022-2023
117824-22WA-BS	Western Australia	Commissioner of Main Roads	Nicholson Road Wright Road PIARA WATERS	Install pre-deflection on both Nicholson Road approaches to a roundabout. Improve pedestrian facilities	In Progress	\$323,941	31-Oct-23	30-Apr-24	2022-2023
117825-22WA-BS	Western Australia	Commissioner of Main Roads	Vahland Avenue From Tribute Street East to 250m south RIVERTON	Install safety barrier in median for northbound vehicles. Relocate pedestrian crossing at Tribute Street	Complete	\$87,463	1-May-23	28-Jul-23	2022-2023
117826-22WA-BS	Western Australia	Commissioner of Main Roads	Hepburn Avenue Amalfi Drive and Howland Road HILLARYS	Modify pre-deflection on east approach to a roundabout. Install skid resistant treatment, cyclist and pedestrian ramps, upgrade street lighting, install pavement markings, delineation and signs	Not Started	\$501,300	30-Jul-23	25-Feb-24	2022-2023
117827-22WA-BS	Western Australia	Commissioner of Main Roads	Marmion Street Norma Road MYAREE	Install right turning lane on both Norma Road approaches. Modify traffic signal phasing and pedestrian crossing facilities	Not Started	\$416,500	1-Apr-24	30-Jun-24	2022-2023
117828-22WA-BS	Western Australia	Commissioner of Main Roads	Ranford Road Lake Road and Remisko Drive FORRESTDALE	Install pre-deflection on both Ranford Road approaches to a roundabout. Modify kerbing and pedestrian facilities	In Progress	\$313,627	20-Oct-23	25-Apr-24	2022-2023

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
117829-22WA-BS	Western Australia	Commissioner of Main Roads	Hepburn Avenue Karuah Way GREENWOOD	Extend left and right turn lanes on Hepburn Avenue, reconstruct median island on Karuah Way, modify and upgrade pedestrian path and pedestrian crossing on Karuah Way, and install staggered school warden crossing on Hepburn Avenue	Not Started	\$904,500	30-Jul-23	30-Jun-24	2022-2023
117830-22WA-BS	Western Australia	Commissioner of Main Roads	Railway Avenue Streich Avenue and Railway Crossing KELMSCOTT	Extend median island on Railway Avenue to ban right turn movement to and from the railway crossing. Extend left turn pocket from the railway crossing onto Railway Avenue	In Progress	\$285,807	27-Nov-23	1-Apr-24	2022-2023
117831-22WA-BS	Western Australia	Commissioner of Main Roads	Safety Bay Road 500m section from Julia Street to south-east of David Road WAIKIKI	Improve drainage to avoid loss of control. Construct shared path and pedestrian refuge	Not Started	\$810,492	10-Jan-23	30-Jun-24	2022-2023
117832-22WA-BS	Western Australia	Commissioner of Main Roads	North Lake Road Winterfold Road KARDINYA	Install traffic signals, on-road bicycle lane, pedestrian path and crossing facilities	Not Started	\$1,540,900	1-Dec-23	30-Jun-24	2022-2023
117833-22WA-BS	Western Australia	Commissioner of Main Roads	Aberdeen Street Between St Emilie Way and Peels Place ALBANY	Modify pavement markings, median islands, parking bays and kerbing at intersections between St Emilie Way and Peels Place.	Complete	\$19,065	1-Jun-23	9-Jun-23	2022-2023
117834-22WA-BS	Western Australia	Commissioner of Main Roads	DeWitt Road Coolawanyah Road STOVE HILL	Widen intersection to accommodate RAV turning movements. Upgrade lighting and delineation	Not Started	\$900,000	1-Apr-24	1-Sep-24	2022-2023
117835-22WA-BS	Western Australia	Commissioner of Main Roads	Dowerin-Meckering Road Hindmarsh Back Road DOWERIN	Realign and widen intersection. Improve sight distance and construct clear zone. Install delineation, signs and pavement markings	Not Started	\$801,922	1-Dec-23	30-Jun-24	2022-2023
117836-22WA-BS	Western Australia	Commissioner of Main Roads	York Street Between Stirling Terrace and Princess Royal Drive ALBANY	Modify and install median islands between Stirling Terrace and Princess Royal Drive, modify islands on Princess Royal Drive to increase turning radius, install cycle lane, pavement markings, delineation and signs	In Progress	\$410,000	8-Feb-24	30-Jun-24	2022-2023
113565-21WA-BS	Western Australia	Commissioner of Main Roads	Mundijong Road 2.2km section west of King Road OLDBURY	Seal shoulders, install crash barriers, remove roadside hazards and install delineation	Complete	\$330,000	9-Feb-22	6-Apr-22	2021-2022
113566-21WA-BS	Western Australia	Commissioner of Main Roads	Safety Bay Road Settlers Avenue BALDIVIS	Modify traffic signals, install mast arms on east and west approaches, extend right turn lane on Safety Bay Road east approach, upgrade lighting and install pavement markings	Complete	\$449,861	4-May-22	15-Jul-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113567-21WA-BS	Western Australia	Commissioner of Main Roads	Canning Road from Welshpool Road East to Glenisla Road CARMEL	Seal shoulders, remove roadside hazards, upgrade lighting and install pavement markings	Not Started	\$1,080,000	1-Nov-23	30-Jun-24	2021-2022
113569-21WA-BS	Western Australia	Commissioner of Main Roads	High Road Augusta Street RIVERTON	Ban right turn movements to and from High Road	In Progress	\$300,000	1-Sep-23	31-Dec-23	2021-2022
113570-21WA-BS	Western Australia	Commissioner of Main Roads	Nettleton Road From South Western Highway and 0.37km west of Lyster Road JARRAHDAL	Widen and seal shoulders, install crash barrier, delineation and pavement markings	In Progress	\$772,943	1-Apr-23	15-Nov-23	2021-2022
113571-21WA-BS	Western Australia	Commissioner of Main Roads	Council Avenue Contest Parade and Kitson Street ROCKINGHAM	Modify traffic signals, remove right turn filter and extend right turn pocket on east approach on Council Avenue	Complete	\$89,621	7-Feb-22	31-Mar-22	2021-2022
113572-21WA-BS	Western Australia	Commissioner of Main Roads	Nicholson Road Eucalyptus Boulevard CANNING VALE	Install left turn lane and median island on Eucalyptus Boulevard, reinforce priority and improve lighting	Complete	\$176,509	1-Aug-22	30-Sep-22	2021-2022
113573-21WA-BS	Western Australia	Commissioner of Main Roads	Crimea Street Westlake Road MORLEY	Install splitter islands on Westlake Road, reinforce priority and upgrade street lighting	Complete	\$26,205	22-Jan-22	15-Apr-22	2021-2022
113574-21WA-BS	Western Australia	Commissioner of Main Roads	Baldivis Road Between Fifty Road and Kerosene lane BALDIVIS	Install centre median islands and street lighting at selected locations between Kerosene Lane and Fifty Road	Complete	\$671,945	30-Nov-21	11-Apr-22	2021-2022
113575-21WA-BS	Western Australia	Commissioner of Main Roads	Railway Road Elizabeth Street KALAMUNDA	Reconfigure the four-way intersection to a T-intersection by closing the Elizabeth Street east approach to the intersection	Not Started	\$91,500	1-May-23	30-Jun-24	2021-2022
113576-21WA-BS	Western Australia	Commissioner of Main Roads	Chevin Road Between Brockway Road Turner and Canning Mills Road ROLEYSTONE	Seal shoulders and install pavement markings	Complete	\$242,200	10-Dec-21	4-Feb-22	2021-2022
113578-21WA-BS	Western Australia	Commissioner of Main Roads	Forestry Road From 100m East of Sherlock Place to Centre Break Road MYALUP	Widen and seal shoulders, remove roadside hazards from clear zone, install signs and pavement markings	Complete	\$450,000	1-Jul-22	20-Dec-22	2021-2022
113579-21WA-BS	Western Australia	Commissioner of Main Roads	Wellington Street Upper Esplanade BUNBURY	Modify hold lines on approaches to intersection and modify kerb lines	Complete	\$19,782	1-Mar-22	30-Apr-22	2021-2022
113580-21WA-BS	Western Australia	Commissioner of Main Roads	Clifton Road 2.4km section east of Alverstoke Road BRUNSWICK	Widen and seal shoulders, remove roadside hazards from clear zone, install signs and pavement markings	Complete	\$700,000	12-Aug-22	28-Feb-23	2021-2022
113582-21WA-BS	Western Australia	Commissioner of Main Roads	Telegraph Road and Bindi Bindi-Toodyay Road 3km section from north of Connor Street TOODYAY	Improve vertical and horizontal alignments of curves, reduce batter slopes on embankments, upgrade drainage, remove roadside hazards, install signs, delineation and pavement markings	Complete	\$1,540,781	11-Oct-21	4-Apr-23	2021-2022
113584-21WA-BS	Western Australia	Commissioner of Main Roads	France Street Aldgate Street MANDURAH	Install a roundabout	Complete	\$331,800	1-Feb-22	31-May-22	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113585-21WA-BS	Western Australia	Commissioner of Main Roads	Mead Street Between Warrington Road and Soldiers Road BYFORD	Install three speed platforms near school zone, install signs and pavement markings	Complete	\$66,000	19-Apr-22	19-Apr-22	2021-2022
113586-21WA-BS	Western Australia	Commissioner of Main Roads	Safety Bay Road Mandurah Road BALDIVIS	Install warning signs on both east and west approaches, install safety barriers and three large static warning signs.	Complete	\$159,216	14-Jul-22	20-Nov-23	2021-2022
113588-21WA-BS	Western Australia	Commissioner of Main Roads	Marmion Avenue Coral Street CRAIGIE	Install left turn deceleration lane, median island and extend right turn lane on Marmion Avenue. Install left turn pocket on Coral Street and upgrade pedestrian facilities	Not Started	\$486,200	27-Aug-21	30-Jun-24	2021-2022
113589-21WA-BS	Western Australia	Commissioner of Main Roads	Spearwood Avenue Hamilton Road SPEARWOOD	Install pre-deflection at roundabout, upgrade shared path, improve drainage and street lighting	Complete	\$535,783	15-Oct-22	5-Apr-23	2021-2022
113590-21WA-BS	Western Australia	Commissioner of Main Roads	Lights Road Lights Road (West) OCEAN BEACH	Reconfigure intersection to a standard T-intersection, seal western approach, extend culvert, install signs and delineation	Complete	\$37,375	14-Nov-22	14-Aug-23	2021-2022
113591-21WA-BS	Western Australia	Commissioner of Main Roads	Avon Terrace and Spencer Brook-York Road YORK	Widen and seal shoulders, install drainage, widen culverts, install guardrail, remove hazards from clear zone, install kerbing and footpath	Not Started	\$295,650	1-Jul-22	30-Dec-24	2021-2022
113592-21WA-BS	Western Australia	Commissioner of Main Roads	Hibbertia Way Great Northern Highway BINDOON	Install flag lighting and delineation	Complete	\$30,251	1-Jul-21	1-Dec-22	2021-2022
113593-21WA-BS	Western Australia	Commissioner of Main Roads	Williams Narrogin Highway 29km section from Albany Highway to 2.3km north-east of Mckenzie Road WILLIAMS	Remove trees from clear zone, extend culverts in clear zone	Complete	\$393,846	9-Feb-21	19-Jun-23	2021-2022
113594-21WA-BS	Western Australia	Commissioner of Main Roads	Turner Road Between Giblett Road and Mattamattup Street BRIDGETOWN	Install kerbing, skid resistant surface, install barriers at culverts, signs, pavement markings and delineation, remove trees from sightlines at intersection with Mattamattup Street	Complete	\$440,167	25-Apr-22	10-Jun-22	2021-2022
113595-21WA-BS	Western Australia	Commissioner of Main Roads	Kuringup Road 100m section from 550m east of Bin Road NYABING	Widen culverts and headwalls in floodway, widen and seal approaches, install pavement marking and delineation	Complete	\$60,250	1-May-22	10-Jun-22	2021-2022
113596-21WA-BS	Western Australia	Commissioner of Main Roads	South Western Highway from Hynes Road to Martin Pelusey Road WATERLOO	Install and upgrade turning lanes and pavement markings at both intersections to reduce masking of through vehicles, install safety barriers and construct pavement widening to enable installation of a 6m wide centre median on South Western Highway	Complete	\$1,960,000	19-Dec-22	19-May-23	2021-2022

Project ID	State	Proponent	Project Name	Project Description	Physical Status	Australian Government Funding	Start Date	End Date	Financial Year
113597-21WA-BS	Western Australia	Commissioner of Main Roads	Harris Road 1.2km section east of Boyanup-Picton Road PICTON	Widen and seal, install 1.8m cycle lane, install delineation, pavement markings, audible edge lines and clear trees from clear zone	Complete	\$625,991	10-Mar-22	20-Oct-22	2021-2022
113598-21WA-BS	Western Australia	Commissioner of Main Roads	Lane Street From Hannan Street to Dugan Street KALGOORLIE	Install traffic islands on Lane street, install and modify parking bays near shopping centre, install shared path, modify kerbing and install pavements markings	Complete	\$843,541	8-May-23	11-Sep-23	2021-2022

Bridges Renewal Program

Eligible proponents - State, Territory or Local Government Entities.

Scope: Approved projects since 2015, as at 14 May 2024.

Caveat: Construction start and end dates are the most recent as provided by the proponent

Program Objectives:

The Bridges Renewal Program funds the upgrade and replacement of bridges to enhance access for local communities and facilitate better vehicle access leading to higher productivity.

Eligible projects include bridge replacements, bridge upgrade proposals and new bridges replacing an existing water crossing.

New project selection:

- Applications undergo a four stage process within the Department including: eligibility assessment, merits assessment, input from states and territory road authorities (for council-led projects) and a quality assurance process.
- Only proposals which are eligible and demonstrate good value for money are recommended to the approving Minister for Australian Government funding.
- Ministers do not approve recommended proposals in their own electorate / jurisdiction.

Subprogram	Project Number	State	Proponent	Local Government Authorities	Name	Project Description	Approved Australian Government Contribution	Total Project Cost	Start Date	End Date	Progress Status	Number of Bridges
Bridges Renewal Program R5 – State	111491-20ACT-BR5	ACT	Transport Canberra and City Services Directorate	None	Transport Canberra and City Services Directorate - Hindmarsh Drive Bridges 3092 and 3093 renewal, Phillip	Strengthening the bridges to SM1600	\$ 446,551	\$ 893,102	Aug-21	Jan-22	Completed	2
Bridges Renewal Program R5 – State	111490-20ACT-BR5	ACT	Transport Canberra and City Services Directorate	None	Transport Canberra and City Services Directorate - Hindmarsh Drive Bridges 3089 and 3090 renewal, Phillip	Strengthening the bridges to SM1600.	\$ 750,808	\$ 1,501,616	Oct-21	Feb-22	Completed	2
Bridges Renewal Program R5 – State	111489-20ACT-BR5	ACT	Transport Canberra and City Services Directorate	None	Transport Canberra and City Services Directorate - Naas Road Bridge renewal	Renewal of single-lane timber bridge with two-lane concrete bridge.	\$ 1,322,410	\$ 2,644,821	Nov-20	Feb-22	Completed	1
Bridges Renewal Program R3 - State	094255-17ACT-BR3	ACT	Transport Canberra and City Services Directorate	None	Tuggeranong Parkway - Bridges 4003 and 4004 Upgrade	Upgrade two bridges on the Tuggeranong Parkway by increasing the load limit from 44T to 68T.	\$ 1,440,553	\$ 2,985,732	Sep-18	Dec-19	Completed	2
Bridges Renewal Programme R2- State	060815-15ACT-BR2	ACT	Transport Canberra and City Services Directorate	None	Four Bridges on the Monaro Highway (3190, 3178, 3179, 3161) Strengthening	Strengthening of three box culvert bridges and one single span bridge to support Higher Productivity Vehicles as part of the ACT Freight Strategy network.	\$ 1,000,660	\$ 2,001,320	May-16	Dec-16	Completed	4
Bridges Renewal Programme R1- State	054505-14ACT-BRS	ACT	Transport Canberra and City Services Directorate	None	Fairburn Avenue and Monaro Highway Bridges, Canberra	Strengthen one bridge on Fairburn Avenue and two bridges on the Monaro Highway.	\$ 491,931	\$ 983,862	Jun-15	Apr-16	Completed	3
Bridges Renewal Program Ongoing Tranche 6 Council	126258-23NSW-B10	NSW	TRANSPORT FOR NSW	Goulburn Mulwaree Council	Goulburn Mulwaree Council - Design and Upgrade of Causeways on Currawang Road, Currawang via Goulburn	The project will replace two narrow, flood-prone causeways with box culvert bridges on Currawang Road to address traffic safety concerns. Also, the project will reinforce and widen the entire 5.6km road pavement, which has experienced failures due to heavy vehicle traffic.	\$ 4,024,739	\$ 7,635,490	Jan-25	Sep-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 6 Council	126257-23NSW-B10	NSW	TRANSPORT FOR NSW	Dubbo Regional Council	Dubbo Regional Council – Design and Replacement of Comobella Bridge, Comobella	The project involves replacing the causeway with a new reinforced concrete bridge over the Mitchell's Creek at the rural locality of Comobella.	\$ 2,779,322	\$ 3,705,763	Aug-24	Nov-24	In Planning	1
Bridges Renewal Program Ongoing Tranche 6 Council	126256-23NSW-B10	NSW	TRANSPORT FOR NSW	Clarence Valley Council	Clarence Valley Council - Replacement of Bluff Bridge, Lanitza	The Bluff Bridge Replacement project will involve building a new concrete bridge next to the existing one and raising the deck height by approximately 8 metres. The project includes demolishing the old structure and rehabilitating the site, realigning and constructing approaches to enhance corner radius. The new bridge will comply with current standards, including SM1600 loading, and is anticipated to not limit future vehicle use on Orara Way. It will offer wider lanes, improved shoulders, and better visibility for drivers.	\$ 5,000,000	\$ 16,287,971	Aug-24	May-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 6 Council	126232-23NSW-B10	NSW	TRANSPORT FOR NSW	Lake Macquarie City Council	Lake Macquarie City Council - Design and Replacement of Teralba Bridge on Racecourse Road, Teralba	The project will replace the existing Teralba - culvert bridge with a modern reinforced concrete bridge, which is in line with guidelines outlined in AS5100, ensuring a structurally sound and durable bridge. The bridge works will include improved road geometry and provision for a shared path for cyclists and pedestrians.	\$ 5,000,000	\$ 7,614,000	Oct-25	Jun-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 5 Council	125089-23NSW-BR9	NSW	TRANSPORT FOR NSW	Hilltops Council	Hilltops Council - Bridge Duplication, Burrangong Creek, Young	Duplication of the existing bridge over Burrangong Creek at Henry Lawson Way to support opening Henry Lawson Way to B Doubles.	\$ 4,849,631	\$ 6,062,039	Jun-24	Oct-25	In Planning	1

Bridges Renewal Program Ongoing Tranche 5 Council	125088-23NSW-BR9	NSW	TRANSPORT FOR NSW	Mid-Coast Council	Mid-Coast Council - Bridge Replacement, Cedar Party Creek Bridge, Wingham	The project involves the replacement of the existing bridge with a new 116.5m long x 12m wide reinforced concrete bridge. Designed to AS5100 with SM1600 vehicle loading. Bridge configuration is 5 x 23.3m spans with 1015mm deep Super T Girders with 2 x 3.5m traffic lanes, 1.5m shoulder and 2.5m shared path.	\$ 5,000,000	\$ 20,041,593	Jul-24	Nov-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121828-22NSW-BR8	NSW	TRANSPORT FOR NSW	Dubbo Regional Council	Dubbo Regional Council – Replacement of Benolong bridge – Benolong Road, Benolong	Replace existing one lane timber bridge over Wambangalang Creek on Benolong Road, Benolong with a two lane concrete structure.	\$ 1,075,000	\$ 3,015,000	Aug-23	May-24	Under Construction	1
Bridges Renewal Program Ongoing Tranche 4 Council	121827-22NSW-BR8	NSW	TRANSPORT FOR NSW	Armidale Regional Council	Armidale Regional Council - Laura Creek Bridge Replacement, Baldersleigh	The project scope is to replace the existing concrete causeway, pipe culverts and timber bridge with a new 54.3m deck concrete bridge. The new bridge will be raised by 1.5m above the existing level and lengthened to improve the flood immunity of the crossing. The new bridge will be constructed on a new alignment approximately 10m north of the existing bridge and causeway to improve the horizontal road geometry.	\$ 1,627,004	\$ 2,161,857	Nov-23	Oct-24	Under Construction	1
Bridges Renewal Program Ongoing Tranche 4 Council	121826-22NSW-BR8	NSW	TRANSPORT FOR NSW	Armidale Regional Council	Armidale Regional Council – Replacement of Boorolong Creek bridge, Boorolong	Replace a 60-year-old, one lane timber bridge with a one lane modern concrete structure over Boorolong Creek on Boorolong Road, Boorolong with a modern concrete structure.	\$ 1,698,381	\$ 2,791,362	Feb-24	Oct-24	Under Construction	1
Bridges Renewal Program Ongoing Tranche 3 Council	121320-22NSW-BR7	NSW	TRANSPORT FOR NSW	Bega Valley Shire Council	Bega Valley Shire Council - Watergums Creek Bridge Replacement - Wonboyn	The replacement of an existing single-lane bridge, prone to closures during flood events, with a two lane concrete structure. The new bridge will be higher than the 100-year flood level, provide for 2-lanes of traffic, capable of safely carrying heavy vehicles for forestry harvesting and have guardrail containment.	\$ 3,540,000	\$ 4,540,000	Aug-24	Mar-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 3 Council	121284-22NSW-BR7	NSW	TRANSPORT FOR NSW	Tamworth Regional Council	Tamworth Regional Council - Replacement of culvert system with a two lane bridge on New Winton Road - Westdale	Replacement of an existing 4-cell in situ reinforced concrete box culvert with a reinforced concrete bridge with a minimum 8m clear carriageway width, over Boltons Creek on the New Winton Road.	\$ 736,725	\$ 982,300	Jul-24	Apr-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 3 Council	121283-22NSW-BR7	NSW	TRANSPORT FOR NSW	Tamworth Regional Council	Tamworth Regional Council, Causeway replacements, Burgmanns Lane Crossing of Goonoo Goonoo Creek	The project will replace two existing concrete causeways, one with a large multi-cell box culvert structure (western causeway) and the other with a concrete bridge (central causeway), with a higher flood immunity.	\$ 1,633,512	\$ 2,165,516	Aug-24	Jun-25	In Planning	2
Bridges Renewal Program Ongoing Tranche 3 Council	121282-22NSW-BR7	NSW	TRANSPORT FOR NSW	Warren Shire Council	Warren Shire Council – Replacement of Newe Park and Marthaguy Creek Bridges, Warren	Design and replacement of two 2 lane bridges with modern and wider 2 lane structures on Warren Road. Includes upgraded approaches to both bridges to improve alignment.	\$ 3,883,200	\$ 4,854,000	Aug-24	Jun-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 3 Council	121281-22NSW-BR7	NSW	TRANSPORT FOR NSW	Lake Macquarie City Council	Lake Macquarie City Council – Owens Road Bridge replacement - Martinsville	Replacement of the one lane timber bridge with a two-lane concrete culvert system over an unnamed creek on Owens Road, Martinsville. The load limit will be increased from 10t to no limit.	\$ 1,629,438	\$ 2,036,798	Feb-24	Nov-25	Under Construction	1
Bridges Renewal Program Ongoing Tranche 3 Council	121275-22NSW-BR7	NSW	TRANSPORT FOR NSW	Tamworth Regional Council	Tamworth Regional Council - Davidsons Lane Culvert over Moore Creek - Moore Creek, NSW	Replacement of an existing concrete causeway with a large multi-cell box culvert structure to provide a higher flood immunity. Creek and bank regrading is included which will improve flood capacity and fish passages.	\$ 490,000	\$ 737,718	May-23	Sep-23	Completed	1
Bridges Renewal Program Ongoing Tranche 3 – State	121273-22NSW-BR7	NSW	TRANSPORT FOR NSW	Shoalhaven City Council	Upgrade of an existing bridge on the Princes Highway northbound, Falls Creek	Strengthen the northbound bridge over Currumbene Creek on the Princes Highway by installing external post tensioning to increase the maximum allowable vehicle loading from HML Semi Trailer (45.5T) up to HML B Double (68T).	\$ 1,920,000	\$ 2,400,000	Nov-24	Nov-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 3 – State	121272-22NSW-BR7	NSW	TRANSPORT FOR NSW	Narrabri Shire Council	Replacement of a two lane box culvert system with a two lane bridge on Kamilaroi Highway, Narrabri	Replacement of a two lane box culvert system with a two lane bridge over Spring Creek. The project includes a wider road, traffic barriers designed to current standards, a 1m wide centreline and 1m shoulder.	\$ 5,000,000	\$ 12,100,000	Jul-24	Mar-25	In Planning	1
Bridges Renewal Program Ongoing - Council	120659-22NSW-BR6	NSW	TRANSPORT FOR NSW	Armidale Regional Council	Armidale Regional Council - Bakers Creek Bridge Replacement, Hillgrove	Construction of a new concrete bridge at Bakers Creek on Old Hillgrove Road. Works to include the minor adjustment bridge approaches for improved bridge safety, construction of a new concrete bridge and finishing works such as guardrails and signage.	\$ 911,614	\$ 2,130,752	Jan-24	Sep-25	Under Construction	1

Bridges Renewal Program Ongoing - Council	120656-22NSW-BR6	NSW	TRANSPORT FOR NSW	Hay Shire Council	Hay Shire Council – Replacement of Nimmie Creek bridge and 10 nearby culverts – Maude Road, Maude	Replace the existing bridge over Nimmie Creek and ten nearby culverts on Maude Road, Hay Shire with 2 lane structures.	\$ 2,880,000	\$ 3,604,000	Nov-23	Sep-25	Under Construction	11
Bridges Renewal Program Ongoing - Council	120655-22NSW-BR6	NSW	TRANSPORT FOR NSW	Queanbeyan-Palerang Regional Council	Queanbeyan-Palerang Regional Council - Honeysuckle Creek Bridge Replacement, Majors Creek	The project will replace the existing 5.2m wide concrete bridge with an 8.42m wide Inquik concrete structure. Upgrade of Monga Lane to be suitable as side-track during construction.	\$ 668,800	\$ 836,000	Jul-24	Dec-24	In Planning	1
Bridges Renewal Program Ongoing - Council	120654-22NSW-BR6	NSW	TRANSPORT FOR NSW	Hay Shire Council	Hay Shire Council – Widening and strengthening of Budgee Creek bridge, Maude Road, Maude	Widen and strengthen the existing bridge over Budgee Creek on Maude Road, Hay Shire to 9.6m wide and 160 tonne capacity.	\$ 700,000	\$ 875,700	Sep-23	Sep-24	Under Construction	1
Bridges Renewal Program Ongoing - Council	120653-22NSW-BR6	NSW	TRANSPORT FOR NSW	Eurobodalla Shire Council	Eurobodalla Shire Council - Silo Farm Bridge Replacement, Bodalla	Replacement of existing 71 metre long eight span bridge with a 90 metre long five (5) span @18.5 metre modular inQuik concrete integral bridge. Including repair and replacement of bridge approaches	\$ 900,000	\$ 3,197,750	Feb-24	Jul-24	Under Construction	1
Bridges Renewal Program Ongoing - Council	120652-22NSW-BR6	NSW	TRANSPORT FOR NSW	Goulburn Mulwaree Council	Goulburn Mulwaree Council - Range Road Causeway Replacement, Baw Baw	Replace a causeway with a raised and widened concrete culvert.	\$ 565,968	\$ 707,460	Jul-24	Nov-24	In Planning	1
Bridges Renewal Program Ongoing - Council	120650-22NSW-BR6	NSW	TRANSPORT FOR NSW	Port Macquarie Hastings Council	Port Macquarie Hastings Council - Replacement of bridge over Yippen Creek, Beechwood Rd, Wauchope	Replacement of timber bridge in poor condition with a new concrete structure raising height by 6m, over Yippen Creek, Beechwood Rd, Wauchope, Port Macquarie Hastings Council	\$ 5,000,000	\$ 10,850,000	Oct-25	Oct-26	In Planning	1
Bridges Renewal Program Ongoing - Council	118162-21NSW-BR6	NSW	TRANSPORT FOR NSW	Yass Valley Council	Yass Valley Council - Jeir Creek Bridge Replacement	Replacement of the existing single lane low level causeway on Nanima Road with a new two lane, reinforced concrete bridge structure approximately 12.8m long. Works will include construction of the bridge as well as improvements to the road approaches.	\$ 1,641,336	\$ 2,051,670	Sep-23	Mar-24	Completed	1
Bridges Renewal Program Ongoing - Council	118161-21NSW-BR6	NSW	TRANSPORT FOR NSW	Yass Valley Council	Yass Valley Council - Greenwood Road Bridge Upgrades	Replacement of the existing single lane low level causeway's on Greenwood Road with two new two lane, reinforced concrete bridge structures. Works will include construction of the bridges as well as improvements to the road approaches.	\$ 4,992,856	\$ 6,241,070	Jul-24	Mar-25	In Planning	1
Bridges Renewal Program Ongoing - Council	118160-21NSW-BR6	NSW	TRANSPORT FOR NSW	Yass Valley Council	Yass Valley Council - Replacement of Back Creek Road Bridge, Gundaroo	Replacement of single lane low level causeway on Back Creek Road, Gundaroo with a two lane concrete bridge structure.	\$ 2,850,084	\$ 3,562,605	Oct-23	Jun-24	Under Construction	1
Bridges Renewal Program Ongoing - Council	118159-21NSW-BR6	NSW	TRANSPORT FOR NSW	Goulburn Mulwaree Council	Goulburn Mulwaree Council - Replacement of Mayfield Road Bridge, Mayfield	Replacement of a 1 lane timber bridge across Borough Creek on Mayfield Road, Mayfield with a 2 lane concrete bridge.	\$ 734,333	\$ 2,288,000	May-24	Dec-24	In Planning	1
Bridges Renewal Program Ongoing - Council	118158-21NSW-BR6	NSW	TRANSPORT FOR NSW	Lake Macquarie City Council	Lake Macquarie City Council - Replacement of bridge over Gap Creek, Pointers Road, Martinsville	Replacement of a one lane timber bridge with a one lane concrete bridge over Gap Creek, Pointers Road, Martinsville.	\$ 924,440	\$ 1,155,550	Jan-24	Nov-24	Under Construction	1
Bridges Renewal Program Ongoing - Council	118157-21NSW-BR6	NSW	TRANSPORT FOR NSW	Lake Macquarie City Council	Lake Macquarie City Council - Replacement of bridge over Dora Creek on Owens Road, Martinsville,	Replacement of a one lane timber bridge with a two lane concrete bridge over Dora Creek on Owens Road, Martinsville.	\$ 5,000,000	\$ 7,039,891	Feb-24	Jul-24	Under Construction	1
Bridges Renewal Program R5 - Council	111702-20NSW-BR5	NSW	TRANSPORT FOR NSW	Glen Innes Severn Council	Glen Innes Severn Council - Yarrow Creek Bridge renewal, Mount Mitchell Rd, Mount Mitchell	Yarrow Creek Bridge Replacement	\$ 472,500	\$ 945,000	Jan-23	Oct-23	Completed	1
Bridges Renewal Program R5 - Council	111697-20NSW-BR5	NSW	TRANSPORT FOR NSW	Snowy Monaro Regional Council	Snowy Monaro Regional Council - Little Plains Bridge replacement, Mila Rd, Craigie	Replacement of a 32M three span single lane timber bridge with a 12T limit with a single lane Concrete bridge with a HML 68T capacity.	\$ 715,241	\$ 1,430,482	Oct-21	May-22	Completed	1
Bridges Renewal Program R5 - Council	111692-20NSW-BR5	NSW	TRANSPORT FOR NSW	Cessnock City Council	Cessnock City Council - Kline Street Bridge replacement, Weston	Remove existing timber bridge and replace with new concrete bridge with higher deck level and longer span.'	\$ 650,000	\$ 1,300,000	Apr-23	Dec-23	Completed	1
Bridges Renewal Program R5 - Council	111691-20NSW-BR5	NSW	TRANSPORT FOR NSW	Cessnock City Council	Cessnock City Council - Yango Creek Bridge replacement, Yango Creek Rd, Wollombi	Remove existing timber bridge and replace with new concrete or steel bridge at higher deck level and concrete span.	\$ 1,176,500	\$ 1,947,432	Jun-22	May-23	Completed	1
Bridges Renewal Program R5 - Council	111690-20NSW-BR5	NSW	TRANSPORT FOR NSW	Lake Macquarie City Council	Lake Macquarie City Council - Cooranbong Bridge renewal, Freemans Dr, Cooranbong	Bridge strengthening to extend life of existing structure, remove load limit and speed restriction	\$ 650,000	\$ 1,300,000	Apr-21	Nov-21	Completed	1
Bridges Renewal Program R5 - Council	111689-20NSW-BR5	NSW	TRANSPORT FOR NSW	Lake Macquarie City Council	Lake Macquarie City Council - Barnsley Weir Bridge replacement, The Weir Rd, Barnsley	Construct a new bridge and address safety issues regarding the approach on both sides of the creek to the bridge	\$ 2,000,000	\$ 8,494,472	Aug-21	Jul-22	Completed	1

Bridges Renewal Program R5 - Council	111685-20NSW-BR5	NSW	TRANSPORT FOR NSW	Blayney Shire Council	Blayney Shire Council - Gully Swamp Bridge replacement, Gallymont Rd, Mandurama	Replace existing low level, 3t limited bridge with a longer span, unlimited bridge.	\$ 170,000	\$ 436,300	Apr-22	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111677-20NSW-BR5	NSW	TRANSPORT FOR NSW	Murray River Council	Murray River Council - Jimaringle Creek Bridge replacement, Rangemore Rd, Burraboi	Timber Bridge Replacement. The proposed bridge, which will replace the old timber bridge, designed to current Bridge Code, SM1600 loading with Higher Mass Limit Capacity, will provide a vital link for higher productivity vehicles to the arterial road network	\$ 450,000	\$ 920,742	Nov-21	Jan-23	Completed	1
Bridges Renewal Program R5 - Council	111676-20NSW-BR5	NSW	TRANSPORT FOR NSW	Murray River Council	Murray River Council - Yarrein Creek Bridge renewal, Swan Hill Rd, Mallan	Bridge Replacement. Bridge assessment by Pete & Sherry Pty Ltd determined that the bridge on this main road does not have adequate capacity and needs to be replaced as a matter of priority.	\$ 800,000	\$ 1,624,855	Aug-21	Feb-22	Completed	1
Bridges Renewal Program R5 - Council	111672-20NSW-BR5	NSW	TRANSPORT FOR NSW	Kempsey Shire Council	Kempsey Shire Council - Nursery Gully Bridge replacement, Smiths Creek Rd, Kundabung	Replace a single lane timber bridge with a concrete structure designed to meet current standards	\$ 80,812	\$ 161,624	Dec-21	May-22	Completed	1
Bridges Renewal Program R5 - Council	111671-20NSW-BR5	NSW	TRANSPORT FOR NSW	Kempsey Shire Council	Kempsey Shire Council - Mclver's Bridge replacement, Carrai Rd, Willi Willi	Replace a single lane timber bridge with a concrete structure designed to meet current standards	\$ 255,166	\$ 510,333	Dec-21	May-22	Completed	1
Bridges Renewal Program R5 - Council	111670-20NSW-BR5	NSW	TRANSPORT FOR NSW	Kempsey Shire Council	Kempsey Shire Council - McKenzies Bridge replacement, Toose Rd, Bellbrook	Replace a single lane timber bridge with a concrete structure designed to meet current standards	\$ 211,264	\$ 422,528	Aug-22	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111669-20NSW-BR5	NSW	TRANSPORT FOR NSW	Kempsey Shire Council	Kempsey Shire Council - Boyters Lane Bridge replacement, Jerseyville	Replace a single lane timber bridge with a concrete structure designed to meet current standards	\$ 258,816	\$ 517,632	Sep-23	Sep-23	Completed	1
Bridges Renewal Program R5 - Council	111668-20NSW-BR5	NSW	TRANSPORT FOR NSW	Kempsey Shire Council	Kempsey Shire Council - White Hawke Bridge replacement, Temagog Rd, Temagog	Replace a two lane timber bridge, with a concrete structure designed to meet current standards	\$ 244,503	\$ 489,006	Aug-22	Nov-22	Completed	1
Bridges Renewal Program R5 - Council	111662-20NSW-BR5	NSW	TRANSPORT FOR NSW	Tenterfield Shire Council	Tenterfield Shire Council - Paddys Flat Road Bridge 67203 replacement, Upper Tooloom	Replacement of existing timber bridge with new concrete structure	\$ 365,500	\$ 605,436	Sep-22	Mar-23	Completed	1
Bridges Renewal Program R5 - Council	111661-20NSW-BR5	NSW	TRANSPORT FOR NSW	Tenterfield Shire Council	Tenterfield Shire Council - Paddys Flat Road Bridge 67161 replacement, Tabulam	Replacement of existing timber bridge with new concrete structure	\$ 350,000	\$ 704,697	Jun-22	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111660-20NSW-BR5	NSW	TRANSPORT FOR NSW	Bellingen Shire Council	Bellingen Shire Council - Kalang River Bridge replacement, Bowraville Rd, Bellingen	Replacement of an existing load limited single lane timber bridge with a dual lane reinforced concrete bridge with a higher level of flood immunity.	\$ 2,000,000	\$ 4,095,000	Dec-22	Jan-24	Completed	1
Bridges Renewal Program R5 - Council	111659-20NSW-BR5	NSW	TRANSPORT FOR NSW	Hilltops Council	Hilltops Council - Wambanumba Bridge renewal, Murringo Road, Young	Replacement of the Wambanumba Bridge (Murringo Road, Young - MR41)	\$ 1,235,922	\$ 2,471,844	Jul-21	May-22	Completed	1
Bridges Renewal Program R5 - Council	111651-20NSW-BR5	NSW	TRANSPORT FOR NSW	Gunnedah Shire Council	Gunnedah Shire Council - Orange Grove Road Bridge renewal, Keepit	Replacement of a load limited timber bridge allowing HML access via Orange Grove Road	\$ 620,845	\$ 1,241,643	Feb-22	Sep-23	Completed	1
Bridges Renewal Program R5 - Council	111649-20NSW-BR5	NSW	TRANSPORT FOR NSW	Tweed Shire Council	Tweed Shire Council - Ophir Glen Bridge replacement, Ophir Glen Rd, Upper Burringbar	Replace timber bridge with a concrete structure	\$ 660,000	\$ 1,320,000	Jan-22	Jan-23	Completed	1
Bridges Renewal Program R5 - Council	111641-20NSW-BR5	NSW	TRANSPORT FOR NSW	Port Stephens Council	Port Stephens Council - Notts Creek Bridge replacement, Oakendale Rd, Glen Oak	Replacement of the current timber bridge with a concrete bridge	\$ 150,000	\$ 300,000	Apr-22	Nov-23	Completed	1
Bridges Renewal Program R5 - Council	111640-20NSW-BR5	NSW	TRANSPORT FOR NSW	Cootamundra-Gundagai Regional Council	Cootamundra-Gundagai Regional Council - Lucerndale Road Bridge 158 replacement, Tumblong	Replace existing structure with new concrete bridge	\$ 99,000	\$ 198,000	Jun-21	May-23	Completed	1
Bridges Renewal Program R5 - Council	111639-20NSW-BR5	NSW	TRANSPORT FOR NSW	Cootamundra-Gundagai Regional Council	Cootamundra-Gundagai Regional Council - Lucerndale Road Bridge 157 replacement, Tumblong	Replace existing structure with new concrete bridge	\$ 168,000	\$ 336,000	Jun-21	May-23	Completed	1
Bridges Renewal Program R5 - Council	111638-20NSW-BR5	NSW	TRANSPORT FOR NSW	Cootamundra-Gundagai Regional Council	Cootamundra-Gundagai Regional Council - Burra Road Bridge 126 replacement, Burra Creek	Replace existing structure with new concrete bridge	\$ 240,000	\$ 480,000	Jun-21	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111637-20NSW-BR5	NSW	TRANSPORT FOR NSW	Cootamundra-Gundagai Regional Council	Cootamundra-Gundagai Regional Council - Brawlin Road Bridge 380 replacement, Burra Creek	Replace existing structure with new concrete bridge	\$ 198,000	\$ 396,000	Jun-21	Nov-22	Completed	1

Bridges Renewal Program R5 - Council	111633-20NSW-BR5	NSW	TRANSPORT FOR NSW	Cabonne Shire Council	Cabonne Shire Council - Gowan Bridge replacement, Gowan Road, Gowan	Construction of Gowan Bridge on Gowan Road, Gowan	\$ 984,090	\$ 1,968,180	TBD	TBD	In Planning	1
Bridges Renewal Program R5 - Council	111632-20NSW-BR5	NSW	TRANSPORT FOR NSW	Cabonne Shire Council	Cabonne Shire Council - Washpen Bridge replacement, Gundong Road, Obley	Construction of Washpen Bridge on Gundong Road, Obley	\$ 1,145,400	\$ 2,290,800	Feb-24	Aug-24	Under Construction	1
Bridges Renewal Program R5 - Council	111628-20NSW-BR5	NSW	TRANSPORT FOR NSW	Bega Valley Shire Council	Bega Valley Shire Council - Pretty Point Bridge renewal, New Buildings Rd, Wyndham	Completion of construction of a truss bridge.	\$ 500,000	\$ 1,000,000	Jan-21	Jun-21	Completed	1
Bridges Renewal Program R5 - Council	111626-20NSW-BR5	NSW	TRANSPORT FOR NSW	Clarence Valley Council	Clarence Valley Council - Dignans Timber Bridge replacement, Coongbar Rd, Clarence Valley	Replace an aged timber bridge with a new concrete structure.	\$ 343,002	\$ 759,734	Mar-22	Feb-22	Completed	1
Bridges Renewal Program R5 - Council	111625-20NSW-BR5	NSW	TRANSPORT FOR NSW	Clarence Valley Council	Clarence Valley Council - McPhillips Road Bridge renewal, Halfway Creek	Replace an aged timber bridge with a new concrete structure.	\$ 176,230	\$ 352,463	Apr-21	Oct-21	Completed	1
Bridges Renewal Program R5 - Council	111624-20NSW-BR5	NSW	TRANSPORT FOR NSW	Clarence Valley Council	Clarence Valley Council - Jackybulbin Tullymorgan Road bridges renewal package, Tullymorgan	Replacement of three timber bridges with concrete structures.	\$ 529,316	\$ 1,058,632	Jun-21	Oct-21	Completed	3
Bridges Renewal Program R5 - Council	111619-20NSW-BR5	NSW	TRANSPORT FOR NSW	Ballina Shire Council	Ballina Shire Council - Pearces Creek Bridge replacement, Eltham Rd, Pearces Creek	Replacement of a 2-lane 44 m long 4-span timber bridge with a new 60 m concrete structure, including some road realignment. The bridge is in very poor condition, including some elements that have failed and others that are on the point of failure. As a result, traffic has been restricted to single lane access and heavy vehicles have been load limited to 20 % of the General Mass Limit (including individual axle group loadings) for vehicles currently permitted on the road network. The project will reinstate the General Mass Limits.	\$ 2,000,000	\$ 4,000,000	Feb-23	Mar-24	Completed	1
Bridges Renewal Program R5 - Council	111618-20NSW-BR5	NSW	TRANSPORT FOR NSW	Lismore City Council	Lismore City Council - Bungabee Bridge replacement, Bungabee Rd, Bentley	Raise level of bridge, improving flood immunity, sightlines, gradient and alignment.	\$ 560,000	\$ 632,240	Apr-21	Feb-22	Completed	1
Bridges Renewal Program R5 - Council	111613-20NSW-BR5	NSW	TRANSPORT FOR NSW	Armidale Regional Council	Armidale Regional Council - Martins Gully/ Shambrook Ave Bridge renewal, Armidale	Replace existing bridge with a new two lane concrete bridge structure, with a minimum of 44t load capacity	\$ 371,244	\$ 742,488	Oct-21	May-22	Completed	1
Bridges Renewal Program R5 - Council	111611-20NSW-BR5	NSW	TRANSPORT FOR NSW	Eurobodalla Shire Council	Eurobodalla Shire Council - Garlandtown Bridge renewal, N Head Dr, Moruya	Widening bridge to two-lanes designed to meet M1600 standards.	\$ 850,000	\$ 1,896,522	May-21	Aug-21	Completed	1
Bridges Renewal Program R5 - Council	111610-20NSW-BR5	NSW	TRANSPORT FOR NSW	City of Parramatta Council	City of Parramatta Council - Hunts Creek Culverts replacement, The Hills Shire	Replace the existing water crossing (culverts) at Hunts Creek, North Rocks Road, North Parramatta with a single span bridge to improve the structure load capacity limit for heavy vehicles, improve hydraulic capacity underneath the bridge, reduction of flood levels and extents, and minimise road closure due to flooding.	\$ 2,000,000	\$ 13,400,000	Jun-24	Mar-25	In Planning	1
Bridges Renewal Program R5 - Council	111609-20NSW-BR5	NSW	TRANSPORT FOR NSW	Yass Valley Council	Yass Valley Council - Shingle Hill Way Bridge replacement, Gundaroo	Road realignment and a new bridge constructed reducing flood risk and removing current load limit	\$ 800,000	\$ 4,400,000	May-21	May-23	Completed	1
Bridges Renewal Program R5 - Council	111604-20NSW-BR5	NSW	TRANSPORT FOR NSW	Cowra Shire Council	Cowra Shire Council - George Campbell Bridge replacement, Darbys Falls Rd, Cowra	Replace timber bridge approaching end of serviceable life with reinforced concrete bridge	\$ 1,170,767	\$ 2,491,285	Sep-21	May-23	Completed	1
Bridges Renewal Program R5 - Council	111601-20NSW-BR5	NSW	TRANSPORT FOR NSW	Singleton Council	Singleton Council - Brunners Bridge renewal, Gresford Rd, Singleton	Replacement of an old concrete bridge	\$ 700,000	\$ 5,500,000	Aug-24	Dec-25	In Planning	1
Bridges Renewal Program R5 - Council	111600-20NSW-BR5	NSW	TRANSPORT FOR NSW	Singleton Council	Singleton Council - Gibbs Bridge replacement, Putty Valley Rd, Putty	Timber bridge replacement	\$ 530,800	\$ 1,159,853	Mar-22	Mar-23	Completed	1
Bridges Renewal Program R5 - Council	111599-20NSW-BR5	NSW	TRANSPORT FOR NSW	Bathurst Regional Council	Bathurst Regional Council - Tarana Road Bridge renewal, Gemalla	Bridge Renewal over Stony Creek and road realignment	\$ 523,425	\$ 1,046,850	Aug-23	May-24	Under Construction	1
Bridges Renewal Program R5 - Council	111598-20NSW-BR5	NSW	TRANSPORT FOR NSW	Port Macquarie Hastings Council	Port Macquarie Hastings Council - Brill Brill Bridge renewal, Upper Rollands Plains Rd, Rollands Plains	Strengthen and rehabilitate heritage timber bridge.	\$ 430,000	\$ 1,595,388	Oct-21	Mar-23	Completed	1
Bridges Renewal Program R5 - Council	111597-20NSW-BR5	NSW	TRANSPORT FOR NSW	Port Macquarie Hastings Council	Port Macquarie Hastings Council - Donkins Flat Bridge replacement, Wingham Rd, Comboyne	Replace timber bridge with culvert	\$ 225,000	\$ 796,415	Aug-23	Nov-23	Completed	1

Bridges Renewal Program R5 - Council	111596-20NSW-BR5	NSW	TRANSPORT FOR NSW	Port Macquarie Hastings Council	Port Macquarie Hastings Council - Old School Road Bridge replacement, Herons Creek	Replace timber bridge with culvert	\$ 160,000	\$ 320,000	Aug-23	Nov-23	Completed	1
Bridges Renewal Program R5 - Council	111588-20NSW-BR5	NSW	TRANSPORT FOR NSW	Byron Shire Council	Byron Shire Council - Main Arm Causeway replacement, Main Arm	Road realignment and construct a new concrete causeway of two lanes	\$ 402,679	\$ 894,459	Apr-23	Aug-23	Completed	1
Bridges Renewal Program R5 - Council	111579-20NSW-BR5	NSW	TRANSPORT FOR NSW	Nambucca Valley Council	Nambucca Valley Council - Frank Partridge Bridge replacement, Newee Creek Rd, Newee Creek	Replace an aged timber bridge with a new concrete structure	\$ 70,510	\$ 191,555	Apr-21	Feb-24	Completed	1
Bridges Renewal Program R5 - Council	111578-20NSW-BR5	NSW	TRANSPORT FOR NSW	Nambucca Valley Council	Nambucca Valley Council - Helliwells Bridge replacement, Helliwells rd, Missabotti	Replace an aged timber bridge with a new concrete structure	\$ 109,175	\$ 266,710	Apr-21	Feb-24	Completed	1
Bridges Renewal Program R5 - Council	111577-20NSW-BR5	NSW	TRANSPORT FOR NSW	Nambucca Valley Council	Nambucca Valley Council - Shorts Bridge replacement, Kennaic Creek Rd, Missabotti	Replace an aged timber bridge with a new concrete structure	\$ 141,625	\$ 301,309	Apr-21	Jun-23	Completed	1
Bridges Renewal Program R5 - Council	111576-20NSW-BR5	NSW	TRANSPORT FOR NSW	Nambucca Valley Council	Nambucca Valley Council - Valla Bridge replacement, Valla Rd, Valla	Replace an aged timber bridge with a new concrete structure.	\$ 183,975	\$ 367,950	Apr-21	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111571-20NSW-BR5	NSW	TRANSPORT FOR NSW	Queanbeyan-Palerang Regional Council	Queanbeyan-Palerang Regional Council - Brick Kiln Bridge replacement, Cooma Rd, Bendoura	Replace the timber bridge over Brick Kiln Creek on Cooma Road near Braidwood, with a concrete structure.	\$ 682,000	\$ 1,609,417	Jan-22	Oct-22	Completed	1
Bridges Renewal Program R5 - Council	111568-20NSW-BR5	NSW	TRANSPORT FOR NSW	Tamworth Regional Council	Tamworth Regional Council - Retreat Bridge Replacement, Retreat	Replacement of existing timber bridge over the MacDonald River	\$ 1,095,000	\$ 2,190,000	Jul-22	Mar-23	Completed	1
Bridges Renewal Program R5 - Council	111567-20NSW-BR5	NSW	TRANSPORT FOR NSW	Tamworth Regional Council	Tamworth Regional Council - Fishers Bridge Renewal, Fishers Ln, Loomberah	Replacement of existing timber bridge over the Peel River	\$ 581,650	\$ 1,163,301	Feb-22	Mar-23	Completed	1
Bridges Renewal Program R5 - Council	111566-20NSW-BR5	NSW	TRANSPORT FOR NSW	Tamworth Regional Council	Tamworth Regional Council - Benama Bridge Renewal, Old Wallabadah Rd, Garoo	Replacement of existing timber bridge over Goonoo Goonoo Creek	\$ 435,887	\$ 871,774	Jan-22	Aug-22	Completed	1
Bridges Renewal Program R5 - Council	111565-20NSW-BR5	NSW	TRANSPORT FOR NSW	Kyogle Council	Kyogle Council - Capeen Creek Road bridges replacement package, Capeen Creek	Replace the three remaining timber bridges on Capeen Creek Road with new concrete and steel bridges	\$ 1,089,862	\$ 2,444,846	Aug-22	Feb-23	Completed	3
Bridges Renewal Program R5 - Council	111564-20NSW-BR5	NSW	TRANSPORT FOR NSW	Kyogle Council	Kyogle Council - Collins Valley Road Bridge replacement, Lynchs Creek	Replace existing load limited timber bridge with a new concrete and steel bridge	\$ 387,745	\$ 986,647	Mar-23	Aug-23	Completed	1
Bridges Renewal Program R5 - Council	111555-20NSW-BR5	NSW	TRANSPORT FOR NSW	Wollondilly Shire Council	Wollondilly Shire Council - Mount Hercules Road Causeway replacement, Razorback	Replace single lane causeway with boxed culvert	\$ 400,706	\$ 1,026,329	Nov-21	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111553-20NSW-BR5	NSW	TRANSPORT FOR NSW	Kiama Municipal Council	Kiama Municipal Council - Crooked River Bridge renewal, Crooked River Rd, Gerroa	Design and installation of Impressed Current Cathodic Protection system	\$ 342,220	\$ 684,440	Oct-21	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111549-20NSW-BR5	NSW	TRANSPORT FOR NSW	Weddin Shire Council	Weddin Shire Council - Tyagong Creek Bridge renewal, Henry Lawson Way, Grenfell	Remediation works to Henry Lawson Way Tyagong Creek Bridge - BR0006	\$ 144,430	\$ 293,804	Jan-22	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111548-20NSW-BR5	NSW	TRANSPORT FOR NSW	Weddin Shire Council	Weddin Shire Council - Heathcotes Lane Culvert replacement, Bimbi	Replacement of existing culvert with a high mass limit culvert	\$ 246,345	\$ 492,690	Mar-21	May-24	Under Construction	1
Bridges Renewal Program R5 - Council	111547-20NSW-BR5	NSW	TRANSPORT FOR NSW	Weddin Shire Council	Weddin Shire Council - Adelargo Road Culvert replacement, Warraderry	Replacement of existing culvert with a high mass limit culvert	\$ 311,938	\$ 669,542	Mar-22	Aug-23	Completed	1
Bridges Renewal Program R5 - Council	111540-20NSW-BR5	NSW	TRANSPORT FOR NSW	Mid-Coast Council	Mid-Coast Council - Killabakh Creek Bridge replacement, Yarratt Rd, Cedar Party	Replacement of a poor condition timber bridge with a concrete bridge.	\$ 297,000	\$ 758,392	Aug-21	Dec-21	Completed	1
Bridges Renewal Program R5 - Council	111539-20NSW-BR5	NSW	TRANSPORT FOR NSW	Mid-Coast Council	Mid-Coast Council - Little Tiri Bridge replacement, Tiri Rd, Knorrit Flat	Replacement of a poor condition timber bridge with a concrete bridge.	\$ 524,500	\$ 1,230,393	Jun-21	Dec-21	Completed	1
Bridges Renewal Program R5 - Council	111538-20NSW-BR5	NSW	TRANSPORT FOR NSW	Mid-Coast Council	Mid-Coast Council - Cox Bridge replacement, Caparra Rd, Wherrol Flat	Replacement of a poor condition timber bridge with a concrete bridge.	\$ 692,500	\$ 1,673,228	Sep-21	Jul-22	Completed	1
Bridges Renewal Program R5 - Council	111537-20NSW-BR5	NSW	TRANSPORT FOR NSW	Federation Council	Federation Council - Billabong Anabranh Bridge renewal, Federation Way, Oaklands	Renewal of an existing structurally deficient bridge.	\$ 907,500	\$ 1,815,000	Mar-22	Feb-23	Completed	1

Bridges Renewal Program R5 - Council	111532-20NSW-BR5	NSW	TRANSPORT FOR NSW	Gilgandra Council	Gilgandra Council - Lucas Bridge replacement, Breealong-Balladoran Rd, Breealong	Replace dilapidated timber structure with new reinforced concrete bridge	\$ 1,145,694	\$ 2,291,388	Feb-21	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111530-20NSW-BR5	NSW	TRANSPORT FOR NSW	Greater Hume Shire Council	Greater Hume Shire Council - Jingellic Road Bridges renewal package, Wantagong	Strengthen and widen bridges to allow HML vehicles	\$ 926,282	\$ 1,852,564	Dec-23	Apr-25	Under Construction	5
Bridges Renewal Program R5 - Council	111528-20NSW-BR5	NSW	TRANSPORT FOR NSW	Goulburn Mulwaree Council	Goulburn Mulwaree Council - Carrick Road Bridge replacement, Carrick	Replace part timber bridge on Carrick Road with a modular concrete culvert system.	\$ 458,806	\$ 976,092	Feb-22	Sep-22	Completed	1
Bridges Renewal Program R5 - Council	111527-20NSW-BR5	NSW	TRANSPORT FOR NSW	Goulburn Mulwaree Council	Goulburn Mulwaree Council - Towrang Road Bridge renewal, Boxers Creek	The Towrang Road Bridge Replacement Project will upgrade the existing single lane concrete bridge over the Wollondilly River. The project will deliver a 2 lane bridge which will be 4.5m higher than the existing structure. The new bridge will provide road users with significant improvements in safety, traffic flow and flood immunity.	\$ 1,828,007	\$ 3,656,015	Oct-21	Oct-22	Completed	1
Bridges Renewal Program R5 - Council	111525-20NSW-BR5	NSW	TRANSPORT FOR NSW	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Burra Burra Creek Bridge renewal, Blue Hill Rd, Golspie	Renewal of the timber bridge over Burra Burra Creek.	\$ 479,726	\$ 1,130,471	Jun-22	May-23	Completed	1
Bridges Renewal Program R5 - Council	111524-20NSW-BR5	NSW	TRANSPORT FOR NSW	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Crookwell River Bridge Renewal, Julong Rd, Binda	Renewal of the timber bridge over Crookwell River.	\$ 768,600	\$ 1,537,200	Mar-22	Aug-24	Under Construction	1
Bridges Renewal Program R5 - Council	111523-20NSW-BR5	NSW	TRANSPORT FOR NSW	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Peelwood Creek Bridge replacement, Cooksvale Rd, Peelwood	Replace an aged timber bridge with a new concrete structure.	\$ 552,614	\$ 1,694,773	Jun-22	Mar-23	Completed	1
Bridges Renewal Program R5 - Council	111522-20NSW-BR5	NSW	TRANSPORT FOR NSW	Maitland City Council	Maitland City Council - Culvert renewal, Maitland Vale Road, Hillsborough	Replacement of a failed and severely damaged 2 cell box culvert with a bigger size concrete bridge. The demolition of existing structure will allow for construction of a new 13m long and 9m wide single span concrete bridge. It will include 300m road widening and reconstruction matching the existing alignment. The cross section would cater for a minimum width of 9m between barriers and adopt two way crossfall.	\$ 637,500	\$ 1,275,000	Oct-21	Oct-22	Completed	1
Bridges Renewal Program R5 - Council	111521-20NSW-BR5	NSW	TRANSPORT FOR NSW	Forbes Shire Council	Forbes Shire Council - Mafeking Bridge Renewal, Wurrinya Rd, Wurrinya	Replacement of an aging and failing bridge structure to allow for heavy haulage vehicles	\$ 1,000,000	\$ 2,022,125	Sep-21	Oct-23	Completed	1
Bridges Renewal Program R5 - Council	111517-20NSW-BR5	NSW	TRANSPORT FOR NSW	Hay Shire Council	Hay Shire Council - Bridge Over Sandy Creek renewal, Nap Nap Rd, Maude	Replacement of timber bridge over Sandy Creek on Nap Nap Road, Maude	\$ 346,015	\$ 692,030	Mar-22	Jun-22	Completed	1
Bridges Renewal Program R5 - State	111485-20NSW-BR5	NSW	TRANSPORT FOR NSW	Griffith City Council	TRANSPORT FOR NSW - North Kooba Bridge renewal, Kidman Way, Griffith	Replacement of North Kooba Bridge	\$ 2,479,950	\$ 12,480,000	Jun-24	Jun-25	In Planning	1
Bridges Renewal Program R4 - Council	101946-19NSW-BR4	NSW	TRANSPORT FOR NSW	Wingecarribee Shire Council	Wingecarribee Shire Council - Barrangarry Creek Bridge renewal	Replacement of Barrangarry Creek Bridge with a two lane concrete structure.	\$ 652,640	\$ 1,305,280	Nov-19	Jun-21	Completed	1
Bridges Renewal Program R4 - Council	101945-19NSW-BR4	NSW	TRANSPORT FOR NSW	Wingecarribee Shire Council	Wingecarribee Shire Council - Construction of Bundanoon Creek Bridge	Replacement of Bundanoon Creek Bridge with a two lane concrete structure.	\$ 469,804	\$ 939,609	Aug-19	Dec-21	Completed	1
Bridges Renewal Program R4 - Council	101942-19NSW-BR4	NSW	TRANSPORT FOR NSW	Wagga Wagga City Council	Wagga Wagga City Council - Palmer's Road, Bridge-259 renewal	Replacement of Bridge 259 on Palmer's Road with a concrete structure.	\$ 149,600	\$ 299,200	Sep-20	Sep-20	Completed	1
Bridges Renewal Program R4 - Council	101941-19NSW-BR4	NSW	TRANSPORT FOR NSW	Wagga Wagga City Council	Wagga Wagga City Council - Mona Vale Road, Bridge-247 renewal	Replacement of Bridge 247 on Mona Vale Road with a concrete structure.	\$ 165,731	\$ 331,463	Jul-20	Aug-20	Completed	1
Bridges Renewal Program R4 - Council	101939-19NSW-BR4	NSW	TRANSPORT FOR NSW	Queanbeyan-Palerang Regional Council	Queanbeyan-Palerang Regional Council - Reedy Creek Bridge Renewal	Replacement of Reedy Creek Bridge with a two lane concrete structure.	\$ 1,000,000	\$ 2,000,000	Apr-22	Jun-23	Completed	1
Bridges Renewal Program R4 - Council	101938-19NSW-BR4	NSW	TRANSPORT FOR NSW	Queanbeyan-Palerang Regional Council	Queanbeyan-Palerang Regional Council - Gidleigh Bridge Renewal	Replacement of Gidleigh Bridge with a two lane concrete structure.	\$ 422,840	\$ 845,680	Apr-21	Jun-21	Completed	1
Bridges Renewal Program R4 - Council	101937-19NSW-BR4	NSW	TRANSPORT FOR NSW	Murray River Council	Murray River Council - Fickens Lane Renewal, Gonn	Replacement of Fickens Lane Bridge with a two lane concrete structure.	\$ 455,000	\$ 912,363	Dec-19	May-20	Completed	1
Bridges Renewal Program R4 - Council	101936-19NSW-BR4	NSW	TRANSPORT FOR NSW	Dungog Shire Council	Dungog Shire Council - Tillegra Bridge Renewal	Replacement of Tillegra Bridge with a single lane concrete structure.	\$ 1,047,220	\$ 2,216,952	Mar-20	Jul-21	Completed	1
Bridges Renewal Program R4 - Council	101935-19NSW-BR4	NSW	TRANSPORT FOR NSW	Dungog Shire Council	Dungog Shire Council - Summerhill Bridge replacement	Replacement of Summerhill Bridge with a single lane concrete structure.	\$ 315,883	\$ 631,766	Jun-20	Aug-21	Completed	1
Bridges Renewal Program R4 - Council	101932-19NSW-BR4	NSW	TRANSPORT FOR NSW	Central Coast Council (NSW)	Central Coast Council - Carrington Street Bridge Renewal	Replacement of Carrington Street Bridge with a two lane concrete structure.	\$ 387,500	\$ 1,790,929	Feb-22	Jul-23	Completed	1

Bridges Renewal Program R4 - Council	101928-19NSW-BR4	NSW	TRANSPORT FOR NSW	Walcha Council	Walcha Council - Ellas Creek Bridge Replacement	Replacement of Ellas Creek Bridge with a concrete structure.	\$ 218,424	\$ 436,848	Jul-21	Feb-22	Completed	1
Bridges Renewal Program R4 - Council	101927-19NSW-BR4	NSW	TRANSPORT FOR NSW	Walcha Council	Walcha Council - Stephens Bridge Replacement	Replacement of Stephens Bridge with a concrete structure.	\$ 457,829	\$ 915,658	Oct-21	Apr-22	Completed	1
Bridges Renewal Program R4 - Council	101926-19NSW-BR4	NSW	TRANSPORT FOR NSW	Walcha Council	Walcha Council - Englefield Road Bridge Replacement	Replacement of Englefield Road Bridge with a concrete structure.	\$ 340,471	\$ 680,942	Oct-21	Apr-22	Completed	1
Bridges Renewal Program R4 - Council	101921-19NSW-BR4	NSW	TRANSPORT FOR NSW	Glen Innes Severn Council	Glen Innes Severn Council - Bridge 5270 Replacement, Mann River	Replacement of Bridge 5270 with a single lane concrete structure.	\$ 700,000	\$ 1,685,137	Jul-21	Dec-23	Completed	1
Bridges Renewal Program R4 - Council	101920-19NSW-BR4	NSW	TRANSPORT FOR NSW	Glen Innes Severn Council	Glen Innes Severn Council - Bridge 5300 Ten Mile Road Renewal, Deepwater River	Replacement of Bridge 5300 with a single lane concrete structure.	\$ 223,100	\$ 768,351	May-20	Oct-20	Completed	1
Bridges Renewal Program R4 - Council	101912-19NSW-BR4	NSW	TRANSPORT FOR NSW	Federation Council	Federation Council - Doctors Road Bridge Renewal	Replacement of Doctors Road Bridge with a concrete structure.	\$ 340,050	\$ 684,414	Mar-20	Oct-21	Completed	1
Bridges Renewal Program R4 - Council	101909-19NSW-BR4	NSW	TRANSPORT FOR NSW	Bellingen Shire Council	Bellingen Shire Council - Richardsons Bridge Replacement	Replacement of Richardsons Bridge with a single lane concrete structure at an increased height and on a revised alignment.	\$ 700,000	\$ 1,720,263	Jul-22	Nov-22	Completed	1
Bridges Renewal Program R4 - Council	101908-19NSW-BR4	NSW	TRANSPORT FOR NSW	Bellingen Shire Council	Bellingen Shire Council - Bielsdown Bridge Replacement	Replacement of Bielsdown Bridge with a dual lane concrete structure.	\$ 700,000	\$ 1,997,389	Nov-21	Dec-23	Completed	1
Bridges Renewal Program R4 - Council	101907-19NSW-BR4	NSW	TRANSPORT FOR NSW	Nambucca Valley Council	Nambucca Shire Council - Allgomera No. 2 Bridge Replacement	Replacement of Allgomera No. 2 Bridge with a concrete structure.	\$ 87,079	\$ 174,158	Jul-19	Jun-20	Completed	1
Bridges Renewal Program R4 - Council	101906-19NSW-BR4	NSW	TRANSPORT FOR NSW	Nambucca Valley Council	Nambucca Shire Council - Fischers Bridge Replacement	Replacement of Fischers Bridge with a concrete structure.	\$ 490,501	\$ 981,000	Mar-20	Sep-20	Completed	1
Bridges Renewal Program R4 - Council	101905-19NSW-BR4	NSW	TRANSPORT FOR NSW	Liverpool Plains Shire Council	Liverpool Plains Shire Council - Old Highway Bridge Replacement, Willow Tree	Replacement of Old Highway Bridge with a single lane concrete structure.	\$ 372,632	\$ 745,265	Sep-20	Dec-20	Completed	1
Bridges Renewal Program R4 - Council	101904-19NSW-BR4	NSW	TRANSPORT FOR NSW	Richmond Valley Council	Richmond Valley Council - JTR Small Bridge Renewal	Replacement of JTR Small Bridge with a concrete structure.	\$ 264,700	\$ 553,672	Aug-21	Nov-22	Completed	1
Bridges Renewal Program R4 - Council	101903-19NSW-BR4	NSW	TRANSPORT FOR NSW	Cabonne Shire Council	Cabonne Shire Council - St Germain's Bridge Replacement	Replacement of St Germain's Bridge with a two lane concrete structure.	\$ 417,542	\$ 835,084	Nov-20	Nov-21	Completed	1
Bridges Renewal Program R4 - Council	101902-19NSW-BR4	NSW	TRANSPORT FOR NSW	Cabonne Shire Council	Cabonne Shire Council - Bangaroo Bridge Replacement	Replacement of Bangaroo Bridge with two lane concrete structure.	\$ 510,172	\$ 1,101,896	Jul-20	Dec-22	Completed	1
Bridges Renewal Program R4 - Council	101901-19NSW-BR4	NSW	TRANSPORT FOR NSW	Cessnock City Council	Cessnock City Council - Anvil Creek Bridge Renewal, Greta	Replacement of Anvil Creek Bridge with a two lane concrete structure on a revised alignment.	\$ 690,800	\$ 1,381,600	Feb-22	Sep-22	Completed	1
Bridges Renewal Program R4 - Council	101897-19NSW-BR4	NSW	TRANSPORT FOR NSW	Coffs Harbour City Council	Coffs Harbour City Council - Corfes Bridge Renewal	Replace Corfes Bridge with a concrete piped culvert	\$ 103,995	\$ 207,990	Nov-19	Feb-20	Completed	1
Bridges Renewal Program R4 - Council	101892-19NSW-BR4	NSW	TRANSPORT FOR NSW	Kyogle Council	Kyogle Council - Hootons Bridge Replacement, Hootons Road	Replacement of Hootons Bridge with a concrete and steel structure.	\$ 700,000	\$ 974,320	Jul-20	Sep-21	Completed	1
Bridges Renewal Program R4 - Council	101891-19NSW-BR4	NSW	TRANSPORT FOR NSW	Kyogle Council	Kyogle Council - Mathews Bridge Replacement, Green Pigeon Road	Replacement of Mathews Bridge with a two lane concrete and steel structure.	\$ 590,584	\$ 1,181,169	May-21	Sep-21	Completed	1
Bridges Renewal Program R4 - Council	101887-19NSW-BR4	NSW	TRANSPORT FOR NSW	Muswellbrook Shire Council	Muswellbrook Shire Council - Williams Bridge Replacement	Replacement of Williams Bridge with a concrete structure.	\$ 650,000	\$ 1,300,000	May-20	Jan-21	Completed	1
Bridges Renewal Program R4 - Council	101876-19NSW-BR4	NSW	TRANSPORT FOR NSW	Shoalhaven City Council	Shoalhaven City Council - Tumblebar Bridge, Brooman Road Renewal	Replacement of Tumblebar Bridge with a concrete structure.	\$ 390,341	\$ 780,683	Mar-21	Sep-21	Completed	1
Bridges Renewal Program R4 - Council	101871-19NSW-BR4	NSW	TRANSPORT FOR NSW	Upper Hunter Shire Council	Upper Hunter Shire Council - Camerons Bridge	Replacement of Camerons Bridge with a concrete structure.	\$ 700,000	\$ 3,077,433	Jun-21	Sep-22	Completed	1
Bridges Renewal Program R4 - Council	101868-19NSW-BR4	NSW	TRANSPORT FOR NSW	Narrabri Shire Council	Narrabri Shire Council - Spring Creek Bridge Replacement	Replacement of Spring Creek Bridge with a steel reinforced concrete structure.	\$ 700,000	\$ 1,646,794	Nov-20	Nov-21	Completed	1
Bridges Renewal Program R4 - Council	101867-19NSW-BR4	NSW	TRANSPORT FOR NSW	Narrabri Shire Council	Narrabri Shire Council - Horsearm Creek Bridge Replacement	Replacement of Horsearm Creek Bridge with a steel reinforced concrete structure.	\$ 700,000	\$ 1,405,800	Nov-20	May-21	Completed	1
Bridges Renewal Program R4 - Council	101866-19NSW-BR4	NSW	TRANSPORT FOR NSW	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Diamond Creek Bridge Upgrade - Kangaloolah Road	Replacement of Diamond Creek Bridge with a wider concrete structure and realignment of approaches to the bridge.	\$ 480,526	\$ 961,916	Aug-20	Jan-21	Completed	1
Bridges Renewal Program R4 - Council	101865-19NSW-BR4	NSW	TRANSPORT FOR NSW	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Crookwell River Bridge Upgrade - Woodville Road	Replacement of Crookwell River Bridge with a concrete structure.	\$ 294,860	\$ 782,433	Sep-19	Jun-21	Completed	1
Bridges Renewal Program R4 - Council	101864-19NSW-BR4	NSW	TRANSPORT FOR NSW	Goulburn Mulwaree Council	Goulburn Mulwaree Council - Thornford Road Bridge Replacement	Replacement of Thornford Road Bridge with a two lane concrete structure.	\$ 226,233	\$ 452,466	Apr-20	Sep-20	Completed	1
Bridges Renewal Program R4 - Council	101857-19NSW-BR4	NSW	TRANSPORT FOR NSW	Kempsey Shire Council	Kempsey Shire Council - Roses Bridge Replacement, Bellbrook	Replacement of Roses Bridge with a concrete structure.	\$ 323,782	\$ 647,564	Dec-19	Sep-21	Completed	1
Bridges Renewal Program R4 - Council	101856-19NSW-BR4	NSW	TRANSPORT FOR NSW	Armidale Regional Council	Armidale Regional Council - Pint Pot Bridge Replacement	Replacement of Pint Pot Bridge with a concrete structure.	\$ 310,000	\$ 620,000	Oct-20	Apr-21	Completed	1

Bridges Renewal Program R4 - Council	101855-19NSW-BR4	NSW	TRANSPORT FOR NSW	Armidale Regional Council	Armidale Regional Council - Dumaresq Creek Bridge Replacement	Replacement of Dumaresq Creek Bridge with a two lane concrete structure with a separate shared pedestrian pathway.	\$ 343,000	\$ 860,000	Feb-21	Jun-21	Completed	1
Bridges Renewal Program R4 - Council	101854-19NSW-BR4	NSW	TRANSPORT FOR NSW	Yass Valley Council	Yass Valley Council - Timber Bridge at Segment 6 Nottingham Road, Wee Jasper Replacement	Replacement of Bridge at Segment 6 Nottingham Road with a two lane concrete structure.	\$ 378,724	\$ 757,448	Sep-19	May-20	Completed	1
Bridges Renewal Program R4 - Council	101853-19NSW-BR4	NSW	TRANSPORT FOR NSW	Yass Valley Council	Yass Valley Council - Bridge at Segment 18 Childowloa Road, Bookham replacement	Replacement of Bridge at Segment 18 Childowloa Road with a two lane concrete structure.	\$ 313,924	\$ 627,848	Feb-20	Mar-20	Completed	1
Bridges Renewal Program R4 - Council	101851-19NSW-BR4	NSW	TRANSPORT FOR NSW	Port Macquarie Hastings Council	Port Macquarie Hastings Council - Thompson's Bridge BN 113 Upgrade	Replacement of Thompson's Bridge BN 113 with a widened two lane concrete structure.	\$ 415,000	\$ 998,621	May-20	Jan-21	Completed	1
Bridges Renewal Program R4 - Council	101850-19NSW-BR4	NSW	TRANSPORT FOR NSW	Port Macquarie Hastings Council	Port Macquarie Hastings Council - Scrubby Creek Bridge Upgrade	Replacement of Scrubby Creek Bridge with a two lane concrete structure.	\$ 438,322	\$ 876,644	May-20	Feb-21	Completed	1
Bridges Renewal Program R4 - Council	101849-19NSW-BR4	NSW	TRANSPORT FOR NSW	Clarence Valley Council	Clarence Valley Council - Middle Creek Bridge Replacement, Kungala Road	Replacement of Middle Creek Bridge on Kungala Road with a two lane concrete structure.	\$ 344,515	\$ 732,210	Jun-20	Nov-20	Completed	1
Bridges Renewal Program R4 - Council	101848-19NSW-BR4	NSW	TRANSPORT FOR NSW	Clarence Valley Council	Clarence Valley Council - Middle Creek Bridge Replacement, Sherwood Creek Road	Replacement of Middle Creek Bridge at Sherwood Creek Road with a single lane concrete structure.	\$ 285,375	\$ 839,420	Jul-20	Feb-21	Completed	1
Bridges Renewal Program R4 - Council	101844-19NSW-BR4	NSW	TRANSPORT FOR NSW	Bathurst Regional Council	Bathurst Regional Council - Howard's Bridge Renewal	Replacement of Howard's Bridge with a single lane concrete structure at an increased height.	\$ 318,304	\$ 1,612,669	Dec-20	May-21	Completed	1
Bridges Renewal Program R4 - Council	101843-19NSW-BR4	NSW	TRANSPORT FOR NSW	Dubbo Regional Council	Dubbo Regional Council - Terrabella Bridge Replacement	Replacement of Terrabella Bridge with a two lane concrete structure.	\$ 700,000	\$ 5,030,900	Apr-21	Aug-22	Completed	1
Bridges Renewal Program R4 - Council	101842-19NSW-BR4	NSW	TRANSPORT FOR NSW	Dubbo Regional Council	Dubbo Regional Council - Burrendong Bridge Replacement	Replacement of Burrendong Bridge with a two lane concrete structure.	\$ 700,000	\$ 2,502,850	May-21	Apr-23	Completed	1
Bridges Renewal Program R4 - Council	101841-19NSW-BR4	NSW	TRANSPORT FOR NSW	Mid-Coast Council	Mid-Coast Council - Browns Creek Bridge Firefly Replacement	Replacement of Browns Creek Bridge with a two-lane concrete structure.	\$ 614,000	\$ 1,529,399	May-20	Jan-21	Completed	1
Bridges Renewal Program R4 - Council	101840-19NSW-BR4	NSW	TRANSPORT FOR NSW	Mid-Coast Council	Mid-Coast Council - Deep Creek Bridge Wherrol Flat Renewal	Replacement of Deep Creek Bridge with a two lane concrete structure.	\$ 662,500	\$ 1,325,000	Jun-20	Dec-20	Completed	1
Bridges Renewal Program R4 - Council	101837-19NSW-BR4	NSW	TRANSPORT FOR NSW	Forbes Shire Council	Forbes Shire Council - 7 Sisters Bridge Renewal, Bedgerebong Road	Replacement of 7 Sisters Bridge with a two lane concrete structure.	\$ 550,000	\$ 1,100,000	Dec-20	Apr-21	Completed	1
Bridges Renewal Program R4 - Council	101831-19NSW-BR4	NSW	TRANSPORT FOR NSW	Byron Shire Council	Byron Shire Council - South Arm Bridge Renewal, Brunswick Heads	Major refurbishment of the historic South Arm Bridge.	\$ 607,530	\$ 1,727,318	Feb-20	Oct-20	Completed	1
Bridges Renewal Program R4 - Council	101830-19NSW-BR4	NSW	TRANSPORT FOR NSW	Byron Shire Council	Byron Shire Council - Byron Creek Bridge Renewal, Bangalow	Replacement of Byron Creek Bridge with a concrete structure.	\$ 700,000	\$ 2,354,449	Mar-20	Dec-20	Completed	1
Bridges Renewal Program R4 - Council	101823-19NSW-BR4	NSW	TRANSPORT FOR NSW	Tenterfield Shire Council	Tenterfield Shire Council - Kangaroo Creek Bridge Replacement, Paddy's Flat Road Nth	Replacement of Kangaroo Creek Bridge with a concrete structure.	\$ 491,092	\$ 982,184	Jun-22	Feb-23	Completed	1
Bridges Renewal Program R4 - Council	101822-19NSW-BR4	NSW	TRANSPORT FOR NSW	Tenterfield Shire Council	Tenterfield Shire Council - Deepwater River Bridge Renewal, Torrington Road	Replacement of Deepwater River Bridge with a concrete structure.	\$ 459,744	\$ 919,488	Aug-21	Jun-22	Completed	1
Bridges Renewal Program R3 - Council	094677-17NSW-BR3	NSW	Roads and Maritime Services	Armidale Regional Council	Armidale Regional Council - Wollomombi River Bridge Upgrade	Replace existing timber structure with two lane reinforced concrete structure.	\$ 156,325	\$ 634,169	Feb-19	Jul-19	Completed	1
Bridges Renewal Program R3 - Council	094674-17NSW-BR3	NSW	Roads and Maritime Services	Bega Valley Shire Council	Bega Valley Shire Council - Bermagui River Bridge Upgrade	Upgrade a two lane bridge maintaining the load limit of 166T, extending the useful life by 100 years.	\$ 60,500	\$ 121,782	Jan-18	Mar-18	Completed	1
Bridges Renewal Program R3 - Council	094671-17NSW-BR3	NSW	Roads and Maritime Services	Bega Valley Shire Council	Bega Valley Shire Council - Brockelos Creek Bridge Upgrade	Upgrade a one lane concrete bridge extending the useful life by approximately 100 years, maintaining the 166T load limit.	\$ 37,200	\$ 442,343	Apr-18	Aug-18	Completed	1
Bridges Renewal Program R3 - Council	094670-17NSW-BR3	NSW	Roads and Maritime Services	Bega Valley Shire Council	Bega Valley Shire Council - Galba Creek Culvert Upgrade	Upgrade a two lane culvert maintaining the load limit of 166T extending the useful life from 50 years to 100 years.	\$ 48,000	\$ 96,005	Jan-18	Feb-18	Completed	1
Bridges Renewal Program R3 - Council	094669-17NSW-BR3	NSW	Roads and Maritime Services	Bega Valley Shire Council	Bega Valley Shire Council - Gowling Creek Bridge Upgrade	Upgrade a timber bridge maintaining the load limit of 166T.	\$ 53,055	\$ 106,111	Aug-18	Oct-18	Completed	1
Bridges Renewal Program R3 - Council	094664-17NSW-BR3	NSW	Roads and Maritime Services	Bellingen Shire Council	Bellingen Shire Council - Deep Creek Bridge Replacement	Replace and widen a one lane timber bridge with a two lane steel and concrete bridge increasing the load limit from 25T to 50T.	\$ 635,638	\$ 1,490,721	May-19	Jan-21	Completed	1

Bridges Renewal Program R3 - Council	094662-17NSW-BR3	NSW	Roads and Maritime Services	Blayney Shire Council	Blayney Shire Council - Browns Creek Road Bridge Replacement	Replace and widen a one lane timber bridge with a two lane concrete bridge increasing the load limit from 10T to 166T.	\$ 745,000	\$ 2,233,260	Sep-18	Mar-19	Completed	1
Bridges Renewal Program R3 - Council	094659-17NSW-BR3	NSW	Roads and Maritime Services	Brewarrina Shire Council	Brewarrina Shire Council - Birrie Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge and approach realignment, increasing the load limit from 5T to 166T.	\$ 2,109,175	\$ 4,218,350	Jan-19	Mar-20	Completed	1
Bridges Renewal Program R3 - Council	094657-17NSW-BR3	NSW	Roads and Maritime Services	Brewarrina Shire Council	Brewarrina Shire Council - Replacement of Muckerawa and Dumble Bridges on Goodooga Road	Replace two existing (one lane at Muckerawa and two lanes at Dumble) concrete bridges with two lane concrete bridges and increasing the load limit from 42T to 166T.	\$ 1,701,792	\$ 3,403,584	Jan-20	Dec-20	Completed	2
Bridges Renewal Program R3 - Council	094656-17NSW-BR3	NSW	Roads and Maritime Services	Campbelltown City Council	Campbelltown City Council - Wedderburn Causeway/Bridge Replacement	Replace and widen an existing low level causeway with a new two lane concrete bridge and reconstruction of approach roads increasing the load limit from 42T to 160T.	\$ 1,629,075	\$ 3,316,000	Sep-18	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094655-17NSW-BR3	NSW	Roads and Maritime Services	Cumberland Council	Canterbury Bankstown Council - Hector Street Bridge Upgrade	Widen a two lane bridge to maintain 166T load limit, extending the useful life by 100 years.	\$ 3,253,732	\$ 6,507,464	May-20	Oct-21	Completed	1
Bridges Renewal Program R3 - Council	094654-17NSW-BR3	NSW	Roads and Maritime Services	Cumberland Council	Canterbury Bankstown Council - Wolumba Street Bridge Upgrade	Upgrade and widen a one lane bridge with a two lane bridge increasing the load limit from 3T to 48T.	\$ 3,021,820	\$ 6,043,640	May-22	Dec-22	Completed	1
Bridges Renewal Program R3 - Council	094642-17NSW-BR3	NSW	Roads and Maritime Services	Clarence Valley Council	Clarence Valley Council - Pullalalong Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 42T to 166T.	\$ 376,806	\$ 753,614	Dec-18	Sep-19	Completed	1
Bridges Renewal Program R3 - Council	094640-17NSW-BR3	NSW	Roads and Maritime Services	Coffs Harbour City Council	Coffs Harbour City Council - Bardens Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge maintaining the load limit of 42T.	\$ 225,000	\$ 456,610	Apr-18	Sep-18	Completed	1
Bridges Renewal Program R3 - Council	094638-17NSW-BR3	NSW	Roads and Maritime Services	Cessnock City Council	Cessnock City Council - Paynes Crossing Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge to increase the load limit from 6T to 166T.	\$ 667,700	\$ 2,434,179	Mar-20	Feb-21	Completed	1
Bridges Renewal Program R3 - Council	094636-17NSW-BR3	NSW	Roads and Maritime Services	Cessnock City Council	Cessnock City Council - Whittings Bridge Replacement	Replace and widen a one lane wooden bridge with a two lane concrete bridge maintaining the 166T capacity.	\$ 437,460	\$ 874,921	Dec-18	Feb-19	Completed	1
Bridges Renewal Program R3 - Council	094627-17NSW-BR3	NSW	Roads and Maritime Services	Clarence Valley Council	Clarence Valley Council - Endless Creek Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 42T to 166T.	\$ 505,067	\$ 1,010,135	Aug-18	Aug-19	Completed	1
Bridges Renewal Program R3 - Council	094621-17NSW-BR3	NSW	Roads and Maritime Services	Glen Innes Severn Council	Glen Innes Severn Council - Polhill Road Bridge Replacement	Replace and widen a one lane timber bridge with a one lane concrete bridge maintaining the 166T load limit.	\$ 292,000	\$ 592,000	Jun-19	May-20	Completed	1
Bridges Renewal Program R3 - Council	094620-17NSW-BR3	NSW	Roads and Maritime Services	Goulburn Mulwaree Council	Goulburn Mulwaree Council - Nadigigomar Creek Bridge Replacement	Replace and widen a culvert with a two lane concrete bridge increasing the load limit from 44T to 68T.	\$ 712,807	\$ 1,780,232	Apr-18	Aug-18	Completed	1
Bridges Renewal Program R3 - Council	094560-17NSW-BR3	NSW	Roads and Maritime Services	Eurobodalla Shire Council	Eurobodalla Shire Council - Cullendulla Drive Long Beach Culvert Upgrade	Upgrade and widen the existing culvert to maintain the existing 68T capacity and extending the useful life by 100 years.	\$ 202,021	\$ 404,407	Apr-18	May-19	Completed	1
Bridges Renewal Program R3 - Council	094559-17NSW-BR3	NSW	Roads and Maritime Services	Byron Shire Council	Byron Shire Council - Bridges for the Bangalow Agricultural Area Replacements (5)	Replace five one lane timber bridges with five steel bridges increasing the load limit from 3-15T to 44T on all bridges.	\$ 2,588,907	\$ 5,630,991	Apr-18	Mar-19	Completed	5
Bridges Renewal Program R3 - Council	094558-17NSW-BR3	NSW	Roads and Maritime Services	Byron Shire Council	Byron Shire Council - Blindmouth Creek Crossing Replacement	Replace and widen an existing causeway with a new culvert and road approaches to maintain 166T access.	\$ 570,275	\$ 1,142,174	May-18	Nov-18	Completed	1
Bridges Renewal Program R3 - Council	094539-17NSW-BR3	NSW	Roads and Maritime Services	Hilltops Council	Hilltops Council - Bundarbo Road Bridge Replacement	Replace and widen a single lane bridge with a two lane bridge and increasing the load limit from 58T to 166T.	\$ 4,076,935	\$ 4,160,138	Oct-21	Dec-23	Completed	1
Bridges Renewal Program R3 - Council	094537-17NSW-BR3	NSW	Roads and Maritime Services	Kempsey Shire Council	Kempsey Shire Council - Turners Flat Bridge Replacement	Replace and widen a one lane timber bridge with a two lane concrete bridge increasing the load limit from 15T to 166T.	\$ 1,995,615	\$ 3,991,230	Mar-19	Jul-20	Completed	1
Bridges Renewal Program R3 - Council	094536-17NSW-BR3	NSW	Roads and Maritime Services	Kyogle Council	Kyogle Council - Afterlee Road Bridge Replacement	Replace and widen a one lane timber bridge with a two lane steel truss bridge ensuring the maintenance of 166T load limit.	\$ 311,500	\$ 745,839	Aug-18	Sep-18	Completed	1
Bridges Renewal Program R3 - Council	094535-17NSW-BR3	NSW	Roads and Maritime Services	Kyogle Council	Kyogle Council - Hanleys Bridge Replacement	Replace and widen a one lane timber bridge with a two lane concrete and steel bridge ensuring the 166T load limit is maintained.	\$ 398,000	\$ 796,000	Jan-19	Jun-19	Completed	1

Bridges Renewal Program R3 - Council	094534-17NSW-BR3	NSW	Roads and Maritime Services	Tenterfield Shire Council	Kyogle Council - Mulcahys Bridge Replacement, Needhams Road	Replace and widen a single lane timber bridge with a one lane steel and concrete bridge increasing the load limit from 25T to 166T.	\$ 435,000	\$ 944,429	Jul-19	Mar-20	Completed	1
Bridges Renewal Program R3 - Council	094533-17NSW-BR3	NSW	Roads and Maritime Services	Lachlan Council	Lachlan Shire Council - Island Creek Bridge Replacement	Replace and widen a one lane wooden bridge with a two lane modular steel truss bridge increasing the load limit from 10T to 166T.	\$ 295,000	\$ 590,000	Jun-18	Sep-18	Completed	1
Bridges Renewal Program R3 - Council	094532-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Bobin Creek Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 44T to 160T.	\$ 800,000	\$ 1,799,035	Aug-18	May-19	Completed	1
Bridges Renewal Program R3 - Council	094530-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Bulga Creek Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 30T to 160T.	\$ 600,000	\$ 1,229,532	May-18	May-19	Completed	1
Bridges Renewal Program R3 - Council	094529-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Burrell Creek Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 8T to 160T.	\$ 800,000	\$ 1,600,500	Dec-18	Oct-20	Completed	1
Bridges Renewal Program R3 - Council	094527-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Cedar Creek Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 4T to 160T.	\$ 275,000	\$ 1,135,621	Feb-19	Nov-19	Completed	1
Bridges Renewal Program R3 - Council	094525-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Diamond Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 7T to 160T.	\$ 400,000	\$ 800,800	Feb-19	Aug-20	Completed	1
Bridges Renewal Program R3 - Council	094523-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Emu Creek Bridge Replacement	Replace and widen a two lane timber bridge with a two lane concrete bridge increasing the load limit from 18T to 160T.	\$ 750,000	\$ 1,501,500	Mar-19	Aug-20	Completed	1
Bridges Renewal Program R3 - Council	094521-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Kundie Creek Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 8T to 160T.	\$ 400,000	\$ 806,300	Feb-19	May-21	Completed	1
Bridges Renewal Program R3 - Council	094520-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Little Cedar Party Ck Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 30T to 160T.	\$ 350,000	\$ 701,800	Nov-18	Aug-20	Completed	1
Bridges Renewal Program R3 - Council	094519-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - McQueen Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 13T to 160T.	\$ 800,000	\$ 1,600,500	Apr-20	Oct-20	Completed	1
Bridges Renewal Program R3 - Council	094518-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Milbai Creek Bridge Upgrade	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 13T to 160T.	\$ 260,000	\$ 818,934	Feb-19	Aug-19	Completed	1
Bridges Renewal Program R3 - Council	094517-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Possum Brush Road Bridge No 2 Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 16T to 160T.	\$ 315,000	\$ 630,300	Jun-19	Jun-21	Completed	1
Bridges Renewal Program R3 - Council	094516-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Reltons Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 4T to 160T.	\$ 425,000	\$ 854,700	Feb-20	Sep-20	Completed	1
Bridges Renewal Program R3 - Council	094512-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Coast Council	Mid Coast Council - Wards River Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 8T to 160T.	\$ 660,000	\$ 1,320,000	Jan-20	Sep-20	Completed	1
Bridges Renewal Program R3 - Council	094511-17NSW-BR3	NSW	Roads and Maritime Services	Mid-Western Regional Council	Mid-Western Regional Council - Goodiman Bridge Replacement	Replace and widen a one lane bridge of timber/concrete/steel construction with a two lane concrete bridge increasing the load limit from 5T to 166T.	\$ 307,500	\$ 741,000	Jun-18	May-19	Completed	1
Bridges Renewal Program R3 - Council	094510-17NSW-BR3	NSW	Roads and Maritime Services	Murray River Council	Murray River Council - Merran Creek Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from being closed to 166T.	\$ 399,400	\$ 801,160	Mar-18	Jan-19	Completed	1
Bridges Renewal Program R3 - Council	094509-17NSW-BR3	NSW	Roads and Maritime Services	Murray River Council	Murray River Council - Yarrein Creek Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 2T to 166T.	\$ 394,400	\$ 821,982	Mar-18	Jan-19	Completed	1
Bridges Renewal Program R3 - Council	094508-17NSW-BR3	NSW	Roads and Maritime Services	Nambucca Valley Council	Nambucca Shire Council - Lanes Bridge Replacement	Replace and widen a two lane timber bridge with a two lane concrete bridge increasing the load limit from 44T to 166T.	\$ 1,000,000	\$ 2,745,425	Sep-18	Oct-19	Completed	1

Bridges Renewal Program R3 - Council	094507-17NSW-BR3	NSW	Roads and Maritime Services	Narrabri Shire Council	Narrabri Shire Council - Bullawa Creek Bridge Replacement	Replace and widen a one lane timber bridge with a two lane concrete bridge increasing the load limit from 10T to 166T.	\$ 668,422	\$ 1,336,844	Jun-18	Nov-18	Completed	1
Bridges Renewal Program R3 - Council	094506-17NSW-BR3	NSW	Roads and Maritime Services	Port Macquarie Hastings Council	Port Macquarie-Hastings Council - Dunbogan Bridge Upgrade	Strengthen all 36 piers of the two lane bridge increasing the load limit from 57T to 166T.	\$ 1,500,000	\$ 4,720,742	May-19	Mar-20	Completed	1
Bridges Renewal Program R3 - Council	094505-17NSW-BR3	NSW	Roads and Maritime Services	Queanbeyan-Palerang Regional Council	Queanbeyan- Palerang Regional Council - Silver Hills Bridge Replacement	Replace and widen a one lane timber bridge with a two lane box culvert increasing the load limit from 50T to 68T.	\$ 362,615	\$ 929,299	Mar-19	Mar-20	Completed	1
Bridges Renewal Program R3 - State	094504-17NSW-BR3	NSW	Roads and Maritime Services	Queanbeyan-Palerang Regional Council	Charleyong Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge increasing load limit from 50T to 166T.	\$ 5,000,000	\$ 23,000,000	Jul-18	Nov-21	Completed	1
Bridges Renewal Program R3 - Council	094503-17NSW-BR3	NSW	Roads and Maritime Services	Shoalhaven City Council	Shoalhaven City Council - Crookhaven River Bridge Upgrade	Strengthen the bridge increasing the load limit from 30T to 166T.	\$ 396,000	\$ 793,000	Mar-19	Oct-19	Completed	1
Bridges Renewal Program R3 - Council	094502-17NSW-BR3	NSW	Roads and Maritime Services	Tamworth Regional Council	Tamworth Regional Council - Middlebrook Creek Bridge 1 Replacement	Replace the one lane timber bridge with a one lane concrete bridge increasing the load limit from 15T to 68T.	\$ 173,811	\$ 469,884	May-19	Jul-19	Completed	1
Bridges Renewal Program R3 - Council	094501-17NSW-BR3	NSW	Roads and Maritime Services	Tamworth Regional Council	Tamworth Regional Council - Middlebrook Creek Bridge 2 Replacement	Replace the one lane timber bridge with a one lane concrete bridge increasing the load limit from 5T to 68T.	\$ 406,609	\$ 813,218	Mar-19	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094500-17NSW-BR3	NSW	Roads and Maritime Services	Temora Shire Council	Temora Shire Council - Trungley Hall Road Culvert Replacement	Replace and widen a two lane culvert increasing the load limit from 16T to 166T.	\$ 195,975	\$ 391,950	Sep-17	Jan-19	Completed	1
Bridges Renewal Program R3 - State	094499-17NSW-BR3	NSW	Roads and Maritime Services	Wingecarribee Shire Council	Range Road Overbridge Replacement	Replace a two lane steel bridge extending the useful life by 100 years and increasing the load limit from 5T to 160T.	\$ 1,191,850	\$ 2,383,700	Mar-21	Aug-22	Completed	1
Bridges Renewal Program R3 - State	094498-17NSW-BR3	NSW	Roads and Maritime Services	Blayney Shire Council	Blayney Street Overbridge Replacement	Replace a one lane wooden bridge with a two lane concrete bridge increasing the load limit from 5T to 160T.	\$ 1,288,925	\$ 2,899,619	Nov-18	Jul-19	Completed	1
Bridges Renewal Program R3 - Council	094497-17NSW-BR3	NSW	Roads and Maritime Services	Tweed Shire Council	Tweed Shire Council - Byrill Creek Road Bridge Replacement	Replace and widen an existing one lane timber bridge with an elevated two lane concrete bridge increasing the load limit from 33T to 166T.	\$ 1,617,892	\$ 3,235,785	Sep-18	Oct-19	Completed	1
Bridges Renewal Program R3 - Council	094496-17NSW-BR3	NSW	Roads and Maritime Services	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Kiamma Creek Bridge Upgrade	Replace and widen a single lane timber bridge with a two lane concrete culvert bridge and associated roadworks. New structure is to maintain the load limit of 166T.	\$ 450,000	\$ 1,062,460	May-20	May-22	Completed	1
Bridges Renewal Program R3 - Council	094495-17NSW-BR3	NSW	Roads and Maritime Services	Walcha Council	Walcha Council - Wollun Road Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge increasing the load limit from 12T to 166T.	\$ 311,375	\$ 815,691	May-19	Oct-19	Completed	1
Bridges Renewal Program R3 - Council	094489-17NSW-BR3	NSW	Roads and Maritime Services	Walgett Shire Council	Walgett Shire Council - Goangra Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge, increasing the load limit from 50T to 166T.	\$ 605,000	\$ 1,590,000	May-23	Mar-24	Completed	1
Bridges Renewal Program R3 - Council	094488-17NSW-BR3	NSW	Roads and Maritime Services	Wingecarribee Shire Council	Wingecarribee Shire Council - Braemar Ave Culvert Replacement, Braemar	Replace and widen a culvert and pedestrian pathway maintaining the 166T load limit.	\$ 621,570	\$ 1,326,559	Feb-18	Jun-20	Completed	1
Bridges Renewal Program R3 - Council	094486-17NSW-BR3	NSW	Roads and Maritime Services	Wollondilly Shire Council	Wollondilly Shire Council - Cedar Creek Road Matthews Ck Bridge Replacement	Replace and widen a one lane with a two lane concrete bridge increasing the load limit from 44T to 166T.	\$ 480,095	\$ 997,799	Jan-19	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094325-17NSW-BR3	NSW	Roads and Maritime Services	Armidale Regional Council	Armidale Regional Council - Station Creek Bridge Upgrade	Upgrade a one lane timber bridge increasing the load limit from 0 to 44T.	\$ 76,660	\$ 266,965	May-18	Sep-19	Completed	1
Bridges Renewal Program R3 - Council	094323-17NSW-BR3	NSW	Roads and Maritime Services	Armidale Regional Council	Armidale Regional Council - Pipeclay Gully Bridge Upgrade	Upgrade a one lane timber bridge increasing the load limit from 0 to 44T.	\$ 95,530	\$ 201,472	Sep-18	Nov-18	Completed	1
Bridges Renewal Program R3 - Council	094321-17NSW-BR3	NSW	Roads and Maritime Services	Armidale Regional Council	Armidale Regional Council - Maiden Creek Bridge Upgrade	Upgrade a one lane wooden bridge increasing the load limit from 0 to 44T.	\$ 54,178	\$ 258,612	Sep-18	Nov-18	Completed	1
Bridges Renewal Program R3 - Council	094315-17NSW-BR3	NSW	Roads and Maritime Services	Armidale Regional Council	Armidale Regional Council - Hiscox Bridge Upgrade	Upgrade a one lane timber bridge increasing the load limit from zero to 44T.	\$ 38,270	\$ 293,936	Mar-19	May-19	Completed	1
Bridges Renewal Program R3 - Council	094314-17NSW-BR3	NSW	Roads and Maritime Services	Armidale Regional Council	Armidale Regional Council - Boundary Creek Bridge Upgrade	Upgrade a one lane timber bridge to increase the load limit from 5T to 44T.	\$ 119,265	\$ 363,118	Nov-18	Apr-19	Completed	1
Bridges Renewal Program R3 - Council	094312-17NSW-BR3	NSW	Roads and Maritime Services	Armidale Regional Council	Armidale Regional Council - Abington Bridge Upgrade	Upgrade the bridge increasing the load limit from 25T to 44T.	\$ 52,405	\$ 363,001	Oct-18	May-19	Completed	1
Bridges Renewal Program R2 - Council	060659-15NSW-BR2	NSW	Roads and Maritime Services	Yass Valley Council	Yass Valley Council - Dicks Creek Road Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 723,000	\$ 1,447,652	Aug-16	Mar-17	Completed	1
Bridges Renewal Program R2 - Council	060658-15NSW-BR2	NSW	Roads and Maritime Services	Central Coast Council (NSW)	Wyong Shire Council - Sohler Park Bridge Replacement	Replace a two lane timber bridge with a two lane concrete bridge.	\$ 680,000	\$ 1,444,757	Apr-19	Nov-19	Completed	1

Bridges Renewal Program R2 - Council	060657-15NSW-BR2	NSW	Roads and Maritime Services	Wingecarribee Shire Council	Wingecarribee Shire Council - Belanglo Rd Culvert Replacement	Replace a one lane culvert with a two lane culvert and improve the road approaches.	\$ 197,844	\$ 395,688	Jul-16	May-17	Completed	1
Bridges Renewal Program R2 - Council	060656-15NSW-BR2	NSW	Roads and Maritime Services	Dubbo Regional Council	Wellington Council - Gundy Creek Bridge Replacement	Replace a two lane timber bridge with a two lane concrete bridge for Higher Mass Limit vehicles.	\$ 620,041	\$ 1,372,815	Feb-18	Jun-18	Completed	1
Bridges Renewal Program R2 - Council	060655-15NSW-BR2	NSW	Roads and Maritime Services	Weddin Shire Council	Weddin Shire Council - Blacks Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 425,000	\$ 850,000	Nov-16	Apr-17	Completed	1
Bridges Renewal Program R2 - Council	060652-15NSW-BR2	NSW	Roads and Maritime Services	Warrumbungle Shire Council	Warrumbungle Shire Council - Ross Crossing Bridge Replacement	Replace a one lane timber bridge with a concrete bridge.	\$ 316,204	\$ 632,409	Apr-16	May-17	Completed	1
Bridges Renewal Program R2 - Council	060651-15NSW-BR2	NSW	Roads and Maritime Services	Warrumbungle Shire Council	Warrumbungle Shire Council - Allison Bridge Replacement	Replace a two lane bridge increasing the capacity.	\$ 965,000	\$ 2,230,000	Jan-17	Mar-18	Completed	1
Bridges Renewal Program R2 - Council	060650-15NSW-BR2	NSW	Roads and Maritime Services	Walgett Shire Council	Walgett Shire Council - Wanourie Timber Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 540,705	\$ 1,081,411	Oct-17	Mar-18	Completed	1
Bridges Renewal Program R2 - Council	060649-15NSW-BR2	NSW	Roads and Maritime Services	Walgett Shire Council	Walgett Shire Council - Harris Timber Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 330,535	\$ 661,071	Aug-17	Mar-18	Completed	1
Bridges Renewal Program R2 - Council	060647-15NSW-BR2	NSW	Roads and Maritime Services	Walgett Shire Council	Walgett Shire Council - Blacks Timber Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 428,985	\$ 857,971	Aug-17	Dec-17	Completed	1
Bridges Renewal Program R2 - Council	060646-15NSW-BR2	NSW	Roads and Maritime Services	Upper Hunter Shire Council	Upper Hunter Shire Council - Middlebrook Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 1,164,000	\$ 2,414,976	Aug-17	Jul-18	Completed	1
Bridges Renewal Program R2 - Council	060645-15NSW-BR2	NSW	Roads and Maritime Services	Snowy Valleys Council	Tumut Shire Council - Replacement of Three Bridges on Wee Jasper Road	Replace three single lane timber bridges, with three single lane concrete bridges.	\$ 378,485	\$ 756,971	Dec-16	Apr-17	Completed	3
Bridges Renewal Program R2 - Council	060644-15NSW-BR2	NSW	Roads and Maritime Services	Walcha Council	Walcha Council - Kangaroo Flat Road (5218) Bridge Replacement	Replace a single lane timber bridge with a single lane concrete bridge.	\$ 238,500	\$ 477,000	May-17	Aug-17	Completed	1
Bridges Renewal Program R2 - Council	060637-15NSW-BR2	NSW	Roads and Maritime Services	Walcha Council	Walcha Council - Flags Niangala Bridge Replacement	Replace a one lane timber bridge with a wider, higher load limit one lane bridge.	\$ 152,500	\$ 305,000	Mar-17	Aug-17	Completed	1
Bridges Renewal Program R2 - Council	060636-15NSW-BR2	NSW	Roads and Maritime Services	Walcha Council	Walcha Council - Aberaldie Road Bridge Replacement	Replace a two lane timber bridge with a wider two lane bridge.	\$ 248,500	\$ 497,000	Mar-17	Aug-17	Completed	1
Bridges Renewal Program R2 - Council	060633-15NSW-BR2	NSW	Roads and Maritime Services	Hilltops Council	Young Shire Council - McHenrys Creek Bridge Widening	Widen the bridge and increase the load capacity.	\$ 419,000	\$ 1,503,440	Apr-18	May-19	Completed	1
Bridges Renewal Program R2 - Council	060626-15NSW-BR2	NSW	Roads and Maritime Services	Tamworth Regional Council	Tamworth Regional Council - Swamp Creek Bridge Replacement	Replace a one lane timber bridge with a one lane concrete bridge.	\$ 186,517	\$ 373,034	Nov-17	Apr-18	Completed	1
Bridges Renewal Program R2 - Council	060607-15NSW-BR2	NSW	Roads and Maritime Services	Tamworth Regional Council	Tamworth Regional Council - Rimbanda Bridge Replacement	Replace a one lane timber bridge with a one lane concrete causeway.	\$ 78,202	\$ 156,405	May-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060604-15NSW-BR2	NSW	Roads and Maritime Services	Singleton Council	Singleton Council - Brookers Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 1,100,000	\$ 2,219,072	Jun-19	Feb-20	Completed	1
Bridges Renewal Program R2 - Council	060603-15NSW-BR2	NSW	Roads and Maritime Services	Shoalhaven City Council	Shoalhaven City Council - Moona Moona Creek Bridge Replacement	Replace a two lane timber bridge with a two lane concrete bridge.	\$ 750,000	\$ 1,583,977	Apr-18	Aug-18	Completed	1
Bridges Renewal Program R2 - Council	060602-15NSW-BR2	NSW	Roads and Maritime Services	Port Macquarie Hastings Council	Port Macquarie-Hastings Council - O'Neill's Bridge Replacement	Replace a two lane timber bridge with a precast concrete beam and in-situ concrete deck bridge construction.	\$ 240,000	\$ 841,251	Jan-18	Oct-18	Completed	1
Bridges Renewal Program R2 - Council	060601-15NSW-BR2	NSW	Roads and Maritime Services	Port Macquarie Hastings Council	Port Macquarie - Hastings Council - Bulli Creek Bridge Replacement	Replace a single lane timber bridge with two lane concrete bridge.	\$ 800,000	\$ 2,210,919	Oct-17	May-18	Completed	1
Bridges Renewal Program R2 - Council	060600-15NSW-BR2	NSW	Roads and Maritime Services	Port Macquarie Hastings Council	Port Macquarie-Hastings Council - Albert Street Bridge Replacement	Replace a one lane timber bridge with two lane concrete box culvert.	\$ 200,000	\$ 716,610	Jan-18	May-18	Completed	1
Bridges Renewal Program R2 - Council	060598-15NSW-BR2	NSW	Roads and Maritime Services	Parkes Shire Council	Parkes Shire Council - Kadina Bridge Replacement	Replace a two lane culvert with a two lane concrete bridge.	\$ 297,000	\$ 613,275	Oct-17	Mar-18	Completed	1
Bridges Renewal Program R2 - Council	060597-15NSW-BR2	NSW	Roads and Maritime Services	Queanbeyan-Palerang Regional Council	Palerang Council - Back Creek Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 852,087	\$ 1,704,175	Sep-17	Aug-18	Completed	1
Bridges Renewal Program R2 - Council	060594-15NSW-BR2	NSW	Roads and Maritime Services	Narrabri Shire Council	Narrabri Shire Council - Eulah Creek Road Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 378,000	\$ 789,451	Jan-18	Jul-18	Completed	1
Bridges Renewal Program R2 - Council	060592-15NSW-BR2	NSW	Roads and Maritime Services	Wagga Wagga City Council	Wagga Wagga City Council - Eunony Bridge Replacement	Replace the existing Eunony Bridge with a Higher Mass Limit capacity bridge.	\$ 4,906,000	\$ 10,640,000	Feb-20	Aug-20	Completed	1
Bridges Renewal Program R2 - Council	060582-15NSW-BR2	NSW	Roads and Maritime Services	Kyogle Council	Kyogle Council - Renewal of Six Bridges on Gradys Creek	Replacement of six timber bridges on Gradys Creek and Lions Roads	\$ 1,973,400	\$ 6,775,854	Feb-17	Mar-18	Completed	6
Bridges Renewal Program R2 - Council	060581-15NSW-BR2	NSW	Roads and Maritime Services	Kyogle Council	Kyogle Council - Barretts Bridge Replacement	Replace a single lane timber bridge with a single lane concrete and steel bridge.	\$ 228,600	\$ 641,031	Aug-16	Jan-17	Completed	1
Bridges Renewal Program R2 - Council	060580-15NSW-BR2	NSW	Roads and Maritime Services	Hawkesbury City Council	Hawkesbury City Council - West Portland Road Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge on an improved alignment.	\$ 920,000	\$ 2,184,229	Aug-16	Feb-17	Completed	1

Bridges Renewal Program R2 - Council	060579-15NSW-BR2	NSW	Roads and Maritime Services	Armidale Regional Council	Guyra Shire Council - Tenterden Road Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 529,875	\$ 1,059,751	Jun-17	Apr-18	Completed	1
Bridges Renewal Program R2 - Council	060578-15NSW-BR2	NSW	Roads and Maritime Services	Gunnedah Shire Council	Gunnedah Shire Council - Simpson Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 800,000	\$ 1,703,436	Jul-17	Dec-17	Completed	1
Bridges Renewal Program R2 - Council	060577-15NSW-BR2	NSW	Roads and Maritime Services	Mid-Coast Council	Greater Taree City Council - Kellys Creek Bridge Replacement	Replace timber bridge with concrete culvert.	\$ 600,000	\$ 1,357,469	May-17	Jul-18	Completed	1
Bridges Renewal Programme R2 - Council	060576-15NSW-BR2	NSW	Roads and Maritime Services	Mid-Coast Council	Greater Taree City Council - Abdoos Bridge Replacement	Replace timber bridge with concrete culvert.	\$ 200,000	\$ 424,930	Oct-16	Feb-17	Completed	1
Bridges Renewal Program R2 - Council	060575-15NSW-BR2	NSW	Roads and Maritime Services	Goulburn Mulwaree Council	Goulburn Mulwaree Council - Komungla Bridge Replacement	Replace a single lane concrete causeway with a two lane concrete bridge.	\$ 1,298,257	\$ 2,596,514	Feb-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060560-15NSW-BR2	NSW	Roads and Maritime Services	Gilgandra Council	Gilgandra Shire Council - Webb's Crossing Bridge Replacement	Replace a damaged culvert with two lane concrete bridge.	\$ 401,500	\$ 858,762	Nov-16	Feb-17	Completed	1
Bridges Renewal Program R2 - Council	060549-15NSW-BR2	NSW	Roads and Maritime Services	Gilgandra Council	Gilgandra Shire Council - Wallumburrawang Creek Bridge Replacement	Replace a timber bridge with a two lane concrete bridge.	\$ 390,450	\$ 780,901	Mar-17	Feb-18	Completed	1
Bridges Renewal Program R2 - Council	060534-15NSW-BR2	NSW	Roads and Maritime Services	Gilgandra Council	Gilgandra Shire Council - Luckie's Gully Bridge Replacement	Replace existing pipe culvert with two lane concrete bridge.	\$ 265,160	\$ 530,320	Feb-17	May-17	Completed	1
Bridges Renewal Program R2 - Council	060524-15NSW-BR2	NSW	Roads and Maritime Services	Eurobodalla Shire Council	Eurobodalla Shire Council - Tyrone Bridge Replacement	Replace a one lane timber bridge with a one lane concrete bridge.	\$ 1,250,000	\$ 2,500,000	Jul-16	Jun-18	Completed	1
Bridges Renewal Program R2 - Council	060521-15NSW-BR2	NSW	Roads and Maritime Services	Coffs Harbour City Council	Coffs Harbour City Council - Taylors Bridge Replacement	Replace a one lane temporary timber bridge with a two lane concrete bridge.	\$ 176,898	\$ 353,795	Feb-17	Jul-17	Completed	1
Bridges Renewal Program R2 - Council	060515-15NSW-BR2	NSW	Roads and Maritime Services	Coffs Harbour City Council	Coffs Harbour City Council - Seccombes Bridge Replacement	Replace a two lane timber bridge with a two lane concrete bridge.	\$ 225,825	\$ 451,650	Feb-17	Aug-17	Completed	1
Bridges Renewal Program R2 - Council	060511-15NSW-BR2	NSW	Roads and Maritime Services	Clarence Valley Council	Clarence Valley Council - Romiaka Channel Bridge Replacement	Replace a two lane concrete bridge with two lane concrete bridge with footpath.	\$ 1,731,000	\$ 3,902,000	Mar-17	Nov-19	Completed	1
Bridges Renewal Program R2 - Council	060510-15NSW-BR2	NSW	Roads and Maritime Services	Clarence Valley Council	Clarence Valley Council - Kinghorn Bridge Replacement	Replace a two lane timber bridge with a two lane concrete bridge.	\$ 190,205	\$ 380,411	Nov-16	Jun-17	Completed	1
Bridges Renewal Programme R2 - Council	060507-15NSW-BR2	NSW	Roads and Maritime Services	Clarence Valley Council	Clarence Valley Council - Jacks Bridge Replacement	Replace a two lane timber bridge with a concrete pipe culvert.	\$ 24,377	\$ 48,755	Dec-16	Mar-17	Completed	1
Bridges Renewal Program R2 - Council	060505-15NSW-BR2	NSW	Roads and Maritime Services	Cessnock City Council	Cessnock City Council - Frame Drive Bridge Replacement	Replace a single lane closed timber bridge with a two lane concrete bridge and pathway.	\$ 2,000,000	\$ 4,322,083	Sep-16	Jun-19	Completed	1
Bridges Renewal Program R2 - Council	060504-15NSW-BR2	NSW	Roads and Maritime Services	Cessnock City Council	Cessnock City Council - Fosters Bridge Replacement	Replace a one lane timber bridge with a two lane bridge to remove load limit.	\$ 2,200,000	\$ 4,400,000	Aug-19	Feb-22	Completed	1
Bridges Renewal Program R2 - Council	060503-15NSW-BR2	NSW	Roads and Maritime Services	Hilltops Council	Boorowa Council - Bennett Springs Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 478,000	\$ 956,000	Aug-17	Dec-18	Completed	1
Bridges Renewal Program R2 - Council	060502-15NSW-BR2	NSW	Roads and Maritime Services	Blacktown City Council	Blacktown City Council - Rouse Road Bridge Replacement	Replace existing causeway with a bridge.	\$ 3,500,000	\$ 22,041,902	Nov-17	Feb-19	Completed	1
Bridges Renewal Program R2 - Council	060501-15NSW-BR2	NSW	Roads and Maritime Services	Bellingen Shire Council	Bellingen Shire Council - Reids Bridge Replacement	Bellingen Shire Council - Reids Bridge replacement.	\$ 192,000	\$ 547,498	Apr-17	Aug-17	Completed	1
Bridges Renewal Programme R2 - Council	060499-15NSW-BR2	NSW	Roads and Maritime Services	Bega Valley Shire Council	Bega Valley Shire Council - Murrumbidgee River Bridge Upgrade	Upgrade substructure of iconic timber bridge.	\$ 210,000	\$ 420,000	May-16	Mar-17	Completed	1
Bridges Renewal Program R2 - Council	060484-15NSW-BR2	NSW	Roads and Maritime Services	Bathurst Regional Council	Bathurst Regional Council - Rivulet Road Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 390,000	\$ 782,962	Jan-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060475-15NSW-BR2	NSW	Roads and Maritime Services	Blayney Shire Council	Blayney Shire Council - Coombing Creek Bridge Replacement	Replace a one lane timber bridge with a one lane concrete bridge.	\$ 165,000	\$ 384,270	Feb-17	Jun-17	Completed	1
Bridges Renewal Program R1 - State	054508-14NSW-BRS	NSW	Roads and Maritime Services	Goulburn Mulwaree Council	Lansdowne Bridge, Goulburn	Replacement of Lansdowne Bridge.	\$ 3,250,000	\$ 17,800,000	Aug-18	Aug-19	Completed	1
Bridges Renewal Programme R1 - Council	054493-14NSW-BRC	NSW	Roads and Maritime Services	Glen Innes Severn Council	Glen Innes Severn Shire Council - Severn River Bridge, Glen Innes	Replace a one lane timber bridge with a one lane concrete bridge.	\$ 199,020	\$ 398,041	Jan-16	Aug-16	Completed	1
Bridges Renewal Programme R1 - Council	054491-14NSW-BRC	NSW	Roads and Maritime Services	Narrabri Shire Council	Narrabri Shire Council - Harparary Bridge, Harparary Road, Baan Baa, near Narrabri	Replace a one lane timber, steel and concrete bridge with a two lane concrete bridge.	\$ 1,694,000	\$ 3,388,000	Jul-15	Jan-16	Completed	1
Bridges Renewal Programme R1 - Council	054490-14NSW-BRC	NSW	Roads and Maritime Services	Goulburn Mulwaree Council	Goulburn Mulwaree C - Kippilaw Bridge, Goulburn	Replace a two lane timber bridge with a two lane precast concrete bridge.	\$ 843,955	\$ 1,687,910	Jan-16	Sep-16	Completed	1
Bridges Renewal Programme R1 - Council	054488-14NSW-BRC	NSW	Roads and Maritime Services	Mid-Western Regional Council	Mid-Western Regional Council - Stoney Creek Bridge, Wollar Road	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 346,319	\$ 692,638	Feb-16	Jun-16	Completed	1

Bridges Renewal Program R1 - Council	054487-14NSW-BRC	NSW	Roads and Maritime Services	Mid-Western Regional Council	Mid-Western Regional Council - Green Gully Bridge, Queens Pinch Road	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 326,000	\$ 652,023	May-16	Oct-16	Completed	1
Bridges Renewal Program R1 - Council	054486-14NSW-BRC	NSW	Roads and Maritime Services	Mid-Western Regional Council	Mid-Western Regional Council - Butter Factory Bridge, Crudine Road	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 307,312	\$ 614,624	Mar-16	Dec-16	Completed	1
Bridges Renewal Program R1 - Council	054485-14NSW-BRC	NSW	Roads and Maritime Services	Cootamundra-Gundagai Regional Council	Gundagai Shire Council - Gobarralong Bridge	Replace a flood damaged, load limited bridge with a new bridge.	\$ 1,046,000	\$ 2,449,314	Aug-15	Mar-17	Completed	1
Bridges Renewal Programme R1 - Council	054484-14NSW-BRC	NSW	Roads and Maritime Services	Mid-Coast Council	Greater Taree CC - Potts Bridge, Wingham	Replace a timber bridge with reinforced concrete box culverts.	\$ 150,000	\$ 374,390	Apr-15	Jul-15	Completed	1
Bridges Renewal Program R1 - Council	054480-14NSW-BRC	NSW	Roads and Maritime Services	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Abercrombie River Bridge, Goulburn-Oberon Road	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 762,000	\$ 1,537,214	Sep-15	Nov-19	Completed	1
Bridges Renewal Programme R1 - Council	054477-14NSW-BRC	NSW	Roads and Maritime Services	Dungog Shire Council	Dungog SC - Woerdens Rd Bridge, Dungog	Replace an existing timber bridge with a one span, dual lane concrete bridge.	\$ 325,000	\$ 650,000	Mar-16	Jun-16	Completed	1
Bridges Renewal Program R1 - Council	054474-14NSW-BRC	NSW	Roads and Maritime Services	Snowy Monaro Regional Council	Bombala Council - Parsonage Creek Bridge, Bombala	Bridge Replacement with a two lane Bridge meeting SM1600 Standard.	\$ 247,000	\$ 1,816,174	Mar-19	Oct-19	Completed	1
Bridges Renewal Programme R1 - Council	054472-14NSW-BRC	NSW	Roads and Maritime Services	Eurobodalla Shire Council	Eurobodalla Shire Council - Candlagan Creek Bridge, Coronation Drive, Broulee	Replace the existing structure with a new bridge.	\$ 1,097,000	\$ 2,285,000	Aug-15	Jun-16	Completed	1
Bridges Renewal Programme R1 - Council	054470-14NSW-BRC	NSW	Roads and Maritime Services	Wingecarribee Shire Council	Wingecarribee SC - Kirkland Rd Bridge, Robertson	Replace an existing timber bridge with a new concrete bridge.	\$ 189,000	\$ 395,650	May-16	Jun-16	Completed	1
Bridges Renewal Programme R1 - Council	054456-14NSW-BRC	NSW	Roads and Maritime Services	Lismore City Council	Lismore City Council - Wilson St Bridge link	Construction of approximately 200 metres of road and a new bridge.	\$ 875,000	\$ 2,050,000	Apr-16	Dec-16	Completed	1
Bridges Renewal Programme R1 - Council	054455-14NSW-BRC	NSW	Roads and Maritime Services	Tenterfield Shire Council	Tenterfield Shire Council - Bookookoorara Creek Bridge, Tenterfield	Replace a one lane timber bridge with a two lane structure on a new road alignment.	\$ 350,000	\$ 1,050,000	Feb-16	Jul-16	Completed	1
Bridges Renewal Programme R1 - Council	054454-14NSW-BRC	NSW	Roads and Maritime Services	Warrumbungle Shire Council	Warrumbungle SC - Orana Rd Bridge, Coolah	Replace a bridge with low level concrete bridge.	\$ 225,000	\$ 483,000	Jan-16	Apr-16	Completed	1
Bridges Renewal Programme R1 - Council	054453-14NSW-BRC	NSW	Roads and Maritime Services	Warrumbungle Shire Council	Warrumbungle SC - Mow Creek Bridge, Coonabarabran	Replace a timber bridge with new precast concrete bridge.	\$ 400,000	\$ 962,000	Apr-15	Jan-16	Completed	1
Bridges Renewal Program R1 - Council	054452-14NSW-BRC	NSW	Roads and Maritime Services	Carrathool Shire Council	Carrathool Bridge, Carrathool	Construct new bridge and approaches and undertake 3 kilometres of road rehabilitation works joining the project to the Sturt Highway and Murrumbidgee River Road.	\$ 6,256,000	\$ 13,050,279	Jul-18	Sep-19	Completed	1
Bridges Renewal Program R1 - Council	054451-14NSW-BRC	NSW	Roads and Maritime Services	Hilltops Council	Young SC - Burrangong Creek Bridge, Young	Replace a wooden bridge with a two lane concrete bridge.	\$ 535,000	\$ 1,207,316	Apr-16	Oct-17	Completed	1
Bridges Renewal Programme R1 - Council	054450-14NSW-BRC	NSW	Roads and Maritime Services	Uralla Shire Council	Uralla SC - Abington Creek Bridge, Uralla	Replace a timber bridge with two lane concrete bridge and Rd alignment.	\$ 705,000	\$ 1,410,000	Oct-15	Feb-16	Completed	1
Bridges Renewal Programme R1 - Council	054449-14NSW-BRC	NSW	Roads and Maritime Services	Wingecarribee Shire Council	Wingecarribee SC - Caalong St Bridge, Robertson	Replace a one lane timber bridge with two lane concrete bridge.	\$ 382,000	\$ 772,151	Apr-15	Nov-15	Completed	1
Bridges Renewal Programme R1 - Council	054448-14NSW-BRC	NSW	Roads and Maritime Services	Upper Hunter Shire Council	Upper Hunter SC - Starrs Crossing Bridge, Scone	Replace a one lane wooden bridge with a new one lane concrete bridge.	\$ 340,000	\$ 782,288	Nov-15	May-16	Completed	1
Bridges Renewal Programme R1 - Council	054447-14NSW-BRC	NSW	Roads and Maritime Services	Weddin Shire Council	Weddin SC - Beazleys Lane Bridge, Cowra	Replace a one lane timber bridge with a one lane steel and concrete bridge.	\$ 50,000	\$ 100,000	Mar-15	Oct-15	Completed	1
Bridges Renewal Programme R1 - Council	054446-14NSW-BRC	NSW	Roads and Maritime Services	Federation Council	Corowa SC - Hopefield Rd Bridge, Corowa	Widening of existing concrete culvert bridge and adjustment to approaches.	\$ 253,763	\$ 507,526	Mar-16	Nov-16	Completed	1
Bridges Renewal Program R1 - Council	054445-14NSW-BRC	NSW	Roads and Maritime Services	Cabonne Shire Council	Cabonne SC - Hanover Bridge, Orange	Replace a existing one lane timber bridge with a dual lane concrete bridge with improved alignment and load capacity.	\$ 908,754	\$ 1,817,509	Jul-15	May-17	Completed	1
Bridges Renewal Programme R1 - Council	054444-14NSW-BRC	NSW	Roads and Maritime Services	Tweed Shire Council	Tweed Council - Anthonys Bridge, Murwillumbah	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 950,000	\$ 2,118,654	Jun-15	Dec-15	Completed	1
Bridges Renewal Program R3 - State	094253-17NT-BR3	NT	Northern Territory of Australia	Roper Gulf Regional Council	Tablelands Highway- Upgrade of Five Bridges	Strengthen five one lane bridges increasing the load limits from various low tonnage to 166T.	\$ 4,280,791	\$ 8,561,583	Sep-18	Oct-20	Completed	5
Bridges Renewal Program R3 - Council	094252-17NT-BR3	NT	Northern Territory of Australia	East Arnhem Regional Council	East Arnhem Regional Council - Angurugu River Bridge Upgrade	Upgrade bridge by replacing 115m of existing substandard guardrail barrier protection maintaining a 166T load limit.	\$ 49,500	\$ 99,242	Feb-18	May-18	Completed	1
Bridges Renewal Program R2 - Council	060811-15NT-BR2	NT	Northern Territory of Australia	Katherine Town Council	Katherine Town Council - Leight Creek Bridge Replacement	Replace low level bridge with a raised bridge to increase flood immunity and year round access.	\$ 1,500,000	\$ 3,966,733	Apr-21	Dec-21	Completed	1
Bridges Renewal Program R1 - State	054509-14NT-BRS	NT	Northern Territory of Australia	Barkly Regional Council	Tablelands Highway - Strengthening of Six Bridges (Package 1)	Tablelands Highway - Strengthening of Six Bridges, Package 1 - Chainage 0km to 222km (Playford River, Boree Creek, Whitehole Creek, Brunette Creek (south), Brunette Creek (north) and Creswell Creek).	\$ 3,593,287	\$ 7,797,680	Jan-16	Dec-16	Completed	6
Bridges Renewal Program Ongoing Tranche 6 Council	126231-23QLD-B10	QLD	Queensland Department of Transport and Main Roads.	Gladstone Regional Council	Gladstone Regional Council - Design and Upgrade Concrete Culvert on Palm Drive, West Gladstone	The project involves repairs and strengthening of the 3.2m long concrete culvert on Palm Drive. The project will rectify all defects, enhance strength, increase load capacity and extend the structure's life expectancy.	\$ 931,200	\$ 1,164,000	Jul-25	Mar-26	In Planning	1

Bridges Renewal Program Ongoing Tranche 5 Council	125085-23QLD-BR9	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Bridge Replacement, Hinchcliffe Bridge, Kooralbyn	Replacement and upgrade of a 2-lane dilapidated timber bridge which provides the only access to a community of residential, commercial and industrial properties. The bridge will be replaced with a concrete structure with higher load capacity, a separated shared path and realignment of the adjoining intersection.	\$ 5,000,000	\$ 8,097,400	Aug-24	Jul-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 5 Council	125084-23QLD-BR9	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Kengoon Bridge Replacement, Kents Lagoon	Replace a low-level dilapidated timber bridge with a concrete bridge improving access and load carrying capacity to current engineering standards. The approaching road will be also upgraded as well as associated infrastructure including guardrails, bridge rails, linemarking and signage.	\$ 2,493,032	\$ 3,116,290	May-24	Oct-24	In Planning	1
Bridges Renewal Program Ongoing Tranche 5 Council	125083-23QLD-BR9	QLD	Queensland Department of Transport and Main Roads.	Cloncurry Shire Council	Cloncurry Shire Council - Bridge Replacement Coppermine Creek, Cloncurry	Replacement structure of the Coppermine Creek Bridge, upgrading to a 3 x 12m span bridge with a dual lane and pedestrian crossing.	\$ 5,000,000	\$ 8,532,015	Jul-24	Nov-24	In Planning	1
Bridges Renewal Program Ongoing Tranche 5 Council	125082-23QLD-BR9	QLD	Queensland Department of Transport and Main Roads.	Isaac Regional Council	Isaac Regional Council - Bridge Replacement Cooroora Creek Bridge, Mackenzie River	Detailed design and construction to replace the existing Cooroora Creek Bridge, on Mount Stuart Bedford Weir Road at Mackenzie River.	\$ 2,072,289	\$ 2,590,362	Mar-25	Dec-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121821-22QLD-BR8	QLD	Queensland Department of Transport and Main Roads.	Etheridge Shire Council	Etheridge Shire Council- Construction of Queenslander Creek Crossing (Box-Culvert) at Forsayth	Replacement of existing single lane causeway with double lane box- culvert over the Queenslander Creek.	\$ 800,000	\$ 1,000,000	Jul-24	Dec-24	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121800-22QLD-BR8	QLD	Queensland Department of Transport and Main Roads.	Gladstone Regional Council	Gladstone Regional Council – Red Rover Road Bridge Upgrade, Gladstone	Major repairs and strengthening renewal for a 39.8 m long road bridge to address all defects and increase load capacity and life expectancy of the structure.	\$ 1,540,986	\$ 1,926,233	Feb-25	Dec-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121791-22QLD-BR8	QLD	Queensland Department of Transport and Main Roads.	Gympie Regional Council	Gympie Regional Council - Replacement of Bridge No.112 on Inglewood Road, Monkland	Replacement of existing one lane timber bridge with two lane reinforced concrete structure, including a dedicated pedestrian facility. The load limit will increase from 4t to 42t.	\$ 1,296,000	\$ 1,620,000	Mar-25	Mar-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121790-22QLD-BR8	QLD	Queensland Department of Transport and Main Roads.	Gympie Regional Council	Gympie Regional Council - Replacement of Bridge on Howe Road, Traveston	Replacement of the one-lane timber bridge with a new two-lane single span reinforced concrete structure over Six Mile Creek. The load limit will increase from 18t to 42.5t.	\$ 1,000,000	\$ 1,250,000	Mar-25	Mar-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121787-22QLD-BR8	QLD	Queensland Department of Transport and Main Roads.	Lockyer Valley Regional Council	Lockyer Valley Regional Council - Mahon Bridge Replacement - Carpendale	Design and replacement of the Mahon Bridge over Flagstone Creek on Carpendale Road, including 100-150m of road approaches at each end of the structure to improve the existing road alignment. Lanes will increase from one to two and the load limit will increase from 42.5t to 100-160t (dependent on final design).	\$ 4,994,387	\$ 6,888,810	Jan-25	Jan-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121786-22QLD-BR8	QLD	Queensland Department of Transport and Main Roads.	Mareeba Shire Council	Mareeba Shire Council - Upgrade of Barron River Bridge at Oak Forest Road, Mona Mona	Upgrade the timber bridge over Barron River on Oak Forest Road, Mona Mona. Replacement of the timber deck of the bridge with concrete precast deck slabs.	\$ 320,000	\$ 400,000	Mar-25	Mar-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 3 Council	121286-22QLD-BR7	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council – Replacement of Lester Kropp Bridge, Neurum Road, Villeneuve	Design and replacement of the one lane concrete bridge over the Stanley River with a 8.9 metres two lane structure.	\$ 5,000,000	\$ 7,273,576	Jul-24	Jan-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 3 Council	121285-22QLD-BR7	QLD	Queensland Department of Transport and Main Roads.	Mackay Regional Council	Mackay Regional Council - Replacement of Bells Creek Bridge	Replacement of a single lane bridge over Bell Creek at Munbura Rd, Balberra Bridge at Ch.6110 with a two lane structure. Load limits will be increased from 42.5t to no load limit.	\$ 5,000,000	\$ 7,482,644	May-24	May-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 3 Council	121278-22QLD-BR7	QLD	Queensland Department of Transport and Main Roads.	Central Highlands Regional Council	Central Highlands Regional Council – Replacement of Blackboy Creek bridge, Willows	Replacement of the one-lane timber bridge over Blackboy Creek with a new one-lane concrete structure - Withersfield-Willows Road. The load limit will increase from 10t to 55t and safety barriers will be installed.	\$ 2,400,000	\$ 3,000,000	Mar-24	Aug-24	Under Construction	1
Bridges Renewal Program Ongoing Tranche 3 Council	121276-22QLD-BR7	QLD	Queensland Department of Transport and Main Roads.	South Burnett Regional Council	South Burnett Regional Council – Replacement of Home Creek Loop Road bridge, Cushnie	Replacement of the one lane timber bridge over Home Creek with a two lane concrete structure - Home Creek Loop Road, Cushnie	\$ 583,680	\$ 729,600	Aug-25	Aug-26	In Planning	1
Bridges Renewal Program Ongoing - Council	120641-22QLD-BR6	QLD	Queensland Department of Transport and Main Roads.	Hinchinbrook Shire Council	Hinchinbrook Shire Council - Waterfall Creek Bridge Replacement, Abergowie	Replace existing timber structure with single span bridge or culvert.	\$ 592,000	\$ 740,000	Nov-23	Feb-24	Completed	1
Bridges Renewal Program Ongoing - Council	120640-22QLD-BR6	QLD	Queensland Department of Transport and Main Roads.	Hinchinbrook Shire Council	Hinchinbrook Shire Council - Copleys Road Bridge Replacement, Abergowie	Replace 3.6m diameter helcore with concrete bridge structure.	\$ 1,840,000	\$ 2,300,000	Aug-24	Jun-25	In Planning	1

Bridges Renewal Program Ongoing - Council	120639-22QLD-BR6	QLD	Queensland Department of Transport and Main Roads.	Ipswich City Council	Ipswich City Council – Replacement of Keanes Road bridge, Calvert	Replace existing one lane timber bridge over Bremer River on Keanes Road, Calvert with a one lane concrete structure.	\$ 1,747,860	\$ 2,204,284	Jan-23	Aug-23	Completed	1
Bridges Renewal Program Ongoing - Council	120638-22QLD-BR6	QLD	Queensland Department of Transport and Main Roads.	Noosa Shire Council	Noosa Shire Council – Replacement of Lawnville Rd bridge, Cooroy	Replacement of a two lane timber bridge with a two lane modern concrete structure over Six Mile Creek on Lawnville Rd – Cooroy	\$ 1,864,663	\$ 2,330,829	Aug-23	Mar-24	Completed	1
Bridges Renewal Program Ongoing - Council	120637-22QLD-BR6	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council – Scrubby Creek Culvert Upgrade, Old Capricorn Highway, Gracemere	Replace a 70+ year old single-lane culvert with a dual lane concrete culvert over Scrubby Creek, Old Capricorn Highway Gracemere	\$ 944,000	\$ 1,180,000	Sep-23	Apr-24	Completed	1
Bridges Renewal Program Ongoing - Council	120635-22QLD-BR6	QLD	Queensland Department of Transport and Main Roads.	Ipswich City Council	Ipswich City Council – Replacement of Calvert bridge, Hiddenvale Road, Calvert	Replace existing one lane timber bridge over Western Creek on Hiddenvale Road, Calvert with a two lane concrete structure.	\$ 3,901,761	\$ 4,877,202	Aug-24	Jan-25	In Planning	1
Bridges Renewal Program Ongoing - Council	120634-22QLD-BR6	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council – Replacement of Branchview bridge, Branchview	Replacement of a single lane timber bridge in a very poor condition with a two lane modern concrete structure over the Condamine River on Branchview Road.	\$ 3,800,000	\$ 4,769,000	Aug-24	Aug-25	In Planning	1
Bridges Renewal Program Ongoing - Council	118208-21QLD-BR6	QLD	Queensland Department of Transport and Main Roads.	Bundaberg Regional Council	Bundaberg Regional Council - Hermans Gully Timber Bridge Replacement	Replacement of a 2 lane timber bridge with a 2 lane concrete box culvert, including guard railings, shoulder and widened lanes.	\$ 1,300,000	\$ 1,660,000	Aug-23	Aug-24	Under Construction	1
Bridges Renewal Program Ongoing - Council	118207-21QLD-BR6	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Replacement of Melrose Road Bridge, Brookstead	Replacement of 1 lane timber bridge on Melrose Rd, Brookstead with a 2 lane concrete bridge.	\$ 2,550,000	\$ 3,223,000	May-24	Jan-25	In Planning	1
Bridges Renewal Program R5 - Council	111696-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Hinchinbrook Shire Council	Hinchinbrook Shire Council - Desjardins Crossing Bridge replacement, Cemetary Rd, Hinchinbrook	Replacement of existing bridge structure with new bridge structure.	\$ 101,584	\$ 203,168	Apr-21	Jul-21	Completed	1
Bridges Renewal Program R5 - Council	111686-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Hinchinbrook Shire Council	Hinchinbrook Shire Council - Kirks Bridge replacement, Liborios Rd, Upper Stone	Replacement of existing bridge structure with new 6 metre wide concrete bridge.	\$ 732,000	\$ 1,901,730	Apr-21	Jan-23	Completed	1
Bridges Renewal Program R5 - Council	111684-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Gympie Regional Council	Gympie Regional Council - Tandur Road Bridge replacement, Tandur	Replacement of a single lane timber bridge (no 83) on Tandur Road, Kybong	\$ 1,137,500	\$ 2,275,000	Sep-21	Aug-22	Completed	1
Bridges Renewal Program R5 - Council	111680-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Noosa Shire Council	Noosa Shire Council - Cooroy Belli Creek Road Bridge replacement, Cooroy	Replace timber bridge with a concrete structure	\$ 635,910	\$ 1,271,820	Jul-22	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111679-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Noosa Shire Council	Noosa Shire Council - Garth Prowd Bridge renewal, Noosa Parade, Noosa Heads	'Stop corrosion' intervention - a comprehensive maintenance strategy to address the condition of the bridge, seeking to address the durability concerns posed by poor condition elements before they result in significant loss of section (concrete, reinforcing, structural steel) and require strengthening work.	\$ 1,750,000	\$ 3,500,000	Mar-24	Jun-24	Under Construction	1
Bridges Renewal Program R5 - Council	111678-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Noosa Shire Council	Noosa Shire Council - Doonella Lake Bridge replacement, Memorial Ave, Tewantin	Replace existing bridge with new structure	\$ 2,000,000	\$ 7,000,000	Jul-24	Jul-25	In Planning	1
Bridges Renewal Program R5 - Council	111673-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Lockyer Valley Regional Council	Lockyer Valley Regional Council - Cran Bridge renewal, Stockyard Creek Rd, Flagstone Creek	Cran Bridge renewal.	\$ 111,957	\$ 223,914	Jan-21	Feb-22	Completed	1
Bridges Renewal Program R5 - Council	111663-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Western Downs Regional Council	Western Downs Regional Council - Wandoan Creek Bridge replacement, Bundi Rd, Wandoan	Demolition of existing timber bridge and construct new bridge over Wandoan Creek Bundi Road, Wandoan.	\$ 1,818,487	\$ 4,413,128	Dec-21	Jan-23	Completed	1
Bridges Renewal Program R5 - Council	111654-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Gladstone Regional Council	Gladstone Regional Council - Stockbridge Road Bridge 2 replacement, Lowmead	Replacement of existing bridge with concrete bridge structure	\$ 643,500	\$ 2,525,156	May-21	May-23	Completed	1
Bridges Renewal Program R5 - Council	111653-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Gladstone Regional Council	Gladstone Regional Council - Stockbridge Road Bridge 3 replacement, Lowmead	Replacement of existing bridge with concrete bridge structure	\$ 643,500	\$ 2,638,941	May-22	May-23	Completed	1
Bridges Renewal Program R5 - Council	111652-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Gladstone Regional Council	Gladstone Regional Council - Charnwood Road (Granite Creek Crossing) Bridge replacement, Lowmead	Replace existing bridge with concrete bridge structure	\$ 643,500	\$ 1,937,200	Sep-21	Mar-23	Completed	1
Bridges Renewal Program R5 - Council	111648-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Whitsunday Regional Council	Whitsunday Regional Council - Ted Cunningham Bridge replacement, Strathmore Rd, Whitsunday	Construct renewal bridge with increased deck level and single lane carriageway	\$ 1,883,076	\$ 4,331,074	Oct-21	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111645-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Maranoa Regional Council	Maranoa Regional Council - Muggins Lane Culvert replacement, Yuleba	Replace the existing timber bridge on Muggins Lane Yuleba	\$ 264,576	\$ 502,088	Feb-23	Sep-23	Completed	1

Bridges Renewal Program R5 - Council	111631-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Macquarie Street Culvert renewal, Gracemere	Upgrade floodway to culverts and associated road works	\$ 597,087	\$ 1,194,174	Feb-21	May-21	Completed	1
Bridges Renewal Program R5 - Council	111630-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Douglas Shire Council	Douglas Shire Council - Warners Bridge replacement, Warner Rd, Cassowary	Construct single lane, single use (road transport) 44T load rated structure	\$ 613,090	\$ 1,226,180	Aug-21	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111629-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Douglas Shire Council	Douglas Shire Council - Anichs Bridge replacement, Finlayvale Rd, Finlayvale	Construct single lane combined use (road and rail) 44T load rated structure	\$ 502,425	\$ 1,090,077	Nov-21	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111622-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Flying Fox Creek Bridge replacement, Upper Coomera Rd, Ferny Glen	New two lane concrete bridge to replace existing single lane timber bridge.	\$ 2,993,600	\$ 3,742,000	Dec-21	May-24	Completed	1
Bridges Renewal Program R5 - Council	111620-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Cassowary Coast Regional Council	Cassowary Coast Regional Council - Barbwire Creek Bridge replacement, N Davidson Rd, Cardstone	Replace timber bridge with a concrete structure.	\$ 488,242	\$ 976,484	Nov-21	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111617-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Kingsthorpe Haden Road Culvert replacement, Haden	Replace of existing culvert structure with new concrete culvert structure	\$ 654,500	\$ 1,309,000	Sep-21	Oct-22	Completed	1
Bridges Renewal Program R5 - Council	111603-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Southern Downs Regional Council	Southern Downs Regional Council - Homestead Road floodway renewal, Rosenthal Heights	Replacement of the existing floodway with a 2 x 13.7m span single lane bridge.	\$ 1,172,000	\$ 1,465,000	Dec-22	May-24	Under Construction	1
Bridges Renewal Program R5 - Council	111602-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Southern Downs Regional Council	Southern Downs Regional Council - Connolly Dam Road Culvert Replacement, Silverwood	Replacement of the existing culvert structure with 2\2700 x 1800 RCBC	\$ 231,825	\$ 580,872	Oct-21	Jan-23	Completed	1
Bridges Renewal Program R5 - Council	111595-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Cairns Regional Council	Cairns Regional Council - Behana Gorge Road Bridge No.2 replacement, Aloomba	Replace timber bridge with new concrete bridge, includes widening approaches	\$ 588,626	\$ 1,177,252	Oct-21	Mar-23	Completed	1
Bridges Renewal Program R5 - Council	111584-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Logan City Council	Logan City Council - Freeman Timber Bridge replacement, Worendo St, Veresdale Scrub	Replace existing one way timber bridge with a concrete two way bridge.	\$ 2,000,000	\$ 4,280,300	May-24	Sep-24	Not Currently Proceeding	1
Bridges Renewal Program R5 - Council	111583-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Mareeba Shire Council	Mareeba Shire Council - Davies Creek Bridge replacement, Koah	Replacement and upgrade of bridge	\$ 101,806	\$ 203,612	Mar-22	Aug-22	Completed	1
Bridges Renewal Program R5 - Council	111575-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Livingstone Shire Council	Livingstone Shire Council - Doonside Bridge replacement, Doonside Rd, Canal Creek	Construction of new concrete bridge replacing existing timber bridge	\$ 455,856	\$ 911,712	Oct-21	Jul-24	Under Construction	1
Bridges Renewal Program R5 - Council	111561-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	South Burnett Regional Council	South Burnett Regional Council - K.T. Peters Bridge renewal, River Rd, Inverlaw	Structural Maintenance Repairs and Guard Rail Replacement.	\$ 30,000	\$ 60,000	Mar-21	Apr-21	Completed	1
Bridges Renewal Program R5 - Council	111559-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Tablelands Regional Council	Tablelands Regional Council - Marregallan Road Bridge renewal, Malanda	Merragallan Rd Bridge in Malanda will be upgraded from a timber bridge to a concrete bridge with bitumen seal roadway approaches	\$ 882,304	\$ 1,764,608	Nov-21	Aug-22	Completed	1
Bridges Renewal Program R5 - Council	111558-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Tablelands Regional Council	Tablelands Regional Council - Mary Street Bridge renewal, Malanda	Renewal Mary Street Bridge to a concrete bridge	\$ 1,766,832	\$ 3,533,664	Nov-21	Apr-24	Completed	1
Bridges Renewal Program R5 - Council	111552-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Banana Shire Council - Dawson River Bridge replacement, Bundulla Rd, Taroom	Replace existing single lane timber bridge	\$ 511,500	\$ 1,023,000	Jul-21	Dec-24	Under Construction	1
Bridges Renewal Program R5 - Council	111551-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Banana Shire Council - Tualka Creek Bridge replacement, Ghinghinda Rd, Ghinghinda	Replace existing single lane timber bridge	\$ 210,000	\$ 420,835	May-21	May-23	Completed	1
Bridges Renewal Program R5 - Council	111550-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Banana Shire Council - Kariboe Creek Culverts replacement, Aerodrome Rd, Thangool	Replace existing single lane steel culverts with a dual lane bridge	\$ 852,306	\$ 1,704,612	Jun-21	Sep-21	Completed	1
Bridges Renewal Program R5 - Council	111544-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Bundaberg Regional Council	Bundaberg Regional Council - Boggy Creek Bridge renewal, N Bucca Rd, Bucca	Boggy Creek Bridge Replacement, North Bucca Road, Bucca	\$ 870,000	\$ 1,740,000	Jul-21	Aug-22	Completed	1
Bridges Renewal Program R5 - Council	111543-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Gold Coast City Council	Gold Coast City Council - Kerkin Road Bridge renewal, Kerkin Rd N, Jacobs Well	Renewal of single lane crossing to facilitate future linkage between Coomera Connector and key developmental areas	\$ 2,000,000	\$ 10,060,000	May-22	Jan-24	Completed	1
Bridges Renewal Program R5 - Council	111542-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Gold Coast City Council	Gold Coast City Council - Boyds Bridge replacement, Currumbin Creek Rd, Currumbin Valley	Replace timber bridge with a concrete structure	\$ 2,000,000	\$ 4,510,000	May-22	Jun-23	Completed	1

Bridges Renewal Program R5 - Council	111536-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Sandy Creek Bridge replacement, Crossdale	Replace poor condition timber bridge with concrete crossing for rural safety and productivity	\$ 215,082	\$ 430,164	Jul-21	Jun-23	Completed	1
Bridges Renewal Program R5 - Council	111534-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Doolan Deck Bridge Network renewal package, Esk	Improve safety and productivity on network of 17 concrete/timber hybrid bridges (Doolan Deck bridges) through installing borate salt diffuser rods and associated work	\$ 663,579	\$ 1,327,158	Mar-22	Jun-22	Completed	17
Bridges Renewal Program R5 – State	111498-20QLD-BR5	QLD	Queensland Department of Transport and Main Roads.	Townsville City Council	Queensland Department of Transport and Main Roads. - Rooneys Bridge renewal, State Route 16, Oonoonba	Concrete strengthening of the damaged piles to maintain existing heavy vehicle access and connectivity and to reinstate the serviceable life of the structure.	\$ 2,412,232	\$ 4,824,464	Apr-22	Dec-22	Completed	1
Bridges Renewal Program R4 - Council	101944-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Fraser Coast Regional Council	Fraser Coast Regional Council - St Mary's Bridge, Tiaro	Replace existing timber bridge over Benarige Creek with a higher new bridge for improved flood immunity, also increasing the load limit from 35T to 60T.	\$ 521,192	\$ 1,042,384	Apr-21	May-21	Completed	1
Bridges Renewal Program R4 - Council	101943-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Fraser Coast Regional Council	Fraser Coast Regional Council - Boar Creek Bridge, Forestry Road, Bauple	Replace failed timber bridge over Boar Creek with a higher new structure for improved flood immunity, also increasing the load limit from 0T to 60T.	\$ 367,567	\$ 769,653	Oct-19	May-20	Completed	1
Bridges Renewal Program R4 - Council	101934-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Douglas Shire Council	Douglas Shire Council - Poletti Bridge, Miallo	Replace existing timber bridge with a concrete bridge over Saltwater Creek, increasing the load limit from 5T to 44T.	\$ 374,540	\$ 749,079	Sep-19	Feb-20	Completed	1
Bridges Renewal Program R4 - Council	101916-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Logan City Council	Logan City Council - Tully Bridge, Lyons	Replace existing timber bridge over Oxley Creek with a higher and wider new concrete box culvert for improved flood immunity, also increasing the load limit from 22T to 166T.	\$ 669,154	\$ 2,062,823	May-23	Aug-23	Completed	1
Bridges Renewal Program R4 - Council	101915-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Logan City Council, Scenic Rim Regional Council	Logan City Council - Teese Bridge, Veresdale Scrub School Road, Veresdale Scrub	Replace existing timber bridge with a higher and wider new concrete bridge for enhanced flood immunity, also increasing the number of lanes from one to two. This bridge is on the border between Logan City Council and Scenic Rim Regional Council.	\$ 700,000	\$ 1,699,155	Apr-21	Aug-21	Completed	1
Bridges Renewal Program R4 - Council	101914-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Spring Creek Bridge, Kerry Road, Kerry	Replace existing timber bridge over Spring Creek with a wider new concrete structure, increasing the load limit from 43T to 166T.	\$ 680,066	\$ 3,034,472	Apr-21	Aug-22	Completed	1
Bridges Renewal Program R4 - Council	101913-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Keaveny Bridge, Kerry Road, Kerry	Replace existing timber bridge over Albert River with a wider and higher new structure, and increasing the load limit from 43T to 166T.	\$ 585,581	\$ 2,730,532	Apr-21	Nov-21	Completed	1
Bridges Renewal Program R4 - Council	101911-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Bundaberg Regional Council	Bundaberg Regional Council - Possum Creek Bridge, Winfield Road, Watalgan	Replace existing single lane timber bridge over Possum Creek with a wider new box culvert structure, increasing the load limit from 42.5T to 166T.	\$ 384,805	\$ 1,878,099	Mar-20	Sep-20	Completed	1
Bridges Renewal Program R4 - Council	101910-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Bundaberg Regional Council	Bundaberg Regional Council - Middle Creek Bridge, Winfield Road, Watalgan	Replace existing single lane timber bridge over Middle Creek with a wider new reinforced concrete box culvert structure, increasing the load limit from 42.5T to 166T.	\$ 353,812	\$ 1,032,937	Mar-20	Sep-20	Completed	1
Bridges Renewal Program R4 - Council	101899-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Tablelands Regional Council	Tablelands Regional Council - Blencoe Creek Bridge, Cashmere-Kirrama Road, Kirrama	Upgrade existing timber deck bridge over Blencoe Creek with concrete girders and replacement of abutments/approaches, increasing the load limit from 6T to 44T.	\$ 547,054	\$ 1,238,445	Jun-20	Nov-20	Completed	1
Bridges Renewal Program R4 - Council	101898-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Gympie Regional Council	Gympie Regional Council - Doyles Bridge, Kandanga Creek Road, Kandanga Creek	Replace existing timber bridge over Kandanga Creek with a wider new concrete bridge, increasing the number of lanes from 1.5 to two.	\$ 593,079	\$ 1,948,689	Oct-20	Jun-21	Completed	1
Bridges Renewal Program R4 - Council	101896-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Livingstone Shire Council	Livingstone Shire Council - Werribee Creek Bridge, Werribee Road, Canal Creek	Replace existing timber bridge over Werribee Creek with a wider new concrete bridge, increasing the load limit from 12T to 47T.	\$ 334,602	\$ 669,204	Sep-21	Jun-24	Under Construction	1
Bridges Renewal Program R4 - Council	101889-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Hinchinbrook Shire Council	Hinchinbrook Shire Council - First Bridge, Mount Fox Road, Upper Stone	Replace an ageing timber bridge on Mount Fox Road with concrete box culverts, and aligning its load limit with the load limit of Mount Fox Road.	\$ 119,110	\$ 238,219	Mar-20	Apr-20	Completed	1
Bridges Renewal Program R4 - Council	101888-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Hinchinbrook Shire Council	Hinchinbrook Shire Council - Bailies Road Bridge, Upper Stone	Replace existing timber bridge on Bailies Road with wider new culvert structures for all-weather access and to accommodate agricultural machinery, while maintaining the existing load limit.	\$ 326,698	\$ 653,396	Mar-19	Nov-19	Completed	1
Bridges Renewal Program R4 - Council	101886-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Louisa Creek Bridge, Glenroy Road, Morinish	Replace existing timber bridge over Louisa Creek with a wider new concrete structure, increasing the load limit from 15T to 70T.	\$ 408,484	\$ 1,205,994	Oct-20	Feb-21	Completed	1
Bridges Renewal Program R4 - Council	101885-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Swan Creek Bridge, Casuarina Road, Midgee	Replace existing timber bridge over Swan Creek with a new bridge, increasing the load limit from 15T to 42.5T.	\$ 164,288	\$ 328,576	Sep-20	Dec-20	Completed	1

Bridges Renewal Program R4 - Council	101884-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Serpentine Creek Bridge, Casuarina Road, Midgee	Replace existing timber bridge over Serpentine Creek with a new bridge, increasing the load limit from 15T to 42.5T.	\$ 164,288	\$ 532,260	Sep-20	Dec-20	Completed	1
Bridges Renewal Program R4 - Council	101883-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Hirstglen Road Bridge, Hirstglen/Gatton-Clifton Roads, Hirstglen	Replace existing timber bridge over Back Creek with a wider new concrete box culvert structure, maintaining the unlimited load limit.	\$ 100,277	\$ 200,554	Nov-19	Mar-20	Completed	1
Bridges Renewal Program R4 - Council	101882-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Tummaville Road Bridge, Kinkora	Replace a failed single lane timber bridge over the Condamine River North Branch with a wider new two-lane multi-span concrete bridge.	\$ 569,793	\$ 2,424,096	Oct-20	Apr-22	Completed	1
Bridges Renewal Program R4 - Council	101879-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Noosa Shire Council	Noosa Shire Council - Wahpunga Lane Bridge, Kin Kin	Replace existing timber bridge over Kin Kin Creek with pre-cast concrete planks, confirming the unlimited load limit at SM1600.	\$ 1,331,465	\$ 2,662,930	Jan-22	Aug-22	Completed	1
Bridges Renewal Program R4 - Council	101878-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Noosa Shire Council	Noosa Shire Council - Tablelands Road Bridge 'B', Tablelands Road, Cooran	Replace existing timber bridge known as Tablelands Road Bridge 'B' with pre-cast concrete planks, confirming the unlimited load limit at SM1600.	\$ 669,255	\$ 1,338,510	May-21	Dec-21	Completed	1
Bridges Renewal Program R4 - Council	101875-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Cassowary Coast Regional Council	Cassowary Coast Regional Council - Double Barrel Creek Bridge, Old Cardwell Road, Bilyana	Replace existing single lane bridge over Double Barrel Creek with a wider new multicell box culvert, allowing for two lanes.	\$ 221,489	\$ 442,978	Jun-20	Nov-20	Completed	1
Bridges Renewal Program R4 - Council	101874-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Banana Shire Council - High Bridge, Defence Road, Camboon	Upgrade existing timber bridge over Oxtrack Creek, increasing the load limit from 20T to 42.5T.	\$ 223,882	\$ 447,764	Mar-20	May-20	Completed	1
Bridges Renewal Program R4 - Council	101870-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Cook Shire Council	Cook Shire Council - Jensen's Crossing Bridge, Cooktown	Replace existing timber bridge over Endeavour River with a concrete structure, increasing the load limit from 5T to 68T.	\$ 662,750	\$ 1,325,500	Jun-22	Nov-22	Completed	1
Bridges Renewal Program R4 - Council	101858-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Brisbane City Council	Brisbane City Council - Gresham Street Bridge, Ashgrove	Replace existing timber bridge over Enoggera Creek with a wider new concrete bridge, increasing the load limit from 22.5T to 42.5T to align with the load limit of Gresham Street.	\$ 531,261	\$ 15,848,020	Apr-20	Sep-22	Completed	1
Bridges Renewal Program R4 - Council	101846-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Gladstone Regional Council	Gladstone Regional Council - Hobble Creek Bridge, John Clifford Way, Lowmead	Replace existing timber bridge over Hobble Creek with a concrete bridge, increasing the load limit from 10T to 160T.	\$ 700,000	\$ 1,404,377	Apr-21	Oct-21	Completed	1
Bridges Renewal Program R4 - Council	101845-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Gladstone Regional Council	Gladstone Regional Council - Gorge Road Bridge, Lowmead	Replace existing timber bridge over Baffle Creek with a wider new concrete bridge structure increasing the load limit from 15T to 160T. The bridge is also known as the Baffle Creek Bridge, Lowmead Bridge, and the Gorge Road (Baffle Creek Crossing) Bridge.	\$ 700,000	\$ 1,794,076	May-21	Aug-22	Completed	1
Bridges Renewal Program R4 - Council	101835-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Southern Downs Regional Council	Southern Downs Regional Council - Upper Springs Road Bridge, Forest Springs	Replace existing timber bridge over Dalrymple Creek with a higher and wider new bridge structure, increasing the load limit from 25T to 166T.	\$ 301,400	\$ 737,875	Mar-20	Aug-20	Completed	1
Bridges Renewal Program R4 - Council	101834-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Southern Downs Regional Council	Southern Downs Regional Council - Bourke Road Bridge, Elbow Valley	Replace the existing timber bridge over Condamine River with a wider new structure, increasing the load limit from 24T to 166T.	\$ 326,150	\$ 692,490	Jun-20	Dec-20	Completed	1
Bridges Renewal Program R4 - Council	101833-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Cairns Regional Council	Cairns Regional Council - Dexter Bridge, Gordonvale	Replace existing single lane timber bridge over O'Learys Creek with a wider new bridge, increasing the number of lanes to two and improving flood immunity.	\$ 591,500	\$ 1,690,000	Jun-20	Nov-20	Completed	1
Bridges Renewal Program R4 - Council	101832-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Mackay Regional Council	Mackay Regional Council - Caping Road Bridge, Bloomsbury	Upgrade existing timber bridge over O'Connell River with a raised deck height for improved flood resistance, and a slightly wider deck for agricultural machinery.	\$ 448,101	\$ 1,435,204	Jun-20	May-21	Completed	1
Bridges Renewal Program R4 - Council	101829-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Tetzlauffs Lane Bridge, Mount Beppo	Replace existing timber bridge over Lagoon Creek with a concrete crossing structure, increasing the load limit from 22T to 166T.	\$ 552,844	\$ 1,105,688	Jun-20	Jun-21	Completed	1
Bridges Renewal Program R4 - Council	101828-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Neuendorf Road Bridge, Minden	Replace existing timber bridge over Plain Creek with a concrete crossing structure, increasing the load limit from 16T to 166T.	\$ 445,365	\$ 559,350	Jun-20	Feb-21	Completed	1
Bridges Renewal Program R4 - Council	101826-19QLD-BR4	QLD	Queensland Department of Transport and Main Roads.	Mareeba Shire Council	Mareeba Shire Council - Davies Creek Bridge, Kanervo Road, Koah	Replace existing timber girders and deck of existing bridge over Davies Creek with concrete precast deck units, replacement of abutments, including scour protecting and encasement of both piers and related works as required, to increase the load limit from 20T to 44T.	\$ 385,925	\$ 771,850	Sep-21	Dec-22	Completed	1
Bridges Renewal Program R3 - Council	094433-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Bundaberg Regional Council	Bundaberg Regional Council - Smiths Creek (Stony Creek) Bridge Replacement	Replace and widen a one lane timber bridge with a two lane concrete culvert increasing the load limit from 16T to 166T. The waterway is officially gazetted as Stony Creek, and is also known as Smiths Creek (but not Smiths Crossing).	\$ 809,729	\$ 1,619,459	Jul-18	Nov-18	Completed	1

Bridges Renewal Program R3 - Council	094428-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Cassowary Coast Regional Council	Cassowary Coast Regional Council - Cowley Creek Bridge Replacement	Replace and widen a one lane bridge with a two lane concrete bridge, increasing the load limit from 38T to 166T.	\$ 304,563	\$ 609,125	Oct-19	Feb-20	Completed	1
Bridges Renewal Program R3 - Council	094426-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Charters Towers Regional Council	Charters Towers Regional Council - Keelbottom Creek Bridge Replacement	Replace and widen a one lane bridge extending the useful life by 80 years and maintaining 166T load limit.	\$ 150,000	\$ 302,492	Apr-18	Dec-18	Completed	1
Bridges Renewal Program R3 - Council	094422-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Cloncurry Shire Council	Cloncurry Shire Council - Carl Katter Bridge Replacement	Replace a one-lane concrete bridge with a higher and wider new two-lane concrete bridge, for improved community and heavy vehicle access, extending the useful life by 100 years.	\$ 2,574,357	\$ 5,148,715	Jul-19	Oct-20	Completed	1
Bridges Renewal Program R3 - Council	094416-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Cook Shire Council	Cook Shire Council - Claudie River Bridge Approaches Replacement	Rehabilitate road approach slabs through Ground Engineering (grout injection technique) to maintain the 166T load limit.	\$ 61,194	\$ 122,387	Oct-18	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094412-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Cook Shire Council	Cook Shire Council - King River Bridge Approaches Upgrade	Rehabilitate road slabs through Ground Engineering (grout engineering technique).	\$ 28,539	\$ 57,078	Jul-18	Nov-18	Completed	1
Bridges Renewal Program R3 - Council	094408-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Douglas Shire Council	Douglas Shire Council - Diggers Bridge Replacement Project	Replace and widen the existing one lane timber bridge with a two lane box culvert structure increasing the load limit from 20T to 85T.	\$ 933,576	\$ 1,867,152	Aug-18	Mar-19	Completed	1
Bridges Renewal Program R3 - Council	094402-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Livingstone Shire Council	Livingstone Shire Council - Daly Creek Bridge Replacement	Replace and widen a one lane bridge with a two lane concrete culvert increasing the load limit from 10T to 50T.	\$ 425,150	\$ 916,432	Sep-18	Apr-19	Completed	1
Bridges Renewal Program R3 - Council	094401-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Logan City Council	Logan City Council - Replacement of Scott Lane Culvert	Replace and widen a two lane steel culvert with a new two lane steel bridge extending the operational life of the bridge by 100 years, increasing the load limit from 20T to 166T.	\$ 1,500,000	\$ 4,500,000	Sep-19	Jun-21	Completed	1
Bridges Renewal Program R3 - Council	094399-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Mareeba Shire Council	Mareeba Shire Council - John Doyle Bridge Mareeba Replacement and Upgrade	Upgrade a two lane timber bridge by replacing the timber superstructure, deck and kerb, increasing the load limit from 5T to 44T.	\$ 907,881	\$ 2,310,395	May-20	Oct-20	Completed	1
Bridges Renewal Program R3 - Council	094397-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Mount Isa City Council	Mount Isa City Council - Isa Street Bridge Replacement	Replace a two lane concrete bridge with a wider bridge that will increase the load limit from 5T to 166T.	\$ 3,504,500	\$ 7,009,000	Mar-19	May-20	Completed	1
Bridges Renewal Program R3 - Council	094395-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Noosa Shire Council	Noosa Council - Mary River Road Bridge Replacement	Replace and widen a two lane bridge increasing the load limit from 15T to 166T.	\$ 978,436	\$ 1,956,872	Jun-18	Jan-19	Completed	1
Bridges Renewal Program R3 - Council	094389-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Noosa Shire Council	Noosa Council - Old Noosa Road Bridge Replacement	Replace and widen a one lane timber bridge with a two lane concrete bridge increasing the load limit from 25T to 44T.	\$ 649,137	\$ 1,298,275	May-18	Jan-19	Completed	1
Bridges Renewal Program R3 - Council	094387-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Noosa Shire Council	Noosa Council - Orealla Crescent Bridge Replacement	Replace a two lane bridge with a wider new two lane bridge, increasing the load limit from 25T to SM1600 (unlimited).	\$ 1,899,278	\$ 3,798,556	Jan-20	Aug-20	Completed	1
Bridges Renewal Program R3 - Council	094385-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	North Burnett Regional Council	North Burnett Regional Council - NBRC Percy Hindmarsh Bridge Replacement	Replace and widen a single lane concrete bridge increasing the load limit from 40T to 80T.	\$ 1,454,047	\$ 3,056,777	Aug-19	Dec-19	Completed	1
Bridges Renewal Program R3 - Council	094384-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Paroo Shire Council	Paroo Shire Council - Deep Creek Bridge Replacement	Upgrade a one lane timber bridge for greater strength and serviceability, including a reinforced sub-structure and a new fibre composite deck.	\$ 390,000	\$ 952,452	Jun-20	Sep-20	Completed	1
Bridges Renewal Program R3 - State	094383-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Burke Shire Council	Beames Brook Bridge (John Yanner Milmarja Ngarnara Bridge) Replacement	Replace a one lane temporary steel bridge with a new two lane concrete bridge on Wills Developmental Road, 27 kilometres south of Burketown, increasing the load limit from 124T to 166T. Following completion, the new bridge was given a new name, which is John Yanner Milmarja Ngarnara Bridge.	\$ 4,250,786	\$ 8,501,572	Aug-18	Dec-18	Completed	1
Bridges Renewal Program R3 - State	094375-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Townsville City Council	Bowen Road Bridge Upgrade	Strengthen a two lane concrete bridge to increase load limit from 26T to 46T.	\$ 5,000,000	\$ 11,008,626	Aug-18	May-20	Completed	1
Bridges Renewal Program R3 - State	094374-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	North Burnett Regional Council	Lochaber Creek Bridge Replacement	Replace and widen a two lane timber bridge with a concrete bridge increasing the load limit from 62T to 166T.	\$ 3,271,598	\$ 6,543,197	Jan-19	Aug-19	Completed	1
Bridges Renewal Program R3 - State	094373-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	North Burnett Regional Council	Three Moon Creek Replacement	Replace and widen a two lane timber bridge with a two lane concrete bridge increasing the load limit from 62T to 166T.	\$ 4,278,660	\$ 13,328,110	Apr-20	Mar-22	Completed	1

Bridges Renewal Program R3 - State	094369-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Valentine Creek Bridge Replacement	Replace and widen a two lane timber bridge with a two lane concrete bridge increasing the load limit from 42T to 166T.	\$ 4,149,502	\$ 8,299,005	May-19	Nov-19	Completed	1
Bridges Renewal Program R3 - Council	094366-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Bellingens Bridge Replacement	Replace and widen a one lane timber bridge with a one lane culvert increasing the load limit from 20T to 70T.	\$ 107,646	\$ 215,293	Jun-19	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094363-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Hansens Bridge Replacement	Replace and widen a one lane timber bridge with a two lane culvert increasing the load limit from 10T to 70T.	\$ 446,025	\$ 892,051	Mar-19	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094362-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Back Creek Bridge Replacement	Replace and widen a two lane timber bridge with a concrete bridge, increasing the load limit from 43T to 166T.	\$ 2,252,059	\$ 4,504,119	Oct-18	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094361-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Botan Creek Bridge Replacement	Replace and widen a two lane timber bridge with a concrete bridge increasing the load limit from 36T to 166T.	\$ 1,810,751	\$ 3,621,503	Oct-18	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094360-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Brookland Bridge Replacement	Replace and widen a one lane timber bridge with a one lane concrete bridge increasing the load limit from 0 (closed to all traffic) to 166T.	\$ 1,044,245	\$ 2,456,895	Oct-18	Dec-19	Completed	1
Bridges Renewal Program R3 - Council	094359-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Cavell Bridge Replacement	Replace and widen a one lane timber bridge with a two lane concrete bridge increasing the load limit from 0 (closed to all traffic) to 166T.	\$ 557,150	\$ 1,114,300	Feb-20	Nov-20	Completed	1
Bridges Renewal Program R3 - Council	094357-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Ferguson Reserve Bridge Upgrade	Replace and widen a one lane timber bridge with a two lane concrete bridge increasing the load limit from 0 (closed to all traffic) to 166T.	\$ 1,702,190	\$ 3,423,108	Apr-19	Jun-20	Completed	1
Bridges Renewal Program R3 - Council	094356-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Josephville Bridge Replacement	Replace and widen a one lane timber bridge with a two lane concrete bridge increasing the load limit from 5T to 166T.	\$ 2,020,022	\$ 4,040,044	Jul-19	Mar-20	Completed	1
Bridges Renewal Program R3 - Council	094355-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - S Todd Bridge Replacement	Replace and widen a one lane wooden bridge with a two lane concrete bridge increasing the load limit from 43T to 166T.	\$ 1,783,100	\$ 3,566,200	Apr-19	Jun-20	Completed	1
Bridges Renewal Program R3 - Council	094354-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Sharp Bridge Replacement	Replace and widen a one lane timber bridge with a two lane concrete bridge increasing the load limit from 43T to 166T.	\$ 2,336,179	\$ 4,672,358	Oct-18	Jul-19	Completed	1
Bridges Renewal Program R3 - Council	094334-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Apple Tree Creek Bridge Replacement	Replace and widen a one lane timber bridge with a concrete bridge, increasing the load limit from 22T to 166T.	\$ 267,509	\$ 535,018	Oct-18	May-19	Completed	1
Bridges Renewal Program R3 - Council	094333-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Buaraba Creek Road Bridges (x2) Replacement	Replace two single lane timber bridges located on Buaraba Creek Road with two single lane concrete bridges, increasing the load limit from 22T to 166T, extending the useful life by 100 years, allowing for improved community access.	\$ 255,246	\$ 510,494	Oct-18	Dec-19	Completed	2
Bridges Renewal Program R3 - Council	094332-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Hawthorne Road Bridge Replacement	Replace and widen a one lane timber bridge with a concrete bridge increasing the load limit from 8T to 166T.	\$ 194,319	\$ 388,639	Sep-17	Apr-19	Completed	1
Bridges Renewal Program R3 - Council	094331-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Pakleppas Bridge Replacement	Replace and widen a one lane timber bridge with a one lane concrete bridge, increasing the load capacity from 8T to 166T (unrestricted), extending the useful life for an unspecified number of years, allowing for improved community access, heavy vehicle access, and improved safety.	\$ 118,170	\$ 236,340	Jan-19	Nov-19	Completed	1
Bridges Renewal Program R3 - Council	094330-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Pryde Creek Bridge Replacement	Replace and widen a single lane timber bridge with a single lane concrete bridge increasing the load limit from 8T to 166T.	\$ 520,212	\$ 1,040,424	Jan-18	Nov-18	Completed	1
Bridges Renewal Program R3 - Council	094329-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Sandy Creek Culvert Replacement	Replace and widen a two lane culvert with a two lane bridge increasing the load limit from 8T to 166T.	\$ 497,550	\$ 1,149,799	May-18	May-19	Completed	1
Bridges Renewal Program R3 - Council	094328-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Shallcross Bridge Replacement	Replace, widen and realign a one lane concrete bridge with a two lane concrete bridge maintaining the current 166T limit.	\$ 606,574	\$ 1,225,043	May-18	Jul-20	Completed	1
Bridges Renewal Program R3 - Council	094327-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Western Branch Road Bridges (x2) Replacement	Replace two single lane timber bridges with two double lane concrete bridges located 1.6 kilometres apart on Western Branch Road, increasing their load limits from 22T to 166T.	\$ 298,206	\$ 596,412	Mar-19	Oct-19	Completed	2

Bridges Renewal Program R3 - Council	094326-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Yellow Gully Bridge Replacement	Replace a single lane concrete bridge with a two lane concrete bridge, increasing the load capacity from 33T to 166T, extending the useful life from 58 years to 100 years, allowing for improved heavy vehicle access and the removal of a potential 9 kilometre detour.	\$ 654,968	\$ 1,309,937	Jun-19	Nov-19	Completed	1
Bridges Renewal Program R3 - Council	094324-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Southern Downs Regional Council	Southern Downs Regional Council - Palmer Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge increasing the load limit from 42.5T to 166T.	\$ 1,234,412	\$ 2,468,824	May-19	Mar-20	Completed	1
Bridges Renewal Program R3 - Council	094322-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Tablelands Regional Council	Tablelands Regional Council - Leslie Creek Bridge Replacement	Replace and widen a single lane timber bridge with a two lane concrete bridge maintaining a 44T load limit.	\$ 591,767	\$ 1,183,534	Jul-18	Nov-18	Completed	1
Bridges Renewal Program R3 - Council	094319-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - BR217 Emu Creek Hall Rd Bridge Replacement	Replace and widen a single lane timber bridge with a concrete bridge increasing the load limit from 90T to 166T.	\$ 363,550	\$ 1,306,425	Dec-18	Jul-19	Completed	1
Bridges Renewal Program R3 - Council	094318-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - BR298 Post Office Road Culvert Replacement	Replace and widen a culvert increasing the load limit from 90T to 166T.	\$ 354,250	\$ 762,284	Dec-18	May-19	Completed	1
Bridges Renewal Program R3 - Council	094317-17QLD-BR3	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - CU023 Mally Road Culvert Replacement	Replace and widen the culvert maintaining a load limit of 90T.	\$ 350,150	\$ 725,131	Sep-18	Mar-19	Completed	1
Bridges Renewal Program R2 - Council	060822-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Townsville City Council	Townsville City Council - Rollingstone Bridge Upgrade	Upgrade closed bridge with new superstructure.	\$ 382,045	\$ 764,090	May-16	Sep-16	Completed	1
Bridges Renewal Program R2 - Council	060821-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Western Downs Regional Council	Western Downs Regional Council - Charleys Creek Bridge Two Replacement	Replace a single lane timber bridge with a new two lane concrete bridge.	\$ 885,586	\$ 1,771,172	Jan-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060820-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Scrubby Road Culvert Replacement	Scrubby Road Culvert Replacement.	\$ 157,281	\$ 314,563	Feb-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060819-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Lemontree-Bostock Road Bridge Replacement	Lemontree-Bostock Road Bridge Replacement.	\$ 707,946	\$ 1,415,892	Jun-17	Dec-17	Completed	1
Bridges Renewal Program R2 - Council	060818-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Whitsunday Regional Council	Whitsunday Regional Council - Gregory River Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 1,250,000	\$ 2,584,010	Sep-16	Jul-17	Completed	1
Bridges Renewal Program R2 - Council	060817-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Southern Downs Regional Council	Southern Downs Regional Council - Connells Bridge Replacement	Replace a single lane timber bridge with a concrete bridge.	\$ 407,832	\$ 815,664	Mar-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060816-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Southern Downs Regional Council	Southern Downs Regional Council - Boxs Bridge Replacement	Replace a single lane timber bridge with a concrete bridge.	\$ 474,041	\$ 948,082	Mar-17	Jul-17	Completed	1
Bridges Renewal Program R2 - Council	060814-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	South Burnett Regional Council	South Burnett Regional Council - Marshlands Bridge Replacement	Replace a timber bridge reduced to single lane with a two lane concrete bridge.	\$ 601,509	\$ 1,203,018	Oct-16	Apr-17	Completed	1
Bridges Renewal Program R2 - Council	060813-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Larkhill Boundary Road Bridge Replacement	Replace a single lane timber bridge with a double lane concrete bridge.	\$ 430,206	\$ 860,413	Aug-16	Mar-17	Completed	1
Bridges Renewal Program R2 - Council	060812-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Gallanani Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 490,139	\$ 980,278	Oct-16	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060810-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Dunlops Bridge Replacement	Replace a single lane timber bridge with a single lane concrete crossing.	\$ 100,152	\$ 200,304	Sep-16	Jan-17	Completed	1
Bridges Renewal Program R2 - Council	060808-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Duffys Bridge Replacement	Replace a two lane timber bridge with a two lane concrete bridge.	\$ 408,569	\$ 817,138	Jul-16	Apr-17	Completed	1
Bridges Renewal Program R2 - Council	060806-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Crossdale Bridges 1 and 2 Replacements	Replace two single lane timber bridges with two single lane concrete crossings.	\$ 618,051	\$ 1,236,103	Dec-16	Jun-17	Completed	2
Bridges Renewal Program R2 - Council	060805-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Tramway Bridge Replacement	Replace a single-lane timber bridge with a concrete bridge.	\$ 694,372	\$ 1,388,745	Sep-16	Mar-17	Completed	1
Bridges Renewal Program R2 - Council	060802-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Churchbank Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 1,250,977	\$ 2,501,953	Aug-16	Dec-17	Completed	1
Bridges Renewal Program R2 - Council	060799-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Adams Bridge Replacement	Replace single lane bridge with a dual lane concrete bridge.	\$ 1,268,986	\$ 2,537,971	Aug-16	Dec-17	Completed	1
Bridges Renewal Program R2 - Council	060796-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Sandy Creek Bridge Replacement	Replace existing timber bridge with five cell concrete box culverts.	\$ 338,000	\$ 701,503	Nov-17	May-18	Completed	1

Bridges Renewal Program R2 - Council	060794-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Louisa Creek Bridge Replacement	Replace existing timber bridge with three cell concrete box culverts.	\$ 150,388	\$ 300,776	Mar-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060792-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Palm Island Aboriginal Council	Palm Island Aboriginal Council - Sandy Boyd Creek Bridge Upgrade	Upgrade width, strength and safety of existing bridge.	\$ 216,000	\$ 432,000	Jul-16	Jul-17	Completed	1
Bridges Renewal Program R2 - Council	060789-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	North Burnett Regional Council	North Burnett Regional Council - Deep Creek Bridge Replacement	Replace the existing timber bridge with a concrete bridge.	\$ 2,200,000	\$ 4,400,000	Apr-17	Jul-18	Completed	1
Bridges Renewal Program R2 - Council	060788-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Moreton Bay Regional Council	Moreton Bay Regional Council - Drapers Crossing Bridge Replacement	Replace a low level single lane timber bridge and causeway with a high level two lane concrete bridge.	\$ 3,270,511	\$ 6,541,023	May-17	Feb-18	Completed	1
Bridges Renewal Program R2 - Council	060787-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	McKinlay Shire Council	McKinlay Shire Council - Punchbowl Rd Bridge Replacement	Replace a one lane culvert with a one lane, concrete bridge and realign the road.	\$ 1,314,538	\$ 2,629,077	Jun-16	Dec-16	Completed	1
Bridges Renewal Program R2 - Council	060785-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Mareeba Shire Council	Mareeba Shire Council - Oakey Creek Bridge Replacement	Replace a one lane timber bridge with a one lane concrete bridge.	\$ 170,000	\$ 350,561	Feb-17	May-17	Completed	1
Bridges Renewal Program R2 - Council	060784-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Isaac Regional Council	Isaac Regional Council - Cherwell Creek Bridge Replacement	Replace existing narrow low level bridge.	\$ 2,750,000	\$ 6,300,000	Jan-17	Oct-17	Completed	1
Bridges Renewal Program R2 - Council	060781-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Gympie Regional Council	Gympie Regional Council - Kandanga Creek Road Bridge Replacement	Replace timber bridge with a two lane concrete bridge.	\$ 758,328	\$ 1,516,656	Jan-17	Jul-17	Completed	1
Bridges Renewal Program R2 - Council	060780-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Gympie Regional Council	Gympie Regional Council - Goomong Road Bridge Replacement	Replace a single lane timber bridge with a concrete bridge.	\$ 799,439	\$ 1,598,878	Jan-17	Aug-17	Completed	1
Bridges Renewal Program R2 - Council	060779-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Gladstone Regional Council	Gladstone Regional Council - NRG Balloon Loop Railway Crossing Upgrade	Increase the structural capacity of the bridge to maintain load limit requirements for a Higher Mass Limit route.	\$ 250,000	\$ 629,440	Aug-16	Nov-17	Completed	1
Bridges Renewal Program R2 - Council	060772-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Fraser Coast Regional Council	Fraser Coast Regional Council - Gutchy Creek Bridge Replacement	Replace a timber bridge with a two lane concrete bridge.	\$ 1,109,479	\$ 2,218,959	Jun-16	Dec-16	Completed	1
Bridges Renewal Program R2 - Council	060758-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Gold Coast City Council	City of Gold Coast Council - Chardon Road Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 1,610,000	\$ 3,292,646	Apr-17	Oct-17	Completed	1
Bridges Renewal Program R2 - Council	060753-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Charters Towers Regional Council	Charters Towers Regional Council - Reedybrook Creek Bridge Replacement	Replace a one lane grid bridge with a strengthened one lane concrete bridge.	\$ 55,311	\$ 110,622	Jun-18	Jun-18	Completed	1
Bridges Renewal Program R2 - Council	060750-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Charters Towers Regional Council	Charters Towers Regional Council - Eight Mile Creek Bridge Replacement	Replace a one lane grid bridge with a strengthened one lane concrete bridge.	\$ 142,042	\$ 284,085	Sep-16	Feb-17	Completed	1
Bridges Renewal Program R2 - Council	060748-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Cassowary Coast Regional Council	Cassowary Coast Regional Council - Victory Creek Bridge Replacement	Replace a load limited single-lane bridge over Victory Creek, with an unrestricted two-lane concrete bridge, and realign road approaches to improve safety.	\$ 1,260,208	\$ 2,520,416	May-18	Dec-18	Completed	1
Bridges Renewal Program R2 - Council	060746-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Cairns Regional Council	Cairns Regional Council - Rudge Bridge Replacement	Replace a one lane steel girder bridge with a two lane concrete bridge.	\$ 1,900,000	\$ 4,746,436	Oct-16	Aug-17	Completed	1
Bridges Renewal Program R2 - Council	060745-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Cairns Regional Council	Cairns Regional Council - Deep Creek Bridge Replacement	Replace a one lane steel girder bridge with a two lane concrete bridge.	\$ 1,200,000	\$ 2,735,255	Nov-16	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060742-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Bundaberg Regional Council	Bundaberg Regional Council - Monduran Road Bridge Replacement	Replace existing one lane timber bridge with a two lane concrete bridge.	\$ 1,341,973	\$ 2,683,946	Jul-16	Aug-17	Completed	1
Bridges Renewal Program R2 - Council	060740-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Boulia Shire Council	Boulia Shire Council - Wills River Bridge and Double Creek Bridge Upgrades	Upgrade a concrete bridge on Wills River Crossing and a concrete bridge and a culvert on Double Creek.	\$ 118,051	\$ 236,103	Jun-16	Nov-16	Completed	1
Bridges Renewal Program R2 - Council	060738-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Boulia Shire Council	Boulia Shire Council - Georgina River Bridge Upgrade	Upgrade a one lane concrete bridge and approaches to current standards.	\$ 41,000	\$ 94,811	Feb-17	Oct-17	Completed	1
Bridges Renewal Program R2 - Council	060735-15QLD-BR2	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Banana Shire Council - Callide Creek Bridge Replacement	Replace a low level floodway and culvert with a two lane bridge including sealed approach works.	\$ 2,346,581	\$ 4,693,163	Jun-17	Jun-19	Completed	1
Bridges Renewal Program R1- State	054504-14QLD-BRS	QLD	Queensland Department of Transport and Main Roads.	Western Downs Regional Council	Kogan Creek Bridge, Kogan Road, Dalby	Replacement of single lane timber bridge with twin lane concrete bridge.	\$ 938,663	\$ 1,877,325	Jan-16	Aug-16	Completed	1
Bridges Renewal Program R1- State	054503-14QLD-BRS	QLD	Queensland Department of Transport and Main Roads.	Moreton Bay Regional Council	Caboolture River Bridge, Morayfield Road (Southbound), Caboolture	Replacement of two lane (southbound) concrete bridge.	\$ 6,070,286	\$ 12,140,572	Jun-16	Jun-17	Completed	1
Bridges Renewal Program R1- State	054502-14QLD-BRS	QLD	Queensland Department of Transport and Main Roads.	Isaac Regional Council	Four Bridges on Peak Downs Highway	Replace four timber bridges with four concrete bridges on the Peak Downs Highway.	\$ 18,871,905	\$ 37,743,810	Aug-16	Feb-18	Completed	4

Bridges Renewal Program R1 - Council	054482-14QLD-BRC	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Banana Shire Council - Lonesome Creek Bridge, Theodore Moura Rd	Replace the existing narrow bridge with a 9m wide, two lane structure to allow passage of larger Heavy Vehicles.	\$ 886,000	\$ 1,863,015	Jun-16	Jun-17	Completed	1
Bridges Renewal Program R1 - Council	054479-14QLD-BRC	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset RC - Taylors Bridge Biarra	Replace a one lane timber bridge with a concrete structure.	\$ 861,207	\$ 1,722,415	Sep-15	Jun-16	Completed	1
Bridges Renewal Programme R1 - Council	054478-14QLD-BRC	QLD	Queensland Department of Transport and Main Roads.	Mareeba Shire Council	Mareeba SC - Groves Creek Bridge, Speewah	Replace bridge and widen to two lanes plus approaches and guard rail.	\$ 425,000	\$ 1,052,772	Jun-15	Jul-16	Completed	1
Bridges Renewal Programme R1 - Council	054476-14QLD-BRC	QLD	Queensland Department of Transport and Main Roads.	Lockyer Valley Regional Council	Lockyer Valley RC - Middleton's Bridge, Gatton	Rehabilitation of a bridge to cater for 42.5 tonne heavy vehicles.	\$ 308,417	\$ 616,834	Aug-16	Oct-16	Completed	1
Bridges Renewal Programme R1 - Council	054473-14QLD-BRC	QLD	Queensland Department of Transport and Main Roads.	Logan City Council	Logan CC - Darcy Edmunds Bridge, Jimboomba	Replace a timber and concrete bridge with arched concrete culvert.	\$ 697,672	\$ 1,395,345	Nov-15	Jun-16	Completed	1
Bridges Renewal Program R1 - Council	054471-14QLD-BRC	QLD	Queensland Department of Transport and Main Roads.	Murweh Shire Council	Murweh Shire Council - Langlo River Bridge, Charleville	Restoration of the one lane bridge to meet unrestricted GML loadings.	\$ 58,000	\$ 145,349	Feb-17	Mar-17	Completed	1
Bridges Renewal Programme R1 - Council	054469-14QLD-BRC	QLD	Queensland Department of Transport and Main Roads.	Murweh Shire Council	Murweh Shire Council - Nive River Bridge, Augathella	Rehabilitation of a one lane bridge.	\$ 209,000	\$ 524,398	Oct-15	Jun-16	Completed	1
Bridges Renewal Programme R1 - Council	054458-14QLD-BRC	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset RC - Jenkinsons Bridge, Kilcoy	Replace a one lane timber bridge with a one lane concrete bridge and 65m of bitumen sealed approach works.	\$ 386,379	\$ 772,758	Jun-15	Oct-16	Completed	1
Bridges Renewal Programme R1 - Council	054457-14QLD-BRC	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset RC - Scrubby Creek Bridge, Villeneuve	Replace a two lane timber bridge with a single span two lane concrete structure.	\$ 463,622	\$ 927,244	Jun-15	Oct-16	Completed	1
Bridges Renewal Program Ongoing Tranche 6 Council	126227-23SA-B10	SA	SA, Department for Infrastructure and Transport	District Council of Mount Remarkable	District Council of Mount Remarkable - Reconstruction of the Port Germein Road Bridge, Port Germein	The project involves the reconstruction of Port Germein Road Bridge. It consist of strengthening the existing bridge elements including steel beams while maintaining the current superstructure and substructure.	\$ 1,488,646	\$ 1,860,808	Jul-24	Jul-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 6 Council	126225-23SA-B10	SA	SA, Department for Infrastructure and Transport	District Council of Mount Remarkable	District Council of Mount Remarkable - Reconstruction and Widening of Appila Spring Bridge, Appila	The project will provide benefits by reconstructing the Appila Spring Bridge in Appila, which is currently structurally deficient and load limited to 25t. The new bridge will be widened, include new safety barriers and will be constructed in alignment with national compliance standards. The upgrade will increase load limits to 100t, having a positive impact on productivity and network connectivity. The bridge will also provide improved safety and access for the local community, it is located on a school bus route and will provide safe access for emergency vehicles.	\$ 1,867,291	\$ 2,334,114	Jul-24	Jul-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 – State	121784-22SA-BR8	SA	SA, Department for Infrastructure and Transport	Clare & Gilbert Valleys Council	Replacement of culvert PN1050 on the Horrocks Highway, Rhynie	Replacement of culvert with new precast culvert units supported on a new in-situ base slab with associated headwall and wingwall structures. The culvert will be widened with standard safety barriers installed. The site is 1.8km north of Rhynie.	\$ 3,200,000	\$ 4,000,000	Oct-24	Jun-26	In Planning	1
Bridges Renewal Program Ongoing - Council	120646-22SA-BR6	SA	SA, Department for Infrastructure and Transport	Alexandrina Council	Alexandrina Council – Replacement of Wickham Hill Road bridge, Kuitpo	Replacement of a 90 year old two lane bridge with a two lane modern concrete structure over Meadows Creek on Wickham Hill Road – Kuitpo	\$ 600,000	\$ 750,000	Nov-24	Nov-25	In Planning	1
Bridges Renewal Program Ongoing - State	118206-21SA-BR6	SA	SA, Department for Infrastructure and Transport	District Council of Mount Remarkable	Horrocks Highway Wild Dog Creek Culvert Replacement	Replacement of an existing culvert with a new culvert on the Horrocks Highway, with increased weight limit of 166t and road widening and new traffic barriers.	\$ 3,280,000	\$ 4,100,000	Aug-24	Aug-25	In Planning	1
Bridges Renewal Program Ongoing - Council	118204-21SA-BR6	SA	SA, Department for Infrastructure and Transport	Northern Areas Council	Northern Areas Council - Pine Creek Bridge upgrade, Appila-Laura Road, Laura	Upgrading and widening of Pines Creek Bridge, Appila-Laura Road, Northern Areas Council.	\$ 2,928,896	\$ 3,661,121	Sep-23	Jun-25	Under Construction	1
Bridges Renewal Program R5 - Council	111704-20SA-BR5	SA	SA, Department for Infrastructure and Transport	City of Playford	City of Playford - East Parkway Bridge renewal, Andrews Farm	East Parkway Bridge rehabilitation.	\$ 168,150	\$ 336,300	Oct-21	Sep-22	Completed	1
Bridges Renewal Program R5 - Council	111687-20SA-BR5	SA	SA, Department for Infrastructure and Transport	Tatiara District Council	Tatiara District Council - Victoria Parade Bridge renewal, Bordertown	Replacement of the Victoria Parade Bridge crossing of Tatiara Creek on Victoria Parade, Bordertown, South Australia.	\$ 210,000	\$ 420,000	Jun-21	May-22	Completed	1
Bridges Renewal Program R5 - Council	111656-20SA-BR5	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - Gerald Roberts Road Bridge renewal, Seppeltsfield	Bridge Upgrade over Greenock Creek on Gerald Roberts Road.	\$ 250,000	\$ 566,150	Mar-21	Apr-22	Completed	1
Bridges Renewal Program R5 - Council	111647-20SA-BR5	SA	SA, Department for Infrastructure and Transport	The Barossa Council	The Barossa Council - Stockwell Road Bridge renewal, Light Pass	Renewal of bridge to PBS level 3A freight vehicles.	\$ 290,329	\$ 580,659	Apr-21	Aug-21	Completed	1

Bridges Renewal Program R5 - Council	111646-20SA-BR5	SA	SA, Department for Infrastructure and Transport	Northern Areas Council	Northern Areas Council - Andrews Road Bridges renewal, Andrews	Sealing deck; Upgrade of Guardrail; concrete remediation	\$ 77,947	\$ 155,895	Oct-21	Oct-22	Completed	1
Bridges Renewal Program R5 - Council	111636-20SA-BR5	SA	SA, Department for Infrastructure and Transport	City of Onkaparinga	City of Onkaparinga - Branson Road Spanning Bridge replacement, McLaren Vale	Replacement of existing bridge with a box culvert.	\$ 197,974	\$ 395,948	Feb-22	Aug-22	Completed	1
Bridges Renewal Program R5 - Council	111607-20SA-BR5	SA	SA, Department for Infrastructure and Transport	District Council of Yankalilla	District Council of Yankalilla - Rapid Bay Bridge replacement, Essington Lewis Drive, Rapid Bay	Construction of a new bridge on Essington Lewis Drive, Rapid Bay	\$ 297,000	\$ 658,412	Jan-21	Jun-21	Completed	1
Bridges Renewal Program R5 - Council	111533-20SA-BR5	SA	SA, Department for Infrastructure and Transport	Port Pirie Regional Council	Port Pirie Regional Council - Butlers Bridge replacement, Old Broughton Rd, Lower Broughton	Demolition of existing bridge and replacement with a new bridge	\$ 349,250	\$ 807,691	Aug-22	Nov-22	Completed	1
Bridges Renewal Program R5 - Council	111520-20SA-BR5	SA	SA, Department for Infrastructure and Transport	City of West Torrens	City of West Torrens - Beare Avenue/Watson Avenue Bridge renewal, Netley	Upgrade Beare Avenue/Watson Avenue bridge and channel of Brown Hill Creek	\$ 698,921	\$ 1,397,842	Jan-23	Jan-24	Completed	1
Bridges Renewal Program R5 - Council	111519-20SA-BR5	SA	SA, Department for Infrastructure and Transport	City of West Torrens	City of West Torrens - Daly Street Bridge renewal, Kurralta Park	Upgrade of the existing Daly Street bridge over Brown Hill Creek and realign existing geometry of Daly Street	\$ 397,404	\$ 927,209	Apr-21	Sep-21	Completed	1
Bridges Renewal Program R5 - State	111497-20SA-BR5	SA	SA, Department for Infrastructure and Transport	Clare & Gilbert Valleys Council	Department of Planning, Transport and Infrastructure - Marrabel Road Bridges 1416 and 1359 renewal, Marrabel	Remove the width and strength restrictions at Marrabel Rd bridges 1359	\$ 1,518,603	\$ 3,037,206	Mar-23	Jul-23	Completed	2
Bridges Renewal Program R5 - State	111496-20SA-BR5	SA	SA, Department for Infrastructure and Transport	Adelaide Hills Council	Department for Infrastructure and Transport - Aldgate Creek Bridge replacement, Strathalbyn Rd, Mylor	Bridge Replacement (1086) over Aldgate Creek on Strathalbyn Rd	\$ 2,500,000	\$ 5,100,000	Sep-22	Jun-23	Completed	1
Bridges Renewal Program R3 - Council	095722-17SA-BR3	SA	SA, Department for Infrastructure and Transport	Clare & Gilbert Valleys Council	Clare and Gilbert Valleys Council - Morris Bridge Replacement	Replace and wooden one lane steel bridge with a two lane culvert increasing the load limit from 10T to 166T.	\$ 181,500	\$ 368,485	Sep-18	Jan-19	Completed	1
Bridges Renewal Program R3 - State	094303-17SA-BR3	SA	SA, Department for Infrastructure and Transport	Mid Murray Council	Stott Highway Bridge Replacement	Replace and widen a two lane concrete bridge increasing the load limit from 44T to 166T.	\$ 556,000	\$ 1,112,000	Feb-19	May-19	Completed	1
Bridges Renewal Program R3 - State	094300-17SA-BR3	SA	SA, Department for Infrastructure and Transport	The Barossa Council	Lyndoch Bridge Replacement	Replace and widen a two lane concrete bridge increasing the load limit from 42T to 166T.	\$ 695,000	\$ 1,390,000	Feb-19	Jun-19	Completed	1
Bridges Renewal Program R3 - State	094297-17SA-BR3	SA	SA, Department for Infrastructure and Transport	Clare & Gilbert Valleys Council	Farrell Flat Road Culvert Replacement	Replace and widen a two lane culvert with a two lane bridge, increasing the load limit from 42T to 166T.	\$ 907,500	\$ 1,815,000	Sep-18	Feb-19	Completed	1
Bridges Renewal Program R3 - State	094296-17SA-BR3	SA	SA, Department for Infrastructure and Transport	Clare & Gilbert Valleys Council	Farrell Flat Road Bridge Replacement	Replace and widen a two lane concrete bridge increasing the load limit from 42T to 166T.	\$ 679,400	\$ 1,996,000	Jan-19	Jun-19	Completed	1
Bridges Renewal Program R3 - State	094294-17SA-BR3	SA	SA, Department for Infrastructure and Transport	Clare & Gilbert Valleys Council	Skillies Bridge Upgrade	Upgrade and widen a two lane concrete bridge increasing the load limit from 45T to 166T.	\$ 537,500	\$ 1,075,000	Feb-19	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094293-17SA-BR3	SA	SA, Department for Infrastructure and Transport	City of Onkaparinga	City of Onkaparinga - Meyer Road Bridge (Lonsdale) Upgrade	Upgrade the existing two lane bridge to maintain its 166T load limit.	\$ 3,386,020	\$ 7,100,000	Feb-20	Jul-20	Completed	1
Bridges Renewal Program R3 - Council	094292-17SA-BR3	SA	SA, Department for Infrastructure and Transport	City of Onkaparinga	City of Onkaparinga - Blewitt Springs Road Bridge replacement	Replace and widen two lane concrete bridge, increasing the load limit from "no safe limit" to 166T.	\$ 224,105	\$ 660,903	Sep-18	Jan-19	Completed	1
Bridges Renewal Program R3 - Council	094269-17SA-BR3	SA	SA, Department for Infrastructure and Transport	Mid Murray Council	Mid Murray Council - Milendella Road Bridge Replacement	Upgrade and widen a two lane concrete bridge increasing the load limit from 40T to 166T.	\$ 174,432	\$ 387,626	Mar-19	Oct-19	Completed	1
Bridges Renewal Program R3 - Council	094268-17SA-BR3	SA	SA, Department for Infrastructure and Transport	Mid Murray Council	Mid Murray Council - Eudunda Road Bridge Replacement	Replace a two lane concrete bridge increasing the load limit from 40T to 166T.	\$ 472,500	\$ 945,000	Sep-19	Mar-20	Completed	1
Bridges Renewal Program R3 - Council	094267-17SA-BR3	SA	SA, Department for Infrastructure and Transport	Northern Areas Council	Northern Areas Council - Broughton Valley Road Bridge Replacement	Replace and widen a one lane bridge with a two lane concrete bridge increasing the load limit from 45T to 166T.	\$ 192,096	\$ 394,771	Jul-18	Jan-19	Completed	1
Bridges Renewal Program R3 - State	094266-17SA-BR3	SA	SA, Department for Infrastructure and Transport	Naracoorte Lucindale Council	SEWCDB - Moyhall Road Culvert Replacement	Replace and widen a culvert to maintain the 166T load limit.	\$ 157,348	\$ 314,696	Oct-18	May-19	Completed	1
Bridges Renewal Program R2 - Council	060733-15SA-BR2	SA	SA, Department for Infrastructure and Transport	Town of Gawler	Town of Gawler Council - Gawler Bridge Upgrade	Structural renewal and remediation of the historic Gawler Bridge.	\$ 660,000	\$ 1,811,448	Oct-18	Aug-19	Completed	1
Bridges Renewal Program R2 - Council	060732-15SA-BR2	SA	SA, Department for Infrastructure and Transport	District Council of Mount Remarkable	The District Council of Mount Remarkable - Spear Creek Rd Bridges (1077, 9024, 9025,9030) Upgrades	Strengthen one culvert and three masonry arches to enable heavy vehicle access.	\$ 192,500	\$ 385,000	Jun-16	Jan-18	Completed	4

Bridges Renewal Program R2 - Council	060717-15SA-BR2	SA	SA, Department for Infrastructure and Transport	City of Port Lincoln	City of Port Lincoln - London Street Bridge Replacement	Replacement of the London Street bridge with a bridge suitable for Greater Mass Limit vehicles.	\$ 2,242,500	\$ 4,521,231	May-17	Nov-17	Completed	1
Bridges Renewal Program R2 - Council	060716-15SA-BR2	SA	SA, Department for Infrastructure and Transport	Naracoorte Lucindale Council	Naracoorte Lucindale Council - Sandstone Ave/Cadgee Road Bridge Replacement	Replace existing culvert with a wider culvert and increase load limit.	\$ 73,000	\$ 146,000	Mar-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060715-15SA-BR2	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - Orchard Bridge Replacement	Replace a load-limited concrete and stone masonry bridge with a reinforced concrete arch bridge.	\$ 300,000	\$ 812,988	Feb-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060713-15SA-BR2	SA	SA, Department for Infrastructure and Transport	Kangaroo Island Council	Kangaroo Island Council - Bark Hut Road Bridges (10 & 11) Upgrades	Strengthening and widening of two bridges to support heavy vehicles.	\$ 53,500	\$ 107,000	Dec-16	Jun-17	Completed	2
Bridges Renewal Program R2 - Council	060712-15SA-BR2	SA	SA, Department for Infrastructure and Transport	Clare & Gilbert Valleys Council	Clare and Gilbert Valley Councils - Simmo's Bridge Replacement	Replace a one lane bridge with a two lane bridge.	\$ 165,000	\$ 377,639	Feb-17	Nov-17	Completed	1
Bridges Renewal Programme R1 - Council	054499-14SA-BRC	SA	SA, Department for Infrastructure and Transport	Naracoorte Lucindale Council	Naracoorte Lucindale Moy Hall Rd Bridge Culverts, Naracoorte	Replace two culvert crossings.	\$ 146,000	\$ 292,270	Jan-16	Apr-16	Completed	2
Bridges Renewal Programme R1 - Council	054498-14SA-BRC	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light RC - Gomersal Rd Bridge, Tanunda	Structural remediation of the bridge.	\$ 48,863	\$ 97,727	Dec-15	Feb-16	Completed	1
Bridges Renewal Programme R1 - Council	054497-14SA-BRC	SA	SA, Department for Infrastructure and Transport	Tatiara District Council	Tatiara Council - Winter Rd Bridge Bordertown	Replace existing bridge with a wider two lane bridge.	\$ 90,000	\$ 183,600	Apr-15	Jul-15	Completed	1
Bridges Renewal Program Ongoing Tranche 6 Council	126229-23TAS-B10	TAS	Department of State Growth	Central Highlands Council	Central Highlands Council - Bridge Replacement, Green Valley Bridge, Hollow Tree	The project will replace the existing timber bridge with a raised single-lane concrete bridge, including full-depth piled abutments, safety barriers, and approach terminals. The new bridge will be approximately 32m in length, consisting of two 16m spans with a clear width between barriers of 4.5m.	\$ 324,791	\$ 414,791	Jul-24	Jun-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121825-22TAS-BR8	TAS	Department of State Growth	West Coast Council	West Coast Council - Replacement of Tramway Street bridge, Queenstown	Replace existing one lane bridge over Conglomerate Creek tributary on Tramway Street, Queenstown with a modern one lane structure.	\$ 170,200	\$ 212,750	May-24	Jul-24	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121799-22TAS-BR8	TAS	Department of State Growth	Hobart City Council	Hobart City Council - Replacement of Queens Walk bridge superstructure, Hobart	Replacement of the superstructure on the Queens Walk Bridge	\$ 746,400	\$ 933,000	Jun-25	Mar-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121798-22TAS-BR8	TAS	Department of State Growth	Hobart City Council	Hobart City Council - Replacement of Marlyn Road Bridge, South Hobart	Replacement of the two-lane concrete bridge over the Hobart Rivulet with a new two-lane concrete bridge. Vehicles up to AS 5100:2017 - SM1600 loading will be permitted.	\$ 334,080	\$ 417,600	Jun-25	Mar-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121788-22TAS-BR8	TAS	Department of State Growth	West Tamar Council	West Tamar Council - Yorktown Rivulet bridge upgrade, York Town	Strengthening of the existing concrete bridge over Yorktown Rivulet on Greens Beach Rd. Carbon fibre laminates will be applied to the underside of the deck and on-structure guardrails and new off-structure guardrail will be installed. The load limit will increase from 44 tonnes to 77 tonnes.	\$ 350,240	\$ 437,800	Mar-24	May-24	Under Construction	1
Bridges Renewal Program Ongoing Tranche 4 Council	121774-22TAS-BR8	TAS	Department of State Growth	Waratah-Wynyard Council	Waratah-Wynyard Council - Replacement of Mount Hicks Road Bridge, Wynyard	Replacement of culvert system bridge on Mount Hicks Road with a concrete bridge.	\$ 458,252	\$ 572,815	Nov-23	May-24	Under Construction	1
Bridges Renewal Program Ongoing Tranche 3 Council	121277-22TAS-BR7	TAS	Department of State Growth	Derwent Valley Council	Derwent Valley Council - Replacement of Hydehurst Road bridge, Lachlan	Design and replacement of the two-lane timber bridge over Lachlan River with a two-lane concrete structure - Hydehurst Road, Lachlan	\$ 193,600	\$ 408,695	May-23	May-23	Completed	1
Bridges Renewal Program Ongoing - State	118187-21TAS-BR6	TAS	Department of State Growth	Derwent Valley Council	Upgrades to Gordon River Road Bridges	The project will replace Styx River Bridge b57 and Styx River Bridge b408, and provide upgrades to strengthen Derwent River Bridge b31.	\$ 5,000,000	\$ 12,830,000	Feb-24	Mar-25	Under Construction	3
Bridges Renewal Program Ongoing - Council	118186-21TAS-BR6	TAS	Department of State Growth	Circular Head Council	Circular Head Council - Bridge Replacement - Poilinna Road over Duck River	Demolition and removal of existing timber bridge structure. Construction of new concrete single lane bridge structure including w beam bridge rail and terminals.	\$ 419,144	\$ 557,535	Feb-23	Jul-23	Completed	1
Bridges Renewal Program Ongoing - Council	118185-21TAS-BR6	TAS	Department of State Growth	Circular Head Council	Circular Head Council - Bridge replacement - Newhaven Road over Black River	Demolition and removal of existing timber bridge structure. Construction of new concrete single lane bridge structure including with beam bridge rail and terminals.	\$ 243,143	\$ 303,929	Sep-22	Oct-23	Completed	1
Bridges Renewal Program Ongoing - Council	118184-21TAS-BR6	TAS	Department of State Growth	Circular Head Council	Circular Head Council - Bridge Replacement - Bills Road over Spinks Creek	Demolition and removal of existing timber bridge structure. Construction of new concrete single lane bridge structure including w beam bridge rail and terminals.	\$ 218,357	\$ 272,947	Aug-22	Sep-22	Completed	1

Bridges Renewal Program Ongoing - Council	118183-21TAS-BR6	TAS	Department of State Growth	Dorset Council	Dorset Council - Bridge 1617 - Duncraggen Road (Brid River) Replacement	Replace the current one lane timber bridge with a one lane concrete bridge to allow up to 59.5t vehicles to pass	\$ 157,239	\$ 314,477	Jul-23	Nov-23	Completed	1
Bridges Renewal Program Ongoing - Council	118182-21TAS-BR6	TAS	Department of State Growth	Dorset Council	Dorset Council - Ringarooma River Bridge replacement, Maurice Road, Ringarooma	Replacement of the timber bridge with concrete structure on Maurice Road, Ringarooma, Dorset Council, Tasmania.	\$ 187,600	\$ 411,853	Jun-23	Aug-23	Completed	1
Bridges Renewal Program Ongoing - Council	118181-21TAS-BR6	TAS	Department of State Growth	Waratah-Wynyard Council	Waratah-Wynyard Council - Calder Road Bridge Replacement, Wynyard	Replacement of bridge over Blackfish Creek on Calder Road, Wynyard. New structure will be two lane and use modern pre-cast concrete structural member.	\$ 713,324	\$ 951,003	Feb-23	Jul-23	Completed	1
Bridges Renewal Program R5 - Council	111705-20TAS-BR5	TAS	Department of State Growth	West Tamar Council	West Tamar Council - Winkleigh Road Bridge 2634 renewal, Exeter	Strengthening of bridge on strategic road transport network to carry higher productivity and mass vehicles.	\$ 136,600	\$ 273,201	Jan-21	Feb-22	Completed	1
Bridges Renewal Program R5 - Council	111700-20TAS-BR5	TAS	Department of State Growth	Circular Head Council	Circular Head Council - Huetts Road Bridge replacement, Edith Creek	Replace timber bridge with concrete bridge.	\$ 267,713	\$ 535,427	Jan-21	Jan-21	Completed	1
Bridges Renewal Program R5 - Council	111688-20TAS-BR5	TAS	Department of State Growth	Meander Valley Council	Meander Valley Council - Strath Bridge renewal, Selbourne Rd, Selbourne	Renewal of superstructure and upgrading of substructure and approach roads.	\$ 242,619	\$ 485,238	Apr-22	May-22	Completed	1
Bridges Renewal Program R5 - Council	111683-20TAS-BR5	TAS	Department of State Growth	Central Coast Council	Central Coast Council - Gawler River Bridge renewal, Preston Road, Gawler	Renewal of bridge over Gawler River, Preston Road.	\$ 1,400,000	\$ 2,827,145	Mar-22	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111667-20TAS-BR5	TAS	Department of State Growth	Central Highlands Council	Central Highlands Council - Black Snake Road Bridge replacement, Bothwell	Replace existing bridge with a concrete bridge.	\$ 78,835	\$ 157,670	Jun-21	Jun-21	Completed	1
Bridges Renewal Program R5 - Council	111666-20TAS-BR5	TAS	Department of State Growth	George Town Council	George Town Council - Dalrymple Road Bridge 954 replacement, Mount Direction	Replace Bridge No. 954 on Dalrymple Road.	\$ 77,813	\$ 170,782	Sep-21	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111665-20TAS-BR5	TAS	Department of State Growth	George Town Council	George Town Council - Dalrymple Road Bridge 955 replacement, Mount Direction	Replace Bridge No. 955 on Dalrymple Road.	\$ 263,598	\$ 590,997	Sep-21	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111664-20TAS-BR5	TAS	Department of State Growth	George Town Council	George Town Council - Dalrymple Road Bridge 2387 replacement, Mount Direction	Replace Bridge No. 2387 on Dalrymple Road.	\$ 143,588	\$ 323,293	Sep-21	Jan-22	Completed	1
Bridges Renewal Program R5 - Council	111658-20TAS-BR5	TAS	Department of State Growth	West Coast Council	West Coast Council - Wilsdon Street Bridge replacement, Queenstown	Replace bridge with a concrete bridge.	\$ 179,636	\$ 359,272	Mar-21	May-21	Completed	1
Bridges Renewal Program R5 - Council	111657-20TAS-BR5	TAS	Department of State Growth	West Coast Council	West Coast Council - Lowana Road Bridge replacement, Strahan	Replace structure with new bridge.	\$ 107,572	\$ 215,144	Jan-21	Feb-21	Completed	1
Bridges Renewal Program R5 - Council	111586-20TAS-BR5	TAS	Department of State Growth	Derwent Valley Council	Derwent Valley Council - Lachlan Road Bridge 2 replacement, Lachlan	Replace structure with new bridge.	\$ 167,729	\$ 335,458	May-21	Jun-21	Completed	1
Bridges Renewal Program R5 - Council	111585-20TAS-BR5	TAS	Department of State Growth	Derwent Valley Council	Derwent Valley Council - Junee Road Bridge 27 replacement, Maydena	Replace structure with new bridge.	\$ 167,397	\$ 334,794	May-21	Jun-21	Completed	1
Bridges Renewal Program R5 - Council	111570-20TAS-BR5	TAS	Department of State Growth	Northern Midlands Council	Northern Midlands Council - Pisa River Bridge renewal	Replacement of 1 lane bridge with a 2 lane bridge and road re-alignment.	\$ 199,550	\$ 399,100	Apr-21	May-22	Completed	1
Bridges Renewal Program R5 - Council	111569-20TAS-BR5	TAS	Department of State Growth	Burnie City Council	Burnie City Council - Circular Road Bridge 30232 replacement, East Ridgely	Replace timber bridge with concrete bridge.	\$ 112,750	\$ 273,284	Jan-21	Apr-21	Completed	1
Bridges Renewal Program R5 - Council	111541-20TAS-BR5	TAS	Department of State Growth	Kentish Council	Kentish Council - Dolcoath Road Bridge replacement, Moina	Replace timber bridge with concrete structure.	\$ 148,275	\$ 305,642	Apr-21	Sep-21	Completed	1
Bridges Renewal Program R5 - Council	111516-20TAS-BR5	TAS	Department of State Growth	Dorset Council	Dorset Council - Bridge 1502 Replacement, Banks Road, Derby	Replace bridge 1502 on Banks Road over Main Creek.	\$ 155,400	\$ 310,800	Jul-21	Aug-21	Completed	1
Bridges Renewal Program R5 - Council	111515-20TAS-BR5	TAS	Department of State Growth	Dorset Council	Dorset Council - Bridge 1600 Replacement, Nook Road, Nabowla	Replace bridge 1600 on Nook Road over the Little Forester River.	\$ 93,686	\$ 187,372	Jan-21	May-21	Completed	1
Bridges Renewal Program R4 - Council	101930-19TAS-BR4	TAS	Department of State Growth	Derwent Valley Council	Derwent Valley Council - Plenty River Bridge Upgrade, Plenty Road	Replacement of Plenty River Bridge with a concrete structure.	\$ 257,609	\$ 515,219	Sep-19	Jan-20	Completed	1
Bridges Renewal Program R4 - Council	101929-19TAS-BR4	TAS	Department of State Growth	Derwent Valley Council	Derwent Valley Council - Wyre Forest Bridge Renewal, Molesworth Road	Replacement of Wyre Forest Bridge with a concrete structure.	\$ 105,591	\$ 211,182	Sep-19	Oct-19	Completed	1
Bridges Renewal Program R4 - Council	101923-19TAS-BR4	TAS	Department of State Growth	Hobart City Council	Hobart City Council - Old Farm Road Bridge Renewal	Replacement of Old Farm Road Bridge with a concrete structure.	\$ 220,871	\$ 441,742	Aug-21	Dec-21	Completed	1
Bridges Renewal Program R4 - Council	101922-19TAS-BR4	TAS	Department of State Growth	Hobart City Council	Hobart City Council - Lenah Valley Road Bridge Renewal	Replacement of Lenah Valley Road Bridge with a concrete structure.	\$ 600,000	\$ 1,640,867	Apr-21	Dec-21	Completed	1
Bridges Renewal Program R4 - Council	101859-19TAS-BR4	TAS	Department of State Growth	George Town Council	George Town Council - Back Creek Bridge Renewal	Replacement of Back Creek Bridge with a concrete structure.	\$ 104,875	\$ 209,750	Apr-20	Jul-20	Completed	1

Bridges Renewal Program R3 - State	094265-17TAS-BR3	TAS	Department of State Growth	West Coast Council	Zeehan Rivulet Bridge Replacement	Replace and widen two lane concrete bridge increasing the load limit from 68T to 166T.	\$ 523,794	\$ 1,226,036	Sep-18	Jan-19	Completed	1
Bridges Renewal Program R3 - State	094264-17TAS-BR3	TAS	Department of State Growth	Glamorgan Spring Bay Council	Wackett Creek Bridge Replacement	Replace and widen a two lane concrete bridge increasing the load limit from 68T to 166T.	\$ 1,207,300	\$ 3,664,861	Aug-18	Dec-19	Completed	1
Bridges Renewal Program R3 - State	094263-17TAS-BR3	TAS	Department of State Growth	Break O'day Council	Doctors Creek Bridge Replacement	Replace and widen a two lane concrete bridge increasing the load limit from 42T to 166T.	\$ 998,300	\$ 3,426,911	Aug-18	Aug-19	Completed	1
Bridges Renewal Program R3 - State	094262-17TAS-BR3	TAS	Department of State Growth	Sorell Council	Carlton River Bridge, Arthur Highway, Copping	Replace and widen two lane concrete bridges (including associated approach road works) increasing the load limit from 68T to 166T.	\$ 2,078,257	\$ 4,303,056	Mar-19	Nov-19	Completed	1
Bridges Renewal Program R3 - Council	094261-17TAS-BR3	TAS	Department of State Growth	Central Coast Council	Central Coast Council - Gawler River Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge and increasing the load limit from 20T to 166T.	\$ 260,000	\$ 522,000	Jan-19	Mar-19	Completed	1
Bridges Renewal Program R3 - Council	094260-17TAS-BR3	TAS	Department of State Growth	Circular Head Council	Circular Head Council - Stoney Point Creek Bridge Replacement	Replace and widen a two lane concrete bridge maintaining the 166T load limit and extending the useful life to 100 years.	\$ 87,450	\$ 201,923	Aug-18	Oct-18	Completed	1
Bridges Renewal Program R3 - Council	094257-17TAS-BR3	TAS	Department of State Growth	Northern Midlands Council	Northern Midlands Council - Woolmers Lane Bridge Replacement	Replace and widen a single lane wooden bridge with a two lane reinforced concrete bridge increasing the load limit from 44T to 166T and extending the useful life from 24 years to 100 years.	\$ 1,411,500	\$ 2,823,000	Dec-17	Feb-19	Completed	1
Bridges Renewal Program R3 - Council	094256-17TAS-BR3	TAS	Department of State Growth	Sorell Council	Sorell Council - Sunnyside Bridge Replacement	Replace, widen and realign a two lane wooden bridge with a two lane concrete bridge increasing the load limit from 44T to 166T and extending the useful life to 100 years.	\$ 1,105,664	\$ 2,211,328	Nov-18	Apr-19	Completed	1
Bridges Renewal Programme R2 - Council	060809-15TAS-BR2	TAS	Department of State Growth	Northern Midlands Council	Northern Midlands Council - Lake River Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 719,500	\$ 1,463,953	May-16	Sep-16	Completed	1
Bridges Renewal Program R2 - Council	060804-15TAS-BR2	TAS	Department of State Growth	Meander Valley Council	Meander Valley Council - Union Bridge Replacement	Replace a single lane timber bridge with a dual lane concrete bridge.	\$ 1,360,000	\$ 2,827,968	Jul-17	Dec-17	Completed	1
Bridges Renewal Programme R2 - Council	060803-15TAS-BR2	TAS	Department of State Growth	Dorset Council	Dorset Council - Dead Horse Hill Road Bridge (1614) Replacement	Replace a single lane timber and concrete bridge with a single lane concrete bridge.	\$ 192,405	\$ 384,810	Sep-16	Oct-16	Completed	1
Bridges Renewal Programme R2 - Council	060800-15TAS-BR2	TAS	Department of State Growth	Derwent Valley Council	Derwent Valley Council - Tyenna and Newbury Road Bridges Replacement	Replace two single lane timber bridges with single lane concrete bridges.	\$ 270,000	\$ 570,000	Jun-16	Mar-17	Completed	2
Bridges Renewal Programme R2 - Council	060798-15TAS-BR2	TAS	Department of State Growth	Burnie City Council	Burnie City Council - Tittie Gee Creek Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 121,500	\$ 269,114	Feb-16	Apr-16	Completed	1
Bridges Renewal Program R2 - Council	060797-15TAS-BR2	TAS	Department of State Growth	Break O'day Council	Break O'Day Council - Golden Fleece Rivulet Bridge Replacement	Replace a single lane timber bridge with a two-lane concrete bridge.	\$ 665,525	\$ 1,331,051	Feb-17	Sep-17	Completed	1
Bridges Renewal Programme R2 - Council	060795-15TAS-BR2	TAS	Department of State Growth	Break O'day Council	Break O'Day Council - Cornwall Road Bridge Replacement	Replace a one lane timber bridge with a two-lane concrete bridge.	\$ 110,000	\$ 253,054	Jun-16	Jul-16	Completed	1
Bridges Renewal Programme R1 - State	054510-14TAS-BRS	TAS	Department of State Growth	Break O'day Council, Northern Midlands Council	Two Bridges on Esk Main Road, Avoca	Replace 2 understrength bridges on Esk Main Rd (culvert at Fingal and St Pauls River Bridge at Avoca) to maintain HML and HPV status.	\$ 3,063,850	\$ 6,127,700	Aug-15	Sep-16	Completed	2
Bridges Renewal Programme R1 - Council	054500-14TAS-BRC	TAS	Department of State Growth	Northern Midlands Council	Northern Midlands Council - Westmoor Bridge, Launceston	Replace a wooden one lane bridge with elevated, two lane concrete bridge.	\$ 922,000	\$ 1,844,000	Nov-15	May-16	Completed	1
Bridges Renewal Programme R1 - Council	054468-14TAS-BRC	TAS	Department of State Growth	Huon Valley Council	Huon Valley Council - Kent Beach Rd, Dover	Renewal of bridge.	\$ 138,590	\$ 277,180	Jun-15	Jul-15	Completed	1
Bridges Renewal Program Ongoing Tranche 6 Council	126261-23VIC-B10	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council Design and Upgrade of Greens Creek Road Bridge, Greens Creek	The project will upgrade the Greens Creek Road Bridge, including widening and strengthening it, installing new safety guardrails and increasing the trafficable width to approximately 7.5m to allow safe passage for two vehicles in each direction.	\$ 400,000	\$ 500,000	Aug-24	Dec-24	In Planning	1
Bridges Renewal Program Ongoing Tranche 6 Council	126260-23VIC-B10	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council Design and Upgrade of Mt Dryden Road Bridge, Lake Lonsdale	The project will upgrade Mt Dryden Road Bridge crossing the Mount William Creek in Lake Lonsdale. The project involves strengthening it to accommodate SM1600 heavy vehicle loading, widening and the replacement of the bridge barriers to increase road safety.	\$ 400,000	\$ 515,000	Oct-24	Jun-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 6 Council	126259-23VIC-B10	VIC	Victoria, Department of Transport	Bass Coast Shire Council	Bass Coast Shire Council - Bridge Replacement, Almurta Glen Forbes Road Culvert, Almurta	The project will replace the existing dual cell major steel pipe culvert with a box culvert on Almurta Glen Forbes Road, Almurta	\$ 1,645,600	\$ 2,057,000	Oct-24	Dec-25	In Planning	1

Bridges Renewal Program Ongoing Tranche 6 Council	126228-23VIC-B10	VIC	Victoria, Department of Transport	Wangaratta Rural City Council	Wangaratta Rural City Council - Bridge Upgrade, Redcamps Bridge, Myrrhee	The project will upgrade the Redcamps Bridge, on Boggy Creek Road, Myrrhee, over Boggy Creek, including strengthening of the substructure, a full deck replacement, widening the bridge from 6.2m to 7.2m, installing guard railings and increasing the number of lanes to two.	\$ 520,000	\$ 650,000	Sep-24	Mar-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 6 Council	126226-23VIC-B10	VIC	Victoria, Department of Transport	Indigo Shire Council	Indigo Shire Council - Bridge Upgrade, Boorhaman East Road Bridge, Boorhaman	The project involves strengthening the U-slab bridge through the installation of mid-span relieving piles and a crosshead, concrete deck overlay, and renewing a flood relief culvert. It also includes upgrading road safety barriers, increasing the sealed road width on the bridge and approaches to accommodate two-way traffic, improving on the existing 3.6m seal width.	\$ 483,314	\$ 604,143	Dec-24	Jun-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 5 Council	125090-23VIC-BR9	VIC	Victoria, Department of Transport	Indigo Shire Council	Indigo Shire Council - Bridge Replacement, Indigo Creek Road Bridge, Indigo Valley	Construction of a single span, two-lane, road bridge (and associated on and off structure barriers) over Indigo Creek; to replace a pair of large Circular Corrugated Metal Culverts (CCMC) that have past the end of their life, and have collapsed resulting in the closure of the road.	\$ 1,242,414	\$ 1,553,018	Oct-24	Oct-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 5 Council	125086-23VIC-BR9	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Bridge Upgrade, Wallaloo East Road, Wallaloo	The project will upgrade Wallaloo East Road Bridge, including strengthening and pavement works, widening the bridge to a safe trafficable width of 7.81 meters to accommodate two-way traffic, realigning the road, and installing guardrails.	\$ 370,000	\$ 470,000	Mar-25	Mar-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 – State	121830-22VIC-BR8	VIC	Victoria, Department of Transport	South Gippsland Shire Council	Strengthening of bridge on Nereena Road, Leongatha	Strengthening of the two-lane bridge over the Tarwin River West Branch, Leongatha to T44 design load. The strengthened structure will have a reinforced concrete composite deck overlay.	\$ 3,232,000	\$ 4,040,000	Mar-25	Mar-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121820-22VIC-BR8	VIC	Victoria, Department of Transport	Golden Plains Shire Council	Golden Plains Shire Council - Replacement of bridge over Wilson Creek, Hendersons Road, Bamganie	Replacement of a one lane bridge with a two lane bridge over Wilson Creek, Hendersons Road, Bamganie. Includes alignment improvements.	\$ 824,000	\$ 1,030,000	Mar-24	Jun-24	Under Construction	1
Bridges Renewal Program Ongoing Tranche 4 Council	121819-22VIC-BR8	VIC	Victoria, Department of Transport	Melton City Council	Melton City Council - Upgrade of 2 bridges on Exford and Greigs Road, Weir Views	Upgrade two concrete bridges on Exford and Greigs Road, Weir Views to maintain their HML load rating.	\$ 1,013,150	\$ 2,026,300	Mar-25	Mar-26	In Planning	2
Bridges Renewal Program Ongoing Tranche 4 Council	121797-22VIC-BR8	VIC	Victoria, Department of Transport	Wodonga City Council	Wodonga City Council - Brockley Street Bridge Replacement, Wodonga	Replacement of Brockley Street Bridge in Wodonga, increasing load limit to 160t. The project includes widened pedestrian paths and safety barriers.	\$ 3,772,000	\$ 4,715,000	Apr-24	Jun-25	Under Construction	1
Bridges Renewal Program Ongoing Tranche 4 Council	121796-22VIC-BR8	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - Replacement of Little River Road Bridge, Ensay	Replacement of existing one lane timber bridge over Morass Creek with a one lane concrete structure. The load limit will increase from 15t to 68t. The project will include alignment and widening.	\$ 280,800	\$ 351,000	Nov-23	Mar-24	Completed	1
Bridges Renewal Program Ongoing Tranche 4 Council	121795-22VIC-BR8	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - W B Line Bridge Replacement, Chandlers Creek	Replacement of one lane timber bridge over Cann River with a one lane concrete structure. The load limit will increase from 15t to 68t. Alignment of approaches will be improved.	\$ 274,737	\$ 343,421	Sep-23	Oct-23	Completed	1
Bridges Renewal Program Ongoing Tranche 4 Council	121794-22VIC-BR8	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - Replacement of Upper Wingan Road bridge, Genoa	Replacement of the one lane timber bridge over Scrubby Creek with a new one lane concrete structure – Upper Wingan Road. The load limit will increase from 15t to 68t.	\$ 268,519	\$ 335,649	Nov-23	Dec-23	Completed	1
Bridges Renewal Program Ongoing Tranche 4 Council	121793-22VIC-BR8	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - Reedy Creek Road Bridge Replacement, Ensay	Replacement of existing one lane timber bridge, over Reedy Creek Ensay, with a new, higher concrete one lane structure.	\$ 372,800	\$ 466,000	Feb-24	Apr-24	Completed	1
Bridges Renewal Program Ongoing Tranche 4 Council	121792-22VIC-BR8	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - Replacement of Glen Arte Road bridge, Cabbage Tree	Replacement of the one lane timber bridge over Arte River with a new one lane concrete structure – Glen Arte Road. The load limit will increase from 5t to 68t.	\$ 269,463	\$ 336,828	Aug-23	Oct-23	Completed	1
Bridges Renewal Program Ongoing Tranche 3 Council	121288-22VIC-BR7	VIC	Victoria, Department of Transport	Corangamite Shire Council	Corangamite Shire Council - Bridge Replacement on Digneys Bridge Road, Timboon	Replace a single lane timber bridge with a single lane concrete bridge rated to 68t	\$ 560,000	\$ 700,000	Jul-23	Dec-23	Completed	1
Bridges Renewal Program Ongoing Tranche 3 Council	121287-22VIC-BR7	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Upgrade of Wallaloo East Road Bridge	Upgrade of two bridges which are 20 metres apart, to strengthen, widen and install safety barriers. The bridges are over Wallaloo Creek, Wallaloo East. Bridge width will be increased from 5.98 to 7.81 metres.	\$ 301,000	\$ 430,000	May-24	Jul-24	In Planning	1

Bridges Renewal Program Ongoing Tranche 3 Council	121280-22VIC-BR7	VIC	Victoria, Department of Transport	Moira Shire Council	Moira Shire Council – Replacement of Bourkes bridge, Nathalia	Replacement of the one-lane timber bridge over Broken Creek with a new two-lane concrete structure – Murray Road. The load limit will increase from 10t to unlimited and standard safety barriers will be installed.	\$ 1,285,832	\$ 1,607,290	Nov-24	Apr-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 3 Council	121279-22VIC-BR7	VIC	Victoria, Department of Transport	Moira Shire Council	Moira Shire Council – Replacement of Bartrops bridge, Kotupna	Replacement of the two-lane timber bridge over Deep Creek with a new two-lane concrete structure – Griffiths Lane. The load limit will increase from 10t to 160t and standard safety barriers will be installed.	\$ 896,355	\$ 1,120,444	Nov-24	Apr-25	In Planning	1
Bridges Renewal Program Ongoing - State	120669-22VIC-BR6	VIC	Victoria, Department of Transport	Wellington Shire Council	Replacement of Rainbow Creek bridge – Traralgon-Maffra Road, Heyfield	Replace existing timber bridge over Rainbow Creek on Traralgon-Maffra Road, Heyfield with a modern concrete structure	\$ 5,000,000	\$ 11,253,000	Sep-24	Sep-25	In Planning	1
Bridges Renewal Program Ongoing - State	120667-22VIC-BR6	VIC	Victoria, Department of Transport	Wodonga City Council	Renew Bandiana Link Road bridge – Hume Freeway, Wodonga	Renewal of the existing Bandiana Link Road bridge on the Hume Freeway, Wodonga	\$ 5,000,000	\$ 6,582,942	Jun-24	Feb-25	In Planning	1
Bridges Renewal Program Ongoing - Council	120666-22VIC-BR6	VIC	Victoria, Department of Transport	Monash City Council	City of Monash – Replacement of Duerdin Street Bridge Culvert, Clayton	Replace existing bridge culvert over Mile Creek on Duerdin Street, Clayton with a larger, stronger box-culvert bridge.	\$ 450,000	\$ 900,000	Jul-23	Nov-23	Completed	1
Bridges Renewal Program Ongoing - Council	120664-22VIC-BR6	VIC	Victoria, Department of Transport	Hepburn Shire Council	Hepburn Shire Council - Renewal of the Historic Wheelers Bridge, Lawrence	Reconstruct the historic 51m long Monier arch bridge on Creswick Lawrence Rd, Lawrence. The 120 year old structure, constructed by Monash and Anderson in 1900 is at the end of its useful life.	\$ 2,779,200	\$ 3,474,000	May-24	Sep-25	In Planning	1
Bridges Renewal Program Ongoing - Council	118167-21VIC-BR6	VIC	Victoria, Department of Transport	Surf Coast Shire	Surf Coast Shire - Pollocksford Road Bridge	New dual lane road bridge along Pollocksford Road in regional Victoria. This will be placed adjacent to the existing single lane structure that has historical significance.	\$ 2,800,000	\$ 3,800,000	May-24	May-25	In Planning	1
Bridges Renewal Program Ongoing - Council	118166-21VIC-BR6	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council Upgrading of Concongella Creek Bridge, Landsborough Road, Concongella	Upgrade 2 lane Concongella Creek Bridge, Landsborough Road by installation of safety barriers and strengthening of concrete structure.	\$ 460,000	\$ 700,000	Oct-23	Apr-24	Completed	1
Bridges Renewal Program Ongoing - Council	118165-21VIC-BR6	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - Replacement of Black Mountain Limestone Road Bridge, Wullgulmerang	Replace existing timber bridge over Wombargo River on Black Mountain Limestone Road, Wullgulmerang, with a steel and concrete bridge	\$ 252,490	\$ 315,613	Jan-23	Feb-23	Completed	1
Bridges Renewal Program R5 - Council	111701-20VIC-BR5	VIC	Victoria, Department of Transport	Corangamite Shire Council	Corangamite Shire Council - Williams Road Culverts replacement, Scotts Creek	Replacement of existing steel culverts with concrete	\$ 75,000	\$ 150,000	Aug-21	Sep-21	Completed	2
Bridges Renewal Program R5 - Council	111699-20VIC-BR5	VIC	Victoria, Department of Transport	Baw Baw Shire Council	Baw Baw Shire Council - Roberts Road renewal, Yarragon	Replacement of the bridge at Roberts Road Yarragon.	\$ 366,000	\$ 939,900	Jan-23	Jul-23	Completed	1
Bridges Renewal Program R5 - Council	111698-20VIC-BR5	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Horsham Lubeck Road Bridge renewal, St Helens Plains	Concrete overlay over the existing U beam deck bridge.	\$ 186,000	\$ 372,000	Oct-21	Mar-23	Completed	1
Bridges Renewal Program R5 - Council	111695-20VIC-BR5	VIC	Victoria, Department of Transport	Wellington Shire Council	Wellington Shire Council - Sloping Bridge renewal, Jack River	The approaches to bridge will be altered on both sides and the bridge widened to 7.6m between barriers.	\$ 401,500	\$ 991,680	Apr-22	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111693-20VIC-BR5	VIC	Victoria, Department of Transport	Shire of Strathbogie	Shire of Strathbogie - Nagambie-Locksley Road Bridge replacement, Locksley	Replace existing bridge with a new bridge.	\$ 600,000	\$ 1,200,000	Mar-24	Sep-24	Under Construction	1
Bridges Renewal Program R5 - Council	111682-20VIC-BR5	VIC	Victoria, Department of Transport	Latrobe City Council	Latrobe City Council - Downies Lane Bridge renewal, Traralgon South	Replace the timber ST limited bridge on with a new concrete and steel bridge to 44T limits.	\$ 300,000	\$ 600,000	Jun-21	May-22	Completed	1
Bridges Renewal Program R5 - Council	111675-20VIC-BR5	VIC	Victoria, Department of Transport	Loddon Shire Council	Loddon Shire Council - Godfrey Street Bridge replacement, Wedderburn	Replace existing bridge with an new bridge	\$ 208,701	\$ 419,116	Mar-23	Sep-23	Completed	1
Bridges Renewal Program R5 - Council	111650-20VIC-BR5	VIC	Victoria, Department of Transport	Moorabool Shire Council	Moorabool Shire Council - Glenmore Road Bridge renewal, Ballan	Bridge strengthening and safety improvements at Glenmore Road bridge over Spring Creek and Ballan-Egerton Road bridge over Moorabool River East Branch.	\$ 484,000	\$ 981,225	Nov-20	Dec-21	Completed	1
Bridges Renewal Program R5 - Council	111644-20VIC-BR5	VIC	Victoria, Department of Transport	Mount Alexander Shire Council	Mount Alexander Shire Council - Siddles Road Bridge replacement, Redesdale	Replace existing bridge with a new bridge.	\$ 162,000	\$ 324,000	May-21	Aug-21	Completed	1
Bridges Renewal Program R5 - Council	111643-20VIC-BR5	VIC	Victoria, Department of Transport	Mount Alexander Shire Council	Mount Alexander Shire Council - Curlys Bridge replacement, Mitchells Ln, Barfold	Replace existing bridge with concrete bridge.	\$ 143,000	\$ 286,000	May-21	Aug-21	Completed	1
Bridges Renewal Program R5 - Council	111642-20VIC-BR5	VIC	Victoria, Department of Transport	Mount Alexander Shire Council	Mount Alexander Shire Council - Shilliday Road Bridge replacement, Shillidays Rd, Barfold	Replace existing bridge with a new bridge.	\$ 176,000	\$ 352,000	May-21	Aug-21	Completed	1

Bridges Renewal Program R5 - Council	111635-20VIC-BR5	VIC	Victoria, Department of Transport	West Wimmera Shire Council	West Wimmera Shire Council - Harrow Clear Lake Bridge renewal, Harrow-Clear Lake Rd, Harrow	Strengthening and rehabilitation of Harrow Clear Lake Bridge over Salt Creek.	\$ 132,379	\$ 264,758	Feb-22	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111634-20VIC-BR5	VIC	Victoria, Department of Transport	Greater Shepparton City Council	Greater Shepparton City Council - Watt Road Bridge renewal, Mooroopna	Remediation works of Watt Road Bridge.	\$ 555,080	\$ 1,110,161	Aug-21	Dec-21	Completed	1
Bridges Renewal Program R5 - Council	111616-20VIC-BR5	VIC	Victoria, Department of Transport	Murrindindi Shire Council	Murrindindi Shire Council - McDonalds Bridge replacement, Yarck Rd, Gobur	Replace single-lane bridge with a two-lane precast concrete bridge.	\$ 888,904	\$ 1,777,808	Mar-22	Mar-22	Completed	1
Bridges Renewal Program R5 - Council	111615-20VIC-BR5	VIC	Victoria, Department of Transport	Murrindindi Shire Council	Murrindindi Shire Council - Pincombes Bridge replacement, Break Oday Rd, Glenburn	Replace single-lane bridge with a two-lane precast concrete bridge.	\$ 854,974	\$ 1,959,712	May-23	Jul-23	Completed	1
Bridges Renewal Program R5 - Council	111614-20VIC-BR5	VIC	Victoria, Department of Transport	Murrurundi Shire Council	Murrindindi Shire Council - Caravan Park Bridge replacement, Court St, Yea	Replace bridge with new precast concrete bridge. Remove bridge load limit.	\$ 480,000	\$ 1,248,694	Apr-23	Jul-23	Completed	1
Bridges Renewal Program R5 - Council	111612-20VIC-BR5	VIC	Victoria, Department of Transport	Warrnambool City Council	Warrnambool City Council - Edwards Bridge renewal, Stanley St, Warrnambool	Renewal of the Edwards Bridge on Stanley Street across the Merri River.	\$ 2,000,000	\$ 4,678,814	Feb-22	Feb-23	Completed	1
Bridges Renewal Program R5 - Council	111606-20VIC-BR5	VIC	Victoria, Department of Transport	Mitchell Shire Council	Mitchell Shire Council - Kilmore East Road Bridge renewal, Kilmore East	Renewal of existing concrete bridge structure.	\$ 400,000	\$ 1,070,204	Apr-22	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111605-20VIC-BR5	VIC	Victoria, Department of Transport	Moira Shire Council	Moira Shire Council - Wrights Bridge replacement, Wrights Bridge Rd, Moira	Replace bridge with a new, higher capacity bridge.	\$ 569,476	\$ 1,138,952	May-21	Jan-22	Completed	1
Bridges Renewal Program R5 - Council	111594-20VIC-BR5	VIC	Victoria, Department of Transport	Pyrenees Shire Council	Pyrenees Shire Council - Raglan - Elmhurst Road Bridge 139 replacement, Raglan	Replace Bridge 139 on Raglan - Elmhurst Road.	\$ 503,250	\$ 1,006,500	Jan-23	Jun-23	Completed	1
Bridges Renewal Program R5 - Council	111593-20VIC-BR5	VIC	Victoria, Department of Transport	Pyrenees Shire Council	Pyrenees Shire Council - Carngham -Streatham Road Bridge 32 replacement, Mount Emu	Replace Bridge 32 on Carngham -Streatham Road.	\$ 401,500	\$ 803,000	Mar-22	Nov-22	Completed	1
Bridges Renewal Program R5 - Council	111592-20VIC-BR5	VIC	Victoria, Department of Transport	Yarriambiack Shire Council	Yarriambiack Shire Council - Minyip Banyena Road renewal, Minyip	Renewal of Dunmunkle Creek Crossing in Minyip Banyena Road at 5.7 km east of Stawell Warracknabeal Road.	\$ 46,949	\$ 93,898	Mar-20	Apr-21	Completed	1
Bridges Renewal Program R5 - Council	111591-20VIC-BR5	VIC	Victoria, Department of Transport	Hepburn Shire Council	Hepburn Shire Council - Telegraph Road Bridge renewal, Mount Prospect	Strengthen bridge structure to remove existing load limit.	\$ 126,150	\$ 252,301	Oct-21	Nov-21	Completed	1
Bridges Renewal Program R5 - Council	111590-20VIC-BR5	VIC	Victoria, Department of Transport	Campaspe Shire Council	Campaspe Shire Council - Watsons Bridge renewal, Gunbower Island Rd, Gunbower	Paint steelwork, test for concrete carbonation, update road signage, replace bearing pads.	\$ 100,000	\$ 647,357	Mar-22	Aug-22	Completed	1
Bridges Renewal Program R5 - Council	111589-20VIC-BR5	VIC	Victoria, Department of Transport	Campaspe Shire Council	Campaspe Shire Council - Quirks Bridge renewal, Bangerang Rd, Echuca Village	Supply and installation of approach and bridge safety barriers and bridge signage.	\$ 64,930	\$ 129,860	Jun-21	Jun-21	Completed	1
Bridges Renewal Program R5 - Council	111587-20VIC-BR5	VIC	Victoria, Department of Transport	Alpine Shire	Alpine Shire - Bay Creek Bridge renewal, Redbank Mongans Rd, Mongans Bridge	The bridge will be upgraded from a 6T gross vehicle limit to 68T.	\$ 112,055	\$ 224,110	Apr-21	Jun-21	Completed	1
Bridges Renewal Program R5 - Council	111582-20VIC-BR5	VIC	Victoria, Department of Transport	Colac Otway Shire	Colac Otway Shire - King Track Bridge replacement, Chapple Vale	Replace existing steel culverts with concrete culvert.	\$ 434,831	\$ 869,662	Mar-22	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111581-20VIC-BR5	VIC	Victoria, Department of Transport	Greater Bendigo City Council	City of Greater Bendigo - Howard Street Bridge renewal, Epsom	City of Greater Bendigo - Howard Street Bridge renewal, Epsom	\$ 897,500	\$ 1,974,913	Apr-22	May-23	Completed	1
Bridges Renewal Program R5 - Council	111580-20VIC-BR5	VIC	Victoria, Department of Transport	Greater Bendigo City Council	Greater Bendigo City Council - Allies Road Bridge renewal, Maiden Gulley	Replacing an aged existing U Slab Bridge with Crown units.	\$ 241,308	\$ 484,476	Aug-20	Jan-21	Completed	1
Bridges Renewal Program R5 - Council	111563-20VIC-BR5	VIC	Victoria, Department of Transport	Macedon Ranges Shire Council	Macedon Ranges Shire Council - Hartigans Bridge renewal, Sidonia Rd, Sidonia	Hartigans Bridge widened to two lanes.	\$ 127,807	\$ 255,614	May-23	Jul-23	Completed	1
Bridges Renewal Program R5 - Council	111562-20VIC-BR5	VIC	Victoria, Department of Transport	Macedon Ranges Shire Council	Macedon Ranges Shire Council - James Lane Bridge renewal, Tylden	Widen and increasing load limit to 81T on James Lane Bridge.	\$ 83,069	\$ 166,137	Mar-22	Jun-22	Completed	1
Bridges Renewal Program R5 - Council	111557-20VIC-BR5	VIC	Victoria, Department of Transport	Hindmarsh Shire Council	Hindmarsh Shire Council - Albacutya Bridge replacement, Albacutya Rd, Albacutya	Construct a dual lane bridge in renewal of old single lane bridge and extend construction of the road approaches to the bridge	\$ 2,000,000	\$ 4,182,091	Nov-21	May-23	Completed	1
Bridges Renewal Program R5 - Council	111556-20VIC-BR5	VIC	Victoria, Department of Transport	Wangaratta Rural City Council	Wangaratta Rural City Council - Developmental Road Bridge replacement, Springhurst	Replace existing bridge with concrete bridge.	\$ 224,467	\$ 448,935	Jan-21	Mar-21	Completed	1

Bridges Renewal Program R5 - Council	111554-20VIC-BR5	VIC	Victoria, Department of Transport	Casey City Council	City of Casey - Manks Road Bridge renewal, Clyde	Renewal of existing single span bridge.	\$ 558,309	\$ 1,116,618	Feb-22	Jan-24	Completed	1
Bridges Renewal Program R5 - Council	111546-20VIC-BR5	VIC	Victoria, Department of Transport	Golden Plains Shire Council	Golden Plains Shire Council - Geggies Road Bridge replacement, Rokewood	Replace existing bridge with a new bridge.	\$ 267,525	\$ 535,050	Mar-21	May-21	Completed	1
Bridges Renewal Program R5 - Council	111545-20VIC-BR5	VIC	Victoria, Department of Transport	Golden Plains Shire Council	Golden Plains Shire Council - Slate Quarry Road Bridge replacement, Meredith	Replace existing bridge with a new bridge	\$ 1,150,000	\$ 2,303,300	Feb-21	Sep-21	Completed	1
Bridges Renewal Program R5 - State	111495-20VIC-BR5	VIC	Victoria, Department of Transport	Southern Grampians Shire Council	Victoria, Department of Transport Casterton-Edenhope Road Bridge renewal, Wando Vale Ponds	Strengthen Casterton-Edenhope Road Bridge at Wando Vale Ponds.	\$ 792,500	\$ 1,585,000	Aug-24	Dec-24	In Planning	1
Bridges Renewal Program R5 - State	111494-20VIC-BR5	VIC	Victoria, Department of Transport	Alpine Shire	Victoria, Department of Transport Nimmo Bridge renewal, Buffalo River Road, Myrtleford	Strengthening Nimmo Bridge on Buffalo River Road.	\$ 1,211,000	\$ 2,422,000	Mar-23	Jun-24	Under Construction	1
Bridges Renewal Program R5 - State	111493-20VIC-BR5	VIC	Victoria, Department of Transport	Melbourne City Council (City of Melbourne)	Victoria, Department of Transport Dynon Road Bridge renewal, West Melbourne	Strengthening the Dynon Road Bridge over Moonee Ponds Creek.	\$ 2,500,000	\$ 5,100,000	Jan-22	Apr-22	Completed	1
Bridges Renewal Program R5 - State	111492-20VIC-BR5	VIC	Victoria, Department of Transport	City of Greater Dandenong	Victoria, Department of Transport South Gippsland Freeway bridges renewal package, Dandenong South	Strengthening bridges over the Pakenham Railway Line to allow Higher Productivity Freight Vehicle access.	\$ 1,960,000	\$ 3,920,000	Mar-21	Mar-22	Completed	1
Bridges Renewal Program R4 - Council	101940-19VIC-BR4	VIC	Victoria, Department of Transport	Yarra Ranges Shire Council	Yarra Ranges Shire Council - Cement Creek Road Bridge Upgrade	Upgrade Cement Creek Road Bridge with a concrete deck including a boardwalk for pedestrian access.	\$ 635,000	\$ 1,270,000	Jul-22	Nov-23	Completed	1
Bridges Renewal Program R4 - Council	101933-19VIC-BR4	VIC	Victoria, Department of Transport	Corangamite Shire Council	Corangamite Shire Council - Old Coach Road Bridge Upgrade, Princetown	Replacement of Old Coach Road Bridge with a two lane concrete structure including a pedestrian path.	\$ 700,000	\$ 3,300,000	Jun-20	Oct-24	Under Construction	1
Bridges Renewal Program R4 - Council	101925-19VIC-BR4	VIC	Victoria, Department of Transport	Colac Otway Shire	Colac Otway Shire - Jacksons Track Bridge Replacement, East Branch	Replacement of Jackson's Track Bridge with a concrete structure.	\$ 107,200	\$ 214,400	Mar-20	Mar-20	Completed	1
Bridges Renewal Program R4 - Council	101924-19VIC-BR4	VIC	Victoria, Department of Transport	Colac Otway Shire	Colac Otway Shire - Upper Gellibrand Bridge Replacement, Gellibrand	Replacement of Upper Gellibrand Bridge with a concrete structure.	\$ 185,800	\$ 371,600	Feb-20	Mar-20	Completed	1
Bridges Renewal Program R4 - Council	101919-19VIC-BR4	VIC	Victoria, Department of Transport	Baw Baw Shire Council	Baw Baw Shire Council - Standfields Road Bridge Upgrade	Replacement of Stanfields Road Bridge with a concrete bridge.	\$ 221,575	\$ 443,150	Feb-20	Jun-20	Completed	1
Bridges Renewal Program R4 - Council	101918-19VIC-BR4	VIC	Victoria, Department of Transport	Shire of Moyne	Shire of Moyne - Kia-Ora Bridge Renewal	Replacement of Kia-Ora Bridge with a concrete structure.	\$ 285,000	\$ 602,500	Jan-20	Sep-20	Completed	1
Bridges Renewal Program R4 - Council	101917-19VIC-BR4	VIC	Victoria, Department of Transport	Shire of Moyne	Shire of Moyne - Goodwood Bridge Upgrade	Replacement of Goodwood Bridge with a concrete structure.	\$ 215,000	\$ 430,000	Apr-20	Aug-20	Completed	1
Bridges Renewal Program R4 - Council	101894-19VIC-BR4	VIC	Victoria, Department of Transport	Shire of Towong	Towong Shire Council - Mitchells Bridge Upgrade	Replacement of Mitchells Bridge with a two lane concrete structure.	\$ 175,370	\$ 350,741	May-20	Aug-20	Completed	1
Bridges Renewal Program R4 - Council	101893-19VIC-BR4	VIC	Victoria, Department of Transport	Loddon Shire Council	Loddon Shire Council - Sloans Road Bridge Replacement	Replacement of Sloans Road Bridge with a concrete structure.	\$ 206,358	\$ 601,192	Oct-20	Feb-21	Completed	1
Bridges Renewal Program R4 - Council	101890-19VIC-BR4	VIC	Victoria, Department of Transport	Indigo Shire Council	Indigo Shire Council - Bells Flat Road Bridge Upgrade, Yackandandah	Replacement of Bells Flat Road Bridge with a concrete structure.	\$ 140,000	\$ 281,376	Mar-20	Jun-20	Completed	1
Bridges Renewal Program R4 - Council	101873-19VIC-BR4	VIC	Victoria, Department of Transport	Wangaratta Rural City Council	Wangaratta Rural City Council - Newtons Bridge Renewal - Kays Road	Replacement of Newtons Bridge with a concrete structure.	\$ 226,325	\$ 676,150	Mar-20	Aug-20	Completed	1
Bridges Renewal Program R4 - Council	101869-19VIC-BR4	VIC	Victoria, Department of Transport	Gannawarra Shire Council	Gannawarra Shire Council - Appin South Bridge Renewal	Replacement of Appin South Bridge with a two lane concrete structure.	\$ 421,787	\$ 843,575	Dec-19	Jul-20	Completed	1
Bridges Renewal Program R4 - Council	101860-19VIC-BR4	VIC	Victoria, Department of Transport	Ararat Rural City Council	Ararat Rural City Council - Pollands Bridge Replacement	Replacement of single lane bridge with a 2 lane concrete structure.	\$ 267,250	\$ 800,218	Aug-21	Sep-22	Completed	1
Bridges Renewal Program R4 - Council	101852-19VIC-BR4	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - Timbarra River Bridge Replacement	Replacement of Timbarra River Bridge with a concrete structure.	\$ 350,431	\$ 700,862	Sep-19	Mar-20	Completed	1
Bridges Renewal Program R4 - Council	101839-19VIC-BR4	VIC	Victoria, Department of Transport	Mount Alexander Shire Council	Mount Alexander Shire Council - Eagles Road Bridge Replacement	Replacement of Eagles Road Bridge with a two lane concrete structure including pedestrian access.	\$ 264,000	\$ 662,015	Oct-20	Feb-21	Completed	1
Bridges Renewal Program R4 - Council	101824-19VIC-BR4	VIC	Victoria, Department of Transport	Golden Plains Shire Council	Golden Plains Shire Council - Wall Bridge Upgrade, Stones Road, Teesdale	Replacement of Wall Bridge with a concrete structure.	\$ 303,500	\$ 663,323	Oct-19	Feb-20	Completed	1
Bridges Renewal Program R3 - Council	094472-17VIC-BR3	VIC	Victoria, Department of Transport	Alpine Shire	Alpine Shire Council - Roberts Creek Bridge Network Upgrade	Upgrade three bridges increasing the load limits from 30T to 55T.	\$ 150,524	\$ 301,049	Mar-20	May-20	Completed	3
Bridges Renewal Program R3 - Council	094470-17VIC-BR3	VIC	Victoria, Department of Transport	Alpine Shire	Alpine Shire Council - Victoria Bridge Upgrade	Upgrade the concrete structure by strengthening the crossheads to the bridge increasing the load limit from 25T to 50T.	\$ 88,750	\$ 217,947	May-19	Dec-19	Completed	1

Bridges Renewal Program R3 - Council	094468-17VIC-BR3	VIC	Victoria, Department of Transport	Pyrenees Shire Council	Ararat Rural City Council - Wimmera River Twin Bridges Replacement	Replace and widen twin one lane bridges with two lane concrete bridges and increasing the load limit from 10T to 166T.	\$ 750,000	\$ 1,606,860	Oct-19	Dec-19	Completed	1
Bridges Renewal Program R3 - Council	094467-17VIC-BR3	VIC	Victoria, Department of Transport	Baw Baw Shire Council	Baw Baw Shire Council - Allambee Estate Road Bridges Replacement	Replace and widen three two lane concrete bridges increasing the load limits of 20T, 12T and 10T to 166T and extending the useful lives to 100 years.	\$ 520,000	\$ 1,204,163	Jul-18	Mar-21	Completed	3
Bridges Renewal Program R3 - Council	094466-17VIC-BR3	VIC	Victoria, Department of Transport	Cardinia Shire Council	Cardinia Shire Council - Jolley Road Bridge Replacement	Construction of a one lane concrete bridge.	\$ 182,449	\$ 364,898	May-18	Aug-18	Completed	1
Bridges Renewal Program R3 - Council	094465-17VIC-BR3	VIC	Victoria, Department of Transport	Central Goldfields Shire Council	Central Goldfields Shire Council - Porteous Road Bridge Replacement	Replace and widen a one lane bridge with a two lane concrete bridge and increasing the load limit from 20T to 160T.	\$ 500,000	\$ 1,008,341	Sep-19	Jan-20	Completed	1
Bridges Renewal Program R3 - Council	094464-17VIC-BR3	VIC	Victoria, Department of Transport	Ballarat City Council	City of Ballarat - Franklin Bridge Replacement	Replace and widen a one lane concrete bridge with a two lane concrete bridge increasing the load limit from 10T to 166T.	\$ 1,425,132	\$ 2,947,442	Jun-20	Dec-20	Completed	1
Bridges Renewal Program R3 - Council	094463-17VIC-BR3	VIC	Victoria, Department of Transport	Ballarat City Council	City of Ballarat - Pickfords Road Bridge Replacement	Replace and widen a single lane concrete bridge with a two lane concrete bridge extending the useful life from 5-10 years to 100 years, maintaining the 166T load limit.	\$ 155,000	\$ 327,357	Jan-18	Apr-18	Completed	1
Bridges Renewal Program R3 - Council	094462-17VIC-BR3	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - Buchan River Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge, extending the useful life to 100 years and maintaining the 166T load limit.	\$ 992,405	\$ 1,984,811	Jan-18	Jul-18	Completed	1
Bridges Renewal Program R3 - Council	094461-17VIC-BR3	VIC	Victoria, Department of Transport	Gannawarra Shire Council	Gannawarra Shire Council - Sampsons Bridge Replacement	Replace a two lane U-slab bridge with a two lane concrete bridge and increasing the load limit from 44T to 166T.	\$ 324,738	\$ 649,476	Dec-18	Jul-19	Completed	1
Bridges Renewal Program R3 - Council	094460-17VIC-BR3	VIC	Victoria, Department of Transport	Glenelg Shire Council	Glenelg Shire Council - Henty Creek Bridge Upgrade	Strengthen a two lane U-slab bridge increasing the load limit from 20T to 70T.	\$ 74,115	\$ 147,148	Dec-18	Apr-19	Completed	1
Bridges Renewal Program R3 - Council	094459-17VIC-BR3	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Lower Norton Nurrabiel Rd Culvert Upgrade	Upgrade and widen a two lane culvert extending the useful life by an unspecified number of years, maintaining a 166T load limit.	\$ 50,000	\$ 102,410	Dec-17	May-18	Completed	1
Bridges Renewal Program R3 - Council	094457-17VIC-BR3	VIC	Victoria, Department of Transport	Loddon Shire Council	Loddon Shire Council - Murphy's Creek Bridge Replacement	Replace a one lane timber and steel bridge with a two lane concrete bridge, extending the useful life by 100 years and increasing the load limit from 12T to 166T.	\$ 350,000	\$ 725,751	May-19	Sep-19	Completed	1
Bridges Renewal Program R3 - Council	094456-17VIC-BR3	VIC	Victoria, Department of Transport	Macedon Ranges Shire Council	Macedon Ranges Shire Council - Deep Creek Culvert Upgrade	Upgrade a two lane galvanized steel culvert with concrete reinforcing ensuring its 166T load limit and extending its useful life from 10 to 100 years.	\$ 142,040	\$ 373,898	Oct-18	Mar-19	Completed	1
Bridges Renewal Program R3 - Council	094455-17VIC-BR3	VIC	Victoria, Department of Transport	Mansfield Shire Council	Mansfield Shire Council - Howqua Track Culvert Replacement	Replace a one lane bridge with a culvert increasing the load limit from 6T to 60T.	\$ 137,500	\$ 277,057	Apr-18	Jun-18	Completed	1
Bridges Renewal Program R3 - Council	094454-17VIC-BR3	VIC	Victoria, Department of Transport	Mitchell Shire Council	Mitchell Shire Council - Broadford-Pyalong Road Bridge Replacement	Replace a two lane concrete bridge increasing the load limit from 15T to 166T.	\$ 129,560	\$ 259,121	May-18	Nov-18	Completed	1
Bridges Renewal Program R3 - Council	094452-17VIC-BR3	VIC	Victoria, Department of Transport	Moira Shire Council	Moira Shire Council - Stewarts Road Three Bridges Replacement	Replace three timber bridges with concrete bridges extending the useful lives from 20, 37, and 40 years to 150 years and increasing the load limits from 5T, 8T, 20T to 166T.	\$ 950,000	\$ 1,900,000	Feb-19	Sep-19	Completed	3
Bridges Renewal Program R3 - Council	094447-17VIC-BR3	VIC	Victoria, Department of Transport	Hepburn Shire Council	Mount Alexander Shire Council - Old Drummond Road Bridge Replacement	Replace a one lane timber bridge with a concrete bridge extending the useful life by 100 years, increasing the load limit from 5T to 166T.	\$ 277,619	\$ 555,238	Apr-18	Aug-18	Completed	1
Bridges Renewal Program R3 - Council	094446-17VIC-BR3	VIC	Victoria, Department of Transport	Shire of Moyne	Moyn Shire Council - Duncans Bridge Upgrade	Upgrade a two lane bridge to increase the load limit from 30T to 166T.	\$ 350,000	\$ 735,500	Nov-17	Jan-19	Completed	1
Bridges Renewal Program R3 - Council	094445-17VIC-BR3	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Congella Creek Bridge Upgrade	Widen and strengthen a one lane bridge to a two lane bridge increasing the load limit from 12T to 68T.	\$ 230,000	\$ 476,751	Aug-18	May-20	Completed	1
Bridges Renewal Program R3 - Council	094444-17VIC-BR3	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Richardson River Bridge Replacement	Replace a one lane bridge with two lane culverts increasing the load limit from 9T to 68T.	\$ 75,000	\$ 179,409	Apr-19	Jun-19	Completed	1
Bridges Renewal Program R3 - Council	094437-17VIC-BR3	VIC	Victoria, Department of Transport	Campaspe Shire Council	Shire of Campaspe - Fox Island Bridge Replacement	Replace and widen a one lane concrete, steel and timber bridge with a two lane concrete bridge, increasing the load limit from 2T to 166T. Widen and upgrade the approaches to the bridge and nearby intersections to align with the new wider bridge.	\$ 904,200	\$ 2,137,145	Nov-18	Oct-19	Completed	1

Bridges Renewal Program R3 - Council	094430-17VIC-BR3	VIC	Victoria, Department of Transport	Campaspe Shire Council	Shire of Campaspe - Mt Terrick Road Bridge Upgrade	Upgrade a two lane (pre-stressed concrete deck planks) bridge increasing the load limit from 12T to 166T and upgrade the approaches to the bridge to align with the new bridge level.	\$ 55,050	\$ 154,992	Sep-18	Oct-18	Completed	1
Bridges Renewal Program R3 - Council	094420-17VIC-BR3	VIC	Victoria, Department of Transport	Shire of Strathbogie	Shire of Strathbogie - Avenel-Longwood Road Bridge Replacement	Replace and widen two lane timber bridge with a concrete bridge increasing the load limit from 20T to 166T and extending the useful life of the bridge by 120 years.	\$ 140,000	\$ 283,850	Apr-18	Jun-18	Completed	1
Bridges Renewal Program R3 - Council	094414-17VIC-BR3	VIC	Victoria, Department of Transport	South Gippsland Shire Council	South Gippsland Shire Council - Bena Kongwak Road Bridge	Replace and widen a single lane timber bridge to a two lane concrete bridge increasing the load limit from 13T to 166T.	\$ 908,882	\$ 1,817,764	Apr-18	Oct-18	Completed	1
Bridges Renewal Program R3 - State	094403-17VIC-BR3	VIC	Victoria, Department of Transport	Colac Otway Shire	Wye River Bridge Replacement	Replace and widen a two lane concrete bridge increasing load limit from 50T to 166T.	\$ 4,056,000	\$ 12,478,000	Apr-24	Oct-25	Under Construction	1
Bridges Renewal Program R3 - State	094400-17VIC-BR3	VIC	Victoria, Department of Transport	Campaspe Shire Council	Patho Creek Bridge Upgrade (Murray Valley Highway)	Strengthen and widen a two lane concrete bridge maintaining the load limit at 68T.	\$ 1,982,000	\$ 3,964,000	Feb-19	Sep-19	Completed	1
Bridges Renewal Program R3 - State	094398-17VIC-BR3	VIC	Victoria, Department of Transport	Surf Coast Shire	Moggs Creek Bridge Replacement	Replace a two lane concrete bridge increasing the load limit from 50T to 166T.	\$ 3,910,000	\$ 7,820,000	Feb-20	Oct-20	Completed	1
Bridges Renewal Program R3 - State	094396-17VIC-BR3	VIC	Victoria, Department of Transport	Pyrenees Shire Council	Maryborough-St Arnaud Road Culvert Replacement	Replace two culverts to increase their load limits from 68T to 166T	\$ 212,000	\$ 424,000	Mar-18	Apr-19	Completed	1
Bridges Renewal Program R3 - State	094394-17VIC-BR3	VIC	Victoria, Department of Transport	Greater Shepparton City Council	Dookie-Nalinga Road Culvert Replacement	Replace a two lane culvert with a precast box culvert increasing the load limit from 62T to 68T.	\$ 135,000	\$ 271,732	Apr-18	Jun-18	Completed	1
Bridges Renewal Program R3 - State	094393-17VIC-BR3	VIC	Victoria, Department of Transport	City of Greater Geelong	Bayside Road Bridge SN6372 Upgrade (Northbound)	Strengthen and widen a two lane bridge increasing the load limit from 50T to 166T.	\$ 1,212,000	\$ 2,424,000	Aug-24	Mar-25	In Planning	1
Bridges Renewal Program R3 - State	094392-17VIC-BR3	VIC	Victoria, Department of Transport	City of Greater Geelong	Cowie Creek Bridge Upgrade (SN6371)	Strengthen and widen a two lane bridge increasing the load limit from 50T to 166T.	\$ 1,217,000	\$ 2,434,000	Aug-24	Mar-25	In Planning	1
Bridges Renewal Program R3 - State	094391-17VIC-BR3	VIC	Victoria, Department of Transport	City of Greater Geelong	Bayside Road Bridge SN6370 Upgrade (two way)	Strengthen a two lane bridge to increase the load limit from 50T to 166T.	\$ 1,307,000	\$ 2,614,000	Aug-24	Mar-25	In Planning	1
Bridges Renewal Program R3 - State	094390-17VIC-BR3	VIC	Victoria, Department of Transport	City of Greater Geelong	Bayside Road (Cowie Creek) Bridge SN6369 Upgrade(Southbound)	Strengthen a two lane bridge to increase the load limit from 50T to 166T.	\$ 1,170,000	\$ 2,340,000	Aug-24	Mar-25	In Planning	1
Bridges Renewal Program R3 - Council	094388-17VIC-BR3	VIC	Victoria, Department of Transport	Wellington Shire Council	Wellington Shire Council - Stacey's Bridge Upgrade	Upgrade and widen a single lane to two lane bridge extending the useful life by an unspecified number of years, maintaining the 166T load limit.	\$ 320,750	\$ 648,399	Apr-19	Oct-19	Completed	1
Bridges Renewal Program R3 - Council	094386-17VIC-BR3	VIC	Victoria, Department of Transport	West Wimmera Shire Council	West Wimmera Shire Council - Moree Bridge Upgrade	Replace and widen a culvert maintaining its 166T load limit.	\$ 274,011	\$ 548,023	Jan-19	May-19	Completed	1
Bridges Renewal Program R3 - Council	094378-17VIC-BR3	VIC	Victoria, Department of Transport	West Wimmera Shire Council	West Wimmera Shire Council - Ferres Creek Road Culvert Replacement	Replace and widen a culvert, maintaining its load limit of 166T.	\$ 73,326	\$ 146,652	Apr-18	Feb-19	Completed	1
Bridges Renewal Program R3 - Council	094377-17VIC-BR3	VIC	Victoria, Department of Transport	West Wimmera Shire Council	West Wimmera Shire Council - Dergholm-Edenhope Road Culvert Replacement	Replace and widen a culvert maintaining its 166T load limit.	\$ 75,454	\$ 150,909	Apr-18	Feb-19	Completed	1
Bridges Renewal Program R3 - Council	094376-17VIC-BR3	VIC	Victoria, Department of Transport	Wodonga City Council	Wodonga City Council - Lawrence Street Bridge (Over House Creek) Upgrade	Demolition of the existing bridge and construction of a new two lane bridge to a designed traffic load of SM1600.	\$ 1,233,173	\$ 3,601,367	Jun-20	Jul-21	Completed	1
Bridges Renewal Programme R2 - Council	060765-15VIC-BR2	VIC	Victoria, Department of Transport	Yarriambiack Shire Council	Yarriambiack Shire Council - Dunmunkle Creek Culverts Upgrade	Renew and upgrade major culverts over the Dunmunkle Creek, on the Banyena Pimpinio Road.	\$ 44,000	\$ 110,000	Feb-17	Mar-17	Completed	1
Bridges Renewal Programme R2 - Council	060761-15VIC-BR2	VIC	Victoria, Department of Transport	Shire of Strathbogie	Strathbogie Shire Council - Nelsons Road Bridge Upgrade	Replace one abutment to increase load limit.	\$ 25,000	\$ 53,380	Feb-17	Feb-17	Completed	1
Bridges Renewal Program R2 - Council	060759-15VIC-BR2	VIC	Victoria, Department of Transport	Shire of Strathbogie	Strathbogie Shire Council - Curries Road Bridge Upgrade	Re-deck timber bridge to increase load limit and provide access to heavy vehicles and emergency services.	\$ 30,000	\$ 105,333	Jun-17	Jul-17	Completed	1
Bridges Renewal Programme R2 - Council	060756-15VIC-BR2	VIC	Victoria, Department of Transport	Shire of Strathbogie	Strathbogie Shire Council - Cullens Road Bridge Replacement	Replace a load limited bridge with a bridge providing access to heavy vehicles and emergency services.	\$ 161,789	\$ 323,578	Dec-16	Jan-17	Completed	1
Bridges Renewal Program R2 - Council	060754-15VIC-BR2	VIC	Victoria, Department of Transport	Wangaratta Rural City Council	Rural City of Wangaratta Council - Morton's Bridge Replacement	Replace a single lane timber bridge with two lane concrete bridge.	\$ 104,150	\$ 208,300	Apr-17	Jun-17	Completed	1
Bridges Renewal Programme R2 - Council	060752-15VIC-BR2	VIC	Victoria, Department of Transport	Shire of Moyne	Moyne Shire Council - Tarrone Lane Bridge Upgrade	Widening, strengthening and realignment of a single lane bridge suitable for B-Doubles and Higher Mass Limit vehicles.	\$ 309,215	\$ 618,431	Jun-16	Aug-16	Completed	1
Bridges Renewal Programme R2 - Council	060751-15VIC-BR2	VIC	Victoria, Department of Transport	Shire of Moyne	Moyne Shire Council - Scotts North Road Bridge Strengthening and Realignment	Strengthening and realignment of the bridge suitable for B-Double and Higher Mass Limit vehicles.	\$ 110,000	\$ 220,000	Mar-16	Apr-16	Completed	1

Bridges Renewal Programme R2 - Council	060749-15VIC-BR2	VIC	Victoria, Department of Transport	Mitchell Shire Council	Mitchell Shire Council - Highlands Rd (1405 & 1411) Bridge Replacements	Replace two bridges (1405 and 1411) to a 160 tonne load limit.	\$ 292,034	\$ 584,068	Sep-16	Oct-16	Completed	2
Bridges Renewal Programme R2 - Council	060747-15VIC-BR2	VIC	Victoria, Department of Transport	Mitchell Shire Council	Mitchell Shire Council - Dropmore Road (1394) Bridge Replacement	Replace a one lane 20 tonne limit concrete bridge with a two lane 160 tonne limit concrete bridge.	\$ 184,000	\$ 398,843	Oct-16	Nov-16	Completed	1
Bridges Renewal Program R2 - Council	060743-15VIC-BR2	VIC	Victoria, Department of Transport	Mansfield Shire Council	Mansfield Shire Council - Mansfield Heavy Vehicles Bypass Bridge Replacement	Replace one lane, low level crossings with two lane concrete bridges.	\$ 450,000	\$ 950,000	May-17	Jun-17	Completed	2
Bridges Renewal Programme R2 - Council	060739-15VIC-BR2	VIC	Victoria, Department of Transport	Macedon Ranges Shire Council	Macedon Ranges Shire Council - Romsey Road Culvert Replacement	Replace two culverts on an existing two lane road.	\$ 62,500	\$ 176,334	Apr-16	Feb-17	Completed	2
Bridges Renewal Program R2 - Council	060737-15VIC-BR2	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Three Bridges Road Bridge Replacement	Replace the bridge on Three Bridges Road over Mackenzie River.	\$ 330,591	\$ 661,183	May-16	Jun-18	Completed	1
Bridges Renewal Programme R2 - Council	060734-15VIC-BR2	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Polkemmet Road Culvert Replacement	Replacement of a major box culvert.	\$ 50,000	\$ 100,101	May-16	May-17	Completed	1
Bridges Renewal Programme R2 - Council	060729-15VIC-BR2	VIC	Victoria, Department of Transport	Golden Plains Shire Council	Golden Plains Shire Council - Pitfield-Cressy Rd Bridge Replacement	Replace a 15 tonne limit two lane bridge with a 68 tonne limit two lane concrete bridge.	\$ 300,000	\$ 602,665	Oct-16	Mar-17	Completed	1
Bridges Renewal Programme R2 - Council	060726-15VIC-BR2	VIC	Victoria, Department of Transport	Gannawarra Shire Council	Gannawarra Shire Council - Wells Bridge Replacement	Replace a one lane timber and steel bridge with a two-lane concrete bridge.	\$ 838,000	\$ 1,707,323	Oct-16	Apr-17	Completed	1
Bridges Renewal Program R2 - Council	060725-15VIC-BR2	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - Lindenow Glenaladale Road Bridge Replacement	Replace a one lane steel and timber 44 tonne limit bridge with a one lane 70 tonne limit concrete bridge.	\$ 1,201,595	\$ 2,403,191	Mar-17	Feb-18	Completed	1
Bridges Renewal Program R2 - Council	060724-15VIC-BR2	VIC	Victoria, Department of Transport	Corangamite Shire Council	Corangamite Shire Council - Castle Carey Road Bridge Replacement	Replace and realign a one lane timber bridge with a two lane concrete bridge.	\$ 2,600,000	\$ 5,224,400	Nov-17	Feb-19	Completed	1
Bridges Renewal Programme R2 - Council	060720-15VIC-BR2	VIC	Victoria, Department of Transport	Wodonga City Council	City of Wodonga Council- Conisbee Lane Bridge Replacement	Remove the existing timber bridge and replace it with a two span steel bridge with a concrete deck.	\$ 35,000	\$ 154,900	Feb-17	Mar-17	Completed	1
Bridges Renewal Programme R2 - Council	060714-15VIC-BR2	VIC	Victoria, Department of Transport	Greater Bendigo City Council	City of Greater Bendigo Council - Sheepwash Creek Bridge Replacement	Replace a one lane timber and steel bridge with a two lane concrete bridge.	\$ 741,545	\$ 1,483,090	May-16	Nov-16	Completed	1
Bridges Renewal Programme R2 - Council	060710-15VIC-BR2	VIC	Victoria, Department of Transport	Ballarat City Council	City of Ballarat - Miners Rest Road Bridge Replacement	Replace a load limited bridge with a concrete bridge.	\$ 265,621	\$ 531,242	Mar-17	Jun-17	Completed	1
Bridges Renewal Programme R2 - Council	060709-15VIC-BR2	VIC	Victoria, Department of Transport	Ballarat City Council	City of Ballarat - Kennedys Road Culvert Renewal	Strengthen the existing bridge to maintain load limits.	\$ 95,000	\$ 190,000	Jan-17	Feb-17	Completed	1
Bridges Renewal Program R2 - Council	060707-15VIC-BR2	VIC	Victoria, Department of Transport	Central Goldfields Shire Council	Central Goldfields Shire Council - Parker's Bridge Replacement	Replace a one lane timber and steel bridge with a two lane concrete bridge.	\$ 244,128	\$ 488,256	May-17	Sep-17	Completed	1
Bridges Renewal Program R2 - Council	060705-15VIC-BR2	VIC	Victoria, Department of Transport	Cardinia Shire Council	Cardinia Shire Council - Bunyip-Modella Road Bridge Replacement	Replace a 10 tonne load limited bridge to provide access for heavy vehicles and emergency services.	\$ 676,991	\$ 1,353,983	Feb-17	Sep-18	Completed	1
Bridges Renewal Programme R2 - Council	060678-15VIC-BR2	VIC	Victoria, Department of Transport	Benalla Rural City Council	Benalla Rural City - Williams Road Bridge Strengthening	Strengthen the existing bridge to maintain load limits.	\$ 190,042	\$ 380,084	Oct-16	Feb-17	Completed	1
Bridges Renewal Programme R2 - Council	060673-15VIC-BR2	VIC	Victoria, Department of Transport	Baw Baw Shire Council	Baw Baw Shire Council - Daveys Road Bridge Replacement	Replace a 15 tonne limit bridge with a 70 tonne limit concrete bridge.	\$ 332,624	\$ 665,249	Nov-16	Mar-17	Completed	1
Bridges Renewal Programme R2 - Council	060671-15VIC-BR2	VIC	Victoria, Department of Transport	Ararat Rural City Council	Ararat Rural City Council - Ritchies Bridge Replacement	Replace a single lane, load limited timber bridge with a two lane concrete bridge.	\$ 229,718	\$ 459,437	Aug-16	Oct-16	Completed	1
Bridges Renewal Program R2 - Council	060669-15VIC-BR2	VIC	Victoria, Department of Transport	Alpine Shire	Alpine Shire Council - Smarts Creek Bridge Upgrade	Strengthen a load limited bridge to provide access for heavy vehicles and emergency services.	\$ 23,169	\$ 46,338	Jan-17	Jun-17	Completed	1
Bridges Renewal Program R2 - Council	060662-15VIC-BR2	VIC	Victoria, Department of Transport	Alpine Shire	Alpine Shire Council - Morses Creek Bridge Upgrade	Strengthen load limited bridge to provide access for heavy vehicles and emergency services.	\$ 131,831	\$ 263,662	Jan-17	Jun-17	Completed	5
Bridges Renewal Programme R1 - Council	054527-14VIC-BRC	VIC	Victoria, Department of Transport	Baw Baw Shire Council	Baw Baw Shire Council - Labertouche Rd Bridge, Tango River.	The revised works would include strengthening the central pier, replacing the deck with precast concrete planks, and using 160mm thick concrete overlay and other minor works.	\$ 319,069	\$ 638,138	Oct-15	Mar-16	Completed	1
Bridges Renewal Programme R1 - Council	054525-14VIC-BRC	VIC	Victoria, Department of Transport	Cardinia Shire Council	Cardinia Shire Council - Eleven Mile Bridge, Cora Lynn	Replace existing dilapidated timber structure with a contemporary concrete bridge.	\$ 370,201	\$ 740,403	Oct-15	Feb-16	Completed	1
Bridges Renewal Programme R1 - Council	054523-14VIC-BRC	VIC	Victoria, Department of Transport	South Gippsland Shire Council	South Gippsland SC - Allambee Estate Rd Bridge, Hallston	Replace a timber bridge with new precast concrete bridge.	\$ 176,990	\$ 353,980	Mar-15	Jun-15	Completed	1
Bridges Renewal Program R1 - Council	054522-14VIC-BRC	VIC	Victoria, Department of Transport	Moorabool Shire Council	Moorabool SC - Halletts Way Bridge, Bacchus Marsh	Construction of a new bridge on a new 1,360m north-south Rd connection.	\$ 2,177,000	\$ 4,587,970	Mar-16	Jul-17	Completed	1
Bridges Renewal Program R1 - State	054521-14VIC-BRS	VIC	Victoria, Department of Transport	Campaspe Shire Council	Kyabram-Rochester Road Bridge	Strengthen bridge to avoid load limit being applied.	\$ 331,435	\$ 662,870	Apr-16	Jun-16	Completed	1
Bridges Renewal Programme R1 - Council	054519-14VIC-BRC	VIC	Victoria, Department of Transport	Ballarat City Council	Ballarat CC - Lofven Street Culvert renewal, Ballarat.	Culvert strengthening works.	\$ 124,851	\$ 249,703	Jan-16	Feb-16	Completed	1

Bridges Renewal Programme R1 - Council	054517-14VIC-BRC	VIC	Victoria, Department of Transport	Shire of Strathbogie	Strathbogie SC - Kirwans Bridge, Shepparton	Upgrade to increase capacity from 6t to 15t load limit.	\$ 200,000	\$ 426,181	Nov-15	Feb-16	Completed	1
Bridges Renewal Programme R1 - Council	054516-14VIC-BRC	VIC	Victoria, Department of Transport	Shire of Strathbogie	Strathbogie SC – Kellys Bridge, Euroa	Replacing the existing deck with a wider stronger deck.	\$ 60,000	\$ 122,211	Jun-15	Jul-15	Completed	1
Bridges Renewal Program R1- State	054515-14VIC-BRS	VIC	Victoria, Department of Transport	Melton City Council	Melton Main Road Bridge	Strengthening of bridge to increase load limit.	\$ 699,262	\$ 1,398,525	Dec-15	Mar-16	Completed	1
Bridges Renewal Program R1- State	054514-14VIC-BRS	VIC	Victoria, Department of Transport	Yarra City Council	Wallen Road Bridge	Strengthening works to provide access for heavy vehicles and remove existing 20 tonne load limit.	\$ 2,529,554	\$ 5,059,109	Mar-16	Mar-17	Completed	1
Bridges Renewal Programme R1- State	054513-14VIC-BRS	VIC	Victoria, Department of Transport	City of Knox	Wantirna Road Bridge	Strengthening of a two lane concrete bridge to remove 25T load limit.	\$ 389,211	\$ 778,422	Oct-15	Feb-16	Completed	1
Bridges Renewal Program R1- State	054512-14VIC-BRS	VIC	Victoria, Department of Transport	Campaspe Shire Council	Mahers Creek Bridge - Murray Valley Highway	Bridge strengthening to avoid load limit.	\$ 424,509	\$ 849,019	May-16	Aug-16	Completed	1
Bridges Renewal Programme R1- State	054511-14VIC-BRS	VIC	Victoria, Department of Transport	Frankston City Council	Seaford Road Bridge	Strengthening of a two lane concrete bridge to avoid load limit.	\$ 433,000	\$ 866,417	Feb-16	May-16	Completed	1
Bridges Renewal Programme R1 - Council	054506-14VIC-BRC	VIC	Victoria, Department of Transport	City of Greater Dandenong	Greater Dandenong CC - Abbotts Rd Bridge, Dandenong South	Bridge Duplication over Eumemmerring Creek on Abbotts Road.	\$ 1,140,000	\$ 2,452,135	Dec-15	Aug-16	Completed	1
Bridges Renewal Program Ongoing Tranche 6 Council	126230-23WA-B10	WA	Commissioner of Main Roads	Shire of Serpentine Jarrahdale	Shire of Serpentine Jarrahdale - Bridge Replacement, Oakford Bridge 187, Oakford.	The project will replace existing Oakford Bridge 187 which has cracked precast beam segments, with box culverts, widen width and enhanced shoulders in accordance with AS5100 (Bridge code).	\$ 734,275	\$ 1,468,550	Aug-24	Aug-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 5 Council	125091-23WA-BR9	WA	Commissioner of Main Roads	Shire of Irwin	Shire of Irwin - Bridge Renewal, Milo Road River Crossing Upgrade	The existing low crossing infrastructure will be replaced with a large culvert structure across the primary channel of the Irwin River (northern side) and a concrete floodway for remaining section (southern side), including extending the radius of Milo Road by realigning the roadway on either side of the crossing	\$ 5,000,000	\$ 6,728,850	Nov-25	Nov-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 5 Council	125087-23WA-BR9	WA	Commissioner of Main Roads	Shire of Beverley	Shire of Beverley, Bridge Replacement, York-Williams Road, Beverly	Bridge Replacement, comprising of dual carriageway (2-way) with principal shared path and associated road barriers.	\$ 5,000,000	\$ 7,393,338	Jan-25	Nov-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 5 – State	125081-23WA-BR9	WA	Commissioner of Main Roads	Town of Cottesloe	WA - Bridge Refurbishment, Eric Street Bridge, Cottesloe	Refurbishment of a bridge substructure at Eric Street Bridge, over the Perth-Fremantle rail line. Replacing all timber elements with steel on all guardrails and handrails, replacing existing footpath with a 200mm thick reinforced concrete slab and kerb, and reinforcing concrete deflection walls to protect bridge piers.	\$ 5,000,000	\$ 10,000,000	Nov-24	Aug-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 Council	121789-22WA-BR8	WA	Commissioner of Main Roads	City of Busselton	City of Busselton - Replacement of bridge 4823 on Quindalup South Road, Quindalup	Design and replacement of the two lane timber bridge over Station Gully, Quindalup with a two lane (4 x 2100 RCP) culvert.	\$ 1,040,000	\$ 1,300,000	Mar-25	Mar-26	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 – State	121782-22WA-BR8	WA	Commissioner of Main Roads	Shire of Wagin	Replace Bridge 541 on Collie Lake King Road, Collanilling	Replacement of the two-lane timber bridge over Collanilling Gully with a new two-lane concrete structure – Collie Lake King Road. The new structure will be a single 12m span precast plank bridge, width between kerbs of 10m. The load limit will increase from 44t to 166t.	\$ 3,098,400	\$ 3,873,000	Mar-24	Oct-25	Under Construction	1
Bridges Renewal Program Ongoing Tranche 4 – State	121781-22WA-BR8	WA	Commissioner of Main Roads	Shire of Dardanup	Replace Bridge 0199 on Boyanup Picton Road - Dardanup	Replacement of bridge 0199 over Crooked Brook with a 3 x 2100mm x 1800mm RCB culvert. The culvert will be 13.2m wide between kerbs and compliant safety railings will be installed.	\$ 1,040,156	\$ 1,300,195	Sep-24	Mar-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 4 – State	121780-22WA-BR8	WA	Commissioner of Main Roads	Shire of Augusta Margaret River	Replacement of bridge 0225, Caves Road – Margaret River	Replacement of the two-lane timber bridge (# 0255) over Calgardup Brook, with a new two-lane concrete structure – Caves Road. The bridge width will be increased from 7.8 to 9.51mtrs and new modern design standard guardrails will be installed.	\$ 1,200,600	\$ 1,500,750	Nov-24	Mar-25	In Planning	1
Bridges Renewal Program Ongoing Tranche 3 Council	121274-22WA-BR7	WA	Commissioner of Main Roads	Shire of Wyndham East Kimberley	Shire of Wyndham East Kimberley Replacement of two bridges on Carlton Hill Road, near Kununurra	Replacement of two existing single lane bridges with two dual lane structures on Carlton Hill Rd, near Kununurra. This will permit Restricted Access Vehicles 10 to use the route.	\$ 4,000,000	\$ 5,000,000	Mar-24	Nov-24	Under Construction	2
Bridges Renewal Program Ongoing - Council	120630-22WA-BR6	WA	Commissioner of Main Roads	City of Greater Geraldton	City of Greater Geraldton - Replacement of bridge over Greenough River, Nangetty-Walkaway Rd, Walkaway	Replacement of 59-year-old bridge in poor condition with a modern concrete bridge over the Greenough River Walkaway, City of Greater Geraldton, Western Australia.	\$ 4,539,307	\$ 8,040,575	Sep-24	Sep-25	In Planning	1

Bridges Renewal Program Ongoing - State	118195-21WA-BR6	WA	Commissioner of Main Roads	Shire of Chapman Valley	Replacement of bridge over Buller River, North West Coastal Highway, Shire of Chapman Valley	Replacement of 2 lane timber/masonry bridge with a 2 lane concrete bridge on the North West Coastal Highway, Shire of Chapman Valley.	\$ 1,668,000	\$ 2,085,000	Jul-24	Jun-25	In Planning	1
Bridges Renewal Program Ongoing - State	118194-21WA-BR6	WA	Commissioner of Main Roads	Shire of Manjimup	Replacement of bridge over Weld River on the South Western Highway, Shire of Manjimup, Western Australia	Replacement of a 2 lane timber bridge with a 2 lane concrete bridge on the South Western Highway, Shire of Manjimup, Western Australia.	\$ 2,479,000	\$ 3,187,261	Oct-22	Aug-23	Completed	1
Bridges Renewal Program Ongoing - Council	118193-21WA-BR6	WA	Commissioner of Main Roads	Shire of Capel	Shire of Capel - Replacement of one lane timber bridge with two lane concrete bridge, Minninup Road, Dalyellup	Replacement of a one lane timber bridge with a two lane concrete bridge over Five Mile Brook Diversion Drain, Dalyellup, Western Australia.	\$ 602,000	\$ 3,218,000	May-25	Nov-25	In Planning	1
Bridges Renewal Program Ongoing - Council	118192-21WA-BR6	WA	Commissioner of Main Roads	City of Gosnells	City of Gosnells - Replacement of Station Street bridge, Gosnells	Replacement of a single lane timber bridge with a two lane concrete bridge on Station Street, Gosnells, WA.	\$ 4,500,000	\$ 9,002,200	Jun-24	May-25	In Planning	1
Bridges Renewal Program R5 - Council	111703-20WA-BR5	WA	Commissioner of Main Roads	Shire of Manjimup	Shire of Manjimup - Mordalup Road Bridge 2923A replacement, Mordalup	Replacement of existing bridge with a new structure	\$ 1,700,000	\$ 3,400,000	Oct-24	Sep-25	In Planning	1
Bridges Renewal Program R5 - Council	111574-20WA-BR5	WA	Commissioner of Main Roads	City of Busselton	City of Busselton - Boallia Road Bridge replacement, Vasse	Replace bridge with Culvert	\$ 468,441	\$ 936,882	Aug-22	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111573-20WA-BR5	WA	Commissioner of Main Roads	City of Busselton	City of Busselton - Kaloourup Road Bridge replacement, Jindong	Replace bridge with Culvert.	\$ 468,000	\$ 940,846	Jan-23	Jun-23	Completed	1
Bridges Renewal Program R5 - Council	111572-20WA-BR5	WA	Commissioner of Main Roads	City of Busselton	City of Busselton - Tuart Drive Bridge replacement, Wonnerup	Replace bridge destroyed by fire	\$ 1,250,000	\$ 2,500,000	Apr-21	Dec-22	Completed	1
Bridges Renewal Program R5 - Council	111560-20WA-BR5	WA	Commissioner of Main Roads	Shire of Donnybrook Balingup	Shire of Donnybrook Balingup - Upper Capel Road Bridge 3275 replacement, Brazier	Replace with 18m long, single span, two lane concrete bridge	\$ 695,000	\$ 1,390,000	Apr-24	Sep-24	Under Construction	1
Bridges Renewal Program R5 - Council	111531-20WA-BR5	WA	Commissioner of Main Roads	Shire of West Arthur	Shire of West Arthur - Quill Road Bridge 4016A renewal, Bokal	REPAIR OVERLAY AND WIDEN DECK	\$ 1,186,500	\$ 2,549,911	Nov-21	May-22	Completed	1
Bridges Renewal Program R5 - Council	111526-20WA-BR5	WA	Commissioner of Main Roads	Shire of Serpentine Jarrahdale	Shire of Serpentine Jarrahdale - Jarrahdale Road Bridge replacement, Jarrahdale	Replacement of timber bridge with concrete bridge	\$ 1,203,041	\$ 2,406,083	Apr-24	May-25	Under Construction	1
Bridges Renewal Program R5 - State	111488-20WA-BR5	WA	Commissioner of Main Roads	Shire of Quairading	Commissioner of Main Roads - York Merredin Road bridges replacement package, Dulbellin	replacement of bridges 594, 597 and 601 on York Merredin Road	\$ 2,469,000	\$ 4,938,000	Jan-22	Jul-24	Under Construction	3
Bridges Renewal Program R5 - State	111487-20WA-BR5	WA	Commissioner of Main Roads	Shire of Capel	Commissioner of Main Roads - Bussell Highway Bridge 0235 replacement, Capel	replacement of bridge 0235 over Tren creek on Bussell Highway	\$ 2,000,000	\$ 4,741,453	Feb-22	Dec-22	Completed	1
Bridges Renewal Program R4 - Council	101931-19WA-BR4	WA	Commissioner of Main Roads	Shire of Boddington	Shire of Boddington - Bridge 3084, Crossman Road, Crossman	Replace existing timber bridge over Crossman River with a wider new concrete culvert.	\$ 387,142	\$ 774,284	Jul-20	Jul-21	Completed	1
Bridges Renewal Program R4 - Council	101900-19WA-BR4	WA	Commissioner of Main Roads	Shire of Mundaring	Shire of Mundaring - Bridge 4524, Glen Road, Darlington	Replace existing timber bridge over Nyaanie Creek with a concrete structure, increasing the load limit from 33T to 166T.	\$ 200,000	\$ 536,380	Feb-20	Mar-22	Completed	1
Bridges Renewal Program R4 - Council	101895-19WA-BR4	WA	Commissioner of Main Roads	Shire of Dardanup	Shire of Dardanup - Bridge 3694, Mountford Road, Crooked Brook	Replace existing timber bridge with a wider new concrete culvert to coincide with an upgrade of Mountford Road.	\$ 58,859	\$ 117,638	Apr-20	May-20	Completed	1
Bridges Renewal Program R4 - Council	101881-19WA-BR4	WA	Commissioner of Main Roads	Shire of Serpentine Jarrahdale	Shire of Serpentine Jarrahdale - Bridge 4536A, Jarrahdale Road, Jarrahdale	Replace existing timber bridge over Gooralong Brook with a wider new concrete structure, increasing the load limit from 44T to 166T.	\$ 224,000	\$ 448,000	Feb-21	Jul-21	Completed	1
Bridges Renewal Program R4 - Council	101880-19WA-BR4	WA	Commissioner of Main Roads	Shire of Serpentine Jarrahdale	Shire of Serpentine Jarrahdale - Bridge 4361, Jarrahdale Road, Jarrahdale	Replace existing timber bridge over Medulla Brook with a concrete bridge, increasing the load limit from 35T to 166T.	\$ 339,780	\$ 679,560	Mar-21	Jul-21	Completed	1
Bridges Renewal Program R4 - Council	101861-19WA-BR4	WA	Commissioner of Main Roads	City of Busselton	City of Busselton - Bridge 3347, Yallingup Beach Road, Yallingup	Replace existing timber bridge over Yallingup Brook with a wider new concrete reinforced box culvert, including footpath.	\$ 516,096	\$ 1,032,192	Apr-21	Dec-21	Completed	1
Bridges Renewal Program R4 - Council	101847-19WA-BR4	WA	Commissioner of Main Roads	Shire of Murray	Shire of Murray - Bridge 3530, Burnside Road, Meelon	Replace existing timber bridge over the Murray River Tributary with a concrete culvert, increasing the load limit to an unlimited load limit.	\$ 285,000	\$ 570,000	Jan-20	May-20	Completed	1
Bridges Renewal Program R4 - Council	101836-19WA-BR4	WA	Commissioner of Main Roads	Shire of Wagin	Shire of Wagin - Bridge 4859, Ballaying Road, Ballaying	Replace existing timber bridge over Ballaying Creek with a wider new eight cell box culvert structure, increasing the load limit from 44T to 166T .	\$ 210,252	\$ 420,504	Jan-20	Mar-20	Completed	1

Bridges Renewal Program R3 - Council	094313-17WA-BR3	WA	Commissioner of Main Roads	City of Busseton	City of Busseton - Causeway Road Bridge Duplication	Duplicate and widen the existing two lane concrete bridge increasing the number of lanes to four, maintaining the existing 166T load limit.	\$ 1,750,000	\$ 3,897,810	Oct-19	Jun-20	Completed	1
Bridges Renewal Program R3 - Council	094311-17WA-BR3	WA	Commissioner of Main Roads	City of Cockburn	City of Cockburn - Spearwood Ave Bridge Duplication	Duplicate and widen a two lane bridge increasing the load limit from 72T to 144T.	\$ 2,500,000	\$ 5,046,080	Apr-18	Aug-19	Completed	1
Bridges Renewal Program R3 - Council	094309-17WA-BR3	WA	Commissioner of Main Roads	City of Gosnells	City of Gosnells - Nicholson Road Bridge Upgrade	Upgrade a two-lane concrete bridge, increasing the load capacity from 14T to 166T (unrestricted).	\$ 620,467	\$ 1,240,934	Jan-19	Jul-19	Completed	1
Bridges Renewal Program R3 - Council	094308-17WA-BR3	WA	Commissioner of Main Roads	City of Greater Geraldton	City of Greater Geraldton - Hodgson Crossing Culvert Replacement	Replace a dual lane reinforced concrete culvert bridge on Yunin-Tenindewa Road, Tenindewa, to maintain the 166T load limit.	\$ 236,533	\$ 473,066	May-18	Jun-18	Completed	1
Bridges Renewal Program R3 - State	094307-17WA-BR3	WA	Commissioner of Main Roads	Town of Claremont	Ashton Avenue Bridge Replacement	Replace a two lane timber bridge with a three lane concrete bridge increasing the load limit to 166T.	\$ 5,000,000	\$ 10,260,000	Feb-18	Sep-18	Completed	1
Bridges Renewal Program R3 - State	094306-17WA-BR3	WA	Commissioner of Main Roads	Shire of Williams	Williams Townsite Two Bridge Replacements	Replace two concrete bridges increasing the load limit from 20T to 166T.	\$ 5,000,000	\$ 11,993,000	Sep-18	Mar-20	Completed	2
Bridges Renewal Program R3 - Council	094305-17WA-BR3	WA	Commissioner of Main Roads	Shire of Capel	Shire of Capel - Preston River Bridge Replacement	Replace a single-lane timber bridge (3510A) with a wider new two-lane concrete bridge, increasing the load limit from 18T to 166T, extending the useful life from 10 years to 100 years, and allowing for improved community access, heavy vehicle access and safety. Located on Dardanup West Road, the bridge spans the Preston River between the Shire of Capel and the Shire of Dardanup.	\$ 1,803,891	\$ 3,607,783	Mar-19	Sep-19	Completed	1
Bridges Renewal Program R2 - Council	060793-15WA-BR2	WA	Commissioner of Main Roads	Shire of Pingelly	Shire of Pingelly - Bullaring Road Bridge (1191) Replacement	Replace a two lane timber bridge with a two lane strengthened box culvert.	\$ 81,000	\$ 163,298	Nov-16	Mar-17	Completed	1
Bridges Renewal Program R2 - Council	060790-15WA-BR2	WA	Commissioner of Main Roads	Shire of Donnybrook Balingup	Shire of Donnybrook - Balingup, Bridge 3643A, Trevena Road Bridge Replacement	Replace a one lane timber bridge with a two lane concrete bridge.	\$ 750,000	\$ 1,500,000	Nov-18	May-19	Completed	1
Bridges Renewal Program R2 - Council	060786-15WA-BR2	WA	Commissioner of Main Roads	Shire of Boyup Brook	Shire of Boyup Brook - Bridge 270, Cranbook Road Bridge Replacement	Replace a single lane timber bridge with a two lane concrete bridge.	\$ 2,450,000	\$ 6,714,692	Oct-17	Apr-18	Completed	1
Bridges Renewal Programme R1- State	054528-14WA-BRS	WA	Commissioner of Main Roads	Shire of Serpentine Jarrahdale	Two Bridges on South Western Highway, Byford	Replace two timber bridges with concrete bridges.	\$ 1,645,177	\$ 3,290,355	Jan-16	Oct-16	Completed	2
Bridges Renewal Program R1- State	054526-14WA-BRS	WA	Commissioner of Main Roads	Shire of Harvey	Collie River Bridges on the South West Highway	Replace Bridge 0189 with new Bridge 1736. Replace Bridge 0190 with a culvert arrangement with reinforced concrete headwalls and aprons. Realign a 1.9 kilometre section of the South Western Highway.	\$ 7,222,278	\$ 14,444,556	Sep-15	May-16	Completed	2

Heavy Vehicle Safety and Productivity Program

Eligible proponents - State, Territory or Local Government Entities.

Scope: Approved projects since 2015, as at 14 May 2024

Caveat: Construction start and end dates are the most recent as provided by the proponent

Program Objectives:

The Heavy Vehicle Safety and Productivity Program funds infrastructure projects that improve the productivity and safety outcomes of heavy vehicle operations across Australia.

Eligible projects include rest areas, parking/decoupling bays, technology trials, road enhancements, livestock vehicle effluent collection and treatment facilities.

New project selection:

- Applications undergo a four stage process within the Department including: eligibility assessment, merits assessment, input from states and territory road authorities (for council-led projects) and a quality assurance process.
- Only proposals which are eligible and demonstrate good value for money are recommended to the approving Minister for Australian Government funding.
- Ministers do not approve recommended proposals in their own electorate / jurisdiction.

Subprogram	Project Number	State	Proponent	Local Government Authorities	Name	Project Description	Approved Australian Government Contribution	Total Project Cost	Start Date	End Date	Progress Status	Construction Type (HVSP)
Heavy Vehicle Program R7 – State	111506-20ACT-HV7	ACT	Transport Canberra and City Services Directorate	None	Transport Canberra and City Services Directorate - Paddys River Road - Cotter to Laurel Camp Road upgrade	Improvement at four curves on the road to accommodate for B-double and HML vehicles.	\$ 1,098,204	\$ 2,196,408	Jun-21	Oct-21	Completed	Road Enhancement
Heavy Vehicle Program R7 – State	111505-20ACT-HV7	ACT	Transport Canberra and City Services Directorate	None	Transport Canberra and City Services Directorate - Cotter Road - Murrumbidgee River to Cotter River upgrade	Turning movements improvements at tight bends on Cotter Road approaching bridges over Murrumbidgee River and Cotter River.	\$ 691,444	\$ 1,382,889	Jan-22	Mar-23	Completed	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 5 – Council	125075-23NSW-HVP	NSW	TRANSPORT FOR NSW	Hay Shire Council	Hay Shire Council - Design and Reconstruction from Cobb Highway to the Hay Aerodrome, Hay	Design and Construction of Heavy Vehicle Access from Cobb Highway to the Hay Aerodrome.	\$ 1,120,896	\$ 1,401,120	May-25	Nov-26	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 4 – State	121779-22NSW-HVP	NSW	TRANSPORT FOR NSW	Brewarrina Shire Council	Upgrade of existing rest area – Yambie Lagoon, Kamilaroi Highway, Brewarrina	Upgrade of the existing eastbound rest area and construction of new sealed parking bay on the Kamilaroi Highway, approx. halfway between Brewarrina and Walgett. Includes access upgrades, toilet and shelter facilities.	\$ 1,400,000	\$ 1,750,000	Jul-24	Jul-26	In Planning	Upgrade Rest Area
Heavy Vehicle Program Ongoing Tranche 3 – State	121367-22NSW-HV9	NSW	TRANSPORT FOR NSW	Upper Lachlan Shire Council	Mundoonan Rest Area expansion, Jerrawa	To investigate, design and upgrade the existing rest area at Mundoonan northbound on the Hume Highway near Jerrawa. Including the reconfiguration of the parking area to accommodate Higher Productivity Vehicles (HPVs).	\$ 4,196,363	\$ 5,245,454	May-24	Dec-24	In Planning	Upgrade Rest Area
Heavy Vehicle Program Ongoing Tranche 3 – Council	121295-22NSW-HV9	NSW	TRANSPORT FOR NSW	Goulburn Mulwaree Council	Goulburn Mulwaree Council - West Goulburn Freight Route (Clinton Street) Upgrade Project - Goulburn	Remediate and upgrade a 930m section of road where significant pavement failure has occurred. The project will also deliver a roundabout at the intersection of Clinton and Deccan Streets which will facilitate the movement of heavy vehicles and general traffic.	\$ 2,386,494	\$ 2,983,118	Oct-23	Nov-25	Under Construction	Road Upgrade
Heavy Vehicle Program Ongoing – State	120663-22NSW-HV8	NSW	TRANSPORT FOR NSW	Snowy Monaro Regional Council	Snowy Mountain Highway and Kosciuszko Road Intersection Upgrade, Pine Valley	Upgrade the existing intersection configuration up to current standards by widening the left turn lane on eastbound Kosciuszko Road and installing safety barrier to protect hazards within the clearzone.	\$ 400,000	\$ 500,000	Apr-24	Nov-24	Under Construction	Road Enhancement
Heavy Vehicle Program Ongoing – State	120662-22NSW-HV8	NSW	TRANSPORT FOR NSW	Wagga Wagga City Council	Kyeamba Gap Rest Area upgrade, Kyeamba	To investigate, design and upgrade the existing rest area at Kyeamba Gap northbound on the Hume Highway near Kyeamba. Including the provision of an additional 2 toilets.	\$ 425,455	\$ 531,819	Jun-25	Feb-25	In Planning	Upgrade Rest Area
Heavy Vehicle Program Ongoing – Council	120661-22NSW-HV8	NSW	TRANSPORT FOR NSW	Walcha Council	Walcha Council – Derby Street Reconstruction, Walcha	Reconstruction of Derby Street including strengthened and widened pavement and upgraded drainage, Walcha	\$ 4,560,000	\$ 5,700,000	Apr-24	Nov-24	Under Construction	Road Enhancement
Heavy Vehicle Program Ongoing – Council	120660-22NSW-HV8	NSW	TRANSPORT FOR NSW	Bega Valley Shire Council	Bega Valley Shire - Arthur Kaine Drive Pavement Renewal and Raising, Merimbula	Arthur Kaine Drive Pavement Renewal and Raising on Arthur Kaine Drive, Merimbula	\$ 2,611,492	\$ 3,264,365	Aug-23	May-24	Under Construction	Road Enhancement
Heavy Vehicle Program Ongoing – Council	118164-21NSW-HV8	NSW	TRANSPORT FOR NSW	Federation Council	Federation Council - Upgrade of Federation Way, Daysdale	Design and upgrade at least 4km of road on the Federation Way including drainage and realignment of existing radius curves	\$ 1,610,000	\$ 2,150,000	Feb-23	Jan-25	Under Construction	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118163-21NSW-HV8	NSW	TRANSPORT FOR NSW	Coolamon Shire Council	Coolamon Shire Council - Strengthening of Cowabbie St, Coolamon	The road pavement of at least 500m of Cowabbie St, Coolamon, will be upgraded by the construction of a new 140mm pavement base and improved drainage.	\$ 632,197	\$ 899,593	Jan-23	Mar-23	Completed	Road Upgrade
Heavy Vehicle Program R7 - Council	111833-20NSW-HV7	NSW	TRANSPORT FOR NSW	Edward River Council	Edward River Council - Maude Road upgrade, Moulamein	Sealing of Maude Rd (MR319)	\$ 792,392	\$ 2,980,568	May-21	Jul-22	Completed	Road Enhancement

Heavy Vehicle Program R7 - Council	111825-20NSW-HV7	NSW	TRANSPORT FOR NSW	City of Lithgow Council	City of Lithgow Council - Glen Alice Road upgrade, Glen Alice	Resealing part of Glen Alice Road from Capertee to Kandos	\$ 376,068	\$ 940,169	Feb-21	Jun-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111819-20NSW-HV7	NSW	TRANSPORT FOR NSW	Cessnock City Council	Cessnock City Council - Sandy Creek Road upgrade, Quorrobolong	Pavement Strengthening	\$ 295,800	\$ 599,076	Jul-21	Aug-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111818-20NSW-HV7	NSW	TRANSPORT FOR NSW	Cessnock City Council	Cessnock City Council - Camp Road upgrade, Greta	Road upgrade to enable B-Double HML route, as well as realigning road geometry	\$ 626,400	\$ 1,529,061	May-22	Feb-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111817-20NSW-HV7	NSW	TRANSPORT FOR NSW	Upper Hunter Shire Council	Upper Hunter Shire Council - Hunter Road upgrade, Moonan Flat	The project starts chainage is 53.8km from Scone along Hunter Road for approximately 4.0km towards Ellerston. The works shall include: •Road realignment with improvements to both horizontal and vertical curve radii and increased sight distance. •The pavement will be widened to a minimum 8m formation and 7m seal with a 200 to 300mm overlay to ensure adequate pavement depth and strength. •Initial seal of the 4.0km segment of road. •Replacement of the single lane Ashford's bridge to a dual lane structure.	\$ 2,000,000	\$ 4,600,000	Jun-23	Feb-25	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111810-20NSW-HV7	NSW	TRANSPORT FOR NSW	Lachlan Council	Lachlan Council - Condobolin Truck Wash	Upgrade of existing truck wash to allow B-Double heavy vehicles to use the facility.	\$ 265,228	\$ 609,356	Feb-22	Aug-22	Completed	Other
Heavy Vehicle Program R7 - Council	111806-20NSW-HV7	NSW	TRANSPORT FOR NSW	Bathurst Regional Council	Bathurst Regional Council - Turondale Road upgrade, Turondale	Widening and reconstruction of Turondale Road 17.5 to 19.5 km.	\$ 200,000	\$ 400,000	Mar-21	Jul-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111803-20NSW-HV7	NSW	TRANSPORT FOR NSW	Muswellbrook Shire Council	Muswellbrook Shire Council - Rosemount Road upgrade, Denman	Replacement of a Culvert on Rosemount Road adjacent to the Myambat Explosive Ordnance Depot (Department of Defence)	\$ 424,542	\$ 849,085	Sep-21	May-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111802-20NSW-HV7	NSW	TRANSPORT FOR NSW	Orange City Council	Orange City Council - Chinamans Bend Rest Area upgrade, Orange	Strengthening and sealing of existing pavement	\$ 56,500	\$ 113,000	Mar-22	Apr-24	Completed	Parking and Decoupling bay
Heavy Vehicle Program R7 - Council	111801-20NSW-HV7	NSW	TRANSPORT FOR NSW	Orange City Council	Orange City Council - Clergate Road - Stage 2, Orange	Upgrade of existing section of Clergate Road from Quartz Street to Ralston Drive - North Orange to allow safe heavy vehicle movements to industrial area	\$ 1,300,000	\$ 2,600,000	Mar-22	Oct-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111800-20NSW-HV7	NSW	TRANSPORT FOR NSW	Orange City Council	Orange City Council - Southern Feeder Road - Stage 4, Orange	Upgrade 1.3 km of asphalt road from Anson Street to Shiralee Road	\$ 2,000,000	\$ 9,112,000	Dec-22	Dec-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111795-20NSW-HV7	NSW	TRANSPORT FOR NSW	Clarence Valley Council	Clarence Valley Council - Armidale Road upgrade, Clouds Creek	Safety upgrades, curve realignments, slow vehicle turnout and strengthening	\$ 1,280,000	\$ 2,679,560	Mar-21	May-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111794-20NSW-HV7	NSW	TRANSPORT FOR NSW	Clarence Valley Council	Clarence Valley Council - Townsend Industrial Estate upgrade	Pavement strengthening, shoulder widening and drainage improvements to increase HV productivity	\$ 980,540	\$ 1,964,077	Jul-21	Nov-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111791-20NSW-HV7	NSW	TRANSPORT FOR NSW	Gunnedah Shire Council	Gunnedah Shire Council - Kelvin Road upgrade, Kelvin	Upgrading and sealing the remaining 11.6km unsealed section of Kelvin Road between Gunnedah and Rangari Road (Regional Road MR357)	\$ 2,000,000	\$ 5,404,545	May-21	Feb-24	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111782-20NSW-HV7	NSW	TRANSPORT FOR NSW	Tamworth Regional Council	Tamworth Regional Council - Moonbi to Hallsville road upgrade, Moore Creek	Project involves the widening of Moonbi Gap Road, Upper Moore Creek Road, Davidsons Lane. Also included in the works are line marking, improved road shoulders, replacement of causeways with major culverts, improved horizontal and vertical alignments. Intersection upgrades will also be undertaken at each intersection along these roads and also at each end of the project (i.e. intersections of Moonbi Gap Road / New England Highway and Davidsons Lane / Manilla Road. These works will allow improved freight and passenger usage of the route in a safer and more efficient manner.	\$ 2,000,000	\$ 4,005,289	Jun-22	Nov-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111781-20NSW-HV7	NSW	TRANSPORT FOR NSW	Gwydir Shire Council	Gwydir Shire Council - IB Bore Road upgrade, North Star	Pavement upgrade and sealing of approximately 20km of IB Bore Road, North Star	\$ 2,000,000	\$ 10,744,410	Feb-23	Sep-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111766-20NSW-HV7	NSW	TRANSPORT FOR NSW	Lachlan Council	Lachlan Council - Henry Parkes Way upgrade, Condobolin	Upgrade of two intersections, pavement strengthening and safety improvement	\$ 258,000	\$ 568,120	Dec-21	Apr-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111750-20NSW-HV7	NSW	TRANSPORT FOR NSW	Dubbo Regional Council	Dubbo Regional Council - Boothnba Road upgrade, Dubbo	Realignment and widening of Boothnba Road at the intersection with the Dubbo Regional Livestock Markets to enable safer access for larger vehicles.	\$ 2,000,000	\$ 7,960,746	Jun-21	Mar-23	Completed	Road Enhancement

Heavy Vehicle Program R7 - Council	111745-20NSW-HV7	NSW	TRANSPORT FOR NSW	Lismore City Council	Lismore City Council - Oliver Avenue Link Road upgrade, Goonellabah	Upgrades will open up the Goonellabah Industrial Precinct and cater for greater sweep paths and eliminate u-turn and right-turn movements on Bruxner Highway. This project will improve heavy vehicle movement in and out of Lismore.	\$ 2,000,000	\$ 12,100,000	Sep-21	Sep-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111741-20NSW-HV7	NSW	TRANSPORT FOR NSW	Berrigan Shire Council	Berrigan Shire Council - Finley Saleyards upgrade, Finley	Upgrading livestock loading and unloading facilities at Finley Saleyards to improve safety and productivity	\$ 281,500	\$ 563,000	Jul-21	Oct-24	Under Construction	Other
Heavy Vehicle Program R7 - Council	111740-20NSW-HV7	NSW	TRANSPORT FOR NSW	Walgett Shire Council	Walgett Shire Council - Come By Chance Road Segment III upgrade, Pilliga	Reconstruction and sealing, including construction of side-tracks for detours during construction	\$ 1,050,000	\$ 4,693,000	Jun-22	Aug-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111739-20NSW-HV7	NSW	TRANSPORT FOR NSW	Walgett Shire Council	Walgett Shire Council - Come By Chance Road Segment II upgrade, Come By Chance	Reconstruction and sealing, including construction of side-tracks for detours during construction	\$ 2,000,000	\$ 4,668,000	Jun-22	Dec-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111738-20NSW-HV7	NSW	TRANSPORT FOR NSW	Walgett Shire Council	Walgett Shire Council - Come By Chance Road Segment I upgrade, Come By Chance	Reconstruction and sealing, including construction of side-tracks for detours during construction	\$ 2,000,000	\$ 4,668,000	Jun-22	Dec-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111737-20NSW-HV7	NSW	TRANSPORT FOR NSW	Forbes Shire Council	Forbes Shire Council - Mount Tullabung Road - Stage 2, Warroo	Widening of stage 2 of Mount Tullabung Road 15.9 to 18.2 km	\$ 448,500	\$ 921,961	Oct-21	Jun-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111736-20NSW-HV7	NSW	TRANSPORT FOR NSW	Forbes Shire Council	Forbes Shire Council - Mount Tullabung Road - Stage 1, Warroo	Widening of stage 1 of Mount Tullabung Road 8.9 to 10.1 km	\$ 234,000	\$ 502,000	Sep-21	Sep-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111734-20NSW-HV7	NSW	TRANSPORT FOR NSW	Northern Beaches Council	Northern Beaches Council - South Creek Road and Campbell Parade roundabout upgrade, Cromer	Modification to existing layout of the roundabout for safe manoeuvring of heavy vehicles and improve pedestrian safety	\$ 59,400	\$ 118,800	Apr-21	May-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111723-20NSW-HV7	NSW	TRANSPORT FOR NSW	Parkes Shire Council	Parkes Shire Council - Parkes Shire north south freight link - Stage 3, Yarrabandai	Upgrade and widen 3km of pavement to provide a 7.5m seal, widen a number of culverts and realign a major intersection to meet current intersection standards.	\$ 584,980	\$ 1,597,284	Jun-24	Jul-24	In Planning	Road Enhancement
Heavy Vehicle Program R7 - Council	111722-20NSW-HV7	NSW	TRANSPORT FOR NSW	Parkes Shire Council	Parkes Shire Council - Parkes Shire north south freight link - Stage 2, Albert	Upgrade and widen 14.1km of narrow seal with 6 culverts replaced and 3.5km of wire safety barrier installed as well as the intersection onto the Peak Hill Road to provide a safe and accessible road for HPV vehicles along this strategic freight route, linking Lachlan, Parkes and Forbes shires.	\$ 2,000,000	\$ 7,354,228	Nov-22	Jun-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111721-20NSW-HV7	NSW	TRANSPORT FOR NSW	Parkes Shire Council	Parkes Shire Council - Parkes Shire north south freight link - Stage 1, Yarrabandai	Widen and seal 6km of deficient pavement, realign and upgrade two major intersections with safety improvements, culvert upgrades and safety wire barriers installed on steep embankments to provide Stage 1 of the final works to complete this vital freight link that can provide AB Triple access through the Shire and beyond.	\$ 2,000,000	\$ 6,135,868	Dec-21	Nov-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111720-20NSW-HV7	NSW	TRANSPORT FOR NSW	Greater Hume Shire Council	Greater Hume Shire Council - Culcairn Holbrook Road upgrade, Morven	1.9km reconstruction	\$ 677,526	\$ 1,355,052	Nov-21	Mar-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111719-20NSW-HV7	NSW	TRANSPORT FOR NSW	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Peelwood Road upgrade, Limerick	Reconstruction and sealing of 3km of Peelwood Road from 20.5km to 23.5km	\$ 432,700	\$ 1,970,800	Mar-22	May-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111718-20NSW-HV7	NSW	TRANSPORT FOR NSW	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Wheeo Road upgrade, Grabben Gullen	Reconstruction and sealing of 5km of Wheel Road from the intersection of Hawthorne Tree Road to Wheeo Road.	\$ 573,288	\$ 2,633,150	Oct-22	Mar-24	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111717-20NSW-HV7	NSW	TRANSPORT FOR NSW	Maitland City Council	Maitland City Council - Paterson and Dunmore Road intersection upgrade, Bolwarra Heights	Safety improvement of Paterson Road intersection with Dunmore Road, Bolwarra Heights. The scope of works involve earthwork to widen pavement and shoulder, clean out of culverts, incorporate new gravel, reconstruct the intersection road pavement with 14mm bitumen seal including line and sign marking.	\$ 706,000	\$ 2,464,074	Feb-22	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111716-20NSW-HV7	NSW	TRANSPORT FOR NSW	Maitland City Council	Maitland City Council - Allandale Road upgrade, Allandale	Allandale Road safety reconstruction work from the Rail Underpass to start of new work pass house number 102, Allandale (1270m long). The scope of works involve earthwork to widen the pavement and shoulder, clean out of culverts, extend existing drainage and install subsoil, incorporate new gravel, reconstruct road pavement with 14mm bitumen seal including line and sign marking.	\$ 1,129,500	\$ 3,682,643	Jun-21	Apr-22	Completed	Road Enhancement

Heavy Vehicle Program R7 - Council	111715-20NSW-HV7	NSW	TRANSPORT FOR NSW	Maitland City Council	Maitland City Council - Woodberry Road upgrade, Millers Forest	Safety reconstruction of severely damaged 1300m section of Woodberry Road from Alnwick Road to Raymond Terrace Road, Millers Forest. The scope of works involve earthwork to widen pavement and shoulder, clean out of culverts and incorporate new gravel, reconstruct road pavement with 14mm bitumen seal including line and sign marking.	\$ 658,000	\$ 3,062,137	Apr-21	Oct-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111714-20NSW-HV7	NSW	TRANSPORT FOR NSW	Wollondilly Shire Council	Wollondilly Shire Council - Silverdale Road Truck Rest upgrade, Wallacia	To widen the 600m of road from the bridge, upgrade the intersection of Bent's Basin Road and formalise the truck parking/layby area to the west of the intersection.	\$ 643,087	\$ 1,296,634	Jan-22	Jul-23	Completed	Parking and Decoupling bay
Heavy Vehicle Program R7 - Council	111707-20NSW-HV7	NSW	TRANSPORT FOR NSW	Kyogle Council	Kyogle Council - Clarence Way upgrade, Muli Muli	Upgrade of 9.75km of Main Road 361 Clarence Way between the villages of Woodenbong and Urbenville.	\$ 2,000,000	\$ 10,376,104	Sep-21	Jun-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - State	111501-20NSW-HV7	NSW	TRANSPORT FOR NSW	Bourke Shire Council	Transport for NSW - Mitchell Highway upgrade - Bourke to Nyngan, Byrock	The project will widen the Mitchell Highway at various sections between Bourke and Nyngan (approx 15 kms of widening).	\$ 2,500,000	\$ 5,000,000	Nov-21	May-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - State	111500-20NSW-HV7	NSW	TRANSPORT FOR NSW	Tamworth Regional Council	Transport for NSW - Oxley Highway and Goddard Lane intersection upgrade, Westdale	This project will upgrade the Goddard Lane intersection to provide an acceleration lane for westbound HVs leaving Goddard Lane and also widening the section of the Oxley Highway to provide a 12.4m formation.	\$ 1,800,000	\$ 3,600,000	Jul-21	Oct-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099071-18NSW-HVS	NSW	Roads and Maritime Services	Griffith City Council	Kidman Way - Intersection upgrade at Jack McWilliam Drive, Hanwood	Upgrade of the intersections of Kidman Way, Jack McWilliam Road and McGann Road at Hannwood, will improve access and safety for high productivity vehicles.	\$ 202,500	\$ 3,615,044	Jan-22	Nov-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099070-18NSW-HVS	NSW	Roads and Maritime Services	Snowy Valleys Council	Snowy Mountains Highway, Adelong - Construct overtaking lane.	The construction of a passing lane on the Snowy Mountains Highway west of Adelong, will increase road safety and freight efficiency for high productivity vehicles. An additional pavement construction will facilitate a right hand turn treatment into Sandy Gully Road with the installation of 600 metres of new safety barriers and upgrade drainage works.	\$ 1,300,000	\$ 2,600,000	Nov-19	Feb-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099069-18NSW-HVS	NSW	Roads and Maritime Services	Narrabri Shire Council	Kamilaroi Highway - Narrow culvert upgrade between Boggabri and Narrabri	Widening of three high risk culverts on the Kamilaroi Highway between Boggabri and Narrabri. The project will improve access and increase productivity for heavy vehicles through reduced fuel costs and travel time.	\$ 662,500	\$ 1,325,397	Apr-19	Aug-19	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099067-18NSW-HVS	NSW	Roads and Maritime Services	Wollongong City Council	Springhill and Five Islands Road, Cringila - Intersection capacity upgrade	The upgrade of the intersection at Springhill and Five Islands Road, Cringila will provide an additional third right turn lane. This will increase the efficiency and capacity for heavy vehicles turning right.	\$ 2,250,000	\$ 5,568,000	Jun-19	Mar-23	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099038-18NSW-HVC	NSW	Roads and Maritime Services	Canterbury-Bankstown Council	Canterbury-Bankstown Council - Wolumba Street and Boundary Road, Chester Hill road widening project	The widening of 130m section of Road on Wolumba Street and Boundary Road, Chester Hill.	\$ 401,000	\$ 802,708	May-22	Dec-22	Completed	Road Upgrade
Heavy Vehicle Program R6 - Council	099035-18NSW-HVC	NSW	Roads and Maritime Services	Murrumbidgee Council	Murrumbidgee Council - Bencubbin Avenue, Coleambally - Strengthen, widen and construct heavy vehicle parking lanes	Road Pavement upgrade and widening. Transport pull over bays. Bencubbin Avenue, Coleambally.	\$ 626,000	\$ 3,047,450	Feb-21	Apr-23	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - Council	099034-18NSW-HVC	NSW	Roads and Maritime Services	Narrandera Shire Council	Narrandera Shire Council - Kamrah Road Sight Distance and Pavement Improvement	The realigning and widening of 1km of Kamrah Road at Narrandera, will increase the sight distances and improve access for B-double road trains.	\$ 217,000	\$ 570,142	Sep-20	Apr-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099026-18NSW-HVC	NSW	Roads and Maritime Services	Mid-Coast Council	Mid-Coast Council - The Bucketts Way Upgrade	Mid-Coast Council will reconstruct 12.65km of priority sections along the Bucketts Way, which have been identified as Stage 1 projects in The Bucketts Way Route Access Strategy Upgrade Program.	\$ 5,000,000	\$ 19,142,000	May-19	Dec-22	Completed	Road Upgrade
Heavy Vehicle Program R6 - Council	099021-18NSW-HVC	NSW	Roads and Maritime Services	Tamworth Regional Council	Tamworth Regional Council - Five-Leg Roundabout - Oxley Highway	Construction of five-leg roundabout and associated works at intersection of Oxley Highway (SH9), New Winton Road and Country Road and realignment of New Winton Road	\$ 4,532,000	\$ 11,971,370	Jul-20	Dec-22	Completed	Road Upgrade

Heavy Vehicle Program R6 - Council	099018-18NSW-HVC	NSW	Roads and Maritime Services	Orange City Council	Orange City Council - South Orange Economic Development Corridor stage 3	The project forms stage 3 of Council's Southern Feeder Road and is part of a larger orbital concept for the City of Orange. Works will include structural and geometric improvements of 2,200 metres of the existing Dairy Creek and Blowes Road and result in safety and travel efficiency improvements through widening of existing carriageway, intersection upgrading and realignment.	\$ 3,000,000	\$ 7,944,416	Oct-20	Mar-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099017-18NSW-HVC	NSW	Roads and Maritime Services	Orange City Council	Orange City Council - South Orange Economic Development Corridor Stage 2	The construction of 720m of a new dual carriageway and a 23m single span four lane bridge over the railway corridor at Dairy Creek and Blowes Roads in Orange. The project will remove a railway level crossing, improve safety and increase productivity, and provide an alternate and more direct route for heavy vehicles to the industrial area and the Mitchell Highway.	\$ 3,454,000	\$ 18,430,000	Jan-19	Sep-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099014-18NSW-HVC	NSW	Roads and Maritime Services	Parkes Shire Council	Parkes Shire Council - Rehabilitate and Widen MR350 The Bogan Way, Parkes	The project will rehabilitate and widen 6.2km of The Bogan Way, Parkes to a 7 metre seal and undertake 2km of shoulder reconstruction.	\$ 860,000	\$ 1,870,000	Jan-19	Feb-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099006-18NSW-HVC	NSW	Roads and Maritime Services	Lockhart Shire Council	Lockhart Shire Council - HML Connectivity Bridges Package Stage 2	The project will strengthen and raise two culvert systems, seal a heavy vehicle bypass, and replace two causeways with culverts to correct vertical alignment issues. These works will allow for safer and more productive heavy vehicle access and will increase load limits on the network to HML.	\$ 443,144	\$ 1,325,191	Jan-19	Nov-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099004-18NSW-HVC	NSW	Roads and Maritime Services	Federation Council	Federation Council - Drummond Street, Boree Creek Road, Richmond Street, Boree Creek - Strengthen and Widen	The reconstruction, realignment and widening of 1.2km of Drummond Street and 3.1km of Boree Creek Road and Richmond Street.	\$ 640,000	\$ 1,330,000	Sep-18	Aug-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099000-18NSW-HVC	NSW	TRANSPORT FOR NSW	Walgett Shire Council	Walgett Shire Council - Come By Chance Road, Come By Chance - Seal	Walgett Shire Council - Come By Chance Road, Come By Chance - sealing and drainage improvements on Come By Chance Road to improve safety and provide all weather access for heavy vehicles.	\$ 1,200,000	\$ 2,824,787	Apr-19	Jul-19	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098999-18NSW-HVC	NSW	TRANSPORT FOR NSW	Walgett Shire Council	Walgett Shire Council - widen and seal Gundabloui Road, Collarenebri	The project will widen and seal 10.8km of Gundabloui Road between Collarenebri and Mungindi. The upgrade will increase reliability for heavy vehicles transporting freight during wet weather and improve access to the bulk storage site.	\$ 1,200,000	\$ 3,256,318	May-19	Dec-19	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098996-18NSW-HVC	NSW	Roads and Maritime Services	Greater Hume Shire Council	Greater Hume Shire Council - Henty Rail Crossing Relocation Project	Relocation of existing rail crossing "Willams Crossing" 850m north of existing crossing and construction of associated roadworks to provide a fully functional B Double accessible crossing.	\$ 3,978,280	\$ 7,956,561	May-20	Sep-21	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098995-18NSW-HVC	NSW	Roads and Maritime Services	Gunnedah Shire Council	Gunnedah Shire Council - strengthen and seal Bloomfield Street, Gunnedah.	Strengthen and seal Bloomfield Street, Gunnedah	\$ 2,000,000	\$ 4,000,000	Jul-19	Sep-19	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098994-18NSW-HVC	NSW	Roads and Maritime Services	Gunnedah Shire Council	Gunnedah Shire Council - Reconstruct and seal Grain Valley Way, Gunnedah	Gunnedah Shire Council - reconstruct and seal Grain Valley Road and upgrade six unsealed floodways to concrete	\$ 3,576,570	\$ 7,617,630	Feb-20	May-21	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098993-18NSW-HVC	NSW	Roads and Maritime Services	Hilltops Council	Hilltops Council - Galong Road pavement upgrade	Strengthening and sealing works on sections of Galong Road that will enable B Double access	\$ 2,392,381	\$ 4,984,762	Jun-20	Feb-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098992-18NSW-HVC	NSW	Roads and Maritime Services	Hilltops Council	Hilltops Council - Milvale Road B Double uncoupling bays and rest area	Construction of a B Double uncoupling bays and rest area.	\$ 907,909	\$ 2,149,488	Nov-20	Aug-22	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - Council	098991-18NSW-HVC	NSW	Roads and Maritime Services	Hilltops Council	Hilltops Council - Bundarbo Bridge replacement	Replacement of Bundarbo bridge at Jugiong, to allow HML vehicle access.	\$ 4,672,537	\$ 4,077,758	Oct-21	Dec-23	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098990-18NSW-HVC	NSW	Roads and Maritime Services	Cobar Shire Council	Cobar Shire Council - Grain Road, Euabalong - strengthen and seal	Cobar Shire Council will strengthen and seal 12km of Grain Road at Euabalong. The upgrade will increase heavy vehicle productivity, provide all-weather access and improve safety.	\$ 1,000,000	\$ 2,350,000	Oct-18	Jun-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098986-18NSW-HVC	NSW	Roads and Maritime Services	Murray River Council	Murray River Council - Deniliquin Barham Road Widening	The widening and strengthening of 21.8km of Deniliquin Barham Road between Deniliquin and Barham, will increase heavy vehicle access to the rice mill and grain storage facilities.	\$ 1,547,864	\$ 6,191,455	Jan-19	Jul-21	Completed	Road Enhancement

Heavy Vehicle Program R6 - Council	098985-18NSW-HVC	NSW	Roads and Maritime Services	Brewarrina Shire Council	Brewarrina Shire Council - Goodooga Road Upgrade	The sealing of 96km of Goodooga Road and the replacement of two bridges between Brewarrina and Hebel, will reduce travel time and transport costs for heavy vehicles.	\$ 5,000,000	\$ 28,002,000	Sep-19	Jan-22	Completed	Road Upgrade
Heavy Vehicle Program R5 - Council	091645-16NSW-HV5	NSW	Roads and Maritime Services	Gwydir Shire Council	Gwydir Shire Council - Warialda high Productivity Vehicle Route	Construction of a new heavy vehicle route around Warialda from Warialda Road to the Gwydir Highway.	\$ 3,498,350	\$ 8,110,000	Feb-18	May-22	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	063323-15NSW-HV5	NSW	Roads and Maritime Services	Brewarrina Shire Council	Kamilaroi Highway Widening of Narrow Culverts	Widening of two narrow culverts located on the Kamilaroi Highway.	\$ 351,108	\$ 702,256	Apr-17	Sep-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	063322-15NSW-HV5	NSW	Roads and Maritime Services	Wollondilly Shire Council	Picton Road Rest Area Acceleration Lanes	To provide acceleration lanes on Picton Road, one eastbound and one west bound, which consider vehicles up to 30m long.	\$ 2,279,750	\$ 4,908,800	Oct-17	Dec-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	063321-15NSW-HV5	NSW	Roads and Maritime Services	Cowra Shire Council	HW6 Greenthorpe - Bumbaldry Road Intersection Upgrade	Upgrade of the intersection of HW6 (Mid-Western Highway) and Greenthorpe-Bumbaldry Road to accommodate B-Double movements and improve safety.	\$ 650,000	\$ 1,363,475	Mar-19	Jun-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	063320-15NSW-HV5	NSW	Roads and Maritime Services	Griffith City Council	Burley Griffin Way - Yoogali Intersection Widening	Widen Intersection of Irrigation Way and Burley Griffin Way at Yoogali, Griffith.	\$ 4,400,000	\$ 8,800,000	Aug-19	Nov-20	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063319-15NSW-HV5	NSW	Roads and Maritime Services	Lockhart Shire Council	Lockhart Shire Council - Urana Lockhart Road Causeway Upgrade	Replace existing aged culverts to Higher Mass Limit (HML); replace existing old concrete causeways with new culverts to HML; reconstruct 620m of pavement to suit new culverts and to HML.	\$ 660,000	\$ 1,325,512	Jan-17	Oct-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063318-15NSW-HV5	NSW	Roads and Maritime Services	Parkes Shire Council	Parkes Shire Council - Upgrade Middle Trundle Road	To undertake further upgrades to Middle Trundle Road to include the widening and seal of a further 5 kilometres of the remaining 17 kilometres of unsealed road.	\$ 274,753	\$ 824,013	Sep-17	Mar-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063317-15NSW-HV5	NSW	Roads and Maritime Services	Cobar Shire Council	Cobar Shire Council - Truck Wash Bay	To construct a truck wash at the Cobar Shire Works Depot to reduce heavy vehicle operating costs, improve load carrying capacity (HV productivity) and reduce travel distances or travel times.	\$ 125,000	\$ 696,655	Jun-20	Feb-23	Completed	Other
Heavy Vehicle Program R5 - Council	063316-15NSW-HV5	NSW	Roads and Maritime Services	Upper Lachlan Shire Council	Upper Lachlan Shire Council - Realignment of the Devil's Elbow Corner MR52	Realignment of Hair Pin Bend on freight route between Crookwell and the Hume Highway.	\$ 266,546	\$ 886,408	Sep-17	May-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063315-15NSW-HV5	NSW	Roads and Maritime Services	Weddin Shire Council	Weddin Shire Council - Newell to Werrinya Heavy Vehicle Road Upgrade	Widening and strengthening Bewleys Road and Lows Road	\$ 762,136	\$ 1,905,341	Feb-18	Jun-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063314-15NSW-HV5	NSW	Roads and Maritime Services	Hilltops Council	Hilltops Council - Murringo Road Widening and Pavement Repair	Repair and upgrade pavement for HPV along Murringo Road.	\$ 521,000	\$ 1,042,000	Oct-16	Sep-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063313-15NSW-HV5	NSW	Roads and Maritime Services	Liverpool Plains Shire Council, Upper Hunter Shire Council	Upper Hunter Shire Council and Liverpool Plains Shire Council - MR358 Upgrade Project	Collaborative project between Upper Hunter Shire Council and Liverpool Plains Shire Council to upgrade MR358 (Merriwa to Willow Tree Road) tonnage limit and safety concerns. Including widening and sealing of road.	\$ 5,452,000	\$ 12,162,000	May-17	Dec-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063312-15NSW-HV5	NSW	Roads and Maritime Services	Griffith City Council	Griffith Shire Council - Griffith Heavy Vehicle Bypass Stage 2	Construct roundabout on Kidman Way (MR321) and Thorne Road.	\$ 800,000	\$ 2,782,348	May-17	Apr-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063311-15NSW-HV5	NSW	Roads and Maritime Services	Federation Council	Urana Shire Council - Federation Way Freight Link	Reconstruct, upgrade and widen 4.5 kilometres of Federation Way to provide two 3.5m wide lanes, 0.5m shoulders and a higher grade pavement able to carry HPVs.	\$ 791,189	\$ 1,631,318	Jan-17	Apr-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063310-15NSW-HV5	NSW	Roads and Maritime Services	Orange City Council	Orange City Council - Clergate Road Upgrade	Widening and strengthening of existing pavement, Intersection upgrades and provision of a median right turn lane.	\$ 1,423,161	\$ 2,846,322	Feb-17	Oct-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063309-15NSW-HV5	NSW	Roads and Maritime Services	Snowy Valleys Council	Tumbarumba Shire Council - Clarkes Hill Safety and Productivity Improvement Project	Widen a steep narrow section of Tooma Road and "Clarkes Hill", which is a key freight route and infrastructure link.	\$ 1,535,792	\$ 4,044,834	May-17	Jun-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063307-15NSW-HV5	NSW	Roads and Maritime Services	Blayney Shire Council	Blayney Shire Council - Browns Creek Heavy Vehicle Upgrade	Pavement strengthening, widening and minor realignment of Browns Creek Rd.	\$ 1,500,000	\$ 3,502,550	Nov-16	Aug-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063306-15NSW-HV5	NSW	Roads and Maritime Services	Narrandera Shire Council	Narrandera Shire Council - Barellan Sandy Creek Road Upgrade	Barellan Sandy Creek Road Upgrade - strengthening the pavement and reseal.	\$ 234,400	\$ 470,544	May-17	Apr-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063305-15NSW-HV5	NSW	Roads and Maritime Services	Tamworth Regional Council	Tamworth Regional Council - Appleby Lane Upgrade	Upgrade and seal 5.8km of Appleby Lane and upgrade its associated intersections with Gidley-Appleby Road, and Manilla Road (MR63) to facilitate RAV and HML access.	\$ 1,566,000	\$ 4,326,410	Feb-17	Oct-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063304-15NSW-HV5	NSW	Roads and Maritime Services	Lockhart Shire Council	Lockhart Shire Council - Grubben Road Upgrade	Upgrade of Grubben Road, including extending all culverts, increasing pavement width and depth, and sealing 11.5km.	\$ 937,500	\$ 1,976,068	Nov-16	May-17	Completed	Road Enhancement

Heavy Vehicle Programme R4 - Council	054588-14NSW-HV4	NSW	Roads and Maritime Services	Hilltops Council	Young Shire Council - Upgrade Milvale Road Stage 2	The project would widen, strengthen and bitumen seal the road shoulder for 15.4km (segment 540 to 600) of Milvale Road to provide 2 x 3.5m lanes and 0.5m sealed shoulders to improve access for heavy vehicles.	\$ 310,000	\$ 851,526	Jun-15	Apr-16	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054587-14NSW-HV4	NSW	Roads and Maritime Services	Tamworth Regional Council	Tamworth RC - Intersections Upgrade Outside Tamworth Regional Livestock Exchange	Upgrade the intersections of Goddard Ln, Phoenix St and the Tamworth Regional Livestock Exchange (TRLX) entry to allow access for B-triples between the TRLX and the Oxley Hwy.	\$ 135,000	\$ 389,104	Sep-15	Nov-15	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054584-14NSW-HV4	NSW	Roads and Maritime Services	Hilltops Council	Young Shire Council - Upgrade Milvale Road Stage 1	The project would widen, strengthen and bitumen seal the road shoulder for 15.4km (segment 420 to 510) of Milvale Road to provide 2 x 3.5m lanes and 0.5m sealed shoulders to improve access for heavy vehicles.	\$ 491,000	\$ 1,370,695	Jun-15	Apr-16	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054583-14NSW-HV4	NSW	Roads and Maritime Services	Wagga Wagga City Council	Wagga City Council - Road upgrade of Byrnes Rd	Upgrade approx. 1.6km of Byrnes Rd, 1.3km of Eunony Bridge Rd and upgrading the Eunony bridge to increase access for HML and CML traffic and projected future freight loads.	\$ 1,026,592	\$ 2,053,183	Mar-16	May-17	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054582-14NSW-HV4	NSW	Roads and Maritime Services	Federation Council	Urana Shire Council - Pavement Rehabilitation of Federation Way, Urana	The project will upgrade four sections of Federation Way south of Bidgeemia Rd so HPVs can travel safely at the speed limit of 100kms/hr between Boree Creek and Oaklands.	\$ 456,000	\$ 914,552	May-15	Jan-16	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054578-14NSW-HV4	NSW	Roads and Maritime Services	Shoalhaven City Council	Shoalhaven Shire Council - Heavy Vehicle Freight Corridor at South Nowra	Upgrade and widen Flinders Road and upgrade Flinders Road and Albatross Road intersections to improve heavy vehicle access.	\$ 2,950,000	\$ 6,350,000	Jan-17	Jun-18	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054576-14NSW-HV4	NSW	Roads and Maritime Services	Parkes Shire Council	Parkes Shire Council - Widen Bogan Way at Gunningbland	Widen 3km of the Bogan Way to 7m seal.	\$ 300,000	\$ 900,000	Sep-15	Mar-16	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054575-14NSW-HV4	NSW	Roads and Maritime Services	Parkes Shire Council	Parkes Shire Council - Widen the Bogan Way between Trundle & Tullamore.	Widen 18km of the Bogan Way to a 7m seal between Trundle and Tullamore.	\$ 600,000	\$ 1,200,000	Oct-15	Apr-17	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054573-14NSW-HV4	NSW	Roads and Maritime Services	Parkes Shire Council	Parkes Shire Council - Upgrade and seal Middle Trundle Road near Trundle	This project will upgrade and seal approximately 4.5km of Middle Trundle Road.	\$ 350,000	\$ 1,460,000	Jan-17	Jun-17	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054572-14NSW-HV4	NSW	Roads and Maritime Services	Parkes Shire Council	Parkes Shire Council - Safety Upgrade-Mugincoble Silos Intersection - Eugowra Rd, Parkes	Construction of a right-turn entry lane into the silos and a left-turn acceleration lane for departing traffic.	\$ 80,000	\$ 277,072	Jul-15	Aug-16	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054570-14NSW-HV4	NSW	Roads and Maritime Services	Narramine Shire Council	Narramine Shire Council - New Rest Area on Mitchell Highway at Trangie	Construct a new truck rest and decoupling area with toilet and shower facilities with a capacity for approximately 20 B-doubles, at an existing commercial, 24/7 fuel and food service centre.	\$ 300,000	\$ 600,000	Aug-17	Mar-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Programme R4 - Council	054569-14NSW-HV4	NSW	Roads and Maritime Services	Moree Plains Shire Council	Moree Plains Shire Council - Widen and seal Croppa Moree Road, Moree	Widen the seal and the formation including two culvert widenings, of 7km of Croppa Moree Road to allow the use of HMV as far south as Dubbo via the Newell Hwy.	\$ 700,000	\$ 1,608,000	Feb-16	Feb-17	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054567-14NSW-HV4	NSW	Roads and Maritime Services	Lachlan Council	Lachlan Shire Council - Reconstruction and widening of Dandaloo Rd, Albert	Reconstruct and widen the seal in failing segments totalling 1.5 kilometres east of Albert toward Shire boundary at Bogan River bridge	\$ 352,692	\$ 859,178	Jan-16	Feb-17	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054566-14NSW-HV4	NSW	Roads and Maritime Services	Gwydir Shire Council	Gwydir SC - Upgrade of Mosquito Creek Road to the Gil Gil Creek Intersection	The project will upgrade 6.0 kilometres of Mosquito Creek Road to the Gil Gil Creek Road intersection	\$ 573,000	\$ 1,698,791	Apr-15	Feb-16	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054551-14NSW-HV4	NSW	Roads and Maritime Services	Greater Hume Shire Council	Greater Hume Shire Council - Reconstruction and widening of Jingellic Road at Yarara Gap, Holbrook	Reconstruction and widening of 2.3 km of Jingellic Road at Yarara Gap to provide access to B Double trucks along the full length of the road from Holbrook to Jingellic.	\$ 1,750,000	\$ 3,611,935	Sep-15	Apr-16	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054550-14NSW-HV4	NSW	Roads and Maritime Services	Forbes Shire Council	Forbes Northern Heavy Vehicle Bypass	Upgrade and realignment of several local roads between Bogan Gare Road and the Newell Highway to improve heavy vehicle access.	\$ 2,100,000	\$ 4,518,879	Apr-15	Dec-17	Completed	Road Enhancement
Heavy Vehicle Programme R4 - State	054539-14NSW-HV4	NSW	Roads and Maritime Services	Tweed Shire Council	New Rest Area - Pacific Hwy - Chinderah	Construct a Highway Service Centre with parking for 25 B-Doubles with 24 hour access to fuel, food and a dedicated truckers lounge that includes showers and restroom facilities. Construction of access and egress ramps, roundabout and bypass lane on Tweed Valley Way.	\$ 3,630,000	\$ 8,009,607	Nov-15	Dec-16	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R4 - State	054537-14NSW-HV4	NSW	Roads and Maritime Services	Moree Plains Shire Council, Bourke Shire Council, Brewarrina Shire Council, Cobar Shire Council, Narrabri Shire Council, Walgett Shire Council	North West NSW Rest Stop Route Signage Strategy	Provision of rest stop signage (to show distance to the next HV rest area) at the major rest areas for the truck drivers along Mitchell Highway, Kidman Way, Kamillaroi Highway and the Gwydir Highway. Includes naming of significant rest areas for easy identification.	\$ 105,586	\$ 211,172	Mar-17	Apr-17	Completed	Road Enhancement

Heavy Vehicle Program R4 - State	054536-14NSW-HV4	NSW	Roads and Maritime Services	Muswellbrook Shire Council, Upper Hunter Shire Council, Warrumbungle Shire Council	HV Safety and Productivity Package - Golden Hwy – Belford to Dubbo Improvements	The upgrade of the Golden Highway between Belford and Dubbo.	\$ 23,795,000	\$ 47,640,000	Mar-17	Sep-24	Under Construction	Road Enhancement
Heavy Vehicle Program R4 - State	054535-14NSW-HV4	NSW	Roads and Maritime Services	Georges River Council, Bayside Council	Enforcement Bays - Port Botany and Western Sydney	Construction of HV enforcement sites on Foreshore Rd, Port Botany and HV inspection bay at Wallgrove Rd, Eastern Creek and Reconciliation Rd, Pemulwuy.	\$ 7,500,000	\$ 15,000,000	TBD	TBD	In Planning	Rest Areas (new or upgrade)
Heavy Vehicle Program R4 - State	054534-14NSW-HV4	NSW	Roads and Maritime Services	Moree Plains Shire Council, Bourke Shire Council, Brewarrina Shire Council, Cobar Shire Council, Narrabri Shire Council, Walgett Shire Council	North West NSW Green Reflector Sites	Identify, construct and label green reflector sites on key interstate routes in North West NSW where trucks can safely pull over to check their trucks or to rest. These locations are identified by green reflectors on existing guide posts, with three reflectors, then two and then one immediately before the safe pull off area.	\$ 132,434	\$ 264,868	Feb-17	May-17	Completed	Road Enhancement
Heavy Vehicle Program R4 - State	054533-14NSW-HV4	NSW	Roads and Maritime Services	Albury City Council	Hume Highway Murlo Rest Area	Construct new rest area for 15 B-triples or 20 B-doubles, 2.1 km south of Newtons Road on the Hume Highway north of Albury.	\$ 2,788,613	\$ 5,577,227	Nov-16	Jul-17	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R4 - Council	054532-14NSW-HV4	NSW	Roads and Maritime Services	Edward River Council	Deniliquin Council - Widen Barham Road, Deniliquin	Widen, strengthen, and resurface Barham Road for use of road trains for 2kms from roundabout on Hardinge St to Barham Bridge.	\$ 487,706	\$ 975,413	Feb-16	May-17	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054531-14NSW-HV4	NSW	Roads and Maritime Services	Cootamundra-Gundagai Regional Council	Cootamundra SC - Upgrade and seal Suttons Lane, Cootamundra	Reconstruct and seal the 3.2km unsealed section of Sutton's Lane to allow for a 10 metres formation and 8 metres seal to safely carry the high and heavy vehicle traffic diverted from the Olympic Hwy at Gap Bridge.	\$ 350,000	\$ 893,371	Jul-15	Apr-16	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054530-14NSW-HV4	NSW	Roads and Maritime Services	Cabonne Shire Council	Cabonne Shire Council - Cumnock S's - Banjo Paterson Way upgrade	Upgrade and re-align road to remove the chicane, construct 440m of road and reconstruct the affected property access.	\$ 189,567	\$ 379,134	Jul-15	Jan-16	Completed	Road Enhancement
Heavy Vehicle Program Ongoing – State	118191-21NT-HV8	NT	Northern Territory of Australia	Unincorporated NT	Seal and upgrade the drainage on Marindja Road, Rakula, Northern Territory	Pavement upgrading and sealing of at least 5.5km of Marindja Road and drainage improvements on Marindja Road, Rakula, Northern Territory.	\$ 5,000,000	\$ 6,250,000	Jun-24	Aug-25	In Planning	Road Upgrade
Heavy Vehicle Program R6 - State	099076-18NT-HV5	NT	Northern Territory of Australia	MacDonnell Regional Council	Lasseter Highway, Petermann - Strengthen and Widen	The strengthening and widening of 4.64 kilometres of existing pavement on the Lasseter Highway at Petermann.	\$ 471,517	\$ 943,035	May-20	Oct-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099075-18NT-HV5	NT	Northern Territory of Australia	MacDonnell Regional Council	Carpentaria Highway, Arnold - Pavement Strengthening and Widening	The strengthening and widening of 5.5 kilometres of existing pavement on the Carpentaria Highway between Daly Waters and Harts Break Roadhouse.	\$ 1,721,516	\$ 3,443,032	Apr-20	Dec-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099074-18NT-HV5	NT	Northern Territory of Australia	Victoria Daly Regional Council	Buntine Highway, Top Springs - Inbound Lane - Construct Heavy Vehicle Parking Bay	Construct a new heavy vehicle parking bay on the inbound lane of the Buntine Highway at the Top Springs Roadhouse, Ch.164.92	\$ 220,000	\$ 440,000	Jun-21	Oct-22	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - State	099073-18NT-HV5	NT	Northern Territory of Australia	Roper Gulf Regional Council	Carpentaria Highway, McArthur - Construct Heavy Vehicle Parking Bay	The construction of a new heavy vehicle parking bay on the outbound lane of the Carpentaria Highway at the Harts Break Roadhouse (Ch270.22 km).	\$ 219,156	\$ 438,312	May-20	Aug-20	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	063769-16NT-HV5	NT	Northern Territory of Australia	West Arnhem Regional Council	Plenty Highway - Three New Truck Parking Bays	Construct new truck parking area for three road trains near chainage 280 (outbound), with turning lanes at the access points on the Plenty Highway, to address a gap for heavy vehicles carrying cattle, freight and fuel for communities and cattle stations in the area.	\$ 750,000	\$ 1,500,000	May-21	Oct-22	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	063765-16NT-HV5	NT	Northern Territory of Australia	Alice Springs Town Council	Lasseter Highway - Pavement and Seal Widening	Widen the pavement and seal of approximately 15 km of the Lasseter Highway between chainages 29 & 44 km, and 1.5 km between chainages 56.3 & 57.8 km.	\$ 1,747,699	\$ 3,495,398	Oct-17	Jun-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	063761-16NT-HV5	NT	Northern Territory of Australia	City of Darwin	Darwin Regional Road Train Assembly Area and Heavy Vehicle Checking and Registry Station	This submission is to secure funding to construct low maintenance Road Train Assembly Area with concrete hardstand.	\$ 9,650,000	\$ 19,734,947	Aug-18	Nov-19	Completed	Parking and Decoupling bay
Heavy Vehicle Program R4 - State	054543-14NT-HV4	NT	Northern Territory of Australia	Roper Gulf Regional Council	Roper Highway - Upgrade three Truck Bays/Rest Areas South East of Katherine	Paving upgrade to three Truck Bays/Rest Areas.	\$ 734,340	\$ 1,468,680	Apr-17	Jun-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Programme R4 - State	054541-14NT-HV4	NT	Northern Territory of Australia	Roper Gulf Regional Council	Road Upgrade - Pavement Reconstruction - Carpentaria Highway, South West of Borroloola	Pavement reconstruction of approximately 3.2 kilometres including realignment of steep 'Borroloola jump' up section. One new rest area is not directly related but is eight kilometres away.	\$ 2,150,000	\$ 4,300,000	Mar-16	Nov-16	Completed	Road Enhancement

Heavy Vehicle Program R4 - State	054540-14NT-HV4	NT	Northern Territory of Australia	Barkly Regional Council	Roper Highway Pavement and Seal Widening between 0.0 to 134 kilometres	Pavement and seal widening of approximately 12.6 kilometres, in eight separate locations on crests and curves from a narrow single lane to 8.0 meters wide sealed dual lanes.	\$ 3,100,000	\$ 15,978,952	Jan-16	Aug-18	Completed	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 6 – Council	126265-23QLD-HVP	QLD	Queensland Department of Transport and Main Roads.	Cloncurry Shire Council	Cloncurry Shire Council - Design and Upgrade of Malbon-Selwyn Road, Cloncurry	The project will be undertaken at three locations on Malbon-Selwyn Road, involving the replacement of two existing causeways and the construction of a new causeway. Additionally, the project will encompass the causeway approaches, road furniture and associated signage.	\$ 5,000,000	\$ 6,710,400	Oct-24	May-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 5 – Council	125078-23QLD-HVP	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Road Strengthening and Widening, Fernvale South Productivity Link	Construct a new road segment and seal, widen and strengthen existing roads which together will form an interhighway connecting road along the Fernvale development area southern boundary offering most traffic a 1.92km distance saving compared to longer State-controlled routes while also avoiding Fernvale town centre	\$ 5,000,000	\$ 10,003,000	Sep-24	Aug-26	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 5 – Council	125077-23QLD-HVP	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Road Alignment, Kerry Road, Kerry	The project will upgrade 2.2km of Kerry Road, including road re-alignment, width and pavement strengthening. The project will increase the load limit, providing access to heavy vehicles and improved safety outcomes as well as reduce travel times for surrounding community.	\$ 5,000,000	\$ 9,601,200	Dec-24	Feb-26	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 3 – Council	121292-22QLD-HV9	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council – Oakey Biddeston Road Widening and Intersection Upgrade, Oakey	Widening the seal of a 1.7km section of Oakey Biddeston Road to 8m, and upgrading the adjacent intersection with Oakey Crosshill Road, Oakey.	\$ 1,796,000	\$ 2,245,000	Sep-24	Sep-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 3 – Council	121291-22QLD-HV9	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Bowenville Moola Road upgrade Stage 1a, Bowenville	To widen approximately 2.4 km of the Bowenville Moola Road to upgrade the existing road from an unmarked narrow seal to a seal width of 8.5 metres providing two 3.5m trafficable lanes and 0.75m shoulders.	\$ 2,160,000	\$ 2,700,000	May-24	Jun-25	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing – Council	120645-22QLD-HV8	QLD	Queensland Department of Transport and Main Roads.	Etheridge Shire Council	Etheridge Shire Council - Georgetown Vehicle Wash Down Facility	Design and construct a heavy vehicle wash down facility, including entry and exit roadways, to improve biosecurity by reducing the spread of weeds and seeds.	\$ 600,000	\$ 750,000	May-24	Oct-24	In Planning	Other
Heavy Vehicle Program Ongoing – Council	120644-22QLD-HV8	QLD	Queensland Department of Transport and Main Roads.	Maranoa Regional Council	Maranoa Regional Council - Hoganthulla Road/Mt Moffatt Road Intersection Upgrade, Forestvale	Realignment of the intersection of Hoganthulla Road with the Mt Moffatt Road to improve heavy vehicle movements in a safer and more efficient manner. Project includes improved pavement, sealing, line marking and signage.	\$ 600,000	\$ 750,000	May-24	Feb-25	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing – Council	120643-22QLD-HV8	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council – Parkhurst Industrial Area road and intersection upgrades, Parkhurst	Upgrade existing roads and intersections in the Parkhurst Industrial Area, Rockhampton.	\$ 4,917,600	\$ 6,147,000	Jun-24	Jul-25	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing – Council	120642-22QLD-HV8	QLD	Queensland Department of Transport and Main Roads.	Isaac Regional Council	Isaac Regional Council - Golden Mile Road Rehabilitation, Dysart	Design and construction of pavement rehabilitation works to upgrade substandard sections along 14km of Golden Mile Road.	\$ 1,920,000	\$ 4,040,000	Feb-24	Nov-24	Under Construction	Road Enhancement
Heavy Vehicle Program Ongoing – Council	118211-21QLD-HV8	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Lowood Minden Road (Kisslings Rd section) - widening and strengthening	Widen and strengthen 1.3km of Lowood Minden Road from chainage 8.13km to ch9.45km near the intersection of Kisslings Road to a total 10.0m sealed width	\$ 1,147,363	\$ 1,434,204	Mar-24	May-25	Under Construction	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118210-21QLD-HV8	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Banana Shire Council - Heavy Vehicle Detour Route, Theodore	Road widening, pavement strengthening, asphalt seal, drainage and landscaping to the Heavy Vehicle detour route - Eleventh Avenue, Walloon Street and Partridge Drive, Theodore, QLD.	\$ 1,704,000	\$ 2,130,000	May-24	Jun-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118209-21QLD-HV8	QLD	Queensland Department of Transport and Main Roads.	Mareeba Shire Council	Mareeba Shire Council - Springmount Road Safety Upgrades, Mareeba	The project will extend 3 medium culverts & 6 small culverts between Ch 13.25 & Ch 18.1. It will also provide 1.74km of pavement widening on curves at Springmount Road.	\$ 814,400	\$ 1,276,794	Nov-22	Dec-23	Completed	Road Upgrade
Heavy Vehicle Program R7 - Council	111835-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Longreach Regional Council	Longreach Regional Council - Western Queensland Livestock Exchange, Longreach	Upgrade of HV access, loading and unloading ramps, traffic movement and driver amenities.	\$ 550,770	\$ 957,246	Aug-20	Jul-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111824-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Blackall-Tambo Regional Council	Blackall-Tambo Regional Council - Blackall Saleyards upgrade	Alternative Heavy Vehicle Route	\$ 950,000	\$ 1,900,000	Jan-21	Dec-22	Completed	Road Enhancement

Heavy Vehicle Program R7 - Council	111816-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Gympie Regional Council	Gympie Regional Council - Rammutt Road upgrade, Chatsworth	Widening and strengthening of an existing narrow two lane bitumen road	\$ 486,314	\$ 972,628	Sep-21	Jun-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111815-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Goondiwindi Regional Council	Goondiwindi Regional Council - Inglewood Industrial Estate intersection upgrade	Upgrade the intersection of Tomkins St and Killen St Inglewood to allow safe access for type 1 Road Trains	\$ 52,948	\$ 105,896	Feb-21	Jun-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111814-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Lockyer Valley Regional Council	Lockyer Valley Regional Council - Flagstone Creek Road intersections upgrade, Carpendale	Upgrade the intersection to accommodate heavy vehicles movements in vicinity	\$ 366,593	\$ 733,187	Jul-21	Sep-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111813-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Lockyer Valley Regional Council	Lockyer Valley Regional Council - Gatton Industrial Estate intersection upgrade	Upgrade the intersection to accommodate heavy vehicles movements in vicinity.	\$ 282,949	\$ 666,828	Jun-21	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111812-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Lockyer Valley Regional Council	Lockyer Valley Regional Council - Grantham Scrub and Grantham Winwill Roads intersection upgrade, Winwill	Increase the physical size of the intersection to accommodate swept paths.	\$ 167,220	\$ 792,752	Feb-22	Jul-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111811-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Lockyer Valley Regional Council	Lockyer Valley Regional Council - Flagstone Creek and Lockyer Creek Roads intersection upgrade, Helidon	Upgrade the intersection to accommodate heavy vehicles movements	\$ 375,000	\$ 750,000	Nov-21	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111808-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Maranoa Regional Council	Maranoa Regional Council - Creek Street upgrade, Amby	Heavy vehicle pavement upgrade and 8m wide seal of Creek and Chambers Street section, Amby from Warrego Highway to Springfield Road. Includes curve widening and drainage works at the intersection of Creek and Chambers Street	\$ 157,500	\$ 315,000	TBD	TBD	Not Currently Proceeding	Road Enhancement
Heavy Vehicle Program R7 - Council	111807-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Maranoa Regional Council	Maranoa Regional Council - Roma Saleyards Precinct - Primaries Road Loop Extension	The proponent has requested to be exempt from the tender process for the reasons that the work will contribute to employment within the region.	\$ 675,000	\$ 1,350,000	Mar-23	Aug-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111799-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Isaac Regional Council	Isaac Regional Council - Isaac Rural Rehabilitation Program - Stage 2, Kilcummin	Kenlogan Road: In situ stabilisation of pavement with two-coat sealing and line marking	\$ 117,590	\$ 235,179	Mar-21	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111798-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Isaac Regional Council	Isaac Regional Council - Isaac Rural Rehabilitation Program - Stage 1, Wolfgang	Huntley Road: In situ stabilisation of pavement with two-coat sealing and line marking	\$ 5,527	\$ 11,054	Mar-21	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111797-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Townsville City Council	Townsville City Council - Lansdown Eco-Industrial Precinct upgrade, Calcium	The project integrates both road and rail upgrades at the site location in order to enable increased heavy vehicle movements while also enhancing the long-term strategic opportunities for increasing long-haul and short-haul rail usage. This will be achieved via the construction of one new road and an upgrade to existing road infrastructure.	\$ 2,000,000	\$ 6,993,732	Mar-23	Jan-25	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111796-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Richmond Shire Council	Richmond Shire Council - Richmond Heavy Vehicle Rest Stop	Creation of a heavy vehicle rest stop opposite the only road house in Richmond	\$ 110,879	\$ 221,758	Dec-21	May-22	Completed	Parking and Decoupling bay
Heavy Vehicle Program R7 - Council	111792-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Balonne Shire Council	Balonne Shire Council - Hebel Goodooga Road upgrade, Hebel	Sealing the Hebel Goodooga Road from Hebel to the QLD / NSW border, 6.63kms in length.	\$ 667,460	\$ 1,334,920	Apr-21	Jun-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111785-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Fraser Coast Regional Council	Fraser Coast Regional Council - Hornes Road - Craignish to Cork Roads upgrade, Takura	Project improves access for PBS 3 Axle Truck, 4 Axle Dog Trailer, and 26m B-Doubles improving 'first mile' activity from two quarries	\$ 2,444,942	\$ 3,207,149	Jan-23	Jun-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111784-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Fraser Coast Regional Council	Fraser Coast Regional Council - Craignish Road - Hornes to Karraschs Road upgrade, Craignish	Project improves access to and from Dundowran Road.	\$ 2,377,867	\$ 2,972,334	Jan-23	Jun-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111778-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Hope Vale Aboriginal Shire Council	Hope Vale Aboriginal Shire Council - Heavy Vehicle Bypass of Hope Vale	Through sealing the existing Heavy Vehicle Bypass to FNQROC standards, Council to have an all weather heavy vehicle bypass that aims to redirect heavy traffic currently damaging township roads, and coming into close contact with schools and CBD.	\$ 500,000	\$ 1,050,000	Apr-21	Jun-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111777-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Glenmore Road upgrade, Park Avenue	Pavement widening, strengthening, installation of channelised right turn lanes	\$ 887,250	\$ 1,774,500	Aug-21	Feb-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111776-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Boongary Road upgrade, Kabra	Pavement strengthening to 9m formation, full width seal, minor drainage works	\$ 650,000	\$ 1,301,000	Feb-21	Dec-22	Completed	Road Enhancement

Heavy Vehicle Program R7 - Council	111771-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Kerry Road - Stage 2, Nindooinbah	Upgrade and widen 3 kilometres of Kerry Road from one lane to two lanes to current standards for heavy vehicles.	\$ 2,000,000	\$ 4,911,660	Aug-21	Nov-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111770-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Kerry Road - Stage 1, Kerry	Upgrade and widen 750m of Kerry Road from one lane to two lanes to current standards for heavy vehicles and new two lane concrete bridge to replace single lane, timber bridge.	\$ 2,000,000	\$ 4,315,128	Dec-21	May-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111762-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Oakey Biddeston Road - Stage 1, Oakey	Widening and strengthening of existing 2 lane seal road	\$ 1,024,850	\$ 2,049,700	Mar-22	Oct-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111761-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Bowenville Moola Road - Stage 2, Irvingdale	Upgrading of existing single lane road to 2 lane seal road and intersection improvements	\$ 993,418	\$ 1,986,836	Jul-21	Nov-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111760-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Dalby Nugil Road - Stage 1, Irvingdale	Upgrading of existing single lane road to 2 lane seal road	\$ 1,151,399	\$ 2,302,798	Dec-21	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111754-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Cairns Regional Council	Cairns Regional Council - Links Drive Upgrade, Woree	Rehabilitation of Links Drive and road widening to provide a B-Double vehicle route.	\$ 980,000	\$ 1,960,000	Sep-21	Nov-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111752-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Cloncurry Shire Council	Cloncurry Shire Council - Clean Yards Access Road upgrade, Cloncurry	Approved Upgrade of the Clean Yards Access Road including pavement, sealing and draining works to be varied to upgrades to external walkways to minimise the safety risks of livestock operators using the facilities in all we weather conditions. These works to be funded from savings achieved in the delivery of the project.	\$ 442,783	\$ 885,566	Apr-21	Jun-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111749-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Southern Downs Regional Council	Southern Downs Regional Council - Curtin Road upgrade, Ballandean	Widen Curtin Road (0 – 1.51km), Reconstruct Curtin Road (1.51km to 2.54km)	\$ 1,505,871	\$ 1,884,778	Sep-21	Jun-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111733-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Winton Shire Council	Winton Shire Council - Kennedy Development Road Rest Area upgrade, Corfield	Extend existing Rest Area to allow parking for an additional 8 road-trains. Construction of restroom facilities. Realignment of a private access road to allow for safe entry and egress.	\$ 265,000	\$ 530,000	Jul-22	Mar-24	Completed	Parking and Decoupling bay
Heavy Vehicle Program R7 - Council	111728-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Bundaberg Regional Council	Bundaberg Regional Council - Goodwood and Lucketts Roads - 5 ways intersection upgrade, Doolbi	Goodwood Road/Lucketts Road 5 ways intersection upgrade, Doolbi	\$ 1,040,000	\$ 2,402,000	Mar-22	Oct-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111727-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Lowood Minden Road upgrade, Tarampa	Widening and strengthening Lowood Minden Road to improve regional road safety and productivity	\$ 2,000,000	\$ 5,746,508	Mar-23	Dec-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111726-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Esk Crows Nest Road upgrade, Eskdale	Bitumen seal 4kms of road to improve regional road safety and productivity	\$ 2,000,000	\$ 4,709,038	Sep-22	Oct-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111725-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Tablelands Regional Council	Tablelands Regional Council - Beantree and Barson Roads intersection upgrade, Atherton	Upgrading the intersection by widening the intersection and approaches to improve the safety of heavy vehicles using this intersection to access the Atherton Industrial Estate and b-double route.	\$ 140,350	\$ 280,700	Apr-22	Jun-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111724-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Tablelands Regional Council	Tablelands Regional Council - Beantree Road and Albrecht Street intersection upgrade, Tolga	Upgrading the intersection by widening the intersection and approaches to improve the safety of heavy vehicles using this intersection to access the Atherton Industrial Estate.	\$ 166,421	\$ 332,842	Apr-21	Jun-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111712-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Gold Coast City Council	Gold Coast City Council - Pearson Road intersection upgrade, Yatala	Upgrade of the road to an Industrial Collector standard including provision of a roundabout at the Computer Road intersection.	\$ 2,000,000	\$ 6,854,377	Jan-22	Aug-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111706-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Cassowary Coast Regional Council	Cassowary Coast Regional Council - Cowley Beach Road Culverts upgrade, Lower Cowley	Upgrade several culverts to increase and improve heavy vehicle access via the only road to the beach side community of Cowley Beach.	\$ 436,250	\$ 872,500	Mar-22	Jun-23	Completed	Other
Heavy Vehicle Program R7 – State	111514-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Gladstone Regional Council	Queensland Department of Transport and Main Roads. - State road network heavy vehicle rest area and breakdown pad package	Package of four heavy vehicle rest area/breakdown site upgrades to improve heavy vehicle safety and productivity. Locations include: * Dawson Highway (Gladstone - Biloela): construct heavy vehicle breakdown pad west of Calliope * Capricorn Highway (Alpha - Barcardine): construct Alice River: heavy vehicle rest area * Diamantina Developmental Road (Boulia - Dajarra): Boulia heavy vehicle stopping place upgrade * Burnett Highway (Gayndah - Monto): Mulgildie heavy vehicle stopping place upgrade	\$ 2,500,000	\$ 5,100,000	Apr-23	Sep-24	Under Construction	Parking and Decoupling bay

Heavy Vehicle Program R7 – State	111513-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Goondiwindi Regional Council	Queensland Department of Transport and Main Roads. - Barwon Highway upgrade, Weengallon	Widen approximately 3 kilometres of highway between, chainages 27.9 and 33.7 kilometres, of the Barwon Highway (Talwood - Nindigully) from 6.2 metres to 8.5 metres to improve heavy vehicle safety and productivity.	\$ 2,440,662	\$ 6,589,787	Sep-21	Jun-23	Completed	Road Enhancement
Heavy Vehicle Program R7 – State	111512-20QLD-HV7	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Queensland Department of Transport and Main Roads. - Dawson Highway - Gladstone - Biloela upgrade, Dumgree	Pavement strengthening and widening of remaining narrow 4 kilometres of the Dawson Highway between 86.81 kilometres and 93.38 kilometres, as part of a staged upgrade in access from B-double to Type 1 (PBS Level 3) permitted heavy vehicle access between Biloela and Calliope. Access upgrade requires the construction of a heavy vehicle break down area west of Calliope, included as separate submission. See Attachment 1 - Dawson Highway width deficiency report	\$ 2,500,000	\$ 6,100,000	Jun-22	Sep-23	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099085-18QLD-HVS	QLD	Queensland Department of Transport and Main Roads.	Etheridge Shire Council	Gulf Developmental Road, Routh Creek - Strengthen Routh Creek Bridge	The strengthening of Routh Creek Bridge on the Gulf Developmental Road at Routh Creek.	\$ 600,000	\$ 1,200,012	Aug-20	Jun-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099084-18QLD-HVS	QLD	Queensland Department of Transport and Main Roads.	Etheridge Shire Council	Gulf Developmental Road, Gilbert River - Strengthen Little River Bridge	The strengthening of the Little River Bridge on the Gulf Developmental Road near Gilbert River.	\$ 473,400	\$ 946,800	Dec-19	Aug-21	Completed	Bridge
Heavy Vehicle Program R6 - State	099083-18QLD-HVS	QLD	Queensland Department of Transport and Main Roads.	Gympie Regional Council	Tin Can Bay Road, Toolara Forest - Coondoo Creek Bridge Replacement	The replacement of the existing 7m wide timber bridge with a 9m wide concrete bridge over Coondoo Creek along Tin Can Bay Road.	\$ 5,000,000	\$ 14,821,000	Jun-19	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099082-18QLD-HVS	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	D'Aguilar Highway, Winya - Kilcoy Creek Bridge Replacement	The replacement of the existing 8.5m wide timber bridge with a 12m wide two-lane concrete bridge over the Kilcoy Creek on the D'Aguilar Highway near Winya.	\$ 2,940,000	\$ 6,280,000	Jun-19	May-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099081-18QLD-HVS	QLD	Queensland Department of Transport and Main Roads.	Isaac Regional Council	Peak Downs Highway, Wolfgang - Widen and Seal	The widening of pavement sealing on the Peak Downs Highway from Clermont to Nebo.	\$ 2,947,411	\$ 5,894,823	Nov-20	Mar-22	Completed	Road Upgrade
Heavy Vehicle Program R6 - State	099080-18QLD-HVS	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	New England Highway, Emu Creek - Emu Creek Bridge Replacement	The replacement of the existing timber bridge with a concrete bridge over Emu Creek on the New England Highway.	\$ 3,561,465	\$ 7,122,929	Mar-20	Jul-21	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099079-18QLD-HVS	QLD	Queensland Department of Transport and Main Roads.	Western Downs Regional Council	Jackson-Wandoan Road - Widen Road and Replace Bridge over One Arm Man Creek	The widening of approaches and replacing the existing one-lane timber bridge with a two-lane concrete bridge over One Arm Man Creek on the Jackson-Wandoan Road.	\$ 3,008,934	\$ 6,017,869	Mar-20	Nov-20	Completed	Bridge
Heavy Vehicle Program R6 - State	099078-18QLD-HVS	QLD	Queensland Department of Transport and Main Roads.	Balonne Shire Council	Carnarvon Highway, St George - Widen Road and Upgrade Four Culverts	The widening of road pavement and lengthening of four culverts on the Carnarvon Highway between St George and Surat.	\$ 1,732,945	\$ 3,465,890	Jun-19	Jun-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099077-18QLD-HVS	QLD	Queensland Department of Transport and Main Roads.	Maranoa Regional Council	Carnarvon Highway, Upper Dawson - Widen Road, Upgrade Five Culverts, and Make Geometric Improvements to the Curves	Widening approximately 2.74 kilometres of narrow pavement to 10 metres between chainages 57.1 kilometres and 60.0 kilometres, including the lengthening of five culverts, and make geometric improvements to the curves.	\$ 1,770,830	\$ 3,656,228	Jan-20	Dec-21	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099039-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Banana Shire Council - Biloela Heavy Vehicle Bypass - Dunn Street and Quarrie Road, Biloela - Realign, strengthen and seal	The realignment, strengthening and sealing of Quarrie Road and Dunn Street to form part of a heavy vehicle bypass of the residential and commercial areas of Biloela, reducing the journey time for heavy vehicles.	\$ 570,845	\$ 1,323,313	Mar-19	Jun-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099037-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Redland City Council	Redland City Council - Woodlands Drive, Thornlands - Culvert Upgrade	The upgrading of two culverts along Woodlands Drive at Thornlands.	\$ 105,412	\$ 210,824	Jan-20	Mar-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099036-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Fraser Coast Regional Council	Fraser Coast Regional Council - Aalborg Road, Nikenbah - Construct Heavy Vehicle Parking and Decoupling Bays	The construction of heavy vehicle parking and decoupling bays on Aalborg Road at Nikenbah.	\$ 247,010	\$ 528,754	Jun-19	Jan-20	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - Council	099031-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Cloncurry Shire Council	Cloncurry Shire Council - Ernest Henry Road, Cloncurry - Saleyards Heavy Vehicle Rest Area Upgrade	The upgrade of the heavy vehicle rest area at Cloncurry with shelter, tables, seating and 24hr lighting and widening and upgrading the access road.	\$ 983,000	\$ 1,967,000	Sep-19	Dec-19	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R6 - Council	099028-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Townsville City Council	Townsville City Council - Ingham Road and Enterprise Street, Bohle - Intersection Upgrade	The upgrading of the intersection of Ingham Road and Enterprise Street at Bohle	\$ 2,576,214	\$ 5,152,429	May-19	Dec-19	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099024-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Livingstone Shire Council	Livingstone Shire Council - Paddys Swamp Road and Ingrey Road, Bungundarra - Intersection Upgrade	The upgrading of the intersection of Paddys Swamp Road and Ingrey Road at Bungundarra.	\$ 260,000	\$ 520,000	Oct-19	Apr-20	Completed	Road Enhancement

Heavy Vehicle Program R6 - Council	099023-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Bundaberg Regional Council	Bundaberg Regional Council - Buss Street, Port of Bundaberg - Widen, Realign, Strengthen and Intersection Upgrade	The widening, realignment, strengthening and intersection and drainage upgrades of Buss Street in the Port of Bundaberg.	\$ 2,519,250	\$ 5,038,500	Mar-19	Sep-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099022-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Cassowary Coast Regional Council	Cassowary Coast Regional Council - Ann Road and Dallachy Road, Silky Oak - Intersection Upgrade	The upgrading of the intersection of Ann Road and Dallachy Road at Silky Oak.	\$ 399,042	\$ 798,085	Jun-20	Nov-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099020-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Gap Road, Pittsworth - Heavy Vehicle Decoupling Area Upgrade	The upgrading and sealing of the current gravel heavy vehicle decoupling area between Gap and Mallard Roads in the Pittsworth Industrial Precinct.	\$ 453,000	\$ 906,000	Jun-19	Apr-20	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - Council	099019-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Toowoomba Regional Council	Toowoomba Regional Council - Bowenville-Moola Road, Bowenville - Widen and Strengthen	The widening and strengthening of 3.3km of Bowenville - Moola Road at Bowenville.	\$ 1,417,541	\$ 2,835,082	Nov-19	Sep-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099011-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Gympie Regional Council	Gympie Regional Council - Wadell Road, Gympie - Widen and Strengthen	Upgrade 350m section of Wadell Rd by widening and strengthening pavement, including intersection upgrade.	\$ 372,500	\$ 895,000	Sep-19	Mar-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099007-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim Regional Council - Tarome Road, Tarome - Culvert Upgrade	The upgrade of the Tarome Road culvert in Tarome.	\$ 380,000	\$ 1,205,988	Nov-19	Jun-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099003-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Gold Coast City Council	Gold Coast City Council - Pearson Road and Darlington Drive, Yatala - Intersection Upgrade	The widening of Pearson Road and upgrade of the intersection with Darlington Drive at Yatala	\$ 3,329,500	\$ 7,126,583	May-19	May-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099002-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Isaac Regional Council	Isaac Regional Council - Pasha Road, Moranbah - Floodways Upgrade	The upgrade of eighteen concrete floodways and the construction of an additional drainage structure on Pasha Road in Moranbah.	\$ 922,500	\$ 1,849,522	Jun-19	May-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098998-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Rockhampton Regional Council	Rockhampton Regional Council - Macquarie Street, Gracemere - Widen and Strengthen	Widening and strengthening of Macquarie Street between Foster Street and Douglas Street in Gracemere, including the Macquarie and Douglas Streets intersection	\$ 1,156,000	\$ 3,445,485	Jun-19	Mar-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098987-18QLD-HVC	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Gregors Creek Road, Gregors Creek - Widening and Upgrading	Widening and upgrading of 3.08km of the bitumen seal on Gregors Creek Road at Gregors Creek.	\$ 1,035,300	\$ 2,070,601	May-19	Oct-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	065465-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Boulia Shire Council	Boulia Shire Council - Boulia Truck Stop Area and De-coupling Pad (Urandangie North Road)	Combined de-coupling and rest areas for trucks.	\$ 49,225	\$ 98,450	Apr-17	Dec-17	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	064056-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Maranoa Regional Council	Carnarvon Highway - St George - Surat Pavement Widening	Widen 65.5km of narrow pavement to "PBS 4" standard.	\$ 8,250,000	\$ 16,531,000	Mar-17	Feb-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064050-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Maranoa Regional Council	Carnarvon Highway - North of Injune Pavement Widening	Widen 15.9 kilometres of narrow pavement to "PBS 4" standard.	\$ 6,019,981	\$ 12,039,963	Mar-17	Dec-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063998-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Townsville City Council	Townsville City Council - Upgrade of Intersections and Lanes on Ingham Rd	The completion of intersections along Ingham Road at Weston Street and Webb Drive.	\$ 5,175,469	\$ 10,350,938	Jan-17	Dec-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063977-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Boulia Shire Council	Boulia Shire Council - Truck Stop Areas for Selwyn Road, Boulia	Combined de-coupling and rest areas for trucks.	\$ 49,225	\$ 98,450	Apr-17	Dec-17	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Programme R5 - Council	063976-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Mareeba Shire Council	Mareeba Shire Council - Springmount Road Widening Safety Upgrade	Widen and seal the pavement from 3.7m to 7m of a narrow, winding 1.3km section of the road.	\$ 265,000	\$ 531,592	Nov-16	Feb-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063820-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Bundaberg Regional Council	Bundaberg Regional Council - Kay McDuff Dr Extension & Bundaberg Ring Rd Connection	Road extension and connection with freight network.	\$ 1,242,802	\$ 2,485,607	Dec-16	Jun-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063815-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Somerset Regional Council	Somerset Regional Council - Gregors Creek Road Strengthening and Widening	Widen and strengthen narrow western section of Gregors Creek Road.	\$ 400,000	\$ 841,510	Feb-17	Jan-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063804-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Banana Shire Council	Banana Shire Council - Goovigen Connection Rd - Rehabilitation & Safety Upgrade	Rehabilitate failed pavements & install safety guard rails.	\$ 308,737	\$ 617,475	Feb-17	Aug-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063803-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Boulia Shire Council	Boulia Shire Council - Boulia Truck Stop Area and De-coupling Bay (Coorabulka Rd.)	Combined de-coupling and rest areas for trucks.	\$ 49,225	\$ 98,450	Jun-16	Feb-17	Completed	Parking and Decoupling bay

Heavy Vehicle Program R5 - Council	063786-16QLD-HV5	QLD	Queensland Department of Transport and Main Roads.	Boulia Shire Council	Boulia Shire Council - Boulia Truck Stop and De-coupling Pad (Donohue Highway)	Combined de-coupling and rest areas for trucks.	\$ 49,225	\$ 98,450	Jun-17	Feb-18	Completed	Parking and Decoupling bay
Heavy Vehicle Programme R4 - Council	054581-14QLD-HV4	QLD	Queensland Department of Transport and Main Roads.	Tablelands Regional Council	Tablelands RC - New truckstop at Jonnson Rd, Tumoulin	Construct a new Truckstop Pad of approximately 100 x 40 metres and realign 260 metres of Jonnson Rd to provide a convenient and safer hardstand B-Double parking and uncoupling area to service local and regional freight needs.	\$ 305,000	\$ 610,000	Nov-15	Feb-16	Completed	Parking and Decoupling bay
Heavy Vehicle Programme R4 - Council	054577-14QLD-HV4	QLD	Queensland Department of Transport and Main Roads.	Tablelands Regional Council	Tablelands RC - Road Upgrade of Channel Road, Walkamin	Stage 1 - The upgrade works include construction of a 7.5m widening with seal, realignment, and drainage upgrades along the 1.75 km section to allow safer access for a B-Double route to be the primary link from Hansen Rd to the Kennedy Hwy.	\$ 375,000	\$ 780,200	Aug-15	Feb-16	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054571-14QLD-HV4	QLD	Queensland Department of Transport and Main Roads.	Scenic Rim Regional Council	Scenic Rim RC - Road Upgrade of Sandy Creek Road, Bromelton	Widen and strengthen narrow sections of Sandy Creek Rd to provide improved and safer access for Heavy Vehicles and Higher Mass Limits.	\$ 375,000	\$ 750,000	Jul-15	Dec-15	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054568-14QLD-HV4	QLD	Queensland Department of Transport and Main Roads.	Maranoa Regional Council	Maranoa Regional Council - Non-Livestock Hard Stand Parking Area, East of Roma	Construct a gravel hard stand parking area with 14 truck parking bays for non-livestock heavy vehicles, including type 1 and 2 Road Trains.	\$ 258,000	\$ 567,560	Aug-17	Sep-17	Completed	Parking and Decoupling bay
Heavy Vehicle Programme R4 - Council	054564-14QLD-HV4	QLD	Queensland Department of Transport and Main Roads.	Cairns Regional Council	Cairns Regional Council - Pavement Rehabilitation of Tingira St, Portsmith	Pavement reconstruction to full depth asphalt (rather than 350 millimetres) for a 300 metre section of Tingira Street between Cook and Aumuller Streets.	\$ 229,972	\$ 459,944	Jul-15	Aug-15	Completed	Road Enhancement
Heavy Vehicle Program R4 - State	054544-14QLD-HV4	QLD	Queensland Department of Transport and Main Roads.	Central Highlands Regional Council	Productivity Enhancement Package - Gregory Highway between Emerald and Clermont	Package of 'Productivity Enhancement' works includes four new rest areas, one decoupling area, three overtaking lanes, two culvert replacements, road widening and intersection upgrades on the Gregory Highway to support an increase in access level between Emerald and Clermont to Type 2 road trains	\$ 12,750,000	\$ 25,500,000	Aug-16	Mar-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program Ongoing Tranche 5 - Council	125074-23SA-HVP	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - Road Widening, Argent Road, Kingsford	The upgrade will include the widening of Argent Road (between Sturt Highway and Thiele Highway). The upgrade will also include asphalt treatments at the intersections/industrial accesses, pavement stabilisation and the formation of more suitable swale drains to manage the stormwater runoff.	\$ 576,919	\$ 721,149	Aug-24	Jul-25	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 5 - Council	125073-23SA-HVP	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - Road Widening, Mudla Wirra Road, Kangaroo Flat	The upgrade of Mudla Wirra Road (between Redbanks Road and Currie Road) will include a road widening to a sealed width of 9.0 m and a pavement formation width of 11.0 m. The pavement stabilisation along the entire road section and the formation of suitable swale drains on both edges to manage the stormwater runoff.	\$ 2,710,624	\$ 3,388,280	Jul-24	Feb-25	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 4 - State	121778-22SA-HVP	SA	SA, Department for Infrastructure and Transport	City of Port Lincoln	Porter Street/Lincoln Highway Intersection Upgrade - Port Lincoln	Upgrade of the intersection of key freight routes in Port Lincoln CBD, including the installation of traffic signals, dedicated right hand turn lane, improved drainage, widening and pavement works.	\$ 3,600,000	\$ 4,500,000	Jul-25	May-26	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 3 - Council	121432-22SA-HV9	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - Roseworthy Road Upgrade - Kingsford	Widening and upgrading the seal and shoulders and improving the drainage of a 1.8km section of Roseworthy Road, Kingsford.	\$ 734,004	\$ 917,505	Jan-24	Mar-24	Completed	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 3 - State	121271-22SA-HV9	SA	SA, Department for Infrastructure and Transport	Tatiara District Council	SA, Department for Infrastructure and Transport - Naracoorte Road Upgrade (Shoulder Sealing) - Meatworks Road to Stotts Road	This project involves shoulder sealing approximately 17km of Naracoorte Road (on both sides of the road), between Bordertown and the regionally significant Stott Road (RRD5.6 - 22.5)	\$ 4,320,000	\$ 5,400,000	Jan-24	Sep-24	Under Construction	Road Upgrade
Heavy Vehicle Program Ongoing - State	120649-22SA-HV8	SA	SA, Department for Infrastructure and Transport	Clare & Gilbert Valleys Council	Upgrade of Marrabel Road culvert and Curio Road intersection, Marrabel	Replacement of the Marrabel Road culvert over Light River and upgrading the adjacent Curio Road junction to provide turning lanes suitable for 26m B-double movements.	\$ 5,000,000	\$ 6,300,000	Apr-23	Sep-23	Completed	Road Enhancement
Heavy Vehicle Program Ongoing - State	120648-22SA-HV8	SA	SA, Department for Infrastructure and Transport	Outback Communities Authority	New rest area and an upgrade of existing rest area on the Stuart Highway between Glendambo and Pimba, South Australia	Construction of one new rest area and one rest area upgrade between Glendambo and Pimba, remote South Australia.	\$ 4,000,000	\$ 5,000,000	Jun-24	Oct-24	In Planning	Rest Areas (new or upgrade)
Heavy Vehicle Program Ongoing - Council	120647-22SA-HV8	SA	SA, Department for Infrastructure and Transport	District Council of Loxton Waikerie	District Council of Loxton-Waikerie - Taplan Road Sealing Project	Seal and widen 8 km of Taplan Rd to 7.6m width with 1.5m shoulders, from its intersection with Christie Rd to its intersection with Hondow Rd, including 450m of resealing through the centre of the town of Taplan to enable heavy vehicle use.	\$ 1,056,000	\$ 1,359,751	May-23	Feb-24	Completed	Road Enhancement

Heavy Vehicle Program R7 - Council	111830-20SA-HV7	SA	SA, Department for Infrastructure and Transport	District Council of Loxton Waikerie	District Council of Loxton Waikerie - Taplan Road Livestock and Grain Productivity Project, Woodleigh	Construction and sealing of the full 8km of Taplan Road, enabling its gazettal for B Double HML and PBS Level 2	\$ 906,267	\$ 1,812,534	Mar-21	Oct-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111829-20SA-HV7	SA	SA, Department for Infrastructure and Transport	District Council of Loxton Waikerie	District Council of Loxton Waikerie - Loxton Waikerie Regional Intersection upgrade package	Upgrades to 85 of the district's key intersections will enable gazettal for B Double HML and PBS Level 2 routes which will improve the productivity, safety and accessibility of heavy vehicle operations. It will enable heavier and larger vehicles to access the district, reducing freight costs, particularly for primary producers.	\$ 2,000,000	\$ 4,250,000	Nov-21	Jun-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111827-20SA-HV7	SA	SA, Department for Infrastructure and Transport	District Council of Loxton Waikerie	District Council of Loxton Waikerie - Loxton Waikerie National Highway intersection upgrade package, Paruna	Upgrades to 13 of the district's key intersections will enable gazettal for B Double HML and PBS Level 2 routes which will improve the productivity, safety and accessibility of heavy vehicle operations. It will enable heavier and larger vehicles to access the district, reducing freight costs, particularly for primary producers.	\$ 1,300,000	\$ 2,600,000	Mar-22	Mar-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111826-20SA-HV7	SA	SA, Department for Infrastructure and Transport	Adelaide Plains Council	Adelaide Plains Council - Mallala and Old Port Wakefield Roads roundabout upgrade, Two Wells	The delivery of a large roundabout, catering for PBS Level 3A vehicles, to replace an existing T-Junction limited to B-Double access.	\$ 439,500	\$ 879,000	May-23	Jul-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111789-20SA-HV7	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - Oates, Hatcher and Wilkinson Roads upgrade, Ward Belt	Oates, Hatcher and Wilkinson Road Between Redbanks Road and Two Wells Road.	\$ 1,172,507	\$ 2,345,015	Nov-20	Dec-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111788-20SA-HV7	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - College Road Upgrade, Wasleys	Upgrade College Road Between Cliff Road and Mudla Wirra Road.	\$ 600,000	\$ 1,205,382	Dec-20	Jun-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111787-20SA-HV7	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - East Terrace - Thiele Highway and Perry Road upgrade package, Kapunda	East Terrace between Thiele Hwy and Perry Road including two intersections	\$ 1,900,000	\$ 3,801,484	Aug-21	May-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111753-20SA-HV7	SA	SA, Department for Infrastructure and Transport	Yorke Peninsula Council	Yorke Peninsula Council - Gardner Street and Fowler Terrace upgrades, Price	Widen and reconstruct Gardner Street and Fowler Terrace	\$ 1,928,800	\$ 2,411,000	Oct-22	Jun-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111751-20SA-HV7	SA	SA, Department for Infrastructure and Transport	Town of Gawler	Town of Gawler - Murray Street - Stage 7, Gawler South	The project will improve connection between the DPTI maintained road network of Adelaide Rd and Lyndoch Rd.	\$ 355,063	\$ 1,365,297	Apr-21	Sep-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - State	111511-20SA-HV7	SA	SA, Department for Infrastructure and Transport	District Council of Peterborough	SA, Department for Infrastructure and Transport - Stuart Highway Rest Areas package	Construction of a new Rest Area at Pimba and an upgrade of a Rest Area at Arcoona.	\$ 2,063,000	\$ 4,126,000	Jun-24	Nov-24	In Planning	Parking and Decoupling bay
Heavy Vehicle Program R7 - State	111510-20SA-HV7	SA	SA, Department for Infrastructure and Transport	District Council of Peterborough	SA, Department for Infrastructure and Transport - Petersburg Road upgrade, Ucolta	Shoulder sealing and hazard protection	\$ 1,070,080	\$ 2,140,161	Nov-21	May-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099088-18SA-HVS	SA	SA, Department for Infrastructure and Transport	District Council of Franklin Harbour	Lincoln Highway - Construct One New Rest Area and Upgrade One Existing Rest Area	The construction of a new heavy vehicle rest area and upgrading an existing heavy vehicle rest area along the Lincoln Highway.	\$ 1,425,000	\$ 2,850,000	Mar-20	Apr-21	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R6 - State	099087-18SA-HVS	SA	SA, Department for Infrastructure and Transport	District Council of Elliston	Tod Highway and Birdseye Highway - Widen Curves at Multiple Locations	The widening of the road seal of 20 curves on the Tod Highway and 12 curves on the Birdseye Highway.	\$ 1,450,000	\$ 2,913,471	Sep-19	Feb-21	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099086-18SA-HVS	SA	SA, Department for Infrastructure and Transport	Regional Council of Goyder	Barrier Highway - Construct Two New Rest Areas and Upgrade Three Existing Rest Areas	The construction of two new rest areas and the upgrade of three existing rest areas along the Barrier Highway.	\$ 2,088,347	\$ 4,176,694	Feb-19	Dec-20	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R6 - Council	099030-18SA-HVC	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - Kings Bridge Road, Bagot Well - Strengthen and Seal	The strengthening and sealing of 3.1km of Kings Bridge Road from Marrabel Road to the Thiele Highway	\$ 397,000	\$ 890,943	Feb-19	Aug-19	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099015-18SA-HVC	SA	SA, Department for Infrastructure and Transport	Coorong District Council	Coorong District Council - Kulde Road, Tailern Bend - Widen	The widening of 15.5km of Kulde Road from Station Drive to 9.9km northeast of the railway crossing near Tailern Bend.	\$ 532,000	\$ 1,064,000	Sep-19	Feb-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099013-18SA-HVC	SA	SA, Department for Infrastructure and Transport	The Barossa Council	The Barossa Council - Carrara Hill Road and Stockwell Road, Nuriootpa - Intersection Upgrade	The upgrade of the intersection on the Barossa Freight Route at Carrara Hill Rd and Stockwell Rd near Nuriootpa	\$ 145,509	\$ 291,018	Mar-19	May-19	Completed	Road Enhancement

Heavy Vehicle Program R6 - Council	099001-18SA-HVC	SA	SA, Department for Infrastructure and Transport	Mid Murray Council	Mid Murray Council - Eudunda Road, Dutton - Strengthen and widen	The works to be undertaken for stage 2 from 4350m to 9480m (excluding the Dutton Bridge upgrade works) replicate the works undertaken in stage 1 done 2017/18.	\$ 725,310	\$ 1,611,800	Oct-19	Jan-20	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064226-16SA-HV5	SA	SA, Department for Infrastructure and Transport	District Council of Grant	Riddoch Highway (Penola Road) intersection with Wandilo Forest Road/Ridge Road	Upgrade to the junction of Riddoch Highway (Penola Road) with Forest Road / Ridge Road, including sheltered left and right turn lanes to better cater for traffic, especially B-Doubles, for the safety of all road users.	\$ 674,882	\$ 1,349,764	Feb-18	May-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064129-16SA-HV5	SA	SA, Department for Infrastructure and Transport	Rural City of Murray Bridge	Reedy Creek (Palmer) Road/Wagenknecht Road Intersection	Upgrade the of Reedy Creek Rd and Wagenknecht Rd to allow safe turning for HV's and enable B-Double access.	\$ 50,000	\$ 103,645	Dec-16	Jun-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064094-16SA-HV5	SA	SA, Department for Infrastructure and Transport	Wattle Range Council	Penola - Casterton and Tower Road Intersection	Upgrade the junction of Penola-Casterton Road and Tower Road, as well as shoulder sealing the 2.59 kilometre section of Casterton Road between Tower Road and the SA border with Victoria, to enable use by HML B-Double vehicles and add the route to the RAV network.	\$ 616,227	\$ 1,232,454	Jan-18	Jun-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064076-16SA-HV5	SA	SA, Department for Infrastructure and Transport	Adelaide Plains Council	Mallala Road, Korunye Rail Crossing	Realignment of road approaching rail crossing to address safety issues and open up new route to Restricted Access Vehicles.	\$ 1,413,891	\$ 2,878,849	Dec-17	Jul-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064074-16SA-HV5	SA	SA, Department for Infrastructure and Transport	City of Mount Gambier	Kilsby Road Junctions Upgrades - Mount Gambier	Upgrade to junctions to address safety issues and enable route to be used by 26m B-double HML vehicles.	\$ 675,000	\$ 1,490,859	Feb-18	Jun-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064072-16SA-HV5	SA	SA, Department for Infrastructure and Transport	District Council of Coober Pedy	Construction of 4 Rest Areas on the Stuart Highway	Construct three new rest areas on Stuart Highway at MM084, MM431 and MM521, and upgrade an existing parking bay at MM031 to rest area standard.	\$ 1,600,000	\$ 3,506,740	Feb-18	Aug-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R5 - Council	064067-16SA-HV5	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - East Tce & Perry Road Upgrade, Kapunda	Pavement construction, rehabilitation and sealing of East Tce, Perry Road, to HML B Double standard, including the Perry Road/East Tce intersection.	\$ 950,000	\$ 2,002,184	Oct-16	Jun-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	064063-16SA-HV5	SA	SA, Department for Infrastructure and Transport	Naracoorte Lucindale Council, Wattle Range Council	Naracoorte Lucindale Council/Wattle Range Council - Coles Killanoola Road Reconstruction	Reconstruct 2.5km of unsealed road to sealed road.	\$ 395,500	\$ 844,460	Feb-17	May-17	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054593-14SA-HV4	SA	SA, Department for Infrastructure and Transport	Wattle Range Council	Wattle Range Council - Upgrade and Seal Coles Killanoola Rd, Penola	Upgrade and seal 2.5km of Coles Killanoola Road to a 6.8m wide pavement and 1.6m unsealed shoulders.	\$ 377,000	\$ 763,920	Jul-15	Jul-16	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054592-14SA-HV4	SA	SA, Department for Infrastructure and Transport	Rural City of Murray Bridge	Rural City of Murray Bridge - Road Upgrades of Cypress Terrace, Maurice Rd, Hindmarsh Rd and Old Swanport Rd	Upgrades to reconstruct 6.3km of existing pavements on Cypress Terrace, Maurice Rd, Hindmarsh Rd and Old Swanport Rd and upgrade five intersections along the route to meet B-Double (HML) standards.	\$ 2,462,000	\$ 5,185,030	Aug-16	Feb-17	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054590-14SA-HV4	SA	SA, Department for Infrastructure and Transport	Light Regional Council	Light Regional Council - Hancock and Kidman Rds Upgrades at Kapunda	Widen Hancock Rd and seal Kidman Rd at Kapunda to an 8.6m seal width to allow for Higher Mass Limited - B-doubles.	\$ 475,000	\$ 1,316,028	Jun-15	Jun-16	Completed	Road Enhancement
Heavy Vehicle Program R4 - Council	054589-14SA-HV4	SA	SA, Department for Infrastructure and Transport	Berri Barmera Council	Berri Barmera Council - Battams Rd and Old Sturt Highway, Glossop, SA, Intersection Redesign and Upgrade	Construct left turning slip lane and widen pavements to allow B-doubles a safer turning arc to reduce conflict with other traffic and reduce congestion at peak times.	\$ 100,000	\$ 208,708	Aug-16	Dec-16	Completed	Road Enhancement
Heavy Vehicle Program R4 - State	054545-14SA-HV4	SA	SA, Department for Infrastructure and Transport	Outback Communities Authority	New and Upgraded Rest Areas on the Eyre Hwy (east-west) and the Stuart Hwy (north-south)	Construction of one new and upgrade seven Rest Areas on the Eyre Hwy (east-west) and construct three new Rest Areas on the Stuart Hwy (north-south) to reduce heavy vehicle road crashes by improving driver fatigue management.	\$ 3,185,000	\$ 6,517,000	Sep-15	Jan-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program Ongoing – Council	120633-22TAS-HV8	TAS	Department of State Growth	Dorset Council	Dorset Council – culvert replacement and road improvements at Lone Star Creek, Golconda Road, Golconda	Replace existing culverts with a larger box culvert, realigning the road, installing safety rails and widening and straightening the pavement on Golconda Road, Golconda	\$ 163,350	\$ 448,105	Jan-23	Aug-23	Completed	Road Enhancement
Heavy Vehicle Program Ongoing – State	118190-21TAS-HV8	TAS	Department of State Growth	Meander Valley Council	New Heavy Vehicle Rest Area Bass Highway at Westbury, westbound	Design and construct one new formal Class 2 heavy Vehicle Driver Rest Area on Bass Highway westbound.	\$ 4,804,800	\$ 6,006,000	Oct-24	Apr-25	In Planning	New Rest Area
Heavy Vehicle Program Ongoing – State	118189-21TAS-HV8	TAS	Department of State Growth	Meander Valley Council	New Heavy Vehicle Rest Area Bass Highway at Westbury, eastbound	Design and construct one new formal Class 2 heavy Vehicle Driver Rest Area on Bass Highway eastbound.	\$ 4,804,800	\$ 6,006,000	Oct-24	Apr-25	In Planning	New Rest Area
Heavy Vehicle Program Ongoing – State	118188-21TAS-HV8	TAS	Department of State Growth	West Coast Council, Launceston City Council, Meander Valley Council	Heavy Vehicle Rest Area Package: Kings Meadows, Forest Farm and Fossey River	Construct three new formal Heavy Vehicle Driver Rest Area located at: Kings Meadows (Class 5), Forest Farm (Class 3/4) and Fossey River (Class 4).	\$ 4,332,000	\$ 5,415,000	Apr-24	Oct-24	Under Construction	New Rest Area

Heavy Vehicle Program R7 - Council	111832-20TAS-HV7	TAS	Department of State Growth	Circular Head Council	Circular Head Council - Mella Road upgrade, Mella	Reconstruct and augment existing pavement throughout Mella Road including upgraded formation and line marking.	\$ 520,081	\$ 1,040,162	Oct-20	Nov-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111773-20TAS-HV7	TAS	Department of State Growth	Dorset Council	Dorset Council - Carisbrook Lane Upgrade - Stage 2, Legerwood	Strengthening and widening of 1300m of Carisbrook Lane.	\$ 461,652	\$ 923,304	Dec-21	May-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - State	111507-20TAS-HV7	TAS	Department of State Growth	Latrobe Council	Department of State Growth - Railton Main Road upgrade, Latrobe	Railton Main Road Shoulder Widening Dulverton Road to Dawsons Siding Road ch 4.62 km to 8.6km.	\$ 2,500,000	\$ 5,000,000	Apr-21	Feb-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099072-18TAS-HVS	TAS	Department of State Growth	Break O'day Council	Esk Main Road Shoulder Sealing	The sealing of shoulders along two sections totalling 8.95km along the Esk Highway near Fingal, will improve safety for heavy vehicles by providing a greater clearance between vehicles.	\$ 3,590,000	\$ 7,181,000	Oct-19	Jun-20	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064232-16TAS-HV5	TAS	Department of State Growth	West Coast Council	Murchison Highway Road Improvements Stage 4	Pavement widening and strengthening of a 5km section of the Murchison Highway to meet HPV/HML standards.	\$ 3,492,000	\$ 8,268,368	Nov-16	Mar-18	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054600-14TAS-HV4	TAS	Department of State Growth	Central Coast Council	Central Coast Council - Nine Mile Road Upgrade, Howth	The project is a 3.5km upgrade of the Nine Mile Rd between Bass Hwy and Zig Zag Rd, Howth to allow HPVs. Works include widening from 4.8m to a 6m wide seal, 1m wide gravel shoulders, widening corners, utility relocation and line marking.	\$ 400,000	\$ 1,468,500	Feb-16	Jul-16	Completed	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 6 - Council	126266-23VIC-HVP	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Upgrade of Minyip-Banyena Road, Banyena	The project will rehabilitate and widen sections of Minyip-Banyena Road, a strategic freight route in the Wimmera Southern Mallee region. The road will be widened to a consistent 6-2 width to enhance safety and efficiency for freight movements. Two intersections will be upgraded to accommodate Heavy Vehicle access, improving connectivity for the agriculture sector. Additionally, approximately 1.9km of the road will be widened and approximately 2.7km of the road which is in poor condition will undergo full rehabilitation/reconstruction. In total, the project will upgrade 4-6km of the road network.	\$ 664,000	\$ 996,000	Aug-24	Dec-24	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 6 - Council	126264-23VIC-HVP	VIC	Victoria, Department of Transport	Ararat Rural City Council	Ararat Rural City Council - Reconstruction and Widening at Mount William Road, Yalla-Y-Poora	This project will upgrade approximately 6 km of Mount William Road, which is currently in bad shape. The road will be widened to a minimum of 8m. Works involve excavating and removing the existing pavement, adding new road base layers, drainage improvements, sealing, line marking, installing safety barriers, and putting up relevant signage.	\$ 5,000,000	\$ 6,250,000	Aug-24	Nov-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 5 - Council	125079-23VIC-HVP	VIC	Victoria, Department of Transport	Bass Coast Shire Council	Bass Coast Shire Council - Road Widening, Grantville Glen Alvie Rd, Kernot	The design, reconstruction, and widening 2.1km Grantville Glen Alvie Rd.	\$ 3,236,000	\$ 4,045,000	Feb-25	Nov-26	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 5 - Council	125076-23VIC-HVP	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Road Upgrade, Baldwin Plains Road & Tottington Road, Gre Gre	This project will upgrade 5.67km of unsealed gravel road to 6.2m width sealed road with 1m gravel shoulders, intersection widening at Carrols Bridge Road and drainage works.	\$ 600,000	\$ 900,000	Sep-24	Nov-25	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing Tranche 3 - Council	121368-22VIC-HV9	VIC	Victoria, Department of Transport	Yarriambiack Shire Council	Yarriambiack Shire Council - Hopetoun Yaapeet Road upgrade - Hopetoun	Widening and renewing the sealed pavement and unsealed shoulders on 3 sections totalling 3.8km of Hopetoun Yaapeet Road, Hopetoun.	\$ 662,200	\$ 946,000	Oct-24	Oct-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 3 - Council	121294-22VIC-HV9	VIC	Victoria, Department of Transport	Loddon Shire Council	Loddon Shire Council - Widening and reconstruction of 5.28km of Echuca-Serpentine Rd (Ch7.25 - Ch12.53) - Pompapiel	Widening and upgrading the sealed pavement on 5.28km of Echuca-Serpentine Rd. The seal will be widened from 3.7 to 7mtrs.	\$ 1,441,972	\$ 1,802,466	Oct-23	Aug-24	Under Construction	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 3 - Council	121293-22VIC-HV9	VIC	Victoria, Department of Transport	Murrindindi Shire Council	Murrindindi Shire Council - Spraggs/Healesville-Kinglake Road Intersection Improvement	Design and reconstruct the unsealed Y-intersection on Spraggs Road to form a sealed conventional T-intersection at Healesville/Kinglake Road.	\$ 317,760	\$ 397,200	Nov-24	Nov-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing - State	120675-22VIC-HV8	VIC	Victoria, Department of Transport	Mitchell Shire Council	Victorian Department of Transport - Upgrade Barry's Bay rest area - Hume Freeway, Wandong	Upgrade the existing Barry's Bay rest area to provide new and wider pavement and to separate heavy and light vehicle parking on the Hume Freeway, Wandong	\$ 2,080,000	\$ 2,600,000	Mar-25	Jun-25	In Planning	Upgrade Rest Area
Heavy Vehicle Program Ongoing - Council	120674-22VIC-HV8	VIC	Victoria, Department of Transport	Baw Baw Shire Council	Baw Baw Shire Council - Gardner and Holman Road Upgrade	Upgrade of Gardner and Holman Road by widening and stabilising and sealing the pavement for at least 900m, including improved drainage and re-alignment of the intersection at Lye and Dixon Road.	\$ 1,667,792	\$ 2,084,741	Sep-24	Sep-25	In Planning	Road Enhancement

Heavy Vehicle Program Ongoing – Council	120673-22VIC-HV8	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council – Banyena Pimpinio Road upgrade, Banyena	Widening and upgrading the sealed pavement and unsealed shoulders on two sections totalling 3.9km of Banyena Pimpinio Road, Banyena	\$ 660,000	\$ 960,000	Mar-23	Feb-24	Completed	Road Enhancement
Heavy Vehicle Program Ongoing – Council	120672-22VIC-HV8	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Riverside Road alignment and safety upgrades, Horsham	Undertake the following on Riverside Road, adjacent to Riverside Road Bridge. • Improve the embankments on both approaches to the bridge • Upgrade the guardrails • Improve intersections on the bridge approaches • Provide safe access for pedestrians • Improve signage and road markings to alert drivers of the possible presence of cyclists	\$ 452,500	\$ 690,000	May-24	Apr-25	In Planning	Road Enhancement
Heavy Vehicle Program Ongoing – Council	120671-22VIC-HV8	VIC	Victoria, Department of Transport	Wangaratta Rural City Council	Rural City of Wangaratta – Newman Street upgrade, Wangaratta	Widening and upgrading the seal to 12m and upgrading the drainage on 1.1km of Newman Street, Wangaratta	\$ 3,376,000	\$ 4,220,000	Feb-23	Apr-24	Completed	Road Enhancement
Heavy Vehicle Program Ongoing – Council	120670-22VIC-HV8	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council – Gross Bridge load modelling and retrofitting, Longerenong	Establish a numerical model to help identify a bridge's weak point. Then use the model to upgrade an aged weak bridge as an example of the potential productivity and safety benefits for similar bridges.	\$ 320,000	\$ 400,000	Aug-24	Jun-25	In Planning	Technology Trials
Heavy Vehicle Program Ongoing – Council	118180-21VIC-HV8	VIC	Victoria, Department of Transport	West Wimmera Shire Council	West Wimmera Shire Council - Strengthening and widening Mooree Rd, Chetwynd	Reconstruction and widening of the seal on 3.4km section of Mooree Rd, West Wimmera Shire Council, Victoria	\$ 859,000	\$ 1,227,000	Nov-23	Jun-24	Under Construction	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118179-21VIC-HV8	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Strengthen and widen Polkemmet Rd, Horsham	Strengthen the road base and widen the seal from 3.7m to 6.2m on a 6.6km section of Polkemmet Rd, Horsham Rural City Council, Victoria	\$ 952,856	\$ 1,905,713	May-24	May-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118178-21VIC-HV8	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Strengthen and widen North-East Wonwondah Rd	Strengthen the road base and widen the seal from 3.7m to 6.2m of 8.5km of North-East Wonwondah Rd, Horsham, Victoria.	\$ 1,108,525	\$ 2,217,050	May-24	May-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118177-21VIC-HV8	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Noradjuha-Tooan East Road upgrade and widen	Improve the road shoulder base and widen the seal from 3.7m to 6.2m on a 9.5km section of the Noradjuha-Tooan East Road, Horsham, Victoria.	\$ 683,385	\$ 911,180	May-24	May-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118176-21VIC-HV8	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Upgrade seal and width of Horsham-Lubeck Road	Upgrade road base and increase seal width from 3.7m to 6.2m on a 5.2km section of Horsham-Lubeck Rd, Horsham, Victoria.	\$ 802,500	\$ 1,605,000	Dec-23	May-25	Under Construction	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118175-21VIC-HV8	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Strengthen and widening of Dimboola Minyip Rd	Increase road base to 250mm and seal width from 3.7m to 6.2 metres	\$ 1,548,890	\$ 2,212,700	May-24	May-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118174-21VIC-HV8	VIC	Victoria, Department of Transport	West Wimmera Shire Council	West Wimmera Shire Council - Kadnook Connewirricoo Road reconstruction	Reconstruction and widening of 2250m of Kadnook Connewirricoo Road from Ch 7350m to Ch.9600m and Ch 4350m to Ch.4700m.	\$ 586,000	\$ 837,000	Dec-22	Apr-24	Completed	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118173-21VIC-HV8	VIC	Victoria, Department of Transport	Melton City Council	Melton City Council - Greigs Road Renewal	Reconstruction of at least 4.6km of Griegs Road to HML Standard.	\$ 496,430	\$ 992,860	Jan-23	Feb-23	Completed	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118172-21VIC-HV8	VIC	Victoria, Department of Transport	Melton City Council	Melton City Council - Nerowie Road Renewal	Reconstruction of at least 3.2km of Nerowie Road with pavement depth suitable for HML vehicles.	\$ 777,344	\$ 1,198,310	Feb-23	Mar-23	Completed	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118171-21VIC-HV8	VIC	Victoria, Department of Transport	Hepburn Shire Council	Hepburn Shire Council - Ullina-Kooroochean Road Upgrade Project	Widen and seal at least 1.7km of Ullina- Kooroochean Road, with a 6.2m wide sealed pavement, 0.5m unsealed shoulders and associated drainage upgrades.	\$ 465,062	\$ 697,539	Feb-23	Jun-23	Completed	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118170-21VIC-HV8	VIC	Victoria, Department of Transport	Murrindindi Shire Council	Murrindindi Shire Council - Wilhelmina Falls Rd Sealing	The project will widen and seal at least 745m of Wilhelmina Falls Rd.	\$ 569,760	\$ 712,200	Nov-24	May-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing – Council	118169-21VIC-HV8	VIC	Victoria, Department of Transport	Wellington Shire Council	Wellington Shire Council - Widening and strengthening of 7.25km of Sale-Toongabbie Road	Reconstruction and widening works for 7.25km of Sale-Toongabbie Road in the Wellington Shire, Victoria. The number of lanes will be increased from 1 to 2.	\$ 2,655,340	\$ 3,319,176	Nov-22	May-24	Under Construction	Road Upgrade
Heavy Vehicle Program R7 - Council	111834-20VIC-HV7	VIC	Victoria, Department of Transport	Wangaratta Rural City Council	Wangaratta Rural City Council - Sandford Road upgrade, Wangaratta	Widen, pavement, kerb and channel Sandford Road.	\$ 539,113	\$ 1,078,227	Mar-21	Oct-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111823-20VIC-HV7	VIC	Victoria, Department of Transport	Greater Shepparton City Council	Greater Shepparton City Council - Wheeler Street and New Dookie Road intersection upgrade, Shepparton	Signalisation of intersection.	\$ 835,000	\$ 1,670,000	Feb-23	Apr-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111822-20VIC-HV7	VIC	Victoria, Department of Transport	Greater Shepparton City Council	Greater Shepparton City Council - Welsford Street - Stage 4, Shepparton	Upgrade of intersection.	\$ 1,446,780	\$ 3,340,988	Nov-22	Mar-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111821-20VIC-HV7	VIC	Victoria, Department of Transport	Greater Shepparton City Council	Greater Shepparton City Council - Midland Highway - Florence Street upgrade, Shepparton	Construction of a slip lane from Florence Street onto the Midland Highway.	\$ 745,817	\$ 1,491,634	Mar-23	Jun-23	Completed	Road Enhancement

Heavy Vehicle Program R7 - Council	111820-20VIC-HV7	VIC	Victoria, Department of Transport	Greater Shepparton City Council	Greater Shepparton City Council - Andrew Fairley Avenue and Old Dookie Road intersection upgrade, Shepparton	Signalisation of intersection.	\$ 959,800	\$ 1,919,600	Mar-23	Nov-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111809-20VIC-HV7	VIC	Victoria, Department of Transport	Shire of Towong	Shire of Towong - The Stock Route upgrade, Corryong	Deviation of the heavy vehicles route from the Corryong's CBD to an alternative truck route, The Stock Route.	\$ 1,376,182	\$ 2,799,864	Feb-23	Dec-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111805-20VIC-HV7	VIC	Victoria, Department of Transport	Melton City Council	Melton City Council - Exford Road upgrade, Exford	Exford Road/Greigs Road HV upgrade.	\$ 600,616	\$ 1,201,232	Jun-22	Jul-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111793-20VIC-HV7	VIC	Victoria, Department of Transport	Moorabool Shire Council	Moorabool Shire Council - Midland Highway - Quarry Route Upgrade, Lal Lal	Upgrade key roads and intersections between regional quarries and the Midland Highway.	\$ 991,500	\$ 1,983,165	Dec-20	Oct-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111783-20VIC-HV7	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Drung Jung Road upgrade, Longerenong	Upgrade of 2.08kms from sealed road from 3.7m wide to 6.2m wide.	\$ 284,000	\$ 738,976	Feb-21	Apr-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111780-20VIC-HV7	VIC	Victoria, Department of Transport	West Wimmera Shire Council	West Wimmera Shire Council - Kadnook Connewirricoo Road upgrade, Connewirricoo	Reconstruct and widen seal on Kadnook Connewirricoo Road Ch. 11000 - Ch. 11600, Ch. 5300 - Ch. 5800	\$ 151,200	\$ 302,400	Oct-20	May-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111779-20VIC-HV7	VIC	Victoria, Department of Transport	West Wimmera Shire Council	West Wimmera Shire Council - Mooree Road upgrade, Chetwynd	Reconstruct and widen seal on Mooree road from Chainage 00m to Ch. 3400m	\$ 444,264	\$ 888,529	Jan-20	Apr-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111772-20VIC-HV7	VIC	Victoria, Department of Transport	Buloke Shire Council	Buloke Shire Council - Berriwillock and Birchip Roads upgrade	Constructing two floodway's, reconstructing and widening 5.6kms.	\$ 1,500,000	\$ 3,000,000	Mar-21	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111765-20VIC-HV7	VIC	Victoria, Department of Transport	Loddon Shire Council	Loddon Shire Council - Echuca-Serpentine Rd (Ch 26 - Ch 27.9) Reconstruction and Widening, Mitiamo	Reconstruction and widening of 1.9 km of Bridgewater Raywood Rd	\$ 225,976	\$ 466,432	Dec-21	Apr-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111764-20VIC-HV7	VIC	Victoria, Department of Transport	Loddon Shire Council	Loddon Shire Council - Echuca-Serpentine Rd (Ch 24.23 - Ch 26) Reconstruction and Widening, Mitiamo	Reconstruction and widening of 1.77 km of Bridgewater Raywood Rd	\$ 203,531	\$ 411,288	Feb-21	Aug-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111763-20VIC-HV7	VIC	Victoria, Department of Transport	Loddon Shire Council	Loddon Shire Council - Bridgewater Raywood Road upgrade, Bridgewater North	Reconstruction and widening of 2km of Bridgewater Raywood Rd.	\$ 252,317	\$ 513,959	Feb-21	May-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111758-20VIC-HV7	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Campbells Bridge Road upgrade, Campbells Bridge	Widen the seal to 6.2m wide for 9.1kms of road, upgrade intersections improving road safety and productivity.	\$ 345,096	\$ 690,193	Nov-20	Jan-21	Completed	Other
Heavy Vehicle Program R7 - Council	111757-20VIC-HV7	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Queens Avenue and Millett Street intersections upgrade, St Arnaud	Upgrade and rehabilitation to intersections, pavements, entrances, kerb and channel increasing road width, construction of a footpath.	\$ 470,000	\$ 942,991	Aug-21	Jun-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111756-20VIC-HV7	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Wedderburn Road upgrade, St Arnaud East	This project will widen the road seal from widths improving the safety and productivity of this road.	\$ 180,000	\$ 365,131	Feb-21	Apr-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111748-20VIC-HV7	VIC	Victoria, Department of Transport	Murrindindi Shire Council	Murrindindi Shire Council - Snobs Creek Road upgrade, Eildon	Widen the current carriageway to improve road safety.	\$ 375,650	\$ 751,300	Jun-24	Nov-24	In Planning	Road Enhancement
Heavy Vehicle Program R7 - Council	111746-20VIC-HV7	VIC	Victoria, Department of Transport	Campaspe Shire Council	Campaspe Shire Council - Finlay Road upgrade, Kyvalley	Pavement strengthening and rehabilitation.	\$ 211,372	\$ 422,744	Feb-21	Mar-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111744-20VIC-HV7	VIC	Victoria, Department of Transport	Hepburn Shire Council	Hepburn Shire Council - Daylesford Clunes Road upgrade, Smeaton	Upgrade 1.4km section to a 6.2m seal with 0.5m unsealed shoulders, allowing for edge lines and a centerline.	\$ 249,931	\$ 499,862	Sep-21	Oct-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111743-20VIC-HV7	VIC	Victoria, Department of Transport	Hepburn Shire Council	Hepburn Shire Council - Creswick Lawrence Road upgrade, Creswick North	Upgrade section to a 6.2m seal with 0.5m unsealed shoulders, allowing for edge lines and a centreline.	\$ 398,906	\$ 797,812	Nov-20	Apr-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111742-20VIC-HV7	VIC	Victoria, Department of Transport	Wellington Shire Council	Wellington Shire Council - Pound Road East upgrade, Yarram	Reconstruction and widening of two sections of road pavement including widen three culverts.	\$ 330,053	\$ 660,106	Oct-21	Dec-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111735-20VIC-HV7	VIC	Victoria, Department of Transport	Surf Coast Shire	Surf Coast Shire - Grays Road upgrade, Paraparap	Widening and strengthening of road to provide 2 x 3.3m traffic lanes flanked by 0.8m sealed shoulders.	\$ 580,220	\$ 1,160,440	Feb-22	Nov-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111732-20VIC-HV7	VIC	Victoria, Department of Transport	Hindmarsh Shire Council	Hindmarsh Shire Council - Kiata North Road upgrade, Kiata	1.5km road widening of severely pavement failed narrow sealed road	\$ 153,487	\$ 306,974	Jan-21	Jun-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111731-20VIC-HV7	VIC	Victoria, Department of Transport	Hindmarsh Shire Council	Hindmarsh Shire Council - Lorquon Road upgrade, Jeparit	1km road widening of bend with sight issues and straight with narrow seal	\$ 128,293	\$ 256,587	Nov-20	Jun-21	Completed	Road Enhancement

Heavy Vehicle Program R7 - Council	111730-20VIC-HV7	VIC	Victoria, Department of Transport	Hindmarsh Shire Council	Hindmarsh Shire Council - Albacutya Road upgrade, Rainbow	1.2km road widening of narrow bend and crest on heavily used truck route	\$ 138,203	\$ 276,407	Oct-21	Jun-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111709-20VIC-HV7	VIC	Victoria, Department of Transport	Swan Hill Rural City Council	Swan Hill Rural City Council - Malaya Road Reconstruction, Robinvale	Reconstruct 2.6km on Malaya Road widening the road from 3.9 metres to 6.2 metres seal with unsealed shoulders.	\$ 205,000	\$ 521,250	Dec-20	Feb-21	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111708-20VIC-HV7	VIC	Victoria, Department of Transport	Swan Hill Rural City Council	Swan Hill Rural City Council - Kenley Road upgrade, Kenley	Reconstruct 6km on Kenley Road widening road from 3.9m seal to 6.0m seal with 2m unsealed shoulders.	\$ 480,000	\$ 960,000	Jan-21	May-21	Completed	Road Enhancement
Heavy Vehicle Program R7 – State	111508-20VIC-HV7	VIC	Victoria, Department of Transport	Horsham Rural City Council, Yarriambiack Shire Council	Victoria, Department of Transport - Henty Highway - Horsham to Lascelles upgrade, Dooen	The project includes widening and sealing of shoulders. Wide centreline treatment may be included.	\$ 2,000,000	\$ 4,000,000	Dec-21	Jun-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099066-18VIC-HVS	VIC	Victoria, Department of Transport	Campaspe Shire Council, Swan Hill Rural City Council	Construction and upgrade of Wyuna / Lake Powell / Swan Hill Rest Areas on Murray Valley Highway	The construction of a new formal heavy vehicle rest stop at Wyuna, and upgrading two heavy vehicle rest stops at Wood Wood and Lake Powell on the Murray Valley Highway. The completed rest areas will reduce the possibility of heavy vehicle crashes due to driver fatigue.	\$ 1,872,000	\$ 3,744,000	Apr-20	Mar-22	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R6 - State	099065-18VIC-HVS	VIC	Victoria, Department of Transport	Horsham Rural City Council, Yarriambiack Shire Council	Henty Highway between Dooen and Hopetoun Upgrade	The project involves the construction and sealing of shoulders along 17km of the Henty Highway between Horsham and Lascelles. The completed project will increase capacity by accommodating heavy vehicle traffic demands and improve safety.	\$ 2,132,000	\$ 4,264,000	Mar-19	Oct-19	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099064-18VIC-HVS	VIC	Victoria, Department of Transport	Swan Hill Rural City Council	Hattah-Robinvale Road and Robinvale-Sea Lake Road Bannerton - Intersection Upgrade	This project will widen and seal the pavement on Hattah-Robinvale Road and Robinvale-Sea Lake Road at Bannerton, which will reduce heavy vehicle operating costs. Support expected traffic increases and improve safety.	\$ 1,560,000	\$ 3,120,000	Mar-20	May-20	Completed	Road Upgrade
Heavy Vehicle Program R6 - Council	099033-18VIC-HVC	VIC	Victoria, Department of Transport	Buloke Shire Council	Buloke Shire Council - Yeungroon Road, Charlton - widen and strengthen sections of Yeungroon Rd, Charlton	The project will involve the widening and strengthening of 2.04km and 0.689km sections of Yeungroon Road, and road and floodway improvements on Yeungroon Road, approximately 600m north of Nine Mile Road.	\$ 525,000	\$ 1,148,462	Feb-19	Apr-19	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099027-18VIC-HVC	VIC	Victoria, Department of Transport	Shire of Moyne	Shire of Moyne - McLaughlans Lane, Grassmere - Heavy Vehicle Upgrade	The project will widen 10 kilometres on the McLaughlans Lane, Grassmere and reconstruct three bridges along the route.	\$ 1,475,000	\$ 2,950,000	Jan-19	Jan-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099012-18VIC-HVC	VIC	Victoria, Department of Transport	Yarriambiack Shire Council	Yarriambiack Shire Council - Minyip Dimboola Road Upgrade	Yarriambiack Shire Council will strengthening and widening 1.5kms along the Minyip Dimboola Road near Kewell.	\$ 195,475	\$ 396,300	May-20	Jun-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099009-18VIC-HVC	VIC	Victoria, Department of Transport	Hindmarsh Shire Council	Hindmarsh Shire Council - Antwerp-Woorak Road Upgrade	The project will widen and strengthen approximately five kilometres of Antwerp-Woorak Road at Antwerp. Once complete, the upgrade will increase productivity and improve safety for freight carriers.	\$ 150,000	\$ 302,807	Nov-18	Apr-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099008-18VIC-HVC	VIC	Victoria, Department of Transport	Mansfield Shire Council	Mansfield Shire Council - Mansfield Heavy Vehicle Bypass Upgrade	The Mansfield Shire Council will construct stages 3 and 4 of the new heavy vehicle bypass. The project includes widening the road and upgrading the intersection at Mount Battery Road and Dead Horse Lane near Mansfield. The completed project will increase productivity by providing a freight link between two arterial roads and bypassing the Mansfield town centre. The project involves the widening and upgrading of the road and intersection at Mount Battery Road and Dead Horse Lane near Mansfield.	\$ 1,252,808	\$ 3,440,262	Jul-23	Mar-24	Completed	Road Upgrade
Heavy Vehicle Program R6 - Council	099005-18VIC-HVC	VIC	Victoria, Department of Transport	Moorabool Shire Council	Moorabool Shire Council - Woolpack Road Upgrade	The project involves the reconstruction, widening and strengthening of Woolpack Road in Bacchus Marsh.	\$ 717,500	\$ 1,448,296	Feb-19	Jul-21	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098997-18VIC-HVC	VIC	Victoria, Department of Transport	Loddon Shire Council	Loddon Shire Council - Upgrade and strengthen Bridgewater-Raywood Road, Yarraberb	The project involves the strengthening and widening of the existing road from 3.8 metres to 7 metres to allow two vehicles to pass safely.	\$ 191,500	\$ 383,000	Mar-19	Jun-19	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098989-18VIC-HVC	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Wonwondah-Dadswells Bridge Road Upgrade	The project involves the widening of the final 1.0km of Wonwondah-Dadswells Bridge Road at Laharum.	\$ 128,500	\$ 264,861	Jan-19	Jul-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064684-16VIC-HV5	VIC	Victoria, Department of Transport	Ballarat City Council	Western Fwy/Ballarat-Maryborough Rd, Ballarat, Intersection Improvement	The project will improve the restrictive turning movement for B-Doubles & future A-Double heavy vehicles accessing Ballarat West Employment Zone from the Western Highway.	\$ 95,214	\$ 190,428	Sep-17	Sep-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064681-16VIC-HV5	VIC	Victoria, Department of Transport	Shire of Towong	Shelley-Walwa Road, Guys Forest - Pavement Sealing Stage 2	Sealing of the unsealed 3.5km section of Shelley-Walwa Road to increase the safety and productivity of the timber industry.	\$ 1,883,500	\$ 3,817,000	Feb-18	Mar-19	Completed	Road Enhancement

Heavy Vehicle Program R5 - State	064676-16VIC-HV5	VIC	Victoria, Department of Transport	Shire of Towong	Shelley-Walwa Road, Guys Forest - Pavement Sealing Stage 1	Sealing of the unsealed 3.5km section of Shelley-Walwa Road to increase the safety and productivity of the timber industry.	\$ 1,883,500	\$ 3,817,000	Feb-18	Mar-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064671-16VIC-HV5	VIC	Victoria, Department of Transport	Latrobe City Council	Princes Hwy East, Lloyd St Offramp, Moe, Rest Area	New truck rest area, including 8 new truck parking bays.	\$ 1,480,000	\$ 2,960,000	Nov-17	Jun-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R5 - State	064662-16VIC-HV5	VIC	Victoria, Department of Transport	Baw Baw Shire Council	Princes Hwy East, Between Longwarry and NSW border, Truck Informal Rest Area (TIRA) Signage	Provision of green reflector guidepost marking of 74 Truck Informal Rest Areas (TIRA) along 420 km section of Princes Highway (Longwarry to NSW).	\$ 449,000	\$ 898,000	Feb-18	Jun-18	Completed	Other
Heavy Vehicle Program R5 - State	064635-16VIC-HV5	VIC	Victoria, Department of Transport	Baw Baw Shire Council	Princes Hwy East, Between Longwarry and NSW Border, Rest Area Signage Upgrades	Install high standard rest area signage (155 signs) at 27 HV rest areas.	\$ 307,000	\$ 614,000	Feb-18	Jun-18	Completed	Other
Heavy Vehicle Program R5 - State	064510-16VIC-HV5	VIC	Victoria, Department of Transport	Wellington Shire Council	Princes Highway East, Rosedale, Roundabout Improvement	Freight bottleneck improvement by reconfiguring existing roundabout to improve freight productivity and safety.	\$ 1,045,000	\$ 2,090,000	Feb-18	Jul-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064509-16VIC-HV5	VIC	Victoria, Department of Transport	Benalla Rural City Council	Hume Freeway Reef Hills Rest Area Upgrade	Construction of 14 parking bays for heavy vehicles and an upgrade to existing toilet facilities with the installation of a new toilet block, sewerage treatment plant and lighting.	\$ 962,500	\$ 1,925,000	Dec-17	Jun-19	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R5 - State	064508-16VIC-HV5	VIC	Victoria, Department of Transport	Wangaratta Rural City Council	Hume Freeway Benton's Hill Rest Area Upgrade	Upgrade of Benton's Hill Truck Parking Area (northbound) with the construction of two 118m parking bays, new toilets and lighting.	\$ 1,030,471	\$ 2,060,942	Jan-18	Jul-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R5 - State	064395-16VIC-HV5	VIC	Victoria, Department of Transport	Shire of Strathbogie	Hume Freeway Balmattum Rest Area Upgrade	Formalisation of 20 existing heavy vehicle parking bays for HVP and HML use, providing separation between heavy and light vehicles, installation of a new toilet block and sewerage treatment plant.	\$ 767,500	\$ 1,535,000	May-19	Mar-20	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R5 - State	064387-16VIC-HV5	VIC	Victoria, Department of Transport	Mildura Rural City Council	Calder Hwy, between Ouyen and Mildura	Trial a low cost, wide centreline treatment (approx. 1.0m wide) over a 5km length on the Calder Hwy.	\$ 125,000	\$ 250,000	Apr-18	Jun-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	064360-16VIC-HV5	VIC	Victoria, Department of Transport	Bass Coast Shire Council	Bass Highway/Korumburra-Wonthaggi Road, Wonthaggi, Intersection Signals	Installation of traffic signals with raised safety platforms at an existing cross roads.	\$ 1,520,000	\$ 3,765,000	Feb-18	Sep-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	064353-16VIC-HV5	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Western Highway Service Road, Stawell	Intersection safety upgrade.	\$ 35,000	\$ 70,167	Mar-17	Jun-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	064331-16VIC-HV5	VIC	Victoria, Department of Transport	Surf Coast Shire	Surf Coast Shire Council - Upgrading of Forest Road and Grays Road, Paraparap	Widen and strengthen existing sealed quarry access road.	\$ 872,253	\$ 1,744,506	Jan-19	Apr-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	064330-16VIC-HV5	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Sutherland Road	Seal upgrade and intersection safety upgrade.	\$ 250,000	\$ 528,045	Feb-17	Jan-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	064329-16VIC-HV5	VIC	Victoria, Department of Transport	City of Greater Geelong	City of Greater Geelong - North Geelong Port Access Improvement	Improve freight access into Geelong Port through minor road improvements including offsetting a centre line by 1m; widening a kerb with median island; and implementing a parking plan in McLeod St.	\$ 75,000	\$ 217,578	Jun-17	Nov-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	064328-16VIC-HV5	VIC	Victoria, Department of Transport	Mansfield Shire Council	Mansfield Shire Council - Construction of a Heavy Vehicle Bypass for Mansfield Township	Construction of a heavy vehicle bypass for Mansfield Township.	\$ 700,000	\$ 2,037,109	Apr-17	Jan-23	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	064271-16VIC-HV5	VIC	Victoria, Department of Transport	Shire of Moyne	Moyne Shire Council - Grassmere-Hexham Road Heavy Vehicle Safety Upgrade	Widening of 7.27km of sealed road to 6.5m seal plus shoulders.	\$ 975,000	\$ 2,036,250	May-17	Jan-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	064258-16VIC-HV5	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Glenorchy Road	Seal upgrade 1.35kms.	\$ 90,000	\$ 180,692	Jan-17	Mar-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	064238-16VIC-HV5	VIC	Victoria, Department of Transport	East Gippsland Shire Council	East Gippsland Shire Council - Giles Street Extension	Extension of Giles St to the Bairnsdale Livestock Exchange.	\$ 588,500	\$ 2,755,847	Apr-19	Mar-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063329-15VIC-HV5	VIC	Victoria, Department of Transport	Horsham Rural City Council	Horsham Rural City Council - Dimboola Minyip Road Widening	Widening of existing 3.7m wide road to 6.2m wide to allow safe passage of two vehicles.	\$ 160,000	\$ 320,171	Oct-16	Jun-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063328-15VIC-HV5	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Bolangum Inn Road	Road seal widening works.	\$ 40,000	\$ 81,397	Dec-16	Apr-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063327-15VIC-HV5	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Ashen's Bridge Road	Seal upgrade and intersection safety upgrade.	\$ 80,000	\$ 183,018	Dec-16	Dec-17	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063326-15VIC-HV5	VIC	Victoria, Department of Transport	Gannawarra Shire Council	Gannawarra Shire Council - Access Upgrade of Quambatook Grain Reveal	Upgrade intersection to improve heavy vehicle access to the grain reveal complex at Quambatook.	\$ 240,900	\$ 482,559	Feb-17	Jun-18	Completed	Road Enhancement
Heavy Vehicle Program R5 - Council	063325-15VIC-HV5	VIC	Victoria, Department of Transport	Northern Grampians Shire Council	Northern Grampians Shire Council - Landsborough Road	Seal widening upgrade 0.5kms.	\$ 20,000	\$ 40,027	Dec-16	Mar-17	Completed	Road Enhancement
Heavy Vehicle Programme R4 - Council	054601-14VIC-HV4	VIC	Victoria, Department of Transport	Hume City Council	Hume City Council - Potter Street Road Upgrade, Craigieburn	Upgrade Potter St including earthworks, drainage, improved pavement, new kerb and channel and culvert widening.	\$ 358,000	\$ 1,105,115	May-15	May-16	Completed	Road Enhancement

Heavy Vehicle Program R4 - State	054549-14VIC-HV4	VIC	Victoria, Department of Transport	East Gippsland Shire Council	Road Upgrade - Truck Turnarounds - Princess Highway East - Mount Drummer	Installation of two truck turn around facilities to provide HVs with safe, practical and convenient areas to turn around, and also provide rest areas and decoupling bays.	\$ 814,000	\$ 1,628,000	Mar-16	Jan-17	Completed	Parking and Decoupling bay
Heavy Vehicle Program R4 - State	054548-14VIC-HV4	VIC	Victoria, Department of Transport	East Gippsland Shire Council	New and Upgraded Rest Areas - Princes Highway East - Bruthen	Construction of two new rest areas and upgrade one on Nowa Nowa Rd and upgrade one rest area on Buchan Rd near Bruthen. The works provide 8 new truck parking bays about halfway between the Princes Hwy weighbridge to the west and the Newmeralla Rest Area to the east near Orbost (84km stretch of road).	\$ 819,000	\$ 1,638,000	Mar-16	Dec-16	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Programme R4 - State	054547-14VIC-HV4	VIC	Victoria, Department of Transport	Kingston City Council	New Rest Area - South Road - Moorabbin Truck Parking Bays	Construction of an off-road truck parking facility on the south side of South Road, west of Warrigal Road, Moorabbin.	\$ 611,000	\$ 1,222,000	Nov-15	Jun-16	Completed	Parking and Decoupling bay
Heavy Vehicle Programme R4 - State	054546-14VIC-HV4	VIC	Victoria, Department of Transport	Shire of Strathbogie	Upgrade Rest Area - Flat Rock - Hume Freeway - SW of Euroa	This upgrade includes the provision of an additional 15 parking bays for heavy vehicles including High Productivity Freight Vehicles (HPFVs), and upgrade of the existing toilet facilities with an installation of new toilet block and treatment plant.	\$ 851,058	\$ 1,702,115	Oct-15	Mar-16	Completed	Parking and Decoupling bay
Heavy Vehicle Program Ongoing Tranche 6 - Council	126263-23WA-HVP	WA	Commissioner of Main Roads	Town of Port Hedland	Town of Port Hedland - Upgrade of Wedgefield Route 1, Schillaman Street/Peawah Street Intersection, Wedgefield	The project involves the upgrade of the Wedgefield Route 1 - Schillaman Street/Peawah Street Intersection, including widening and sealing approximately 580m of road, installing precast box culverts to mitigate flooding, and upgrading the pavement width and depth to meet specifications. Intersections will be widened to accommodate turning movements, and the overall length of road will be improved to provide at least 11m carriageway for traffic.	\$ 5,000,000	\$ 6,303,512	Jul-24	Jun-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 6 - Council	126262-23WA-HVP	WA	Commissioner of Main Roads	Town of Port Hedland	Town of Port Hedland - Upgrade of Wedgefield Route 1, Moorambine/Peawah Intersection, Wedgefield	The project will upgrade Wedgefield Route 1 - Moorambine St/Peawah St Intersection road geometry to comply with Main Roads Western Australia's (MRWA's) Restricted Access Vehicle (RAV) standards, fix pavement issues, and resolve drainage problems in the precinct. It includes widening and sealing approximately 580m of road and installation of precast culverts at specific points to prevent flooding.	\$ 5,000,000	\$ 6,985,307	Jul-24	Jun-25	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing Tranche 4 - State	121777-22WA-HVP	WA	Commissioner of Main Roads	Shire of Sandstone	Construction of a Heavy Vehicle Parking Bay - Mount Magnet Leinster Road, Sandstone	Construction of a Heavy Vehicle Parking Bay on Mount Magnet Leinster Road near Sandstone.	\$ 1,200,000	\$ 1,500,000	Jul-24	Nov-24	In Planning	New Parking Bay
Heavy Vehicle Program Ongoing Tranche 4 - State	121776-22WA-HVP	WA	Commissioner of Main Roads	Shire of Yalgoo	Design and construction of Heavy Vehicle Parking Bay on the Geraldton Mt Magnet Road - Yalgoo	Design and construct a heavy vehicle parking bay on Geraldton Mount Magnet Road close to Yalgoo townsite.	\$ 1,016,000	\$ 1,270,000	Jul-24	Jul-24	In Planning	New Parking Bay
Heavy Vehicle Program Ongoing Tranche 4 - State	121775-22WA-HVP	WA	Commissioner of Main Roads	Shire of Northam	Expansion of the Road Train Assembly Area - Great Eastern Highway - Northam	Expansion of the Road Train Assembly Area to increase the number of bays from 56 to 80. The location is Great Eastern Highway and Yilgarn Ave Intersection on the Perth-Kalgoorlie-East Coast route.	\$ 2,720,000	\$ 3,400,000	Dec-25	Feb-26	In Planning	Upgrade Decoupling Bay
Heavy Vehicle Program Ongoing - Council	118944-22WA-HV8	WA	Commissioner of Main Roads	Shire of Upper Gascoyne	Shire of Upper Gascoyne - Dalgety Brook Floodway Upgrade	Upgrade the existing unsealed floodway to an 8m wide x 200mm thick x 220m long concrete floodway. Includes edge walls and rock protection on upstream and downstream batters. Also includes box culverts for drainage of low level flows.	\$ 1,528,763	\$ 1,911,013	May-23	Dec-23	Completed	Road Upgrade
Heavy Vehicle Program Ongoing - State	118202-21WA-HV8	WA	Commissioner of Main Roads	Shire of Broome, Shire of Derby West Kimberley	Kimberley Region Various Heavy Vehicle Rest Area Construction	Construct Heavy Vehicle Rest Areas at Roebuck Plain and Sandfire on the Great Northern Highway.	\$ 3,796,890	\$ 4,746,113	Aug-24	Mar-25	In Planning	New Rest Area
Heavy Vehicle Program Ongoing - State	118201-21WA-HV8	WA	Commissioner of Main Roads	Shire of Wyndham East Kimberley	Upgrade the Great Northern Highway and Victoria Highway intersection, Shire of East Kimberley and Wyndham	Upgrade of the intersection of the Great Northern Highway and the Victoria Highway, Shire of East Kimberley, Western Australia	\$ 2,663,806	\$ 3,329,758	Jul-24	Jul-24	In Planning	Road Upgrade
Heavy Vehicle Program Ongoing - State	118200-21WA-HV8	WA	Commissioner of Main Roads	Shire of Wyndham East Kimberley	Construction of a Road Train Assembly Area, Kununurra, Shire of Wyndham East Kimberley	Construction of a Road Train Assembly Area on Ivanhoe Road, Kununurra.	\$ 3,006,222	\$ 3,757,778	Mar-25	Sep-26	In Planning	New Decoupling Bay

Heavy Vehicle Program Ongoing – State	118199-21WA-HV8	WA	Commissioner of Main Roads	Town of Port Hedland, Shire of East Pilbara	Upgrades of four existing parking bays on the Great Northern Highway between Newman and Port Hedland, Western Australia	Upgrading 4 existing parking bays into heavy vehicle bays on the Great Northern Highway between Newman and Port Hedland.	\$ 4,000,000	\$ 5,000,000	Nov-24	Feb-25	In Planning	Upgrade Rest Area
Heavy Vehicle Program Ongoing – State	118198-21WA-HV8	WA	Commissioner of Main Roads	Shire of Yalgoo	New heavy vehicle parking bay at Paynes Find, Shire of Yalgoo, Western Australia	Construction of a heavy vehicle truck bay on Great Northern Highway opposite Paynes Find Roadhouse.	\$ 780,000	\$ 975,000	Jun-24	Sep-24	In Planning	New Rest Area
Heavy Vehicle Program Ongoing – Council	118196-21WA-HV8	WA	Commissioner of Main Roads	Shire of Wyndham East Kimberley	Shire of Wyndham East Kimberley - Carlton Hill Road Upgrade stage 1	Construct Road capable of carrying Restricted Access Vehicles and supporting commodity export from the region.	\$ 4,000,000	\$ 5,000,000	Apr-23	May-24	Completed	Road Upgrade
Heavy Vehicle Program R7 - Council	111831-20WA-HV7	WA	Commissioner of Main Roads	Shire of Kent	Shire of Kent - Kukerin and Adams Roads upgrade, Nyabing	Road upgrade - Gravel pavement to Bitumen Seal Standard.	\$ 762,000	\$ 1,958,277	Sep-20	May-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111804-20WA-HV7	WA	Commissioner of Main Roads	Shire of Kulin	Shire of Kulin - Jilakin Street and CBH Access Road upgrade, Kulin	Jilakin Street pavement strengthening, widening and reseal <ul style="list-style-type: none"> •Reconstruct and widen existing pavement to 10m with compacted 150mm deep overlay and new 8m wide double coat 14mm 7mm seal. •40mm intersection asphalt mix at CBH road. •Install new pipes and box culverts with headwalls. •Realignment of an intersection to allow safe turning for Restricted Access Vehicle Network 7. (RAV7). CBH Access Road pavement strengthening, widening and reseal <ul style="list-style-type: none"> •Reconstruct and widen existing pavement to 11m with compacted 150mm deep overlay and new 9m wide double coat 14mm 7mm seal. •Improvement of geometry of an intersection to allow safe turning for Restricted Access Vehicle Network 7. (RAV7). 	\$ 550,000	\$ 1,214,992	Apr-21	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111790-20WA-HV7	WA	Commissioner of Main Roads	Shire of Esperance	Shire of Esperance - Esperance Fuel Depot Complex - Brazier Street upgrade, Chadwick	Construction of a new access to the Esperance Fuel Depot Complex via Brazier St	\$ 499,500	\$ 899,000	Jul-23	Oct-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 - Council	111759-20WA-HV7	WA	Commissioner of Main Roads	City of Albany	City of Albany - Chillinup Road upgrade, Gnowellen	This project will seal 5km of Chillinup Road. It consists of site clearing, drainage improvements, minor geometry corrections, subgrade and basecourse preparation, single bitumen chip seal and finishing items such as guide posts, linemarking and signage	\$ 614,391	\$ 1,228,872	Oct-21	Apr-22	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111755-20WA-HV7	WA	Commissioner of Main Roads	Shire of Tammin	Shire of Tammin - Heavy Vehicle Bypass of Tammin South	Bypass for heavy vehicles to CBH terminal	\$ 1,184,106	\$ 2,381,000	Mar-21	Feb-23	Completed	Road Enhancement
Heavy Vehicle Program R7 - Council	111710-20WA-HV7	WA	Commissioner of Main Roads	City of Karratha	City of Karratha - Coolawanyah Road upgrade - Stage 3, Karratha Industrial Estate	Continuation of completed Stages 1 and 2. Upgrade all intersection to RAV 7 and RAV 10 as appropriate, widening of carriage ways, upgrade to drainage, pavements and surface.	\$ 1,219,288	\$ 2,438,576	Jul-22	Dec-22	Completed	Road Enhancement
Heavy Vehicle Program R7 – State	111504-20WA-HV7	WA	Commissioner of Main Roads	Shire of Broome	Commissioner of Main Roads - Great Northern Highway intersection upgrades, Roebuck	Upgrade Intersections - Great Northern Highway/Broome Highway (Roebuck) and Great Northern Highway/Derby Highway (Wonjil)	\$ 2,477,925	\$ 4,955,850	Jan-22	Aug-24	Under Construction	Road Enhancement
Heavy Vehicle Program R7 – State	111503-20WA-HV7	WA	Commissioner of Main Roads	Shire of Yalgoo	Commissioner of Main Roads - NW Coastal Highway Rest Areas package, Paynes Find	construct 5 new Heavy Vehicle Rest Areas on RAV 7+ Routes; 3 on Great Northern Highway (GNH) and 2 on North-West Coastal Highway (NWCH)	\$ 2,225,000	\$ 5,665,308	Jan-22	Sep-22	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - State	099063-18WA-HVS	WA	Commissioner of Main Roads	Town of Port Hedland	Powell Road, Boodarie - Bypass Track Upgrade	Upgrade of the existing bypass track on Powell Road at Boodarie	\$ 149,919	\$ 299,838	Dec-19	Mar-20	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099062-18WA-HVS	WA	Commissioner of Main Roads	Shire of Ravensthorpe	South Coast Highway, Munglinup - Heavy Vehicle Bay Construction	Construction of a heavy vehicle bay on South Coast Highway at Munglinup	\$ 250,000	\$ 500,000	Oct-20	Jan-21	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R6 - State	099061-18WA-HVS	WA	Commissioner of Main Roads	Shire of Ravensthorpe	Brookton Highway, Mt Short - Heavy Vehicle Bay Construction	Construction of a heavy vehicle bay on the Brookton Highway at Mt Short	\$ 476,000	\$ 1,033,072	Mar-21	Jun-23	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R6 - State	099060-18WA-HVS	WA	Commissioner of Main Roads	Shire of Esperance	South Coast Highway SLK391.43, Neds Corner - Intersection Upgrade	Realignment and upgrade of the intersection of the South Coast Highway at SLK391.43, Neds Corner	\$ 325,000	\$ 934,754	Feb-21	Jun-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - State	099059-18WA-HVS	WA	Commissioner of Main Roads	City of Karratha	North West Coastal Highway SLK1045, Mardie - Heavy Vehicle Parking Bays Upgrade	Improvements and extensions to existing parking bays on the North West Coastal Highway at SLK1045, Mardie	\$ 362,273	\$ 724,546	May-20	Nov-20	Completed	Parking and Decoupling bay

Heavy Vehicle Program R6 - State	099058-18WA-HVS	WA	Commissioner of Main Roads	Shire of Coolgardie	Goldfields Highway, Kambalda - Heavy Vehicle Parking Bay Construction	Construction of a heavy vehicle parking bay on the Goldfields Highway at Kambalda, by March 2022.	\$ 565,000	\$ 1,130,000	Jul-21	Dec-22	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - State	099057-18WA-HVS	WA	Commissioner of Main Roads	Shire of Chapman Valley	North West Coastal Highway, Northampton - Construction of Two Heavy Vehicle Bays	Construction of two heavy vehicle bay at SLK 22 (southbound) and SLK 71 (northbound) on the North West Coastal Highway near Northampton.	\$ 750,000	\$ 1,652,398	Apr-20	Jun-20	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - State	099056-18WA-HVS	WA	Commissioner of Main Roads	Shire of Irwin	Brand Highway, Arrowsmith - Heavy Vehicle Bay Construction	The construction of a heavy vehicle bay on the Brand Highway at Arrowsmith for northbound traffic.	\$ 238,058	\$ 476,117	Jun-19	Aug-19	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R6 - State	099055-18WA-HVS	WA	Commissioner of Main Roads	City of Karratha	Madigan Road, Gap Ridge - Road Train Assembly Area Construction	Construction of a road train assembly area at the North West Coastal Highway and Madigan Road intersection in Karratha	\$ 2,986,277	\$ 5,972,554	Feb-20	Aug-20	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - State	099054-18WA-HVS	WA	Commissioner of Main Roads	Shire of Broome	Decastilla Street/Port Drive and Archer Street/Port Drive, Broome - Intersection Upgrades	Upgrade of the intersections at Decastilla Street, Port Drive, Archer Street and Port Drive in Broome	\$ 548,526	\$ 1,097,052	Sep-20	Mar-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099029-18WA-HVC	WA	Commissioner of Main Roads	Shire of Coolgardie	Shire of Coolgardie - Coolgardie-Esperance and Great Eastern Highways, Coolgardie - Construct Road Train Assembly Area	The construction of a 15 bay road train decoupling, parking and rest area, including appropriate entry and exit points on Lady Loch Road at Coolgardie.	\$ 521,000	\$ 1,455,892	Oct-19	May-20	Completed	Parking and Decoupling bay
Heavy Vehicle Program R6 - Council	099025-18WA-HVC	WA	Commissioner of Main Roads	Shire of Upper Gascoyne	Shire of Upper Gascoyne - Carnarvon-Mullewa Road and the Dalgety Downs-Landor Road - Sealing	Upgrade priority sections of the 609 kilometre interregional route between Carnarvon and Meekatharra by sealing at least 18 kilometres of the Carnarvon-Mullewa Road and the Dalgety Downs-Landor Road in the Shire of Upper Gascoyne.	\$ 2,828,684	\$ 5,657,369	Feb-21	Jan-22	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	099016-18WA-HVC	WA	Commissioner of Main Roads	Shire of Kellerberrin	Shire of Kellerberrin - Baandee North Road, North Baandee - Widen and Strengthen	The widening and strengthening of 18.79km of road and the construction of a 40m concrete floodway on Baandee North Rd near North Baandee.	\$ 1,068,392	\$ 3,194,300	Feb-19	Dec-21	Completed	Road Enhancement
Heavy Vehicle Program R6 - Council	098988-18WA-HVC	WA	Commissioner of Main Roads	City of Karratha	City of Karratha - Mooligunn Road, Karratha - Widen and Strengthen	Reconstruction of 1600 metres of Mooligunn Road from Dewitt Road intersection to Coolawanyah Road in Karratha. This includes road widening, correct heavy vehicle road geometry and turning radius to side roads, strengthened pavement design, intersection and roadside lighting, line-marking and lane delineation, signage and two heavy vehicle parking bays.	\$ 1,064,249	\$ 4,402,814	Feb-19	Sep-19	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	065352-16WA-HV5	WA	Commissioner of Main Roads	Shire of Esperance	South Coast Highway - Upgrade Two Heavy Vehicle Bays	Upgrade two existing roadside parking bays, to provide access for heavy vehicles, including separation of light and heavy vehicles, improved shelters and sealed surfaces, at SLK 229.37 and SLK 229.47 on the South Coast Highway	\$ 232,500	\$ 526,690	Mar-17	Nov-17	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	065347-16WA-HV5	WA	Commissioner of Main Roads	Town of Port Hedland	Port Hedland Bell Street Road Train Assembly Area	Construct a new road train assembly area in Bell Street, Port Hedland, adjacent to Great Northern Highway and to the Town of Port Hedland's area zoned for Heavy Vehicle Industries, including an intersection upgrade at Bell Street and provision of lighting to support nighttime operations.	\$ 1,989,816	\$ 3,979,632	Mar-17	Aug-17	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	065343-16WA-HV5	WA	Commissioner of Main Roads	Shire of Dalwallinu, Shire of Wongan-Ballidu	Northam Pithara Road - Widening and Related Upgrade Works	Widen 19.8 kilometres of the Northam-Pithara Road between the Great Eastern Highway and the Great Northern Highway, with related upgrade works, including intersection improvements and passing opportunities, to support a heavy vehicle bypass of Perth between the Great Eastern Highway and the Great Northern Highway.	\$ 2,500,000	\$ 5,000,000	Dec-19	May-20	Completed	Road Enhancement
Heavy Vehicle Program R5 - State	065340-16WA-HV5	WA	Commissioner of Main Roads	Shire of Wongan-Ballidu	Wongan Hills-Calingiri Road - Heavy Vehicle Rest Area	Provide designated truck rest area, with a sealed surface and litter bins, that can be used in all weather conditions, at SLK 45 on Wongan Hills-Calingiri Road.	\$ 186,986	\$ 373,972	Jun-17	Mar-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R5 - State	065292-16WA-HV5	WA	Commissioner of Main Roads	Shire of West Arthur	Collie - Lake King Road - Heavy Vehicle Rest Areas	The project will provide two designated heavy vehicle rest areas, with sealed surface and litter bins, that can be used in all weather conditions, at SLK 213.85 (left hand side) and SLK 214.35 (right hand side) on Collie - Lake King Road.	\$ 505,061	\$ 1,010,122	Apr-19	Dec-19	Completed	Rest Areas (new or upgrade)

Heavy Vehicle Program R5 - State	065240-16WA-HV5	WA	Commissioner of Main Roads	Shire of Wongan-Ballidu	Northam Pithara Road - Heavy Vehicle Rest Areas	The project will provide two designated truck rest areas, with sealed surface and litter bins, that can be used in all weather conditions, at SLK 87 and SLK 109 on Northam-Pithara Road.	\$ 725,935	\$ 1,451,870	Apr-19	Dec-19	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R5 - State	065238-16WA-HV5	WA	Commissioner of Main Roads	Shire of Coorow	Midlands Road - Heavy Vehicle Rest Area	Provide designated truck areas, with a sealed surface and litter bins, that can be used in all weather conditions, at SLK 51.19 on Midlands Road.	\$ 185,020	\$ 370,039	Jun-17	Mar-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Program R5 - State	065228-16WA-HV5	WA	Commissioner of Main Roads	City of Albany	Albany Highway - Construct Heavy Vehicle Bay at Rest Stop near Cranbrook	Construct a new heavy vehicle rest area, including shelters, seating, information boards, sealed surfaces, and solar lighting for 24-hour access, as part of a comprehensive 'driver reviver' rest stop for facility all road travellers, at SLK 319.74 on the Albany Highway near Cranbrook.	\$ 242,500	\$ 1,414,253	Mar-18	Nov-18	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	065213-16WA-HV5	WA	Commissioner of Main Roads	Shire of East Pilbara	Great Northern Highway - Construct Six Truck Bays between Wubin and Kumarina	Construct Six Heavy Vehicle Parking Bays at SLK 688.36, SLK 820.7, SLK 824.6, SLK 998.89, SLK 605.25 and SLK 678.73 on the Great Northern Highway between Wubin and Kumarina.	\$ 900,000	\$ 2,296,948	May-17	Jun-18	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	065162-16WA-HV5	WA	Commissioner of Main Roads	Shire of Esperance	South Coast Highway - Construct Heavy Vehicle Bay between Esperance and Ravensthorpe	Construct a new sealed heavy vehicle parking bay (with shelter), 250 metres in length, to accommodate three to four double road trains, at SLK 453 on the South Coast Highway between Esperance and Ravensthorpe.	\$ 300,000	\$ 626,636	Apr-18	Apr-18	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	065158-16WA-HV5	WA	Commissioner of Main Roads	Shire of Mount Magnet	Mt Magnet - Leinster Road - Construct Heavy Vehicle Bay	Upgrade an existing roadside parking area to a heavy vehicle parking bay 250 metres in length to accommodate three to four road trains, including seal and shelter, at SLK 220.56 on Mt Magnet-Leinster Road in the Goldfields-Esperance Region.	\$ 299,629	\$ 599,258	Oct-17	Dec-17	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	065156-16WA-HV5	WA	Commissioner of Main Roads	Shire of Laverton	Leonora-Laverton Road - Upgrade Existing Roadside Parking Area	Upgrade an existing roadside parking area to roadside rest areas and parking areas for heavy vehicles at SLK 74 on Leonora-Laverton Road in the Goldfields-Esperance Region.	\$ 227,529	\$ 455,059	Aug-17	Nov-17	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	065153-16WA-HV5	WA	Commissioner of Main Roads	Shire of Leonora	Goldfields Highway - Upgrade Existing Roadside Parking Area between Leinster and Wiluna	Upgrade an existing roadside parking area into a sealed 250 metre heavy vehicle bay for three to four triple road trains, including shelter, at SLK 544.25 on the Goldfields Highway in the Goldfields-Esperance Region.	\$ 278,890	\$ 557,780	Nov-17	Jan-18	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	065150-16WA-HV5	WA	Commissioner of Main Roads	City of Greater Geraldton	Brand Highway - Construct a Heavy Vehicle Bay South of Geraldton	Construct a new heavy vehicle bay south of Geraldton, for southbound traffic, at SLK 255.80 on the Brand Highway.	\$ 200,000	\$ 456,468	Sep-17	Oct-17	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - State	065083-16WA-HV5	WA	Commissioner of Main Roads	City of Greater Geraldton	North West Coastal Highway - Construct a New Heavy Vehicle Bay North of Geraldton	Construct a new southbound truck bay on the North West Coastal Highway, 73 kilometres north of Geraldton.	\$ 200,000	\$ 522,431	May-17	Jul-17	Completed	Parking and Decoupling bay
Heavy Vehicle Program R5 - Council	065047-16WA-HV5	WA	Commissioner of Main Roads	Shire of Ashburton	Shire of Ashburton - Nameless Valley Drive Truck Rest Stop	Installation of ablution facilities and formalising a rest area.	\$ 135,025	\$ 270,050	Jun-17	May-18	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Programme R4 - Council	054602-14WA-HV4	WA	Commissioner of Main Roads	Shire of Coolgardie	Shire of Coolgardie - Intersection Upgrade - Carins Rd & Coolgardie North Rd	Upgrade intersection for access to Great Eastern Highway to allow access for category 10 HPVs (53.5 metre with four trailers).	\$ 300,000	\$ 903,768	Oct-15	Apr-16	Completed	Road Enhancement
Heavy Vehicle Programme R4 - State	054562-14WA-HV4	WA	Commissioner of Main Roads	Shire of Esperance	Upgrade to 3 Heavy Vehicle Rest Areas - Goldfields Highway between Kalgoorlie and Menzies, Goldfields Esperance	Upgrade 3 existing roadside parking bays into Rest Areas to reduce fatigue related road crashes involving heavy vehicles.	\$ 671,000	\$ 1,375,103	Oct-15	Apr-16	Completed	Rest Areas (new or upgrade)
Heavy Vehicle Programme R4 - State	054561-14WA-HV4	WA	Commissioner of Main Roads	Shire of Esperance	Upgrade 1 Heavy Vehicle Parking Bay to a Rest Area - Goldfields Highway - Between Kalgoorlie and Coolgardie	Upgrade one existing roadside parking bay to improve safety, functionality and to reduce the fatigue related road crashes involving heavy vehicles.	\$ 256,966	\$ 513,933	May-15	Feb-16	Completed	Parking and Decoupling bay
Heavy Vehicle Program R4 - State	054559-14WA-HV4	WA	Commissioner of Main Roads	Town of Port Hedland	Intersection Upgrades on the Great Northern Highway and North West Coastal Highway and Great Northern Highway and Marble Bar Road near Port Hedland	Modifications to the Great Northern Highway and North West Coastal Highway and Great Northern Highway and Marble Bar Road intersections.	\$ 3,501,417	\$ 7,002,835	Jun-16	Oct-16	Completed	Road Enhancement

Heavy Vehicle Rest Area initiative

Eligible proponents - State, Territory or Local Government Entities.

Scope: Approved projects since initiative began, as at 14 May 2024

Caveat: Construction start and end dates are the most recent as provided by the proponent

Program Objectives:

The Australian Government has committed \$140 million over 10 years for the Heavy Vehicle Rest Area (HVRA) initiative, which is currently delivered under the Heavy Vehicle Safety and Productivity Program (HVSP).

The initiative aims to provide rest areas that improve the productivity and safety outcomes of heavy vehicle operations across Australia, and includes the delivery of new and upgraded formal rest areas, informal rest areas and signage.

New project selection:

- Applications undergo a four stage process within the Department including: eligibility assessment, merits assessment, input from the HVRA Steering Committee and states and territory road authorities (for council-led projects), and a quality assurance process.
- Only proposals which are eligible and demonstrate good value for money are recommended to the approving Minister for Australian Government funding.
- Ministers do not approve recommended proposals in their own electorate / jurisdiction.

Subprogram	Project Number	State	Proponent	Local Government Authorities	Name	Project Description	Approved Australian Government Contribution	Total Project Cost	Start Date	End Date	Progress Status	Construction Type (HVSP)
Heavy Vehicle Rest Area Ongoing Tranche 2 – Council	126246-23NSW-HR2	NSW	TRANSPORT FOR NSW	Hay Shire Council	Hay Shire Council - Design and Construction of Heavy Vehicle Rest Area on the Sturt Highway, Hay	The project involves design and construction of the Hay Heavy Vehicle Rest Area on the Sturt Highway in Hay. The project will include the design and construction of a 200m x 70m Heavy Vehicle Rest Area, building of dedicated slip and turning lanes off the Sturt and Cobb Highways, creation of a truck parking area with protection for existing services, and adding shelters, landscaping, and connecting footpaths.	\$ 2,711,436	\$ 3,389,295	Jan-25	Dec-26	In Planning	New Parking Bay
Heavy Vehicle Rest Area Ongoing Tranche 2 – State	126245-23NSW-HR2	NSW	TRANSPORT FOR NSW	Moree Plains Shire Council	Transport for NSW – Upgrade of southbound Tycannah Rest Stop SB on Newell Highway, Moree	The project will upgrade the southbound Tycannah rest area at Moree. The project will include 5 additional parking bays, separated light vehicle parking, a male and female accessible toilet block and deceleration lanes to improve access safety. The upgraded rest area will cater for all vehicles and provide a Class 3 rest facility for heavy vehicles.	\$ 4,800,000	\$ 6,000,000	Jan-25	May-26	In Planning	New Parking Bay
Heavy Vehicle Rest Area Ongoing Tranche 2 – State	126244-23NSW-HR2	NSW	TRANSPORT FOR NSW	Moree Plains Shire Council	Transport for NSW – northbound Upgrade Tycannah Rest Stop NB on Newell Highway, Moree	The project will provide benefits by upgrading the existing light vehicle minor rest area to cater for heavy vehicles travelling northbound, and will include a deceleration access lane, expanded parking for nose to tail heavy vehicle parking, separated parking for light vehicles and toilets. The upgrades will support usage by PBS class 3 vehicles in addition to light vehicles and caravans. The upgrades will provide for all road users travelling northbound between Narrabri and Moree, who will have a rest area to stop and use a maintained bathroom facility. It will also address the need for heavy vehicle drivers to comply with fatigue legislation, allowing them to take rest breaks on a key rural freight route in NSW.	\$ 4,800,000	\$ 6,000,000	Jan-25	May-26	In Planning	New Parking Bay
Heavy Vehicle Rest Area Ongoing Tranche 1 – Council	125824-23QLD-HR1	QLD	Queensland Department of Transport and Main Roads.	Maranoa Regional Council	Upgrade rest area facility at the eastern approach to Roma on the Warrego Highway	The project will upgrade an existing rest area to provide a combined facility for motorists and heavy vehicles. The project includes strengthening and sealing the accesses and parking arrangement, including a defined separation from the Warrego Highway, upgraded signage, provide landscaping treatments to improve aesthetics and manage stormwater runoff.	\$ 1,120,000	\$ 1,400,000	Jun-24	Aug-25	In Planning	Rest Areas (new or upgrade)
Heavy Vehicle Rest Area Ongoing Tranche 2 – State	126239-23SA-HR2	SA	SA, Department for Infrastructure and Transport	PASTORAL UNINCORPORATED AREA	SA, Department for Infrastructure and Transport – Design, Upgrade and Construct Rest Area on Barrier Highway, MM125.4: WINNININNIE, MM32.2: BINDARRAH	The project will provide benefits by upgrading an existing informal rest area and constructing a new heavy vehicle rest area at two locations on the Barrier Highway in South Australia. Both locations include metal shelters, picnic areas and space for up to four PBS level 3A vehicles. The project will reduce the spacing to an acceptable level between existing rest areas for eastbound travel, and will contribute towards a reduction in fatigue related crashes and disruption to the route.	\$ 1,696,800	\$ 2,121,000	Jan-25	Jan-26	In Planning	New Parking Bay

Heavy Vehicle Rest Area Ongoing Tranche 1 – State	125822-23SA-HR1	SA	SA, Department for Infrastructure and Transport	Coorong District Council	Salt Creek Rest Area	The project will create a heavy vehicle Rest areas for the largest vehicle currently permitted on Princes Highway (PBS Level 3B). The project will include five parking bays, a unisex toilet block, installation of metal shade structure and picnic tables.	\$ 3,040,000	\$ 3,800,000	Dec-24	Mar-25	In Planning	Rest Areas (new or upgrade)
Heavy Vehicle Rest Area Ongoing Tranche 1 – Council	125825-23TAS-HR1	TAS	Department of State Growth	Brighton Council	Construction of truck stop upgrade on Glenstone Road/ Strong Street, Bridgewater.	The project will upgrade the existing heavy vehicle rest area on Glenstone Road, Bridgewater, as per the Concept Plan, prepared by Play Street Landscape Architects.	\$ 360,000	\$ 450,000	Sep-24	May-25	In Planning	Rest Areas (new or upgrade)
Heavy Vehicle Rest Area Ongoing Tranche 1 – State	125823-23VIC-HR1	VIC	Victoria, Department of Transport	Bass Coast Shire Council, Latrobe City Council, South Gippsland Shire Council, Wellington Shire Council	HVRA - Construction of Truck Informal Rest Area Improvements (TIRA), on various highways within Gippsland	The project will deliver improvements to up to 35 Truck Informal Rest Areas (TIRA's) on the Bass Highway, South Gippsland Highway, Strzelecki Highway and Hyland Highway within Gippsland.	\$ 2,168,000	\$ 2,710,000	Jan-25	Feb-27	In Planning	Rest Areas (new or upgrade)
Heavy Vehicle Rest Area Ongoing Tranche 2 – Council	126247-23WA-HR2	WA	Commissioner of Main Roads	Shire of Pingelly	Shire of Pingelly – Design and Upgrade Light Vehicle Rest Area to Heavy Vehicle Rest Area, Pingelly	The project will create a formal class 3/4 heavy vehicle rest area where there is currently an informal strip of land and light vehicle rest area. The project will formalise the site by including heavy vehicle parking bays, all weather pavement, drainage, solar lighting, seating and shade, amenities and fencing.	\$ 285,416	\$ 356,770	Oct-24	Jul-25	In Planning	New Parking Bay

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Eligible funding recipients: Local governments, state governments for unincorporated areas and not-state entities for administered territories.

Scope: Approved projects across all four phases for the funding period 2020-2026 (Phase 1: Jul 2020 -Dec 2024|Phase 2: Dec 2020-Dec 2024| Phase 3: Jan 2022-Dec 2024| Phase 4: Jul 2023 - Jun 2026)

Objectives: The Local Roads and Community Infrastructure Program provides direct funding for the delivery of priority local road and infrastructure projects that supplement existing spending on infrastructure in the community.

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	ACT	Transport Canberra and City Services Directorate	Strategic Road Maintenance	Funding for strategic road maintenance works to support ongoing delivery of road pavement rehabilitation works. Ngunnawal – adjacent Gungahlin Drive Nicholls – Hu Guo Bao En temple Nicholls – adjacent Gungahlin Drive	Under Construction	\$476,726	Feb-24	Jun-24
1	Community	ACT	Transport Canberra and City Services Directorate	Tuggeranong Foreshore Improvements playground upgrades	Inclusion of additional playground make good works at the Tuggeranong Foreshore playground to address non-compliance of existing play equipment.	Complete	\$50,000	Feb-24	Feb-24
1	Community	ACT	Transport Canberra and City Services Directorate	ACT Strategic Cycle Infrastructure Projects - wayfinding signage, priority crossing at Theodore Street and Melrose Drive, Aikman Drive path connection, Heyson Street link to Lyons shops, Menindee Drive path, City-Woden cycle route priority crossings	High number of cyclist and pedestrian casualties. Projects will encourage use of off-road paths and improve safety of road crossings, encourage active travel, improve connectivity of network.	Complete	\$2,715,494	Nov-20	Apr-22
1	Road	ACT	Transport Canberra and City Services Directorate	ACT Streetlight Infill Program	Address prioritised list of public spaces for lighting enhancement; address bus stop locations nominated by women as having inadequate lighting and contributing to fear of using public transport.	Complete	\$719,000	Nov-20	Dec-21
1	Combination	ACT	Transport Canberra and City Services Directorate	Acton Waterfront Lake Beach upgrade	Public space improvements and upgrades	Complete	\$750,000	Jul-21	Dec-21
1	Road	ACT	Transport Canberra and City Services Directorate	ACT Streetlights - replacement of dull streetlight lamps	Increasing number of streetlights not meeting specified illumination.	Complete	\$250,000	Nov-20	Sep-21
1	Road	ACT	Transport Canberra and City Services Directorate	Parliamentary Triangle Canberra - refurbish high mast lighting	Structural concerns around the adequacy of the poles; an options study recommended refurbishment of the poles.	Complete	\$499,378	Jan-21	Sep-21
1	Community	ACT	Transport Canberra and City Services Directorate	Belconnen and Woden skate park refurbishments	Audit and condition reports identified cracked concrete surfaces; replace lighting with energy efficient LED lighting at both locations; install shading area at Belconnen.	Complete	\$499,969	Nov-20	Sep-21
1	Community	ACT	Transport Canberra and City Services Directorate	ACT sportsground facilities improvements - Woden Enclosed Athletics Track, Stirling District Playing Fields, Kambah District Playing Fields	Woden - Existing amenities not adequate for disabled athletes; Stirling and Kambah - ageing infrastructure does not meet ACT guidelines or user needs	Complete	\$988,183	Nov-20	Jun-21
1	Community	ACT	Transport Canberra and City Services Directorate	Tuggeranong Library: Upgrades to landscape areas around the library	Reduce erosion of landscaped area around library	Complete	\$23,396	Jan-21	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Dickson Library - courtyard upgrade	Aged courtyard furniture and landscaping	Complete	\$64,792	Jan-21	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Aboriginal and Torres Strait Islander Cultural Centre Acton - audio and visual upgrade	Aged audio and visual equipment impacting the ability to host events	Complete	\$12,116	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Belconnen Library - landscaping and access upgrade	Reduce erosion of landscaped area; disability compliance of rear access door	Complete	\$64,792	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Bonython Community Centre - painting	Aged and damaged external façade	Complete	\$12,116	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Calwell Early Childhood - fence replacement, bathroom and kitchen upgrades	Fence, bathroom and kitchen are all in poor condition and in need of upgrade	Complete	\$27,510	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Downer Community Centre - floor coverings replacement	Aged and damaged floor coverings	Complete	\$3,954	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Gilmore Community Centre - roof upgrade	Leaking roof	Complete	\$163,403	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Ginninderra Community Hall Higgins - ramp replacement, electrical upgrade and painting	Disabled ramp not DDA compliant, electrical switchboard not compliant with current standards, exterior requires repainting	Complete	\$15,191	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Griffin Centre Canberra - roof repairs	Roof leaks	Complete	\$15,770	Oct-20	Mar-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	ACT	Transport Canberra and City Services Directorate	Gungahlin Community Centre - carpet replacement	Carpet is in poor condition	Complete	\$58,241	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Holder Early Childhood Centre - solar panels	Sustainability and cost of electricity	Complete	\$11,857	Dec-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Hughes Community Centre - window coverings replacement, roof and ceiling repairs and replacement	Window coverings not functioning, ceiling tiles aged and water damaged, roof leaks and requires repair and replacement in areas	Complete	\$17,798	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Isabella Plains Neighbourhood Centre - stormwater and sewer upgrade	Storm water and sewer regularly become blocked	Complete	\$25,455	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Fitters Workshop Kingston - internal painting	Aged and damaged internal paint	Complete	\$10,430	Oct-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Kippax Library Holt - landscaping	Reduce erosion of landscaped area around library	Complete	\$10,741	Jan-21	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Majura Community Centre Dickson - electrical upgrades	Aged and non-compliant electrical switchboard	Complete	\$26,415	Oct-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Southside Community Centre Narrabundah - floor and window coverings replacement, bathroom upgrades, painting and electrical upgrades	Aged and damaged floor and window coverings, damaged bathroom tiles and fittings, aged and damaged external façade, aged electrical switchboards	Complete	\$35,813	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Tooms Place Former Depot Lyons - stormwater upgrades, asbestos removal and flooring replacement	Storm water blockages, flooring if end of life and requires upgrade, flooring to be replaced contains asbestos	Complete	\$41,524	Nov-20	Mar-21
1	Community	ACT	Transport Canberra and City Services Directorate	Tuggeranong Community Centre - painting, hand rails, re-carpeting, flooring repairs and fire system	Aged building, DDA compliance, building safety	Complete	\$188,229	Nov-20	Mar-21
1	Community	IOT	Cocos (Keeling) Islands Shire Council	Upgrades to parks and community centre - Multiple Locations.	The islands playgrounds currently have limited suitability for use due to the exposure to the heat and sun. Shade sails will enable children and families to utilise the playgrounds not just in the early mornings and late afternoons, but also during the peak of the day. It will protect from harm from sun but also safety of users as equipment tends to get too hot for use. The Shelter at the spot will provide a community gathering opportunity for picnics, observing of wildlife and water sports. The location is also popular with tourists enabling them to maximise the use of this location.	Complete	\$136,739	Nov-21	Jun-22
1	Road	IOT	Norfolk Island Regional Council	Reconstruction of existing pavement and road surface re-sealing works at Ferny Lane	Repair and replace the existing road pavement and bitumen seal that had been deteriorated over many years.	Complete	\$82,929	Oct-22	Dec-22
1	Community	IOT	Shire of Christmas Island	Phosphate Hill Footpath Completing a dual use walkway between the Drumsite and Poon Saan precincts alongside the ridge Murray Road on Phosphate Hill, Christmas Island.	There is no pedestrian connectivity between the two precincts. Walkers and cyclists have to walk on the road to move between the precincts currently. There is a dangerous S-bend and other blind corners on Murray Road, which is essentially curves around Phosphate Hill at the ridge. Phosphate Hill is the tallest peak on the settled area of Christmas Island.	Complete	\$253,000	Jan-21	Aug-21
1	Road	IOT	Shire of Christmas Island	One km sealing of North-South Baseline Road	This unsealed road is utilised daily by heavy vehicles for the mining company as well as provides access from the settled north-east corner of the island to the national parks, immigration centre and mining sites spread out across the island. It is heavily trafficked and unsealed, being a chalk road at present. Combined with the average 2.3m of rain a year, with the heaviest years nearing 6, degradation is quick and severe. The sealing of the road way will save on recurring maintenance grading immediately in the next wet season and beyond.	Complete	\$63,993	Dec-20	Mar-21
1	Community	IOT	Shire of Christmas Island	Smith Point Trail Reconstruction The Smith Point Trail is the premier walking trail site in the north-east corner of the island starting at the historic Tai Jin House Museum and ending at the top of the mountain at Territory Day Park. The project will repair and replace trail infrastructure to re-establish a safe walking/hiking experience for tourists and locals.	Much of the Smith Point Trail infrastructure was destroyed in a cyclone in 2017. Large trees fell across boardwalks, rails and other safety infrastructure destroying much of it. It had to be closed for safety reasons since then.	Complete	\$20,527	Oct-20	Nov-20
1	Community	NSW	Albury City Council	New toilet facilities at Hovell Tree Park including all abilities WC	Existing toilet block is now inconveniently located and the facilities provided are not Accessible to all and in need of modernising.	Complete	\$191,181	Jul-23	Jun-24
1	Community	NSW	Albury City Council	New toilet facilities at National Forrester's Park including all abilities WC and Baby Change Room	Existing toilet block is now inconveniently located and the facilities provided are not Accessible to all and in need of modernising.	Complete	\$543,893	Jul-22	Apr-23
1	Community	NSW	Albury City Council	New pedestrian footpath link between Lavington Sports Ground and the local footpath network.	Limitations of existing footpath connectivity to a recently redeveloped regional sporting facility	Complete	\$148,000	Oct-21	Dec-21
1	Community	NSW	Armidale Regional Council	Ebor - Signage	The lack of accessible information to the traveling public promoting the various points of interest within Ebor and surrounds	Complete	\$15,000	Apr-21	Dec-22
1	Road	NSW	Armidale Regional Council	Rural Resealing Program - Multiple Locations	road safety and economic development.	Complete	\$161,000	Sep-21	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Armidale Regional Council	Urban Resealing Program - Multiple Locations	road safety and economic development.	Complete	\$320,000	Sep-21	Dec-22
1	Road	NSW	Armidale Regional Council	Gravel Resheeting Program - Multiple Locations	road safety and economic development.	Complete	\$504,000	Sep-21	Dec-22
1	Community	NSW	Armidale Regional Council	Armidale Mall - improved security, access, lighting, information and general maintenance.	Armidale Mall: Currently the mall needs to attract more people to support local businesses but it is in need of improved security, access, lighting, information and general maintenance to make it more appealing.	Complete	\$423,100	Mar-21	Dec-21
1	Community	NSW	Armidale Regional Council	Cinders Lane - CCTV	Replacing existing aged analogue camera	Complete	\$6,601	Aug-20	Aug-20
1	Community	NSW	Ballina Shire Council	Ballina Heights Sport Fields - Lighting	To improve floodlighting infrastructure including to address any non-compliance issues with respect to Australian Standard AS2560.1 Sports Lighting.	Complete	\$200,000	May-21	Jun-22
1	Community	NSW	Ballina Shire Council	Ross Park - Playground	Replacement of existing playground and safety surfacing to ensure compliance with Australian Standards including improving access for people with disabilities	Complete	\$250,000	Jul-21	Mar-22
1	Road	NSW	Ballina Shire Council	Wollongbar Sport Field - Drainage	Significant rainfall events have exposed stormwater drainage design flaws that have contributed to surcharge flows onto the road pavement near the access roads. Pavement deterioration, scouring and vehicle safety issues have resulted.	Complete	\$200,000	Apr-21	Jul-21
1	Community	NSW	Ballina Shire Council	Fawcett Park and Missingham Park - Picnic Shelters and BBQ	Shelters: The timer slates on the park shelters have deteriorated over time and require replacement, in addition to other repair works required. BBQs: The barbeques are significantly aged and lack modern features.	Complete	\$40,244	May-21	Jun-21
1	Community	NSW	Ballina Shire Council	Pimlico Hall - Improvements	Various issues meaning the building is not always in compliance with current building standards.	Complete	\$50,000	Feb-21	Apr-21
1	Community	NSW	Ballina Shire Council	Wardell District War Memorial Hall	Various issues meaning the building is not always in compliance with current building standards.	Complete	\$20,000	Feb-21	Apr-21
1	Road	NSW	Ballina Shire Council	Chesworth Lane - Sealing	Maintenance works to rural gravel roads is required, however, undertaking road works to standard engineering specifications is non-economic. Dust sealing is a risk-based solution for such roads.	Complete	\$120,000	Dec-20	Dec-20
1	Community	NSW	Balranald Shire Council	Euston Forest Eco Trail, Euston - Pathway	Parts of these tracks are not currently suitable for wheelchair users and confusing for tourists and visitors	Complete	\$26,427	May-21	Sep-21
1	Community	NSW	Balranald Shire Council	Anzac Park - Installation of Toilet Blocks	Differing toilet block at Balranald Cemetery to Local Roads and Community Round 2 in substitute of Balranald Anzac Park in Round 1 work plan to utilize the funds.	Complete	\$27,198	May-21	Sep-21
1	Road	NSW	Balranald Shire Council	Bertram and Taylor Road, Euston - Traffic Improvement	Bertram and Taylor Roads are local roads parallel to the Sturt Highway frequently used as a shortcut by traffic travelling at speeds excess 100km/h creating danger for residential and commercial properties fronting these roads	Complete	\$184,331	Apr-21	Jul-21
1	Community	NSW	Balranald Shire Council	Greenham Hall, Balranald - Refurbishment	Seating and furniture needs upgrades because they are breaking down	Complete	\$25,634	Apr-21	Jul-21
1	Community	NSW	Balranald Shire Council	ANZAC Park, Balranald - Fencing	Long standing community request	Complete	\$26,317	Mar-21	Jun-21
1	Community	NSW	Balranald Shire Council	River Street / Murray Terrace / Selwyn Street - Footpath	Provide accessible footpath for pedestrians and wheelchair users. Remove walking hazard and trip point on old paver walkway on Murray Terrace, especially for senior and accessibility users	Complete	\$134,676	Feb-21	Jun-21
1	Community	NSW	Balranald Shire Council	Murrumbidgee Bridge Approach, Balranald - Footpath	Provide accessible footpath for pedestrians and wheelchair users. Remove walking hazard and trip point on gravel walkway especially under wet condition	Complete	\$16,686	May-21	Jun-21
1	Road	NSW	Balranald Shire Council	Purton Lane, Balranald - Sealing	Rectify local flooding issue	Complete	\$50,396	Apr-21	Jun-21
1	Road	NSW	Balranald Shire Council	Ivanhoe Road - Road Signage	Non-compliant or missing road furniture, causing safety concerns	Complete	\$180,927	Apr-21	Jun-21
1	Community	NSW	Balranald Shire Council	Balranald Theatre Royal - Heating	Building is not usable during the winter	Complete	\$86,738	May-21	Jun-21
1	Road	NSW	Balranald Shire Council	Wampo Intersection - Road Safety Upgrade	Conflict between tourists and industrial traffic	Complete	\$73,589	May-21	Jun-21
1	Road	NSW	Bathurst Regional Council	Hill Street Rockley - kerb and guttering and road widening	Project will address nuisance stormwater flooding due to lack of kerb and guttering.	Complete	\$50,000	Oct-21	Nov-21
1	Road	NSW	Bathurst Regional Council	George Street, Bathurst (Russel Street to Howick Street) – pavement rehabilitation	Current pavement has reached end of serviceable life and requires rehabilitation due to extensive potholing, deformation and roughness.	Complete	\$150,000	Sep-21	Sep-21
1	Road	NSW	Bathurst Regional Council	Boundary Road Reserve Bathurst - gravel sheeting of roads and walking tracks	Project will address nuisance scouring of roads and paths from minor rain events.	Complete	\$50,000	Feb-21	Aug-21
1	Community	NSW	Bathurst Regional Council	Bathurst CCTV installation	The project will operate under the, adopted Community Safety Plan (2019-2023). The project outcome aims is to achieve a reduction in the level of crime, deter anti-social behaviour and improve general safety in the broader CBD location.	Complete	\$250,000	Mar-21	Aug-21
1	Community	NSW	Bathurst Regional Council	Kath Knowles Walkway Bathurst - park shelter and seating	Existing walkway does not have any seating along the route	Complete	\$18,000	Jun-21	Jul-21
1	Community	NSW	Bathurst Regional Council	Bathurst Sportsground - canteen facilities	Current facility has limited usability and can only sell pre-packaged foods. Projects will modify walls, floors and ceiling and add infrastructure to allow use by many sporting groups to prepare food for local sports.	Complete	\$75,000	Jun-21	Jul-21
1	Community	NSW	Bathurst Regional Council	Bathurst CBD – replacement of footpaths	A number of concrete footpaths in Bathurst, with focus on CBD require replacement due to current age. Areas to be targeted include footpaths within CBD where high number of customer complains and asset inspections have indicated need for repair, other areas will be targeted on basis of Asset Management Plans and current asset backlog.	Complete	\$350,000	Apr-21	Jun-21
1	Road	NSW	Bathurst Regional Council	Denison Bridge Bathurst street lighting	Street lighting will improve pedestrian safety in an area that is well utilised by walkers.	Complete	\$60,000	May-21	Jun-21
1	Community	NSW	Bathurst Regional Council	Eglinton Oval - playground equipment	Removal of ageing playground infrastructure and construction of a new inclusive playground for the community.	Complete	\$175,559	Apr-21	Jun-21
1	Community	NSW	Bathurst Regional Council	National Motor Racing Museum Mt Panorama - installation of "Endurance Walk" attraction and façade improvements	Existing installation for Bathurst 12hr is incomplete and fails to provide attraction to precinct visitors. Dated facade and lack of street presence means visitors to the area may not be attracted to visit the museum and track precinct.	Complete	\$30,000	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Bathurst Regional Council	Kelso Community Hub - landscaping and shading	Recent improvements to the outdoor space have highlighted that other areas in the community hub precinct could benefit from beautification, improved landscaping and additional shading. Since the recent upgrade, the number of users has increased significantly and the length of use time has increased.	Complete	\$40,000	Mar-21	Apr-21
1	Combination	NSW	Bayside Council	Multiple locations. Renewal of footpaths in poor condition.	Poor condition segments of footpaths that have deteriorated and have a condition rating of between 4-4.5 and do not provide an adequate level of service.	Complete	\$437,406	Jan-21	Apr-21
1	Community	NSW	Bayside Council	Botany Town Hall. Paint exterior of Botany Town Hall and interior where there is evidence of water damage. Remove covered walkway adjacent to building, install gate on frontage. Install window surrounds internal, new LED lighting, 3 new electrical boards and replace hardwood flooring to stage and resurface existing timber flooring	The building paint condition is poor and this negatively impacts on the community perception of the facility. Interior flooring in hall resurfaced. Damaged stage floor being replaced to remove holes. LED lighting to replace fluorescent lights in hall.	Complete	\$300,000	Jan-21	Apr-21
1	Community	NSW	Bega Valley Shire Council	Barclay Street Sportsground Pavilion - Upgrade	Provide better facilities for sportsground users and the community at large. The pavilion includes change rooms, a kiosk and kitchen, public toilets, storage facilities and all abilities access.	Complete	\$226,217	Jun-21	Dec-21
1	Community	NSW	Bega Valley Shire Council	Renewal of the Berrambool footbridge and construction of an off road connecting path	Berrambool sporting complex is one of Council's major sporting facilities and is currently disconnected from the CBD via any means of continual active transport options. There is currently a carpark, skate park clubhouse and a small footpath network within the sporting facility. There is a footbridge over the creek that is in desperate need for renewal but not connected to a path network. The bridge was built by community volunteers many years ago and is a warranted piece of infrastructure that needs to be renewed. By extending the path network from the existing path along the service lane to the existing path at the Berrambool Sporting complex we will be closing a vital missing link in our active transport network.	Complete	\$500,000	Mar-21	Dec-21
1	Combination	NSW	Bega Valley Shire Council	New public carpark at what is known as the former Plumb Motors site in Bega	The Plumb Motors site is an unsealed informal parking area in the business district of Bega adjacent to the Bega Sporting Complex. Runoff from the site flows through the adjoining buildings and carparks. There is a need for more, improved and safer parking in Bega for the general public as well as associated with the Bega sporting complex. This project will improve amenity, drainage, safety, capacity and accessibility of parking for the community.	Complete	\$158,983	Feb-21	Aug-21
1	Community	NSW	Bega Valley Shire Council	Building repair works to the Tathra Beach Kiosk	The Tathra Beach Kiosk is tenanted facility well patronised by both locals and visitors to the Shire dating back to the 1950's. Due to it's age the kiosk building is in dire need of repair works to bring it up to a standard to be re-let and ensure the ongoing structural viability of the building. These works will rebuild the kiosk's iconic status to the community otherwise the building will remain closed to the community.	Complete	\$336,782	Aug-20	Jul-21
1	Road	NSW	Bellingen Shire Council	Crown Street Rehabilitation - Stage 1	Failing timber crib walls impacting roadway, widening of roadway, safety improvements	Complete	\$275,000	Jan-21	Dec-21
1	Road	NSW	Bellingen Shire Council	Promised Land Loop Road - Rehabilitation	Very Poor condition sealed road, condition beyond re-sealing so rehabilitation necessary	Complete	\$319,625	May-21	Jun-21
1	Community	NSW	Berrigan Shire Council	New pocket path	The Finley community has identified that there is no open space in the centre of the town shopping district.	Complete	\$230,527	Mar-21	Aug-21
1	Community	NSW	Berrigan Shire Council	Construct gravel and concrete path connecting Barooga to the Victorian border and its sister town Cobram	This path will link pedestrians in Barooga to commercial facilities in Cobram and Cobram pedestrians with recreational facilities in Barooga,	Complete	\$140,000	Mar-21	Jun-21
1	Community	NSW	Berrigan Shire Council	Replacement of sports lighting with LED lights at the main oval and netball courts at Tocumwal Recreation Reserve	Replacement of inefficient sports lighting with efficient LED lights at the main oval and netball courts at Tocumwal Recreation Reserve	Complete	\$304,000	Jan-21	Jun-21
1	Community	NSW	Berrigan Shire Council	Reconstruct gravel path connecting the Barooga Adventure Park to the Barooga Swing Bridge, Lawson Drive playground and Barooga Public School	The popular Barooga Adventure Park has poor pedestrian access to the Barooga Public School.	Complete	\$78,000	Feb-21	Apr-21
1	Community	NSW	Berrigan Shire Council	Improvements at Lions Park including a new shelter and park furniture	Lions Park, at the entrance to Barooga and the state of NSW, is of low amenity and under-utilised.	Complete	\$50,000	Jan-21	Apr-21
1	Community	NSW	Berrigan Shire Council	Construct gravel path connecting Tocumwal Golf and Bowls Club to the town centre	The new path will connect the popular Tocumwal Golf and Bowls Club to the Tocumwal town shopping area and established footpath network.	Complete	\$75,000	Dec-20	Apr-21
1	Community	NSW	Blacktown City Council	Tree planting on Flushcombe Road, Metella Road	Reducing urban heat Increasing canopy cover Increasing amenity of the streets	Under Construction	\$76,301	Oct-21	Dec-23
1	Community	NSW	Blacktown City Council	Along the drainage corridor north of Whalan Reserve and South West of Poppondetta Park Embellishment of linear paths along the corridor, between Whalan Reserve and Poppondetta Park. Project involves the provision of a cycle path, landscaping and facilities.	Connecting the Path/Cycleway network between two neighbouring major parks.	Complete	\$1,200,024	May-21	Sep-22
1	Community	NSW	Blacktown City Council	Kareela Reserve Doonside Upgrade BBQ area with shelter and power and floodlighting for netball courts	Lack of Court lighting for night use Current BBQ shelter is inadequate and lacks power	Complete	\$93,087	Dec-20	Jun-22
1	Community	NSW	Blacktown City Council	Glenwood Cycleway	To improved access for pedestrians and cyclists between M7 Motorway and Meurants Lane. This project is the final stage for the construction of 960 metres of cycleway linking M7 Motorway and Windsor Road.	Complete	\$614,597	May-21	Jun-22
1	Community	NSW	Blacktown City Council	Keffron Road, Lalor Park Construction of a hip roof shade structure over playground. Installation of gazebo in the front grounds and construction of new concrete path for the bins.	Removal of fire hazard and provision of shade for additional functionality of the play ground.	Complete	\$61,184	May-21	Jul-21
1	Community	NSW	Blacktown City Council	Quakers Hill Neighbourhood Centre Refurbish toilet facilities to the standards to be met. Replace tiling, fittings, vanities, pans/cisterns and repaint ceilings.	Renewal of old facilities and upgrading the toilets to the latest standards.	Complete	\$93,636	May-21	Jul-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Bland Shire Council	Construction of a new hangar at West Wyalong airport	Current and potential new users of the West Wyalong Airport have identified a lack of hangar space as a major stumbling block to further development of the West Wyalong airport.	Under Construction	\$453,730	Oct-20	Jun-24
1	Road	NSW	Bland Shire Council	Raising and widening of the Ungarie School Bridge (Mackrell Street Bridge)	The existing bridge/culvert known locally as Ungarie School Bridge (Mackrell Street bridge) regularly floods, cutting off access from the main township to Ungarie Central School and a number of other properties and parts of Ungarie. Council commissioned an independent Ungarie Floodplain Risk Management Study which identified the raising and widening of the Mackrell Street bridge as a key mitigation strategy to reduce the impact and potential damage caused by the regular overflow of the adjacent Humbug Creek.	Complete	\$350,000	May-21	May-23
1	Road	NSW	Bland Shire Council	Gravel resealing program in the townships of West Wyalong and Wyalong	Bland Shire Council has the second longest road network in the state. With a large area to cover and limited available funding, Council has previously been unable to identify appropriate funding programs for urgently needed resealing work throughout the major Shire population centres of West Wyalong and Wyalong. This program will address this need and provide a smoother, safer and more positive experience for local residents and visitors to West Wyalong and Wyalong.	Complete	\$860,807	Apr-21	Mar-22
1	Community	NSW	Bland Shire Council	West Wyalong Tennis Club Clubhouse modification	The existing clubhouse was originally a school building before being transported to the existing site more than 60 years ago. The clubhouse is in urgent need of major repairs or replacement. Those who are no longer able to participate in tennis but would like to attend as a spectator and experience the social aspect of the sport are severely restricted at the current location. The new location, facilities and amenities will open up the area to ensure they are practical accessible for all.	Complete	\$103,401	Oct-21	Jan-22
1	Community	NSW	Bland Shire Council	Refurbishment and rejuvenation of internal and external areas within the Bland Community Care Centre.	Since being built in the late 1990's the Community Care Centre has not had any refurbishments, updates or major maintenance works carried out. The decor and furniture is old, worn and past its used by date, the gardens are in urgent need of replacement and major improvements are required to make the outdoor part of the facility accessible and user friendly for clients. The project will create a modern, accessible facility which can be enjoyed by all ages for several years to come. The updated decor, furniture and fittings will facilitate a modern space which will help attract additional visiting services to take up available office space within the precinct.	Complete	\$81,889	Mar-21	Sep-21
1	Road	NSW	Blayney Shire Council	Newbridge Road works	The proposed works location is a narrow road (> 6.5m) with a failed bitumen surface that generates poor lane positioning for motorists on approach to a number of sharp bends, and approaches to the existing railway underpass on the Main Western Railway.	Complete	\$537,301	Oct-20	Feb-21
1	Combination	NSW	Blue Mountains City Council	Survey, design and construction of 100m shared path on Park Avenue between Old Bathurst Road and Boorea Street, which connects to Blaxland Preschool and Thomas Park, Blaxland. A small section of fencing will also be installed on the frontage of the preschool to better direct parents and children to the marked crossing.	Survey, design and construction of 100m shared path on Park Avenue between Old Bathurst Road and Boorea Street, which connects to Blaxland Preschool and Thomas Park, Blaxland. A small section of fencing will also be installed on the frontage of the preschool to better direct parents and children to the marked crossing.	Under Construction	\$46,991	Feb-24	Jun-24
1	Combination	NSW	Blue Mountains City Council	Replace footpaths + Storm water drainage from adjacent properties to Gutter	Replacement of unit pavers (trip hazard), renewal of town centre kerbs, renewal of driveways	Complete	\$822,191	Feb-21	Jun-22
1	Community	NSW	Bogan Shire Council	Lower Bogan River Development	Although the Bogan River flows through Nyngan it has not been recognised by previous town planners as a feature for tourists and residents. In recent years Bogan Shire Council has been gradually developing this area, building a pontoon and a pathway. It has been well received and is a popular exercise and meeting area. Council would like to further develop this area to provide more alternatives for recreation and leisure and to capitalise on the Bogan River. It would also add a new tourism opportunity to the Shire.	Complete	\$130,000	Nov-20	Mar-22
1	Community	NSW	Bogan Shire Council	Frank Smith Oval - Upgrades	Frank Smith Oval is used for senior and junior cricket and touch football in summer and soccer in winter. The main pitch does not have a boundary fence which means for cricket a boundary has to be made from rope or poly pipe before the games. There is currently no all weather shelter at the oval which means players and spectators must sit in their cars or gather under trees in the typically hot summer. There are no existing cricket sight screens on the oval. There is currently no designated pathway through the scrub between the oval and the nearby Dandaloo Street. An all weather designated path will be used as a regular walking track as well as an access route.	Complete	\$101,332	Mar-21	Nov-21
1	Community	NSW	Bogan Shire Council	Upper Bogan River Development	The upper weir area is a popular location for fishing, birdwatching, walking and camping. The site is undeveloped with no amenities. It requires tidying up the existing overgrown vegetation and repairs to the gravel access road. The installation of a toilet block, picnic table, seats, garbage bins and a bird watching platform will make the destination a more attractive and hygienic place for residents and visitors. It will also provide a free of charge option for recreation close to the township.	Complete	\$97,507	Nov-20	Nov-21
1	Community	NSW	Bogan Shire Council	Hermidale Park - Upgrade	The village of Hermidale is located between Nyngan and Cobar on the Barrier Highway. It is 50km from Nyngan. The playground and park are very old and the equipment is broken and unsafe. The existing wire fencing is not in good order. This is the only play equipment available for the village children.	Complete	\$30,000	Jun-21	Nov-21
1	Community	NSW	Bogan Shire Council	Coolabah Village - Toilets	There is currently no public toilet in Coolabah. This toilet would be built near the coach stop on the highway where it is needed.	Complete	\$30,000	Feb-21	Sep-21
1	Community	NSW	Bogan Shire Council	Swimming Pool - Water Slide	Nyngan in western NSW has long hot summers, and like many rural and regional towns there is a lack of recreational options for children and youth. Bogan Shire Council would like to install a slide at the pool to enhance the experience for children and youth and to encourage them outside during the summer. Council installed the stage 1 of a water splash play at the pool in 2019 to cater for very small children to make the pool attractive to young families. This project will comprise stage 2 of that with the purchase and installation of four aquatic water play features which can be attached to existing fittings.	Complete	\$200,000	Jan-21	Jul-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Bogan Shire Council	Local Roads - Resealing	Old and cracked bitumen surface is allowing moisture infiltration into the pavement causing potholes and deformation.	Complete	\$84,000	Apr-21	Jun-21
1	Community	NSW	Bogan Shire Council	Netball Oval - Sealing	Nyngan has no all-weather netball courts which rules it out of hosting competitive games. The five grass courts in town were recently improved with lighting to enable weeknight competition, but the grass surface is slippery in winter, and requires constant maintenance and line marking. Netball is a popular sport in Nyngan, but with no suitable facilities for local competition, the teams must travel 160km to Dubbo to compete.	Complete	\$111,253	Nov-20	May-21
1	Community	NSW	Bogan Shire Council	Nyngan Cemetery - Re-fencing	Nyngan cemetery includes a modern irrigated lawn plot which during dry time is invaded by hungry wildlife, particularly kangaroos, which cause damage to gravesites. This is distressing for those who visit, and also makes it difficult for the Bogan Shire to maintain	Complete	\$48,415	May-21	May-21
1	Road	NSW	Bogan Shire Council	Local Roads - Re-sheeting 3km	Poor quality deformed pavement allows infiltration of moisture creating wheel ruts and potholes.	Complete	\$79,017	Dec-20	Jan-21
1	Community	NSW	Bourke Shire Council	Information board currently located at Percy Hobson Park will be relocated to North Bourke Park	The Swagman sign currently sits in front of a water tower that will soon have a mural of Percy Hobson painted on it. The Swagman sign will obstruct this mural. The Swagman sign needs to move.	Complete	\$18,000	Mar-21	Dec-21
1	Community	NSW	Bourke Shire Council	Improve access from Bourke to North Bourke with 4kms of compressed granite pathway at North Bourke	Improve access from Bourke to North Bourke providing a path that is off the Mitchell Highway, increasing safety for pedestrians and drivers.	Complete	\$150,000	Apr-21	Dec-21
1	Community	NSW	Bourke Shire Council	Health and Wellbeing facility at the BOB Park	Increased access to walkways / exercise facilities around Bourke, additional pontoon for the Jandra Paddle steamer to dock, increasing tourism product, value adding to existing Back O Bourke Centre as a tourist facility.	Complete	\$349,726	Apr-21	Dec-21
1	Community	NSW	Bourke Shire Council	Footpath improvements consistent with Disability Action Management Plan	Implementation of Bourke Shire Council Disability Action Management Plan	Complete	\$140,000	Mar-21	Dec-21
1	Community	NSW	Bourke Shire Council	Removal of existing fence, graded fence line and installation of 3.1km's of exclusion fencing and access gates.	Old fence along Golf Course boundary is derelict. The fence does not prevent stock and feral animals from accessing the highway. The existing fence is ineffective in protecting the road and is an eyesore to people arriving into the township of Bourke.	Complete	\$25,000	Mar-21	Dec-21
1	Community	NSW	Bourke Shire Council	Purchasing and planting 100 advanced shade trees as per Bourke Shire Councils Tree replacement plan.	Increasing natural shade and beautifying the streets and park areas of Bourke.	Complete	\$136,795	Mar-21	Jun-21
1	Community	NSW	Bourke Shire Council	Construction of a 8mt x 12mt shelter shed to protect the historic railway scales at Bourke Railway Yards.	The scales are part of Bourke's Railway history and if not protected with a shelter and preserved will be left to deteriorate.	Complete	\$18,000	Apr-21	May-21
1	Community	NSW	Bourke Shire Council	Installation of water-wise irrigation systems in public parks and gardens	This will improve water use (sprinklers can be programmed to turn on at night) and improved WHS practices - staff do not have to move around heavy sprinkler systems.	Complete	\$181,437	Apr-21	May-21
1	Community	NSW	Bourke Shire Council	Upgrade to Pool Carpark, Gold Club Carpark and North Bourke Truck Stop Car Park	Improve access to community facilities; Bourke Swimming Pool, Bourke Golf Club and community playground at North Bourke.	Complete	\$88,445	Feb-21	Mar-21
1	Community	NSW	Bourke Shire Council	Rotary Park Toilets replacement with a modular building	New Rotary Park Toilets will be WHS complaint and disability accessible. Refurbished toilets to ensure there are appropriate facilities at the Bourke Golf Club precinct for crowds of 40+ people. The toilets can be accessed by Bourke Squash Club, Bourke Childcare Centre and Bourke Golf Club for events that may require additional toilet facilities.	Complete	\$92,500	Dec-20	Mar-21
1	Community	NSW	Brewarrina Shire Council	Culgoa Tennis Courts Upgrade	Replace worn out earthen tennis courts that have long since passed their use by date and are in poor condition and unplayable at present.	Complete	\$80,000	Mar-21	Oct-21
1	Combination	NSW	Brewarrina Shire Council	Installation, Refurbishment, and Replacement of Signage and Tourism Advertising Boards	Poor or non-existent directional signage, non-existent interpretive signage for tourists and visitors to significant tourist attractions such as the heritage listed fish traps, museum, artesian bore bathes etc.	Complete	\$80,000	Oct-20	Oct-21
1	Community	NSW	Brewarrina Shire Council	Weilmoringle Tennis Courts Upgrade.	Replace worn out earthen tennis courts that have long since passed their use by date and are in poor condition and unplayable at present.	Complete	\$100,000	Mar-21	Oct-21
1	Combination	NSW	Brewarrina Shire Council	Weir Park - Refurbishment	Vehicle and pedestrian access issues such as all-weather surfaces including both roads and footpaths in Weir Park. New surfaces and lighting including the all-weather parking area and rest area will ensure tourist and visitors have the opportunity to access the area at all times	Complete	\$160,000	Nov-20	Oct-21
1	Combination	NSW	Brewarrina Shire Council	Dunsdale Road and Bora Whyman Road - Drainage	Existing formed roads become impassable in wet weather with deep scouring and drainage needs to be rectified	Complete	\$300,558	Oct-20	Jun-21
1	Combination	NSW	Brewarrina Shire Council	Goodooga Roadside Rest Area	<ul style="list-style-type: none"> Improved Road Safety; Being the only rest stop for 120klm mid-way between Brewarrina and Goodooga the rest stop will providing opportunity for drivers to pull over to take a break, use toilet facilities have lunch and enjoy a brief rest stop . Improved Access for Heavy Vehicles Road side rest-stop to meet requirements for HV drivers. Promotion of Tourism Provide opportunity for Caravans to take rest break . Access to Remote Communities Make drive form Brewarrina to Goodooga safer with rest stop midway. Traffic Management Reduce potential for unsafe driving out of hours and provide a safe area for trucks and caravans to pull off road. <ul style="list-style-type: none"> Improved Road Safety; Being the only rest stop for 120klm mid-way between Brewarrina and Goodooga the rest stop will providing opportunity for drivers to pull over to take a break, use toilet facilities have lunch and enjoy a brief rest stop . Improved Access for Heavy Vehicles Road side rest-stop to meet requirements for HV drivers. Promotion of Tourism Provide opportunity for Caravans to take rest break . Access to Remote Communities Make drive form Brewarrina to Goodooga safer with rest stop midway. Traffic Management Reduce potential for unsafe driving out of hours and provide a safe area for trucks and caravans to pull off road. 	Complete	\$100,000	Oct-20	Mar-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Broken Hill City Council	O'Farrell Street - 2.4m wide shared footpath with accessible kerb ramps	Current footpaths are too narrow and/or in deteriorated condition with non existing or inadequate kerb ramps for wheelchair access. Removing and constructing new footpaths to minimum 2.4m width and incorporating compliant kerb ramps will enable use by both able bodied and people with mobility challenges.	Complete	\$155,290	Mar-21	Jun-22
1	Community	NSW	Broken Hill City Council	Blende Street Broken Hill - 2.4m Wide shared Footpath with Accessibility Kerb ramps	Current footpath is 1.2m wide and deteriorated. The kerb ramps are not available for wheelchair access. Removing the existing deteriorated footpath and constructing a 2.4m wide path will allow use by both pedestrians and people with mobility challenges.	Complete	\$155,290	Mar-21	Jan-22
1	Road	NSW	Burwood Council	Wentworth Road, between Woodside Avenue to Norwood Street, Concrete road pavement slab repairs and asphalt re-sheeting to rehabilitate pavement, improve ride comfort and driver experience.	Pavement slab subsidence, major surface cracking allowing water ingress into the subgrade creating surface roughness.	Complete	\$169,168	Feb-21	Mar-21
1	Community	NSW	Byron Shire Council	Works in Stuart Street, including an on-road separated cycle path (one-way) in each direction at an estimated cost of \$262,200.	Completes actions from Masterplan and Bike Plan, and provides significant green amenity improvement to a busy part of town for the local community.	Complete	\$301,022	Jun-21	Jun-22
1	Community	NSW	Byron Shire Council	Byron Bay Central Business District - Replacement of CCTV	Current CCTV equipment is end of life and unreliable which in turn poses challenges to monitoring safety of the local community and visitors by Council and NSW Police.	Complete	\$155,873	Apr-21	Oct-21
1	Community	NSW	Byron Shire Council	Constructing new shared paths and pedestrian refuges	Currently no paths exist in these areas. Importantly, the Deacon Street shared path provides access up to the main street in Bangalow, Byron Street, as well as being a connector to Bangalow Parklands and the recently grant funded refurbishment of Heritage House.	Complete	\$170,000	Apr-21	Aug-21
1	Community	NSW	Byron Shire Council	Upgrade to amenities, including accessible toilets, installation of accessible stage lift and stage extension at Brunswick Heads Memorial Hall, Brunswick Heads, to complete the final stage of refurbishment works.	Lack of accessible amenities in community facilities.	Complete	\$103,175	Apr-21	Jun-21
1	Road	NSW	Cabonne Council	Repairs to bridges and culverts on roads in Cudal	Road is an essential road transport link. Defects identified such as scouring, debris in waterways, vegetation growth through the batter protection at both abutments, settlement, cracking and potholes to both approaches, ineffective joints, surface corrosion for bridge barriers.	Complete	\$36,110	Jul-21	Jun-22
1	Road	NSW	Cabonne Council	Repairs to bridges and culverts on roads in Molong	Road is an essential road transport link. Defects identified such as scouring, debris in waterways, vegetation growth through the batter protection at both abutments, settlement, cracking and potholes to both approaches, ineffective joints, surface corrosion for bridge barriers.	Complete	\$73,968	Jul-21	Jun-22
1	Road	NSW	Cabonne Council	Repairs to bridges in Cumnock	Road is an essential road transport link. Defects identified such as scouring, debris in waterways, vegetation growth through the batter protection at both abutments, settlement, cracking and potholes to both approaches, ineffective joints, surface corrosion for bridge barriers.	Complete	\$98,900	Jul-21	Jun-22
1	Road	NSW	Cabonne Council	Repairs to bridges in Yeoval	Road is an essential road transport link. Defects identified such as scouring, debris in waterways, vegetation growth through the batter protection at both abutments, settlement, cracking and potholes to both approaches, ineffective joints, surface corrosion for bridge barriers.	Complete	\$148,350	Jul-21	Jun-22
1	Road	NSW	Cabonne Council	Replacement of box culvert on Longs Corner Road Canowindra	Road is an essential road transport link. Significant structural issues have been identified. As it is no longer safe for carrying heavy loads, culvert has been closed for heavy vehicles access.	Complete	\$153,029	Mar-21	Jun-22
1	Road	NSW	Cabonne Council	Repairs to culverts on Burrendong Way	Road is an essential road transport link. Defects identified such as scouring, debris in waterways, vegetation growth through the batter protection at both abutments, settlement, cracking and potholes to both approaches, ineffective joints, surface corrosion for bridge barriers.	Complete	\$41,400	Jul-21	Jan-22
1	Road	NSW	Cabonne Council	Repairs to culvert on Nangar Road Eugowra	Road is an essential road transport link. Defects identified such as scouring, debris in waterways, vegetation growth through the batter protection at both abutments, settlement, cracking and potholes to both approaches, ineffective joints, surface corrosion for bridge barriers.	Complete	\$21,689	Jul-21	Oct-21
1	Road	NSW	Cabonne Council	Repairs to bridges and culverts on Cargo Road Cargo	Road is an essential road transport link. Defects identified such as scouring, debris in waterways, vegetation growth through the batter protection at both abutments, settlement, cracking and potholes to both approaches, ineffective joints, surface corrosion for bridge barriers.	Complete	\$39,850	Jul-21	Oct-21
1	Road	NSW	Cabonne Council	Repairs to bridge on Back Mogong Road Canowindra	Road is an essential road transport link. Defects identified such as scouring, debris in waterways, vegetation growth through the batter protection at both abutments, settlement, cracking and potholes to both approaches, ineffective joints, surface corrosion for bridge barriers.	Complete	\$18,883	Jul-21	Oct-21
1	Road	NSW	Cabonne Council	Replacement of box culvert on Cargo Road	Road is an essential road transport link. The existing culvert is in very poor condition and doesn't fulfil the minimum level of service required. Significant structural issues have been identified. As it is no longer safe for carrying heavy loads, culvert has been closed for heavy vehicles access.	Complete	\$118,750	Mar-21	Oct-21
1	Road	NSW	Cabonne Council	Replacement of box culvert on Gumble Road Manildra	Road is an essential road transport link. Significant structural issues have been identified. As it is no longer safe for carrying heavy loads, culvert has been closed for heavy vehicles access.	Complete	\$57,442	Mar-21	Oct-21
1	Road	NSW	Cabonne Council	Rehabilitation of existing pipe culvert on Cargo Road Lidster	Road is an essential road transport link. Significant structural issues have been identified. As it is no longer safe for carrying heavy loads, culvert has been closed for heavy vehicles access.	Complete	\$166,845	Nov-20	Oct-21
1	Road	NSW	Cabonne Council	Sealing of gravel roads in Yeoval	Urban gravel road generating dust for adjoining residents, increased vehicle operating costs through uneven surfaces, pavement degradation and erosion of gravel surface due to adverse weather conditions and traffic, high maintenance costs for regular grading and re-gravelling.	Complete	\$16,676	Jan-21	Jan-21
1	Road	NSW	Cabonne Council	Sealing of gravel roads in Cargo	Urban gravel road generating dust for adjoining residents, increased vehicle operating costs through uneven surfaces, pavement degradation and erosion of gravel surface due to adverse weather conditions and traffic, high maintenance costs for regular grading and re-gravelling.	Complete	\$42,422	Nov-20	Dec-20
1	Road	NSW	Cabonne Council	Sealing of gravel roads in Eugowra	Urban gravel road generating dust for adjoining residents, increased vehicle operating costs through uneven surfaces, pavement degradation and erosion of gravel surface due to adverse weather conditions and traffic, high maintenance costs for regular grading and re-gravelling.	Complete	\$23,637	Nov-20	Dec-20
1	Road	NSW	Cabonne Council	Sealing of gravel roads in Manildra	Urban gravel road generating dust for adjoining residents, increased vehicle operating costs through uneven surfaces, pavement degradation and erosion of gravel surface due to adverse weather conditions and traffic, high maintenance costs for regular grading and re-gravelling.	Complete	\$30,493	Nov-20	Dec-20

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Cabonne Council	Sealing of gravel roads in Orange	Urban gravel road generating dust for adjoining residents, increased vehicle operating costs through uneven surfaces, pavement degradation and erosion of gravel surface due to adverse weather conditions and traffic, high maintenance costs for regular grading and re-gravelling.	Complete	\$58,423	Nov-20	Dec-20
1	Road	NSW	Cabonne Council	Sealing of gravel roads in Molong	Urban gravel road generating dust for adjoining residents, increased vehicle operating costs through uneven surfaces, pavement degradation and erosion of gravel surface due to adverse weather conditions and traffic, high maintenance costs for regular grading and re-gravelling.	Complete	\$47,035	Nov-20	Dec-20
1	Road	NSW	Campbelltown City Council	Gilchrist Drive, Ambarvale - Road Rehabilitation	The road surface is oxidised and affected with moderate levels of cracking and ravelling.	Complete	\$94,388	Apr-21	May-21
1	Road	NSW	Campbelltown City Council	Copperfiled Drive - Englorie Park Drive to Crispsparkle Drive road rehabilitation and sealing	The road pavement is affected with significant levels of crocodile cracking, pumping of fines and rutting. The roughness is also very high.	Complete	\$95,088	Dec-20	Feb-21
1	Road	NSW	Campbelltown City Council	Montore Road - Airds Road to End Cul-de-sac, Minto road rehabilitation	The road surface is approximately 20 years old, oxidised and affected with moderate levels of cracking and ravelling	Complete	\$174,371	Dec-20	Feb-21
1	Road	NSW	Campbelltown City Council	Swaffham Road - From Airds Road to End cul-de-sac road rehabilitation and reseal	The road surface is oxidized and affected with longitudinal, transverse and crocodile cracking's with ravelling.	Complete	\$214,831	Dec-20	Jan-21
1	Road	NSW	Campbelltown City Council	Nepean Tower Avenue - Larra Place to Hartford Avenue road rehabilitation	The proposed treatment includes rectification of the failure areas area with heavy patching treatment first. Then the whole section will be treated with hot mix asphalt with interlayer seal.	Complete	\$141,111	Dec-20	Jan-21
1	Road	NSW	Campbelltown City Council	Cleopatra Drive - Gallus place to Candius Street road rehabilitation and reseal	The road pavement is affected with significant levels of structural cracking, pumping of fines and rutting. The roughness is also very high.	Complete	\$203,072	Dec-20	Jan-21
1	Road	NSW	Campbelltown City Council	Sirius Street - Dawes Place to Solander Street road rehabilitation	The road pavement is affected with significant levels of crocodile cracking, pumping of fines and rutting. The roughness is also very high.	Complete	\$183,469	Dec-20	Dec-20
1	Road	NSW	Canterbury-Bankstown Council	Installation of Floodlights at Bayview Avenue Pedestrian crossing in Earlwood	Insufficient lighting at the pedestrian crossing poses a danger to pedestrian safety, limiting pedestrian visibility to vehicles travelling along the road. This project will install lighting at the crossing to improve pedestrian visibility and safety.	Complete	\$19,040	Apr-22	Mar-23
1	Community	NSW	Canterbury-Bankstown Council	Reconfigure the Reception and Kiosk area at Roselands Leisure & Aquatic Centre	The existing entry to the aquatic facility, and the kiosk area do not meet best accessibility requirements. This project will improve the layout of the facility, improving accessibility and patron flow through the entry and kiosk in the facility.	Complete	\$265,390	Apr-21	Dec-21
1	Community	NSW	Canterbury-Bankstown Council	Killara Reserve, Panania Playground Replacement and Upgrade	Considering this playground is located nearby to a regional walking trail, the insufficient play elements at the site and size of the play area are limiting the community use of the facility. This project will increase the level of play at the site to a Level 2 playground by increasing the scope and quality of play.	Complete	\$250,000	Nov-20	Sep-21
1	Community	NSW	Canterbury-Bankstown Council	Croydon Street - Footpath	The current condition of the footpath in this location along Croydon Street is in need of replacement. The replacement of the footpath will ensure pedestrian accessibility and the safe use of the footpath in the Lakemba Town Centre along Croydon Street.	Complete	\$60,000	Apr-21	Apr-21
1	Road	NSW	Canterbury-Bankstown Council	Rehabilitation of kerb and gutter along the length of Winspear Avenue Bankstown	Accumulation of water in the gutter can cause flooding on private land and public roadways. This project will improve drainage and stormwater flow by rehabilitating the existing kerb and gutter infrastructure along the road.	Complete	\$390,506	Oct-20	Feb-21
1	Community	NSW	Canterbury-Bankstown Council	Reconstruction of footpaths along Watson Road, from Gibson Avenue to Davies Road	The current condition of the footpath in this location along Watson Road is in need of replacement. The replacement of the footpath will ensure pedestrian accessibility and the safe use of the footpath along Watson Road. This is an important pedestrian route, connecting the local school community to major road thoroughfares and bus stops.	Complete	\$85,063	Nov-20	Dec-20
1	Road	NSW	Canterbury-Bankstown Council	Resurfacing of Queensborough Road from Brighton Avenue to Croydon Avenue.	The existing road surface has deteriorated and increasing traffic volume and load are placing a strain on the existing road. Resurfacing will improve road safety and usability, and will improve traffic management.	Complete	\$150,000	Sep-20	Oct-20
1	Road	NSW	Canterbury-Bankstown Council	Resurfacing of Carlingford Street from Helen Street to Woods Road	The existing road surface has deteriorated and increasing traffic volume and load are placing a strain on the existing road. Resurfacing will improve road safety and usability, and will improve traffic management.	Complete	\$459,331	Oct-20	Oct-20
1	Community	NSW	Carrathool Shire Council	Preschool Refurbishment at Wilkie Place Preschool	Insufficient capacity for current use of the facilities. The insufficient weatherproofing of the facility and the deterioration of the amenities.	Complete	\$95,835	Sep-21	Dec-21
1	Community	NSW	Carrathool Shire Council	Maintain structural integrity of Goolgowi Community Hall	Structural integrity of the building and the lack of appropriate backstage space.	Complete	\$57,429	Jun-21	Dec-21
1	Community	NSW	Carrathool Shire Council	Refurbishment of the female and male toilets at the Carrathool Memorial Hall.	The toilet facilities are not currently fit for purpose. They do not comply with the NSW Disability Inclusion Guidelines and are inadequate for the needs of the community. The toilet facilities have defects such as cement around the base of toilet bowls is broken, cisterns do not work properly and there are holes in the walls of the men's toilet.	Complete	\$54,000	Apr-21	Sep-21
1	Community	NSW	Carrathool Shire Council	Preservation of the historic Gunbar Community Hall	Safety, security and usability of the building.	Complete	\$37,194	Mar-21	Sep-21
1	Community	NSW	Carrathool Shire Council	Hillston Aerodrome Pavement Rehab	A stronger taxiway pavement which will lead to safer logistics of air traffic.	Complete	\$89,336	Oct-20	Jun-21
1	Community	NSW	Carrathool Shire Council	Construction of BBQ-area and shelter at the Rankins Springs Caravan Park.	Lack of food preparation amenities for the caravan park visitors.	Complete	\$18,485	Dec-20	Jun-21
1	Road	NSW	Carrathool Shire Council	Heavy Vehicle Bypass Upgrade at Spring Road	A stronger and wider pavement which will lead to safer logistics for heavy vehicles.	Complete	\$600,597	Sep-20	Jun-21
1	Road	NSW	Carrathool Shire Council	Carrathool Road - Sealing and Widening	Sealing Carrathool Road would address current issues such as; - Wet weather road closures - Improve linkages between major State Highways - Improving safety for all road users - Damaged surfaces	Complete	\$503,835	Mar-21	Jun-21
1	Community	NSW	Central Coast Council (NSW)	Construction Stage 1 of shared pathway along Malinya Road for a length of approximately 320 metres.	The aim of this project is to provide a dedicated off-road route for pedestrians and cyclists. The construction of this missing link would complete the connection from Davistown to Kincumber.	Complete	\$1,029,795	Feb-22	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Central Coast Council (NSW)	New carpark on the existing grassed area at the frontage of Lake Munmorah High School.	Carters Road has two primary schools, two high schools, a preschool. With the local area having a growing population and only one way in and out along Carters Road, a traffic solution is needed in this education precinct. The morning and afternoon peak hours cause congestion with an influx of parents/carer givers dropping off and picking up students.	Complete	\$785,709	Mar-21	Dec-21
1	Community	NSW	Central Coast Council (NSW)	Upgrade of Narara District Skate Park	<p>The Narara District Skate Park will service the Gosford Central and Narara Valley and Ourimbah social planning precincts which are inclusive of 8,263 young people. Consultation undertaken throughout the development of the Central Coast Youth Strategy identified that young people are concerned about their own and other young people's mental health along with their physical health and are worried about the increasing numbers of young people who are overweight and obese.</p> <p>The provision of no cost recreation opportunities such as the proposed upgraded Narara District Skate Park will provide equitable access for all ages to develop physical, emotional, social and cognitive skills. Providing free active facilities helps combat obesity and allows socialisation opportunities for young people from all demographics and socio-economic backgrounds to engage in an unprejudiced environment resulting in improved behavioural development and social integration.</p> <p>The ability to stage low cost or no cost skate events and programs at the upgraded facility will also create an avenue to increase social connectedness and inclusion leading to enhanced positive relationships between community members and a decrease in anti-social behaviours.</p>	Complete	\$956,388	Apr-21	Dec-21
1	Community	NSW	Central Darling Shire Council	installation of new kerbing, footpaths and installation of street trees	Replace kerbing to improve drainage from road carriageway. Replace footpaths to improve aesthetics and remove trip hazards to provide disability access.	Complete	\$235,000	Jul-21	Jun-22
1	Community	NSW	Central Darling Shire Council	Wilcannia Post Office - Refurbishment of interior White Cliffs Community Hall - Installation of toilet Ross Street Flats - Refurbishment of Exterior Building	<p>Wilcannia Post Office-currently this section of the building can not be used. The purpose for the refurbishment is so the lower sections of the old residents can be utilised for community offices and meeting place.</p> <p>White Cliffs Community Hall- currently there are no toilet facilities for disable people.</p> <p>Ross Street Flats- refurbishment of the exterior of the building to make the facility more aesthetically appealing.</p>	Complete	\$465,000	Oct-20	Jun-21
1	Road	NSW	Central Darling Shire Council	Installation of 10 telemetry signs with LED display	Enable heavy vehicles operators and other motorist to plan trips/routes when rain events occur throughout the shire. Have the ability to close and reopen roads remotely in short period of time, without have field staff traveling to site.	Complete	\$301,818	Sep-20	May-21
1	Community	NSW	Cessnock City Council	Cessnock Performing Arts Centre - backstage access	<p>The proposed project to create a shared space in this location has several objectives.</p> <ol style="list-style-type: none"> 1. To provide a public space for temporary events including live music, markets, exhibitions, food trucks. 2. To celebrate two significant heritage buildings (the former Commercial Hotel and the Butcher's). The historic Royal Federal Hotel is also framed from this space. 3. To provide a canvas to celebrate local art and cultural expression. 4. To support two existing high street business that have the potential to be catalysts for further investment in the town centre. 5. To convert a poorly maintained service road to a much needed public space. 6. To support the ongoing realisation of the Branxton Public Domain Plan and Masterplan to transform the town centre from a previously vehicle-dominated thoroughfare to a high-quality, urban environment that celebrates the unique heritage streetscape. 7. To provide bicycle parking infrastructure. 	Complete	\$200,000	Nov-21	Jun-23
1	Community	NSW	Cessnock City Council	Church Street: Branxton Town Centre Upgrade Stage 3	<p>The proposed project to create a shared space in this location has several objectives.</p> <ol style="list-style-type: none"> 1. To provide a public space for temporary events including live music, markets, exhibitions, food trucks. 2. To celebrate two significant heritage buildings (the former Commercial Hotel and the Butcher's). The historic Royal Federal Hotel is also framed from this space. 3. To provide a canvas to celebrate local art and cultural expression. 4. To support two existing high street business that have the potential to be catalysts for further investment in the town centre. 5. To convert a poorly maintained service road to a much needed public space. 6. To support the ongoing realisation of the Branxton Public Domain Plan and Masterplan to transform the town centre from a previously vehicle-dominated thoroughfare to a high-quality, urban environment that celebrates the unique heritage streetscape. 7. To provide bicycle parking infrastructure. 	Complete	\$330,000	Oct-21	Jun-22
1	Combination	NSW	Cessnock City Council	Weston Public School Zone Precinct - footpath and pedestrian refuge	<p>The proposed project to create a shared space in this location has several objectives.</p> <ol style="list-style-type: none"> 1. To provide a public space for temporary events including live music, markets, exhibitions, food trucks. 2. To celebrate two significant heritage buildings (the former Commercial Hotel and the Butcher's). The historic Royal Federal Hotel is also framed from this space. 3. To provide a canvas to celebrate local art and cultural expression. 4. To support two existing high street business that have the potential to be catalysts for further investment in the town centre. 5. To convert a poorly maintained service road to a much needed public space. 6. To support the ongoing realisation of the Branxton Public Domain Plan and Masterplan to transform the town centre from a previously vehicle-dominated thoroughfare to a high-quality, urban environment that celebrates the unique heritage streetscape. 7. To provide bicycle parking infrastructure. 	Complete	\$150,000	Jun-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Cessnock City Council	Hunter Valley Visitor Information Centre: Visitor Information Centre Improvements	The proposed project to create a shared space in this location has several objectives. 1. To provide a public space for temporary events including live music, markets, exhibitions, food trucks. 2. To celebrate two significant heritage buildings (the former Commercial Hotel and the Butcher's). The historic Royal Federal Hotel is also framed from this space. 3. To provide a canvas to celebrate local art and cultural expression. 4. To support two existing high street business that have the potential to be catalysts for further investment in the town centre. 5. To convert a poorly maintained service road to a much needed public space. 6. To support the ongoing realisation of the Branxton Public Domain Plan and Masterplan to transform the town centre from a previously vehicle-dominated thoroughfare to a high-quality, urban environment that celebrates the unique heritage streetscape. 7. To provide bicycle parking infrastructure.	Complete	\$85,000	Mar-21	Jun-21
1	Road	NSW	Cessnock City Council	Government Road Weston: Full width insitu stabilisation	The proposed project to create a shared space in this location has several objectives. 1. To provide a public space for temporary events including live music, markets, exhibitions, food trucks. 2. To celebrate two significant heritage buildings (the former Commercial Hotel and the Butcher's). The historic Royal Federal Hotel is also framed from this space. 3. To provide a canvas to celebrate local art and cultural expression. 4. To support two existing high street business that have the potential to be catalysts for further investment in the town centre. 5. To convert a poorly maintained service road to a much needed public space. 6. To support the ongoing realisation of the Branxton Public Domain Plan and Masterplan to transform the town centre from a previously vehicle-dominated thoroughfare to a high-quality, urban environment that celebrates the unique heritage streetscape. 7. To provide bicycle parking infrastructure.	Complete	\$300,399	Mar-21	Mar-21
1	Road	NSW	City of Canada Bay Council	McKinnon Avenue is a local street that links Lyons Road and Great North Road. Lyons Road is a state road while this portion of Great North Road is maintained by Council. This street is used by motorists who is heading east towards Drummoyne to bypass Lyons Road & Great North Road signal during peak hours. Due to the number of vehicles uses this road, pavement has deteriorated over the time and is now due for renewal. The pavement rehabilitation works will include provision of deeplift pavement where required and resurfacing McKinnon Avenue. Under this project, on-street parking bays will be resurfaced on southern side of McKinnon Avenue.	McKinnon Avenue shows signs of pavement deterioration and isolated pavement failures. The project will see a deeper pavement constructed to address the pavement issues and to cater for increase in vehicle traffic as a result of recent development at the north-east corner of Lyons Road & Great North road.	Complete	\$103,595	Mar-21	May-21
1	Road	NSW	City of Canada Bay Council	Tennyson street is a collector street which is located in the suburb of Mortlake. Tennyson Road connects Mortlake and Breakfast Point with rest of Canada Bay LGA. This road is well utilized by means of public transport, vehicle traffic and active transport. Due to the high volume of vehicles that uses this road to get around, pavement has deteriorated over the time and is now due for renewal. The pavement rehabilitation works will include a geotechnical investigation to assist with pavement design and provision of deeplift pavement along Tennyson Road.	Tennyson Road is experiencing pavement failures which is associated with poor sub-grade conditions. The project will see a deeper pavement constructed to address the pavement failures and to cater for increase in buses and residential traffic due to recent substantial development activities.	Complete	\$300,000	Apr-21	May-21
1	Road	NSW	City of Lithgow Council	Elevation and sealing of 5.1km Glen Davis Road	Glen Davis Road is an unsealed road which is constructed at ground level. During periods of intense rainfall, localised flooding causes frequent deterioration to the road surface. Additionally, the road accommodates approximately 250 vehicles per day which further degrades the road surface.	Complete	\$796,800	Oct-20	Feb-21
1	Community	NSW	City of Parramatta Council	Provide compliant 83m long x 1.5m wide access pathways, upgrade existing parking arrangement to meet Australian Standards, including 1 disabled parking, install subsoil drainage, install new furniture (2 seats with backrests and armrests) for passive seating opportunities and plant 5 new mature trees ranging in pot size from 200L-600L and creation of 3 new mulched garden beds with 196 plants.	Improve pedestrian access and parking compliance, address drainage issues and lack of tree canopy coverage, improve seating options for pedestrians Community Benefits: Increased convenience and safety for community members, ensure accessibility for all community members, improved aesthetics and improved urban environment and social engagement opportunities.	Under Construction	\$37,521	May-24	Jun-24
1	Community	NSW	City of Parramatta Council	1. Construct 213m of concrete footpath on East side of Ashcroft St, Ermington 2. Construct 340m of concrete footpath on South & North sides of Cumberland St, Epping 3. Construct 225m of concrete footpath on West side of Farnell Ave, Carlingford 4. Construct 236m of concrete footpath on East and South sides of Birtles Ave, Pendle Hill 5. Construct 267m of concrete footpath on West side of Hilder Rd, Ermington	Pedestrian footpaths at the 5 sites above are currently absent.	Complete	\$271,074	Apr-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	City of Parramatta Council	Install new park lighting to address safety concerns and winter use at Hazlewood Roase Park, as the park has been designed to cater for elderly community members.	Lack of lighting is currently causing safety concerns especially for elderly community members.	Complete	\$91,595	Apr-21	Oct-21
1	Community	NSW	City of Parramatta Council	1. Hume Park Playground - Construct new park facilities including basketball court and seating 2. Doyle Ground Playground - Construct a new playground including shade sails.	Recreational opportunities for community	Complete	\$345,614	Apr-21	Jun-21
1	Community	NSW	City of Parramatta Council	Surface renewal of 2 tennis courts at Caber Park	Aging and highly used tennis court surface	Complete	\$80,054	May-21	Jun-21
1	Community	NSW	City of Parramatta Council	Upgrade of walking track and installation of new wayfinding at Lake Parramatta Reserve. Works include track surface, stepping stones, creek crossing, fencing, wayfinding, car park regulatory signage to improve visitors' safety and general experience. Additional works include new signage and footpaths at the main entrance.	Improve recreational opportunities for community	Complete	\$266,494	Mar-21	Jun-21
1	Community	NSW	City of Parramatta Council	Design and construction of an accessible car park and paths of travel from the car park to the building in accordance with Australian Access Standards for the following site: Roselea Community Centre	Mobility access for disabled are currently absent/lacking at the above site	Complete	\$50,000	Jan-21	Jun-21
1	Road	NSW	City of Parramatta Council	This project is accelerated from Council's Road Renewal Program. The pavement is currently affected by numerous cracks, pavement failures and old patches. The existing surface is old, brittle and prone to development of potholes.	This project is accelerated from Council's Road Renewal Program. The pavement is currently affected by numerous cracks, pavement failures and old patches. The existing surface is old, brittle and prone to development of potholes.	Complete	\$140,000	May-21	Jun-21
1	Community	NSW	City of Sydney	Sussex Street, Sydney - Walking Path Reconstruction	Footpath in poor condition due to age and damage by tree roots and utilities. Upgrade footpath in line with the palette for City Centre and Gateway Streets in the City's adopted Public Domain Code.	Complete	\$865,560	Nov-20	Jun-21
1	Community	NSW	Clarence Valley Council	William Agar Park to Pippie Beach Yamba New walking path to improve pedestrian safety	Pedestrians have to use a dangerous section of road that is insufficient in width to access along the Yamba Coastal Walk between the park and Pippie Beach. This project will address that area of safety for pedestrians	Complete	\$180,000	Mar-21	Jul-21
1	Road	NSW	Clarence Valley Council	Coutts Crossing Public School	Road safety issues around a school	Complete	\$100,000	Apr-21	Jun-21
1	Road	NSW	Clarence Valley Council	Gulmarrad Public School Drop Off	Road safety issues around a school	Complete	\$320,000	Mar-21	Jun-21
1	Road	NSW	Clarence Valley Council	Upgrade the carpark and road entrance at Rushforth Park.	The current carpark is unformed and the Entrance Road access and related carpark is required to be upgraded to provide safe access for vehicles and pedestrians. Rushforth Park is one of Council's busiest sporting recreation parks and is heavily used by football (soccer) with up to four clubs using the facility.	Complete	\$150,000	Dec-20	May-21
1	Community	NSW	Clarence Valley Council	Ngayundi Yamba Sports Complex - Provision of Recycled water irrigated across the sports fields	The project will provide the supporting infrastructure to enable recycled water will be irrigated across the sports fields.	Complete	\$400,000	Sep-20	Feb-21
1	Community	NSW	Clarence Valley Council	Ken Leeson Oval	The current surface is undulating and presents a hazard to players. The project will address the hazards and enable the surface to be rectified.	Complete	\$150,000	Aug-20	Dec-20
1	Road	NSW	Clarence Valley Council	Angourie Road Construction of a Pedestrian Refuge, Kiss and Drop Zone, Bus Stop and Formalise Parking	Road safety issues around a school	Complete	\$110,000	Nov-20	Dec-20
1	Community	NSW	Clarence Valley Council	upgrade and replace existing sportsfield lighting at McKittrick Park South Grafton	The current sportsfield lighting is being upgraded to improve the lighting lux output with new LED fittings that will also improve energy efficiency, reduce CO2 emissions and remove aging fittings. The timber light poles will be replaced with new higher poles meeting current Australian Standards	Complete	\$240,000	Sep-20	Nov-20
1	Road	NSW	Clarence Valley Council	Grafton Public School improve line marking, gateway treatments and median islands	Road safety issues around a school	Complete	\$40,000	Sep-20	Oct-20
1	Road	NSW	Clarence Valley Council	James Creek Road widening	Insufficient road width	Complete	\$157,500	Aug-20	Oct-20
1	Road	NSW	Clarence Valley Council	Westlawn Public School Construction of a bus zone, formalise parking and improve pedestrian facilities	Road safety issues around a school	Complete	\$203,866	Aug-20	Oct-20
1	Community	NSW	Cobar Shire Council	Sealing of the Cinema Town Hall Carpark	Limited parking in CBD	Complete	\$61,382	May-21	Jun-22
1	Community	NSW	Cobar Shire Council	Cobar Shire CBD Car Park Upgrade	Limited parking in CBD, paving an unsafe, unused area that also offers space for larger vehicles. Additional scope: Shade structures will be installed to provide shade in the car park. Used \$71,167.00 on the sealing, lighting etc. The remaining \$103,833.00 we want to leave on this project but use it for lighting + the \$66,116.17 from the Town Hall Cinema Carpark.	Complete	\$96,609	May-21	Jun-22
1	Community	NSW	Cobar Shire Council	Beautification of the Cobar Township	Signage to northern entrance to replicate existing signage in other town entrances. Landscaping and planting to increase appeal.	Complete	\$181,182	Mar-21	Jun-22
1	Community	NSW	Cobar Shire Council	Drummond Park upgrade	Limited shaded areas: BBQ, seating, toilets. Toilet block accessibility. Repair rotunda to make structurally sound.	Complete	\$320,796	Apr-21	Aug-21
1	Community	NSW	Cobar Shire Council	CCTV Camera's to be strategically placed around the Cobar Shire including two iPads for police to download footage as required	Address police-identified need to address anti-social behaviour and community safety.	Complete	\$417,573	Jun-21	Jul-21
1	Community	NSW	Coffs Harbour City Council	Marina Drive, Foreshore redevelopment	There is a lack of car parking in this popular foreshore location and the current small car park restricts the recreational space by being located right against the waterfront path. The project will use the area more efficiently by moving the car park back from the waterfront to provide 45 more car parks and enable the expansion of the foreshore parkland. Poor drainage will also be addressed.	Complete	\$600,000	Apr-21	Jul-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Coffs Harbour City Council	Construction of new glasshouse display for the North Coast Regional Botanical Gardens	Replace recently demolished glass house to house rare and climate sensitive plants that are currently being stored in less than ideal conditions. Important visitor attraction.	Complete	\$782,096	Feb-21	Jun-21
1	Community	NSW	Coolamon Shire Council	Upgrade of Coolamon Shire Town Entrance Signs	Existing signage dated. Upgraded signage will promote tourism and meet asset management requirements.	Complete	\$98,127	Dec-20	Oct-22
1	Community	NSW	Coolamon Shire Council	Cultural Centre Improvements	Limited storage facilities and completion of staged upgrades	Complete	\$176,265	Oct-20	Aug-22
1	Community	NSW	Coolamon Shire Council	Beatification of Ardlethan Town Entries	Meet objectives of streetscape study by improving and upgrading landscaping leading into and through town.	Complete	\$15,193	Aug-21	May-22
1	Community	NSW	Coolamon Shire Council	Beckom Park - Replacement and upgrade of playground equipment	Improvements to existing community facility	Complete	\$66,937	Apr-21	Dec-21
1	Community	NSW	Coolamon Shire Council	Ganmain Plaza extension (landscaping)	Additional stage of Plaza.	Complete	\$35,234	Sep-20	Sep-21
1	Community	NSW	Coolamon Shire Council	Coolamon Bike Track Extension	Completion of additional stages of existing bike track to improve amenity of nearby residents, improved access, encourage healthy communities and promotion of tourism.	Complete	\$39,376	Jul-20	Aug-21
1	Community	NSW	Coolamon Shire Council	Allawah Lodge Road Reserve Landscaping	Street amenity to encourage exercise and mobility of surrounding aged residents	Complete	\$30,000	Mar-21	Jun-21
1	Community	NSW	Coolamon Shire Council	Stinson & Wallace Street Footpath Construction	Footpath currently does not exist. Improved access and amenity to nearby residents.	Complete	\$32,000	May-21	Jun-21
1	Community	NSW	Coolamon Shire Council	Marrar Paths Footpath Construction	Footpaths currently does not exist. Improved access and amenity to nearby residents.	Complete	\$51,319	Jul-20	May-21
1	Road	NSW	Coolamon Shire Council	Wildmans Lane & Dunrobin Street Upgrades	Road safety and traffic management	Complete	\$62,336	Feb-21	May-21
1	Community	NSW	Coolamon Shire Council	Yithan Street Footpath Construction	Footpath currently does not exist. Improved access and amenity to nearby residents.	Complete	\$17,024	Feb-21	Mar-21
1	Road	NSW	Coolamon Shire Council	Ardlethan Museum – Kerb and Gutter	Open earth formed drainage network with minimal fall resulting in pooling of water. Existing open earth formed drainage network is unsuitable for increased traffic as result of new museum.	Complete	\$9,294	Feb-21	Feb-21
1	Community	NSW	Coolamon Shire Council	Ardlethan Caravan/RV Dump Point	Lack of available disposal point for tourists in Ardlethan. Existing and proposed infrastructure expected to encourage increased tourism to town.	Complete	\$6,582	Aug-20	Jan-21
1	Community	NSW	Coolamon Shire Council	Ganmain Footpath Construction	Footpath currently does not exist. Improved access and amenity to nearby residents.	Complete	\$23,825	Oct-20	Dec-20
1	Community	NSW	Coolamon Shire Council	Ardlethan Museum Construction & Fit out	Overall the project will address the problem of a lack of social/Community in Ardlethan and will provide a museum / cultural Centre for use by the community and visitors to the town. It will serve as both a community interest hub, tourist information Centre and point of interest for both the community and visitors to the town. Lack of internal fit out i.e. kitchen, office and item display infrastructure that was not provided for in original project scope due to budget constraints / lack of available funding at original project tender phase.	Complete	\$80,000	Jul-20	Dec-20
1	Community	NSW	Coolamon Shire Council	Ardlethan Museum Solar & Electrical Metering	Reduce operational costs.	Complete	\$9,531	Oct-20	Oct-20
1	Community	NSW	Coolamon Shire Council	Ardlethan Preschool/Mullins Centre Solar	Reduce operational costs	Complete	\$6,282	Oct-20	Oct-20
1	Road	NSW	Coolamon Shire Council	Marrar South Road Fog Line marking	Road safety issues.	Complete	\$13,120	Sep-20	Sep-20
1	Community	NSW	Coonamble Shire Council	Quambone - Toilet Facility	Lack of public toilet facility	Complete	\$60,000	Mar-21	Dec-22
1	Road	NSW	Coonamble Shire Council	Back Gular Road - Reforming and Re-sheeting Unsealed Road	Poor crossfall and shape. Loss of top dressing material	Complete	\$160,000	Mar-21	Jun-21
1	Road	NSW	Coonamble Shire Council	Wingadee Road - Re-sheeting and Reforming Unsealed Road	Poor crossfall, existing pavement worn thin, excessive potholing and scouring	Complete	\$100,000	Mar-21	Jun-21
1	Road	NSW	Coonamble Shire Council	Rehabilitate 40m of damaged shoulder on SR87 Box Ridge Road.	Damaged road shoulder.	Complete	\$100,000	Apr-21	Jun-21
1	Road	NSW	Coonamble Shire Council	Wingadee Road - Re-sheeting and Reforming Unsealed Road Ch 5.5km to 18.15km	Poor crossfall and drainage, existing pavement worn thin, excessive potholing and scouring.	Complete	\$111,818	Jun-21	Jun-21
1	Road	NSW	Coonamble Shire Council	Carinda Road - Patching and Culvert Repairs	Formation and seal width deficiency with roughness, rutting, pavement failure and sinkage.	Complete	\$80,000	Apr-21	Jun-21
1	Road	NSW	Coonamble Shire Council	Quabathoo Road - Cement Causeway	Causeways breaking up.	Complete	\$100,000	May-21	Jun-21
1	Road	NSW	Coonamble Shire Council	Coonamble Aerodrome - Resealing Runway, Line Marking and Fencing	Cracking in sealed surface will lead to pavement failure if not addressed. Upgrade of fencing to prevent fauna entering the airstrip and posing safety risks to aircraft	Complete	\$218,000	Dec-20	Apr-21
1	Combination	NSW	Cootamundra-Gundagai Regional Council	Footbridge crossing on Mackay Street	Current structure not suitable for mobility vehicles being too narrow and with rough, unsafe approaches. Existing handrail structure does not satisfy current safety standards.	Complete	\$62,776	Mar-21	Feb-22
1	Combination	NSW	Cootamundra-Gundagai Regional Council	New cycleway follows Mutama Creek	Complete "missing link" in shared footpath/cycleway along creek and providing safer, off road, travel route for pedestrians and cyclists.	Complete	\$110,000	Feb-21	Nov-21
1	Combination	NSW	Cootamundra-Gundagai Regional Council	Footbridge crossing drainage channel on access pathway on Scott Avenue	Current structure not suitable for mobility vehicles being too narrow and with rough, unsafe approaches. Existing handrail structure does not satisfy current safety standards.	Complete	\$60,000	Feb-21	Oct-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Cootamundra-Gundagai Regional Council	Bridge on Rosehill Road over Cullinga Creek	Traffic safety caused by narrow, dangerous, one-lane structure on two lane rural road.	Complete	\$260,000	Apr-21	Oct-21
1	Road	NSW	Cootamundra-Gundagai Regional Council	Intersection of West and Sheridan Streets	Reducing conflict point at intersection through improved width, surface and delineation. Reconstruct deteriorating pavement. Finish project that has been partially completed to date.	Complete	\$492,776	Sep-20	Oct-21
1	Community	NSW	Council of the Municipality of Woollahra	Upgrades to security cameras, virtual fences and signage	An upgrade of essential suicide minimisation strategies including upgraded CCTV system and cameras and increased signage. The improved technology and infrastructure will provide security personnel and Police better resources to be able to more effectively attend incidents and assist to save lives.	Complete	\$274,790	Aug-20	Dec-21
1	Community	NSW	Cowra Shire Council	Cowra Visitor Centre and Waugoola House (Library/Art Gallery) renovations	Waugoola House: replace roof tiles with colourbond roof Cowra Visitor Centre: replace roof, ceiling and other building renovation works.	Complete	\$292,762	Jul-21	Jun-22
1	Community	NSW	Cowra Shire Council	Upgrading of lighting, sound, audio visual and cinema equipment within the Cowra Civic Centre	Current equipment is redundant technology and doesn't meet the needs of many users preventing access to quality performing arts events by the community. Cinema equipment doesn't allow for first release films meaning audiences have to travel over 100kms to access films.	Complete	\$375,000	Sep-20	Mar-22
1	Road	NSW	Cowra Shire Council	Upgrade of the Cowra Airport entrance road (Richards Drive), creation of an entrance gateway with appropriate landscaping, and sealing of the existing taxiway	Better presentation of the redeveloped Cowra Airport in line with the upcoming Cowra Airport Masterplan. Improved durability of the existing taxiway.	Complete	\$109,000	Apr-21	Mar-22
1	Community	NSW	Cowra Shire Council	Footpath upgrade - Mulyan to Cowra CBD and upgrade of Mulyan Street intersection with Redfern Street, Cowra	Construction of new concrete footpath and upgrade of existing footpaths in Mulyan Street as detailed in the Cowra Shire Pedestrian & Cycling Plan - May 2014. Upgrade of the Mulyan Street intersection with Redfern Street to improve pedestrian safety and accessibility. Change of scope to project as first part cost more than expected. Construction of the Logan and Mulyan Street footpaths were completed at a total cost of \$153,806.78. This is \$15,116.78 in excess of the total grant-funded project budget of \$138,690. The footpath and median refuge at the intersection of Mulyan Street and Redfern Street was not completed as the project budget was expended in construction of the footpaths.	Complete	\$138,690	Apr-21	Aug-21
1	Road	NSW	Cumberland Council	The Avenue Bridge - Renewal	Recent bridge inspection has identified significant deterioration to ageing bridge structure and requires repairs to provide uninterrupted access to the community and road users	Complete	\$235,000	Apr-21	Jun-21
1	Road	NSW	Cumberland Council	Benjamin Street - Resurfacing/Renewal	Significant pavement surface damage including surface cracking, potholes, localised pavement failure and presence of loose stones from asphalt delamination.	Complete	\$55,585	Jun-21	Jun-21
1	Road	NSW	Cumberland Council	Cross Road - Resurfacing/Renewal	Significant pavement surface damage including surface cracking, potholes, localised pavement failure and presence of loose stones from asphalt delamination.	Complete	\$75,000	Jun-21	Jun-21
1	Road	NSW	Cumberland Council	Pavement Resurfacing/Renewal at Louis Street, Granville	Significant damage to the asphalt pavement surface including surface cracking, pot holes, localised pavement failure and presence of loose stones from asphalt delamination.	Complete	\$170,406	Dec-20	May-21
1	Road	NSW	Cumberland Council	Pavement Re-surfacing/renewal at Willoughby	Significant damage to the asphalt pavement surface including surface cracking, pot holes, localised pavement failure and presence of loose stones from asphalt delamination.	Complete	\$106,000	Dec-20	May-21
1	Road	NSW	Cumberland Council	Granville East Public School, Blaxcell Street Granville - Pedestrian Crossing	Existing raised pedestrian crossing has damaged and is in poor condition. safety concern for pedestrian, particularly school children and the traffic	Complete	\$150,000	Apr-21	May-21
1	Road	NSW	Cumberland Council	Pavement Re-surfacing/renewal at South Parade in Auburn	Significant damage to the asphalt pavement surface including surface cracking, pot holes, localised pavement failure and presence of loose stones from asphalt delamination.	Complete	\$43,252	Feb-21	Apr-21
1	Road	NSW	Cumberland Council	Pavement Resurfacing/Renewal at Amy Street Regent Park	Significant damage to the asphalt pavement surface including surface cracking, pot holes, localised pavement failure and presence of loose stones from asphalt delamination	Complete	\$93,412	Dec-20	Feb-21
1	Road	NSW	Cumberland Council	Pavement Resurfacing/Renewal at Kennington Oval in Auburn	Significant damage to the asphalt pavement surface including surface cracking, pot holes, localised pavement failure and presence of loose stones from asphalt delamination.	Complete	\$110,939	Dec-20	Feb-21
1	Combination	NSW	Dubbo Regional Council	Installation of Wellington caves entrance	Address poor quality, visual appeal and functionality.	Complete	\$143,331	Apr-22	Jun-22
1	Community	NSW	Dubbo Regional Council	This program involves demolition of an old toilet block and the construction of a new disabled inclusive toilet block	Construction of aging toilets not fit for use and not equitably accessible.	Complete	\$220,469	May-22	Jun-22
1	Road	NSW	Dubbo Regional Council	Toorale Road – Drainage Improvements. Installation of box culverts to carter of flows in Eulomogo Creek	Existing culverts failing and at risk of collapse. Increase capacity of culvert to reduce isolated flooding issues.	Complete	\$495,197	May-21	Jan-22
1	Community	NSW	Dubbo Regional Council	Construction of change rooms and amenities plus supporting carpark for new sporting fields.	Lack of change rooms, amenities and car park to support new fields.	Complete	\$500,000	Dec-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Dubbo Regional Council	Dubbo Aquatic Leisure Centre - Upgrades	<p>The Dubbo Aquatic Leisure Centre (DALC) is a well-loved community recreation facility, however it is aging facility and is in need of an upgrade. Recent audits of the Centre's security, lighting and pump room facilities, as well as a number of security breaches that have occurred have highlighted major deficiencies in the safety and security of the site.</p> <p>As previous upgrades have been completed in an ad-hoc manner, parts of the existing lighting and security infrastructure are obsolete and do not meet current environmental standards.</p> <p>Lighting: A December 2020 audit of lighting at the DALC highlighted a safety concern for after-hours use of the Centre. At least half of the current floodlights are inoperative and there is no lighting directed at the public car park, staff car park, splash park or waterslide. No lighting exists outside the entrance to the DALC's new foyer and the current floodlights directed at the 50m pool are insufficient for evening events and carnivals.</p> <p>Replacing the existing Metal Halide Flood Lights with LED Flood Lights will reduce the existing energy use by up to 70% and reduce operational costs - every \$100 it costs to run the existing metal halide lights will be reduced to \$30 if replaced by an LED equivalent. Maintenance costs will be significantly reduced as the proposed LED fittings have a three year replacement warranty excluding labour and have a life span of approximately 35,000 hours.</p> <p>2. Security: A November 2020 audit of security at the DALC, as well as two concurrent break-ins, theft and damage to the centre, highlighted major gaps in the current security measures. The audit found that the facility has insufficient, incompatible and outdated security systems, with major sections of the facility (such as the club room and outdoor spaces) lacking even the most rudimentary alarms or monitoring.</p> <p>An integrated, comprehensive and custom-installed security system would protect property and infrastructure, alleviate the risk associated with unauthorised trespassers drowning or injuring themselves, allow improved access for Council staff and reduce the cost of ongoing maintenance and replacement of keys and locks.</p> <p>3. External Smart Digital Signage Digital signage would boost visitors to the facility, allow promotion of upcoming events and carnivals and allow customers to see whether the facility is open for business.</p>	Complete	\$150,000	May-21	Aug-21
1	Community	NSW	Dubbo Regional Council	Whealers Lane Dubbo - new footpath	Complete the missing link in the footpath network..	Complete	\$73,000	Jun-21	Jul-21
1	Community	NSW	Dubbo Regional Council	Installation of 140kw Photovoltaic Solar Panels	Reduce energy costs and create efficiencies.	Complete	\$160,000	May-21	Jun-21
1	Combination	NSW	Dubbo Regional Council	Repair to Emergency Access Road on Wellington Caves Crown Reserve allowing access to emergency, fire and maintenance	Unusable emergency access road.	Complete	\$33,780	Mar-21	Jun-21
1	Community	NSW	Dubbo Regional Council	Installation of the Space Rocket at Victoria Park	Return of historical, much loved piece of playground equipment that was removed in the mid-90's	Complete	\$149,295	Dec-20	May-21
1	Community	NSW	Dubbo Regional Council	Restoration of the World War 1 Memorial by Doble in the 1930	Advanced deterioration of the memorial.	Complete	\$40,000	Mar-21	Apr-21
1	Community	NSW	Dubbo Regional Council	Hutchins Avenue footpath - Construction of a new footpath	Complete the missing link in the footpath network..	Complete	\$53,000	Feb-21	Feb-21
1	Community	NSW	Dubbo Regional Council	Minore Road footpath - Construction of a new footpath including required utility adjustments and earthworks	Complete the missing link in the footpath network..	Complete	\$128,426	Nov-20	Dec-20
1	Community	NSW	Dungog Shire Council	The proposed project is for a new amenities building in Bridge Reserve at Clarence Town.	Lack of amenities	Complete	\$100,000	Nov-20	Jun-21
1	Community	NSW	Dungog Shire Council	The proposed project is for an upgrade of the existing rotunda and construction of accessible footpaths at the Clarence Town Village Green.	Inaccessible facilities, sub-standard facilities	Complete	\$30,000	Nov-20	Jun-21
1	Road	NSW	Dungog Shire Council	The proposed project is a major upgrade to the Coronation Park facility in Dungog. The project includes the construction of new play equipment, replacement of park fencing, upgrade to the existing shade structure and accessible path to the nearby Bennett Park.	Replacement of: outdated and non-compliant play equipment, non-compliant park fencing, non-compliant shade, and accessibility	Complete	\$108,000	Dec-20	Jun-21
1	Community	NSW	Dungog Shire Council	Fencing replacement and relocation, Construction of internal hard stand areas, Construction of footpaths to the park facilities, Repairs to existing facilities.	Inaccessible facilities, sub-standard facilities, vehicular access issues, safety issues	Complete	\$30,823	Nov-20	Jun-21
1	Community	NSW	Dungog Shire Council	construction of a new shade structure and accessible paths through the park to the neighbouring CBD area.	Lack of shade over the existing play equipment, poor access to the park and facilities	Complete	\$68,000	Nov-20	Jun-21
1	Community	NSW	Dungog Shire Council	The construction of a new accessible covered table area and shade structure over the existing play equipment.	Lack of seating and access within the park, lack of shade over play equipment	Complete	\$30,000	Dec-20	Jun-21
1	Community	NSW	Dungog Shire Council	The construction of access pathways, retaining walls and accessible ramps, the construction of window awnings to prevent water ingress and damage to the windows and internal flooring	Lack of adequate access to the Martins Creek School of Arts	Complete	\$5,000	Dec-20	Jun-21
1	Community	NSW	Dungog Shire Council	the provision of dedicated on-street accessible car parking (including associated ramp and footpath access); accessible entry improvements to the library	Lack of adequate access and disabled parking at the Dungog Shire Library.	Complete	\$83,000	Feb-21	May-21
1	Community	NSW	Dungog Shire Council	The proposed project is for a new shade structure over the existing play equipment at the Lions Park in Clarence Town.	Lack of shade over the existing play equipment	Complete	\$15,000	Nov-20	Mar-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Dungog Shire Council	The proposed project is for a new shade structure over the existing play equipment in the park area at the Clarence Town School of Arts building.	Lack of shade over the existing play equipment	Complete	\$30,000	Nov-20	Mar-21
1	Community	NSW	Dungog Shire Council	The proposed project is for a new shade structure at the Dungog Memorial Swimming Pool.	Lack of shade	Complete	\$16,000	Nov-20	Mar-21
1	Community	NSW	Dungog Shire Council	The proposed project is for an upgrade of the shade structure over the existing play equipment at Jubilee Park, Dungog.	Lack of shade over existing play equipment	Complete	\$8,000	Nov-20	Mar-21
1	Community	NSW	Dungog Shire Council	The proposed project at the Martins Creek School of Arts is for the construction of accessible paths into the facility	Lack of adequate access to the Paterson School of Arts; and water ingress into the windows and adjacent internal flooring	Complete	\$51,000	Dec-20	Mar-21
1	Community	NSW	Edward River Council	Memorial park, Deniliquin - Construction of public amenities block	Modernise public amenities	Complete	\$153,170	Jan-23	Jul-23
1	Community	NSW	Edward River Council	Revitalisation of the Deniliquin Visitor Centre and Peppin Heritage Centre	run down visitor/information area requiring repainting and refurbishing	Complete	\$206,634	Jan-22	Aug-22
1	Community	NSW	Edward River Council	Edward River Council - Installation of fencing, additional signage and increased burial areas for multiple cemeteries	Protection of rural cemetery marked graves and increased area at the Deniliquin Cemetery	Complete	\$74,495	May-21	Jun-22
1	Community	NSW	Edward River Council	Deniliquin Aerodrome, Cemetery Rd - Refurbishment of the Belman Hangars	Belman Hangars have been utilised since WW2. The hangars are in need of repairs, refurbishment and amenities for users of the hangars	Complete	\$98,871	Jun-21	Sep-21
1	Community	NSW	Edward River Council	Edward River Council – refurbishment of multiple community facilities	Painting, improvements and repair and construction and installation of additional amenities	Complete	\$350,000	Jun-21	Sep-21
1	Community	NSW	Edward River Council	Edward River Oval, Deniliquin - Development of an off-leash dog park	No off-leash dog areas with the LGA	Complete	\$80,000	Jun-21	Sep-21
1	Community	NSW	Eurobodalla Shire Council	Remove trough urinal with extra male cubicle. Repair rusted/damaged roof sheets. Repair hole in eaves and roof. Repaint inside. Part of back wall needs painting. Tile the floors. Replace cisterns and toilet pans. Replace damaged doors. Paint inside accessible toilet.	Remove trough urinal and replace with extra cubicle in male. New roof sheets with extra poly carbonate sheets for better natural lighting. Repaint parts of the facility leaving alone existing artworks. Re-surface floors. Replace cisterns and pans with high water rating units. Upgrade internal walls and partitions. Turn middle room into unisex Ambulant room to meet compliance requirements. Privacy from the east.	Under Construction	\$32,699	Dec-23	Jun-24
1	Community	NSW	Eurobodalla Shire Council	Bill Smyth Oval Upgrade	Old and inadequate facilities in a widely used recreation space	Complete	\$289,292	Jul-20	Dec-22
1	Road	NSW	Eurobodalla Shire Council	Road Safety Works at Beach Road	Part of the larger project to implement Road Safety program	Complete	\$217,301	Jul-20	Dec-22
1	Road	NSW	Eurobodalla Shire Council	Cody's Bridge needs to be replaced.	Existing bridge degraded and inadequate for future needs	Complete	\$100,000	Jul-20	Dec-22
1	Road	NSW	Eurobodalla Shire Council	Road sealing of Nerrigundah Mountain Road	This section of unsealed road is proving difficult to maintain. It is proposed to seal this road through to the intersection of Cadgee Mountain Road where traffic then splits becoming more manageable.	Complete	\$100,000	Jul-20	Dec-22
1	Community	NSW	Eurobodalla Shire Council	Pathways on Northcove Road Long Beach	This allocation will allow priority projects from the Eurobodalla Pathways Strategy to be delivered. This allocation meets an identified need and addresses requests raised through submissions	Complete	\$150,000	Jul-20	Dec-22
1	Road	NSW	Eurobodalla Shire Council	Road sealing on Ridge road in Tilba	This will allow the works undertaken in 2019-20 to be sealed and an improved transition to be provided from the end of the new works through the next tight corner to improve road safety and amenity outcomes. Sealing this section of road is a commitment under the Section 94 Rural Roads Plan.	Complete	\$150,000	Jul-20	Dec-22
1	Road	NSW	Fairfield City Council	Repair of pavement failures, milling and resurfacing with asphalt. St Johns Road, Cabramatta Borneo Court, Bossley Park Isa Close, Bossley Park Alexander Street, Smithfield Prospect Road, Wetherill Park	Road Safety - to improve the condition of roads for improvements to vehicular safety by road restoration.	Complete	\$1,083,578	Oct-20	Jun-22
1	Community	NSW	Federation Council	Urana Hall - improved accessibility	Non-compliant disabled access	Complete	\$15,000	Feb-22	Jun-22
1	Community	NSW	Federation Council	John Foord Oval Corowa - watering system upgrade and perimeter fencing	Substandard/dated watering system and perimeter fencing has reached the end of its life	Complete	\$150,000	Jan-21	Jun-22
1	Community	NSW	Federation Council	Mulwala Football/Netball Ground - facilities upgrade - shade structure, fencing, storage, timekeepers box, car park sealing	Lack of shade and shelter, lack of storage space, aged timber timekeeper box, carpark partially unsealed, boundary fencing collapsed.	Complete	\$180,000	Jan-21	Jun-22
1	Community	NSW	Federation Council	Tim Fischer Park Boree Creek - shade sail structure	Lack of shade and shelter for playground equipment	Complete	\$41,161	Apr-21	Jun-22
1	Community	NSW	Federation Council	Victoria Park football ground Urana - water harvesting	Lack of storage facility for water required for playing surface watering during summer months and especially during drought conditions	Complete	\$60,000	Apr-21	Jun-22
1	Community	NSW	Federation Council	Corowa Memorial Hall - repairs and accessibility upgrade	Non compliant disabled access; flooring has reached end of life and walls are cracked	Complete	\$70,000	Jul-21	Jun-22
1	Community	NSW	Federation Council	Corowa Civic Centre - improved accessibility	Non compliant disabled access	Complete	\$35,000	Mar-22	Jun-22
1	Road	NSW	Federation Council	Kennedy Street and Hume Street intersection Howlong - pavement rehabilitation	Failed pavement	Complete	\$111,321	Jan-21	Jun-21
1	Combination	NSW	Federation Council	Victoria Street and Larmer Street Howlong intersection - pedestrian access upgrade	Footpaths at the intersection do not connect with road pavement surface	Complete	\$53,821	Jan-21	Jun-21
1	Road	NSW	Federation Council	Hume Street Mulwala - reconstruction	Lack of kerb and gutter in some sections; rehabilitation of failed pavement.	Complete	\$216,229	Jan-21	Jun-21
1	Combination	NSW	Federation Council	Edward Street Corowa - pavement reconstruction, parking and pedestrian walkways	Deteriorated pavement that is too steep for disabled parking; provision of suitable crossfall for disability parking areas; separation of traffic and pedestrians	Complete	\$464,000	Sep-20	Apr-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Forbes Shire Council	Forbes Visitor Information centre is relocating to the former Lachlan vintage village site. The project involves the refurbishment of the former Lachlan vintage village building including the restaurant area, installation of a visitors information service area and office space, landscaping and service connections	the current Visitor information centre is no longer suitable or meeting the needs of the modern day tourist. The building does not comply with accessibility requirements and is not able to accommodate the growing needs of the tourist information services including staff, exhibits and retail section.	Complete	\$488,385	Jan-22	Aug-23
1	Road	NSW	Forbes Shire Council	Upgrades will be undertaken to an intersection on the Newell Highway on the Southern Entrance to Forbes, a new access road and parking constructed in order to support the development of a new Visitors Information Centre on the Southern Entrance to Forbes.	he intersection and current access road fail to meet modern safety standards for the projected increase in traffic due to the development of the new Forbes Visitors Information Centre. There is also no parking or turn around areas for buses.	Complete	\$734,181	May-21	Jun-22
1	Combination	NSW	Georges River Council	Beverley Park - Pedestrian Bridge	Opportunity to replace end of life asset and address potential safety concern, existing culvert crossing (pedestrian bridge is a timber and steel construction, decking is rotted and exposes pedestrians to risk, main supports are suffering from corrosion and rust and at end of its asset life. The existing bridges are also an obstruction to the 1 in 100 year flood path.	Complete	\$70,360	Apr-22	Jun-22
1	Combination	NSW	Georges River Council	Edgbaston Reserve - Amenities	Currently no public amenities to support the park users and surrounding areas	Complete	\$423,480	Feb-21	Oct-21
1	Road	NSW	Georges River Council	Morts Road - Car Park	Highest priority for car park resurfacing due to poor condition and high traffic volume. Resurfacing of this community car park will improve public safety.	Complete	\$39,000	Apr-21	Jun-21
1	Combination	NSW	Georges River Council	Council Buildings - Roof Access	Council buildings require maintenance to roof gutters, solar panels and air conditioner plant on roofs. Install roof anchor point system to gain safe access to plant.	Complete	\$29,858	Jan-21	Apr-21
1	Community	NSW	Georges River Council	Keppel Reserve - Lighting	Request for local residents to improve pathway lighting through the park in early morning and evening. Installation of two new poles with solar lights on a sensor and timer.	Complete	\$8,976	Feb-21	Feb-21
1	Community	NSW	Georges River Council	Renown Park - Reconstruction	Reconstruction of a low lying sports field area (sunken cricket pitch) and associated drainage remediation at Renown Park- This field is currently unusable for a considerable time after any substantial rain events. This issue has been identified as a high priority for Council in relation to sports field improvements	Complete	\$37,385	Nov-20	Feb-21
1	Community	NSW	Georges River Council	Parks - Table Tennis	Council has received representation from the community regarding the lack of outdoor table tennis tables within the Georges River Council LGA.	Complete	\$22,295	Dec-20	Feb-21
1	Community	NSW	Georges River Council	Netstrata Jubilee Stadium - Improvements	Current hearing impaired, visual warning system not fully operational. Eastern EWIS requires replacement of all cabling from our main FIP. Level 2 admin Emergency Exit pathway requires rectification works.	Complete	\$21,791	Dec-20	Dec-20
1	Road	NSW	Gilgandra Shire Council	Undertaking erosion restoration works, including batter and bed scour protection which will improve stability of the area. This project supports stabilisation of Biddon Creek banks, contributing to natural resource management outcomes. Public safety outcomes will also be achieved through stabilisation of the eroded area, which is encroaching on the power lines located in close proximity to Biddon Creek. The project is in addition to Council's existing work schedule for 2020/21. The proposed expenditure items under the LRCI funding include labour costs and material to complete the works, which are all eligible expenditure items.	Biddon Creek at Biddon is a location where heavy rainfall and flood events cause significant damage to the creek channel. Stabilisation of the area will reduce the potential for recurrent erosion issues to occur. A number of power lines in close proximity to the creek are also at risk of falling over, creating a safety concern.	Complete	\$150,717	Jan-21	Jun-22
1	Road	NSW	Gilgandra Shire Council	The project involves construction of a concrete causeway over the existing culvert on Doorroombah Road which will support improved road safety outcomes. The proposed works are in addition to Council's existing work plan for 2020/21. This project supports improved road safety outcomes through improved access for road users on an existing unsealed road. Expenditure items under the LRCI funding include labour costs and material to deliver the works which are all eligible expenditure items.	Doorroombah Road is currently unsealed and is impacted during periods of heavy rainfall and prolonged wet weather. The existing culvert is continually being washed away, preventing access for road users. Construction of concrete causeway over the culvert will improve stability of the area, along with improving accessibility, conditions and overall safety for road users.	Complete	\$90,000	Apr-21	Jun-22
1	Community	NSW	Gilgandra Shire Council	The project will deliver Stage 2 upgrades to the Armatree War Memorial Precinct within the Armatree Village. The proposed upgrades include soft landscaping, signage board and lighting at the Big Armatree sculpture, along with pathways linking the key elements within the Precinct. The proposed works are in addition to 2020/21 work plans. Expenditure items under the LRCI funding include labour costs, materials to construct the walkway, establish landscaping, installation of lighting and interpretive signage board which are all eligible expenditure items.	Armatree is a small village located approximately 5km off the Castlereagh Highway, north of Gilgandra. Stage 1 of the upgrades to the War Memorial precinct are nearing completion, which includes development of History Boards and the Big Armatree Sculpture in close proximity to the existing War Memorial. LRCI funding will be used to deliver Stage 2 which addresses the lack of wayfinding signage and connectivity between the precinct elements, ultimately creating a circuit for visitors to engage with and learn about the village and district's history. Community safety and sense of place will also be enhanced through improved lighting and soft landscaping features.	Complete	\$72,727	Apr-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Gilgandra Shire Council	<p>The project involves the following elements:</p> <ul style="list-style-type: none"> * redevelopment of the CHC car park area * relocation of the old visitor information building and existing BBQ shelter to the recreation area out the back of the CHC and fronting the Castlereagh River * establish driveable access linking the CHC to the nearby Rural Museum * installation of irrigation system and soft landscaping. <p>The proposed works will improve connectivity and accessibility between the CHC and Rural Museum, linking these two culturally significant spaces and encouraging community interaction and enjoyment of the facilities. The upgraded car parking spaces will be located on the northern side of the CHC, where visitors will be able to clearly observe and experience some of the main upgrade features such as the outdoor deck and Aboriginal garden.</p> <p>The proposed LRCI activities are in addition to Council's 2020/21 work plan and will enhance the overall CHC upgrades. The CHC upgrade project will result in improved functionality of the building and exhibition opportunities, incorporation of our Aboriginal Heritage, and improved accessibility and appreciation of the natural surroundings and view of the Castlereagh River.</p> <p>The proposed expenditure items are all eligible under the LRCI funding including:</p> <ul style="list-style-type: none"> * labour costs * material to construct the car parking spaces, establish driveable access, landscaping and irrigation systems. 	<p>The proposed project will address the inadequate available parking at the CHC and establish linkages between the CHC and Rural Museum as key elements of Gilgandra's Cultural precinct. The existing carpark space will be enhanced considerably, creating designated caravan parking spaces on the western side of the CHC along with car parking spaces on the northern side of the carpark. The CHC and Rural Museum are currently not directly linked, meaning visitors and locals alike are not invited or encouraged to explore past their immediate stopping point. Establishing driveable access and landscaping connecting the two spaces will enhance the general aesthetics and linkages between these two culturally significant facilities. Freedom camping opportunities are currently being explored for Cooee Oval, located between the CHC and Rural Museum, which will enhance the overall opportunities for the Precinct.</p>	Complete	\$200,000	Oct-21	Jun-22
1	Road	NSW	Gilgandra Shire Council	<p>Rehabilitation and sealing a section of the existing unsealed Leeches Creek Road at the intersection of Berida-Innisfail and Leeches Creek Road. This section of road is regularly impacted by local floodwaters during periods of heavy and persistent rainfall. This project supports improved road safety outcomes through improved access for road users during times of wet weather, as the section of road becomes inundated and is unsafe for vehicles to drive through the water. The proposed works are in addition to Council's 2020/21 work plan. Expenditure items under the LRCI funding include labour costs and material to deliver the works which are all eligible expenditure items.</p>	<p>Targeted area is regularly inundated by local floodwaters, restricting access for road users and impacting on road conditions.</p>	Complete	\$250,000	Apr-21	Jun-22
1	Road	NSW	Gilgandra Shire Council	<p>The project involves construction of an approach slab to Milpulling Creek to improve stability of the area. The project supports improved road safety outcomes through enhanced access and improved conditions for road users. The proposed works are in addition to Council's 2020/21 work plan. Expenditure items under the LRCI funding include labour costs and material to deliver the works which are all eligible expenditure items.</p>	<p>The existing causeway over the culvert is being eroded, impacting on the stability of the area and creating a traffic hazard. Construction of the approach slab will improve stability of the area, along with improving accessibility, conditions and overall safety for road users.</p>	Complete	\$30,000	Mar-21	Sep-21
1	Road	NSW	Gilgandra Shire Council	<p>The project involves extending the sealed section to the floodway over Gundy's Creek crossing. The proposed works are in addition to Council's existing work plan for 2020/21. This project supports improved road safety outcomes through improved access for road users during times of wet weather. Expenditure items under the LRCI funding include labour costs and material to deliver the works which are all eligible expenditure items.</p>	<p>Tooraweenah-Mendooran Road is currently unsealed and is impacted during periods of heavy rainfall and prolonged wet weather. Extension of the sealed section to the floodway will prevent longitudinal erosion of the road which is currently occurring in the location and improve stability of the area. Accessibility and overall road condition in the area will also be improved for road users, contributing to overall safety outcomes.</p>	Complete	\$60,000	Apr-21	Jun-21
1	Road	NSW	Gilgandra Shire Council	<p>The project involves construction of a retaining wall at the existing culvert located on the overflow channel at Paddys Creek. This project supports improved road safety outcomes through enhanced stability of the area and road edges. The proposed works are in addition to Council's 2020/21 work plan. Expenditure items under the LRCI funding include labour costs and material to deliver the works which are all eligible expenditure items.</p>	<p>The existing culvert area is regularly washed out during periods of heavy rainfall, impacting the stability of the area, and the ability for landholders to move farm machinery across it. Construction of the retaining wall will improve drainage and stability of the area, along with improving usability and safety for road users.</p>	Complete	\$25,000	Feb-21	Jun-21
1	Road	NSW	Glen Innes Severn Council	Polhill Road rehabilitation	Major road failure, potholes and dangerous road surface	Complete	\$300,000	Feb-21	Jul-21
1	Road	NSW	Glen Innes Severn Council	First 5 kilometres of the unsealed section of Old Grafton Road to be sealed	Major and recurring flood damage to road, and failure of road under high traffic volumes.	Complete	\$500,000	Mar-21	May-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Glen Innes Severn Council	Wyaliba Road seal intersection	Major and recurring flood damage to road, and safety issues due to this flood damage.	Complete	\$72,429	May-21	May-21
1	Community	NSW	Goulburn Mulwaree Council	Tallong Memorial Park	The current public amenities located in Tallong Memorial Park are the only public toilets in the village of Tallong and are in very poor condition. The project will replace the current toilet with a new prefabricated structure and fixtures. The new toilet will include a disabled cubicle, which is not currently available.	Complete	\$99,872	May-21	Dec-21
1	Community	NSW	Goulburn Mulwaree Council	Construction of new sporting pavilion at Cookbundoon - Soccer facility	The current clubhouse is aged, in poor condition and does not have sufficient change-rooms to properly accommodate female participants. The condition of the facility, including toilets, does not meet contemporary community standards. Soccer has the highest participation levels of any organised sport in Goulburn Mulwaree, with approximately 1,200 regular participants, including growing numbers of girls/women at both junior and senior levels.	Complete	\$574,884	Dec-20	Sep-21
1	Community	NSW	Goulburn Mulwaree Council	Construction of replacement and new footpaths at the locations indicated above in Goulburn, Marulan and Tarago.	Maintenance of the existing footpath network in Goulburn city will improve safety and amenity, improving the quality of infrastructure available to the local community for walking for transport and recreation. Expanding the footpath network in Marulan and Tarago will provide infrastructure for walking for transport and recreation in areas where it isn't currently in place.	Complete	\$398,673	Jan-21	Sep-21
1	Community	NSW	Greater Hume Shire Council	Construction of a Changing Places (all abilities) Facility and disabled wheel chair swing and concrete paths at 10 Mile Creek Park at Holbrook	In Holbrook there is no facility for the profoundly disabled and their carers to attend. Holbrook is also a major stopping point on the Hume Highway for travellers between Sydney and Melbourne.	Complete	\$250,000	Feb-21	Jun-21
1	Community	NSW	Greater Hume Shire Council	Construction of a skate park at Bicentennial Park	Currently Walla Walla does not have skate park, and with a number of new families moving to the area, a facility is needed.	Complete	\$150,000	Apr-21	Jun-21
1	Combination	NSW	Greater Hume Shire Council	The creation of an avenue of honour for Sam McPaul (fire fighter that died in the Green Valley/Talmalmo fire) including and rest stop, information bay and story board to pay tribute to Sam McPaul and provide an historical record of the catastrophic fires.	Providing an historical record of the Green Valley/Talmalmo fires.	Complete	\$125,000	Nov-20	Jun-21
1	Community	NSW	Greater Hume Shire Council	Construction of new comfort (rest area) stop at Walbundrie, including provision of toilets, BBQ, shelter and tables.	To attend to the lack of a rest area in Walbundrie, where the nearest facilities available are located in the recreation ground that is not accessible during organized sport and events.	Complete	\$150,000	Apr-21	Jun-21
1	Community	NSW	Greater Hume Shire Council	Morgan's Lookout - Replacement of existing toilet facility with a new disabled compliant facility, and upgraded security of the site.	Existing toilets have no water connection (long drop) and are not usable by the disabled. The new facility will have water connected, be fully disabled and environmentally compliant and be able to manage the additional usage by increasing number of tourists visiting the site.	Complete	\$137,195	Mar-21	Jun-21
1	Road	NSW	Greater Hume Shire Council	Reconstruction and widening of Jingellic Road, including associated work on Giles Creek bridge culvert, and installation of guard rail.	Jingellic Road at Giles Creek bridge/culvert is narrow (<6m) and has a steep drop off to the creek leading to increased risk to vehicles using Jingellic Road.	Complete	\$401,995	Jan-21	Apr-21
1	Community	NSW	Greater Hume Shire Council	Asphalting and concreting of pathways in Village Green	Elderly and Disabled persons have trouble using the existing gravel paths in the Village Green due to their loose surface	Complete	\$80,000	Jan-21	Mar-21
1	Community	NSW	Griffith City Council	Griffith City Urban Centre - Signage	The current entrance signage into the City is dated, of poor quality, lacks presence and consistency.	Complete	\$100,000	Feb-21	Feb-22
1	Community	NSW	Griffith City Council	Banana Avenue - Rejuvenation	The aging power infrastructure in Banna Avenue required for this project will also be upgraded in order to improve safety and bring it in line with current electrical standards.	Complete	\$500,000	Nov-20	Dec-21
1	Community	NSW	Griffith City Council	69 Railway Street - 49 Car Park Spaces	This carpark will service the retail outlets in Griffith's main street, Banna Avenue, Griffith Courthouse, and Griffith Youth & Community Centre and Country Universities Centre due to commence construction in August 2020.	Complete	\$340,000	Feb-21	Oct-21
1	Combination	NSW	Griffith City Council	Merrigal Street Pedestrian Bridge	The current safety of pedestrians and cyclists is compromised as the only available route for pedestrian traffic to cross the canal is by traversing the 2 x 3.6m wide vehicle travel lanes at this location.	Complete	\$90,641	Feb-21	Aug-21
1	Road	NSW	Gunnedah Shire Council	Oakey Creek Road Intersection via Clifton Road to Leys Road Intersection road works	The unsealed surface currently contributes to: * High vehicle operating costs and reduced average travel speeds. * Prevents the use of Clifton Road as a HML B-double route * Constrains usage of the shorter route between the Oxley and Kamilaroi Highways * Contributes to safety hazards such as poor skid resistance, high maintenance costs, dust/visibility issues and poor access during wet weather	Complete	\$1,007,220	Jan-21	Jun-22
1	Combination	NSW	Gwydir Shire Council	Batterham Lookout Bingara makeover	The lookout road is not compliant with current Australian Standards and safety requirements. This project will ensure that the area is brought up to Standards. Further there is little signage to direct and inform visitors and residents. The existing furnishings are dated and hard to maintain and clean. The existing pathway to the bird watching platform is uneven and weather worn. The upgrade will improve safety and usability. These will be replaced which will make the whole area more aesthetically pleasing, safe and easier to maintain.	Complete	\$240,000	Oct-20	Jun-23
1	Community	NSW	Gwydir Shire Council	Warialda and Bingara CBD improvements	Gwydir Shire is a popular regional tourist destination for day trips and weekend stays. This project improves the amenity of the towns. Further Gwydir Shire has a high percentage of senior residents and young families, Council will increase the number of shaded resting places for their enjoyment and use. This is particularly beneficial given our extreme summers.	Complete	\$132,365	Dec-22	Jun-23
1	Community	NSW	Gwydir Shire Council	Warialda Animal Shelter construction	Current facility and site is unsuitable. It is situated near a gully and noise travels to residences causing some nuisance. The facility is also small and outdated.	complete	\$160,000	Mar-21	Jun-22
1	Community	NSW	Gwydir Shire Council	Warialda and Bingara Dog Exercise Area fencing and park furniture	The off leash areas currently are not fenced and have no other infrastructure. Without fencing there is a danger that dogs will run onto the roads surrounding the park areas. The fencing will increase patronage and permit appropriate unleashing of dogs for exercise. The access to bags and bins will encourage users to keep the area tidy and dispose of dropping appropriately. The exercise obstacles will offer alternative activities for the dogs and their owners. The plantings will increase the visual amenity of the area making it a pleasant place to take dogs for exercise. In the warmer months access to water is essential for dogs after exercising. Seating and will allow owners to sit, rest and socialize with other community members.	Complete	\$106,000	Feb-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Gwydir Shire Council	Nicholson Oval Warialda - lighting	Gwydir Shire has a long and hot summer and the installation of lights will allow sports to be played at night in the cool. In addition teams in winter will be able to train safely with adequate lighting. The installation will allow a safe and well light green space for families to enjoy night concerts and activities.	complete	\$313,850	Jan-22	Feb-22
1	Community	NSW	Gwydir Shire Council	Renovate Warialda Medical Centre	The project will see the internal layout of the Centre altered so as to allow for a more COVID19 safe environment for patients, staff and visitors. The project will also create a designated ambulance entry/exit which will make the facility compliant and preserve the dignity of patients who currently have to be wheeled from the premises through the main reception area. The renovation will increase the functionality of the centre particularly for the doctors and a new and modern centre will attract more allied health service providers to the town.	Complete	\$230,000	Jan-21	Jun-21
1	Community	NSW	Hawkesbury City Council	Construct an 1.2m wide concrete footpath on the southern side Eldon Street between Somerset Street and Chatham Street.	The site is located adjacent to the village centre and the nature strip provides a link between the local community Hotel and shopping centre. The grassed nature strip is uneven and potentially hazardous.	Complete	\$49,477	Apr-21	May-21
1	Road	NSW	Hawkesbury City Council	Rehabilitate two failed sections of Kurmond Road.	Extensive pavement deformation including edge ruts and cracking.	Complete	\$421,939	Apr-21	May-21
1	Community	NSW	Hawkesbury City Council	Construct a 1.2 m wide concrete foot path on the southern side of Arndell Street between George Street and Court Street. The project will provide a 200 m section of new concrete foot paving.	The grass verge is not suitable for use by the elderly population particularly those requiring walking frames and motorised scooters	Complete	\$38,277	Apr-21	Apr-21
1	Community	NSW	Hawkesbury City Council	Construct an 1.2m wide concrete footpath on the northern side of Bathurst Street between Buckingham Street and Eldon Street.	The site is located in the village centre and the nature strip provides a link between the local Hotel/shopping centre and the residential community. The grassed nature strip is uneven and potentially hazardous.	Complete	\$37,358	Apr-21	Apr-21
1	Community	NSW	Hawkesbury City Council	Construct an 1.2m wide concrete footpath on the Western side of Chatham Street between Bathurst Street and Eldon Street. This is a missing section approximately 40 m in length.	The site is located in the village centre and the nature strip provides a direct link to the local Hotel/shopping centre. The dusty /muddy nature strip is uneven and potentially hazardous.	Complete	\$24,865	Apr-21	Apr-21
1	Community	NSW	Hawkesbury City Council	Construct a 1.2 m wide concrete foot path on both sides of the road in Court Street between Arndell Street and Pitt Street. The project will provide a total of 120m of concrete foot paving. .	The grass verge is not suitable for use by the elderly population particularly those requiring walking frames and motorised scooters	Complete	\$18,345	Apr-21	Apr-21
1	Community	NSW	Hawkesbury City Council	Construct a 1.2 m wide concrete foot path on the eastern side of the road between Luttrell Street and Harold Avenue. Approximately 360m long.	Well worn nature strip becomes muddy in the wet and provides a direct link to the local shopping centre. The new footpath will greatly improve pedestrian access to the shops and nearby school.	Complete	\$41,941	Feb-21	Apr-21
1	Community	NSW	Hawkesbury City Council	Construct a 1.2 m wide concrete footpath on the northern side of Windsor Street between Hobart Street and Pitt Street over a distance of approximately 350 m.	The verge is generally unsuitable for safe pedestrian use particularly during wet weather periods. A concrete path will greatly improve pedestrian safety and amenity. Windsor Street provides a link between the RAAF Base/ Industrial Estate and East Richmond Railway station.	Complete	\$58,758	Apr-21	Apr-21
1	Community	NSW	Hawkesbury City Council	Construct a 1.2 m wide concrete foot path on the northern side of Michin Avenue between Luttrell and Laurence Streets over a distance of 220 m.	The Hobartville district has an ageing population with a growing need for improved and safer pedestrian facilities. The nature strip in its current state is not suitable for motorised scooters or walking frames. The provision of a concrete path at this location will be greatly appreciated by the local community.	Complete	\$34,990	Feb-21	Mar-21
1	Community	NSW	Hawkesbury City Council	Construct an 1.2m wide concrete footpath on the Southern side of Andrew Thompson Drive between Red House Crescent and McGrath Road.	The site provides a direct link to the local Shopping centre and Windsor High School. The grassed nature strip is uneven and potentially hazardous and not useable during wet weather periods.	Complete	\$69,230	Feb-21	Feb-21
1	Community	NSW	Hawkesbury City Council	Construct a 1.2 m wide concrete footpath on the southern side of the road between Laurence Street (primary school) and Castlereagh Road.	Improved pedestrian amenity particularly for children walking to and from school. Address safety concerns associated with children walking on the road particularly during periods of wet weather.	Complete	\$90,406	Oct-20	Nov-20
1	Community	NSW	Hawkesbury City Council	Construct a new concrete footpath on the eastern side between William Street (Primary School) and Bells Line of Road.	Improved access for school children and parents. The provision of an all weather surface (concrete) will alleviate safety concerns relating to pedestrians walking on a busy road.	Complete	\$21,287	Sep-20	Sep-20
1	Community	NSW	Hawkesbury City Council	Construct new concrete foot paving on the south side of Riverview Street between Pitt Lane and Grose Vale Road. This road provides a direct link to North Richmond Primary School and the local Shopping Centre.	Improved pedestrian amenity particularly for school children	Complete	\$49,251	Sep-20	Sep-20
1	Road	NSW	Hawkesbury City Council	Rehabilitate failed road pavement on the western portion of the road between Curtis Road and Wingate Road. Reconstruct pavement with full depth Asphalt. Recycle unsuitable material for reuse on unsealed roads and road shoulders.	Extensive pavement deformation in a busy Industrial Estate.	Complete	\$131,505	Jul-20	Jul-20
1	Community	NSW	Hay Shire Council	John Houston Memorial Swimming Pool - Splash Park	To provide a community recreational space for everyone of all abilities to gather and cool off, particularly during the extreme summer weather experienced in Hay. The town has a swimming pool and the river, however these do not cater for all abilities and all at times.	Complete	\$238,687	Jun-21	Jan-22
1	Community	NSW	Hay Shire Council	Sturt and Cobb Highways Roundabout - Beautification	The Roundabout has long been considered ugly and poor reflection of Hay township. The community feel that it is not inviting and does not attract people to stop in Hay. The project will provide a total make over (beautification)of the Roundabout to create and inviting entrance statement to Hay.	Complete	\$150,000	Feb-21	Jun-21
1	Community	NSW	Hay Shire Council	Pocock Park - Refurbishment	Pocock Park is located at the southern entrance to Hay, adjacent to Sturt and Cobb Highways. The park is currently under utilised and not a draw card to Hay. Council see the refurbishment of the park as a key tourist attraction to get people to stop in Hay.	Complete	\$120,000	Sep-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Combination	NSW	Hilltops Council	Development of a safe B double decoupling bay and rest area for heavy vehicle operators.	Access improvement by enabling safe decoupling of B Double transport to then gain access on the "last mile" local freight network.	Complete	\$1,200,000	Mar-21	Dec-21
1	Community	NSW	Hilltops Council	Corner of Court Street and Brial Street - Footpath	Renewal of concrete pathways to remove trip and fall hazards and improve accessibility	Complete	\$153,660	Mar-21	Jun-21
1	Community	NSW	Hilltops Council	Bathurst Street to Vernon Street - Footpath	Replacement of sealed pathway with concrete pathway to remove trip and fall hazards and improve accessibility	Complete	\$68,016	Apr-21	Jun-21
1	Road	NSW	Hilltops Council	Swift Street - Drainage	Replacement of damaged section of gutter to mitigate stormwater damage of adjacent properties	Complete	\$11,700	Apr-21	Jun-21
1	Road	NSW	Hilltops Council	Binalong Street and Lucan Street Intersection - Drainage	Existing gutter and stormwater pipe are past their useful life. Improvement of stormwater management	Complete	\$43,809	Apr-21	Jun-21
1	Road	NSW	Hilltops Council	Allsop Street - Drainage	Existing kerb and gutter is badly damaged by tree roots and is past its useful life	Complete	\$18,720	Apr-21	Jun-21
1	Road	NSW	Hilltops Council	Neill Street - Drainage	Existing kerb is damaged and is past its useful life	Complete	\$14,040	Apr-21	Jun-21
1	Community	NSW	Hilltops Council	Boorowa Street - Footpath	Renewal of existing pathways to remove trip and fall hazards and improve accessibility.	Complete	\$261,023	Mar-21	Jun-21
1	Combination	NSW	Hornsby Shire Council	Replacement of a roof and upgrades to accessibility at an aquatic centre	Aging facility requires roof replacement and improved community access to meet aging population and public requirements.	Complete	\$871,538	Nov-21	Nov-23
1	Road	NSW	Hunter's Hill Municipal Council	Resheeting of road	Pavement Failure	Complete	\$69,750	Nov-20	Nov-20
1	Road	NSW	Hunter's Hill Municipal Council	Resheeting of road to align with new kerb and gutter	Drainage and roads surface upgrade	Complete	\$21,400	Jul-20	Jul-20
1	Combination	NSW	Inner West Council	Cook St, Lewisham - Reconstruct footpath	footpath is currently scheduled for replacement in FY22. Road is being replaced in FY21. LRCI grant will allow for footpath renewal to be delivered prior to road and minimise disruption to local community.	Complete	\$40,000	Mar-21	May-21
1	Road	NSW	Inner West Council	Cook St, Lewisham - Resheet existing road surface in laneway	Durham Lane has been previously identified as poor condition, but not currently scheduled for work. Current projects are identified in this area. LRCI grant will allow for adoption of addition project and minimise disruption to local community.	Complete	\$60,000	Mar-21	Apr-21
1	Community	NSW	Inner West Council	Inner West Council - Road renewal works at various locations	Will use funding to bring forward projects from FY22.	Complete	\$239,830	Feb-21	Mar-21
1	Road	NSW	Inner West Council	Fort St, Petersham - Renewal / resheeting of failing road surface	Road had not been previously identified for renewal. Previous road surveys indicated good condition. Community raised recent condition changes which supported inclusion in further CWP. Accelerating adoption by LRCI funding.	Complete	\$110,000	Feb-21	Feb-21
1	Combination	NSW	Inner West Council	Elizabeth St, Ashfield - Upgrade footpath/pedestrian crossing and construction of new entry	Existing footpath at Elizabeth Street was in fair to poor condition and would require upgrade in future years. Ashfield Aquatic Centre was in process of upgrade and did not include repairs to footpath. Grant allows for the footpath and crossing to be upgraded to suit the new Aquatic Centre and match internal entry treatments.	Complete	\$300,000	Sep-20	Oct-20
1	Road	NSW	Inner West Council	Black Street & Llewellyn St, Marrickville - Construction of curb extensions	Traffic speed entering and existing intersection.	Complete	\$67,000	Sep-20	Oct-20
1	Road	NSW	Inner West Council	Smith St, Summer Hill - Construction of new pedestrian refuge	The existing road network does not provide nearby opportunities for parents crossing the road to access the centre, and road shape would not support a full crossing. Pedestrian refuge will facilitate safer crossing at the centre entrance.	Complete	\$40,000	Sep-20	Oct-20
1	Road	NSW	Inverell Shire Council	Reconfigure intersection & construction of slip lanes at Taylor Avenue	The site is located immediately north of Inverell and is the entry point of BOSS Engineering, who manufactures truck bodies and large agricultural machinery. The project will reduce the conflict point for the delivery of over length loads & passenger vehicles.	Complete	\$275,000	May-21	Jun-22
1	Community	NSW	Inverell Shire Council	Lions Park 4000m2 dog off leash park	Removes the risk to Companion Animals of any conflict with cars, bikes & pedestrians. Also responds to recommendations listed in Council's Delivery Plan 2017-2021 and Public Open Space Strategy (2017).	Complete	\$48,287	Feb-21	Jun-21
1	Community	NSW	Inverell Shire Council	Long Jump Facility at Inverell Sports Complex.	Lack of athletics infrastructure at Sporting Complex. In 2017, Council adopted a Public Open Spaces Strategy, this project is a recommendation from this Strategy.	Complete	\$55,291	Feb-21	Jun-21
1	Road	NSW	Inverell Shire Council	Rejuvenation of Town Centre - Byron Street (Vivian Street to Lawrence Street)	Aged and dated town centre. Damage caused by trees.	Complete	\$1,023,477	Jan-21	Jun-21
1	Community	NSW	Junee Shire Council	469 street lights across the Junee Local Government Area with LED luminaries	Proven reliability failure rates on average of around 1% per annum. Improves lighting quality which helps improve community surveillance. Savings on annual lighting cost. Improved safety for pedestrians at night. Reduced emissions, contributing to the outcomes in the Community Strategic Plan; and Manufacturer's Warranty of 10 years	Complete	\$218,688	Oct-20	Jun-22
1	Road	NSW	Junee Shire Council	Byrnes Road - Rehabilitation	The current section of road is in need of repair as it has the following issues: <ul style="list-style-type: none">• Pavement failure• Shoulder edge break• Pavement width issues	Complete	\$250,297	Jan-21	Jun-21
1	Community	NSW	Junee Shire Council	Junee Junction Recreation and Aquatic Centre	1. Inefficient hydraulic design 2. Safe chemical handling and response to water quality	Complete	\$118,949	Aug-20	Jun-21
1	Community	NSW	Kempsey Shire Council	CBD Crescent Head Improvement	The problems being addressed are: - Poor access from footpath to on road parking. - Poor visual amenity of a CBD area in a popular location	Complete	\$400,000	Feb-21	Oct-21
1	Community	NSW	Kempsey Shire Council	Off Road Car park at Clyde Street	The problems being addressed are: - Failed car park pavement - Poor parking configuration	Complete	\$413,449	Jul-20	Oct-21
1	Combination	NSW	Kempsey Shire Council	Back Creek Foreshore Improvements	The problems being addressed are: - Current informal nature of the car park, this can lead to concerns during holiday periods. - Lack of public use facilities at the popular location	Complete	\$250,000	Jul-20	Jun-21
1	Community	NSW	Kempsey Shire Council	Bridge over Christmas Creek, Saleyards Road, Kempsey.	The problems being addressed are: - Replace a poor condition timber bridge.	Complete	\$96,739	Jul-20	Feb-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Kiama Municipal Council	Sanctuary Place Quarry Minnamurra - bike skills tracks	Utilising an unused and closed off former rock quarry to create a reserve where individuals of all ages can enjoy both passive and active recreational activities.	Complete	\$190,000	Jul-20	Jul-21
1	Road	NSW	Kiama Municipal Council	Bonaira Reserve Kiama - carpark extension	Congestion around Bonaira Reserve is impacting access for sports participants, spectators & emergency services. Amenity impacts on local residents has generated significant complaints & petitions.	Complete	\$133,344	Apr-21	Jul-21
1	Combination	NSW	Ku-ring-gai Council	Comenarra Playing Field Rehabilitation and upgrade of car park and amenities block at Comenarra Playing Field, Turramurra	Rehabilitation of poor condition road and car park surface, new line marking, drainage upgrades to address flooding, DDA access compliance and amenities block rehabilitation.	Complete	\$130,000	Feb-21	Jun-21
1	Combination	NSW	Ku-ring-gai Council	The Comenarra Parkway - Road Safety Upgrade.	Multiple incidences of vehicular loss of control and collisions at this location due to existing road crossfall/ superelevation being insufficient.	Complete	\$250,000	May-21	Jun-21
1	Combination	NSW	Ku-ring-gai Council	Hamilton Park Rehabilitation and upgrade of car park servicing Hamilton Park.	Rehabilitation of poor condition road and car park along with new line marking and DDA compliance upgrades.	Complete	\$106,890	Feb-21	May-21
1	Combination	NSW	Ku-ring-gai Council	George Christie Playing field Rehabilitation and upgrade of car park and amenities block at George Christie Playing Field, Wahroonga	Rehabilitation of poor condition road and car park surface, new line marking, DDA access compliance and amenities block rehabilitation.	Complete	\$220,000	Feb-21	May-21
1	Community	NSW	Kyogle Council	Additional barbecue at skate park shelter. Additional lighting for park facilities. Shade sail over existing playground.	Provide improvements to Council owned community facilities to improve accessibility, recreational opportunities, amenity and facilitate healthy active communities.	Complete	\$78,000	Feb-21	Dec-22
1	Community	NSW	Kyogle Council	Upgrade BMX track to Asphalt Pump Track, replace and upgrade sports ground lighting	Provide improvements to Council owned community facilities to improve accessibility, recreational opportunities, amenity and facilitate healthy active communities.	Complete	\$280,000	Aug-20	Dec-22
1	Community	NSW	Kyogle Council	New disabled amenities building. Construction of asphalt pump track. Landscaping and tree planting.	Provide improvements to Council owned community facilities to improve accessibility, recreational opportunities, amenity and facilitate healthy active communities.	Complete	\$170,000	Aug-20	Jul-22
1	Community	NSW	Kyogle Council	Upgrade sports oval lighting.	Provide improvements to Council owned community facilities to improve accessibility, recreational opportunities, amenity and facilitate healthy active communities.	Complete	\$130,000	Aug-20	Apr-22
1	Community	NSW	Kyogle Council	Refurbish existing amenities, Pathway at rear of pool, Upgrade BMX track to Asphalt Pump Track	Provide improvements to Council owned community facilities to improve accessibility, recreational opportunities, amenity and facilitate healthy active communities.	Complete	\$181,156	Aug-20	Nov-21
1	Community	NSW	Kyogle Council	Car parking at Sinclair Street frontage and access pathway to tennis courts. Resurface existing tennis court. Improvements to multi-purpose court area.	Provide improvements to Council owned community facilities to improve accessibility, recreational opportunities, amenity and facilitate healthy active communities.	Complete	\$160,000	Aug-20	Sep-21
1	Community	NSW	Kyogle Council	Construct additional storage area for museum and Historical Society collections at existing Museum building site.	Provide improvements to Council owned community facility to improve capacity for the delivery of quality museum display and research services by volunteer organisation.	Complete	\$25,000	Aug-20	Sep-21
1	Community	NSW	Lachlan Shire Council	Erection of new Lachlan Shire animal shelter to replace the existing animal shelter	Existing animal shelter has passed its useful life and does not provide satisfactory levels of care for animals and does not comply with current building requirements	Complete	\$344,507	Mar-22	Jun-22
1	Community	NSW	Lachlan Shire Council	820m of 2500m wide concrete shared path/walkway Associated safety signage and street furniture.	Walkway path nominated in this project will complete the final stage of a walking/cycling track. This final 820m will link a key recreation camping ground and tourist point with the existing shared path network, Local CBD, Sporting precinct, and other tourist attractions.	Complete	\$153,174	Jan-21	Dec-21
1	Community	NSW	Lachlan Shire Council	Replace old lights with new LED. Replace old wiring and electrical components. Refurbish light towers. Refurbish court surface	Existing lighting is inefficient and becoming a maintenance issue with bulbs blowing. This new lighting and wiring will improve energy efficiency and reduce maintenance costs. Playing Surface has developed mildew issues. These is the need to clean and redress the existing surface.	Complete	\$82,907	Jan-21	Dec-21
1	Community	NSW	Lachlan Shire Council	Community Energy Efficiency Project - Installation of Solar PV systems on eleven (11) community facilities in order to reduce overall operational costs. The savings generated will facilitate improved community facilities into the future.	The community facilities cost a significant amount of money to run through electricity charges. The project will generate total annual savings of approximately \$123,000.	Complete	\$1,084,010	Jan-21	Oct-21
1	Road	NSW	Lachlan Shire Council	Box Culvert replacements and drainage improvements	Replace existing damaged and degraded stormwater infrastructure. Associated Road repairs and traffic safety improvements	Complete	\$319,012	Jan-21	Jul-21
1	Community	NSW	Lachlan Shire Council	The goal of the project is to provide 4 x 4 way CCTV cameras at four intersections throughout the Lake Cargelligo CBD as a deterrent to crime and to assist the police in identifying persons responsible. Each camera will be mounted on a 6 metre solar pole. Cameras will be viewable at the Lake Cargelligo Police Station and footage will be stored securely at the Lake Cargelligo Council Administration Building.	The Local Police and Business Houses have identified the following which supports the need for CCTV surveillance cameras in the Lake Cargelligo CBD - High Vandalism in the CBD - High incidence of Violence in the CBD after dark - High number of adolescents present in the CBD after dark	Complete	\$144,898	Jan-21	Jun-21
1	Community	NSW	Lake Macquarie City Council	Charlestown Swimming Centre - pool upgrade	Existing pool at end of life and in poor condition; new facility will also be constructed to be an indoor facility to increase utilisation and create all weather environment.	Complete	\$602,481	Jun-21	Mar-22
1	Road	NSW	Lake Macquarie City Council	The Esplanade Warners Bay - installation of smart/solar lighting along shared path	Illuminating popular public walking track with smart and green energy lighting; Reduction in operational cost and carbon.	Complete	\$60,000	Jun-21	Oct-21
1	Community	NSW	Lake Macquarie City Council	Reay Park Dudley - tennis court and facilities refurbishment	Removal of disused and poor condition existing tennis court; Provision of accessibly enabled accessible facility; Demolition of disused sheds	Complete	\$368,940	Apr-21	Jun-21
1	Road	NSW	Lake Macquarie City Council	Bareki Road Eleebana - construction of a new pedestrian refuge and bus stop facilities	Road is wide and a primary thoroughfare for vehicles, and subject to high pedestrian volumes due to proximity of Thomas H Halton park. Project will improve safety of park users crossing the road.	Complete	\$183,000	Apr-21	Jun-21
1	Community	NSW	Lake Macquarie City Council	Michael Bird Field Windale - lighting upgrade	Utilisation of sports field can be increased through additional lighting; Safety of play can be increased.	Complete	\$118,689	Mar-21	May-21
1	Community	NSW	Lake Macquarie City Council	Lakelands - shared path reconstruction	Pedestrian and cycle safety; Accessibility of path	Complete	\$275,000	Jan-21	Mar-21
1	Community	NSW	Lake Macquarie City Council	Pacific Highway, Macquarie Aerodrome to Naru Street, Marks Point - landscaping	Basic general landscaping including re-turfing is being undertaken to beautify the area and tie in with planned reconstruction of access road.	Complete	\$40,000	Feb-21	Mar-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Lake Macquarie City Council	Catamaran Club and Boatshed Rathmines - external painting	Amenity and longevity of building improved and maintained.	Complete	\$8,919	Oct-20	Feb-21
1	Community	NSW	Lake Macquarie City Council	Eleebana tennis courts - carpark sealing	Existing carpark not sealed and subject to water pooling with potential for vehicles to become bogged.	Complete	\$95,359	Aug-20	Dec-20
1	Community	NSW	Lane Cove Council	Tantallon Oval	The existing building was in a very poor rundown condition and was unsuitable for the needs of the sporting clubs and local users. This building has been demolished and rebuilt and the above features are a part of this redevelopment.	Complete	\$84,310	Apr-21	Aug-22
1	Community	NSW	Lane Cove Council	Shared User Path to improve access	Improve Pedestrian Connectivity	Complete	\$95,875	Nov-20	Mar-21
1	Community	NSW	Leeton Shire Council	Almond Road Leeton - pedestrian access way	Formal pedestrian access way to residential and semi-rural properties within Town boundaries	Complete	\$277,723	Apr-21	Apr-22
1	Community	NSW	Leeton Shire Council	Grevillia Road to Almont Road Leeton - pedestrian access way with lighting	Formal pedestrian access way to sporting facilities and between two street linkages	Complete	\$146,001	Feb-21	Jan-22
1	Community	NSW	Leeton Shire Council	Brobenah Road Leeton - canal bridge widening and pedestrian access way	Improve pedestrian and disability access	Complete	\$100,000	Apr-21	Sep-21
1	Road	NSW	Leeton Shire Council	Myall Street Leeton - upgrade including kerb, guttering, stormwater drainage and roadway rehabilitation	Improve amenity and stormwater management for the hospital and local residents ; improve road safety	Complete	\$132,664	Feb-21	Jun-21
1	Road	NSW	Lismore City Council	Reconstruction of 130m length of south western part Eggins Lane to a V type Concrete Lane including installation of power and stormwater infrastructure	The laneway surface is significantly damaged and at the end of its economic life. The project will address laneway reconstruction to improve drainage and roof water discharge as well as create access to power infrastructure to support place-making activation in the laneway network (community activities, events, festivals and pop-up business activation).	Complete	\$823,000	Feb-21	Feb-23
1	Road	NSW	Lismore City Council	Reconstruction of 190m of pavement along Rock Valley Road, Rock Valley.	This section of rural road has degraded to such a state that it poses a significant safety risk to road users. The proposal is to reconstruct this section of road and return it to meet road standards.	Complete	\$405,170	Mar-21	Jun-22
1	Community	NSW	Liverpool City Council	Schoeffel Park, Horningsea Park - pump track, drainage, paths, picnic shelters and park furniture, playground, outdoor fitness gym, landscaping, car park and lighting	Address a gap in facilities for youths in Horningsea Park; provide opportunities for physical activities that will appeal to children, from a wide range of backgrounds, at little or no cost.	Complete	\$1,430,716	Oct-21	Aug-22
1	Road	NSW	Liverpool Plains Shire Council	Lowes Creek Road Deviation - New Road	There is a sharp low speed bend in the unsealed road opposite the proposed Water Treatment facility for Quirindi and surrounding areas. Over time this bend has created issues with road users. The proposed works will improve road safety and allow suitable ingress and egress into the proposed water treatment facility	Complete	\$130,000	Apr-21	Mar-22
1	Road	NSW	Liverpool Plains Shire Council	Centre Street - Reconstruction	Pavement has failed over the majority of its length due to moisture infiltration, kerb & gutter severely impedes stormwater control due to breakages and shape, water main and services leaks have damaged pavement.	Complete	\$230,000	Mar-21	Jul-21
1	Road	NSW	Liverpool Plains Shire Council	Coonabarabran Road - Rehabilitation	This section of pavement was stabilised some 20 years ago. Subgrade soils (black soil) in this region are very unstable and reactive with moisture. The pavement surface has fractured and breaking up.	Complete	\$343,772	Jun-21	Jul-21
1	Community	NSW	Liverpool Plains Shire Council	Installation of Lighting for Proposed Netball/Basketball & Tennis Courts	Installation of lighting will enable night time use of both the netball/basketball & tennis courts which will provide additional community participation and allow competitions to extend over longer periods.	Complete	\$163,000	Oct-20	Feb-21
1	Community	NSW	Lockhart Shire council	Lockhart Recreation Ground – undercover area, paths	Create all year round sheltered area for patrons and cover for BBQ. Provide safe walk ways under verandahs for patrons going to and from amenities building to netball courts.	Complete	\$60,000	Apr-21	Oct-22
1	Community	NSW	Lockhart Shire council	The Rock Recreation Ground - installation of new irrigation system, 2 new mains water connections and cyclone fencing.	Providing required fencing for horse riders. An irrigation system to keep new touch football field grass green for a safe playing arena in Spring/Summer.	Complete	\$86,766	Nov-20	Nov-21
1	Community	NSW	Lockhart Shire council	The Rock Regional Observatory – car park, drainage, landscaping, lighting and toilets	Improve accessibility to the proposed Regional Observatory building. Integration of the building with the existing facilities. Incorporation of toilets, including disabled persons toilets, in the Observatory building.	Complete	\$100,000	Apr-21	Oct-21
1	Combination	NSW	Lockhart Shire council	Lockhart Caravan Park, Green Street, Lockhart - Upgrading existing facilities and safety	To achieve development approval and approval under s68 of the Local Government Act 1993	Complete	\$103,843	Mar-21	Oct-21
1	Community	NSW	Lockhart Shire council	The Rock Creation Ground - Wilson St boundary fence	Replacing damaged and inadequate boundary fence	Complete	\$20,680	Sep-21	Oct-21
1	Community	NSW	Lockhart Shire council	Osbourne Recreation Reserve – electronic scoreboard	Access and visibility to scoreboard	Complete	\$36,400	Feb-21	Sep-21
1	Community	NSW	Lockhart Shire council	Hebden Street Lockhart - footpath (Halliday Street to Matthew Street)	All ability access	Complete	\$56,549	Nov-20	Jun-21
1	Combination	NSW	Lockhart Shire council	Lockhart to Urana Road – rest area	Drainage and lack of facilities	Complete	\$20,339	Dec-20	Jun-21
1	Community	NSW	Lockhart Shire council	Pleasant Hills Recreation Ground – tennis club clubhouse, septic system and barbecue	Current clubhouse consist of an old corrugated building that is too small and not suitable for club activities. Septic system is not working properly and require work to trenches. There are no BBQ facility.	Complete	\$48,484	Nov-20	Jun-21
1	Road	NSW	Lockhart Shire council	Lockhart recycling centre entry road – culvert and re-sheeting	The current gravel entry is deemed unsafe during wet weather	Complete	\$10,092	Apr-21	Apr-21
1	Community	NSW	Lockhart Shire council	Wal Alexander Park Lockhart – all abilities toilet	Lack of toilet facilities at this location	Complete	\$35,283	Nov-20	Mar-21
1	Community	NSW	Lockhart Shire council	The Rock Recreation Ground – netball courts	The current netball courts pose a health hazard due to the numerous cracks across both courts and asphalt lifting in some areas. Players and umpires have also expressed their concerns. The Farrer Football & Netball League advised The Rock Football Netball Club at the start of the 2019 netball season, that 2019 would likely be the last year they would allow competition games of netball to be played as the courts dimensions and run off area for umpires and distance between the two courts did not meet Netball Australia standards of dimensions for players and umpires and court surface quality.	Complete	\$226,556	Feb-21	Mar-21
1	Road	NSW	Lockhart Shire council	Yerong Creek Recreation Ground – sealing of internal roads	Amenity (dust) and access	Complete	\$30,285	Dec-20	Feb-21
1	Community	NSW	Lockhart Shire council	Lockhart and The Rock Pools - CCTV installation	Safety of users and crime prevention	Complete	\$11,284	Aug-20	Oct-20
1	Road	NSW	Lord Howe Island Board	Muttonbird Drive, Lord Howe Island - Road Maintenance	This road is suffering from significant areas of major potholing, seal failure, road foundation failure, edgebreak, road surface distortions.	Complete	\$51,429	May-21	Oct-21
1	Community	NSW	Maitland City Council	Construction of 700m of new off-road shared path running the length of Steamer Street Morpeth and connecting Morpeth Road to Queens Wharf.	To provide a connection in a off road shared pathway project, as part of the development of a network of shared paths, that link local iconic areas, increase cycle tourism and provide areas for families to exercise and connect - forms part of a broader project to link Morpeth and Walka Water Works; supports local resident access from Tenambit to Morpeth	Complete	\$439,837	Aug-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Maitland City Council	Off-road shared path along Chisholm Rd	Connecting the network of shared paths and footpaths from Mount Vincent and Chisholm Roads to Stocklands and New England Highway. Supports access from local retirement village and provides passive surveillance of a local playground.	Complete	\$332,920	Apr-21	Jun-21
1	Community	NSW	Maitland City Council	Irrigation system installation to two playing fields	Irrigation system installation to two playing fields, including installation of sub-surface irrigation with pop up sprinklers, water storage buffer tank, electronic control system with in ground moisture sensors which relay soil moisture conditions to a centralised computer system which then determines the amount of irrigation required to meet optimum turf growth requirements.	Complete	\$100,000	Feb-21	Jun-21
1	Combination	NSW	Mid-Coast Council	Tea Gardens Swimming Pool - Access	Removal of steps, turnstiles, widening of doors to facilitate compliant access to the pool	Complete	\$300,000	May-21	Jun-24
1	Community	NSW	Mid-Coast Council	Pelican Boardwalk Memorial Drive - Access Platform	Formal access to water will reduce erosion of the adjoining land where an informal access has been created	Complete	\$400,000	Feb-22	Jun-24
1	Community	NSW	Mid-Coast Council	Fazio Park - Water Playground	Upgrading an under-utilised park to incorporate modern facilities, including all accessible amenities, green spaces, water playground and shade	Complete	\$400,000	Dec-21	Sep-23
1	Community	NSW	Mid-Coast Council	Old Bar Park - Facilities	Outdated and poorly positioned toilet blocks. Playground inadequate size for volume	Complete	\$400,000	Jun-21	Jul-22
1	Community	NSW	Mid-Coast Council	Boomerang Drive, Boomerang Beach - Walking Paths	Improve the pedestrian and bike path network between the residential areas of boomerang Beach and the Pacific Palms Public School.	Complete	\$200,000	Jul-21	Jun-22
1	Community	NSW	Mid-Coast Council	Queen Street, Wingham - Walking Paths and Landscaping	Providing the banner poles as a tool to promote local events and increase patronage. Landscaping and path improvements have been incorporated into the works to provide accessibility for the community	Complete	\$200,000	Jul-21	Jun-22
1	Combination	NSW	Mid-Coast Council	Town Creek, Nabic - Rehabilitation Project	Flood and drainage conveyance along with beautification to the most prominent creek / reserve area of Nabic to convert the area to a usable community space.	Complete	\$300,000	Feb-22	Jun-22
1	Combination	NSW	Mid-Coast Council	Multiple Locations Wingham - Revitalisation	Rehabilitation of a very poor condition carpark and the beautification of the main street to revitalise Wingham. Projects have been given priority by the focus group during consultation. Provide safe pedestrian link between town centre and the carpark.	Complete	\$1,000,000	Jul-21	Jun-22
1	Community	NSW	Mid-Coast Council	Manning Street, Taree between Victoria Street and Albert Street - Beautification of Taree	Improve pedestrian safety and traffic management. Beautification within the business area of Taree using planter boxes and tree guards as public art combined with a functional purpose.	Complete	\$192,463	Jul-21	Mar-22
1	Road	NSW	Mid-Western Regional Council	Township of Kandos Drainage	Problems identified in the Kandos flood study	Complete	\$700,932	May-21	Mar-22
1	Community	NSW	Mid-Western Regional Council	Walkers Oval: Construction of new walking path from the Cudgegong River through the Walkers Oval	Completing walking paths in this area, creating accessible pathways for the community	Complete	\$175,000	Nov-20	Dec-21
1	Community	NSW	Mid-Western Regional Council	Glen Willow Regional Sporting Precinct: Community Off-Leash Dog Park	The existing site no longer meets the needs of the community. The relocation will allow for easier access from the popular riverside walking track , minimize disruptions to facility access during major sporting events/activities and provide an opportunity to add facilities that will enhance the user experience. This includes addressing shortfalls in the off-leash area size, separating large and small dog zones and providing additional shade, seating and water station opportunities.	Complete	\$150,000	Feb-21	Aug-21
1	Community	NSW	Mid-Western Regional Council	Multiple locations in Gulgong, Kandos, Mudgee & Rylstone: Installation of pathway extensions	To reduce pedestrian access severance and enhance safe and convenient crossing opportunities <ul style="list-style-type: none"> • Improve route connectivity by filling in the gaps between pathways in areas with existing pathway network • Replace poor condition pathway and non-compliant ramps 	Complete	\$500,000	Jan-21	Jun-21
1	Community	NSW	Moree Plains Shire Council	Village Halls - Amenity	Currently several village halls have a functionally non-compliant primary septic system which requires frequent liquid waste removal to prevent the wastewater from being leached out onto the ground surface. This creates an environmental and compliance issue as many community groups, including the Gwydir Mobile Preschool service utilises the Shire's village halls to educate the children in these remote locations.	Under Construction	\$100,000	Nov-20	Jun-25
1	Road	NSW	Moree Plains Shire Council	Shire Wide - Gravel Resheeting	Currently, there is a lack of suitable road pavement cover resulting in access issues during wet periods. This is due to natural soils being exposed as the wearing course road layer. Currently many of the Shire's roads provide critical access for primary producers to transport their produce to market, and with the incoming harvest, gravel re-sheeting has never been more important.	Under Construction	\$987,679	Mar-21	Jun-24
1	Community	NSW	Moree Plains Shire Council	Moree Civic Precinct	Currently, the Moree township does not have any multi-purpose venue that is capable of hosting large-scale dinners and entertainment events. This problem was to be resolved during the course of the originally scoped and budgeted Moree Civic Precinct Redevelopment Project (Original Project). However, during the course of the scheduled Building Investigation studies, additional critical works have been identified due to the age and the condition of the building. The Original Project cannot proceed without these newly identified works being rectified. In addition, there are key upgrade elements needed for usability.	complete	\$640,959	Feb-21	Jun-22
1	Community	NSW	Moree Plains Shire Council	Shared Pathways - Herbert Street, Moree and North Street, Boggabilla	Currently, there is a lack of suitable pathways to facilitate the foot traffic in both Moree and Boggabilla, leading to many patrons utilising the roadway for a smoother walking surface.	Complete	\$86,250	Feb-21	May-21
1	Community	NSW	Mosman Municipal Council	Fencing - Parriwi Road Guardrail Reconstruction	Road and Pedestrian Safety	Complete	\$70,000	Apr-21	Jun-21
1	Road	NSW	Mosman Municipal Council	Road and Footpath Rehabilitation Works	Footpath - Addressing safety issues such as trip hazards Road - Rehabilitation of deteriorated sections of the road to improve traffic safety	Complete	\$79,862	Aug-20	Jun-21
1	Road	NSW	Murray River Council	Widen Punt road works	Punt Road in front of the hospital is too narrow to cater for local traffic and parked cars.	Complete	\$55,000	Feb-21	Sep-21
1	Road	NSW	Murray River Council	Noorong Street road works	Pavement is failing,	Complete	\$56,000	Mar-21	Sep-21
1	Road	NSW	Murray River Council	Replacement of an old closed timber bridge with a new reinforced concrete bridge, Nacurrie Road North/Middle Creek Bridge	Old timber bridge closed to traffic. New bridge will provide farm gate/ last mile access to local, arterial and regional freight and transport networks for movement of farm inputs, machinery, livestock, grain, horticulture.	Complete	\$400,000	Feb-21	Jun-21
1	Road	NSW	Murray River Council	Replacement of an old closed timber bridge with a new reinforced concrete bridge designed - Merran Creek Bridge	Old timer bridge closed to traffic. New bridge will provide farm gate/ last mile access to local, arterial and regional freight and transport networks for movement of farm inputs, machinery, livestock, grain, horticulture.	Complete	\$400,000	Feb-21	Jun-21
1	Community	NSW	Murray River Council	Murray street - construction of a shared path	Access for mobility, pedestrians and cyclists	Complete	\$33,000	Nov-20	May-21
1	Road	NSW	Murray River Council	Kilkerrin Drive road works	Edge breaking, potholes, rutting	Complete	\$91,000	Oct-20	Apr-21
1	Road	NSW	Murray River Council	Lignum Road	Current road is unsealed and forms a major link to the Business Park area.	Complete	\$704,710	Dec-20	Apr-21
1	Community	NSW	Murray River Council	Mathoura Street - Concrete footpath	Safety of kids	Complete	\$34,155	Oct-20	Apr-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Murray River Council	Picnic Point Road - Construct sealed path between Deadmans Creek Bridge and the Bird Hide along Picnic Point Road	Footpath stop at the Deadmans Creek Bridge and needs to extend to the Bird Hide in the National Park.	Complete	\$57,949	Nov-20	Jan-21
1	Community	NSW	Murray River Council	Noorong Street - construction of a shared path	Current path is too narrow for pedestrians and cycles	Complete	\$30,000	Oct-20	Oct-20
1	Road	NSW	Murrumbidgee Council	Bencubbin Avenue - road works	Improved safety for heavy and light vehicle by enabling trucks to park off the travelling lanes, and improve visibility and traffic flow along Bencubbin Ave.	Complete	\$1,008,021	Mar-21	Jun-22
1	Community	NSW	Muswellbrook Shire Council	Muswellbrook Aquatic and Fitness Centre upgrade	The Muswellbrook Aquatic & Fitness Centre is a much loved community asset. The outdoor pool (Ruth White Memorial Pool) is 91 years old. The planned new and renewal works is to provide a facility that can continue to service the community in the future.	Complete	\$577,898	Jul-20	Jun-22
1	Community	NSW	Nambucca Valley Council	Installation of Banner Poles in the CBD of Nambucca Heads	The CBD of Nambucca Heads needs to be revitalised and enhanced. The installation of Banner Poles to announce events and encourage tourists has been supported by the Chamber of Commerce and locals.	Under Construction	\$30,000	Jun-21	Jun-24
1	Community	NSW	Nambucca Valley Council	Replacement of the existing and aged public toilet	The public toilet block requires replacement as the facility is old, not very accessible and will eventually service the expanding cultural precinct in the area of Nambucca Heads.	complete	\$150,000	Dec-20	Dec-22
1	Road	NSW	Nambucca Valley Council	Macksville CBD - Kerb and gutter upgrades	The community of Macksville, and the Chamber of Commerce, fully support this project to improve the bypassed township of Macksville.	complete	\$53,000	Apr-22	Dec-22
1	Community	NSW	Nambucca Valley Council	Nambucca V-Wall precinct upgrades	Upgrade of aged infrastructure on a very well used foreshore area in Nambucca Heads	Complete	\$310,000	Nov-20	Jun-22
1	Community	NSW	Nambucca Valley Council	Installation of a Climbing Wall at the Hennessey Tape Oval precinct - this will further enhance this community recreational area in Bowraville.	This project would further enhance the works undertaken at this recreational community precinct in the small rural town of Bowraville.	Complete	\$30,865	Feb-21	Jun-22
1	Community	NSW	Nambucca Valley Council	Macksville CBD revitalisation plan implementation	This project will upgrade the pedestrian access in Wallace Lane and action improvements to the Nambucca River foreshore along River Street, Macksville. There is also potential to beautify the town with verandah post reinstatement.	Complete	\$100,000	Feb-21	Jun-22
1	Community	NSW	Nambucca Valley Council	Upgrading of sections of footpaths in Scotts Head	The sections of footpath being upgraded require improvements and widening in some sections to improve accessibility and potential for pedestrian accidents.	Complete	\$27,000	Mar-21	Aug-21
1	Community	NSW	Nambucca Valley Council	Valla Beach Footpath creation	There is currently no footpath in this area of Valla Beach and this would address a long term community concern in this very popular small seaside town.	Complete	\$46,500	Apr-21	Jun-21
1	Community	NSW	Nambucca Valley Council	Enhancement of the recently installed basketball/netball courts and existing Skate Park in Anderson Park, Valla Beach - includes landscaping works.	This project would complete the works to upgrade this wonderful community space in Valla Beach.	Complete	\$21,500	Jan-21	Jun-21
1	Road	NSW	Narrabri Shire Council	The proposed works to be conducted are to fully reconstruct the pavement in the three main CBD blocks.	The current road surface in in very poor condition and in its current condition, is not meeting traffic demand. The sub-standard condition has resulted in increased maintenance, which has a flow on effect of increased cost to Council. In addition, the poor road surface provides rough and uneven driving conditions for road users. This impacts on CBD aesthetics and results in decreased willingness to access the CBD which can be assumed impacts on business economics for CBD businesses. Failure to receive project approval will result in further road degradation which may increase vehicle wear and tear and result in increased safety issues over time.	Complete	\$1,475,176	Apr-22	Dec-22
1	Community	NSW	Narrandera Shire Council	Painting of the western side of the existing water tower, to compliment the existing artwork.	Dark and uninviting area to be converted into welcoming and usable space.	Complete	\$20,638	Mar-21	Nov-21
1	Road	NSW	Narrandera Shire Council	Melbourne street road works	The major problem being addressed is drainage. This work will also provide a physical barrier between motorist and the footpath.	Complete	\$103,299	Oct-20	Aug-21
1	Community	NSW	Narrandera Shire Council	Brewery Flat Road - Installation of fire pits, shelters and seating within the reserve area for the use of the visitors of the area.	Usability of the recreational area for all visitors, providing a safe and comfortable facilities, which reduce the potential of uncontaminated fires.	Complete	\$54,901	Nov-20	Aug-21
1	Road	NSW	Narrandera Shire Council	Narrandera Indoor Sports Stadium works	Usability as the stadium will be comfortable to all users and visitors throughout winter and aged and outdated amenities will provide cleaner and modern facilities.	Complete	\$112,239	Feb-21	Jun-21
1	Community	NSW	Narrandera Shire Council	Planting to street trees and associated irrigation within the LGA.	Lack of street shade and visual amenity.	Complete	\$130,231	Nov-20	Jun-21
1	Community	NSW	Narrandera Shire Council	Henry Mathieson Oval - installation of a kangaroo exclusion fence around the entire perimeter of the oval and once complete the levelling of low spots on the sports ground.	Safety and damage as a result of kangaroos accessing the grounds.	Complete	\$83,246	Feb-21	Jun-21
1	Road	NSW	Narrandera Shire Council	Installation of culverts and/or causeways at various location. To provide rock sour protection at recently constructed concrete causeways at various sites.	Improve sour protection at various sites and provide pavement protection at two additional sites by installation of concrete drainage structures to prevent washout.	Complete	\$154,269	Nov-20	May-21
1	Road	NSW	Narrandera Shire Council	Gravel resheet and sealing of Hay Lane and Arthur Lane	Motorist safety is the major factor being addressed. The existing road has experienced significant gravel lose and subsequently become rough and unsafe to use. The road also creates dust complaints from adjoining residential properties.	Complete	\$41,363	Feb-21	May-21
1	Community	NSW	Narrandera Shire Council	Construction of a rear deck and storage area and Narrandera Arts Centre	Usability of the external area of the facility and allow for the storage of items.	Complete	\$49,297	Nov-20	May-21
1	Community	NSW	Narrandera Shire Council	Landscaping and beautification of the park area on the western side of the water tower, including seating and associated infrastructure.	Unformed recreational area that requires additional shading and beautification to make it a pleasant space to use.	Complete	\$46,804	Apr-21	May-21
1	Road	NSW	Narrandera Shire Council	Glenmoor Road - gravel resheet	Motorist safety is the major factor being addressed. The existing road has experienced significant gravel lose and subsequently become rough and unsafe to use.	Complete	\$62,444	Feb-21	Mar-21
1	Road	NSW	Narrandera Shire Council	Replacement and extension of guardrail over three separate culvert structures on Buckingbong Road	Motorist safety is the major factor being addressed. The existing guardrail is old and substandard compared to today's needs.	Complete	\$60,000	Nov-20	Mar-21
1	Road	NSW	Narrandera Shire Council	Weir Park Road road works	Motorist safety is the major factor being addressed. The existing road has experienced significant gravel lose and subsequently become rough and unsafe to use. The road also creates dust complaints from adjoining residential properties.	Complete	\$78,630	Jan-21	Feb-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Narromine Shire Council	Upgrade to the existing concrete Boat ramp	The existing concrete beams from the boat ramp slab will be replaced.	Complete	\$70,000	Mar-22	Jun-23
1	Road	NSW	Narromine Shire Council	Upgrade the drainage to Burril Street Tomingley	This activity will improve the drainage on Burril Street with installation of culverts to divert water away from table drains and allow water to flow away which is preventing access to properties along Burril Street during wet weather.	Complete	\$31,690	Jul-22	May-23
1	Community	NSW	Narromine Shire Council	The Cale Oval Sporting Precinct Clubhouse Upgrade	<p>Currently on the site there are a wide range of differing structures for sporting and recreational users at Cale Oval, most of which are outdated and are too small for contemporary usage. There is no built form style or theme and the site is a series of disconnected sheds, car parking/traffic management and accessibility is unsafe, informal and inadequate. The current fencing does not allow connections between the open space areas and surrounding attractions located at the Oval.</p> <p>The new club house will replace the outdated canteen, change rooms and separate spectator stands that can only currently seat a maximum capacity of 250 people.</p> <p>Stage 1 will construct a new multipurpose club building to unite the range of sporting users in one location, improve and consolidate storage facilities and functional amenities to cater for all sporting members and spectators (200 seats) at Cale Oval. The club house will also enhance the sporting club user connections and effective coordination across the Narromine community.</p>	Complete	\$330,000	Mar-22	Mar-23
1	Community	NSW	Narromine Shire Council	Cale Oval Sporting Upgrade (Car park upgrade)	<p>Currently the existing parking is ad-hoc is unsealed and un-designated with no disabled access parking.</p> <p>The parking site is dangerous to local traffic as well as those parking on the site as the existing surface is an unmaintained dirt surface that is uneven and extremely slippery in wet conditions.</p>	Complete	\$40,000	May-21	Mar-23
1	Road	NSW	Narromine Shire Council	Bulgandramine Bridge upgrade	Upgrade of existing abutment to prevent scouring of the Bulgandramine Bridge crossing over the Bogan River.	Complete	\$50,000	Oct-20	Dec-22
1	Community	NSW	Narromine Shire Council	Trangie heavy vehicle rest area	This project will upgrade the entire site to allow for more efficient drainage and improve the rough and uneven surface to the Dandaloo Street entrance of the Trangie heavy vehicle rest area.	Complete	\$25,000	Jun-22	Jun-22
1	Road	NSW	Narromine Shire Council	Willydah Road Trangie: Pavement Upgrades	Willydah Road is a priority road identified for additional work by Narromine Shire Council. This route runs parallel to the Mitchell Highway and is a primary route for heavy vehicles carrying grain and cotton into Trangie, it is also a school bus route. This project will improve the ride quality, site distance and carrying capacity along this section of road. The 600 m of pavement improvement and pavement widening is the final section of work that will improve the safety and heavy vehicle access deficiencies along Willydah Road.	Complete	\$104,000	May-21	Nov-21
1	Road	NSW	Narromine Shire Council	Renew high priority signage across various locations in Narromine	This project will address road safety and traffic management across various locations in the Narromine Shire local government area.	Complete	\$22,829	Apr-21	Jul-21
1	Road	NSW	Narromine Shire Council	Resealing of the Cemetery Road	This activity will provide a new bitumen re-seal of the internal road length of the Narromine Cemetery to provide an all weather road and pedestrian access to this site.	Complete	\$25,000	Sep-20	Jun-21
1	Community	NSW	Narromine Shire Council	Cale Oval Sporting Upgrade (Spectator Hill)	<p>Currently on the site there are a wide range of differing structures for sporting and recreational users at Cale Oval, most of which are outdated and are too small for contemporary usage.</p> <p>There is no built form style or theme and the site is a series of disconnected sheds, car parking/traffic management and accessibility is unsafe, informal and inadequate. The current fencing does not allow connections between the open space areas and surrounding attractions located at the Oval.</p> <p>The current spectator seating (250 people) is limited and is not compliant for disabled access or COVID-safety seating plans.</p>	Complete	\$60,000	Jan-21	Jun-21
1	Road	NSW	Narromine Shire Council	Burroway Road intersection - Heavy Pavement Upgrade	This activity will provide a heavy pavement upgrade on a sub-standard curve and where the pavement has failed at the intersection of Burroway and Pineview Roads.	Complete	\$27,869	Mar-21	Jun-21
1	Community	NSW	Narromine Shire Council	Cale Oval Sporting Upgrade (Fencing Upgrade)	<p>Currently on the site there are a wide range of differing structures for sporting and recreational users at Cale Oval, most of which are outdated for contemporary usage.</p> <p>There is no built form style or theme and the site is a series of disconnected sheds, car parking/traffic management and accessibility is unsafe, informal and inadequate. The current fencing does not allow connections between the open space areas and surrounding attractions located at the Oval.</p> <p>Stage 2 construction will remove the former oval perimeter fencing and replace it with compliant fencing and keep it in theme with the entire Cale Oval Sporting Precinct refurbishment.</p>	Complete	\$46,160	Nov-20	May-21
1	Community	NSW	Narromine Shire Council	Hazardous trees in the Trangie Cemetery	The existing trees at the Trangie Cemetery are deemed dangerous due to their age and many are dead or dying as a result of prolonged drought, are not suitable to the local environment and their roots are damaging nearby graves. The project will remove the hazardous trees and replant suitable tree species at the Trangie Cemetery.	Complete	\$46,309	Sep-20	Jan-21
1	Road	NSW	Newcastle City Council	205-207 Park Avenue, Kotara - Heavy Patch Asphalt Works	Road failures on high traffic volume roadway	Complete	\$126,280	Apr-21	Jun-21
1	Road	NSW	Newcastle City Council	Park Ave and Brisbane Water Road Adamstown -Heavy Patch asphalt works	Road failures on high traffic volume roadway	Complete	\$77,970	Jun-21	Jun-21
1	Road	NSW	Newcastle City Council	Graham Rd Broadmeadow -Heavy Patch asphalt works	Road failures on high traffic volume roadway	Complete	\$65,644	Jun-21	Jun-21
1	Community	NSW	Newcastle City Council	Crest Rd Wallsend - Construction of new footpath	Lack of access to recreational facilities for persons with disability.	Complete	\$115,576	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Newcastle City Council	Lexington Parade, Kotara - Heavy Patch Asphalt Works	Road failures on high traffic volume roadway	Complete	\$164,404	Mar-21	Mar-21
1	Road	NSW	Newcastle City Council	76 Madison Drive, Adamstown Heights - Heavy Patch Asphalt Works	Road failures on high traffic volume roadway	Complete	\$113,530	Feb-21	Mar-21
1	Road	NSW	Newcastle City Council	Maryland Drive, Maryland	Road failures on high traffic volume roadway	Complete	\$99,740	Mar-21	Mar-21
1	Road	NSW	Newcastle City Council	Corner Park Avenue and Searle Street, Kotara - Heavy Patch Asphalt Works	Road failures on high traffic volume roadway	Complete	\$127,007	Feb-21	Feb-21
1	Road	NSW	Newcastle City Council	Park Avenue Kotara - heavy path asphalt works	Road failures on high traffic volume roadway	Complete	\$123,672	Nov-20	Nov-20
1	Road	NSW	Newcastle City Council	Kullaiba Road Kotara - heavy path asphalt works	Road failures on high traffic volume roadway	Complete	\$109,998	Nov-20	Nov-20
1	Community	NSW	North Sydney Council	Replace existing footpath and steps between East Crescent Street, McMahons Point, to McMahons Point Ferry Terminal. This is a highly used footpath which serves as access to a transport interchange.	Replace 60 metres of footpath and steps.	Complete	\$154,610	May-21	Sep-21
1	Community	NSW	North Sydney Council	Stage1: Upgrade of existing playground infrastructure.	Upgrade of playground furniture for children's play.	Complete	\$150,000	May-21	Sep-21
1	Community	NSW	Northern Beaches Council	Footpath and share paths in Northern Beaches	Providing a walking network to improve connections to key destinations to meet community concerns regarding access and safety for older members of our community, school children and young families.	Complete	\$1,418,332	Sep-20	Dec-21
1	Road	NSW	Oberon Council	Carlwood Road rehabilitation This section of Carlwood Road is currently unsealed The project will involve rehabilitation of pavement, drainage and bitumen seal for 1 km at both the east and western end of unsealed section	Carlwood Road is an increasingly busy passenger vehicle route due to recent subdivisions in the area. Increased traffic has led to deterioration of road service which needs to be rehabilitated. The project will improve road safety along Carlwood Road.	Complete	\$380,000	Sep-20	Jun-21
1	Road	NSW	Oberon Council	Mozart Road Gravel resheet and widen and remove vegetation on a 1500m section at the western end of Mozart Road near Abercrombie Road to improve road safety.	Pavement is in poor condition and road too narrow. Mozart Road will be used for haulage of logs from pine forests in the next few years Mozart Road is on a school bus route.	Complete	\$104,500	Mar-21	Jun-21
1	Road	NSW	Oberon Council	Ginkin Road update Improvements to curve due to incorrect camber on road	Incorrect camber on curve creates risk of vehicles running off road. There is an accident history at this site	Complete	\$50,000	Dec-20	Feb-21
1	Road	NSW	Oberon Council	Edith Road Road safety improvement to rehabilitate approx. 100m section of corner and correct pavement crossfall.	Incorrect camber on curve is a road safety issue. The project will correct super elevation on the southern edge of Edith Road to prevent vehicles running off the road while negotiating the curve. There is a crash history at this site due to incorrect road camber.	Complete	\$50,000	Nov-20	Jan-21
1	Road	NSW	Orange City Council	Extension of Southern Feeder Road in Orange NSW from Anson Street to Pinnacle Road. The construction of the Civil Works component of a 2km section of the Orange Southern Feeder road between Anson Street and Pinnacle Road. The completion of this section will compliment works already completed on stages 1 and 2 of the overall Southern Feeder road route. Some grant funding has been allocated from Restart NSW however civil construction works have been on-hold pending the sourcing of additional co contributions.	The Southern Feeder Road Stage 4 (Anson St to Pinnacle Rd) serves as a southern city bypass route that links the Northern Distributor Road and forms a ring road around the City of Orange. The road serves a newly created suburb called Shiralee but its main benefit is in reducing the time travelled going through Orange.	Under Construction	\$720,809	Apr-23	Jun-25
1	Community	NSW	Parkes Shire Council	Spicer Oval Parkes - new lighting	Spicer Oval is currently without any lighting and is unable to host any training at site for rugby in winter or cricket in summer. These sports are now sharing Northparkes Oval with Little Athletics and AFL.	COMPLETE	\$400,000	Oct-20	Jun-22
1	Community	NSW	Parkes Shire Council	Parkes Shire Council - Coventry Room - cultural space refurbishment	Ongoing need for a dedicated community art space for workshops and the exhibiting of local and travelling exhibitions. At present there is no suitable purpose-built facility in the Parkes Shire that can adequately provide for exhibitions of local artists' work, professional or touring exhibitions, cultural performances, Aboriginal arts and cultural practice or exhibitions, cinema or venue for screenings, programs of community workshops, cultural hub for young people.	COMPLETE	\$100,000	Oct-21	Jun-22
1	Community	NSW	Parkes Shire Council	Parkes Shire Library and Cultural Centre - Wiradjuri Keeping Place	The Parkes Library and Cultural Centre will provide a welcoming and inclusive cultural hub where Indigenous and non-Indigenous groups and individuals can meet and where Wiradjuri cultural expression is visible and celebrated. This project involves curation of a public display of local Aboriginal artefacts, development of digital and print educational materials to detail local Wiradjuri history.	COMPLETE	\$85,000	May-21	Jun-22
1	Community	NSW	Parkes Shire Council	Newell Highway and Rawson Street Parkes - road and footpath repairs	To address flooding concerns with new drainage pit, extend footpath network for accessibility for all community members and pram ramps to assist with crossing the road safely.	COMPLETE	\$66,000	Apr-21	Nov-21
1	Community	NSW	Parkes Shire Council	Henry Parkes Centre repairs	There are a number of areas within the Motor Museum where a gap exists between the wall and the roof. As a result unwanted debris (e.g. dust and leaf litter) blows into the facility, settling on the vehicles on display and onto the floor. Additionally, there is no a/c in the Motor Museum which, given the extremes of temperature experienced at its location, does nothing to enhance the visitor experience.	COMPLETE	\$50,000	Apr-21	Nov-21
1	Community	NSW	Parkes Shire Council	Woodward Oval Parkes - tennis courts upgrade	All courts now require resurfacing, 6 of them urgently (according to advice from Tennis NSW). Project will provide a safe and fit-for-purpose facility for the local community and visiting players during regional tournaments, sporting and school events, social tennis and local competitions - supporting more than 1000 players. The courts are now too dangerous to use and some have needed to be closed.	Complete	\$175,000	Feb-21	Jun-21
1	Community	NSW	Parkes Shire Council	Peak Hill main street (Caswell Street) - CCTV installation	The CCTV cameras are being installed to address issues of vandalism and anti-social behaviour which has become an increased concern in the CBD of Peak Hill. The cameras will provide increased security for community members and businesses alike.	COMPLETE	\$20,000	Feb-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Parkes Shire Council	Parkes CBD smart pole banners	The traditional banner systems which Council has installed on existing lighting poles in other sections of the street, requires the procurement of a suitably qualified contractor to undertake the changing of the banners each time a new event or campaign is in market. This includes time and cost in the development of traffic management plans, safe work method statements, machinery hire and staff time in terms of procurement and supervision. Because of these time and cost factors (up to \$10,000 annually), along with disruption to commerce on the main street during changeover, Council can only change these promotional banners twice a year.	COMPLETE	\$30,000	Nov-20	Jun-21
1	Community	NSW	Parkes Shire Council	Rose Street and Coleman Street Parkes - footpath	The new shared pathway will mitigate stormwater damage caused to current walking area which makes it uneven and dangerous. The new pathway will also connect this area to existing pathways to the CBD.	COMPLETE	\$35,000	Apr-21	Jun-21
1	Road	NSW	Parkes Shire Council	Parkes East School - pedestrian safety upgrades	Currently parents are either stopping in the middle of a busy regional road link to drop off and pick up students or causing near misses to park their cars at the edge of the school which is without a proper parking area.	COMPLETE	\$200,000	Jan-21	Apr-21
1	Community	NSW	Parkes Shire Council	Alectown Cemetery - fencing, memorial wall and seating	There is no current 'fit for purpose' space in which cremated remains can be interned. Meaning that people who choose cremation over burial are unable to be interned within their own community but rather at either the Peak Hill cemetery (to the north) or the Parkes cemetery to the south. The erection of a fence and Memorial Wall will alleviate both issues	COMPLETE	\$30,000	Sep-20	Mar-21
1	Community	NSW	Parkes Shire Council	Woodward Oval tennis courts - stormwater drainage improvements	Currently storm water is unable to leave the court area quickly in rain events, causing it to run back over the courts causing damage to the surface and subsurface. The most severely affected courts are being resurfaced, so this work is a priority to protect the new asset of resurfaced courts.	COMPLETE	\$66,613	Jan-21	Mar-21
1	Community	NSW	Parkes Shire Council	Cooke Park - Improvements	Cooke Park is Parkes' premium event Park. One of the challenges that we face during events is if there has been rain the Park can be very wet and we have had to bring in bark chip in the past to allow events to go ahead. Improving the storm water drainage across the park will help alleviate the problem. Additionally the irrigation system in the park is nearly 20 years old, the aging infrastructure is prone to leaks and breakages and is not as water efficient as it could be. Additionally Council is constructing a new Multipurpose stage facility in the Park which will create the opportunity for water to be captured off the roof and reused in the Park. It is timely that Council upgrades the irrigation system to minimise water usage in the park and allow for the preparation of events in the Park (including the Parkes Elvis Festival) but also help with the recovery of the park after events.	COMPLETE	\$80,000	Sep-20	Feb-21
1	Community	NSW	Penrith City Council	Eileen Cammack Reserve, South Penrith, upgrades to floodlighting.	The primary goal of the project is to improve recreational opportunities within the community by providing quality, safe sustainable facilities at a local level, where capacity of the venue for participation is maximised.	Complete	\$100,000	Feb-21	Jun-22
1	Community	NSW	Penrith City Council	Surveyors Creek Softball Facility upgrade to floodlights	The primary goal of the project is to improve recreational opportunities within the community by providing quality, safe sustainable facilities at a local level, where capacity of the venue for participation is maximised.	Complete	\$100,000	Feb-21	Nov-21
1	Community	NSW	Penrith City Council	Werrington Tennis Courts, Parkes Avenue surface and associated infrastructure upgrades	The primary goal of the project is to improve recreational opportunities within the community by providing quality, safe sustainable facilities at a local level, where capacity of the venue for participation is maximised.	Complete	\$197,275	Mar-21	Oct-21
1	Community	NSW	Penrith City Council	Street tree planting in older established suburbs where existing street trees are sparse.	The program works toward Councils 'Cooling the City Strategy'.	Complete	\$200,000	Mar-21	Sep-21
1	Community	NSW	Penrith City Council	The Kingsway (South) Rugby League Sportsfield, installation of floodlighting	The primary goal of the project is to improve recreational opportunities within the community by providing quality, safe sustainable facilities at a local level, where capacity of the venue for participation is maximised.	Complete	\$75,000	Feb-21	Aug-21
1	Community	NSW	Penrith City Council	Gow Park, Littlefields Road, Mulgoa, installation of new and, upgrade of existing, floodlights.	The primary goal of the project is to improve recreational opportunities within the community by providing quality, safe sustainable facilities at a local level, where capacity of the venue for participation is maximised.	Complete	\$150,000	Feb-21	Aug-21
1	Community	NSW	Penrith City Council	Chapman Gardens Upgrade Diamond 1, new fencing and training infrastructure	The primary goal of the project is to improve recreational opportunities within the community by providing quality, safe sustainable facilities at a local level, where capacity of the venue for participation is maximised.	Complete	\$100,000	Mar-21	Jul-21
1	Community	NSW	Penrith City Council	Various throughout the Penrith, construction of approximately 50 bus stop boarding points	The program works toward meeting DDA compliance for bus stop boarding points and will enable the community equitable access to public transport. The works may also include short links to the existing path paving network.	Complete	\$200,000	Dec-20	Jun-21
1	Community	NSW	Penrith City Council	Supply and Installation of new 440kW Heat Pump at Penrith Pool	Penrith Pool is currently only operated for the shoulder & summer seasons, with the installation of the new 440kW heat pump the pool will be able to operated and be heated to 27deg throughout the entire year, providing a full years swimming season to the community.	Complete	\$200,000	Nov-20	Jun-21
1	Road	NSW	Penrith City Council	Farm Road, Mulgoa (St Thomas Road to Littlefields Road) resurfacing	The above sections of road currently have a rough and aged road surface. Traffic has increased during the construction of The Northern as the road is being used by motorists as a bypass.	Complete	\$200,000	Nov-20	Dec-20
1	Community	NSW	Port Macquarie Hastings Council	Construction of missing footpath link on steep gradient, linking local shopping centre to Lighthouse Beach.	Steep gradient and missing footpath link from local shopping centre to Lighthouse Beach.	Complete	\$125,023	Jun-22	Aug-22
1	Community	NSW	Port Macquarie Hastings Council	Improved recreational opportunities	Requesting replacement of Project 18 at North Shore. Noting that our Project team has undertaken extensive engagement with the North Shore township. This community was devastated by the one-in-one-hundred year floods in March with many homes flooded above the light switches. The community has requested that the project be changed from a fish cleaning table to installing a range of parkland furniture that the whole community will use.	Complete	\$29,906	Apr-22	Jul-22
1	Community	NSW	Port Macquarie Hastings Council	Installation of three new bus shelters: - 69 Pacific Drive, Port Macquarie. - 1459 Ocean Drive, Lake Cathie - 180 Lake Road, Port Macquarie	Lack of transport infrastructure along regional public service and school bus routes. There have been strong community requests for bus shelters at these locations.	Complete	\$45,000	Mar-21	Jun-22
1	Community	NSW	Port Macquarie Hastings Council	Port Macquarie Airport seeks to install a Rooftop Solar PV system on the roof of the Airport terminal. The Proposed 100kWatt peak system, is forecast to supply an average of 450 to 500 kWhrs of power per day, which is approximately 40% of the terminal's electricity usage.	The Airport terminal was upgraded in 2019 as a combined Council, State and Federal funded project. The original funding did not provide for the provision of Solar power to the upgraded terminal.	Complete	\$135,174	May-21	Nov-21
1	Road	NSW	Port Macquarie Hastings Council	Centreline marking and road warning signs on 74 km of high speed rural roads	Road safety on higher volume rural roads	Complete	\$100,000	Nov-20	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Port Macquarie Hastings Council	Lake Cathie Foreshore Reserve Master Plan - Stage 2 works include construction of an accessible walkway through the site with connection to new picnic facilities, an outdoor shower and a shade structure will be installed over the existing all-abilities playground.	The project is improving accessibility through the site and will provide improved connectivity to new and existing accessible recreational infrastructure within the reserve.	Complete	\$280,733	Apr-21	Sep-21
1	Community	NSW	Port Macquarie Hastings Council	Construction of a new 260m x 1.5m footpath along The Parade, North Haven	This project completes the missing link of footpath along The Parade to the Surf Club, past the caravan park to improve community access and safety for pedestrians.	Complete	\$82,350	May-21	Aug-21
1	Community	NSW	Port Macquarie Hastings Council	Construction of a new 120m x 1.5m footpath along Lake Street, Laurieton	This project completes the several missing links of footpath along Lake Street from Tunis Street to the Laurieton United Services Club to improve community access and safety for pedestrians.	Complete	\$35,088	Feb-21	Jun-21
1	Community	NSW	Port Macquarie Hastings Council	Construction of footpath between Comboyne Street and Graham Street.	This project completes a missing link of footpath between Comboyne Street and Graham Street through a landscaped verge containing a memorial and large tree. The project was identified in the Kendall Main Street Plan to improve community access and safety for pedestrians.	Complete	\$80,000	Apr-21	Jun-21
1	Community	NSW	Port Macquarie Hastings Council	Construction of 200 metres of missing footpath Rushcutter Way	This project completes a missing link of footpath in the Lighthouse Beach area of Port Macquarie.	Complete	\$100,000	Apr-21	Jun-21
1	Community	NSW	Port Macquarie Hastings Council	Wauchope Indoor Stadium - Cladding Replacement in Entry Foyer	Existing cladding is at end of serviceable life and requires replacement.	Complete	\$19,999	Mar-21	Jun-21
1	Community	NSW	Port Macquarie Hastings Council	Install a sheltered seating area, picnic table and rubbish bins at Kendall Park.	Kew, Kendall, Herons Creek and Lorne Community & Council Action Team (CCAT) identified lack of amenities for community and need for sheltered seating area, picnic table and rubbish bins at Kendall Park as a priority project.	Complete	\$25,034	Apr-21	Jun-21
1	Road	NSW	Port Macquarie Hastings Council	Rehabilitating and asphalt resurfacing of Hay Street (South) William St to Hayward St - Port Macquarie.	Renewing a deteriorated road asset segment in a heavily used section of the Port Macquarie CBD	Complete	\$280,177	Mar-21	Jun-21
1	Community	NSW	Port Macquarie Hastings Council	Laurieton Sports Complex - installation of multi-purpose court. This project will deliver a new all-weather sports court for formal sports and casual recreational use. The courts will include line marking and goals for netball and basketball	This project was identified as a priority within the recently developed Laurieton Sports Complex Master Plan, developed by Council in collaboration with sporting user groups. This project will provide Camden Haven Netball club with improved training and competition facilities and will allow for increased recreational use of the facility outside of formal sporting use.	Complete	\$105,000	Apr-21	Jun-21
1	Community	NSW	Port Macquarie Hastings Council	Construction of a new 180m x 1.5m footpath along Hill Street, Comboyne	This project completes the missing link of footpath along Hill Street from Pioneer Park to Main Street to improve community access and safety for pedestrians. The project was identified in the Comboyne Pedestrian Access and Mobility Plan.	Complete	\$69,633	Mar-21	Apr-21
1	Community	NSW	Port Macquarie Hastings Council	Install seating beside existing Anzac Memorial.	Comboyne and Byabarra Community & Council Action Team (CCAT) identified lack of seating for community / elderly at the site as a priority project.	Complete	\$10,979	Apr-21	Apr-21
1	Community	NSW	Port Macquarie Hastings Council	Increased spectator seating and shade at Charlie Watt Reserve	The Telegraph Point Community & Council Action Team (CCAT) identified lack of amenities at Charlie Watt Reserve and need for increased seating and shade as a priority project.	Complete	\$30,082	Mar-21	Apr-21
1	Community	NSW	Port Macquarie Hastings Council	Tourism Infrastructure at Historic Courthouse Port Macquarie .	The PMHC Cultural Steering Group identified lack of tourism infrastructure at the Historic Courthouse, Port Macquarie. Ensure that visual amenity of the historic courthouse is maintained.	Complete	\$65,000	Jan-21	Apr-21
1	Community	NSW	Port Macquarie Hastings Council	External repaint of Jubilee Hall, Dunbogan	Identified as a priority project for community hall maintenance	Complete	\$16,293	Dec-20	Mar-21
1	Community	NSW	Port Macquarie Hastings Council	Construction of 160 metres of missing footpath adjacent to Wauchope High School.	This project enhances the network of Wauchope footpaths. It will improve community access and safety for pedestrians particularly for access to Wauchope High School.	Complete	\$59,838	Jan-21	Feb-21
1	Community	NSW	Port Macquarie Hastings Council	Construction of 320 metres of footpath, 1.5m wide linking to St Columba Anglican School	Missing footpath link adjacent to St Columba Anglican School	Complete	\$131,308	Jan-21	Feb-21
1	Community	NSW	Port Stephens Council	Mullabula Sports Complex - playground	The existing playground is in poor condition, limited play opportunities and inaccessible due to lack of pathways and poor location. The new playground will be larger and offer a diverse playing experience including inclusive play items and supporting infrastructure such as pathways, bubbler and seating.	Complete	\$150,000	Nov-21	Feb-22
1	Road	NSW	Port Stephens Council	School Drive - Rehabilitation	The existing pavement servicing School Drive has reached the end of its useful life. It is now subject to significant failures including major cracking, rutting, edge break and potholes. Much of this is due to the large percentage of heavy vehicle traffic that frequent the industrial area where this road is located. However, the poor pavement strength, in combination with the poor drainage, further add to the problem. By overlaying the road and reshaping the table drains the road will continue to service adjoining businesses and other road users for many years to come.	Complete	\$300,527	Nov-20	Jul-21
1	Community	NSW	Port Stephens Council	Longworth Park Karuah - public amenities building	The existing amenities have declined in condition over decades since construction and are outdated, inaccessible and no longer meet the needs of the community. The new amenities will be functional, accessible and of a contemporary appearance.	Complete	\$150,000	May-21	Jun-21
1	Community	NSW	Port Stephens Council	Shoal Bay Foreshore - public amenities building	The existing amenities have declined in condition over decades since construction and are outdated, inaccessible and no longer meet the needs of the community. The new amenities will be functional, accessible and of a contemporary appearance.	Complete	\$180,000	Mar-21	May-21
1	Combination	NSW	Queanbeyan-Palerang Regional Council	Lascelles Street road works and car park upgrades	The existing pavement is failing and the car parking area is unsealed and unformalised.	Complete	\$400,000	Oct-21	May-23
1	Road	NSW	Queanbeyan-Palerang Regional Council	Williamsdale Road road works	The existing pavement is currently unsealed and requires a realignment and bitumen seal to protect the pavement, reduce dust and maintenance costs.	Complete	\$607,709	Jun-21	Sep-22
1	Community	NSW	Queanbeyan-Palerang Regional Council	Braidwood Skate Park	The area where the skate park is to be constructed requires stormwater pies and to be relevelled. This project will enable the space to be used to build a new skate park in Braidwood.	Complete	\$100,000	Jun-21	Jul-22
1	Road	NSW	Queanbeyan-Palerang Regional Council	Butmaroo Street road works	The existing pavement is currently unsealed and requires a bitumen seal to protect the pavement and reduce dust and maintenance costs.	Complete	\$100,000	Jun-21	Jun-22
1	Road	NSW	Queanbeyan-Palerang Regional Council	Majara Street road works	The existing pavement is currently unsealed and requires a bitumen seal to protect the pavement and reduce dust and maintenance costs.	Complete	\$180,000	Jun-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Queanbeyan-Palerang Regional Council	Queanbeyan River Path	The existing footpath is not formed. This is the continuation of the Queanbeyan River path link.	Complete	\$140,000	Apr-21	Jun-22
1	Community	NSW	Randwick City Council	Frenchman Bay Reserve - Landscaping	Lack of amenity in the current reserve with high tides and ocean swells impacting the grass area and playground. No accessibility from beach and playground to the adjacent toilet block	Complete	\$150,000	May-21	Dec-21
1	Community	NSW	Randwick City Council	Ocean Pool Restoration	Improved amenity and accessibility to the community to the ocean pool. Protection of marine life through the installation of the permeable decking panels to ocean pool walls.	Complete	\$300,000	Jun-21	Nov-21
1	Community	NSW	Randwick City Council	Heffron Park Netball Courts - Rehabilitation	Eliminating safety issues regarding the site including contamination removal, site fencing, delineation between two active sports activities	Complete	\$166,934	Jun-21	Jul-21
1	Road	NSW	Richmond Valley Council	Ellangowan Road - bridge replacement	Current bridge has key structure elements which have failed and cannot take weight. Bridge closure has caused detour for substantial distance causing major inconvenience to local rural traffic.	Under Construction	\$565,000	Sep-21	Mar-24
1	Community	NSW	Richmond Valley Council	Casino Drill Hall, Coronation Park Casino - viewing platform	Allow construction of a key element of the Casino Drill Hall development which is key to tourist visitation and community access to the Richmond River. The viewing platform will allow safe all ability access out over the river.	Complete	\$405,000	Sep-21	Jun-23
1	Community	NSW	Richmond Valley Council	Coraki Caravan Park - facility block rear deck	The amenity block has only enclosed space, with limited access, and the provision of this deck will allow for better use of the facility to more patrons, as well as provide draw card for the tourist park.	Complete	\$32,214	Jan-20	Jan-21
1	Community	NSW	Shellharbour City Council	Albion Park Rail - Construction of a footpath and refuge crossing	There is no current footpath access in this area, and pedestrians have to walk on the edge of the road or on the grass verge to reach Shellharbour Regional Airport. This project would in particular benefit commuters reaching the Airport from the nearby Albion Park Rail Train Station, as well as tourists who visit the region for the HARS Aviation Museum or events such as Wings Over Illawarra.	Complete	\$290,000	Sep-21	Dec-21
1	Community	NSW	Shellharbour City Council	George St, Warilla - Construction of a shared path	While there is a well established shared path network along the coast which links the suburbs of Lake Illawarra, Warilla and Barrack Heights, the same level of accessibility is not available between the Warilla Town Centre and Warilla Beach. This project would create this missing link.	Complete	\$277,099	Apr-21	Jul-21
1	Community	NSW	Shoalhaven City Council	Ray Brooks Reserve Sanctuary Point - boardwalk replacement	Improve pedestrian accessibility by eliminating safety concerns with the deteriorated existing boardwalk; widening to ensure compliance with accessibility standards	Under Construction	\$594,212	Jun-22	Sep-24
1	Community	NSW	Shoalhaven City Council	Hoyleake Grove Reserve Conjola Park - shared path, picnic shelters and barbecue facilities	Accessibility - creating an inviting and inclusive space, provide a focal point for a bushfire affected community, provide a neighbourhood safer place in an emergency situation	Complete	\$165,000	Jun-22	Dec-23
1	Community	NSW	Shoalhaven City Council	Milton-Ulladulla Tennis Club - lighting	Lighting requires replacement as poles are rusted and light globes repeatedly failing; standard of lighting poses safety concerns and does not meet competition standards	Complete	\$297,145	May-22	Dec-22
1	Community	NSW	Shoalhaven City Council	Jerry Bailey Oval Shoalhaven Heads - fencing for off-leash dog area	Lack of secure perimeter fencing for off-leash dog area; required to increase dog safety by preventing dogs venturing onto nearby roadways	Complete	\$43,715	Nov-21	Feb-22
1	Community	NSW	Shoalhaven City Council	Shoalhaven area amenity blocks (13 sites) - repairs and painting	Appearance and long-term preservation of public amenity (toilet) blocks. Retention of Council employees to ensure local employment.	Complete	\$132,094	Nov-20	Jun-21
1	Community	NSW	Shoalhaven City Council	Voyager Park Huskisson - Outdoor Seating	Accessible seating and rest stops for users of Voyager Park within the iconic bay-side village of Huskisson, Jervis Bay.	Complete	\$50,000	Apr-21	Jun-21
1	Community	NSW	Shoalhaven City Council	Shoalhaven Regional Gallery, Nowra - Beautification	Increase public access to art and beautification of public space in the CBD of Nowra	Complete	\$14,720	Apr-21	Jun-21
1	Road	NSW	Shoalhaven City Council	Kinghorne Street Nowra - pavement rehabilitation	Address existing pavement failures and general deterioration due to subgrade failure and fatigue due to age of road and some failing utility infrastructure.	Complete	\$437,981	Mar-21	May-21
1	Combination	NSW	Shoalhaven City Council	Terara Road Nowra-Terara - shared path and drainage	Access to Nowra CBD for Terara residents, especially vulnerable residents of Shoalhaven Caravan Village.	Complete	\$150,000	Apr-21	May-21
1	Community	NSW	Shoalhaven City Council	Shoalhaven Indoor Sports Centre and Nowra Aquatic Park - installation of solar energy systems	Reduce energy costs and carbon footprint of each facility	Complete	\$89,382	Nov-20	Mar-21
1	Community	NSW	Shoalhaven City Council	Ulladulla Civic Centre - repair of front step risers and riser lighting	Unightly and deteriorating front risers at the Ulladulla Civic Centre. Poor lighting at access to the front of the Civic Centre.	Complete	\$45,135	Dec-20	Jan-21
1	Community	NSW	Shoalhaven City Council	Ulladulla Civic Centre - back-up generator for emergency evacuation centre and other users	Generator to power the facility during power outages, for facility used as an emergency meeting point	Complete	\$122,430	Oct-20	Dec-20
1	Community	NSW	Singleton Council	Dunolly Sportsground Water Supply	Installation of water supply to irrigation to enable watering of two sports fields at Dunolly Sportsground. This includes the installation of a water meter, supply pipes to holding tank, new pump and controller and connection to the irrigation lines.	Complete	\$54,921	Feb-24	Mar-24
1	Community	NSW	Singleton Council	The construction of new sporting facilities at cook park #5 which includes track layout, marking, discus and shot put.	Singleton track and field are intending to relocate from alroy oval to cook park. The proposed works will ensure that the club will be able to operate with the required sporting infrastructure.	Complete	\$195,079	Jan-22	Jun-22
1	Community	NSW	Singleton Council	Repairs to Roofing	Ingress of water into heritage listed building	Complete	\$28,784	Nov-20	Oct-21
1	Community	NSW	Singleton Council	Repairs to roofing and relocation of main light switches at Singleton Museum.	Prevention of water ingress into heritage building and improved safety for volunteers	Complete	\$21,027	Feb-21	Oct-21
1	Community	NSW	Singleton Council	Maintenance works at Howe Park Tennis Club	The cannite ceiling is old and starting to sag	Complete	\$32,000	Nov-20	Aug-21
1	Community	NSW	Singleton Council	Upgrade of Electrical Equipment to notify council when Items are dumped.	Prevent access to the electrics to ensure that Council is notified when the dump point is full	Complete	\$1,849	May-21	Jun-21
1	Community	NSW	Singleton Council	Upgrade of water tanks at Jim Johnston Park	Increases the water storage capacity	Complete	\$10,988	Apr-21	Jun-21
1	Community	NSW	Singleton Council	Amenities upgrades at Scotts Flat RFS	The existing amenities are inadequate and in need of replacement	Complete	\$54,666	Apr-21	Jun-21
1	Community	NSW	Singleton Council	Construction of a new bike path.	Relocate existing children's bike track	Complete	\$368,614	Jan-21	May-21
1	Community	NSW	Singleton Council	Replacement of water damaged ceiling panels in the administration building	Flaking paint and ceiling panel dust continually falling onto surfaces below	Complete	\$48,157	Mar-21	Apr-21
1	Road	NSW	Snowy Monaro Regional Council	Improved access for heavy vehicles, access to remote communities, amenity of nearby residents	Access to shops, schools, sporting facilities, and the Community Hall, for all residents along the Micaligo Road currently requires all traffic to travel via the Monaro Highway. This results in significant delays and increased safety risks for the residents. The RFS and SES are also required to travel via the highway, resulting in delays to response times. The existing dirt track is hazardous, trafficable by four wheel drive only in low flows, and has required vehicle salvage on several occasions from attempted use.	Complete	\$1,025,481	Jun-21	Dec-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Snowy Monaro Regional Council	Replace bridge with a single lane concrete bridge with. The proposed concrete structure will increase the Bridge stability during high volume river flows. Renewed abutment protections will reduce the impact of erosion at the structure."	The existing single lane is significantly deteriorated and at risk of failure. The pile condition and the condition of many of the superstructure elements, put the bridge at risk of damage during mid to high water flows.	Complete	\$718,841	Oct-20	May-22
1	Road	NSW	Snowy Valleys Council	Widening of entry to Rifle Range Road to allow for large vehicles to enter and exit safely. Design to consider whether surfacing will reduce maintenance needs during winter months.	Heavy vehicles cannot enter and exit road safely from major highway. Heavy vehicles also damage road during winter months.	Complete	\$252,000	May-21	Dec-21
1	Community	NSW	Snowy Valleys Council	Reconstruction of only toilet block in a 30km radius, within Snowy Valleys LGA. Provide disabled access to toilet.	Toilets in poor condition and non-compliant for disabled access.	Complete	\$64,816	May-21	Sep-21
1	Road	NSW	Snowy Valleys Council	Entire reconstruction of road base and re-alignment.	Regular road pavement shoves from large number of b-doubles that access and turn using this intersection.	Complete	\$255,000	Feb-21	Aug-21
1	Road	NSW	Snowy Valleys Council	Replacement of twin span timber road bridge, with an estimated age of 55 years.	Aging bridge with a high chance of failure. No alternative access for 12 lots and 7 owners if bridge was to fail.	Complete	\$300,000	Apr-21	Jun-21
1	Community	NSW	Strathfield Municipal Council	Strathfield District Park works	Hudson District Park is a venue at which Council anticipates most visitors would prefer to have an extended stay. This will be particularly the case with our new attraction, about to commence construction, The Amazing Maze inclusive play space.	Complete	\$185,608	Oct-20	Apr-22
1	Community	NSW	Sutherland Shire Council	The intent of the project is to renew the existing public amenities to a modern standard across a number of CX level Parks. The existing amenities are in poor condition and are approaching the end of their maintenance and serviceable life. The refurbished amenities will offer the community a more modern and useful amenity to utilise while enjoying the surrounding environment.	The intent of the project is to renew the existing public amenities to a modern standard across a number of CX level Parks. The existing amenities are in poor condition and are approaching the end of their maintenance and serviceable life. The refurbished amenities will offer the community a more modern and useful amenity to utilise while enjoying the surrounding environment.	Complete	\$1,161,114	Nov-20	Jun-22
1	Community	NSW	Sutherland Shire Council	The intent of the project is to renew the existing playground equipment to a modern standard for a CX3 "local" playground. The existing playground is in poor condition and is approaching the end of its serviceable life. The reinvigorated facility will offer a greater range of play value, improve opportunities for healthy and active lifestyles, and improve the existing playground service to meet on-going community needs.	The purpose of the project is: <ul style="list-style-type: none"> To improve the design features, functionality and accessibility of the playground; To provide a greater range of play and recreational opportunities within the reserve To improve the aesthetic value and amenity of the play facility and the reserve 	Complete	\$125,000	Mar-21	Jun-21
1	Community	NSW	Tamworth Regional Council	BMX Track remediation	This project will deliver remediation works to re-instate the Tamworth BMX track following recently identified asbestos contamination	Complete	\$617,448	May-22	Dec-22
1	Community	NSW	Tamworth Regional Council	Kamilaroi Walking track upgrade	To make the trail more family friendly and remove some hazards on the trail.	Complete	\$5,000	Apr-21	Jul-22
1	Community	NSW	Tamworth Regional Council	Bicentennial Park shared path lighting	Improved safety for pedestrians and cater to the increase in instructed recreational running and walking.	Complete	\$265,965	May-21	Jun-22
1	Community	NSW	Tamworth Regional Council	Cycleway Lighting - Calala Lane	This shared pathway is well used by recreational walkers, runners and cyclists, as well as commuters to and from Calala. The addition of lighting will enhance safety for users, and increase utilisation of this infrastructure.	Complete	\$181,981	May-21	Jun-22
1	Community	NSW	Tamworth Regional Council	Kootingal - Main Street beautification	Improved pedestrian access and safety.	Complete	\$84,557	May-21	Jun-22
1	Community	NSW	Tamworth Regional Council	Public toilet replacement at Attunga, Moonbi Lookout, Somerton Recreation Ground and Kootingal.	This project will deliver new public toilet facilities to meet current standards including disabled access.	Complete	\$335,784	Apr-21	Jun-22
1	Community	NSW	Tamworth Regional Council	Cycleway Lighting - Scott Road	This shared pathway is well used by recreational walkers, runners and cyclists, as well as commuters to and from Tamworth. The addition of lighting will enhance safety for users, and increase the utilisation of this infrastructure.	Complete	\$262,146	May-21	Jun-22
1	Community	NSW	Tamworth Regional Council	Playground, Chaffey Park Manilla	Council recently adopted the masterplan for Chaffey Park, Manilla. Upgrading the playground was classified as a high priority by the community during community consultation.	Complete	\$195,490	Jun-21	Jan-22
1	Community	NSW	Tamworth Regional Council	Three Lane Cricket Facility	cricket facilities in terms of quantity and quality.	Complete	\$50,000	Apr-21	Nov-21
1	Community	NSW	Tamworth Regional Council	Peel Picnic Spot	This project will deliver the establishment of a picnic spot to complement the new long vehicle parking area at the site of the old skate park.	Complete	\$43,042	Feb-21	Jun-21
1	Community	NSW	Tamworth Regional Council	Peel st Footpath	This is a busy area for pedestrians and cyclists, and helps provide a safer crossing across Peel Street to the skate park.	Complete	\$44,051	May-21	Jun-21
1	Community	NSW	Tamworth Regional Council	Astronomy and Science Centre works	The existing project budget was insufficient to deliver the above features.	Complete	\$460,058	Sep-20	May-21
1	Community	NSW	Tamworth Regional Council	Belmore Street footpath works	The addition of this footpath link will greatly improve convenience and accessibility to users in a heavily trafficked area.	Complete	\$44,654	Apr-21	May-21
1	Community	NSW	Tamworth Regional Council	Footpaths – Manilla	Improve pedestrian access from the town to the free camping area.	Complete	\$38,271	Apr-21	May-21
1	Community	NSW	Tamworth Regional Council	Footpaths – Nundle	The significant tourist walking circuit around Nundle will be completed with this small link and access to the recently constructed amenities will be much improved, particularly for the disabled community.	Complete	\$24,086	Apr-21	Apr-21
1	Community	NSW	Temora Shire Council	Temora Community Arts and Creativity Centre extension	Provide creative space to complement the existing drawing and painting space at the Temora Arts and Creativity Centre	Complete	\$401,880	Jan-21	Mar-22
1	Community	NSW	Temora Shire Council	Bundawarra Centre (Temora Rural Museum) pedestrian bridge	The current movement of visitors through the rural museum is inefficient. The new bridge will improve the circulation of visitors through the outdoor space and provide a feature of interest.	Complete	\$20,000	Sep-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Upper Hunter Shire Council	131 Mayne Street, Murrurundi - Restorative works to Murrurundi Memorial Gates.	The sandstone fence and gate pillars have rotated compromising the stonework fixings and causing a number of large sandstone blocks to become loose and at risk of falling. The surrounding stonework and public footpaths are uneven, presenting a trip hazard and have caused drainage issues that are accelerating the deterioration of the stonework.	Complete	\$150,000	Mar-21	Jun-21
1	Road	NSW	Upper Hunter Shire Council	Mayne St, Murrurundi - Replacement of kerb and gutter along Eastern side of Mayne St (between Boyd St and Murulla St)	Replacement of kerb and gutter will improve the drainage and safety of the shoulder of the road.	Complete	\$230,434	Feb-21	Jun-21
1	Community	NSW	Upper Hunter Shire Council	Wilson Memorial Oval, Murrurundi - construction of change room/canteen facilities	Change rooms under construction to fit out can be completed. The current grandstand is not compliant and will be replaced with appropriate seating. Area will be landscaped and a car park installed ensuring community benefit for sporting and recreational activities.	Complete	\$235,000	Jan-21	Jun-21
1	Community	NSW	Upper Hunter Shire Council	Merriwa Caravan Park, Merriwa - Installation of a new office for the Caretaker.	Previous office was unsafe and has recently been removed and replaced with a portable site shed.	Complete	\$15,000	Jan-21	Jan-21
1	Community	NSW	Upper Lachlan Council	Crookwell Demolition of Crookwell's 70 year old 33m and toddlers pools and construction of a multipurpose aquatic and activity centre and associated infrastructure.	Lack of adherence to WHS and Environmental pool standards, economic recovery and physical, social and mental capacity of the community	Under Construction	\$1,203,048	May-21	Jun-24
1	Road	NSW	Uralla Shire Council	Rehabilitation of two 250m long segments including surface drainage improvement, base course construction, widening and sealing to 7m wide.	Inadequate roadside drainage, deformation, uneven, edge break. Pore pavement structure	Complete	\$68,068	Mar-21	Apr-21
1	Road	NSW	Uralla Shire Council	Upgrade 2km of unsealed road to sealed includes drainage improvement, base course construction, widening and sealed to 7km	Rutting, pothole, corrugation, frequency of maintenance. Poor surface drainage.	Complete	\$467,057	Dec-20	Feb-21
1	Road	NSW	Uralla Shire Council	50mm of asphalt overlay over the designated segment of length 236m x 10.5m.	Cracking, deformation and pothole.	Complete	\$60,981	Dec-20	Dec-20
1	Road	NSW	Wagga Wagga City Council	Koorinal Road Wagga Wagga (Copland Street to Lake Albert Road) - rehabilitation and heavy asphalt patching	Heavy traffic road has significant potholes and deformations creating safety issues and rough ride. The rehabilitation/heavy asphalt patching works will improve safety and general traffic ride conditions.	Complete	\$2,050,700	Apr-21	Mar-22
1	Road	NSW	Walcha Council	Sheeting/re-sheeting	Walcha Council – gravel re-sheeting of unsealed road – Geraldine Road – 4.74 Km -31.1800, 151.4235	In planning	\$68,301	Apr-24	Jun-24
1	Community	NSW	Walcha Council	Lions Park Walcha - footpath upgrade	The gravel surface leading into Lions Park and up to the Lions Park amenities is uneven and in disrepair. This project will install culvert extensions and fill and turf the footpath to improve pedestrian access.	Complete	\$6,021	Apr-21	Jun-21
1	Community	NSW	Walcha Council	McHattan Park access and facility improvements	Replace broken and displaced paths on the western side of McHattan Park. Construction of disabled access path at McHattan park that extends to the Southern side of the park next to the children's play equipment. Installation of a seating area next to children's play area. Replace existing park picnic tables and undertake re	Complete	\$53,479	Jan-21	Jun-21
1	Community	NSW	Walcha Council	Improved pedestrian access to Walcha Hospital	The steps and footpath leading to the Walcha Hospital are in poor repair. This project will construct new steps and extend the footpath leading to the Walcha Hospital. This will ensure safe access for the community to our primary health care facility.	Complete	\$8,932	Mar-21	Jun-21
1	Road	NSW	Walcha Council	Walcha Council - gravel resheeting of unsealed roads (various locations)	Restrictions to heavy vehicle productivity and wet weather access.	Complete	\$166,058	Jan-21	Jun-21
1	Community	NSW	Walcha Council	Uralla Rd, Walcha - Installation of zone 2 air conditioning at the Walcha Preschool	A new preschool building was constructed in 2019 with passive heating and cooling design. During the dust storms and the fires 2019-2020 windows and doors of the building had to remain closed and it became apparent that air conditioning in the building is required. The installation of air condition has been divided into two area zones. Council is installing zone 1 of the air conditioning, and seeks funding for zone 2 of the preschool air conditioning. The air conditioning procurement process has already been undertaken. The cost of installation of zone 2 air conditioning is known and can be undertaken whilst zone 1 is being installed - meaning that this project can be delivered before 30 June 2021.This project will result in the entire preschool and early intervention building being fully air conditioned.	Complete	\$12,460	Apr-21	May-21
1	Road	NSW	Walcha Council	Walcha - urban road resealing	Funding will extend the existing program from \$100,000 to \$300,000 to further the economic life of roads and address asset maintenance backlog.	Complete	\$200,025	Jan-21	Mar-21
1	Road	NSW	Walcha Council	Walcha Preschool access road upgrade	Reform the table drains and resurface the existing access road for Walcha Preschool.	Complete	\$5,120	Jan-21	Jan-21
1	Community	NSW	Walcha Council	Removal of asbestos fencing from the Walcha Memorial Pool site and replace with security fence	Removal of hazardous material and replacement with suitable fencing fit for purpose and to standard.	Complete	\$71,400	Dec-20	Dec-20
1	Combination	NSW	Walgett Shire Council	Agate Street, Lightning Ridge - Footpath and drainage works	Damaging the road pavement due to the draining issue	Complete	\$97,000	Jul-22	Aug-22
1	Community	NSW	Walgett Shire Council	Alex Trevallion Park, Walgett - Construction of toilet block and extension of sewer	Lack of facilities for visitors and residents that visit the Park	Complete	\$200,000	Apr-22	Aug-22
1	Road	NSW	Walgett Shire Council	Southern side of Kaoline Street - Footpath and drainage works	Damaging the road pavement due to the lack of footpath and cross drainage works	Complete	\$145,000	Feb-22	Aug-22
1	Combination	NSW	Walgett Shire Council	Eastern side of Fox Street - Footpath and stencilcrete works	Trip hazard uneven surface	Complete	\$192,000	Mar-22	Jun-22
1	Combination	NSW	Walgett Shire Council	Western side of Fox Street - Footpath and stencilcrete works	trip hazard, uneven surface	Complete	\$183,812	Mar-22	Jun-22
1	Road	NSW	Walgett Shire Council	Merrywinebone Rd - Heavy patching	Original road built on black top soil with geofabric - failing due to base course and requiring continuous repairing of pot holes	Complete	\$325,615	Oct-21	Jun-22
1	Combination	NSW	Walgett Shire Council	Montkeila Street, Walgett - Footpath/ stencilcrete works and construction of refuge islands	People walking on the road instead of walking on nature strip	Complete	\$84,000	Mar-22	Jun-22
1	Road	NSW	Warren Shire Council	Old Warren Road - Rehabilitation	Elimination of a gravel road serving a primary rural producing area of the shire that is subject to two harvests per year (winter and summer crops) as well as a through road that serves as a primary link to the neighbouring Bogan Shire.	Complete	\$178,100	Oct-20	May-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Warren Shire Council	Elengerah Road - Rehabilitation	Elimination of a gravel road serving a primary rural producing area of the shire that is subject to two harvests per year (winter and summer crops) as well as a through road that serves as a primary link to the Regional City, Dubbo.	Complete	\$108,050	Sep-20	Mar-21
1	Road	NSW	Warren Shire Council	Dandaloo Road - Rehabilitation	Elimination of a gravel road serving a primary rural producing area of the Warren and Lachlan Shires that is subject to two harvests per year (winter and summer crops) as well as a the movement of livestock it also serves as a primary link to the Regional Cities, Dubbo and Parkes.	Complete	\$164,008	Dec-20	Mar-21
1	Road	NSW	Warren Shire Council	Nevertire Bogan Road - Rehabilitation	Elimination of the large amount of traffic congestion and the continual road verge maintenance required.	Complete	\$165,100	Nov-20	Dec-20
1	Road	NSW	Warren Shire Council	Nevertire Streets	Establishment of stormwater provisions for this low lying area. Elimination of the dust confronting the residents of Cremorne Street, and the businesses of Gunningbar and Narromine Streets. Improves access for the large trucks (Road Trains, B-Double and B-Triples) accessing the large fuel distributing business located between Gunningbar and Narromine Streets.	Complete	\$40,000	Aug-20	Sep-20
1	Road	NSW	Warrumbungle Shire Council	Moorefield Road (rural road) between 2km and 3km from Black Stump Way	A lack of drainage infrastructure on the road has resulted in roadside erosion and damage to the road pavement occurs after minor to moderate rainfall.	Complete	\$154,600	Dec-20	Jun-21
1	Community	NSW	Warrumbungle Shire Council	Mary Jane Cain Bridge extension of concrete path	Existing gravel path not suitable	Complete	\$100,000	Oct-20	Jun-21
1	Road	NSW	Warrumbungle Shire Council	Road works on unnamed laneway	Pot holed and rutted, dust affecting neighbouring residents	Complete	\$30,367	Nov-20	Jun-21
1	Road	NSW	Warrumbungle Shire Council	Ironbark Street road works	Pot holed and rutted, dust affecting neighbouring residents	Complete	\$24,747	Feb-21	Jun-21
1	Road	NSW	Warrumbungle Shire Council	Dalgarno Street road works	kerb and guttering cracked and presents a hazard. Footpath too narrow	Complete	\$156,911	Mar-21	Jun-21
1	Community	NSW	Warrumbungle Shire Council	Construction of pedestrian kerb access ramps in Coonabarabran	Pedestrian mobility and access when crossing the road is restricted	Complete	\$38,404	Oct-20	Jun-21
1	Community	NSW	Warrumbungle Shire Council	Construction of pedestrian kerb access ramps in Coolah	Pedestrian mobility and access when crossing the road is restricted	Complete	\$20,000	Oct-20	Jun-21
1	Community	NSW	Warrumbungle Shire Council	Construction of pedestrian kerb access ramps in Baradine	Pedestrian mobility and access when crossing the road is restricted	Complete	\$27,659	Sep-20	Jun-21
1	Community	NSW	Warrumbungle Shire Council	Construction of pedestrian kerb access ramps in Dunedoo	Pedestrian mobility and access when crossing the road is restricted	Complete	\$25,000	Mar-21	Jun-21
1	Community	NSW	Warrumbungle Shire Council	Construction of pedestrian kerb access ramps in Binnaway	Pedestrian mobility and access when crossing the road is restricted	Complete	\$10,000	Mar-21	Jun-21
1	Community	NSW	Warrumbungle Shire Council	Construction of pedestrian kerb access ramps in Bandulla Street	Pedestrian mobility and access when crossing the road is restricted	Complete	\$9,414	Nov-20	Jun-21
1	Road	NSW	Warrumbungle Shire Council	Booloola Road road works	Road surface deformed and rutted, not strong enough for heavy vehicles.	Complete	\$200,000	Nov-20	Jun-21
1	Road	NSW	Warrumbungle Shire Council	Piambra Road road works	Road surface deformed and rutted, not strong enough for heavy vehicles.	Complete	\$350,000	Jan-21	Jun-21
1	Road	NSW	Warrumbungle Shire Council	Tongy Lane road works	Road surface deformed and rutted, not strong enough for heavy vehicles.	Complete	\$196,652	Nov-20	Jun-21
1	Road	NSW	Warrumbungle Shire Council	Munns Road road works	Road surface deformed and rutted, not strong enough for heavy vehicles.	Complete	\$173,402	Mar-21	Jun-21
1	Road	NSW	Waverley Council	Construction of intersection treatment to improve safety for road users, pedestrians and cyclists. The treatment is likely to be in the form of raised thresholds across both Paul Street and Bon Accord Avenue.	The purpose of the project is to resolve conflict between the user groups across these intersections and to support the shared user path along Old South Head Road.	Complete	\$277,817	Jun-21	Aug-21
1	Road	NSW	Weddin Shire Council	Tyagong Creek Road Reseal	Reseal program was needed in order to provide safe vehicle passage and maintain to designed vehicle speed.	Complete	\$259,025	Jan-23	Feb-23
1	Road	NSW	Weddin Shire Council	Back Piney Range Road Grenfell - culvert replacement	New culvert	Complete	\$117,655	Apr-21	Jun-22
1	Road	NSW	Weddin Shire Council	Hancock Flinns Road Grenfell - culvert replacement	New culvert	Complete	\$117,655	May-21	Jun-22
1	Community	NSW	Weddin Shire Council	Weddin Shire Tourism Gateway Signage project	Installation of approximately 9 tourism gateway signs in the Weddin Shire.	Complete	\$120,000	Mar-22	Jun-22
1	Road	NSW	Weddin Shire Council	Hancock-Flinns Road Pavement Rehabilitation	Rehabilitation program was needed in order to provide safe vehicle passage and to maintain designed vehicle speed.	Complete	\$21,000	Nov-20	Dec-21
1	Community	NSW	Wentworth Shire Council	Installation of a community structure detailing history of township and region. The project will see the construction of a pergola and associated footpaths as per the approved Development application DA2016/134	Funding for this project has been ongoing for approximately 5 years by the Dareton Community Action team. Half of the funds have been raised and this will allow the project to finally be completed. This addressed a lack of identity in the local community	Complete	\$138,472	Mar-21	Mar-22
1	Community	NSW	Wentworth Shire Council	Installation of a bike track in a public reserve	Community facility targeting small kids and families. Incorporates Road Safety Education	Complete	\$155,227	Apr-21	Jan-22
1	Road	NSW	Wentworth Shire Council	Sealing of Approximately 950m	Gold Course Road is the last Rural Residential road in Coomealla that is unsealed	Complete	\$151,797	Oct-20	Dec-21
1	Community	NSW	Wentworth Shire Council	Installation of electric BBQ and Picnic Table	Increased community assets and community recreational opportunities	Complete	\$58,740	Jan-21	Oct-21
1	Community	NSW	Wentworth Shire Council	Expansion of CCTV cameras in to the main street of Dareton and in strategic positions in Wentworth. A rapid deployment camera will also be used for hot spot surveillance.	There are currently antisocial hotspots associated with predominantly youth in the townships of Dareton and Wentworth. The barrier police district has advised that cctv has been an effective control measure.	Complete	\$22,358	Mar-21	Oct-21
1	Community	NSW	Wentworth Shire Council	Installation of Illawarra Flame trees to match southern side of highway	Tourism Project to create a grand entrance to the township of Wentworth	Complete	\$17,224	Aug-20	Sep-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	NSW	Wentworth Shire Council	Sealing of approximately 2.5km section of High Darling Rod	Sealing of road will provide reduced maintenance of unsealed roads and safety improvements	Complete	\$298,059	Mar-21	Sep-21
1	Community	NSW	Wentworth Shire Council	Dareton Street Lighting Upgrades	Failed Lighting Infrastructure	Complete	\$142,710	Feb-21	Sep-21
1	Community	NSW	Wentworth Shire Council	Approximately 2995m of security fencing along the northern boundary of the Carramar Sporting Complex	Currently a hazard of vehicle access from service road into non controlled space at the sporting complex.	Complete	\$39,270	Nov-20	Sep-21
1	Community	NSW	Wentworth Shire Council	93m x 1.8m concrete path + 385m x 1.8m crushed dust path at Dareton Shared way Continuation	Currently Pedestrians are accessing the highway to walk from elders flats in to town. The construction of the shared path would remove the pedestrian from a major highway.	Complete	\$43,223	Feb-21	Aug-21
1	Community	NSW	Wentworth Shire Council	Installation of Playground equipment	rising population in Gol Gol	Complete	\$35,376	Jan-21	Aug-21
1	Community	NSW	Wentworth Shire Council	Installation of security fencing around the George Gordon Sporting Complex	Unauthorised access to facility and vandalism	Complete	\$79,129	Nov-20	Aug-21
1	Community	NSW	Wentworth Shire Council	Sealing of Laneway between Tapio Street and King Street Gol Gol NSW	Increased maintenance	Complete	\$87,294	Nov-20	Aug-21
1	Community	NSW	Wentworth Shire Council	Installation of pedestrian counters in to strategic locations to monitor pedestrian traffic	Unknown usage of public infrastructure	Complete	\$9,327	Dec-20	Jul-21
1	Community	NSW	Willoughby City Council	Chatswood Mall - CCTV	Insufficient camera coverage, specifically at the top of the Chatswood Mall at the entrance near the train station. Additional cameras will help improve security measures and assist Chatswood Police with inquiries and investigations within the area.	Complete	\$39,392	Nov-21	Dec-21
1	Community	NSW	Willoughby City Council	Northbridge Baths - CCTV	Increasing security of facility and safety for patrons.	Complete	\$37,360	Oct-21	Dec-21
1	Road	NSW	Willoughby City Council	Bellambi Avenue - Re-sheeting	Renewal of poor condition road pavement assets to reduce backlog	Complete	\$58,885	Oct-21	Dec-21
1	Road	NSW	Willoughby City Council	Carden Lane - Re-sheeting	Renewal of poor condition road pavement assets to reduce backlog	Complete	\$28,931	Oct-21	Dec-21
1	Community	NSW	Willoughby City Council	Chatswood Park Car Park - Renewal	Renewal of poor condition assets to reduce backlog and upgrade car park to current standards to improve safety and accessibility for community	Complete	\$44,348	Apr-21	Apr-21
1	Road	NSW	Willoughby City Council	Rosebridge Avenue - Kerbside Rehabilitation	Rehabilitation of poor condition kerb & gutter and storm water and road pavement assets.	Complete	\$139,571	Jan-21	Apr-21
1	Road	NSW	Willoughby City Council	Mowbray Road - Pedestrian Fencing	Pedestrians and school children crossing the road outside of the designated pedestrian crossing point	Complete	\$27,020	Jan-21	Jan-21
1	Community	NSW	Wingecarribee Shire Council	Church Road Oval Amenities Building, The Church Road Oval is Council's most utilized soccer field in the district and is used by the 1,600 registered participants to the Highlands Soccer Association. The Church Road Oval Amenities Building Refurbishment project is designed in 2 stages. Stage 1 is currently funded and programmed for delivery in 2020/21 in Council's capital works program. The works commenced in August 2020. Stage 2 is fully designed and shovel ready, but remains unfunded. Stage 2 works include construction of the second story clubhouse, access ramp, provision of awning and conversion of existing public toilets to storage. Should this funding application be successful, it would enable Council to construct the second stage of the amenities building immediately.	Currently there is no indoor training facility on site to facilitate rainy-day training and strategy sessions. The construction of the second story clubhouse will provide an indoor venue for rainy day training. Further, the planned improvements include an access ramp to the first floor, kitchenette and awning. This will provide access to people with disabilities and carers pushing prams.	Complete	\$241,000	Oct-20	Apr-22
1	Road	NSW	Wingecarribee Shire Council	Various Reseal Program / Road Resealing LRCI Grant Program	The selected road seals are at the end of life and need to be renewed to improve road safety, level of service and protect the road pavement. The works will extend the pavement life of Council's sealed roads through best practice reseal program.	Complete	\$321,041	Nov-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Wingecarribee Shire Council	<p>The Mittagong SES Volunteer Centre building repair and refurbishment project is to replace roofing, address structural issues, improve storm water drainage and construct a retaining wall to restore the centre.</p> <p>NSW SES members work closely with residents to build stronger, more resilient communities to reduce the impact from natural disasters. The volunteers in the Wingecarribee SES have for several years regularly conducted community resilience programs. These public programs have included local initiatives such as the award winning "Get Ready Girls" program that builds confidence in local women and their resilience skills along with the "SES Youth Forum" a program informing youth on safety measures in times of emergencies.</p> <p>The local SES have in the past have made their training room available to Council, Police and other emergency services for bookings as well as local community organisations. It is also an alternate Emergency Operations Centre available for use by the by the Local Emergency Management Committee.</p> <p>The community service provided by the Mittagong SES Volunteers cannot be understated. They have responded to an average of 473 requests for assistance per year over the past 4 years related to floods and storms. The Wingecarribee Shire residents rely on the SES volunteers for emergency response.</p> <p>Due to water intrusion and mould issues as well as structural</p>	Due to stormwater and drainage issues for the building and site, water ingress has resulted in mould contamination to several rooms within the centre. At present, the offices cannot be safely occupied. Further, a structural issue with the converted garage walls has been identified by a structural engineer and requires rectification before the area can be safely reoccupied.	Complete	\$542,000	Oct-20	Mar-21
1	Community	NSW	Wingecarribee Shire Council	Eridge Park Netball Courts	The courts are at the end of useful life and are in poor condition with significant cracking present. One court has been closed due to safety concerns, which has reduced Netball's playing courts and is impacting their members. Netball is the leading women's sport in the Southern Highlands comprising of over 420 females in the reduced 2020 competition. To continue another season on minimal court availability could see a downturn in membership and reduces the ability of Southern Highlands Netball Association (SHNA) to hold mini-carnivals that can bring players and monies to the local district. SHNA have part funding to complete the required court renewal through a mixture of grant funding and fundraising by the Association. They have appealed to Council to help fund the shortfall to successfully complete the court renewal immediately.	Complete	\$80,000	Dec-20	Feb-21
1	Community	NSW	Wollondilly Shire Council	Tahmoor District Sporting Complex works	This project implements Stage 2 of the adopted Master Plan for Tahmoor District Sporting Complex and addresses existing public safety and asset failure issues. The current facilities do not meet the needs of the Wollondilly Netball Association.	Complete	\$872,871	Feb-21	Jun-21
1	Community	NSW	Wollongong City Council	Port Kembla Beach The works will include the reconfiguring of the existing male shower/change area and the installation of accessible amenities (shower included) with separate storage for all terrain wheel chairs.	Accessible amenities allow people to enjoy the day to day activities many of us take for granted. This may include people with an acquired brain injury, cerebral palsy, multiple sclerosis, spina bifida, motor neurone disease and their carers, as well as many other people with a disability.	Complete	\$802,383	May-21	Nov-21
1	Community	NSW	Wollongong City Council	Grand pacific walk shared path upgrade - Coledale	Construction of Grand Pacific walk shared path section (the regional north-south coastal cycleway) in the vicinity of Coledale Camping reserve	Complete	\$407,000	Aug-21	Nov-21
1	Community	NSW	Wollongong City Council	Shared path construction works along Ursula Road, Bulli	This shared path will form a vital link as part of the broader cycleway network as well as provide equitable access for Waniora Public School and Bulli High School.	Complete	\$331,560	Apr-21	Aug-21
1	Community	NSW	Yass Valley Council	Construction of a new concrete shared pathway - Dutton Street	Access for residents to reach local amenities including schools, local park and river area and the shopping district, incomplete pathway to be finalised	Complete	\$40,260	May-21	Jun-21
1	Community	NSW	Yass Valley Council	Construction of a new concrete shared pathway - Nash Place	Access for residents to reach local amenities including schools and shopping district	Complete	\$25,620	Apr-21	Jun-21
1	Community	NSW	Yass Valley Council	Construction of a new concrete shared pathway - Queen Street	Access for residents, to reach local amenities and to continue existing pathway to include residents located further form the CBD	Complete	\$29,250	May-21	Jun-21
1	Community	NSW	Yass Valley Council	Construction of a new concrete shared pathway - Victoria Street, Bywong Street to the recreation grounds	Access for residents, particularly school children, to reach local amenities including the recreation grounds	Complete	\$36,654	Jun-21	Jun-21
1	Community	NSW	Yass Valley Council	Construction of a new concrete shared pathway, Victoria Street, commencing from the Sutton Public School to Bywong Street	Access for residents, particularly school children, to reach local amenities including the recreation grounds	Complete	\$32,940	Jun-21	Jun-21
1	Road	NSW	Yass Valley Council	Roadside weed spraying/maintenance	Noxious weeds presenting a threat to agricultural land as well as causing damage to the existing road infrastructure	Complete	\$73,184	Feb-21	Jun-21
1	Community	NSW	Yass Valley Council	Remove existing BBQ hot plates and control systems and retro fit new BBQ equipment at Coronation and Riverbank Parks	BBQ equipment at both locations are continuously out of action due to malfunctions in the control panels and the age of the equipment. Replacement of both BBQ's will resolve this problem.	Complete	\$19,211	Dec-20	Jun-21
1	Community	NSW	Yass Valley Council	Murrumbateman Recreation Area - Shared Pathway	Access for residents to reach local amenities including schools, local park and river area and the shopping district. In addition it is noted that a new public primary school is programmed to be constructed in Murrumbateman village by the end of 2024 and this path will also be part of the network to encourage walking and cycling to the new school	Complete	\$106,668	Jun-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NSW	Yass Valley Council	Binalong Recreation Ground	Existing equipment looks run down and outdated and has reached its end of lifecycle. Replacement will provide fresh new equipment designed to meet current Australian standards and provide age appropriate equipment.	Complete	\$54,021	Mar-21	Mar-21
1	Road	NSW	Yass Valley Council	LED Upgrade of Council's Street Lighting Infrastructure	Essential Energy in-line with the requirements from the Australian Energy Regulator and with support from the NSW Government is progressively upgrading the majority of street lighting to utilise the more efficient LED luminaries which are also mercury free. Council is therefore required to upgrade all luminaries to comply with these new requirements.	Complete	\$439,389	Oct-20	Mar-21
1	Road	NSW	Council of the City of Ryde	Morrison Road, Putney – Construction of Speed Cushions	Traffic Calming Device to reduce the speed of travel of vehicles along various key sections along Morrison Road including at a school, key road intersection and at the bottom of a hill.	Under Construction	\$57,471	Sep-23	Dec-23
1	Road	NSW	Council of the City of Ryde	Removal of midblock children crossing and installation of a raised pedestrian crossing on Bennett Street	To address the safety of pedestrians crossing Bennett Street and direct users to the crossing.	Complete	\$61,902	Mar-22	Jun-22
1	Road	NSW	Council of the City of Ryde	Julius Avenue pedestrian crossing upgrade - Improved Road Safety	Allow for the safe passage of pedestrians (business park employees) across Julius Avenue, given conflict with motor vehicles.	Complete	\$38,080	May-22	Jun-22
1	Combination	NSW	Council of the City of Ryde	Install a number of planter boxes along the Cox's Road Mall frontage and in front of (formal) Commonwealth Bank	To improve pedestrian safety and community facilities.	Complete	\$27,768	Feb-21	Feb-22
1	Community	NSW	Council of the City of Ryde	Brush Farm Park Upgrades to Facilities	Primarily this project is directly addressing accessibility compliance issues within the existing amenities building to ensure all members of the community are able to access and utilise the facilities.	Complete	\$30,000	May-21	Jun-21
1	Community	NSW	Council of the City of Ryde	Installation of a surveillance camera	Surveillance camera: Littering and illegal dumping from commercial premises	Complete	\$20,000	Apr-21	Jun-21
1	Combination	NSW	Council of the City of Ryde	Raised pedestrian crossing across Quarry Road	Provide an additional safe crossing point along Quarry Road in the vicinity of Smalls Road Public School.	Complete	\$136,253	Apr-21	May-21
1	Community	NSW	Council of the City of Ryde	Playground at Eastwood Park	Primarily this project is addressing accessibility compliance issues within the playground and to reduce migration of soil from garden beds to access footpaths and playground areas. In addition, replenishment of garden mulch and planting out of garden beds will improve public amenity.	Complete	\$40,000	May-21	May-21
1	Community	NSW	Council of the City of Ryde	Neighbourhood playground upgrade at Janet Park	The existing playground was constructed in the late 1980's to early 1990's and is not inclusive. The upgraded playground will be design to the NSW Everyone Can Play guidelines ensuring all members of the community can utilise the playground.	Complete	\$100,000	Mar-21	May-21
1	Combination	NSW	Council of the City of Ryde	Construction of a 180m long footpath on both sides of Myra Avenue, Ryde.	To address the pedestrian safety in the vicinity of Northcross Christian School.	Complete	\$80,250	Jan-21	Feb-21
1	Road	NT	Alice Springs Town Council	Norris Bell Avenue road works	Road safety at the railway crossing	Complete	\$380,000	May-21	Aug-21
1	Road	NT	Alice Springs Town Council	Lovegrove Drive road works	Road safety at the railway crossing	Complete	\$53,129	Mar-21	May-21
1	Road	NT	Barkly Regional Council	Ampilatwatja Community Surface Preparation, repairs and two coat 14/7mm S35E bituminous resealing to nominated roads. - top up gravel shoulder, rip and re-compact gravel shoulder to a width of 2m	damaged road shoulders - large no of potholes - road not resealed for years	Complete	\$206,960	Nov-20	Dec-20
1	Combination	NT	Belyuen Community Government Council	Replacement of solar batteries	Making community safer	Complete	\$14,994	Mar-21	Jun-21
1	Road	NT	Central Desert Regional Council	Gravel re-sheet of Yuendumu Second Access Road	As this is one of the main access to Yuendumu community, considerable volume of traffic using this road section including road trains. Presently, this is a sand clay formed road section which has very low level of service and safety for road users.	Complete	\$212,916	Dec-20	Mar-21
1	Road	NT	Central Desert Regional Council	Sealing of Engawala Access Road	As this is the main access to Engawala community, considerable volume of traffic using this road section including road trains. Presently, this is an unsealed road section which has very low level of service and safety for road users.	Complete	\$186,540	Oct-20	Dec-20
1	Road	NT	City of Darwin	Fitzmaurice Drive Leanyer: Kerb build-outs and traffic islands	The project will address speeding and pedestrian safety concerns by reducing the vehicle speeds and providing a safe location for pedestrians to cross the road.	Complete	\$237,020	Apr-22	May-22
1	Community	NT	City of Darwin	Painting and CCTV installation - Casuarina Library	Increase amenity of entrance to public library including public safety through improved CCTV	Complete	\$57,913	Feb-22	May-22
1	Road	NT	City of Darwin	Construction of 3 parallel parking bays and modification of existing property access - Dripstone Road	To address the recent decrease in on-street parking due to a recently installed turning lane and pedestrian refuge	Complete	\$90,000	Apr-22	May-22
1	Road	NT	City of Darwin	Smith Street Construction of a new pedestrian crossing with associated street lighting, pavement markings and civil works on Smith St, between Smith St and Cavenagh St	There are significant pedestrian movements across Smith St at this location. This project will address pedestrian safety	Complete	\$164,020	Aug-21	Jan-22
1	Road	NT	City of Darwin	Intersection upgrades Construction of raised intersection treatments with associated street lighting, pavement markings and civil works to create a gateway to primary school frontage	Follows a traffic management study that identified speeding within school zone	Complete	\$167,159	May-21	Nov-21
1	Road	NT	City of Darwin	Moil Crescent Moil: Kerb build-outs and traffic islands	The project will address speeding and pedestrian safety concerns by reducing the vehicle speeds and providing a safe location for pedestrians to cross the road.	Complete	\$40,108	Apr-21	Jun-21
1	Road	NT	City of Darwin	Sanderson School Crossing: Children's' crossings	There are a large number of school children that cross the road at the locations as they are the entrance to large suburban greenbelts. The project will address pedestrian safety concerns.	Complete	\$105,840	Jan-21	Feb-21
1	Community	NT	City of Palmerston	Palmerston Swimming and Recreation Centre - Car Park	Reduce heat-sync of carpark area and allow for future installation of solar PV cells, whilst improving amenity and shade for swimming pool and nearby tennis/netball court users.	Complete	\$110,448	Jul-21	Dec-21
1	Community	NT	City of Palmerston	Joan Fejo Park - Inclusive Play Equipment	Improved inclusive play equipment options at a regional playground.	Complete	\$44,499	Jan-21	Aug-21
1	Community	NT	City of Palmerston	Maurice Terrace Bakewell – Dog Park	In response to COVID-19 Council implemented temporary dog parks. The park at Maurice Terrace has been popular since it opened in May 2020 and Council has undertaken community consultation which has supported the park being permanent.	Complete	\$168,332	Oct-20	Apr-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	NT	City of Palmerston	Reggie Park Gunn – Upgrade and Renewal	Suitable access for all park users, currently the path network is significantly damaged with limited all-access connection to the Gazebo. Lack of water has limited use and re-establishment of the bushland and park area.	Complete	\$88,611	Sep-20	Nov-20
1	Community	NT	Coomalie Community Government Council	Myrtle Fawcett Park - Installation of playground and shade structure	Old playground and trees were removed a few years ago as they were not safe. This project will install a new playground with shade structure for the community and tourists to utilise. It was a very well utilised park in Adelaide River	Complete	\$40,588	May-22	May-22
1	Community	NT	Coomalie Community Government Council	Upgrade and renewal of existing irrigation systems that are over 20 years old, including installation of backflow devices and Hydrowise controllers with rain sensors to ensure Council are not watering when it is not necessary.	Old irrigation infrastructure that has degraded and continually breaks down causing water leaks and unnecessary water bills. This costs Council up to \$10,000 in wages and parts for repairs, and invoices for water that is wasted each year with undetected water leaks.	Complete	\$68,422	Mar-21	Sep-21
1	Community	NT	Coomalie Community Government Council	Becker St - Installation of a footpath	Joining footpath from Hopewell St to Stuart Highway along Becker Street Adelaide River. Majority of aged community members and primary school children use Becker Street to go between the school, the local clinic and the main road. Becker Street footpath will connect the two existing areas	Complete	\$41,970	May-21	May-21
1	Community	NT	Coomalie Community Government Council	Replacement of existing fencing and gates that are not up to pool safety standard, including removal of trees and other vegetation along fence line prior to installation.	Current fencing and gates no longer provided security the pool.	Complete	\$61,168	Jan-21	Mar-21
1	Road	NT	Department of Transport	Ellery Creek Touracc - Sealing	Ellery Creek Touracc is currently unsealed with very rough and corrugated surface. There are a number of unsealed floodways across the road that result in road closures during wet weather. Sealing the road will reduce road closure period and increase year round access.	Complete	\$1,790,179	Nov-21	Feb-23
1	Road	NT	Department of Transport	Kinjorra Road - Widening	The proposed section of the Kinjorra Road is a single lane sealed surface with shoulders less than 1m wide with over 50mm edge drop off. The vehicles has to stop on the shoulders to allow oncoming vehicles to pass. There have been three accidents in recent past involving six fatalities on this road due to the narrow pavement. Shoulder widening will provide a safer driving environment to the motorists.	Complete	\$1,196,796	Nov-20	May-22
1	Road	NT	Department of Transport	Fleming Road - Sealing	The unsealed section of the Fleming Road gets bogged down and underwater during wet, obstructing live stock transport mainly access to trade destinations. The road also get restrictions for vehicle mass/weight. Upgrading the road surface from unsealed to sealed will improve the access for heavy vehicles, thus optimising the economic benefits.	Complete	\$1,049,981	Sep-21	Mar-22
1	Road	NT	Department of Transport	Corroboree Billabong Access - Sealing	The unsealed section of the Corroboree Billabong Access gets bogged down and underwater during wet, obstructing tourists and community access to fishing cruises. The road is also closed or restricted for vehicle mass/weight. Upgrading the road surface from unsealed to sealed will improve the access to wetland cruises and boat hire businesses, thus increasing the economic activities in the area.	Complete	\$1,857,989	Apr-21	Oct-21
1	Road	NT	Department of Transport	Mount Denison Road - Sealing	The proposed section of the road is used by heavy vehicles carrying supplies to the Yuendumu community. The upgrade will provide a continuous sealed road from the Tanami Road turnoff into the Yuendumu Community, assisting freight movements.	Complete	\$674,821	May-21	Jul-21
1	Road	NT	East Arnhem Regional Council	Angurugu-Tanbakwa Access Road - Major Works	Improve road safety for all road users and accessibility of road networks. Stabilisation and adequate drainage works are required to maintain the surface and foundation to keep road networks dry as possible to prevent significant damage	Complete	\$566,290	Dec-20	Jun-21
1	Community	NT	Katherine Town Council	Katherine Sports Precinct - Oval 2 improved playing surface	The current oval surface is uneven and poorly drained. The irrigation system is approximately 30 years old. The work proposed will remove the old irrigation system, reprofile the oval playing surface to improve drainage, install new irrigation lines, provide a drainage layer of sand, screen and re-use existing top-soil and incorporate a new 80mm layer of imported top-spoil and supply and install a new turf surface. The project has to be completed prior to the commencement of the 2021 playing season in April/May 2021.	Complete	\$249,585	Aug-20	Nov-21
1	Road	NT	Katherine Town Council	Patterson Court Cul-de-sac Reconstruction	The existing cul-de-sac has pavement distress and has lost shape causing water ingress leading to further pavement damage.	Complete	\$39,064	Jun-21	Jul-21
1	Road	NT	Litchfield Council	Mocatto Road: Shoulder top-up and Reseal existing sealed road	Seal condition	Complete	\$349,885	Apr-21	Sep-21
1	Road	NT	Litchfield Council	Townend Road: Shoulder top up and Reseal existing sealed road	Seal condition	Complete	\$196,942	Apr-21	Sep-21
1	Road	NT	Litchfield Council	Redcliffe Road: Shoulder top up and Reseal existing sealed road	Seal condition	Complete	\$506,175	Apr-21	Sep-21
1	Road	NT	Litchfield Council	Wells Creek Road: Shoulder top up and Reseal existing sealed road	Seal condition	Complete	\$116,221	Apr-21	Sep-21
1	Road	NT	Local Government Association of the Northern Territory	Baniyala Road road works	Road alignment and line of sight improvements by widening and gravel sheeting sections.	Complete	\$217,571	Nov-20	Dec-20
1	Road	NT	Local Government Association of the Northern Territory	Blue Bush Road	Access and safety for four aboriginal communities.	Complete	\$494,571	Oct-20	Dec-20
1	Road	NT	MacDonnell Regional Council	Mount Liebig Community Access Road Upgrade Phase 1	Access to community, driver safety and access in bad weather. Freight and truck access.	Complete	\$455,503	Jul-21	Sep-21
1	Road	NT	Roper Gulf Regional Council	Upgrade and reseal road to aged care centre. Proposed works include earthworks, preparation of sub-grade, base, spray sealing, drainage rehabilitation, provision for minor concrete works and installation of traffic signs and furniture.	Inadequate drainage, deteriorated shoulders, traffic safety, damaged seal and pavement cracking, potholes and speeding issues	Complete	\$489,289	Jun-21	Dec-21
1	Community	NT	Tiwi Islands Regional Council	Refurbishment of pool chlorination and filtration system	Leaking piping from pool to filtration system. System is not functional, settling tank leaking and community pool not open.	Complete	\$61,414	Feb-23	Jun-23
1	Road	NT	Tiwi Islands Regional Council	Sealing of road and car park on Wurrumiyanga	Supress dust	Complete	\$299,830	Jun-21	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Combination	NT	Victoria Daly Regional Council	Kalkarindji - Resheeting	Currently the existing access road is not to a standard that will enable access by heavy transport and emergency vehicles to the fuel facility being installed. We also do not have a generator for the site that will ensure fuel supply in the case of a power outage. The fuel facility is being installed as there is currently no fuel facility suitable for heavy transport to refuel at in Kalkarindji. The only other local facility is the shop which does not cater for heavy transport. The other benefit is that this facility will allow for emergency fuel supply, particularly for plant, 24hours a day 7 days a week.	Complete	\$76,187	May-21	Jul-21
1	Community	NT	Victoria Daly Regional Council	Pine Creek - Public Toilet Blocks	Miners Park toilet block facilitates visitors to the Pine Creek Railway museum and precinct. The building was installed in the 80's and is now closed due to not being safe. The internal walls are water damaged and the floor is beyond repair. Both the Heritage Park and Moule street toilets facilitate a large amount of Pine Creek tourists travelling through the region. The toilets are brick, structurally sound but require major upgrades, enabling a cleaning regimen that is well managed and in line with all Covid requirements.	Complete	\$143,136	Apr-21	Jun-21
1	Community	NT	Victoria Daly Regional Council	Naiyu Community - Playground	Currently no shade above playground equipment. To assist with the current over exposure to UV rays, and make playground more family friendly for community residents.	Complete	\$29,603	Apr-21	May-21
1	Road	NT	Victoria Daly Regional Council	Umbrawarra Road - Widening	Current section of road is on a sharp bend and traffic has been cutting the corner creating an unsafe corner.	Complete	\$69,317	Oct-20	Nov-20
1	Road	NT	Wagait Shire Council	Wagait Beach - Desilting of culverts and associated drainage remediation	Poor drainage of storm water from estate roads and properties.	Complete	\$25,116	Feb-21	Jun-21
1	Combination	NT	West Arnhem Regional Council	Gunbalanya Diesel Tank	Currently represents a health and Safety risk to the community as tank is non complaint.	Complete	\$160,000	Jun-22	Jun-22
1	Community	NT	West Arnhem Regional Council	Gunbalayna Oval Fencing	Wild animals damaging/destroying oval surface and grounds - preventing safe and enjoyable playing of sports.	Complete	\$65,000	Jun-22	Jun-22
1	Community	NT	West Arnhem Regional Council	Jabiru Office Extension	Lack of meeting spaces for community groups and staff to host activities for local residents and visitors, currently no communal indoor air-conditioned eating space for staff and visitors.	Complete	\$280,000	Dec-21	Mar-22
1	Community	NT	West Arnhem Regional Council	Warruwi WARC Office Asbestos Removal	Asbestos presents a Work, Health and Safety Issue for visitors, community members, volunteers and staff and has been identified as a priority in a recent audit.	Complete	\$35,268	Dec-21	Dec-21
1	Road	NT	West Daly Regional Council	West Daly Regional Council - Repair shoulders of Peppimenarti roads	The shoulders on the roads have eroded over time due to use and flooding. The shoulders of the roads has created 150 mm drop-off which potentially is a hazard for pedestrians and vehicles have been damaged as the shoulders are sharp cutting into the tyres. To repair additional shoulders of the sealed roads around community.	Complete	\$291,099	Jun-23	Nov-23
1	Community	NT	West Daly Regional Council	Civil Yard Compound, Perdijert Street, Wadeye - Replacement of fencing	To improve security, prevent illegal entry to Council Civil yard, protect equipment, prevent vandalism, theft and damage to plant and equipment in yard.	Complete	\$88,539	Apr-21	Jun-21
1	Community	NT	West Daly Regional Council	Manthathpe Public Park and Nilinh Public Park - construction of shade shelters	To provide shelter to people in communities attending the park or waiting for public transport	Complete	\$22,368	Apr-21	Jun-21
1	Combination	QLD	Aurukun Council	Knowledge Centre - replace existing damaged fencing and replace. Install a new security fence, level ground and landscape. Supply of underlay sand.	Community safety and beautification of key public spaces.	Complete	\$53,749	May-21	Jun-21
1	Community	QLD	Balonne Shire Council	Thallon tennis courts - improved access and installation of basketball facility	Local employment opportunities; community recreational and health benefits.	Complete	\$64,936	Oct-20	Jun-22
1	Community	QLD	Balonne Shire Council	Dirranbandi - installation of barbecue at Dirranbandi playground and sealing of carpark at Dirranbandi Sports Centre	Provide a focal / meeting point for the community; safer community access to sports centre; local employment opportunities.	Complete	\$88,289	Mar-21	Jun-22
1	Community	QLD	Balonne Shire Council	St George - upgrade of community CCTV infrastructure and disaster management building roof repairs/exterior painting	Improved protection of assets from vandalism and crime prevention/detection; improved visual amenity and safety; local employment opportunities; facilitate connection of CCTV installation within the disaster management building.	Complete	\$130,450	Oct-20	Jun-22
1	Community	QLD	Balonne Shire Council	Balonne Aquatic Centre St George - splash park	Local employment opportunities; provide a safe water play area for children and families.	Complete	\$611,576	Aug-20	Jun-22
1	Community	QLD	Balonne Shire Council	Showground upgrades - St George, Bollon, Thallon and Hebel	Local employment opportunities; community and user safety.	Complete	\$72,245	Feb-21	Apr-22
1	Community	QLD	Balonne Shire Council	Bollon skate park and lighting - community consultation, design and construction	Local employment opportunities; provide a safe environment for skateboarding, scootering and bike riding.	Complete	\$173,954	Oct-21	Jan-22
1	Road	QLD	Banana Shire Council	Glenhaughton Road - gravel resheeting and floodway repair	Unsealed surface and drainage structures damaged from rain/storm events	Complete	\$485,611	Jan-21	Jun-21
1	Road	QLD	Banana Shire Council	Grantleigh Pheasant Road - gravel resheeting and heavy grading	Unsealed surface damaged from rain/storm events	Complete	\$79,947	Apr-21	Jun-21
1	Road	QLD	Banana Shire Council	McCabes Road - floodway repair	Drainage structure damaged from rain/storm events	Complete	\$16,099	Apr-21	Jun-21
1	Road	QLD	Banana Shire Council	Mullers Road Wowan - gravel resheeting, heavy grading and floodway repair	Unsealed surface and drainage structures damaged from rain/storm events	Complete	\$82,706	Dec-20	Jun-21
1	Road	QLD	Banana Shire Council	Coolum Road - floodway clearing	Drainage structure covered with silt and debris from rain/storm events	Complete	\$20,000	Dec-20	Jun-21
1	Road	QLD	Banana Shire Council	Banana Baralaba Road - floodway outlet repairs, culvert outlet repair and road edge seal repairs	Road edge and drainage structures damaged from rain/storm events	Complete	\$177,636	Dec-20	Jun-21
1	Road	QLD	Banana Shire Council	Alberta Road - gravel resheeting, heavy grading and road edge seal repairs	Edge and unsealed surface damaged from rain/storm events.	Complete	\$372,000	Nov-20	Jun-21
1	Road	QLD	Banana Shire Council	Meissners Road - road edge seal repairs	Road edge damaged from rain/storm events	Complete	\$90,467	Nov-20	May-21
1	Road	QLD	Banana Shire Council	Mullers Road Thangool - gravel resheeting and floodway repair	Unsealed surface and drainage structures damaged from rain/storm events	Complete	\$88,000	Dec-20	May-21
1	Road	QLD	Banana Shire Council	Wowan Westwood Road - gravel resheeting and heavy grading	Unsealed surface damaged from rain/storm events	Complete	\$98,899	Apr-21	May-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	QLD	Banana Shire Council	Ghinghinda Road - gravel resheeting	Unsealed surface damaged from rain/storm events	Complete	\$112,516	Feb-21	Mar-21
1	Road	QLD	Banana Shire Council	Prospect Creek Goovigen Road - gravel resheeting, heavy grading and floodway repair	Unsealed surface and drainage structures damaged from rain/storm events	Complete	\$167,252	Nov-20	Jan-21
1	Road	QLD	Banana Shire Council	Geigers Road - floodway repair	Drainage structure damaged from rain/storm events	Complete	\$17,000	Jan-21	Jan-21
1	Community	QLD	Barcaldine Regional Council	Enhancements to Barcaldine Recreation Park including pathways, picnic shelters and landscaping to provide additional recreation and leisure activities	Lack of water based recreation activities in the community.	Complete	\$400,000	Jul-20	Dec-21
1	Community	QLD	Barcaldine Regional Council	Construction of a pipeline from the Barcaldine Sewerage Treatment Plant to the Barcaldine Showground and Racecourse to irrigate the racecourse and sporting fields with treated waste water	Cease discharge of waste water into the environment. Saving of town water supply.	Complete	\$500,000	Apr-21	Dec-21
1	Community	QLD	Barcaldine Regional Council	Painting and upgrades to Council facilities including showground, museum, swimming pool and cemeteries	Repairs to and upgrade of deteriorating infrastructure.	Complete	\$191,666	Aug-20	Dec-21
1	Community	QLD	Barcaldine Regional Council	Construction of a new fence at Muttaborra township, Aramac township and Barcaldine cemetery	Parks and gardens are being damaged and in some cases destroyed by large animals entering towns.	Complete	\$105,000	Sep-20	Jun-21
1	Community	QLD	Barcaldine Regional Council	Construction of a public disability access at two Council administration offices	People with a disability and aged persons are restricted from entering these buildings because the only access is via a staircase.	Complete	\$40,000	Jan-21	Jun-21
1	Community	QLD	Barcaldine Regional Council	Installation of lighting at Aramac Park	Improve the amenity and liveability of our communities	Complete	\$55,000	Aug-20	Jun-21
1	Community	QLD	Barcoo Shire Council	Windorah - Water Treatment Plant	The existing water treatment plant in Windorah was constructed in 1997 and does not consistently meet the current Australian Drinking Water Guidelines. The project will provide the community and general public with access to safe drinking water.	Complete	\$710,542	Apr-21	Jun-22
1	Road	QLD	Blackall-Tambo Regional Council	Evora Road - Heavy Vehicle Road	Removing Heavy Vehicle traffic from Rose Street (town area) and diverting along the new proposed Heavy Vehicle Route. This will also create improved access for Heavy Vehicles and economic development for the Blackall Saleyards and Spelling Centre.	Complete	\$808,346	Nov-20	Jun-21
1	Road	QLD	Boulia Shire Council	Boulia Shire (various locations) - road and footpath works - grid servicing, traffic signage, storm water, and shoulder stabilisation	Servicing of council road grids, installation of regulatory traffic signage for the council road network, renew stormwater, shoulder stabilisation	Complete	\$568,456	Apr-21	Jun-21
1	Community	QLD	Brisbane City Council	Ed Davenport Rotary Park, Lota - New Skate Park	The current skate park is in poor condition and unsafe for use due to large cracking and spalling of the concrete skate surface	Complete	\$336,949	Nov-21	Apr-22
1	Community	QLD	Brisbane City Council	Repairs and maintenance works on hard court playing surfaces at community facility at Evans Road	Due to movement of former land fill underneath the surface of the courts, cracking and undulation has occurred over the past five years. These works will address the cracking and provide a new stable court for future use.	Complete	\$276,687	Jan-22	Feb-22
1	Community	QLD	Brisbane City Council	City Botanic Garden infrastructure upgrades	The City Botanic Gardens is a highly significant cultural heritage landscape requiring ongoing investment to ensure it is protected and enhanced, and amenity is maintained for its high volume of visitors. There is an impetus on Council to demonstrate that it is using water efficiently, including in its significant heritage botanic gardens. This project provides an opportunity to investigate and implement measures to improve water efficiency at the gardens. Further, many of the drinking fountains and furniture in the gardens are in fair to poor condition. Investment in new gardens fixtures/furniture will reduce water leaks, improve amenity and cater to increasing numbers of gardens users.	Complete	\$685,000	Sep-20	Dec-21
1	Community	QLD	Brisbane City Council	Replace fire hydrant at Carindale PCYC	Current water pressure testing has indicated that the pressure is not suitable for the fire hydrant located on site.	Complete	\$257,115	Aug-21	Nov-21
1	Community	QLD	Brisbane City Council	Maintenance works at King George Square toilets and Library rooves	Painting to public toilets in King George Square to provide a level of service expected by the customers who are using the facility. Cleaning, repairing and painting of rooves at libraries to extend the remaining useful life of the roofs by up to 10 years and to ensure the facilities are water tight, so that there is no unplanned closures or collection damage at the facilities due to any roof leaks.	Complete	\$178,051	Feb-21	Nov-21
1	Road	QLD	Brisbane City Council	Road Resurface Package - Multiple Locations in Brisbane	The identified streets require resurfacing works as part as general maintenance and up-keep.	Complete	\$287,471	Aug-21	Nov-21
1	Community	QLD	Brisbane City Council	Sports field lighting	The aim of this project is to identify and rectify high risk electrical faults/issues at sporting clubs across Brisbane therefore ensuring the safety of community as a whole and assisting grass roots clubs with ongoing electrical maintenance costs.	Complete	\$5,505,787	Jul-20	Oct-21
1	Community	QLD	Brisbane City Council	Painting and maintenance of Environment Centres	Staff and public security. Facility protection and presentation at a high profile location.	Complete	\$70,000	Feb-21	Aug-21
1	Community	QLD	Brisbane City Council	Repair and maintenance works on a community facility, Jenner Street	The facility has multiple leaks throughout due to the roof that has reached end of life, completing these works will improve the overall asset lifespan and allow a suitable facility for a new community lessee.	Complete	\$303,767	Apr-21	Jun-21
1	Community	QLD	Brisbane City Council	Conservation Reserve – Toohey Forest escarpment track upgrade	Track upgrade to improve safety and amenity for the community.	Complete	\$153,749	Mar-21	Jun-21
1	Community	QLD	Brisbane City Council	Repairs and maintenance works on a community facility – Jean Howie Drive	Facility requires maintenance to reduce the safety risk for any future visitors or participants in activities at the facility. Works will enable community use to commence again.	Complete	\$386,006	Feb-21	Jun-21
1	Community	QLD	Brisbane City Council	Maintenance of pile moorings in Breakfast Creek	Maintenance of pile moorings to remove and repair corrosion and spalling.	Complete	\$77,722	Feb-21	Jun-21
1	Community	QLD	Brisbane City Council	Reconstruction of Mt Coot-tha Reserve Mountain Bike Trail	The track is currently heavily used. Erosion and track use requires the track to be re-profiled and repaired to meet current International Mountain Biking Association (IMBA) standards.	Complete	\$37,360	Jan-21	Jun-21
1	Community	QLD	Brisbane City Council	Painting and maintenance of Kangaroo Point Cliffs Park Naval Stores	Asset maintenance to preserve the buildings to improving presentation and local amenity.	Complete	\$83,894	Mar-21	Jun-21
1	Community	QLD	Brisbane City Council	Women's Community Aid Association repairs and maintenance	The facility has previously been affected by water ingress (creek and rain). Completing these works will support the current tenant in providing a safer place for it's participants.	Complete	\$100,000	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	QLD	Brisbane City Council	Coronation Drive and Bicentennial Bikeway retaining wall repairs	A seven metre length of stacked block retaining wall supporting Coronation Drive roadway and footpath has failed. Further movement of the wall will impact on the footpath, roadway and the bikeway running along the river bank. The Coronation Drive roadway and Bicentennial Bikeway carry high volumes of vehicle and cycle/pedestrian traffic.	Complete	\$1,000,000	Apr-21	Jun-21
1	Community	QLD	Brisbane City Council	Maintenance of The Summit	There are ongoing issues with leaks in the roof which have been exaggerated by a large proportion of the existing tiles having slipped from their original position and inadequate overlap of the tiles along the edges of the gutters in the valleys of the roof. Both issues will be addressed as part of the planned maintenance works. This work will address threats to the structural integrity of the building.	Complete	\$211,123	Dec-20	Jun-21
1	Community	QLD	Brisbane City Council	Hangar 7 replacement roof. Replace the corrugated sheeting on the roof and repair any issues with the underlying timber structure on the WW2 heritage listed hangar	The building was structurally unsound due to extensive termite damage and a lack of maintenance over a considerable period of time. The roof sheeting is badly corroded with numerous holes.	Complete	\$800,000	Feb-21	Jun-21
1	Community	QLD	Brisbane City Council	Repairs of fencing around a community facility, Lang Street	The current fencing around the facility is non-compliant and presents a fall risk for participants of the new leaseholder, especially children. This will address the safety issues at the facility.	Complete	\$68,321	Feb-21	May-21
1	Community	QLD	Brisbane City Council	Repairs and maintenance works on a community facility, Kitchener Road	These two buildings have been vacant for two years and cannot be leased to another community organisation until water damage issues are addressed.	Complete	\$95,000	Feb-21	May-21
1	Community	QLD	Brisbane City Council	Repairs and maintenance works on a community facility, Samuel Street	The facility has been vacant since 2013 and has remained unusable during this time. By addressing the maintenance issues, the facility will be fit for leasing to a community organisation.	Complete	\$59,040	Feb-21	May-21
1	Community	QLD	Brisbane City Council	Milne Hill Reserve walking track upgrades	Track degraded due to erosion and general wear, upgrade required to address public safety and amenity issues.	Complete	\$106,769	Feb-21	May-21
1	Community	QLD	Brisbane City Council	Repairs to community facility at Paterson Parade	The building is of historical note within the local area and the proposed work will extend the usable life of the asset to be enjoyed by the community through a new community lease.	Complete	\$120,000	Feb-21	May-21
1	Community	QLD	Brisbane City Council	Tinchi Tamba Wetland Conservation Reserve	Resolving worn surface to improve safety and amenity.	Complete	\$148,041	Feb-21	May-21
1	Community	QLD	Brisbane City Council	Asbestos removal from council facilities (multiple sites)	Removal of asbestos products and replacement with appropriate building products.	Complete	\$200,000	Nov-20	Apr-21
1	Community	QLD	Brisbane City Council	Queen Street Mall repairs	Ongoing surface rectification works are required each year - a more permanent solution and new surface treatment is required to meet modern standards and provide economic development opportunities. Water penetration into pavers and subsurface is causing paved surfaces to move and grout wear, which requires ongoing filling and securing. There is consistent and high use of public furniture in the Queen Street Mall as it is a high profile outdoor space. Ongoing maintenance of these assets is required to maintain modern standards to provide economic development opportunities and social infrastructure benefits.	Complete	\$162,151	Sep-20	Apr-21
1	Community	QLD	Bulloo Shire Council	Beautification of existing and historical cemetery	Much needed upgrade of existing and historical cemetery. The existing cemetery will be tidied with the installation of a concrete beam for headstone placement. Location of unknown grave sites and underground radar mapping will enable sites to be marked and recorded for historical purposes.	Complete	\$129,921	Jun-21	Jun-21
1	Road	QLD	Bulloo Shire Council	Kerb and channel on 5 streets in Thargomindah including street widening and sealing	Currently no kerb and channel on selected streets. Installation of kerb and channel will assist drainage and improve access to residential properties.	Complete	\$400,000	May-21	May-21
1	Community	QLD	Bulloo Shire Council	Thargomindah Multiple Footpaths - Construction	Project involves the construction of new walking paths in Thargomindah with the main objective being to improve connectivity to town amenities and essential services for pedestrians including the elderly and disabled.	Complete	\$159,000	May-21	May-21
1	Community	QLD	Bulloo Shire Council	Standby Generator - Purchase and Installation	Security of electricity supply to the Thargomindah Senior Units. This is a health and safety development. An identified hazard is the supply of electricity to the units in the event the towns electricity is cut off. The installation of the generator will ensure the units are resilient and safe when electricity to the town is cut off, in particular during the summer months.	Complete	\$60,000	Feb-21	Apr-21
1	Community	QLD	Bulloo Shire Council	Installation of security fencing at various tourism sites in the Thargomindah township	Safeguard tourism sites restricting wildlife access particularly kangaroos and emus. Replace barbed wire fencing which is a hazard to the public.	Complete	\$100,000	Mar-21	Mar-21
1	Road	QLD	Bundaberg Regional Council	Naturalisation of waterway for water quality purposes and rehabilitation of failing retaining walls.	Treatment of stormwater runoff from Urbanised catchment into sensitive waterways. Addressing the failing retaining walls adjacent to buildings.	Complete	\$1,589,577	Feb-21	Oct-21
1	Road	QLD	Bundaberg Regional Council	The Project involves the rehabilitation of road pavement by cement modification of existing gravel, addition of gravel where necessary and bitumen sealing of the compacted gravel pavement.	The Project addresses failures within the existing pavement, poor rideability and correction of road profile.	Complete	\$425,000	Oct-20	Nov-20
1	Road	QLD	Burdekin Shire Council	Rita Island Road - Anabranh floodway rehabilitation and resealing	Improving condition state of wearing surface to meet Council's required levels of service.	Complete	\$240,000	Feb-21	Jun-21
1	Road	QLD	Burdekin Shire Council	Norham Road, Airdmillan Road to Caravan Park reconstruction and Norgham Road and Sydney Street intersection drainage improvement	Improving condition state of wearing surface to meet Council's required level of service.	Complete	\$380,000	Jan-21	Jun-21
1	Community	QLD	Burke Shire Council	Council Works Depot, Burketown -	Eliminate safety concerns due to failed pavement and enhancing storage areas which are used by a significant number of the community.	Complete	\$152,761	Feb-21	Jun-21
1	Road	QLD	Burke Shire Council	Lawn Hill National Park Road - Drainage	Improve cross flow drainage on this road asset thereby improving the resiliency of this road.	Complete	\$126,500	Nov-20	Dec-20
1	Community	QLD	Burke Shire Council	Phillip Yanner Memorial Oval - Maintenance	Improve town water supply and soil/turf management by increasing irrigation storage capacity at the Phillip Yanner Memorial Oval.	Complete	\$26,600	Nov-20	Nov-20
1	Community	QLD	Cairns Regional Council	Bruce Highway: Replacement of section of roof of Hambleton House Community Service Building	Older building in the complex is made up of a core L shaped building of approx. 25 year vintage with 530m2 section of roof leaking with significant leaking issues.	Complete	\$65,700	May-21	Jun-21
1	Community	QLD	Cairns Regional Council	Jasper Street: Renewal of community hall building components	Overall condition of the building is fair to poor and several building components are at the end of their useful life or damaged and require renewal.	Complete	\$28,327	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	Cairns Regional Council	Woree Pool: Installation of flip-up boom (submersible swim wall) in 50m pool.	Ability to run more pool events as the flip-up boom will 'halve' the pool into two 25m sections.	Complete	\$150,000	Mar-21	Jun-21
1	Community	QLD	Cairns Regional Council	Early Settler Park: Renewal of existing playground infrastructure in the park	Existing playground equipment has reached the end of its useful life and requires replacement	Complete	\$35,486	Mar-21	Jun-21
1	Community	QLD	Cairns Regional Council	Wilkinson Street: Construct 2m wide concrete footpath on southern side of Wilkinson Street, Manunda between English Street and Grove Street	Providing a safe corridor for pedestrians to travel along Wilkinson Street. This section of the road is heavily used by students to access the State High School and TAFE College. There is currently no footpath for the students and the community to utilise.	Complete	\$360,843	Apr-21	Jun-21
1	Community	QLD	Cairns Regional Council	Ravizza Park - Park Upgrades	Existing park and playground equipment has reached the end of its useful life and renewal of the equipment is planned to maintain an adequate level of service for the community at a District level park.	Complete	\$73,544	Mar-21	Jun-21
1	Community	QLD	Cairns Regional Council	Holloways Beach - Wheelchair Access	Lack of availability of people in wheelchairs and mobility devices to access and enjoy the natural surrounds of the Cairns Northern Beaches.	Complete	\$18,492	Mar-21	Jun-21
1	Community	QLD	Cairns Regional Council	Gordonvale Pool: Upgrade of amenities to include hot water in both men's and womens amenity blocks, plus a general internal refurbishment and inclusion of PWD unisex toilet	The existing amenities at the Gordonvale aquatic facility are aged and non-compliant with current industry standards.	Complete	\$75,500	Apr-21	May-21
1	Community	QLD	Cairns Regional Council	Cannon Street: Renewal of playground shade structure and renewal works to the electrical, mechanical and plumbing	Electrical, mechanical and plumbing components of building are damaged or aged and require renewal. Shade structure connections aged and require renewal. All-abilities access ramp slope not compliant in top section and requires renewal.	Complete	\$40,000	Mar-21	May-21
1	Community	QLD	Cairns Regional Council	Walker Road: Construct a lockable vehicle compound at the Edmonton PCYC	Building and vehicles have been subject to vandalism. Lockable compound will improve safety and restrict access.	Complete	\$38,000	Apr-21	May-21
1	Community	QLD	Cairns Regional Council	Loridan Drive: Upgrade shelter and concrete slab and install two new picnic table sets, tennis court fence renewal	Popular park with open spaces, BMX track and tennis courts which is under embellished and existing park infrastructure is becoming aged and requires upgrading	Complete	\$49,330	Oct-20	Apr-21
1	Community	QLD	Cairns Regional Council	Mendelsohn Close Park: Renewal of existing playground infrastructure	Existing equipment has exceeded its economic useful life	Complete	\$49,813	Feb-21	Apr-21
1	Community	QLD	Cairns Regional Council	Sunflower Drive: Construction of concrete footpath on Sunflower Drive between Carnation Drive and Mestrez Street, Mooroolbool	Lack of footpath for pedestrians on Sunflower Drive	Complete	\$160,685	Jan-21	Apr-21
1	Community	QLD	Cairns Regional Council	Survey Street: Construction of concrete footpath on Survey Street between Stanton Road and Cumberland Avenue, Smithfield	Providing a safe corridor for pedestrians to travel along Survey Street. This section of the road is heavily used by the community to access the Smithfield Shopping centre and the local park. There is currently no footpath for the community to utilise	Complete	\$110,000	Jan-21	Apr-21
1	Community	QLD	Cairns Regional Council	Smith Street - Pedestrian Crossing	Inadequate pedestrian road crossing facilities on Smith Street in front of the new Spinal Life living facility to provide adequate, compliant crossing points for residents and other pedestrians.	Complete	\$45,000	Jan-21	Feb-21
1	Community	QLD	Cairns Regional Council	Mestrez Drive: Construction of concrete footpath on Mestrez Street between Sunflower Drive and Kingsford Street, Mooroolbool	Lack of footpath for pedestrians on Mestrez Street, improve pedestrian safety	Complete	\$127,652	Nov-20	Jan-21
1	Community	QLD	Cairns Regional Council	Cottesloe Drive: Construction of concrete footpath on Cottesloe Drive between Portsea Crescent and Albatross Street, Kewarra Beach	Providing a safe corridor for pedestrians to travel along Cottesloe Drive. This section of the road is heavily used by the community to access the Kewarra Beach shops and access transport. There is currently no footpath for the community to utilise along this section of road.	Complete	\$202,146	Nov-20	Jan-21
1	Community	QLD	Cairns Regional Council	Install new playground infrastructure at various parks in Mt Sheridan and Bayview Heights suburbs	Limited existing play options at these parks, install new components to improve recreational opportunities	Complete	\$30,000	Oct-20	Dec-20
1	Community	QLD	Cairns Regional Council	Abbott Street: Renewal of existing footpath at 38-40 Abbott Street on the eastern side in front of the newly refurbished Courthouse in Cairns CBD.	High profile area of the Cairns CBD. Footpath condition has deteriorated below desired level of service and requires renewal.	Complete	\$170,000	Sep-20	Nov-20
1	Community	QLD	Carpentaria Shire Council	Construction of a walking/ bicycle pathway from the existing pathway located on the Burke Development Road to the Normanton Rodeo Grounds.	Replacement of inefficient sports lighting with efficient LED lights at the main oval and netball courts at Tocumwal Recreation Reserve	Complete	\$375,000	May-21	Jun-21
1	Community	QLD	Carpentaria Shire Council	Carpentaria Shire Playground Maintenance	John Henry Oval Playground Re-paint the Normanton and Karumba water park equipment in the same colours. Lay new concrete around the baby's pool and install new softfall. Install a new shade sail over the Kath Alexander Park in Karumba. Removal of existing playground on the John Henry Oval and leave ground clean and level. Maintain childcares outdoor play equipment and painting facility. Replace the fence around the Normanton Pool. Replace fence around the Normanton tennis courts. Supply and install shade over the Normanton and Karumba water parks. Extend cement around the Normanton and Karumba water parks. General playground maintenance.	Complete	\$275,000	Mar-21	Jun-21
1	Community	QLD	Carpentaria Shire Council	Replacement of the soft fall for the playground located at the Normanton Child Care Facility	The popular Barooga Adventure Park has poor pedestrian access to the Barooga Public School.	Complete	\$30,000	Feb-21	Mar-21
1	Community	QLD	Carpentaria Shire Council	Replacement of existing fencing at the Les Wilson Barramundi Discovery Centre to include the hatchery.	The new path will connect the popular Tocumwal Golf and Bowls Club to the Tocumwal town shopping area and established footpath network.	Complete	\$31,924	Oct-20	Oct-20
1	Community	QLD	Cassowary Coast Regional Council	Footpath replacement - various locations	Existing paths are in poor condition and have numerous trip hazards	Complete	\$739,286	Apr-21	Sep-21
1	Road	QLD	Central Highlands Regional Council	Construct an accessible and safe intersection turnout at the Gemfields Dump Point on the Rubyvale Sapphire Road	Existing access is too steep for most caravans and RV's to access safely	Complete	\$490,052	Mar-21	Jun-21
1	Road	QLD	Central Highlands Regional Council	Installation of signage boards at intersections with relevant road and property information	Difficulty for emergency services and transport operators to locate remote properties in a timely manner	Complete	\$25,980	Apr-21	Jun-21
1	Road	QLD	Central Highlands Regional Council	Central Highlands Regional Council - Culvert repairs at various locations	Damage to these structures from rain events and limited maintenance has led to reduced flow capacity and reduced road width which has become a significant safety issue.	Complete	\$1,507,016	Jan-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	Central Highlands Regional Council	Improve the safety of the Nogoia River and Botanic Gardens walking tracks through the installation of CCTV and other devices in conjunction with improved signage.	Two primary problems being addressed: 1. There has been significant vandalism of the site since construction was completed. The installation of cameras is set to deter this. 2. There has been unlawful use of 4wd vehicles and motorbikes on site. Consultation with QPS suggests that installation of cameras may assist in reducing this	Complete	\$142,090	May-21	May-21
1	Community	QLD	Charters Towers Regional Council	Mosman Street Road Reserve Charters Towers - footpaths and boardwalks construction	No connectivity to Stubley Street Park from Mosman Street Walking Track; No connectivity to proposed open mine shaft viewing platform from Mosman Street Carpark.	Complete	\$819,976	Apr-22	Jun-22
1	Community	QLD	Charters Towers Regional Council	Defiance Mill Park Charters Towers - Modular Pump Bicycle Track	Current dirt pump track is in a defective state rendering the space unusable.	Complete	\$886,382	Oct-21	Feb-22
1	Road	QLD	Cherbourg Aboriginal Shire Council	Cherbourg, multiple locations 4 road areas - resheeting, rehabilitation, vegetation clearing	Road surface deteriorating in multiple places and grass growing in road shoulders. Multiple potholes and crack sealing	Complete	\$39,849	Oct-20	Nov-20
1	Community	QLD	City of Gold Coast	Federation Walk Coastal Reserve	Ecological Restoration works within Federal Walk Coastal Reserve. Dedicated irrigation system.	Complete	\$910,000	Oct-21	Apr-22
1	Community	QLD	City of Gold Coast	Tchoobey Reserve, Burleigh Heads, recreational link between two conservation reserves including a 16m span bridge and a 200m walking track.	Trail currently terminates at the reserve car park. Will create a link.	Complete	\$300,000	Oct-21	Feb-22
1	Community	QLD	City of Gold Coast	Pizzey Park, Miami, Construction of Olympic standard skate park course as an extension/upgrade to existing skate park.	Issues with removal of landfill to create a suitable foundation. Increased seating capacity for events.	Complete	\$900,000	Mar-21	Dec-21
1	Community	QLD	City of Gold Coast	Upgrade of Hinkler Drive between exit 75 to Alkira Park, widen road to include bicycle lanes/shared paths	Missing section of pathway along the western side of the motorway. Improve road safety standards.	Complete	\$500,000	Mar-21	Aug-21
1	Road	QLD	City of Gold Coast	Stormwater drainage improvements, Boundary Street Catchment Stage 3, Currumbin Waters	Increased conveyance capacity and the replacement of a dilapidated drainage system thus improving flood conditions.	Complete	\$2,000,000	Sep-20	Jul-21
1	Road	QLD	City of Gold Coast	Road preservation works on twelve council roads	Treating lower order roads with thin bituminous sprayed products to protect the road surface and reduce the occurrence of cracking due to oxidation.	Complete	\$209,014	Apr-21	Jun-21
1	Community	QLD	City of Gold Coast	Install CCTV at five sites across the City's road network	Road safety, incident response and traffic management of the road network	Complete	\$300,000	Mar-21	Jun-21
1	Community	QLD	City of Gold Coast	The Spit, construction of a permanent storage and amenities facility.	Amenities for the increasing beach crowds.	Complete	\$351,162	Apr-21	Jun-21
1	Community	QLD	City of Gold Coast	Citywide locations in public parks where natural shade is desirable/required	Shade tree planting in 54 nominated council parks to create/develop/extend shaded areas	Complete	\$448,838	Jul-20	Apr-21
1	Community	QLD	Cloncurry Shire Council	Mary Kathleen park Design and construct an irrigation system for the entire area of Mary Kathleen Park, where possible incorporating existing infrastructure, pipeline and valves as well as upgrade of electronics/bores	Irrigating grounds at Mary Kathleen park is problematic and is currently ineffective and inefficient having been developed piece-meal	Complete	\$192,000	Apr-21	Jun-21
1	Community	QLD	Cloncurry Shire Council	Cloncurry Recreation Grounds Irrigation at the recreation grounds to be switched from town water to bore water supply. Works will consist of an upgrade of existing bore, review of current irrigation system and upgrade for efficiencies together with installation of storage tanks	Inefficient irrigation system and water supply issues.	Complete	\$500,019	Apr-21	Jun-21
1	Community	QLD	Cook Shire Council	Cooktown Shire Hall, Helen St - Refurbishments	Community consultation has revealed fond memories and broad support from residents for the restoration of the hall to provide a space for community programs and events including gymnastics, martial arts and community dances.	Complete	\$499,416	Feb-21	Sep-21
1	Community	QLD	Cook Shire Council	Coen Township: Installation of solar powered street lights in Coen.	Pedestrian safety will be improved with the introduction of additional street lighting along known pedestrian routes to the business area of Coen. This provides improved accessibility to community areas for residents and visitors.	Complete	\$100,000	Mar-21	Jun-21
1	Community	QLD	Cook Shire Council	Cooktown Public Toilet Upgrades	These popular public toilets require painting internally and upgraded fixtures to provide a clean, safe and visually appealing public amenity. The upgrades will improve public access to this essential community facility.	Complete	\$27,500	Feb-21	Jun-21
1	Community	QLD	Cook Shire Council	Coen Public Toilet Upgrades	This project will provide improved accessibility of community facilities and areas. As these public toilets are accessed by locals and visitors, they require upgrades to ensure a clean, safe and visually appealing amenity.	Complete	\$27,500	Apr-21	Jun-21
1	Community	QLD	Cook Shire Council	Terminus Street: connect the toilets to the new sewerage system	This project will provide improved accessibility of community facilities and areas. Works include connecting toilet block to the sewerage treatment system, removal of the old septic tank, and upgrading toilet facilities including fixtures and painting.	Complete	\$28,000	Feb-21	Jun-21
1	Community	QLD	Cook Shire Council	Heritage House: lined internally and irrigation installed outside	The project will enclose the ceiling of the building to reduce incidences of dust and vermin destroying the displays below. Currently the peaked ceiling comprises of exposed beams which are very hard to clean and provide a home for vermin.	Complete	\$27,500	Nov-20	Jun-21
1	Community	QLD	Cook Shire Council	Charlotte Street: Repair historical railway building that currently houses the Cooktown Creative Arts Association	The building needs major repairs as the bearers and stumps are deteriorated. This will ensure the ongoing accessibility of this community facility. The Creative Arts Association is an important facility for local artists and visitors wanting to buy art.	Complete	\$66,000	Feb-21	Jun-21
1	Community	QLD	Cook Shire Council	Charlotte Street: upgrades to this building that is historical listed and houses the Cooktown Historical Society	The switchboard needs to be upgraded as it is insufficient for its current use and non-compliant. Further to this the current water supply is insufficient to supply the required service and needs upgrading. The building will also be painted.	Complete	\$70,000	Dec-20	Jun-21
1	Community	QLD	Cook Shire Council	Terminus Street: improvements to the only public gathering facility	The project supports improved access for all to the Laura Town Hall, the only public gathering place in Laura. New library facilities have recently been installed in the hall, it is therefore essential to ensure a clean, safe and accessible building.	Complete	\$22,000	Feb-21	Jun-21
1	Community	QLD	Cook Shire Council	Senior Living Unit: Repairs to a community building that offers accommodation to senior citizens	This will improve the amenity for nearby residents by providing a refit of one unit including, replacement of kitchen, flooring, bathroom as well as repainting. The unit is currently not being let due to the need for extensive repairs.	Complete	\$22,000	Nov-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	Cook Shire Council	Grassy Hill Lighthouse: repairs including rust treatment, painting and damage to walls and roof	The project will extend the life of this important tourism icon in Cooktown. Grassy Hill is a free, must-do tourist attraction and the lighthouse also functions as a safety beacon.	Complete	\$60,000	Jan-21	Jun-21
1	Community	QLD	Cook Shire Council	Lakeland Toilet Block: upgrades to ensure its ongoing service, safety and cleanliness to travellers	The project will provide improved accessibility of community facilities including replacement of tiles, hot water system and internal painting.	Complete	\$27,500	Feb-21	Jun-21
1	Community	QLD	Cook Shire Council	John Street Oval: repair damage to the on-field lighting	Cockatoos have chewed wiring causing damage to lights, making them inoperable. Wiring repairs and installation of stainless steel cages to project new wiring will see improved recreational opportunities through evening sports.	Complete	\$16,500	Mar-21	Jun-21
1	Community	QLD	Cook Shire Council	Barrier Reef Childcare: upgrades to the playground - including shade, drainage works and painting of the building.	The project will improve access to community facilities. Barrier Reef Childcare is the only facility of its type in Cooktown. These essential works will ensure the ongoing safety of children, their families and staff.	Complete	\$165,000	Feb-21	Jun-21
1	Community	QLD	Cook Shire Council	Cooktown Dog park - Various improvements	The new off-leash area would benefit from having shade and seating for patrons comfort. Some agility equipment for the dogs will also make the space more appealing and user friendly.	Complete	\$75,000	Apr-21	Jun-21
1	Community	QLD	Cook Shire Council	Cooktown Water Treatment Plant, Rossville - Refurbishment of backwash dam	Potential overflow of backwash dam into river. These works are essential to ensure the ongoing health of the river and ecosystems of this popular fishing spot.	Complete	\$45,000	Jan-21	May-21
1	Community	QLD	Croydon Shire Council	Installation of rubber softfall surfacing around the Croydon Pump Track	A pump track is a circuit of rollers, banked turns and features designed to be ridden by cyclists of all ages and skill levels. The Croydon pump track is made of asphalt with hard gravel batters. Installation of rubber softfall surfacing (OneSafe wet pour) around the track will create a deceleration zone and absorb impact thus reducing damage to push bikes and injury to riders using the track.	Complete	\$209,921	Nov-20	Jun-21
1	Community	QLD	Croydon Shire Council	Croydon Heritage Precinct - upgraded fencing	Croydon's renowned Heritage Precinct is a hot spot tourist attraction comprising of an original Court House, Town Hall, Police Residence and Police Station with Goal House. The buildings are maintained to preserve their historical accuracy and are complimented, at the eastern end, by a traditional white picket fence with working replica lamp posts and original sandstone kerbing. The rear area of the buildings, at the eastern end, are secured with high colourbond fencing which provides privacy for neighbouring residential buildings. Whilst the working replica lamp posts and original sandstone kerbing continues to the western end of the precinct the fence does not. The current western end fencing is dilapidated and does not compliment the existing eastern end fencing which supports the heritage look and feel of these beautiful old buildings, whilst ensuring privacy to the adjoining residences. The western end fence upgrade will promote tourism to the entire precinct whilst completing and preserving the history and heritage of the town of Croydon.	Complete	\$145,000	Oct-20	Jun-21
1	Road	QLD	Croydon Shire Council	Intersection of the Croydon to Richmond Road and Gulf Developmental Road 92B road works	Significance and is 390kms in length, of this, 216 kilometres is located in Croydon Shire. The road is part of the inland road network linking cattle properties to major freight routes on the Landsborough and Flinders Highway and the Gulf Developmental Road, essentially connecting the Gulf of Carpentaria to the Southern Downs Region. Council is committed to the upgrade and maintenance of the Richmond Road and has been proactive in upgrading the road to a seal standard. The intersection of the Richmond Road and the Gulf Developmental Road 92B comprises of a single width (single lane) grid and poses a serious safety hazard to all road users. The upgrade of the grid to a double width (two lanes) at the intersection will improve traffic flow and significantly alleviate road safety issues associated with the current single lane grid.	Complete	\$110,000	Nov-20	Dec-20
1	Community	QLD	Diamantina Shire Council	ANZAC Park Birdsville - Revitalisation	Park is underutilised by tourists and residents due to its poor condition	Complete	\$453,393	Nov-20	Jun-21
1	Road	QLD	Doomadgee Aboriginal Shire Council	Installation of road signs - Doomadgee, Multiple locations	Damaged road signs are causing viability and safety issues. New signs required to improve safety	Complete	\$59,500	Apr-21	Jun-21
1	Community	QLD	Douglas Shire Council	Various Parks - Landscaping, park infrastructure, accessibility and amenity improvements	Ageing Infrastructure Accessibility Amenity (e.g. shade sails, landscaping etc.)	Complete	\$36,240	Jan-22	Mar-22
1	Road	QLD	Douglas Shire Council	Unsealed sections of Forest Creek road, north of the Daintree River will be upgraded. Concrete floodway will be installed (240m x 6m).	The project will address the problem of unsealed sections washing away after the annual monsoon season or severe wet weather events, into nearby creeks, Daintree River and Great Barrier Reef and improve access for residents, primary producers/business owners and students accessing goods, services, education, employment and commercial networks; as well as reducing run off into waterways.	Complete	\$141,349	Oct-20	Jun-21
1	Community	QLD	Douglas Shire Council	Erect one information shelter Install one electric boom gate	The project will address the problem of having information available to tourists at times when the Kiosk is closed. The boom gates will deter access to the van park after hours by those who have not paid for a site.	Complete	\$43,642	Oct-20	Jun-21
1	Road	QLD	Douglas Shire Council	Tulip Oak Intersection and Daintree Ferry - Automated Warning Signs	Will compliment rain gauge providing much needed rainfall intelligence	Complete	\$10,000	Dec-20	Jun-21
1	Road	QLD	Douglas Shire Council	Install Speed cushions along Marlin Drive Wonga Beach. Three 9.0m wide sections of speed cushions.	The project will respond to a petition, signed by 20 petitioners and community consultation urging Council to install a "speed bump" on Marlin Drive; a long, wide and straight road with vehicles constantly exceeding the 50kph speed limit, endangering children and residents.	Complete	\$34,030	Oct-20	Apr-21
1	Community	QLD	Douglas Shire Council	Install Wi Fi at Wonga Beach Van Park	Wi-Fi is now a common service at these facilities. Not having the service at this site has generated customer complaints. Adding this service will attract more patrons to the site.	Complete	\$9,076	Oct-20	Apr-21
1	Road	QLD	Etheridge Shire Council	Gilberton Road - Chainage 35.06km	Currently, access for local farmers and tourists is usually cut during most rain events.	Complete	\$34,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	Gilberton Road - Chainage 86.70km	Currently, access for local farmers and tourists is usually cut during most rain events.	Complete	\$23,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	Gilberton Road - Chainage 99.08km	Currently, access for local farmers and tourists is usually cut during most rain events. The steepness of the gully also impedes access for larger articulated vehicles.	Complete	\$31,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	Gilberton Road - Chainage 99.57km	Currently, access for local farmers and tourists is usually cut during most rain events. The steepness of the gully also impedes access for larger articulated vehicles.	Complete	\$31,000	Apr-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	QLD	Etheridge Shire Council	Gilberton Road - Chainage 101.01km	Currently, access for local farmers and tourists is usually cut during most rain events, due to approaches being washed away.	Complete	\$20,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	North Head Road - Chainage 1.93km	Currently, ride comfort for local farmers and tourists is severely compromised.	Complete	\$97,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	North Head Road - Chainage 7.13km	Currently, ride comfort for local farmers and tourists is severely compromised and approaches are regularly washed away and can cut access.	Complete	\$62,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	Oak Park Road - Chainage 36.53km	Currently, access for local farmers and tourists is usually cut during most rain events, due to approaches being washed away.	Complete	\$100,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	Oak Park Road - Chainage 46.79km	Currently, access for local farmers and tourists is usually cut during most rain events, due to approaches being washed away.	Complete	\$65,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	Oak Park Road - Chainage 46.94km	Currently, access for local farmers and tourists is usually cut during most rain events, due to the gully and approaches being washed away. Access is also difficult for larger articulated vehicles due to the steepness of the gully.	Complete	\$112,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	Oak Park Road - Chainage 47.2km	Currently, access for local farmers and tourists is usually cut during most rain events, due to the gully and approaches being washed away. Access is also difficult for larger articulated vehicles due to the steepness of the gully.	Complete	\$71,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	Oak Park Road - Chainage 47.57km	Currently, access for local farmers and tourists is usually cut during most rain events, due to the gully and approaches being washed away. Access is also difficult for larger articulated vehicles due to the steepness of the gully.	Complete	\$52,000	Apr-21	Jun-21
1	Road	QLD	Etheridge Shire Council	Paddys Road - Chainage 19.4km	Currently, access for local farmers and tourists is usually cut during most rain events.	Complete	\$60,556	Oct-20	May-21
1	Community	QLD	Flinders Shire Council	Walking path from Flinders Highway to St Francis School along Moran Street	Safety of the pedestrians.	Complete	\$209,294	Dec-20	Jun-22
1	Community	QLD	Flinders Shire Council	Walking path and pedestrian lighting around Recreational Lake	Safety of the pedestrians.	Complete	\$529,927	Dec-20	May-22
1	Combination	QLD	Flinders Shire Council	Hudgends Recreational Lake - Car Park Sealing and Installation of BBQs and Shelters	Safety of the pedestrians.	Complete	\$84,728	Sep-21	Mar-22
1	Community	QLD	Flinders Shire Council	Town Streets - Sealing of Mowbray Street Parking	Re sealing of road	Complete	\$34,806	Dec-21	Jan-22
1	Community	QLD	Fraser Coast Regional Council	Takura Environmental Reserve - Community Use Building	This project is a variation of the previously approved Takura Environmental Interpretive Centre and walking trails that was subsequently withdrawn due to contractor unavailability. This revised project will encompass the following project elements: Delivery of two picnic shelters and settings (table and seats); Finalisation of the trail network, including signage; and Installing motorbike deterrents through restrictive fencing.	Complete	\$299,162	Oct-23	Jun-24
1	Community	QLD	Fraser Coast Regional Council	Urangan Community Centre Expansion	Expansion of the Urangan Community Centre, Hervey Bay to better meet the needs of our residents, allowing for the provision of a cancer recovery 'Wellness Centre'. The Fraser Coast has an aging population with a higher than average incidence of cancer. The opportunities for treatment and support of people in the community is limited. Complementary or integrative care has proven to greatly enhance the quality of life for those experiencing cancer and provide support for their families. The extension of the Urangan Centre will allow for specialist counselling, meditation and mindfulness training, cancer specialist massage, remedial therapies and other types of integrative therapies to be offered to people locally. The extensions of the Urangan Centre will also create another "safe place" in the community for socially isolated, financial disadvantaged and vulnerable members in the community. The mission of the Urangan Centre is to expand to provide a sustainable quality community hub with a focus on wellness and wellbeing. The Urangan Centre will integrate services on the Fraser Coast which compliment existing programs.	Complete	\$1,612,895	May-21	Nov-22
1	Road	QLD	Gladstone Regional Council	Fingerfield Road - Widen formation in cuttings and gravel resheet	Asset inspections have highlighted that there is sub grade visibility and thinning present. The sections of the road require these works to meet Council standards.	Complete	\$114,848	Mar-22	Apr-22
1	Combination	QLD	Gladstone Regional Council	Road verge stabilisation	Existing barrier is failing and overgrown with vegetation	Complete	\$753,803	Apr-21	Aug-21
1	Road	QLD	Gladstone Regional Council	The Blackmans Gap Road road works	Sight distance issues related to road geometry.	Complete	\$740,726	Mar-21	Jun-21
1	Community	QLD	Goondiwindi Regional Council	Increase runway and threshold lighting to meet current requirements for aircraft landing.	Accessibility for remote communities - largest user of aerodrome is RFDS and medical specialists	Complete	\$215,000	Nov-20	Sep-21
1	Road	QLD	Goondiwindi Regional Council	Complete stages 2 and 3 of CCTV program. Add an additional 4 sites to Goondiwindi system. Install base station and 4 sites in each of Inglewood and Texas.	Community Amenity	Complete	\$130,000	Dec-20	Jun-21
1	Community	QLD	Goondiwindi Regional Council	Construct approximately 1,500 metres of gravel walkway to connect township to river-side recreation area.	Improved accessibility	Complete	\$100,000	Dec-20	Jun-21
1	Community	QLD	Goondiwindi Regional Council	Construct approximately 100 metres of concrete walkway to connect aged care units to existing paths to link to main commercial area of township.	Improved accessibility	Complete	\$30,000	Feb-21	Jun-21
1	Community	QLD	Goondiwindi Regional Council	Resurface floor of male and female toilet and shower block, refurbish cubicles and paint internal and external of entire block at Talwood Recreation Grounds.	Community Amenity	Complete	\$32,500	Nov-20	Jun-21
1	Community	QLD	Goondiwindi Regional Council	Repaint painted surfaces including ceilings at Goondiwindi Boat Ramp, Redmond Park, Town Park, and Botanical Gardens toilet blocks. Replace damaged cubicle dividers at Redmond park toilet block	Community Amenity	Complete	\$50,000	Oct-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	Goondiwindi Regional Council	Goondiwindi Town Park - Soft Fall Installation	The existing bark chip is messy and a hazard in terms of disguising sharp objects that may injure children when playing in the area. It is also not as effective as softfall in preventing injury.	Complete	\$30,500	Mar-21	Jun-21
1	Community	QLD	Goondiwindi Regional Council	Install card operated water filling station to enable the travelling public and drought impacted rural residents to access water when convenient to them. To be located adjacent to existing sewerage dump point.	Economic Development, Community Safety	Complete	\$40,000	Oct-20	Apr-21
1	Community	QLD	Goondiwindi Regional Council	Digital community noticeboard	Community Amenity	Complete	\$30,000	Dec-20	Mar-21
1	Community	QLD	Goondiwindi Regional Council	Construct new 9m x 6m shed with roller doors to store community groups infrastructure used to deliver assistance to community events.	Community Amenity	Complete	\$45,000	Dec-20	Mar-21
1	Community	QLD	Goondiwindi Regional Council	External paint of several historical buildings	Community Amenity	Complete	\$15,653	Aug-20	Feb-21
1	Community	QLD	Goondiwindi Regional Council	Construct 180m of security fencing adjacent to highway to prevent children interacting with traffic	Community Amenity	Complete	\$18,500	Dec-20	Feb-21
1	Community	QLD	Goondiwindi Regional Council	Paint foyer/entrance, art space and toilets of Goondiwindi Waggamba Community Cultural Centre.	Visual Amenity of Community Facilities	Complete	\$30,000	Oct-20	Feb-21
1	Community	QLD	Goondiwindi Regional Council	Enclose parking space and internally line to create storage space for sporting equipment. Includes roller doors for internal and external access.	Community Amenity	Complete	\$40,000	Dec-20	Feb-21
1	Community	QLD	Goondiwindi Regional Council	Construct approximately 600 metres of concrete cycleway to connect existing paths to create loop of township.	Improved accessibility	Complete	\$145,000	Oct-20	Feb-21
1	Community	QLD	Goondiwindi Regional Council	Replace aged electricity poles and equipment throughout recreation grounds that are a safety hazard.	Community Safety, Accessibility to Recreational Activities	Complete	\$23,900	Aug-20	Dec-20
1	Community	QLD	Goondiwindi Regional Council	Construct 250 metres of concrete walkway to connect school to lagoon park. Completes connection from main street to recreation area.	Improved accessibility	Complete	\$63,000	Aug-20	Dec-20
1	Community	QLD	Goondiwindi Regional Council	External paint of small rural hall	Community Amenity	Complete	\$8,000	Sep-20	Nov-20
1	Road	QLD	Goondiwindi Regional Council	Construct gravel shoulders to road on Sandhurst street adjacent to Moffatt street park, install drainage and lines to enable safe parking.	Community Safety	Complete	\$42,000	Aug-20	Oct-20
1	Community	QLD	Goondiwindi Regional Council	Replace damaged and leaking underground pipework at pool facility including repairs to concrete concourse that will arise from the excavation.	Access to community recreation opportunity	Complete	\$50,000	Aug-20	Oct-20
1	Community	QLD	Gympie Regional Council	Mellor Street Footpath	The section of footpath experiences a high volume of foot traffic that goes between the adjacent attractors such as the Town Library, Town Hall, A Childcare Centre and the Gympie Civic Centre. The footpath has significantly deteriorated and is beyond maintenance, requiring a full replacement in concrete.	Complete	\$51,143	Dec-20	Aug-21
1	Road	QLD	Gympie Regional Council	Rocks Road (Pie Creek)	A combination of high speeds, substandard horizontal and vertical curves, inadequate sight distance, narrow road seal width with unsealed shoulders contribute to the factors that cause run off road crashes along this section of Rocks Road. The existing road seal width is insufficient for two cars to pass forcing vehicles to use the unsealed portion of the carriageway. These factors are amplified when road conditions are adverse e.g. rain or heavy fog. Additionally, there are sections where heavily vegetated areas are within the clear zone and also reduce visibility.	Complete	\$455,000	Mar-21	Jun-21
1	Road	QLD	Gympie Regional Council	Eel Creek Road	A combination of high speeds, high volume, heavy vehicles, narrow road seal width with unsealed shoulders contribute to the factors that cause issues along this section of Eel Creek Road. The existing road seal width is insufficient for two heavy vehicles to pass forcing vehicles to use the unsealed portion of the carriageway. These factors are amplified when road conditions are adverse e.g.. rain or heavy fog.	Complete	\$350,000	Apr-21	May-21
1	Road	QLD	Gympie Regional Council	Amamoor Creek Road	The section of road experiences a high volume of traffic that travels between the townships of Amamoor and Dagon (471 vpd in 2019). The road is a narrow bitumen sealed road that experiences continual shoulder wear. The existing road seal width is insufficient for two cars to pass forcing vehicles to use the unsealed portion of the carriageway. These factors are amplified when road conditions are adverse erg. rain or heavy fog. Additionally, once a year the road experiences high tourist traffic attending the Gympie Country Music Muster at Amamoor State Forest (2,000-5,000 vpd).	Complete	\$153,162	Feb-21	Apr-21
1	Community	QLD	Gympie Regional Council	Excelsior Road Footpath	The section of grassed verge experiences a high volume of foot traffic that goes between bus stop and local shopping centre, to the local Community Centre. A number of users are within motorized wheel chairs and experience issues with the current grassed verge (wet slippery grass, uneven ground). The path will complete a missing link and provide accessible connection along the eastern side of Excelsior Road. The route provides access to the Gympie Community Hub via Dent Lane. A local access advisory committee has previously raised the issue with Council.	Complete	\$17,491	Nov-20	Apr-21
1	Road	QLD	Gympie Regional Council	Brooloo Township road works	The township has experienced recent growth. Sections of the road network are currently unsealed and adjacent houses are experiencing increased dust issues due to the additional traffic. A steep section of Henry Street (unsealed) also experiences table drain scouring due to the road grade and limited controls.	Complete	\$335,000	Jan-21	Feb-21
1	Community	QLD	Hinchinbrook Shire Council	Herbert St Enhancement of existing playground at Rotary Park	Existing playground no longer complies with safety standards	Complete	\$378,323	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	QLD	Hope Vale Aboriginal Council	Bulls Crossing The timber bridge is of a poor condition and requiring urgent repairs. A bridge assessment will need to be completed by appropriately qualified engineers, specifying an appropriate repair to the structure. This will include new decking and bearer members.	Damaged or faulty bridge components will be replaced extending the life expectancy for the bridge.	Complete	\$63,728	Oct-20	May-21
1	Community	QLD	Ipswich City Council	9 Ernest St, One Mile - Tennis court improvements	- Court lighting that does not meet current competition standards - court surface that does not meet current competition standards - general facility maintenance	Complete	\$275,000	Jun-21	Apr-22
1	Community	QLD	Ipswich City Council	Highridge Road Springfield - new path	Providing a disability compliant pedestrian connection along Highridge Road to the proposed Arborwood Avenue footpath.	Complete	\$209,800	Jan-21	Aug-21
1	Community	QLD	Ipswich City Council	Cascade Street, Raceview - Installation of a pathway	poor 'active transport' options through this busy suburb	Complete	\$166,770	Jan-21	Aug-21
1	Community	QLD	Ipswich City Council	Caledonian Park Thagoona storage shed for sports equipment and machinery, landscaping	Insufficient facilities for storing sports, safety and maintenance equipment used by the local sporting groups.	Complete	\$153,532	Jul-20	Jul-21
1	Community	QLD	Ipswich City Council	Waghorn Street Ipswich - pathway upgrade	Community Amenity	Complete	\$125,940	Jul-20	Jun-21
1	Road	QLD	Ipswich City Council	McLean Street North Ipswich - kerb, channel and drainage works	Existing asphalt kerb requires replacement and location has existing stormwater drainage issues.	Complete	\$757,348	Jul-20	Jun-21
1	Community	QLD	Ipswich City Council	Queens Park, Goleby Avenue Ipswich - new shared pathway	Providing an active transport connection from existing shared pathways to existing networks within strategic open space areas.	Complete	\$226,800	Jul-20	Jun-21
1	Community	QLD	Ipswich City Council	Arborwood Avenue Springfield - new path	Providing a disability compliant pedestrian connection along Arborwood Drive to the Woodcrest College Secondary School.	Complete	\$209,276	Aug-20	May-21
1	Community	QLD	Ipswich City Council	Redbank Plains Recreation Reserve - small dog breed off-leash area	Small dog breeds are currently sharing the existing dog of leash area with larger breeds.	Complete	\$152,908	Aug-20	Mar-21
1	Combination	QLD	Ipswich City Council	Whitehill Road Eastern Heights - footpath rehabilitation	Existing concrete pathway is at the end of its design life and is deteriorating.	Complete	\$50,487	Jul-20	Dec-20
1	Community	QLD	Isaac Regional Council	Clements Street Moranbah - median strips irrigation system upgrade and landscaping (Nonette Street to Jackson Avenue)	Current irrigation system dilapidated and in a state of disrepair. Lack of irrigation resulting in dying vegetation, dust issues and community complaints. This upgrade will bring the median in line with Council's Recreation and Open Space Strategy.	Complete	\$392,698	Mar-21	Jun-22
1	Road	QLD	Isaac Regional Council	Valkyrie Road - Stage 3 Overlay and seal	This unsealed section of road is prone to becoming unstable and deeply rutted during wet weather, hindering the safety of road users.	Complete	\$284,741	May-22	Jun-22
1	Community	QLD	Isaac Regional Council	Clermont and Dysart footpath construction (various locations)	Improving the identified existing footpath network across Clermont and Dysart to provide better connectivity, increased safety and to promote an active lifestyle for local residents.	Complete	\$803,950	Nov-20	Jun-21
1	Community	QLD	Isaac Regional Council	Carmila Sportsground - installation of shade structure	Provide sun protection for sportsground users; protect longevity of assets; current shade structure severely damaged	Complete	\$65,000	Dec-20	May-21
1	Road	QLD	Kowanyama Aboriginal Shire Council	Topsy Road - heavy formation grade and gravel re-sheeting	Severe scouring of road surface making it unsafe	Complete	\$157,431	Jul-20	Jul-20
1	Community	QLD	Livingstone Shire Council	Laggon Place Improvements including the provision of arbors, BBQs, seating and shade structures	With the increasing demand for recreational usage at Laggon Place, it is necessary that more recreational community facilities are provided.	Complete	\$406,477	Jan-21	Sep-21
1	Road	QLD	Livingstone Shire Council	Etna Creek Road pavement rehabilitation and resealing	Etna Creek Road needs pavement resealing to provide acceptable level of service for regional communities and also to improve safety	Complete	\$500,000	Mar-21	Jun-21
1	Road	QLD	Lockhart River Aboriginal Shire Council	Reconstruction of pavement and sealing works -Lockhart River Airport	Dust from loose gravel surfaces that causes respiratory inflammatory health problems	Complete	\$40,256	Apr-22	Jun-22
1	Road	QLD	Lockhart River Aboriginal Shire Council	Wachee Street and Line Hill Road - Road Sealing	Airborne dust particles transferred from unsealed pavement to adjoining properties. Causes respiratory health problems	Complete	\$40,487	Sep-20	Mar-21
1	Community	QLD	Lockyer Valley Regional Council	Installation of concrete seam strips at the Laidley Cemetery	Maintenance is not streamlined and community does not have options for memorials currently.	Complete	\$61,639	Nov-22	Dec-22
1	Road	QLD	Lockyer Valley Regional Council	Asphalt Resheet Program	Severe cracking is evident at both locations reducing the sealing ability of the surface and accelerating pavement failures. Rutting is visible and accelerating on Railway Street, and expected to become problematic at Cochrane Street without this treatment.	Complete	\$277,969	Mar-21	Jun-22
1	Community	QLD	Lockyer Valley Regional Council	Murphy's Creek upgrades	Murphys Creek has limited pedestrian connectivity resulting in locals (including school children) using road shoulders as walkways, increasing their interaction with vehicular traffic and heightening safety risks.	Complete	\$136,666	Apr-21	Dec-21
1	Combination	QLD	Lockyer Valley Regional Council	Whites Road Entrance upgrades	Insufficient road width currently with no formalized parking, bus set down area or lighting to cater for night time events. These factors result in higher risk to patrons of the recreation reserve and poor public feedback.	Complete	\$329,566	Feb-21	Dec-21
1	Community	QLD	Lockyer Valley Regional Council	Laidley Cultural Acoustic improvements	Echoing and feedback through the PA system, resulting in poor acoustics when using the facility and poor feedback from users.	Complete	\$121,239	Apr-21	May-21
1	Community	QLD	Logan City Council	The project includes: - Rugby league/Touch football new clubhouse and change rooms - Rugby league/Touch football lighting upgrade for Field 1 - Rugby league/Touch football new lighting for Field 2 - Netball courts upgrade from grass courts to hard-courts	Jimboomba Park is a Metropolitan Sports Park located in the growth areas of Logan. The park is highly used and Council has been delivering facility improvements over the last 10 years to allow for greater use. Key problems being addressed include: - The existing rugby league and touch football clubhouse is at the end of its useful life and needs replacing to meet the current standards and club requirements - Field lighting at the end of its useful life that needs upgrade - Field requiring lighting to allow for greater use (night-time training and competition) - Netball grass courts that are overused and need to be upgraded to hard-courts to increase use.	Complete	\$1,000,000	Feb-21	Jul-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	Logan City Council	Replacement of worn, non-compliant overhead rigging in the fly tower and front of house areas of the theatre.	The infrastructure is over 30 years old and unsafe for the community to use under current compliance and Australian Standards best practice.	Complete	\$350,000	Apr-21	Jul-21
1	Community	QLD	Logan City Council	The project includes the formalisation and upgrade of the access road and car park used by Logan hospital staff and the Waterford Rugby League Club (the Club). This project will complement the construction of a new clubhouse for the Club that is being delivered as a separate initiative funded by Council and Queensland State Government.	The existing gravel car park does not meet accessibility standard.	Complete	\$500,000	Apr-21	Jun-21
1	Community	QLD	Logan City Council	Logan West Accessibility Project - Project seeks to increase access to the community centre for the most vulnerable members in the community.	There have been distressing complaints from persons with disability who are unable to conveniently and safely enter the venue.	Complete	\$800,000	Apr-21	Jun-21
1	Community	QLD	Logan City Council	Replacing the sports floor for 3 courts that are end of their useful life.	The sports floor is nearing the end of its useful life and a sudden failure will prevent the courts from being available for an extended period of time due to the long lead times for new floors.	Complete	\$837,130	Apr-21	Jun-21
1	Community	QLD	Longreach Regional Council	Longreach Showgrounds boundary fencing	Increase utilisation of showground facilities by multiple users at the same time.	Complete	\$21,689	Nov-21	Jun-22
1	Community	QLD	Longreach Regional Council	Isisford Ablution Block landscaping and footpaths - Additional funds to complete landscaping, signage, fencing and disability access to newly installed ablution block in Isisford.	Project will improve public safety, amenity of main street of Isisford and disabled access to closely located park, hall and toilet block.	Complete	\$31,608	Jul-21	Dec-21
1	Community	QLD	Longreach Regional Council	Access, Public Safety, Child Development and Safety	Access, Public Safety, Child Development and Safety	Complete	\$50,944	Aug-21	Dec-21
1	Community	QLD	Longreach Regional Council	Longreach Aquatic Centre – pool filter replacement	Reduced water quality standards from in-effective filtration.	Complete	\$651,810	Nov-20	Jul-21
1	Road	QLD	Longreach Regional Council	Swan Street, Wampoo Road and Crane Street Longreach – kerb and channel replacement, paving and sealing	Inadequate water control from constructed kerb and channelling creating pooled water. Cracked and degraded bitumen with potholes requiring reseal.	Complete	\$79,115	Aug-20	Mar-21
1	Community	QLD	Longreach Regional Council	Ilfracombe Park – irrigation replacement	To improve equipment to better facilitate irrigation within the park and remove the requirement for hoses to be utilised in some areas (removal of trip hazards for patrons).	Complete	\$23,685	Jan-21	Mar-21
1	Community	QLD	Longreach Regional Council	Ilfracombe Recreation Centre – decking replacement	Unsafe flooring creating an Occupational Health and Safety risk to community members.	Complete	\$96,280	Jan-21	Mar-21
1	Community	QLD	Longreach Regional Council	Eagle Street Longreach and Main Avenue Ilfracombe – footpaths	Longreach - Health and Safety of patrons and enhanced beautification. Ilfracombe - Enhanced access to popular infrastructure for all abilities, increased health and safety.	Complete	\$56,036	Feb-21	Mar-21
1	Community	QLD	Longreach Regional Council	Longreach Civic Centre – sound and audio equipment upgrade	Current low quality acoustics and hard to use sound infrastructure.	Complete	\$181,862	Jan-21	Feb-21
1	Community	QLD	Mackay Regional Council	Botanic Gardens Banyan Playground Revitalisation	Address community complaints regarding playground.	Complete	\$40,862	May-21	Jun-21
1	Road	QLD	Mackay Regional Council	Resheeting of gravel roads - various	Deterioration of roads including corrugations and potholes.	Complete	\$815,578	Sep-20	Jun-21
1	Community	QLD	Mackay Regional Council	Tourist Information Centre Repairs	Roof is deteriorated and sections are rusty with loose sheeting.	Complete	\$60,371	Apr-21	May-21
1	Community	QLD	Mackay Regional Council	Bruce Highway and Ring Road Intersection	New roundabout with no improvements to central island which is the major northern entry to Mackay.	Complete	\$286,591	Sep-20	May-21
1	Community	QLD	Mackay Regional Council	Nell Baker Park Playground	Play equipment has reached the end of its operational life, and due to the deterioration in the asset's physical condition.	Complete	\$346,405	Dec-20	May-21
1	Community	QLD	Mackay Regional Council	Busuttin Drive Park playground	Play equipment has reached the end of its operational life, and due to the deterioration in the asset's physical condition.	Complete	\$193,015	Nov-20	Mar-21
1	Community	QLD	Mackay Regional Council	Ron Anderson Park Playground	Play equipment has reached the end of its operational life, and due to the deterioration in the asset's physical condition.	Complete	\$164,197	Nov-20	Mar-21
1	Community	QLD	Mackay Regional Council	Repairs and upgrades to Artspace community facility	Foyer requires repairs and upgrades due to age and deterioration.	Complete	\$49,573	Jan-21	Feb-21
1	Community	QLD	Mapoon Aboriginal Shire Council	Cullen Point Rd - fencing, solar lighting and repaint works	Keep out unwanted wild life from cemetery plus add need lighting to a dark area plus general maintenance and up keep	Complete	\$26,740	Jun-22	Jun-22
1	Community	QLD	Maranoa Regional Council	Injune Museum Stage 2 - Accessibility and Landscaping Improvements	Stage 2 of the Injune Museum Building is to improve access and aesthetics of the whole facility.	Complete	\$305,991	Jan-23	Feb-23
1	Combination	QLD	Maranoa Regional Council	Surat SES facilities improvements	improvements to allow the facility to be fully utilised.	Complete	\$70,965	May-21	Jun-22
1	Community	QLD	Maranoa Regional Council	Improvements and repairs	Prevent further deterioration of building façade and prevent further structural damage, enhance community appeal.	Complete	\$35,732	May-22	Jun-22
1	Road	QLD	Maranoa Regional Council	Install Kerb & Channel Crawford St Roma	Improving drainage which will stop excess water pooling in driveways, allow the residents better access to their property, be more visually appealing.	Complete	\$70,000	May-22	Jun-22
1	Road	QLD	Maranoa Regional Council	Donnybrook Road, Roma - Rehabilitation	Repairing and widening sealed rural road (and bus route) to a safe and usable standard.	Complete	\$195,319	Apr-22	May-22
1	Community	QLD	Maranoa Regional Council	New toilet facility	Insufficient amenities	Complete	\$30,000	Sep-21	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	Maranoa Regional Council	Installation of gas hot water to showers in both male and female amenities, replace screening walls, install shade shelter, install privacy screens in showers, new benches and shade structure	Address functionality and safety issues.	Complete	\$70,000	Dec-21	Jan-22
1	Community	QLD	Maranoa Regional Council	Internal and external painting of Mitchell Hall	Prevent further deterioration of building façade and prevent further structural damage, enhance community appeal.	Complete	\$95,000	Sep-21	Nov-21
1	Road	QLD	Maranoa Regional Council	Timber restoration to allow for the reopening of the bridge	Structurally unsafe	Complete	\$347,091	Jun-21	Nov-21
1	Community	QLD	Maranoa Regional Council	Mitchell Showgrounds amenities upgrades	Poor condition of amenities	Complete	\$60,000	Aug-21	Sep-21
1	Community	QLD	Maranoa Regional Council	Apex Park Roma Car Parking Improvement Project	unsealed car park lacking in formal layout. Damaged when wet.	Complete	\$241,768	May-21	Sep-21
1	Road	QLD	Maranoa Regional Council	Geofhegan Road and Roma Menshed Bitumen upgrades	dust complaints	Complete	\$343,272	Mar-21	Aug-21
1	Community	QLD	Maranoa Regional Council	Railway Street, Jackson - Irrigation and Seating	Volunteers water grounds, lack of seating for community events	Complete	\$24,634	Jun-21	Aug-21
1	Community	QLD	Maranoa Regional Council	Queens Street, Roma - Reseal	Deterioration of current surface. Improve safety	Complete	\$120,000	May-21	Aug-21
1	Community	QLD	Maranoa Regional Council	Fiberglass the remaining pool shell at Robert Street Pool	Prevent further deterioration and address safety issues	Complete	\$114,596	Apr-21	Jun-21
1	Community	QLD	Maranoa Regional Council	Warroo Sports Complex upgrade	existing floor coverings are old and difficult to clean	Complete	\$17,422	Feb-21	Jun-21
1	Community	QLD	Maranoa Regional Council	State upgrade at entertainment facility at Bassett Park	The existing sheeting stage is in poor condition and starting to fail.	Complete	\$21,929	Apr-21	Jun-21
1	Community	QLD	Maranoa Regional Council	Jackson Library - external painting	Prevent further deterioration of building façade and prevent further structural damage.	Complete	\$14,282	Mar-21	Jun-21
1	Community	QLD	Maranoa Regional Council	Tourism Facilities upgrade including Library/Art Gallery	Leaking gutter, unsightly, climate control	Complete	\$39,771	Feb-21	Jun-21
1	Road	QLD	Maranoa Regional Council	Currey Street - Seal	Deterioration of current surface. Improve safety	Complete	\$208,235	Apr-21	Jun-21
1	Road	QLD	Maranoa Regional Council	Donnybrook Road Bitumen Rehabilitation	nearing the end of its useful life.	Complete	\$150,000	Nov-20	Dec-20
1	Road	QLD	Mareeba Shire Council	Pin Road - Bridge Work	Link slabs are cracked and broken.	Complete	\$39,939	May-21	Jun-21
1	Combination	QLD	Mareeba Shire Council	Speewah Road	Existing traffic lanes are in poor condition and require renewal. Existing bus turn around area is subject to boggy conditions during the wet.	Complete	\$341,744	May-21	Jun-21
1	Road	QLD	Mareeba Shire Council	Oakey Creek Bridge	Timber girders are in poor condition and are at the end of their functional life. Replacement of girders are necessary for continued access to approximately 14 properties.	Complete	\$56,646	May-21	Jun-21
1	Community	QLD	Mareeba Shire Council	Emerald End Road to Karobean Drive - Drainage	Existing drainage reserve is difficult to maintain and subject to erosion.	Complete	\$91,570	May-21	Jun-21
1	Road	QLD	Mareeba Shire Council	Cedric Davies Community Hub - Air-conditioning	Evaporative coolers currently in place are not providing adequate cooling and have reached the end of their useful life.	Complete	\$487,502	Jan-21	Jun-21
1	Road	QLD	Mareeba Shire Council	Irvinebank Public Amenities Refurbishment	Infrastructure is aged refurbishment required.	Complete	\$18,269	Nov-20	Apr-21
1	Road	QLD	Mareeba Shire Council	Lerra Street - Widening	Increased volume of traffic to the section of road has resulted in dust, erosion and rutting on the road reserve.	Complete	\$40,837	Nov-20	Dec-20
1	Road	QLD	Mareeba Shire Council	Freedom Close - Drainage	Water has eroded the rock and is now bypassing the spillway and apron, going directly into the creek.	Complete	\$18,873	Nov-20	Nov-20
1	Road	QLD	Mareeba Shire Council	Coolamon Close to Atherton Creek - Drainage	Critical drain reestablishment that provides flood mitigation for Ray Road properties.	Complete	\$54,285	Sep-20	Sep-20
1	Community	QLD	McKinlay Shire Council	Julia Creek Community Events Precinct - Upgrade	Improving the usability of the entire space for the community and associated groups who utilise the venue for their annual events.	Complete	\$45,032	Feb-22	Apr-22
1	Community	QLD	McKinlay Shire Council	PWD Ramp installation - Julia Creek Visitor Information Centre	The installation of a PWD Ramp will improve access for those with disabilities as well families with prams. Additionally, the ramp will also provide easier access for the elderly as opposed to having to utilise the stairs which at times can prove difficult for some individuals.	Complete	\$28,150	Feb-22	Apr-22
1	Road	QLD	McKinlay Shire Council	Road Works - Stabilising and Re sealing.	Gravel and Seal failure.	Complete	\$180,500	May-21	May-21
1	Road	QLD	McKinlay Shire Council	Road Works, reconstruction and re sheeting of 4 kilometre section of road to improve safety and heavy vehicle access.	This section of road is in sandy terrain and road materials have eroded which has resulted in unsafe driving conditions	Complete	\$178,144	Mar-21	May-21
1	Community	QLD	McKinlay Shire Council	Upgrade and enhance a variety of existing tourism signage throughout McKinlay Shire	Majority of the signage utilised to promote Julia Creek are in a state of disrepair and require replacement	Complete	\$33,000	Jan-21	Mar-21
1	Community	QLD	McKinlay Shire Council	Repairs and repainting of ceilings and walls	building movement and water damage, improve safety and visual aspect	Complete	\$29,154	Feb-21	Mar-21
1	Community	QLD	McKinlay Shire Council	Replace worn and damaged shade sails with permanent fixture	Replace worn and damaged shade sails with permanent fixture	Complete	\$27,621	Jan-21	Mar-21
1	Community	QLD	McKinlay Shire Council	Beautification work of the Cemetery in Julia Creek. Including irrigation system and planting of trees and shrubs.	Enhancement to the landscaping of amenity to improve the aspect of facility for the community.	Complete	\$95,603	Oct-20	Feb-21
1	Road	QLD	McKinlay Shire Council	Upgrade and improve road network throughout Julia Creek Refuse Tip by building up roads to improve year round access for community.	At times during and following the wet season, the refuse tip roads and different cells (separation of rubbish areas i.e. household, construction, green waste) become inaccessible for public use.	Complete	\$16,590	Jan-21	Feb-21
1	Road	QLD	McKinlay Shire Council	Re sheeting of gravel road to improve access from Sewerage Treatment Plant to Animal Pound.	Road Failure	Complete	\$6,060	Jan-21	Jan-21
1	Community	QLD	McKinlay Shire Council	Supply and installation of new shade structure	During peak tourist season, 'At the Creek' can have up to 100 visitors per day through its doors. The installation of the new shade sail will provide a more pleasurable experience for visitors as a new area to mingle/rest will be available. This will be especially useful for guests waiting to attend the famous Dunnart Feedings in the 'Beneath the Creek' enclosure.	Complete	\$7,800	Dec-20	Dec-20

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	McKinlay Shire Council	Replacing damaged softfall	safety concerns	Complete	\$12,272	Nov-20	Nov-20
1	Community	QLD	McKinlay Shire Council	Earthworks to promote drainage, supply and installation of new irrigation system, top dressing and turf for swimming pool lawn area	Poor drainage currently at site and lawn areas needs significant maintenance	Complete	\$40,558	Oct-20	Oct-20
1	Community	QLD	Moreton Bay Regional Council	Clontarf Beach Scouts Building Renewal	The objective of the project is to demolish the existing building and construct the Clontarf Beach Scouts a new facility on the same location. The new facility will be DDA compliant one-storey facility which will be fit for purpose.	Complete	\$732,687	Mar-21	Nov-21
1	Community	QLD	Moreton Bay Regional Council	Queens Street, Roma - Reseal	This project has originated as a result of the MBRC Scouts Network Services Plan. The Kallangur Scout Group is currently located in the remaining section of a house located at 4 Ogg Road, John Oxley Reserve after they were moved from their previous building at Haithi Park, Kallangur which was demolished in 2014. The expected outcome of the project is to provide a District Level Scout facility which will cater for the suburbs of Kallangur, Murrumba Downs, Griffin and North Lakes.	Complete	\$234,083	Mar-21	Oct-21
1	Community	QLD	Moreton Bay Regional Council	Strathpine - Pine Rivers Park: Park Development	This project has originated as a result of the revised master plan for the park, as a result of population growth data and increased exposure of facilities resulting from events continues to attract users to the park. The existing deficiencies include a limited number of larger picnic shelters and supporting infrastructure. The uneven surfaces of the open grassed area limit use of the activity space. The expected outcome of the project is to provide additional picnic facilities and evenly graded activity lawn for large user groups to support small scale events/functions. The link path will connect to the egress road and existing play facilities, forming part of a wider circulation network in the park.	Complete	\$641,760	May-21	Aug-21
1	Community	QLD	Moreton Bay Regional Council	Woorim First Avenue Fauna Crossing	The objective of the project is to reduce the risk of wildlife entering the road corridor, increase driver awareness and decrease wildlife-vehicle collisions.	Complete	\$300,000	May-21	Jul-21
1	Road	QLD	Moreton Bay Regional Council	Deception Bay Lipscombe Rd Fauna Crossing	The objective of the project is to reduce the risk of wildlife on road and reduce driver distraction and wildlife-vehicle collisions. Concept design is complete.	Complete	\$270,000	May-21	Jul-21
1	Community	QLD	Moreton Bay Regional Council	Jim Hassall Park: Renewal and Consolidation of All Playground Equipment	This project has originated as a result of an external audit and regular park inspector findings. The existing deficiencies include deteriorated paintwork on all equipment and the large climbing element has structural issues from UV affects and does not offer much play value. The expected outcome of the project is to renew playground equipment within a consolidated area and install underground drainage and concrete edging to retain bark softfall.	Complete	\$94,000	Jun-21	Jun-21
1	Community	QLD	Moreton Bay Regional Council	Roderick Cruise Park: Netball Court Construction	Stage 1 of the project was completed in 2018/19 with the aim of provided appropriate facilities for a netball club to establish at Roderick Cruise Park. Stage 2 (the current proposal) is proposed to service the demand and growth of netball in Dayboro.	Complete	\$207,583	May-21	Jun-21
1	Community	QLD	Moreton Bay Regional Council	Albany Creek, Lemke Park: Access Renewal	This project has originated as a result of the current footbridge nearing its end of life. The existing deficiencies include splitting and rotting piles, rails, decking and joists. The expected outcome of the project is to provide replacement access that is safe, low maintenance and low whole of life cost.	Complete	\$51,000	Apr-21	Jun-21
1	Community	QLD	Moreton Bay Regional Council	Warner - Delawar Road Park: Playground Renewal	This project has originated as a result of an external audit and regular playground inspections. The existing deficiencies include non compliance of elements in relation to current standards, timber components will split with age, steel posts showing signs of rust at ground level. The expected outcome of the project is to replace all play equipment, install underground drainage, rubber wear pads at high wear area's and bark softfall.	Complete	\$99,000	Apr-21	Jun-21
1	Community	QLD	Moreton Bay Regional Council	Bob Brock Park Soccer Lighting Upgrade	Currently the sports ground only has lighting for one field. This has the effect of limiting game/training opportunities and puts additional strain on the field contributing to overuse issues. This has a constraining effect on the club that utilites this facility. This project will ensure lighting is appropriate for the intended use of the facility and compliant with State Sporting Organisation guidelines.	Complete	\$235,000	Apr-21	Jun-21
1	Community	QLD	Moreton Bay Regional Council	Elimbah Bigmore Drive Pathway	Lack of pedestrian connectivity to local commercial facilities and recreation areas	Complete	\$500,000	Feb-21	Apr-21
1	Road	QLD	Moreton Bay Regional Council	Bray Park - Kensington Way Sparkes Road: Intersection Upgrade	Existing high speed slip lane is hazardous and improvements can be made. The objective of the project is to improve safety for all users	Complete	\$110,260	Jan-21	Mar-21
1	Community	QLD	Moreton Bay Regional Council	Summerfield Drive Park Upgrade	The objective of the project is to rectify unsafe and non-compliant findings in a playground audit and reduce maintenance costs.	Complete	\$367,687	Dec-20	Mar-21
1	Road	QLD	Moreton Bay Regional Council	Intersection Bonnet Parade & Mango Hill Boulevard	The objective of the project is to improve traffic operations at the intersection and facilitate safe access to and from Bonnet Parade, including pedestrian movements. The project will reduce delays on the Bonnet Parade leg of the intersection and significantly improve safety for all road users.	Complete	\$656,000	Jan-21	Mar-21
1	Community	QLD	Moreton Bay Regional Council	This project will deliver a new fit for purpose building on the existing site and will include new features such as disability compliant access and car parking, as well as outdoor lighting.	The project objective is to increase and enhance the CCTV surveillance in the children's playground thereby increasing security and public safety.	Complete	\$49,000	Oct-20	Feb-21
1	Community	QLD	Moreton Bay Regional Council	Stage 1a of the project for which the LRCI application applies includes construction of two new Car Parking bays (includes 1 x PWD bay).	This project has originated as a result of direct representations from the Queensland Police Service. The expected outcome of the project is to reduce the risk of crimes and anti-social behaviour and support the detection of crime. The positioning of the pole will allow MBRC to monitor access to the South Pine Sports Precinct thereby supporting improved site security. The location will also afford tactical CCTV coverage of South Pine Rd and Eatons Hill Crossing Rd via licence plate recognition cameras which allow the tracing of stolen vehicles, or vehicles of interest.	Complete	\$45,000	Oct-20	Feb-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	Moreton Bay Regional Council	Installation of new traffic signals at the intersection of Bonnet Parade and Mango Hill Boulevard including adding a left turn lane on the eastern leg of Mango Hill Boulevard and increasing the length of the right turn lane on the western leg of Mango Hill Boulevard.	This project has originated as a result of regular park inspections, maintenance works and monitoring by MBRC staff. The existing deficiencies include structural deterioration of the timber posts and fasteners, deterioration of paintwork and the constraints of the current asset do not meet DDA compliance. The expected outcome of the project is to renew the shelters with one larger shelter to provide cover to the existing BBQ, associated concrete slabs and park furniture to provide a useful asset for park users and to reduce maintenance costs.	Complete	\$35,000	Oct-20	Nov-20
1	Community	QLD	Moreton Bay Regional Council	North Lakes Netball Club: construction of Four netball courts	Currently, the carpark and amenities are not suitable for disability access. This causes accessibility issues for some in the community.	Complete	\$375,000	Sep-20	Oct-20
1	Community	QLD	Mornington Shire Council	Sports Oval Playground upgrade Gununa	Lack of shade available near playground and to provide respite throughout year as the weather is predominantly extreme heat and high humidity.	Complete	\$26,418	Oct-20	Mar-21
1	Community	QLD	Mornington Shire Council	Basketball Court Playground upgrade Gununa	Lack of shade available near playground and to provide respite throughout year as the weather is predominantly extreme heat and high humidity.	Complete	\$25,000	Oct-20	Mar-21
1	Community	QLD	Mornington Shire Council	Post Office Grounds picnic shelter and table installation Gununa	Lack of shade available near playground and to provide respite throughout year as the weather is predominantly extreme heat and high humidity.	Complete	\$25,000	Oct-20	Mar-21
1	Community	QLD	Mount Isa City Council	The Camooweal Facilities Refurbishment/Upgrades project involves the following: <ul style="list-style-type: none"> The upgrade of the community Hall in the small township of Camooweal will incorporate electrical and fire safety upgrades, re-stumping/levelling of building, make good to finish floor level with floor patching on dilapidated areas and, particularly on the external deck, bringing the building up to heritage and safety standards. The provision of essential infrastructure to Camooweal's open parks and tennis court, involving lighting, security fencing and sporting infrastructure in the field that currently has nothing. Refurbishment of public toilets. Minor Cemetery upgrades including restoration of shade facilities and general clean-up/making area safe. 	Council aims to, where possible, provide well maintained and functional network of public assets. The Hall is the main Historical Landmark of the township and is heritage registered. It is used by the community of Camooweal for public meetings, ceremonies, festivals and to celebrate special national events such as ANZAC Day, Australia Day etc. Other public assets have also reached their end of life/or don't exist. Infrastructure such sporting goals, lights and fencing which promote a healthy lifestyle, exercise and well-being are essential to improve liability/safety standards and reduce Council's maintenance burden.	Complete	\$926,739	Sep-20	Jun-22
1	Community	QLD	Mount Isa City Council	The project aims to expand the City's CCTV network across various key locations to strategically safe-guard public spaces and allow for 24 hour surveillance by Police. These 'hot spot' areas are regularly targeted by vandals, with some areas persisting in a state of disrepair due to lack of resources to address the constant vandalism. This project involves the installation of fixed four-way multi-view cameras stall be installed on new tilt-down poles where required, with electrical connections and commissioning services.	It is anticipated that the project will assist with the following outcomes: reduce crime and fear, improve public safety, improve property security and create a safe and vibrant place for the leisure and enjoyment of the people of, and visitors to, the public spaces across Mount Isa.	Complete	\$82,780	Jun-21	Jun-21
1	Community	QLD	Murweh Shire Council	Council Office Refurbishment - Replacement of carpet, furnishing and fixtures	Safety and environmental amenity of Council office	Complete	\$134,341	Mar-21	Mar-22
1	Community	QLD	Murweh Shire Council	Charleville Racecourse Upgrade - Refurbish track to improve track standard and install watering system	High maintenance costs	Complete	\$237,308	Mar-21	Nov-21
1	Community	QLD	Murweh Shire Council	Remediation of earthen levees - Bradleys Gully, Charleville.	Remediation of levee infrastructure against existing defects such as erosion, scouring, piping, sinkholes and loss of material. Treatment as recommended by design shall be adopted.	Complete	\$197,677	Jul-21	Nov-21
1	Community	QLD	Murweh Shire Council	Main Street - toilet and Shower Block	Placement of public facilities in area heavily utilised for recreation, fitness activity and short stay visitors.	Complete	\$251,413	Mar-21	Jul-21
1	Road	QLD	Murweh Shire Council	Extension of road network within Industrial Estate	High cost of sealing projects in remote location	Complete	\$201,401	Dec-20	Jul-21
1	Road	QLD	Murweh Shire Council	Old Ward Road - Reseal	Due to cracking, stripping of the road, the road surface is deteriorated and resealing the road would improve the useful life and also serviceability.	Complete	\$137,596	Jun-21	Jul-21
1	Road	QLD	Murweh Shire Council	Install street lighting on Alfred Street bridge	Bridge is not currently lit and safety on the bridge at night is compromised	Complete	\$56,353	Feb-21	May-21
1	Road	QLD	Napranum Aboriginal Shire Council	PCYC Wombat Crossing	Safe pedestrian crossing across a major incoming road, traffic calming. Provide safe road crossing for PCYC youth, as well as community members.	Complete	\$34,964	Oct-20	Jun-21
1	Combination	QLD	Napranum Aboriginal Shire Council	Reseal Tavern Road Car Park	Existing aged seal is cracking and allowing water into formation. Resealing will improve car park structure, drainage and access.	Complete	\$41,156	Oct-20	Jun-21
1	Community	QLD	Napranum Aboriginal Shire Council	Wheel stops to improve footpath access to shop	Improve disability and mobility scooter access to shop. Improve safety to community members using carpark. Provide safe access along footpath to improve access to shop.	Complete	\$5,334	Oct-20	Jun-21
1	Road	QLD	Noosa Council	Sobraon Street	Stabilisation of approx. 80m of road, 160m kerb & channel, 80m pedestrian footpath. Renewal of 42m of 1650mm dia. reinforced concrete pipe Pedestrian and cycle path forming balance of grant funding amount.	Complete	\$790,346	Mar-21	Nov-21
1	Road	QLD	North Burnett Regional Council	Elliot's Creek Bridge - Refurbishment	Timber components requiring replacement due to significant decay and rot caused by long term moisture exposure.	Complete	\$217,456	May-21	Jun-22
1	Road	QLD	North Burnett Regional Council	Multiple Sites - Pavement Rehabilitation	Pavement deformation and roughness.	Complete	\$628,315	Nov-20	Jun-22
1	Road	QLD	North Burnett Regional Council	Multiple Sites - Resealing	Surface texture, surface cracking and binder deterioration	Complete	\$274,720	Nov-20	Jun-22
1	Road	QLD	North Burnett Regional Council	Improved Access for Heavy Vehicles	Concrete piers are failing	Complete	\$150,000	Apr-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	QLD	North Burnett Regional Council	Improved Access for Heavy Vehicles	Verteige alignment of the bridge approaches	Complete	\$80,598	Aug-21	Oct-21
1	Road	QLD	North Burnett Regional Council	Hawkwood Road - Rehabilitation and Drainage	Scouring in road reserve posing significant risk to road infrastructure if not addressed.	Complete	\$37,536	Jul-21	Jul-21
1	Community	QLD	North Burnett Regional Council	Bunce Street - Footpath	Footpath in poor condition and no longer able to be used by pedestrians. Significant trip hazards and crack present as well as non compliant grades.	Complete	\$79,436	Apr-21	Jun-21
1	Road	QLD	North Burnett Regional Council	Multiple Sites - Re-sheeting	Lack of gravel on unsealed roads, resulting in limited property access by road users in wet weather.	Complete	\$295,435	Nov-20	May-21
1	Road	QLD	North Burnett Regional Council	Multiple Sites - Resealing	Surface texture, surface cracking and binder deterioration.	Complete	\$87,942	Nov-20	May-21
1	Community	QLD	Northern Peninsula Area Regional Council	Northern Peninsula Area Airport Replace Airport Terminal; (a) Roof sheeting (b) Trusses and battens	Removal of termite damaged trusses, roof battens and end of useful life roof sheeting. Hence extending life of essential building asset	Complete	\$177,442	Feb-21	Apr-21
1	Road	QLD	Palm Island Aboriginal Council	Intersection of Main Street and Esplanade Road: Road Concrete Reconstruction	All roads on Palm island are a two-coat seal and they blow out each year due to the heavy monsoon rains at an annual repair cost of approximately \$5m	Complete	\$36,368	Mar-21	Jun-22
1	Community	QLD	Paroo Shire Council	Cunnamulla Landfill Site	Currently the Cunnamulla Landfill is on the last allocation before requiring additional landfill sites	Complete	\$500,000	Mar-21	Dec-21
1	Road	QLD	Paroo Shire Council	Cunnamulla Township - Storm-Water and Water Network	Localised flooding and stormwater backup. General Water Network bursts and backup	Complete	\$200,000	Mar-21	Dec-21
1	Community	QLD	Paroo Shire Council	Cunnamulla Township - Footpaths and Paving Works	Provide a safer access for community members to essential facilities	Complete	\$73,400	Mar-21	Dec-21
1	Community	QLD	Paroo Shire Council	Yowah Township - Exclusion Fencing	Provide a safer community free from roaming cattle, kangaroos and wild pests inside the town confines	Complete	\$200,000	Mar-21	Dec-21
1	Road	QLD	Pormpuraaw Aboriginal Shire Council	Maanhk-Ngunch Street - Paving	Control of dust, erosion of land and improve road safety	Complete	\$246,944	Mar-21	Jun-21
1	Community	QLD	Quilpie Shire Council	Play equipment and softfall at Bicentennial Park	Insufficient play equipment for smaller children	Complete	\$180,000	Aug-20	May-22
1	Community	QLD	Quilpie Shire Council	Provision of new walkways	No footpath walkways	Complete	\$60,000	Aug-20	Apr-22
1	Community	QLD	Quilpie Shire Council	Landscaping and seating for Knot-o-saurus Park	Park improvements required	Complete	\$190,000	Aug-20	Dec-21
1	Community	QLD	Quilpie Shire Council	Refurbishment of male and female toilets	Painting, tiles and fixtures are worn	Complete	\$112,000	Jul-20	Nov-21
1	Community	QLD	Quilpie Shire Council	Provision of shade structure and walkways	No shade structure and limited walkways	Complete	\$30,000	Aug-20	Jul-21
1	Community	QLD	Quilpie Shire Council	Upgrade A/C units to aged care facility rooms	Existing A/C units are old and no longer suitable	Complete	\$16,657	Aug-20	Jun-21
1	Community	QLD	Quilpie Shire Council	Resurfacing tennis courts - Toompine	Age and unsatisfactory condition of tennis court surfacing	Complete	\$50,000	Dec-20	May-21
1	Community	QLD	Quilpie Shire Council	Construction of new ablution block at Eromanga Recreation Grounds	Lack of facilities	Complete	\$59,000	Aug-20	Apr-21
1	Community	QLD	Quilpie Shire Council	Resurface tennis courts - Quilpie	Age and unsatisfactory condition of tennis court surfacing	Complete	\$110,000	Aug-20	Apr-21
1	Community	QLD	Quilpie Shire Council	Resurface tennis courts - Adavale	Age and unsatisfactory condition of tennis court surfacing	Complete	\$55,000	Aug-20	Apr-21
1	Community	QLD	Quilpie Shire Council	Provision of disability access to community hall	No disability access to the existing facility	Complete	\$29,000	Sep-20	Mar-21
1	Community	QLD	Redland City Council	Victoria Point Reserve - CCTV	- Social/Behavioural Issues; - Vandalism; and - Queensland Police Service (QPS) Support for investigations/charges.	Complete	\$128,737	Mar-21	Jul-21
1	Community	QLD	Redland City Council	Shire Hall - Rehabilitation	Currently there is no defined pedestrian access near the road access and parking at the Charlie Buckler Sportsfields creating conflicts and road and pedestrian safety issues when the facility is in use by multiple sporting clubs and patrons	Complete	\$35,000	Mar-21	Jul-21
1	Community	QLD	Redland City Council	Capalaba Regional Park - Solar Lighting	Capalaba Regional Park is one of Council's key destination recreation parks (1 of 8 across the City). To facilitate improved and extended use, approximately 50 solar lights are required to improve access and safety, and to realise sustainability benefits.	Complete	\$220,015	May-21	Jul-21
1	Road	QLD	Redland City Council	Charlie Bucker Memorial Sportsfield - Safety Upgrades	Currently there is no defined pedestrian access near the road access and parking at the Charlie Buckler Sports fields creating conflicts and road and pedestrian safety issues when the facility is in use by multiple sporting clubs and patrons.	Complete	\$333,500	Mar-21	Jun-21
1	Community	QLD	Redland City Council	IndigiScapes Centre - Connectivity	Currently the IndigiScapes Centre is a mobile black spot and due to this, functionality of the Discovery Centre is limited (due to poor data and internet connectivity) and there is no public WIFI available.	Complete	\$204,510	Feb-21	Jun-21
1	Road	QLD	Redland City Council	Starkey Street, Wellington Point - Widening	The proposed project is complete the missing bicycle link. This will help to provide direct and convenient active transport routes that the community may utilise to get to the workplace, public transport nodes, and tertiary education campuses. This location has been determined as a priority by the commuting and recreational cyclists.	Complete	\$194,152	Mar-21	Jun-21
1	Road	QLD	Redland City Council	Raby Bay - Litter Baskets	The current catch pits in Raby Bay are limited in design capability, which allows a certain amount of pollutants into the Raby Bay Canals. The installation of the RSF100 Litter Baskets have the possibility to reduce the cost to the community for additional canal clean up costs and reduce the amount of pollutants entering the canal and the Bay.	Complete	\$133,650	Nov-20	May-21
1	Community	QLD	Redland City Council	Capalaba Regional Park - Playground	Play equipment is damaged and replacement will stop the decommissioning of this equipment in this high used, high frequency regional park. Excessive use has deteriorated the equipment faster than expected.	Complete	\$86,136	Mar-21	May-21
1	Community	QLD	Redland City Council	Coochiemudlo Foreshore - Equipment	The replacement of equipment within the foreshore area will eliminate the risk of safety and poor condition posing a risk to users.	Complete	\$184,295	Mar-21	May-21
1	Road	QLD	Redland City Council	Ziegenfusz Road - Drainage	This project provides improvement to the section of Ziegenfusz Road opposite Bayview State School which currently has no curb and channelling and water drains via a table drain at the road side.	Complete	\$172,125	Dec-20	Feb-21
1	Road	QLD	Richmond Shire Council	Trimming and sealing of the Richmond Industrial Estate.	Currently the industrial estate is unsealed stabilised gravel road. This will be trimmed up and sealed to provide all weather access.	Complete	\$557,208	Apr-21	Jul-21
1	Road	QLD	Rockhampton Regional Council	The Hunt Road Reconstruction and Seal project involves 1.05 kilometres of pavement reconstruction and application of a new bitumen seal.	Hunt Road is a sealed and unsealed rural residential access road. This project continues and extends the seal to service the Alton Downs community.	Complete	\$350,000	Feb-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	QLD	Rockhampton Regional Council	The Bobs Creek Road Reconstruction and Seal project involves 1.6 kilometres of pavement excavation and application of a new bitumen seal.	Bobs Creek Road is a gravel rural access road that intersects with the State Controlled Bruce Highway. Bobs Creek Road has exceeded its design life and is experiencing pavement rutting and loss of fines creating a sharp running surface. This project provides the opportunity for Council to reconstruct the pavement and seal a key link in the road for the local residential access.	Complete	\$308,455	Feb-21	Apr-21
1	Road	QLD	Rockhampton Regional Council	Bracher Road Wandel - rehabilitation	Failed pavement	Complete	\$825,000	Sep-20	Apr-21
1	Community	QLD	Scenic Rim Regional Council	Cunningham Highway (Adam Drive access road reserve to Charwood Road) footpath — approximately 240 metres	Missing link of footpath between Aratula town centre and housing estate to the south-east of Aratula. Connects to newly constructed pedestrian bridge over major watercourse and removes pedestrians from walking on Cunningham Highway across a highway bridge.	Complete	\$409,453	Jul-21	Dec-22
1	Community	QLD	Scenic Rim Regional Council	Holt Road (Hartley Road to High School) footpath — approximately 475 metres	Construction of the missing link of footpath to join Tamborine Mountain State High School with Tamborine Mountain Shopping Square and Tamborine Mountain State School	Complete	\$443,803	Jul-21	Jun-22
1	Community	QLD	Scenic Rim Regional Council	Cossart Street (Walter Street to Melbourne Street) footpath — approximately 140 metres	Missing link of footpath between Boonah showground, including caravan and camping facility and the local supermarket	Complete	\$54,338	Jul-21	Aug-21
1	Community	QLD	Scenic Rim Regional Council	Melbourne Street (Cossart Street to Church Street) footpath — approximately 150 metres	Construction to current Council standard width, removal of trip hazards from uneven concrete and replacement of non standard pram ramps.	Complete	\$108,369	Jul-21	Aug-21
1	Community	QLD	Scenic Rim Regional Council	McLauchlan Street east (Cheltenham Street to McLauchlan Street) footpath — approximately 95 metres	Safety concerns arising from uneven asphalt surface causing trip hazards.	Complete	\$73,090	Jul-21	Jul-21
1	Road	QLD	Somerset Regional Council	Widen sealed surface and install drainage - Mack Street	Street will be widened to 7 metres width including kerb and channel and underground drainage to be installed for 250 metres along the southern side of Eskdale Road, Toogoolawah	Complete	\$560,000	Sep-20	Jun-21
1	Road	QLD	Somerset Regional Council	Widen sealed surface and install drainage - Macaulay Street	Street will be widened to 7 metres width include kerb and channel and underground drainage to be installed for 230 metres along the western side of Macaulay Street Fernvale	Complete	\$290,286	Sep-20	Feb-21
1	Road	QLD	Somerset Regional Council	Widen sealed surface and install drainage - Eskdale Road	Street will be widened to 7 metres width including kerb and channel and underground drainage to be installed for 220 metres along the eastern side of Mack Street Esk	Complete	\$137,510	Sep-20	Feb-21
1	Road	QLD	South Burnett Regional Council	Taromeo Pedestrian Bridge - Refurbishment	Existing timber bridge is currently closed due to dilapidation. It is proposed that a new aluminium bridge be installed in its place to facilitate pedestrian movements into Blackbutt.	Complete	\$180,000	Mar-21	Jun-21
1	Road	QLD	South Burnett Regional Council	Nanango Rural Road - Sealing	Reduce dust to adjacent residences.	Complete	\$303,000	Oct-20	May-21
1	Road	QLD	South Burnett Regional Council	Alford Street - Drainage	Subgrade repair and replacement of dilapidated kerbing.	Complete	\$275,000	Mar-21	May-21
1	Road	QLD	South Burnett Regional Council	Gayndah Hivesville Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$138,288	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	King Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$32,637	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Kinleymore School Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$20,440	Sep-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Magnussens Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$21,044	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Mannuem Road - Sealing	Renewal of existing aged bitumen seal.	Complete	\$63,891	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	McAllisters Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$17,159	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Moonya Street - Resealing	Renewal of existing aged bitumen seal.	Complete	\$23,672	Oct-20	Jan-21
1	Road	QLD	South Burnett Regional Council	MP Creek Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$37,879	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Okeden Byandra Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$67,491	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Racecourse Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$18,247	Sep-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Range Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$65,421	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Silverlead Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$89,287	Sep-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Smith Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$50,726	Sep-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Speedwell Abbeywood Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$100,021	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Stalworth Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$54,818	Oct-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Verdelho Drive - Resealing	Renewal of existing aged bitumen seal.	Complete	\$47,967	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Waterview Drive - Resealing	Renewal of existing aged bitumen seal.	Complete	\$15,055	Aug-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Weens Road - Resealing	Renewal of existing aged bitumen seal.	Complete	\$14,150	Oct-20	Jan-21
1	Road	QLD	South Burnett Regional Council	Leddy Court - Resealing	Renewal of existing aged bitumen seal.	Complete	\$8,272	Jul-20	Sep-20

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	QLD	Southern Downs Regional Council	Warwick Aerodrome Access Roads: Reconstruct Warwick Aerodrome hangar subdivision access roads including drainage infrastructure.	Accessibility and visual amenity: The Warwick Aerodrome hangar subdivision roadway infrastructure is insufficient and requires reconstruction.	Complete	\$522,138	Apr-21	Sep-21
1	Road	QLD	Southern Downs Regional Council	The road currently referred to as "Link Road" but not yet officially named. The road links Wallangarra Road to Brunckhorst Avenue, Stanthorpe - Seal the road that links Wallangarra Road to Brunckhorst Avenue, Stanthorpe Queensland. -Upgrade the intersection of Wallangarra Road and the "Link Road" by constructing an auxiliary lane to prevent queuing traffic blocking the through lane in Wallangarra Road.	Safety: The intersection of Wallangarra Road and the "Link Road" requires construction of an auxiliary lane to avoid traffic queuing issues associated with the close proximity of the rail crossing. - Amenity: The "Link Road" is currently gravel and produces dust issues for adjacent properties.	Complete	\$200,000	Apr-21	Sep-21
1	Road	QLD	Southern Downs Regional Council	Southern Downs Multiple Sites - Security Fencing and Signage	Public safety around and within Council owned facilities	Complete	\$123,000	Apr-21	Sep-21
1	Road	QLD	Southern Downs Regional Council	Railway Street, Stanthorpe, Construction of indented car parking and footpath reconstruction.	Safety: This section of road is part of Stanthorpe's central business district. The road is narrow and highly trafficked. The indented parking will provide additional usable road width for vehicles, and minimise the risk of collision with parked vehicles and drivers getting in and out of vehicles.	Complete	\$120,000	Apr-21	Jun-21
1	Road	QLD	Southern Downs Regional Council	Lock Street - New Construction and Repairs to Footpath	There is no concrete footpath along Lock Street between the Quart Pot Creek Parklands and Archibald Street. The existing concrete footpath along Lock Street from Archibald Street to Talc Street has cracks and holes as well as non-standard pram ramps.	Complete	\$121,788	May-21	Jun-21
1	Road	QLD	Southern Downs Regional Council	Wallace Street - Resurfacing and Lighting	The velodrome surface is badly cracked and is in need of resurfacing in order to keep it functional and safe for users. The provision of lighting will allow for safe use at night.	Complete	\$199,181	Feb-21	Jun-21
1	Road	QLD	Southern Downs Regional Council	Intersection of Mapes Road and Wiyarra-Cedar Crossing Reconstruction of Mapes Road/Wiyarra-Cedar Crossing Road intersection including widening	Safety: The sharp corner has limited sight visibility and this project will improve sight lines.	Complete	\$192,324	Feb-21	May-21
1	Road	QLD	Southern Downs Regional Council	Killarney Footpath - Footpath Replacement	Existing concrete footpath is severely cracked in areas and may pose a safety risk to users.	Complete	\$28,219	Apr-21	Apr-21
1	Road	QLD	Southern Downs Regional Council	Rockwell to Woodlawn Street - Footpath Construction	The two coat seal footpath from Woodlawn St to the bridge has deteriorated. The grass footpath from the bridge to Rockwell Street becomes slippery during frosts and makes it difficult for pedestrians/cyclists to traverse.	Complete	\$35,713	Dec-20	Mar-21
1	Community	QLD	Sunshine Coast Regional Council	Construct 2m wide broom finished concrete pathway on Hinley Ave from Wright St to Ball St (380m) and on Gibson St from Duporth Ave to Norman Ave (300m)	All abilities walking and cycling pathway with high volume of usage where no current infrastructure exists.	Complete	\$134,655	May-21	Jul-21
1	Community	QLD	Sunshine Coast Regional Council	Construct 2m wide broom finished concrete pathway for 90m from Neerim Drive to Brisbane Road	All abilities walking and cycling pathway with high volume of usage where no current infrastructure exists.	Complete	\$27,293	Jun-21	Jul-21
1	Road	QLD	Sunshine Coast Regional Council	Widening and resealing of existing sealed road from Whitecross Road in a northerly direction for approximately 625 metres. Camp Flat Road is identified as a trunk road under the Sunshine Coast Planning Scheme 2014.	Reduced road safety risks for road users along part of Camp Flat Road due to significantly increased traffic volumes as a result of local housing developments	Complete	\$1,453,767	Feb-21	Jun-21
1	Road	QLD	Sunshine Coast Regional Council	Replacement of existing 11metre long, single lane, single span timber bridge with a reinforced concrete bridge. Eastern Mary River Road is identified as a neighbourhood collector road under the Sunshine Coast Planning Scheme 2014.	Reduce safety risks for road users associated with driving vehicles over an ageing timber bridge. A structural engineering inspection was undertaken in April 2019 and the condition state was rated as fair.	Complete	\$670,000	Jan-21	Jun-21
1	Road	QLD	Sunshine Coast Regional Council	Widening and resealing of Section 4 of existing sealed road, from Evans Grove Road to Tolson Road. Sections 1, 2 & 3 previously upgraded by council. Glenview Road is identified as a neighbourhood collector road under the Sunshine Coast Planning Scheme 2014.	Reduced road safety risks for road users along part of Glenview Road due to increased traffic volumes.	Complete	\$864,837	Mar-21	Jun-21
1	Community	QLD	Sunshine Coast Regional Council	Ridgehaven Court, Aroona - Footpath	All abilities walking and cycling pathway with high volume of usage where no current infrastructure exists.	Complete	\$79,775	May-21	Jun-21
1	Community	QLD	Sunshine Coast Regional Council	Construct 2m wide broom finished concrete pathway on Cottonwood Street from Caravan Park Vehicle Entrance to Ocean Drive/Mudjimba Esplanade 200m	All abilities walking and cycling pathway with high volume of usage where no current infrastructure exists.	Complete	\$55,570	May-21	May-21
1	Community	QLD	Sunshine Coast Regional Council	Construct 2m wide broom finished concrete pathway on Ghost Gum Ave from Main Road to Boxwood 270m including 2 kerb ramps	All abilities walking and cycling pathway with high volume of usage where no current infrastructure exists.	Complete	\$60,301	Mar-21	Apr-21
1	Community	QLD	Sunshine Coast Regional Council	Construct 2m wide broom finished concrete pathway on Alfriston Drive from Karawatha Street to #62 for 680m including 8 kerb ramps at crossing points.	All abilities walking and cycling pathway with high volume of usage where no current infrastructure exists.	Complete	\$178,256	Nov-20	Mar-21
1	Community	QLD	Sunshine Coast Regional Council	Construct 1.8m wide broom finished concrete pathway on Eastern side of Carmel St Golden Beach from Michael St to Booker Parade 125m in length including 4 kerb ramps	All abilities walking and cycling pathway with high volume of usage where no current infrastructure exists.	Complete	\$36,000	Mar-21	Mar-21
1	Community	QLD	Sunshine Coast Regional Council	Construct 2m wide broom finished concrete pathway on Scrub Road from Coolum Terrace to Grandview Drive 270m including 4 kerb ramps	All abilities walking and cycling pathway with high volume of usage where no current infrastructure exists.	Complete	\$70,909	Feb-21	Feb-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	Sunshine Coast Regional Council	Construct 2m wide broom finished concrete pathway on Stringybark Road from the bus shelter to Greenwood Close 60m including 1 kerb ramp	All abilities walking and cycling pathway with high volume of usage where no current infrastructure exists.	Complete	\$22,404	Feb-21	Feb-21
1	Road	QLD	Tablelands Regional Council	Bridge Works	Investigation of the bridge in August 2021, recommended a 13.5T load limit and a 5km/h speed limit be imposed (previously 40T load limit), owing to rotten/split timber girders, and termite activity where the girders fix to the abutments. This means empty trucks can still access the quarry at very low speed, but the loaded trucks are not able to legally cross the bridge to exit the site. The 13.5T load limit effectively prohibits quarry cartage operations.	Complete	\$59,736	Nov-21	Dec-21
1	Road	QLD	Tablelands Regional Council	Coral Street - Bitumen sealing	Sealing of existing unsealed road to improve access for residents.	Complete	\$47,014	May-21	Jun-21
1	Road	QLD	Tablelands Regional Council	Kurrajong Street - Bitumen sealing	Sealing of existing unsealed road to improve access for residents.	Complete	\$85,143	May-21	Jun-21
1	Road	QLD	Tablelands Regional Council	Rifle Range Rd - Bitumen sealing	Sealing of existing unsealed road to improve access for residents.	Complete	\$390,177	Apr-21	Jun-21
1	Road	QLD	Tablelands Regional Council	Casuarina Street - Bitumen sealing (Ch 0.129km - 0.371km)	Sealing of existing unsealed road to improve access for residents.	Complete	\$31,799	Apr-21	Jun-21
1	Road	QLD	Tablelands Regional Council	Casuarina Street - Bitumen sealing (Ch 0.0km - 0.086km)	Sealing of existing unsealed road to improve access for residents.	Complete	\$89,585	May-21	Jun-21
1	Road	QLD	Tablelands Regional Council	Deep Creek Rd - Bitumen sealing	Sealing of existing unsealed road to improve access for residents.	Complete	\$276,193	May-21	May-21
1	Road	QLD	Toowoomba Regional Council	Palms Road - Maintenance	The road segment is in poor condition and exhibits some longitudinal cracking and edgebreak. The adjacent gravelled shoulders do have evidence of trafficable use, suggesting a wider road is plausible. The road does reduce in width at the culvert.	Complete	\$110,000	Apr-21	Aug-21
1	Road	QLD	Toowoomba Regional Council	Cambooya Felton Road	This section of Cambooya Felton Rd has developed rutting and failures are evident. Road roughness is in a poor condition when traversed, and appears to be deteriorating.	Complete	\$100,000	Apr-21	Jul-21
1	Road	QLD	Toowoomba Regional Council	Evanslea Road - Rehabilitation	This section of Evanslea Rd is out of shape due to swelling of the black soil. Resealing of the road would not suffice, hence full width rehabilitation of the pavement is required	Complete	\$150,000	Apr-21	Jul-21
1	Road	QLD	Toowoomba Regional Council	Ryeford Back Plains Road - Pavement	This section of Ryeford Back Plains Rd is low lying and within a area that is susceptible to flooding. The road and shoulders are out of shape and defects in the pavement consist of rutting and potholes along the length.	Complete	\$375,000	Apr-21	Jul-21
1	Road	QLD	Toowoomba Regional Council	Wallingford Road - Rehabilitation	The seal has deteriorated, and the pavement is generally out of shape on Wallingford Road between St Helens Road and Briskey Road. Floodways and culverts on the segment are to be desilted and reshaped.	Complete	\$380,000	Apr-21	Jul-21
1	Road	QLD	Toowoomba Regional Council	Saal Road - Rehabilitation	This section of Saal Road has developed deep rutting and failures are evident. Road roughness is in a poor condition when traversed and appears to be deteriorating.	Complete	\$370,000	Apr-21	Jun-21
1	Road	QLD	Toowoomba Regional Council	Mackenzie Street Carpark - Rehabilitation	Existing pavement is in bad condition	Complete	\$185,000	May-21	Jun-21
1	Road	QLD	Toowoomba Regional Council	Alderley St & Mackenzie St Roundabout	Existing pavement is in bad condition	Complete	\$80,000	Jun-21	Jun-21
1	Road	QLD	Toowoomba Regional Council	Greenwattle Street (Hursley to Glenvale) - Pavement	The existing pavement is in poor condition with extensive cracking (longitudinal and crocodile) and various pavement repair patches that are evident.	Complete	\$150,000	Jan-21	Feb-21
1	Road	QLD	Toowoomba Regional Council	Greenwattle Street (Taylor to Hursley) - Pavement	The existing pavement is in poor condition with extensive cracking (longitudinal and crocodile) and various pavement repair patches that are evident.	Complete	\$150,000	Jan-21	Feb-21
1	Road	QLD	Toowoomba Regional Council	Drayton Wellcamp Road	The existing pavement is in poor condition with cracking (longitudinal, transverse and crocodile), rutting and isolated shoves. Various pavement repair patches are also evident. The pavement is to be rehabilitated due to excessive deformation and asphalt fatigue.	Complete	\$992,300	Nov-20	Dec-20
1	Road	QLD	Toowoomba Regional Council	Alderley Street	The existing pavement is in poor condition with extensive cracking (longitudinal and crocodile) and various pavement repair patches that are evident.	Complete	\$200,000	Nov-20	Nov-20
1	Road	QLD	Toowoomba Regional Council	Hume Street - Pavement	The existing pavement is in poor condition with extensive cracking (longitudinal and crocodile) and various pavement repair patches that are evident. The existing asphalt pavement is displaying severe asphalt fatigue.	Complete	\$700,000	Nov-20	Nov-20
1	Road	QLD	Toowoomba Regional Council	Mansell Street - Pavement	The existing pavement is in poor condition with extensive cracking (longitudinal and crocodile) and various pavement repair patches that are evident. The existing asphalt pavement is displaying severe asphalt fatigue.	Complete	\$150,000	Sep-20	Oct-20
1	Community	QLD	Torres Shire Council	Rosehill Zarzar Cultural Building - Solar Lighting Upgrade	Increased site security and public utilisation.	Complete	\$20,000	Apr-22	May-22
1	Road	QLD	Torres Shire Council	Sadies Beach Road - Open Drain Upgrade	Major scouring and erosion of earth swale open drain.	Complete	\$93,871	May-21	Jun-21
1	Community	QLD	Torres Shire Council	Cook Landing Cultural Building - Solar Lighting Upgrade	Increased site security and public utilisation.	Complete	\$20,796	Feb-21	May-21
1	Community	QLD	Torres Strait Island Regional Council	Repair to Badu Island Jetty. Removal and replacement of failed sections of Jetty to make safe for Community Use.	Jetty is currently unusable to the community due to safety concerns, repair to Jetty will allow for use for the community for access/egress to boats and also for recreational fishing.	Complete	\$194,288	May-21	Jun-21
1	Road	QLD	Townsville City Council	Newhaven Place (Westbrook Drive) Kerb & Channel	Kerb and Channel Replacement including driveway inverts and pedestrian ramp	Complete	\$57,956	Mar-21	Jun-21
1	Road	QLD	Townsville City Council	Wamba Court (Buchanan Street to End) Kerb & Channel	Kerb and Channel Replacement including driveway inverts and pedestrian ramp	Complete	\$79,086	Jun-21	Jun-21
1	Road	QLD	Townsville City Council	Illuka Street - Mill and Fill	Severe potholes and poor road condition has been an issue within the heavily trafficked Street for both residents and visitors to the busy commercial area. Works will improve road conditions and safety.	Complete	\$382,198	May-21	Jun-21
1	Community	QLD	Townsville City Council	Laurence Park Playground Renewal	Failing, unsafe infrastructure	Complete	\$176,086	Feb-21	Apr-21
1	Community	QLD	Townsville City Council	Hudson Street to Kittyhawk Crescent Footpath upgrade	Provide safer footpath/laneway to local community	Complete	\$178,085	Jan-21	Apr-21
1	Community	QLD	Townsville City Council	National Park Softfall Renewal	Replace outdated softfall with sand to make compliant and safe	Complete	\$111,499	Mar-21	Mar-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	QLD	Townsville City Council	High Vista Park Shelter & BBQ Renewal	Structure is failing to meet safety and wind load standards. BBQ not working.	Complete	\$39,943	Feb-21	Feb-21
1	Community	QLD	Townsville City Council	Foley Park softfall renewal	Make the softfall safe and reduce ongoing maintenance costs.	Complete	\$35,707	Feb-21	Feb-21
1	Road	QLD	Townsville City Council	Cook Street - (Property #13 to #19 Stuart St)	Kerb and Channel Replacement including driveway inverts and pedestrian ramp	Complete	\$89,562	Jan-21	Feb-21
1	Road	QLD	Townsville City Council	Thompson Street (From Ross River Road -Burt Street)	Degraded road surface	Complete	\$500,000	Nov-20	Jan-21
1	Community	QLD	Townsville City Council	Dacosta Park Softfall renewal	Replace outdated softfall with sand to make compliant and safe	Complete	\$16,998	Jul-20	Dec-20
1	Community	QLD	Townsville City Council	Bauhinia Street Park Swing and Softfall Renewal	Old, outdated softfall and swing in poor condition.	Complete	\$20,966	Jul-20	Dec-20
1	Community	QLD	Townsville City Council	Burlington Park Softfall Renewal	Make the softfall safe and reduce ongoing maintenance costs.	Complete	\$25,000	Jul-20	Dec-20
1	Community	QLD	Townsville City Council	Sherriff Park Swing Renewal	Old, outdated softfall and swing in poor condition.	Complete	\$22,000	Jul-20	Dec-20
1	Community	QLD	Townsville City Council	Strand Water Park Softfall	Make the softfall safe and reduce ongoing maintenance costs.	Complete	\$495,752	Jul-20	Sep-20
1	Community	QLD	Western Downs Regional Council	Russell Park mountain bike trails	Lack of community infrastructure in an area that has a developed tourism market with potential to increase nature-based recreation opportunities, encouraging visitors to explore the fringes of the Western Downs and visit other regional sites.	Complete	\$100,000	Feb-21	Jun-23
1	Community	QLD	Western Downs Regional Council	Chinchilla Weir - upgrade amenity assets	Upgrade park furniture, shelters, playground and day use facilities	Complete	\$1,666,858	Jan-21	Jun-21
1	Community	QLD	Western Downs Regional Council	Caliguel Lagoon - upgrade amenity assets	New ablutions block, showers and hot water, parking area, walking trail, boat ramp, boat mooring	Complete	\$1,000,000	Feb-21	Jun-21
1	Community	QLD	Western Downs Regional Council	Aerodrome Road Dalby - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$46,043	Jul-20	Jun-21
1	Community	QLD	Western Downs Regional Council	Besley Street Dalby - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$81,943	Jul-20	Jun-21
1	Community	QLD	Western Downs Regional Council	Blaxland Road Dalby (Orpen Street to Owen Street) - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$137,123	Jul-20	Jun-21
1	Community	QLD	Western Downs Regional Council	Blaxland Street Dalby (Owen Street to Baystone Street) - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$130,162	Jul-20	Jun-21
1	Community	QLD	Western Downs Regional Council	Moonie Highway Moonie - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$93,200	Jul-20	Jun-21
1	Community	QLD	Western Downs Regional Council	Edward Street Dalby - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$34,674	Jul-20	Jun-21
1	Community	QLD	Western Downs Regional Council	Windmill Road Chinchilla - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$72,850	Jul-20	Jun-21
1	Community	QLD	Western Downs Regional Council	Railway Street Chinchilla - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$17,073	Jul-20	Jun-21
1	Community	QLD	Western Downs Regional Council	Napier Street Dalby - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$19,745	Mar-21	Jun-21
1	Community	QLD	Western Downs Regional Council	Zeller Street Chinchilla - footpath	Lack of all weather pedestrian access, connecting residential areas to CBD, schools and public facilities.	Complete	\$65,988	Jul-20	Jun-21
1	Community	QLD	Whitsunday Regional Council	Construction of new car park for Council staff working in administration building located at 83 Main Street, Proserpine.	Alleviate parking pressure on local roads to allow the public to utilise existing off-road parking.	Complete	\$1,050,537	Aug-20	Dec-21
1	Community	QLD	Winton Shire Council	Winton Shire Hall HVAC system overhaul	The current system is at end of life, impossible to maintain/service or find replacement parts. The Shire Hall is used for large town meetings, gatherings and events throughout the year.	Complete	\$400,000	Nov-20	May-21
1	Community	QLD	Winton Shire Council	Winton Shire Hall stage lighting and curtain replacement	Current leg and rear curtains are not fire rated and need replacing. Lighting is on galvanized pipes and pullies and is not industry standard. Lights are 40+ years old and present significant fire hazard.	Complete	\$170,000	Nov-20	May-21
1	Community	QLD	Winton Shire Council	Winton Airport fuel and water storage	Current inground fuel tanks have potential leak or water ingress and are at end of life. Additional fire fighting water storage has been identified during joint emergency service exercises at the airport.	Complete	\$221,785	Nov-20	May-21
1	Community	QLD	Winton Shire Council	Little Swaggies Childcare playground renewal	Very old playground equipment (25+ years) that has no appreciation of current child learning and development requirements. Minimal softfall. Baby/Toddler area has no equipment or features.	Complete	\$275,000	Nov-20	Feb-21
1	Road	QLD	Woorabinda Aboriginal Council	Surface correction and asphalt surfacing of existing bitumen sealed section of street, approximately 100m in length. Total area = approximately 750m2.	These car parking sites are used frequently by the community. The sealed surface has shown signs of distress and consequent pavement issues due to the high frequency of use. The treatment is proposed to extend the asset life and improve the amenity of these community focus areas.	Complete	\$18,214	May-22	Jun-22
1	Road	QLD	Woorabinda Aboriginal Council	Kangaroo Stadium Access, Woorabinda - Resealing	The stadium is used frequently by the community for sporting events, funerals and other community events. The access was sealed several years ago and the sealed surface has shown signs of distress and consequent pavement issues due to the high frequency of use. The treatment is proposed to extend the asset life and improve the amenity of this focus area.	Complete	\$13,341	Jun-21	Jun-21
1	Community	QLD	Wujal Wujal Aboriginal Shire Council	Wujal Guest Accommodation - Carpark	Suitable car-park spaces for the guests when booked into accommodations, secure, safe parking.	Complete	\$9,956	Mar-23	Jun-23
1	Road	QLD	Yarrabah Community Council	Installation of speed humps	reduce speeding within community	Complete	\$45,250	Feb-21	Mar-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	Adelaide Hills Council	Refurbishment and upgrade of existing toilet block, including improved accessibility	Toilet block services the Lobethal Centennial Hall and Lobethal Senior Citizens Hall as well as providing main street public toilets for members of the public. This facility has deteriorated and is not compliant with BCA requirements for PWD access.	Complete	\$125,000	Jun-21	Aug-21
1	Community	SA	Adelaide Hills Council	Works on Bikeway connection between Stirling and Crafers	Currently no marked bikeway exists between Stirling and Crafers, forcing cyclists to use a very steep road network and be amongst traffic. These proposed works complete a connection between Stirling and Crafers, which has been identified by Bicycle SA and the Department of Planning, Transport and Infrastructure as one of the key gaps in cycle connectivity in SA.	Complete	\$200,000	Mar-21	Aug-21
1	Community	SA	Adelaide Hills Council	Installation of three footpaths	Provide a pedestrian access to the Crafers Bus Stop 24, which is Adelaide Hills Council's most utilised Bus Stop in the entire Council Area. Linkages to the existing footpath network will provide an increased level of service as it is currently constructed from rubble.	Complete	\$66,415	May-21	Jun-21
1	Community	SA	Adelaide Hills Council	Upgrade of base building wet fire services for building 20 & 21 to meet the NCC. The upgrade will include an extension of the existing fire hydrant system for building 20 & 21, and the installation of a new fire sprinkler system for building 21	Poor access for occupants and visitors to Buildings 20 & 21. Building 20 currently being used as the Recovery Centre following the Cudlee Creek Bushfires and will be further developed into a community space. Building 21 is currently vacant and will be further developed into a community space as part of the development of the arts and heritage hub known as Fabrik.	Complete	\$233,839	May-21	Jun-21
1	Community	SA	Adelaide Hills Council	Installation of sealed footpath from Bus stop on Gorge Road to Community Hall, Community tennis courts and tourist attraction Gorge Road Wildlife Park	Poor access along gravel/ dirt road verge for pedestrians to popular attractions and amenities.	Complete	\$36,161	Sep-20	Jun-21
1	Community	SA	Adelaide Hills Council	Mill Road Reserve - footpath, landscaping and irrigation system	A land recovery and township entrance statement improvement. Post natural disaster and current pandemic, the Lobethal township entrance is being revitalised. This landscape project is considered a tangible benefit in delivering community benefit, improved road safety (erosion control), accessibility to interpretation (fire resistant plant species) and visual amenity (revegetation).	Complete	\$80,000	May-21	Jun-21
1	Community	SA	Adelaide Hills Council	Woodside Institute: Increase facility capacity, including creating an integrated disability compliant toilet block	Increase facility capacity including a DDA compliant toilet block	Complete	\$40,000	Sep-20	Sep-20
1	Community	SA	Adelaide Plains Council	Upgrade of the existing toilet block at Parham camping ground. The upgrade works proposed are; demolition of existing toilets, installation of new concrete slab, underfloor plumbing, and toilet facility with increased number of toilets, shower facility and provisions for disability access.	The existing toilets are inadequate for current requirements (throughput and disability access) and are in a deteriorated condition. Additionally, no facility of this nature is being offered within any of Adelaide Plains Council coastal community. This will cater for the increase tourism generated by the Adelaide International Bird Sanctuary.	Complete	\$110,459	May-21	Feb-22
1	Community	SA	Adelaide Plains Council	Upgrade of the existing toilet block at Two Wells Oval. The upgrade works proposed are; demolition of existing toilets, installation of new concrete slab, underfloor plumbing, and toilet facility with increased number of toilets, and provisions for disability access.	The existing toilets are inadequate for current requirements (throughput and disability access) and are in a deteriorated condition. This will cater for the increase usage generated by the significant residential growth within Two Wells .	Complete	\$140,000	May-21	Nov-21
1	Community	SA	Adelaide Plains Council	Clara Harniman Reserve - Fencing and site improvements including water and power connection	The existing fence is incomplete and inadequate, to ensure there is safe and wildlife friendly fencing around the perimeter of this site.	Complete	\$18,060	Nov-20	Sep-21
1	Community	SA	Adelaide Plains Council	Mallala Museum - Building improvements (flooring, painting and upstairs air conditioning)	The State Heritage Mallala Museum building requires restoration, significant work has recently been undertaken by Council to address dust and rain infiltration, the proposed works will completed the upstairs gallery project.	Complete	\$49,940	Nov-20	Sep-21
1	Community	SA	Adelaide Plains Council	Installation of a new RV dump point within the Two Wells township will assist in promoting tourism, and correct disposal of RV waste.	There is currently no RV dump within the Two Wells township, this causes illegal dumping of RV waste on roadways and public toilets creating unsanitary conditions.	Complete	\$5,000	May-21	Jun-21
1	Community	SA	Adelaide Plains Council	Lewiston Reserve - Half court basketball court and site improvements	Currently the Lewiston Playground only has play equipment suitable for young children, leaving the youth of Lewiston with few recreation options.	Complete	\$22,000	May-21	Jun-21
1	Road	SA	Alexandrina Council	Main works involve the reconfiguration of Albyn Terrace and Dawson Street	The aim of the works is to slow traffic, encourage walking and promote social interaction.	Complete	\$685,920	Feb-21	Jun-21
1	Road	SA	Anangu Pitjantjatjara Yankunytjatjara	Light installation in Ernabella, Amata, Kalka, Nyapari, Kanpi, Pipalyatjara and Kalka	Providing lights in communities, to ensure safer communities safer spaces and roads, for all residents. Reduces the liability for ongoing maintenance and changes to lights. They use 5 x less the power from a normal light.	Complete	\$134,000	Mar-21	Jun-21
1	Road	SA	Anangu Pitjantjatjara Yankunytjatjara	Erect shelters across the APY	Safe areas to stop and access precious water and shelter in one of the most known extreme weather environments on the Lands. It encourages people to have a break on such vast and long journeys across the lands and people if they break down will be aware of how far to the next shelter and water source.	Complete	\$100,000	Nov-20	Jun-21
1	Community	SA	Barunga West Council	Mundoora Underpinning of clubrooms	Structural repair required	Complete	\$101,356	Apr-21	May-21
1	Community	SA	Barunga West Council	Community Hall, Bute Repair of broken roof trusses	Community hall is currently closed due to the failing trusses in the roof structure.	Complete	\$177,762	Nov-20	Dec-20

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	Campbelltown City Council (SA)	Max Amber Sportsfield There is a current stormwater harvesting scheme at Max Amber Sportsfield where water is taken from Fifth Creek and injected into the aquifer. This project is to construct a pipeline from Max Amber Sportsfield to Steve Woodcock Sports Centre to enable the recycled stormwater to be used to irrigate the ovals at the Steve Woodcock Sports Centre with a connection to Thorndon Park to allow for irrigation of the grassed areas of the Park.	This will reduce the demand for potable water much of which is pumped from the Murray River	Complete	\$618,860	Jul-21	Dec-23
1	Community	SA	City of Adelaide	Halifax Street: Footpath and kerb renewal	<ul style="list-style-type: none"> • Long crossing distance for pedestrians – kerb buildouts will reduce the crossing distance thereby improving amenity and safety • DDA compliance of kerb ramps • Lack of landscaping – installation of greening will assist in cooling the street and making the pedestrian environment more pleasant 	Complete	\$221,528	May-21	Nov-21
1	Road	SA	City of Adelaide	Road resurfacing of Chesser Street and pavement surfacing (DuraTherm) upon entrance to Coromandel Place	<p>The Historian Precinct consists of three public roads that operate mainly in a one-way direction. Motorists enter Coromandel Place from Pirie Street, turn right onto French Street, right onto Chesser Street and exit out onto Pirie Street. The Grenfell Street end of both Coromandel Place and Chesser Street has bollards to prevent entering or exiting the precinct. These bollards are removable to allow for two-way vehicle movement under traffic control during special event road closures. This section operates under two-way conditions for motorists parking/unparking and those entering/exiting private property. All three streets have kerbs however the narrowness of these and bin placement forces pedestrians, etc. to use the road. On-street parking consists of 17 x Loading Zones as follows;</p> <ul style="list-style-type: none"> • Coromandel Place consists of two spaces between Pirie and French Streets and five between French and Grenfell Streets, • There is one space on French Street, and • Chesser Street consists of five spaces between Grenfell and French Streets and four spaces between French and Pirie Streets. <p>The narrowness of the streets, particularly Chesser, forces motorists manoeuvring around a parked vehicle to mount the kerb which poses a significant risk to pedestrians exiting the properties on the east side between French and Pirie Streets. It is recommended that approval be sought from Department of Planning, Transport and Infrastructure for the introduction of a Shared Use zone.</p> <p>In principle support for the Shared Use zone has already been received. This support is based on ensuring that changes are made to all three streets to ensure that a motorist is aware of the differing environment.</p> <p>These changes are the removal of parking on Coromandel Place and Chesser Street between Pirie and French Streets and installation of planter boxes to create a chicane effect to assist in slowing of motorists.</p>	Complete	\$88,067	Nov-20	May-21
1	Road	SA	City of Adelaide	Sussex Street resurfacing	Renewing road surface approaching end of life	Complete	\$27,933	Sep-20	Sep-20
1	Community	SA	City of Charles Sturt	A new clubroom has been designed to replace the existing which no longer complies with Australian Standards and contains no unisex facilities and is in poor condition. The grounds are identified as a District Sportsground, are well maintained and well utilised by the Woodville Hockey Club and local soccer clubs.	The Club is actively seeking to increase participation and inclusivity, however currently cannot accommodate the diverse range of participants within their existing facilities. Also the new building will meet the National construction code and accommodate unisex participation with multiple unisex changeroom areas. The project will also significantly improve access to this community facility for all members of the community.	Complete	\$1,117,180	Apr-21	Nov-21
1	Community	SA	City of Charles Sturt	Renewal of footpaths along NE side of Nicholls Tce (between Alma Terrace, Nicholls Terrace and Emily Street, Woodville, Renewal of footpaths along NE side of Nicholls Tce (between Alma Tce and Elizabeth St), SE side of Alma Tce (between Nicholls Tce and No. 100-104 Alma Tce) and SW side of Emily St (between Elizabeth St and Alma Tce). Extension of existing Shared Use Path along Alma Tce from Nicholls Tce corner to the pedestrian access to Albert Park train station. New landscaping and tree planting along Nicholls Tce and Alma Tce verges.	The suburb of Woodville West is undergoing significant urban renewal as a result of a State Government initiated project to renew an area with a high concentration of social housing into an area with a broad mix of housing types and new public spaces. While the new development is progressing well, Council has received a number of complaints from residents in the interface area with the new development about the quality and appearance of existing assets and the public realm and a desire for Council to invest in the upgrade of these assets to be more consistent and sympathetic to the evolving urban renewal area. This funding presents an opportunity for Council to bring forward some works already identified in our Asset Management Plans and Strategic Plans for delivery within the next 4yrs and action some of the concerns raised by the local community.	Complete	\$180,097	Oct-20	Aug-21
1	Community	SA	City of Holdfast Bay	Install approximately 207m of fencing	This will improve safety for park users and residents during sporting events.	Complete	\$86,485	Jan-22	May-22
1	Community	SA	City of Holdfast Bay	Glenelg Oval Both change rooms will be upgraded to meet modern standards. - New partitions and private change areas for each shower cubical. - Additional toilet pans - New ambulant WCs and doors - New partitions at entry to change rooms for added privacy - New tiling throughout both change rooms - New tapware, sanitary ware and fittings throughout - Repaint walls affected by works to match existing	Upgrades to home change rooms and visitor change rooms at Glenelg District Cricket club, Glenelg Oval are needed as Existing change rooms do not meet modern standards for community sport change and toilet facilities, and are non-compliant with Cricket Australia minimum standards for female friendly facilities. Current change rooms and amenities in the community cricket club are not compliant for uni-sex use and not female friendly. Current facilities have communal / open showers, urinals, minimal privacy and insufficient toilet pans. The rooms do not facilitate junior sport or female participation due the outdated layout.	Complete	\$24,957	Mar-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Combination	SA	City of Holdfast Bay	Harrow Road / Esplanade Somerton Park It is proposed to support the existing retaining wall by placing rock seawall in front of the retaining wall to match the adjoining seawall. This would then prevent the wall from failing. WE propose to extend the stormwater pipe to the edge of the new rock wall.	The retaining wall / stormwater headwall located between the beach and the Esplanade path and road has been identified as high risk of failure. This would result in loss of a section of the coast path and adjoining road, and potential safety issues for those on the coast path and on the beach.	Complete	\$263,003	Mar-21	Jun-21
1	Community	SA	City of Holdfast Bay	Somerton and Glenelg Beaches Installation of three new sand groynes to reduce sand loss, increase beach width, improve access at high tide to enhance recreation and tourism, and protect dunes and seawall infrastructure. This works is recommended by the Coastal Protection Board (SA)	Sand lost as a result of littoral drift depletes our beaches of sand and increases risk of damage to coast, dune and seawall. Small groynes are beneficial to maintain sand on our beaches to retail beach height. This provides benefit to beach users, supports local tourism and also assists in protecting the coast from major damage during storm events	Complete	\$80,641	Feb-21	Mar-21
1	Community	SA	City of Marion	The development of the skate park and carpark at Capella Reserve	The skate park is currently in poor condition due to aging infrastructure. The carpark currently has poor connections to the site and both the skate park and carpark have poor visibility, attract anti-social behaviour and lack general amenity.	Complete	\$430,000	Mar-21	Dec-21
1	Community	SA	City of Marion	Glade Crescent Wetlands revegetated landscape	Revegetation maintenance and general weed control of large riparian slopes will increase the Glade Crescent biodiversity asset while reducing fuel loads and risk of fire throughout creek line/gully	Complete	\$25,000	Sep-20	May-21
1	Community	SA	City of Marion	Sturt Linear Path	The existing path is in poor condition and not fit for purpose.	Complete	\$285,487	Jan-21	Apr-21
1	Community	SA	City of Marion	Sturt Road Shops footpath upgrade	An existing awkward level change at the front of the shops that has resulted in a number of safety incidents.	Complete	\$102,513	Nov-20	Apr-21
1	Community	SA	City of Marion	New footpath works, cul-de-sacs	This project will deliver new footpaths on streets that currently have no footpath.	Complete	\$85,000	Oct-20	Mar-21
1	Road	SA	City of Marion	Dutchman Drive and Grand Central Avenue - road works	Road surface coming to the end of its useful life and ensuring the road surface is fit for purpose.	Complete	\$129,753	Nov-20	Nov-20
1	Community	SA	City of Mitcham	Manfull Street Melrose Park: deteriorated asphalt surface and install new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$40,730	Jan-21	Jul-21
1	Community	SA	City of Mitcham	Old Blair Road -Upgrading deteriorated asphalt surface with new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$29,695	Jun-21	Jul-21
1	Community	SA	City of Mitcham	St Marys (various locations): Remove existing deteriorated asphalt surface and install new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$295,051	May-21	Jun-21
1	Community	SA	City of Mitcham	Bedford Park (various locations): Remove existing deteriorated asphalt surface and install new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$49,673	Apr-21	May-21
1	Community	SA	City of Mitcham	Milton Street Bedford Park: Remove existing deteriorated asphalt surface and install new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$47,261	Apr-21	May-21
1	Community	SA	City of Mitcham	Abercrombie Street Clarence Gardens: Remove existing deteriorated asphalt surface and install new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$9,344	Feb-21	Mar-21
1	Community	SA	City of Mitcham	Colonel Light Gardens (various locations): Remove existing deteriorated asphalt surface and install new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$67,841	Feb-21	Mar-21
1	Community	SA	City of Mitcham	Eynesbury Avenue Kingswood: Remove existing deteriorated asphalt surface and install new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$98,463	Dec-20	Jan-21
1	Community	SA	City of Mitcham	Panorama (various locations): Remove existing deteriorated asphalt surface and install new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$156,770	Sep-20	Nov-20
1	Community	SA	City of Mitcham	Cristal Avenue St Marys: Remove existing deteriorated asphalt surface and install new block paved path	The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$52,974	Aug-20	Sep-20
1	Community	SA	City of Mount Gambier	Review of existing lighting levels across the City of Mount Gambier compared to Australian Standards, including modelling the improvement in lighting that will be achieved through the installation of LED lights.	Improving lighting levels and safety in the streets of the City of Mount Gambier. <ul style="list-style-type: none"> Improved safety due to higher lighting levels provided by LEDs. Council's energy consumption and carbon footprint would therefore be considerably reduced; the incidence of reported Street Lights Out should reduce. This will reduce operating costs; LEDs have a lower lumen depreciation than HID lamps. This means that approaching the end of life a LED output is higher than that of a HID lamp; Disposal and/or recycling or refurbishment of LED luminaires will be more efficient than disposal of lamps containing higher levels of mercury; LED luminaires are smart ready. That is, they can facilitate control systems such as remote reporting (of parameters such as temperature, noise and air quality), control and dimming, should it be required; A variety of existing luminaire and lamp combinations can be replaced with one LED type, with white light, which is the preferred option for P category (minor road) installations; and Some HID light sources (e.g. Low-Pressure Sodium lamps and Mercury Vapour lamps) are no longer available. This requires the replacement of whole luminaires with an alternative replacement. LEDs meet this need 	Complete	\$486,995	May-22	Nov-22
1	Road	SA	City of Norwood Payneham and St Peters	Road pavement reconstruction	Failed pavement	Complete	\$444,393	Aug-21	Oct-21
1	Community	SA	City of Onkaparinga	Happy Valley footpath upgrades	There is no safe off-road north/south pedestrian and cycling connection. Pedestrians and cyclists regularly use the 80km/hr road which has very high traffic volumes.	Complete	\$377,469	Apr-21	Aug-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	City of Onkaparinga	Replacement of existing playground, park furniture and irrigation system.	The existing playground, park furniture and irrigation system have reached the end of their asset life and are due for renewal. These upgrades will complement the fitness equipment that was installed at this reserve in 2018.	Complete	\$132,771	Apr-21	Jun-21
1	Community	SA	City of Onkaparinga	Weymouth Oval - Lighting improvements Sports lighting upgrade at tennis courts including removal of existing fittings and installation of new.	Assist children in disadvantaged communities by providing access to diverse sports, facilities and equipment, as well as mentoring from elite athletes.	Complete	\$200,700	Feb-21	Jun-21
1	Community	SA	City of Onkaparinga	Aldinga Community Children's Centre painting	The repainting of buildings will improve the visual appearance and address maintenance requirements to the group of selected assets.	Complete	\$168,580	Nov-20	Jun-21
1	Community	SA	City of Onkaparinga	Chapman Park, McLaren Vale - Fencing	Replacement fence is in keeping with the existing fence styles for McLaren Vale. Replacing/upgrading existing assets that are failing due to reaching end of asset life.	Complete	\$53,070	Apr-21	Jun-21
1	Community	SA	City of Onkaparinga	Morton Road Reserve, Christie Downs - Installation of New Irrigation	No existing irrigation.	Complete	\$200,000	Apr-21	Jun-21
1	Community	SA	City of Onkaparinga	A.S. Perry Reserve, Port Noarlunga - Shelters	Existing shelters are significantly affected by rust attack.	Complete	\$46,941	Apr-21	Jun-21
1	Community	SA	City of Onkaparinga	Reynella East footpath upgrades	This section of the Field River Trail (shared path) has reached the end of its asset life and has large and significant cracking - which has increased the risk of tripping and injury for users.	Complete	\$216,490	Feb-21	Apr-21
1	Community	SA	City of Onkaparinga	Renewal of playground, involving: - design for new playground - engagement with local community - demolition of existing equipment - install new equipment & supporting infrastructure	The existing playground has reached the end of its asset life and is due for renewal - which will ensure that the playground is safe for use by the community	Complete	\$76,382	Feb-21	Apr-21
1	Community	SA	City of Onkaparinga	Beach Road Streetscape improvements	Improve traffic movement outside MTCollege.	Complete	\$336,422	Nov-20	Apr-21
1	Community	SA	City of Onkaparinga	Wheatsheaf Road sports lighting upgrades	Existing lighting has reached the end of its useful life and does not provide adequate lighting levels.	Complete	\$25,644	Apr-21	Apr-21
1	Community	SA	City of Onkaparinga	Coromandel Street Cricket Nets upgrades	The cricket nets are at the end of their useful life and require renewal to ensure that they can be safely used by the community.	Complete	\$92,004	Oct-20	Mar-21
1	Road	SA	City of Onkaparinga	Upgrade existing at grade Emu crossing with flags to a Wombat crossing with a raised platform, zebra crosswalk lines, pedestrian signage, flashing lights and new street lights.	There are safety concerns with the existing school crossing being located on a bend and at a crest. Drivers are ignoring the crossing and recently a child was hit by a vehicle using the crossing. Traffic volumes are too high for the existing crossing.	Complete	\$87,047	Feb-21	Mar-21
1	Community	SA	City of Onkaparinga	Morton Road Reserve, Christie Downs - Site preparation / earthworks for installation of new irrigation	Improved pedestrian safety and expand the footpath network by providing connectivity to existing footpath infrastructure.	Complete	\$7,546	Mar-21	Mar-21
1	Community	SA	City of Onkaparinga	Eric Road footpath upgrades	Limitations in existing pedestrian connectivity to surrounding aged care, education and shopping facilities, as well as to bus services on Main South Road and Seaford Road, and the Seaford Meadows Railway Station.	Complete	\$154,750	Oct-20	Feb-21
1	Community	SA	City of Onkaparinga	Replacement of 5 BBQ plates that have reached end of life	BBQ plates have reached the end of asset life and require replacements. New plates are more power efficient.	Complete	\$32,605	Oct-20	Nov-20
1	Community	SA	City of Onkaparinga	Replace shelters: 1 at Jubilee Park, Port Noarlunga 2 at Paringa Parade, Old Noarlunga 1 at Clarrie Eatts Reserve, Aldinga Bay Concrete pads will also be replaced where needed.	Replacing existing assets that are failing due to reaching end of asset life.	Complete	\$118,199	Oct-20	Nov-20
1	Community	SA	City of Onkaparinga	Weymouth Oval - Lighting improvements. Sports lighting upgrade at tennis courts including removal of existing fittings and installation of new.	Sports lighting upgrade at tennis courts including removal of existing fittings and installation of new.	Complete	\$24,534	Oct-20	Nov-20
1	Community	SA	City of Onkaparinga	Kangarilla Oval Cricket Pitch Upgrades	Cricket pitches have reached end of life and are beginning to fail.	Complete	\$19,670	Sep-20	Nov-20
1	Community	SA	City of Onkaparinga	Taylor's Road West sports lighting upgrades	Existing lighting has reached the end of its useful life and does not provide adequate lighting levels.	Complete	\$28,443	Oct-20	Oct-20
1	Community	SA	City of Onkaparinga	Panalatinga Road Footpath, Morphett Vale	Limitations in existing pedestrian connectivity to the nearby aged care, community and education facilities, as well as to public transport services on Panalatinga Road.	Complete	\$32,574	Sep-20	Oct-20
1	Community	SA	City of Onkaparinga	Wheatsheaf Road Footpath	Limitations in existing pedestrian connectivity to the surrounding community, education and shopping facilities, reserves and public transport services available on both States Road and Wheatsheaf Road.	Complete	\$18,345	Sep-20	Oct-20
1	Road	SA	City of Onkaparinga	Culley Road - drainage	Limitations in existing management of stormwater runoff on Culley Road.	Complete	\$13,297	Aug-20	Aug-20
1	Community	SA	City of Playford	Craigmore -Secondary footpath network and Local Connection	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$216,568	Aug-21	Oct-21
1	Community	SA	City of Playford	Elizabeth East - Local footpath network and Local connection	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$192,490	Aug-21	Sep-21
1	Community	SA	City of Playford	Applecross Drive - A short link to the shared footpath	Provide local Connection to secondary footpath network	Complete	\$5,471	Jul-21	Jul-21
1	Community	SA	City of Playford	Elizabeth East, City of Playford - Construction of footpaths and ramps at multiple locations	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$132,149	Mar-21	Jun-21
1	Community	SA	City of Playford	John Rice Av./Guerin Rd, Elizabeth Vale - Construction of footpaths, refuge islands and DDA ramps	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$19,077	Jun-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	City of Playford	Blakeview, City of Playford - Construction of a footpath and 1 DDA ramp	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$127,240	Mar-21	May-21
1	Community	SA	City of Playford	Hope St, Smithfield - Construction of footpath and 2 DDA ramps	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$3,004	Mar-21	May-21
1	Community	SA	City of Playford	Yorktown Rd, Elizabeth Park/Craigmore - Construction of footpath and 7 DDA ramps	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$117,365	Apr-21	May-21
1	Community	SA	City of Playford	Andrews Farm, Munno Para West - Construction of footpaths at multiple sites	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$6,208	Apr-21	May-21
1	Community	SA	City of Playford	Craigmore Reserve, City of Playford - Construction of footpaths and 2 ramps at multiple locations	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$131,185	Feb-21	May-21
1	Community	SA	City of Playford	Craigmore, City of Playford - Construction of footpaths and 4 ramps at multiple locations	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$48,029	Feb-21	Mar-21
1	Community	SA	City of Playford	Ridley Rd, Elizabeth - Construction of a footpath	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$123,030	Feb-21	Mar-21
1	Community	SA	City of Playford	Andrews Farm, City of Playford - Construction of footpaths and 12 DDA ramps at multiple locations	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road. Provide direct and safe walking and cycling routes to open space, schools and residential areas. <ul style="list-style-type: none"> • Support commuting focussed walking and cycling throughout the City. • Provide DDA compliance for people with a disability. • Reducing vehicle numbers and traffic congestion on local roads 	Complete	\$164,275	Feb-21	Mar-21
1	Community	SA	City of Playford	Munno Para, City of Playford - Construction of shared footpaths at 2 locations	<ul style="list-style-type: none"> • Provide direct access to the existing bus stops from the existing shared footpath system • Provide DDA compliance for people with a disability. 	Complete	\$4,593	Feb-21	Mar-21
1	Community	SA	City of Playford	Hillbank, City of Playford - Construction of footpaths and 4 DDA ramps at multiple locations	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$59,440	Feb-21	Mar-21
1	Community	SA	City of Playford	Shannon Ct to Blackburn Rd, Elizabeth East - Construction of footpaths and 1 DDA ramp	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$39,319	Feb-21	Mar-21
1	Community	SA	City of Playford	Heaslip Rd - Angle Vale - Construction of a footpath	To provide new DDA Compliant Footpaths and safe walking links for pedestrians in established urban streets where none exist. At present, there are many roads and streets where no footpath exists and none are planned for. This means that the most vulnerable members of our community (children, parents with small children, the disabled and the elderly) are having to walk on the road.	Complete	\$5,395	Feb-21	Mar-21
1	Community	SA	City of Port Adelaide Enfield	Hanson reserve upgrades	Drainage, irrigation and access to the popular community facility	Complete	\$530,000	Apr-21	Aug-21
1	Community	SA	City of Port Adelaide Enfield	New playground equipment at WAL Kilpatrick Reserve	No playground in the area	Complete	\$195,097	Apr-21	Jul-21
1	Community	SA	City of Port Adelaide Enfield	Tree planting in various locations	Limited tree canopy (15%) in Council area due to urban infill. Council is looking to increase this to at least 20% by 2045 which will require more than 2500 trees/year to be planted	Complete	\$689,699	Apr-21	Jun-21
1	Community	SA	City of Port Adelaide Enfield	Northridge Reserve upgrades	Lack of BBQ facilities in development and limited shelter	Complete	\$37,649	Feb-21	May-21
1	Road	SA	City of Port Lincoln	City of Port Lincoln - Resealing roads at 14 locations	"Wear and Tear, end of useful life Council have only increased rates by 1%. Previous LTFP estimated a rate increase of 2.5% for the 2020/21 financial year. This lost revenue equates to approximately \$331,000"	Complete	\$306,196	Aug-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Combination	SA	City of Prospect	The objective of the upgrade is to create a streetscape that is both functional in terms of vehicle, cyclist and pedestrian access, and aesthetically pleasing in terms of vegetation and water sensitive urban design. The upgrade will include kerbing treatments; landscaping (screening plants); stormwater management (WSUD); indented car parking; incorporate public art; improve lighting and safety for pedestrians exiting train stations.	This upgrade follows recent works by the State Government in construction of the Gawler Rail Electrification Project, which has had a significant impact to vegetation along Devonport Terrace.	Complete	\$286,180	May-21	Aug-21
1	Road	SA	City of Salisbury	Renewal and upgrade to sections of verges within the City to improve road side amenity	Increase amenity of the City with landscape development of Council owned verges on key traffic corridors within the City. It is proposed to change verge treatments to be more sustainable and provide a higher level of visual amenity for the community.	Complete	\$683,846	Apr-21	Oct-21
1	Community	SA	City of Salisbury	Renewal of aging irrigation infrastructure in various open space areas within Mawson Lakes	The identified Irrigation systems within the public open space areas are now coming to the end of their useful life. Seeing increasing number of faults which impacts on the visual amenity and use of the open space areas. This project seeks to renew the irrigation systems to decrease the operational costs of irrigating the open space areas.	Complete	\$500,000	Apr-21	Jul-21
1	Road	SA	City of Salisbury	Ingle Farm Primary School: Provision of road safety devices and community assets	The objective of the School Transport Framework is to facilitate safe and effective transport on local roads around primary and secondary schools, especially during peak drop-off and pick-up times.	Complete	\$500,000	Apr-21	Jul-21
1	Community	SA	City of Tea Tree Gully	Road & Cycle Safety Centre Upgrade	currently inaccessible to the public when not in use, the mini road network track is in need of upgrade, no on-site car parking available creating potential safety issues along Hazel Grove and no bus parking available either for school/user groups.	Complete	\$220,000	Nov-21	Mar-22
1	Road	SA	City of Tea Tree Gully	Australia Avenue – Parking & Road Realignment	Parking congestion along Australia Avenue and surrounding roads and congestion at the intersection or Australia Avenue and Smart Road.	Complete	\$358,751	Jan-21	Jun-21
1	Community	SA	City of Tea Tree Gully	Lyons Reserve on Lyons Road – Irrigation	The existing manual irrigation system has reached the end of its serviceable life. The reserve is unusable for its intended purpose in its current condition following the introduction of water restrictions in 2007. Watering of the reserve did not resume following the lifting of these restrictions primarily due to the condition of the watering system. The replacement of the irrigation system will increase the accessibility of the reserve to all users.	Complete	\$85,000	Apr-21	Jun-21
1	Community	SA	City of Tea Tree Gully	Upgrade/Enhance Sports Field Lighting - Tilley Reserve	Uniformity and Lux levels across the site do meet the minimum standards required by those sporting clubs outlining the site. Enhance the utilisation of the site through the additional lighting. This will increase the amount of playing surface available at night and contribute to turf preservation through increased pitch rotation. While it is expected that some elements of this project could begin in November 2020, this is dependent on equipment availability.	Complete	\$300,000	Feb-21	Jun-21
1	Community	SA	City of Tea Tree Gully	Waterworld - replace the existing boilers with two larger high efficiency boilers	The existing boilers which have reached the end of their serviceable life. The new system will provide for increased reliability as the condensing boilers will be far more reliable than the existing style of system. This is because the boiler heats non-pool water and the heat is then transferred to the pool water via a separate titanium plate heat exchanger. This removes a large portion of the corrosion from the boiler itself.	Complete	\$250,000	Apr-21	Jun-21
1	Community	SA	City of Victor Harbor	Railway Goods Shed Address building access and maintenance issues connected to this publicly available building. Works to include installing a lift, upgrade of toilets, upgrade building insulation and building comfort, adjusting foyer area to support the consolidation of the Visitor Information Centre and SA Whale Centre that improves the visitor experience.	The building has a number of access related issues. Council resolved in mid-July 2020 to consolidate the Visitor Information Centre and SA Whale Centre into one facility to improve operational efficiencies and direct resources into digital and online visitor servicing measures. This decision was not planned for in the 2020/21 budget. This requires a significant upgrade to the building to support the integration. Improvements to building and merger of services will allow Council to invest savings into online destination marketing efforts.	Complete	\$355,740	Dec-20	Mar-22
1	Community	SA	City of West Torrens	Accessible Toilet Block	Current toilet not meeting needs of community/reserve	Complete	\$225,000	Jul-21	Apr-22
1	Community	SA	City of West Torrens	Installation of new 200lux LED lighting to football/baseball oval and new 50lux LED lighting to soccer/cricket pitch and all associated infrastructure.	The lights will allow for night games and football/baseball and night training across the entire pitch for soccer/cricket, especially for the junior athletes.	Complete	\$425,000	Apr-21	Feb-22
1	Community	SA	City of West Torrens	Upgrade existing football oval lights to LED from metal halide.	Improved lighting required to cope with night games and use by football, cricket and athletic clubs. Improve the energy efficiency.	Complete	\$49,514	Oct-20	Oct-20
1	Community	SA	Clare and Gilbert Valleys Council	Melrose Park - Multiple Improvements	Melrose Park, Clare is the key park within Clare which includes a large model train station and track, lake, playground, BMX/bike park, walking trails and lake. The park continues to increase in popularity with the expansion of the train track, playground and bike park currently occurring. The existing toilets are small, old and do not meet the current needs of the park, let alone the improved park. The new toilets will also cater for disabled persons which there are currently no facilities.	Complete	\$212,682	Jul-21	Sep-22
1	Community	SA	Clare and Gilbert Valleys Council	Mintaro Oval Playground	Update of playspace found to be deficient following audit process	Complete	\$19,880	Jan-21	Jul-21
1	Community	SA	Clare and Gilbert Valleys Council	Rhynie Rest Stop - Adult Exercise Equipment	Upgrade playground to suit broader age range for locals and visitors Upgrade barriers from current aged permapine structures Landscaping of overgrown and unsightly vegetation along roadside of Rest Area	Complete	\$50,397	Jan-21	Jul-21
1	Community	SA	Clare and Gilbert Valleys Council	Swinden Street, Riverton - Footpath	Renewal of footpath, kerbing, associated spoon drains and crossovers to improve equity of access and public safety.	Complete	\$50,686	Nov-20	Jun-21
1	Community	SA	Clare and Gilbert Valleys Council	Tarlee Oval Grounds - BMX track	A BMX track was started but inadequate for requirements. Relocated to safe, accessible, visible site on the same property and extended to be compliant.	Complete	\$41,165	Jan-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	SA	Clare and Gilbert Valleys Council	James Street, Rhynie - Sealing	When exiting the roads onto the Horrocks Highway, vehicle wheels loose traction and spin, making a dangerous situation particularly if there is oncoming traffic. Current unsealed and steep aprons make it difficult for residents to safely join the highway.	Complete	\$48,418	Nov-20	Jun-21
1	Road	SA	Clare and Gilbert Valleys Council	Horner Street, Riverton - Drainage Improvement	Water inundation of the footpath, road and private property due to inadequate stormwater drainage	Complete	\$16,217	Dec-20	Mar-21
1	Community	SA	Clare and Gilbert Valleys Council	Main North Road, Clare - Walking Path	Deteriorating deck surface and potential public safety issues	Complete	\$37,830	Nov-20	Dec-20
1	Road	SA	Coorong District Council	Sealing of Council existing unsealed road	Unsatisfactory road pavement, addressing dust issues, Increasing road safety, improved road signage and line marking. Starting at the Princes Highway and Seven Mile Road intersection and ending 2.6 km South towards Nooameena Township.	Complete	\$233,952	Feb-22	Jun-22
1	Road	SA	Coorong District Council	Hill Street Taillem Bend Sealing	Upgrading unsealed residential street to a sealed residential street with stormwater drainage infrastructure. Addressing the following issues; - Pavement failure, - Stormwater drainage, - Reduction of dust and nuisance, - Limiting ongoing maintenance requirements.	Complete	\$111,773	Mar-21	Dec-21
1	Community	SA	Coorong District Council	Coonalpyn Pool Buildings & Surrounds	Improving access to recreation and sporting facilities to the Coorong District Community that meet the official health and planning standards. This will also be of benefit to broader community for school and interschool swimming carnivals, VACSWIM lessons, aquatic activities for remedial purposes. High quality recreation facilities will improve the physical, social and mental wellbeing outcomes in the Coorong and broader community.	Complete	\$95,000	Sep-21	Dec-21
1	Community	SA	Coorong District Council	Final Murray Coorong Trail Stage 1	Improving access to recreation and environmental facilities and experiences in the Coorong District Community is a high priority, enhancing access to one of our highest value environmental assets - the River Murray. Local residents of all ages and visitor will have improved access to this high traffic and tourism attractive trail. Development of this stage in partnership between Coorong District Council, & the Department for Environment and Water will deliver positive social, mental and physical health outcomes for locals and visitors. Building community and family resilience in the post COVID environment.	Complete	\$106,088	Sep-21	Nov-21
1	Community	SA	Coorong District Council	Lake Indawarra & Nature Trails Precinct Project	Improving access to recreation and environmental facilities and experiences in the Coorong District Community is a high priority, enhancing access to highest value environmental assets in the Tintinara area - Lake Indawarra. Local residents of all ages and visitor will enjoy the improvements to the Lake Indawarra and Nature Trails precinct. This project will deliver positive environmental, social, mental and physical health outcomes for locals, visitors and families, through further enhancement of this precinct. Building community and family resilience in the post COVID environment.	Complete	\$90,000	Oct-20	May-21
1	Community	SA	Coorong District Council	Taillem Bend Netball Courts	Improving access to sporting facilities to the Coorong District Community that meet the official standards of Netball Australia. This will also be of benefit to broader Mallee League netball competitions, and interleague competitions. High quality recreation facilities will improve the physical, social and mental wellbeing outcomes in the Coorong and broader community.	Complete	\$115,000	Jan-21	Apr-21
1	Road	SA	Copper Coast Council	Bay Road Moonta Bay - upgrade	The road is deteriorated and not a good entrance statement for a major tourist destination within the Copper Coast.	Complete	\$172,199	Aug-20	Dec-21
1	Combination	SA	Copper Coast Council	Moonta - George Street pedestrian crossing, Ellen Street carpark reconstruction and Foodland access traffic signage	Pedestrian safety, traffic safety and easier use of facilities.	Complete	\$20,000	Nov-20	Jun-21
1	Combination	SA	Copper Coast Council	Copper Coast - various locations - signage replacement	The replacement of signage will ensure better traffic safety and traffic management.	Complete	\$20,000	Oct-20	Jun-21
1	Community	SA	Copper Coast Council	Moonta Town Hall - roof repairs	Serious failure to sections of timber components making up the structural integrity of the roof.	Complete	\$200,000	Aug-20	Dec-20
1	Community	SA	Corporation of The City of Unley	Landscaping of an important walking and cycle corridor, following path widening to be undertaken by the State Government. The works involve vegetation clearance, soil improvements, irrigation and extensive planting of shrub, grasses and ground covers, as well as advanced trees. In addition to the corridor greening, improved way finding signage and upgrade LED path lighting will be installed.	The Mike Turtur is the most popular off-road cycle route for daily commuters into the CBD. Over time, the popularity has placed increased pressure on the path width and its capacity to accommodate increased cyclists and pedestrians. The State Government has chosen to increase the path width to improve the safety and efficiency of the route, between Musgrave Street, Goodwood and King William Road, Wayville. The Bikeway runs parallel to the existing tram corridor and adjoining side and rear fences of residential homes. To enable the construction of a wider path, extensive vegetation clearance is required. Much of the existing planting is old, self-seeded and overgrown, and inappropriate along the bikeway due to sightlines, CPTED, form or seed drop. The LRCI Program allows Council to invest in a new corridor landscaping to improve the safety, amenity and biodiversity for all users, and adjacent residents. A sustainable palette of predominantly native plants will be carefully chosen to ensure long term sightlines are maintained along the corridor, support the Council's long term tree canopy growth targets, and increase local biodiversity. Once established, the Council will take the longer term maintenance responsibility of the bikeway and corridor greening.	Complete	\$340,054	Feb-21	Jun-22
1	Community	SA	Corporation of The City of Unley	Unley road	its current condition is in need of revitalisation to respond to the increased demands on public realm, as a result of new urban development	Complete	\$122,618	Mar-22	Jun-22
1	Community	SA	Corporation of the Town of Walkerville	Levi Oval - Tennis Courts	Ability for community to use tennis courts for recreation	Complete	\$25,941	Aug-20	Sep-21
1	Combination	SA	Corporation of the Town of Walkerville	Installation of a new footpath on the Northern side of Warwick Street, replacement of fencing, installation of an Emu Crossing, replacement of kerb and re-sealing of road segment	Accessibility for community to access the sporting club from Warwick street, safety of school community crossing the road from outside the school.	Complete	\$80,294	Dec-20	Feb-21
1	Community	SA	Corporation of the Town of Walkerville	Resealing and widening of existing footpath to 2.4m and retaining wall to support access.	Ability for walkers and cyclists to share the path safely, enhanced access to river Torrens linear park	Complete	\$19,706	Nov-20	Dec-20

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	Corporation of the Town of Walkerville	Cambridge Street - Footpath Renewal	Ability for walkers and cyclists to use the path safely, enhanced	Complete	\$15,000	Sep-20	Oct-20
1	Road	SA	Corporation of the Town of Walkerville	Park Terrace - Re-lining Pipe	Localised flooding of roadway	Complete	\$20,000	Sep-20	Oct-20
1	Community	SA	Department for Infrastructure and Transport	Blinman New CFS and Sports Shed	Lack of a suitable sporting and Emergency Services facilities in the town.	Under Construction	\$200,000	Oct-20	Sep-24
1	Community	SA	Department for Infrastructure and Transport	Replacement of the public toilets at William Creek Andamooka Community Sporting Complex	Asset at end of life and requires replacement, funding provided by Local Roads and Community Infrastructure Program allows for the capital replacement of the asset to be brought forward and address the backlog of asset replacement	Under Construction	\$200,000	Dec-21	Jun-24
1	Community	SA	Department for Infrastructure and Transport	Replacement of the public toilets at Iron Knob	Asset at end of life and requires replacement, funding provided by Local Roads and Community Infrastructure Program allows for the capital replacement of the asset to be brought forward and address the backlog of asset replacement	Complete	\$215,000	Dec-21	Mar-24
1	Community	SA	Department for Infrastructure and Transport	Replacement of the public toilets at Andamooka	Asset at end of life and requires replacement, funding provided by Local Roads and Community Infrastructure Program allows for the capital replacement of the asset to be brought forward and address the backlog of asset replacement.	Complete	\$225,000	Dec-21	Jun-23
1	Community	SA	Department for Infrastructure and Transport	Replacement of the public toilets at Marree	Asset at end of life and requires replacement, funding provided by Local Roads and Community Infrastructure Program allows for the capital replacement of the asset to be brought forward and address the backlog of asset replacement.	Complete	\$200,000	Dec-21	Dec-22
1	Community	SA	Department for Infrastructure and Transport	Kingoonya Community Park Upgrade	Limited facilities available at the Kingoonya Community Campgrounds.	Complete	\$30,000	Oct-20	Jun-22
1	Community	SA	Department for Infrastructure and Transport	Andamooka Community Sporting Complex	Lack of Sporting facilities in Andamooka	Complete	\$200,000	Oct-20	Jun-22
1	Community	SA	Department for Infrastructure and Transport	Replacement of the public toilets at Marla	Asset at end of life and requires replacement, funding provided by Local Roads and Community Infrastructure Program allows for the capital replacement of the asset to be brought forward and address the backlog of asset replacement.	Complete	\$180,000	Dec-21	Jun-22
1	Community	SA	Department for Infrastructure and Transport	Replacement of the public toilets at Oodnadatta	Asset at end of life and requires replacement, funding provided by Local Roads and Community Infrastructure Program allows for the capital replacement of the asset to be brought forward and address the backlog of asset replacement.	Complete	\$205,000	Dec-21	Jun-22
1	Community	SA	Department for Infrastructure and Transport	Pimba Community Park Upgrade	Limited facilities at the Pimba Campground.	Complete	\$170,600	Oct-20	May-22
1	Community	SA	Department for Infrastructure and Transport	Kingoonya Race Club Upgrades	Poor facilities currently at the Kingoonya Race Grounds.	Complete	\$15,000	Oct-20	Dec-21
1	Community	SA	Department for Infrastructure and Transport	Outback Communities Authority Flinders Walking Trail	Limited recreational opportunities for tourists and locals in the Flinders region.	Complete	\$100,000	Apr-21	Aug-21
1	Community	SA	Department for Infrastructure and Transport	Innaminka Parking Bay Shelter Upgrade	Lack of a suitable parking bay facilities at the town.	Complete	\$66,000	Jul-21	Aug-21
1	Community	SA	Department for Infrastructure and Transport	Parachilna Campground Septic System Upgrade	Limited facilities at the Parachilna Campground.	Complete	\$8,500	Oct-20	Aug-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	Department for Infrastructure and Transport	William Creek Raceclub Playground Installation	Limited recreational opportunities for children at the Sports ground.	Complete	\$27,105	Feb-21	Jun-21
1	Road	SA	Department for Infrastructure and Transport	Re-sheeting of 12 unsealed roads within the Andamooka Township	roads are unsealed and in poor condition, funding provided by Local Roads and Community Infrastructure Program allows for the re-sheeting of the roads to occur and improve access for residents in all weather conditions.	Complete	\$200,000	Sep-20	Jun-21
1	Community	SA	Department for Infrastructure and Transport	Blinman Mine Tour Fencing Upgrade	Lack of a suitable safety fencing for tourist Mine.	Complete	\$10,000	Oct-20	Jun-21
1	Community	SA	Department for Infrastructure and Transport	Beltana Community Hall Landscaping	Lack of a suitable campground and local community hall facility in the town.	Complete	\$12,000	Oct-20	Jun-21
1	Community	SA	Department for Infrastructure and Transport	Beltana Hall Cellar Upgrade	Lack of tourist attractions in the town.	Complete	\$14,000	Oct-20	Jun-21
1	Community	SA	Department for Infrastructure and Transport	Penong Town Museum Relocation	Limited visitation and access to the current Museum.	Complete	\$30,000	Nov-20	Jun-21
1	Community	SA	Department for Infrastructure and Transport	Marree Sports Club Upgrade	Limited facilities at the Marree Race Club.	Complete	\$27,000	Oct-20	Jun-21
1	Road	SA	Department for Infrastructure and Transport	Extending the existing bitumen seal on Kempe Road by a further 20km on the outskirts of the Coober Pedy township	Provides the existing open surface road with an all-weather, sealed surface that will improve driver safety and reduce vehicle wear and tear. This road is a high priority for rehabilitation works due to its current condition, remote location, high traffic volumes including heavy vehicles, oversize material and high maintenance needs.	Complete	\$2,040,217	Feb-21	May-21
1	Community	SA	Department for Infrastructure and Transport	Iron Knob Oval Shed - Power Connected	No power, lighting and security at the town shed.	Complete	\$14,000	Feb-21	Apr-21
1	Community	SA	Department for Infrastructure and Transport	Copley Playground Shade	Lack of a suitable Community facilities at the park.	Complete	\$65,012	Dec-20	Apr-21
1	Community	SA	Department for Infrastructure and Transport	Copley Community Hall Upgrade	Lack of a suitable Community facility and hall.	Complete	\$26,000	Nov-20	Apr-21
1	Community	SA	District Council of Ceduna	Denial Bay Jetty - Seating and Shelter Installation	Lack of shelter on commonly use public facility.	Complete	\$26,250	Jun-21	Nov-21
1	Community	SA	District Council of Ceduna	Administration Building - Repainting	Peeled paint exposing bare timber of building to prevailing ocean winds. As building is opposite the ocean, building's remaining effective life is reducing quicker than expected.	Complete	\$31,417	Feb-21	Jul-21
1	Community	SA	District Council of Ceduna	Hambridge Street and Kent Street, Thevenard - Footpath	Lack of appropriate thoroughfares between streets connecting adjacent to the open space and suppression of dust by another means then watering	Complete	\$78,750	Apr-21	Jun-21
1	Road	SA	District Council of Ceduna	Jetty Carpark and Boat Ramp Access Road, Smoky Bay - Sealing	During peak tourist season and summer (Nov - Apr), significant repair works and dust issues on adjoining properties due to high vehicle movements on unsealed sections.	Complete	\$30,826	Mar-21	Jun-21
1	Community	SA	District Council of Ceduna	Beach Esplanade and Williams Street Intersection, Smoky Bay - Footpath	The General Store is the only shop in town covering post office, supermarket and cafe and currently soft unsealed road verge makes it difficult for elderly resident to take the shortest possible route to the General Store.	Complete	\$9,000	Jun-21	Jun-21
1	Community	SA	District Council of Ceduna	Smoky Bay Headland - Picnic Purchase and Installation	Lack of seating and shade adjacent to carpark of high tourist volume area of town.	Complete	\$8,674	May-21	May-21
1	Community	SA	District Council of Ceduna	Ceduna and Thevenard - Bus Shelters Purchase and Installation	The Ceduna Community Bus Route currently has 13 bus stops and this project will be to provide appropriate weather shelter at high passenger stops.	Complete	\$15,750	Mar-21	May-21
1	Road	SA	District Council of Ceduna	Bosanquet Boulevard, Ceduna Waters - Rehabilitation and Resealing	Severe failures in road shoulder and road edging (up to 0.5m from road edge) caused by erosion through higher than expected vehicle movements. Also resealing of road due to poor seal application when constructed.	Complete	\$192,624	Apr-21	May-21
1	Community	SA	District Council of Ceduna	Ceduna Foreshore - Sheltered Picnic Purchase and Installation	The Ceduna foreshore is a high volume tourist and resident recreation area, however the foreshore has no infrastructure to allow to picnics or sheltered seating.	Complete	\$42,000	Feb-21	Apr-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	District Council of Ceduna	Denial Bay - Playground Shelter Installation	Lack of protection at the playground during summer (sun) and winter (rain)	Complete	\$52,240	Dec-20	Mar-21
1	Community	SA	District Council of Cleve	Construct a walking trail from Arno Bay to 'Turnball's Beach'.	Currently no direct access between these 2 points.	Complete	\$483,287	Sep-21	Jun-22
1	Road	SA	District Council of Coober Pedy	Re-sheeting, resealing and sealing of existing road from the corner of Catacomb Road and Hospital Road	Deterioration of road/pavement surface	Under Construction	\$129,085	Jul-22	May-24
1	Community	SA	District Council of Elliston	Northern Entrance Statement	support the local struggling business community and provide a welcome boost to the life of the town.	Complete	\$98,970	Apr-21	Aug-21
1	Community	SA	District Council of Elliston	Historic Elliston Council Chambers - restoration	Issues identified which require attention for the building to be suitable for use in future years.	Complete	\$65,750	May-21	Jun-21
1	Community	SA	District Council of Elliston	Construction of high quality playground shades at the Venus Bay Playground and Port Kenny Playground	Playground usage limited in summer months due to the equipment being too hot to access.	Complete	\$276,300	Apr-21	Jun-21
1	Community	SA	District Council of Elliston	Installation of new solar lighting on the Elliston Jetty	Restricted night access due to lack of sufficient lighting	Complete	\$8,130	Dec-20	Dec-20
1	Community	SA	District Council of Elliston	Extension of Lock Sports Centre complex and installation of a solar system	reduce electricity costs and the extension will allow for usage during social distancing.	Complete	\$49,491	Aug-20	Sep-20
1	Community	SA	District Council of Franklin Harbour	Point Gibbon Camping Grounds	camping is undertaken at these sites, however there are no designated sites which encourages native vegetation to be continually destroyed. Providing toilet and rubbish facilities will ensure campsites are left clean and tidy.	Complete	\$28,573	Sep-20	Dec-21
1	Community	SA	District Council of Franklin Harbour	Waste Water Treatment Plant	The current treated wastewater is only suitable for subsurface irrigation, the proposed upgrade will treat wastewater to be suitable for surface irrigation to the foreshore and other community areas saving Council the cost of mains water to irrigate these areas.	Complete	\$274,983	Sep-20	Dec-21
1	Community	SA	District Council of Grant	Donovan - Community Hall	Lack of community meeting room or hall facilities.	Complete	\$104,550	May-21	Oct-21
1	Community	SA	District Council of Grant	Hercules Street, Carpenter Rocks - Foreshore Amenity	Project will tidy up foreshore area and improve existing amenity of area.	Complete	\$40,000	Apr-21	Sep-21
1	Community	SA	District Council of Grant	Yahl Community Playground - Facilities	Lack of public toilets and shelter in playground area.	Complete	\$57,818	Mar-21	Jun-21
1	Community	SA	District Council of Grant	Extension of animal waste disposal system for livestock transport.	Current lack of animal waste disposal systems for livestock transport within a minimum 100 km radius.	Complete	\$60,000	Mar-21	Jun-21
1	Community	SA	District Council of Grant	Pelican Point Road - Shelter and Seating	Provide shelter on the foreshore with seating for people to stop and enjoy the view.	Complete	\$22,500	Feb-21	May-21
1	Community	SA	District Council of Grant	Tollner Road to Crafter Road - Shared Path	Provide improved recreational opportunities.	Complete	\$115,125	Feb-21	May-21
1	Community	SA	District Council of Grant	Tarpeena Oval, Riddoch Highway - Emergency Management Preparedness	Project will provide increased safety for the Tarpeena Community in the event of a bushfire emergency by providing a safe last refuge site.	Complete	\$23,457	Feb-21	Feb-21
1	Combination	SA	District Council of Karoonda East Murray	District Council of Karoonda East Murray - Construction of footpaths at various locations	Access for people with disabilities and limited abilities to Railway Terrace shops, school, child care centre and community library.	Complete	\$140,000	Feb-21	Jun-21
1	Community	SA	District Council of Karoonda East Murray	Karoonda - Installation of walking/cycling path at multiple locations	Project will enhance the public safety when walking from the southern side of Karoonda to the main street precinct. Currently pedestrians and wheelchairs/prams have to walk on edge of road.	Complete	\$49,000	Feb-21	Jun-21
1	Community	SA	District Council of Karoonda East Murray	Karoonda Apex Park/Reserve - Toilet block renewal and accessibility upgrades	Unsuitably building and not fit for purpose.	Complete	\$42,195	Apr-21	Jun-21
1	Community	SA	District Council of Karoonda East Murray	Mallee Kids Child Care, Karoonda - Installation of shade structure, landscaping, construction of bike path	Lack of shade for outside play, no landscaping or paths that children can ride bikes on.	Complete	\$20,000	Jan-21	May-21
1	Community	SA	District Council of Karoonda East Murray	Railway Tce Karoonda - Refurbishment of building housing community/historical records	Community and council storage of items of historical significance.	Complete	\$50,000	Jan-21	May-21
1	Community	SA	District Council of Karoonda East Murray	Karoonda Town Oval/Reserve - Refurbishment of toilet facilities	Unsuitably building and not fit for purpose.	Complete	\$26,348	Dec-20	Feb-21
1	Road	SA	District Council of Karoonda East Murray	District Council of Karoonda East Murray - safety works on various roads	Safety and visibility issues in the evenings due to faded white lines, lack of white posts and reflectors.	Complete	\$100,000	Oct-20	Jan-21
1	Road	SA	District Council of Kimba	Cowell Kimba Road: Resealing	Sealed surface deterioration, cracked and potholing	Complete	\$171,610	Mar-21	Apr-21
1	Road	SA	District Council of Kimba	Tola Road: Resealing	Sealed surface deterioration, cracked and potholing	Complete	\$111,312	Mar-21	Apr-21
1	Road	SA	District Council of Kimba	Cowell Kimba Road: Resealing	Sealed surface deterioration, cracked and potholing	Complete	\$106,090	Mar-21	Apr-21
1	Community	SA	District Council of Lower Eyre Peninsula	Upgrade and realignment of Oyster Walk Widen, level, and resurface existing Trail where required, Construct 250 meters of alternate path, Install safety barriers Install new signage, Construct additional access points	Mitigate safety hazards on existing trail. At present pedestrians walk along the road when wanting to take a shorter flatter route, the alternate path will improve pedestrian safety.	Complete	\$40,000	Jun-21	Jun-22
1	Community	SA	District Council of Lower Eyre Peninsula	Landscape and infrastructure improvements to the Coffin Bay Cemetery, expected to be installation of Gazebo, installation of seating, landscape improvements for aesthetics/shade.	Lacking infrastructure for family to visit loved ones, shade, aesthetic appeal / garden beds etc. The project will involve formation of a community consultation group for the purpose of determining the required improvements	Complete	\$38,057	Feb-21	Jun-21
1	Road	SA	District Council of Lower Eyre Peninsula	Re-sheet 4118m of rubble road	Asset improvement	Complete	\$181,943	Feb-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	District Council of Lower Eyre Peninsula	Up-grade natural weed infested area to a turfed playing surface. Upgrade includes installation of automated reticulated watering system and laying of instant turf.	The present surface is uneven and infested with woody weeds and bakes of during summer. The aim is to improve the safety of playing surface to a standard that it can be used all year round.	Complete	\$35,500	Feb-21	Jun-21
1	Road	SA	District Council of Lower Eyre Peninsula	Yeltukka Road Resheet	Asset improvement	Complete	\$45,194	Jul-20	Mar-21
1	Road	SA	District Council of Lower Eyre Peninsula	Re-sheeting	Asset improvement	Complete	\$137,600	Aug-20	Feb-21
1	Community	SA	District Council of Lower Eyre Peninsula	Rejuvenation/Rehabilitation of the Louth Bay Jetty Precinct: Re-sheeting of the car park area adjacent to the jetty as well as the parks to the SE of the Jetty, Widening of the beach access track (subject to Coastal Protection Board approval), Repairing/replacement of the post and rail fencing around the Jetty Precinct, Landscaping garden areas in and around the Jetty Precinct, including the installation of a reticulated water system. Tourist Signage, Stair case, Ornithological Infrastructure	Amenity of nearby residents	Complete	\$30,000	Aug-20	Oct-20
1	Road	SA	District Council of Loxton Waikerie	Taplan Road and Enduro Road resheeting and reconstruction	Make the road safer and easier to use with less damage to vehicles.	Complete	\$825,615	Nov-20	Feb-22
1	Road	SA	District Council of Mount Remarkable	Road reconstruction, widening and sealing to create tourism and economic opportunities	Current poor road condition.	Complete	\$453,865	Mar-21	Jun-21
1	Community	SA	District Council of Orroroo/Carrieton	Construction of a rotunda in the Main Street median strip of Orroroo to house a restored historic wool press with supporting artefacts and information. The Rotunda development will include site upgrade (infrastructure and services) as well as improved accessibility, seating, landscaping, safety fencing and interpretive signage and maps.	The need to house the restored historic wool press. The wool press rotunda enables public access to the historic wool press and display. The rotunda will be the centre piece of the main street tourism experience which celebrates the history of the district.	Complete	\$341,598	Mar-21	Oct-22
1	Road	SA	District Council of Peterborough	Re-sheeting of Thornton Road	Road condition has deteriorated to an unsafe level. The road has approx. 5-10mm of sheeting left with some areas with no sheeting material	Complete	\$107,231	Jun-21	Nov-21
1	Road	SA	District Council of Peterborough	Resheeting of Orroroo-Paratoo Road	Road condition has deteriorated to an unsafe level. The road has approx. 5-10mm of sheeting left with some areas with no sheeting material	Complete	\$107,231	Sep-21	Nov-21
1	Road	SA	District Council of Peterborough	Re-sheeting of Dawson Gorge Road	Road condition has deteriorated to an unsafe level. The road has approx. 15-20mm of sheeting left with some areas with no sheeting material	Complete	\$107,231	Aug-20	Jul-21
1	Road	SA	District Council of Peterborough	Re-sheeting of Fergusson Road	Road condition has deteriorated to an unsafe level. The road has approx. 5-10mm of sheeting left with some areas with no sheeting material	Complete	\$8,523	Mar-21	Mar-21
1	Community	SA	District Council of Robe	Robe Marina: Erect new fencing	Current fencing is depleted and gates are not adequate for security measures.	Complete	\$31,267	Feb-21	Nov-21
1	Community	SA	District Council of Robe	Incorporating a major entrance sign at the corner of Southern Ports Highway and Main Road	Need to provide entrance signage to promote tourism.	Complete	\$150,000	Jan-21	Nov-21
1	Community	SA	District Council of Robe	Upgrade dog pound facilities to include two raised dog kennels and automatic watering/ feeding systems.	Current dog pound facilities are inadequate for required use.	Complete	\$10,000	Sep-20	May-21
1	Combination	SA	District Council of Streaky Bay	Streaky Bay Signage upgrades	Current signage is inadequate, not to standard or non existent in key locations. Council has received many requests for improved signage particularly around wayfinding and directional signage, including in off road car parks (information boards)	Complete	\$58,708	Aug-20	Dec-21
1	Community	SA	District Council of Streaky Bay	Redevelopment of the public Streaky Bay Boat Launch and Retrieval facility (Moore's Boat Ramp).	The current facility poses safety and access risks due to its age and is no longer considered fit for purpose. The ramps are dilapidated with holes making it difficult for some vessels and the current pontoons are not suitable for larger style vessels. The walkways are also considered unsafe and makes access difficult for elderly users. The Boat Ramp is a critical asset to our community for both our residents and our visitor, it provides a valuable asset to add to our liveability and economic return through both use by visitors and commercial fishing operations.	Complete	\$493,000	Aug-20	Dec-20
1	Road	SA	District Council of Tumby Bay	Remove and replace failed concrete kerb and water table	Misaligned water table impacting drainage and causing water flow into private property	Complete	\$6,527	Apr-22	Jun-22
1	Road	SA	District Council of Tumby Bay	Butlers Centre Road - Replace existing deck on rural causeway	Renewal of rural causeway deck nearing end of life.	Complete	\$8,000	May-21	Jun-21
1	Community	SA	District Council of Tumby Bay	Tumby Bay Foreshore - walking trail resurfacing works	Current walking trail surface is constructed from loose gravel.	Complete	\$45,000	Jun-21	Jun-21
1	Community	SA	District Council of Tumby Bay	Dutton Terrace, Tumby Bay - Footpath	Provision of footpath to improve township accessibility for all ages.	Complete	\$42,000	Mar-21	Jun-21
1	Community	SA	District Council of Tumby Bay	Sidney Road, Tumby Bay - Paved Footpath Construction	Provision of footpath suitable for all ages.	Complete	\$32,679	Apr-21	Jun-21
1	Road	SA	District Council of Tumby Bay	Mine Hill Road - replace existing deck on rural causeway	Renewal of rural causeway deck nearing end of life.	Complete	\$30,000	Apr-21	May-21
1	Road	SA	District Council of Tumby Bay	Yallunda Flat Road - replacing existing deck on rural causeway	Renewal of rural causeway deck nearing end of life.	Complete	\$30,000	May-21	May-21
1	Community	SA	District Council of Tumby Bay	Port Neill - New shaded playground area for ages 2-5.	Provision of shade and soft-fall for extension of playground to cater for younger aged children.	Complete	\$28,744	Mar-21	Apr-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	SA	District Council of Tumby Bay	Ungarra Cockaleeche Road - Remove and reconstruct existing causeway to new level and with increased capacity	Increased storm-water capacity to eliminate constant water flows over causeway.	Complete	\$50,794	Mar-21	Mar-21
1	Combination	SA	District Council of Tumby Bay	Construct new footpath and kerbing in Tumby Bay township.	Provision of footpath suitable for all ages. Provision of kerbing to direct storm-water into existing filtration basin.	Complete	\$75,000	Jan-21	Feb-21
1	Community	SA	District Council of Yankalilla	Ingalalla Falls, Hay Flat - Construction of public toilets	Second Valley Forest attracts over 30,000 visitors annually with formal amenities limited to picnic benches. This project will create a visitor hub from which further trail development can occur. This first stage will signpost over 14km of multi-use trails, install a public toilet and develop a formal off-road carpark to better manage existing visitation and service new visitors.	Complete	\$130,000	Apr-21	Nov-22
1	Community	SA	District Council of Yankalilla	Yankalilla Lions Youth Park - Design and construction of an asphalt surface pump track	The pump track will provide a variety of conditions for all wheeled sports (bikes, skateboards, in-line skates and scooters) for all skill levels and ages. Located at Lion's Youth Park, it will complement and expand on the current youth infrastructure and broaden activities for different age groups and abilities who are not catered for by the existing facilities.	Complete	\$70,000	Apr-21	Sep-21
1	Community	SA	District Council of Yankalilla	Carrickalinga foreshore - Construction of multi-use, accessible path	Improved accessibility. There is no formed path along this section of the foreshore (Gold Coast Drive), posing a danger for pedestrians and a hazard for vehicle traffic. The new path will adjoin the portion of the sealed path already completed between north bay and Haycock Point. Finalisation of the extended path linking North Bay and Normanville is a priority but unfunded project for Council. Further sections will be undertaken as funds become available.	Complete	\$45,369	May-21	Aug-21
1	Community	SA	Gerard Reserve Council Inc	To engage local contractors to lift, clear and transport large piles of rubbish and to then transport to waste disposal site. Contractors will be required to operate large machinery in order to extricate and remove rubbish from large piles and from amongst native vegetation area for loading onto tipper trucks for removal and transport to waste transfer station. Project costs include cost of disposal at local Waste Transfer Station.	Large tracts and piles of illegally dumped rubbish has been left over areas throughout the Gerard Community Council. There are some very large piles of waste and other areas that are scattered densely throughout and along road verges. The remote indigenous Community do not have the funds nor means to clear the rubbish and have identified that this is a project most in need by the community at this time and have requested Berri Barmera Council to assist if approved under this program. Additionally, Dept Environment Water (DEW) are planning a prescribed hazard reduction burn off, the removal of rubbish will be beneficial to prevent hazardous and toxic smoke.	Complete	\$93,084	Feb-21	Jun-21
1	Road	SA	Kangaroo Island Council	Cape Borda Road - Re-sheeting	Road requires renewal	Complete	\$50,000	Jun-21	Jun-21
1	Road	SA	Kangaroo Island Council	East West One Highway - Re-sheet	Road requires renewal	Complete	\$77,807	Jun-21	Jun-21
1	Road	SA	Kangaroo Island Council	Investigator Avenue, Kingscote - Kerbing	No kerbing on the road	Complete	\$120,000	May-21	Jun-21
1	Community	SA	Kangaroo Island Council	Telegraph Road, Grenfell Street, Franklin Street and Murray Street, Kingscote - Footpaths	No footpath currently exists	Complete	\$80,000	May-21	Jun-21
1	Road	SA	Kangaroo Island Council	McBrides Road, Cassini - Re-sheeting	Road requires renewal	Complete	\$50,000	May-21	Jun-21
1	Community	SA	Kangaroo Island Council	Wheaton Street and Smith Street, Parndana - Footpaths	No footpath currently exists	Complete	\$55,000	May-21	Jun-21
1	Community	SA	Kangaroo Island Council	Middle Terrace, Penneshaw - Footpath	No footpath currently exists	Complete	\$20,000	May-21	Jun-21
1	Road	SA	Kingston District Council	Bald Hill Road Keilira and Petherick Road Tilley Swamp - re-sheeting	Improve safety and amenity for road users. Bald Hill Road affected by Keilira fire in January 2020. Petherick Road affected by heavy vehicle use, corrugation, sandy blow out and wombat holes	Complete	\$244,918	May-21	Jun-21
1	Combination	SA	Kingston District Council	Dudley Street bridge Kingston SE - resurfacing	Rectification of a public liability risk with a slippery bridge surface and never sufficient budget funds to adequately address the matter.	Complete	\$18,835	Jan-21	Mar-21
1	Combination	SA	Kingston District Council	Marine Parade Kingston SE - solar lighting	On-going improvement to access of Council's comprehensive walking & cycling trails which otherwise would have not been funded into ensuing years.	Complete	\$16,623	Feb-21	Mar-21
1	Community	SA	Kingston District Council	Holland Street Kingston SE (East Terrace to Agnes Street) - footpath construction	No existing made footpath in this area - key linkage and pedestrian route from school to main town centre.	Complete	\$47,164	Nov-20	Jan-21
1	Community	SA	Kingston District Council	Kingston District Council Office and Visitor Information Outlet - solar panels	Increased sustainability, energy efficiency and saving ratepayer funds on operational costs.	Complete	\$12,818	Nov-20	Dec-20
1	Community	SA	Light Regional Council	Bicycle and walking paths, painting/improvements to community facilities, playgrounds and skateparks	Play equipment is beyond serviceable condition and parts are difficult to obtain. equipment is in full sun and requires shade for safe outdoor play to prevent burns from hot surfaces and sun boardwalks and decks require upgrade to increase serviceable life and improve ease of access to areas.	Complete	\$355,000	Oct-20	Nov-21
1	Community	SA	Light Regional Council	Painting/improvements to community facilities, improved accessibility of community facilities and areas	lack of facilities for use in the area	Complete	\$150,918	Oct-20	Oct-21
1	Community	SA	Maralinga Tjarutja	Maralinga Tjarutja Village - Upgrade to community infrastructure	Providing suitable accommodation at Australia only Tourism Atomic Test Site that caters to all target groups whilst also maintaining heritage building from 1950 and 60s period of the Australian Atomic testing.	Complete	\$68,299	May-21	Aug-21
1	Road	SA	Maralinga Tjarutja	Ooldea Road to Maralinga Road removal of limestone rock on road intermittently for 27km.	Poses a risk to traffic and has the potential to cause significant damage to both local and tourist travellers.	Complete	\$68,300	Oct-20	Dec-20
1	Road	SA	Mid Murray Council	Stormwater Project	Inadequate storm water drainage which has the potential to make roads hazardous and cause flooding to neighbouring properties	Under Construction	\$174,465	Oct-23	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	Mid Murray Council	Mannum Institute	The building has been partially renovated by Council but requires internal fixtures such as air conditioning services, hot water service, accessible toilet facility (underfloor plumbing already installed by Council) as currently no facility is available, repairs/replacement retaining wall and stormwater to prevent water from entering building. This works will enable the building to be utilised/occupied by the community. Construction of a DDA entrance is required to enable access for people with a disability to enable all community members to utilise/access the building as currently the front entrance has 3 steps with no alternative access points to the building	Complete	\$99,050	Jun-21	May-23
1	Community	SA	Mid Murray Council	Disability Access and Inclusion Plan	Improved accessibility of community facilities as defined by Mid Murray Councils Disability Access and Inclusion Plan	Complete	\$43,031	Jun-21	Dec-21
1	Community	SA	Mid Murray Council	Footpath Enhancement Project	Complete a number of identified gaps in Council's current pedestrian footpath network.	Complete	\$429,196	Dec-20	May-21
1	Community	SA	Naracoorte Lucindale Council	Erection of interpretative panels illustrating the Indigenous and European history, and scientific importance of Naracoorte Caves	This project builds on the high-quality visitor experiences offered at Naracoorte Caves, to provide a linkage to Naracoorte township with signage interpreting the natural and cultural landscape. It increases the offering for visitors to retain them in the region for longer, and increasing economic benefits. It is anticipated the trail will be used by locals as well as visitors, with enthusiasm for the project shown by regular bike riders, walkers and families seeking opportunities for family activities. The trail through an attractive landscape will encourage use and improve community health, wellbeing and fitness.	Complete	\$40,000	Mar-21	Mar-22
1	Community	SA	Naracoorte Lucindale Council	Establishing a paved footpath network in Centenary Avenue, Lucindale	Improved accessibility and enhanced landscape	Complete	\$40,000	Mar-21	Mar-22
1	Community	SA	Naracoorte Lucindale Council	Upgrade street furniture, including the installation of disability accessible picnic tables and chairs	Upgrade aged infrastructure and improve equity of access to community open spaces	Complete	\$113,843	May-21	Mar-22
1	Community	SA	Naracoorte Lucindale Council	Frances Proposed new Children's Playground- Nature Play	Outdoor entertainment for younger children	Complete	\$70,000	Mar-21	Aug-21
1	Combination	SA	Naracoorte Lucindale Council	Access ramp to improve pedestrian movements	Improvements to mobility within the Town Centre	Complete	\$9,645	Oct-20	Jun-21
1	Combination	SA	Naracoorte Lucindale Council	Town Centre improvements BBQ, shelter paved area nature play	Improvements to the Township for tourists and community	Complete	\$28,718	Dec-20	Jun-21
1	Community	SA	Naracoorte Lucindale Council	Drilling of a bore, construction of shed and pump, and the installation of a popup sprinkler system to irrigate a premier park in Naracoorte.	Improve park amenity and eliminate dust over summer months	Complete	\$57,842	Mar-21	Jun-21
1	Community	SA	Naracoorte Lucindale Council	Construction of a skate bowl to enhance the recreational opportunities in Naracoorte's premier recreation park.	Improve park amenity and eliminate dust over summer months.	Complete	\$150,000	Oct-20	Jun-21
1	Road	SA	Naracoorte Lucindale Council	Resheeting of service road to enhance access for Lucindale businesses	Lack of access for deliveries to Lucindale businesses	Complete	\$10,000	Mar-21	Mar-21
1	Community	SA	Naracoorte Lucindale Council	Bus shelter- Proposed new bus shelter for school children and seating for the township of Hynam	Provide all round shelter for children attending school by bus.	Complete	\$15,000	Sep-20	Mar-21
1	Community	SA	Naracoorte Lucindale Council	Erection of 5 poles and development of 4 sets of interchangeable flags	Lack of a sense of arrival to Naracoorte, lack of promotion of community attractions and services	Complete	\$25,000	Oct-20	Mar-21
1	Road	SA	Nipapanha Community Aboriginal Corporation	General Maintenance Resealing	Prevention of further damage from traffic use, erosion of shoulder areas and around community entry and exit points and dust mitigation where possible.	Complete	\$102,304	Jun-21	Aug-21
1	Community	SA	Northern Areas Council	Jamestown Memorial Hall 73 Ayr St, Jamestown - Replacement of existing toilet facilities	The existing toilet facilities are approximately 50 years old and don't adequately service the facility. They also lack proper facilities for people with a disability and for parents with babies. This project will replace the aged facilities with purpose built, DDA compliant amenities	Complete	\$23,035	Sep-20	Dec-22
1	Community	SA	Northern Areas Council	Yacka Town Entry Signage, Horrocks Highway, Yacka - Install entry signage at northern and southern entrances	Install entry signage at the Northern and Southern entrances to the Yacka townships, as a means of encouraging tourist visitation	Complete	\$25,451	Sep-20	Dec-22
1	Community	SA	Northern Areas Council	Belalie Creek Vohr St, Jamestown - Upgrade irrigation system	The aged irrigation system is in need of an upgrade to ensure automated irrigation is undertaken to the community area adjacent to the creek. This is a popular area for tourists visiting the area	Complete	\$5,455	Sep-20	Dec-21
1	Community	SA	Northern Areas Council	Georgetown Memorial Park, 23 Fisher St, Georgetown - Upgrade parking access	Enabling access for people of disability at the Georgetown Memorial Park Public Amenities and the Georgetown Memorial Bowling Club is very poor and difficult. This project will enable much needed access for people of all abilities through the establishment of a purpose built parking area with specific areas for people requiring disabled access	Complete	\$46,364	Sep-20	Dec-21
1	Community	SA	Northern Areas Council	Gladstone Memorial Hall 14 Fifth St, Gladstone - Upgrade parking access	Enabling access for people of disability at the Georgetown Memorial Park Public Amenities and the Georgetown Memorial Bowling Club is very poor and difficult. This project will enable much needed access for people of all abilities through the establishment of a purpose built parking area with specific areas for people requiring disabled access	Complete	\$113,636	Sep-20	Dec-21
1	Community	SA	Northern Areas Council	Gladstone Swimming Pool 6 West Tce, Gladstone - Upgrade canteen facilities	The Gladstone Swimming Pool is a key community recreation facility. In order to keep the facility financially sustainable, the community volunteers operate the canteen. Currently it is in need of an upgrade of the bench areas, improved plumbing, painting and general improvements.	Complete	\$25,000	Sep-20	Dec-21
1	Community	SA	Northern Areas Council	Gulnare Memorial Hall 8 Railway Tce, Gulnare - Upgrade windows	Existing windows are very old and some no longer open correctly and have endure damage. A replacement of the windows is long overdue and will be simple to open and close for community members using a key facility in Gulnare	Complete	\$4,545	Sep-20	Dec-21
1	Community	SA	Northern Areas Council	Victoria Park Jamestown 11 Kilmarnock Tce - Construction of multi purpose community pavilion	Current facilities are inadequate and have suffered white ant damage. This facility will also offer more multi purpose use for not only the annual show which attracts over 5000 attendees but will serve other tourist events, such as car displays and motor show, whilst also housing museum items from the wool industry.	Complete	\$104,545	Sep-20	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	SA	Northern Areas Council	Laura Community Caravan Park, Victoria St - Reconstruction/upgrade of roads	The Laura Community Caravan Park is a key location for tourists visiting the Southern Flinders Ranges. At present the internal road network at the park is in need of a significant upgrade, which will also improve drainage. This project will make a significant difference and further encourage tourists to visit the park	Complete	\$18,182	Sep-20	Dec-21
1	Community	SA	Northern Areas Council	10 Hughes Street, Laura - Construct a secure storage shed for the Laura fair	The Laura Fair is one of the premier tourist events in the Southern Flinders Ranges and has grown significantly over the years. This has meant that many items have been accumulated which are crucial for the Fair's operation. At present there is a lack of secure storage, which makes it difficult for the volunteers. This proposed facility will make it far simpler for the annual event.	Complete	\$25,455	Sep-20	Dec-21
1	Community	SA	Northern Areas Council	Laura to Stone Hut Cycling and Walking Rail Trail, Laura - Upgrade of the trail	The Laura to Stone Hut Cycling and Walking Rail Trail is in need of an upgrade to better enable access for local people and tourists to use for cycling, walking running and many other leisure activities. It stretches for 8km from Laura to Stone Hut.	Complete	\$40,909	Sep-20	Dec-21
1	Community	SA	Northern Areas Council	Spalding Oval Precinct 57A Government Rd, Spalding - Installation of flood lighting & fencing	Lack of suitable floodlighting is limiting the capacity of the existing sporting courts at Spalding. Upgrading the lights will see the courts deliver a greater capacity for basketball, netball and tennis to share the facilities. An upgrade to the fencing will also see existing fencing upgraded and compliant with facility standard requirements. It will also provide a much needed upgrade for the existing fencing which is many decades old	Complete	\$57,272	Sep-20	Dec-21
1	Community	SA	Port Augusta City Council	Coastal Levee Bank, Port Augusta - Construction of a concrete path	This work will complete the delivery of a sealed coastal path that connects the eastside and westside foreshore areas into the CBD providing critical safe access for visitors and community members to access the heart of the city, railway precinct, hospital and medical centre. Delivery of this community infrastructure will have positive economic, environmental and social outcomes including improving community physical and mental health by encouraging participation and supporting social and emotional wellbeing.	Complete	\$150,152	Jan-21	Dec-21
1	Road	SA	Port Augusta City Council	Shaping and sheeting of unsealed roads with 30mm Class 2 PM 2/30QG Quarry Rubble - total length 200m	Asset at end of life and existing wearing course depleted, road requires resheeting to prevent breakthrough of basecourse	Complete	\$12,020	Aug-21	Dec-21
1	Road	SA	Port Augusta City Council	Shaping and sheeting of unsealed roads with 30mm Class 2 PM 2/30QG Quarry Rubble - total length 590m	Asset at end of life and existing wearing course depleted, road requires resheeting to prevent breakthrough of basecourse	Complete	\$53,590	Aug-21	Dec-21
1	Road	SA	Port Augusta City Council	Shaping and sheeting of unsealed roads with 30mm Class 2 PM 2/30QG Quarry Rubble - total length 700m	Asset at end of life and existing wearing course depleted, road requires resheeting to prevent breakthrough of basecourse	Complete	\$67,614	Aug-21	Dec-21
1	Road	SA	Port Augusta City Council	Shaping and sheeting of unsealed roads with 30mm Class 2 PM 2/30QG Quarry Rubble - total length of 1000m	Asset at end of life and existing wearing course depleted, road requires resheeting to prevent breakthrough of basecourse	Complete	\$85,644	Aug-21	Dec-21
1	Road	SA	Port Pirie Regional Council	Wandearah Road - Rehabilitation	The soil beneath these sections of soil is affected by ground water and seasonal moisture resulting in significant expansion and contraction of the road sub base.	Complete	\$218,000	Apr-21	Jun-21
1	Community	SA	Port Pirie Regional Council	Warnertown Road - Town Entrance	The existing landscaping is untidy with overgrown weeds and dead vegetation. The entrance does not provide an inviting environment to residents and visitors nor represents the high level of the town's inner streetscapes.	Complete	\$97,628	Apr-21	Jun-21
1	Road	SA	Port Pirie Regional Council	Balmoral Road (East Lane) - Unsealed Road	The sealing of this road will eliminate traffic generated dust emissions and satisfy numerous community and resident complaints.	Complete	\$18,460	Feb-21	Apr-21
1	Road	SA	Port Pirie Regional Council	Hemmons Street - Unsealed Road	The sealing of this road will eliminate traffic generated dust emissions and satisfy numerous community and resident complaints.	Complete	\$39,884	Feb-21	Apr-21
1	Road	SA	Port Pirie Regional Council	Mallyon Street - Unsealed Road	The sealing of this road will eliminate traffic generated dust emissions and satisfy numerous community and resident complaints.	Complete	\$72,642	Feb-21	Apr-21
1	Road	SA	Port Pirie Regional Council	Maude Street - Unsealed Road	The sealing of this road will eliminate traffic generated dust emissions and satisfy numerous community and resident complaints.	Complete	\$34,572	Feb-21	Apr-21
1	Road	SA	Port Pirie Regional Council	Miell Street - Unsealed Road	The sealing of this road will eliminate traffic generated dust emissions and satisfy numerous community and resident complaints.	Complete	\$46,694	Feb-21	Apr-21
1	Road	SA	Port Pirie Regional Council	Rupara Street - Unsealed Road	The sealing of this road will eliminate traffic generated dust emissions and satisfy numerous community and resident complaints.	Complete	\$27,850	Feb-21	Apr-21
1	Community	SA	Regional Council of Goyder	Worlds End Campground - new toilets	the existing long drop toilet is non compliant and a suitable replacement is required to service the campground	Complete	\$82,802	Nov-20	Jun-22
1	Road	SA	Regional Council of Goyder	Installation of a new floodway at Julia Creek crossing	A new floodway is required where the Julia Creek crosses Mosey Rd due to the road being impassable during times of rain	Complete	\$84,158	Dec-20	Jun-22
1	Road	SA	Regional Council of Goyder	Reconstruction required of the floodway at Balrly Creek crossing	The floodway requires reconstruction due to deterioration of the floodway concrete surface	Complete	\$78,093	Dec-20	Jun-22
1	Road	SA	Regional Council of Goyder	Works to roads in the council area that have been identified as requiring upgrading to the new national heavy vehicle regulator standards - intersections are inadequate, signage requires upgrading and line of sight requires modifications	18 re sheeted roads in the council area have been identified as requiring upgrading to the new national heavy vehicle regulator standards - intersections are inadequate, signage requires upgrading and line of sight requires modifications	Complete	\$122,269	Apr-21	Jun-21
1	Community	SA	Regional Council of Goyder	Installation of a new irrigation tank for the Eudunda Gardens	The current tank has insufficient capacity for the irrigation requirements of the Eudunda Gardens	Complete	\$41,678	Dec-20	May-21
1	Road	SA	Regional Council of Goyder	Resealing works on various council roads	The sealed surface on the 22 roads has deteriorated over time and requires replacement.	Complete	\$358,234	Apr-21	May-21
1	Road	SA	Renmark Paringa Council	Reshaping Lock 6 Road	The road is currently in poor condition and requires renewal	Complete	\$200,000	Jun-22	Jun-22
1	Community	SA	Renmark Paringa Council	Lyrup Netball Courts - Resurfacing	this asset has reached the end of its useful life and is due for renewal. The upgrades will be scheduled during the off season.	Complete	\$53,729	Jun-21	Nov-21
1	Community	SA	Renmark Paringa Council	Renmark Riverfront - Lighting	The lack of illumination in this area prohibits events to be held into the twilight / night during summer. The additional lighting will increase the level of public safety and also assist with facilitating events in our peak tourist time.	Complete	\$27,491	Aug-21	Sep-21
1	Community	SA	Roxby Downs Council	Rotunda Upgrade	Upgrades to the Rotunda	Complete	\$25,865	Jun-21	Sep-21
1	Community	SA	Roxby Downs Council	Install a basketball half-court surface with ring and replacement of rotunda in Richardson Place with new seating.	Enhance recreational facilities for youth, adjacent to skate park. High demand for seating.	Complete	\$121,000	Jun-21	Sep-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	SA	Southern Mallee District Council	Proposed works are widening inside of corners by way of profiling and resealing with 2 coat bitumen seal to maintain a sealed with of 7.2 meters	The focus is an environment where the local streets operate safely and effectively for all users.	Complete	\$80,000	Feb-21	Apr-21
1	Road	SA	Southern Mallee District Council	Widening existing seal on Kulkami Road from 6.2 meters to 7.2 meters incorporating a .5 meter sealed shoulder and 1 meter unsealed shoulder consisting of new and recycled shoulder crushed rock base coarse with a 2 coat bitumen spray seal	It is imperative that the customer experience of the local community around each school is understood and taken into consideration when creating a safe and effective transport environment.	Complete	\$257,276	Feb-21	Mar-21
1	Community	SA	Southern Mallee District Council	Upgrade Pinnaroo Aerodrome facility by undertaking re sheeting, resealing works , new unsealed car park as well as replacing fencing, gates and old outdated signage	Upgrades are to improve the safety of the airstrip, Resheeting 1.4km of unsealed runway due to a loss of rubble over a period of time comprising 150mm compacted Limestone rubble. Taxiway area [2750m2] to be resealed using single coat 10mm stone application . Construct unsealed car park east of entrance gate using 100mm limestone rubble. New fencing and double gates to the entrance to replace the broken ones as well as new signage to replace faded and outdated current signage	Complete	\$152,000	Sep-20	Dec-20
1	Road	SA	Tatiara District Council	Bunker Road - Railway Terrace intersection upgrade, Keith, Asphalt intersection to cater for turning movements of heavy vehicles carting to grain silos	Constant maintenance issue with bitumen seal destroyed by heavy vehicle turning movements. Asphalt provides a more durable surface and will require minimal maintenance	Complete	\$46,179	Jan-22	Feb-22
1	Road	SA	Tatiara District Council	Seal a number of gravel side roads for a length of 15m from the existing edge of seal on the major road, Upgrades to intersections of sealed and gravel roads	Prevent gravel from being spread onto sealed major road causing a safety hazard and providing a better stopping environment for side road traffic entering the major road	Complete	\$63,849	Feb-21	Jan-22
1	Combination	SA	Tatiara District Council	Hinge Street, Mundulla - Install new kerb and gutter and construct paved Footpath and gutter upgrades in the Mundulla town centre	Improve drainage and upgrade existing footpath	Complete	\$70,000	Feb-21	Jan-22
1	Community	SA	Tatiara District Council	Keith Public Swimming Pool Upgrade, Upgrade of pumps and filtration equipment including pipework which are reaching the end of their useful life	Following community consultation	Complete	\$57,855	Sep-21	Sep-21
1	Road	SA	Tatiara District Council	Widening of Wirrega North Road, Complete staged widening of narrow section of Wirrega North Road for heavy vehicle use. Widen sealed pavement from 4m to 6.2m to allow for trucks to pass and meet the South Australian Local Government Transport Advisory Panel fit for purpose standards.	Current road width is insufficient for heavy vehicles to pass each other and stay on the sealed road surface increasing the likelihood of head-on crashes	Complete	\$250,000	May-21	Jun-21
1	Community	SA	Tatiara District Council	Footpath upgrades on Dinning Terrace, Bordertown, Replacement of paved footpath with concrete footpath	Existing paved footpath is difficult to negotiate with trip hazards for elderly residents in adjacent retirement village	Complete	\$50,000	Sep-20	Apr-21
1	Road	SA	Tatiara District Council	Cannawigara Road, Custon Road, Cuppa Cup Road and Meatworks Road bridges Replace sub-standard guard railing on 4 bridges with guard railing that is compliant with current standards	Recent bridge condition audit has revealed that existing guard railing does not meet current safety standards	Complete	\$100,000	Mar-21	Mar-21
1	Community	SA	The Barossa Council	District wide footpath renewal and upgrade programme. Work scope includes site preparation (clearing of top soil and vegetation and old footpath where necessary) placement and compaction of sub-grade and laying asphalted concrete surface. Minor other associated works includes kerb and gutter repairs, small retaining walls and replacement driveway crossovers where required. Out of scope is the verge upgrade/beautification works. 308870 - Footpath Old Kapunda Road Nuriootpa 313523 - Footpath Miller Street Springton 314345 - Footpath George Street Williamstown 600213 - Footpath Kaesler Drive Nuriootpa 600682 - Footpath Corella Street Nuriootpa 600686 - Footpath Scholz Avenue Nuriootpa 600859 - Angaston - Nuriootpa Road, Nuriootpa 601712 - Moculta Road Angaston 308818 - Middle Street - Angaston 650556 - Footpath Robert Street Lyndoch • Sandy Creek - Williamstown Road - Barossa Valley Way to Railway Line - \$73,837 • Nuriootpa - Kalimna Creek Reserve - Kindler Avenue bridge to Kindler Avenue - \$9,026 • Nuriootpa - Kalimna Creek Reserve - Adjacent Kindler 27 Avenue to Kindler Avenue driveway - \$3,888	The accelerated capital works programme will create linkages that improve connectivity and access in and between strategic destinations such as town centres and key service areas. This will encourage pedestrian movement in these retail, commercial and industrial precincts to support economic, social and recreational activity	Complete	\$565,108	Mar-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	The Berri Barmera Council	The revitalisation of Berri's Colin Jennings Apex Park (Apex Park) will incorporate improvements including an upgrade of the previous BMX track to a versatile pump track which can be used by bike riders, skateboarders and scooter riders of all abilities. Complimenting this will be an off-grid solar BBQ shelter and associated amenities so park users can spend extended time enjoying this space and the additional play equipment that will accompany it. Concrete connecting footpaths, that double as a junior scooter track meander through the native vegetation to connect the different zones of the park. Finalising the upgrades is new fencing for the current dog park, bringing the whole area together to deliver a unique and enjoyable public open space that provides positive health and wellbeing opportunities for the Berri and wider Riverland community.	The Berri township does not currently have a suitable community open space that provides adequate facilities for people to connect and enjoy together, while meeting the needs for families that are transport disadvantaged and unable to access other facilities within the district. Additionally, Berri has no free active public facilities for older age groups (pre-teens and teens) such as a skate park. This project will provide a pump track (amongst other infrastructure) which caters for a variety of ages and wheeled users. This is a community facility that is not currently provided by any of the other Riverland Councils and will be a distinctive point of difference for the park. The space currently has ad-hoc infrastructure including; a dog park, two small pieces of playground equipment, asphalt multi-use court and shaded gazebo. The existing layout lacks connectivity between the current facilities which reduces the appeal of the area. By teaming the pump track up with dedicated concrete connecting footpaths, that double as a junior scooter track, provides the safe connectivity required for the individual areas and is the perfect combination for families with children of varying ages. To ensure that the new features of the park are fully maximised, complimentary facilities such as; a fully solar BBQ, solar lighting, seating and drinking fountain will be installed to enable visitors to extend their time and utilise all that the park has to offer leading to enhanced positive health and wellbeing for our residents and other users.. Given that much of the groundwork is already in place within the site, the additional enhancements will enable the Berri Barmera Council to provide a quality green space which offers a range of passive and active opportunities for our community which differ from the traditional playground layout.	Complete	\$299,755	Apr-21	Dec-21
1	Community	SA	The City of Burnside	Kensington Park Oval - Playground	Lack of funding meant large timber log was not turned into an interactive art element	Complete	\$13,175	Apr-21	Aug-21
1	Community	SA	The City of Burnside	Kensington Park Oval - Remediation	Poor condition. Revegetation will improve the quality and amenity of the area	Complete	\$15,000	Apr-21	Jun-21
1	Combination	SA	The City of Burnside	Laurel Avenue - Community Garden	The community garden will improve community connections, health and wellbeing. It will also be used to run intergenerational community programs by Council and create community open space. There is a demand for community gardens within the Council area. The closure of the made road will improve safety for pedestrians accessing the community garden, and those travelling between Tregenza Oval and the community garden. It will also return valuable open space to the community to use.	Complete	\$200,000	Feb-21	Jun-21
1	Community	SA	The City of Burnside	Regal Theatre - Preservation and Enhancement	Preservation and enhancement to meet current legislative requirements	Complete	\$230,000	Feb-21	Jun-21
1	Community	SA	The City of Burnside	Burnside Ballroom - Preservation Works	Ageing State Heritage listed community facility that needs preservation works	Complete	\$32,219	Apr-21	May-21
1	Combination	SA	The City of Burnside	Business Strip - Street Infrastructure	Inconsistent street infrastructure, aged and untidy verge plantings, pedestrian access, amenity of the area and pedestrian safety	Complete	\$25,000	Apr-21	May-21
1	Community	SA	The City of Burnside	Chamber Gully Reserve Road - Car Park	Unsafe and illegal parking practices	Complete	\$49,153	Jan-21	Feb-21
1	Community	SA	The Corporation of The City of Whyalla	Searle Street Car Park - Lighting	Improved visibility and safety of users early in the morning and late at night. The car park services the Civic park recreational precinct and Hockey Grounds	Complete	\$67,029	Apr-21	Jun-21
1	Road	SA	The Corporation of The City of Whyalla	Essington Lewis Ave - Improvements	Road Pavement Condition	Complete	\$400,638	Sep-20	Jun-21
1	Community	SA	The District Council of Mount Barker	Lord Robinson Park - Public Toilets	Toilets to service the large public and range of community groups who operate from the land	Complete	\$76,000	Jun-22	Sep-22
1	Combination	SA	The District Council of Mount Barker	Littlehampton Main Street - Amenity	Unsafe pedestrian environment with poor amenity	Complete	\$150,351	Mar-22	Jul-22
1	Community	SA	The District Council of Mount Barker	Environment Services Centre, Mount Barker	Lack of appeal to community building surrounds a suitable outside space for functions and suppression of dust	Complete	\$45,000	Jan-22	Apr-22
1	Community	SA	The District Council of Mount Barker	Yantaringa Reserve - Works	Creating a usable area of public open space which is currently undeveloped	Complete	\$25,000	Apr-21	Sep-21
1	Road	SA	The District Council of Mount Barker	Wellington Road - Shoulder Widening	Road Safety	Complete	\$305,000	Mar-21	Aug-21
1	Community	SA	The District Council of Mount Barker	Polo Grounds - Amenity	Lack of amenity improvements	Complete	\$49,283	Mar-21	Jun-21
1	Community	SA	The District Council of Mount Barker	Echungga RSL	Lack of connection through the space	Complete	\$24,656	Mar-21	Jun-21
1	Community	SA	The Flinders Ranges Council	The Flinders Ranges township upgrade	lack of identification and direction to town disorganised treatment to northern verge of Railway Terrace lack of pedestrian connection from Railway Terrace to First St. poor condition of existing footpath which is Currently an under-utilised open space.	Complete	\$386,357	Feb-21	Jul-21
1	Community	SA	The Rural City of Murray Bridge	The upgrade and revitalisation of the Riverfront has been identified as the most significant and under utilised asset in Murray Bridge with the greatest potential for economic and social benefit. Sturt Reserve is the major Riverfront destination within the Council area and the Reserve's potential is particularly enhanced by its proximity to the Murray River and CBD as well as the beauty of the environment.	The problems being addressed by the project are twofold: to create an immediate economic stimulus for local businesses and to improve community accessibility, safety, and visual amenity of the Murray Bridge's most iconic public reserve.	Complete	\$571,938	Apr-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	Town of Gawler	Install shade sails over four playgrounds: Fifth Street, Hemafood Grove, Willaston Nature and Apex Park	At present, there is no protection from sun, UV and wet weather conditions at playgrounds. Children get burns from hot play equipment and from playing in the sun on hot days. The lifespan of play equipment will be reduced with fading and cracking that can happen from sun exposure over time. These issues will be addressed by installing shade sails over playgrounds and it is widely recognised shade provides beneficial outcomes for the community to encourage active play at times when they may not have played due to hot weather conditions. Council has three existing other playgrounds with shade sails over them, and due to these beneficial outcomes, is seeking to expand these over more playgrounds as part of this community infrastructure program.	Complete	\$155,562	Apr-21	Oct-21
1	Community	SA	Town of Gawler	Seven roads within four pockets where there are no walking paths and propose for the construction of new walking paths to link them to surrounding walking path networks.	There are pockets without walking paths within Council area where local community does not have safe walking access to surrounding footpath networks for their daily living activities such as shopping and exercising. Constructing missing links to connect existing walking path networks can reduce crash risk by separating vehicles and pedestrians.	Complete	\$250,000	Feb-21	Apr-21
1	Road	SA	Wakefield Regional Council	Reshape Bennett road, resheet existing road with 100mm compacted rubble, reinstate stormwater drainage	Breakthrough of base, loss of sheeted rubble, repair potholes, rutting and deformation	Complete	\$20,000	Jan-21	Jun-21
1	Road	SA	Wakefield Regional Council	Ninnes Road - Minor surface preparation, reseal road with double coat spray seal	Repair potholes, rutting, cracking, patches, binder age, aggregate loss and edge defects	Complete	\$232,143	Jan-21	Jun-21
1	Road	SA	Wakefield Regional Council	Reshape Strike Road, resheet existing road with 100mm compacted rubble, reinstate stormwater drainage	Breakthrough of base, loss of sheeted rubble, repair potholes, rutting and deformation	Complete	\$100,000	Aug-20	Jun-21
1	Road	SA	Wakefield Regional Council	Reshape Water Towers Road, resheet existing road with 100mm compacted rubble, reinstate stormwater drainage	Breakthrough of base, loss of sheeted rubble, repair potholes, rutting and deformation	Complete	\$119,158	Jan-21	Jun-21
1	Road	SA	Wakefield Regional Council	Reshape Woods Road, resheet existing road with 100mm compacted rubble, reinstate stormwater drainage	Breakthrough of base, loss of sheeted rubble, repair potholes, rutting and deformation	Complete	\$28,729	Aug-20	Jun-21
1	Road	SA	Wakefield Regional Council	Reshape Yackandanda Road, resheet existing road with 100mm compacted rubble, reinstate stormwater drainage	Breakthrough of base, loss of sheeted rubble, repair potholes, rutting and deformation	Complete	\$117,000	Aug-20	Jun-21
1	Community	SA	Wattle Range Council	Penola township entrance signage and landscaping	Following completion of the Penola Bypass Council is proposing to install major entrance statement signage and landscaping to encourage visitation into the town.	Complete	\$65,000	Mar-21	Dec-21
1	Community	SA	Wattle Range Council	Beachport Bowling Club - building renewal works	Rectify defects identified in a building condition report; refurbish kitchen and bar; replace storage shed.	Complete	\$165,000	Apr-21	Sep-21
1	Road	SA	Wattle Range Council	Thomas Drive Mt Burr - construction of service road	A number of properties that abut Thomas Drive which is the main road through Mt Burr access via unsealed service roads. This results in adhoc access to the main road and also poor amenity with dust and potholes.	Complete	\$119,298	Feb-21	Jun-21
1	Community	SA	Wattle Range Council	Susan Wilson Playground Beachport - redevelopment	Current playground equipment is at end of life with several items having been removed. The project will result in a contemporary playground which will be a significant tourist attraction.	Complete	\$250,000	Feb-21	Apr-21
1	Road	SA	Wattle Range Council	Lossie Lane Millicent, Williams Road to Walker Street - sealing	The road is an unsealed road on the edge of town, the Council annually receives a number of complaints about the road in particular regarding dust over summer months.	Complete	\$30,000	Apr-21	Apr-21
1	Combination	SA	Wudinna District Council	Wudinna Lions Visitor Information Bay	Aging infrastructure, weathered signs, poor signage, general appearance and presentation, safety (trip hazards) .	Complete	\$90,000	Nov-20	Dec-21
1	Community	SA	Wudinna District Council	Kyancutta Polkadiney Park BBQ	Increased number of visitors and tourists to the district and needing BBQ facilities when using local park to camp. Provides a social setting for visitors as well as the community to meet in the vicinity of the community store.	Complete	\$13,600	Apr-21	Dec-21
1	Community	SA	Wudinna District Council	Wudinna Apex Park Project	Increased demand on existing community infrastructure	Complete	\$88,200	Sep-20	Dec-21
1	Combination	SA	Wudinna District Council	Mt Wudinna Recreation Reserve Refurb	Old facilities that have deteriorated over time need to be better presented to tourists, visitors and residents.	Complete	\$140,000	Apr-21	Sep-21
1	Community	SA	Wudinna District Council	Wudinna RV Park Dump Point, Shower and Historic Pavilion Roof Replacement	Lack of shower and Dump point at RV Park to service show society activities and visitors to town using the RV Friendly Park facilities. Current historic displays being damaged under existing pavilion. Replacement of Pavilion Roof will make weatherproof.	Complete	\$46,000	Apr-21	Sep-21
1	Community	SA	Wudinna District Council	Minnipa Apex Park (Concrete Crappa) Improvements	Pavement to the park entry in need of resheeting due to damage caused from large RV vehicle use Toilet needs painting to improve its appearance. Much photographed landmark and an improvement in its presentation will be good publicity for the district. Shelter over gas BBQ needs replacing Gas BBQ needs replacing	Complete	\$27,600	Apr-21	Sep-21
1	Community	SA	Wudinna District Council	Refurbishment works to Memorial Hall Public Toilets to improve appearance and functionality	Appearance/presentation, drainage and general operation	Complete	\$63,229	Apr-21	Sep-21
1	Road	SA	Wudinna District Council	Mt Wudinna Tourist Drive Loop Signs Project	Old signage Inconsistent directions Outdated route references Lack of 'reassurance' signage Feedback from tourists getting lost	Complete	\$10,738	Mar-21	Jun-21
1	Community	SA	Wudinna District Council	Standley Park Works	Need for improved presentation	Complete	\$5,000	Dec-20	Jun-21
1	Road	SA	Yalata Anangu Aboriginal Corporation	Grading of access roads to Yalata Lands	Three major access roads to Yalata Lands have not been able to be maintained due to shortage in funding.	Complete	\$125,977	Oct-20	Jun-22
1	Community	SA	Yorke Peninsula Council	Upgrade to tourist information at Federation Park rest stop	Current information is outdated and signage is deteriorating	Complete	\$9,464	Oct-20	Jun-22
1	Community	SA	Yorke Peninsula Council	Refreshing of various council shelters and structures	Shelters require general maintenance to bring them to a safe and reasonable condition	Complete	\$180,373	Oct-20	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	SA	Yorke Peninsula Council	Installation of picnic shelter at Gum Flat reserve	Currently no shelter in heavily used public area	Complete	\$36,433	Apr-21	Apr-22
1	Community	SA	Yorke Peninsula Council	Water standpipe upgrade, Pine Point	Existing standpipe suffers from theft and can be difficult to use	Complete	\$43,758	Sep-20	Feb-22
1	Road	SA	Yorke Peninsula Council	Drainage upgrades at intersection of Elizabeth and Robert Sts, Maitland	Poor drainage currently sees the intersection flood in heavy rain	Complete	\$26,705	Mar-21	Sep-21
1	Community	SA	Yorke Peninsula Council	Costal access management strategy projects	Environmental degradation caused by large numbers of tourists	Complete	\$111,467	Dec-20	Sep-21
1	Community	SA	Yorke Peninsula Council	Walking trail realignment at Rowe Terrace, Ardrossan	Current path is too close to eroding cliff top	Complete	\$32,990	Sep-20	Jun-21
1	Community	SA	Yorke Peninsula Council	Carpark upgrade at Ardrossan community facility	Existing gravel car park is dusty in summer and muddy in winter	Complete	\$48,191	May-21	Jun-21
1	Community	SA	Yorke Peninsula Council	Walk the Yorke walking trail upgrades	Changing environmental conditions are impacting accessibility and safety of parts of the trail	Complete	\$28,711	Dec-20	Jun-21
1	Road	SA	Yorke Peninsula Council	Drainage upgrades at various sites on the Yorke Peninsula	Current drainage systems have reached functional capacity	Complete	\$108,411	Mar-21	Jun-21
1	Community	SA	Yorke Peninsula Council	Installation of a viewing platform at South Beach, Balgowan	This prominent beach viewing area is being eroded and causing dune damage as there is no defined location or control of pedestrian access. The platform will create a designated area for viewing.	Complete	\$17,411	Apr-21	May-21
1	Road	SA	Yorke Peninsula Council	Sheeting works to James Well Road and Didlyamulka Road	Current road surface quality presents safety risks	Complete	\$260,000	Mar-21	Apr-21
1	Community	TAS	Break O'Day Council	Scamander - Shared Pathway	Missing shared pathway link between Winifred Drive and Hendersons Lagoon	Complete	\$114,090	Oct-21	Jan-22
1	Community	TAS	Break O'Day Council	Binalong Bay - Path	Missing shared path link between (Village Green Area and Hilltop Drive)	Complete	\$40,239	Oct-21	Dec-21
1	Community	TAS	Break O'Day Council	St Helens Foreshore - Shared Pathway	The project will provide a defined off-road shared path way for pedestrians and cyclists that eliminates the need for movement across an operational wharf area and to travel safely between the Golden Fleece Rivulet and Circassian Street, foreshore recreational infrastructure and subsequent access to town MTB hub areas.	Complete	\$185,000	Feb-21	Jun-21
1	Community	TAS	Break O'Day Council	Multiple Locations - Tourism Information Signs	After reviewing Tourist Information sites in the municipality, Council has found that existing information is outdated and not conducive to emphasising visitor experiences in the area. Therefore, Council has decided to develop, design and implement new information for three of the sites, Fingal, St Marys and Scamander.	Complete	\$8,755	Feb-21	Jun-21
1	Road	TAS	Break O'Day Council	St Helens Point Road - Pavement Rehabilitation	The project will address: i) failing road pavement and decreasing road safety. ii) shortage of road side parking.	Complete	\$170,000	Feb-21	May-21
1	Combination	TAS	Break O'Day Council	MTB Trail Head and Flagstaff Road - Sealing	A segment of Flagstaff Road and internal vehicle roads at the MTB trailhead are constructed in a gravel road base, which is prone to vehicle and weather wear and fine dust generation. Sealing of the road surfaces will benefit the community, especially the users of the trailhead area and adjacent properties in the vicinity. The newly constructed trail network which is focussed around the Flagstaff trailhead is already attracting large numbers of people who are using the world class mountain bike trails for exercise and to explore our diverse and wonderful natural environment. The sealing of the road will improve stormwater quality, ensure longevity of pavement, reducing maintenance costs and ensure the experience at the trailhead is enhanced by reducing dust. By undertaking these works we are encouraging community members and visitors to participate in exercise safely and promote healthy lifestyles.	Complete	\$94,322	Nov-20	Mar-21
1	Community	TAS	Break O'Day Council	Kirwans Beach - Shared Pathway	Narrow footpath and bridge that is not wide enough to enable people and/or bicycles to safely cross each other with reasonable separation	Complete	\$35,000	Jan-21	Mar-21
1	Road	TAS	Brighton Council	Rebuilding existing road	Safety due to narrow road, pavement at the end of its useful life	Complete	\$249,567	Apr-21	May-22
1	Community	TAS	Central Coast Council (TAS)	West Ulverstone - Shared Pathway	Creating the Westshore Road and Tobruk Park, West Ulverstone sections of path is important in advancing the connectivity of the Shared Pathway Network in Central Coast.	Complete	\$400,000	Feb-21	Jun-22
1	Community	TAS	Central Coast Council (TAS)	Ulverstone Skate Park Redevelopment Major redevelopment of c.1970s existing skate park to provide modern activity hub with the adjacent, new MTB pump'n'jump courses. Includes new 'street' style skate elements, with proper zoned design to allow all-ages and wheelchair access, separate parkour obstacle area, new outdoor ball arena (half-court basketball and footsal), and refurbishment of existing picnic shelter area, including new bicycle parking.	Existing skate park facility is aged (c.1970s) and near end of serviceable life. Current layout and design reflects age, with style and zoning of elements not suitable for all-ages/all-skills use. Current surface and layout is not suitable for wheelchair access and use. Shape and design of some current ramps is not as safe as modern design. Existing ball court is too small (less than 3-point arc) for even casual use. The location is a popular active recreation area, particularly for youth and teen activities. It is adjacent a new mountain bike pump and jump track, at the end of a popular regional coastal parkland with various playgrounds, and only 100m from local surf club and amenities. The redevelopment project will help consolidate the zone as a regional destination for active recreation, particularly among youth and teenagers.	Complete	\$361,000	Aug-21	Dec-21
1	Road	TAS	Central Highlands Council	Pelham Road, Construction and sealing of 1.1kms of gravel road.	Narrow gravel road with high traffic volume is unsafe and requires regular maintenance.	Complete	\$589,128	Jan-21	Jun-21
1	Community	TAS	Circular Head Council	Tip Shop Infrastructure	The tip shop project has been designed to meet Council's Waste Strategy 2019-2024 of which a key objective of the is a goal to achieve a 50% diversion of waste from landfill by 2024.	Complete	\$350,000	Dec-21	Feb-22
1	Community	TAS	Circular Head Council	Blackline Road - Footpath	Lack of pedestrian walking facilities and pedestrian safety	Complete	\$83,378	Oct-21	Nov-21
1	Community	TAS	Circular Head Council	East Esplanade Walking Track Relocation and Exercise Equipment Replacement	Deteriorated exercise equipment assets / Deteriorated footpath in problematic location (below king high tide)	Complete	\$106,000	Feb-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	TAS	Circular Head Council	Smithton Dog Park	Community dog management behaviour, lack of secure area for dog exercise. The location of the dog park is already a declared off leash area. The area is inline with the Dog Control Act 2000.	Complete	\$100,000	Nov-20	Jun-21
1	Road	TAS	Circular Head Council	Jaegers Road Bridge	Deteriorated asset, road safety	Complete	\$163,863	Sep-20	Sep-20
1	Community	TAS	City of Burnie	South Burnie Esplanade - Carpark redevelopment	The existing seal will expire in 2 years and the area is being upgraded to suit realignment of the Coastal Pathway	Complete	\$75,186	May-21	Dec-21
1	Road	TAS	City of Burnie	Blythe River Bridge, South Riana Road - Repairs footings and piers	Flooding has caused scour at bridge pier footings, require repair to ensure long term integrity of the structure	Complete	\$21,047	Apr-21	Sep-21
1	Community	TAS	City of Burnie	Old Surrey Rd - Footpath replacement	Footpath in this section has significant failures and needs replacing.	Complete	\$74,800	Jul-21	Sep-21
1	Road	TAS	City of Burnie	Stowport Road and West Ridgley Road - Guardrail	Remove hazard of significant accidents from vehicles crashing of road edge	Complete	\$53,953	Aug-21	Sep-21
1	Community	TAS	City of Burnie	Costal Pathway - Installation of exercise stations	Current equipment in one location, extend for greater recreational opportunities	Complete	\$20,000	May-21	Jun-21
1	Road	TAS	City of Burnie	Guide Road - Repair pavement and reseal	Road has deteriorated, with pavement and seal failure. Maintains a key transport loop for agriculture and forestry enterprises	Complete	\$135,736	Dec-20	May-21
1	Community	TAS	City of Burnie	Multiple locations - Install 6 kerb ramps	Lack of access for wheelchairs. Prams etc	Complete	\$35,200	Mar-21	May-21
1	Community	TAS	City of Burnie	Corner Mount/Cattley Street - Decorative lighting installation	Improvement of visual amenity in CBD	Complete	\$68,264	Nov-20	Dec-20
1	Community	TAS	Clarence City Council	Clarence Foreshore Trail - Upgrade to Walking Path	Upgrades to pathway required.	Complete	\$649,937	Feb-21	Aug-21
1	Combination	TAS	Derwent Valley Council	High Street New Norfolk Master Plan stage one (1) revitalisation: Improvements to pedestrian amenity, parking, and pathway network facilitating revitalisation of the shopping precinct and accessible access, and associated elements to improve community usage and amenity.	Revitalisation of aged Infrastructure in the main retail area of New Norfolk to assist in revitalising shopping precinct and move towards Disability Discrimination Act (DDA) AS1428 compliant community spaces.	Complete	\$378,807	Jan-22	Jun-22
1	Community	TAS	Devonport City Council	Home Hill - Landscaping	Home Hill is the former home of Prime Minister Joseph Lyons and Dame Enid Lyons. Many of the original features of the garden require maintenance and renovation to retain the heritage value and ensure suitability as a publicly accessible garden.	Complete	\$25,000	Jun-21	Aug-22
1	Community	TAS	Devonport City Council	Spreyton Memorial Hall – heater replacement and upgrade	Facility can be uncomfortably cold or take too long to warm up. Existing heating inefficient.	Complete	\$10,000	Jun-21	Jun-21
1	Community	TAS	Devonport City Council	Mary Binks Wetlands East Devonport – path upgrade	The Wetlands is an important recreational space for adjacent aged care residents, but parts of the path network are gravel limiting accessibility. Path also used by families accessing the nearby recreation centre. Upgrading path and adding park furniture will allow a wider range of users to benefit.	Complete	\$55,000	Mar-21	Jun-21
1	Road	TAS	Devonport City Council	Greenway Avenue Devonport - traffic calming	Traffic data indicates a significant portion of vehicles traveling above the 50km/h speed limit. Volume of traffic is higher than other local streets. Residents have approached Council about reducing speeds in the street.	Complete	\$71,933	May-21	Jun-21
1	Community	TAS	Devonport City Council	Devonport urban road tree planting program	Devonport's urban road network is lacking in trees, which can provide a wide range of benefits for road users and adjacent residents and businesses. Tree planting on major roads can improve the user experience for locals and tourists alike.	Complete	\$10,000	Jun-21	Jun-21
1	Community	TAS	Devonport City Council	Pioneer Park Devonport - footpath between Pioneer Park and Wright Street and accessible parking bay	No accessible path between East Devonport retail area and nearby Pioneer Park, discouraging pedestrian travel. No accessible parking bays, which may be limiting access for some potential park users.	Complete	\$50,000	May-21	Jun-21
1	Community	TAS	Devonport City Council	Valley Road - Street Seats	Street furniture at local shopping area is outdated, uncomfortable and is become hazardous with rusted areas and some sharp edges.	Complete	\$8,000	Apr-21	Jun-21
1	Community	TAS	Devonport City Council	Maidstone Park - renewal of spectator benches	Existing benches have severely warped and one recently broke during a match. 50% have been removed for safety concerns and a solution is required.	Complete	\$24,800	Jun-21	Jun-21
1	Community	TAS	Devonport City Council	Don Reserve Devonport - path renewal (Parker Street to Nicholls Street)	Existing path in poor condition, with cracked asphalt and tree roots. This is making path unusable for less mobile people and people riding small wheeled devices like skateboards, scooters and children's bikes.	Complete	\$130,000	Sep-20	May-21
1	Community	TAS	Devonport City Council	Ronald Street Devonport - new footpath (Oldaker Street to Parker Street)	Footpath that only partially complete, with three missing sections. The proximity to schools and shops means this street has high 'walkability' and there is a demand for a continuous footpath.	Complete	\$44,000	Jan-21	Mar-21
1	Community	TAS	Devonport City Council	Foreshore Path Link	Lack of accessibility between urban footpath network and foreshore path	Complete	\$25,000	Mar-21	Mar-21
1	Community	TAS	Devonport City Council	Rooke Street Mall Devonport - Christmas Tree	Existing tree the feature of public Christmas decorations, but is old and lacks vibrancy. A new tree will rejuvenate the area and attract families during the Christmas shopping period, boosting local retailers.	Complete	\$53,000	Aug-20	Jan-21
1	Road	TAS	Dorset Council	Carisbrook Lane Legerwood between the Junction of Tasman Highway and McDougalls Road upgrades to cater for heavy vehicles	The current carriageway is narrow and uneven with areas of pavement failure which creates increasing safety and operator cost issues. The road is classified as 'Heavy Rural' and while it is a gazetted HML/HPV route it does not currently meet the required geometric standards. Carisbrook Lane is used extensively by B-Double and Hi Production Combinations as well as 9 axle Articulated Vehicles transporting close to 200,000T of products into and out of the region. It is also the local school bus route. The prohibitive costs of an upgrade and conflicting demands on resources has meant that short term annual maintenance fixes have been required to be utilized to ensure ongoing safety compliance. This project will enable investment into the much needed longer term solution of a reconstruction and ensure an increased standard of safety for both heavy vehicle operators and the local community.	Complete	\$751,168	Jul-20	Jun-21
1	Community	TAS	Flinders Council	Flinders Island Airport: Repaint, repair and where necessary landscape existing council owned building and facilities	The project aims to address both safety issues, building deterioration and visual aesthetic. Removes the complexity of maintaining numerous buildings with several varying colour combining and unifies Council buildings for future ease of maintenance. Addresses the unsightly and deteriorated assets and restores them to a more appealing visual aesthetic for community and tourists.	Complete	\$106,508	Dec-20	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	TAS	Flinders Council	Whitemark Landfill improvements	Extension of the life of the existing landfill site by segregating waste, baling, and using the site more economically increasing the current cell life. Improving EPA compliance by introducing sorting and baling waste. Clear signage for community to deposit their waste efficiently. Reduction in safety hazards, due to restricted access to work areas. Improved road safety due new road infrastructure and new signage. Ability to monitor waste disposal improved. Reduction in fire hazard of green waste. Safety of community patrons visiting the giving shed is improved through car parking. Allows sorting at transfer stations.	Complete	\$139,529	Mar-21	Jun-22
1	Community	TAS	Flinders Council	Replacing existing fencing throughout Flinders Island	Unsafe fencing, unsightly, unclear entrance ways, and gates no longer functional due to disrepair. New fencing to protect underground plumbing works and prevent access by the public.	Complete	\$17,700	May-21	Jun-21
1	Community	TAS	Flinders Council	Whitemark: Repair drainage washout for public access and review storm water requirements	Storm water drainage. Culverts have been damaged and eroded due to rusting of the valve at the bulkhead, storm surges the water flooded up the drain and broke many of the culverts. Broken culverts have eroded Bluff Track, a steep drop off the edge of the track and narrowing of the path.	Complete	\$35,168	Mar-21	Jun-21
1	Community	TAS	George Town Council	All abilities recreation area and beach access. Works involve installation of access ramps providing DDA access from street to new picnic and BBQ area on elevated site and providing DDA access from elevated site to beach and also connecting to existing toilets and carpark. Carpark will be upgraded from crush rock to asphalt with dedicated DDA car park spaces. The elevated sit will include new BBQs including a wheel chair accessible commercial BBQ and associated park furniture and shelters.	Reactivation of dormant site, provision of beach access and beach appreciation platform and picnic area that provides wheelchair access and amenities. There currently exists no wheelchair beach access within the municipality or northern Tasmania to our knowledge. This project will provide a recreation area for locals and visitors in aging demographic and restore public use of a site that has been dormant since the decommissioning of surf life saving club many years ago.	Complete	\$333,105	Nov-21	Jun-22
1	Community	TAS	Glamorgan Spring Bay Council	Bicheno Medical Centre - Refurb	Enable increase in capacity from 1 bed to 2 beds in the nurses treatment room.	Complete	\$25,000	Jun-21	Dec-21
1	Community	TAS	Glamorgan Spring Bay Council	Buckland Hall - Accessibility	Disabled Access ramp to Community Hall & Build new entrance awning including the installation of Tactile pads for ramp & stairs.	Complete	\$69,098	Jun-21	Dec-21
1	Community	TAS	Glamorgan Spring Bay Council	Swansea Child Care Centre - Fencing	Section of fence falling down (security issue), paving lifting and awning disintegrating	Complete	\$11,270	Feb-21	Sep-21
1	Community	TAS	Glamorgan Spring Bay Council	Swansea Community Hall - Toilet	Outdated toilets within Community Hall	Complete	\$75,041	Oct-20	Jun-21
1	Community	TAS	Glamorgan Spring Bay Council	Swansea Courthouse - Drainage	Drainage issues	Complete	\$25,261	Oct-20	Jun-21
1	Community	TAS	Glamorgan Spring Bay Council	Bicheno Walk Bridge - Culvert	Footbridges require replacing due to age/deterioration	Complete	\$23,694	Oct-20	Apr-21
1	Community	TAS	Glamorgan Spring Bay Council	Coles Bay Tennis Court - Resurface	cracking of court surface due to age and tree roots	Complete	\$65,827	Feb-21	Apr-21
1	Road	TAS	Glamorgan Spring Bay Council	Friendly Beaches - Sealing	High level of tourist traffic, seal last section of gravel	Complete	\$105,580	Oct-20	Jan-21
1	Road	TAS	Glenorchy City Council	Upper Hilton Road: Stage 2 - Reseal	The existing road surface is in poor condition and needs to be replaced.	Complete	\$74,000	May-22	May-22
1	Road	TAS	Glenorchy City Council	Seddon Street - Reseal	The existing road surface is in poor condition and needs to be replaced.	Complete	\$58,052	Jan-22	Mar-22
1	Road	TAS	Glenorchy City Council	Kenmere Place - Reseal	The existing road surface is in poor condition and needs to be replaced.	Complete	\$26,145	Nov-21	Dec-21
1	Road	TAS	Glenorchy City Council	Upper Hilton Road - Reseal	The existing road surface is in poor condition and needs to be replaced.	Complete	\$125,702	Apr-21	Jul-21
1	Road	TAS	Glenorchy City Council	Daniana Street - Reseal	The existing road surface is in poor condition and needs to be replaced.	Complete	\$98,246	Apr-21	Jun-21
1	Road	TAS	Glenorchy City Council	Sunshine Road - Reseal	The existing road surface is in poor condition and needs to be replaced.	Complete	\$53,000	Mar-21	Mar-21
1	Road	TAS	Glenorchy City Council	Lorraine Crescent - Reseal	The existing road surface is in poor condition and needs to be replaced.	Complete	\$53,000	Dec-20	Dec-20
1	Road	TAS	Glenorchy City Council	Merton Street - Reseal	The existing road surface is in poor condition and needs to be replaced.	Complete	\$31,903	Dec-20	Dec-20
1	Road	TAS	Glenorchy City Council	Huntley Street - Reseal	The existing road surface is in poor condition and needs to be replaced.	Complete	\$52,000	Dec-20	Dec-20
1	Community	TAS	Hobart City Council	Queens Domain The project consists of the complete development of a whole new cycleway along with car park and associated infrastructure. The cycleway will be constructed on a steep gradient of land by the side of the old Tas rail line which is currently unused. The project rectifies many ongoing issues/complaints about the surface of the car park and road ways in this area.	The project brings together the "missing link" the missing connection of cycleway between the Regatta grounds car park and the Macquarie point development. Currently the cycleway ends requiring riders and other users to travel through an active car park and thoroughfare to the water. The potential conflict for users currently poses significant risk to public safety. The lack of connectivity to the new cycleway at Macquarie point often causes confusion throughout the cycling community and this is often addressed through our network / stakeholders meetings with cycling groups as a major area for improvement. The project will allow you to enter the cycleway throughout Glenorchy providing a continuous, safe path away from traffic directly into the heart of the Hobart central district.	Complete	\$685,131	May-21	Feb-22
1	Combination	TAS	Huon Valley Council	Junction of Kermantie River Road and the Huon Highway - Geeveston, Installation of pedestrian footbridge over Kermantie River -	Vulnerable road users will have access to a pedestrian bridge, currently the only access is on the bridge over the highway which is narrow, without and shoulder area to use for foot traffic- it is used daily by school children and general public.	Complete	\$150,000	Oct-21	May-22
1	Community	TAS	Huon Valley Council	Geeveston Town Hall, Installation of a lift	The hall was build in 1914 with the upper floor accessed by stair, which makes the supper room, museum and exhibition space not accessible to many members of the public. The installation of the lift will make the upper floors accessible and enable the very successful "Twilight Feast" which is at capacity to expand into the upstairs area.	Complete	\$239,685	Aug-21	May-22
1	Community	TAS	Huon Valley Council	841 Glen Huon Road, New fencing for Glen Huon Park	Many young families utilise the park and there are concerns that children can easily wander onto Glen Huon Road.	Complete	\$10,000	Aug-21	Sep-21
1	Road	TAS	Huon Valley Council	Dances Road, Cygnet , Installation of pedestrian footbridge over - Golden Valley Creek	Vulnerable road users will have access to a pedestrian bridge, there is significant residential development in the area and this footbridge will create a pedestrian linkage with the development and the primary school	Complete	\$80,000	Jul-21	Aug-21
1	Community	TAS	Huon Valley Council	40 Wilmot Road Huonville, sealing of Huonville Recreation Ground Car Park	Upgrade drainage and sealing of the car park in front of the Huonville clubrooms	Complete	\$10,000	Oct-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	TAS	Huon Valley Council	Mountain River Hall, Upgrade of kitchen facilities	The current kitchen is in a state of disrepair, which means they are unable to obtain a food license in order to serve food. The committee has put in a lot of effort on other improvements to the hall so this is enable them to improve utilisation of the hall by holding functions and events.	Complete	\$20,000	Mar-21	May-21
1	Community	TAS	Huon Valley Council	40 Wilmot Rd Huonville, Removal of hedge and replacing with a walking path, landscaping and a new fence	High risk area for vandalism and anti-social behaviour.	Complete	\$75,000	Nov-20	Apr-21
1	Community	TAS	Huon Valley Council	Installation of CCTV cameras at the Huonville Recreation Ground and at the roundabout in Huonville	High risk area for vandalism and anti-social behaviour.	Complete	\$25,000	Nov-20	Apr-21
1	Community	TAS	Huon Valley Council	39 Mary Street, Cygnet, Redevelopment of the Cygnet Cenotaph	Addressing safety issues associated with the Cenotaph in order to provide safe and appropriate access during services.	Complete	\$25,000	Jan-21	Mar-21
1	Community	TAS	Huon Valley Council	Ranelagh Memorial Soldiers Hall Kitchen replacement. Ranelagh Soldiers Memorial Hall has had an active committee for over 20 years, they have worked on many improvements to the hall including replacing the roof, carpark and resolving stormwater issue, this project will complement the work they have been doing.	The kitchen has become too run down and the committee are unable to prepare meals for function utilizing the current arrangement.	Complete	\$20,000	Jan-21	Mar-21
1	Community	TAS	Huon Valley Council	4 Slab Road, Cygnet, sealing of Cygnet Recreation Ground Car Park	Sealing in front of the upgraded change rooms and car park to stop gravel from being trampled into the new change rooms	Complete	\$10,000	Oct-20	Oct-20
1	Community	TAS	Huon Valley Council	New fence erected near play equipment at Calvert Park Playground, Judbury	Many young families utilise the park and there are concerns that children can easily wander to the riverside. A fence is needed to restrict access.	Complete	\$10,000	Sep-20	Oct-20
1	Community	TAS	Kentish Council	Claude Road: Construction of a concrete footpath	Currently pedestrians walk on the grass verge or narrow gravel road shoulder. Both areas contain hazards.	Complete	\$80,000	Jun-21	Jul-22
1	Community	TAS	Kentish Council	King George V Carpark: Resurfacing, drainage improvements and layout changes	The existing two coat seal has reached the end of its serviceable life. Asphaltting will provide a longer lasting and higher grade surface which is more appropriate for a CBD carpark. Current drainage is poor and car parking layout is to be reviewed.	Complete	\$170,000	Jan-22	Mar-22
1	Community	TAS	Kentish Council	Native Rock Road: Construction of a sealed path on north-western side of the road	Currently pedestrians and cyclists use the grass verge, road shoulder or road seal to walk and ride. These three areas currently post hazards to users.	Complete	\$217,855	Jun-21	Jan-22
1	Community	TAS	King Island Council	Lighthouse Park Currie - walking and cycle path	The roadside safety barrier will prevent the risk of vehicles crashing into the Park. The path will enable people to safely walk or cycle to the Park without needing to use the roadway or road verge. The cycle path In the Park will enable small children to practice safe cycling and learn about traffic signage. The play equipment and soft fall areas will improve safe use and enjoyment of the Park.	Complete	\$154,562	Jan-21	Jun-21
1	Community	TAS	King Island Council	Grassy Oval, Grassy, King Island - Change Room Renovation	Improvements to Community Facilities	Complete	\$31,424	Sep-20	Mar-21
1	Community	TAS	King Island Council	Memorial Park, Currie - Bicycle and Walking Path	The roadside safety barrier will prevent the risk of vehicles crashing into the Park.	Complete	\$99,878	Oct-20	Feb-21
1	Community	TAS	King Island Council	The Esplanade, Naracoopa - Upgrades	The path will enable people to safely walk or cycle to BBQ/playground, toilets and foreshore without needing to use the roadway or road verge.	Complete	\$128,667	Nov-20	Feb-21
1	Community	TAS	Kingborough Council	Kingborough community facility maintenance	Access to facilities is either in poor condition, non compliant or past its useful life. Aging Infrastructure not fit for purpose, or suffering from increased demands. Detreating components that require maintenance and restoration works. Structural recovery to maintain the life of the asset	Complete	\$171,102	Oct-20	Sep-21
1	Community	TAS	Kingborough Council	Jenkins Street: Construction of a pedestrian refuge at intersection	Jenkins St junction at Channel Hwy is a wide 20m crossing for pedestrians. A pedestrian refuge will shorten the pedestrian crossing to 2 stages. It will also help calm traffic entering Jenkins St.	Complete	\$50,017	Mar-21	Aug-21
1	Road	TAS	Kingborough Council	Tower Court: Reconstruction of kerb, installation of subsoil drain and other stabilization installations	Embankment instability and ground water issues causing road movement.	Complete	\$209,983	Mar-21	Jun-21
1	Road	TAS	Kingborough Council	Gormley Drive gravel resheet	Worn gravel road that requires resheet/rehabilitation to improve community access and road safety.	Complete	\$55,000	Nov-20	May-21
1	Community	TAS	Kingborough Council	Channel Highway: Replacement of roof and front porch of Woodbridge Community Hall	Existing porch has deteriorated and presents poorly and is a safety hazard. Existing roof has deteriorated with damaged and lifting iron causing internal water damage.	Complete	\$75,000	Apr-21	May-21
1	Road	TAS	Kingborough Council	Nebraska Road: Coastal retaining wall repairs	Failing coastal retaining wall and subsequent direct impacts on Nebraska Road	Complete	\$35,000	Oct-20	Nov-20

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	TAS	Latrobe Council	Squeaking Point Rd Reseal	The Road segment surface is in poor condition	Complete	\$42,191	Apr-22	Jun-22
1	Road	TAS	Latrobe Council	Alexander St Resurface	The Road segment surface is in poor condition	Complete	\$80,461	Apr-22	Jun-22
1	Road	TAS	Latrobe Council	Parkers Ford Rd Reseal	The Road segment surface is in poor condition	Complete	\$28,987	Apr-22	Jun-22
1	Road	TAS	Latrobe Council	Bakers Beach Rd	The Road segment surface is in poor condition for a length of which is requiring a reseal	Complete	\$141,305	Apr-22	Jun-22
1	Road	TAS	Latrobe Council	Dumbleton St Carpark Resurface	The Road segment surface is in poor condition	Complete	\$18,117	Feb-22	Apr-22
1	Community	TAS	Launceston City Council	Renewal of district swimming pool and associated building infrastructure	Minor leak repair to the inground pool. Inefficient and failing pool heating and pool pumps. Leaking roof, broken gutters and eaves. Worn building fabric	Complete	\$289,105	Sep-22	May-23
1	Community	TAS	Launceston City Council	Installation of retractable heavy vehicle impact attenuating bollards to a vulnerable approach route into a high traffic pedestrian mall as recommended by independent security consultant control risks	Potential for hostile vehicle attack due to insufficient controls and ease of straight-line approach along Brisbane St. This entrance also needs to facilitate emergency and event vehicles so the bollards will need to be retractable.	Complete	\$99,011	Dec-22	Feb-23
1	Road	TAS	Launceston City Council	install pedestrian refuge crossing islands and improvement to footpath	No protected crossing point across this road. This crossing point is a key link in connecting the Newnham area to the adjacent TAFE school through	Complete	\$55,588	Dec-22	Jan-23
1	Community	TAS	Launceston City Council	Replacement of rotted timber floor, joints and bearers. Areas: Main hall, storage room, kitchen and hallway	Rotted timber floor, joints and bearers that need replacing to ensure the hall is safe and can continue to be used for community events	Complete	\$114,143	Oct-22	Dec-22
1	Road	TAS	Launceston City Council	Modify existing school crossing to improve gradients and make disability accessible	Existing school crossing has steep approach ramps that are not DDA compliant and restrict access to those with disabilities. Crossing is located immediately adjacent to a primary school and no alternative crossing points are available.	Complete	\$31,419	Oct-22	Oct-22
1	Community	TAS	Launceston City Council	Resealing and rehabilitation of different footpaths around Launceston Municipality.	Resealing of various footpath around Launceston which will involve excavation of the existing surface and resealing with 35mm asphalt. in certain cases the footpath base would have to be replaced.	Complete	\$436,930	Jul-20	Jun-22
1	Community	TAS	Launceston City Council	Sealing of Churchill park levee footpath for a total extent of 625m at an approximate width of 3m. this also includes base preparation for the footpath.	The current level of service does not meet the expectation of a levee footpath that is frequently used and is very close to the CBD.	Complete	\$49,787	Nov-21	Dec-21
1	Community	TAS	Launceston City Council	Sealing of River Bend park levee footpath for a total extent of 535m at an approximate width of 3m. this also includes base preparation for the footpath.	The current level of service does not meet the expectation of a footpath levee that is frequently used and is very close to the CBD.	Complete	\$67,705	Apr-21	Apr-21
1	Road	TAS	Meander Valley Council	Main Road Safety works, include traffic calming, removal of guardrail, installation of pre-cast kerb for pedestrian walkway, modification of pavement levels, sealing works and line marking.	Poor sight distance over the single lane bridge and turning of vehicles is a concern at this location. The traffic calming will assist in reducing vehicle speeds.	Complete	\$30,000	Jul-21	Aug-21
1	Road	TAS	Meander Valley Council	Coiler Creek Bridge	Existing structure requires replacement due to decay in outside beams and bedlog abutments.	Complete	\$275,000	Feb-21	Feb-21
1	Road	TAS	Meander Valley Council	Liffey Falls Bridge	Existing structure requires replacement due to decayed beam and bedlog.	Complete	\$140,000	Nov-20	Dec-20
1	Road	TAS	Meander Valley Council	Bridgenorth Rd reconstruction	Pavement reconstruction due to accelerating sub-grade deterioration.	Complete	\$429,333	Aug-20	Nov-20
1	Community	TAS	Northern Midlands Council	Upgrade of Burghley Street Gym Facility	Upgrading old Gym Facility comprising of: Entry/reception area, meeting room, DDAA/family amenities, staff WC, replacement roof, lift, fire escape stairs and mezzanine fitout	Complete	\$575,936	Sep-20	Dec-21
1	Community	TAS	Northern Midlands Council	Ross Town Square upgrade	Implementation of Stage 2 of the Ross Town Square Master plan 2016, comprising: Bandstand amphitheatre, DDA compliant WC, BBQ area, nature playground, entry arbour, irrigation and landscaping.	Complete	\$385,000	Aug-20	Jun-21
1	Community	TAS	Sorell Council	Upgrade of the Sorell Skate Park A concept plan for the upgrade of the Skate Park has been developed with local youth. Elements of the upgrade and extension include pouring a new concrete skate surface and constructing/installing new equipment such as a ramp, a bowl, flatrails, ledges, wallride, bank, downrails, quarter hip, spine, mogul, bathtub etc. Signage will also be installed.	Current skate park is in poor condition and is underutilised	Complete	\$199,051	Jul-21	Jun-22
1	Road	TAS	Sorell Council	To install street (access road) and car park lighting to comply with AS/NZS1158.3.1:2020 standards for a new stadium facility at Pembroke Park Sporting Precinct.	Installation of required lighting for the access road and car park at a new stadium facility. The lighting will meet Australian standards, improve amenity and provide safe access to the stadium for members of the community.	Complete	\$55,905	Dec-21	May-22
1	Community	TAS	Sorell Council	Commence stage two works of Snake Hollow Park. Works in stage two include further expansion of play areas including installation of play equipment, such as swing sets and nature based exercise facilities.	Council funds have only been able to complete Stage 1 of this project that enjoys strong community support	Complete	\$20,000	Jan-21	Mar-22
1	Community	TAS	Sorell Council	Construction of car parking and landscaping for the newly constructed unisex change rooms at Pembroke Park Sporting Precinct.	Current facilities are not able to meet demand	Complete	\$110,000	Dec-20	Jun-21
1	Community	TAS	Southern Midlands Council	Wellington Street - Kerb and concrete footpath construction	Currently no formed footpath for residents.	Complete	\$43,000	Aug-21	Oct-21
1	Road	TAS	Southern Midlands Council	High Street: Reconstruction of two sections of High street footpath, curb and guttering- change of scope of the length being worked on	Current footpath surface is uneven, creating a trip hazard. New curb and gutters required for better drainage, resulting in safer and easier access to the footpath for pedestrian traffic.	Complete	\$61,281	Aug-21	Sep-21
1	Community	TAS	Southern Midlands Council	Stanley Street - Concrete footpath construction	Currently no formed footpath for elderly community housing residents to access High Street businesses, and children accessing local school.	Complete	\$54,000	Aug-21	Sep-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	TAS	Southern Midlands Council	Cornish's Road: Dust Suppressant Seal	Current unsealed road surface creates a dust drift issue for residence close to road, including contamination of tank water due to road dust on the catchment surface.	Complete	\$16,200	Apr-21	Jun-21
1	Road	TAS	Southern Midlands Council	Eldon Road: Sealing 1500 metres of previously unsealed road, widening as required, with two coat seal to 5.5m width	Reducing risk of accidents due to gravel surface. Extending seal for benefit of community and residents.	Complete	\$209,250	Apr-21	Jun-21
1	Road	TAS	Southern Midlands Council	Rhyndaston Road: Sealing 800 metres of previously unsealed road, widening as required, with two coat seal to 5.5m width	Enable easier maintenance of a smooth and safe surface through township. Reducing dust drift from road to nearby houses.	Complete	\$154,000	Apr-21	Jun-21
1	Community	TAS	Southern Midlands Council	Louisa Street: Construction of 210m (1.5m wide) concrete footpath on Louisa Street	Currently no formed footpath for children accessing local primary school. Encourage children off town's main street to walk to school.	Complete	\$38,000	Sep-20	Jun-21
1	Road	TAS	Southern Midlands Council	York Plains Road: Dust Suppressant Seal	Current unsealed road surface creates a dust drift issue for residence close to road, including contamination of tank water due to road dust on the catchment surface.	Complete	\$25,000	Apr-21	Jun-21
1	Road	TAS	Southern Midlands Council	Huntingdon Tier Road: Sealing 350 metres of previously unsealed road, widening as required, with two coat seal to 5.5m width	Reducing risk of accidents due to gravel surface. Reducing dust drift from road to nearby houses. Extending seal for benefit of community and residents.	Complete	\$64,800	Feb-21	Jun-21
1	Road	TAS	Tasman Council	Road reconstruction and new sealed surface	Poor road condition - badly deteriorated surface due to underlying pavement failures	Complete	\$208,283	Apr-21	Jun-21
1	Community	TAS	Waratah-Wynyard Council	Refurbishment and upgrade of 16 toilet blocks in the municipal area	This component of the project specifically addresses ventilation. Supply and install 30 spinner vents and associated ducting to 8 of the toilet blocks (not all toilet blocks require them) to improve cross-flow ventilation and reduce odours.	Complete	\$25,809	Oct-21	Feb-22
1	Community	TAS	Waratah-Wynyard Council	Provision of updated change rooms at Wynyard Sports Centre to provide amenities for male and female sports, increase number of showers and toilets and provide updated DDA compliant facilities.	Council working with Wynyard Basketball Association and Basketball Tas. to provide female friendly amenities, to alleviate rostering issues, to increase number of showers and toilets and provide updated DDA compliant facilities.	Complete	\$453,835	Mar-21	Jun-21
1	Community	TAS	Waratah-Wynyard Council	Upgrade to car-parking and footpaths to support the ANZAC Park All-ability Playground currently being developed. Current car-parking is non-compliant and requires DDA upgrades.	Safety and compliance with construction and DDA requirements. Additional parking for All-ability playground to be constructed in this financial year.	Complete	\$47,724	Mar-21	Apr-21
1	Combination	TAS	Waratah-Wynyard Council	Design and construction pedestrian refuge across Murchison Highway to give residents safe access to very popular Cam River Recreation Reserve.	Safety of residents/pedestrians (particularly children and the elderly) as they cross the highway to access very popular Cam river recreation area.	Complete	\$15,624	Nov-20	Dec-20
1	Combination	TAS	Waratah-Wynyard Council	Installation of new virtual fencing to stop Tasmanian Devils (among other animals) crossing the road in the Rocky Cape National Park environmentally sensitive area. Virtual Fencing is an active electronic protection system that alerts animals before crossing the road when a vehicle is approaching between dusk to dawn. It is proven to be extremely effective in preventing wildlife-vehicle collisions in Australia and around the world. The device is triggered by vehicle headlights and emits a buzzing sound and flashing light to warn nearby wildlife of approaching vehicles. The devices are not visually intrusive and are currently used in Tasmanian National Parks such as Cradle Mountain.	Reducing the amount of wildlife killed on council roads is an action in council's recently adopted Integrated Community Environmental Plan and supports the Tas. Govt. Save the Devil Program. Local residents and council have identified an area (approx. 3kms) between Banksia Park and Lake Llewellyn as a hot spot for Devil Road kill.	Complete	\$21,692	Nov-20	Dec-20
1	Road	TAS	West Coast Council	Esplanade, Strahan - Patch and repair road defects	Improve current surface for road safety and car parking. Reduce road maintenance costs	Complete	\$150,000	Feb-21	Apr-21
1	Road	TAS	West Coast Council	Main St, Zeehan - Road shoulder works	Improve current surface for road safety. Reduce road maintenance costs	Complete	\$80,000	Jan-21	Mar-21
1	Road	TAS	West Coast Council	Lynchford Rd, Queenstown - Resealing	Improve current surface for road safety, reduce maintenance costs	Complete	\$74,282	Jan-21	Mar-21
1	Road	TAS	West Tamar Council	Pitt Avenue reconstruction	Pavement is showing signs of failure and given the strategic importance of the road to local and commuter traffic a full reconstitution is required to bring the road up to a standard that will cater for projected traffic volumes and loads.	Complete	\$150,000	Jun-21	Sep-21
1	Community	TAS	West Tamar Council	Lanena Road widening and footpath construction	The existing road is narrow and pedestrian safety is currently compromised.	Complete	\$290,000	Feb-21	Jul-21
1	Combination	TAS	West Tamar Council	Nairana Road - new kerb and channel, new stormwater pits and manholes, landscaping improvements	Nairana St is a residential shared street, the safety of road users, including foot traffic, is compromised due to significant potholes on the surface of the road caused by the stagnated water. This street partially links a residential area to the foreshore walk/trail. This project aims to address above issues by formalising the roadside drainage system by removing open drains, road widening and improved landscaping.	Complete	\$79,602	Jan-21	Mar-21
1	Road	VIC	Alpine Shire Council	Old Buckland Bridge - Handrails	The bridge is located within a high-use area of Council's tracks and trails network. The existing handrails on the bridge are dilapidated and unsafe. The bridge was originally constructed in 1913 and has a Heritage Listing.	Complete	\$20,000	Nov-20	Dec-21
1	Combination	VIC	Alpine Shire Council	Pebble Beach Gravel Car Park	To provide a highly usable and safe area for the community to access Pebble Beach Trail, Mount Beauty and nearby picnic area.	Complete	\$63,200	Mar-21	Dec-21
1	Combination	VIC	Alpine Shire Council	Bill Hill Car Park - Sealing	To provide a highly usable and safe area for the community to access on site public toilets, Mount Beauty Gorge Walk Trail and the surrounding mountain bike tracks.	Complete	\$122,644	Mar-21	Dec-21
1	Combination	VIC	Alpine Shire Council	Harrietville Tronoh Dredge - Improvements	Improved accessibility for tourists utilising the public swimming hole and high use walking trails. Provide appropriate directional and interpretive signage for high use trails. Provide drainage and reduce dust in high use area.	Complete	\$91,000	Mar-21	Dec-21
1	Combination	VIC	Alpine Shire Council	Dinner Plain Village - Traffic and Access Improvements	To provide a safe, dedicated pull-off and waiting area for buses including school buses, which does not currently exist in the Dinner Plan village.	Complete	\$140,000	Mar-21	May-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Alpine Shire Council	Various Parks - Access	Poor accessibility due to poor condition of car parking, lack of seating/tables and inadequate directional signage. Unsafe skate park components.	Complete	\$98,000	Dec-20	May-21
1	Community	VIC	Alpine Shire Council	Great Alpine Road - Pathway	This section of the Murray to Mountains Rail Trail is located on roadway within an existing service lane to the busy Great Alpine Road. The trail is heavily used by families and the elderly, and this section of the trail is unsafe due to the potential for conflict between pedestrians/cyclists and road vehicles.	Complete	\$95,000	Mar-21	May-21
1	Road	VIC	Alpine Shire Council	Pioneer Lane Road - Pavement	Pavement in need of reconstruction due to outdated construction standard and tree root damage. Works to be in conjunction with adjacent private development reconstructing the south side of road and removing trees.	Complete	\$55,000	Oct-20	Feb-21
1	Community	VIC	Ararat Rural City Council	The redevelopment of the reserve will include: 2 large football (soccer pitches) alongside the existing oval New change space for AFLW that complies with Female Friendly Guidelines New change space and social room for cricket and football (soccer) New Cricket oval and multiuse space for little athletics Infrastructure work including landscaping parking and fencing, drainage, irrigation.	opportunity for event programming and linkages to Regional and State based sport and recreation activities. The municipality is currently impeded in its ability to attract regional and state sport and recreation events due to limited ground capacity.	Complete	\$400,000	Feb-22	Jun-22
1	Road	VIC	Ararat Rural City Council	Replacement and upgrade of ford type crossing to raise the height of the crossing, realign the road, remove tress obstructing heavy vehicle traffic to allow all weather access to Yalla-Y-Poorra road.	The project is to improve access and safety for all road users but is particularly targeted at larger agricultural machinery that currently cannot travel through this road segment due to the poor state of the crossing. This a major agricultural production area and one of the most productive areas in the state.	Complete	\$150,000	Feb-22	Mar-22
1	Road	VIC	Ararat Rural City Council	Upgrades and modifications to various drainage systems throughout the urban area of Ararat	The project is to improve the Gordon Street facility to provide opportunity for event programming and linkages to Regional and State based sport and recreation activities. The municipality is currently impeded in its ability to attract regional and state sport and recreation events due to limited ground capacity.	Complete	\$911,358	Jun-21	Dec-21
1	Combination	VIC	Banyule City Council	<ul style="list-style-type: none"> Construction of indented parking, new footpath and kerb & channel within Reichelt Avenue. Construction of indented parking, new footpath and kerb & channel within Buena Vista Drive. 	<p>Limited walking paths available to community members to gain access to and from school.</p> <p>Minimal parking available to community members during peak hours.</p>	Complete	\$380,875	Aug-20	Jul-21
1	Community	VIC	Banyule City Council	Footpath upgrades on Bell St, Heidelberg	Replacement of footpath bays where defects have been identified e.g. horizontal or vertical displacement, cracking, missing and replacement of footpath tactile indicators, missing panels and peeling.	Complete	\$94,463	Mar-21	Jun-21
1	Community	VIC	Banyule City Council	Footpath upgrades on Grimshaw St, Bundoora	Replacement of footpath bays where defects have been identified e.g. horizontal or vertical displacement, cracking, missing and replacement of footpath tactile indicators, missing panels and peeling.	Complete	\$142,540	Jan-21	Jun-21
1	Road	VIC	Bass Coast Shire Council	Renewal of a Major Steel Corrugated Iron pipe culvert under Garry Road, Keroon.	The Steel culvert pipe is at the end of it's useful life and needs to be replaced to mitigate risk of failure that could potentially cause road closure, property damage, and injury to local motorists.	Under Construction	\$44,451	Dec-23	Feb-24
1	Road	VIC	Bass Coast Shire Council	Fincher Street The scope of the project is pavement rehabilitation through stabilisation of sub-grade and constructing a granular pavement. This pavement will be sealed with an asphalt wearing coarse.	Pavement failures including rutting, pot holing and shape loss.	Complete	\$879,215	Jan-21	Jan-22
1	Community	VIC	Baw Baw Shire Council	The project will develop an intertown connection for use for pedestrians and cyclists between Erica and Rawson that aligns with Baw Baw Shire's Paths and Trails Strategy. The project will include a granitic sand path approximately 4.7km in length from Henty Street, Erica to Pinnacle Drive, Rawson. The proposed route of this path begins at the intersection of Henty Street and School Road. From here the proposed path follows the East side of School Road/ Moe-Rawson Road, crossing Collins Road and Thomson Valley Road. The proposed route turns East at the intersection with Knotts Siding Road, and runs along the South side of Knotts Siding Road into Rawson via Tyers-Walhalla Road (West side).	The project will achieve the following solutions as identified in Council's Paths and Trails Strategy: - Meet demands for connectivity for pedestrians and cyclists to key public points of interest in the Shire. - Growing demands for new paths and trails to connect our smaller communities. - Providing additional leisure and recreation opportunities to our communities aimed to encourage the community to stay healthy and increase community connectedness and participation. - Offer an additional tourism experience for visitors to the region to benefit businesses in communities where tourism is a major contributor to economic output and job creation.	Complete	\$919,826	Nov-21	Jan-23
1	Road	VIC	Baw Baw Shire Council	Improving access to the new Early Learning Centre co-located at Warragul Primary School by upgrading and sealing the road pavement, improving drainage with new kerb and channel, improved footpaths and car parking in the existing road reserve.	To meet the needs of our rapidly growing community an Early Learning Centred was co-located at Warragul Primary School and the increased traffic has resulted in access and safety issues for parents and children, increased damage to existing unsealed road surface, access and amenity for local residents, and parking challenges. This project is supported by the Council Plan under the following initiatives: - Quality community focused services, facilities and infrastructure to support a growing community - Develop a coordinated approach to the planning and delivery of early years services to support Baw Baw's growing population - Parking provisions are also key to providing a safe and sustainable environment for our communities and residents	Complete	\$240,174	Mar-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	VIC	Baw Baw Shire Council	changeover existing inefficient old street lighting in Baw Baw Shire with the most energy efficiency LED Street lighting available currently. The shovel ready program covers the replacement of 1,230 old and inefficient street lights which includes high-pressure sodium vapour and high wattage mercury vapour to the most energy-efficient LED lighting.	The changeover program will generate local employment, improve community safety, reduce impact on our environment and save money for our local community. Energy Efficient street LED lighting are up to 60 percent more energy efficient than traditional high pressure sodium bulbs or mercury vapour and can last 15 to 20 years. LED lights are free of all harsh chemicals and therefore minimise impact on our environment. LED lights are also 100% recyclable and can significantly reduce your carbon footprint. LED street lighting potentially make public transportation easier, as well as improving visibility on roads.	Complete	\$575,027	Feb-21	Jun-21
1	Road	VIC	Baw Baw Shire Council	Tanjil River Road Bridge - Bridge Works	Southern abutment of bridge has dropped approximately 70mm across the entirety of the bridge width due to the failure of one of the four timber piles. After a structural engineers assessment of 8 of the piles, approximately half of these are displaying signs of localised decay including splitting and segmenting as well as loss of pile diameter, which is a major concern for Council. These works will provide a quicker outcome and provide bridge access to property owners which is a priority. This will provide T44 loading conditions for a further 10-15 year life span.	Complete	\$60,000	Feb-21	Mar-21
1	Road	VIC	Bayside City Council	Replacing all Category P Mercury Vapour street lights	As the effects of climate change continue to impact our community, Council has become carbon neutral and declared a Climate Emergency. There is a continued need to reduce energy use and greenhouse gas emissions, to deal with the impacts of climate change, and to support a secure electricity grid into the future. As street lighting represents significant energy use for Council, addressing this issue is paramount.	Complete	\$250,000	Apr-21	Aug-21
1	Road	VIC	Bayside City Council	Marriage Rd - Re-sheeting	Marriage Road is a sub-arterial road carrying significant traffic volumes and axle loads. Last re-sheet was in 1988 and has a Surface Condition Index of 3.3 (out of 5) which is fair to poor and has triggered our intervention level for a sub-arterial road (before it deteriorates badly). Length is 1.37km, width is 12.0m giving a surface area of 16,440m ² and a total estimated resheet cost of \$325,000.	Complete	\$120,932	Apr-21	Apr-21
1	Road	VIC	Benalla Rural City Council	Brown Street. Current open drain along Brown Street to be replaced with pipes and open drain to be filled in.	Open drain is an ongoing issue with it not draining properly. Residents have raised concerns.	Complete	\$125,055	Feb-21	Nov-22
1	Road	VIC	Benalla Rural City Council	Benalla Landfill Seal internal roads for transfer station	Improve safety, accessibility and all weather access to transfer station	Complete	\$35,000	Jan-21	Nov-22
1	Road	VIC	Benalla Rural City Council	Old Farnley Road Prepare base and seal public road	Improve safety, accessibility and all weather access for public to transfer station.	Complete	\$90,000	Jan-21	Nov-22
1	Road	VIC	Benalla Rural City Council	Samaria Road. Road stabilisation circa 500mtrs.	Unstable and rough surface also to address pavement failure.	Complete	\$220,000	Mar-21	May-21
1	Community	VIC	Benalla Rural City Council	Senior Citizens Community Centre. Installation of new reverse cycle air conditioning and alterations to building to include additional meeting room.	Replace old and inefficient HVAC System and provide for additional usage at the Centre. Usage increasing with U3A popularity growing.	Complete	\$85,000	Nov-20	Mar-21
1	Community	VIC	Benalla Rural City Council	Benalla Landfill Install off-grid solar power array and battery storage to transfer station to support Councils sustainability practices.	Become less reliant on fossil fuel generated power	Complete	\$25,000	Feb-21	Mar-21
1	Community	VIC	Benalla Rural City Council	Arundel Street Construction of new car parking and associated landscaping around multi-purpose building	To formalise parking and to increase the visual appeal of the precinct	Complete	\$65,000	Jan-21	Feb-21
1	Community	VIC	Benalla Rural City Council	Waller Street This site contains the Men's Shed, Lions and Rotary buildings. Currently they are not connected to the main sewer system and being a residential area this project will be beneficial for health and safety and the neighbouring community.	This will negate the need for onsite sewer treatment as all sewerage would go directly to the towns sewer system.	Complete	\$35,000	Jan-21	Feb-21
1	Community	VIC	Benalla Rural City Council	Samaria Road, Baddaginnie Road. Construction of shared pathways.	Lack of formal pathways and addresses request from residents.	Complete	\$40,000	Nov-20	Dec-20
1	Road	VIC	Benalla Rural City Council	Ackerly Avenue. Reseal of Ackerly Avenue, Benalla	Waterproofing of surface and to prolong the life of a major thoroughfare.	Complete	\$55,000	Nov-20	Dec-20
1	Community	VIC	Benalla Rural City Council	Drill Hall Community Activity Centre. Remove corrugated iron roof. Install vapour barrier Replace iron roof Install evaporative air-conditioning.	Condensation forming and dripping on floor. Also to address high temperatures in summer. Facility is used extensively by Gymnastic Club.	Complete	\$75,000	Oct-20	Nov-20
1	Road	VIC	Benalla Rural City Council	Waller Street. Repair road drainage length of Waller Street and construct new cross-over and entry to Churchill Reserve.	Poor drainage and sub-standard entry to athletics reserve.	Complete	\$60,000	Oct-20	Nov-20
1	Combination	VIC	Borough of Queenscliffe	Vegetation removal, construction of fencing and a surfers change pad	Area nearby access path to beach sees large numbers of people unloading cars and changing before walking to the beach. This is presenting safety risks and damaging nearby natural spaces	Complete	\$38,063	Mar-21	May-21
1	Combination	VIC	Brimbank City Council	Kororoit Creek Trail Extension - This project will extend the Kororoit Creek Shared User Path from Isabella Williams Memorial Reserve in Deer Park to the boundary with Melton City Council, near Shepherds Grove in Kings Park. This extension will create a link to Caroline Springs and beyond and is the last section of the creek in Brimbank that does not have a shared user path. The extension is about 2.0km in length. This path is included within the Brimbank Cycling and Walking Strategy.	There is missing connection along Kororoit Creek that connects Brimbank City Council to neighbouring Melton City. This connection will benefit pedestrians and cyclist for both recreational and commuter purposes.	Complete	\$796,504	Feb-21	May-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	VIC	Brimbank City Council	Deer Park Local Area Traffic Management (LATM) proposal which includes the installation of traffic calming devices that includes road humps in the following streets: Railway Parade, Wood Street, Lloyd Street, Neimur Avenue, Vincent Street, Poole Street, Tulloch Street, Hamilton Street, Christie Street, Canterbury Street Burnside Street and Miles Street. Forty new Watts Profile Road Humps and one new Flat Top Road Hump.	To address road safety concerns which have been raised by the community due to speeding and 'rat running through traffic' issues with motorists avoiding the arterial road network in the area bounded by Station Road, Ballarat Road, Hamilton Street and Railway Parade, Deer Park.	Complete	\$336,113	Jan-21	Mar-21
1	Road	VIC	Buloke Shire Council	Kaye St, Charlton Coordinates -36.272131, 143.352661	Installation of storm water pipe and pits. Adjustment of utilities in path of storm water pipe line.	Complete	\$990,000	Mar-21	Dec-21
1	Road	VIC	Buloke Shire Council	Upgrade street lights to energy efficient LED	Reducing energy costs/waste	Complete	\$240,000	May-21	Aug-21
1	Road	VIC	Buloke Shire Council	Both Industry Dr and Tower Rd are gravel roads. Proposed works is to seal approx. 150m of Tower Rd and 320m of Industry Dr.	Improved access for heavy vehicles. reducing dust pollution created heavy vehicles on gravel roads.	Complete	\$240,000	Mar-21	Jun-21
1	Community	VIC	Buloke Shire Council	Nandaly - Installation of BBQ and street furniture. Watchem - installation of street furniture. Culgoa - installation of street furniture. Berriwillock - installation of street furniture.	Lack of street furniture in the smaller towns	Complete	\$129,763	Oct-20	Jun-21
1	Road	VIC	Campaspe Shire Council	Collins Street Colbinabbin - Widening	Poor traffic behaviour at the Silos art site including parking and traffic management	Complete	\$250,000	May-21	Jun-22
1	Community	VIC	Campaspe Shire Council	Shire - Landscaping	Poor or inconsistent tree coverage	Complete	\$80,000	Apr-21	Jun-22
1	Road	VIC	Campaspe Shire Council	Shire Wide - Resheeting	Road deterioration, potholes, gravel loss and wet weather accessibility	Complete	\$1,532,795	Oct-21	Jun-22
1	Road	VIC	Campaspe Shire Council	Echuca and Kyabram Urban Centres - Line Marking	Improving motorists behaviours and making the wide streets safer	Complete	\$150,000	Feb-22	May-22
1	Community	VIC	Campaspe Shire Council	Campaspe - Multiple Sites - Footpath	The project aims to identify the missing links along the existing network of footpath and create a continuous path of travel to preferred destination	Complete	\$300,000	Feb-21	Jul-21
1	Road	VIC	Campaspe Shire Council	Multiple Locations - Culverts	Drainage issues in flood prone areas	Complete	\$210,000	Apr-21	Jun-21
1	Road	VIC	Campaspe Shire Council	Shared Path Network - Lighting	Usability and safety of unlit sections of the shared path network	Complete	\$100,000	May-21	May-21
1	Community	VIC	Cardinia Shire Council	Toomuc Recreation Reserve: extend and upgrade the Toomuc Reserve northern pavilion to include netball change rooms and umpire change rooms with unisex amenities	The improvements will accommodate growing participation in local sports and will ensure that all ages and genders will have equal and safe use of the facilities	Complete	\$250,000	Mar-21	Jun-22
1	Community	VIC	Cardinia Shire Council	Worrell Recreation Reserve: Construction of new car park at Worrell Recreation Reserve	Provision of improved parking and traffic flow for a busy multi-purpose community centre and local precinct	Complete	\$375,000	Nov-20	Jun-22
1	Community	VIC	Cardinia Shire Council	Comely Banks Recreation Reserve - Installation of NRL standard spectator fencing	The fields do not currently have any fencing	Complete	\$141,268	May-22	Jun-22
1	Community	VIC	Cardinia Shire Council	Walnut Way Reserve, Pakenham - new playground, installation of new equipment and associated drainage, path and landscaping works.	This is a beautiful nature reserve that does not have any play equipment. Through community consultation this reserve was identified as having high use by families and residents of the nearby retirement village.	Complete	\$46,680	May-22	Jun-22
1	Community	VIC	Cardinia Shire Council	Dutton Place, Pakenham - Removal of existing playground equipment, installation of new equipment and associated drainage and landscaping works.	This playground is outdated and an audit found unsafe play equipment. There is also a drainage issue which must be addressed to ensure the safety of visitors.	Complete	\$81,277	May-22	Jun-22
1	Combination	VIC	Cardinia Shire Council	Eastone Reserve, Corner Windermere Boulevard and Waterside Drive, Pakenham - Drainage and Landscaping improvements	The project will improve access to the site for future maintenance, improve water quality and flow. The dewatering and removal of silt, will improve the overall area for visitors.	Complete	\$340,396	May-22	Jun-22
1	Community	VIC	Cardinia Shire Council	Cardinia Life: Internal improvements to accessibility	Currently the venue has many access issues, by implementing these improvements the facility will meet councils design standards for access, improving access for "all".	Complete	\$85,000	Mar-21	Sep-21
1	Combination	VIC	Cardinia Shire Council	Orchard Primary School - Construct a concrete footpath, and indented parking bays on the road reserve around Orchard Park Primary School, Beaconsfield.	There is no footpath and parking bays around the roads along the perimeter of Orchard Primary School. This creates an unsafe environment for children and parents accessing the school at peak pick up/drop off times. Traffic and pedestrian safety will be vastly improved by constructing the works.	Complete	\$290,518	May-21	Jun-21
1	Community	VIC	Cardinia Shire Council	Kath Roberts Reserve: Construction of new paths for pedestrian and cyclist	Lack of connectivity with existing path network and this reserve, plus updating equipment to include all ability equipment	Complete	\$81,000	Apr-21	May-21
1	Combination	VIC	Casey City Council	Sawtells Inlet, Tooradin - pedestrian bridge replacement	The existing pedestrian bridge is in poor condition and in need of replacement. The bridge was closed to the public in 2017 due to safety concerns resulting from decay of the timber structure. The project is a high priority for the region to connect local residents and tourist visitors to landmarks within the Tooradin township.	Complete	\$750,000	Feb-21	Jun-22
1	Community	VIC	Casey City Council	Berwick Bowling Club, Edwin Flack Reserve Berwick - roof structure and lighting	During wet weather the facilities are not able to be used and during non-daylight savings hours use is limited to daytime. This project will provide an all-weather bowling green enabling year-round participation in lawn bowls.	Complete	\$500,000	Feb-21	Jun-21
1	Road	VIC	Casey City Council	Hallam North Road - Resealing	The road requires re-sealing and patching to improve road safety, improve congestion and reduce on-going maintenance costs.	Complete	\$83,695	Oct-20	Jun-21
1	Road	VIC	Casey City Council	Manks Road Clyde - resealing	The road re-sealing works are required to ensure a safer road asset, to improve congestion and provide for the adequate protection of the new shoulder works.	Complete	\$300,000	Oct-20	Jan-21
1	Community	VIC	Central Goldfields Shire Co	Central Goldfields Shire (various locations) - town hall building improvement works	Improvements to the Town Halls which addresses issues to the buildings that were identified in the Community Plans.	Complete	\$544,546	Nov-20	Dec-22
1	Community	VIC	Central Goldfields Shire Co	Central Goldfields Shire (various locations) - shade structures, tree planting and fencing	To provide shade and improve landscape areas which addresses issues to the buildings that were identified in the Community Plans.	Complete	\$155,000	Nov-20	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Central Goldfields Shire Co	Central Goldfields Shire (various locations) - playground improvement works	Improvements and upgrading of existing playgrounds which have been identified in the Community Plans.	Complete	\$40,000	Jun-21	Jun-22
1	Community	VIC	Central Goldfields Shire Co	BetBet and Dunolly - entrance signs	Minimal existing signage in the towns to promote the areas.	Complete	\$50,000	Jun-21	Jun-22
1	Combination	VIC	City of Ballarat	Armstrong Street rehabilitation and drainage	The current condition of the footpath has deteriorated along what is a heavily utilised CBD road lined with local businesses and Federation University CBD Campus.	Complete	\$746,593	Oct-20	Oct-21
1	Road	VIC	City of Ballarat	Lanstaffe Street rehabilitation	The road will be reconstructed, strengthen pavement, install new drainage, repair sections of kerb and channel and replace brick footpath with concrete	Complete	\$786,312	Feb-21	May-21
1	Road	VIC	City of Boroondara	Balwyn Road Balwyn - footpath	Safety improvement for all pedestrians.	Complete	\$30,000	Aug-21	Aug-21
1	Road	VIC	City of Boroondara	Barkers Road, Hawthorn - south side - Footpath Reinstatement	Safety improvement for all pedestrians	Complete	\$58,000	Aug-21	Aug-21
1	Road	VIC	City of Boroondara	Barkers Road, Hawthorn - north side - Footpath Reinstatement	Safety improvement for all pedestrians	Complete	\$57,000	Aug-21	Aug-21
1	Road	VIC	City of Boroondara	Fitzgerald Street, Balwyn - Footpath Reinstatement	Safety improvement for all pedestrians	Complete	\$23,446	Aug-21	Aug-21
1	Road	VIC	City of Boroondara	Camberwell, Hawthorn East, Glen Iris and Ashburton - street lighting upgrade for 12 roads	All 12 roads have been found to have under performing street lighting in accordance with the relevant Australian standard. The project will address this issue and community concerns of associated safety issues.	Complete	\$23,371	Dec-20	Jun-21
1	Road	VIC	City of Boroondara	Balwyn, Balwyn North and Surrey Hills - street lighting upgrade for 11 roads	All 11 roads have been found to have under performing street lighting in accordance with the relevant Australian standard. The project will address this issue and community concerns of associated safety issues.	Complete	\$25,846	Dec-20	Jun-21
1	Community	VIC	City of Boroondara	Derby Street Kew and Railway Parade Camberwell - pedestrian areas lighting	Project 1. Project will provide lighting to a high usage pedestrian lane-way that provides access to a shopping centre and recreational facility. The lane-way currently has no lighting and is causing safety concerns in the community. Project 2. Current lights are in poor condition and provide non-compliant lighting levels. The project will address community concerns of low lighting levels and associated safety issues.	Complete	\$19,416	Dec-20	Jun-21
1	Road	VIC	City of Boroondara	Park hill Road Kew - street lighting upgrade	Park hill road has been found to have under performing street lighting in accordance with the relevant Australian standard. The project will address this issue and community concerns of associated safety and criminal activity issues.	Complete	\$12,406	Dec-20	Jun-21
1	Road	VIC	City of Boroondara	Gellibrand Street and Wellington Street Kew - street lighting upgrade	Both Gellibrand and Wellington Street have been found to have under performing street lighting in accordance with the relevant Australian standard. The project will address this issue and community concerns of associated safety issues.	Complete	\$41,354	Dec-20	Jun-21
1	Road	VIC	City of Boroondara	Kew, Kew East and Hawthorn - street lighting upgrade for 9 roads	All 9 roads have been found to have under performing street lighting in accordance with the relevant Australian standard. The project will address this issue and community concerns of associated safety issues.	Complete	\$45,489	Dec-20	Jun-21
1	Road	VIC	City of Boroondara	St Johns Avenue Camberwell - footpath	Safety improvement for all pedestrians.	Complete	\$61,858	Mar-21	Apr-21
1	Road	VIC	City of Boroondara	Illawarra Road Hawthorn - footpath	Safety improvement for all pedestrians.	Complete	\$42,467	Mar-21	Mar-21
1	Road	VIC	City of Boroondara	Lynden Street Camberwell - footpath	Safety improvement for all pedestrians.	Complete	\$25,666	Mar-21	Mar-21
1	Road	VIC	City of Boroondara	Auburn Parade Hawthorn East - footpath	Safety improvement for all pedestrians.	Complete	\$60,285	Nov-20	Nov-20
1	Road	VIC	City of Boroondara	Caroline Street Hawthorn - footpath	Safety improvement for all pedestrians.	Complete	\$25,289	Oct-20	Oct-20
1	Road	VIC	City of Boroondara	Berkeley Street Hawthorn - footpath	Safety improvement for all pedestrians.	Complete	\$41,918	Oct-20	Oct-20
1	Combination	VIC	City of Darebin	City of Darebin (various locations) - footpath replacement	In order to maintain the agreed levels of service specified and compliance with the Road Management Plan, requirements include inspections and defect repair to be undertaken within a set time frame. Uneven footpath caused by trees, natural ground movement, grass/foliage encroachment on the footpath surface or cracked/damaged footpath with distortion. This includes asphalt, concrete and footpath with spoon drains.	Complete	\$297,708	Jul-20	Jun-24
1	Community	VIC	City of Darebin	City of Darebin (various locations) - building sustainability for community facilities	Improved energy efficiency of Council Buildings	Complete	\$283,853	Mar-21	Dec-21
1	Community	VIC	City of Greater Bendigo	Bendigo Botanic Gardens: Bendigo Botanic Gardens Visitor Centre Precinct	Landscape improvement of the Bendigo Botanic Gardens through a 1ha expansion to construct a Visitor Centre Precinct. The LRCIP funding will be used to construct the landscape components of the project.	Complete	\$1,750,000	Jun-21	Sep-22
1	Community	VIC	City of Greater Bendigo	Woodvale Recreation Reserve: Construction of a new, multi-purpose community hub	The Woodvale community has identified improvements to the Recreation Reserve as one of its highest Community Plan priorities - "retain and improve the Recreation Reserve as a focal point for a diverse range of community uses and activities". The project will result in a major component of the Woodvale Recreation Reserve Improvement Plan 2014 - 2023 being implemented. The existing shed / shelter does not meet contemporary community needs, is not universally accessible and is at the end of its asset life. The existing public toilets are also not universally accessible and are at the end of their asset life. The existing public toilets have recurring pipe blockages and are prohibitively costly for the Committee of Management to try and maintain.	Complete	\$495,916	Oct-21	Apr-22
1	Community	VIC	City of Greater Dandenong	Works on Hemmings Street between Jones Road and Purdy Avenue	Improving pedestrian and traffic safety Upgrading outdated shopping precinct Providing community with additional facilities	Complete	\$317,807	Jul-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	City of Greater Dandenong	Warner Reserve upgrades	Community benefits - supports the walking and exercise culture of the users of the park across all age groups.- Improves access and utilisation of the northern section of the park. Health and wellbeing.	Complete	\$200,000	Oct-20	May-21
1	Community	VIC	City of Greater Dandenong	Ross Reserve - Completion of stage 2 works	Community benefits - increased usage of the park by a diverse range of people and age groups Social and health benefits	Complete	\$500,000	Sep-20	Apr-21
1	Community	VIC	City of Greater Shepparton	Redevelopment of Vibert Reserve Pavilion for community facilities	The South Shepparton Community Centre is currently located in a three bedroom residential property as the office base, and additional portable buildings for classes and meetings.	Complete	\$2,033,496	Sep-21	Jun-24
1	Road	VIC	City of Melbourne	Docking Lane / Portal Lane - Centre Channel re-alignment and profile and re-sheet asphalt roadway	Existing asphalt laneway surface is substandard in appearance with cracking and differential settlement resulting in access/egressing difficulties to/from private entrances,..	Complete	\$37,833	May-21	May-21
1	Road	VIC	City of Melbourne	Punt Road full reconstruction of 100mm thick asphalt footpath.	Existing asphalt footpath is cracked and substandard in appearance due to tree roots and age. There are many tripping points along this footpath section.	Complete	\$300,060	Mar-21	Mar-21
1	Road	VIC	City of Melbourne	Flinders Lane, between King Street and Spencer Street Road surface Resheeting and rehabilitation.	Bitumen oxidised with fatigue appearance. Numerous trenches (longitudinal and transfers) loss of shape and undulation at approach to intersection.	Complete	\$130,805	Mar-21	Mar-21
1	Road	VIC	City of Monash	Lawrence Road - Flat- top' road hump install	There is a length (250m) of road along Lawrence Road between the road hump outside 261 Lawrence Road and the raised T-intersection at Taroona Avenue, which does not have any physical treatment to slow down the traffic speed.	Complete	\$50,000	Jun-21	Jun-21
1	Community	VIC	City of Monash	Gardiners Creek Trail shared path upgrade	The current narrow path width (2.0-2.5m) is creating conflicts between pedestrians and cyclists, with complaints of crashes and near misses becoming more frequent. This affects the community's perceptions of safety when using on the path.	Complete	\$550,000	Apr-21	Jun-21
1	Road	VIC	City of Monash	Improve pedestrian and cyclist safety along Park Road	There is a high pedestrian and cyclist volume along Park Road generated by the Scotchmans Creek Trail and Oakleigh Recreation Centre and it is proposed to highlight and enforce priority for pedestrians and cyclists at suitable locations. These will also improve accessibility in and around these community facilities.	Complete	\$100,000	May-21	Jun-21
1	Road	VIC	City of Monash	Palmerston Grove - Flat- top road humpinstall	The proposed flat topped road hump will encourage motorists to drive slowly when entering the residential area and will also deter motorists from entering the residential area searching for a parking space.	Complete	\$40,518	Jun-21	Jun-21
1	Road	VIC	City of Monash	Mackie Road - road cushions	Mackie Road has an average daily volume of about 4,600 vehicles and an 85th percentile speed of 56km/h. The complaints about speeding issues are becoming more frequent. The proposed road cushions will encourage motorists to drive slowly.	Complete	\$66,000	Jun-21	Jun-21
1	Combination	VIC	City of Port Phillip	Rotary Park, St Kilda Foreshore	The playground at Rotary Park was removed during the construction of The Stokehouse restaurant – which used this space as a building site. The playground is in a high tourism visitation area on St Kilda Foreshore, an area that attracts over 2m people each year. The playground is a high priority for reconstruction given there are no other playgrounds in the area. The project has strong support from the community and Rotary Club of St Kilda, who originally created the park and have been advocating for improvements. Upgrading the full park enhances the gateway to the foreshore and creates more usable public space, through improvements to pathways, access points, infrastructure and through safety improvements such as upgrades to lighting. The park has been identified for critical security upgrades to minimise the danger of unauthorised vehicle access to the foreshore.	Complete	\$277,686	Mar-22	Jun-22
1	Community	VIC	City of Warrnambool	Pertobe Road The project involves the reconstruction and formalisation of an existing car park off Pertobe Road. The works will include reconstruction and strengthening of the car park pavement, formalisation of the parking areas and creation of safe pedestrian pathways and walkways to the Lake Pertobe public open space adjoining the car park.	Failing car park surface and informal parking areas creating a safety risk to users and pedestrians.	Complete	\$425,024	Aug-21	Nov-21
1	Community	VIC	City of Wodonga	refurbishment of the old Wodonga Council's Visitor Information Centre (VIC) to enable its re-purposing as a top-end venue to attract visitors to the Gateway Island precinct - the subject of an extensive master planning project approximately 12 months ago. The works will include insulation to the building, specialist installation of heating and cooling, upgraded and DDA toilets and consideration of an elevator to the second-floor facilities.	This Council-owned building has had a multitude of tenants over the past years - but is in need of significant refurbishment if it is to become the centre-piece of visitor attraction. Its current condition can be described as a somewhat deteriorated asset, in need of major works.	Complete	\$541,000	Nov-20	Nov-21
1	Community	VIC	Colac Otway Shire Council	Construction of pedestrian and cycling bridge and paths	In 2016 a pedestrian bridge that forms part of the Barongarook Creek Shared Trail was washed away by flood waters. The bridge connection forms a critical off-road link for users of the Barongarook Creek shared trail and, once completed, will provide a continuous, 1.3 kilometre off-road walking and cycling connection from the Coles on Bromfield Street and the Visitor Information Centre on the corner of Murray and Queen Streets, via picnic/toilet facilities and a recently constructed Traditional Owner memorial space to Lake Colac. If the bridge is not replaced, pedestrians, wheelchair users and cyclists are diverted 360 metres via a car park, up to busy Murray Street (Princes Highway) and must cross at traffic lights and journey along Murray Street to arrive at the continuation of the shared path.	Complete	\$390,000	Apr-21	Sep-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	VIC	Colac Otway Shire Council	Sealing of 700m of road	The main benefit this project will deliver is improved safety by providing all weather access constructed to a higher standard, for adjoining property owners and other road users in general. It will provide an attractive alternative access route for residents in the Swan Marsh community. It will provide a viable option for heavy vehicle access (milk tankers, stock trucks, quarry vehicles) into and out of the Swan Marsh district. It will provide an attractive alternative access point for emergency responders (Fire Safety Victoria, etc.), both into and away from the Swan Marsh district. Safety at night or in foggy circumstances will be greatly improved through road side delineation, the advantage of a sealed surface, and through the addition of solid edge lines. Routine maintenance of the unsealed surface (maintenance grading) will be substantially reduced – shoulders will still require periodic maintenance.	Complete	\$325,000	Mar-21	Mar-22
1	Community	VIC	Colac Otway Shire Council	Construct footpath in Birregurra (and associated crossing treatments)	There are currently no all weather connections or dedicated pedestrian crossing points to the train station. This station provides a connection to the major centres of Geelong (45 mins journey) and Colac (30mins journey), and is used as a sustainable transport connection to jobs and services.	Complete	\$160,895	Mar-21	Feb-22
1	Community	VIC	Colac Otway Shire Council	Construction of concrete footpaths in multiple locations	Many key connections that link schools, shopping precincts, tourist destinations, community facilities, open space and off road shared paths do not have existing hard surface, accessible paths on either side of the road. This limits access to recreational and community destinations for many residents and visitors, particularly for the elderly and mobility impaired and in high rainfall areas such as Gellibrand, Lavers Hill and Apollo Bay.	Complete	\$403,700	Sep-21	Feb-22
1	Community	VIC	Colac Otway Shire Council	Construction of new play space	Residents of the Petjuli Street park catchment do not currently have access to a playground within walking (500m) distance, with the nearest playground being more than a kilometre away. The park is currently undeveloped with some trees and park benches. This development will create a social destination for the many children, families and carers in the area, activities for a range of age groups and access to these facilities with the creation of a hard surface path connecting to the existing footpaths.	Complete	\$110,000	Mar-21	Sep-21
1	Road	VIC	Colac Otway Shire Council	Construction of new kerb and channel, and associated drainage	In 2019 Colac Otway Shire adopted a masterplan for Forrest Common Reserve, the main community park servicing the Forrest township. The plan identified that road run-off from Station Street was causing damage to the reserve, particularly the playground and car park. High volumes of stormwater sheet across the reserve carrying debris and spreading playground softfall into the car park, creating slippery surface	Complete	\$63,319	Apr-21	Jun-21
1	Road	VIC	Colac Otway Shire Council	Road repairs at main entry and emergency entry and nearby roundabout at Colac Hospital	The roundabout and section of Connor Street are heavily used for everyday access to Colac Hospital, Bulla Factory, and various medical centres. Repair of this road will improve the safety of the road surface for users, especially ambulances and other medical vehicles entering the hospital and people visiting the various medical services in this area. The asphalt works will also assist in reducing traffic noise for aged care residents and patients who are situated in hospital wards and wings adjacent to this roadway. Undertaking rehabilitation works now will avoid the need for full road reconstruction when the road fails. If a full reconstruction were required it would cause substantial disruption in the area and interrupt hospital access.	Complete	\$193,334	Feb-21	Apr-21
1	Community	VIC	Colac Otway Shire Council	Resurfacing two tennis courts and one netball court	The condition of the existing asphalt surface of these courts has reached a point where it is no longer safe to play. There are cracks with weeds and during rainfall, water pools on the surface causing slipperiness and poses a risk to the users. The courts are used by the Apollo Bay Netball club, casual and social tennis players from the townships of Apollo Bay, Skenes Creek and Marengo and visitors to the adjacent camping ground.	Complete	\$39,416	Nov-20	Dec-20
1	Road	VIC	Colac Otway Shire Council	Installation of speed humps outside school	Speeding vehicles currently pose a safety risk to children accessing the Specialist School in Wilson Street, Colac. Students aged 5-18 with special needs and their carers currently use the crossing daily during school term. Cars and heavy vehicles use this local road as a short-cut between the C155 (Colac-Lavers Hill Road) and Queen Street (north south collector road). The installation of speed humps either side of the crossing aims to slow vehicles and deter heavy vehicles, generally improving pedestrian safety in this area.	Complete	\$17,536	Nov-20	Dec-20
1	Community	VIC	Corangamite Shire Council	This project will see an upgrade to the existing clubrooms to provide an inclusive design and provide improved functionality for users.	The current facilities are ageing and require ongoing and increasing maintenance. The layout is not functional and there are issues with accessibility for both participants that are ageing and those with a disability.	Complete	\$305,350	Sep-21	Oct-22
1	Community	VIC	Corangamite Shire Council	This project will renew the boardwalk infrastructure on the pedestrian link from Hennessy Street to Morris Street behind the Port Campbell Public Purpose Reserve.	The existing boardwalk is at the end of its useful life and at the stage of requiring ongoing maintenance.	Complete	\$116,133	Apr-21	Jun-22
1	Community	VIC	Corangamite Shire Council	This project will see an upgrade to the existing netball infrastructure, including court lighting, shelters and inclusive design change rooms for players, officials and spectators.	The upgrades have been identified as a priority to improve the safety for participants, increase the chances of clubs attracting and retaining participants and to increase access and usage. These works are identified as a priority in the Great South Coast AFL, Netball and Cricket Strategy and are supported by the Recreation Reserve Committee of Management, Cobden Football Netball Club and Cobden Tennis Club. In addition, there is a demand for female facilities at the Cobden Recreation Reserve with the establishment of an under 18's female football team. If funding can be secured through this program, it is expected that there will be an increase in the number of females participating at the reserve. Currently, there are three under 18 female football teams across the Corangamite Shire. The upgrade allows Cobden Recreation Reserve to become a venue for further female teams including the development of female senior sides.	Complete	\$300,000	Feb-21	Jun-22
1	Community	VIC	Corangamite Shire Council	This project will provide all abilities access to the War Memorial in Camperdown and streetscape infrastructure upgrades in Finlay Avenue between Pike Street and the War Memorial.	Camperdown's War Memorial does not currently enable all abilities access. For ANZAC Day celebrations, Councils' building team erect a temporary ramp to provide access for those unable to use the existing steps. Renewal of existing infrastructure will also be undertaken.	Complete	\$67,766	Feb-22	Jun-22
1	Community	VIC	Corangamite Shire Council	Project Management resources to deliver on funded projects will include 1 temporary full time staff member and a part time or contracted resources as available and where required.	Project management resources delivers on the LRCI program's key outcome to 'protect and create short term employment opportunities through funded projects'. With the extent of stimulus funding initiated from local, state and federal government AND the eligible projects being additional to Council's 20-21 work plan, additional resources are required to assist with project management and delivery.	Complete	\$165,555	Jul-20	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Corangamite Shire Council	This project will replace bridge structures on the Camperdown Timboon Rail Trail which have been identified as requiring replacement in the recent Management Plan.	The upgrades will improve the safety of all users of the trail.	Complete	\$50,000	Oct-21	Jun-22
1	Combination	VIC	Corangamite Shire Council	Street Upgrades -Terang Civic Hall	Upgrading to a sealed parking area will improve the conditions for community drivers entering and exiting the parking area and safety for users accessing the carpark and roadhouse	Complete	\$55,767	Sep-21	Mar-22
1	Community	VIC	Corangamite Shire Council	Roadhouse service station rehabilitation - Skipton	Replacing dislodged footpath Replacing misaligned Kerb and channel Removing damaged drain pipes Providing new pedestrian crossing	Complete	\$115,000	Oct-21	Dec-21
1	Community	VIC	Corangamite Shire Council	This project will provide all abilities access to the Camperdown Court House which the local visitor information centre operates within.	The Camperdown Courthouse is leased by a volunteer community group who provides visitor information services, local art displays and various events and functions. The Court House does not currently provide permanent all abilities access. For those people requiring access a portable ramp is provided on request at a door to the rear of the building to provide access.	Complete	\$26,553	Jul-21	Oct-21
1	Community	VIC	Corangamite Shire Council	To replace the existing Derrinallum public toilet block.	The Derrinallum public toilet block is in fair condition and has been identified by the community through its community plan as requiring either replacement or an upgrade to provide contemporary facilities for visitors and users. Derrinallum is located on the Hamilton Highway and these toilet blocks are heavily used by travellers. Providing improved public toilets will ensure an inviting amenity and encourage people to stop in the town.	Complete	\$175,000	Mar-21	Aug-21
1	Road	VIC	Corangamite Shire Council	This project will seal the truck and long vehicle parking area located opposite the Skipton Roadhouse service station on the Glenelg Highway.	Upgrading an unsealed truck parking area to a sealed parking area will improve the conditions for heavy vehicle drivers exiting the parking area and safety for users of the adjoining highway as well as reduce dust for nearby business and residents.	Complete	\$30,000	Jun-21	Jun-21
1	Community	VIC	Corangamite Shire Council	To replace the existing Estcourt Street public toilet block.	The Estcourt Street public toilet block is in poor condition. It services the main central business area of Terang and has been identified by Council through its asset management plan for removal and replacement. Providing improved public toilets will ensure appropriate amenity for users and equity of access for users.	Complete	\$175,000	Feb-21	Jun-21
1	Community	VIC	Corangamite Shire Council	This project will provide upgrades to infrastructure in Cobden's main streets which have been identified as a priority by the Cobden community.	Cobden's streetscape requires a refresh. The various works will help to improve the aesthetic of the main street in Cobden whilst addressing safety and access issues identified by the community.	Complete	\$300,000	Feb-21	Jun-21
1	Road	VIC	Corangamite Shire Council	This project will seal Windham Street which provides access from and to the Skipton Roadhouse service station and is used by heavy vehicles to access the key routes north of Skipton.	Upgrading an unsealed road to a sealed road to improve access to heavy and other vehicles. Windham Street is partly sealed (50m). This will extend the seal along the entire road.	Complete	\$103,464	Mar-21	Apr-21
1	Community	VIC	Corangamite Shire Council	This project will see an upgrade to the existing oval to provide improved safety and ground condition for players.	The current cricket ground has issues with drainage and surface cover. This project will see the drainage improved and better surface cover provided.	Complete	\$10,000	Mar-21	Apr-21
1	Community	VIC	Corangamite Shire Council	This project will involve the construction of a skate park in Skipton.	The Skipton community have identified a Skate park as a key priority in its community plan and as a key project highlighted by a petition signed by more than a hundred young people from around Skipton and district. The skate park will provide an important year-round recreational opportunity for young people.	Complete	\$120,000	Feb-21	Mar-21
1	Community	VIC	Corangamite Shire Council	This project will include the replacement of the roof over the two court basketball stadium and minor facility upgrades.	The existing roof is over 20 years old and at the end of its useful life. It is leaking during certain rain and wind events and presents safety risk to participants using the courts, so much so that competition was postponed last season. This project will ensure the safety for players, officials and spectators and have been identified several years ago as a priority by the Committee of Management.	Complete	\$119,962	Dec-20	Mar-21
1	Community	VIC	Corangamite Shire Council	This project will provide fixed fitness equipment at the existing playground.	This project has been identified as a priority by the Derrinallum Progress Group to provide access to fitness and exercise equipment and encourage a healthy lifestyle as well as boost local economy by incentivising visitors and users to the area.	Complete	\$20,000	Dec-20	Feb-21
1	Road	VIC	Department of Environment	Long Point Road - Resurfacing	Lost of the wear course surface material & erosion caused by high rainfall event and poor geometry of the existing road surface.	Complete	\$27,143	Mar-21	Apr-21
1	Road	VIC	East Gippsland Shire Council	Buchan Orbost Road, Buchan, Approx. 6,700mtrs Resealing of wearing course to stop water ingress and maintain a safe road surface. Reinstatement of line marking. Rehabilitation, Asphalt regulation, edge repairs and crack sealing will be undertaken as preparation works prior to the commencement of sealing work.	Rehabilitation, Asphalt regulation, edge repairs and crack sealing will be undertaken as preparation works prior to the commencement of sealing work.	Under Construction	\$178,997	Aug-23	Jun-24
1	Community	VIC	East Gippsland Shire Council	Nicholson Sarsfield Road, Construction of a 380m long 1.5m wide concrete walking path with including accessible ramp walkway	No existing pedestrian facilities resulting in accessibility and road safety deficiencies	Complete	\$165,000	Feb-22	Jun-22
1	Road	VIC	East Gippsland Shire Council	Tarbucks Road, Cabbage Tree, Replace existing timber bridge with a steel and concrete bridge.	Inaccessibility for residents and Emergency Services.	Complete	\$437,827	Jan-21	Jul-21
1	Road	VIC	East Gippsland Shire Council	Cragie Bog Road Bendoc Replacement of existing timber bridge with a steel and concrete bridge	Reduced access for residents, primary producers and associated industry.	Complete	\$297,850	Feb-21	Jun-21
1	Road	VIC	East Gippsland Shire Council	Fernbank Lindenow Road, Lindenow, Resealing of wearing course to stop water ingress and maintain a safe road surface. Reinstatement of line marking.	Rehabilitation, Asphalt regulation, edge repairs and crack sealing will be undertaken as preparation works prior to the commencement of sealing work.	Complete	\$132,385	Jan-21	Jun-21
1	Road	VIC	East Gippsland Shire Council	Big Flat Road, Bendoc, Replacement of existing load limited timber bridge with steel and concrete bridge.	Reduced access for community, industry & emergency services	Complete	\$428,567	Feb-21	Jun-21
1	Community	VIC	East Gippsland Shire Council	Swifts Creek, Construction of a 500m long loop walking track partially adjacent to the Tambo River, including a 50m footpath connection in McMillan Street.	Underdeveloped and inaccessible community open space.	Complete	\$60,000	Mar-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	VIC	East Gippsland Shire Council	Sydenham Inlet Road, Orbost, Resealing of wearing course to stop water ingress and maintain a safe road surface	Rehabilitation, Asphalt regulation, edge repairs and crack sealing will be undertaken as preparation works prior to the commencement of sealing work reinstatement of line marking.	Complete	\$222,553	Mar-21	Jun-21
1	Road	VIC	East Gippsland Shire Council	Various small projects in East Gippsland Omeo, Lakes Entrance, Walpa, Bairnsdale, Mallacoota, Orbost and Marlo, Gravel top up, preparation of road surface and bitumen sealing works	Drainage, dust affecting residence, reduce road maintenance and improve road safety	Complete	\$250,000	Sep-20	Jun-21
1	Road	VIC	East Gippsland Shire Council	Haydens Bog Road, Bendoc, Resealing of wearing course to stop water ingress and maintain a safe road surface reinstatement of line marking.	Rehabilitation, Asphalt regulation, edge repairs and crack sealing will be undertaken as preparation works prior to the commencement of sealing work.	Complete	\$250,979	Jan-21	Jun-21
1	Road	VIC	East Gippsland Shire Council	Gipsy Point Road, Gipsy Point, Resealing of wearing course to stop water ingress and maintain a safe road surface. Reinstatement of line marking.	Rehabilitation, Asphalt regulation, edge repairs and crack sealing will be undertaken as preparation works prior to the commencement of sealing work.	Complete	\$90,062	Jan-21	Jun-21
1	Road	VIC	East Gippsland Shire Council	Ellery Creek Goongerah Replacement of existing timber bridge with a steel and concrete bridge	Reduced access for residents and tourists.	Complete	\$186,820	Dec-20	Mar-21
1	Road	VIC	East Gippsland Shire Council	Mount Lookout Road, Wy Yung, Resealing of wearing course to stop water ingress and maintain a safe road surface reinstatement of line marking.	Rehabilitation, Asphalt regulation, edge repairs and crack sealing will be undertaken as preparation works prior to the commencement of sealing work.	Complete	\$165,952	Jan-21	Mar-21
1	Road	VIC	East Gippsland Shire Council	Gallaghers Access, Swifts Creek Replacement of existing load limited timber bridge with a steel and concrete bridge.	Reduced access for community and emergency services	Complete	\$127,969	Dec-20	Dec-20
1	Combination	VIC	Frankston City Council	McCormicks Road, Carrum Downs - Installation of Pedestrian Operated Signals with a road safety platform	Safety of pedestrian crossing with access by vulnerable road users from nearby retirement village, school and shopping centre. The existing crossing does not provide priority to pedestrians crossing the road at this point and does not cater for some vulnerable users. Vehicle speeds at this location also need to be reduced to enhance safety.	Complete	\$531,411	Feb-21	Jun-21
1	Road	VIC	Frankston City Council	Ballarto Service Rd, Tamarisk Dr and Honeysuckle St - Road resurfacing	The road surface is old and beginning to show signs of increased deterioration. There are various road surface defects evident including cracking and asphalt ravelling which is resulting in a rough surface and reduced safety for road users.	Complete	\$212,500	Jun-21	Jun-21
1	Community	VIC	Gannawarra Shire Council	Street scape works extending components of the award winning Victoria Square to key locations along Scoresby Street from the Kerang train station to Fitzroy Street and the intersection of Wellington Street and Victoria Street	There are currently poor pedestrian connections from the Kerang Train Station through to the Kerang CBD. There are also access and outdoor dining issues along Scoresby Street through to Fitzroy Street.	Complete	\$1,317,955	Nov-20	Feb-22
1	Road	VIC	Glen Eira City Council	Jassa street road works	The kerb & channel is in dilapidated condition, the road has deteriorated over the years and it is very flat, causing drainage problems and showing signs of surface failures. Further vehicle crossover damages, vehicles scraping of road pavement when the vehicles enter/leave some properties and not having underground drainage in the street contribute to the problem.	Complete	\$423,694	Feb-21	Apr-21
1	Community	VIC	Glenelg Shire Council	Build Heywood Wagon Shed	Tourism numbers increased therefore needing larger museum	Complete	\$86,000	Jan-21	Jun-22
1	Community	VIC	Glenelg Shire Council	Establish pump tracks at Heywood, Casterton and Portland	Caters for all ages and abilities from small children to older adults who ride bikes, scooters or skateboards	Complete	\$387,000	Jan-21	Jun-22
1	Community	VIC	Glenelg Shire Council	South Portland Hall - Removal of Asbestos and Upgrades to hall and car parking accessibility.	Dangers associated with asbestos, very poor access and inclusion entrances and ramps, no disabled car parking.	Complete	\$215,000	Oct-21	Jun-22
1	Community	VIC	Glenelg Shire Council	Pathway connection Casterton (edgarly retirement to main shopping precinct)	The pathway will improve walking access to the main civic shopping precinct. Will benefit and enhance connectivity for elderly residents of the aged care facility to access town.	Complete	\$118,250	Oct-21	Dec-21
1	Community	VIC	Glenelg Shire Council	Upgrade to current unsealed pathway to concrete accessible path linking public recreation facilities, Fitzroy River.	Increased accessibility to recreation and public amenities along the Fitzroy River, Heywood for both local community and visiting tourists.	Complete	\$129,000	Sep-21	Nov-21
1	Community	VIC	Glenelg Shire Council	Construct half court Basketball Court at Island Park Casterton	Improved recreation facilities in rural townships and to further enhance sporting and recreation activity.	Complete	\$66,736	Mar-21	Sep-21
1	Community	VIC	Glenelg Shire Council	Casterton Caravan Park - Install Camp Kitchen	No place for visitors to prepare meals	Complete	\$43,000	Jun-21	Aug-21
1	Community	VIC	Glenelg Shire Council	Provide Kelpie Trail outdoor gym equipment, Casterton	Limited outdoor activities	Complete	\$75,250	Feb-21	Jun-21
1	Community	VIC	Glenelg Shire Council	Construct & erect pool shade sail Merino pool, Merino	Sun smart procedure for Council pools	Complete	\$21,500	Mar-21	Jun-21
1	Community	VIC	Glenelg Shire Council	Install rubber soft fall around exercise equipment at Merino	Users find the existing sand fall makes the equipment slippery raising safety concerns. It is also messy and sticks to clothes, shoes etc and ends up on equipment.	Complete	\$53,750	Mar-21	Jun-21
1	Community	VIC	Glenelg Shire Council	Wattle Crescent & Dutton Bluff playground renewal, Portland	Dutton Bluff playgrounds recently removed due to safety concerns. Wattle Crescent playground in poor condition and requires significant maintenance to maintain safety.	Complete	\$236,500	Dec-20	Jun-21
1	Community	VIC	Glenelg Shire Council	Unsealed pathway construction along the existing railway line creating a rail trail.	Increasing recreational activity in the rural township of Dartmoor for local community and visitors while showing historical railway connection.	Complete	\$134,375	May-21	Jun-21
1	Community	VIC	Glenelg Shire Council	Merino Stock Route upgrade out the other end	Upgrade of the Merino stock route walking track will increase recreational activity to the rural Merino community.	Complete	\$53,750	Feb-21	Jun-21
1	Community	VIC	Glenelg Shire Council	Upgrade heating, ventilation & air conditioning at Fawthrop Community Centre to a Building Management System (BMS)	30 year old controls mean the current system does not respond well to temperature changes, has difficulty maintaining a constant temperature, faults often and runs off a timer which is difficult to adjust for out of hours use.	Complete	\$161,250	Mar-21	Jun-21
1	Community	VIC	Glenelg Shire Council	Resurfacing of Hanlon Park netball courts and construction of seating.	Poor condition of netball facilities to be replaced to eliminate safety concerns with installation of seating for community viewing and resurfacing of courts.	Complete	\$384,750	Jan-21	Apr-21
1	Community	VIC	Glenelg Shire Council	Construction of new football scoreboard at Hanlon Park recreation reserve.	Replacement of aging scoreboard for use by local and visiting football clubs. Current scoreboard is depleted and non user friendly presenting safety concerns.	Complete	\$107,500	Dec-20	Feb-21
1	Road	VIC	Golden Plains Shire Council	Upgrade (seal) of recreation reserve entrance and carpark improvement at Bannockburn	The three reserves nominated are highly used sporting precincts within the Shire. At present the entrances to the reserves are unsealed roadways. The proposal will seal the entrances to minimise future maintenance and improve vehicle accessibility. In addition, the car parking at the municipality's major sporting venue in Bannockburn is proposed to be sealed.	Complete	\$269,047	Jan-22	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Golden Plains Shire Council	Inverleigh sporting complex change rooms refurbishment and construction	Scheduling clashes requiring use of the same change space - additional change rooms will improve scheduling and increase participation opportunities. Privacy issues with not having suitable female/unisex change rooms. Access for time-keepers box currently through home change rooms.	Complete	\$177,700	Aug-20	Jun-21
1	Community	VIC	Golden Plains Shire Council	Golden Plains Shire playgrounds renewal (various locations)	A number of playgrounds across the shire are old and do not provide the play value of modern play equipment. Council's Play Space Strategy has informed the nomination of the four playground renewals.	Complete	\$240,455	Sep-20	Jun-21
1	Road	VIC	Golden Plains Shire Council	Reserve Road Dereel - bridge replacement	Bridge is load limited which prevents heavy vehicle use, including fire trucks. Several rural properties rely on the bridge to access other communities.	Complete	\$431,453	Dec-20	Jun-21
1	Community	VIC	Golden Plains Shire Council	Bannockburn skate park upgrade	Crime reduction and increase in community perception of safety in community spaces. Current facility is tired there is an increase in graffiti and petty crime. There is also a sharp right-hand bend in the adjacent road that cause a perception of risk for users.	Complete	\$100,000	Apr-21	Jun-21
1	Community	VIC	Golden Plains Shire Council	Bannockburn Youth Hub	This project is required to address a critical gap in local infrastructure in one of the fastest growing regional municipalities in Victoria to address youth needs in the community. The facility includes a suitable space for workshops, training and meetings.	Complete	\$100,000	Apr-21	Jun-21
1	Community	VIC	Golden Plains Shire Council	Maude Recreation Reserve and Bunjil Lookout - water supply	Increasing sightseeing and camping means tank water is insufficient. Increasing reliance on water cartage to replenish tanks is inefficient and sometimes results in no water being available.	Complete	\$15,000	Oct-20	May-21
1	Community	VIC	Hepburn Shire Council	Doug Lindsay Recreation Reserve, Creswick - Security Lighting & Shared Pathway	Doug Lindsay Reserve infrastructure commenced approximately 10 years ago. The large reserve is currently used for AFL, Netball, Cricket, Soccer and Bowling. However, there is a lack of passive recreation facilities which discourages frequent use. As a result, the reserve has been a target of anti-social behaviour, vandalism and burglaries, further impacting on community use.	Complete	\$343,405	Nov-21	Jun-22
1	Community	VIC	Hepburn Shire Council	Daylesford - Coomoora Trail Construction - Stage 2	Lack of Coomoora community pedestrian access to Daylesford	Complete	\$109,182	May-21	Oct-21
1	Road	VIC	Hepburn Shire Council	Wills Street, Creswick - Drainage Upgrade Works	Currently the water flows overland through an open swale and discharges at the East side of the service road causing erosion and access issues along the service roads affecting the adjacent properties	Complete	\$40,000	Jun-21	Jul-21
1	Community	VIC	Hepburn Shire Council	Angus Street, Clunes - Footpath Renewal	Current asphalt footpath is at end of life and needs to be replaced. Given the reactive clay in Clunes the replacement path will be concrete	Complete	\$27,043	Jun-21	Jul-21
1	Community	VIC	Hepburn Shire Council	Fairview Estate, Clunes - Trail Loop	Lack of walking trail and pedestrian connections	Complete	\$300,000	Mar-21	May-21
1	Community	VIC	Hepburn Shire Council	Clunes Railway Station to Township - Connecting Footpath Construction	Lack of formalised pedestrian access to public transport	Complete	\$100,000	Oct-20	Jan-21
1	Community	VIC	Hepburn Shire Council	Creswick Railway Station to Township - Connecting Footpath Construction	Lack of formalised pedestrian access	Complete	\$49,200	Dec-20	Jan-21
1	Road	VIC	Hindmarsh Shire Council	Reconstruction and widening of Woorak-Ni-Ni-Lorquon road	Narrow seal on well used truck route can be dangerous when vehicles pass and are forced onto unsealed shoulders.	Complete	\$802,139	Jan-21	Oct-21
1	Road	VIC	Hindmarsh Shire Council	Widening of road - Salisbury-Woorak Rd	Steep drop offs at the edge of the road.	Complete	\$139,954	Oct-21	Oct-21
1	Road	VIC	Hindmarsh Shire Council	Reconstruction of Perenna Road and Netherby-Lorquon Road Intersection	Failed pavement and poor drainage.	Complete	\$85,695	Jan-21	Jun-21
1	Community	VIC	Hindmarsh Shire Council	Construction of a concrete footpath	Currently pedestrians walk along the nature strip which is dirt/grass or are forced to walk along the road.	Complete	\$53,010	Sep-20	Nov-20
1	Road	VIC	Hobsons Bay City Council	Rennie Street Williamstown reconstruction	Non-compliant footpath; trees not suitable species and damaging road surface; ongoing drainage issues; complaints from residents about condition of the road.	Complete	\$477,000	Mar-21	Nov-21
1	Community	VIC	Horsham Rural City Council	The Station - Landscaping Community Space	Currently there are multiple community spaces which are used by young people however as identified in Council's Youth Strategy there is a need for affordable places and activities for young people aged 15 and older, Aboriginal and Torres Strait Islander young people, and young people who are not involved in sport. The aim is to create a public space which is welcoming to young people, where they can spend time in positive but unstructured activities, and a place that can support after hours recreation activities.	Complete	\$213,809	May-21	Apr-22
1	Community	VIC	Horsham Rural City Council	Wotonga Basin - Irrigation System Upgrade	The current irrigation system is unable to meet irrigation needs particularly in summer and needs to be upgraded. The irrigation demand is projected to increase further with the development of the riverfront precinct and addition of nature strips across CBD. Decommissioning and relocation of current irrigation tanks is also required to enable the development of riverfront precinct.	Complete	\$164,974	Apr-21	Apr-22
1	Community	VIC	Horsham Rural City Council	Walmer Crossing - Culvert	During periods of environmental releases or other small-medium flows in the Wimmera River, this crossing is inaccessible to pedestrians. A larger capacity culvert will enable the walking loop to be accessed throughout the year	Complete	\$93,790	Mar-21	Feb-22
1	Community	VIC	Horsham Rural City Council	Horsham Town Hall - Sound Banners	In the original auditorium design banners were used to absorb sound for live amplified performances. Currently the sound reflects off the walls and causes a distortion for patrons and artists on stage who hear the sound coming back at them.	Complete	\$151,979	Oct-21	Nov-21
1	Community	VIC	Horsham Rural City Council	Horsham Botanical Gardens - Sealing Major Pathways	The current pathways in botanical gardens are unsealed causing inconvenience to community and posing potential slip hazard during wet season.	Complete	\$34,144	Apr-21	Sep-21
1	Road	VIC	Horsham Rural City Council	Roberts Avenue - Drainage	The kerb and channel in this area is degraded, causing drainage failure and safety issues. This section of street contains a primary school and a childcare centre.	Complete	\$143,192	Nov-20	Aug-21
1	Road	VIC	Horsham Rural City Council	Park Drive - Drainage	The current roadside is un-kerbed, resulting in people parking in inappropriate locations, and damaging the natural drainage in the area.	Complete	\$177,606	Nov-20	Jul-21
1	Community	VIC	Horsham Rural City Council	Various Footpath Repairs	Uneven, damaged and inaccessible footpaths	Complete	\$150,000	Sep-20	Jun-21
1	Community	VIC	Horsham Rural City Council	Quantong Recreation Reserve - Improvements	The galvanised iron roof has been damaged by Corellas, who pull out the roofing screws. The installation of solar power and LED lights will reduce costs to the local community who pay for services to the Centre.	Complete	\$25,158	Apr-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Horsham Rural City Council	Horsham Town Hall - Counterweight Fly-Lines	The Horsham Town Hall fly-tower has been designed to hold 40 counterweight fly-lines for full functionality. Only 26 Fly-lines were installed during construction due to budget constraints, together with the support structure for the remaining 14 fly-lines. Fly-lines are designed to allow scenery and lighting etc to be hung in exact locations to allow for the artistic design of the show. Because of the limited amount of fly-lines available at present, this becomes problematic during productions.	Complete	\$100,000	Oct-20	Jun-21
1	Community	VIC	Horsham Rural City Council	Horsham Town Hall - Visitor Services Digital Resources	The Visitor Information Centre currently lacks electronic resources and relies heavily on printed brochures and guides. Installation of touch-activated screens, large displays and integrated tablets will allow visitors to get information in their preferred medium. It will allow better presentation and display of regional stories and experiences offering a real-life sample of what visitors can see and do.	Complete	\$54,443	Jun-21	Jun-21
1	Community	VIC	Horsham Rural City Council	Mitre Hall - Kitchen	Existing kitchen facilities are over 40 years old, and in urgent need of replacement, to provide a hygienic and modern community asset.	Complete	\$41,559	Feb-21	May-21
1	Community	VIC	Horsham Rural City Council	Taylor's Lake Hall - Ceiling	The existing ceiling sheeting in the hall is dislodged and in danger of falling, and the lighting is via old fluorescent tubes. This project will improve energy efficiency.	Complete	\$18,871	Feb-21	May-21
1	Community	VIC	Horsham Rural City Council	Horsham Town Hall - Lighting	The existing lighting system is not controllable as per industry standards, is overly complex to operate and does not dim correctly. Touring shows are not able to control lights as required. Drivers and the power distribution rack have partially failed.	Complete	\$44,350	Feb-21	Apr-21
1	Community	VIC	Horsham Rural City Council	Jung Peppercorn Park - Lighting	The park currently has no lighting, and is not illuminated by street lighting. Installation of lighting will improve the safety and amenity of the public space allowing it to be used in the evenings for recreational purposes	Complete	\$14,521	Apr-21	Apr-21
1	Road	VIC	Hume City Council	Road needs to be reconstructed	Road needs to be reconstructed	Complete	\$410,016	Oct-21	Dec-21
1	Road	VIC	Hume City Council	Reconstruction of the road between Johnstone Street and Kinniard Street	The road is in need of reconstruction to ensure long-term asset performance and for safe access in and out of residential properties. The project will also provide additional on street car parks to reduce impact on residents from Broadmeadows Hospital overflow parking	Complete	\$567,653	Nov-20	Aug-21
1	Road	VIC	Hume City Council	Reconstruction of the road and upgrade of the underground storm water drainage.	The road is in need of reconstruction to ensure long-term asset performance and for safe access in and out of residential properties	Complete	\$640,811	Nov-20	Jun-21
1	Road	VIC	Indigo Shire Council	Rutherglen Roundabout - Maintenance	As the main entrance to the town the roundabout planting is shabby. Road user line of sight is poor and directional signage unclear.	Complete	\$90,000	Feb-21	Mar-22
1	Community	VIC	Indigo Shire Council	Yackandandah Creek - Footpath	The naturally challenging terrain and dividing busy roads have created pockets around the town without direct accessible routes of access. The new path will connect these pockets and provide a safe underpass under the Myrleford-Yackandandah road connecting Wellsfor street and the primary school to families on the other side.	Complete	\$271,755	Sep-20	Mar-22
1	Community	VIC	Indigo Shire Council	Buttson Park - Water Bubblers	Insufficient access to wheelchair friendly drinking fountains in key areas across the Shire.	Complete	\$14,594	Jul-20	Jun-21
1	Community	VIC	Indigo Shire Council	Chiltern Senior Citizen - Footpath	There is no direct footpath link between the town centre and the recreation reserve. Residents are walking down the roads. There is only one section of path remaining to complete the link. There senior citizens need more DDA parking and compliant access to the hall.	Complete	\$49,223	Jul-20	Jun-21
1	Road	VIC	Indigo Shire Council	Blanch Street - Widening	Blanch Street is a vital link between the residential area of town and the Wahgunyah sporting precinct. There is no footpath at this crossing creating a dangerous situation with vehicles and pedestrians using the road to cross Sunday Creek.	Complete	\$143,579	Aug-20	May-21
1	Road	VIC	Indigo Shire Council	Skerry Street - Drainage	This is a low lying area with several residents that are often impacted by flooding. There is often significant water damage done to the road surface.	Complete	\$43,575	Aug-20	May-21
1	Community	VIC	Indigo Shire Council	High Street, Beechworth - Footpath	The existing footpath is gravel which can get muddy over winter and dusty throughout summer. High Street has high volume of local and tourist pedestrian traffic and does not cater well for wheelchair users.	Complete	\$136,565	Aug-20	Feb-21
1	Community	VIC	Indigo Shire Council	Barkley Street - Footpath	A large number of Wahgunyah residents either walk down the edge of the busy road because there is no footpath or on the road side in the long grass which is a hazard. In previous years Council have supplied solar lighting for the future footpath.	Complete	\$67,689	Aug-20	Dec-20
1	Community	VIC	Indigo Shire Council	Ford and Camp Street Roundabout - Renewal	The existing concrete path has cracked over the years largely due to the heritage elms trees. This cracking has significantly damaged the tactile indicators which are now no longer compliant.	Complete	\$15,000	Jul-20	Dec-20
1	Community	VIC	Indigo Shire Council	Main Street, Chiltern - Footpath	The existing footpath is narrow and has multiple significant hazardous trip hazards. One section of the path is still dirt.	Complete	\$80,000	Jul-20	Dec-20
1	Community	VIC	Indigo Shire Council	Yackandandah Memorial Garden - Repairs	The existing wrought iron panels are rusting and need to be stripped back, galvanised and painted again. Also the concrete pillars supporting the panels have some elements of concrete cancer.	Complete	\$71,673	Jul-20	Dec-20
1	Community	VIC	Indigo Shire Council	Kiewa East Road - Footpath	The existing footpath is very old and narrow (700mm) and does not provide for wheelchairs or support the high volume of pedestrian traffic now accessing the school. The existing path is also very cracked with multiple significant tripping hazards	Complete	\$64,828	Jul-20	Nov-20
1	Community	VIC	Indigo Shire Council	Stanley Street - Footpath	There is only a small dirt walking track between the Indigo Creek Park and the Sports Park which gets very muddy over winter and has hazardous long grass (snake habitat). This new path will create a safe link from the school to the sports park.	Complete	\$19,519	Jul-20	Oct-20
1	Community	VIC	Kingston City Council	Rehabilitation of Long Beach Trail recreational path and linking paths - Reconstruction and drainage improvement to granitic sand pathways improving safety, amenity and all weather accessibility. The LCRI grant will fund approximately 1.8km of path rehabilitation.	The Long Beach Trail was established in the 1980's, it is a highly used community asset in need of major rehabilitation beyond normal maintenance practices. Poor shape and drainage has large sections subjected to rutting, washouts and standing water. Some sections are boggy and almost impassable after heavy rain.	Complete	\$817,982	Dec-20	Jun-21
1	Community	VIC	Knox City Council	Creation of a new modular facility, incorporating: changerooms, umpires rooms, associated amenities, storage rooms and public toilets. Refurbishment of existing sports pavilion to improve social/multipurpose space.	inadequate facilities for female football and cricket players to get changed in prior to participating in sport. These poor facilities continue to prove a barrier to female sporting participation within the community.	complete	\$232,902	Aug-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Knox City Council	Ferntree Gully Road: Construction of 625 metres of 3.0 metre wide shared path	This path is adjacent to Ferntree Gully Road, a major arterial road. The path will remove a section of missing link in Council's shared path network completing the link from Scoresby Village Shopping Centre and residential precinct to the Knoxfield Industrial Precinct, Shopping Centre and Regional Softball, Skateboard and BMX Parks. It will provide a much needed asset to encourage and maintain the increase in walking and cycling that is currently happening. It provides a safe off road path to cater for people to walk or cycle to places of employment, shopping and recreational facilities.	Complete	\$200,000	Feb-21	May-21
1	Community	VIC	Knox City Council	Mountain Highway: Construction of 895 metres of 3.0 metre wide shared path	This path is adjacent to Mountain Highway, a major arterial road. It will remove a significant missing link in Council's shared path network from Bayswater Station, Shopping Centre and residential area to the Bayswater Business Precinct, a major employment precinct. The path will provide a much needed asset to encourage and maintain the increase in walking and cycling that is currently happening. It provides a safe off road path to cater for people to walk or cycle to places of employment, shopping and recreational facilities.	complete	\$300,000	Feb-21	Apr-21
1	Community	VIC	Latrobe City Council	Agnes Brereton Reserve - Drinking Fountain	The location is frequented by walkers and installing the drinking fountain will improve the likelihood that people will walk, thus supporting the wellbeing of the residents in the area.	Complete	\$18,908	May-21	Dec-21
1	Community	VIC	Latrobe City Council	Provision of mains water to community facility.	The development of the facilities at the Toners Lane Reserve, and in particular the Twin Cities Archery club, to meet current fire codes to allow the planned national meets to be held.	Complete	\$311,819	May-21	Oct-21
1	Road	VIC	Latrobe City Council	Construct mini-roundabout at the intersection	The oddly aligned intersection causes some confusion with unwary drivers and there is very poor sight distance on one approach	Complete	\$25,694	Jul-21	Aug-21
1	Road	VIC	Latrobe City Council	Installation of small traffic control measures	Persistent speeding issues on the streets in question.	Complete	\$49,147	Apr-21	Aug-21
1	Community	VIC	Latrobe City Council	To construct new footpath	To provide safe all weather paths for foot traffic	Complete	\$678,699	Apr-21	Aug-21
1	Community	VIC	Latrobe City Council	To repair or replace numerous town entry and other non-standard tourism signage throughout the City.	A lot of the signage related to town entries and some general tourism signage is in very poor repair and reflects poorly on the image of Latrobe City and is not inviting to passing motorists	Complete	\$35,928	May-21	Aug-21
1	Community	VIC	Latrobe City Council	Latrobe City - Multiple Sites - Playgrounds	The equipment is old, no longer compliant with the standards and requires replacement to meet the expected safety and service levels	Complete	\$212,424	Mar-21	Aug-21
1	Road	VIC	Latrobe City Council	Repair failed and failing sections and to resurface the roads in hotmixed asphalt concrete	To bring forward resurfacing works on roads that are failing.	Complete	\$247,108	May-21	Jun-21
1	Road	VIC	Latrobe City Council	To construct traffic calming measures such as central medians and/or raised pavements and/or kerb bulges.	To address motorist's high speed and poor lane discipline when traversing from Moore Street onto Evelyn and onto Austin.	Complete	\$34,658	May-21	Jun-21
1	Community	VIC	Latrobe City Council	Traralgon Court House - Painting	The building's internal walls and ceiling require painting.	Complete	\$10,000	Mar-21	Jun-21
1	Community	VIC	Latrobe City Council	Repair and upgraded surfacing to tennis courts	Some of these courts are showing minor to moderate cracking and one is barely usable. The remaining courts are a cushion acrylic surface. To hold national events all 24 courts are required and should be the same surface.	Complete	\$56,000	Mar-21	May-21
1	Community	VIC	Latrobe City Council	Public lighting at Lake Narracan carpark and reserve	The caravan park and the Lake Narracan foreshore park share a carpark. The combination of the two uses results in frequent night-time activities that are hoped to be reduced with some security lighting.	Complete	\$19,700	Nov-20	Dec-20
1	Road	VIC	Loddon Shire Council	Pyramid Yarraberb Road Reconstruction	It is proposed to reconstruct 950m of Pyramid Yarraberb Rd between chainages of 41,920m and 42,870m.	In planning	\$471,855	Nov-23	Jun-24
1	Community	VIC	Loddon Shire Council	McMillans Road Boort - footpath	There is no footpath on McMillans Rd, Boort in the proposed location. Constructing a footpath will improve pedestrian access to properties along this section of McMillans Rd.	Complete	\$63,547	Feb-21	Dec-22
1	Community	VIC	Loddon Shire Council	Nelson Street Newbridge - footpath	There is no footpath on Nelson St, Newbridge in the proposed location. Constructing a footpath will improve pedestrian access to properties along this section of Nelson St.	Complete	\$8,530	Feb-21	Dec-22
1	Community	VIC	Loddon Shire Council	Southey Street Inglewood - footpath	There is no footpath on Southey Street, Inglewood in the proposed location. Constructing a footpath will improve pedestrian access to properties along this section of Southey Street.	Complete	\$65,369	Feb-21	Dec-22
1	Community	VIC	Loddon Shire Council	Armstrong Street Boort (Malone Street to Coutts Street) - footpath	There is no footpath on Armstrong Street, Boort in the proposed location. Constructing a footpath will improve pedestrian access to properties along this section of Armstrong Street.	Complete	\$101,717	Feb-21	Jun-22
1	Community	VIC	Loddon Shire Council	Armstrong Street Boort (Coutts Street to McMillans Road) - footpath	There is no footpath on Armstrong Street, Boort in the proposed location. Constructing a footpath will improve pedestrian access to properties along this section of Armstrong Street.	Complete	\$91,124	Feb-21	Jun-22
1	Community	VIC	Loddon Shire Council	Barber Street Pyramid Hill - footpath	There is no footpath on the eastern side of Barber St, Pyramid Hill. Constructing a footpath will improve pedestrian access to these properties.	Complete	\$58,740	Feb-21	Jun-22
1	Community	VIC	Loddon Shire Council	Belmont Street Inglewood (Houston Street to North Street) - footpath	There is no footpath on Belmont Street, Inglewood in the proposed location. Constructing a footpath will improve pedestrian access to properties along this section of Belmont Street.	Complete	\$87,234	Feb-21	Jun-22
1	Community	VIC	Loddon Shire Council	Belmont Street Inglewood (North Street to Deeble Street) - footpath	There is no footpath on Belmont Street, Inglewood in the proposed location. Constructing a footpath will improve pedestrian access to properties along this section of Belmont Street.	Complete	\$81,110	Feb-21	Jun-22
1	Community	VIC	Loddon Shire Council	Sullivan Street Inglewood - footpath	There is no footpath on this section of Sullivan St, Inglewood. Constructing a footpath will improve pedestrian access to properties located on this road.	Complete	\$63,019	Feb-21	Jun-22
1	Road	VIC	Loddon Shire Council	Wet Lane, Walker Lane and Wattle Drive Inglewood - Resheeting and drainage culverts	There is a lack of gravel on this section of road. A lack of culverts lead to road damage from water washing across the road which will be rectified by installing the culverts.	Complete	\$103,819	Jan-21	Jun-21
1	Road	VIC	Loddon Shire Council	Bridgewater Raywood Road - Reconstruction	This section of road is currently a 3.9m wide sealed road. The leads to increased maintenance required to regularly rehabilitate the gravel shoulders. In addition, the safety of the road is reduced as heavy vehicles need to move to the road shoulder when passing each other.	Complete	\$261,641	Dec-20	Jun-21
1	Road	VIC	Loddon Shire Council	Echuca Serpentine Road - 1.9km Reconstruction and Widening	This section of road is currently a 3.9m wide sealed road. The leads to increased maintenance required to regularly rehabilitate the gravel shoulders. In addition, the safety of the road is reduced as heavy vehicles need to move to the road shoulder when passing each other.	Complete	\$240,455	Dec-20	Jun-21
1	Road	VIC	Loddon Shire Council	Echuca Serpentine Road - 1.77km Reconstruction and Widening	This section of road is currently a 3.9m wide sealed road. The leads to increased maintenance required to regularly rehabilitate the gravel shoulders. In addition, the safety of the road is reduced as heavy vehicles need to move to the road shoulder when passing each other.	Complete	\$207,759	Dec-20	Jun-21
1	Road	VIC	Loddon Shire Council	Chapel Street, Wedderburn - sealing	The road is currently unsealed. Sealing the road will improve the amenity of nearby residents and reduce dust complaints.	Complete	\$1,171	Apr-21	Jun-21
1	Road	VIC	Loddon Shire Council	Ryan St, Newbridge - sealing	The road is currently unsealed. Sealing the road will improve the amenity of nearby residents and reduce dust complaints.	Complete	\$1,749	Apr-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	VIC	Loddon Shire Council	Godfrey Street Bridge - reconstruction	The existing bridge is in poor condition, has insufficient capacity for flow under the bridge, lacks a footpath, and can have road safety improved by widening the road	Complete	\$85,900	Apr-21	Jun-21
1	Road	VIC	Loddon Shire Council	Whites Pit Road - reconstruction	This section of Whites Pit Rd is currently unsealed. There are high maintenance costs associated with heavy vehicles using this road to access nearby industry. Sealing the road will also improve the safety and productivity of the road.	Complete	\$182,621	Apr-21	Jun-21
1	Road	VIC	Loddon Shire Council	Avenue of Honour Pyramid Hill - service road sealing	The road is currently unsealed. Sealing the road will improve the amenity of nearby residents and reduce dust complaints.	Complete	\$27,424	Nov-20	Mar-21
1	Road	VIC	Loddon Shire Council	McGillvray Street Pyramid Hill - sealing	The road is currently unsealed. Sealing the road will improve the amenity of nearby residents and reduce dust complaints.	Complete	\$8,724	Nov-20	Mar-21
1	Road	VIC	Loddon Shire Council	Gowar Logan Road Logan (south of Gowar Fentons Road) - Resheeting	There is a lack of gravel on this section of the road.	Complete	\$30,367	Oct-20	Feb-21
1	Road	VIC	Loddon Shire Council	Gowar Logan Road Logan (west of Western Highway) - Resheeting	There is a lack of gravel on this section of road.	Complete	\$69,232	Oct-20	Feb-21
1	Road	VIC	Loddon Shire Council	Gowar Berrimal Road Berrimal - Resheeting	There is a lack of gravel on this section of the road.	Complete	\$8,915	Oct-20	Feb-21
1	Road	VIC	Loddon Shire Council	Lagoona Road Bears Lagoon - Resheeting	There is a lack of gravel on this section of the road.	Complete	\$9,299	Oct-20	Feb-21
1	Road	VIC	Loddon Shire Council	Nixons Road Shelbourne - Resheeting	There is a lack of gravel on this section of the road.	Complete	\$10,995	Oct-20	Feb-21
1	Road	VIC	Loddon Shire Council	Northlands Road Shelbourne - Resheeting	There is a lack of gravel on this section of the road.	Complete	\$45,410	Oct-20	Feb-21
1	Combination	VIC	Macedon Ranges Shire Co	East Street and Romsey Road Woodend - footpath	This will facilitate the safe movement of pedestrians along a busy school route (Woodend Primary School).	Complete	\$137,510	Sep-21	May-22
1	Community	VIC	Macedon Ranges Shire Co	Maxwell Street and Langley Street Kyneton - footpath	This project has been identified in Council's Shire-Wide Footpath Plan as a high priority. It will provide an important pedestrian link to the Sacred Heart Secondary College for students and families, as well as providing important access to Kyneton's business district for pedestrians.	Complete	\$81,852	Feb-22	Mar-22
1	Community	VIC	Macedon Ranges Shire Co	47 Victoria Street Macedon - community facility stage 3 redevelopment	In response to local community needs, Council is redeveloping this building as a community facility. It is working closely with the Macedon Community House group to deliver this project.	Complete	\$60,101	Nov-21	Feb-22
1	Community	VIC	Macedon Ranges Shire Co	Brodie Street to Cameron Street Malmsbury - footpath	Increased safety for school children and families along a key school route. It is recognised as a high priority in Council's Shire-Wide Footpath Plan.	Complete	\$78,138	Sep-21	Feb-22
1	Community	VIC	Macedon Ranges Shire Co	Sankey Reserve, Gisborne - Improvements to the Facility	These changes will bring the facility into line with female friendly change room standards, whilst improving current DDA access at the venue.	Complete	\$144,605	Nov-21	Feb-22
1	Community	VIC	Macedon Ranges Shire Co	Kyneton Town Hall - restoration (facade repairs, painting and lighting)	Kyneton Town Hall is a heritage listed asset of regional significance. It is of historic, social and architectural significance. It is the major cultural venue of the Shire with an iconic position on one of the main street corners in Kyneton. The facade works will restore damaged architectural elements, refresh and protect the building by painting the facade in heritage colours, and the new lighting will ensure that the building stands out as an important heritage building in Kyneton.	Complete	\$632,989	May-21	Dec-21
1	Community	VIC	Macedon Ranges Shire Co	Willowbank Road Gisborne - footpath	It will facilitate safe movement of pedestrians along this busy, developing road (Willowbank Road) which is a direct link to Gisborne Secondary College.	Complete	\$120,490	Apr-21	Jun-21
1	Community	VIC	Macedon Ranges Shire Co	47 Victoria Street Macedon - community facility stage 2 redevelopment	In response to local community needs, Council is redeveloping this building as a community facility. It is working closely with the Macedon Community House group to deliver this project.	Complete	\$98,222	Jan-21	Jun-21
1	Community	VIC	Macedon Ranges Shire Co	Richardson, Southbourne and Racecourse Roads Riddells Creek - footpath	This is a major walking route and will address a potential safety risk. It has been identified in Council's Shire-Wide Footpath Plan.	Complete	\$87,309	Apr-21	May-21
1	Road	VIC	Manningham City Council	Road Reseal - Orchards Grove, Warrandyte	Heavily oxidized and cracked road (mainly crocodile cracks)	Complete	\$49,141	May-22	Jun-22
1	Community	VIC	Manningham City Council	Ruffey Lake Park is a Council reserve, 66 hectares in area. The proposed works include the sealing of paths between the boardwalk at the main carpark, The Boulevarde public toilets and picnic shelters. Marking of a new DDA parking bay in The Boulevarde off road carpark. Installation of solar powered lights along this path to the toilets. Construction of footpath connections, in several cases to residential park interfaces including Victoria Street and King Street, including associated landscaping and works.	Council is in the process of completing improvements to The Boulevarde public toilet block, to in part achieve DDA compliance. Council commissioned a Building DDA Inspection report for the public toilets and the recommendations included sealing of existing gravel paths to access the toilets, lighting improvements and the provision of an additional DDA compliant parking bay in closer proximity to the toilets. The previous Council project scope was limited to the public toilet improvements. This project also seeks to improve access to Ruffey Lake Park, by providing further pedestrian linkages to abutting streets.	Complete	\$141,402	May-21	Jun-21
1	Community	VIC	Manningham City Council	Sealing of existing granitic sand carpark with asphalt, construction of kerb and channel and a footpath along the northern boundary, construction of a footpath connection to George Street and line marking of the carpark including the marking of pedestrian islands between George Street and the proposed northern footpath.	There is no safe, defined pedestrian access path through the carpark to the Athletics Track or for pedestrian visitors entering the site from George Street. The maintenance demand associated with the existing granitic sand carpark pavement is excessive. Under traffic the ride quality of the granitic sand is poor particularly after rain, when large numbers of potholes develop.	Complete	\$345,859	Apr-21	Jun-21
1	Road	VIC	Mansfield Shire Council	Gravel Resheeting of various council roads	The problem addressed is improvement on existing poor road conditions. Greater than half of the Federal program is allocated to work on Fire Access Roads which are close to the end of their life. The balance of the Federal grant is allocated to higher priority Access and Collector Roads.	Complete	\$591,593	Apr-21	Oct-21
1	Community	VIC	Maribyrnong City Council	Hanks Reserve Batting Cage	Lack of available space for training Non compliant/aged facilities Lack of flexibility of use Minimal utilisation during winter (non-daylight savings) months	Complete	\$300,000	May-21	Sep-21
1	Community	VIC	Maribyrnong City Council	Kinder Smith Reserve Cricket Nets	Current nets are only single use (cricket training), deteriorated and uneven surface, fence failure, currently unsafe and do not meet current standards	Complete	\$57,936	Oct-20	Dec-20
1	Road	VIC	Maroondah City Council	Nangathan Way Road Upgrade	Pavement Improvement for vehicle safety.	Complete	\$54,316	Oct-21	Dec-21
1	Combination	VIC	Maroondah City Council	Laurence Grove	1. Deterioration of the road, kerb and footpath infrastructure 2. Improving accessibility parking and access from the road to the adjoining senior citizens centre.	Complete	\$350,000	Oct-20	Jan-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	VIC	Maroondah City Council	Bungalook Road East	1. Road safety and dust issues 2. Improving drainage along the road	Complete	\$103,889	Nov-20	Dec-20
1	Community	VIC	Melton City Council	Diggers Rest and Caroline Springs - Fencing	This will address safety issues associated with ball going onto the entrance road and property damage given the proximity to the car park.	Complete	\$45,000	May-21	Jun-22
1	Road	VIC	Melton City Council	Taylor's Road - Road resurfacing	Increased traffic volume has resulted in premature end of useful life of pavement's surface. Large percentage of road has crocodile cracking, rutting and potholes that have been patched as part of road maintenance works. The works will make the road safe for road users.	Complete	\$176,459	Mar-22	Apr-22
1	Community	VIC	Melton City Council	Kirkton Park - Parks Development Program	Upgrade of old park infrastructure to meet contemporary community needs and expectations.	Complete	\$247,459	Aug-21	Dec-21
1	Community	VIC	Melton City Council	Cobblestone Green - Replacement BBQ	BBQ is very old and constructed from cemented rock. Project entails a new modern BBQ that is DDA compliant being installed under the rotunda for weather protection.	Complete	\$25,000	Apr-21	Jun-21
1	Combination	VIC	Melton City Council	Brooklyn Road - Shared path	No existing path on the south side of Brooklyn road, the new path is for pedestrian and bicycle access to Melton train station, improved road safety outcomes for vulnerable road users including children & the elderly.	Complete	\$373,000	Feb-21	Jun-21
1	Community	VIC	Melton City Council	Bridge Rd Recreation Reserve Hockey Field	There are limited opportunities for shade at present adjacent to The hockey pitch which results in spectators being exposed to the elements. The construction of a scoreboard will allow spectators to visualise the results of community sport.	Complete	\$30,000	Apr-21	Jun-21
1	Community	VIC	Melton City Council	Multiple Playground Replacements	Installation of new equipment, Increase the life expectancy of some playground equipment and to install equipment for disabled people.	Complete	\$175,000	Apr-21	Jun-21
1	Community	VIC	Melton City Council	Caroline Springs Scout Hall - Fencing	The fencing will increase the safety of participants using the Centre and its outdoors areas, especially with a busy road out the front. Scouting programs are underpinned by Adventure and Outdoors, and more outdoor programs can be offered with the minimised safety risk within a fenced area. Fencing will allow scouts to monitor who was on the grounds, and fencing would also increase our property protection, having had at least 3 incidents of damage already.	Complete	\$29,000	Apr-21	Jun-21
1	Road	VIC	Melton City Council	Rockbank Township - Street Lighting	Rockbank township was originally constructed in the 1960s and the street lighting is not to current standards. A recent audit recommended a combination of new and upgraded street lighting.	Complete	\$160,000	Apr-21	Jun-21
1	Road	VIC	Mildura Rural City Council	Reconstruction of the existing road pavement, Wargan Road	Wargan Road is an unsealed gravel road that is experiencing increased heavy vehicle movements and also higher traffic movements from increased development. These additional traffic movements are resulting in accelerated rutting and pavement failures which are increasing maintenance costs.	Complete	\$500,000	Sep-20	Mar-21
1	Road	VIC	Mildura Rural City Council	Rehabilitation of road, Millewa East Region	Rehabilitation of road by removal of wind blown drift sand, regrading and re-gravelling of road surface and stabilisation of road verge areas to prevent further erosion.	Complete	\$917,459	Aug-20	Mar-21
1	Road	VIC	Mildura Rural City Council	Rehabilitation of road, Millewa West Region	Roads have been severely impacted by drift sand (up to 2.0m high in some parts) which has made these roads impassable and unsafe and has cutoff residents from accessing the road network and key essential services	Complete	\$684,148	Aug-20	Mar-21
1	Road	VIC	Mildura Rural City Council	Rehabilitation of road, Central Region	Rehabilitation of road by removal of wind blown drift sand, regrading and re-gravelling of road surface and stabilisation of road verge areas to prevent further erosion.	Complete	\$603,210	Sep-20	Mar-21
1	Road	VIC	Mitchell Shire Council	Sealing & drainage improvement Works in: a) Windham street, Wallan, b) William Street car park in Seymour c) Tootle Street, Kilmore	Deterioration of road surfaces as well as structural pavement failures.	Complete	\$560,000	Oct-21	Jun-22
1	Road	VIC	Mitchell Shire Council	Mitchell Shire Council - Renewal of various roads at multiple locations	Deterioration of road surfaces as well as structural pavement failures.	Complete	\$614,256	Mar-21	Jun-21
1	Community	VIC	Moira Shire Council	Federation Park Cobram - playground and access improvements	This project addresses accessibility and social issues and completes the development of the park.	Complete	\$280,000	Apr-21	May-22
1	Road	VIC	Moira Shire Council	Dunlop Street Yarrawonga Showgrounds and Victoria Park upgrade	Construction of the Yarrawonga Multisport Stadium will significantly increase the use and both pedestrian and vehicle traffic of the area.	Complete	\$1,094,893	Apr-21	Apr-22
1	Road	VIC	Moira Shire Council	River Road Yarrawonga upgrade	Gap between the road and the planted area. Pedestrian safety around the boat ramp.	Complete	\$525,000	Apr-21	Dec-21
1	Community	VIC	Moira Shire Council	Numurkah playground and skate park upgrade and pedestrian crossing	Children freely cross Tunnock St to go between the skate park and the playground. There is a need for a pedestrian crossing and traffic calming device. The playground will be upgraded to guarantee accessibility.	Complete	\$360,000	Apr-21	Oct-21
1	Road	VIC	Moira Shire Council	Power Street Nathalia upgrade	Pedestrian and heavy vehicle interaction at a highly frequented crossing point.	Complete	\$285,000	Apr-21	Jun-21
1	Road	VIC	Moonee Valley City Council	Miram's Street - Resealing	Road surface is cracked and deteriorated	Complete	\$72,772	May-21	May-21
1	Road	VIC	Moonee Valley City Council	Levien Street - Resealing	Road surface is cracked and deteriorated	Complete	\$83,000	May-21	May-21
1	Road	VIC	Moonee Valley City Council	Oakley Drive - resealing, rehabilitation, kerb reconstruction	Road surface is undulating, cracked and deteriorated Broken/cracked/undulating sections of kerb and channel	Complete	\$243,598	Mar-21	Mar-21
1	Road	VIC	Moonee Valley City Council	Balmoral Avenue - Road resurfacing	Road surface is cracked and deteriorated	Complete	\$60,681	Jan-21	Jan-21
1	Road	VIC	Moorabool Shire Council	Gravel road resheet for the full road length (550m length, 6m width), Steetley Lane, Mount Egerton	Existing material is poor quality resulting in surface defects and recurrent maintenance issues.	Complete	\$30,000	Nov-21	Jun-22
1	Community	VIC	Moorabool Shire Council	Gravel resheet of existing unsealed paths within the reserve, Peppertree Park, Grant Street, Bacchus Marsh	Existing paths are in poor condition with multiple minor defects creating risk and access issues for users and requiring recurrent maintenance by Council.	Complete	\$75,000	Apr-21	Oct-21
1	Road	VIC	Moorabool Shire Council	Rip existing seal, resheet (including additional material as required) and spray seal to the intersection with Lightwoods Lane (800m length, 6m width), Shaws Road, Ballan	The existing spray seal is in poor condition and roughness is a significant factor along this section, creating a safety issue, therefore it is recommended that the seal be ripped up and resheeted, with a new seal being placed to improve ride-ability.	Complete	\$130,000	Jan-21	Jun-21
1	Community	VIC	Moorabool Shire Council	Construction of an extension to the existing footpath, Underbank Boulevard, Bacchus Marsh	Lack of pedestrian facilities for the significant number of residents within the Boulevard, including many older residents within the retirement village (central to the Boulevard).	Complete	\$50,000	May-21	Jun-21
1	Road	VIC	Moorabool Shire Council	Intersection upgrades (modified T) including the installation of two new wombat crossings, Bacchus Marsh	Existing intersection design is not appropriate to facilitate safe traffic and pedestrian movements.	Complete	\$140,000	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	VIC	Moorabool Shire Council	Gravel road resheet for the full length of the road, Wise Street, Mount Egerton	Existing material is poor quality resulting in surface defects and recurrent maintenance issues.	Complete	\$25,740	Dec-20	Apr-21
1	Community	VIC	Moorabool Shire Council	Upgrades to sporting facilities (playing surfaces and surrounds), installation of a shade structure and additional outdoor fitness equipment, Egans Reserve	Poor condition and functionality of existing sporting facilities within the reserve utilised by residents and visitors.	Complete	\$60,000	Feb-21	Mar-21
1	Road	VIC	Moorabool Shire Council	Gravel road resheet from 1,500m north of Muirs Road, to the end of the developed lots (1,500m length, 6m width), Morrisons Lane, Korobeit	Existing material is poor quality resulting in surface defects and recurrent maintenance and safety issues.	Complete	\$150,000	Feb-21	Mar-21
1	Community	VIC	Moorabool Shire Council	Installation of a new automated irrigation system to an active sports field, Bacchus Marsh	Recurrent manual irrigation required to be undertaken to maintain the grounds in adequate condition to support competitive sports played at the location.	Complete	\$90,000	Oct-20	Dec-20
1	Community	VIC	Moorabool Shire Council	Installation of new pedestrian connections, Mill Park Recreation Reserve, Ballan	Lack of pedestrian connections to the site and facilities, poor quality existing infrastructure.	Complete	\$150,000	Oct-20	Dec-20
1	Road	VIC	Moorabool Shire Council	Asphalt mill and fill within the roundabout area and four approaches, Darley	The surface of the roundabout and approaches is significantly cracked and continuing to deteriorate with increasing traffic volumes.	Complete	\$90,000	Nov-20	Nov-20
1	Road	VIC	Moorabool Shire Council	Gravel road resheet for the full length of Hopwood Street, Gordon	Existing material is poor quality resulting in surface defects and recurrent maintenance and safety issues.	Complete	\$40,963	Nov-20	Nov-20
1	Community	VIC	Moorabool Shire Council	Installation of a new path, irrigation and landscaping, Lidgett Street, Bacchus Marsh	Lack of recreation facilities within the local area and safety and connectivity improvements for residents and users.	Complete	\$250,000	Nov-20	Nov-20
1	Community	VIC	Moreland City Council	Newlands Senior Citizens Centre - building refurbishment and access improvement	Aging building not meeting community expectations	complete	\$53,004	Jul-22	Oct-22
1	Community	VIC	Moreland City Council	Wylie Reserve - Upgrade of Community Buildings	Existing facilities are aged and do not meet community standards and expectations.	complete	\$120,000	Nov-21	Jun-22
1	Road	VIC	Moreland City Council	Reconstruct aged bluestone laneway and install underground drainage	Aged bluestone laneway with very poor riding surface and lack of drainage	complete	\$435,786	Feb-21	Jun-21
1	Community	VIC	Mornington Peninsula Shire	Marna Reserve Pavilion Upgrade - Improved Accessibility of Community Facilities and Areas	Upgrade to existing facilities to address DDA requirements and access into the Marna Street Pavilion building. Gap in accessible facilities that cater to community and sporting groups.	Under Construction	\$131,412	Dec-23	Apr-24
1	Community	VIC	Mornington Peninsula Shire	Designs have been developed for the construction of a footpath along Alma Street and Field Street. This Project will involve the delivery of Stage 1 of the pedestrian footpath along this route.	This footpath will provide a safe and accessible footpath along an existing bus route. This path will facilitate pedestrian movement to key destinations in the Tootgarook area including local shops, the foreshore, education and sporting facilities.	Complete	\$547,107	Dec-21	Jun-22
1	Community	VIC	Mornington Peninsula Shire	Construction of a footpath along Harrap Road	This footpath will provide a safe and accessible footpath along an identified primary network route. This path will improve connectivity and facilitate pedestrian movement to key destinations in the Mount Martha area including shops, bus stops, reserves and community facilities.	Complete	\$387,058	Jun-21	May-22
1	Community	VIC	Mornington Peninsula Shire	Red Hill Station Reserve - Shade Shelter	Protection from the elements while at the Reserve, increasing length of stay in outdoor environments.	Complete	\$13,165	Feb-22	May-22
1	Community	VIC	Mornington Peninsula Shire	Somerville Recreation Centre - Outdoor Active Hub	A gap in active outdoor recreation activity space for the youth and young adults in this region.	Complete	\$90,896	May-22	May-22
1	Road	VIC	Mornington Peninsula Shire	Pottery and Jones Roads, Somerville - Road Safety Improvements	Risk to road-users at this intersection	Complete	\$110,000	Jan-22	Apr-22
1	Community	VIC	Mornington Peninsula Shire	Construction of the missing link along Cool Store Road, Hastings	Cool Store Road is currently a missing link identified on the Principal Pedestrian Network within the Hastings township. The delivery of this path will provide pedestrians with a route that improves connectivity, as well as accessibility in the area.	Complete	\$105,908	Dec-21	Mar-22
1	Community	VIC	Mornington Peninsula Shire	Delivery of a pedestrian footpath and a pedestrian refuge at the intersection of Park Lane/Frankston-Flinders Road	This path has been identified as a missing link on the Principal Pedestrian Network in Somerville. A pedestrian refuge at this location as it is a thoroughfare from 3 schools in the area and is heavily used by school children. The crossing facility is required to safely walk to the residential areas on either side of Frankston-Flinders Rd.	Complete	\$69,836	Aug-21	Nov-21
1	Community	VIC	Mornington Peninsula Shire	Construction of a footpath along Illaroo Street	This footpath will provide a safe and accessible footpath along an identified primary network route. This path will improve connectivity and facilitate pedestrian movement to key destinations in the Capel Sound area including local shops, aged care facilities and existing bus routes	Complete	\$154,257	Jun-21	Sep-21
1	Community	VIC	Mount Alexander Shire Council	CCTV graffiti deterrence cameras – Multiple locations	Installation of 2 x CCTV cameras to be installed to deter graffiti offenders from vandalising the following key assets:	Under Construction	\$48,000	Feb-24	Aug-24
1	Road	VIC	Mount Alexander Shire Council	Barker Street, Castlemaine, Pedestrian crossing treatment to be determined by Regional Roads Victoria. More details can be provided by mid-August if required.	Barker Street (the Midland Hwy), is a 4 lane hwy that runs through the centre of Castlemaine. There is a 1.8km stretch that links from the town entrance to the CBD. There are no pedestrian crossing points along this section of highway. This section is used by students accessing the only high school in the region, Castlemaine North Primary School (the primary school with the highest enrolments in the Shire), Windarring - an organisation that provides a day care service for adults with a disability, along with connections to Castlemaine Botanical Gardens - the Shire's most used public space for informal recreation. The lack of pedestrian crossing creates a huge risk for residents and is a barrier to those with mobility issues.	Complete	\$500,000	May-21	Jul-22
1	Community	VIC	Mount Alexander Shire Council	Camp Reserve - Replacement and installation of pump to irrigation system	Replacement and installation of pump to irrigation system to enable the oval to be watered via bore water.	Complete	\$10,780	May-22	Jun-22
1	Community	VIC	Mount Alexander Shire Council	Reserve and Park Upgrade - Package of Works	Mount Alexander Shire has an aging population it is crucial to provide seating to allow older individuals a space to rest whilst undertaking informal recreation activities such as walking.	Complete	\$35,863	Oct-21	Dec-21
1	Community	VIC	Mount Alexander Shire Council	Upgrades to Chewton Community Centre (Senior Citizen), Maldon Neighbourhood Centre, Guilford Hall	Improved access and facilities: disabled toilet, downpipes, kitchen upgrade	Complete	\$171,400	Jan-21	Aug-21
1	Community	VIC	Mount Alexander Shire Council	Repair or replace fencing in 6 locations within the Council	Repair, create better access, risk of injury reduction	Complete	\$110,540	Dec-20	Jun-21
1	Community	VIC	Mount Alexander Shire Council	Upgrades to facilities and access to 6 Parks and Reserves within the Council	Repair, create better access, risk of injury reduction	Complete	\$63,250	Jan-21	Jun-21
1	Community	VIC	Mount Alexander Shire Council	Planting of street trees at nominated sites to provide thermal cooling to town streetscapes. Townships across the shire. Exact locations to be determined.	The project will help to mitigate against the impacts of climate change by providing green infrastructure in townships across the shire, giving residents and visitors shade and respite from heat in the hotter months.	Complete	\$8,314	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Mount Alexander Shire Council	Castlemaine Botanical Gardens Flora and Fauna Reserve, Repair to deteriorated path network sections within the Castlemaine Botanical Gardens Flora and Fauna Reserve - an important environmental area of the gardens which is of national significance due to the population of the endangered Eltham Copper Butterfly as well as numerous other local ecological features and examples of our Indigenous heritage.	The path rehabilitation works will improve accessibility to the Flora and Fauna Reserve. This network of paths is essential to providing visitors with opportunities to learn and engage with our Indigenous history as well as discouraging visitors from venturing into and disturbing the habitat of the Eltham Copper Butterfly. The path network is used regularly by residents and visitors undertaken informal recreation pursuits such as walking and running. The current state of the path network acts as barrier to access for all of the above listed activities.	Complete	\$44,830	Apr-21	May-21
1	Road	VIC	Mount Alexander Shire Council	High Street, Harcourt Installation of electric vehicle charge point to be delivered in partnership with Central Victorian Greenhouse Alliance (CVGA) and Dept of Environment Land Water and Planning (DELWP) who are delivering a regional project rolling out EV charge points across the region.	<p>There is currently only one other electric vehicle charge point in the shire. The existing point is located in Newstead and is several years old, which means that it takes a long time for vehicles to charge.</p> <p>The charge point will be located on Crown land managed by Council.</p> <p>The new vehicle charge point will be located in Harcourt. A township that is identified as a small town with capacity for growth. It is located just off the Calder Hwy, making it an easy exit point for people travelling between Bendigo and Melbourne.</p> <p>With the prevalence of electric vehicles increasing, it is important for the shire to provide the infrastructure necessary to promote this sustainable choice of travel.</p> <p>There is currently only one other electric vehicle charge point in the shire. The existing point is located in Newstead and is several years old, which means that it takes a long time for vehicles to charge.</p> <p>The charge point will be located on Crown land managed by Council.</p> <p>The new vehicle charge point will be located in Harcourt. A township that is identified as a small town with capacity for growth. It is located just off the Calder Hwy, making it an easy exit point for people travelling between Bendigo and Melbourne.</p> <p>With the prevalence of electric vehicles increasing, it is important for the shire to provide the infrastructure necessary to promote this sustainable choice of travel.</p>	Complete	\$40,000	Apr-21	May-21
1	Road	VIC	Mount Alexander Shire Council	Level crossing on Rowe Street, Castlemaine, 1. Close the level crossing to road and rail traffic for 36 hours, dismantle the rail track and dig out the railway roadbed approximately 750mm below road level and 4m wide for at least 8m either side of the roadway; 2. Install a base layer of 150mm of compacted road base material, then install drainage, lay 300mm of railway ballast, compact and grade to 315mm below road level; 3. Lay new railway track using concrete sleepers and heavy rail to line and level; and 4. Lay 150mm depth of hot mix asphalt between the rails and 3m outside them.	The current level crossing was constructed with timber sleepers which require regular replacement. The proposed works will replace the rotting timber sleepers with concrete sleepers which will provide a lifespan of 20-25 years. The works will maintain safety for both road and rail traffic.	Complete	\$19,198	Apr-21	Apr-21
1	Community	VIC	Mount Alexander Shire Council	Elphinstone Hall - Asbestos Removal	Council in partnership with Regional Development Victoria are upgrading the kitchen at the Elphinstone Hall. Preparatory building works uncovered presence of asbestos in high traffic areas including the toilet and playgroup storage areas. Cracks were also present in these walls creating a higher risk of exposure for hall users. The project would remove all presence of asbestos making it safe for all hall users.	Complete	\$30,003	Oct-20	Dec-20
1	Community	VIC	Moyne Shire Council	Mortlake Caravan Park - installation of accommodation units	The Park currently has very few option for on site accommodation and there is significant demand from local infrastructure projects such as windfarms.	Complete	\$360,000	Feb-21	Dec-21
1	Community	VIC	Moyne Shire Council	Hughes Avenue Port Fairy - carpark construction	A lack of car parking in the Port Fairy Surf Lifesaving Area creates parking issues, particularly in the summer. Drainage is also an issue due to road gradient.	Complete	\$186,107	Apr-21	Oct-21
1	Community	VIC	Moyne Shire Council	Irvine Reserve Peterborough - facility upgrades, landscaping, walking paths and car parking	The reserve is currently in a poor condition with poor accessibility and appearance.	Complete	\$440,000	Jan-21	Jun-21
1	Community	VIC	Moyne Shire Council	Victoria Park Koroit - carpark construction	The lack of defined car parking at the reserve restricts the amount of cars able to be parked.	Complete	\$220,903	Oct-20	Jun-21
1	Community	VIC	Moyne Shire Council	Warrnambool-Caramut Road Winslow - footpath construction	Currently no footpath exists and children are sometimes walking on what is a busy road.	Complete	\$340,000	Nov-20	Apr-21
1	Community	VIC	Moyne Shire Council	Grasmere Road Grasmere - footpath construction	Currently no footpath exists and children are sometimes walking on what is a busy road.	Complete	\$400,000	Sep-20	Apr-21
1	Road	VIC	Moyne Shire Council	Woorndoo-Dundonnell Road - Blind Creek Road Bridge refurbishment	Johnstone St railway bridge	Complete	\$325,000	Oct-20	Mar-21
1	Community	VIC	Moyne Shire Council	Russell Street Macarthur - footpath construction	Currently no footpath exists and children are sometimes walking on what is a busy road and/or wet and muddy nature strips.	Complete	\$210,000	Oct-20	Dec-20
1	Community	VIC	Moyne Shire Council	Belfast Aquatic Centre Port Fairy - renewal of filtration and plant equipment	Forest St railway bridge	Complete	\$100,000	Oct-20	Oct-20
1	Community	VIC	Moyne Shire Council	North Street and Bourke Ave Koroit - footpath construction	Currently no footpath exists and children are sometimes walking on what is a busy road.	Complete	\$92,000	Sep-20	Oct-20
1	Road	VIC	Murrindindi Shire Council	Marshbank, Craigie and Smith Street - Road Safety Works	Over recent years residents have raised concerns regarding these sections of road not being completed.	Complete	\$160,000	Jun-21	Jan-22
1	Community	VIC	Murrindindi Shire Council	Buxton Reserve - Lighting installation	Installation of lighting to address community safety issue for people walking in the reserve after dark.	complete	\$25,298	Jan-21	Aug-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Murrindindi Shire Council	Yea - Railway Reserve Playground	The installation of a final piece of playground equipment (spinner) to complete the playground master plan.	Complete	\$12,196	Aug-20	Aug-21
1	Community	VIC	Murrindindi Shire Council	Alexandra Swimming Pool - Equipment and safety works	The repair of pumps will ensure that these do not fail when the swimming pools are at their peak usage in summer. Works on the chemical delivery and tanks will also address a current OH&S issue.	Complete	\$25,000	Apr-21	Jun-21
1	Road	VIC	Murrindindi Shire Council	Anne and Mary Streets Resealing	There have been many issues with regard to maintenance of these roads and dust is an issue for the school.	Complete	\$232,881	Apr-21	Jun-21
1	Road	VIC	Murrindindi Shire Council	Brooks Cutting Road - Road Safety Works	Undertake safety improvements as per recommendations of a road safety audit, including signage, guideposts, chevron markers, installation of driveable end walls, vegetation works, guardrail and bridge terminals.	Complete	\$141,240	Dec-20	Jun-21
1	Community	VIC	Murrindindi Shire Council	Tumbling Waters - Toilet Block Renewal	Upgrade to lighting and works to address a number of plumbing issues including the concreting of the service duct which is muddy during the wet season.	Complete	\$61,608	Apr-21	Jun-21
1	Community	VIC	Murrindindi Shire Council	Watson's Road - Installation of footpath	Watsons Road, Kinglake West is a busy road which services local residents as well as a resource recovery centre at the end of the road. Many locals use the road to walk. This project will improve safety.	Complete	\$201,369	Apr-21	Jun-21
1	Community	VIC	Murrindindi Shire Council	Balyset Street Footpath installation	There are currently no pedestrian access or connecting footpath to Maroondah Highway on the southern side of the road and no connecting access to the northern side of the road from the southern side.	Complete	\$61,402	May-21	May-21
1	Community	VIC	Murrindindi Shire Council	Kinglake Memorial Reserve - Cricket Nets	Exposed poles create OH&S issue to user groups with balls ricocheting.	Complete	\$15,000	Feb-21	May-21
1	Community	VIC	Murrindindi Shire Council	Paths urban access	Current barriers for people with a disability being able to use paths.	Complete	\$37,347	Feb-21	May-21
1	Community	VIC	Murrindindi Shire Council	Yea Pioneer Reserve - Seating	The installation of seating will provide an area for residents to have a place to rest on their way into town and also to take in the views from this area.	Complete	\$6,416	Mar-21	Apr-21
1	Road	VIC	Murrindindi Shire Council	Gordon Bridge Road - Road Safety Works	Undertake safety improvements as per recommendations of a road safety audit, including signage, guideposts, chevron markers, guardrail and bridge terminals.	complete	\$72,158	Nov-20	Jan-21
1	Community	VIC	Murrindindi Shire Council	Kinglake Memorial Reserve - Tennis Courts	The synthetic surface is in bad condition with open joints and major gaps. There are areas where sand has got underneath the surface causing rising areas and loose joints and resulting in a trip hazard and too dangerous to play on.	Complete	\$31,357	Dec-20	Dec-20
1	Community	VIC	Nillumbik Shire Council	Hurstbridge Community Hub Improvements	The Hurstbridge Hub is a highly utilised space by community users and passers by accessing local facilities and trails. Currently the outdoor area has no seating for the community, or for the Edible Hub Garden group who tend the garden at the location	Complete	\$20,000	Apr-21	Dec-21
1	Community	VIC	Nillumbik Shire Council	Removal and relocation of skate bowl, Hurstbridge	Skate bowl is at the end of its life. Current location causes major risk to horse riders. New skate bowl will increase the skill level of the park	Complete	\$149,400	Aug-21	Sep-21
1	Road	VIC	Nillumbik Shire Council	Creation of additional parking on northern side of Elizabeth Street.	The demand for car parking outweighs the capacity along Elizabeth Street. This result in cars parking on the nature strip on the northern side of Elizabeth Street resulting damage to the existing infrastructure.	Complete	\$100,000	Jun-21	Jun-21
1	Community	VIC	Nillumbik Shire Council	New strategic footpath links with the Eltham Major Activity Centre	lack of footpaths and accessibility at key strategic locations.	Complete	\$221,151	Apr-21	Jun-21
1	Road	VIC	Nillumbik Shire Council	Rural style seal, road crossing culverts, table drain sealing and traffic attenuation, Butlers Road	The road is currently unsealed and is a known 'rat run' route. Sealing road due to increase traffic and amenity impacts caused by dust	Complete	\$200,000	Apr-21	May-21
1	Community	VIC	Nillumbik Shire Council	Installation of an upgraded saw dust extraction system and associated works, Eltham and District Woodworkers Club House	The building is Council owned and provides for groups to meet	Complete	\$18,000	Apr-21	May-21
1	Community	VIC	Nillumbik Shire Council	Way finding elements for navigating town's cultural sites, St Andrews	Difficulty managing local way-finding, including for the regular influx of day-trippers to the town, improving accessibility, pedestrian movements, safety and community connections in a way that reflects the St Andrews township location	Complete	\$30,000	Sep-20	Feb-21
1	Community	VIC	Northern Grampians Shire	Central Park Stawell - fence replacement	The existing perimeter fencing at Central Park is inconsistent, aged, and of poor amenity. It detracts from the heritage value of the park and historical features within. This reduces the levels of visitation by tourists and locals.	Complete	\$130,000	Jun-21	Dec-21
1	Road	VIC	Northern Grampians Shire	Napier Street St Arnaud - town centre road rehabilitation	The road pavement in sections of the main street of St Arnaud are currently in a poor condition and have a very steep crossfall. This road has a high pedestrian use. Crossfall will become the standard 3% crossfall, improving accessibility.	Complete	\$270,000	Feb-21	Dec-21
1	Community	VIC	Northern Grampians Shire	Central Park Stawell - hard surfaces works	The condition of the concourse, concrete paths and surrounds is poor, with trip hazards that require ongoing monitoring and maintenance. This negatively impacts on safety and the visitor experience to Central Park.	Complete	\$112,284	Mar-21	Jun-21
1	Community	VIC	Northern Grampians Shire	Heath Street Halls Gap - upgrade works (car parking, footpaths, landscaping)	There is currently insufficient car parking in Halls Gap for the peak tourism periods, undefined spaces for pedestrians and vehicles, increasing the risk of collisions, and the commercial land along Heath Street is underutilised.	Complete	\$330,000	Feb-21	Jun-21
1	Community	VIC	Northern Grampians Shire	St Arnaud Civic Precinct - Market Square - play area	The existing play space at Market Square does not cater to all abilities, making it inaccessible to some children. This project will also result in more natural spaces for social and sensory play for younger children.	Complete	\$179,173	May-21	Jun-21
1	Community	VIC	Northern Grampians Shire	Napier Street St Arnaud - streetscape	The existing concrete pathways present accessibility barriers to shops and have started to heave, causing potential trip hazards. This section of the main street also has less foot traffic and therefore less activity for local businesses.	Complete	\$335,900	Jan-21	Jun-21
1	Community	VIC	Northern Grampians Shire	Napier St, St Arnaud - Construction of pavement, grapevines, kerbing	The existing concrete pathways present accessibility barriers to shops and have started to heave, causing potential trip hazards. This section of the main street also has less foot traffic and therefore less activity for local businesses.	Complete	\$231,686	Apr-21	Jun-21
1	Community	VIC	Northern Grampians Shire	Lord Nelson Park St Arnaud - traffic diversion	Currently, vehicle access to the Lord Nelson Park netball courts is between the courts and the new Multipurpose Clubrooms site, which will result in conflict between pedestrians and vehicles.	Complete	\$100,000	Oct-20	Dec-20
1	Community	VIC	Pyrenees Shire Council	Redevelopment of football / netball / golf clubroom, change rooms and meeting facilities, Lexton Recreation Reserve	Existing facilities do not meet the needs of the community.	Complete	\$750,417	Nov-20	Nov-22
1	Community	VIC	Pyrenees Shire Council	Construction of new footpath link to link key recreational and educational facilities to residential areas, South Street Footpath	Facilities are currently non accessible by a safe footpath access.	Complete	\$200,000	Jun-21	Jan-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Pyrenees Shire Council	Construction of new footpath link to residential areas and community facilities including educational, civic and recreational facilities, Linton Carngham Road Footpath	Facilities are currently non accessible by a safe footpath access.	Complete	\$119,461	May-21	Jun-21
1	Road	VIC	Pyrenees Shire Council	Traffic Safety improvements to intersection including outstands, line marking and signage, Intersection of Linton Carngham and Smythesdale Snake Valley Roads	Poor delineation of intersection including safety issues for pedestrians.	Complete	\$62,043	May-21	Jun-21
1	Community	VIC	Pyrenees Shire Council	Construction of new footpath link to link the main street of Avoca and community facilities.	Community facilities are currently non accessible by a safe footpath access.	Complete	\$115,787	Nov-20	Dec-20
1	Community	VIC	Pyrenees Shire Council	Renewal of mechanical systems at pools, Landsborough Swimming Pool	Current infrastructure is in poor condition.	Complete	\$47,212	Nov-20	Dec-20
1	Community	VIC	Pyrenees Shire Council	Replacement of aging assets to meet current fencing standards, Landsborough Swimming Pool	Current fencing assets are at the end of their life and do not meet current fencing requirements.	Complete	\$100,000	Nov-20	Dec-20
1	Community	VIC	Rural City of Wangaratta	Town Entrances - Landscaping	Unstructured, inconsistent and sometimes 'bitty' landscape treatments at both entrances. Visually cluttered roadside environment dominated by excessive signage and redundant signs.	Complete	\$125,000	Jul-21	Dec-21
1	Road	VIC	Rural City of Wangaratta	Sandford Road Full reconstruction of a section of Sandford road to allow full access for all vehicle types. The increased road pavement thickness will vastly improve load capacity and grade improvements will be made to the approaches at the railway crossing. It also includes drainage upgrades and the addition of footpath, kerb and channel.	Currently there is a 2km detour but many vehicles avoid this detour due to the rail crossing and traffic congestion using a number of back roads and residential streets.	Complete	\$498,935	Feb-21	Oct-21
1	Community	VIC	Rural City of Wangaratta	Wangaratta Airport - Fire Safety Services	The problem being address is the lack of suitable large hanger space within the aerodrome for modern aircraft and the businesses that support them.	Complete	\$234,179	Jan-21	Sep-21
1	Road	VIC	Rural City of Wangaratta	19 Fisher Lane, Wangaratta - Culvert Replacement	The existing drainage structure is past useful life and reconstruction of the road over the culvert and approaches.	Complete	\$244,685	Feb-21	Aug-21
1	Community	VIC	Rural City of Wangaratta	Wangaratta Sports and Aquatic Precinct - Barr 2 Irrigation	Lack of smart irrigation resulting in water wastage, inconsistencies in the ground surface causing community dissatisfaction	Complete	\$26,339	Mar-21	Jun-21
1	Road	VIC	Rural City of Wangaratta	Rose River Road - Gravel Re-sheeting	Deformations and corrugations in existing road	Complete	\$324,982	Jan-21	Jun-21
1	Road	VIC	Rural City of Wangaratta	Murphy Street - Carpark Upgrade	Existing pavement is past useful life	Complete	\$61,000	Mar-21	Mar-21
1	Road	VIC	South Gippsland Shire Cou	Road works - Loch Poowong Road	This road carries 947 vehicles per day with 23.3% commercial vehicles. Pavement of this section of the road has deteriorated severely due to low subgrade strength & higher commercial vehicle usage.	Complete	\$510,671	Oct-20	Jun-22
1	Road	VIC	South Gippsland Shire Cou	Road rehabilitation bundle	Bena Kongwak Road, Bena - width varies from 5.8 to 6.0 metres. This section of road has no road shoulders, with drop offs into deep table drains that pose as a safety hazard for motorists. Ferrier Street, Korumburra - assets including footpaths, kerb & channel and road pavement have reached the end of their usable lives based on condition surveys and need to be upgraded. Old Waratah Road, Fish Creek - the kerb and channel and road surface are in poor condition and this section of road has complaints of excessive speed along the road from local residents, hence the decision to include slow points to reduce traffic speeds.	Complete	\$550,000	Dec-20	Mar-22
1	Road	VIC	South Gippsland Shire Cou	Nicholls Road - Culvert Replacement	The culvert is damaged and will continue to fail if not replaced	Complete	\$134,858	Jun-21	Mar-22
1	Road	VIC	South Gippsland Shire Cou	Road works - Clancy's Road, Korumburra	Improved quality of road surface by eliminating corrugations and potholes. Improved safety for traffic via increased useable road width. Reduction in dust from road impacting nearby residents. Reduced maintenance costs for a sealed road compared to a gravel road.	Complete	\$732,573	Nov-20	Dec-21
1	Community	VIC	South Gippsland Shire Cou	Port Welshpool Marine Search and Rescue Hub Redevelopment Project	The existing buildings are in a state is disappear and it is not considered feasible to undertaken any repair works. Therefore it is proposed to construct facilities that will meet the requirements expected by the community.	Complete	\$134,000	Jan-21	Aug-21
1	Community	VIC	South Gippsland Shire Cou	Redevelopment of Poowong Recreation Reserve	Current courts are in poor condition and non-compliant for netball in terms of run-off requirements and lighting.	Complete	\$221,728	Oct-20	Dec-20
1	Road	VIC	South Gippsland Shire Cou	Road works - Atherton Drive, Venus Bay	To improve access to No 5 beach and address current traffic hazard and dust issues, particularly in the busy summer period.	Complete	\$100,701	Sep-20	Oct-20
1	Road	VIC	Southern Grampians Shire	Portland Road, Hamilton – Construction of new roads and drainage	Traffic/ Stock Crossing Safety	Complete	\$165,254	May-22	May-22
1	Community	VIC	Southern Grampians Shire	Additional Township Footpath Repairs, Multiple Local Roads within Southern Grampians Shire	Improve safety	Complete	\$160,239	Jul-20	Sep-21
1	Community	VIC	Southern Grampians Shire	Upgrade street lights to LED (working with Department of Transport (previously VicRoads), Grampians Shire	Reduce costs and greenhouse gas emissions from street lighting	Complete	\$286,294	Nov-20	Sep-21
1	Community	VIC	Southern Grampians Shire	Fabricate and Install lift, Hamilton Gallery	Improve accessibility of community facilities. Currently only access via stairs.	Complete	\$233,706	Feb-21	Sep-21
1	Road	VIC	Southern Grampians Shire	Additional rural Culvert and Drainage Works	failing assets and avoid potential risk	Complete	\$278,925	Jul-20	Jun-21
1	Community	VIC	Southern Grampians Shire	Improved Accessibility of Community Facilities and Areas, Lake Hamilton Aquatic Facilities	Refurbishment of amenity facilities that are old and non compliant with Universal Design Principles and requirements.	Complete	\$140,338	Jul-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Southern Grampians Shire	Landscaping, Hamilton Gateways - Coleraine Road - Market Place to Glenelg Hwy	Coleraine Road has been identified in the Hamilton Structure Plan as a priority for landscaping due to the substantial regional traffic on this town entrance. The project has been supported through Council Briefings and is consistent with strategic objectives to enhance Hamilton's gateway entrances which improve the "sense of arrival" to the town and deliver intergenerational outcomes for a relative low cost.	Complete	\$227,462	Jul-20	Jun-21
1	Community	VIC	Southern Grampians Shire	Dunkeld Visitor Hub - Car parking and drainage, landscaping for the Grampians Peaks Trail head.	Improve visitor economy. Improved road surfacing and drainage. Improved community infrastructure.	Complete	\$392,370	Jul-20	Jun-21
1	Road	VIC	Southern Grampians Shire	Installing rural number plates at the entrance of all rural addresses (outside townships), Southern Grampians Shire	Emergency Services and Other Services not able to quickly locate rural addresses	Complete	\$100,666	Jul-20	Jun-21
1	Road	VIC	Stonnington City Council	Rehabilitation of existing deteriorated main drain	The main drain services a large catchment area. This project will maintain the function of the deteriorated main drain and reduce flooding potential and risk to the community.	Complete	\$228,182	Apr-21	Jun-21
1	Road	VIC	Stonnington City Council	Construction of kerb outstands, sub-surface drainage, soft landscaping and planting of new trees	Deterioration of aging road assets and established trees dying	Complete	\$70,000	Sep-20	Oct-20
1	Road	VIC	Strathbogie Shire Council	Realignment, Intersection of Livingstone St and Ewings Road, Avenel	Driver visibility and sight line by intersection. Alignment to form a T intersection with Auxiliary Left and Right turn lanes to allow for uninterrupted traffic flow for through traffic.	Complete	\$296,818	Apr-21	Mar-22
1	Community	VIC	Strathbogie Shire Council	Improvement to reserve, Violet town Recreation Reserve	Community safety, disabled access, lack of flexibility for users, Lack of ability to hold public events	Complete	\$98,617	Mar-21	Jun-21
1	Community	VIC	Strathbogie Shire Council	Reconstruction of netball courts, Violet town recreation reserve	Compliance, safety of use, lack of flexible use	Complete	\$372,876	Nov-20	May-21
1	Community	VIC	Strathbogie Shire Council	Construction of footpath, Spring Creek, Strathbogie	Community amenity, Community safety	Complete	\$25,476	Jul-20	Oct-20
1	Road	VIC	Strathbogie Shire Council	Upgrades to streetscapes across townships in shire	Community amenity, Community safety	Complete	\$607,406	Jul-20	Oct-20
1	Community	VIC	Strathbogie Shire Council	Installation of solar photo voltaic system	Energy costs, sustainability	Complete	\$38,375	Oct-20	Oct-20
1	Community	VIC	Surf Coast Shire	Barwon River Reserve Mud Brick Shelter	Sporting and recreation facilities	Under Construction	\$50,000	Feb-21	Jun-24
1	Community	VIC	Surf Coast Shire	Torquay Scouts Facility Upgrade	Painting/Improvements to community facilities	Complete	\$337,085	Nov-20	Jul-23
1	Community	VIC	Surf Coast Shire	Bob Pettitt Bike Park Improvements	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$35,562	Nov-21	Jul-23
1	Community	VIC	Surf Coast Shire	Stage 2 works to include external accessible unisex toilet, fitness elements, safety fencing, wind screening, storage container and feature planting, Wurdale	Accessibility to toilet facilities, community safety, wellbeing opportunities and landscape amenity improvement. The site is rural and has not been upgraded for many years	Complete	\$55,000	Dec-20	Sep-22
1	Community	VIC	Surf Coast Shire	The project includes the development of a drainage and irrigation system	Council officers are attending to unauthorised bike trail building in the bushland adjacent to the Ocean Acres Reserve and at other locations in Torquay. This proposal presents an opportunity to engage interested members of the community in the planning, design and ongoing maintenance of a bike park facility in an appropriate open space area. The large area of open space that is the 'drainage basin' holds water in some areas rather than the water draining to where it was intended (into the drainage outlet within the basin) and as a result the space is wet and boggy for close to 6 months of the year.	Complete	\$51,571	Nov-21	Jun-22
1	Community	VIC	Surf Coast Shire	Upgrade of existing Playground, Coogoorah Park, Anglesea	Playground is approaching the end of it's useful life. Ongoing minor repairs due to parts of the timber construction failing.	Complete	\$135,060	Feb-21	Mar-22
1	Road	VIC	Surf Coast Shire	The works include rehabilitation, widening and sealing of a road in Winchelsea, Mousley Road between Princess Highway and Alsop Drive in Winchelsea	To provide improved access for commercial vehicles to small businesses	Complete	\$350,000	Jan-21	Nov-21
1	Community	VIC	Surf Coast Shire	Works to include the provision of a multi fitness combination unit, Deans Marsh Reserve - Pennyroyal Valley Rd, Deans Marsh	Deans Marsh Reserve is the hub of community activity with an oval, playground, skate park, tennis courts and buildings providing a range of programs and services. There are several basic pieces of fitness equipment however they don't meet all the needs of the community. This project will provide a key multi fitness combination unit identified by the community as perfect to help them to be more active, more often.	Complete	\$15,813	Oct-20	Jun-21
1	Community	VIC	Surf Coast Shire	Construct a concrete pathway and seating area that runs between the north and south courts, 1A Geelong Rd, Torquay - Spring Creek Reserve	This project will address issues with the area becoming boggy to walk on and will prevent gravel and mud being transferred onto the playing surface. The project will improve accessibility and safety, and increase the longevity of the court surfaces.	Complete	\$20,969	May-21	Jun-21
1	Community	VIC	Swan Hill Rural City Council	Riverside Park Robinvale - netball court change rooms	No existing infrastructure of change rooms	Complete	\$350,000	Jun-21	Nov-21
1	Community	VIC	Swan Hill Rural City Council	Anniversary Drive Robinvale - path	Currently no walking path or formalised pedestrian access linking new housing estate to Robinvale's CBD precinct	Complete	\$225,000	Apr-21	Jun-21
1	Community	VIC	Swan Hill Rural City Council	Robinswood Homestead Robinvale - kitchen upgrade	Non compliant electrical appliances and fixtures	Complete	\$7,300	May-21	Jun-21
1	Community	VIC	Swan Hill Rural City Council	Nyah West Preschool - painting	Necessary painting building maintenance	Complete	\$11,000	May-21	Jun-21
1	Community	VIC	Swan Hill Rural City Council	Swan Hill Preschool - painting	Necessary painting building maintenance	Complete	\$12,500	Jan-21	Jun-21
1	Community	VIC	Swan Hill Rural City Council	Alan Garden Reserve Swan Hill - netball courts lighting upgrade	Necessary lighting upgrade to competition standard 100 lux lighting at Alan Garden Reserve netball courts.	Complete	\$152,000	Nov-20	Jun-21
1	Community	VIC	Swan Hill Rural City Council	Nyah West - footpath	Necessary safety maintenance for the community	Complete	\$50,000	May-21	Jun-21
1	Community	VIC	Swan Hill Rural City Council	Nyah West Park - barbecue replacement and park upgrade	Inadequate facilities for community	Complete	\$24,000	May-21	May-21
1	Community	VIC	Swan Hill Rural City Council	Nyah Community Centre - amenities renewal	Outdated and/or damaged fixtures and fittings	Complete	\$35,000	Dec-20	May-21
1	Community	VIC	Swan Hill Rural City Council	George Lay Park Swan Hill - toilets	Currently no existing toilet facilities to support this playground and recreation facility	Complete	\$130,000	Feb-21	May-21
1	Community	VIC	Swan Hill Rural City Council	Robinvale Senior Citizens Centre - carpet replacement	Safety issues including trip hazards	Complete	\$25,000	Dec-20	Apr-21
1	Road	VIC	Swan Hill Rural City Council	Swan Hill Council road reserves - lighting upgrade	Street lights at their end of life; no longer working efficiently or faulty	Complete	\$200,000	Dec-20	Apr-21
1	Community	VIC	Swan Hill Rural City Council	Riverside Park Swan Hill - shade structure for skate park	Lack of shade; Reduce heat; Provide safer public environment	complete	\$50,000	Dec-20	Mar-21
1	Community	VIC	Swan Hill Rural City Council	Robinvale Leisure Centre Pool - solar heating upgrade	Will now provide extended season of appropriate heating for the Robinvale Leisure Centre pool	complete	\$100,000	Oct-20	Mar-21
1	Road	VIC	Swan Hill Rural City Council	Swan Hill Council - roadside vegetation clearance	Reduce fire hazard risks along the roadside	Complete	\$48,858	Sep-20	Mar-21
1	Community	VIC	Swan Hill Rural City Council	Swan Hill Comfort Centre - window replacement	Improve building safety	Complete	\$9,500	Nov-20	Feb-21
1	Community	VIC	Swan Hill Rural City Council	Youth Inc Building Swan Hill - maintenance	Internal structure issues	Complete	\$4,000	Oct-20	Dec-20
1	Community	VIC	The Greater Geelong City Council	Landy Field - Refurbishment	Non-compliant, non-gender neutral facilities amenities and aging infrastructure.	Complete	\$200,000	Mar-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	VIC	The Greater Geelong City	Lara - Signage	Treatments to address speed reduction, truck routes, parking and hazards identified in the Lara Traffic Management Plan	Complete	\$15,000	Feb-21	Jun-21
1	Community	VIC	The Greater Geelong City	Fellmongers Road - Footpath	The existing pathway along the specified section of Fellmongers Road is a granitic sand of poor quality which does not provide for mobility impaired pedestrians to navigate the area creating isolation and disadvantage.	Complete	\$180,000	May-21	Jun-21
1	Community	VIC	The Greater Geelong City	Scenic Road - Bicycle Path	This section of road is identified as part of the G21 Priority Bicycle Network. Pedestrian access to services and facilities is currently restricted due to limited connectivity of the footpath network. Road user safety is improved by the provision of off-road paths.	Complete	\$500,000	May-21	Jun-21
1	Road	VIC	The Greater Geelong City	Robbs Road - Rehabilitation	Robbs Road is a narrow centre rural road seal with gravel shoulders. The shoulders are subject to significant deterioration due to frequent vehicle use and a lack of roadside drainage. The deterioration poses a safety risk to motorists.	Complete	\$200,000	May-21	Jun-21
1	Road	VIC	The Greater Geelong City	Reserve Road - Pavement and Widening	This segment of Reserve Road is an old rural road with a narrow pavement and gravel shoulders. Increased traffic from new growth area development has caused significant deterioration of the road which now poses a safety risk to users.	Complete	\$500,000	Feb-21	May-21
1	Road	VIC	The Greater Geelong City	Walkers Road - Rehabilitation	Deteriorating wearing course, ruts in the traffic lanes. Improved road safety, demonstrated community need, amenity of nearby residents, asset renewal.	Complete	\$150,000	Feb-21	May-21
1	Combination	VIC	The Greater Geelong City	Limeburners Point Car Park - Boat Ramp	Treatments to help reduce anti-social hoon related activities in a well known hot spot at a popular boat ramp. Narrowing car park by placing concrete islands will reduce the broad open area and help reduce illegal activity.	Complete	\$88,504	Nov-20	Apr-21
1	Road	VIC	The Greater Geelong City	Christies Road - Rehabilitation	Deteriorating wearing course, ruts in the traffic lanes. Improved road safety, demonstrated community need, amenity of nearby residents, asset renewal.	Complete	\$350,000	Feb-21	Feb-21
1	Road	VIC	Towong Shire Council	Widening of Towong Street East, installation of kerb and stormwater pipes, Towong Street East, Tallangatta	Towong Street East is the primary entrance into Tallangatta from the East. The street is lined with houses and has a large open stormwater drain on the Southern side. The northern side of the road has kerb. This provides a poor first impression of the town and makes this side of the street inaccessible to pedestrians. There is also limited on street residential parking. and requires improvement.	Complete	\$277,132	Nov-21	Jun-23
1	Road	VIC	Towong Shire Council	Installation of a heavy vehicle compliant weighbridge to service the Corryong community	Corryong area generates a significant amount of heavy vehicle traffic that is loaded locally including a saw mill, concrete batching plant and stock trucks. These trucks have no way of knowing if they have exceeded their weight limits until they drive to the Logic Centre at Barnawartha which is over 100km away. There is a history of truck rollovers on the Murray Valley Highway between Corryong and Wodonga enroute to Barnawartha.	Complete	\$504,100	Jan-21	Dec-22
1	Community	VIC	Towong Shire Council	The construction of concrete and granitic sand walking/cycle paths, Corryong township footpaths along Strzelecki Way	Corryong is a town of approximately 2000 residents. The existing footpath network does not provide the necessary connections to facilitate off road community recreation and exercise opportunities for the community.	Complete	\$225,000	Apr-21	Aug-22
1	Community	VIC	Towong Shire Council	The creation of a wayside stop including furniture and shelter, Murray River Road between Bellbridge and Granya.	Bushfires and Covid-19 have significantly reduced tourism visitation in Towong Shire. The construction of these features along the Murray River Road will see regular wayside stops at features of interest all the way along the 'Great River Road'. Using previous funding wayside stops were created at the Upper Murray end of the shire and this is now an opportunity to finish the remaining sites to tie in with a large promotional campaign for the route to attract tourists back into the area	Complete	\$160,000	Jan-21	Dec-21
1	Community	VIC	Wellington Shire Council	Sale – Ross Street Reserve Upgrade	Ross Street Reserve is integral in creating an off road linear linking shared path, connecting new residential developments in the north west of Sale, through to the Port of Sale Cultural Hub, Sale Central Business District and Lake Guthridge-Guyatt Parklands. The reserve will provide passive recreational opportunities for neighbouring residents, as well as creating an environmental corridor connecting Flooding Creek to the Sale Wetlands through the Lake Guthridge-Guyatt Parklands.	Complete	\$144,775	Dec-20	Dec-21
1	Community	VIC	Wellington Shire Council	Outdoor Pools Solar Heating Upgrade Program	This will deliver more efficient pool water heating and dramatically reduce maintenance replacement costs over the extended operating life of the higher efficiency heating system.	Complete	\$309,583	Jun-21	Nov-21
1	Road	VIC	Wellington Shire Council	Heyfield Memorial Hall street / car parking upgrades	Vehicle and pedestrian safety	Complete	\$236,475	Apr-21	Oct-21
1	Combination	VIC	Wellington Shire Council	Longford Recreation Reserve - Car Park Access Road	Improved traffic management that will also enable a future development of 2 new tennis courts	Complete	\$180,909	Apr-21	Oct-21
1	Community	VIC	Wellington Shire Council	Maffra - Youth Play Precinct	Current facility creates limited opportunity for young people to undertake physical activity. Through the development of the space it will provide improved access for all levels of experience and skill	Complete	\$421,726	Mar-21	Jul-21
1	Community	VIC	Wellington Shire Council	Yarram - Youth Play Precinct	Current facility creates limited opportunity for young people to undertake physical activity. Through the development of the space it will provide improved access for all levels of experience and skill	Complete	\$281,673	Mar-21	Jul-21
1	Community	VIC	Wellington Shire Council	Sale - Flooding Creek Masterplan Implementation	Flooding Creek Masterplan, completed in 2003, identified the opportunity to create an off road linear linking shared path, connecting new residential developments in the north west of Sale, through to the Port of Sale Cultural Hub, Sale Central Business District and Lake Guthridge-Guyatt Parklands. Stage 1 of the Masterplan saw the creation of Flooding Creek (Saleyards) Reserve. This revegetated area is a popular passive recreation space for the community. The expansion of the path network in Saleyard Reserve will provide for greater opportunity for informal recreation and relaxation, while also creating an off road connection to the new shared path along the disused Back Maffra Road. The Back Maffra Road section of the shared path will create a link along Flooding Creek to connect into Ross Street Reserve and the existing shared path network along Cunninghame Street.	Complete	\$267,691	Dec-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Wellington Shire Council	Loch Sport – Dolomite Wetlands Reserve Upgrade	The Dolomite Wetlands is a degraded site and is accessed by unauthorised vehicles. It is an important environmental site, with a range of fauna seeking refuge in the site. Revegetation works will look to provide further protection to this significant site. The looping path network will be accessible and provide viewing points at key locations along the trail. Adjoining the Loch Sport Community House, the upgrades to the site will provide an opportunity for volunteers to deliver their physical wellbeing programs	Complete	\$16,680	Mar-21	Jun-21
1	Community	VIC	Wellington Shire Council	Stratford – Market Reserve Upgrade	As identified in Wellington Shire’s Public Open Space Plan 2014-2024, Market Reserve is the only sizable accessible open space that services the eastern side of Stratford. The current park contains the Stratford Skate Park	Complete	\$141,981	Nov-20	Jun-21
1	Community	VIC	Wellington Shire Council	Boisdale Recreation Reserve Regeneration Project, Stage 2 (power supply upgrade and additional lighting fixtures)	The lighting upgrade allows increased usage hours for the oval which will directly contribute to the provision of training and competition for women’s football on the ground.	Complete	\$80,000	Mar-21	Jun-21
1	Community	VIC	Wellington Shire Council	Urban Paths Program	Missing sections in the footpath currently make the area difficult for pedestrians and mobility challenged people to navigate. These projects will fill existing gaps within the footpath network and assist to connect the town centre with other parts of the township. It is expected that this network will be expanded on in future years through Council’s capital work program under Council’s Urban Paths Plan.	Complete	\$343,109	Mar-21	Jun-21
1	Community	VIC	Wellington Shire Council	Sale Memorial Hall – roof replacement	The existing roof is made of corrugated asbestos sheeting, presenting safety risks to the community and needs to be replaced with a corrugated iron roofing.	Complete	\$349,432	Mar-21	Jun-21
1	Community	VIC	Wellington Shire Council	Yarram – Digital Infrastructure Art Trail Development - App based digital infrastructure solution to help visitors the region understand and interpret public art installations and other tourism assets located across the municipality.	Promote public art in the across Wellington Shire to locals and visitors to the region. Improved signage will allow visitors interact with a shire wide arts trail, visit significant sites and ultimately spend more time and money in Wellington.	Complete	\$50,000	Nov-20	May-21
1	Road	VIC	Wellington Shire Council	Heyfield - Gordon Street Recreation Reserve - Entry Road Asphaltting	Maintenance	Complete	\$45,150	Apr-21	Apr-21
1	Community	VIC	Wellington Shire Council	LEARN Vegetation Management Program	Mitigating bushfire risk, public safety and safer roads	Complete	\$179,000	Feb-21	Mar-21
1	Community	VIC	Wellington Shire Council	Briagolong Quarry Reserve Nature Based Playground	Current equipment does not meet the Australian Standards (AS 4865)	Complete	\$88,392	Oct-20	Feb-21
1	Community	VIC	Wellington Shire Council	Yarram Regent Theatre - Installation of 15.18kw Solar system, HiKu CS3L-330-345P Panels, Fronius-Fronius Symo UL Inverter	Sustainability and operational savings	Complete	\$20,000	Dec-20	Dec-20
1	Road	VIC	West Wimmera Shire Council	Alexanders Road: sealed road shoulder	The edge drop off is becoming a safety issue for road users and the increase in maintenance requirements due to edge breaking of the seal surface.	Complete	\$26,000	Oct-20	Jun-21
1	Road	VIC	West Wimmera Shire Council	Coads Road: Resheeting of unsealed road	Increasing maintenance issues becoming evident as existing road pavement depth has reached intervention level to maintain as an all-weather road for access to dwellings & properties.	Complete	\$34,000	Oct-20	Jun-21
1	Road	VIC	West Wimmera Shire Council	Dergholm Powers Creek: sealed road shoulder	The edge drop off is becoming a safety issue for road users and the increase in maintenance requirements due to edge breaking of the seal surface.	Complete	\$41,000	Mar-21	Jun-21
1	Road	VIC	West Wimmera Shire Council	Hawkers and Goodwins Road: Resheeting of unsealed road	Increasing maintenance issues becoming evident as existing road pavement depth has reached intervention level to maintain as an all-weather road for access to dwellings & properties.	Complete	\$38,000	Apr-21	Jun-21
1	Road	VIC	West Wimmera Shire Council	Les Fosters Road: Resheeting of unsealed road	Increasing maintenance issues becoming evident as existing road pavement depth has reached intervention level to maintain as an all-weather road for access to dwellings & properties.	Complete	\$27,000	Apr-21	Jun-21
1	Community	VIC	West Wimmera Shire Council	War Memorial Park: Erection of new replacement BBQ and shelter	The existing BBQ is old with the brick surround cracked and failing and the hotplate burnt and buckled from high usage over many years. The shelter consisting of various construction (steel and treated pine), is rusted and leaking and the floor consists of uneven pavers.	Complete	\$40,000	Oct-20	Jun-21
1	Community	VIC	West Wimmera Shire Council	Kaniva Recreation Reserve: Connection of the existing toilet block to township sewer	The Kaniva Recreation reserve is the central sporting and Showground in Kaniva. The existing septic tank and drainage trench connected to the toilet block continually overflows . The system is under capacity and consistently has blockages and poor trench outflow drainage during events.	Complete	\$25,000	Apr-21	Jun-21
1	Community	VIC	West Wimmera Shire Council	Dergholm Hall: Replace leaking sections of roof	Sections of the old roof is rusted and leaking during rain.	Complete	\$30,000	Jan-21	Jun-21
1	Community	VIC	West Wimmera Shire Council	Rogerson Street: Construction of Reinforced concrete path	Connectivity to this area of Kaniva and the recently constructed playground to the CBD and schools.	Complete	\$35,000	Oct-20	Jun-21
1	Community	VIC	West Wimmera Shire Council	Lake Wallace Reserve: Construction of approximately 65 metres of reinforced concrete footpath	Lake Wallace is primary recreation destination within Edenhope however there is not a continuous pedestrian path link between it and the main street (Elizabeth Street). Construction of the path will complete the connection.	Complete	\$20,000	Oct-20	Jun-21
1	Community	VIC	West Wimmera Shire Council	Kaniva Recreation Reserve: Vegetation trimming of a number of Eucalyptus	Existing Eucalyptus Cladocalyx (Sugar Gum) trees were lopped approximately 30 years ago and now have significant epicormic growth of 15 - 20m. The trees were assessed by an arborist who advised that the trees show signs of poorly attached limbs. There is decay and rot within the main trunks. This, combined with the deadwood throughout the trees pose a high risk to persons and public.	Complete	\$50,000	Jan-21	Jun-21
1	Road	VIC	West Wimmera Shire Council	Miram Sth (N) Road: resheeting	The edge drop off is becoming a safety issue for road users and the increase in maintenance requirements due to edge breaking of the seal surface.	Complete	\$10,000	Apr-21	Jun-21
1	Road	VIC	West Wimmera Shire Council	Goodwins Road: resheeting	Increasing maintenance issues becoming evident as existing road pavement depth has reached intervention level to maintain as an all-weather road for access to dwellings & properties.	Complete	\$34,000	Apr-21	Jun-21
1	Road	VIC	West Wimmera Shire Council	Newlands Settlement Road: resheeting	The edge drop off is becoming a safety issue for road users and the increase in maintenance requirements due to edge breaking of the seal surface.	Complete	\$12,000	Mar-21	Jun-21
1	Road	VIC	West Wimmera Shire Council	Patyah Road: Reconstruct and widen	Existing road pavement is narrow and is failing. The pavement is rough and has extensive cracking. The sections of seal adjoining these sections have previously been reconstructed and widened. These new works will match the width and construction of the adjoining sections.	Complete	\$250,000	Dec-20	Jun-21
1	Road	VIC	West Wimmera Shire Council	Ruddells Road: Resheeting	Increasing maintenance issues becoming evident as existing road pavement depth has reached intervention level to maintain as an all-weather road for access to dwellings & properties.	Complete	\$20,000	Mar-21	Jun-21
1	Road	VIC	West Wimmera Shire Council	South Lillimur Road: resheeting	The edge drop off is becoming a safety issue for road users and the increase in maintenance requirements due to edge breaking of the seal surface.	Complete	\$11,000	Oct-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	West Wimmera Shire Council	Johnny Mullagh Recreation Reserve - Septic System	The existing septic tank continually fails and is inadequate in peak usage times.	Complete	\$50,000	Jan-21	Jun-21
1	Road	VIC	West Wimmera Shire Council	Madden Street, Kaniva - Kerb and Channel	This road is an entrance to the township of Kaniva. Currently there are issues with the drainage fronting the properties where water accumulates. Also there is no sealed on street car parking fronting the properties.	Complete	\$60,000	Feb-21	Jun-21
1	Road	VIC	West Wimmera Shire Council	South Lillimur Road - Reconstruction	Existing road pavement has failed. The pavement is rough and has extensive cracking. These new works will renew the pavement and eliminate the current rutting and undulations.	Complete	\$413,011	Dec-20	Jun-21
1	Road	VIC	West Wimmera Shire Council	Fergusons Road: Resheeting of unsealed road	Increasing maintenance issues becoming evident as existing road pavement depth has reached intervention level to maintain as an all-weather road for access to dwellings & properties.	Complete	\$16,000	Oct-20	Feb-21
1	Community	VIC	West Wimmera Shire Council	Kaniva Sporting Complex: Replace internal lights with LED lights	Poor internal lighting, inadequate building security, and poor viewing area for spectators.	Complete	\$25,000	Oct-20	Feb-21
1	Road	VIC	West Wimmera Shire Council	Grub Lane: Resealing	To prevent deterioration of pavement due to the current condition and age of existing seal.	Complete	\$35,000	Oct-20	Dec-20
1	Road	VIC	West Wimmera Shire Council	Harrow Casterton Road: Resealing	To prevent deterioration of pavement due to the current condition and age of existing seal.	Complete	\$57,000	Oct-20	Dec-20
1	Community	VIC	West Wimmera Shire Council	Anzac Avenue: Extension of Reinforced concrete path	Anzac Avenue is in the heart of Edenhope CBD and is popular vehicle parking for visitors, tourists and locals. The existing footpath only extends part way along the street needs to be extended to Langford Street.	Complete	\$30,000	Oct-20	Dec-20
1	Road	VIC	West Wimmera Shire Council	Minimay Frances Road: Resealing	To prevent deterioration of pavement due to the current condition and age of existing seal.	Complete	\$33,000	Oct-20	Dec-20
1	Road	VIC	West Wimmera Shire Council	Pat Murrays Road: resheeting	Increasing maintenance issues becoming evident as existing road pavement depth has reached intervention level to maintain as an all-weather road for access to dwellings & properties.	Complete	\$15,000	Oct-20	Dec-20
1	Road	VIC	West Wimmera Shire Council	Patyah Road: Resealing	To prevent deterioration of pavement due to the current condition and age of existing seal.	Complete	\$75,000	Oct-20	Dec-20
1	Road	VIC	West Wimmera Shire Council	Patyah Road: Resheeting	Increasing maintenance issues becoming evident as existing road pavement depth has reached intervention level to maintain as an all-weather road for access to dwellings & properties.	Complete	\$16,000	Oct-20	Dec-20
1	Road	VIC	Whitehorse City Council	Station and Harrow St Threshold treatment	High volume of pedestrian movements and traffic calming at this intersection.	Complete	\$166,746	May-21	Jun-21
1	Road	VIC	Whitehorse City Council	Zetland Rd Rehabilitation	Deterioration in condition and performance of a local Council road.	Complete	\$449,324	Feb-21	Apr-21
1	Road	VIC	Whitehorse City Council	Derby St Pram Crossing improvements	Non existent pedestrian / cycling pram crossings at this location. Pedestrian / cyclists are using adjoining driveways to cross the road at this location or just walking across and over the kerb and channel.	Complete	\$55,370	Dec-20	Feb-21
1	Community	VIC	Whittlesea City Council	Raingarden upgrades	These highly visible assets are in poor condition, resulting in: - Compromised visual amenity for commuters and pedestrians in main connector roads in three locations - Reduced functionality in stormwater filtration and localised flooding mitigation performance	Complete	\$53,167	Nov-20	Jul-21
1	Community	VIC	Whittlesea City Council	Construction of three 50,000L water tanks at Mill Park Library	community in a facility that regularly has over 1,000 daily visitors. The proposed works will not only significantly reduce the community buildings water usage - reducing operating costs and increasing environmental sustainability - but will provide opportunities for community sustainable learning, managed by Mill Park Library.	Complete	\$203,241	Mar-21	Jun-21
1	Community	VIC	Whittlesea City Council	Missing links program, various throughout the City of Whittlesea	Construction of missing footpath links would provide better and safer pedestrian access to Open Space, schools, activity centres, essential services such as shops, hospitals, clinics, community centres, access to public transport and promote the well being of the community by walking and cycling.	Complete	\$111,000	Mar-21	Jun-21
1	Road	VIC	Whittlesea City Council	Thomastown Streetscape improvement, three sites Cooper Street, Lyndarum Dr and McKimmies Rd	1. New signalised lights will improved pedestrian accessibility at the northern end of the shopping strip. Currently pedestrians have to walk considerable distance to the nearest crossing located at the train station. This new pedestrian crossing will result in a safer more accessible shopping centre for customers and pedestrians to use. 2. New Raised Platforms **Vehicles are prioritised in the Thomastown shopping strip resulting in an unsafe travel for pedestrians walking across all three streets in the shopping strip. * Accessibility for pedestrians to be improved through implementing more dda access through construction of "at-grade" crossings to provide improved access for all pedestrians whilst slowing vehicular traffic.	Complete	\$500,000	Feb-21	Jun-21
1	Road	VIC	Whittlesea City Council	Traffic management, three locations	This project aims to address road safety, parking and traffic management issues around schools.	Complete	\$250,000	Mar-21	Jun-21
1	Community	VIC	Whittlesea City Council	Findon and Woodvale Park, Mill Park - New Playground and Other Facilities	Aged and dilapidated playground and park infrastructure (public furniture, timber bridge, garden beds, fencing) no longer meeting the needs of the surrounding community.	Complete	\$200,000	Apr-21	Jun-21
1	Community	VIC	Whittlesea City Council	Construction of footpaths and other facilities, Mill Park Leisure Centre	To improve the connectivity of the footpath network from the building to the sports reserve, to promote the community access to both these facilities. Providing a new secure bike cage to promote staff riding to work, to help reduce their carbon footprint and improve their overall health.	Complete	\$100,000	Mar-21	Apr-21
1	Community	VIC	Wyndham City Council	Werribee City Centre (various locations) - Footpath construction	Lack of footpaths	Complete	\$240,000	Dec-20	Jun-21
1	Community	VIC	Wyndham City Council	Aqua Pulse Derrimut Rd, Hoppers Crossing - Refurbishment of steam room	After significant repairs in 2019 the asset is now at end of life, requiring current steam generator needs to be retained and refurbished. The steam Room Facilities are an integral part of membership offerings, with the Steam, Sauna and Spa facilities a significant up sell offering and have been very popular facilities at AquaPulse.	Complete	\$78,000	Feb-21	Jun-21
1	Community	VIC	Wyndham City Council	Heaths Road (various locations) - Footpath renewal	Renewal of footpath sections that no longer meet service levels in order to support active travel access to nearby parks and local destinations	Complete	\$50,000	Jan-21	Apr-21
1	Community	VIC	Wyndham City Council	Youth Resource Centre Derrimut Rd, Hoppers Crossing - Refresh to YRC Main Hall	Vinyl flooring showing wear, buff marks and colour theme dated. Flooring is approx. 16 years old and would benefit from upgrade. Room has also not been painted since conception. The colours are currently corporate so dark burgandys and blues. Needs a refresh.	Complete	\$66,801	Feb-21	Apr-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Wyndham City Council	Sister Rita Douglas Maternal & Child Health, Werribee - Various improvements	Problems: 1. Lack of ramps in to the building for prams and wheelchairs 2. There are external cracks in brick veneer 3. Privacy concerns between consulting spaces 4. Amenities are in poor condition 5. Dilapidated window furnishings and other building fixings 6. Wall and floor finishes/coverings are in poor condition	Complete	\$170,000	Feb-21	Apr-21
1	Community	VIC	Wyndham City Council	Kingston Boulevard (from Derrimut Road) - Footpath construction	Lack of footpaths	Complete	\$90,000	Jan-21	Mar-21
1	Community	VIC	Wyndham City Council	Rowland Drive - Footpath renewal	Renewal of a footpath that no longer meets service levels in order to support active travel access to nearby parks and local destinations	Complete	\$50,000	Dec-20	Mar-21
1	Community	VIC	Wyndham City Council	Powell Drive - Footpath renewal	The current footpath does not meet service levels and renewal is required to provide for a suitable footpath connection to key destinations via Powell Drive	Complete	\$240,000	Nov-20	Mar-21
1	Community	VIC	Wyndham City Council	Purchas Street - Footpath construction	Lack of footpaths	Complete	\$40,000	Dec-20	Mar-21
1	Community	VIC	Wyndham City Council	Hoppers Crossing (various locations) - Reinstatement of footpath sections	Reinstatement of footpath sections that no longer meet service levels	Complete	\$100,000	Dec-20	Feb-21
1	Community	VIC	Wyndham City Council	Trent Close - Footpath construction	Lack of footpaths	Complete	\$13,000	Oct-20	Jan-21
1	Community	VIC	Wyndham City Council	Point Cook (various locations) - Footpath reinstatement	Reinstatement of footpath sections that no longer meet service levels	Complete	\$200,000	Oct-20	Jan-21
1	Community	VIC	Wyndham City Council	Colorado Court - Footpath construction	Lack of footpaths	Complete	\$40,000	Sep-20	Jan-21
1	Community	VIC	Wyndham City Council	Heaths Road - Construction of a shared user path	Construction of a path in a location with no path network	Complete	\$80,000	Aug-20	Nov-20
1	Community	VIC	Wyndham City Council	Riverside Avenue - Footpath construction	Lack of footpath along Riverside Avenue makes it difficult to walk along this street	Complete	\$44,000	Sep-20	Nov-20
1	Road	VIC	Yarra City Council	Rae street - Remove and replace pavement, footpath and introduce a priority crossing for cyclists and pedestrians along with additional upgrades to signage and line marking.	General wear and tear on the crossing consisting of cracking and lamination. Treatment of heritage rail tracks with non slip treatment. Reduction of conflict with vehicles and more vulnerable road users.	Complete	\$98,428	Jan-21	Apr-21
1	Road	VIC	Yarra City Council	Brunswick Street North	General wear and tear on the crossing consisting of cracking and lamination. Treatment of heritage rail tracks with non slip treatment. Reduction of conflict with vehicles and more vulnerable road users.	Complete	\$87,075	Jan-21	Apr-21
1	Road	VIC	Yarra City Council	Gore - Remove and replace Kerb and channel re-mediate sub grade and reconstruct selected footpath sections	Tripping hazards and cracking in the existing footpath, water pooling in the kerb and channel due to subsidence and a generally poor structural condition.	Complete	\$66,526	Dec-20	Mar-21
1	Community	VIC	Yarra Ranges Shire Council	McNicol Road: Footpath construction	Currently there is no footpath on this section of McNicol Road. Residents are forced to walk on narrow nature strips and along the road shoulder of a busy road. The Footpath will provide a vital connection to residents along McNicol road and connecting streets, whilst also allowing access to popular destinations such as Bellbird Reserve and Belgrave Heights Christian School	Complete	\$297,239	May-21	Sep-21
1	Community	VIC	Yarra Ranges Shire Council	Installation of Solar System and Battery to help offset energy bills for the preschool	Rising energy costs. Environmental impact. Educational benefit for the preschool.	Complete	\$14,332	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	York Road: Footpath construction	At present, there is no formal footpath along York Road between Tramway Road and Wray Crescent. Local residents from adjoining streets therefore find it difficult to connect with bus stops or make their way along the road to other destinations. The Council has been progressively installing footpath along York Road over recent years. These works will complete a footpath connection from Swansea Road through to Mount Evelyn Township as well as connecting to the Warburton Rail Trail, the Olinda Creek Trail and the Mount Evelyn Aqueduct Trail.	Complete	\$47,580	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Don Road: Footpath construction	To improve existing footpath and install missing links along Don Road, with emphasis on safer bridge crossings.	Complete	\$72,549	May-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Lusatia Park Road: Construction of a pull in area and a bus stop with a new shelter	Providing a safe location for students and others when waiting for a bus or taking a fatigue break from driving, walking or cycling.	Complete	\$179,614	Feb-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Meadowgate Drive: Installation of Solar System and Battery for the preschool	Rising energy costs. Environmental impact. Educational benefit for the preschool.	Complete	\$14,347	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Landscape Drive: Installation of Solar System and Battery for the preschool	Rising energy costs. Environmental impact. Educational benefit for the preschool.	Complete	\$14,332	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Regina Street: Footpath construction	Currently there is no formal footpath along Regina Street, Kilsyth. Therefore, residents are forced to walk along the road and nature strip. The proposed footpath would provide connections to existing footpaths, reducing the likelihood of a resident needing to walk on the road.	Complete	\$92,748	Nov-20	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Royal Avenue: Footpath construction	Currently there is no footpath Royal Avenue. Residents are forced to walk on nature strips and along the road. The Footpath will provide a vital connection to residents on Royal Road and provide connection to the proposed footpath on Elms Road	Complete	\$31,997	Feb-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Russell Avenue: Footpath construction	Currently there is no footpath Russell Road. Residents are forced to walk on nature strips and along the road. The Footpath will provide a vital connection to residents on Russell Road and provide connection to the proposed footpath on Elms Road	Complete	\$37,207	Jan-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Station Street: Footpath construction	Providing a footpath connection from Maroondah Highway to the Yarra Valley Trail. Prevents pedestrians from walking along the road shoulder of a busy road.	Complete	\$235,713	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Anthony Drive - Footpath construction	The footpath completes a link to Kimberley Drive Reserve, Chirnside Family Clinic and Chirnside Shopping Centre.	Complete	\$133,947	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Poyner Avenue - Footpath construction	The footpath provides access to Old Pound Reserve as well as public access options at the end of Poyner Avenue.	Complete	\$37,953	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Parklands Avenue - Footpath construction	The footpath would complete a link to Kimberley Drive Reserve, Chirnside Family Clinic and Chirnside Shopping Centre	Complete	\$66,701	Apr-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	VIC	Yarra Ranges Shire Council	Acacia Street - Footpath construction	Construction of a footpath (approximately 240m in length) along East side of Acacia Avenue.	Complete	\$32,986	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Ryrie Street - Footpath construction	The footpath will complete the link of the existing footpath infrastructure on abutting roads, such as Maroondah Highway and High Street.	Complete	\$71,151	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Claire Street - Footpath construction	The footpath will complete the link of the existing footpath infrastructure on the street.	Complete	\$34,145	Apr-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	La Avenue - Footpath construction	Footpath connections so that residents can safely walk to the Primary School.	Complete	\$162,787	Jun-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Sheffield Road - Footpath construction	The footpath would provide connection with other footpaths so that residents can access the township.	Complete	\$254,136	Jun-21	Jun-21
1	Community	VIC	Yarra Ranges Shire Council	Hull Road: Footpath construction	Currently there is no footpath on this section of Hull Road. Residents are forced to walk on narrow nature strips and along the road shoulder of a busy road. The Footpath will provide a vital connection to residents along Hull Road and connecting streets, whilst also allowing access to the newly installed trail at Neryl Court.	Complete	\$42,225	Apr-21	May-21
1	Community	VIC	Yarra Ranges Shire Council	Billanook Way: Construction of a concrete footpath along the southern roadside nature strip	At present there is a missing section of footpath along Billanook Way, Chirnside Park Therefore local residents are forced to cross the road near a busy intersection. The installation of the footpath will allow residents to continue to walk down to Chirnside Shopping Centre	Complete	\$10,951	Nov-20	Apr-21
1	Community	VIC	Yarra Ranges Shire Council	Coolaroo Court: Footpath construction	At present there is no footpath along Coolaroo Court, Mooroolbark. Therefore local residents are forced to walk along the road. The installation of a footpath would allow residents to walk off the road and provide a connection to the proposed footpath on Nabmour Drive and therefore the Bimbadeen Pre-School and Primary School	Complete	\$39,330	Mar-21	Apr-21
1	Community	VIC	Yarra Ranges Shire Council	Marlee Drive: Footpath construction	At present there is no footpath along Maralee Drive, Mooroolbark. Therefore local residents are forced to walk along the road. The installation of a footpath would allow residents to walk off the road and provide a connection to the proposed footpath on Nambour Drive and therefore to the Bimbadeen Pre-School and Primary School	Complete	\$25,740	Mar-21	Apr-21
1	Community	VIC	Yarra Ranges Shire Council	Nambour Drive: Footpath construction	At present, there is no formal footpath along Nambour Drive. Therefore, local residents from adjoining streets find it difficult to connect with bus stops or make their way along the Road to other destinations. The Council has been progressively installing footpath along roads to improve connectivity. These works will complete a footpath connection to the nearby Bimbadeen Pre-School.	Complete	\$45,805	Jan-21	Apr-21
1	Community	VIC	Yarra Ranges Shire Council	Naroo Road: Footpath construction	At present there is a missing section of footpath along Narloo Road, Mooroolbark. Therefore local residents are forced to walk along the road. The installation of a footpath would allow residents to walk off the road and provide a connection to the proposed footpath on Nambour Drive and the existing footpath on Landscape Drive, therefore to the Bimbadeen Pre-School, Primary School and Rolling Hills Primary School	Complete	\$22,185	Mar-21	Apr-21
1	Community	VIC	Yarra Ranges Shire Council	Elms Road: Footpath construction	Currently there is no footpath Elm Road. Residents are forced to walk on narrow nature strips and along the road. The Footpath will provide a vital connection to residents on Elms Road and connecting roads to available footpath networks on either end.	Complete	\$64,051	Nov-20	Apr-21
1	Community	VIC	Yarra Ranges Shire Council	Lade Avenue: Footpath construction	Currently there is no formal footpath along Lade Avenue, Kilsyth. Therefore, residents are forced to walk along the road and nature strip. The proposed footpath would provide connections to existing footpaths, reducing the likelihood of a resident needing to walk on the road.	Complete	\$32,469	Nov-20	Apr-21
1	Community	VIC	Yarra Ranges Shire Council	Lucas Street: Footpath construction	Currently there is no formal footpath along Lucas Street, Kilsyth. Therefore, residents are forced to walk along the road and nature strip. The proposed footpath would provide connections to existing footpaths, reducing the likelihood of a resident needing to walk on the road.	Complete	\$32,143	Nov-20	Apr-21
1	Community	VIC	Yarriambiack Shire Council	Replacement of one set of leisure centre basketball rings	Replacement of one set of leisure centre basketball rings	Under Construction	\$56,906	Mar-24	Jun-24
1	Road	VIC	Yarriambiack Shire Council	Resealing of 15.35KM of road - various locations	Provide the smooth riding surface and elongate the life of the pavement.	Complete	\$576,399	Feb-22	May-22
1	Community	VIC	Yarriambiack Shire Council	Project 1-2-3 on Council's Report: Beulah, Brim and Rupanyup Recreation Reserves - Construction of multi-use netball/tennis facilities and supporting amenities	The aim of this project is to address the issues around a lack of compliant Netball / Tennis Court Facilities, including inadequate court lighting and fencing, as well as a lack of female friendly supporting amenities across the three Recreation Reserves- Beulah, Brim and Rupanyup. In addition, undertaking the project will address the minimal participation opportunities offered, due to the issues playing infrastructure and amenities, and will see participation opportunities increased for Netball and Tennis to three small rural towns.	Complete	\$350,000	Feb-21	Apr-22
1	Road	VIC	Yarriambiack Shire Council	Resealing the 4KM length of road to create a smooth riding surface - Minyip Dimboola Road	Provide the smooth riding surface and elongate the life of the pavement.	Complete	\$240,606	Mar-22	Apr-22
1	Community	VIC	Yarriambiack Shire Council	Yarriambiack Shire Council - New street furniture at various locations	Outdated and furniture and not enough street furniture to meet the needs of the community	Complete	\$99,063	Oct-20	Jun-21
1	Community	WA	City of Albany	Improved public amenity within the sporting precinct, including provision of a community shelter and landscaping improvements (seating, bins, paving, planting, lighting).	Albany is on the South Coast of WA and experience heavy weather events on a regular basis, the shelters and public realm improvements will provide amenity to the community using these sporting and youth facilities.	Complete	\$144,643	Aug-20	Dec-21
1	Community	WA	City of Albany	Public toilet, Youth Challenge Park	There is a distinct lack of facilities for youth engagement in Albany, particularly groups who are not in team sports, and a high outmigration trend along with endemic disadvantage from living in a regional area - this facility aims to help address this issue.	Complete	\$220,000	Jun-21	Dec-21
1	Road	WA	City of Albany	Sanford Road - Drainage	Low lying area, subject to flooding, drainage works must precede the construction of a much needed roundabout on Sandford Road	Complete	\$201,000	Jul-21	Dec-21
1	Community	WA	City of Albany	Theatre, Albany Town Hall	Underutilized Town Hall will be available as a theatre, performance and art exhibition for community events and programs for the Great Southern and also to attract tourism and commercial activity into the CBS	Complete	\$215,000	Aug-20	Jun-21
1	Road	WA	City of Albany	Drainage works, Centennial Park	Risk mitigation measures to improve drainage and improve connectivity for cycle paths in the Cockburn Road and Lockyer Avenue area.	Complete	\$200,000	Jan-21	May-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	City of Albany	Missing footpath link north side of South Coast Highway, between Le Grande Avenue and Lurline St near Mount Lockyer Primary School.	The school is seeing an increase in the number of students and has a very positive approach to active transport. This path would ensure that students walking or cycling to school have a safe route to travel reducing the need to cross South Coast Highway where there is no centre island	Complete	\$95,778	Apr-21	May-21
1	Road	WA	City of Albany	Resheeting of Churchlane Road	Degradation of surface on existing road	Complete	\$120,000	Jan-21	Apr-21
1	Community	WA	City of Armadale	Creyk Park Pavilion	Current facility is outdated and no longer meets the needs of the community	Complete	\$953,448	Nov-20	Dec-21
1	Community	WA	City of Bayswater	Construct 2.1m wide concrete footpath along the east side of Crimea St from Bransby St to Aliffe St.	Provision of path on the eastern side in accordance with Austroad guidelines for paths on major roads.	Complete	\$60,256	Nov-20	Dec-20
1	Community	WA	City of Bayswater	Construct 2.5 concrete Dual Use Path along the east side of Camboon Rd from Benara Rd to Wylde Rd.	Provision of path on the eastern side in accordance with Austroad guidelines for paths on major roads.	Complete	\$90,000	Oct-20	Nov-20
1	Community	WA	City of Bayswater	Construct a 2.0 m wide concrete dual use path along the east side of Embleton Ave from Wotton St to Collier Rd.	Provision of path on the eastern side in accordance with Austroad guidelines for paths on major roads.	Complete	\$50,000	Oct-20	Nov-20
1	Community	WA	City of Bayswater	Construct 2.0 m wide concrete footpath along the north side of Coode St from Walter Rd to Fort St.	Provision of path on the northern side in accordance with Austroad guidelines for paths on major roads.	Complete	\$240,000	Sep-20	Oct-20
1	Community	WA	City of Bayswater	Construct 3.0m wide asphalt dual use path along the south side of Malage Dve from McGilvray Ave to Crimea St	Provision of path on the southern side in accordance with Austroad guidelines for paths on major roads.	Complete	\$100,000	Aug-20	Sep-20
1	Community	WA	City of Belmont	Grandstand Road Removal of sparse shrubs and landscape large median island and both round-a-bouts either end of the median.	Landscape in disrepair, unattractive, lack of maintenance results in rubbish collecting there.	Complete	\$90,896	Apr-21	Aug-21
1	Community	WA	City of Belmont	Adachi Park Removal and replacement of degraded footpath that is currently uneven and posing large maintenance requirements and future risks to walkers. Upgrade landscaping in this area to match what was initially installed.	Footpath in disrepair, landscaping in need of complete renewal.	Complete	\$171,351	Jun-21	Aug-21
1	Community	WA	City of Belmont	Abernathy Road Removal of fencing that is in disrepair to open up the site so it is more inviting for users. Installation of some sections requiring fencing and bollards to ensure cars do not enter into oval areas for protection of people and the turf.	Fencing in disrepair, poor accessibility.	Complete	\$121,504	Jan-21	Jun-21
1	Community	WA	City of Bunbury	Installation of Nature Playground at Maidens Park Reserve, Withers	The Department Biodiversity, Conservation and Attractions are undertaking an upgrade of Maidens Reserve. This includes 2 lookouts at Trig Point, one being fully wheelchair accessible, upgraded paths & walking trails plus improved stair accesses.	Complete	\$144,201	Aug-21	Nov-21
1	Community	WA	City of Bunbury	Installation of ancillary infrastructure within Maidens Park Reserve including BBQs, Bins & Bin Surrounds, Bike Racks, Lighting, Picnic Settings, Bench Seats and Signage	The current facilities are inadequate and do not make provision for universal access. These works compliment the access works by DBCA at Trig Point lookouts, one of which is to be fully wheelchair accessible.	Complete	\$122,993	Jun-21	Sep-21
1	Community	WA	City of Bunbury	Installation of a Universal Access Toilet at Maidens Park Reserve, Withers.	The current facilities are inadequate and do not provide universal access. The DBCA upgrade makes provision for universal access and the toilet upgrade is required to compliment these works.	Complete	\$57,793	Apr-21	Aug-21
1	Community	WA	City of Bunbury	Install new shared paths within Maidens Park Reserve	DBCA are undertaking an upgrade of Maidens Reserve. Works includes the provision of two new 2 lookouts at Trig Point. One of the two paths will provide full wheelchair accessibility. Paths, walking trails & stair access will be improved to facilitate this	Complete	\$20,685	May-21	Jun-21
1	Community	WA	City of Bunbury	Installation of new car parking facilities at Maidens Park Reserve, Withers	DBCA are undertaking an upgrade of Maidens Reserve. Works includes the provision of two new 2 lookouts at Trig Point. One of the two paths will provide full wheelchair accessibility. Paths, walking trails & stair access will be improved to facilitate this	Complete	\$247,458	Apr-21	May-21
1	Combination	WA	City of Busselton	Central Business District main street works	The renewal and upgrade of existing footpath and pedestrian access pavers with new exposed aggregate uniform block pavers to improve the safety, access and egress to shops, improve ongoing maintenance visual amenity of the Busselton town centre.	Complete	\$961,870	Nov-20	Jun-21
1	Community	WA	City of Canning	11 locations across City of Canning - Renewals of playgrounds across the city that have been identified as being in poor condition.	Aging infrastructure needing to be replaced.	Complete	\$883,037	Jun-21	Sep-21
1	Community	WA	City of Cockburn	Coastal shared path Coogee Beach Surf Life Saving Club	Reduce conflict between pedestrians and bicycles riders along this busy path. Since COVID-19 more people are using this path. Further work is required to help to slow down bicycle riders and improve safety and sightlines. We have been informed that several pedestrians have been hit by bicycle riders in the past months along this busy coastal shared path.	Complete	\$100,000	Dec-20	Jun-22
1	Community	WA	City of Cockburn	Hammond Park Shared Path	<ul style="list-style-type: none"> Creation of a key east-west cycle link in Hammond Park from Whadjuk Drive to the main north-south Perth Metropolitan Region cycle link Kwinana Freeway Principal Shared Path; It will remove the requirement for cyclists and pedestrians to head north by approximately 400 metres to access the Kwinana Freeway Principal Shared Path; The link will enable students of the Hammond Park Secondary College to safely ride to and from the Aubin Grove Train Station; Cyclists will have an alternative route other than riding on Barfield Road which currently has a speed limit of 70km per hour and has many missing sections of path. 	Complete	\$100,000	Apr-21	Jun-22
1	Road	WA	City of Cockburn	Reconstruction of existing crossing on Winterfold Road, Hamilton Hill	Upgrade the crossing to improve safety and enable school children and local residents, including those from the adjacent retirement village, to safely cross to the fruit and vegetable shop and cafe.	Complete	\$256,000	Dec-20	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	City of Cockburn	Improve amenity of the Yangebup Local Centre	The suburb of Yangebup is aging and needs revitalisation and this includes the centrally located and aging local shops. There is currently no place other than a suburban park to sit and gather in a public space. The idea here is to embellish the interface of the shops and the local road and to support local businesses with a pop up type environment.	Complete	\$100,000	Nov-20	Dec-21
1	Community	WA	City of Cockburn	Air-conditioning, Coogee Beach Surf Life Saving Club	The new system will address the lack of cooling and heating within the Surf Life Saving club function room and other areas which will enable higher comfort levels and utilisation of the spaces by the community.	Complete	\$139,876	Feb-21	Jun-21
1	Community	WA	City of Cockburn	Replace concrete, South Coogee Clubroom	External concrete area is failing and needs to be re-instated. Additionally, there is no shade for any of the sporting group or members of the public to stand under when utilising the facility.	Complete	\$30,000	Apr-21	Jun-21
1	Road	WA	City of Cockburn	Road widening, Frankland Avenue	Following a traffic impact assessment, it has been identified that road widening and upgrades on Frankland Ave is required to accommodate current traffic flow and increased traffic as a result of the future Frankland Park development.	Complete	\$200,000	Mar-21	May-21
1	Community	WA	City of Cockburn	Henderson Reuse Shop Air Conditioning	Currently there is no air conditioning at the Recycle shop, the installation of the system will allow for members of the public to safely utilise the building during the hot summer months. The system needs to be an evaporative type as the shed is usually open on one side during the day.	Complete	\$45,000	Dec-20	Dec-20
1	Road	WA	City of Cockburn	Smart LED Street Light Trial, North Coogee	Street lighting is the City's largest source of electricity use. Mercury vapour Lights are inefficient and generate significant greenhouse gas emissions.	Complete	\$106,231	Dec-20	Dec-20
1	Community	WA	City of Fremantle	Gilbert Fraser Reserve, North Fremantle - Installation of lighting at sports oval	Improve lighting for sporting clubs who currently have inadequate lighting for training and matches. The lack of a compliant lighting installation has caused operational problems for the resident sporting club and adjustments and "work-rounds", that have reduced the training capacity of the ground, have needed to be implemented to ensure safety for players on the ground.	COMPLETE	\$173,333	Jan-21	Jul-22
1	Community	WA	City of Fremantle	City of Fremantle - Bike improvement projects across various locations	Currently there are a number of locations with poor and unsafe conditions for bike users. This group of projects will improve the amenity for bike users across the City.	COMPLETE	\$63,000	Feb-21	Dec-21
1	Community	WA	City of Fremantle	Leighton Beach, Fremantle - Installation of picnic shelters	The very popular park has very limited shade for users. This project will improve the amenity and encourage families to use the park and surrounding café and facilities	COMPLETE	\$57,569	Jan-21	Jun-21
1	Community	WA	City of Gosnells	Amherst Village Community Centre - Conversion	The courtyards are underutilised. Their conversions will increase direct street surveillance from occupied spaces. The converted space will be used for additional library and youth programs which previously had to be held further away.	Complete	\$229,623	Jun-21	Jun-22
1	Community	WA	City of Gosnells	Thornlie Library and Skate Park - Facelift	The library building is aged and requires minor structural repairs. The skate park surrounds require reconfiguration to provide better connectivity to various elements on site for improved surveillance and community safety and enjoyment.	Complete	\$149,601	Dec-20	Jun-22
1	Combination	WA	City of Gosnells	Langford Community Centre - Facelift	The driveway to the carpark is too narrow and only allows single-way traffic. The building is poorly signed and could be missed by first time visitors. The courtyard requires reconfiguration and rejuvenation to suit user groups' needs and provide an attractive and welcoming experience.	Complete	\$97,641	Feb-21	Feb-22
1	Community	WA	City of Gosnells	Langford Pre-School Building - Facelift	The courtyard is underutilised and requires work to increase usefulness. The toilets are dated and not to current building regulations. The building is not properly signed.	Complete	\$128,834	Feb-21	Feb-22
1	Community	WA	City of Gosnells	Maddington Community Centre - Facelift	The existing courtyard has uneven ground surface and lacks facilities to properly serve as a community outdoor activities area. The building lacks signage.	Complete	\$39,846	Feb-21	Feb-22
1	Combination	WA	City of Gosnells	Thornlie Community Centre - Facelift	The existing driveway only allows a single-way traffic. Way finding will be improved by new signage. The toilets and tea prep areas are required to be upgraded to meet current building regulations. Cooling in the indoor court will improve conditions for users.	Complete	\$294,941	Feb-21	Feb-22
1	Community	WA	City of Gosnells	Addie Mills Centre - Refurbishment	Aging interiors and exteriors being renewed to provide safe and pleasant facilities for the facilities users, service providers and visitors.	Complete	\$61,592	Mar-21	Jun-21
1	Community	WA	City of Gosnells	Coops Avenue Facility - Toilets	Lack of existing toilet facilities for adults. The existing junior toilets are dated and requires reconfiguration for privacy.	Complete	\$79,669	Mar-21	Jun-21
1	Community	WA	City of Gosnells	Gosnells RSL Hall - Landscaping	Lack of landscaping treatment to the building. New landscaping treatment will enhance its street presence and integrate the facility with the rest of the town centre landscaping.	Complete	\$5,000	Feb-21	Mar-21
1	Community	WA	City of Gosnells	The Agonis - Flooring	The existing timber floor needs resealing to extend the lifespan of the asset.	Complete	\$10,652	Dec-20	Mar-21
1	Community	WA	City of Greater Geraldton	Green Street to Spalding Park - Construction of a Bicycle and Walking Path	The share path from Green Street to Spalding Park will increase community safety by providing a more connected footpath network, focused on improved access to the local park and recreational facilities.	Complete	\$222,252	Mar-21	Oct-21
1	Community	WA	City of Greater Geraldton	Wonthella, Geraldton - bicycle and walking paths	The footpath network in Wonthella will increase community safety by providing a more connected footpath network, focused on improved access to the local supermarket and retail centre, the local park and local fuel station and minimart.	Complete	\$1,101,000	Mar-21	Aug-21
1	Community	WA	City of Joondalup	Connolly Community Centre - Replace and upgrade entry door to key card access	Degraded infrastructure and to upgrade current standard	Complete	\$10,228	Jun-21	Jun-21
1	Community	WA	City of Joondalup	Rob Baddock Community Hall - Replace and upgrade entry door to key card access	Degraded infrastructure and to upgrade current standard	Complete	\$9,043	Jun-21	Jun-21
1	Community	WA	City of Joondalup	Padbury Community Hall - Replace and upgrade entry door to key card access	Degraded infrastructure and to upgrade current standard	Complete	\$18,672	Jun-21	Jun-21
1	Community	WA	City of Joondalup	Kingsley Clubrooms - Replace and upgrade entry door to key card access	Degraded infrastructure and to upgrade current standard	Complete	\$10,179	Jun-21	Jun-21
1	Community	WA	City of Joondalup	Installation of bushland reserve fencing - Chichester Park	Degraded Infrastructure	Complete	\$19,473	May-21	May-21
1	Community	WA	City of Joondalup	Installation of bushland - Quarry Ramble	Degraded Infrastructure	Complete	\$16,032	May-21	May-21
1	Community	WA	City of Joondalup	Silas Street-St Peters Road Roundabout Upgrade of storm water infrastructure	Localised flooding as current capacity is not sufficient	Complete	\$95,618	Mar-21	May-21
1	Community	WA	City of Joondalup	Installation of bushland reserve fencing in Lady Evelyn Park to protect conservation areas.	Fencing will prevent BMX bikes/pedestrians entering the bushland in areas other than the designated paths.	Complete	\$28,298	May-21	May-21
1	Community	WA	City of Joondalup	Duncraig Leisure Centre Walking Path	Degraded infrastructure.	Complete	\$3,857	May-21	May-21
1	Combination	WA	City of Joondalup	Seaflower Crescent, Craigie - Renewal and Upgrade Works	Degraded infrastructure	Complete	\$8,806	May-21	May-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	City of Joondalup	Marri Park - Public pathway renewal	Degraded infrastructure	Complete	\$8,885	May-21	May-21
1	Community	WA	City of Joondalup	Hay Court Public Access Way - Pathway renewal	Degraded infrastructure	Complete	\$12,556	May-21	May-21
1	Community	WA	City of Joondalup	Spring Close Public Access Way - Pathway renewal	Degraded infrastructure	Complete	\$13,035	May-21	May-21
1	Community	WA	City of Joondalup	Dosinia Place Public Access Way - Pathway renewal	Degraded infrastructure	Complete	\$12,353	May-21	May-21
1	Road	WA	City of Joondalup	Goollelal Avenue - Resurface asphalt road between Legana Ave to Binadree Tce	Degraded infrastructure	Complete	\$10,008	May-21	May-21
1	Combination	WA	City of Joondalup	Shenton Avenue, Joondalup - Renewal and Upgrade Works	Degraded infrastructure	Complete	\$31,426	Mar-21	Apr-21
1	Community	WA	City of Joondalup	Hillwood Park South Walking Path	Degraded infrastructure.	Complete	\$15,009	Mar-21	Mar-21
1	Community	WA	City of Joondalup	Gibson Avenue to Stanley Place Walking Path	Degraded infrastructure.	Complete	\$11,712	Mar-21	Mar-21
1	Community	WA	City of Joondalup	Delcomyn Place to Camberwarra Drive Walking Path	Degraded infrastructure.	Complete	\$14,971	Mar-21	Mar-21
1	Community	WA	City of Joondalup	McWhae Road to Fenton Way Walking Path	Degraded infrastructure.	Complete	\$14,689	Mar-21	Mar-21
1	Community	WA	City of Joondalup	Renewal of ageing fencing that protects dune system	Degraded infrastructure	Complete	\$126,674	Oct-20	Feb-21
1	Community	WA	City of Joondalup	Renewal and upgrade works to existing pathways in Craigie Open Space bushland	Existing pathway is badly degraded and not fit for purpose.	Complete	\$125,090	Sep-20	Dec-20
1	Community	WA	City of Joondalup	Eastern verge of Marmion Avenue Connolly Walking Path	Degraded infrastructure.	Complete	\$105,498	Nov-20	Dec-20
1	Community	WA	City of Joondalup	Eastern verge of Marmion Avenue Walking Path	Degraded infrastructure.	Complete	\$60,996	Nov-20	Dec-20
1	Community	WA	City of Joondalup	Toilet refurbishment and minor renewal works at Whitfords Library and Senior Citizens Centre	Degraded infrastructure	Complete	\$335,334	Sep-20	Nov-20
1	Community	WA	City of Joondalup	Mission Hills Place Walking Paths	Lack of pedestrian connectivity on eastern verge of Marmion Avenue.	Complete	\$28,207	Oct-20	Nov-20
1	Community	WA	City of Joondalup	Kilrenny Crescent to Leith Court Walking Path	Degraded infrastructure.	Complete	\$13,382	Oct-20	Nov-20
1	Community	WA	City of Joondalup	Sandalwood Drive to Blackall Park Walking Path	Degraded infrastructure.	Complete	\$16,755	Oct-20	Nov-20
1	Community	WA	City of Joondalup	Bridgewater Drive to Barque Place Walking Paths	Degraded infrastructure.	Complete	\$19,885	Nov-20	Nov-20
1	Community	WA	City of Joondalup	Installation of bushland - Warwick Bushland	Degraded Infrastructure	Complete	\$39,269	Sep-20	Oct-20
1	Community	WA	City of Joondalup	Installation of bushland reserve fencing - Kuta Park	Fencing will prevent pedestrians entering bushland	Complete	\$11,197	Oct-20	Oct-20
1	Community	WA	City of Joondalup	Installation of bushland reserve fencing - Picnic Cove	Fencing will prevent pedestrians entering bushland	Complete	\$18,732	Sep-20	Oct-20
1	Community	WA	City of Joondalup	Aspen Close to Yulan Close Walking Paths	Degraded infrastructure.	Complete	\$12,043	Oct-20	Oct-20
1	Community	WA	City of Joondalup	Sporing Way to Venus Way Walking Path	Degraded infrastructure.	Complete	\$22,950	Sep-20	Oct-20
1	Community	WA	City of Joondalup	Sporing Way to Endeavour Road Walking Path	Degraded infrastructure.	Complete	\$11,229	Oct-20	Oct-20
1	Community	WA	City of Joondalup	Madana Park bushland Walking path	Degraded infrastructure.	Complete	\$52,529	Oct-20	Oct-20
1	Community	WA	City of Joondalup	Claygate Way to Barridale Drive Walking path	Degraded infrastructure.	Complete	\$10,566	Oct-20	Oct-20
1	Community	WA	City of Joondalup	Goollelal Drive to Cobradah Way Walking Path	Degraded infrastructure.	Complete	\$12,881	Oct-20	Oct-20
1	Community	WA	City of Joondalup	Illawong Way to Cobradah Way Walking Path	Degraded infrastructure.	Complete	\$15,057	Oct-20	Oct-20
1	Community	WA	City of Joondalup	Moolanda Boulevard to Illawong Way Walking Path	Degraded infrastructure.	Complete	\$11,714	Oct-20	Oct-20
1	Community	WA	City of Joondalup	Poseidon Road Walking Path	Degraded infrastructure.	Complete	\$7,194	Oct-20	Oct-20
1	Community	WA	City of Joondalup	Installation of bushland reserve fencing in Manapouri Park to protect conservation areas.	Fencing will prevent BMX bikes/pedestrians entering the bushland in areas other than the designated paths.	Complete	\$17,823	Aug-20	Aug-20
1	Road	WA	City of Kalamunda	Karri Court Drainage	Flooding issue of road and adjacent property.	Complete	\$100,000	Mar-21	Dec-22
1	Community	WA	City of Kalamunda	Morrison Road Pathway	Existing concrete pathway is aged and in poor condition.	Complete	\$52,634	Dec-20	Dec-22
1	Road	WA	City of Kalamunda	Persimmon Place Lighting	The existing street lighting in this road is largely out of service or ineffective in providing safe street lighting. This is due to the type of poles & luminaires selected by the developer many years ago are largely not fit for purpose.	Complete	\$100,000	Dec-21	Mar-22
1	Road	WA	City of Kalamunda	Priority Road Pedestrian Improvements	High vehicle / pedestrian conflict.	Complete	\$119,957	May-21	Jul-21
1	Community	WA	City of Kalamunda	Woodlupine Community Centre Carpark Lighting	Existing lighting in poor condition, at the end of useful life and not complaint with current standards.	Complete	\$56,581	Feb-21	Jun-21
1	Community	WA	City of Kalamunda	Woodlupine Community Centre Road Restoration	Existing roof sheeting aged and in poor condition.	Complete	\$55,000	Feb-21	Jun-21
1	Community	WA	City of Kalamunda	Fleming Reserve Reticulation	Existing reticulation is aged and in poor condition with regular system failures.	Complete	\$99,064	Apr-21	May-21
1	Community	WA	City of Kalamunda	Walliston Pony Club Clubrooms	Existing kitchen aged and in poor condition. Existing store room has no floor slab	Complete	\$26,586	Nov-20	Apr-21
1	Road	WA	City of Kalamunda	Canning Road Barriers	School children not crossing at the dedicated pedestrian road crossing points.	Complete	\$20,000	Dec-20	Jan-21
1	Community	WA	City of Kalamunda	Kalamunda Performing Arts Centre Guttering	Failing roof plumbing.	Complete	\$85,000	Nov-20	Dec-20
1	Road	WA	City of Kalamunda	Walters Way Road Resurfacing	Existing asphalt surface is aged and in poor condition.	Complete	\$25,296	Nov-20	Dec-20
1	Road	WA	City of Kalgoorlie-Boulder	Strategic Industrial Land site Yilkari – new access road construction	New infrastructure which opens up large amounts of strategic industrial land	Complete	\$669,753	May-21	Apr-22
1	Road	WA	City of Kalgoorlie-Boulder	Boulder Road/Roberts Street intersection and Boulder road/Macdonald Street intersection	Existing road surface in very poor condition with many potholes developing	Complete	\$379,072	Mar-22	Mar-22
1	Combination	WA	City of Karratha	Bayly Avenue road and community infrastructure works	Bayly Avenue is essential to providing passenger and freight services to the airport and is the only entrance route to the Airport. If left in its current condition and alignment the road will: 1. Fail in meeting the current and anticipated demand for airport services, including the traffic ability of large fuel tankers that service the airport on a daily basis. 2. Maintenance costs will increase due to failing sealed road surfaces, 3. Public safety will be put a risk as the road's functionality and condition deteriorates and 4. Visitor/resident experience will be negatively impacted	Complete	\$604,179	Aug-20	Jul-21
1	Road	WA	City of Kwinana	Munday Way, Medina	Road pavement is failing	Complete	\$44,000	Jun-22	Jun-22
1	Community	WA	City of Kwinana	Urban Tree Planting	Lack of street trees and shade within the residential suburb of Bertram and the Kwinana industrial area	Complete	\$61,459	Jun-22	Jun-22
1	Community	WA	City of Kwinana	Recquatic Centre - Painting	Public areas require repainting to preserve the building fabric and improve the end user experience aesthetically.	Complete	\$8,000	May-21	Jun-21
1	Community	WA	City of Kwinana	Wellard Pavilion - - Painting	External painting due to vandalism	Complete	\$10,000	May-21	Jun-21
1	Community	WA	City of Kwinana	William Bertram Community Centre - repairs	Rusted guttering does not divert water to downpipes, water is disbursing into play area	Complete	\$2,900	Jun-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	City of Kwinana	Medina Oval Change rooms - repairs	Replacement of damaged gates on the change rooms and uplift of existing old/damaged slabs and replacement with concrete	Complete	\$7,418	Jun-21	Jun-21
1	Community	WA	City of Kwinana	Zone Youth Centre - repairs	Down pipes and sumps are insufficient to cater for larger volumes of rain, replacement of existing larger will alleviate the problem of water overflowing into the building	Complete	\$3,500	May-21	Jun-21
1	Community	WA	City of Kwinana	Sloan House (1950s) - repairs	Facility is currently not accessibly compliant limited uses and access	Complete	\$8,754	May-21	Jun-21
1	Community	WA	City of Kwinana	Mulligan Way - Footpath	Installation of new pedestrian facility.	Complete	\$47,948	Jun-21	Jun-21
1	Community	WA	City of Kwinana	Goldney Velodrome BMX Track Kiosk and Ablution -- Painting	External walls and paving requires repainting due to damage caused by vandalism. External paving requires lifting and relaying to remove trip hazards	Complete	\$9,562	May-21	May-21
1	Community	WA	City of Kwinana	Recquatic Centre -- Painting	External walls repainting due age, wear and tear and vandalism	Complete	\$3,150	May-21	May-21
1	Community	WA	City of Kwinana	Wells Park public toilet -- Painting	External surfaces require rust treatment and painting due to the proximity of the ocean and wear and tear	Complete	\$4,070	May-21	May-21
1	Community	WA	City of Kwinana	John Wellard Community Centre - Carpet/flooring	Carpet is poor quality and has not worn well is becoming unfit for purpose	Complete	\$9,591	May-21	May-21
1	Community	WA	City of Kwinana	William Bertram Community Centre - repairs	Powder coating is flaking off fencing and gate becoming a safety issue for children's hands as it has sharp edges and is unsightly. Wall cracks required to be repaired ensure the integrity of the building fabric	Complete	\$6,580	May-21	May-21
1	Community	WA	City of Kwinana	John Wellard Community Centre - Painting	External walls and paving requires repainting due to damage caused by vandalism.	Complete	\$9,890	Nov-20	Apr-21
1	Community	WA	City of Kwinana	Thomas Oval Electrical Compound - Painting	External walls repainting due to damage caused by vandalism.	Complete	\$2,555	Apr-21	Apr-21
1	Community	WA	City of Kwinana	Medina Hall - Carpet/flooring	Carpet has old water damage and is becoming unfit for purpose	Complete	\$3,273	Mar-21	Apr-21
1	Community	WA	City of Kwinana	Darius Wells Knowledge Centre - repairs	Box gutter is insufficient to cater for larger volumes of rain, replacement of existing gutter and downpipe with larger will alleviate the problem of water overflowing into the building	Complete	\$15,000	Mar-21	Apr-21
1	Road	WA	City of Kwinana	Stefanelli Close - Reseal	Renewal of existing road surface	Complete	\$61,757	Jul-20	Apr-21
1	Community	WA	City of Kwinana	William Bertram Community Centre - Painting of Child playground	Paint in children's playground area is worn and peeling in places, repainting will improve the aesthetics and safety for the children and prevent further damage to the fabric of the building	Complete	\$6,630	Oct-20	Mar-21
1	Community	WA	City of Kwinana	John Wellard Community Centre -- Painting	Internal walls require repainting due use, wear and tear	Complete	\$6,470	Dec-20	Mar-21
1	Community	WA	City of Kwinana	Recquatic Centre - Bathrooms	Grout is old and missing in places, re-grouting is required to maintain the water tightness of the bathroom areas	Complete	\$6,335	Feb-21	Mar-21
1	Community	WA	City of Kwinana	Bilya Gardens - paths	Installation of new pedestrian facility.	Complete	\$85,288	Nov-20	Dec-20
1	Road	WA	City of Kwinana	Wandi Drive - Reseal	Renewal of existing road surface	Complete	\$79,870	Dec-20	Dec-20
1	Community	WA	City of Kwinana	Barwell Road - paths	Installation of new pedestrian facility.	Complete	\$30,720	Sep-20	Sep-20
1	Road	WA	City of Mandurah	Guava Way: Widen intersection of Peelwood Parade and Guava Way	Improve road condition and pedestrian safety	Complete	\$358,673	Jun-21	Aug-22
1	Community	WA	City of Mandurah	Sandford Crescent: Construct concrete path	Provide safe pedestrian access to nearby shopping centres and businesses	Complete	\$72,626	Jun-21	Jun-21
1	Community	WA	City of Mandurah	Pallas Way: Concrete path to replace asphalt path	Current path is deteriorated and uneven and is a trip hazard for pedestrians.	Complete	\$12,047	Jun-21	Jun-21
1	Community	WA	City of Mandurah	Harbord Avenue: Construct concrete path	Provide safe access for pedestrians to Bethanie Peel Aged Care and Coodanup College.	Complete	\$78,533	Jun-21	Jun-21
1	Community	WA	City of Mandurah	Boundary Road: Replace asphalt path with concrete	Pedestrian safety. Asphalt path has deteriorated and needs to be resurfaced.	Complete	\$24,020	May-21	May-21
1	Road	WA	City of Mandurah	Mississippi Drive - Sealing	Improve road condition and pedestrian safety	Complete	\$184,424	Feb-21	Apr-21
1	Road	WA	City of Mandurah	Oakmount Avenue - Sealing	Improve road condition and pedestrian safety	Complete	\$85,070	Apr-21	Apr-21
1	Road	WA	City of Mandurah	Waldron Boulevard - Sealing	Improve road condition and pedestrian safety	Complete	\$62,131	Jan-21	Feb-21
1	Community	WA	City of Melville	Public open space amenities - seats, tables, minor earthwork, various locations across City	Installation of Additional or Replacement of Aging and/or not fit for purpose public facilities. Greening of the City and increasing the amenity of the City	Complete	\$208,798	Sep-20	Jun-21
1	Community	WA	City of Melville	Bullcreek Entry Statement	Lack of awareness when entering the suburb of Bull Creek.	Complete	\$123,168	Apr-21	Apr-21
1	Community	WA	City of Melville	Playgrounds, various locations across the City	Replacement of Aging and/or not fit for purpose playground facilities	Complete	\$384,000	Mar-21	Mar-21
1	Community	WA	City of Melville	Stormwater Catchment Fence, Lawlor Road ATTADALE	Renewal of existing public open space asset and increase of amenity within the area	Complete	\$28,252	Mar-21	Mar-21
1	Road	WA	City of Nedlands	Kingston Street - Resurfacing and Associated Works	Falling bitumen surfacing, extensive cracking, pot-holes and low-lying kerb	Complete	\$83,567	Jul-21	Aug-21
1	Road	WA	City of Nedlands	Improve safety by undertaking full length pavement repair, kerb replacements and drainage upgrade	Road is aged and badly cracked, kerbs are damaged, drainage is inadequate	Complete	\$89,853	Jan-21	Jan-21
1	Road	WA	City of Nedlands	Improve safety by undertaking full length pavement repair, kerb replacements and drainage upgrade	Road is aged and badly cracked, kerbs are damaged, drainage is inadequate	Complete	\$48,000	Sep-20	Sep-20
1	Combination	WA	City of Perth	East Perth Underpass - Lighting	Improve public perception of comfort and safety by creating a more inviting night environment. Upgrade lighting and electrical infrastructure to improve energy efficiency. Provide cyclist and pedestrian lighting to the existing street environment	Complete	\$204,840	Jan-21	Jun-21
1	Combination	WA	City of Perth	Wellington Street - Footpath Upgrade	Enhance amenity and ambience of Wellington St for better pedestrians' experience / Improve security, energy efficiency and support for the night economy / Integrate with Metropolitan Redevelopment Authority works at Perth City Link	Complete	\$121,400	Feb-21	May-21
1	Community	WA	City of Rockingham	Mersey Point Shoalwater - rock sea wall	Originally planned to be re-built in 2022/23, huge storm events this year have resulted in large sections of the Mersey Point sea wall collapsing, along with public path. These works will protect the coastline including the adjacent path and road.	Complete	\$867,100	Sep-21	Dec-21
1	Community	WA	City of Rockingham	St Raphael Reserve Port Kennedy - irrigation replacement	The current irrigation infrastructure is aged with the turf suffering as a result of the irrigation deterioration and regular malfunction. The works will address aesthetics of community infrastructure and poor levels of service for passive recreation.	Complete	\$208,000	Feb-21	Apr-21
1	Community	WA	City of Rockingham	Veterans Memorial Park Port Kennedy - skate park lighting	Since being replaced in 2019, the use of the facility has increased significantly. Use is currently limited to daylight use - lighting will increase overall availability of the facility, the safety of evening use and discourage anti-social behaviour.	Complete	\$167,743	Mar-21	Apr-21
1	Community	WA	City of Rockingham	Dress Circle Reserve Warnbro - irrigation replacement	The current irrigation infrastructure is aged with the turf suffering as a result of the irrigation deterioration and regular malfunction. The works will address aesthetics of community infrastructure and poor levels of service for passive recreation.	Complete	\$50,100	Jan-21	Feb-21
1	Community	WA	City of Rockingham	Haselmere Circuit Reserve Rockingham - irrigation replacement	The current irrigation infrastructure is aged with the turf suffering as a result of the irrigation deterioration and regular malfunction. The works will address aesthetics of community infrastructure and poor levels of service for passive recreation	Complete	\$50,099	Jan-21	Feb-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Combination	WA	City of South Perth	Thelma Street, Como - Installation of a new red asphalt bicycle path	Cyclists currently have no protection when traveling from the lanes to the path.	Complete	\$134,405	Oct-21	Mar-22
1	Combination	WA	City of South Perth	South Perth Esplanade, Cycle path upgrades	This segment of cycle path is part of the top priority actions in the City's Joint Bike Plan 2018 because the adjacent road has the highest number of recorded cycle crashes of any City-managed road. The road caters for high volumes of recreational cyclists and a wide range of path users, which introduces potential conflicts. This project will provide a safe dedicated cycle path to reduce crashes. The works will form part of a regionally significant bike path that, once fully constructed, will provide a continuous red asphalt cycle path for all the parklands on the popular bridge to bridge trail enabling safe cycling between Perth City and the City of South Perth.	Complete	\$102,380	Oct-21	Mar-22
1	Community	WA	City of South Perth	Reserve north of Kwel Court, Karawara - Installation of CCTV to provide 8250m2 of coverage	Karawara has the 16th highest crime rate in the state. A combination of a high density of public housing and extensive greenways with no passive surveillance contribute to the statistics. CCTV will provide surveillance of the greenways which will deter crime and enable the police to prosecute criminals to make Karawara a safer place	Complete	\$53,079	Apr-21	Apr-21
1	Community	WA	City of Stirling	Des Penman Reserve - cricket practice nets refurbishment	Facilities are at end of life and need to be replaced.	Complete	\$97,252	Mar-22	Jun-22
1	Community	WA	City of Stirling	Scarborough Coastal Pool - Shade Structure	No existing sun protection for young children using the paddling pool	Complete	\$258,816	Apr-21	Dec-21
1	Community	WA	City of Stirling	Mettams Pool Beach - coastal erosion rectification	Impacts of rising sea level and erosion of coastal infrastructure assets	Complete	\$300,000	Sep-20	Nov-21
1	Community	WA	City of Stirling	Karrinyup Rd, Trigg - Concrete Path	Adjust residential cross overs, reinstate verges, service access points cover to path finished level, relocate sign.	Complete	\$28,297	Jun-21	Jul-21
1	Community	WA	City of Stirling	Clarko Reserve - BBQ Replacement	The BBQs were at the end of asset life and were required to be replaced to ensure continuity of service provision for the community at this reserve.	Complete	\$50,325	Jun-21	Jun-21
1	Community	WA	City of Stirling	Poynings St, Westminster - Concrete Path	Adjust residential cross overs, reinstate verges, service access points cover to path finished level, prune trees.	Complete	\$72,448	Jun-21	Jun-21
1	Community	WA	City of Stirling	City Wide Seasonal Passive Turf Improvement Program	With a drying and warming climate maintaining both irrigated and non irrigated reserves with a healthy cover of grass is becoming problematic. The application of wetta soil improves moisture absorption which in turn makes the fertiliser application more effective resulting in improved grass cover.	Complete	\$85,000	Sep-20	May-21
1	Community	WA	City of Stirling	Sydenham Road Dianella - footpath construction	Relocate street light, adjust sewer and drainage manholes cover to path finished level.	Complete	\$286,483	Sep-20	Mar-21
1	Road	WA	City of Stirling	Oswald Street Roundabout - Resealing and Rehabilitation	Crocodile cracks along the surface and failing sub base layer due to heavy traffic, on going maintenance of the road hazards	Complete	\$159,773	Feb-21	Mar-21
1	Road	WA	City of Stirling	West Coast Highway and Brighton Road - Traffic Improvement	Construction of right turning pocket and improving traffic flow	Complete	\$43,175	Nov-20	Dec-20
1	Community	WA	City of Stirling	Mt Lawley Bowling Facility - Landscaping	The Club was paying over \$100,000 per annum for ongoing turf maintenance. Replacement of the turf bowling surface with synthetic turf has significantly reduced the Club's ongoing maintenance costs and assisted in ensuring their financial sustainability.	Complete	\$50,000	Sep-20	Oct-20
1	Road	WA	City of Subiaco	Allora Avenue Street Lights, Replacing existing street lights with LED luminaires for section of Allora Avenue between Tighe St and Price Street.	Ageing lights that are not Australian Standard compliant and are experiencing higher than average maintenance and repairs.	Complete	\$19,100	Feb-21	Jun-21
1	Road	WA	City of Subiaco	Resurfacing entire carriageway of Clubb Avenue between Selby Street and Northmore Street.	Road wearing course cracking and poor pavement joints due to recent road works near Selby Street.	Complete	\$24,600	Feb-21	Jun-21
1	Road	WA	City of Subiaco	Cobble Lane Street Lights, Replacing existing street lights with LED luminaires for section of Cobble Lane between Coral Tree Avenue and Mere View Way.	Ageing lights that are not Australian Standard compliant and are experiencing higher than average maintenance and repairs.	Complete	\$19,100	Feb-21	Apr-21
1	Community	WA	City of Subiaco	Nicholson Reserve Tennis Courts, Resurface two all weather tennis courts / upgrade existing lighting / repair / replace nets / repair surrounding fence / upgrade surrounding landscape.	Badly cracked and worn courts that have become a safety issue for players / lighting not complaint with current Australian Standards / damaged fence / netting torn / unsightly and lack off surrounding landscaping.	Complete	\$74,181	Dec-20	Apr-21
1	Road	WA	City of Subiaco	Trillo Road Street Lights, Replacing existing street lights with LED luminaires for section of Trillo Road between Tighe St and Laurino Terrace.	Ageing lights that are not Australian Standard compliant and are experiencing higher than average maintenance and repairs.	Complete	\$22,200	Feb-21	Apr-21
1	Community	WA	City of Swan	Kingfisher Oval Play Space at Swan Active Ballajura – Playground upgrade	In January 2022 a section of the playground at Kingfisher Oval in Ballajura was vandalized by fire. The City plans to replace the damaged equipment, but at the same time community have requested for the entire play space to be renewed, expanded and enhanced. The City has conducted community consultation and design development, aiming to begin construction in the 23/24 financial year. Extensive community consultation has shaped the project, with the design incorporating a significant amount of feedback from the community. Furthermore, to meet the community's expectations, the scope of the project has been expanded. As an added benefit, the project will include the planting of 10 trees.	Under Construction	\$47,095	Jan-24	May-24
1	Community	WA	City of Swan	Alice Davoren Centre - Refurbishment	The building is substandard legislatively and this project is to bring up to standard	Complete	\$93,640	Mar-21	Apr-22
1	Community	WA	City of Swan	Playground Replacements - City of Swan Multiple Locations	Playgrounds are at the end of their useful life and they need to be replaced	Complete	\$323,000	Jul-20	Jun-21
1	Road	WA	City of Swan	Rural Road, Various Locations in Gidgegannup	Improving the road safety and amenity of road users.	Complete	\$352,905	Nov-20	May-21
1	Road	WA	City of Swan	Stone Crumb Rubber Treatment, Lilydale Rd, Gidgegannup	Renewing poor condition of road surface - improving the road safety and amenity of road users.	Complete	\$200,000	Nov-20	Nov-20
1	Road	WA	City of Swan	Stone Crumb Robber Treatment, Reserve Road, Gidgegannup WA 6083	Renewing poor condition of road surface - improving the road safety and amenity of road users.	Complete	\$218,219	Nov-20	Nov-20
1	Road	WA	City of Swan	Mill and Fill, Neaves Road and Kirby Road Intersection at Bullsbrook WA	Renewing poor condition of road surface - improving the road safety and amenity of road users.	Complete	\$49,986	Nov-20	Nov-20

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	WA	City of Swan	Mill and Fill, Spring Court, Fern Grove, Holly Mews, Rustic Close, Glenbrook Drive, Pinedale Gardens, Oak Court, Bluegum Place and Garden Grove at Ballajura WA 6066.	Renewing poor condition of road surface - improving the road safety and amenity of road users.	Complete	\$239,444	Oct-20	Oct-20
1	Road	WA	City of Swan	Mill and Fill - Gartrell Street (North St to Cul de sac), Midland WA 6056	Renewing poor condition of road surface - improving the road safety and amenity of road users.	Complete	\$197,091	Aug-20	Oct-20
1	Community	WA	City of Vincent	Replace 26 yr old filtration system on the indoor pool at Beatty Park Leisure Centre	Aging infrastructure - intervening before critical failure of the asset which would lead to loss of ability to operate the pools. This would reduce our ability to offer services to and run programs for the wider community.	Complete	\$270,557	Feb-21	Jun-21
1	Community	WA	City of Wanneroo	Kingsway Olympic Accessibility Upgrades	Improve accessibility around the building to address the OSH concerns of the facility users. Refurbish exterior elements that have deteriorated in condition.	Complete	\$328,038	May-21	Nov-21
1	Community	WA	City of Wanneroo	Splendid Park Toilet block	Netball courts are at the northern end of the open space, being a minimum of 300 metres away from the nearest toilet facility. Therefore, this will be a safer and more convenient option for the users.	Complete	\$156,210	Jun-21	Nov-21
1	Community	WA	City of Wanneroo	Houghton Park BMX Track and Pump Track	Safety issue and declined use due to condition.	Complete	\$102,014	Jun-21	Sep-21
1	Community	WA	City of Wanneroo	Hepburn Avenue Roundabouts Landscaping	Lack of landscaping on roundabouts and existing line of sight issues requiring selective tree removal.	Complete	\$93,585	May-21	Jun-21
1	Community	WA	City of Wanneroo	Tree Planting in various locations within the city	Beautification and increased provision of shade in road reserves and community/sporting facilities.	Complete	\$143,446	May-21	Jun-21
1	Community	WA	City of Wanneroo	Gungurru Park BMX Track Resurfacing	Safety issue and declined use due to condition.	Complete	\$40,707	May-21	Jun-21
1	Community	WA	City of Wanneroo	Aquamotion Pool Pod, Wanneroo Aquamotion	Sling hoists which are currently used are an uncomfortable and undignified way for users to enter the water which can lead to distress and discomfort. Pool pod is stable and discrete providing a less stressful experience.	Complete	\$108,444	Apr-21	May-21
1	Community	WA	City of Wanneroo	Four Footpaths within City Belvoir Parkway, Darch Duncannon Rise, Mindarie Retreat Green & Veridian Drive, Banksia Grove Vincent Rd & Garden Park Drv, Wanneroo	The City administration has received many requests from the community for new pathways to be constructed in the listed locations.	Complete	\$411,367	Dec-20	May-21
1	Community	WA	City of Wanneroo	Paloma Park Sports Floodlighting, Marangaroo North Oval	The existing sports floodlights do not meet Australian Standards 2560 for large ball sports training. Due to this reason, the sporting clubs using the oval find it difficult to train during evenings, especially during winter.	Complete	\$267,572	Dec-20	May-21
1	Community	WA	City of Wanneroo	Car Park, Edgar Griffiths Park, Wanneroo	Dedicated car parking for users of the dog park. Existing parking is at capacity to serve the sports amenities building.	Complete	\$205,834	Oct-20	Feb-21
1	Community	WA	City of Wanneroo	Yanchep Lagoon (Newman Park) Playground Upgrade	Lack of shade, small play equipment missing and old sand softfall	Complete	\$29,970	Oct-20	Feb-21
1	Community	WA	City of Wanneroo	Beach Access Matting, Yanchep SLSC Beach	Wheelchair access to the beaches terminates at the bottom of existing concrete ramps. Matting will provide stable access onto the sand.	Complete	\$85,860	Oct-20	Nov-20
1	Community	WA	Collie Shire Council	Collie Cemetery, Coalfields Hwy - Installation of Modular Niche System to store cremation ashes	Current Niche system almost fully allocated and there is community demand for this type of memorial	Complete	\$18,098	Feb-21	Jun-21
1	Community	WA	Collie Shire Council	Jones St, Collie - Construction of a 1.8m wide footpath	Replace old path containing many broken slabs	Complete	\$57,583	May-21	Jun-21
1	Community	WA	Collie Shire Council	Collie Cemetery - Installation of a walkway	Existing walkway is cracked and uneven due to tree roots	Complete	\$17,447	Jun-21	Jun-21
1	Community	WA	Collie Shire Council	Community Sports Hall Coombes St, Collie - Roof repair	Roof leaks	Complete	\$17,580	May-21	Jun-21
1	Community	WA	Collie Shire Council	Soldiers Park and Buckingham Way Playground - Shade construction and amenities upgrade	Lack of shade for children playing on playground equipment	Complete	\$34,494	Dec-20	Apr-21
1	Community	WA	Collie Shire Council	Steere St North - Construction of 1.8m wide footpath	Replace old path with many broken slabs	Complete	\$48,501	Feb-21	Apr-21
1	Community	WA	Collie Shire Council	Collie River Valley Tourist Park, Collie - New ring main water supply	Old supply line at end of life and subject to frequent burst pipes with large volumes of water being lost.	Complete	\$113,839	Dec-20	Mar-21
1	Community	WA	Collie Shire Council	Throssell St, Collie - Installation of tie-downs for roof at Museum	Roof has been found to need further tie-down installations to withstand loads. Will allow for a more structurally sound building	Complete	\$5,438	Mar-21	Mar-21
1	Community	WA	Collie Shire Council	Collie Mineworkers Memorial Swimming Pool, Collie - Chlorination system upgrade	To rectify defects noted in the site compliance audit for chlorine gas installations.	Complete	\$26,274	Nov-20	Dec-20
1	Road	WA	Morawa Shire Council	Removal of old street light poles, disconnect power. Purchase and install solar powered poles	Expensive (40k per year) and old street poles - one came down a few months ago. Rust had bitten through the pole's iron base and the pole fell over. Replacement is more economical (solar powered), brighter, and fewer poles are required.	Complete	\$78,927	Jan-21	May-22
1	Community	WA	Morawa Shire Council	The ablution block needs repairs and upgrades to provide safe and comfortable access to guests. The current block was built in the late 80s and has not been upgraded since. The interior will be updated with more shower and toilet stalls, modern tiling, furniture and flooring. The facilities provides will be washing machines and dryers with	Outdated, uncomfortable and unsafe use of ablution block	Complete	\$50,000	Feb-21	Jun-21
1	Road	WA	Morawa Shire Council	Erection of new, uniform town "welcome" and Farwell" signs with additional information on businesses/activities within the Shire. Removal of old signs	illegible, old, weathered signs. No business information.	Complete	\$10,000	Feb-21	Jun-21
1	Road	WA	Morawa Shire Council	The old Three Springs Road is a gravel road and needs a reconstruction with gravel Resheeting, tree pruning and grading. This road is not on Council's 5 year road plan and is not funded by RRG or R2R.	Potholes, overhanging trees, uneven terrain and unsafe travel conditions especially in the wet for larger vehicles.	Complete	\$190,000	Feb-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Morawa Shire Council	This project will see the formal expansion of the Caravan Park to the north for larger, heavier vehicles in the season (August - November). Works will consist of earth works, fence erecting, trenching, tree pruning and levelling.	Currently, large RVs have no place to park their vans and are being placed on a reserve north of the park on a bushy area. This area needs to be developed and fenced off to accommodate larger RVs with access to the park. RVs should be self-contained without power, water of ablution need. Drive through sites comprised of dirt	Complete	\$70,000	Mar-21	Jun-21
1	Community	WA	Mt Magnet Shire Council	Cemetery, Seniors Building and Swimming Pool - Repairs	Improved safety and security to community facilities including the cemetery, swimming pool and park	Complete	\$54,374	Nov-20	May-21
1	Road	WA	Mt Magnet Shire Council	Mount Magnet Shire Multiple Sites - Signage	Increase and improve road safety with installation of new signage	Complete	\$20,000	Oct-20	May-21
1	Community	WA	Mt Magnet Shire Council	Federation Park and Hepburn Street - Recreational Infrastructure	Aged infrastructure and additional recreational infrastructure	Complete	\$47,000	Oct-20	Apr-21
1	Community	WA	Mt Magnet Shire Council	Hepburn, Richardson, Attwood and Laurie Streets - Footpaths	To primarily improve pedestrian access in selected town streets	Complete	\$100,000	Jan-21	Mar-21
1	Community	WA	Mt Magnet Shire Council	Hepburn, Richardson and Attwood Streets - CCTV	Community safety	Complete	\$20,000	Nov-20	Jan-21
1	Community	WA	Narembeen Shire Council	Narembeen Public Hall – internal and external restoration	Restoration to ensure hall is preserved in line with heritage conservation plan; address issues such as rising damp and electrical rewiring to ensure public safety, maintain historically important building, improve accessibility	Complete	\$180,000	May-22	Jun-22
1	Combination	WA	Narembeen Shire Council	Narembeen town site improvements – street lighting, streetscape improvements, signage	Currall Street is very dark at night along main entry to town, affecting safety of road users and pedestrians. Streetscape improvements to main business hub are desired. Both components would have a significant effect on the attractiveness of the streets, the amenities around them in particular the sporting, tourism and business hub of the community. Signage has become old and dated.	Complete	\$166,842	Aug-21	May-22
1	Road	WA	Narembeen Shire Council	Bows Road Narembeen – culvert replacement	Culvert damaged due to significant rainfall events, corrosion due to salt content, past repair and requires replacement, infrastructure damage a potential public safety hazard	Complete	\$200,000	Oct-20	Nov-20
1	Community	WA	Shire of Ashburton	New concrete footpath routes and links in TomPrice	No safe pedestrian access to new Child Care Facility, South Road, Tom Price. Lack of safe pedestrian access and no exercise link in residential area in Tom Price. No safe direct route for pedestrian access to town centre and incomplete exercise loop around the Clem Thompson Oval, Tom Price. No safe pedestrian access to ANZAC Memorial Park from Acacia Street, Tom Price.	Complete	\$773,161	Sep-20	Oct-20
1	Combination	WA	Shire of Augusta Margaret	Fearn Avenue - Intersection Transformation	Fearn Avenue between Bussell Highway and numerous carpark entry points has been constructed as a shared zone for use by pedestrians and vehicles. The local community have showed their strong desire for this area to be permanently closed to vehicles traffic and transformed into a pedestrian mall to allow for a traffic free public meeting space (which the town centre does not currently have). The Shire is in support of this closure.	Complete	\$70,421	Sep-21	May-22
1	Community	WA	Shire of Augusta Margaret	Wadandi Track: Pedestrian Bridge	The bridge and approaches need to be refurbished in order to provide a safe and trafficable river crossing for pedestrians and cyclists	Complete	\$13,489	May-22	May-22
1	Community	WA	Shire of Augusta Margaret	Fearn Avenue - Wallcliffe Road Walking Path	The existing path is constructed from red brick pavers that slopes towards a private lot meaning that stormwater currently drains off the road and into the private lot. As this lot is now under construction the Shire needs to rebuild the path (with a 2% fall towards the road) to ensure stormwater is directed towards the road and into the townsite drainage system. In addition this provides an opportunity to improve a high use pathway within the town centre of Margaret River.	Complete	\$37,813	Sep-21	Feb-22
1	Community	WA	Shire of Augusta Margaret	Fearn Avenue - Access Ramp	Insufficient pedestrian access as the previous non-complaint access path was removed in order to locate services as part of the main street works. The contract for the main street did not include replacement of this path.	Complete	\$58,860	Feb-21	Aug-21
1	Community	WA	Shire of Augusta Margaret	Bussel Highway - Path	There is currently no safe / universal access for pedestrians to use between the Margaret River Education campus (TAFE) and the high school. This is a high use pedestrian area and currently pedestrians / cyclist need to walk alongside Bussell Highway to gain access between these two high use locations.	Complete	\$22,500	Jun-21	Jun-21
1	Community	WA	Shire of Augusta Margaret	Margaret River Bowling Club - Roofing	Water egress to the building and need to improve energy efficiency.	Complete	\$89,249	Feb-21	Jun-21
1	Community	WA	Shire of Augusta Margaret	Margaret River HEART - Storage	The existing venue has a significant lack of shelving meaning that theatre/performance/venue related items cannot be adequately stored.	Complete	\$17,681	Apr-21	Jun-21
1	Community	WA	Shire of Augusta Margaret	Gracetown Jetty and Boat Ramp - Refurbishment	Renewal and major maintenance of structural components of the jetty that are corroded. The jetty is required for the safe launching of recreational boats from the adjacent boat ramp.	Complete	\$134,234	May-21	May-21
1	Community	WA	Shire of Augusta Margaret	Walkington Avenue	As the existing path is constructed from 600mm square concrete slab as the street trees have grown gaps and trip hazards have become apparent in this pathway.	Complete	\$47,000	Apr-21	May-21
1	Community	WA	Shire of Augusta Margaret	Reuther Park - Replacement Path	The upgrade to the Main Street of Margaret River is currently undergoing an upgrade. This has included a new pathway connection to facilitate pedestrian access from the high school, around a roundabout and then through Reuther Park where the path joins into the existing paved path. Connection of the existing to the new could serve as a trip hazard. It also causes issues for people with a vision impairment due to the change in colour of the surface material.	Complete	\$26,663	Feb-21	Apr-21
1	Community	WA	Shire of Augusta Margaret	Georgette Drive - Replacement Path	Narrow/ damaged pathway in a highly utilised location (access to Primary School), missing links in the town site pathway network and lack of provision for universal access.	Complete	\$60,706	Oct-20	Mar-21
1	Community	WA	Shire of Augusta Margaret	Wallcliffe Road - Replacement Path	Damaged pathway which presents trip hazards and poor appearance.	Complete	\$34,385	Nov-20	Jan-21
1	Community	WA	Shire of Augusta Margaret	Blackwood Avenue - Landscaping	Augusta residents feel that the main street of Augusta is dull and looking unloved. The Shire has previously been working with community members to determine what can be done to improve the amenity, with incremental landscape works being a solution supported by all.	Complete	\$11,432	Dec-20	Dec-20
1	Community	WA	Shire of Augusta Margaret	Gloucester Park Oval - Parking	Damage to gravel verge and improved pedestrian access at high usage location (sporting ground and skate park)	Complete	\$61,406	Sep-20	Dec-20
1	Community	WA	Shire of Beverley	Recreation Ground Playground, Forrest Street Beverley	Lack of shaded seating opportunities and under utilised area.	Complete	\$28,176	Feb-21	Oct-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Beverley	Beverley Caravan Park - Onsite Cabins	The single carpports will enhance visitor experience by allowing the transition from car to unit to take place away from the weather elements, including the disability access unit. It will also provide protection for visitors vehicles during their stay.	Complete	\$41,760	Jul-21	Jul-21
1	Community	WA	Shire of Beverley	Lesser Hall Courtyard, Vincent Street Beverley	Lack of appropriate outdoor space at the Town Hall complex.	Complete	\$31,517	Nov-20	May-21
1	Community	WA	Shire of Beverley	Hall AV System, Town Hall	Current AV system is based on outdated technology which requires upgrading.	Complete	\$13,144	Nov-20	Mar-21
1	Community	WA	Shire of Beverley	Gym swipe card access, Old Court House	Security issues regarding unauthorised access to the Community gym.	Complete	\$10,000	Jan-21	Feb-21
1	Community	WA	Shire of Beverley	Greenroom Painting, Platform Theatre	The building requires painting.	Complete	\$15,782	Oct-20	Nov-20
1	Community	WA	Shire of Beverley	Hall Entry and Floor, Town Hall	Improve accessibility to the main and lesser halls by upgrading entry lobbies and replacement to the timber flooring.	Complete	\$147,329	Nov-20	Nov-20
1	Community	WA	Shire of Beverley	Old Court House, Vincent Street Beverley	Maintenance issues regarding water ingress.	Complete	\$34,115	Nov-20	Nov-20
1	Community	WA	Shire of Beverley	PT Artificial Turf, Platform Theatre, Vincent Street Beverley	The artificial turf requires replacing.	Complete	\$18,647	Oct-20	Nov-20
1	Road	WA	Shire of Boddington	Days Road, Boddington - Rehabilitation	Maintenance, dust and loose surface issues with section of road to be sealed providing an all weather surface, undermining of floodway, vegetation growth narrowing running surface of road creating vehicle passing hazards.	Complete	\$112,796	Dec-20	Mar-22
1	Road	WA	Shire of Boddington	Forrest Street, Boddington - Drain Refurbishment	Roadside drains have become ineffective due to multiple heavy rain events filling with mud and washing rock pitching from geotextile fabric.	Complete	\$3,350	Feb-21	Mar-22
1	Community	WA	Shire of Boddington	Boddington Public Swimming Pool - Disabled Access Facilities	Lack of disabled access facilities.	Complete	\$43,006	Jan-21	Jan-22
1	Road	WA	Shire of Boddington	Hotham Avenue, Boddington - Subsoil Drainage	Storm water and seepage from hill running across footpath causing hazard.	Complete	\$4,450	Jan-21	Jun-21
1	Road	WA	Shire of Boddington	Various Roads, Shire of Boddington - Reinstate Gravel Roads, Harvey Quindanning Road	Washouts and debris on roads from violent thunderstorms making roads unsafe to travel on.	Complete	\$6,000	Jan-21	Jun-21
1	Community	WA	Shire of Boyup Brook	Flax Mill Caravan Park Upgrades	Increasing safety. Addressing non-compliance issues. Upgrading facilities	Complete	\$136,533	Mar-21	Aug-21
1	Community	WA	Shire of Boyup Brook	Beatty Street, Boyup Brook - Football Oval Lights	No lights at the football oval increases amenity and improve recreation opportunities	Complete	\$100,000	Jan-21	Jun-21
1	Community	WA	Shire of Boyup Brook	Boyup Brook Tourism Centre Precinct Upgrade	Increasing safety and amenity of the visitor centre and public toilets	Complete	\$40,000	May-21	May-21
1	Community	WA	Shire of Boyup Brook	Forrest Street - Street Car Parking	Safety and amenity for road users and pedestrians	Complete	\$20,000	Apr-21	Apr-21
1	Road	WA	Shire of Boyup Brook	Boyup Brook Cranbrook - Shoulder Work	Road Safety	Complete	\$160,998	Feb-21	Mar-21
1	Community	WA	Shire of Bridgetown Green	Council has had change in scope of works. The second stage of construction will commence 2022 and will include a new ablution facility, parkour elements and water refill station.	Create economic development through the construction stage as well post construction.	Complete	\$460,521	Oct-21	Feb-22
1	Community	WA	Shire of Brookton	Youth Precinct - Facility Enhancement, Beautification, Security	Limited facilities, minimal landscaping works, no fencing	Complete	\$95,518	Jan-21	Jun-22
1	Community	WA	Shire of Brookton	Community Sheds - Construction	No fit for purpose buildings for community groups to meet. Sheds will house Men's Shed, Girl Guides & Community Garden with potential for additional usage. The additional works in this project nomination will improve the quality of the facilities and surrounds, delivering a better, more accommodating and usable end product to the community.	Complete	\$66,653	May-21	Mar-22
1	Road	WA	Shire of Brookton	Sewell Street - Improvements	Improved road safety	Complete	\$6,808	Feb-21	Jun-21
1	Community	WA	Shire of Brookton	Brookton Caravan Park - Upgrades	Severe accommodation shortage in the Shire is being addressed by Chalet construction and upgrades to utilities connections is required to allow infrastructure to cope with increased future demand. Upgrade to ablution blocks will address safety issues, preventative maintenance, increase functionality and aesthetics.	Complete	\$41,110	Apr-21	Jun-21
1	Community	WA	Shire of Brookton	Richard Street and Lennard Street - Replacement/repair of footpath	Removal of trip hazards, improving pedestrian and disability access and improving aesthetics of the town's busiest street.	Complete	\$45,360	May-21	Jun-21
1	Combination	WA	Shire of Broome	Carnarvon Street South Chinatown Precinct - Upgrade of streetscape amenity	The Chinatown Precinct has seen a \$10M revitalisation of Dampier Terrace and Carnarvon Street Central and is currently undergoing construction of a \$18M revitalisation of Carnarvon Street North, Short Street and Napier Terrace. The Carnarvon Street South section is the last remaining and an important connection to the stage 1 and Stage 2 works.	Complete	\$316,000	Apr-21	Sep-21
1	Combination	WA	Shire of Broome	Town Beach, Broome - Construction of 45 Bay off-street car park.	Lack of parking within the newly revitalised Town Beach precinct	Complete	\$296,936	May-21	Aug-21
1	Combination	WA	Shire of Broomehill-Tambellup	Broomehill Village townsite, Journal St - Improvements to road and footpath	Widen the seal, improve drainage, install kerbing and footpath on Journal Street - from Ivy Street to Javelin Street	Complete	\$94,962	Nov-20	Jun-21
1	Road	WA	Shire of Broomehill-Tambellup	Beejenup Road, Tambellup East - gravel resheet	Existing gravel has been worn away by traffic over the years and the road becomes slippery and dangerous in wet conditions. This road is a significant connecting road for heavy vehicles.	Complete	\$30,000	Nov-20	Jun-21
1	Road	WA	Shire of Broomehill-Tambellup	Birt Road, Tambellup West - Gravel re-sheet	Existing gravel surface is down to a clay base and breaks up under dry conditions and the road becomes slippery and dangerous in wet conditions. This road is a significant connecting road for heavy vehicles.	Complete	\$30,000	Nov-20	Jun-21
1	Road	WA	Shire of Broomehill-Tambellup	Paul Valley Road, Tambellup West - Clearing of vegetation and gravel re-sheet	This section is in poor condition and badly corrugated. Clearing vegetation will improve visibility and access for heavy haulage vehicles as this road is a significant connecting route to the Albany Highway.	Complete	\$60,000	Nov-20	Jun-21
1	Road	WA	Shire of Broomehill-Tambellup	Yetemerup Road, Tambellup East - Clearing of vegetation and gravel re-sheet	Existing gravel has been worn away over time from increased heavy traffic and becomes slippery and dangerous in wet conditions. Vegetation clearing to improve visibility and access for heavy haulage vehicles as this road is a significant connecting route through to the CBH facility in Cranbrook	Complete	\$60,000	Nov-20	Jun-21
1	Road	WA	Shire of Broomehill-Tambellup	Stirling Access Road, Tambellup East - Repair failures and gravel resheet	Road is in poor condition, corrugated and failures in gravel surface at various sections. This road is a significant connecting route through to the CBH facility in Cranbrook and Great Southern Highway	Complete	\$60,000	Nov-20	Jun-21
1	Road	WA	Shire of Broomehill-Tambellup	Flat Rocks Road - Clearing of vegetation, clean table drains and gravel re-sheet	Vegetation to be cleared away from table drains. Existing gravel has worn away by increased traffic over the years and is corrugated, road becomes slippery and dangerous in wet conditions. This road is a school bus route, and a major connecting route through to the CBH facility in Broomehill and also Albany Highway.	Complete	\$85,000	Nov-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	WA	Shire of Broomehill-Tambellup	Tambellup townsite - Installation of new kerbing at multiple locations	Damaged sections to be removed and new kerbing installed which will alleviate water pooling and drainage issues.	Complete	\$21,000	Dec-20	Dec-20
1	Community	WA	Shire of Bruce Rock	Johnson Street, Bruce Rock - Parklet upgrades	Before Council installed the temporary parklets, there were no attractive outdoor seating and dining options on the main street, especially near operating food businesses. The temporary parklets have made our main street more vibrant and have been deemed a great success. The parklets make it obvious to passing travellers that the food businesses are open, and encourage them to stop and spend, which boosts our local economy. Making the parklets permanent will increase all these benefits and ensure we can continue to reap them well into the future.	Complete	\$126,003	Apr-21	Oct-21
1	Community	WA	Shire of Bruce Rock	Bruce Rock Caravan Park, Dunstall St - Various upgrades	The existing ablution facility is very old and is well and truly due for an upgrade. When Council investigated costings it was deemed more cost-effective to demolish the current facility and build a new structure rather than renovating. The current facility does not have adequate equal accessibility, which will be rectified in the new building.	Complete	\$333,674	Feb-21	Jun-21
1	Community	WA	Shire of Bruce Rock	Bruce Rock Recreation Centre, Dunstall St - Installation of power	Currently the cricket shed has no power, which has resulted in the local Cricket Club having to use a generator to run equipment including ball machines and lighting for their training sessions, club days, and fixtures night matches. The installation of power will prevent the carting of a generator to the facility each week, and makes the facility more user friendly.	Complete	\$4,500	May-21	Jun-21
1	Community	WA	Shire of Bruce Rock	Railway Dam, off Bruce Rock East Road - Improvements to water catchment system	The project will improve the water catchment system as well as increase the capacity of the catchment, which will allow us to retain more water during rainfall events. In previous years where poor weather conditions have occurred, Council has had to purchase water to keep our oval and gardens alive. This project will not only save Council funds in the future, but makes our town attractive to tourists, and allows our sporting clubs to still be able to participate in their sporting activities.	Complete	\$62,125	Feb-21	Jun-21
1	Combination	WA	Shire of Capel	Ramsay Road, Stratham Rehabilitation and Widening of Ramsay Road, including provision for construction of new pedestrian footpath	Significant pavement deformation in isolated areas, poor cross sectional design, narrow seal	Complete	\$429,394	Jan-21	Jun-21
1	Community	WA	Shire of Carnamah	Install and wire an electrical device to allow an external generator to be connected to the Carnamah Recreation Centre so that in the event of an emergency it can be utilised as a evacuation centre/command post	Provide emergency power when the Western Power supply is down	Complete	\$6,683	Feb-23	Feb-23
1	Community	WA	Shire of Carnamah	Carnamah Recreation Centre - roof and exterior The recreation centre was built in the early 1980s and has served the community well, however due to its age is in desperate need of major repairs / improvements.	Due to the age of the roof the sheets and gutters are showing signs of rusting and will eventually lead to further water damage to the facility. The exterior of the building needs repainting.	Complete	\$149,783	Mar-21	Jun-21
1	Community	WA	Shire of Carnamah	Carnamah Town Hall The hall flooring is comprised of the original tongue and groove wandoo boards and has now been sanded down so many times that the edges of the boards are splintering. It's proposed to lay 14mm select grade Jarrah boards over the top of the existing wandoo boards.	The hall is used regularly for children's dancing and gymnastic classes and these activities have to be restricted to a certain section of the hall to prevent participants getting splinters	Complete	\$84,636	Feb-21	Jun-21
1	Community	WA	Shire of Carnamah	Carnamah Recreation Centre The recreation centre was built in the early 1980s and has served the community well, however due to its age is in desperate need of major repairs / improvements.	The parquet flooring in the stadium includes a small section with sustained water damage along with several spots with chips or indentations. The parquet floor area in the function room has sustained water damage. The floors will be sanded back, damaged sections repaired, new lines marked where required and resealed with MVP waterborne polyurethane timber sports seal. Carpeted area in the function room has also suffered from water damage and needs to be replaced. Remedial work will be undertaken to prevent water ingress	Complete	\$49,317	May-21	Jun-21
1	Community	WA	Shire of Carnarvon	Blowholes Camping Area - Upgrades	Site is increasing in popularity particularly with "Grey Nomad" travellers. Camp areas at the reserve are poorly defined with bookings managed on first come first serve basis. Opportunity is being missed to accommodate planned longer term visitors. Camp fee collection requires a 2 hour round trip from Carnarvon for Shire Rangers and fees are likely being missed. There is little or no signage in place to assist and direct visitors. No full time caretaker onsite during peak season - inadequate caretaker accommodation. Traditional owners have requested some sort of cultural recognition facility (such as a meeting place) to recognise their association with the site.	Complete	\$160,000	Mar-21	Jun-22
1	Community	WA	Shire of Carnarvon	Fascine Park - Picnic Shelter and BBQ	Lack of picnic shelters and BBQ's at southern end of Fascine Park for visitors and residents.	Complete	\$77,500	Mar-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Carnarvon	Coral Bay Visitor Information Bays - Multiple Locations	Coral Bay experiences high visitor number peaks. Limited accommodation availability results in caravans and RV's entering the township without a booking. This is creating severe traffic congestion in the township at peak times. New signage at the information bay will be designed to advise visitors of periods of limited accommodation availability and redirect visitors with no booking to alternative locations and provide parking holding location site for visitors waiting for checkout.	Complete	\$25,000	Feb-21	Jun-22
1	Community	WA	Shire of Carnarvon	Tramway Bridge, Carnarvon Fascine Waterway - Remediation Project	Poor amenity for pedestrians and cyclists. Tram rails are safety hazard to pedestrians and cyclists. Painted railings dilapidated. Existing steel shelter beyond economic repair.	Complete	\$22,500	Mar-21	Jun-22
1	Community	WA	Shire of Carnarvon	Various Locations - General amenity upgrades	Council are seeking to improve the general amenity across various areas of the Carnarvon Township. The focus is visual and physical amenity improvement for both residents and visitors. The intent is to encourage visitors to spend more time in Carnarvon itself rather than using it as a stopover point to attractions further north.	Complete	\$319,041	Jun-21	Jun-22
1	Community	WA	Shire of Carnarvon	Carnarvon Airport - Asset Maintenance and Amenity Improvement	General dilapidation of airport presents a poor image at key entry point to community for visitors and tourists.	Complete	\$120,000	Feb-21	May-22
1	Community	WA	Shire of Carnarvon	Town Beach Kiosk Carnarvon upgrade	Existing Town Beach kiosk is unused and has never been occupied. Facility is not lined, has no ceiling and no services. This is an impediment for use as commercial facility.	Complete	\$20,000	May-21	Apr-22
1	Road	WA	Shire of Carnarvon	Edagee Road and Wahroonga Pimbee Road - grids for wild dog fencing	Wild dog predation of sheep and goats in west Gascoyne pastoral land and road safety risk due to existing use of narrow one lane grids.	Complete	\$50,000	Nov-20	Oct-21
1	Community	WA	Shire of Carnarvon	Carnarvon civic centre and growers market electrical upgrades	Lack of external power supplies to service community events and Carnarvon Growers Market stall holders and lack of lighting in Carnarvon Growers Market shed.	Complete	\$15,000	Feb-21	May-21
1	Community	WA	Shire of Carnarvon	Carnarvon Tennis Club improvement works	To repair general dilapidation of the clubhouse building and surrounds. Club is building membership and participation under new club management.	Complete	\$10,000	Nov-20	Mar-21
1	Community	WA	Shire of Carnarvon	Carnarvon artificial reef project	Attracting and retaining visitors to the Carnarvon township. The new artificial reef will provide new fishing experiences in close proximity to Carnarvon creating an attraction and retention feature for visitors and a boost the local economy.	Complete	\$25,000	Dec-20	Jan-21
1	Road	WA	Shire of Chapman Valley	Widen existing road shoulders in Parkfalls Estate	The Parkfalls Estate is a rapidly growing peri-urban area within the Shire, which is resulting in public exercising (walking) throughout the precinct. The current shoulder width is not wide enough, resulting in people having to walk on the road bitumen surface (i.e. mixing with vehicular traffic). Widening shoulder will alleviate the unsafe pedestrian/vehicular mix.	Complete	\$105,000	Oct-20	Jun-21
1	Community	WA	Shire of Chapman Valley	Replace asbestos cladded storage shed at Yuna Golf Club	Existing asbestos cladded shed is dilapidated and dangerous. Needs removing totally from the site	Complete	\$15,000	Mar-21	Jun-21
1	Road	WA	Shire of Chapman Valley	Build new road into Yuna Refuse Site/Transfer Station	As the Yuna Refuse Site/Transfer Station is an unmanned site where there has been a history of illegal dumpings of materials (e.g. asbestos, tyres, chemicals, etc.). The existing road into the site is winding and makes it difficult to monitor those accessing site. The CCTV will help in identifying illegal use.	Complete	\$24,360	Oct-20	Jun-21
1	Community	WA	Shire of Chapman Valley	Renovate and Upgrade Nabawa Community Centre Kitchen	Kitchen is decades old and dysfunctional. Badly needs renovations and upgrade works undertaken.	Complete	\$22,000	Mar-21	Jun-21
1	Community	WA	Shire of Chapman Valley	Renovate Kindergarten Building to house Nabawa Library	Currently the Nabawa Library is located within the Shire Administration Building meaning it is distanced from the Chapman Valley Primary School, making it less accessible to the students. The Shire office hours also restricts public use as most residents cannot get to Library during their normal work hours. Relocating to Library and having this more accessible to students and public is a more practical solution. The State Library Board has formally endorsed the proposed Library relocation.	complete	\$22,000	Nov-20	May-21
1	Community	WA	Shire of Chapman Valley	Resurface Tennis Courts	Existing tennis courts are at the point of not being able to be used. Sub-base needs removing and reconstructed, then new court surface installed.	complete	\$75,377	Feb-21	May-21
1	Community	WA	Shire of Chapman Valley	Build new disabled access toilet facility	Only one toilet on site, which is old and not disability access compliant. When events are held at the site transportable disabled access toilets are hired in to accommodate the unmet need.	Complete	\$40,500	Aug-20	May-21
1	Community	WA	Shire of Chapman Valley	Install window security shutters on Nabawa Recreation Stadium	New shutters will improve security of building which contains significant historical sporting memorabilia.	Complete	\$5,000	Mar-21	May-21
1	Community	WA	Shire of Chapman Valley	New rigging area for kite and wind surfers	No current rigging area. Coronation Beach is an internationally renowned kite & windsurfing location, which need facilities (such as rigging areas) established and improved.	Complete	\$5,000	Oct-20	Mar-21
1	Road	WA	Shire of Chapman Valley	Stadium roof repairs and internal lighting upgrades	Existing roof damaged and leaks resulting in internal damage to internal basketball court/roller derby rink surface. Lighting aged and inadequate needs to be upgraded.	Complete	\$11,000	Mar-21	Mar-21
1	Community	WA	Shire of Chapman Valley	Replace playground	The existing playground is decades old and in a state of disrepair. Badly needing replacement.	Complete	\$28,500	Feb-21	Mar-21
1	Community	WA	Shire of Chapman Valley	Install new WiFi Internet to Reserve area	Coronation Beach is an internationally renowned kite & windsurfing location, which needs exposure to the international world through a high speed fixed wireless Internet service. Installation of a tower will enable the site to be linked the world, therefore improving the exposure of the site, attract more users.	Complete	\$11,700	Dec-20	Dec-20
1	Community	WA	Shire of Chittering	Brockman Centre Chittering - paths and landscaping	The existing paths that allow pedestrian access between the buildings and displays consist of round gravel stones. This is a trip hazard especially for the aged and infirm. The new paths will provide safe access.	Complete	\$73,775	Aug-20	Jun-21
1	Community	WA	Shire of Chittering	John Glenn Park Muchea - shade structure	Shade sales have a tendency to get damaged in strong winds, and a solid roof structure will be a considerate cost saving over the lifetime of the structure.	Complete	\$50,000	Mar-21	Jun-21
1	Community	WA	Shire of Chittering	Needoonga Lake Bindoon - viewing platform and paths	The Bindoon Townsite which includes the Bakery and Locovore store is very busy and popular with tourists. At present there is only access to the lake through a gravel car park which is unsafe due to the loose surface and vehicular traffic.	Complete	\$47,713	Feb-21	Jun-21
1	Road	WA	Shire of Chittering	Davis Road - reconstruction of floodway across the Brockman River	Current floodway has come to the end of its life. Pavement has failed.	Complete	\$161,121	Feb-21	May-21
1	Road	WA	Shire of Coolgardie	Reseal to flood ways, reconstruction of damaged roadways	Road heavily used by mining vehicles	Complete	\$364,001	Feb-21	Mar-21
1	Community	WA	Shire of Coorow	Leeman Foreshore - BBQ	Lack of public facilities for community and tourism usage for recreational purposes	Complete	\$25,000	Jul-21	Oct-21
1	Community	WA	Shire of Coorow	Leeman Foreshore - Playground	Current playground is unsafe for children and is a liability	Complete	\$51,534	Jul-21	Oct-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	WA	Shire of Coorow	Railway Road, Gunyidi. Widen road from 8m to 10m and widen culvert on corner to 12m. Seal 7m wide.	Closed gravel road with narrow culvert unsuitable for increased heavy vehicle traffic.	Complete	\$286,530	Jan-21	Jun-21
1	Community	WA	Shire of Coorow	Nairn Street - Footpath	Safety as children used main street to walk or ride on	Complete	\$25,000	Jun-21	Jun-21
1	Road	WA	Shire of Corrigin	Bendering Road Reconstruction and widening of existing pavement to 7 metre seal including stabilisation, drainage, signage and clear zones	Poor road surface due to narrow pavement width of 3.6metres and pavement failure in low lying sections.	Complete	\$472,092	Nov-20	Jun-21
1	Community	WA	Shire of Cranbrook	Extension of current footpath network from the Frankland River Caravan Park to Wingebellup Road by installing new an approximately 70m long concrete footpath and associated kerb ramps. The footpath design will be altered to tie in with footpaths being installed as part of the Frankland River Chalets Project.	This footpath will provide connection for visitors staying at the Caravan Park to the Main Street and Business Precinct. It will allow for and encourage visitors to explore the town and visit local businesses safely.	Complete	\$17,560	May-21	Jun-21
1	Community	WA	Shire of Cranbrook	Construction of footpaths, kerb ramps	Upgrade current footpath network to improve walking and cycling environment.	Complete	\$167,914	Jan-21	Jun-21
1	Community	WA	Shire of Cranbrook	Construction of an internal sealed one-way sealed loop access for the hearse, associated kerbing, internal footpaths	Improve access and accessibility especially for pedestrians with mobility aids	Complete	\$105,825	Jan-21	Mar-21
1	Community	WA	Shire of Cranbrook	Gillamii Centre, Cranbrook – Construction of road and parking bays	Currently the parking consist of informal unmarked bays where departing visitors to the facility are reversing out onto the highway which receives a high volume of heavy vehicle traffic This has been identified as a hazard.	Complete	\$56,900	Jan-21	Mar-21
1	Community	WA	Shire of Cranbrook	Cranbrook Community Men's Shed - Seal existing off-road parking bays including kerbing, bollards and drainage.	New levels achieved will address drainage problems and issues with access, especially to people who use mobility aids such as wheelchairs.	Complete	\$52,500	Jan-21	Mar-21
1	Community	WA	Shire of Cranbrook	Upgrade of existing off-road parking bays, extension of existing footpath, upgrade kerb ramps	Address facility standards, drainage problems, mobility access	Complete	\$20,770	Dec-20	Jan-21
1	Community	WA	Shire of Cranbrook	Construction of 1.5m wide and 1.65km long compacted gravel walking path along road	Limited pedestrian network within Tenterden, encourage walking.	Complete	\$20,000	Dec-20	Dec-20
1	Community	WA	Shire of Cuballing	Popanyinning Main Street Refurbishment – CCTV installation, rest area upgrade, playground upgrade, traffic control devices	The main street of Popanyinning is a main highway so vehicles pass through town quickly. The aim is to slow traffic down and entice travellers to stop and rest. Also the playground upgrade will be used by local residents.	Complete	\$73,800	Oct-20	Jan-22
1	Community	WA	Shire of Cuballing	Shire of Cuballing Administration Building - improved accessibility	Administration access is not suitable for disabled access.	Complete	\$62,833	Feb-21	Sep-21
1	Community	WA	Shire of Cuballing	Cuballing Town Hall - painting	Paint is loose, flaking and blistered. This means the weather is able to penetrate the wood work and cause further damage. Painting the exterior will preserve the hall and make it aesthetically pleasing.	Complete	\$14,400	Apr-21	May-21
1	Community	WA	Shire of Cuballing	Cuballing Town Hall - drainage improvements	Flooding occurs after rain as storm water cannot drain away properly.	Complete	\$25,879	Jan-21	Apr-21
1	Road	WA	Shire of Cuballing	Congelin-Narrogin Road Cuballing – culvert replacement	Existing culvert is old wooden culvert and has started to collapse due to white ant damage. Current culvert is also too narrow.	Complete	\$35,856	Sep-20	Feb-21
1	Community	WA	Shire of Cuballing	Yornaning Dam Recreation Area – shade sails	Provide shade and shelter for the playground equipment so the community can utilise the playground in all weather conditions.	Complete	\$35,000	Nov-20	Dec-20
1	Community	WA	Shire of Cue	Cue Waste Disposal Site - Replacement of fence	The current fence surrounding the tip is a 4ft cattle fence which allows people to dispose waste incorrectly. The fence would also contain loose material within the site reducing the environmental impact in the area.	Under Construction	\$100,000	Sep-21	Jun-24
1	Community	WA	Shire of Cue	Old Railway Building and Oval - Improvements to the gym and recreation area	Safety concerns due to no protection from the sun, the current surface of the area is rock/sand, and there is no lighting	Under Construction	\$100,000	Sep-21	Jun-24
1	Community	WA	Shire of Cue	Cue Hill - Construction of a walking trail, carpark and landscaping improvements	Provides safer pedestrian access to Cue Hill as we currently have pedestrian/car interaction as people use the road to climb the hill	Under Construction	\$40,000	Sep-21	Jun-24
1	Road	WA	Shire of Cue	Robinson Street - Road Train Assembly Sealing	Impact of dust blowing into town and wet weather accessibility	Under Construction	\$100,300	May-21	Jun-24
1	Community	WA	Shire of Cunderdin	Cunderdin sport & Recreation Oval - Oval Water Supply & Reticulation project	This project will enable the reticulation of the local sports oval, ensuring the play field surface (grass) is suitable for all sports	Complete	\$20,497	Jan-22	Jun-22
1	Community	WA	Shire of Cunderdin	This Floodlighting Project for the Cunderdin Football oval and Basketball/Netball courts, involves the replacement of current insufficient lights and installing new lights, light poles and power supplies. The project involves two different areas of playing	Currently our facilities does not comply to the Australian Standards for lighting, and thus the Shire would like to improve the facilities to ensure our community keeps on playing and participating in sports; encouraging social wellbeing within our community. The new lights will comply with Australian Standards for training purposes and also utilise a lighting control system, to give clubs easy access to turning on/off lights. The lights will also comply with the Shire of Cunderdin Community Strategy Plan – Sustainable Environmental Strategies; reducing energy consumption through LED lamps and the utilising lighting control system. The dimmable option or the option to turn on only certain lights further support the Shire's Sustainable Environmental Strategies; by reducing energy consumption.	Complete	\$160,830	Mar-21	Aug-21
1	Community	WA	Shire of Cunderdin	Installation of disability friendly pathways, landscaping, seating, lighting and BBQ area at Sandalwood Village (Independent Lifestyle Village).	Currently the area within Sandalwood Village is under developed, with only a dirt/gravel area as their community space. The residents have no access to a garden/community area to connect and socialise. The area is currently a safety risk for our older residents (trip/slips).	Complete	\$163,489	May-21	Aug-21
1	Community	WA	Shire of Cunderdin	Installation of limestone retainer wall and fencing next to the Basketball Courts.	The installation of retainer wall will reduce erosion issue at the courts, which is currently damaging the court surface. Water run off causes the dirt around the fence to wash away, exposing the court surface. The installation of new fence will stop the ball running into the road, posing a safety issue especially for our younger participants.	Complete	\$21,674	Feb-21	Jul-21
1	Community	WA	Shire of Dalwallinu	Installation of safety barrier	Parking on concrete.	complete	\$2,787	Apr-21	Jun-21
1	Community	WA	Shire of Dalwallinu	Improve and upgrade Dalwallinu Public Toilet Facility	Access issues for the disabled toilet. Improvements to ageing facility.	Complete	\$103,000	Oct-20	Jun-21
1	Community	WA	Shire of Dalwallinu	Install one universal access ablution facility (toilet)	Access issues for the disabled toilet.	complete	\$44,996	Sep-20	Jun-21
1	Community	WA	Shire of Dalwallinu	installation of a fence at the Dalwallinu Recreation Centre to ensure a safe space for the children to play.	Safety for children	Complete	\$6,688	Jun-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Dalwallinu	Installation of seating in two popular tourist areas	Lack of seating for the community and the many tourists that visit the Shire.	Complete	\$15,000	Oct-20	May-21
1	Community	WA	Shire of Dalwallinu	Install dual use paths along Wasley and Bell Streets	Lack of footpaths in this area of the townsite.	Complete	\$50,619	Dec-20	May-21
1	Community	WA	Shire of Dalwallinu	Upgrade Recreation Centre and construct new gravel car park for Sport Club, Rec Centre and Aquatic Centre patrons	Safety, as area is currently gravel.	Complete	\$13,598	Dec-20	May-21
1	Community	WA	Shire of Dalwallinu	Install new playground, landscaping works and new picnic shelters	Outdated play equipment, and improved amenity of the townsite.	complete	\$12,324	Dec-20	May-21
1	Community	WA	Shire of Dalwallinu	Replace fencing at the Dalwallinu Cemetery and Wubin Playground	Old fencing requiring upgrading.	complete	\$12,690	Oct-20	May-21
1	Community	WA	Shire of Dalwallinu	Fencing for Kalannie Oval	Vehicles parking on the oval and children running onto the oval during a game.	complete	\$30,235	Nov-20	Apr-21
1	Community	WA	Shire of Dalwallinu	Seating for Dalwallinu Recreation Centre and precinct area	Lack of seating for patrons of the Rec Centre and spectators who wish to watch football from the side of the oval area.	Complete	\$43,435	Aug-20	Mar-21
1	Community	WA	Shire of Dalwallinu	Install 3 new solar lighting towers in the main shopping precinct	Lighting and visual amenity	complete	\$20,000	Oct-20	Mar-21
1	Road	WA	Shire of Dalwallinu	Widening of road and clearing of vegetation Upgrade of signage installation of new guide posts	Width of the road for safety.	Complete	\$339,538	Aug-20	Feb-21
1	Community	WA	Shire of Dalwallinu	Install car park shelter for Sports Club, Rec Centre and aquatic Centre patrons	Lack of shelter for vehicles during summer hot periods and winter wet periods.	Complete	\$27,840	Nov-20	Nov-20
1	Community	WA	Shire of Dalwallinu	Install shelter in front of existing sporting pavilion	Lack of shelter outdoors to watch sport.	Complete	\$37,160	Nov-20	Nov-20
1	Community	WA	Shire of Dandaragan	Construction of a pavilion and ablution facility on the Jurien Bay Foreshore	Currently the Jurien Bay Foreshore area is underutilised but has the potential to become a popular active space for businesses to service the needs of active users of the foreshore. The design and construction of this facility will enhance the foreshore area and increase use of the location by active users.	Complete	\$590,929	Jan-22	Oct-22
1	Community	WA	Shire of Dardanup	Collie River Heritage Trail - Pathway, Signage, Seating	There is a missing link in the pathway network along the foreshore. The existing pathways are also loose material and considered substandard. There is also no acknowledgement or information displayed regarding the local heritage significance.	Complete	\$40,000	Jul-20	May-22
1	Community	WA	Shire of Dardanup	Murdoch Crescent/Margaret Circle Pathway	Missing link in pathway network.	Complete	\$56,941	Jul-21	Aug-21
1	Community	WA	Shire of Dardanup	Leicester Reserve Wetlands / Watson Reserve Pathway Resurfacing	Deteriorated condition of existing walk trails.	Complete	\$85,201	Mar-21	Jul-21
1	Community	WA	Shire of Dardanup	Peppermint Way Pathway	Missing link in pathway network	Complete	\$59,800	Jun-21	Jul-21
1	Community	WA	Shire of Dardanup	Clarke Street, Crampton Road, Shire Reserve Path	Missing link in pathway network	Complete	\$76,231	Mar-21	Jun-21
1	Road	WA	Shire of Dardanup	Burekup Parking Bay - Drainage improvement (Russell Road)	Poor geometry and drainage deficiencies resulting in pooling of water in the parking area.	Complete	\$34,659	Sep-20	Oct-20
1	Community	WA	Shire of Denmark	Ocean Beach Coastal Protection - Refurbishment of Timber retaining wall and Armour Rock Placement	The Shire of Denmark had a 2018 CHRMAP of Ocean Beach completed. Due to significant storm erosion in 2021, the coastal hazard lines were revised. The main implication of revising the coastal hazard lines is that the main surf club building is now within the 10yr hazard line. This asset was already classified as "high risk" in the 2018 CHRMAP. This structure is reliant on the maintenance of the timber retaining wall, and the longer-term slope geotechnical stability of the structure on the steep coastal dune.	Complete	\$169,000	Apr-22	Apr-22
1	Community	WA	Shire of Denmark	McLean Park, Denmark- Construction of a pipeline and associated irrigation infrastructure	Lack of water security presents a high risk that the turf could degrade and result in the loss of amenity and/or total use of the McLean Park sporting oval for the Cricket Club, Denmark Walpole Football Club and Denmark Soccer Club	Complete	\$180,937	Jun-21	Jun-21
1	Community	WA	Shire of Derby/West Kimberley	Derby Cemetery - Shade Shelter and Seating	Lack of shade and seating at the Derby Cemetery. Improvement of amenity and engagement with the local population and Aboriginal Communities	Complete	\$170,000	Jun-21	Dec-21
1	Community	WA	Shire of Derby/West Kimberley	Fitzroy Crossing Cemetery, Great Northern Highway - Shade Shelter and Seating	Lack of shade and seating at the Fitzroy Crossing Cemetery. Improvement of amenity and engagement with the local population and Aboriginal Communities	Complete	\$170,000	Jun-21	Dec-21
1	Community	WA	Shire of Derby/West Kimberley	Fitzroy Crossing Visitors Centre and Shire Administration Building - Rejuvenation	The building is aging and is in need of a minor rejuvenation. Fitzroy Crossing is a harsh environment and the buildings and facilities struggle to cope. The building and the community are in need of a little upgrade.	Complete	\$105,000	Jun-21	Dec-21
1	Community	WA	Shire of Derby/West Kimberley	Wharfinger House Museum - Access Ramp	No disabled access to the building currently, access is very limited and difficult due to age of the building and stair configurations in place at the time of construction. The Building is on stilts, due to marsh and inundation risk.	Complete	\$95,000	Jun-21	Nov-21
1	Community	WA	Shire of Derby/West Kimberley	Ashley Street/Boab Street Drainage Lane, and Miniritchie Place/Loch Street - Community Safety and Security	Children and young people accessing laneways to undertake criminal activity, antisocial behaviour is significant, the installation of fencing and lighting will allow the laneways to be secured throughout the evenings and during difficult times.	Complete	\$66,830	Jun-21	Sep-21
1	Community	WA	Shire of Derby/West Kimberley	Sutherland Street, Derby - Pathway	Road safety issues with gophers, and pedestrians on the road due to deep drains and lack of footpath in the area. Lack of safe access for ambulant and disabled community members.	Complete	\$135,000	Jun-21	Sep-21
1	Road	WA	Shire of Donnybrook Balin	Newlands Road - Widen existing gravel formation and sealing	Poor road characteristics, dust control and currently has high maintenance costs	Complete	\$226,885	Dec-20	May-21
1	Community	WA	Shire of Donnybrook Balin	Construction of dual use pathway, Road Reserve	Lack of connectivity between Meldene Estate to community facilities such as schools, aged care, hospital	Complete	\$46,852	Oct-20	May-21
1	Community	WA	Shire of Donnybrook Balin	Revitalisation of Donnybrook Heritage Precinct	The goods shed and surrounding precinct is a derelict area located adjacent to the town centre and the Apple fun park. The renewal of the precinct will reduce anti-social behaviour and create a tourist destination that will support the local economy.	Complete	\$115,671	Jul-20	May-21
1	Road	WA	Shire of Donnybrook Balin	Southampton Road - Widen existing gravel formation and sealing.	Poor road characteristics, dust control and currently has high maintenance costs	Complete	\$70,846	Nov-20	Apr-21
1	Community	WA	Shire of Dowerin	Refurbishment of Dowerin Community Club (DCC), Fraser Street, Dowerin	Refurbishes a previously poorly maintained entrance to the DCC.	Complete	\$53,238	Dec-20	Sep-21
1	Community	WA	Shire of Dowerin	Replacement of section of chain mesh perimeter fence, Amery Refuse Site	Replacement of section of chain mesh perimeter fence	Complete	\$10,588	Feb-21	Aug-21
1	Community	WA	Shire of Dowerin	Replacement of Shire Administration Office roof, Dowerin	Resolve the issue of a leaking roof resulting in the increased life of the public building.	Complete	\$67,752	Nov-20	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Dowerin	Pathways, Cottrell and Jackson Street	Pathway connects local businesses located on Cottrell Street with main street.	Complete	\$50,000	Feb-21	Jun-21
1	Community	WA	Shire of Dowerin	Refurbishment of Stewart Street	Refurbishment of Dowerin's main street - Stewart Street Provision of shaded picnic table and seating for visitors and locals.	Complete	\$55,000	Aug-20	Jun-21
1	Community	WA	Shire of Dowerin	Replace oval perimeter fence chain mesh, Dowerin Recreation Precinct	Provision of shaded picnic table and seating for visitors and locals.	Complete	\$55,000	Oct-20	Jun-21
1	Community	WA	Shire of Dowerin	Installation of 5 additional serviced caravan bays at the Dowerin Short Stay Accommodation & Caravan Park	Current facility can only accommodate 5 caravans or campers.	Complete	\$47,643	Dec-20	Jun-21
1	Community	WA	Shire of Dowerin	Tin Dog Walk & Pioneers Pathway, Stewart Street & Cottrell Street	Refurbish poorly maintained Tin Dog Walk and Brid Hide by replacing signage and clearing pathway.	Complete	\$24,200	Sep-20	Jun-21
1	Community	WA	Shire of Dowerin	Improvements to Dowering Town Hall	The installation of air conditioning in the smaller function room will provide cooling and heating for the comfort and health of users.	Complete	\$10,507	Jul-20	Jun-21
1	Road	WA	Shire of Dowerin	Replacement of bulbs in street lights upgrading to LED, Stewart Street, Dowerin	LED lighting will provide improved lighting.	Complete	\$9,818	Feb-21	Feb-21
1	Community	WA	Shire of Dumbleyung	Community Facilities Solar Power Project	The Shire of Dumbleyung is 2540km2 and sparsely populated with only 671 people. With such a small population and two towns in the community, this population is faced with the challenge of keeping the duplicated facilities across both towns as it is imperative to the individual town's identity and culture. By embracing a renewable energy initiative, it also alleviates some of the financial burden on community groups and rate payers into the future.	Complete	\$31,935	Dec-20	Jun-21
1	Community	WA	Shire of Dumbleyung	Stubbs Park Grand Stand Change room Upgrade	Stubbs Park Grand Stand Change rooms brickwork is deteriorating along with asbestos present. The wet area drainage is old and inaccessible, meaning shower and toilet blockages are frequent and difficult to fix. The wet areas are not partitioned or suitable for female teams along with there being no medical or umpire space.	Complete	\$396,687	Jan-21	Jun-21
1	Road	WA	Shire of Dundas	Old Coach Road - Maintenance	Old Coach Road, signage improve and a safer road as this is our major tourism drive	Complete	\$170,000	Nov-20	Mar-21
1	Road	WA	Shire of Dundas	Robert Street - Footpath	Removing old footpath lifted up by tree roots and removing trip hazards	Complete	\$117,877	Aug-20	Sep-20
1	Combination	WA	Shire of East Pilbara	Marble Bar Airport - Upgrade and extension of the entry road	The existing road needs to be repaired and extended through to the proposed terminal. The conceptual plan and funds allowed for only a gravel track, with this funding we would be able to provide a permanent access road.	Under Construction	\$912,749	Aug-22	Dec-23
1	Community	WA	Shire of East Pilbara	Marble Bar Airport - Construction of a carpark	The Shire's conceptual plan for the airport allowed for a gravel carpark and no ablation block. With the grant the Shire would be able to provide more formalised parking and an appropriate ablation block.	Complete	\$283,749	Aug-22	Jun-23
1	Road	WA	Shire of Esperance	Coomalbidgup Road resheet	Coomalbidgup Road is in need of a resheet to maintain an adequate level of service	Complete	\$100,000	Dec-21	Apr-22
1	Road	WA	Shire of Esperance	River Road upgrade	River Road is a main feeder road to the CBH grain located at Cascade. It requires upgrade to cope with the increased grain heavy traffic	Complete	\$750,000	Apr-21	Feb-22
1	Community	WA	Shire of Esperance	Arthur Guest Memorial Park, Salmon Gums - replacement of heritage railway tank stand	The wooden structure holding up the old railway water tank at the Arthur Guest Memorial Park is failing and requires replacing.	Complete	\$150,000	Mar-21	Jun-21
1	Road	WA	Shire of Esperance	Tyrell Road, Fisheries Road to Merivale Road - widening and sealing	The current road is an unsealed road and requires sealing so the road can be used as a bypass road for both Fisheries Road and Merivale road particularly with required bridge / road works where both major roads will be closed to traffic for extended periods of time.	Complete	\$860,938	Aug-20	Dec-20
1	Road	WA	Shire of Exmouth	Murat Road Widening and resealing of Murat Road SLK 1.77 - SLK 3.11. This road is main thoroughfare and only access road into the town.	Width of current seal is below Aus. Standards and road run off by vehicles is creating edge seal breakage further decreasing the width of seal.	Complete	\$304,249	Feb-21	May-21
1	Road	WA	Shire of Gingin	Bootine Road Culvert replacement	Deterioration of existing culverts impacting conveyancing of water, and road surface	Complete	\$95,176	Feb-23	Jun-23
1	Community	WA	Shire of Gingin	Guilderton Foreshore toilets renewal	Reduced scope of remedial works at the Guilderton Public Toilet Block to improve disability access and minor upgrades to enhance the user experience and the aesthetic of facilities and this tourist hotspot.	Complete	\$30,921	Feb-22	Nov-22
1	Road	WA	Shire of Gingin	Mimegarra Road - Gravel Resheet	Poor surface due to significant weather events over past winter with loss of gravel layer creating potholes and uneven travel experience. Re-sheeting will improve road surface to create safer driver experience	Complete	\$88,257	Nov-21	Mar-22
1	Community	WA	Shire of Gingin	Gingin Outdoor Activity Space	Need for an outdoor space that supports inclusion and engagement of all ages.	Complete	\$367,758	Apr-21	Jun-21
1	Road	WA	Shire of Gnowangerup	Boxwood Hill road works	Road surface is old and showing signs of oxidation and deterioration. Resealing this section will extend the life of the road by 25 years	Complete	\$109,708	Feb-21	Mar-21
1	Road	WA	Shire of Gnowangerup	Chillinup road works	Road is used by heavy haulage trucks and local residents to access Albany and tourists to access coastal regions. Sealing this section will provide a safer route for heavy haulage, local residents and general public and provide all-weather access.	Complete	\$320,000	Feb-21	Mar-21
1	Community	WA	Shire of Goomalling	Re-route power from existing overhead wires	power is currently connected to the existing building to soon be demolished. Power is still required for the reticulation of the parkland for future lighting	Complete	\$21,362	Jul-22	Feb-24
1	Community	WA	Shire of Goomalling	Community Building Roof Replacement (Stage 2)	The current tops are old and do not provide for ease of operation at the facility. In addition, they will increase functionality while improving the overall appearance of the community entrance to the facility.	Complete	\$8,730	Jul-22	Nov-22
1	Community	WA	Shire of Goomalling	Bowen Street Goomalling – multi-user path (Forrest Street to Hoddy Street)	No pathway provided on this street near local school and hospital	Complete	\$33,293	Sep-20	Jun-21
1	Community	WA	Shire of Goomalling	Shire of Goomalling waste site – toilet block	Currently no facility provided	Complete	\$34,475	Sep-20	Jun-21
1	Community	WA	Shire of Goomalling	Goomalling Sports Ground – inline filtration for reticulation system	Constant clogging of reticulation sprinkler heads causes degradation of sports ground through sprinklers having to be regularly removed and cleaned.	Complete	\$38,071	Sep-20	Jun-21
1	Road	WA	Shire of Goomalling	Gabby Quoi Quoi – culvert replacement	Culvert in poor condition requiring replacement	Complete	\$8,268	Sep-20	Jun-21
1	Road	WA	Shire of Goomalling	Long Forrest Road Goomalling – gravel resheeting	Resheet surface to mitigate poor condition due to scouring	Complete	\$119,566	Sep-20	Jun-21
1	Road	WA	Shire of Goomalling	Botherling East Road and Oak Park Road intersection – drainage upgrade	Poor drainage ongoing washouts of road	Complete	\$7,296	Sep-20	Jun-21
1	Road	WA	Shire of Halls Creek	Tanami Road - Sealing	Unsealed road formation is losing shaping and gravel pavement is wearing thin due to heavy traffic volumes and environmental wear.	Complete	\$537,818	Nov-20	Jun-21
1	Community	WA	Shire of Harvey	Paris Road Australind - landscaping improvements	Currently area is run down; project will improve the aesthetics of the area.	Complete	\$57,705	Nov-21	Dec-21
1	Community	WA	Shire of Harvey	Binningup - coastal infrastructure improvements	Deteriorated walk trails and associated infrastructure, control of access, improved amenity and safety for users.	Complete	\$35,000	Nov-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Harvey	Brunswick Recreation Ground - additional parking	Inadequate off road parking on the site at present.	Complete	\$72,000	Jul-21	Oct-21
1	Community	WA	Shire of Harvey	South Western Highway Harvey - rest area	Existing area is run down and not safe; needs improvement in amenity	Complete	\$75,000	Jul-21	Oct-21
1	Road	WA	Shire of Harvey	Weir Road - safety barrier	Shared path construction on the edge of a rural road next to an embankment - barrier will protect path users.	Complete	\$44,568	Mar-21	Jun-21
1	Community	WA	Shire of Harvey	Ridley Place Foreshore Reserve - CCTV and WIFI	Foreshore area is being developed, a nature play area was recently completed and vandalism in the area has increased. The CCTV will provide a major deterrent to vandals.	Complete	\$40,000	Nov-20	Jun-21
1	Community	WA	Shire of Harvey	Leschenault Leisure Centre of Leisure Drive, Kingston - Bicycle and Walking Paths	Missing links at present. Extend various path sections to improve amenity and provide universal access.	Complete	\$20,000	Mar-21	Apr-21
1	Road	WA	Shire of Harvey	Lakes Parade, Binninup - Street Lighting	Improvements to safety and amenity for both residents and visitors	Complete	\$76,000	Jan-21	Mar-21
1	Community	WA	Shire of Harvey	Binningup Road roundabout - landscaping improvements	Main entry into townsite is rundown and unsightly	Complete	\$19,808	Nov-20	Feb-21
1	Road	WA	Shire of Harvey	Riverdale Road Cookernup - street lighting	Install lighting at strategic intersections to improve road safety	Complete	\$30,000	Aug-20	Dec-20
1	Community	WA	Shire of Harvey	Leisure Drive - shared path	Currently no path. Pedestrians and other users are required to travel on the road verge or on the roadway.	Complete	\$163,050	Sep-20	Nov-20
1	Community	WA	Shire of Harvey	Leschenault Leisure Centre Park - path lighting	Path network through reserve that services adjoining residential area has limited lighting; project will improve safety and amenity for path users.	Complete	\$35,000	Oct-20	Oct-20
1	Road	WA	Shire of Irwin	Shire of Irwin Rural and Urban Road Network - signage renewal and upgrade	Non-compliance	Complete	\$68,643	Jul-20	Mar-22
1	Combination	WA	Shire of Irwin	Dongara Cemetery - footpath, off-road carpark, landscaping improvements	Lack of formal parking on site, only off street parking currently on site Beautification of area to increase visual amenity Improved amenities for user experience	Complete	\$125,525	Jul-20	Dec-21
1	Community	WA	Shire of Irwin	Port Denison Foreshore - removal of gravel carpark, installation of reticulation and turf	Space currently unusable for both car parking and/or recreation purposes	Complete	\$51,934	Apr-21	Oct-21
1	Road	WA	Shire of Jerramungup	Reseal Little Boat Harbour Road (Additional Resealing Works)	Little Boat Harbour Road is only primer sealed and needs to be resealed to preserve the integrity of the road.	Complete	\$33,805	Feb-21	May-21
1	Road	WA	Shire of Jerramungup	Reseal Point Henry Road (Additional Resealing Works)	Old primer seal which is in poor condition and losing a lot of stone and is cracking.	Complete	\$225,610	Feb-21	May-21
1	Road	WA	Shire of Jerramungup	Reseal Fantom Way	Fantom Way is only primer sealed and needs to be resealed	Complete	\$18,299	Feb-21	May-21
1	Road	WA	Shire of Jerramungup	Reseal Wellstead Road (Additional Resealing Works)	Wellstead Road is only primer sealed and is in poor condition with numerous pavement failures and needs to be resealed to preserve the integrity of the road.	Complete	\$107,639	Feb-21	May-21
1	Community	WA	Shire of Jerramungup	Footpath, Bennett Street and Roderick Street, Bremer Bay	Vehicles (large) driving over footpaths have damaged sections of footpath.	Complete	\$24,564	Feb-21	Feb-21
1	Road	WA	Shire of Jerramungup	Variable Message Display, Shire of Jerramungup	Address elements of safe road use	Complete	\$27,423	Nov-20	Nov-20
1	Community	WA	Shire of Katanning	Austral Terrace - Paving	The paving is uneven and has ongoing drainage issues. Improvements to the paving will increase safety for pedestrians.	Complete	\$188,546	Dec-20	Jun-21
1	Community	WA	Shire of Katanning	Conroy to Adam Street - Footpath Replacement	The paving is uneven and has safety concerns for pedestrians and cyclists. Improvements to the paving will increase safety for pedestrians. Significant issues have been experienced in the Piesse Park vicinity that needs increased surveillance. CCTV infrastructure will address this.	Complete	\$144,876	Mar-21	Jun-21
1	Road	WA	Shire of Kellerberrin	Forrest St Remove trees from verges, replace culvert, construct footpath	Tree roots have lifted the road and kerbing creating a tripping hazard, culvert currently needs replacing and fixing aesthetics o road including a footpath for the street that currently isn't there.	Complete	\$279,265	Aug-20	May-21
1	Road	WA	Shire of Kellerberrin	Scott St Replace culvert, repairs to pot holes, new kerbing, and footpaths	Failing section of road, repairs to pot holes and culvert currently are only band aid fixes due to Heavy Vehicle access to adjacent trucking yard.	Complete	\$122,572	Aug-20	Dec-20
1	Road	WA	Shire of Kent	Kukerin Road: Sealing Works	The proposed works will address the hazard of a road that is not all weather access and will improve road safety for commercial, locals, school buses and tourist traffic.	Complete	\$501,544	Apr-21	Apr-22
1	Community	WA	Shire of Kojonup	Harrison Place Construction of public toilet facility	Existing toilet facilities are no longer fit for purpose, and area requires upgrades to allow use by limited access patrons	Complete	\$250,000	Apr-21	May-22
1	Road	WA	Shire of Kojonup	Sealing of a section of Hillier Road	Sealing of an approximate 3km section of Hillier Road, beginning at the junction of Kojonup-Frankland Road and finishing just south of the Hubbe Road intersection	Complete	\$99,411	Mar-21	Mar-22
1	Community	WA	Shire of Kojonup	Kojonup Memorial Hall Brick and pillar restoration	Improvements to Memorial Hall facility to ensure renewal of historical building and allow increased community use	Complete	\$120,000	Nov-20	Jun-21
1	Community	WA	Shire of Kondinin	Kondinin, Hyden and Karlgarin - footpaths	Replacement of aged and deteriorated asphalt paths with implementation of current standards for gradients and access ramps. Safety linking aged care and education facilities with other town services.	Complete	\$290,020	Apr-21	Jun-22
1	Community	WA	Shire of Kondinin	Wave Rock Precinct Hyden - construction and planting of boardwalk	Increased presence of Aboriginal history and practices along with landscaping that will generate regional employment. Provides additional activities prolonging time spent and people attracted to this regional tourist attraction.	Complete	\$33,230	Apr-21	Aug-21
1	Community	WA	Shire of Kondinin	Marshal Street Hyden - roadside landscaping and reticulation	Plant and manage greenery at the approach/entry of the Hyden townsite that will improve the areas aesthetics and help manage roadside water pooling. Green space and shade adjacent to sporting precinct.	Complete	\$25,977	Sep-20	Aug-21
1	Community	WA	Shire of Kondinin	Gordon Street Kondinin - toilet block	Current public toilet no longer operable experiencing maintenance and plumbing issues and does not comply with disability standards; also poorly positioned in the middle of the lawn area in the Shire Caravan Park. By locating the new toilet and shower closer to the information bay and travel stop, BBQ, gazebo and historic interpretation will make it much more accessible to the uses including truck drivers and tourists, and will not conflict with the guests at the caravan park who have their own amenities for paying guests.	Complete	\$122,664	Mar-21	Aug-21
1	Community	WA	Shire of Kondinin	Wave Rock Precinct Hyden - toilet block screening	Since a second toilet block was installed to match increase in demand, the Shire has received regular feedback from visitors to Wave Rock that they feel exposed using these toilets and have suggested installing some screening to offer greater privacy coming in and out of the toilets and to make them more accessible. A screen would also improve the aesthetics of the toilet block and tie in with the older one on site which is screened.	Complete	\$6,812	May-21	Aug-21
1	Community	WA	Shire of Kondinin	Hyden and Kondinin sporting precincts - car park resealing	Improve community accessibility to sporting venues and improve drainage and efficient use of space.	Complete	\$37,349	Sep-20	May-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Kondinin	Tolland Road, Hyden - Sandpipe Controller	At the moment the Shire has a number of community water sites and unlike all surrounding Shires does not charge for water use. The two water tanks at Tolland Road are currently accessed by connecting straight into the tank for agricultural and emergency purposes. In this current scenario there is no way of tracking who is using the water or how much water is being used each day. By installing a standpipe controller will enable the Shire to monitor the use and user of the water and also establish a user pay system through the swipe cards. This will ensure that the Shire can manage a more equitable water use system accessible to the local community.	Complete	\$27,182	Feb-21	Apr-21
1	Community	WA	Shire of Koorda	Upgrade of short term accommodation units. Removal of existing 50 year old units and replacement with new facilities to accommodate families, universal access customers, rural seasonal workers, business and tourism visitors.	Upgrade of run down short term accommodation units. Removal of asbestos building materials from the interior and exterior of the units. To address the local accommodation shortage in the current market for self contained two-bedroom, fully self contained units (family and universal access friendly).	Complete	\$439,707	Jan-21	May-23
1	Community	WA	Shire of Kulin	Kulin All Ages Activity Precinct	Council engaged consultant Emerge Associates to develop a Master Plan for All Ages Activity Precinct. This culminated in a Masterplan Concept Design, which focused on providing multi-purpose amenities for all ages and families incorporating the following elements.	Complete	\$150,000	Mar-21	Jun-21
1	Community	WA	Shire of Kulin	Kulin Johnston St CCTV	Improved surveillance of key business precincts within town centre and also Shire operated local fuel facility, following increased criminal activity in the area.	Complete	\$75,000	Mar-21	Jun-21
1	Community	WA	Shire of Kulin	Kulin Townsite Footpaths Upgrade	The existing footpath network within the Kulin townsite has been constructed to varying standards and levels of service. Currently some streets are not serviced, but any footpaths, whilst many streets have older footpaths that are damaged or past their used by date and need replacing. New pram ramps need to be installed at specific locations across the network to improved disabled access.	Complete	\$150,000	Nov-20	Jun-21
1	Community	WA	Shire of Kulin	Kulin VDZ Playground Softfall	The existing soft fall at the Kulin "Visitor Discovery Zone" Playground us reaching its used by date, showing significant signs of deterioration. It has numerous patches of extensive holes. It is in urgent need of replacement to remain compliant as well as provide an improved visual amenity.	Complete	\$25,000	Apr-21	Jun-21
1	Community	WA	Shire of Kulin	Kulin VDZ Public Toilet Renovation	The existing public toilets in the town centre on Johnston Street are showing signs of wear and tear and are in need or urgent maintenance and renewal to return them to an adequate level of service.	Complete	\$10,000	May-21	Jun-21
1	Community	WA	Shire of Kulin	Kulin Cemetery Upgrade	The Kulin Cemetery is the final resting place for so many of our community's residents and it is appropriate that we show them respect through the improvement and beautification of this facility. The Kulin Lions Club has actively been upgrading the interior of the cemetery over recent years with the addition of seating and a gazebo over the Niche Wall area. It is now timely to carry out some much-needed work on the entrance.	Complete	\$11,720	Apr-21	May-21
1	Community	WA	Shire of Kulin	Kulin Oval Irrigation Upgrade	The existing Kulin Oval irrigation infrastructure does not adequately irrigate the oval in an even and consistent manner, particularly during windy conditions. The water efficiency of the existing sprinkler heads need replacing and relocating to improving to maximise water usage and minimise wastage.	Complete	\$150,000	Nov-20	Nov-20
1	Community	WA	Shire of Lake Grace	Lighting at Football Oval, Lake Grace	Training is conducted after dark. Current lighting does not measure up to standards causing uneven wear and tear on parts of oval due to lack of lighting	Complete	\$100,000	May-22	Jun-23
1	Community	WA	Shire of Lake Grace	Lighting for Hockey field, Newdegate Recreation Centre	There is only lighting to half of the field, causing deterioration to the playing surface and uneven playing conditions across the same field	Complete	\$39,436	Mar-22	Jun-23
1	Community	WA	Shire of Lake Grace	Lighting at hockey field, Lake Grace	Lighting is not up to standards and does not have universal coverage of the hockey field. There are six (6) hockey teams utilizing the field and only the limited lit areas of the oval get used and worn out.	Complete	\$310,000	May-22	Jun-22
1	Community	WA	Shire of Lake Grace	Toilet block at Lake King Recreation Centre	There is currently no unisex or disabled toilet in the recreation centre causing bother within the community	Complete	\$47,145	May-21	Jun-22
1	Community	WA	Shire of Lake Grace	Toilets, Newdegate Country Club incorporating Lawn Bowls & Golf Reserve	There are currently no disabled toilets. Kitchen is old and does not comply with current standards. Flooring is uneven, old building needs to be rejuvenated	Complete	\$271,312	May-21	Jun-22
1	Community	WA	Shire of Lake Grace	Roof restoration, Varley and Districts Hall	Roof leaks, needs replacement. Box gutters rusted, required replacement Asbestos ceiling needs replacing	Complete	\$21,204	Mar-22	Jun-22
1	Community	WA	Shire of Lake Grace	Softfall floor coverings for adult gym, Newdegate Recreation Centre	Currently sand and foreign objects occupying the surface	Complete	\$32,000	Mar-22	Mar-22
1	Community	WA	Shire of Lake Grace	Installation of washdown bay at Lake Grace	There is currently no concrete pad to wash the vehicles down and no way of collecting the debris once it has been washed from the vehicle	Complete	\$39,472	Nov-20	Nov-20
1	Community	WA	Shire of Laverton	Renovation of the Old Coach House at Laver Place Laverton	Renovation of a historic and recognisable building within the town of Laverton	Complete	\$255,379	Aug-20	Jan-22
1	Community	WA	Shire of Laverton	Upgrade of tourist information bay at Beria Road Laverton	The current facility is tired and needs to be upgraded to provide a welcoming aspect to all road users visiting Laverton.	Complete	\$72,535	Sep-20	Jan-22
1	Community	WA	Shire of Laverton	Installation of solar systems on the Aquatic Centre and Old Coach House	To reduce the reliance on power supplied by the electricity grid	Complete	\$20,725	Feb-21	Jun-21
1	Community	WA	Shire of Laverton	CCTV at Laverton Townsite	The Council has experienced a growth in petty crime within the townsite and the aim is to curb the crime rate. The Police will have access to ensure that matters can be followed up with an evidence base.	Complete	\$184,930	Feb-21	Jun-21
1	Community	WA	Shire Of Leonora	Camping infrastructure at Malcolm Dam Nature Reserve Recreation and Water Reserve	Providing outside infrastructure which will attract community visitors to stay longer and make their travel adventure more enjoyable.	Complete	\$40,000	Dec-21	Apr-22
1	Community	WA	Shire Of Leonora	Toilet block at Trump Street	Designed to suite the environment, usage and aesthetic requirements as well as community sentiment around the site.	Complete	\$150,000	Dec-21	Feb-22
1	Community	WA	Shire Of Leonora	Play area at Tower Street, Leonora	Feedback from the Leonora community have identified that the playground located in the main street of Leonora is outdated with aged equipment.	Complete	\$250,415	Nov-20	Jun-21
1	Community	WA	Shire of Manjimup	Provide Free WiFi to visitors in outer towns to stimulate CBD areas and the local economy.	Currently mobile signal and internet is limited in the Shire's outer tourist towns and in one case only one mobile phone provider is available. The project will allow visitors in the region to access the internet in these towns spending more time and money in those communities.	Complete	\$55,548	Jun-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Manjimup	1. Proposed accessible compliant access ramp and handrail to improve accessibility to Manjimup Community Library. 2. Modification of existing access ramp and associated landing and steps to improve accessibility to Walpole Community Library	Modification of gradients, new handrails and tactiles is required to comply with current standards and facilitate access for those persons with a disability. Facilities have been identified by Disability, Access and Inclusion Advisory Committee as non-compliant, hindering access for persons with a disability.	Complete	\$44,052	Jun-21	Jun-22
1	Community	WA	Shire of Manjimup	New Toilet Block consisting of two public uni-sex accessible compliant toilets. It is proposed that one cubical will incorporate a child change table, with the other an adult change table.	The Pemberton Townsite is currently serviced by a single toilet block, which experiences extreme levels of use during peak tourist periods and does not provide adult change table facilities. Additional toilets and facilities are required to meet resident and visitor demands.	Complete	\$171,407	Jan-22	Jun-22
1	Community	WA	Shire of Manjimup	Modernisation of Existing Toilet Block to meet current standards for ambulant toilet facilities and visitor expectations.	With increased visitors to Walpole, the Shire is receiving regular feedback that the facilities are outdated and require modernising. Modifications are also required to ensure compliance with ambulant toilet requirements.	Complete	\$149,310	Jan-22	May-22
1	Community	WA	Shire of Manjimup	Upgrade the existing 880 metre informal trail to an accessible path, including construction of corridor to Richards St, Northcliffe	The lack of accessibility from the town site to the towns only recreation ground and facilities.	Complete	\$111,726	Jan-21	Sep-21
1	Community	WA	Shire of Manjimup	Brockman Street, Manjimup - Upgrade existing path	The current path that provides connection from Manjimup's town centre through, with regular complaints received about its condition requiring frequent and ongoing maintenance. Some residents in the area cannot use this path due to its inaccessible condition.	Complete	\$150,000	Jan-21	Jun-21
1	Community	WA	Shire of Manjimup	Manjimup Regional AquaCentre Upgrade: Replacement of Air Conditioning Units at the Regional Aquatic Centre	The issue of inconsistent air temperature, the occurrence of condensation and high humidity levels in the pool hall. Without the management of air quality in the Centre, the conditions will rapidly cause damage to the building structure and equipment. There will be a very costly increase of heating demand in the pool water as the heat energy naturally will escape into the cooler air. The air quality also has a large impact on customer comfort. The existing units were installed in 2006 and are now beyond repair.	Complete	\$178,108	Feb-21	Jun-21
1	Community	WA	Shire of Manjimup	Quinninup lake upgrade: Provide park furniture and path upgrade	Following the recent lease being given to the Shire, public access to the lake is now allowed, in turn providing a public recreation facility. As such seats, shelters and paths are needed.	Complete	\$52,835	Nov-20	Jun-21
1	Road	WA	Shire of Meekatharra	Upgrade and seal 10.1 kms of road	Section of road is not sealed. Sealing will increase safety	Complete	\$822,435	Nov-20	May-21
1	Road	WA	Shire of Menzies	Evanston/Menzies Rd, Menzies - Road sealing	The condition of the existing road surface is poor and requires continual grading and maintenance.	Complete	\$450,000	Oct-21	Jun-22
1	Community	WA	Shire of Menzies	Tjuntjuntjara Community - Construction of a playground	The lack of activities for children living in the community	Complete	\$97,445	Oct-21	Jun-22
1	Community	WA	Shire of Merredin	New Toilet Block – Apex Park	Supply and installation of a new 5-bay toilet block with a minimum of 1 unisex disabled toilet.	Under Construction	\$77,927	Feb-24	Jun-24
1	Community	WA	Shire of Merredin	South Ave, Merredin - Removal and replacement of trees, new kerbing and footpaths	MainRoads, WA will reconstruct 5m wide carriageways on each side of the road. The Shire will be responsible for the two metre strips between the MainRoads edge and the kerb. The kerbs have been broken by tree roots and require replacing. Some footpaths are cracked others require extension.	Complete	\$218,308	May-21	Aug-21
1	Combination	WA	Shire of Merredin	Merredin Cemetery, Merredin - improvements to infrastructure (e.g. resealing and kerb repairs)	The Merredin Cemetery is in need of upgrading. The infrastructure is tired and not of a standard that is appropriate to the use. The project will enhance the look and feel of the location in a way that is respectful and sustainable.	Complete	\$106,900	Jun-21	Aug-21
1	Community	WA	Shire of Merredin	Njaki Njaki Reserve Merredin Peak - Refurbishment of toilet block	The toilet block at the Njaki Njaki Reserve serves the local Aboriginal cultural tourism business clients, local visitors to Merredin Peak and travellers who may "freedom camp" adjacent to the reserve. They also serve events that may be held at the reserve from time to time. The block has been out of action following vandalism which destroyed the plastic water tank. Maintenance and security will be taken over by the Shire.	Complete	\$20,600	Jun-21	Aug-21
1	Combination	WA	Shire of Merredin	Woolgar Ave/Throssell St, Merredin Intersection - construction of a roundabout in the centre of the intersection and 555 metres of footpath	When school has finished for the day students exit the school grounds onto Woolgar Ave and also onto Throssell Street, and they disperse in various directions with most crossing at this intersection. At the same time motor vehicle traffic is increased as a result of parents picking up children. A significant safety hazard exists.	Complete	\$156,000	Jan-21	Aug-21
1	Community	WA	Shire of Mingenew	Mingenew youth precinct – pump track	Need for improved youth recreational facilities in town	Complete	\$98,993	Dec-20	Jun-22
1	Road	WA	Shire of Mingenew	Phillip Street Mingenew – parking and resealing	Inadequate parking for nursing post Failing road surface	Complete	\$79,710	Sep-20	Apr-22
1	Community	WA	Shire of Mingenew	Mingenew car parks (several sites) – repairs and sealing	Failing surface in carparks	Complete	\$26,965	Nov-20	Apr-22
1	Community	WA	Shire of Mingenew	Mingenew council chambers - renovation	Aging public facility in need of facelift Potential to improve energy efficiency through upgrade of lighting	Complete	\$14,241	Jan-21	Mar-21
1	Community	WA	Shire of Mingenew	Mingenew landfill and transfer station - upgrades	Unfenced liquid waste pond (safety issue) Need for power and water connection at site office to improve operations Installation of CCTV to improve security on site	Complete	\$20,000	Oct-20	Feb-21
1	Community	WA	Shire of Mingenew	Mingenew former bank building – facelift and accessibility	Aging façade of public building in need of repainting Addition of stairs to improve access (currently ramp only from side of building)	Complete	\$2,994	Sep-20	Jan-21
1	Community	WA	Shire of Moora	Repairs to Moora public swimming pool	Public health risks arising from the non-compliant chlorination system and open water flow systems between the pools	Complete	\$507,857	Aug-20	Mar-21
1	Community	WA	Shire of Mt Marshall	Sealing of car park	Poor condition of ground, unsafe, no markings	Complete	\$12,000	Mar-22	Mar-22
1	Road	WA	Shire of Mt Marshall	Widen and create two lanes at a turning in point on Kellerberrin Road	Slow cars and caravans turning into the dam area would create a serious traffic hazard to fast oncoming traffic without additional lanes	Complete	\$175,000	May-21	Jun-21
1	Community	WA	Shire of Mt Marshall	Sandalwood Shops - Improved Accessibility	High steps only access preventing those with mobility difficulties accessing the premises	Complete	\$18,138	Mar-21	May-21
1	Community	WA	Shire of Mt Marshall	Beacon Recreation Centre - Improvements	Improvements for privacy and aesthetic reasons	Complete	\$55,001	Feb-21	May-21
1	Community	WA	Shire of Mt Marshall	Sealing of car park	Poor condition of ground, unsafe, no markings	Complete	\$35,000	Apr-21	Apr-21
1	Combination	WA	Shire of Mt Marshall	Construction of an access road and car park	Users currently drive and park along the side of the airstrip which is very unsafe	Complete	\$19,781	Feb-21	Feb-21
1	Community	WA	Shire of Mt Marshall	Mt Marshall Aquatic Centre - Landscaping	Gardening space. Comfort. Amenity	Complete	\$33,000	Nov-20	Dec-20

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Mt Marshall	Mt Marshall Aquatic Centre - Improvements	Broken and steep entrance walkway. Make it disability compliant	Complete	\$40,000	Oct-20	Nov-20
1	Community	WA	Shire of Mt Marshall	Mt Marshall Aquatic Centre - Fencing	Fencing illegal. Replace with compliant fencing	Complete	\$15,000	Oct-20	Nov-20
1	Community	WA	Shire of Mt Marshall	Installation of disability friendly toilet and shower	No disability friendly amenities	Complete	\$30,000	Oct-20	Oct-20
1	Community	WA	Shire of Mt Marshall	Removal and replacement of faulty top layer of bowling carpet	The Green has been in a state of disrepair for a number of years. Currently only half the Green is usable meaning the club cannot host competitions	Complete	\$150,000	Oct-20	Oct-20
1	Community	WA	Shire of Mt Marshall	Mt Marshall Aquatic Centre - BBQ	No BBQ currently so community unable to host BBQ functions at pool	Complete	\$3,000	Aug-20	Aug-20
1	Community	WA	Shire of Mukinbudin	Installation of pumptrack at Mukinbudin Sports Complex	To improve recreational facilities. Riding on pumptracks strengthens the development of balance and coordination, which is important for the development of motor skills of children and youth. The proposed location of the pumptrack is a social hub, being alongside an outdoor basketball court and adjacent to the Tennis, Hockey, Netball and Football Clubs.	Complete	\$122,556	Nov-20	Aug-21
1	Community	WA	Shire of Mukinbudin	Mukinbudin Townsite Multiple Locations - Footpaths	To improve recreational facilities. Riding on pumptracks strengthens the development of balance and coordination, which is important for the development of motor skills of children and youth. The proposed location of the pumptrack is a social hub, being alongside an outdoor basketball court and adjacent to the Tennis, Hockey, Netball and Football Clubs.	Complete	\$136,764	Jun-21	Aug-21
1	Community	WA	Shire of Mukinbudin	Mukinbudin Town - Emergency Generators	Power outages in the WA Wheatbelt are frequent in inclement weather and the recent TC Seroja gave an indication of how the community would cope if serious damage was done to houses and other infrastructure. The townsite was without power for 3 days, and surrounding farmland for over a week. If housing had also been affected, it would be necessary for the Evacuation Centre to be opened and a generator to allow for a safe and comfortable stay. The Shire Administration Office is integral in an emergency situation, being the point of contact for emergency services and other government agencies.	Complete	\$41,900	May-21	Jun-21
1	Community	WA	Shire of Mukinbudin	Installation of concrete pads at the Caravan Park at Mukinbudin Caravan Park	Installation of concrete pads at the Caravan Park will provide a more accessible and functional parking area for Caravan owners and provide a more aesthetically pleasing Shire owned resource.	Complete	\$20,111	Mar-21	May-21
1	Road	WA	Shire of Mukinbudin	Shadolt Street, Mukinbudin - Traffic Speed Display Signs	Reduction of traffic speed in the Mukinbudin townsite is considered a priority by Council, and the purchase and installation of roadside traffic control lights is considered a positive step towards driver speed awareness.	Complete	\$19,515	Mar-21	May-21
1	Road	WA	Shire of Mukinbudin	Wilgoyne Road, Mukinbudin - Resealing	A 1km section of road has failed since the road budget was set in the 2020/2021 Budget. Community road safety is being addressed by requesting funding to fix this section of road.	Complete	\$34,908	May-21	May-21
1	Community	WA	Shire of Mundaring	Ealy Street Mt Helena - construction of a new foot path	Lack of safe walking space in the road way	Complete	\$150,000	May-21	Sep-21
1	Community	WA	Shire of Mundaring	Stoneville Playgroup Norris Park - fit out of building to accommodate Mundaring Fire School	Defunct building to be modified	Complete	\$89,881	Mar-21	Sep-21
1	Community	WA	Shire of Mundaring	Glen Road Darlington - replace asphalt foot path with new concrete foot path	Existing foot path is in poor and dangerous condition	Complete	\$110,000	Dec-20	May-21
1	Community	WA	Shire of Mundaring	Mundaring Shire Administration/Civic Building - expand solar system	Considerable power is drawn from grid	Complete	\$79,172	Feb-21	May-21
1	Community	WA	Shire of Mundaring	Elsie Austin Reserve Mt Helena - extension to skate park	Additional features required to meet demand	Complete	\$50,828	Oct-20	Feb-21
1	Community	WA	Shire of Mundaring	Mundaring community recycling centre - installation of new shed with solar panels, battery storage and associated earthworks and roadworks	Addressing need for facility capable of recycling can and bottles	Complete	\$230,000	Aug-20	Nov-20
1	Road	WA	Shire of Murchison	Carnarvon-Mullewa Road (SLK261.91 to SLK278.85) - Bituminous Sealing works 7.2m wide onto pavement separately constructed by Council over a 12.89km length	Improved road safety to address slippery gravel pavement when wet and dusty when dry. Reduction in rain related road closures. Safer travel environment with safer surface generally which will aid in avoidance of cattle and wildlife. Improved environment through reduction in dust on adjacent vegetation.	Complete	\$602,446	Jan-21	May-21
1	Community	WA	Shire of Murray	Pedestrian Suspension Bridge Refurbishment	Renew the asset useful life to complement the investment in the Pinjarra town centre. The project will result in improved accessibility for the disabled by elevating the deck level to match the adjoining path network. The refurbishment will improve bridge condition and enable upgrade to structures, fixings and enable the incorporation of lighting for enhanced safety and amenity.	Complete	\$588,422	Oct-21	Apr-22
1	Community	WA	Shire of Nannup	Nannup Recreation Centre roof replacement	The current roof fails during rain down pours trapping water within the roof cavity. The new design will solve this problem and offer a better solution for sporting activity in the sports hall.	Complete	\$63,617	Jul-21	Jan-22
1	Community	WA	Shire of Nannup	Nannup skate park upgrade	Current surveillance at the skate park is limited as the lighting off the street does not provide enough illumination to make the park safe in the evenings when many young people congregate there. During the summer months the park is over exposed to the sun.	Complete	\$65,000	May-21	Oct-21
1	Community	WA	Shire of Nannup	Scott River Fire Shed and Community House upgrade	Both the Fire Shed and Community House are unique facilities as they have multiple users and host many community gatherings. The Fire Shed at Scott River is the only Fire Hub servicing the local area and is used as a community facility.	Complete	\$15,000	Apr-21	Jun-21
1	Community	WA	Shire of Nannup	Shire of Nannup amenities accessibility improvements (Town Hall, Foreshore Park, Marinko Thomas Park and Recreation Centre, Shire office)	Improved accessibility of community facilities in the area including the public toilet accessibility and lowering of the customer service counter at the Shire Administration.	Complete	\$75,000	Apr-21	Jun-21
1	Community	WA	Shire of Nannup	Nannup mountain bike park	Sanctioned trails in proximity to town, supporting the tourism infrastructure and economic development in establishing Nannup as a world class trails destination	Complete	\$125,000	Nov-20	Jun-21
1	Community	WA	Shire of Narrogin	Refurbish Heritage listed Train Station and platform. Install new carpark to eastern side of station for community use inclusive of an accessibility ramp.	The heritage listed Train Station is in a state of disrepair and needs new roofing, flooring, paint and fixtures so as it can be used as a multi functional community use building to promote tourism and facilitate regional economic growth. The existing unsafe bitumen platform surface requires milling and renewal with asphalt. A new car park will provide disability access and access for the public to the building facility.	Complete	\$411,911	Dec-20	Jun-22
1	Road	WA	Shire of Ngaanyatjaraku	Reconstruction and upgrade, widening, sheeting and drainage works on Blackstone Road	Very rough section that needs reconstruction, widening, sheeting and drainage works	Complete	\$452,936	Nov-20	Jan-21
1	Road	WA	Shire of Northam	Werrabee road, reseal and reconstruction Lyon st, reseal, reconstruction and kerb wellington st, asphalt, reconstruction and kerb	Stripping and cracking plus structural damage cause by water	Complete	\$541,406	Dec-20	Mar-22
1	Community	WA	Shire of Northampton	Northampton Cemetery shelter	At present there is no shaded seating area for the memorial tree. The project has been brought forward from 2021-22.	Complete	\$20,000	Jul-21	Feb-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Northampton	Kalbarri coach parking area	Limited space for parking coaches, with increase in coach traffic due to new Kalbarri National Park Skywalk (increase of 135,000 visitors).	Complete	\$230,000	Dec-20	Nov-21
1	Community	WA	Shire of Northampton	Northampton LED screens - Hampton Road Northampton and Grey Street Kalbarri	Currently community groups use banners to promote their events. LED screens be able to promote all events and provide community advice.	Complete	\$70,000	Dec-20	Jun-21
1	Community	WA	Shire of Northampton	Jakes Point Road car park	New washing facilities are being constructed and require a car park, including for disabled access. Car park project has been brought forward (Council was going to provide a basic access only at this point).	Complete	\$70,000	Oct-20	Apr-21
1	Community	WA	Shire of Northampton	Kings Park Northampton toilets	Existing toilets are old, have no disabled facilities and do not cater for the visitor numbers that frequently stop at parkland.	Complete	\$100,301	Nov-20	Dec-20
1	Community	WA	Shire of Nungarin	Nungarin Community Recreation Centre - Oval - Repairs and upgrades	The current wiring is not to Australian standards, all wiring needs to be replaced and switches upgraded. Lighting of Pathways is sub standard from car park and oval to Recreation Centre.	Complete	\$26,126	Apr-21	Jun-21
1	Community	WA	Shire of Nungarin	Community Caravan Park - Landscaping	The existing caravan park is need to be upgraded to ensure continued tourist support which in turn will improve the economic sustainability of the town.	Complete	\$30,492	May-21	May-21
1	Community	WA	Shire of Nungarin	Nungarin Community Recreation Centre Repairs and upgrades to oval reticulation system including installation of new water tank.	Inadequate design that provided sufficient coverage to the oval playing surface and cricket pitch. Repairs and upgrades will allow for grater coverage of watering to ensure sufficient coverage during all seasons therefore maintaining a green surface all year.	Complete	\$161,251	Nov-20	Nov-20
1	Community	WA	Shire of Peppermint Grove	Stirling Highway footpath upgrade	Current footpath is in poor condition	Complete	\$49,642	Jan-21	Jan-21
1	Community	WA	Shire of Perenjori	Replacement of fence - Perenjori Cemetery	Existing fence is outdated and past its useful life. Proposal to replace with more a auspicious product.	Complete	\$49,162	Nov-22	Jan-23
1	Community	WA	Shire of Perenjori	Replacement of fence - Perenjori Recreation Ground	Existing fence has outlived its usefulness and is damaged and deteriorated in numerous places	Complete	\$160,166	Jan-21	Sep-22
1	Community	WA	Shire of Perenjori	Installation of CCTV throughout Prenjori Townsite	To improve public safety and protection of community assets	Complete	\$60,000	Jun-21	Feb-22
1	Road	WA	Shire of Perenjori	Repair and reseal of existing seal and replacement of kerbing, Britt Street, Latham	Road surface requires resealing and kerbing is damaged, broken and inadequate along road	Complete	\$92,443	Feb-21	Jun-21
1	Community	WA	Shire of Perenjori	Backup generator Installation - Emergency evacuation centre and Caravan Park	Loss of power in a disaster to key facilities	Complete	\$60,485	Jan-21	Jun-21
1	Community	WA	Shire of Perenjori	Installation of a 2 metre wide concrete footpath along Livingstone Street	To improve access for cyclists and pedestrians linking to existing footpath infrastructure throughout the town of Perenjori	Complete	\$79,500	Jan-21	Feb-21
1	Community	WA	Shire of Perenjori	Install 2 metre wide concrete footpath along Crossing Street	To improve accessibility for cyclists and pedestrians to and from the Caravan Park, linking to other paths in the town	Complete	\$70,000	Dec-20	Jan-21
1	Community	WA	Shire of Pingelly	Asphalt sealing to carpark, overlay of gravel on overflow carpark, line marking to all sealed carpark areas, accessible bays and associated infrastructure, minor pathway infrastructure access to carpark, basic landscaping works.	x1Current carpark space allocation is insufficient at the key demand points. Accessible car parking areas and associated ramps are lacking.	Complete	\$267,597	Jan-21	Jun-21
1	Community	WA	Shire of Plantagenet	Landscaping and signage upgrades on Albany Highway, Mount Barker comprising tourism signage, tree planting, installation of fences, and the construction of a mural wall to advertise local attractions.	From Shire of Plantagenet / Main Roads traffic counts (2018-29) only 14% of vehicles travelling along the Albany Highway turn off into the townsite of Mt Barker to visit the numerous retail businesses. There is insufficient signage advertising the Mt Barker CBD which, combined with a general lack of coherent landscaping along the Albany Highway, has made stopping in the town seem less appealing to visitors.	Complete	\$300,000	Jul-21	May-22
1	Road	WA	Shire of Plantagenet	Using the current gravel pavement as sub-base add 150mm base course, compact, trim, water bind and 10mm chip seal. Improve roadside drainage (clean and deepen). Replace aged signage and white posts.	Wilson Road is currently a gravel road. Increasing development along its length and on feeder routes have increased traffic volumes to nearly 200 VPD. There is significant development potential i the area. Upgrading and sealing the road will improve light vehicle safety and decrease travel times.	Complete	\$303,014	Nov-20	Feb-21
1	Community	WA	Shire of Quairading	2m wide cement footpath with brushed finished and reinforcing at driveways	Greater accessibility for community members, particularly parents walking young children to school.	Complete	\$32,983	Oct-22	Dec-22
1	Road	WA	Shire of Quairading	Livingstone Road - Re-sheeting	Base course material has deteriorated with multiple clay areas in the pavement area.	Complete	\$94,864	Jun-21	Nov-21
1	Road	WA	Shire of Quairading	Resheet with gravel, Badjaling North Road	Clay and sand areas in pavement, Scouring of table drains.	Complete	\$135,683	Mar-21	Jun-21
1	Road	WA	Shire of Quairading	Resheet with gravel, Stacey Bus Road	Road section is corrugated causing vehicle safety issues and causing maintenance issues. Base course material has deteriorated.	Complete	\$28,067	Mar-21	Jun-21
1	Road	WA	Shire of Quairading	Resheet with gravel, Pannell Road	Base course material has deteriorated to the subgrade level which has exposed rock in pavement area.	Complete	\$93,020	Mar-21	Jun-21
1	Community	WA	Shire of Quairading	1 x 28m light pole with 3 x LED lights plus underground cabling and modifications to oval lighting switchboards.	Shire is upgrading floodlighting at the Sports Oval to improve training environment for sporting teams. Former poles were unable to provide adequate lighting for training purposes and structural integrity was questionable. Will be replacing former metal halide lighting with LED lighting which is more efficient and environmentally friendly.	Complete	\$8,730	Nov-20	Feb-21
1	Community	WA	Shire of Ravensthorpe	Building improvements, Hopetoun Sports Pavilion	The sports pavilion has a number of safety, compliance, accessibility and maintenance issues. To ensure the community can have a sports centre that can be used not only to provide safe sports and community events but also to encourage its use through updated facilities and a kitchen area to assist in fund-raising through food sales at events and functions.	Complete	\$258,000	Sep-21	Jun-22
1	Community	WA	Shire of Ravensthorpe	Painting and Deck Ceiling, Hopetoun Sports Pavilion	Maintenance issues. Heavy use and weathering to be rectified.	Complete	\$9,377	Dec-21	Jun-22
1	Community	WA	Shire of Ravensthorpe	Lining of undercroft ceiling, Hopetoun Sports Pavilion	Salt rusting out beams and existing tin soffit has corroded.	Complete	\$18,681	Sep-21	Nov-21
1	Road	WA	Shire of Ravensthorpe	Floodway sealing, Cowell Rd	Floodway currently unsealed. This will be a significant improvement for the road use by the community and the overall safety of the roadway. Also enables the protection of the asset.	Complete	\$14,000	Apr-21	Jul-21
1	Road	WA	Shire of Ravensthorpe	Culvert Replacement, Coxal Rd, SLK 18.92	Current structure is failing	Complete	\$15,000	May-21	Jul-21
1	Road	WA	Shire of Ravensthorpe	Culvert Replacement, Coxal Rd, SLK 23.30	Current structure is failing	Complete	\$15,000	May-21	Jul-21
1	Road	WA	Shire of Ravensthorpe	Fitzgerald Rd Floodway Sealing	Floodway currently unsealed. This will be a significant improvement for the road use by the community and the overall safety of the roadway. It will also protect the road from further erosion.	Complete	\$38,000	Apr-21	Jul-21
1	Community	WA	Shire of Ravensthorpe	Painting works, Little Barrens childcare	Maintenance issues. This is a community childcare centre and is currently a visual eyesore. Maintenance will improve the safety and longevity of the structure.	Complete	\$10,000	Apr-21	Jul-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Road	WA	Shire of Ravensthorpe	Reseal and reconstruct various patches on Tamarine Rd.	Old patches showing signs of wear Increase in truck movements to Tamarine Limestone quarry have meant the deterioration of the road so it is now a safety issue.	Complete	\$75,104	Apr-21	Jul-21
1	Community	WA	Shire of Ravensthorpe	Replacement of solar hot water system, Ravensthorpe Recreation Centre	Unit not working properly - at end of asset lifecycle	Complete	\$23,993	May-21	Jun-21
1	Community	WA	Shire of Ravensthorpe	Hopetoun Doctors Surgery, Painting	Maintenance item for painting.	Complete	\$10,422	Feb-21	Apr-21
1	Community	WA	Shire of Ravensthorpe	Beach shelter installation, McCulloch Park, Hopetoun	The shelter will provide a shaded area for people to gather and have shelter for the elements when they are visiting the foreshore. Existing shelter was lost to beach erosion.	Complete	\$3,970	Feb-21	Mar-21
1	Community	WA	Shire of Ravensthorpe	Ravensthorpe Doctors Surgery	Worn, torn carpet presenting unhygienic appearance and potential OSH issues. Maintenance item for painting.	Complete	\$21,573	Dec-20	Feb-21
1	Community	WA	Shire of Sandstone	Sandstone Recreation Centre - Roof Replacement	The roof space is minimal. This causes leaves and rubbish to accumulate. Electricals need revealing and fixing.	Complete	\$52,314	Jun-21	Jul-21
1	Community	WA	Shire of Sandstone	Sandstone Community Centre - Roof	Replacing water damaged ceiling	Complete	\$30,700	Jan-21	Jan-21
1	Road	WA	Shire of Sandstone	Build up and reform sub-grade and drains Gravel Sheet 3.23 kms of road	Poor drainage, lack of base course material resulting in rough surface conditions and water ponding on road	Complete	\$238,778	Sep-20	Sep-20
1	Community	WA	Shire of Serpentine Jarrah	Briggs Park Recreation Precinct Byford - car park	inadequate parking creates hazard from parking on road and verge	Complete	\$454,136	May-22	May-22
1	Community	WA	Shire of Serpentine Jarrah	Footpath Projects - Multiple locations	No pedestrian footpath forces school children to walk along the road.	Complete	\$158,940	Nov-20	Jun-21
1	Road	WA	Shire of Serpentine Jarrah	Street lighting Projects - Multiple locations	Crashes during dark hours	Complete	\$43,020	Jun-21	Jun-21
1	Road	WA	Shire of Serpentine Jarrah	Masters Road Darling Downs - traffic speed signs	Speeding on Masters Road	Complete	\$16,935	Feb-21	Feb-21
1	Community	WA	Shire of Shark Bay	Dual use path - extending the Denham Discovery Trail to link Denham to the Lookout.	Current access is via a dirt track, which disadvantages those with prams or mobility devices, unsteady bike riders or older adults with movement/balance impairment.	Complete	\$66,967	Jun-22	Jun-22
1	Community	WA	Shire of Shark Bay	Replacement of, and extension to, a broken and irregular pathway to the Denham Town Hall.	Accessibility to the town hall and local medical facilities.	Complete	\$42,212	Mar-22	Jun-22
1	Community	WA	Shire of Shark Bay	Refurbishment of local heritage listed "stables"	Improvement to community facility that will increase tourism potential.	Complete	\$19,883	Oct-20	Dec-21
1	Road	WA	Shire of Shark Bay	Purchase and installation of solar lights along Francis Street ad Stella Rowley Drive.	Safety - there is currently no street lights along these sections of road and both are popular thoroughfares for families and children accessing local recreational facilities.	Complete	\$120,000	Aug-21	Aug-21
1	Community	WA	Shire of Shark Bay	Replacement and upgraded lighting system at the outdoor multi purpose courts	Aged infrastructure in a community facility	Complete	\$11,479	May-21	May-21
1	Community	WA	Shire of Shark Bay	Construction of foreshore limestone wall	This will create a visual and physical barrier between the grassed/picnic areas of the foreshore and the waters edge, providing greater safety for families and children, while also increasing the usability of the sandy beach area.	Complete	\$36,113	Feb-21	Mar-21
1	Community	WA	Shire of Shark Bay	Replacement of Softfall at a council playground	Safety of users of the playground	Complete	\$27,408	Feb-21	Mar-21
1	Community	WA	Shire of Shark Bay	Replacement of the deteriorating safety fence around the children's playground in Knight Terrace	Aged infrastructure in a community facility.	Complete	\$10,000	Feb-21	Mar-21
1	Road	WA	Shire of Tammin	Gravel resheet from SLK5 to SLK6 on Dixon Road Tammi	Road surface depleted to many potholes and corrugations	Complete	\$5,337	May-22	Jun-22
1	Road	WA	Shire of Tammin	Upgrade of Town Street	Existing road surface is deteriorating, visual improvement of access from Great Eastern Hwy to the school, retirement village and sports grounds.	Complete	\$78,831	Nov-20	Jun-21
1	Community	WA	Shire of Tammin	Installation of 120m of new footpaths	Improvement of access for the Senior's village residents and public to the Town Hall facilities and park.	Complete	\$30,191	Nov-20	Jun-21
1	Road	WA	Shire of Tammin	Town Street: Installation of two coat re-seal, kerbing, pram ramp, car park crossover and footpaths	Existing road surface is deteriorating and road edges are no longer defined. This is a school bus route and it needs to be safe for all users.	Complete	\$45,497	Nov-20	Jun-21
1	Combination	WA	Shire of Tammin	Great Eastern Hwy: Upgrade of information bay in town centre	Existing road surface is deteriorating and kerbing needs replacing. Repair damage on seal caused by tree roots. Landscaping is in need of sprucing up	Complete	\$63,732	Nov-20	Jun-21
1	Combination	WA	Shire of Three Springs	Revitalisation of Railway Road	Improvement of drainage, replacement of damaged kerbing, landscaping upgrades, replacement of fencing, repairs to existing tourist information gazebo, replacement of bins and benches, sealing of parking bays.	Complete	\$329,104	Nov-20	Mar-21
1	Road	WA	Shire of Toodyay	Bindi Bindi Toodyay Road	Remove and chip encroaching roadside vegetation within the clear zone on approximately 4.3km of road to improve driver safety on this portion of 110km/h road.	Complete	\$16,692	Jun-21	Jun-21
1	Road	WA	Shire of Toodyay	widen, reconstruct and seal 1.8km of Hall Road including geometrical and drainage improvements within the extent of works	asset preservation, equity of access, road safety	Complete	\$217,433	Apr-21	Apr-21
1	Community	WA	Shire of Toodyay	resurfacing of an existing footpath along Clinton Street as well as minor footpath extensions along both Clinton St and Hamersley St/Duke St to connect the existing footpath network.	Footpath renewal and appropriately connecting the existing footpath network.	Complete	\$47,852	Mar-21	Mar-21
1	Road	WA	Shire of Toodyay	resealing of several sections of Toodyay Bindi-Bindi Road that are due for resurfacing	road preservation (and road safety)	Complete	\$116,720	Jan-21	Jan-21
1	Community	WA	Shire of Trayning	Install disabled toilet at Shire of Trayning Caravan Park	There are currently two unisex toilet/showers for use at the Caravan Park and recreation precinct. These are proving inadequate for the number of visitors at the Caravan Park and when community events are held in the recreation precinct.	Complete	\$24,668	Jan-21	Jun-21
1	Community	WA	Shire of Trayning	Improvements to parking and landscaping at the Shire of Trayning Administration Centre	The current parking and pedestrian area at the Shire Office are being impacted by tree roots and are in poor condition. The general appearance of the gardens is poor and water intensive to maintain and the court yard area is unusable.	Complete	\$54,979	Dec-20	Jun-21
1	Community	WA	Shire of Trayning	Upgrade entry and car park area for the Trayning Swimming Pool, Tennis Club, Bowling Club, Sports Club and Basketball Courts. Installation of solar lights, creation of dual use paths, improved landscaping and replacement of playground equipment.	Unattractive gravel car park, aged playground equipment, no defined pedestrian/cyclist access to recreational precinct and lack of lighting in the evening.	Complete	\$249,266	Jan-21	Jun-21
1	Community	WA	Shire of Upper Gascoyne	Promotion of Tourism / Amenity of Nearby Residents	To replace the existing dilapidated mesh chain fence in order to delineate the precinct, provide security, add to the visual amenity of the precinct for the area and keep animals such as cattle and kangaroos away from the grassed oval and community precinct. Banner poles to provide information	Complete	\$87,997	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Combination	WA	Shire of Upper Gascoyne	Junction Tourist Park	Bitumen sealed pavement areas need to be reconstructed which involves the removal of the existent in-situ basecourse materials and replaced with fresh basecourse materials.	Complete	\$427,763	Feb-21	Apr-21
1	Community	WA	Shire of Upper Gascoyne	Upgrade of Gascoyne Junction Community Pavilion	The pavilion is not currently insulated, the floor is concrete and the doors are aged. Works include interior cladding, insulation, new flooring and painting of walls.	Complete	\$101,808	Oct-20	Mar-21
1	Road	WA	Shire of Victoria Plains	Relocation of standpipe from the rear of the shire office, to Edmond Street Calingiri	<p>he current historical location is no longer fit for purpose for a number of reasons including:</p> <ul style="list-style-type: none"> - difficulty in accessing - difficulty in managing access - no turnaround bay for trucks <p>The relocation puts the infrastructure in a more accessible area for trucks, can be secured more readily and will assist in an emergency for fire trucks (water supply) and improve safety for traffic management in a wider / reduced residential area.</p>	Complete	\$15,590	Jul-23	Jan-24
1	Community	WA	Shire of Victoria Plains	Calingiri footpath, Moffin St and Young St - Construction of dual use pathway and ramps	School, The addition of this path will also link the Mofflin St footpath with Edmonds and Young St's, thus providing a much safer route for Children and the community. this will complete the Calingiri School footpath network.	Complete	\$22,681	Dec-21	Dec-21
1	Community	WA	Shire of Victoria Plains	Bolgart Footpath, Emanuel St - Construction of 270m of dual use footpath	Improve safety for Children and the public specifically when walking from the School to the Sportsground for Sports classes. The addition of this path will remove the need to cross Emmanuel St thus providing a much safer route for the children.	Complete	\$17,850	May-21	Jun-21
1	Community	WA	Shire of Victoria Plains	Yerecoin footpath, Yerecoin South East Rd - Construction of a 260m dual use pathway	Improve safety for Children and the public specifically when walking from the School to the Sports ground for Sports classes. The addition of this path will remove the need to cross Emmanuel St thus providing a much safer route for the children.	Complete	\$18,600	May-21	Jun-21
1	Community	WA	Shire of Victoria Plains	Shire of Victoria Plains - Installation of CCTV at multiple locations in Calingiri	Theft, antisocial behaviour, public security, property damage	Complete	\$49,128	Jun-21	Jun-21
1	Road	WA	Shire of Victoria Plains	Yerecoin South East Road, Section 1 - 200m of road widening and culvert extension	Major Heavy Vehicle route for Grain and Ag-lime, current width is substandard (4m) with passing vehicles having to straddle the gravel, creating high wear areas, leading to accelerated degradation of the pavement presenting significant safety issues. This road is also a school bus route.	Complete	\$72,405	May-21	May-21
1	Road	WA	Shire of Victoria Plains	Yerecoin South East Rd, Section 2 - 540 m of road widening	Major Heavy Vehicle route for Grain and Ag-lime, current width is substandard (4m) with passing vehicles having to straddle the gravel, creating high wear areas, leading to accelerated degradation of the pavement presenting significant safety issues. This road is also a school bus route.	Complete	\$76,158	May-21	May-21
1	Community	WA	Shire of Victoria Plains	Calingiri Oval, Shire of Victoria Plains - Installation of irrigation water tank	The Existing Concrete Water Tank is past its useful life, it has numerous leaks that wastes significant amounts of water. The Sports fields are very significant to the Calingiri Community supporting Football, Hockey, Netball and general activities on the oval.	Complete	\$20,000	May-21	May-21
1	Road	WA	Shire of Victoria Plains	Bolgart Rd West, Stage 2 - 2km of verge clearing and road widening	Major Heavy Vehicle route for Grain and Ag-lime, current width is substandard (4m) with passing vehicles having to straddle the gravel, creating high wear areas, leading to accelerated degradation of the pavement presenting significant safety issues. This road is also a school bus route.	Complete	\$25,000	Oct-20	Nov-20
1	Road	WA	Shire of Victoria Plains	Bolgart Rd West, Stage 1 - 1,200 m of road widening	Major Heavy Vehicle route for Grain and Ag-lime, current width is substandard (4m) with passing vehicles having to straddle the gravel, creating high wear areas, leading to accelerated degradation of the pavement presenting significant safety issues. This road is also a school bus route.	Complete	\$64,000	Sep-20	Oct-20
1	Community	WA	Shire of Wagin	Wagin Wetlands Park Development	To re-development the Wetlands Park so as to provide a safe and family friendly park area for the community and tourists. This will address the problems of the park not being safe for small children due the current water way. Also to provide a more meaningful and entertaining area for families to enjoy.	Complete	\$180,000	Aug-20	Jun-21
1	Community	WA	Shire of Wagin	Community Centre Park Wagin – shelter, fencing, street furniture, pathway and landscaping	To address the lack of a recreational area in the main street for the community and visitors to use. Including no area to stop, rest, eat etc.	Complete	\$50,000	Aug-20	Jun-21
1	Community	WA	Shire of Wagin	Shire of Wagin – CCTV upgrade and extension (shire administrative office and various townsite locations)	To address an outdated CCTV system that is not providing effective security for the Wagin community and Council assets.	Complete	\$25,000	Feb-21	Jun-21
1	Community	WA	Shire of Wagin	Trimdon Street, Tudor Street and Johnston Street Wagin – upgrade footpaths and kerbs	The footpath concrete slabs and kerbing are a hazard to the public, as they are broken and deteriorated.	Complete	\$58,164	Nov-20	May-21
1	Community	WA	Shire of Wagin	Wagin Sportsground - ticket box construction	To address the lack of a shelter/structure for sporting clubs and the Wagin Agricultural Society to sell tickets to sporting events and the Wagin Woolorama agricultural show.	Complete	\$10,798	Dec-20	Feb-21
1	Community	WA	Shire of Wagin	Wagin Giant Ram, Wetlands Park - painting	The deteriorating community and tourist structure that requires painting and upgrade work for the recreational benefit of the community and tourists.	Complete	\$25,000	Oct-20	Dec-20
1	Community	WA	Shire of Wandering	Wandering Caravan Park - Facilities	Lack of short-term accessible self-contained accommodation.	Complete	\$138,749	Jan-21	Dec-21
1	Community	WA	Shire of Wandering	Community Resource Centre - Accessibility	The old Hall that is operating as the Community Resource Centre has no accessible access to the building other than through a rear door. The main front access has steps and manual opening doors (x 2).	Complete	\$15,124	Jan-21	Jun-21
1	Community	WA	Shire of Wandering	Watts Street Rest Area - Amenities	Lack of seating in area and gravel carpark rest area does not enable all users to make the most of this area. Public toilets have accessible facility, but carpark makes it difficult to access.	Complete	\$28,817	Dec-20	Jan-21
1	Community	WA	Shire of Waroona	Redevelopment of the dry side ablutions, Waroona Recreation Centre	Current ablutions are the old open style shower facilities, the disabled facility does not meet current requirements. Redevelopment will address these matter including others.	Complete	\$156,301	Sep-21	Mar-22
1	Community	WA	Shire of Waroona	Replacement of cricket nets, Waroona Recreation Centre - Cricket Fields	Current nets are old and need to be replaced to ensure safe use of the facility	Complete	\$43,145	Sep-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Waroona	Reticulation of fairways -Preston Beach Golf Club	This is the only public open space in the town site and is used by golfers as well as the general public as a recreational space.	Complete	\$14,000	Aug-21	Aug-21
1	Road	WA	Shire of Waroona	Removing and pruning roadside vegetation, Fawcett Road	This section of Fawcett Road has is overgrown with large trees which are both growing too close to the road surface and overhanging the road. This forces tall vehicles to travel in the centre of the road to avoid striking the overhanging trees.	Complete	\$29,000	Oct-20	May-21
1	Community	WA	Shire of Waroona	Construction of additional electricity network infrastructure to connect the Drakesbrook Weir recreation precinct to the grid.	At present the Drakesbrook Weir recreation precinct is not connected to the electricity grid. This means the area is not illuminated at night, there is no lighting in the public facilities on site, the barbecues have to be gas powered, and reticulation to the gardens is run off a petrol powered pump that has to be trailered in each time. Further, the gas barbecues are obsolete and unable to be serviced. Electricity will allow lighting, modern electric reticulation systems, and modern electric barbecues.	Complete	\$28,000	Aug-20	May-21
1	Road	WA	Shire of Waroona	Concourse will be ground down and re-coated with a non-slip surface, Waroona Recreation & Aquatic Centre	The floor has reached its end of life and no-longer providing an adequate or safe non-slip floor	Complete	\$18,900	Apr-21	Apr-21
1	Community	WA	Shire of West Arthur	Darkan Railway Reserve - Shelter. Council has had a decrease in scope of works for Project 13 and will be no longer installing the BBQ shade shelter in the Darkan Railway Reserve.	<p>The existing facilities are over 20 years old and in dire need of upgrading. The existing shelter does not address the current needs of the community and is big enough for one group to use at a time.</p> <p>It is proposed that the shelter will cover 3 BBQs, picnic tables and other seating. The shelter will be designed as a feature which will showcase some of the Shire's history and community story. It will be constructed closer to the centre of the reserve which will allow improved access to the public toilets and closer to the existing War Memorial for use on ANZAC Day and Remembrance Day events.</p> <p>This is the only community BBQ facility in Darkan.</p> <p>Upgrade of dilapidated BMX tack into a pump track.</p> <p>Council has had a decrease in scope of works for Project 13 and will be no longer installing the BBQ shade shelter in the Darkan Railway Reserve.</p>	Complete	\$55,725	Aug-21	Oct-21
1	Community	WA	Shire of West Arthur	Lake Towerrining - Jetties	These jetties are extensively used by the local community and visitors during the summer months. The jetties have been identified as being a safety hazard to the public. Repair of the jetties is seen as a high priority project for our Shire	Complete	\$124,545	Apr-21	Jul-21
1	Road	WA	Shire of West Arthur	Bowelling Duranillin Road - Centre White Lines	Install longitudinal centre lines to improve road safety for all road users. Currently not centre line on these roads.	Complete	\$39,721	May-21	Jun-21
1	Community	WA	Shire of West Arthur	Arthur River Hall - Kitchen	The kitchen in the Arthur River Hall is not currently suitable for preparation of food. It can currently only be used for service of coffee, tea and food. As a result, the functions that the hall can be used for is limited. It is proposed to improve the kitchen facilities to commercial kitchen standards to allow the local community to use the hall for functions.	Complete	\$14,935	Apr-21	Jun-21
1	Community	WA	Shire of West Arthur	Moodiarrup Community Hall - Ceiling	Deteriorating condition of the ceiling	Complete	\$12,227	May-21	Jun-21
1	Community	WA	Shire of West Arthur	Moodiarrup Sports Complex - Ceiling	Deteriorating condition of the ceiling in two areas of the sports clubrooms	Complete	\$15,182	Jun-21	Jun-21
1	Community	WA	Shire of West Arthur	Lake Towerrining - Retaining Wall	Due to the salt content of water around the playground the equipment has rusted and requires replacement. There are also components of the playground that are missing or damaged creating a safety hazard. The retaining wall has also suffered as a result of the salt content of the water and requires replacement.	Complete	\$16,500	May-21	Jun-21
1	Road	WA	Shire of West Arthur	Lake Towerrining - Resealing	Lake entrance and carpark seals are in poor condition, potholed and require resealing	Complete	\$22,557	Mar-21	May-21
1	Community	WA	Shire of West Arthur	Darkan Town Hall - Kitchen	The Shire Hall is currently used for the preparation of meals by volunteers for senior residents on a weekly basis. The popularity of the program has meant that there is now insufficient oven space to produce the number of meals required. In addition, some improvements to the kitchen fixtures and fittings will be undertaken to ensure that the kitchen operates more efficiently.	Complete	\$2,808	Apr-21	Apr-21
1	Community	WA	Shire of West Arthur	Darkan Caravan Park - Refurbishment	Lack of accommodation for visiting horse riding and cycling groups using the nearby Collie to Darkan Rail trail and sporting groups using nearby sporting facilities. The building is in good general condition but needs refurbishing to bring it up to standard.	Complete	\$15,235	Mar-21	Apr-21
1	Road	WA	Shire of West Arthur	Growden Place - Road Upgrades	Heavy vehicles are using these roads more frequently, gravel section is rough, potholed and requires sealing, sealed section is in poor condition and needs upgrading.	Complete	\$27,118	Nov-20	Mar-21
1	Community	WA	Shire of West Arthur	Darkan Sports Grounds - Seating	There is currently no fixed seating at the oval, there are 2 picnic tables. These additions will be used by junior and senior sports and also community events, in particular the annual Sheepfest.	Complete	\$11,000	Mar-21	Mar-21
1	Community	WA	Shire of West Arthur	Darkan Sporting Grounds - Water Fountain	There are no water fountains at the sports grounds. The grounds are used regularly for junior sport, senior sport and as show-grounds for community events.	Complete	\$4,777	Mar-21	Mar-21
1	Community	WA	Shire of West Arthur	Darkan Swimming Pool - Shelter Shade	Previous shade material was irreparably damaged in winter storms. The shade covers the toddler swimming pool and lawn area.	Complete	\$4,364	Feb-21	Feb-21
1	Community	WA	Shire of Westonia	Wolfram Street Replace existing damaged footpaths	Correcting damaged footpaths	Complete	\$40,000	Aug-21	Nov-21
1	Community	WA	Shire of Westonia	Add additional bays to caravan park at Wolfram/Kaolin St Westonia	Addresses overcrowding, traffic flow, aesthetics and disability access	Complete	\$241,232	Sep-20	Oct-21
1	Community	WA	Shire of Westonia	Install flushing toilets and BBQ facilities at Elachbutting Nature Reserve	lack of facilities at popular tourist/camping site	Complete	\$40,000	Jul-20	Jul-21
1	Community	WA	Shire of Westonia	Menzies_Sandstone Road Build up and reform sub-grade and drains	Poor drainage, lack of base course material resulting in rough surface conditions and water ponding on road	Complete	\$40,000	Jul-20	Jul-21
1	Community	WA	Shire of Wickepin	Wongolin Playground	Better community access to main street upgraded playground facilities better meeting place.	Complete	\$340,000	May-21	Sep-21
1	Community	WA	Shire of Wickepin	Wickepin Aquatic Centre - Improvements	Repairing worn out expansion joints allowing water leakage and reducing damage to pool surrounds. Fixing balance tank to improve the pool.	Complete	\$23,886	Apr-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Shire of Williams	Brooking Street - Upgrades	The town park does not cater for all ages, the equipment that is currently there is out dated and the fencing needs to be replaced. With a park that is suitable for all ages and some new skate equipment, the town park will assist in drawing people from the highway into the main street	Complete	\$60,823	Mar-21	Sep-21
1	Community	WA	Shire of Williams	Brooking Street - Townscape	approximately 3500 vehicles travel through Williams daily, we would like to encourage travellers to venture off the highway and into our main town with extra seating and a more comfortable environment to take a break from driving.	Complete	\$36,000	Feb-21	Aug-21
1	Road	WA	Shire of Williams	Marradong Road - Reconstruction	Road pavement has failed. Road is used by heavy vehicles and reconstruction is required.	Complete	\$52,075	Mar-21	Jun-21
1	Road	WA	Shire of Williams	Brooking Street - Reconstruction	The existing road on Brooking St is subject to pavement failure and the repair will include installation of subsurface drainage and stabilising of pavement layers.	Complete	\$84,031	Oct-20	Jan-21
1	Road	WA	Shire of Wiluna	Wongawol Road	Stabilisation of 3 gravel-paved floodways to improve road pavement running surface and road user safety	Under Construction	\$329,699	May-24	May-24
1	Road	WA	Shire of Wiluna	Mt Fisher – Wonganoo Rd	Re-sheet 5kms of gravel road to improve road pavement running surface and road user safety	Under Construction	\$250,000	May-24	May-24
1	Community	WA	Shire of Wongan-Ballidu	Existing facilities are old and need replacing, brings sporting groups and community together,	Existing facilities are old and need replacing, brings sporting groups and community together,	Complete	\$544,750	Nov-21	Jun-23
1	Community	WA	Shire of Woodanilling	Woodanilling Town Multiple Sites - CCTV	Increased crime and vandalism within town site	Complete	\$26,800	May-21	Jun-22
1	Community	WA	Shire of Woodanilling	Woodanilling Town Hall - Earthworks	Difficult area to access due to sloping terrain. Connectivity of Hall to adjacent park	Complete	\$14,000	May-21	Jun-22
1	Community	WA	Shire of Woodanilling	Woodanilling Heritage and Tourism Precinct Development	Improved tourism promotion and attraction for visitors.	Complete	\$86,000	Mar-21	Jun-22
1	Road	WA	Shire of Woodanilling	Youngs Road, Woodanilling - Re-sheet	All weather road train access to feedlot.	Complete	\$106,704	Apr-21	Jun-22
1	Community	WA	Shire of Wyalkatchem	Railway Terrace Wyalkatchem - landscaping improvements and improved pedestrian connections	Railway Terrace is the main street of Wyalkatchem but suffers from its use as a heavy haulage route. The movement of pedestrians across the road to and from recreation facilities in the south is poorly defined and unsafe. Improved legibility and connectivity is needed. Pedestrian ownership of the street edge will be facilitated with improved landscaping.	Complete	\$224,478	May-21	Jun-22
1	Community	WA	Shire of Wyalkatchem	Wyalkatchem museum storage and display shed	Lack of protection for rare museum exhibits currently stored on and off-site of historical importance to the local community and broader WA agricultural region.	Complete	\$79,808	May-21	Jun-21
1	Community	WA	Shire of Wyalkatchem	Wyalkatchem early child care centre	Community need for a child care centre that meets the requirements of the Child Care Services (Child Care) Regulations 2006.	Complete	\$16,256	Feb-21	Apr-21
1	Road	WA	Shire of Wyndham East Kimberley	Bandicoot Dr Drainage	To alleviate water holding and flooding during the wet season. The project will address drainage including geofabric sub soil drainage.	Complete	\$629,418	Apr-21	Jul-21
1	Community	WA	Shire of Yalgoo	Yalgoo Cemetery - Construction of toilet and water tank	Lack of public amenities	Complete	\$102,000	Oct-21	Dec-21
1	Community	WA	Shire of Yalgoo	Fixed Exercise and Play Equipment - Yalgoo Oval	No gym and limited recreation options	Complete	\$18,000	Nov-21	Dec-21
1	Road	WA	Shire of Yalgoo	New Condition Signage for Gravel Road Network - Various Locations	Improving Road Safety by warning drivers of changed conditions ahead.	Complete	\$35,000	Oct-21	Dec-21
1	Community	WA	Shire of Yalgoo	Water Conditioner and Dosing System Installation - Yalgoo Oval	Salt water build up is damaging the grass/playing oval	Complete	\$23,000	Oct-21	Nov-21
1	Community	WA	Shire of Yalgoo	Shamrock St and Yalgoo Caravan Park - Installation of BBQs	Lack of BBQ facilities at community park	Complete	\$22,000	Oct-21	Oct-21
1	Road	WA	Shire of Yalgoo	Bitumen seal 8.5kms of Yalgoo Ninghan Road	Yalgoo Ninghan Road is approximately 160kms long, with all except 28kms having already been sealed. This Road is an important link road between Great Northern Highway and Yalgoo and is regularly used by freight vehicles to service the mining industry and remote Yalgoo community as well as tourists. The gravel road is subject to flooding in floodway areas and severe corrugations. Sealing will significantly improve the road condition.	Complete	\$214,110	Nov-20	May-21
1	Combination	WA	Shire of Yilgarn	Re-construct Beaton Road between Antares Street and Three Boys Road	Beaton Road services the Southern Cemetery and Southern Cross Train Station. The re-construction of the road will provide for a safer road to these locations. The construction of the footpath will allow pedestrians to better access same.	Complete	\$370,000	Jan-21	Jul-21
1	Community	WA	Shire of Yilgarn	New skate park will incorporate a bowl that allows skate boarders and BMX riders to fully utilise the facility.	The Skate Park will provide the youth of the district with a facility to recreate at, something that has been lacking for some time in the Southern Cross town site. It will also act as a meeting place for the youth and compliment other facilities at the Park.	Complete	\$220,000	Mar-21	Jun-21
1	Community	WA	Shire of Yilgarn	Construction of rear Court Yards to 8 Yilgarn Homes for the Aged Units.	Each Unit to have dedicated rear Court Yard to improve privacy of tenants but also to enable tenants to keep small animals as a companion which will add to their mental health and well-being in COVID-19 times.	Complete	\$169,500	Sep-20	Jun-21
1	Community	WA	Shire of Yilgarn	Upgrade Public BBQs at Constellation and Rotary Parks	Both Park's are heavily used by locals and tourists and to have larger BBQ's with 2 hotplates as to the current 1 hotplate BBQ's will cater for usage.	Complete	\$23,390	Sep-20	Jan-21
1	Community	WA	Shire of Yilgarn	Purchase of Swimming Pool Blankets	Increased utilisation of the Southern Cross Aquatic Centre. The provision of blankets will add a further 2 months to the swimming season (1 additional month either side of the swimming season).	Complete	\$60,000	Jan-21	Jan-21
1	Road	WA	Shire of Yilgarn	Construction of turning lane at the intersections of Moorine South and Bennett Roads	Greater safety for vehicles entering/exiting intersection, particularly road trains mixing with lighter vehicles.	Complete	\$98,435	Sep-20	Nov-20
1	Road	WA	Shire of York	Road verge drainage repairs – Multiple	Road verge drainage renewal works on Andrews Rd and Tenth Avenue, to resolve current scouring and erosion issues. Improve safety and amenity.	Under Construction	\$92,397	Jan-24	Jun-24
1	Road	WA	Shire of York	Talbot Road Talbot - widening and reconstruction	Narrow, 4.0m, seal section of road shared by tourists and heavy vehicles not wide enough for vehicles to stay on the bitumen when passing in opposite directions. The edge of the seal continually breaks off when vehicles leave the sealed road.	Complete	\$261,065	Jan-21	Jun-23
1	Community	WA	Shire of York	Bowling Greens - Upgrade to lighting system	Current lighting is inadequate	Complete	\$27,220	Jul-21	Oct-21
1	Community	WA	Shire of York	York RV Park lighting	The RV Park has no lighting making it difficult for visitors to York to see when leaving or returning to their camper etc when accessing the Town Centre or other facilities in York.	Complete	\$6,746	Mar-21	Jun-21
1	Community	WA	Shire of York	Avon Park Skate Park, Avon Terrace and Forest Oval Recreation Precinct, York - CCTV and lighting	The Shire recently built a new Skate Park at Avon Park. This has resulted in an increase of Anti social behaviour. The existing CCTV cameras in Avon Terrace are 6 years old and do not produce pictures to a standard required for policing. The York Forest Oval Recreation Precinct is prone to antisocial behaviour.	Complete	\$20,322	Mar-21	Jun-21
1	Community	WA	Shire of York	Bateman Park York - playground upgrade	The playground has no shade and some of the existing equipment has deteriorated to the point it can not be repaired.	Complete	\$19,178	Sep-20	May-21
1	Community	WA	Shire of York	Avon River Reserve walking trail and wayfinding markers	Lack of signage on existing Avon River Walking Trail and lack of walking trails in general.	Complete	\$6,756	Jul-20	Dec-20

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
1	Community	WA	Town of Bassendean	Bindaring Park North - Installation of stabilised limestone footpaths and revegetation	The lack of formalised pathways is causing several informal paths to form. This is causing soil compaction spreading weeds and damaging vegetation.	Complete	\$41,301	Mar-21	Aug-21
1	Community	WA	Town of Bassendean	Mary Crescent Reserve - Path installation and earth works	The current path is a straight line between Second Ave. and Gallagher St. The incline from Second Ave is very steep and bikes take the path at speed. The new path will curve the alignment and reduce the incline to make it more use friendly, wheelchair accessible and encourage bikes to slow down.	Complete	\$72,531	May-21	Jun-21
1	Community	WA	Town of Bassendean	Padbury Park, Palmerston Square - Replacement of playground equipment	Old assets are rundown and no longer to standard.	Complete	\$61,945	Feb-21	Jun-21
1	Community	WA	Town of Cambridge	New nature based adventure playground	Bring facility up to date and add social and recreational value	Complete	\$281,804	Mar-21	Jul-21
1	Community	WA	Town of Claremont	Claremont Aquatic Centre works Renewal of the Town's aquatic centre disabled change room and toilet facility and the addition of a family change room, improvements to the associated universally accessible access ramp, and the retaining and landscaping of the surrounding garden area.	The existing disabled facilities at the aquatic centre are in a poor condition and require renewal. The original aquatic centre complex was constructed in 1960. The change rooms and toilets that are still in use today were constructed in 1971 without dedicated disabled facilities. Around 2004 a demountable disabled toilet and change room was added to the south of the change rooms with a short access ramp connection provided. Having originally been constructed as a temporary measure, this disabled toilet and change facility is still in use today and is in urgent need of renewal. The disabled access path to this area is also in need of enlargement and improvements. Due to the vertical grades of the site, retaining of the land will be required to accommodate this work. The community facility also lacks a dedicated family change room with some patrons instead using the disabled change room in this capacity. New family change rooms will be added adjacent to the disabled facilities. All proposed renewals and upgrades will be designed to comply with universal access requirements in accordance with the Town's Disability Access and Improvement Plan.	Complete	\$104,010	Jul-20	Jun-21
1	Road	WA	Town of Cottesloe	Road resurfacing	aged road surface with poor skid resistance is being replaced to improve its roughness and traffic safety	Complete	\$39,854	Nov-21	Dec-21
1	Road	WA	Town of Cottesloe	Reseal of Road	Road is deteriorated and due for replacement	Complete	\$63,913	Feb-21	Feb-21
1	Community	WA	Town of East Fremantle	Locke Crescent drainage works	Capturing and diverting water before it gets to redundant drainage pipe at the low point of Locke Crescent	Complete	\$8,032	Nov-21	Mar-22
1	Road	WA	Town of East Fremantle	Upgrade of storm water infrastructure	Localised flooding	Complete	\$76,149	Oct-21	Nov-21
1	Community	WA	Town of Mosman Park	Tom Perrot Oval Mosman Park - lighting upgrade	Old existing infrastructure being replaced and brought up to current standards	Complete	\$92,018	Feb-21	Aug-21
1	Combination	WA	Town of Port Hedland	South Hedland Integrated Sports Hub (SHISH) Stage 1C	Design and construction of new entrance statement, inclusive of road upgrades, landscaping, and shade structures along Hamilton Road in South Hedland. Works under SHISH Stage 1C includes the following elements: 1. Design and construction of two (2) new dual lane roundabouts along Hamilton Rd to allow for entry into Wanangkura Stadium and a proposed commercial development & Proposed civic facility and Hedditch Street intersection. 2. Design and construction of a new 4-way roundabout at Hamilton Rd, North Circular Rd and Hudson Way. 3. Modification of the existing access road to the Faye Gladstone Netball Pavilion 4. Closure of existing access to the Wanangkura Stadium	Under Construction	\$7,882	Jan-24	Jun-24
1	Community	WA	Town of Port Hedland	Design, earthworks, geotech and Project Management works for the Sutherland Street Shared Footpath between Richardson Street and Sutherland Street in Port Hedland. The specific outputs of this project are as follows: 1. Completed design 2. Geo-technical surveys completed 3. Clearing of vegetation along 1km of coastline 4. Earthworks to required levels (1km) 5. Installation of pavement layers prior to concreting (1km)	This pathway is the significant missing link in the Port Hedland pedestrian and cycle network along the foreshore, which has been highlighted in a number of strategic documents.	Complete	\$502,846	Sep-21	Jan-22
1	Road	WA	Town of Victoria Park	Bow River Crescent and The Circus, Burswood, Replacement and upgrade of existing street lighting through the area bounded by Bow River Crescent and Victoria Park Drive	Lighting is old and subject to continuing faults which has a high yearly maintenance cost to Council. Upgrading the lights will reduce maintenance cost and allow future handover to Western Power	Under Construction	\$86,464	Oct-23	Jun-24
1	Combination	WA	Town of Victoria Park	install dedicated on-road cycle lanes and narrow existing traffic lane widths. The design includes 360m of dedicated cycle lanes and 60m of protected cycle lanes.	Existing users have to deal with high traffic speeds and traffic volumes of 8000-12000vpd with no on-road cyclist facilities.	Complete	\$94,587	May-21	Dec-21
1	Combination	WA	Town of Victoria Park	Refurbishment and modernisation of change room facilities to accommodate for all gender players. Shower partitions, ambulant toilet. Paint.	Old ageing facilities are not suitable for women's teams, due to privacy. Compliance with disability access standards. Modernise facilities with fresh paint to improve amenity.	Complete	\$79,910	Oct-20	Jan-21
2	Community	ACT	Transport Canberra and City Services Directorate	Venues Canberra	A variety of aged infrastructure replacements and amenity improvements are needed. Proposed works include: - EPIC campground - Refurbish the amenities block - EPIC - Replacement of gutters - GIO - Security fencing - GIO - Smoke detector heads upgrades and concrete path upgrades - EPIC Budawang - replace aged air conditioning units - Manuka - West and East Gate - security landscaping - Manuka Oval - scoreboard repairs Venues various - thermal and smoke detector upgrades	Complete	\$820,000	Jan-21	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	ACT	Transport Canberra and City Services Directorate	Play spaces	The works are in response to community requests to improve existing play spaces across the ACT. Three packages of works include: - Install new shade sails at priority playgrounds - Install new fencing at priority playgrounds - install new a new skate element at an existing skate park -Play Space safety improvements	Complete	\$1,257,922	Jun-21	Dec-22
2	Community	ACT	Transport Canberra and City Services Directorate	More urban tree plantings	Much of the ACT urban forest is ageing and large numbers of trees have reached, or will soon reach, the end of their safe and useful life. Additionally, hot spots have been identified across Canberra through CSIRO heat island mapping, which are in need of more trees. This project includes landscaping improvements - more urban tree plantings to improve canopy cover and reduce the urban heat island effect.	Complete	\$1,000,000	Jan-21	Jun-22
2	Combination	ACT	Transport Canberra and City Services Directorate	NoWaste facility improvements	The current areas experiences flooding and is unusable in wet weather. Following wet weather the area has to be closed off for safety. The project involves installing appropriate drainage and paving area outside the reusables shed.	Complete	\$314,000	Jan-21	Jun-22
2	Combination	ACT	Transport Canberra and City Services Directorate	National Arboretum Canberra	Upgrades dirt roads throughout the National Arboretum Canberra to tarmac to allow access during wet weather. This project also includes improved site accessibility, with new wheelchair accessible paths in Central Valley and the Himalayan Cedar Forest.	Complete	\$2,084,709	Sep-21	Jun-22
2	Community	ACT	Transport Canberra and City Services Directorate	ACT Property Group	Safety, accessibility and infrastructure improvements are needed due to ageing assets built to outdated standards. Proposed works include: - Dickson Library - Courtyard works - Heritage Library - internal upgrades to preserve historical material - Community buildings (various) - removal of hazardous material - Southside Community Centre (Chifley) - refurbishment and upgrades to services - Dickson Pool - Upgrade foyer/reception/kiosk, repair leaks and upgrade splash park - Manuka Pool - improve ventilation in boiler room, replace chainmesh fence and update concrete ramp.	Complete	\$2,050,000	Jan-21	Jun-22
2	Community	ACT	Transport Canberra and City Services Directorate	Shared Community Paths	TCCS maintains a priority list of defects and requests associated with community paths (e.g. bicycle and walking). This project focuses on replacing and repairing suburban footpaths. In some instances, this may involve path widening, changing surface types and filling in missing links.	Complete	\$2,600,000	Jul-21	May-22
2	Community	ACT	Transport Canberra and City Services Directorate	Lake Ginninderra swimming area improvements	The swimming areas associated with ACT's Western Foreshore Park are degraded and in need of revitalisation. Western Foreshore Park is a high use District Park that is located on the western side of Lake Ginninderra. This project includes topping up the beach sand, landscaping improvements and providing an outdoor shower facility.	Complete	\$274,097	Jul-21	Mar-22
2	Community	ACT	Transport Canberra and City Services Directorate	Public Toilets	Replace two aged toilets (Lyneham and Phillip) with modern facilities that meet accessibility standards. The toilet facilities will result in one accessible cubicle per site. The standard of public toilets has consistently received one of the lowest community satisfaction scores for all TCCS services, with a relatively high perceived level of importance.	Complete	\$713,278	Jun-21	Feb-22
2	Community	ACT	Transport Canberra and City Services Directorate	Mt Taylor path improvements	The track is one of the most popular walking tracks in Canberra Nature Park and requires an upgrade. It has deteriorated over time leaving an uneven track surface with many potholes that can be hazardous for users. The project includes improving the walking track by resurfacing, reinstating stairs, providing access over wet section, addressing track braiding and installing a short section of new track.	Complete	\$179,564	Oct-21	Dec-21
2	Community	ACT	Transport Canberra and City Services Directorate	Sportsgrounds improvements	Work would be undertaken at multiple sports grounds which would include LED lighting installation at Bonner Neighbourhood Oval, irrigation upgrades at Curtain District Playing Fields and the continuation of the pavilion upgrades to achieve female friendly compliance. Works are associated with aged / outdated infrastructure	Complete	\$1,000,000	Jan-21	Dec-21
2	Road	ACT	Transport Canberra and City Services Directorate	Road maintenance	Augment the 2020-21 road maintenance program due to increased road deterioration caused by La Niña weather conditions. With the LRCI funding, Roads ACT proposes to deliver additional work orders for hot asphalt patching and reseal.	Complete	\$4,000,000	Jan-21	Nov-21
2	Community	IOT	Cocos (Keeling) Islands Shire Council	Re-sheeting Home Island Community Resource Centre	Painting/Improvements to community facilities Recladding of Community Resource Centre -12.116942021790747, 96.89591965248827	Complete	\$62,674	Jan-22	Jun-22
2	Community	IOT	Cocos (Keeling) Islands Shire Council	Access Steps at Trannies Beach	Improved Accessibility of Community Facilities and Areas Installation of steps at Trannies beach to allow for safe access -12.141756688673386, 96.81786463535533	Complete	\$34,892	Mar-22	Jun-22
2	Community	IOT	Cocos (Keeling) Islands Shire Council	Museum Works	Painting/Improvements to community facilities Render front of building and install window -12.115420854442151, 96.8940543593669	Complete	\$9,650	Nov-21	Jun-22
2	Road	IOT	Norfolk Island Regional Council	Ferny Lane Road Upgrade	Reconstruction (including upgrading) of existing pavement and road surface re-sealing works at Ferny lane.	Complete	\$106,880	Nov-22	Dec-22
2	Community	IOT	Shire of Christmas Island	Off Road Carpark	Develop of parking facilities adjacent to the Foreshore Recreation and Leisure Precinct	Complete	\$79,412	Jul-21	Nov-21
2	Community	IOT	Shire of Christmas Island	Foreshore Leisure Precinct Works	Fencing and related foundation works at the Foreshore Recreation and Leisure Precinct	Complete	\$70,000	Jul-21	Aug-21
2	Community	IOT	Shire of Christmas Island	Dual Use Pathways	To continue the Dual Use Pathway Program on Christmas Island and link more of the island's neighbourhoods to the network	Complete	\$130,000	Mar-21	May-21
2	Community	NSW	Albury City Council	Union Road (Burrows Rd Wright Street to Fiveways Nowra Street) Footpath Construction	The construction of a path along a major collector road, between two existing sections of path. This Will connect several neighbourhoods to shopping centres and businesses.	Complete	\$1,227,484	May-21	Dec-22
2	Community	NSW	Albury City Council	Wagirra Trail Solar Lighting	The installation of 31 solar lights along a 700m section of the Wagirra Trail, from Oddies Creek Park to the River Precinct off Hume Street	Complete	\$165,000	Mar-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Albury City Council	Red Gum Park Upgrades (Stage 2)	Construction of a basketball court and drinking fountain. This construction will compliment Stage 1 which is the upgrade of play equipment, addition of rubber softfall and installation of shade sails.	Complete	\$45,000	Mar-21	Sep-21
2	Community	NSW	Albury City Council	Lavington CCTV Network Construction – Stage 2	Construction of a CCTV system for the Lavington CBD. The nominated stage is for: Urana Road	Complete	\$215,000	May-21	Aug-21
2	Community	NSW	Albury City Council	Lavington CCTV Network Construction – Stage 3	Construction of a CCTV system for the Lavington CBD. The nominated stage is for: Prune Street & Breen Street	Complete	\$215,000	May-21	Aug-21
2	Community	NSW	Albury City Council	Urana Road (Heathwood to Pearsall) Footpath Construction	The linking of the existing path network to a recently upgraded major sporting facility.	Complete	\$150,000	Apr-21	May-21
2	Combination	NSW	Armidale Regional Council	Lower Creek Community Meeting Place. 8908 Kempsey Road	Provide a community meeting and emergency staging facility that includes road driveway access, internal access ways, carpark and tiering and drainage of the parcel of land.	Under Construction	\$50,000	Oct-21	Jun-24
2	Community	NSW	Armidale Regional Council	Upgrades to community halls	Hillgrove Hall solar array and HVAC, Guyra HACC building upgrade to emergency exit, Former Guyra Courthouse painting of the exterior, Puddledock Hall fencing and kitchen upgrade, Dangarsleigh Hall rain water harvesting and improved access	Under Construction	\$192,537	Nov-21	Jun-24
2	Road	NSW	Armidale Regional Council	Gravel Re-sheeting – Multiple Locations	Degraded and defected unsealed road surface requiring Gravel Re-sheeting works Old Ebor Rd - Total 3.207kms Kilcoy Rd – Total 1km Old Hillgrove Rd - Total 0.593kms Metz Rd – Total 1.54kms Sandon Rd – Total 1.5kms Donald Rd – Total 1.5kms Dumaresq Rd – Total 1.87kms	Complete	\$400,000	Mar-21	Dec-22
2	Road	NSW	Armidale Regional Council	Sealed Road Heavy patching & Bitumen Resealing Program	Required shoulder & table drain maintenance, heavy patching of damaged road pavement sections and bitumen resealing of road surface. Heavy patching of damaged road pavement sections and bitumen resealing of road surface	Complete	\$637,217	Feb-21	Dec-22
2	Community	NSW	Armidale Regional Council	Aquatic centre heat pump replacements	To replace the aging and failing heat pumps and electrical board at the Monckton Aquatic Centre. These pumps maintain pool temperatures at 26 degrees to allow the pool to be opened between October and April each year. Additional works required with funding required to upgrade the electrical systems to suit the new Pumps.	Complete	\$382,463	Mar-21	Aug-22
2	Community	NSW	Armidale Regional Council	Guyra Men’s Shed	Provide a suitable work space for the local Guyra Men’s Shed group to support the group in its community, charity and mental health work and ethos.	Complete	\$100,000	Jul-21	Mar-22
2	Community	NSW	Ballina Shire Council	Project: Coastal Walk – Safety Fencing - Location / street address: Lennox Head 2478, Work categories: Bicycle and Walking Paths	Provide for new safety fencing at the top of Pat Morton (Lennox Headland). This project will comprise of constructing safety fencing along the Coastal Walk, particularly near the sections of the walk that are near the cliff. Through the project’s initial design study, it was identified that enhanced safety fencing would also be more sympathetic to the scenic amenity of the location than an additional structure.	Complete	\$140,000	Sep-22	Dec-23
2	Community	NSW	Ballina Shire Council	Project: BBQs and Park Shade Shelters Location / street address: Various in Shire Work categories: Picnic Shelters or Barbeque Facilities at Community Parks	The project will include: - Replacing deteriorated timber slats on park shelters - Replacing existing aged barbeques - Carrying out shelter repairs	Complete	\$175,000	Apr-21	Apr-23
2	Community	NSW	Ballina Shire Council	Project: Public Amenities – Improvement Program Location / street address: Various in Shire Work categories: Toilet Blocks	Demolish and replace one toilet block in Ballina Shire. Refurbish second toilet block in Ballina Shire.	Complete	\$180,000	Jul-21	Apr-23
2	Community	NSW	Ballina Shire Council	Project: Community Halls / Facilities – Maintenance / Improvements Location / street address: Naval Museum; Lennox Head Cultural Centre; Lennox Head CWA – Hall; Ballina Surf Life Saving Club; North Lakes Hall; Wardell Hall; Kentwell Centre Work categories: Painting / improvements to community facilities; Improved accessibility of community facilities and areas	The project will comprise: - Naval Museum: Upgrading public toilets - North Lakes Hall: external and internal building maintenance - Wardell Hall: maintenance - Kentwell Centre: Amenity enhancements - Lennox Head Cultural Centre - Ballina Surf Lifesaving Club Works may include: - Upgrading public toilets; - - Installing a permanent stage and disability lift at the Lennox Head Cultural Centre - Installing anti-vandal roof access prevention measures - Replacing existing corroded system; - Electrical upgrades; - Upgrading kitchen facilities; - Carrying out external and internal building repairs; - Painting; - Asbestos debris removal and maintenance; - Amenity enhancements	Complete	\$157,000	Jul-21	Mar-23
2	Community	NSW	Ballina Shire Council	Project: Administration Centre Foyer – Lifts / Toilets Location / street address: 40 Cherry Street, Ballina 2478 Work categories: Improved Accessibility of Community Facilities and Areas	Replacement lift in Council Administration building for accessibility compliance. Refurbish public toilets in Council foyer to meet current standards for community use.	Complete	\$75,000	Aug-21	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Ballina Shire Council	Project: Lanes –Amenity Upgrade Location / street address: various Work categories: Rehabilitation; Sealing; Draining	Lanes have become the primary access to many residential, commercial and community properties due to property development. These lanes were not originally constructed to a standard to provide this level of service. The amenity upgrades of lanes will include shoulder sealing, edge repair (the addition of kerb and gutter or dish drains), drainage pipes and pavement rehabilitation.	Complete	\$226,000	Mar-22	Dec-22
2	Road	NSW	Ballina Shire Council	Project: Footpaths – Grandview Street Location / street address: Grandview Street, East Ballina 2478 Work category: Bicycle and Walking Paths	Footpath construction as per Pedestrian Access and Mobility Plan	Complete	\$70,000	Sep-21	Oct-22
2	Road	NSW	Ballina Shire Council	Project: Car Park – Rocky Point Road Location / street address: Rocky Point Road, Lennox Head Work Category: Off-road Car Parks.	This car park requires upgrading to extend the sealed area and formalise parking due to increase demand for access to the coastal reserve and coastal walking path. Identified as a short term priority in Council's car park upgrade program.	Complete	\$50,000	Nov-21	Sep-22
2	Community	NSW	Ballina Shire Council	Project: Sporting facilities – Maintenance / Improvements Location / street address: Fripp Oval –AFL Junior Club Storage; Seagulls Southern Overpass; Saunders Oval Sports Club; Rowing Club; Geoff Watt Oval Sports Amenities Building; Ballina Hockey Club; Lyle Park Work categories: Sporting facilities - maintenance and improvements	The project will include: - Fripp Oval: AFL Junior Club Storage: General maintenance works and improvements - Seagulls Southern Overpass: Repairing subsidence issues due to structural deterioration - Saunders Oval Sports Club: General maintenance works and improvements - Rowing Club: General maintenance works and improvements - Geoff Watt Oval Sports Amenities Building: General maintenance works and fixture improvements - Ballina Hockey Club: General maintenance works and improvements	Complete	\$260,958	Jul-21	Aug-22
2	Road	NSW	Ballina Shire Council	Project: Footpaths – Bagot Street and Canal Road Location / street address: Bagot Street, Ballina 2478; and Canal Road, Ballina 2478 Work categories: Bicycle and Walking Paths	Footpath construction as per Pedestrian Access and Mobility Plan	Complete	\$140,000	Mar-21	Jun-22
2	Community	NSW	Ballina Shire Council	Project: Amenities / Open Space Buildings – Maintenance / Improvements Location / street address: Regatta Ave Ballina Work categories: Carpentry, Electrical, Tiling and Plumbing. Accessibility. 1	The project will include: - The remodelling existing public toilet facilities that form part of the Ballina Naval Museum	Complete	\$50,000	Jul-21	Dec-21
2	Road	NSW	Ballina Shire Council	Project: Car Park Sealing – Serpentine Location / street address: East Ballina 2478 Work category: Off-road Car Parks	The car park requires sealing to improve the amenity and function of the site, addressing dust issues raised by nearby residents.	Complete	\$50,000	Oct-21	Dec-21
2	Road	NSW	Ballina Shire Council	Project: Road Reconstruction - Eltham Road Location / street address: Segment 10, Eltham Road Eltham NSW 2480 Work categories: Reconstruction	Reconstruction of Segment 10, Eltham Road	Complete	\$186,000	Jul-21	Nov-21
2	Combination	NSW	Balranald Shire Council	Euston town entrances improvements	Beautification and tourist signage for town entrances incorporating wider scoping plan	Under Construction	\$100,000	Aug-22	Jun-24
2	Community	NSW	Balranald Shire Council	Royal Theatre conservation works	Building conservation works including building conservation specialist report	Under Construction	\$84,000	Apr-22	Jun-24
2	Community	NSW	Balranald Shire Council	Balranald Cemetery upgrade	Install accessible public convenience to central location in cemetery	Under Construction	\$50,000	Nov-21	Jun-24
2	Community	NSW	Balranald Shire Council	Kyalite reserve accessibility works	Improve pedestrian access to riverfront area	Under Construction	\$30,000	Aug-21	Jun-24
2	Combination	NSW	Balranald Shire Council	Augmenting off-street parking facilities for sporting, cultural/tourist facilities	Improve off-street car parking facilities to provide all-weather parking areas	Under Construction	\$26,739	Nov-21	Jun-24
2	Community	NSW	Balranald Shire Council	Water efficiency improvements to public recreation areas	Upgrade water supply equipment to aid water efficiency	Under Construction	\$66,000	Sep-21	Jun-24
2	Road	NSW	Balranald Shire Council	Church & Harben Street drainage improvements	Improve stormwater drainage to minimise road infrastructure failure and reduce ponding at preschool drop-off location	Under Construction	\$30,000	Feb-22	Jun-24
2	Combination	NSW	Balranald Shire Council	Balranald Riverfront accessibility works	Carryout footway improvements to facilitate access to the Balranald riverfront	Under Construction	\$80,000	May-22	Jun-24
2	Community	NSW	Balranald Shire Council	Balranald Aerodrome exclusion fence	Replace existing stock fence with kangaroo proof fence to improve aircraft safety	Complete	\$104,927	Apr-22	Jun-22
2	Combination	NSW	Balranald Shire Council	Euston Recreational Reserve playground upgrade	Modernise play equipment to meet safety standards at local recreation reserve that serves dual local and tourist rest stop purpose	Complete	\$40,000	Jan-22	Feb-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Bathurst Regional Council	Evans Plains Road – Reconstruct & Seal	Reconstruct, widen and seal Ch 1.12 to Ch 1.70	Complete	\$333,952	Mar-22	Jun-22
2	Road	NSW	Bathurst Regional Council	Nelson & Locke St – Traffic Calming Device (Raglan School)	Reduction in traffic speed in Locke and Nelson Streets Raglan, adjacent to Raglan School.	Complete	\$70,000	Aug-21	Jun-22
2	Road	NSW	Bathurst Regional Council	Eglinton Road – Rehabilitation	Reconstruct and seal Westbourne Drive to Rankin Bridge (710m)	Complete	\$250,000	Apr-21	Jun-22
2	Community	NSW	Bathurst Regional Council	Footpath Replacement	Replacement of concrete footpaths within Bathurst to reduce identified footpath asset backlog as identified in Bathurst Footpath Asset Management Plan	Complete	\$300,000	Apr-21	Mar-22
2	Road	NSW	Bathurst Regional Council	Hen & Chicken Lane – Reconstruct & Seal	Reconstruct, widen and seal Ch 5.00 to Ch.6.50	Complete	\$400,000	Apr-21	Mar-22
2	Community	NSW	Bathurst Regional Council	Trunkey Creek community Hall – Restoration Works due to termite damage	Termite damage to Hall floor identified, project is for eradication of termites and replacement of identified damaged portions of Hall.	Complete	\$75,000	Oct-21	Dec-21
2	Road	NSW	Bathurst Regional Council	Red Hill Road	Reconstruct, widen and seal Ch 0.00 to Ch 1.00	Complete	\$200,000	Jul-21	Dec-21
2	Road	NSW	Bathurst Regional Council	Rockley Village Kerb & Gutter Hill Street	Provide 100m kerb and gutter to Hill Street Rockley, between Churchill Lane and Market Street	Complete	\$100,000	Jul-21	Dec-21
2	Road	NSW	Bathurst Regional Council	Bridle Track – Rehab, Widen & Seal	Reconstruct, widen and seal Forge Rd to 13km (2.2km)	Complete	\$250,000	Apr-21	May-21
2	Community	NSW	Bayside Council	Arncliffe Lookout safety Fencing	Repairs/Replacement of fencing & Other to keep community safe from rock falls	Complete	\$400,000	Aug-21	Dec-21
2	Community	NSW	Bayside Council	Park seating and picnic shelters	Picnic shelters at Community Parks to replace existing small deteriorated shelters and renewal and new seats where community demand has been identified	Complete	\$550,000	Jul-21	Dec-21
2	Community	NSW	Bayside Council	CCTV installations	Closed Circuit TV (CCTV) renewal and new to keep community safe in public areas	Complete	\$200,000	Jul-21	Dec-21
2	Community	NSW	Bayside Council	Cook Park Exercise Equipment (multiple locations)	Sporting & Recreation Facilities renewals of existing and addition of new exercise equipment	Complete	\$120,000	Aug-21	Dec-21
2	Community	NSW	Bayside Council	Lydham Hall, Rockdale	Painting/Improvements to Community Facilities focusing on leaks and damp as identified in the condition report	Complete	\$165,000	Aug-21	Dec-21
2	Community	NSW	Bayside Council	Signage improvements	Upgrade to Sporting and recreation facilities and Improvements to community facilities to provide consistent clear regulatory (with permitted activities) and facility name signage.	Complete	\$560,000	Jul-21	Dec-21
2	Community	NSW	Bayside Council	Smart Controls	Sporting & Recreation Facilities upgrades to enable remote control of lights and irrigation and access to facilitate community usage and enable energy and water use efficiencies.	Complete	\$380,000	Jul-21	Dec-21
2	Road	NSW	Bayside Council	Bexley Town Centre	Repairs/Replacement of fencing to keep community safe and off the road when using the town centre.	Complete	\$150,000	Aug-21	Dec-21
2	Road	NSW	Bayside Council	Dolls Point Traffic Calming	Traffic Improvement through the construction of roundabouts and thresholds to slow traffic and make safe	Complete	\$620,000	Aug-21	Dec-21
2	Community	NSW	Bayside Council	Riverine Park, Banksia	Sporting and recreation facilities upgrade sports field by levelling and adding irrigation and grass turf. Council invited tenders for the works as described below: 2 full size turf fields & runoff area; Level and import growing medium to ensure new turf has a good base; Certified fill inline with the Long-Term Site Management Plan; Provide water connection to the site; Install new irrigation tank designed to accommodate 6 fields (future); Install irrigation system to 2 x full size fields	Complete	\$800,000	Mar-21	Nov-21
2	Road	NSW	Bayside Council	Traffic Facility Renewal Various Locations	Traffic Improvement – traffic facility renewal of condition 4 and 5 thresholds traffic islands and other.	Complete	\$425,000	Apr-21	Nov-21
2	Community	NSW	Bayside Council	Rowland Park BBQ facility	BBQ Facilities at Community Park to meet desires of the community.	Complete	\$20,000	Aug-21	Oct-21
2	Road	NSW	Bayside Council	Footpath New (various)	Bicycle and Walking Paths add paths to provide connections between existing footpaths paths for improved accessibility	Complete	\$200,000	Aug-21	Oct-21
2	Road	NSW	Bayside Council	Footpath Renewal (various)	Bicycle and Walking Paths renewal to remove trip hazards and condition 4 and 5 paths in accordance IPWEA practice note 1 footpath and cycleways	Complete	\$501,070	Apr-21	Sep-21
2	Community	NSW	Bayside Council	Sandringham Baths carpark monitoring	Improved Accessibility of Community Facilities and Areas by ensuring parking turnover and safe use of roads.	Complete	\$30,000	May-21	Jul-21
2	Community	NSW	Bayside Council	Mascot Memorial Park: toilet block	Toilet Block renewal including tiling, new pans and roof repair.	Complete	\$60,000	Apr-21	May-21
2	Community	NSW	Bega Valley Shire Council	Colombo Park Bemboka inclusive parkland and accessibility improvements.	Renewal of aging public amenities to include accessible compliant faculties and renewal of parkland shelters and picnic area.	Complete	\$320,261	Mar-21	Aug-22
2	Community	NSW	Bega Valley Shire Council	Blackfellows lake boat ramp accessibility improvements	Upgrade of existing jetty to add a floating pontoon and gangway. Provision of an assisted access path to the shore. Upgrades are to improve accessibility to the water for general and watercraft users.	Complete	\$58,783	Oct-21	Jun-22
2	Combination	NSW	Bega Valley Shire Council	Aslings Beach carpark upgrade	General road works to include heavy patching, drainage and reseal.	Complete	\$395,249	Mar-22	May-22
2	Community	NSW	Bega Valley Shire Council	Bermagui Blue Pools: Access stairs handrail replacement	Replacement of the existing handrail and the lower areas of the pool.	Complete	\$66,585	Jan-21	May-22
2	Combination	NSW	Bega Valley Shire Council	Eden shared path	Extension of the shared path network to connect Albert Terrace shared path to the rest of the shared path network along Calle Calle Street	Complete	\$259,144	May-21	Apr-22
2	Community	NSW	Bega Valley Shire Council	Apex park Cobargo toilet block and demolition works in Tathra	Construction of a new toilet block in Apex Park Cobargo and the removal of a toilet block in Tathra	Complete	\$109,893	Jan-21	Apr-22
2	Community	NSW	Bega Valley Shire Council	Pambula cemetery fencing replacement	Upgrade and/or replacement of the existing fencing at Pambula Cemetery	Complete	\$57,495	Jan-21	Mar-22
2	Combination	NSW	Bega Valley Shire Council	Bermagui Apex Park shared path network	Extension of the shared path network to connect to connect Apex Park to the rest of the network in Bermagui	Complete	\$109,899	Jan-21	Dec-21
2	Combination	NSW	Bega Valley Shire Council	Wyndham Shared path	Creation of shared path network connecting the school and recreation facilities in Wyndham	Complete	\$146,994	Jan-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	NSW	Bega Valley Shire Council	Pambula Beach shared path	Extension of the shared path network to connect Pambula Beach reserve to the rest of the network in Pambula Beach	Complete	\$60,356	Jul-21	Sep-21
2	Combination	NSW	Bega Valley Shire Council	Tanja Hall and school driveway carpark and safety improvements	Upgrade of road and footpath network in and around Tanja Hall and Tanja public school to improve safety and access	Complete	\$136,261	Aug-21	Sep-21
2	Road	NSW	Bellingen Shire Council	Slarkes Bridge – North Bank Road, Raleigh: Bridgeworks	Bridgeworks involving replacement of failed culvert structure, single span, dual lane bridge approx. 14m in length	Complete	\$550,000	Feb-22	Dec-23
2	Road	NSW	Bellingen Shire Council	Crown St Retaining Wall and Surface Rehabilitation – Stage 2: Re-sealing, rehabilitation, traffic improvement, other	Re-sealing of roadway, rehabilitation of adjacent failing retaining wall	Complete	\$188,040	Jan-22	Jun-22
2	Community	NSW	Berrigan Shire Council	Replace Finley Netball Courts	Replacement of netball courts that have reached the end of their useful life	Complete	\$279,182	Dec-21	May-22
2	Community	NSW	Berrigan Shire Council	Upgrade Apex Park carpark	Improve drainage and resurface carpark servicing Apex Park and Berrigan CBD. To allow for installation of drainage lines, water mains required relocation where they would cross. Additional works were required where the car park drain entered the main stormwater network	Complete	\$245,000	Dec-21	May-22
2	Road	NSW	Berrigan Shire Council	Kerb and Gutter uplift	A kerb and gutter uplift program across urban areas of Berrigan Shire Two proposed kerb and gutter uplift programs have been removed from the scheduled program at an estimated value of \$30,000 each.	Complete	\$290,846	Nov-21	Mar-22
2	Community	NSW	Blacktown City Council	Playgrounds and Skate parks 1. Dawson Mall, Mount Druitt 2. Nurragingy Reserve, Doonside	Upgrade urban spaces and provide playspace elements. Playground and toilet block upgrade - Create a new play space, upgrade existing amenities building and include additional disability facilities.	Complete	\$2,476,936	Feb-22	Nov-23
2	Road	NSW	Blacktown City Council	Traffic improvement 1. Merriville Road, Kellyville Ridge	Convert existing pedestrian crossing to a wombat crossing.	Complete	\$220,810	May-22	Jun-23
2	Community	NSW	Blacktown City Council	Sporting and recreation facilities1. Schofields Park, Schofields 2. International Peace Park, Seven Hills 3. Popondetta Park, Emerton	Upgrade football and cricket Facilities. Lighting improvement for night time use. Repair and resurface netball courts.	Complete	\$896,559	Sep-21	May-23
2	Road	NSW	Blacktown City Council	Road Reconstruction 1. Fourth Avenue, Blacktown	Construction of road pavement, missing kerb and gutter and associated drainage work. Project also includes reconstruction of existing pavement.	Complete	\$1,290,580	Jan-22	Feb-23
2	Community	NSW	Blacktown City Council	Playgrounds and Skate parks 1. Alpha Park, Blacktown 2. Bill Colbourne Reserve, Doonside 3. Brewongle Walkway, Blacktown 4. International Peace Park, Seven Hills 5. Weeronal Park, Blacktown 6. Ropes Crossing Park, Ropes Crossing 7. Walpole Street Park, Blacktown	7 sites where rubber softball is in poor condition.	Complete	\$867,734	Oct-21	Jan-23
2	Community	NSW	Blacktown City Council	Landscaping Improvements 1. Drainage channel between Breakfast Road and Davis Road, Marayong 2. Blacktown Showground, Blacktown 3. Luxford Road, Oakhurst	Tree planting. Construction of memorial garden	Complete	\$627,424	Feb-22	Nov-22
2	Community	NSW	Blacktown City Council	Toilet blocks 1. Riverstone Park, Riverstone - Carlton street, Riverstone 2. Hanna Reserve, Oakhurst - Hyatts road, Oakhurst 3. Whalan Reserve, Whalan - Debrincat Avenue, Whalan	Toilet block upgrade. Refurbishment of amenities building, change rooms, fitness area, table tennis area and seating. Painting.	Complete	\$581,705	Jun-21	Oct-22
2	Community	NSW	Blacktown City Council	Improvement to community facility 1. Marayong Community Centre - 1 Quakers Road, Marayong. 2. Max Webber Library, Blacktown 3. Community Building - Cnr. Newton Road & Kelso Lane, Blacktown. 4. Emerton Youth Recreation Centre - 56 Copeland Road, Emerton. 5. Oakhurst Neighbourhood Centre - 51 Standish Avenue, Oakhurst. 6. Blacktown Youth College - 39 Mackellar Road, Hebersham. 7. Quakers Hill Community Centre - 15 Lalor Road, Quakers Hill. 8. Rooty Hill School of Arts - 32 Rooty Hill Road South, Rooty Hill.	Improvements to community facilities. Refurbish toilets, change room and nursing room. Replace tiling, kitchen, stairs, fittings, vanities, pans/cisterns, carpet, walls, ceiling, roof, fences and emergency exit. Improve insulation, appearance and lighting. Installing ceiling fan and ventilation. Coat windows with reflective tinting. Repair drainage issues.	Complete	\$1,328,481	Apr-21	Sep-22
2	Community	NSW	Blacktown City Council	Improved Accessibility of Community Facilities and Areas 1. Golden Grove Reserve, Kings Langley 2. William Mason Park, Mount Druitt	Provision of pathway and fitness stations	Complete	\$392,431	Oct-21	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Blacktown City Council	Resealing 1. Barossa Drive, Minchinbury 2. Bovis Place, Rooty Hill 3. Brae Street, Prospect 4. Browning Place, Lalor Park 5. Colville Street, Kings Langley 6. Combet Place, Minchinbury 7. Dexter Place, Plumpton 8. Flint Street, Kings Langley 9. Garonne Street, Seven Hills 10. Hartog Avenue, Willmot 11. Himalaya Crescent, Seven Hills 12. Irma Place, Oakhurst 13. Logan Place, Quakers Hill 14. Loville Avenue, Seven Hills 15. Loy Place, Quakers Hill 16. McCoy Street, Toongabbie 17. Paroo Place, Seven Hills 18. Roxby Grove, Quakers Hill 19. Rutledge Crescent, Quakers Hill 20. Sandon Street, Seven Hills 21. Seppelt Street, Eastern Creek 22. Sidwell Avenue, Shalvey 23. Skye Place, Prospect 24. Stainsby Avenue, Kings Langley 25. Truscott Place, Bidwill 26. Tully Place, Quakers Hill 27. Turf Place, Quakers Hill 28. Wodrow Place, Rooty Hill 29. Woldhuis Street, Quakers Hill 30. Young Street, Kings Langley 31. Zebra Place, Quakers Hill 32. Zerafa Place, Quakers Hill	Resealing of existing pavement that is heavily oxidised with some localised pavement failure.	Complete	\$1,236,599	Nov-21	Jun-22
2	Road	NSW	Blacktown City Council	Rehabilitation 1. Metella Road, Toongabbie 2. Advance Street, Schofields	Pavement reconstruction / Road pavement in poor condition and showing signs of failure.	Complete	\$1,045,248	Aug-21	May-22
2	Community	NSW	Blacktown City Council	Bicycle and Walking Paths 1. Crudge Road, Marayong 2. Cantwell Street, Glenwood 3. Dagmar Crescent, Blacktown 4. Coates Street, Mount Druitt 5. Waikanda Crescent, Whalan 6. Dingle Street, Riverstone	Construction of path paving, pram ramps, some kerb and gutter and tree removal.	Complete	\$355,745	Sep-21	Sep-21
2	Road	NSW	Bland Shire Council	Multiple Bland Shire Based Roads.	Any work involving bridges or culverts	Complete	\$670,410	Jun-21	Aug-23
2	Road	NSW	Bland Shire Council	Multiple Roads in West Wyalong	Rehabilitation	Complete	\$422,487	Aug-21	Nov-22
2	Community	NSW	Bland Shire Council	West Wyalong Men's Shed, 123 Railway Road, West Wyalong NSW 2671	Painting/Improvements to community facilities	Complete	\$39,241	Sep-21	Jun-22
2	Community	NSW	Bland Shire Council	Main Street, Ungarie, NSW 2669	Landscaping Improvements	Complete	\$50,000	Jun-21	Sep-21
2	Community	NSW	Bland Shire Council	Tivoli Theatre, 16 -18 Court Street, West Wyalong, NSW 2671	Painting/Improvements to community facilities	Complete	\$150,000	Apr-21	Sep-21
2	Road	NSW	Bland Shire Council	Pine Street/ Boundary Street/ Boltes Road, West Wyalong, NSW 2671	Drainage	Complete	\$48,165	Jun-21	Sep-21
2	Community	NSW	Bland Shire Council	59 - 61 Gilbert Street, Wyalong, NSW 2671	Painting/Improvements to community facilities	Complete	\$9,900	Mar-21	Jul-21
2	Road	NSW	Blayney Shire Council	Leabeater Street bridge over Grubbenbun Creek	Replace 1 lane load limited (4 tonne) timber bridge with a 1 lane, 20m long concrete bridge, with improved alignment, and flood resilience.	Complete	\$219,325	Dec-21	May-23
2	Road	NSW	Blayney Shire Council	Culvert approach repairs program - Rehabilitation	Road approaches to culverts have consolidated, resulting in uneven surface, presenting a safety risk to motor vehicles.	Complete	\$72,711	Apr-21	Nov-22
2	Community	NSW	Blayney Shire Council	Stillingfleet Street shared path	Providing a safe connection between the Blayney shared path network and Blayney Hospital and Lee Hostel Nursing Home.	Complete	\$79,662	Jul-21	Jun-22
2	Community	NSW	Blayney Shire Council	Footpath renewal program	Undertaking the renewal of multiple sections of Councils footpath network were failures have occurred.	Complete	\$32,338	Jul-21	Jun-22
2	Road	NSW	Blayney Shire Council	Heavy Patching Program extension	Extending Councils existing heavy patching program to include Long Swamp Road which has a seriously failed pavement. The project involves stabilising the existing base pavement layer and providing a 150mm overlay of DGB20 and a two coat seal, over a length of approximately. 800m	Complete	\$148,135	Nov-21	Apr-22
2	Combination	NSW	Blue Mountains City Council	25 Pritchard St, Wentworth Falls	Drainage: Drainage Improvement Works (50% Renewal / 50% Upgrade) To reduce flooding caused by the inadequate system capacity.	Under Construction	\$240,000	Apr-22	Jun-25
2	Road	NSW	Blue Mountains City Council	Warialda Street, Katoomba. Drainage.	Construction of new pit and pipe open channel with connection to existing drainage system.	Complete	\$28,284	Jun-22	Nov-22
2	Road	NSW	Blue Mountains City Council	Old Bathurst Rd, Blaxland	Street Lighting Equipment: (80% Upgrade / 20% Renewal) Lighting Upgrade to improve safety and visibility	Complete	\$451,530	Mar-22	Oct-22
2	Community	NSW	Blue Mountains City Council	Ellison School Footpath, Hawkesbury Rd, Winmalee	Bicycle and Walking Paths: (New) Active Transport Link – high priority.	Complete	\$179,860	Apr-22	Jun-22
2	Road	NSW	Blue Mountains City Council	Leura Mall, Leura	Street Lighting Equipment: (Upgrade) Lighting Upgrade to improve safety and visibility	Complete	\$94,929	Jul-21	Jun-22
2	Road	NSW	Blue Mountains City Council	Cleveland Road, Lawson. Drainage	Development of new connection and decommissioning of existing drainage system. To mitigate flooding of private property.	Complete	\$25,074	Dec-21	Jun-22
2	Road	NSW	Blue Mountains City Council	Heavy Patching Program	Resealing: Construction of heavy patching across 305 locations throughout out Blue Mountains City Council Local Government Area.	Complete	\$1,190,186	Jun-21	Apr-22
2	Combination	NSW	Blue Mountains City Council	St Georges Cres, Faulconbridge	Reconstruction: (New) Active Transport Link – high priority	Complete	\$94,535	May-21	Mar-22
2	Combination	NSW	Blue Mountains City Council	Falcon St, Hazelbrook	Bicycle and Walking Paths: (New) Shared path – Active Transport Link. High priority. Previous estimate revised due to increased costs.	Complete	\$56,633	Feb-22	Mar-22
2	Combination	NSW	Blue Mountains City Council	Lincoln Rock Carpark, Wentworth Falls	Off Road Car Park: (30% Upgrade / 70% Renewal) Provide parking facility for high demand area. Variation due to unexpected ground works including stabilisation of subgrade required to move forward with road base.	Complete	\$255,146	Jun-21	Sep-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	NSW	Blue Mountains City Council	Paradise Pool Carpark, Linden	Off Road Car Park: (30% Upgrade / 70% Renewal) To provide visitors car parking as frequently visited tourist area. Practical completion well within budget, no unforeseen issues.	Complete	\$43,039	Jun-21	Sep-21
2	Combination	NSW	Bogan Shire Council	Kerb and guttering, Nyngan NSW	Works involving cycling and pedestrian infrastructure	Complete	\$337,750	Oct-21	Jun-22
2	Road	NSW	Bogan Shire Council	Pangee Road 2km seal, Nyngan NSW	Sealing. The preparation and bitumen sealing of 2km of Pangee road, which is currently unsealed.	Complete	\$297,753	Aug-21	May-22
2	Community	NSW	Bogan Shire Council	Walker Pavilion painting, Nyngan Showground, Hoskins Street Nyngan NSW	Sporting and recreation facilities. The preparation and painting of the Walker Pavilion at the Nyngan Showground, Nyngan NSW	Complete	\$6,000	Jun-21	Aug-21
2	Community	NSW	Bogan Shire Council	Nyngan Showground Multipurpose Arena, Hoskins street, Nyngan NSW	Sporting and recreation facilities. The construction of an 80m x 40m enclosed arena with 1.7m high steel fence for horse events. There is currently no safe space for horse riding and lessons at Nyngan Showground and riders are instead going to other towns to learn and compete.	Complete	\$34,000	Jun-21	Jun-21
2	Combination	NSW	Bourke Shire Council	Bourke Levee Bank, (-30.085366153902097, 145.94179748765885)	Solar lighting on footpath / bike track from Wharf to North Bourke	Complete	\$112,000	Mar-21	Jun-22
2	Community	NSW	Bourke Shire Council	85 Mertin Street, Bourke (-30.096225089950764, 145.94440091349233)	Additional Swimming Pool Shade (Marshalling area, communal areas surrounding pool)	Complete	\$380,000	Mar-21	Jun-22
2	Community	NSW	Bourke Shire Council	14 Darling Street, Bourke (-30.096225089950764, 145.94440091349233)	Medical Centre External Upgrade (safety fence for carpark and building (\$80K) and automated sprinkler system (\$40))	Complete	\$120,000	Mar-21	Jun-22
2	Community	NSW	Bourke Shire Council	Kidman Way, Bourke (-30.080280266419546, 145.94945011990097)	Back O Bourke function centre disability access path	Complete	\$60,000	Mar-21	Jun-22
2	Community	NSW	Bourke Shire Council	19 Mitchell Street, Bourke (-30.0883846583566, 145.93567431764652)	Men's Shed – Relocation of toilet	Complete	\$50,000	May-21	Jun-22
2	Community	NSW	Bourke Shire Council	29 Mitchell St, Bourke Various Locations	Chairs, tables, furniture for public spaces / parks / reserves – Fixed Furniture	Complete	\$20,000	Mar-21	Jun-22
2	Community	NSW	Bourke Shire Council	85 Mertin Street, Bourke (-30.096225089950764, 145.94440091349233)	Shade at Bourke Swimming Pool Carpark	Complete	\$126,018	Mar-21	Jun-22
2	Community	NSW	Brewarrina Shire Council	Brewarrina Toddlers pool Church street Brewarrina	Brewarrina shire council intends on building a toddler pool within our current facilities that will continue to be free access to all. Sporting and recreation facilities Works to upgrade, repair or maintain sporting ovals, courts, swimming pools etc	Complete	\$189,387	Jun-21	Nov-21
2	Community	NSW	Brewarrina Shire Council	Goodooga skate Park , Brewarrina	Council intends on providing a small skate park for small village within their LGA. Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$100,000	Jun-21	Nov-21
2	Community	NSW	Brewarrina Shire Council	Brewarrina Park Picnic area Bathurst street	Brewarrina shire council intends on providing all access park furniture and shade Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$100,000	Jun-21	Nov-21
2	Community	NSW	Brewarrina Shire Council	Brewarrina LGA Road Safety Grid program (RSGP)	Council intends on continuing the RSGP and replacing dangerous grids within our LGA. The project is not part of Council's road program as the grids are located on shire roads but are installed and maintained by landowners with Council consent. Rehabilitation –Work to return a road to its original standard	Complete	\$200,000	Jun-21	Nov-21
2	Community	NSW	Broken Hill City Council	Galena Street – Williams St to Talc St	Bicycle and Walking Paths	Complete	\$123,773	Jun-21	Jun-22
2	Community	NSW	Broken Hill City Council	Patton Street – Queen St to Bonanza St	Bicycle and Walking Paths	Complete	\$236,610	May-21	Jun-22
2	Community	NSW	Broken Hill City Council	O'Neil/Uranium St – Willyama High School to Zebina St	Bicycle and Walking Paths	Complete	\$306,138	Aug-21	Jun-22
2	Road	NSW	Burwood Council	Road Rehabilitation of Burwood Rd	Concrete Road pavement rehabilitation of sections of Burwood Rd from Deane St to Park Ave	Complete	\$317,067	Nov-22	Feb-23
2	Community	NSW	Burwood Council	Henley Park Playing Fields upgrade	Sporting and recreation facilities. Turfing, Irrigation and drainage of Playing fields 1, 2 and mini's.	Complete	\$230,340	Aug-21	Dec-21
2	Road	NSW	Burwood Council	Road rehabilitation of Railway Pde.	Road pavement rehabilitation of Railway Pde from Shaftesbury Rd to Burwood Rd.	Complete	\$195,752	Sep-21	Nov-21
2	Road	NSW	Burwood Council	Strathfield Town Centre Beautification Works	Landscape Improvements such as new planting, new planter pots with trees, planter boxes, bins and seats on the East side of the Boulevardde from Morwick St to Strathfield Square and Everton Rd at Mosely St.	Complete	\$187,180	Jun-21	Aug-21
2	Community	NSW	Burwood Council	Henley Park Landscape and pathway upgrade around the Henley Park Amenities Building	Landscape Improvements around the newly constructed Amenities building including pathway upgrades, accessibility upgrade, tree planting, new garden beds.	Complete	\$250,000	Apr-21	Jun-21
2	Road	NSW	Byron Shire Council	Lighthouse Road Drainage	Drainage and Sealing works including culverts, kerb and guttering and related activities	Complete	\$1,408,882	Aug-21	Jun-22
2	Road	NSW	Cabonne Council	Replacement of 5 Cell Box Culvert LR268-CUL2 on Nangar Road Location: (-33.521, 148.493) Work category: Bridge works	Project Description: Replacement of 5 Cell Box Culvert. Problem Being Addressed: Structure in an overall poor condition. Large cracks along entire length of Wing Wall. Loss of head wall section and exposure of reinforcement, concrete spalling in numerous locations, loss of section of crown, build of sediment and vegetation in waterway.	Complete	\$174,235	Mar-22	Jun-22
2	Road	NSW	Cabonne Council	Replacement of Pipe Culvert LR138-CUL10 on Yellow Box Road Location: (-33. 2382816, 148.668759) Work category: Bridge works	Project Description: Replacement of 450mm diameter Concrete Pipe Culvert Problem Being Addressed: Structure is in very poor condition. Pipe broken and blocked out. Needs road pavement and replacement of Pipe culvert.	Complete	\$12,500	Mar-22	Jun-22
2	Road	NSW	Cabonne Council	Replacement of 5 Cell box Culvert LR205-CUL26 on Casuarina Drive Location: (-33.54132 148.41504) Work category: Bridge works	Project Description: Replacement of 5 Cell concrete box Culvert (2100x1200) Problem Being Addressed: Structure in an overall poor condition. Numerous cases of exposed reinforcement in the box culvert and wingwalls.	Complete	\$161,729	Mar-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Cabonne Council	Replacement of Culvert MR238-CUL32 on Nangar Road Location: (-33.495510 148.44182) Work category: Bridge works	Project Description: Replacement of 4 Cell concrete box Culvert Problem Being Addressed: Structure in an overall poor condition. There are numerous instances of exposed reinforcement in the box cells. There is widespread cracking around the cells and between the cells and wingwalls.	Complete	\$262,332	Mar-22	Jun-22
2	Road	NSW	Cabonne Council	Repairs to Mandagery Creek Bridge on Eulimore Road. Location: (-33.3688925, 148.4394511) Work category: Bridge works	Project Description: Repairs to Mandagery Creek Bridge Problem Being Addressed: Important elements of the bridge structure showing advanced signs of wear, cracking near one of the bridge abutments and spalling under the deck, significant damage to the wire rope barrier of this bridge.	Complete	\$23,230	Jan-22	May-22
2	Road	NSW	Cabonne Council	Repairs to Loombah Creek Bridge on Loombah Road. Location: (-32.8164, 148.7578) Work category: Bridge works	Project Description: Repairs to Loombah Creek Bridge Problem Being Addressed: Impact damage to both approaches, transverse cracking throughout the deck, damage to metal railing, scour hole behind the abutment.	Complete	\$17,089	Jan-22	Apr-22
2	Road	NSW	Cabonne Council	Repairs to Molong Creek Culvert on Lake Canobolas Road Location: (-33.319, 149.0239) Work category: Bridge works	Project Description: Repairs to Molong Creek Culvert Problem Being Addressed: Scour at both sides, concrete spalling, and general cleaning.	Complete	\$12,639	Jan-22	Apr-22
2	Road	NSW	Cabonne Council	Repairs to O'Neils Bridge on Reedy Creek Road. Location: (-33.36669287, 148.5488874) Work category: Bridge works	Project Description: Repairs to O'Neils Bridge Problem Being Addressed: Significant spalling under the deck girder units, the guard rail on the approaches with several sections being detached and broken posts.	Complete	\$23,334	Jan-22	Apr-22
2	Road	NSW	Cabonne Council	Repairs to Cullanes Bridge on Settlement Bridge Road. Location: (-33.580547377, 148.5313556) Work category: Bridge works	Project Description: Repairs to Cullanes Bridge Problem Being Addressed: Section of exposed reo at the top of one of the piles, one of the girder units is sinking relative to the remainder and significant debris build-up in the waterway.	Complete	\$16,894	Jan-22	Apr-22
2	Road	NSW	Cabonne Council	Repairs to Carmens Bridge on Yells Road. Location: (-33.366326855, 148.4981125) Work category: Bridge works	Project Description: Repairs to Carmens Bridge Problem Being Addressed: Numerous structural elements have suffered impact damage, significant edge breaks, sections of the guard rail which are not attached correctly and sections of batter protection showing signs of severe wash-out.	Complete	\$21,160	Jan-22	Apr-22
2	Road	NSW	Cabonne Council	Repairs to Baldrudgery Creek Bridge on Peak Hill Road. Location: (-32.86035045, 148.4844827) Work category: Bridge works	Project Description: Repairs to Baldrudgery Creek Bridge Problem Being Addressed: Significant severe scour under the western abutment and maintenance.	Complete	\$26,220	Jan-22	Apr-22
2	Road	NSW	Cabonne Council	Repairs to Culvert LR001-CUL42 on Baldry Road Location: (-32.8948 148.5530) Work category: Bridge works	Project Description: Repairs to 3 Cell Box Culvert Problem Being Addressed: Waterway 50% silted and significant debris on the upstream side.	Complete	\$12,535	Jan-22	Apr-22
2	Road	NSW	Cabonne Council	Repairs to Bocoble Creek Bridge on Garra Road. Location: (-33.126, 148.752) Work category: Bridge works	Project Description: Repairs to Bocoble Creek Bridge Problem Being Addressed: Scouring at abutments, debris in waterway, vegetation growth through the batter protection at both abutments, settlement, cracking and potholes at both approaches, joint material failure at pier joints, bridge barriers surface corrosion.	Complete	\$19,412	Jan-22	Mar-22
2	Road	NSW	Cabonne Council	Repairs to Jews Creek Bridge on Larras Lee Road. Location: (-32.9847, 148.841) Work category: Bridge works	Project Description: Repairs to Jews Creek Bridge Problem Being Addressed: Scouring throughout waterway up to 1.5 m depth at downstream side, transverse cracking in soffit of concrete arch, scour at abutments, and damaged guard rail.	Complete	\$18,883	Jan-22	Mar-22
2	Road	NSW	Cabonne Council	Repairs to Summer Hill Creek Bridge (3rd crossing) on Ophir Road. Location: (-33.2112, 149.1379) Work category: Bridge works	Project Description: Repairs to Summer Hill Creek Bridge (3rd crossing) Problem Being Addressed: Metal railing surface rust, wearing surface defects, blocked drainage, ineffective joints	Complete	\$19,320	Jan-22	Mar-22
2	Road	NSW	Cabonne Council	Repairs to Molong Rivulet Bridge on Marsden Street Location: (-33.0979, 148.8727) Work category: Bridge works	Project Description: Repairs to Molong Rivulet Bridge Problem Being Addressed: Corrosion of metal railing, no seal at joint, build-up of sediment on joint, concrete spalling, delamination to abutment 2 on side 2 adjacent to wing wall, cracks on wing wall, corrosion of steel girders, flaking of protective coating, scour through all spans, rutting, cracking and surface defects to approach 2 carriageway, scour forming behind batter protection at abutment 2, concrete spalling to the base of pier on side 1, concrete spalling to diaphragm member at abutment 1, heavy corrosion to steel plate, corrosion to light posts on deck, blocked drainage	Complete	\$21,758	Jan-22	Mar-22
2	Road	NSW	Cabonne Council	Repairs to Culvert LR002-CUL25 on Eurimbla Road Location: (-32.90432 148.8098311) Work category: Bridge works	Project Description: Repairs to 4 Cell Concrete Box Culvert Problem Being Addressed: Repairs/ replacement to Guard rail, major damage to scour protection, undermining of structure.	Complete	\$19,320	Jan-22	Mar-22
2	Road	NSW	Cabonne Council	Repairs to Culvert LR007-CUL7 on Euchareena Road Location: (- 33.0780 148.89926) Work category: Bridge works	Project Description: Repairs to 2 Cell Concrete Box Culvert. Problem Being Addressed: Significant debris downstream to block this culvert, significant scour behind the wing walls, parts of the road and guardrail are undermined.	Complete	\$12,190	Jan-22	Mar-22
2	Road	NSW	Cabonne Council	Repairs to Culvert LR007-CUL14 on Euchareena Road Location: (-33.0495 148.9174) Work category: Bridge works	Project Description: Repairs to 4 Cell Concrete Box Culvert. Problem Being Addressed: Debris build-up, Guardrail replacement.	Complete	\$10,750	Jan-22	Mar-22
2	Road	NSW	Cabonne Council	Repairs to Culvert LR105-CUL56 on Obely Road Location: (-32.664215 148.5594) Work category: Bridge works	Project Description: Repairs to 3 cell Concrete Box Culvert. Problem Being Addressed: Clearing of silt and vegetation in waterway and culvert.	Complete	\$7,000	Jan-22	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Cabonne Council	Repairs to Culvert MR573-CUL9 on Burrendong Way Location: (-33.1864 149.10300) Work category: Bridge works	Project Description: Repairs of 4 Cell concrete box Culvert Problem Being Addressed: Recommended patch and repair for soffit of culverts.	Complete	\$16,664	Jan-22	Mar-22
2	Road	NSW	Cabonne Council	Repairs to Culvert LR004-CUL13 on Bocobra Road Location: (-33.1567 148.5791) Work category: Bridge works	Project Description: Repairs to 4 Cell Concrete Box Culvert . Problem Being Addressed: Sections of exposed reo and severe downstream erosion warrant maintenance intervention.	Complete	\$16,790	Nov-21	Feb-22
2	Road	NSW	Cabonne Council	Repairs to Culvert LR049-CUL41 on Gumble Road Location: (-33.05336 148.6513) Work category: Bridge works	Project Description: Repairs to 5 Cell Concrete Box Culvert . Problem Being Addressed: Debris blocking the waterway, replacement of Bridge rail end terminals for a significant spearing hazard.	Complete	\$14,490	Jan-22	Feb-22
2	Road	NSW	Cabonne Council	Repairs to Culvert LR049-CUL66 on Gumble Road Location: (-33.01905 148.63576) Work category: Bridge works	Project Description: Repairs to 4 Cell Concrete Box Culvert. Problem Being Addressed: Debris build-up and erosion. Scoured areas need to be reinforced before more damage occurs.	Complete	\$11,500	Jan-22	Feb-22
2	Road	NSW	Cabonne Council	Repairs to Waree Creek Bridge on South Bowan Park Road. Location: (-33.36421161, 148.817393) Work category: Bridge works	Project Description: Repairs to Waree Creek Bridge Problem Being Addressed: Structural elements with some minor cracks, significant crash damage to the approach guard rail and bridge barriers.	Complete	\$14,927	Oct-21	Dec-21
2	Road	NSW	Cabonne Council	Repairs to Culvert LR104-CUL39 on Gundong Road Location: (-32.64079 148.3949) Work category: Bridge works	Project Description: Repairs to 4 Cell Concrete Box Culvert Problem Being Addressed: Blockage needs clearing of silt and vegetation in waterway and culvert.	Complete	\$4,000	Oct-21	Dec-21
2	Road	NSW	Cabonne Council	Repairs to Canomodine Creek Bridge on Baghdad Road. Location: (-33.458, 148.8478) Work category: Bridge works	Project Description: Repairs to Canomodine Creek Bridge Problem Being Addressed: Missing or ineffective kerb, replace defective kerb plank, build-up of debris and sediment on bridge deck timber rotting, erosion due to failure of concrete batter, corrosion of the girders & steel, corrosion of pier headstock, deformation of steel sheet, deformation of sheeting, concrete spalling underneath the steel diaphragm, scouring of waterway, missing timber deck bolts.	Complete	\$37,490	Oct-21	Nov-21
2	Road	NSW	Cabonne Council	Replacement of 5 *1200 dia Pipe culvert LR268-CUL2 on Cowriga Road Location: (-33.41851 149.13709) Work category: Bridge works	Project Description: Replacement of 5 * 1200 mm dia Concrete pipe culvert Problem Being Addressed: Structure in an overall poor condition. Patch and repairs for soffit of some pipe sections and joins, headwall 2 and apron slab. Clearing of vegetation and debris required.	Complete	\$72,500	Jul-21	Oct-21
2	Road	NSW	Cabonne Council	Replacement of Concrete box culvert LR273-CUL4 on Davis Road Location: (-33.406389 149.14022) Work category: Bridge works	Project Description: Replacement of Concrete Box culvert Problem Being Addressed: Structure in an overall poor condition. Box culvert constructed of steel I-beams are severely corroded, recommended repair or replacement. Wingwall on approach 2 needs repair of severe cracks.	Complete	\$123,000	Jul-21	Oct-21
2	Road	NSW	Cabonne Council	Repairs to Culvert MR237A-CUL49 on Cargo Road Location: (-33.435308 148.78083) Work category: Bridge works	Project Description: Repairs to 4 Cell concrete box Culvert Problem Being Addressed: Structure in an overall poor condition due to sections of exposed reo and cracking. Pavement has numerous failures.	Complete	\$17,020	Jul-21	Oct-21
2	Community	NSW	Campbelltown City Council	Passfield Park, Minto NSW 2566 Playground Construction Location (WGS84): 34° 1'20.92"S 150°51'32.63"E Work Category: Playground and Skate Park	Construction of Playground at Passfield Park with mulch softfall area, swing set and combination unit. Current precinct requires a playground due the nearest playground being over 500m radius away from homes.	Complete	\$141,998	May-22	Sep-22
2	Community	NSW	Campbelltown City Council	Seddon Park, Glenfield NSW 2167 Amenities Building Reconstruction Location (WGS84): 150°53'20.44"E 33°58'38.25"S Work Category: Toilet Blocks	Current facilities are not fit for purpose to service adjacent sporting ground and are in average condition at 36 years of age. New building will provide local sporting clubs with access to change rooms, toilet facilities, canteen room, referees room, recovery room, and accessible toilet.	Complete	\$1,134,000	Jul-21	Sep-22
2	Road	NSW	Campbelltown City Council	Lincoln Street, Minto NSW 2566 Stormwater Pipe Replacement with Box Culverts Location (WGS84): 34° 1'28.49"S 150°50'30.17"E Work Category: Drainage	60150m lineal meter collapsed twin aluminium pipe to be replaced with twin 1200mm reinforced concrete pipesbox culverts through council land and private properties including construction of 2 Stormwater Pits	Complete	\$366,000	Aug-21	Sep-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Campbelltown City Council	Harvey Brown Reserve, Blair Athol NSW 2560 Exercise Equipment Renewal Location (WGS84): 34° 3'46.73"S 150°48'7.55"E Work Category: Playground and Skate Park	Renewal of 9 exercise equipment assets at Harvey Brown reserve due to poor condition and obsolete technology.	Complete	\$91,678	May-22	Aug-22
2	Road	NSW	Campbelltown City Council	Dumaresq Street Car Park, Campbelltown NSW 2560 Reconstruction Location (WGS84): 34° 4'1.39"S 150°48'41.84"E Work Category: Off-Road Carpark	Full Reconstruction of 2600m2 CBD car park due to large scale pavement and base failures. In addition to pavement reconstruction, reconstruction of 200m2 asphalt footpaths with concrete footpaths, Supply and installation of 110m2 granite pavers replacement footpaths, installation of 39 bollards and supply and plant 12 trees	Complete	\$457,979	Nov-21	Aug-22
2	Road	NSW	Campbelltown City Council	Airds Road, Leumeah NSW 2560, from Rose Payten Drive to Swafham Road Pavement Rehabilitation Location (WGS84): 34°02'27.2"S 150°49'53.6"E Work Category: Rehabilitation	14,000 m2 of pavements needs renewal treatments of which 7000m2 of Road pavements have large scale failures, full rehabilitation is required to meet levels of service. The rest 7000 m2 will be treated with structural asphalt overlay.	Complete	\$880,795	May-22	Jul-22
2	Community	NSW	Campbelltown City Council	Ingleburn NSW2565 and Campbelltown CBD NSW 2560 Smart Bins Upgrade Location (WGS84): Ingleburn: 33°59'55.52"S 150°51'52.97"E Campbelltown: 34° 4'4.98"S 150°48'46.97"E Work Category: Other (Bin upgrade)	CBD Bins are running at capacity at peak times of the day which is causing overflows of rubbish regularly. Solar Compactor bins will allow for much higher volume of rubbish to be stored in the bins, which means reduced cost to council maintenance and improved community outcomes for waste. Approximately 30 aluminium bins will be replaced in CBD areas to solar compactor bins. The bins also have Bluetooth compatibility to let the council waste sections know when the bin is full.	Complete	\$291,130	Oct-21	Jun-22
2	Community	NSW	Campbelltown City Council	Fencing Renewal Program Location: Multiple areas Work Category: Repair and Replacement of Fencing	Reconstruction of approximately 2,500 lineal meters poor condition fencing across Campbelltown LGA and minor landscaping improvement with timber and recycled products.	Complete	\$350,000	Sep-21	Jun-22
2	Community	NSW	Campbelltown City Council	Leumeah Skate Park and Pump Track, Leumeah NSW 2560 Floodlighting Upgrade and Installations Location (WGS84): 34° 2'57.62"S 150°49'40.13"E Work Category: Playground and Skate Park	Upgrade of floodlighting over Leumeah skate park (Hollylea Reserve) and installation of floodlighting over new pump track at adjacent site. Current problem is safety issue due to insufficient lighting.	Complete	\$124,354	May-21	Jun-22
2	Road	NSW	Campbelltown City Council	Denham Court Road, Denham Court NSW 2565, 260m from newly constructed Roundabout to Fox Valley Road Rehabilitation Location (WGS84): 33°58'31.19"S 150°49'13.59"E Work Category: Rehabilitation	4000m2 of Road pavements have large scale failures, full rehabilitation required to meet levels of service.	Complete	\$250,000	May-22	Jun-22
2	Community	NSW	Campbelltown City Council	Footpath Reconstruction Program Location: Multiple areas in 5 suburbs Work Category: Bicycle and Walking Path	Reconstruction of cracked, displaced, smashed and poor condition footpath across 5 suburbs. Approximately 3,200m2 poor condition footpath will be reduced from current backlog.	Complete	\$501,104	Apr-21	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Campbelltown City Council	Campbelltown Golf Course, Glen Alpine NSW 2560 Timber Bridge Replacement Location (WGS84): 34° 5'2.22"S 150°47'3.40"E Work Category: Bridge Work	Bridge sub-structure and super-structure has reached end of life and requires replacement.	Complete	\$198,541	Sep-21	Apr-22
2	Road	NSW	Campbelltown City Council	Kellerman Drive St Helens Park, NSW 2560 between Carbasse Crescent and Crommelin Crescent Rehabilitation Location (WGS84): 150°48'4.48"E 34°6'47.39"S Work Category: Rehabilitation	The road surface is an asphaltic concrete, 11.4m wide. The surface is oxidised and is ravelled in the wheel paths. There is a substantial amount of failure requiring structural repair. Heavy patching with asphalt overlay is required. Approximately 5600m2 will be treated.	Complete	\$260,833	Oct-21	Mar-22
2	Community	NSW	Campbelltown City Council	Rizal Park, Rosemeadow NSW 2560 Playground Softfall Renewal Location (WGS84): 34° 6'3.71"S 150°47'30.96"E Work Category: Playground and Skate Park	Replacement of 320m2 rubber softfall at local park to higher quality material. Current surface is at end of life and requires renewal.	Complete	\$88,764	Apr-21	Jul-21
2	Community	NSW	Campbelltown City Council	Robinson Park, Campbelltown NSW 2560 Playground Equipment Renewal Location (WGS84): 34° 4'31.93"S 150°47'26.93"E Work Category: Playground and Skate Park	Replacement of 143m2 rubber softfall at local park	Complete	\$35,297	Apr-21	Jul-21
2	Community	NSW	Campbelltown City Council	Koshigaya Park, Campbelltown NSW 2560 Rubber Softfall Recoating Location (WGS84): 34° 4'12.68"S 150°48'31.05"E Work Category: Playground and Skate Park	Recoating of 455m2 rubber softfall due to poor condition and high utilization to allow 3-5 years life extension.	Complete	\$58,631	Apr-21	Jul-21
2	Road	NSW	Canterbury-Bankstown Council	Wilbur Street Carpark Upgrade	Wilbur Street Carpark Renewal and Expansion	Under Construction	\$600,000	Oct-22	Jun-24
2	Community	NSW	Canterbury-Bankstown Council	Allder Park-Playground Upgrade	Level 2 playground upgrade	Complete	\$557,000	Mar-22	Jun-23
2	Community	NSW	Canterbury-Bankstown Council	Rosedale Reserve-Sportsfield Renewal	Upgrade and reconstruction of sportsfield	Complete	\$874,016	Nov-21	Mar-23
2	Community	NSW	Canterbury-Bankstown Council	Riverwood Wetlands Playground Softfall Replacement	Softfall upgrades for Riverlands Wetlands 1 & 2	Complete	\$384,061	Mar-22	Mar-23
2	Community	NSW	Canterbury-Bankstown Council	Roberts Park-Recreation Upgrades	Skate Park modifications, including half basketball court	Complete	\$100,000	Mar-22	Jan-23
2	Community	NSW	Canterbury-Bankstown Council	Buchanan Oval-Sports Lighting	Install new sportsfield lighting to meet Australian Standards	Complete	\$330,000	Feb-22	Jan-23
2	Community	NSW	Canterbury-Bankstown Council	Walshaw Park-Sportsfield Renewal	Upgrade and reconstruction of sportsfield	Complete	\$1,304,569	Jan-22	Jan-23
2	Community	NSW	Canterbury-Bankstown Council	Padstow Park-Playground Upgrade	Level 2 playground upgrade	Complete	\$350,000	Mar-22	Jan-23
2	Community	NSW	Canterbury-Bankstown Council	Arthur Park-Playground Upgrade	Level 2 playground upgrade	Complete	\$400,000	Mar-22	Dec-22
2	Community	NSW	Canterbury-Bankstown Council	Beaman Park-Sports Lighting	Install new sportsfield lighting to meet Australian Standards (Western Fields 1 and 2)	Complete	\$320,000	Feb-22	Dec-22
2	Community	NSW	Canterbury-Bankstown Council	Punchbowl Park-Amenities Upgrade	Refurbish toilets	Complete	\$200,000	Jul-21	Dec-22
2	Community	NSW	Canterbury-Bankstown Council	Punchbowl Park-Playground Upgrade	Level 2 playground upgrade	Complete	\$500,000	Mar-22	Dec-22
2	Community	NSW	Canterbury-Bankstown Council	Canterbury Park-Playground Upgrade	Level 2 playground upgrade	Complete	\$407,753	Mar-22	Nov-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Canterbury-Bankstown Council	Earlwood Oval-Playground Upgrade	Level 2 playground upgrade	Complete	\$473,911	Mar-22	Nov-22
2	Community	NSW	Canterbury-Bankstown Council	Gordon Parker Reserve-Amenities Upgrades	Upgrade / extension of existing amenities - change rooms, storage, kiosk upgrade, accessible toilet and roof replacement	Complete	\$455,000	Mar-21	Nov-22
2	Community	NSW	Canterbury-Bankstown Council	Flinders Slopes-Toilet Upgrade	Level 2 playground upgrade	Complete	\$200,000	Feb-21	Oct-22
2	Community	NSW	Canterbury-Bankstown Council	Ludgate Reserve-Playground Upgrade	New Level 3 playground	Complete	\$100,000	Mar-21	Oct-22
2	Community	NSW	Canterbury-Bankstown Council	Lansdowne Res-Remote Control Car Track	Access and amenity improvements	Complete	\$420,000	Oct-21	Mar-22
2	Road	NSW	Canterbury-Bankstown Council	Wilfred Lane-Widening & Road Resurfacing	Widening and resurfacing-from Loch St to the CDS End	Complete	\$300,000	May-21	Sep-21
2	Road	NSW	Canterbury-Bankstown Council	Townsend Street-Road Resurfacing	Road resurfacing from Manahan St to Simmat Ave	Complete	\$495,000	May-21	Aug-21
2	Road	NSW	Canterbury-Bankstown Council	Glassop St-Road Resurfacing	Road resurfacing from Fenwick St to Edgar St	Complete	\$230,000	Jul-21	Jul-21
2	Community	NSW	Canterbury-Bankstown Council	Allum Park-Shared Path	Design and construction of shared path	Complete	\$361,521	May-21	Jun-21
2	Road	NSW	Canterbury-Bankstown Council	Alma Street-Roundabout	Construct new roundabout at intersection of Alma Road and Chamberlain Road	Complete	\$330,726	May-21	Jun-21
2	Road	NSW	Canterbury-Bankstown Council	Benfield Parade-Road Resurfacing	Resurface from Horsley Rd to Bransgrove Rd	Complete	\$190,000	May-21	Jun-21
2	Road	NSW	Canterbury-Bankstown Council	Harris Street-Road Resurfacing	Resurface from Edgar St to Willfox St	Complete	\$104,749	May-21	May-21
2	Community	NSW	Canterbury-Bankstown Council	Revesby Footpath Upgrades	Improve access and connectivity across the ward, including Batchelor Avenue, Burradoo Street, Matts Ave, Queen Street, Dowding Street	Complete	\$313,957	Mar-21	May-21
2	Road	NSW	Canterbury-Bankstown Council	Road resurfacing-Croydon Street	Resurface from Lakemba St to Railway Pde	Complete	\$197,736	Apr-21	May-21
2	Road	NSW	Canterbury-Bankstown Council	Road resurfacing-Violet Street	Resurface from Martin St to Payten Ave	Complete	\$300,000	Apr-21	May-21
2	Community	NSW	Canterbury-Bankstown Council	Roselands Footpath Upgrades	Improve access and connectivity across the ward, including Armitree Street, Kingsgrove	Complete	\$150,000	May-21	May-21
2	Community	NSW	Carrathool Shire Council	Hillston Public Toilet block amenities comprises of refurbishment of four toilet blocks to ensure continued use of the facilities. The refurbishment includes the renovation of the indoor surfaces; tiling the floors, tiling and sheeting the walls where applicable, renewal of the bathroom furniture and renewal of water pipes where necessary.	Hillston Public Toilet block amenities comprises of refurbishment of four toilet blocks to ensure continued use of the facilities. The refurbishment includes the renovation of the indoor surfaces; tiling the floors, tiling and sheeting the walls where applicable, renewal of the bathroom furniture and renewal of water pipes where necessary.	Complete	\$149,999	Feb-22	Oct-22
2	Road	NSW	Carrathool Shire Council	Road Assessment & Signage: General Road Maintenance Various LGA Council Roads	Investigation into Council's road network and condition assessment for use of road trains. Upgrading road intersections with appropriate road signage in accordance with Australian Standards.	Complete	\$185,060	Mar-21	Jun-22
2	Community	NSW	Carrathool Shire Council	Refurbishment of Former Goolgowi Council Chambers: Painting/ Improvements to community facilities 5 Stipa St. Goolgowi NSW 2652	The former Council Chambers will be renovated so that the building which currently stands empty due to the need of the renovations, can be utilised again by various community support groups to organise small gatherings such as mental health support meetings, mothers' groups, playgroups and reading circles. The refurbishment of the building includes painting the indoor surfaces, kitchen renovation, replacement of floor coverings where applicable as well as reroofing where applicable.	Complete	\$89,205	May-21	May-22
2	Road	NSW	Carrathool Shire Council	Carrathool Road Rehabilitation Project location coordinates Start: X -34.294638 Y 145.483392 Finish: X -34.312833 Y 145.480324	Rehabilitation, widening and sealing The Carrathool Rd sealing and rehabilitation works include; - Sealing 2km of an existing unsealed local road (2 coat seal, 7m width seal on 9m formation) - Repairing pot holes/sink holes - Widening shoulders The rehabilitation and sealing works address the current issues such as; - Wet weather road closures - Poor linkages between major State Highways - Damaged surfaces The works would significantly improve the safety of all road users, for instance school busses and heavy vehicles.	Complete	\$500,322	Jan-22	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Carrathool Shire Council	Solar Panel Installations at Various Locations: Other - Installation of solar panels Hillston WG Parker Memorial Library 173/175 High St, Hillston NSW 2675 Hillston Depot 86 Molesworth St. Hillston NSW 2675 Goolgowi Depot Cnr Lowan & Farrer St, Goolgowi NSW 2652	Council is committed to environmentally sustainable practices and utilising renewable energy solutions for energy efficiency and therefore would like to install solar panels to the following three locations. Hillston WG Parker Memorial Library would receive 84 rooftop solar panels generating 30.66kW of solar power. Council depot in Hillston would receive 77 rooftop solar panels generating 28.105 kW of solar power and the depot in Goolgowi would receive 89 solar panels generating 32.485 kW of solar power.	Complete	\$119,085	Mar-21	Sep-21
2	Road	NSW	Central Coast Council (NSW)	Upgrade to off-road carpark at Charmhaven	Upgrade to carpark and accessibility provisions	Under Construction	\$221,000	Oct-22	Jun-24
2	Community	NSW	Central Coast Council (NSW)	Local Playspace Renewal – Ross Park, Avoca Beach	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$292,097	Mar-22	Dec-22
2	Community	NSW	Central Coast Council (NSW)	Sportsground Improvements - James Browne Oval, Woy Woy	Sporting and recreation facilities	Complete	\$249,199	Oct-22	Dec-22
2	Community	NSW	Central Coast Council (NSW)	Replacement Toilet Block with accessibility provisions at Don Small Oval	Toilet Blocks	Complete	\$116,684	Oct-22	Dec-22
2	Community	NSW	Central Coast Council (NSW)	Toilet Block with accessibility provisions at Spencer waterfront	Toilet Blocks	Complete	\$134,113	Oct-22	Dec-22
2	Community	NSW	Central Coast Council (NSW)	Shared Pathway along Central Coast Highway, Erina	Bicycle and Walking Paths - Works involving cycling and pedestrian infrastructure	Complete	\$390,901	Mar-21	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Shared Pathway along Racecourse Road, Gosford	Bicycle and Walking Paths - Works involving cycling and pedestrian infrastructure	Complete	\$475,316	Nov-21	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Local Playspace Renewal – Hylton Moore Oval, East Gosford	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$101,195	Mar-22	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Local Playspace Renewal – Jirramba Reserve, Saratoga	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$98,463	Mar-22	Jun-22
2	Community	NSW	Central Coast Council (NSW)	The Long Jetty and Parry Jetty, Long Jetty	Improvements to community facilities	Complete	\$222,118	Dec-21	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Local Playspace Renewal – Palm Gully Park, North Avoca	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$104,124	Mar-22	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Local Playspace Renewal – Turo Reserve, Pretty Beach	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$90,745	Mar-22	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Local Playspace Renewal – Woolmers Crescent, Mardi	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$116,961	Mar-22	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Renewal Program – Playspaces – Softfall	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$169,150	Aug-21	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Reserve Renewal – Sensory Park, Narara	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$207,179	Mar-22	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Tuggerah Library Air Conditioning replacement	Improvements to community facilities	Complete	\$132,114	Oct-21	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Accessibility adjustments to the customer service desk at Tuggerah Library	New concierge desk and accessibility adjustments to the customer service area in Tuggerah Library	Complete	\$51,520	Apr-22	Jun-22
2	Road	NSW	Central Coast Council (NSW)	Intersection Upgrade at Tuggerah Parade and Archbold Road, Long Jetty	Road reconstruction with safety improvements including a traffic island, line marking and signage	Complete	\$131,819	Apr-22	Jun-22
2	Road	NSW	Central Coast Council (NSW)	Wisemans Ferry Road, Gunderman	Rehabilitation of the existing road pavement followed by resurfacing of the road	Complete	\$352,407	Mar-22	Jun-22
2	Community	NSW	Central Coast Council (NSW)	Shared Pathway along Pacific Highway, Lake Munmorah	Bicycle and Walking Paths - Works involving cycling and pedestrian infrastructure	Complete	\$186,296	Apr-21	May-22
2	Road	NSW	Central Coast Council (NSW)	Upgrade of Davistown Road, Saratoga	Road reconstruction with stormwater drainage, kerb and gutter, footpath and pavement works	Complete	\$1,992,900	Jul-21	Apr-22
2	Road	NSW	Central Coast Council (NSW)	Upgrade of Lakedge Avenue, Berkeley Vale	Road reconstruction with stormwater drainage, kerb and gutter, footpath and pavement works	Complete	\$1,315,501	Aug-21	Apr-22
2	Road	NSW	Central Coast Council (NSW)	McGirr Avenue, The Entrance	Rehabilitation of the existing road pavement followed by resurfacing of the road	Complete	\$696,767	Oct-21	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Central Coast Council (NSW)	Kings Avenue, Terrigal	Rehabilitation of the existing road pavement followed by resurfacing of the road	Complete	\$498,477	Oct-21	Feb-22
2	Road	NSW	Central Coast Council (NSW)	Chain Valley Bay Road, Chain Valley Bay	Rehabilitation of the existing road pavement followed by resurfacing of the road	Complete	\$355,149	Oct-21	Jan-22
2	Road	NSW	Central Coast Council (NSW)	Hue Hue Road, Jiliby	Rehabilitation of the existing road pavement followed by resurfacing of the road	Complete	\$590,876	Nov-21	Jan-22
2	Road	NSW	Central Coast Council (NSW)	Jonathon Close, Bateau Bay	Rehabilitation of the existing road pavement followed by resurfacing of the road	Complete	\$227,350	Nov-21	Jan-22
2	Road	NSW	Central Coast Council (NSW)	Dedman Lane, Chain Valley Bay	Rehabilitation of the existing road pavement followed by resurfacing of the road	Complete	\$32,247	Sep-21	Dec-21
2	Community	NSW	Central Coast Council (NSW)	Woy Woy Bay Wharf Replacement	Replacement of existing timber wharf and provision of accessibility improvements to enable all-access at this community facility	Complete	\$386,497	Aug-21	Nov-21
2	Road	NSW	Central Coast Council (NSW)	Moss Avenue, Toukley	Rehabilitation of the existing road pavement followed by resurfacing of the road	Complete	\$695,256	Oct-21	Nov-21
2	Road	NSW	Central Coast Council (NSW)	Paterson Street, Norah Head	Rehabilitation of the existing road pavement followed by resurfacing of the road	Complete	\$255,336	Sep-21	Oct-21
2	Community	NSW	Central Darling Shire Council	Tilpa Pipeline Project	The Tilpa Pipeline Project will deliver water security to the Tilpa Village community. The project will see the installation of a 17km water pipeline from the bore to the Tilpa Village, as well as the associated capital infrastructure required to pump and store the water.	Complete	\$288,750	Aug-21	Dec-22
2	Road	NSW	Central Darling Shire Council	Upgrade and Installation of Strategic Variable Message Signs	Central Darling Shire Council will upgrade, replace and install new remotely controllable Variable Messaging Signs at key locations within the shire. The Shire's road network is highly susceptible to flooding and the impact of wet weather resulting in road closures at short notice. The smart signage upgrades will allow Council to communicate the status of roads in real time across the region helping to prevent road users from potential danger, such as becoming stranded, damaging the road surface and will ultimately to improve passenger and freight efficiencies as rerouting can often add many hours to a journey	Complete	\$194,049	Aug-21	Dec-22
2	Road	NSW	Central Darling Shire Council	Local Road Water Infrastructure	Central Darling Shire Council maintains 1600km of local roads of which 90% are unsealed. Water is required for maintenance grading operations which, in this arid zone, is often not available from property owners adjacent to local roads. New water bores, dams and fencing will enable roads to be graded at any time of the year to provide a safe, reliable road network for the travelling public and tourists.	Complete	\$133,421	Oct-21	Sep-22
2	Community	NSW	Central Darling Shire Council	Wilcannia Post Office Maintenance Project	This project will replace the current flooring in the work area of the Council owned building.	Complete	\$100,000	Oct-21	Aug-22
2	Road	NSW	Cessnock City Council	Local Roads Reseal Program	Resealing O sealing over of cracks in sealed road surfaces, (Variation – Approved project taken from Phase 3 and Brought forward to Phase 2)	Complete	\$2,287,082	Dec-21	Jun-22
2	Road	NSW	City of Canada Bay Council	Strathfield triangle public domain works	The pavement renewal works are proposed for Cooper street, Hiltz Road and Clarence street. The works also include provision of parking, footpath renewal and drainage works etc.	Complete	\$418,597	Nov-21	Jun-22
2	Road	NSW	City of Canada Bay Council	George Street renewal works, North Strathfield	George Street is a local street in Canada Bay LGA and is the main thoroughfare connection the suburbs of Concord West and North Strathfield. This section of the road is bounded by Pomeroy Street to the north and Parramatta Road to the south	Complete	\$321,440	Sep-21	Jun-22
2	Road	NSW	City of Canada Bay Council	Pavement rehabilitation at Barnstaple Road, Five Dock	Council has identified this segment for renewal in the 2nd half of 2021. The works will include a combination of surface and pavement renewals.	Complete	\$222,941	Oct-21	May-22
2	Road	NSW	City of Canada Bay Council	Greenlees Avenue Road renewal works, Concord	From the recent audit, it has been determined that the street will require intervention to prevent further deterioration of pavement. The works will be a combination of pavement and surface renewal and will be completed as part of Roads program in the second half of 2021.	Complete	\$103,857	Oct-21	Feb-22
2	Road	NSW	City of Canada Bay Council	Ian Parade Roundabout reconstruction at the intersection with Wellbank Street, Concord	The roundabout has shown the sign of distress and severe pavement defects has also been observed. Council is proposing to reconstruct the pavement around the roundabout to address pavement failures. The works will need to be undertaken at night to minimise the disruption to motorists and other road users.	Complete	\$110,438	Oct-21	Feb-22
2	Road	NSW	City of Canada Bay Council	Barunga Street pavement rehabilitation works, Concord West	Barunga Street has experienced pavement failures which is associated with poor sub-grade conditions. The pavement will be rehabilitated to address the pavement failures.	Complete	\$146,422	Oct-21	Feb-22
2	Road	NSW	City of Canada Bay Council	Road rehabilitation works at Russell Street, Russell Lea	The pavement has deteriorated over the time and Council now proposes to renew the surface and the damaged pavement.	Complete	\$356,899	Oct-21	Feb-22
2	Road	NSW	City of Canada Bay Council	Stanley Street renewal, Concord	Stanley Street is a local street. This street segment is located between Burwood Road and St Luke's Park. The street services Concord High School as well as sporting facilities in St Lukes park. The pavement has deteriorated over the time and Council now proposes to renew the surface and the damaged pavement.	Complete	\$163,232	Oct-21	Feb-22
2	Road	NSW	City of Canada Bay Council	Barney Street pavement renewal works, Drummoyne	Barney Street has experienced pavement failures which is associated with poor sub-grade conditions. The project will see a deeper pavement constructed to address the pavement failures.	Complete	\$74,411	Oct-21	Dec-21
2	Road	NSW	City of Canada Bay Council	Road renewal works from Queen street to Carrington Street, North Strathfield	The works will be a combination of pavement and surface renewal and will be completed as part of Roads program in the second half of 2021.	Complete	\$170,889	Oct-21	Dec-21
2	Road	NSW	City of Canada Bay Council	Bertram Street renewal, Mortlake	Bertram Street is local street which is located in the suburb of Mortlake. This street segment is located between Hilly street and the bay. The works will be a combination of pavement and surface renewal and will be completed as part of Roads program in the second half of 2021.	Complete	\$109,679	Oct-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	City of Canada Bay Council	Road renewal works from Cropley Street to Cropley lane, Rhodes	Cropley street and Cropley lane are local streets which are located in the suburb of Rhodes within Canada Bay LGA. The streets run between Concord Road from the west and Llewellyn Street to the east.	Complete	\$121,566	Oct-21	Dec-21
2	Road	NSW	City of Canada Bay Council	Garfield Street Shoulders, Five Dock	Garfield Street has central concrete pavement with asphalt shoulders. The street is located between Great North Road (state road) and Harris Road (regional road). Road shoulders exhibited the signs of stress and requires renewal ASAP to protect the adjoining concrete pavement from water penetration. Council is planning to undertake rehabilitation of shoulders on both side of Garfield Street.	Complete	\$109,958	Jul-21	Sep-21
2	Road	NSW	City of Canada Bay Council	Heavy patching works at Hospital Road, Concord West	Hospital Road is located between Concord Road and Rivendell School and is the main access to Concord Hospital. The street is heavily used by buses and motorists. Hospital Road has exhibited isolated local failures. Council has proposed to carry out asphalt heavy patching to treat the failures	Complete	\$88,830	Jun-21	Jun-21
2	Road	NSW	City of Canada Bay Council	Heavy patching works at Arthur Street, Rodd point	The site is located at Arthur street and First Avenue intersection. The Arthur street at the intersection with First Avenue has exhibited isolated local failures. Council has proposed to carry out asphalt heavy patching to treat the failures	Complete	\$30,329	Jun-21	Jun-21
2	Road	NSW	City of Canada Bay Council	McKinnon Avenue, Five Dock - Parking bay Reconstruction	Existing parking area has deteriorated over the time. The parking area was under-utilised due to its condition. The proposal is to reconstruct the parking bay to the current standard. The works involves pavement reconstruction, installation of vehicular layback and barrier kerb, removal of trees, line marking and signage etc. Please note that an amount of \$103,595 has been allocated for McKinnon Avenue from LRCI – Phase 1. It has been identified that further funding is required to fully reconstruct the parking bay.	Complete	\$105,314	Mar-21	May-21
2	Road	NSW	City of Canada Bay Council	Tennyson Road, Mortlake – Additional Pavement Renewal works	Pavement investigation recommends 260mm thick asphalt deep lift pavement which has resulted an increase to renewal cost. Council allocated \$300,000 for Tennyson Road renewal from LRCI – Phase 1. Further funding is required to complete the Tennyson road renewal works.	Complete	\$56,430	Apr-21	May-21
2	Road	NSW	City of Canada Bay Council	Edwin Street, Mortlake	Edwin Street is local street which is located in the suburb of Mortlake. This street segment is located between Tennyson Road and Hilly Street.	Complete	\$83,312	Apr-21	May-21
2	Community	NSW	City of Lithgow Council	Rydal Village: New toilet block	Installation of single Exeloo and associated septic sewer system	Under Construction	\$277,538	Apr-21	Jun-24
2	Community	NSW	City of Lithgow Council	Footpath renewals: Lithgow Urban area	Renewal of priority footpath assets throughout the Lithgow urban area, as identified as part of Council's asset risk management plan.	Complete	\$75,085	Jan-21	Dec-21
2	Community	NSW	City of Lithgow Council	Parks and Playgrounds repairs and maintenance	Maintenance, repairs and isolated replacements of open spaces, parks and playgrounds within the Lithgow urban area	Complete	\$144,448	Jan-21	Dec-21
2	Road	NSW	City of Lithgow Council	Glen Chee Road, Kanimbla: Maintenance and gravel re-sheet	Maintenance and gravel resheeting of Glen Chee Road, Kanimbla, including surrounding local roads.	Complete	\$124,016	Jan-21	Dec-21
2	Road	NSW	City of Lithgow Council	Wolgan Road, Wolgan Valley – Maintenance and gravel re-sheet	Maintenance and gravel resheeting of Wolgan Road, Wolgan Valley, including surrounding local roads.	Complete	\$117,551	Jan-21	Dec-21
2	Road	NSW	City of Lithgow Council	Upper Turon Road, Turon Valley – Maintenance and gravel re-sheet	Maintenance and gravel resheeting of Upper Turon Road, Turon Valley, including surrounding local roads. Change in Scope: Project downsized in scope due to floods destroying a bridge in Turon Road. Natural Disaster Recovery fund used to fund the replacement of the bridge, but due to these limitations, Lithgow City Council could only complete \$64,915 worth of re-sheeting and maintenance.	Complete	\$64,915	Jan-21	Dec-21
2	Road	NSW	City of Lithgow Council	Dark Corner Road, Dark Corner – Maintenance and Gravel re-sheet	Maintenance and gravel resheeting of Dark Corner Road, Dark Corner, including surrounding local roads.	Complete	\$137,096	Jan-21	Dec-21
2	Road	NSW	City of Lithgow Council	Glen Davis Village, Glen Davis – Maintenance and gravel re-sheet	Maintenance and gravel resheeting of Glen Davis Village, Glen Davis	Complete	\$158,478	Jan-21	Dec-21
2	Combination	NSW	City of Parramatta Council	Various Locations: Replacement of Light Bulbs in Street Lights	Upgrading 3,372 major road lights to SMART technology and energy efficiency LED lights around Council's LGA.	Complete	\$3,851,597	Nov-21	Dec-22
2	Road	NSW	City of Parramatta Council	Road Rehabilitation	Rehabilitation of road pavement on Tomah St, Carlingford (between Kay Street and Willoughby Street)	Complete	\$150,000	Nov-21	Dec-22
2	Community	NSW	City of Parramatta Council	John Irving Park: Bicycle and Walking Paths	95m long 3m wide combined boardwalk and concrete path, including disabled access to connect Alfred St and John Irving Park & community garden in Jordan St. Shorten current distance by 300m.	Complete	\$567,050	Sep-21	Sep-22
2	Community	NSW	City of Parramatta Council	Various Locations: Bicycle and Walking Paths	Major Walking Routes Upgrade in Council's LGA: - Tanderra Ave west side (279m) - Post Office St south side (365m) - Post Office St north side (100m) - Kenny Pl west side (198m) - Brand St west side (60m) - Tulong Ave south side (445m) - George St north side (185m) - Pennant Hills Rd Richie Benau Oval (300m)	Complete	\$385,114	Sep-21	Jun-22
2	Community	NSW	City of Parramatta Council	Dundas Park: Sporting and recreation facilities	Multi-Purpose Netball and Tennis Courts Redevelopment including renewal of court surface, line marking, new lighting, fencing, sports facilities, etc.	Complete	\$327,292	Apr-22	Jun-22
2	Community	NSW	City of Parramatta Council	Thomas Wemyss Park: Improved Accessibility of Community Facilities and Areas	Renovation of the local playground with equipment that caters a broader age-range of users - Resurfacing of a basketball court, provide new sports equipment in the park - Installation of new pedestrian lightings around Bartlett St Shops to improve accessibility - Public domain upgrade and construction of picnic shelter in the park	Complete	\$311,193	Nov-21	Jun-22
2	Community	NSW	City of Parramatta Council	Epping Library & LLC (Leisure & Learning Centre): Improved Accessibility of Community Facilities and Areas	Toilets upgrade, installation of operable walls to divide main hall into multiple spaces, modification to electricals and lightings, etc.	Complete	\$362,000	Sep-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	City of Parramatta Council	Edwin Ross Reserve Upgrade: Playgrounds and Skate parks (including all ability playgrounds)	Installation of a new shade sail in the playground	Complete	\$36,910	Oct-21	Jun-22
2	Road	NSW	City of Parramatta Council	Various Locations: Road Rehabilitation	Rehabilitation of road pavement at 5 locations: - Barney St, North Parramatta (from Castle St to Church St) - Keeler St, Carlingford (from Pennant Hills Rd to Rickard St) - Boundary Rd, Northmead (from Bus Depot to Kleins Rd) - Yates Ave, Dundas Valley (from Evans Rd to Neptune St) - Asquith Ave, Winston Hills (from Junction Rd to Palmerston Ave)	Complete	\$680,574	Nov-21	Jun-22
2	Community	NSW	City of Parramatta Council	Various Locations: Bicycle and Walking Paths	Construct concrete footpath at 5 locations: - Narrun Cr, Telopea west side (343m) - Selkirk St, Winston Hills north & south (368m) - Northam Dr, North Rocks west side (676m) - Irving St, Parramatta west side (215m) - Sirius St, Dundas Valley east side (368m)	Complete	\$424,650	Nov-21	Mar-22
2	Community	NSW	City of Parramatta Council	Justice Precinct Car Park: Off-road Car Parks	Installation of smart solar panel structure that will provide shade, weather protection to vehicles, reduce radiant heat impact and reflective glare, generate electricity from the solar panels giving the car park energy independence, solar ready for future electric vehicle charging infrastructure.	Complete	\$148,346	Sep-21	Dec-21
2	Community	NSW	City of Parramatta Council	Parramatta Train Station Car Park: Off-road Car Parks	Installation of 6x Electric Vehicle Community Charging Infrastructure	Complete	\$41,103	Sep-21	Oct-21
2	Combination	NSW	City of Sydney	Package 1 - George Street South Pedestrianisation	works are part of the broader George Street South Pedestrianisation project [GSSP] that is divided into 3 delivery packages. Works involve streetscape public domain upgrade including the required changes and improvements to accessibility, traffic signals, drainage, landscaping and other utilities' infrastructure. This project scope predominantly changes traffic conditions and improve pedestrianisation on George Street and provides the social, economic and environmental benefits of re-purposing redundant vehicular infrastructure for pedestrians, active transport and local business.	Complete	\$7,052,618	Mar-21	Nov-21
2	Community	NSW	Clarence Valley Council	Yamba – Zig Zag and William Agar Park Pathways	Construction of new pathways to which are a high priority for pedestrian safety	Complete	\$460,000	Jul-21	Jun-22
2	Community	NSW	Clarence Valley Council	Yamba Skate Park	Construction of skate bowl to complement existing freestyle ramp	Complete	\$500,000	Nov-21	Apr-22
2	Community	NSW	Clarence Valley Council	Corporate Signage Implementation	Implement new signage across the whole Clarence Valley Council area • Grafton Landfill • Works Depots (Townsend/South Grafton Works Depot) • Administration offices (Grafton /Townsend)	Complete	\$265,608	Dec-21	Mar-22
2	Road	NSW	Clarence Valley Council	Unsealed Road Resheet & Strategic Upgrade Program	Increase Councils Resheet Program to upgrade strategic locations requiring high levels of maintenance. • Firth Heinz Road • Orchard Road • Golf Links Road • Lawrence Tully Morgan Road	Complete	\$855,000	Jul-21	Dec-21
2	Road	NSW	Clarence Valley Council	Shoulder grading and Widening Program	Increase Councils Shoulder Grading and Widening program to accelerate improvements to the road network • Old Glen Innes Road	Complete	\$500,000	Nov-21	Dec-21
2	Community	NSW	Clarence Valley Council	Townend Park Connectivity – Edinburgh Drive to Jubilee Street	Construction of new pathways to link to New Townsend park	Complete	\$50,000	Jun-21	Sep-21
2	Road	NSW	Clarence Valley Council	Blueberry Lane	To upgrade the standard of this road to bolster the bush fire protection around Woombah	Complete	\$20,000	Jun-21	Jun-21
2	Combination	NSW	Clarence Valley Council	School Crossing – Victoria Street, Grafton	Construction of a new school crossing which has been raised as concern in Local Traffic Committee minutes	Complete	\$75,000	Apr-21	Apr-21
2	Community	NSW	Cobar Shire Council	Work Category: Toilet Blocks: Build a new Toilets at the Euabalong racecourse – community facility used for events etc. Currently no compliant toilets and the hire of for each event is not viable.	Work Category: Toilet Blocks: Build a new Toilets at the Euabalong racecourse – community facility used for events etc. Currently no compliant toilets and the hire of for each event is not viable.	Complete	\$250,000	Jul-21	Nov-22
2	Community	NSW	Cobar Shire Council	Cobar Youth and Fitness Centre Lift installation and associated works – Cobar NSW	Work Category: Improved Accessibility of Community Facilities and Areas – The Cobar Youth and Fitness Centre is a community facility that has two floors. Currently to access the top floor, there is only a set of stairs. Cobar Shire Council are proposing to install a lift to insure the top floor is accessible to all community users.	Complete	\$245,918	Jul-21	Dec-21
2	Road	NSW	Cobar Shire Council	Sound Chapel entrance road and off-road carpark upgrade – Cobar NSW	Work Category: Reconstruction and Off-road Car Parks – delivered as one package of works. A new tourism attraction in Cobar NSW is the 'Sound Chapel', recently built. However, access to the chapel is currently limited due to the road and parking. Council proposes to correct this with the LRCI funds.	Complete	\$200,000	Sep-21	Dec-21
2	Community	NSW	Cobar Shire Council	Ward Oval Horse Stable Upgrade – Cobar NSW	Work Category: Sporting and recreation facilities, Council proposes to upgrade the current stabling facilities at Ward Oval Sports Complex, as the current ones are non-compliant and dangerous.	Complete	\$150,000	Jul-21	Oct-21
2	Road	NSW	Coffs Harbour City Council	Moonee Forest Cycleway	Bicycle and Walking Paths: shared path connecting the beach suburbs of Sapphire Beach to Moonee Beach	Complete	\$700,000	Aug-21	Aug-22
2	Road	NSW	Coffs Harbour City Council	Orchid Road and the Boulevard, Mullaway road pavement and drainage	Drainage; also including removal and replacement of road pavements and surfacing; new kerb and gutter and improved drainage	Complete	\$800,000	Aug-21	May-22
2	Community	NSW	Coffs Harbour City Council	Vost Street, Coffs Harbour Netball Courts Resurfacing	Sporting and recreation facilities: hard court resurfacing, replacement and realignment of court lighting.	Complete	\$1,452,765	Aug-21	Dec-21
2	Road	NSW	Coolamon Shire Council	Orr St and Methul St, Coolamon: Drainage	Kerb and guttering and related activities with the purpose of the works is to improve drainage only.	Complete	\$94,130	Jun-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Coolamon Shire Council	Langham St, Ganmain and York St, Marrar: Drainage	Kerb and guttering and related activities with the purpose of the works is to improve drainage only. Will address poor fall and pooling of water.	Complete	\$99,675	Jun-21	Jun-22
2	Road	NSW	Coolamon Shire Council	Bygoo St, Ardlethan and Dunrobin St, Coolamon: Bicycle and Walking Path	Construction of concrete cycling and pedestrian infrastructure linking to key community centres of church and residential areas. Will remove hazard uneven nature strip, utilisation of roadway as pathway and make accessible by scooter.	Complete	\$40,170	Mar-21	Jun-22
2	Road	NSW	Coolamon Shire Council	Loch Street, Ganmain: construction of new road	Construct new road to make existing lots accessible for expanding town.	Complete	\$55,350	Jun-21	Apr-22
2	Road	NSW	Coolamon Shire Council	Coolamon Shire Urban Areas: replacement of light bulbs in street lights	Replacement of street lights with new LED technology for all Coolamon Town and Village urban areas.	Complete	\$145,650	Jun-21	Mar-22
2	Community	NSW	Coolamon Shire Council	Coolamon Telecommunications Tower – Strengthening	Strengthening of telecommunications tower to meet structural certification requirements of existing and additional lessees	Complete	\$125,350	Oct-21	Nov-21
2	Road	NSW	Coolamon Shire Council	Orr St, Coolamon: Drainage	Storm water inlets and piped drainage network with purpose of the works is to improve drainage only.	Complete	\$68,750	Jun-21	Oct-21
2	Road	NSW	Coonamble Shire Council	Quambone Road – Install culverts and rehab road at Euronne Gully Ch: 8.84km – 8.88km from the intersection with Castlereagh Hwy	Install culverts and lift road height at Euronne Gully on the Quambone Road. This road is closed in flood events which isolates residents on the road and the village of Quambone. The works would resolve the need to close the road during periods of heavy rain and flood events.	Complete	\$280,000	Nov-21	Dec-22
2	Road	NSW	Coonamble Shire Council	Quabathoo Road Cement Causeway Replacement Ch: 3.32 -3.34km from the intersection with Carinda Rd.	Replace concrete causeway which is breaking up and will improve safety and access for heavy vehicles and all road users.	Complete	\$63,922	Oct-21	Dec-22
2	Road	NSW	Coonamble Shire Council	Sandy Camp Road causeway improvement – Stabilising unsealed causeway.	Stabilise unsealed causeway Ch: 7.01 – 7.51km from the intersection with Merri Merri Road. This will reduce the loss of material during flood and wet weather events and improve the condition of the floodway and safety.	Complete	\$15,000	Oct-21	Dec-22
2	Road	NSW	Coonamble Shire Council	Box Ridge Road Reconstruction Ch: 3.040km – 4.040km from the intersection with Castlereagh Hwy.	Reconstruction of section of sealed road.	Complete	\$320,000	Nov-21	Dec-21
2	Combination	NSW	Coonamble Shire Council	Coonamble Visitor Information Centre (VIC) driveway and car park.	Construct a new sealed driveway and carpark.	Complete	\$45,000	Aug-21	Sep-21
2	Community	NSW	Cootamundra-Gundagai Regional Council	Palmer Park Playground	Installation of shade sails to give better sun protection to our children	Complete	\$29,990	Feb-22	Jun-23
2	Community	NSW	Cootamundra-Gundagai Regional Council	Carberry Park Playground Shade Structure	Installation of shade sails to junior playground to allow all year-round sun protection to children	Complete	\$69,990	Feb-22	Mar-23
2	Combination	NSW	Cootamundra-Gundagai Regional Council	Sheridan St Block 3 Upgrade	Works include road pavement, service adjustment, improved pedestrian facilities, amenity and artwork	Complete	\$133,562	Feb-21	Dec-21
2	Community	NSW	Cootamundra-Gundagai Regional Council	Replacement Footpath along Muttama Creek between Mackay St & Thompson St Cootamundra	Works involving cycling and pedestrian infrastructure	Complete	\$78,237	Sep-21	Dec-21
2	Community	NSW	Cootamundra-Gundagai Regional Council	Sherwood Forest- Landon Street	Removal of Plain tree's which are creating a safety hazard to community along walking track and creation of new green space and off leash dog park	Complete	\$147,000	Jun-21	Dec-21
2	Community	NSW	Cootamundra-Gundagai Regional Council	Bradman Oval – Cricket Nets	Works to upgrade, repair or maintain sporting ovals, courts, swimming pools etc	Complete	\$15,466	May-21	Oct-21
2	Community	NSW	Cootamundra-Gundagai Regional Council	Cootamundra Art and Craft Centre – Disabled Access	Works could include pedestrian bridges, ramps, accessible public toilets, and designated car parking for individuals with a disability	Complete	\$1,300	Sep-21	Sep-21
2	Community	NSW	Cootamundra-Gundagai Regional Council	Lindley Park Playground Carpark	Works include demolition of old house, creating new entrance, gravel carpark and drainage works	Complete	\$129,811	Apr-21	Jul-21
2	Community	NSW	Cootamundra-Gundagai Regional Council	Pioneer Park – access and paths	Works involving cycling and pedestrian infrastructure	Complete	\$171,880	Apr-21	Jun-21
2	Combination	NSW	Cootamundra-Gundagai Regional Council	Stockinbingal Hall – Footpath & Disabled Ramp	Works could include pedestrian bridges, ramps, accessible public toilets, and designated car parking for individuals with a disability	Complete	\$81,990	Feb-21	May-21
2	Community	NSW	Cootamundra-Gundagai Regional Council	Upgrade of Bourke St Footpath	Works involving cycling and pedestrian infrastructure	Complete	\$81,578	Mar-21	May-21
2	Community	NSW	Cootamundra-Gundagai Regional Council	Complete missing Footpath link in Nicholson Park	Works involving cycling and pedestrian infrastructure	Complete	\$11,563	May-21	May-21
2	Combination	NSW	Council of the City of Ryde	Malvina Road, Ryde (Buffalo Road - Forrest Road)	Reconstruction of the kerb and gutter and resurface of road to improve drainage and safety adjacent to the Ryde Secondary College. Reconstruct / construct kerb ramps to comply with current standard and provide better amenity to the school. As above, this project is the result of numerous requests from the local residents and staff within the school.	Complete	\$1,169,343	Jul-21	Jun-22
2	Community	NSW	Council of the City of Ryde	Public Footpath; Lanecove Road, Macquarie Park (De Burghs Bridge - Reverside Drive)	The construction of new public footpath to connect the existing path from Riverside Drive to De Burghs Bridge.	Complete	\$168,440	May-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Council of the City of Ryde	Hillview Road, Eastwood (Terry Road - Lakeside Road)	Due to the steepness of the road and existing gutter bridges, the reconstruction of the kerb and gutter and resurface of road is required to improve drainage and pedestrian safety adjacent to St Kevin's Catholic Primary School. Reconstruct / construct kerb ramps to comply with current standard and provide better amenity to the school.	Complete	\$1,203,036	Sep-21	May-22
2	Combination	NSW	Council of the City of Ryde	Forrest Road, Ryde (Malvina Street - Cul-De-Sac)	Widen a portion of the road and resurface to facilitate additional on-street parking and provide a dedicated footpath area to improve safety and traffic conditions surrounding Ryde Secondary College. This project is the result of numerous requests from the local residents and staff within the school.	Complete	\$459,112	Apr-21	Oct-21
2	Community	NSW	Council of the City of Ryde	Macquarie Park Double Shelter (Macquarie University Station, Waterloo Rd, Stand B - Stop ID: 2113318)	During the Rail shutdown for Epping to Chatswood Metro implementation, buses replaced trains within Macquarie Park. The scope of this included installation of temporary bus shelters which have since been removed. However, Council has received numerous requests for the reinstatement of the shelter. This has been reinforced with Council's current Opal tap on / off data which indicates heavy usage of the bus-stop. This project is to install bus shelters as per Community's requirements.	Complete	\$108,781	Jun-21	Oct-21
2	Road	NSW	Council of the City of Ryde	Gordon Crescent, Denistone (East Parade - Sixth Avenue)	Council's pavement management system identified this section to have a deteriorating pavement condition and a subsequent site inspection confirmed the need for resurfacing. Site inspections revealed a need for improving geometric alignment of the road, which can be achieved by raising the kerb and gutter on the western side which will increase the traffic safety on the road.	Complete	\$519,005	May-21	Aug-21
2	Road	NSW	Council of the City of Ryde	Traffic Speed Hump Traffic Speed Hump opposite 288 Morrison Road, Putney and rehabilitation of road reserve between Boulton Street and Princess Street	Traffic improvement to reconstruct and improve existing speed hump which has quickly deteriorated. Upgrade to road pavement required to ensure life of calming device. Decrease in scope/Change in location: Designers were able to reduce the size of speed hump due to recently constructed roundabout within the vicinity of the area	Complete	\$58,459	May-21	Jun-21
2	Community	NSW	Council of the City of Ryde	Public Footpath; Darwin Street, West Ryde (Adelaide Street - Meadowbank Lane)	Following two State Ministerial requests, the construction of new public footpath is required to improve accessibility for elderly residents within this area.	Complete	\$42,417	Mar-21	Apr-21
2	Community	NSW	Council of the City of Ryde	Public Footpath; Huxley Street, West Ryde (Adelaide Street - Meadowbank Lane)	Following two State Ministerial requests, the construction of new public footpath is required to improve accessibility for elderly residents within this area.	Complete	\$66,671	Mar-21	Apr-21
2	Community	NSW	Council of the City of Ryde	Public Footpath; Barr Street, North Ryde (Larkard Street - Avon Road)	The construction of new public footpath to improve accessibility to the local neighbourhood shops.	Complete	\$49,916	Mar-21	Apr-21
2	Combination	NSW	Council of the Municipality of Woollahra	New/additional street planter boxes in business centres throughout LGA	Landscaping Improvements	Under Construction	\$150,000	Nov-21	Jun-24
2	Community	NSW	Council of the Municipality of Woollahra	Cooper Park Community Hall upgrade	Painting/Improvements to community facilities	Under Construction	\$933,059	May-22	Jun-24
2	Road	NSW	Council of the Municipality of Woollahra	Accelerated rollout of LED Street Lighting in residential streets - completes program part funded in 2019/20	Street lighting equipment / Replacement of Light Bulbs in Street Lights	Under Construction	\$237,581	May-21	Jun-24
2	Road	NSW	Council of the Municipality of Woollahra	Accelerated program of road re-sheeting with recycled materials (Reconophelt)	Resealing	Complete	\$423,650	Aug-21	Jun-23
2	Road	NSW	Cowra Shire Council	Replacement of George Campbell Bridge – Darbys Falls Road, Cowra.	Replacement of the life-expired George Campbell Bridge located on the eastern outskirts of Cowra on the Darbys Falls Road	Complete	\$945,274	Jan-22	Dec-22
2	Community	NSW	Cumberland Council	Picnic Shelters or Barbeque Facilities at Community parks -Phillips Park Lidcombe	Install new BBQ and picnic shelters to improve park facilities to the public.	Complete	\$79,798	Jul-21	Jun-22
2	Road	NSW	Cumberland Council	Road Reconstruction --Blaxcell Street South Granville from Guildford Road to Markey Street, Excelsior Street South Granville from Guildford Road to Lackey Street, First lane Granville from Clyde Street to Factory Street, Second Lane Granville from Clyde Street to Factory Street, Third Lane Granville from Clyde Street to Factory Street, Fourth Lane, Granville from Clyde Street to Factory Street, Fifth Lane Granville from Clyde Street to Factory Street, Sixth Lane Granville from Clyde Street to Factory Street	Reconstruction of failed section of road including design, drainage improvement, K&G replacement, and line marking to improve road condition and safety	Complete	\$2,303,546	Mar-21	Jun-22
2	Road	NSW	Cumberland Council	Traffic improvement- Intersection Upgrade of Northcote Street & Alice Street Auburn, Roundabout construction at intersection of Old Prospect Road & Beresford Road Greystanes, Relocation of Pedestrian Crossing on Fowler Road at Lucas Street Guilford, Upgrade Pedestrian Crossing on Pendle Way at Woolworth Pendle Hill, Intersection upgrade at Boundary Road & Hector Street Chester Hill	Installation and upgrade of traffic facilities to improve traffic movements and pedestrian safety	Complete	\$702,869	Jul-21	Jun-22
2	Community	NSW	Cumberland Council	Closed Circuit TV (CCTV) - Security and safety – Various parks and open space locations with LGA	CCTV installation across various open spaces, hot spots and 10 movable camera and align security, master keying and CCTV on to one system.	Complete	\$371,831	Jul-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	NSW	Cumberland Council	Bicycle and Walking Paths - Carrington Street Auburn from Mary Street to End, Charlotte Street Merrylands from Chetwynd Road to Harris Street , Clarence Street Merrylands from Merrylands Road to Major Street, Dahlia Street Greystanes from Azalea Street to Hibiscus Street, Daniel Street Greystanes from Dennis Street to Virgil Street, Daniel Street Greystanes from No 9 to Montague Street, Darling Street Greystanes from Park to Eastern End, Dawn Street Greystanes from No 75 to No 99, Dawn Street Greystanes from No 29 to Deborah Street, Dell Street Woodpark from Sandra Street to Dell Lane , Dennis Street Greystanes from Jonathan Street to Lester Road , Ethel Street Merrylands from Baker Street to Bertha Street, Gardenia Parade Greystanes from Dahlia Street to No 204, Gozo Road Greystanes from No 59 to Deborah Street, Grafton Street Greystanes from Old Prospect Road to Bathurst Street, Great Western Highway Toongabbie from Greystanes Road to Girraween Road (join up to Amax Av),Hamilton Street South Wentworthville from Alto Street Road to Pearson Street, Harris Street Merrylands from Matthew Street to Hawkesview Street, Hilton Street Greystanes from Ian Street Road to Merrylands Road, Ian Street Greystanes from Hanbury Street to Hedley Street, Ian Street Greystanes from Hilton Street to No 26, King Street Auburn from Yillowra Street to Kihilla Road, Leonard Avenue Greystanes from Ringrose Avenue to Damien Avenue, Long Street Smithfield from Summut Street to Gipps Road, Mandoon Road Girraween from Targo Street to Girraween Road, Maunder Avenue Girraween from Dandie Park Street to Masters Place, Neil Street Merrylands from Pitt Street to New Development (Railway bridge), Newman Street Merrylands from No 72 to No74, Nymboida Street Greystanes from	Construction of New Footpath to improve pedestrian access and mobility and safe access to community facilities	Complete	\$2,128,927	May-21	May-22
2	Community	NSW	Cumberland Council	Sporting and recreation facilities - Open Space Expansion/ Demolition of existing buildings Karrabah Rd Auburn, Sports Facilities upgrade at Phillips Park Lidcombe, Sports Facilities upgrade at Coleman Park Berala, Granville Park Merrylands	Demolition of old houses purchased for park upgrade- House Nos 43 45, 47, 49, 51, 53, 55 Karrabah Rd Auburn. Replace damaged cricket nets to improve sporting facilities. Irrigation improvements to Touch football	Complete	\$503,080	Jul-21	May-22
2	Community	NSW	Cumberland Council	Repairs/Replacement of fencing - Coleman Park Berala, Botanica Gardens Auburn.	Replace boundary fencing to improve safety	Complete	\$91,197	Jul-21	May-22
2	Road	NSW	Cumberland Council	Road Rehabilitation –Oklahoma Ave Wentworthville from Toongabbie Road South intersection to Kansas Place, Delhi Street Lidcombe from Maud Street to Parramatta Road, Robertson Street Lidcombe from Rawson Road to Guildford Road	Rehabilitation of road Pavement and re-surfacing, including heavy patching and K&G replacement to improve road condition and safety	Complete	\$591,959	May-21	May-22
2	Community	NSW	Cumberland Council	Landscape Improvements - Botanic Gardens Auburn, Woodville Golf Guildford,	New submersible pump for Japanese Garden waterfall to address health issues with stagnant water Upgrade of 7th hole, move green, upgrade tee box, remove trees, etc.	Complete	\$173,723	Jul-21	Mar-22
2	Community	NSW	Cumberland Council	Improved Accessibility of Community Facilities and Areas- Botanic Gardens Auburn	Install and improve accessibility infrastructure as identified in master plan	Complete	\$75,527	Apr-21	Mar-22
2	Community	NSW	Cumberland Council	Painting/Improvements to community facilities -Community Halls - Regents Park Community Centre	Renewal of flooring and walls including an allowance for asbestos removal	Complete	\$19,428	Jul-21	Mar-22
2	Road	NSW	Dubbo Regional Council	Tamworth Street Reconstruction, Dubbo	Reconstruction of failed road pavement and stormwater infrastructure between Sterling Street and Fitzroy Street, Dubbo.	Complete	\$502,381	Apr-22	Dec-22
2	Community	NSW	Dubbo Regional Council	Wellington Pedestrian Footbridge	Construction of a new all access pedestrian footbridge linking Cameron Park with Pioneer Park, Wellington.	Complete	\$935,503	Mar-22	Oct-22
2	Community	NSW	Dubbo Regional Council	Dubbo Regional Theatre & Convention Centre External LED Signage	Installation of LED lighting at the DRTCC for external promotion of cultural and community events.	Complete	\$299,328	Jun-21	Sep-22
2	Community	NSW	Dubbo Regional Council	Western Plains Cultural Centre Security Upgrade	Installation of CCTV cameras and swipe card security access to replace existing outdated/complex key system at the Western Plains Cultural Centre.	Complete	\$230,889	Aug-21	Jun-22
2	Community	NSW	Dubbo Regional Council	Western Plains Cultural Centre Large Object Storage and Community Music Facility	Internal redevelopment of the Council-owned Dubbo City Bowling Club to store the WPC's large object collection, while also becoming a small music and entertainment venue to support local cultural and industry development.	Complete	\$100,000	Jul-21	Jun-22
2	Road	NSW	Dubbo Regional Council	Hennessy Drive Shared Pathway, Dubbo	Construction of new shared footpath on the northern side of Hennessy Drive between Margaret Crescent and Wheelers Lane, Dubbo.	Complete	\$465,000	Feb-22	May-22
2	Community	NSW	Dubbo Regional Council	Installation of Solar Panel Renewable Systems	Installation of behind the meter photovoltaics (solar PV) systems across two civic facilities.	Complete	\$110,000	Jul-21	Dec-21
2	Community	NSW	Dubbo Regional Council	Apex Oval Plant and Equipment, Dubbo	New plant and equipment for playing surface preparation at Apex Oval, Dubbo.	Complete	\$200,000	Jun-21	Jun-21
2	Community	NSW	Dungog Shire Council	Dungog Library Upgrade – Stage 1	Upgrades and Improvements to the Dungog Library (Improvements to Community Facilities)	Complete	\$330,000	Oct-21	Jun-22
2	Community	NSW	Dungog Shire Council	Dungog Lioness Park – Parking and Access Works	Sealed disabled parking area and accessible path (Improved Accessibility of Community Facilities and Areas)	Complete	\$25,000	Nov-21	Mar-22
2	Community	NSW	Dungog Shire Council	Kings Wharf Park (Paterson) - sealing and drainage works	Sealing of the parking area at Kings Wharf Park including drainage and accessibility improvements (off road car parks)	Complete	\$45,000	Nov-21	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Dungog Shire Council	Clarence Town Sporting Building – Paths and Access works	Provision of paths and access works at the Clarence Town Sports Building (Improved Accessibility of Community Facilities and Areas)	Complete	\$52,916	Aug-21	Dec-21
2	Community	NSW	Dungog Shire Council	Gresford School of Arts Accessible Toilet	Accessible Toilet for the Gresford School of Arts (Toilet Blocks)	Complete	\$48,000	Oct-21	Oct-21
2	Community	NSW	Dungog Shire Council	Bennett Park Surface Upgrade & Fencing	Upgrade to the Bennett Park surface and internal fencing of the oval (Sporting and Recreation Facilities / Fencing)	Complete	\$130,000	Oct-21	Oct-21
2	Community	NSW	Edward River Council	Refurbishment of multiple community facilities (Halls) (New Project)	Construction and installation of additional amenities at McLean Beach including refurbishing the older block into a change room, outdoor shower, DDA compliance and concreting around the shower area into the change room	Complete	\$100,000	Jun-21	Jun-23
2	Road	NSW	Edward River Council	Rural Gravel Road Renewal and Upgrade	Re-sheet segments of Moonee Swamp Road and Tocumwal Road with new engineered gravel	Complete	\$180,903	Apr-22	Jun-23
2	Combination	NSW	Edward River Council	Footpath replacement and upgrade for footpaths in heavy pedestrian use areas within the urban area, one is Navorina Aged Care in Deniliquin CBD	Carry out renewal works of footpaths in poor condition in areas of high pedestrian use. Construct a new footpath in front of the Deniliquin's aged care facility- Navorina. Construct and renew disability access ramps on the footpaths in high use areas	Complete	\$391,773	Jan-22	Dec-22
2	Community	NSW	Edward River Council	Community Facilities Refurbishment Program 20/21	Construction and installation of additional amenities at McLean Beach including refurbishing the older block into a change room, outdoor shower, DDA compliance and concreting around the shower area into the change room	Complete	\$100,000	Nov-21	Jul-22
2	Community	NSW	Edward River Council	Skate park Renewal - located in the heart of Deniliquin in Civic Place	Resolve safety issues and repairs to the bank around the Skate park	Complete	\$48,227	Apr-22	Jun-22
2	Community	NSW	Edward River Council	Fencing Island Sanctuary, Memorial Drive	Replace the fence and pedestrian gates along Memorial Drive from the new entrance to the river and some general tidy up works with the island sanctuary	Complete	\$60,000	Oct-21	Nov-21
2	Road	NSW	Eurobodalla Shire Council	Local Roads – Church Street Mogo	This site is a low level creek crossing damaged in several natural disaster floods. This project will involve replacing the existing causeway and 450mm diameter low flow culvert with 2 x 2700 x 900 box culverts.	Under Construction	\$100,000	Sep-21	Jun-24
2	Community	NSW	Eurobodalla Shire Council	Amenity Facility Upgrade - Nata Oval Narooma	Remove male urinal and turn into Ambulant cubicle. Combine two female cubicles into one to make ambulant compliant. Resurface floors and walls. Replace cisterns and pans with higher water saving requirements	Under Construction	\$60,000	May-24	Jun-24
2	Community	NSW	Eurobodalla Shire Council	Amenity Facility Upgrade – Broulee Surf Club	Complete redesign, convert into unisex facility. Install high water rating units. Remove walls to promote more ventilation, light and access.	Under Construction	\$80,000	May-24	Jun-24
2	Community	NSW	Eurobodalla Shire Council	Captain Oldery Oval Car Park	Reconstruct and reconfigure car park at Captain Oldery Park for 36 parks to accommodate increased use through recent oval improvements (new regional netball facility, renovated amenity building and redeveloped accessible playground). Provide accessible parking spots.	Complete	\$152,967	Oct-21	Dec-22
2	Road	NSW	Eurobodalla Shire Council	Risk Mang. & Resilience Araluen Road 19km Mark	This project is located in a narrow one lane cutting adjacent to the Deua River. The link has no alternate route around and remains vulnerable to failure following bushfire and flood. The project will include drainage and batter retaining/stabilisation improvements to allow widening and stabilisation of the road at 19km chainage. This will include roadside drainage improvements and extension of the short length of seal.	Complete	\$223,121	Sep-21	Dec-22
2	Road	NSW	Eurobodalla Shire Council	Risk Mang. & Resilience Araluen Road 31km Mark	Replacement of aged and failing corrugated iron pipe with new more resilient concrete culvert structure	Complete	\$104,281	Sep-21	Dec-22
2	Road	NSW	Eurobodalla Shire Council	Local Roads – Drainage and Culverts	This project is to improve road drainage on Araluen Road at Merricumbene, Belowra Road at Belowra, Cadgee Mountain Road at Cadgee, Nerrigundah Mountain Road at Nerrigundah. New and upgraded culverts will be installed to protect the gravel road from overtopping and damage to road batter. The drainage works will also improve road safety and resilience of the road formation and pavement.	Complete	\$134,142	Sep-21	Dec-22
2	Road	NSW	Eurobodalla Shire Council	Unsealed Road Batter Protection and Rock Scaling Work	Our local road network suffered huge damage from the Black Summer bushfires and seven declared natural disaster floods. This damage has isolated communities and cut regional links. Those recovery works are being funded under the NDRRA.	Complete	\$197,904	Oct-21	Dec-22
2	Community	NSW	Eurobodalla Shire Council	Bill Smythe Oval Car Park	Extend car park at Bill Smyth Oval by 45 parks to accommodate increased use through recent oval improvements (new amenity building and oval lighting, relocated netball courts and resurfaced tennis courts)	Complete	\$249,195	Jan-22	May-22
2	Road	NSW	Eurobodalla Shire Council	Risk Mang. & Resilience Araluen Road Merricumbene	This project will involve removing steep face fractured rock, and widening the road on Araluen Road approximately at the 39km chainage. The material won from this site and nearby natural disaster works will be placed and compacted at nearby fill sites to reduce risk of batter slope failure and/or improve road alignments with improved road safety and resilience outcomes.	Complete	\$250,000	Sep-21	Apr-22
2	Community	NSW	Eurobodalla Shire Council	Batemans Bay Foreshore – Retaining Wall	Upgrade Batemans Bay foreshore by replacing an existing failed retaining wall with concrete stepped retaining wall with cut-off wall and stairs. This will provide direct beach access within Batemans Bay CBD consistent with the adopted foreshore plan.	Complete	\$100,000	Nov-21	Feb-22
2	Road	NSW	Fairfield City Council	Cecil Road, Cecil Park From Washington Way to Lincoln Road	To provide sealed table drain to improve drainage where required and resurfacing with hot mix asphalt (1400m).	Complete	\$700,000	Nov-21	Sep-22
2	Road	NSW	Fairfield City Council	Lincoln Road, Horsley Park From Cecil Road to Garfield Road	To provide interlayer seal if required and resurfacing with hot mix asphalt (1000m).	Complete	\$604,731	Nov-21	Sep-22
2	Road	NSW	Fairfield City Council	Duff Road, Cecil Park From Elizabeth Drive To House Number 206-222 – Rehabilitation and Drainage	Provide asphalt "V" drain, repair pavement failures and resurfacing with hot mix asphalt (1300m)	Complete	\$587,087	Nov-21	Sep-22
2	Road	NSW	Fairfield City Council	Abbotsbury Drive, Horsley Park From Wallgrove Road To Koala Way – Rehabilitation and drainage	Repair pavement failures and resurfacing with hot mix asphalt including repair culverts and regarding table drains (454m)	Complete	\$207,583	Nov-21	Sep-22
2	Road	NSW	Fairfield City Council	Glenton Street including roundabout, Abbotsbury - From Province Street To Falmer Street	Repair pavement failures and resurfacing with hot mix asphalt (160m)	Complete	\$62,223	Apr-21	Sep-21
2	Road	NSW	Fairfield City Council	Brown Road, Bonnyrigg - From Aplin Road to House Number 129	Base replacement and asphalt over lay (320m)	Complete	\$187,112	May-21	Sep-21
2	Road	NSW	Fairfield City Council	Barrington Street, Bossley Park - From Napier Place to Restwell Road	Repair of pavement failures and resurfacing with hot mix asphalt (150m)	Complete	\$61,760	May-21	Sep-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Fairfield City Council	Mallee Street, Cabramatta - From Huon Street to Church Street	Repair of pavement failures, mill off and resurface hot mix asphalt (110m)	Complete	\$82,307	May-21	Sep-21
2	Road	NSW	Fairfield City Council	Mittiamo Street, Canley Heights - From Beelar Street to Cul-De-Sac	Repair of pavement failures, mill off and resurface hot mix asphalt (270m)	Complete	\$99,197	Apr-21	Sep-21
2	Road	NSW	Fairfield City Council	Peterlee Road, Canley Heights - From Byrd Street to Malouf Street	Repair of pavement failures and resurfacing with hot mix asphalt (160m)	Complete	\$123,122	Apr-21	Sep-21
2	Road	NSW	Fairfield City Council	Prince Street, Canley Heights - From Burdett Street to Chandos Street	Repair of pavement failures, mill off and resurface hot mix asphalt (240m)	Complete	\$112,682	May-21	Sep-21
2	Road	NSW	Fairfield City Council	Peterlee Road, Canley Heights - From Malouf Street To Welwyn Road	Repair pavement failures and resurfacing with hot mix asphalt (320m)	Complete	\$124,070	May-21	Sep-21
2	Road	NSW	Fairfield City Council	Delamere Street, Canley Vale - From Hampton Street to Railway Parade	Repair of pavement failures, mill off and resurface hot mix asphalt (350m)	Complete	\$150,488	May-21	Sep-21
2	Road	NSW	Fairfield City Council	Access Lane - Fairfield High School, Fairfield - From The Horsley Drive To The Horsley Drive	Repair pavement failures and resurfacing with hot mix asphalt (132m)	Complete	\$78,914	Apr-21	Sep-21
2	Road	NSW	Fairfield City Council	Rawson Road, Fairfield West - From Hamilton Road to Garran Street	Repair of pavement failures and resurfacing with hot mix asphalt (80m)	Complete	\$69,748	Apr-21	Sep-21
2	Road	NSW	Fairfield City Council	Power Street, Prairiewood - From Corio Road to Corio Road	Repair of pavement failures and resurfacing with hot mix asphalt (280m)	Complete	\$112,727	Apr-21	Sep-21
2	Road	NSW	Fairfield City Council	Peterlee Road, Canley Heights - Both sides Byrd Street to Welwyn Road	Reconstruction of Kerb and Gutter Peterlee Road Both sides Byrd Street to Welwyn Road(200m)	Complete	\$20,544	May-21	Sep-21
2	Road	NSW	Fairfield City Council	Aplin Road, Bonnyrigg Heights - From Brown Road To Cowpasture Road	Repair pavement failures and resurfacing with hot mix asphalt (400m)	Complete	\$184,936	Apr-21	Sep-21
2	Road	NSW	Fairfield City Council	Glenfern Crescent, Bossley Park - From Dashmere Street To Dashmere Street	Repair pavement failures and resurfacing with hot mix asphalt (309m)	Complete	\$12,539	May-21	Sep-21
2	Road	NSW	Fairfield City Council	Hughes Street, Cabramatta - From Gladstone Street To Huber Avenue	Repair pavement failures, mill off and resurfacing with hot mix asphalt (360m)	Complete	\$178,214	May-21	Sep-21
2	Road	NSW	Fairfield City Council	Moffit Crescent, Edensor Park - From Duardo Street To Duardo Street	Repair pavement failures and resurfacing with hot mix asphalt (440m)	Complete	\$124,261	Apr-21	Sep-21
2	Road	NSW	Fairfield City Council	Canley Vale Road including roundabout, St Johns Park/Canley Heights - From Bowtell Avenue To Avoca Road	Repair pavement failures and resurfacing with hot mix asphalt (290m)	Complete	\$137,279	May-21	Sep-21
2	Road	NSW	Fairfield City Council	Hallstrom Place, Wetherill Park - From Newton Road To Cul-De-Sac	Repair pavement failures and resurfacing with hot mix asphalt (440m)	Complete	\$226,331	May-21	Aug-21
2	Road	NSW	Fairfield City Council	Province Street, Abbotsbury - From Glenton Street to Darling Street	Repair of pavement failures and resurfacing with hot mix asphalt (320m)	Complete	\$154,908	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Province Street, Abbotsbury - From Darling Street To Balson Close	Repair pavement failures and resurfacing with hot mix asphalt (340m)	Complete	\$102,552	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Darvell Street, Bonnyrigg Heights - From Cartwright Street to Fellows Street	Repair of pavement failures and resurfacing with hot mix asphalt (195m)	Complete	\$58,257	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Fellows Street, Bonnyrigg Heights - From Aplin Road to Homestead Road	Repair of pavement failures and resurfacing with hot mix asphalt (247m)	Complete	\$61,607	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Kinghorne Road, Bonnyrigg Heights - From Cartwright Street to Homestead Road	Repair of pavement failures and resurfacing with hot mix asphalt (120m)	Complete	\$48,611	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Ringtail Crescent, Bossley Park - From Kingfisher Avenue to Kingfisher Avenue	Repair of pavement failures and resurfacing with hot mix asphalt (310m)	Complete	\$126,492	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Woodlands Avenue, Bossley Park - From Apache Road to Dakota Drive	Repair of pavement failures and resurfacing with hot mix asphalt (260m)	Complete	\$108,368	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Bolivia Street, Cabramatta - From Kauri Street to Eurabbie Street	Repair of pavement failures and resurfacing with hot mix asphalt (157m)	Complete	\$122,271	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Busby Avenue, Edensor Park - From Kalang Road to Pokolbin Place house number 22	Repair of pavement failures and resurfacing with hot mix asphalt (290m)	Complete	\$101,205	Mar-21	Jun-21
2	Road	NSW	Fairfield City Council	Swan Road, Edensor Park - From Weeroona Road to house number 58	Repair of pavement failures and resurfacing with hot mix asphalt (100m)	Complete	\$62,227	Mar-21	Jun-21
2	Road	NSW	Fairfield City Council	Maud Street, Fairfield West - From Hamilton Road to Linda Street	Repair of pavement failures and resurfacing with hot mix asphalt (100m)	Complete	\$57,931	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Waratah Street, Old Guildford - From Shalom Close to Cul-De-Sac	Repair of pavement failures and resurfacing with hot mix asphalt (133m)	Complete	\$89,290	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Glenton Street, Abbotsbury - Both sides from Cochran Close to Falmer Street	Reconstruction of Kerb and Gutter Glenton Street Both sides from Cochran Close to Falmer Street (130m)	Complete	\$17,776	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Driscoll Street, Abbotsbury - From Stockdale Crescent To Bancroft Road	Repair pavement failures and resurfacing with hot mix asphalt (520m)	Complete	\$117,692	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Mariner Crescent, Abbotsbury - From Driscoll Street To Driscoll Street	Repair pavement failures and resurfacing with hot mix asphalt (553m)	Complete	\$123,978	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Heatley Close, Abbotsbury - From Driscoll Street To Driscoll Street	Repair pavement failures and resurfacing with hot mix asphalt (553m)	Complete	\$29,713	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Tomah Place, Bossley Park - From Pleasant Street To Cul-De-Sac	Repair pavement failures and resurfacing with hot mix asphalt (43m)	Complete	\$28,876	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Salter Road, Bossley Park - From Mimosa Road To Sweethaven Road	Repair pavement failures and resurfacing with hot mix asphalt (520m)	Complete	\$150,513	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Fairfield City Council	Luskin Place, Bossley Park - From Cul-De-Sac To Dashmere Street	Repair pavement failures and resurfacing with hot mix asphalt (60m)	Complete	\$17,225	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Dashmere Street, Bossley Park - From Mimosa Road To Salter Road	Repair pavement failures and resurfacing with hot mix asphalt (420m)	Complete	\$115,173	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Agnew Close, Bossley Park - From Galloway Street To Cul-De-Sac	Repair pavement failures and resurfacing with hot mix asphalt (63m)	Complete	\$74,525	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Galloway Street, Bossley Park - From Aberdeen Street To Santa Place	Repair pavement failures and resurfacing with hot mix asphalt (195m)	Complete	\$54,897	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Quota Place, Edensor Park - From Furci Avenue To Cul-De-Sac	Repair pavement failures and resurfacing with hot mix asphalt (102m)	Complete	\$32,475	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Pokolbin Place, Edensor Park - From Busby Place To Cul-De-Sac	Repair pavement failures and resurfacing with hot mix asphalt (203m)	Complete	\$66,137	Apr-21	Jun-21
2	Road	NSW	Fairfield City Council	Brier Place, Mt Pritchard - From Rose Avenue To Cul-De-Sac	Repair pavement failures and resurfacing with hot mix asphalt (99m)	Complete	\$50,008	May-21	Jun-21
2	Road	NSW	Fairfield City Council	Esperance Street, Wakeley - From Shoalhaven Street To Shoalhaven Street	Repair pavement failures and resurfacing with hot mix asphalt (340m)	Complete	\$66,618	May-21	Jun-21
2	Combination	NSW	Federation Council	Lowe Square Howlong reconstruction of access road	Rebuilding a road that already exists (can include upgrading)	Complete	\$100,000	Apr-21	Jun-22
2	Community	NSW	Federation Council	Fencing – Doctors Surgery Building Urana	Works relating to building a new fence or repairs/replacement of existing fences	Complete	\$20,000	Jul-21	Jun-22
2	Road	NSW	Federation Council	Rehabilitation trials on current narrow sealed pavements – 3.60m seals: Balldale Road from Riverina Highway to Balldale.	Work to make the surface or pavement of a road wider and safer	Complete	\$300,000	Aug-21	Jun-22
2	Road	NSW	Federation Council	Ball Park Caravan Park Upgrade of access road	Rebuilding a road that already exists (can include upgrading)	Complete	\$110,000	Apr-21	Jun-22
2	Road	NSW	Federation Council	Upgrade of Settlers Road Corowa	Rebuilding a road that already exists (can include upgrading)	Complete	\$200,000	Apr-21	Jan-22
2	Road	NSW	Federation Council	Gravel Road Maintenance: Angle Road, Pine Oak Road, Leumeah Road, Emu Park Road, Narrow Plains Road, Woodhouse Road, Rosemount Road, Coreen School Road, Mahonga Lane and Kentucky Lane	Backlog of Maintenance grading following record harvest	Complete	\$147,951	May-21	Dec-21
2	Community	NSW	Federation Council	Ball Park Oval Corowa fencing upgrade	Works relating to building a new fence or repairs/replacement of existing fences	Complete	\$20,000	Apr-21	Oct-21
2	Community	NSW	Federation Council	Upgrade of Amenities Building Victoria Park Urana	Community facilities include community centres, community halls, childcare centres, educational establishment, club houses, and entertainment facilities	Complete	\$110,000	Mar-21	Jun-21
2	Road	NSW	Federation Council	Shoulder Restoration Hawkins Street Howlong	Rebuilding a road that already exists (can include upgrading)	Complete	\$250,000	Mar-21	Jun-21
2	Community	NSW	Forbes Shire Council	Forbes Heated Pool, Press St Forbes.	Refurbishment and repair of heated pool facility including improving accessibility for community.	Complete	\$400,000	Jun-21	Jun-23
2	Community	NSW	Forbes Shire Council	Forbes CBD, Lachlan, Rankin and Templar Streets Forbes	Installation of Closed Circuit TV system throughout the Forbes CBD.	Complete	\$250,000	May-21	Jan-23
2	Road	NSW	Forbes Shire Council	Yarrabandi Road	Road Widening, works to widen the road.	Complete	\$275,441	Jul-21	Jun-22
2	Community	NSW	Forbes Shire Council	Lions Park Junction St Forbes	Restoration of the picnic shelter and the installation of a rotunda, irrigation upgrade and subsequent electricity supply to these areas.	Complete	\$150,000	Jan-21	Jan-21
2	Community	NSW	Georges River Council	Construction of Players Pavilion at Hurstville Oval, Hurstville	Sporting and recreation facilities -Construction of a new players pavilion with change rooms, medical room, accessible lift and amenities at Hurstville Oval.	Complete	\$775,000	Jul-22	Feb-24
2	Combination	NSW	Georges River Council	Mortdale Town Centre Upgrade Stage 2 (Morts Rd & Pitt St, Mortdale)	Street lighting equipment/Bicycle and Walking Paths. The project involve upgrading footpath paving, upgrading vehicle traffic & pedestrian lighting, upgrading street furniture and planting street trees	Complete	\$1,572,436	Sep-21	Dec-23
2	Community	NSW	Georges River Council	Construction of Hurstville Golf Club Pavilion at Hurstville Golf Course	Sporting and recreation facilities -Construction of new club pavilion with amenities, storage shed and associated landscaping at public golf course	Complete	\$1,315,248	May-21	Dec-22
2	Combination	NSW	Georges River Council	Footpath & pedestrian facility Renewal across the Local Government Area	Bicycle and Walking Paths - Reconstruction of existing poor condition pedestrian paths and pram ramps.	Complete	\$1,000,000	Apr-21	Jan-22
2	Community	NSW	Gilgandra Shire Council	Gilgandra Rural Museum Upgrades Lot 224 DP752554 6 Castlereagh Hwy, Gilgandra, NSW, 2827	Work Categories - Painting/Improvements to community facilities & Landscaping Council is working with the Gilgandra Historical Society to improve the access, car parking & shading, along with opening up the façade to make the internal displays of the Gilgandra Rural Museum more visible from the outside. The project seeks to deliver overall improvements to the appearance of the office transportable building, and exhibit areas along with improved linkages to the CHC as part of the Gilgandra Cultural Precinct, with the overall aim of increasing visitor numbers.	Complete	\$200,059	Jul-21	Mar-22
2	Community	NSW	Gilgandra Shire Council	Fire Safety Upgrades and Landscaping to the Coeee Heritage Centres Lot 7004 Castlereagh Street, Gilgandra NSW 2827	Work Categories – Improvements to Community Facilities & Landscaping. The upgrades for the CHC will necessitate upgrades to the fire safety systems. LRCI II funds will contribute to these upgrades along with further landscaping creating synergy with the Gilgandra Rural Museum.	Complete	\$102,000	Aug-21	Mar-22
2	Community	NSW	Gilgandra Shire Council	Windmill Walk Upgrades Lot 7004 Castlereagh Street	Work Category - Bicycle and Walking Paths. The LRCI funded project involves partially reconstructing the Windmill Walk into a 2.4m wide concrete footpath for approximately 450m. The Windmill Walk is a key link between the CBD and Gilgandra Cultural Precinct, which includes the Coeee Heritage Centre (CHC) and Gilgandra Rural Museum. The overall length of the pathway to be reconstructed is 1.6km.	Complete	\$120,000	Jul-21	Dec-21
2	Community	NSW	Gilgandra Shire Council	Landscaping of the SES Building - LOT 283 DP720296 RESERVE 88057 SES 21 Warren Road, Gilgandra NSW	Work Category – Landscaping improvements- Landscaping around the new State Emergency Services building with a focus on a new sprinkler system, turf, landscaping and fencing.	Complete	\$25,000	Sep-21	Dec-21
2	Road	NSW	Gilgandra Shire Council	Leeches Creek Road Reconstruction	Work Category – Reconstruction & Widening - 2km Reconstruction of Leeches Creek Bitumen sealed section. The works will involve shoulder widening and reconstruction of the road formation and resealing the road with a 2 coat bitumen seal.	Complete	\$220,000	Oct-21	Dec-21
2	Community	NSW	Gilgandra Shire Council	Shade for the Play Equipment in Hunter Park LOTS 1, 3, 5 SEC 1 DP758439 HUNTER PARK RESERVE 48473 5 Warren Road, Gilgandra NSW 2827	Work Category – Playgrounds & Skate Parks - Construct and install new shade structure for the Children’s Play Equipment in Hunter Park, Gilgandra.	Complete	\$30,000	Aug-21	Sep-21
2	Road	NSW	Glen Innes Severn Council	Mt Slow Road Resheeting	Gravel Resheeting, to address gravel loss causing potholes and corrugations	Complete	\$296,000	Oct-21	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Glen Innes Severn Council	Donnellys Road Resheeting	Gravel Resheeting, to address gravel loss causing potholes and corrugations	Complete	\$136,000	Dec-21	Dec-22
2	Road	NSW	Glen Innes Severn Council	Kangaroo Flat Road Resheeting	Gravel Resheeting, to address gravel loss causing potholes and corrugations	Complete	\$382,810	Sep-21	Apr-22
2	Community	NSW	Goulburn Mulwaree Council	Waste Management Centre Renewal – Recycling Centre	Other - Major upgrade to waste centre to increase recycling/ reuse and reduce waste to landfill	Under Construction	\$1,042,650	Nov-21	Jun-24
2	Community	NSW	Goulburn Mulwaree Council	Infrastructure in our Villages	Bicycle and Walking Paths	Complete	\$302,230	Jun-21	Dec-22
2	Community	NSW	Goulburn Mulwaree Council	Toilet Facilities on Wollondilly Walking Track	Improved Accessibility of Community Facilities and Areas and Toilet Blocks	Complete	\$89,804	Dec-21	Dec-22
2	Community	NSW	Goulburn Mulwaree Council	Upgrade Landscaping at Roberts Park	Landscaping Improvements	Complete	\$100,267	Nov-21	Dec-22
2	Road	NSW	Greater Hume Shire Council	Gravel Road Re-Sheeting - McGorman Lane - 3.1kms	Re-Sheeting Completion of additional resheeting of rural roads is to be considered to be a priority to council to mitigate firstly some of the impact of wet weather over the past 18 months and deficient as details in Council road strategy.	Complete	\$79,142	Nov-23	Feb-24
2	Road	NSW	Greater Hume Shire Council	Woomargama - Reconstruction of Ferndale Road	Proposed works will involve the reconstruction of 350m of a narrow section of Ferndale Rd leading up to the intersection with Tunnel Road, including the widening of two drainage structures. The works will allow two way traffic for residents and fire vehicles in the event of a fire in this area.	Complete	\$250,000	Sep-21	Feb-23
2	Combination	NSW	Greater Hume Shire Council	Gerogery - Installation of Drainage	Installation of underground drainage in the village of Gerogery. This project is stage 2 and 3 of the overall project for installation of drainage in Gerogery improving the amenity of the village during rain events	Complete	\$266,603	Apr-21	Nov-22
2	Combination	NSW	Greater Hume Shire Council	Henty – Upgrade of enabling infrastructure and refurbishment of the Henty showground Amenities	Installation of pressure sewer line (\$100,000), Installation of Fire Fighting Services (\$200,000), Upgrade of kitchen equipment,(\$20,000), Upgrade air conditioning (\$10,000), Repl non-compliant stairs to timekeepers box (\$20,000)	Complete	\$350,000	Apr-22	Jun-22
2	Road	NSW	Greater Hume Shire Council	Walbundrie/Rand - Resheeting of roads	Gravel resheeting sections of seven roads in west area of shire including, Drums Rd, Verdon Rd, Triggs Rd, Finlay Rd, Rockingham Rd, Lenbons Rd, and Roblins Rd. Proposed works will improve the condition of roads for residents following a wet winter and extensive use by harvest traffic.	Complete	\$200,000	Mar-21	Aug-21
2	Combination	NSW	Griffith City Council	Construct & Seal Barber Road New Project. Preliminary Drainage and vegetation works prior to Construct & Seal Barber Road.	Drainage, Reconstruction, Widening & Sealing The LRCIP component of \$387,601 is for preliminary drainage and vegetation works only, prior to the commencement of the upgrade to sealed road (including earthworks, pavement works and sealing). The full construction and sealing of Barber Road is funded by Fixing Local Roads, R2R, LRCIP and Private Industry.	Complete	\$387,601	Oct-21	Nov-23
2	Combination	NSW	Griffith City Council	Railway St Carpark (53 Railway Street)	Off-road carparks. Railway Street carpark estimate has increased by \$82k to \$582k, following review of final design, additional drainage works required, and increase construction and fuel costs. The budget between Project 1 and 3 has been adjusted accordingly, with Project 3 having now been completed.	Complete	\$582,381	Jul-21	Jul-22
2	Combination	NSW	Griffith City Council	Asphalt existing shared path	Bicycle and Walking Paths. Asphalt of Lake Wyangan Path budget decreased to \$267,619k, due to quality of quotations received and lower than expected costs. The budget between Project 1 and 3 has been adjusted accordingly, with Project 3 now completed.	Complete	\$267,619	Sep-21	Feb-22
2	Combination	NSW	Griffith City Council	Jubilee Oval Carpark	Off-road carparks. Jubilee Oval has now been completed and part funded by Council, Total project cost over-original budget estimate. LRCIP component remains the same.	Complete	\$160,000	Jun-21	Jan-22
2	Road	NSW	Gunnedah Shire Council	Gunnedah Impoundment Facility Upgrade Urban and Rural Road Resealing Program	Upgrade the Gunnedah Impoundment Facility to a 350m2 facility with 12 kennels, 1 cat enclosure and quarantine facility Urban and Rural Road Resealing Program. (Blackjack Forest Road Reseal; Shannon Harbour Road Reseal; Showground internal Road Reseal; Maitland Street (Carroll St to Chandos St) Reseal; Mullaley Road (side strips) Reseal Nea Sidings Road (Highway to Fulwoods Rd) Reseal I; Keepit Dam turnoff to Orange Grove Intersection Reseal; Conadilly Street (Asphalt) Reseal)	Complete	\$519,504	May-22	Dec-22
2	Community	NSW	Gunnedah Shire Council	Gunnedah Aerodrome Certification Project	*Grade and build up the Runway and Taxiway edge so that the drop off to gravel does not exceed 25mm. *Upgrade the lighting system and line marking. *Install illuminated wind indicator at both one end of the bitumen runway and upgrade the electrical switchboard	Complete	\$184,048	Jun-21	Dec-21
2	Road	NSW	Gunnedah Shire Council	Acceleration of Gunnedah Kerb and Gutter Program	Accelerate K&G Program to be delivered in 2021, including; Palmer Crescent – 200m Osric Street – 200m Hunter Street – 100m George Street – 120m	Complete	\$301,271	Jun-21	Dec-21
2	Road	NSW	Gwydir Shire Council	Selected gravel re-sheeting Pallal NSW 2404	Sheeting / Re-sheeting SR54 Pinecliff Road import local shale, lay new 6m wide pavement. SR21 Terry Hie Road import local shale, lay new 6m wide pavement. SR116 The Forest Road import local shale, lay new 6m wide pavement.	Complete	\$227,000	Jul-21	Jun-22
2	Road	NSW	Gwydir Shire Council	Selected gravel re-sheeting Warialda NSW 2402	Sheeting / Re-sheeting SR67 Agincourt Road Import gravel, crush in situ and lay new 6m wide pavement. SR64 Gournama Road Import gravel, crush in situ and lay new 6m wide pavement. SR36 Baroma Road import gravel, crush in situ and lay new 6m wide pavement. SR43 Buckie Road Import gravel, crush in situ and lay new 6m Wide Pavement.	Complete	\$321,000	Jul-21	Jun-22
2	Road	NSW	Gwydir Shire Council	Long Street Rehabilitation Warialda [New project]	Pavement rehabilitation of intersection of Long Street and Gragin Road, Warialda. Removal of existing kerb at intersection and selected areas of Long St and replacement with new upright kerb	Complete	\$380,863	Mar-22	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Hawkesbury City Council	Old Stock Route Road, Vineyard	Reconstruct a 240m gravel road section and seal- (Two coat flush seal). The current unsealed section is potentially unsafe with ongoing dust and erosion problems. The completed works will improve riding quality and safety. It will benefit the environment by reducing dust and sedimentation in the adjoining creek.	Complete	\$262,141	Sep-21	Dec-22
2	Community	NSW	Hawkesbury City Council	Macquarie St, Windsor	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$48,937	Feb-22	Jun-22
2	Community	NSW	Hawkesbury City Council	Kurmond Rd, Kurmond	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$28,058	May-22	Jun-22
2	Community	NSW	Hawkesbury City Council	Hawkesbury St, Pitt Town	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$62,981	Jun-22	Jun-22
2	Community	NSW	Hawkesbury City Council	McGrath Road, McGraths Hill	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$74,755	May-22	May-22
2	Community	NSW	Hawkesbury City Council	Pitt Town Rd,	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$143,170	Sep-21	Feb-22
2	Community	NSW	Hawkesbury City Council	Ivy Avenue, McGraths Hill	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$10,197	Feb-22	Feb-22
2	Community	NSW	Hawkesbury City Council	Bells Line of Rd, Kurrajong Heights	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$22,335	Feb-22	Feb-22
2	Community	NSW	Hawkesbury City Council	Ham Street, South Windsor	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$44,387	Feb-22	Feb-22
2	Community	NSW	Hawkesbury City Council	Argyle Street, South Windsor	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$64,503	Jan-22	Feb-22
2	Community	NSW	Hawkesbury City Council	Walker St, South Windsor	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$87,061	Jan-22	Jan-22
2	Community	NSW	Hawkesbury City Council	Plimsoll Street, McGraths Hill	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$58,121	Sep-21	Dec-21
2	Road	NSW	Hawkesbury City Council	Grose Vale Road, North Richmond	Rehabilitate a failed road section. The road has extensive ruts and deformation including ravelling. The new works will significantly improve riding quality and safety.	Complete	\$34,019	Sep-21	Dec-21
2	Community	NSW	Hawkesbury City Council	Old Hawkesbury Rd, McGraths Hill	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$4,000	Nov-21	Nov-21
2	Community	NSW	Hawkesbury City Council	Wolseley Road, McGraths Hill	Construct a concrete foot path over a well-worn track to enhance pedestrian amenity. The new path will provide a safe all weather surface suitable for aged, prams and general use.	Complete	\$35,092	Nov-21	Nov-21
2	Road	NSW	Hawkesbury City Council	Industry Rd, Mulgrave	Rehabilitate a failed road section. The road has extensive ruts and deformation including ravelling. The new works will significantly improve riding quality and safety.	Complete	\$430,000	Sep-21	Nov-21
2	Road	NSW	Hawkesbury City Council	Mileham St, South Windsor	Rehabilitate a failed road section. The road has extensive ruts and deformation including ravelling. The new works will significantly improve riding quality and safety.	Complete	\$140,000	Sep-21	Nov-21
2	Road	NSW	Hawkesbury City Council	Terrace Rd, North Richmond	Rehabilitate a failed road section. The road has extensive ruts and deformation including ravelling. The new works will significantly improve riding quality and safety.	Complete	\$344,001	Oct-21	Nov-21
2	Road	NSW	Hawkesbury City Council	Sanctuary Drive, Windsor Downs	Rehabilitate a failed road section. The road has extensive ruts and deformation including ravelling. The new works will significantly improve riding quality and safety.	Complete	\$140,326	Sep-21	Oct-21
2	Road	NSW	Hawkesbury City Council	Kurmond Rd, Wilberforce	Rehabilitate a failed road section. The road has extensive ruts and deformation including ravelling. The new works will significantly improve riding quality and safety.	Complete	\$175,000	Sep-21	Oct-21
2	Road	NSW	Hawkesbury City Council	Mill Road, Kurrajong	Rehabilitate a failed road section. The road has extensive ruts and deformation including ravelling. The new works will significantly improve riding quality and safety.	Complete	\$105,000	Sep-21	Sep-21
2	Road	NSW	Hawkesbury City Council	Wire Lane , North Richmond	Rehabilitate a failed road section. The road has extensive ruts and deformation including ravelling. The new works will significantly improve riding quality and safety.	Complete	\$180,000	Sep-21	Sep-21
2	Community	NSW	Hay Shire Council	Booligal Recreation Reserve	Installation of sprinkler system to Booligal Recreation Reserve	Complete	\$52,270	Nov-21	Oct-22
2	Community	NSW	Hay Shire Council	Hay Medical Centre	Undertake building repairs to the Hay Medical Centre building in Hay – used by local GP's and visiting medical specialists	Complete	\$193,141	Aug-21	Aug-22
2	Community	NSW	Hay Shire Council	Old Fire Station	Undertake building repairs to the Old Fire Station building in Hay – currently a building used by community groups in Hay	Complete	\$98,097	Oct-21	Dec-21
2	Community	NSW	Hay Shire Council	Old Gaol Building	Undertake building repairs to the Old Gaol building in Hay – currently a museum facility	Complete	\$73,137	Sep-21	Dec-21
2	Road	NSW	Hilltops Council	Multiple locations - LED Street Light Conversion	Upgrade of vehicle and pedestrian street lighting all villages/towns with Hilltops Local Government Area.	Under Construction	\$906,088	Feb-22	Jun-24
2	Road	NSW	Hilltops Council	Young CBD Pathway upgrade stage 2	Reconstruction of selected sections of pathway Young CBD area stage 2	Under Construction	\$304,144	Jun-22	Jun-24
2	Road	NSW	Hilltops Council	Binalong St (Harden) Drainage works stage.	Stormwater drainage improvement about Binalong and Lucan Street precinct.	Under Construction	\$236,582	Dec-21	Jun-24
2	Road	NSW	Hilltops Council	Scott St (Boorowa) Between Queen and Pudman Road pavement upgrade	Reconstruction of road (street) section.	Complete	\$99,000	Jan-22	Mar-22
2	Road	NSW	Hilltops Council	Brial St (Boorowa) Causeway reconstruction.	Reconstruction of low level causeway.	Complete	\$126,500	Oct-21	Feb-22
2	Community	NSW	Hornsby Shire Council	Wisemans Ferry Boat Ramp and associated Infrastructure.	Payment for additional unanticipated costs incurred in the provision of a recreation precinct comprising a 3-lane boat ramp, 150 space car/trailer parking; new toilet facility,	Complete	\$2,045,451	Nov-21	Nov-22
2	Community	NSW	Hornsby Shire Council	Ginger Meggs Park, Hornsby – Playground Upgrade	Self-explanatory	Complete	\$190,017	Dec-21	Sep-22
2	Community	NSW	Hornsby Shire Council	Wisemans Ferry – Playground Upgrade	Self-explanatory	Complete	\$100,000	Jan-22	Jun-22
2	Community	NSW	Hornsby Shire Council	Headen Park, Thornleigh – Playground Upgrade	Self-explanatory	Complete	\$294,265	Dec-21	Jun-22
2	Community	NSW	Hornsby Shire Council	Lyndon Way, Beecroft – Playground Upgrade	Self-explanatory	Complete	\$112,634	Dec-21	Jun-22
2	Community	NSW	Hornsby Shire Council	Appletree Park, Cherrybrook – Playground Upgrade	Self-explanatory	Complete	\$50,000	Nov-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Hornsby Shire Council	Remediation of HSC Administration Building & Customer Service Centre	Stage one: Removal of Asbestos and contaminated services above ceiling level Stage two: Reinstatement of services, furnishings, fittings, fire protection to surfaces, NCC and DDA compliance	Complete	\$1,532,724	Apr-21	Feb-22
2	Community	NSW	Hornsby Shire Council	Greenway Park carpark renewal	Reconstruction	Complete	\$103,084	Sep-21	Feb-22
2	Community	NSW	Hornsby Shire Council	Brooklyn Park Sports Court renewal	Sporting and recreation facilities	Complete	\$100,000	Oct-21	Feb-22
2	Community	NSW	Hornsby Shire Council	Open Space fence replacements	Repairs/Replacement of fencing	Complete	\$50,000	Nov-21	Jan-22
2	Road	NSW	Hunter's Hill Municipal Council	Street Tree Planting	Planting new street trees to increase canopy.	Under Construction	\$167,000	Feb-21	Jun-24
2	Community	NSW	Hunter's Hill Municipal Council	Stormwater Inspections	CCTV camera inspection to validate and condition rate stormwater assets	Complete	\$27,000	Mar-21	Apr-21
2	Road	NSW	Hunter's Hill Municipal Council	Stormwater relining project	Relining of failed stormwater pipes across the LGA	Complete	\$33,000	Mar-21	Apr-21
2	Road	NSW	Hunter's Hill Municipal Council	Manning Road Pedestrian crossing	Remove raised threshold and construct new pedestrian refuge island	Complete	\$100,000	Feb-21	Mar-21
2	Road	NSW	Hunter's Hill Municipal Council	Footpath Reconstruction	Ady Street; From Madeline Street To McBride Avenue Browns Lane; From Lloyd Avenue To Ady Street Huntleys Point Road; From Keeyuga Road To Start cul-de-sac Joubert Street; From Figtree Road To Martin Street Madeline Street; From Ferdinand Street To D'Aram Street Martin Street; From Bonnefin Road To Joubert Street Mount Street; From Alexandra Street To Sea street Victoria Road; From Crown Street To Punt Street View Street; From Angelo Street To Aspinall Place	Complete	\$106,000	Feb-21	Mar-21
2	Road	NSW	Hunter's Hill Municipal Council	Road resurfacing	Tarban Street; Manning Road to Downing Place	Complete	\$22,733	Mar-21	Mar-21
2	Road	NSW	Inner West Council	O'Neil St Lilyfield: Drainage	Construction of new pipeline and kerb and gutter for length of street to improve gutter flows and minor flooding	Complete	\$450,000	Apr-22	Jun-22
2	Community	NSW	Inner West Council	Elliot Park Balmain – Walking Paths Lighting Upgrade	Improved visibility along walking pathway within park	Complete	\$200,000	Feb-22	May-22
2	Road	NSW	Inner West Council	Road Rehabilitation Various	Expand Council's road 2021/22 rehabilitation program and accelerate future projects	Complete	\$1,999,906	Feb-22	May-22
2	Combination	NSW	Inner West Council	Various: Bicycle and Walking Paths	Line Marking and logo improvements to improve existing bike routes across Council LGA	Complete	\$200,000	Feb-22	Apr-22
2	Community	NSW	Inner West Council	Tempe Reserve: Sporting and recreation facilities	Works to upgrade sporting fields and facilities within the park, including construction of synthetic turf field. LRCI Contribution allows for extension of synthetic surface area to second field- progress two of project	Complete	\$2,100,000	Mar-22	Apr-22
2	Community	NSW	Inner West Council	Park Footpaths – Ashfield, Balmain. Leichhardt: Bicycle and Walking Paths	Reconstruction of existing pedestrian infrastructure within Council parks to remove trip hazards and improve park accessibility	Complete	\$750,000	Mar-22	Mar-22
2	Road	NSW	Inner West Council	Rose Street Annandale: Other	Urgent reconstruction of failing retaining wall	Complete	\$150,000	Jan-22	Feb-22
2	Combination	NSW	Inverell Shire Council	Town Centre Renewal – Premier Access Link	Beautification of pedestrian access that links Otho Street to Captain Cook Drive/Gunson Way. The project aims to complement the recently completed Town Centre Renewal and create a more pedestrian friendly thoroughfare.	Complete	\$100,000	Sep-21	Oct-22
2	Road	NSW	Inverell Shire Council	Taylor Avenue Intersection Upgrade	Supplement to allow for the completion of the reconfiguration of the intersection and construction of slip lanes.	Complete	\$200,000	Sep-21	Oct-22
2	Community	NSW	Inverell Shire Council	Inverell Sporting Complex - All Inclusive Amenities	Construction of all inclusive amenities block at Inverell Sports Complex. Annually, the facility is used by more than 10,000 users and 8 schools in our LGA use the facility for inter-school competitions, weekly sport and cross country. 8 sports clubs are based at this facility.	Complete	\$1,000,000	Jul-21	Jun-22
2	Community	NSW	Inverell Shire Council	Brooks Oval Upgrade	Upgrade of cricket facilities at Brooks Oval, Inverell to include construction of a brick building to house amenities, official's room and storage.	Complete	\$78,688	Dec-21	Jun-22
2	Community	NSW	Junee Shire Council	Broadway Street Junee NSW 2663	Smartpoles erected to enhance streetscape with the capability to host civic banners and decoration for civic event	Complete	\$202,052	Mar-22	Jun-23
2	Community	NSW	Junee Shire Council	Bethungra Dam Reserve. Bethungra Waterworks Road Bethungra	New toilet and amenity block to support camping reserve	Complete	\$110,843	Mar-22	Jul-22
2	Community	NSW	Junee Shire Council	Sandy Beach Reserve. River Road Wantabadgery	New toilet and amenity block to support camping reserve	Complete	\$110,843	Mar-22	Jul-22
2	Combination	NSW	Junee Shire Council	Peel, Cox and Main Street Junee NSW 2663	Replace kerb and gutter to surrounding areas of Memorial Park and provide for new disabled access points to provide disable access points in multiple locations. Internal pedestrian path network with Memorial Park to receive AC10 asphalt	Complete	\$143,892	May-22	Jun-22
2	Community	NSW	Kempsey Shire Council	Mid North Coast High Performance Centre	The Mid North Coast High Performance Centre (MNC HPC) would establish a new, multi-sport flexible-use and regionally significant sporting facility within the Kempsey Shire. The facility will be a multi-storey sporting facility with a grandstand.	Complete	\$1,155,361	Jul-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	NSW	Kempsey Shire Council	Crescent Head CBD at Rankine Street	The project Includes: Phase 1: \$413,810 -Site Establishment -Kerb Guttering -Concrete Islands -Drainage -Pavement -Road Sealing -Line marking Phase 2: \$462,190 - Concrete Path & Concrete Base -Concrete Walls -Kerb Ramps -Garden Areas -Timber Seating -Outdoor Dining Deck areas -Stairs	Complete	\$400,000	Oct-21	Mar-22
2	Community	NSW	Kiama Municipal Council	Minnamurra Wharf access renewal	Reconstruction of new pedestrian access ramps/ stairs to public wharf.	Complete	\$100,000	Feb-22	Jun-22
2	Community	NSW	Kiama Municipal Council	Gerringong tennis club light poles	Works to replace and upgrade sports lighting to tennis courts	Complete	\$80,000	Feb-22	Jun-22
2	Community	NSW	Kiama Municipal Council	Blowhole Pt / Black Beach bollards	Works relating to replacement of existing bollards along the foreshore	Complete	\$20,000	Feb-22	Jun-22
2	Community	NSW	Kiama Municipal Council	Bombo sports fields barrier fencing	Works to replace and upgrade boundary barrier fencing around sporting ovals.	Complete	\$31,000	Feb-22	Jun-22
2	Community	NSW	Kiama Municipal Council	Emery Reserve playground	Replacement of playground	Complete	\$125,000	Feb-22	Jun-22
2	Community	NSW	Kiama Municipal Council	Old School Park playground	Replacement of town centre playground	Complete	\$162,000	Feb-22	Jun-22
2	Road	NSW	Kiama Municipal Council	Jubilee Pk carpark renewal	Construction of an off-road car at sporting grounds	Complete	\$60,000	Feb-22	Jun-22
2	Combination	NSW	Kiama Municipal Council	Shoalhaven St carpark	Construction of an off-road car park near two schools	Complete	\$135,000	Jun-21	Feb-22
2	Community	NSW	Kiama Municipal Council	James Oates reserve footpath	Construction of pedestrian infrastructure in a reserve to relocate pedestrians away from vehicles	Complete	\$14,107	Jul-21	Feb-22
2	Road	NSW	Kiama Municipal Council	Kendalls Beach south carpark	Construction of an off-road car park at a beach reserve	Complete	\$91,000	Jun-21	Dec-21
2	Community	NSW	Kiama Municipal Council	Crooked River Rd footpath	Construction of pedestrian infrastructure to bridge access	Complete	\$12,200	Jul-21	Sep-21
2	Combination	NSW	Ku-ring-gai Council	Koola Park Car Park, Killara	Off-Road Carpark - Construction of new car park to service Koola Park	Under Construction	\$441,624	Aug-22	May-24
2	Community	NSW	Ku-ring-gai Council	Hamilton Park Community Health Centre, Turramurra	Improvement to Community Centres – Upgrade and replacement of internal and external fixtures at Hamilton Park Community Health Centre	Complete	\$100,000	Jun-22	Jul-22
2	Road	NSW	Ku-ring-gai Council	Bobbin Head Road	Road reconstruction - Rehabilitation and upgrade of Bobbin Head Road	Complete	\$1,280,000	Sep-21	Jun-22
2	Community	NSW	Ku-ring-gai Council	Comenarra Amenities Block	The project involves the construction of the new oval amenities building at the Comenarra Playing Fields. This Facility will provide upgraded toilet and change facilities for the community.	Complete	\$155,000	May-22	Jun-22
2	Community	NSW	Ku-ring-gai Council	77 Stanhope Road, Killara Swains Gardens House Roof Replacement and Repair	Heritage building restorations – restoration and replacement of internal and external fixtures and roofing at the Swains Gardens House.	Complete	\$75,000	Mar-22	May-22
2	Combination	NSW	Ku-ring-gai Council	Stormwater outlets in bushland - Bobbin Head Rd Nth Turramurra	Drainage – construct rock sediment ponds to improve stormwater outlets to improve environmental conservation values	Complete	\$50,000	Apr-21	Apr-22
2	Road	NSW	Ku-ring-gai Council	Middle Harbour Rd, Lindfield – Footpath Reconstruction & Construction of Missing Link	Bicycle and Walking Paths - Reconstruction of Existing Footpath in poor condition from aged asphalt to concrete and construction of missing footpath link	Complete	\$120,000	Apr-21	Feb-22
2	Community	NSW	Ku-ring-gai Council	Pymble Presbytery, Pymble	Heritage building restorations – restoration and replacement of internal and external fixtures and roofing at the Pymble Presbytery	Complete	\$236,677	Apr-21	Feb-22
2	Community	NSW	Ku-ring-gai Council	Two Creeks Walking Track upgrade	Bicycle and Walking Paths –Maintenance work to upgrade bushwalk through Middle Harbour to improve safety and to protect Aboriginal & European heritage	Complete	\$199,827	Apr-21	Feb-22
2	Community	NSW	Ku-ring-gai Council	KFAC Indoor Pools Ku-ring-gai Fitness and Aquatic Centre, West Pymble.	Sporting and Recreation Facilities - Undertake repairs and upgrades for two indoor heated pools in Aquatic Centre at West Pymble.	Complete	\$374,462	Apr-21	Dec-21
2	Community	NSW	Ku-ring-gai Council	Managing stormwater in bushland - Turiban Reserve Sth, Mona St, Wahroonga	Drainage – Remove accumulated sediment from urban creek in Turiban Reserve Sth, Mona St, Wahroonga to improve stormwater management and minimise potential flooding.	Complete	\$65,000	Mar-21	Oct-21
2	Road	NSW	Ku-ring-gai Council	Melaleuca Drive, St Ives Embankment Stabilisation	General Road Maintenance - Stabilisation of embankment along Melaleuca Drive, St Ives	Complete	\$100,000	Feb-21	Aug-21
2	Community	NSW	Ku-ring-gai Council	Street Tree Planting Program – Landscape Improvements	Landscaping Improvements - Increase canopy cover of the Ku-Ring-Gai LGA	Complete	\$50,000	Mar-21	Jul-21
2	Combination	NSW	Ku-ring-gai Council	Tree Removal for Pedestrian Safety	Landscaping Improvements - Tree pruning and removal for pedestrian safety across the Ku-ring-gai LGA	Complete	\$500,000	Mar-21	Jul-21
2	Community	NSW	Ku-ring-gai Council	St Ives Village Green Community Hall	Improvement to Community Centres – New Roofing at St Ives Village Green Community Hall	Complete	\$66,120	Apr-21	May-21
2	Community	NSW	Kyogle Council	Bonalbo Norman Johnston Oval	Supply and install aerator fountain, construct viewing platform on stormwater dam, Clean and dredge stormwater dam, Supply and install shade structure for playground, renew shade and seating structures, Replace pool fencing and paint mural	Complete	\$241,027	Aug-21	Jun-23
2	Community	NSW	Kyogle Council	Bonalbo Caravan park amenities	White ant damage repair, paint inside common room.	Complete	\$30,000	Jun-21	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Kyogle Council	Kyogle Visitor Information Centre	Repair cracks, paint, gutter guard, replace and upgrade air con, remove old office wall and relocate counter to expand available space	Complete	\$60,000	Mar-22	Oct-22
2	Community	NSW	Kyogle Council	Kyogle Memorial Institute Hall	Improve Supper Room acoustics and audio visual systems to allow for meetings, and paint interior of Supper Room	Complete	\$103,990	Apr-22	Oct-22
2	Community	NSW	Kyogle Council	Bonalbo pre school	White ant damage repairs and painting	Complete	\$70,000	Dec-21	Jun-22
2	Community	NSW	Kyogle Council	Kyogle pre school	Paint inside and out, repairs and drainage improvement work, new fence to meet required height	Complete	\$100,000	Mar-21	Jun-22
2	Community	NSW	Kyogle Council	Tabulam Sports Ground	Internal renovation of existing kiosk and club house, Supply and install electric BBQ, shelter and seating, Supply and install shade structure for playground	Complete	\$258,973	Apr-21	Apr-22
2	Community	NSW	Kyogle Council	Woodenbong Sports Ground	Replace pool fencing and paint mural	Complete	\$50,000	May-21	Dec-21
2	Community	NSW	Lachlan Shire Council	SRA Ground LED Lighting – Diggers Av, Condobolin	Installation of new LED sporting lights Sporting and recreation facilities	Complete	\$139,816	Jan-22	May-23
2	Community	NSW	Lachlan Shire Council	Swimming Pool Car Park - Tottenham	Off road Car Park	Complete	\$64,935	Aug-22	Feb-23
2	Community	NSW	Lachlan Shire Council	Barbeque and Shade Shelter - 2 Federation Street, Albert	Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$27,335	Jan-22	Jan-23
2	Community	NSW	Lachlan Shire Council	Community Hall Ceiling and Insulation Replacement - Bulbodney Street, Tottenham	Insulation and Ceiling replacement for the Tottenham War Memorial Community Hall Other	Complete	\$11,586	Mar-21	Jun-22
2	Community	NSW	Lachlan Shire Council	Gymkhana Area Yard Extension – 24 Burgooney Road Tullibigeal	Yard extension for gymkhana and horse facilities. Sporting and recreation facilities	Complete	\$13,332	Mar-21	Jun-22
2	Community	NSW	Lachlan Shire Council	Camp Kitchen and storage shed – Burcher	Installation of Camp Kitchen and storage shed Other	Complete	\$45,793	Mar-21	Jun-22
2	Road	NSW	Lachlan Shire Council	Forster Street Upgrade - Forster St, Lake Cargelligo	Road Reconstruction and Drainage works	Complete	\$311,778	Jun-21	Jun-22
2	Community	NSW	Lachlan Shire Council	Racecourse Skillion Roof Extension – 24 Burgooney Road, Tullibigeal	Installation of skillion shade structure Sporting and recreation facilities	Complete	\$24,560	Jul-21	Apr-22
2	Community	NSW	Lachlan Shire Council	Youth Centre Renovation - 7 Hay St, Condobolin :other	Youth Centre Building Renovations Other	Complete	\$363,698	Mar-21	Jan-22
2	Community	NSW	Lachlan Shire Council	Foreshore Irrigation – Lake Cargelligo	Installation of new irrigation system. Sporting and recreation facilities	Complete	\$156,050	Aug-21	Jan-22
2	Community	NSW	Lachlan Shire Council	Netball Courts LED Lighting – Diggers Ave, Condobolin	Installation of new LED sporting lights Sporting and recreation facilities	Complete	\$25,915	Jun-21	Dec-21
2	Community	NSW	Lachlan Shire Council	Swimming Pool Barbeque Area Replacement - 113 Umang Street, Tottenham	Picnic Shelters or Barbeque Facilities at Community Swimming Pool	Complete	\$52,634	Mar-21	Oct-21
2	Community	NSW	Lachlan Shire Council	Rec. Ground AFL and Netball Shed - 24 Burgooney Road, Tullibigeal	Installation of new sports storage shed Sporting and recreation facilities	Complete	\$26,538	Mar-21	Oct-21
2	Community	NSW	Lachlan Shire Council	Swimming Pool Improvement Projects – Lake Cargelligo, Condobolin and Tottenham Pools	Surface and water feature works at Toddler swimming Pools at Condobolin, Lake Cargelligo and Tottenham Sporting and recreation facilities	Complete	\$177,212	May-21	Oct-21
2	Community	NSW	Lachlan Shire Council	SRA Soccer Ground Irrigation – Diggers Ave, Condobolin	Installation of new irrigation system. Sporting and recreation facilities	Complete	\$80,182	Aug-21	Oct-21
2	Road	NSW	Lachlan Shire Council	Federation St Shoulder Sealing - Albert	Road widening and sealing	Complete	\$57,334	Aug-21	Oct-21
2	Community	NSW	Lake Macquarie City Council	Replacement of Valentine Rugby League Amenities Building. Croudace Bay Complex, 14 Parklea Avenue, CROUDACE BAY Sporting and recreation facilities	The implementation of the Croudace Bay Sporting Complex Master Plan does not provide for the new amenities' building for the Rugby League Club. Implementation works are planned to occur on site throughout 2021, but it currently does not include a new amenities building. By obtaining this external funding this will allow the majority of the master plan to be implemented over the next couple of years.	Complete	\$1,289,897	Dec-21	Mar-23
2	Community	NSW	Lake Macquarie City Council	Replacement of Valentine Football Amenities Building Croudace Bay Complex, 14 Parklea Avenue, CROUDACE BAY Sporting and recreation facilities	As per the above project, funding is also required for the Football Club new amenities to ensure both codes switch fields. One building can't be built without the other, so utilising this funding will allow the implementation of the master plan to occur successfully over the next few years. As per previous project only modular building construction will achieve the tight timeframes of the grant.	Complete	\$1,697,102	Dec-21	Mar-23
2	Road	NSW	Lake Macquarie City Council	The Weir, Barnsley – replacement bridge Weir Road, Barnsley. Bridge works	The existing Weir Road crossing over Cockle Creek is a single lane, two-way concrete causeway constructed in the 1920's. Barnsley Weir is closed to all traffic and freight vehicles during moderate rainfall events. The alternative route of 13.5km includes a number of signalised intersections and adds considerable travel time and costs to residents and businesses. The proposal is to construct a new bridge to address safety issues regarding the approach on both sides of the creek to the bridge. This plan will provide increased safety and ability for residents to use Weir Road to travel between local centres. The project will improve freight routes in the west of Lake Macquarie, supporting local jobs and underpinning economic growth. It will also enable all in the community to reach their destination safer and sooner.	Complete	\$2,771,018	Aug-21	Mar-23
2	Road	NSW	Lake Macquarie City Council	Intersection Upgrade at Munibung Road and Myall Road, Cardiff Traffic Improvements	Upgrade works at Munibung Road and Myall Road Cardiff are required to unlock major economic development opportunities over at the former Pasmenco Development site.	Complete	\$272,727	Oct-21	Jan-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Lake Macquarie City Council	Hunter Sports Centre Main Track Resurfacing 45 Stockland Drive, GLENDALE Improvements to community facilities	The Hunter Sports Centre is the premier Athletics venue for Lake Macquarie and the wider Hunter Region. Rejuvenation of the running track will ensure that current levels of service, marketability and reputation of the venue are maintained.	Complete	\$550,000	Jan-22	Apr-22
2	Community	NSW	Lane Cove Council	Blackman Park lighting upgrade	Blackman Park is a popular multiuse recreational area catering for active team sports, accommodating AFL, cricket, soccer and rugby but are not limited exclusively to these sports. Other recreational activities include running, walking and cycling on the shared user path; training in the 4 cricket nets; playing on 3x3 basketball court; using the playground and Dog Park and enjoying a coffee from the kiosk. The aim is to upgrade the current lighting to all 4 sports fields to LED whilst providing a safe environment for all other facilities and user groups through additional lighting following Australian Standards and CPTC. This work aligns with the category Sporting and recreation facilities.	Complete	\$500,000	May-22	Oct-22
2	Community	NSW	Lane Cove Council	Carisbrook house Scullery - restoration	Carisbrook House is a heritage-listed former private residence and now house and local history museum at 334 Burns Bay Road, Lane Cove. The proposed works at Carisbrook House are for internal reconstruction works to the existing scullery. These works include the removal of modern building fabric, the relocation of modern services, the refit of the former scullery to traditional detail and the installation of a sandstone flagged floor. This project is identified as improvements to community facilities under the project work categories for this grant.	Complete	\$40,000	May-22	Jun-22
2	Community	NSW	Lane Cove Council	Tantallon Oval	Construct new pavilion at Tantallon Oval. The project will support the users of the Oval and the general community and will consist of a community room, kiosk, toilet amenities, change room, storerooms and a medical/umpire change room and some external features such as a terrace, BBQ area and access ramps and stairs. The facility will replace an existing ageing and dilapidated grandstand structure. . This project is identified as Sporting and recreation facilities under the project work categories for this grant.	Complete	\$450,000	Apr-21	Apr-22
2	Community	NSW	Lane Cove Council	Helen St Playground	Helen St Reserve playground was installed over 10 years ago. Equipment no longer compliant with Australian standards has been removed and needs to be replaced. An entire upgrade is scheduled for 2021/2022. This project is identified as Playgrounds and Skate parks (including all ability playgrounds) under the project work categories for this grant.	Complete	\$185,671	Jan-22	Mar-22
2	Community	NSW	Leeton Shire Council	Chelmsford Town Square	Enhancement of the CBD town square community space to provide a vibrant and exciting pedestrian boulevard, park land space, visual arts and provision of adult change room. Chelmsford Town Square will be a vibrant and exciting pedestrian boulevard that showcases Leeton as the "Art Deco capital of regional Australia" and the "birthplace of the Murrumbidgee Irrigation Area (MIA)". It will celebrate history, culture, community, multiculturalism and diversity and create a picturesque multi-functional green space and a legacy for future generations. The project involves the installation of footpaths, kerb and gutter, landscaping, tree plantings, commemorative sculptures and a projection artwork storyboarding the story of Leeton. The project will also increase access/egress of the space by installing pedestrian crossings.	Complete	\$738,445	Sep-23	Mar-24
2	Community	NSW	Lismore City Council	CBD Footpath Enhancement –Lismore.	Walking path renewal and enhancement in the inner CBD of Lismore. Greatly improving amenity within the shopping precinct and improving maintenance standards.	Complete	\$1,238,804	Jan-22	Feb-23
2	Road	NSW	Lismore City Council	New Ballina Road, Lismore Heights – Reconstruction – South of O'Flynn Street	Reconstruction of 680m of pavement along New Ballina Road, Lismore Heights. This section of urban road has degraded to such a state that it poses a significant safety risk to road users. The proposal is to reconstruct this section of road and return it to meet road standards.	Complete	\$600,000	Jun-21	Jun-22
2	Community	NSW	Lismore City Council	Heritage Park Water play Shade Construction – Heritage Park, corner Molesworth Street and Ballina Road, Lismore.	Playgrounds – Construction of large themed shade structures over the newly installed Waterpark facility.	Complete	\$128,500	Feb-22	Jun-22
2	Road	NSW	Liverpool City Council	Nineteenth Ave, Hoxton Park	Bridge works (Provision of a new footbridge near Coonabarabran Avenue for access continuity)	Complete	\$140,000	Jun-22	Apr-23
2	Community	NSW	Liverpool City Council	Moorebank Library & Community Centre	Painting/Improvements to community facilities (Roof replacement/repair works)	Complete	\$406,827	Apr-22	Oct-22
2	Road	NSW	Liverpool City Council	Greenway Drive, West Hoxton (Cowpasture to Cowpasture)	Rehabilitation (Road pavement renewal)	Complete	\$1,677,003	Nov-21	Aug-22
2	Road	NSW	Liverpool City Council	Paved footpaths	Construction of a new road (Provision of footpaths on various streets to improve accessibility) Jack O'Sullivan Road, Moorebank -Edgecombe Ave and Maddecks Avenue Nuwarra Rd, Moorebank-Rae Ave to Heathcote Rd Mary Cres, Liverpool-Boundary Rd to Tully Ave	Complete	\$250,000	Oct-21	Jun-22
2	Road	NSW	Liverpool City Council	Romney Crescent, Miller (Cabramatta Avenue to Cabramatta Avenue)	Rehabilitation (Road pavement renewal)	Complete	\$344,000	May-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Liverpool City Council	Protection & Security Program	Improved Accessibility of Community Facilities and Areas (PIN code upgrade to various centres) Bringelly Community Centre, Carnes Hill Community Centre, Casula Community Centre, Cecil Hills Community Centre, Chipping Norton Community Centre, Chipping Norton Recreation Centre (The Lakes Boatshed), Dr James Pirie Community Centre, Green Valley District Centre, Greenway Park Community Centre, Heckenberg Community Centre, Hilda M Davis Senior Citizen Centre, Hinchinbrook Community Centre, Liverpool City Pipe Band Centre, Liverpool Community Centre, Miller Community Centre, Moorebank Community Centre, Orange Grove Community Centre, Seton Recreation Centre, Voyager Point Community Centre, Wattle Grove Community Centre, Wattle Grove Youth Centre.	Complete	\$300,000	Jan-22	Jun-22
2	Community	NSW	Liverpool City Council	Building Access Improvements	Improved Accessibility of Community Facilities and Areas (Improve access to five community centres) Bringelly Community Centre, Casula Community Centre, Greenway Park Community Centre, Heckenberg Community Centre, Hinchinbrook Community Centre	Complete	\$849,417	Dec-21	Jun-22
2	Community	NSW	Liverpool City Council	Bus Shelters	Construction of a new road (Five sites to be brought forward for construction) Moorebank Ave, Moorebank Wattle Grove Drive, Wattle Grove Huon Cres, Holsworthy Ingham Dr, Casula South Liverpool Rd, Heckenberg	Complete	\$163,351	Mar-21	Jun-22
2	Road	NSW	Liverpool City Council	South Liverpool Road, Heckenberg (St Johns Road to Heckenberg Avenue)	Rehabilitation (Road pavement renewal)	Complete	\$581,173	Apr-22	Jun-22
2	Road	NSW	Liverpool City Council	Jacaranda Crescent, Casula (Old Kurrajong Road to Ironbark Avenue)	Rehabilitation (Road pavement renewal)	Complete	\$900,000	Dec-21	Jun-22
2	Community	NSW	Liverpool City Council	Whitlam Leisure Centre	Sporting and recreation facilities (Substation upgrade to improve electricity capacity)	Complete	\$663,345	May-22	Jun-22
2	Community	NSW	Liverpool City Council	Wattle Grove Childcare Centre	Painting/Improvements to community facilities (roof replacement/repair works)	Complete	\$260,901	Apr-22	May-22
2	Road	NSW	Liverpool City Council	Gibson Avenue, Casula (Reserve Road to East End)	Rehabilitation (Road pavement renewal)	Complete	\$193,362	Jun-21	Jul-21
2	Road	NSW	Liverpool City Council	Lucille Crescent, Casula (Reserve Road to De Meyrick Avenue)	Rehabilitation (Road pavement renewal)	Complete	\$135,563	Jun-21	Jul-21
2	Community	NSW	Liverpool City Council	Depot Administration Building	Painting/Improvements to community facilities (New solar panel system)	Complete	\$71,358	Apr-21	May-21
2	Road	NSW	Liverpool Plains Shire Council	Blackville Road Rehabilitation	Various sections of the 22km sealed length have deteriorated and require rehabilitation	Complete	\$485,593	Mar-22	Jun-22
2	Road	NSW	Liverpool Plains Shire Council	Bundella Road Rehabilitation	Various sections over the 20km sealed length have deteriorated and require rehabilitation	Complete	\$300,000	Mar-22	Jun-22
2	Community	NSW	Lockhart Shire Council	Pleasant Hills Recreation Ground Improvements	Works to upgrade, repair, or maintain sporting ovals, courts, swimming pools etc	Complete	\$75,000	May-22	Nov-22
2	Community	NSW	Lockhart Shire Council	Yerong Creek Recreation Ground Sporting and recreational facilities.	Improvements to recreation ground - installation of irrigation system	Complete	\$15,726	Jun-21	Jun-22
2	Community	NSW	Lockhart Shire Council	Lockhart Recreation Ground, Day Street Lockhart: Painting/ improvements to community facilities	Stage 2 - Upgrade of kitchen at Lockhart Recreation Ground amenities building and club house	Complete	\$245,000	Feb-21	Mar-22
2	Community	NSW	Lockhart Shire Council	Pleasant Hills Recreation Ground, Crawford Street Pleasant Hills: Sporting and recreational facilities	Works to upgrade tennis courts.	Complete	\$35,000	Aug-21	Mar-22
2	Community	NSW	Lockhart Shire Council	Yerong Creek Recreation Ground Sporting and recreational facilities	Works to facilitate upgrade of tennis court – removal of tree roots and installation of root barrier.	Complete	\$25,000	Jul-21	Mar-22
2	Community	NSW	Lockhart Shire Council	Tourist attraction	Tourist attraction - Sulky display	Complete	\$15,000	Apr-21	Feb-22
2	Community	NSW	Lockhart Shire Council	Lockhart Caravan Park, Green Street Lockhart: Amenities	Upgrade of amenities and expansion of Caravan Park	Complete	\$150,000	May-21	Dec-21
2	Community	NSW	Lockhart Shire Council	The Rock Recreation Ground, Wilson Street The Rock: Sporting and recreational facilities, Repairs/Replacement of fencing	Works to upgrade, repair or maintain sporting ovals. Works relating to fencing and installation of irrigation system.	Complete	\$50,000	May-21	Dec-21
2	Community	NSW	Lockhart Shire Council	The Rock Regional Observatory, Lockhart-The Rock Road, The Rock: Off road car parks	Off road car park for The Rock Regional Observatory building at The Rock Showground and Racecourse Reserve	Complete	\$40,000	May-21	Dec-21
2	Community	NSW	Lord Howe Island Board	Swimming Pontoon	Purchase and install new swimming pontoon, Lord Howe Island Lagoon.	Complete	\$13,500	Sep-21	Dec-21
2	Road	NSW	Lord Howe Island Board	Muttonbird Drive Stage 2	Road reconstruction. This is to supplement an existing LRCI Phase 1 project to reconstruct a 200m section of this road. The project has had a cost and budget overrun due to the underlying poor condition of original road base which was not evident at the start of the project. This project is for Stage 2 which is to complete the bitumen seal.	Complete	\$30,828	Sep-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Maitland City Council	Bolwarra Lookout	Work categories: Off road carparks; toilet blocks; picnic shelters or barbeque facilities at community parks Project description: Connection from western Paterson Road, car park and access improvements, upgrade toilet, playground, BBQ and seating areas	Complete	\$700,000	Sep-21	Jun-22
2	Community	NSW	Maitland City Council	Largs Footpath	Work categories: Bicycle and walking paths Project description: Connectivity between School Arts, Hotel, Largs Oval, Largs School and Dunmore Road	Complete	\$350,000	May-22	Jun-22
2	Community	NSW	Maitland City Council	Bolwarra Oval Footpath	Work categories: Bicycle and walking paths Project description: Connection from Paterson Road to Bolwarra Oval, connections around oval for spectators, additional connection to Bolwarra School	Complete	\$460,000	Dec-21	Jun-22
2	Community	NSW	Maitland City Council	Fieldsend Oval	Work categories: Off road carparks; repairs/replacement of fencing; landscaping improvements Project description: Car Park upgrade, storage upgrades, site fencing and landscaping area	Complete	\$650,000	Sep-21	May-22
2	Community	NSW	Maitland City Council	Thornton Shared Path	Work categories: Bicycle and walking paths Project description: Upgrade footpath in Thornton - component of links between School, shops, train station and Chisholm	Complete	\$660,583	Aug-21	Apr-22
2	Community	NSW	Mid-Coast Council	Rec Ground 1 Gloucester	New canteen & storage	Under Construction	\$250,000	Nov-21	Jun-24
2	Community	NSW	Mid-Coast Council	Wingham Sporting Complex	Grandstand roofing upgrades	Under Construction	\$409,369	Jan-22	Jun-24
2	Community	NSW	Mid-Coast Council	Allworth Riverside	Boat ramp & fishing table improvements	Under Construction	\$50,000	Jan-22	Jun-24
2	Community	NSW	Mid-Coast Council	Pacific Palms	Smiths Lake – Recreation ground upgrade	Complete	\$68,293	Oct-21	May-23
2	Community	NSW	Mid-Coast Council	Bicentennial Park	Landscaping & Passive Lighting	Complete	\$146,000	Jun-21	Apr-23
2	Community	NSW	Mid-Coast Council	Bulahdelah Toilet	Lions Park Toilet & Services upgrades	Complete	\$209,500	Dec-21	Apr-23
2	Community	NSW	Mid-Coast Council	Manning Entertainment Centre	MEC upgrade and new performance studio space	Complete	\$1,000,000	Jul-21	Mar-23
2	Community	NSW	Mid-Coast Council	Tea Gardens Pool	Stage 2 Disabilities access & amenities	Complete	\$400,000	May-21	Mar-23
2	Community	NSW	Mid-Coast Council	Taree Wildcats – Omaru Park	Field Upgrades & New Amenities	Complete	\$790,500	Nov-21	Feb-23
2	Community	NSW	Mid-Coast Council	Harrington Mens Shed	Dust Extraction Fans and new Hoist	Complete	\$10,000	Jul-21	Dec-22
2	Community	NSW	Mid-Coast Council	John Wright Park Tuncurry	Park & Recreation upgrade	Complete	\$400,000	Nov-21	Dec-22
2	Community	NSW	Mid-Coast Council	Harrington Little Athletics	Storage Sheds	Complete	\$75,000	Dec-21	Aug-22
2	Community	NSW	Mid-Coast Council	Gloucester Netball	Court Reconstruction & new amenities	Complete	\$300,000	Oct-21	Jul-22
2	Community	NSW	Mid-Coast Council	Hawks Nest Providence Park	Park & Recreation facilities upgrade	Complete	\$330,000	Sep-21	Apr-22
2	Community	NSW	Mid-Coast Council	Harrington Memorial Hall & Literary Institute	Upgrade to amenities	Complete	\$15,000	Dec-21	Mar-22
2	Community	NSW	Mid-Coast Council	Tuncurry Rockpool	Playground	Complete	\$250,000	Jul-20	Nov-21
2	Community	NSW	Mid-Coast Council	Stroud Showground MPC	Tables, Chairs & kitchen equipment	Complete	\$27,631	Jun-21	Oct-21
2	Road	NSW	Mid-Western Regional Council	Glen Willow to Putta Bucca link road approaches. Glen Willow Regional Sporting Complex Mudgee (Putta Bucca)	The new road from Glen Willow south loop toward Putta Bucca Road will reduce the traffic loads in the existing one Glen Willow Complex entrance. The new entrance (north) will allow people traveling from north of Mudgee to access Complex parking easily, and leave the Glen Willow Stadium easily. This will save travel time of up to 45 minutes on significant events, and expand the shared pathway from Putta Bucca to Glen Willow; aligning with the Mid-Western Regional Council Pedestrian Access and Mobility Plan (PAMP).	Under Construction	\$1,681,057	Jul-21	Jun-24
2	Community	NSW	Moree Plains Shire Council	Project Name: Moree Netball Courts Renewal Location: Moree Netball Courts, Ron Harborne Oval, Gwydir St, Moree Category: Sporting and Recreation Facilities	The project will upgrade and repair Moree's 6 netball courts which are currently closed due to the courts being deemed unfit for use. The Moree Netball Association and the general public currently have no home ground and are forced to utilise the indoor basketball courts in Moree, sharing the infrastructure with other recreational activities. Works are required due to long term wear and tear and flood damage. Works include demolition of existing courts, laying foundations and asphalt and concrete surfaces, line marking, netting and lighting and security upgrades.	Complete	\$680,000	Aug-21	Jun-25
2	Community	NSW	Moree Plains Shire Council	Project Name: Mungindi Courts Renewal Location: Mungindi Tennis and Netball Courts, Wirrah St, Mungindi Category: Sporting and Recreation Facilities	Project funding from LRCI will contribute to Stage 2 of the Mungindi Courts Upgrade Project. The project will include upgrades of two tennis courts and a netball court at the Mungindi Courts complex. Works are required due to long term wear and include demolition of existing structures, formwork and drainage, laying of concrete and court surfaces, line marking and fit-out for tennis and netball posts and fencing.	Under Construction	\$300,000	Aug-21	Jun-25
2	Combination	NSW	Moree Plains Shire Council	Project Name: Moree CBD Pedestrian Safety Works Location: Moree CBD, Balo St, Heber St Category: Traffic Improvement	The Project includes installing multiple pedestrian islands in the CBD. In addition to pedestrian crossings and traffic lights, this project will help improve pedestrian safety throughout the CBD and help slow down traffic appropriate to the location.	Under Construction	\$326,460	Nov-21	Jun-24
2	Community	NSW	Moree Plains Shire Council	Project Name: Boughton Oval 100m track Location: Boughton Oval, 45 Jones Avenue, Moree Category: Sporting and Recreation Facilities	Boughton Oval is the major oval in Moree used for athletics activities. Located close by to primary and secondary schools, the Oval is used by schools and the local Little Athletics Club. Oval users have requested a 100m track to support and promote athletics in the Moree Plains, as well as top dressing the rest of the oval for future 400m track.	Complete	\$100,000	Oct-22	Dec-23
2	Combination	NSW	Moree Plains Shire Council	Project Name: Shared Pathways - Moree Location: various priority locations in Moree Category: Bicycle and Walking Paths	Establishing shared pathways in Moree to better connect residential, recreational and commercial areas has long been a priority for Moree Plains Shire. This project will enable Council to create some of the pathways as prioritised in Council's Strategic Pathways Plan.	Complete	\$152,055	Oct-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Mosman Municipal Council	Memory Park Amenities	Construction of an accessible public toilet at Memory Park. Construction of an accessible public toilet at Memory Park. [Toilet Blocks, Improved Accessibility of Community Facilities and Areas]	Complete	\$250,000	Oct-21	Jun-22
2	Community	NSW	Mosman Municipal Council	Playground Upgrades - [Spit Road and Lawry Plunkett]	Upgrades to aging play equipment. [Playgrounds and Skate parks (including all ability playgrounds)]	Complete	\$115,000	Nov-21	Jun-22
2	Community	NSW	Mosman Municipal Council	Boronia House Refurbishment	Rehabilitation of a heritage listed community building - [Painting/Improvements to community facilities]	Complete	\$100,000	Apr-22	Jun-22
2	Road	NSW	Mosman Municipal Council	Fencing Replacement Works [Kiora Ave and other]	Replacement of identified fencing [Repairs/Replacement of fencing]	Complete	\$200,000	Aug-21	Jun-22
2	Community	NSW	Mosman Municipal Council	Hampshire Park Lighting	Installation of park lighting for safety	Complete	\$30,000	Feb-22	May-22
2	Road	NSW	Mosman Municipal Council	Road Re-sheeting Works [Cowles road and other]	Re-sheeting of identified roads [Sheeting / Re-sheeting]	Complete	\$169,300	Sep-21	Apr-22
2	Combination	NSW	Mosman Municipal Council	Harbour Street Traffic Island Upgrade	Upgrade to existing traffic island on Harbour Street for compliance and pedestrian safety [Traffic improvement]	Complete	\$50,000	Oct-21	Oct-21
2	Combination	NSW	Murray River Council	Construct Truck Parking area – Moama St, Mathoura	Off road truck parking – widen and seal existing gravel parking area	Complete	\$156,000	Nov-21	Dec-21
2	Community	NSW	Murray River Council	Footpath Construction-Lawrence St , Mathoura	Works involving pedestrian infrastructure	Complete	\$30,360	Nov-21	Dec-21
2	Community	NSW	Murray River Council	Footpath Construction-Burnes St, Mathoura	Works involving pedestrian infrastructure	Complete	\$41,000	Nov-21	Dec-21
2	Community	NSW	Murray River Council	Footpath Construction-Morris St, Mathoura	Works involving pedestrian infrastructure	Complete	\$22,700	Nov-21	Dec-21
2	Community	NSW	Murray River Council	Footpath Construction- Holmes St, Moama	Works involving pedestrian infrastructure	Complete	\$108,093	Nov-21	Dec-21
2	Community	NSW	Murray River Council	Footpath Construction- Warden St, Moama	Works involving pedestrian infrastructure	Complete	\$45,000	Nov-21	Dec-21
2	Community	NSW	Murray River Council	Footpath Construction- Martin St, Moama	Works involving pedestrian infrastructure	Complete	\$76,000	Nov-21	Dec-21
2	Community	NSW	Murray River Council	Footpath Construction- Murray St, Barham	Works involving pedestrian infrastructure	Complete	\$85,000	Apr-21	Dec-21
2	Road	NSW	Murray River Council	K&G replacement-Yarrein St, Barham	Improve drainage in residential area	Complete	\$145,000	Oct-21	Dec-21
2	Road	NSW	Murray River Council	Construct Gray Street, Mathoura	Construct unsealed road	Complete	\$102,000	Nov-21	Dec-21
2	Road	NSW	Murray River Council	Construct Boundary Road, Moama	Construct unsealed road	Complete	\$95,000	Nov-21	Dec-21
2	Road	NSW	Murray River Council	K&G construction- Punt Road Barham	Improve drainage in residential area	Complete	\$145,000	Apr-21	Nov-21
2	Community	NSW	Murray River Council	Footpath Construction-Stevens St, Mathoura	Works involving pedestrian infrastructure	Complete	\$22,700	Jun-21	Oct-21
2	Community	NSW	Murray River Council	Footpath Construction- Conargo St, Mathoura	Works involving pedestrian infrastructure	Complete	\$22,700	Apr-21	Jun-21
2	Community	NSW	Murray River Council	Footpath Construction-Livingstone St, Mathoura	Works involving pedestrian infrastructure	Complete	\$42,000	Apr-21	Jun-21
2	Community	NSW	Murray River Council	Footpath Construction-Moira St, Mathoura	Works involving pedestrian infrastructure	Complete	\$22,700	Apr-21	Jun-21
2	Community	NSW	Murray River Council	Footpath Construction-Mathoura St, Mathoura	Works involving pedestrian infrastructure	Complete	\$40,000	Apr-21	Jun-21
2	Community	NSW	Murray River Council	Cycle Path Construction-Conargo St, Mathoura	Works involving cycling and pedestrian infrastructure	Complete	\$122,000	Apr-21	Jun-21
2	Community	NSW	Murray River Council	Cycle Path Construction- Frome St, Mathoura	Works involving cycling and pedestrian infrastructure	Complete	\$14,500	Apr-21	Jun-21
2	Community	NSW	Murray River Council	Hotmix on Bike Path- 24 Lane, Moama	Works involving cycling and pedestrian infrastructure	Complete	\$95,000	Apr-21	Jun-21
2	Community	NSW	Murray River Council	Install PAMP crossing- Jacana St, Moama	Works involving pedestrian infrastructure	Complete	\$14,000	Apr-21	Jun-21
2	Community	NSW	Murray River Council	Footpath Construction- Sky Ave, Moama	Works involving pedestrian infrastructure	Complete	\$18,000	Apr-21	Jun-21
2	Community	NSW	Murray River Council	Footpath Construction- Gonn St, Barham	Works involving pedestrian infrastructure	Complete	\$40,000	Apr-21	Jun-21
2	Road	NSW	Murray River Council	K&G replacement-Mathoura St, Mathoura	Improve drainage in residential area	Complete	\$55,000	Mar-21	May-21
2	Combination	NSW	Murrumbidgee Council	Carrington Street, Darlington Point - parking area and toilets	Off road car parking - Construct off road parking area including kerb & gutter and disabled public toilets	Under Construction	\$371,251	Jun-21	Jun-24
2	Community	NSW	Murrumbidgee Council	Murrumbidgee LGA playgrounds upgrade	Playground - Renew & relocate equipment and install rubber soft fall	Under Construction	\$125,794	Jun-21	Jun-24
2	Community	NSW	Murrumbidgee Council	Southey Street, Jerilderie - skate park	Skate park - Construct mini speed bowl	Complete	\$100,000	Jun-21	Jun-22
2	Community	NSW	Murrumbidgee Council	Carrington Street, Darlington Point - skate park	Skate park - Construct mini speed bowl	Complete	\$177,935	Jun-21	Mar-22
2	Community	NSW	Muswellbrook Shire Council	Muswellbrook Animal Shelter (Animal Care Facility) Construction, Sydney Street, Muswellbrook (Other)	The Animal Shelter will comprise deposit pens, adoption and private boarding kennels, seized and stray animal kennels, a dog park, stock pound, nursery, cafe and a new sustain-ability hub. The facility will be co-located the Community Conservation, Land Management and Energy Centre.	Complete	\$565,765	Jun-21	Jul-23
2	Road	NSW	Muswellbrook Shire Council	Path, Ironbark Road, Muswellbrook (Bicycle and walking path)	Concrete shared use path between Adams St and Rutherford Rd. The path is 350m in length and 2m wide. The project also involves tree planting to encourage active forms of transport.	Complete	\$250,000	Jun-21	Dec-21
2	Community	NSW	Nambucca Valley Council	Adin Street, Scotts Head; Work Category: Bicycle and Walking Paths	Installation of pedestrian refuge and a raised platform in Adin Street, Scotts Head. This project will complement the work done at this location under Phase 1 of the LRCI ensuring safety of school children and families in this area.	Complete	\$20,187	May-21	Sep-23
2	Community	NSW	Nambucca Valley Council	Ridge Street Nambucca Heads; Work category: Improvements to Community Facilities	Activation of the cultural precinct in Ridge Street, Nambucca Heads to complement the upgrade and improvements to the Nambucca Heads library and associated halls, to include landscaping and courtyard improvements, activation of the passive space underneath the existing library and shade for this cultural precinct.	Complete	\$1,013,000	Jul-21	Jun-22
2	Road	NSW	Narrabri Shire Council	Culgoora Road Rehabilitation	Council will undertake road rehabilitation works on numerous segments of Culgoora Road from segment 30 through to 240. Works will include milling, spreading milled material to obtain desired pavement width, overlay, two coat 8m wide seal, line marking and signposting	Complete	\$1,278,728	Sep-21	Jul-22
2	Community	NSW	Narrabri Shire Council	Pilliga Playground	Picnic shelter, electric BBQ, tables, chairs and tree planting.	Complete	\$50,000	Aug-21	Feb-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Narrandera Shire Council	Barellan Pump Track	Bicycle and Walking Paths - Creation of a bike pump track or alike for the youth of Barellan.	Complete	\$160,000	Aug-21	Dec-23
2	Community	NSW	Narrandera Shire Council	Wiradjuri Memorial Wall	Other - Stage 1 - construct and install Wiradjuri Aboriginal memorial wall, including stonework, paving, fire pit and signage.	Complete	\$269,087	May-21	Dec-23
2	Community	NSW	Narrandera Shire Council	Narrandera Flora and Fauna reserve	Off-road Car Parks - Upgrade of the carpark and entrance to the reserve.	Complete	\$68,329	Oct-21	Dec-23
2	Community	NSW	Narrandera Shire Council	Grong Grong Village	Landscaping Improvements - Storage facility, toilet and associated equipment for Grong Grong residents to maintain trees and public areas.	Complete	\$107,840	May-21	Jun-22
2	Community	NSW	Narrandera Shire Council	Barellan Cemetery	Toilet Blocks - Installation of an accessible unisex toilet at the cemetery, including onsite sewerage management system.	Complete	\$54,719	Aug-21	Jun-22
2	Community	NSW	Narrandera Shire Council	Narrandera Sportsground	Improved Accessibility of Community Facilities and Areas - Disabled spectator access areas.	Complete	\$40,000	May-21	Mar-22
2	Community	NSW	Narrandera Shire Council	Narrandera Sportsground	Sporting and recreation facilities - Installation of a digital scoreboard, with video capability.	Complete	\$120,000	May-21	Mar-22
2	Road	NSW	Narromine Shire Council	Gainsborough Road	Reconstruction	Under Construction	\$377,771	Jul-22	Jun-24
2	Community	NSW	Narromine Shire Council	Cale Oval	Off-road Car Park and Landscaping Improvements	Complete	\$400,000	Jul-22	Jun-23
2	Road	NSW	Newcastle City Council	Cowper St Carrington (between Young St and Fitzroy St)	General Road Maintenance	Complete	\$65,000	Apr-22	Jun-22
2	Road	NSW	Newcastle City Council	Hubbard Street Islington at Chinchin Street	General Road Maintenance	Complete	\$290,000	May-22	Jun-22
2	Road	NSW	Newcastle City Council	Cowper St Carrington (Bridge)	General Road Maintenance	Complete	\$60,000	Apr-22	Jun-22
2	Road	NSW	Newcastle City Council	Woodberry Rd Tarro (bridge)	General Road Maintenance	Complete	\$250,000	Apr-22	Jun-22
2	Road	NSW	Newcastle City Council	Rosemont Street Adamstown Heights – Lexington Parade to Princeton Avenue	Rehabilitation	Complete	\$747,546	Sep-21	Jun-22
2	Road	NSW	Newcastle City Council	Maryland Dr Maryland (Various)	General Road Maintenance	Complete	\$65,000	Apr-22	May-22
2	Community	NSW	Newcastle City Council	Cynthia Street Adamstown Heights	Bicycle and Walking Paths	Complete	\$326,192	Jul-21	Apr-22
2	Road	NSW	Newcastle City Council	Yangan Drive, Beresfield - Stages 3,4 &5	Rehabilitation	Complete	\$1,390,903	Aug-21	Apr-22
2	Road	NSW	Newcastle City Council	Warabrook Boulevard – Maitland Road to Casuarina Circuit	Rehabilitation	Complete	\$270,000	Mar-22	Apr-22
2	Community	NSW	Newcastle City Council	Warabrook Wetland Reserve Stage 2	Bicycle and Walking Paths	Complete	\$318,920	Jul-21	Mar-22
2	Community	NSW	Newcastle City Council	University Drive Cycleway to Blue Gum Road	Bicycle and Walking Paths	Complete	\$219,843	Jul-21	Mar-22
2	Road	NSW	Newcastle City Council	Intersection of Orlando and Young Rd Lambton	General Road Maintenance	Complete	\$47,655	Jan-22	Mar-22
2	Road	NSW	Newcastle City Council	Enterprise Drive, Beresfield - Weakleys Drive to Kinta Drive	Rehabilitation	Complete	\$563,834	Sep-21	Mar-22
2	Community	NSW	Newcastle City Council	PAMP - Minmi Road Maryland - north side Maryland to Boundary	Bicycle and Walking Paths	Complete	\$222,654	Jul-21	Jan-22
2	Road	NSW	Newcastle City Council	Longworth Ave Wallsend	General Road Maintenance	Complete	\$44,311	Nov-21	Dec-21
2	Road	NSW	Newcastle City Council	Quarter Session Rd Tarro	General Road Maintenance	Complete	\$26,991	Nov-21	Nov-21
2	Road	NSW	Newcastle City Council	Minmi Rd Minmi	General Road Maintenance	Complete	\$44,641	Sep-21	Sep-21
2	Road	NSW	Newcastle City Council	Old Maitland Road Hexham	General Road Maintenance	Complete	\$137,211	Sep-21	Sep-21
2	Road	NSW	Newcastle City Council	272 Park Ave Kotara	General Road Maintenance	Complete	\$25,951	Sep-21	Sep-21
2	Community	NSW	North Sydney Council	Primrose Park Tennis Courts	Sporting and recreation facilities. Works to upgrade tennis courts.	Complete	\$2,175,138	Jul-21	Aug-22
2	Community	NSW	Northern Beaches Council	FY 2021/22 Footpath Renewal	Rehabilitation / repair of walking paths at the following locations: <ul style="list-style-type: none"> • Childs Circuit, Belrose • Alexander Street, Collaroy • Fiona Street, Belrose • Windrush Avenue, Belrose • Localised accessibility improvements to provide DDA compliant pedestrian facilities (kerb ramps, hand railings) • Localised footpath repairs to eliminate trip hazards and improve pedestrian safety at various locations (2000 locations across whole LGA) 	Complete	\$389,353	Jul-21	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Northern Beaches Council	FY 2021/22 Footpath Renewal	Rehabilitation / repair of walking paths at the following locations: <ul style="list-style-type: none"> • East Esplanade, Manly • Melbourne Street, Fairlight • Raglan Street, Manly • Raglan Street, Fairlight • Brighton Street, Curl Curl • Earl Street, Beacon Hill • Palomar Parade, Freshwater • Upper Beach Street, Balgowlah • Parkview Road, Fairlight • Park Avenue, Manly • Fairy Bower Road, Manly • Localised accessibility improvements to provide DDA compliant pedestrian facilities (kerb ramps, hand railings) • Localised footpath repairs to eliminate trip hazards and improve pedestrian safety at various locations (2000 locations across whole LGA) 	Complete	\$180,357	Jul-21	Sep-22
2	Road	NSW	Northern Beaches Council	FY 2021/22 Road Resheeting Program	Road resheeting of local roads to improve pavement condition and road user safety. Roads to be completed are: - Watkins Road, Avalon Beach - Cormack Road, Beacon Hill - Plateau Road, Collaroy - Georgina Avenue, Elanora Heights - Dundilla Road, Frenchs Forest - Rednal Street, Mona Vale - Suncrest Avenue, Newport - Narrabeen Park Parade, Warriewood Moved from Phase 3: - Mariposa Road, Bilgola - Howse Crescent, Cromer Additional locations: - Philip Road, Mona Vale - The Crescent, Newport - Surfview Road, Mona Vale - Capua Road, Avalon - Curraweela St, Forestville - Cooyong Road, Duffys Forest - Iris Street, Frenchs Forest	Complete	\$1,843,705	Jul-21	Jul-22
2	Road	NSW	Northern Beaches Council	FY 2021/22 Road Resheeting Program	Road resheeting of local roads to improve pavement condition and road user safety. Roads to be completed are: - Balgowlah Road, Balgowlah - Kitchener Street, Balgowlah - Maretimo Street, Balgowlah - White Street, Balgowlah - Darley Road, Manly - Oyama Avenue, Manly - Sterland Avenue, North Manly - Salisbury Square, Seaforth Moved from Phase 3: - Boyle Street, Balgowlah - Hilltop Cres, Fairlight - Francis Street, Manly Additional location: - Bower Street, Manly	Complete	\$1,144,786	Jul-21	Jul-22
2	Community	NSW	Northern Beaches Council	North Curl Curl Youth Facility Bike Plan Implementation Program	Construction of car park, landscaping and paths	Complete	\$700,000	Jul-21	Jul-22
2	Community	NSW	Northern Beaches Council	Children's Centres Works Program	Upgraded playgrounds at children's centres in Dee Why and in Narrabeen	Complete	\$180,000	Jul-21	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Northern Beaches Council	FY 2020/21 New Footpath Program	Construction of new walking paths at the following locations: <ul style="list-style-type: none"> • St Andrews Gate, Elanora (Completed \$63,529) • Avalon Parade, Avalon (Completed \$129,007) • The Boulevarde, Newport (Completed \$43,277) • Elanora Road, Elanora (Completed \$77,863) • Annam Road, Bayview (Completed \$71,817) 	Complete	\$385,496	May-22	Jun-22
2	Community	NSW	Northern Beaches Council	FY 2021/22 New Footpath Program	Construction of new walking paths at the following locations: <ul style="list-style-type: none"> • Wonga Street, North Balgowlah • Makim Street, North Curl Curl • Inglebar Avenue, Allambie Heights 	Complete	\$246,777	Jul-21	Jun-22
2	Community	NSW	Northern Beaches Council	FY 2020/21 Footpath Renewal	Rehabilitation / repair of walking paths at the following locations: <ul style="list-style-type: none"> • Oaks Avenue, Dee Why (Complete \$39,608 • Lakeview Road, Warriewood (Complete \$93,148 • Waratah Road, Palm Beach (Complete \$48,600 • Illuka Road, Palm Beach (Complete \$21,040 • Whale Beach Road, Whale Beach (Complete \$10,299) • Beaconsfield St, Newport (Complete \$17,119) 	Complete	\$229,894	Feb-22	May-22
2	Community	NSW	Northern Beaches Council	FY 2021/22 Recreational Trails Renewal Program	Upgrade of trails at Manly Dam	Complete	\$200,000	Jul-21	May-22
2	Community	NSW	Northern Beaches Council	FY 2020/21 Footpath Renewal	Rehabilitation / repair of walking paths at the following locations: <ul style="list-style-type: none"> • West Street, Balgowlah (Complete \$21,895) • Tutus Street, Balgowlah (complete \$7,102) • Daintrey Street, Fairlight (Complete \$10,961) • Steinton Street, Manly (Complete \$7,658) • Sunshine Street, Manly Vale (Complete \$19,465) 	Complete	\$67,081	Nov-21	Mar-22
2	Community	NSW	Northern Beaches Council	Children's Centres Works Program	Upgraded playground at a children's centres in Brookvale and internal refurbishment and improvements at a children's centre in Fairlight	Complete	\$270,000	Apr-21	Dec-21
2	Community	NSW	Northern Beaches Council	FY 2020/21 New Footpath Program	Construction of new walking paths at the following locations: <ul style="list-style-type: none"> • Crescent Road, Newport (est. \$290,000) • Bilambee Road, Bilgola Plateau (est. \$65,000) 	Complete	\$371,742	Apr-21	Oct-21
2	Road	NSW	Northern Beaches Council	VMS Traffic boards	Purchase of 5 VMS traffic boards for use in improving road safety.	Complete	\$100,000	Apr-21	Oct-21
2	Community	NSW	Northern Beaches Council	FY 2021/22 New Footpath Program	Construction of new walking paths at the following locations: <ul style="list-style-type: none"> • Wigan Road, Dee Why • Bix Road, Dee Why • Park Avenue, Avalon Beach Additional locations: <ul style="list-style-type: none"> • Ralston Avenue Belrose • Bambara Road Belrose 	Complete	\$538,000	Jul-21	Aug-21
2	Community	NSW	Northern Beaches Council	FY 2020/21 Sportsfield Renewal Program	Resurface JJ Melbourne Hills BMX track,	Complete	\$130,000	May-21	Jun-21
2	Community	NSW	Northern Beaches Council	FY 2020/21 Sportsfield Renewal Program	Surface carpark at Bare Creek Bike Track	Complete	\$70,000	May-21	Jun-21
2	Community	NSW	Northern Beaches Council	FY 2020/21 Footpath Renewal	Rehabilitation / repair of walking paths at the following locations: <ul style="list-style-type: none"> • Sydney Road, Balgowlah • Pine Street, Manly • Whistler Street, Manly • Carlton Street, Manly • Wanagnella Street, Balgowlah • Beacon Hill Road, Beacon Hill • Wyadra Avenue, Freshwater • Pittwater Road, Manly 	Complete	\$387,787	Apr-21	Jun-21
2	Community	NSW	Northern Beaches Council	FY 2020/21 Footpath Renewal	Rehabilitation / repair of walking paths at the following locations: <ul style="list-style-type: none"> • Foamcrest Avenue, Newport • Park Street, Mona Vale • Keenan Street, Mona Vale 	Complete	\$220,000	Apr-21	Jun-21
2	Community	NSW	Northern Beaches Council	FY 2020/21 Sportsfield Renewal Program	Resurface John Fisher Park netball courts,	Complete	\$480,000	Feb-21	Apr-21
2	Community	NSW	Oberon Council	Oberon Recreation Ground Grandstand Improvements Cunyghame Street Oberon NSW	Works to improve shelter and grandstand at Oberon Recreation Ground	Complete	\$35,394	Oct-21	Dec-21
2	Road	NSW	Oberon Council	Nunan's Hill Road Rehabilitation	Upgrade 1.4 km section of Nunan's Hill Road to rehabilitate erosion and pavement failures	Complete	\$316,520	May-21	Nov-21
2	Community	NSW	Oberon Council	Oberon Pool Complex 23 Cunyghame St Oberon NSW	Upgrade Old Amenities Block at Oberon Swimming Pool to increase capacity and improve accessibility	Complete	\$180,000	Apr-21	Sep-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Orange City Council	Southern Feeder Road Stage 4 - Roundabout	Construction of the SFR4/Shiralee Rd Roundabout to trafficable chip sealed surface as component of the SFR4a between Anson St and Shiralee Rd. Works will involve: <ul style="list-style-type: none"> • Preliminaries, Pre-work & Project Management • Drainage • Earthworks • Pavement Construction • Spray seal (chip seal) 	Under Construction	\$1,596,442	Apr-23	Jun-25
2	Community	NSW	Parkes Shire Council	Carparking spaces upgrade at Harrison Park, Nash Street -- 33.148237*(148.192908)	Gravel and seal the car parking area along the side of the soccer/cricket fields at Harrison Park (Nash Street) to enable all weather access, safety improvements and improved access. The sporting precinct is divided by a busy road and car parking needs upgrading to improve safety for all. Scope to now include shared access pathways to encourage more active lifestyle choices as well as safer access for bikes and scooters in the area, and a new fence at the precinct to provide a safer area for the many junior soccer players adjacent to a busy road and carpark.	Complete	\$630,000	Mar-21	Jul-22
2	Community	NSW	Parkes Shire Council	Active movement shared pathways East Street, Parkes -33.135168, 148.183780	To deliver another section of shared pathway in Parkes township to continue to link the pathways to provide accessible active networks across town. This section will be provided as an on-road pathway of new asphalt which will be delineated by a separate curb to ensure safety of all. Approx. 200m of new pathway will be delivered.	Complete	\$101,760	May-21	Jun-22
2	Community	NSW	Parkes Shire Council	Tennis/basketball court upgrade Lindner Oval Boori Street, Peak Hill (Lindner Oval) -32.725067, 148.188050	Upgrade Peak Hill basketball/tennis courts to address deteriorated court surface and clubhouse facility with asbestos lining. The asbestos will be removed with clubhouse upgraded including AC and security lighting.	Complete	\$138,202	Mar-21	Dec-21
2	Community	NSW	Parkes Shire Council	New cricket nets for Berryman Oval, Trundle	To provide a new fenced cricket net/s at a central location in Berryman Oval to encourage more activity for all residents and the ability to practise cricket. Currently there are no cricket nets available to the public in Trundle.	Complete	\$90,777	Mar-21	Dec-21
2	Community	NSW	Parkes Shire Council	Disabled access at McGlynn Park Baker Street, Parkes -- 33.146182*(148.168078)	To provide disabled access to the clubhouse and amenities at McGlynn Oval for sports participants, parents and their supporters.	Complete	\$20,000	Apr-21	Dec-21
2	Community	NSW	Parkes Shire Council	6 Spruce Up Burrawang Park, 40 Lachlan Street, Bogan Gate -33.106860	To provide an upgrade to the picnic area at the park, replace ageing shelter and 'spruce up' this central park space for the township of Bogan Gate.	Complete	\$50,000	Apr-21	Dec-21
2	Community	NSW	Parkes Shire Council	Memorial Hill Solar Lighting, East Street, Parkes -33.134323 148.183686	To complete the solar lighting project and clean up of walking tracks around the Memorial Hill precinct.	Complete	\$29,839	Mar-21	Dec-21
2	Community	NSW	Parkes Shire Council	Multipurpose facility furniture - Cooke Park Clarinda Street Parkes -33.139271 148.174325	To purchase furniture and IT equipment to provide the necessary equipment for the new multipurpose centre to service the community as an emergency location. This has become paramount for our community with the severity of storms and natural disasters become more frequent.	Complete	\$57,592	Mar-21	Dec-21
2	Community	NSW	Parkes Shire Council	Cheney Oval	The proposed works at Cheney Oval, home of Parkes Touch Football, is to provide clean fill and laser level the area, irrigation lateral construction, and installation of turf to complete the work at the oval to address salinity issues which have plagued the grounds. The project will complete a suite of works recently undertaken to improve the drainage across the oval which has plagued touch football for a number of years and affected their ability to bid for regional and state carnivals. The considered works will enable the oval to once again be used for sport.	Complete	\$145,000	Feb-21	Dec-21
2	Community	NSW	Parkes Shire Council	Replace goal posts at Jock Colley Field Northparkes Oval Alexandra Street -33.12779 148.18259	To provide new fit for purpose goal posts at Northparkes Oval to replace the current drill rods which were installed a temporary posts many years ago.	Complete	\$18,590	Feb-21	Jun-21
2	Community	NSW	Penrith City Council	Car parking at Harold Corr Hall athletics track, Cambridge Park	Stage 1 – construction of an access road and car parking with associated infrastructure.	Complete	\$303,341	Aug-21	Jul-22
2	Community	NSW	Penrith City Council	Pedestrian path paving construction	Bicycle and walking paths – construction of 8.5km of pedestrian paths	Complete	\$1,610,000	Apr-21	Jun-22
2	Community	NSW	Penrith City Council	Maintenance works	Toilet blocks, septic tank replacement Air conditioning replacement at buildings	Complete	\$500,000	Apr-21	Jun-22
2	Community	NSW	Penrith City Council	Installation of playspace shading	Playgrounds – installation of shade structures at 17 playgrounds	Complete	\$510,000	Apr-21	Jun-22
2	Community	NSW	Penrith City Council	Roof replacement at Ripples, St Marys	Sporting and recreation facilities – replacement of aged roof	Complete	\$1,100,000	Nov-21	Jun-22
2	Community	NSW	Penrith City Council	St Clair Sports, Play and Recreation area (Banks Drive Reserve and Peter Kearnes oval)	Playground and improved accessibility- construction of basketball area, outdoor fitness gym, accessible pathways and extension to existing carpark	Complete	\$270,000	Sep-21	Jun-22
2	Community	NSW	Penrith City Council	Cook Park, St Marys floodlighting	Sporting facilities – floodlight upgrades to fields 2,3 and 4 at Cook Park St Marys	Complete	\$125,000	Sep-21	Jun-22
2	Community	NSW	Penrith City Council	Jamison Park synthetic field project	Sporting facilities – installation of spectator/ player infrastructure works in conjunction with the construction of synthetic sports field at Jamison Park	Complete	\$200,000	Sep-21	Jun-22
2	Community	NSW	Penrith City Council	St Marys Tennis courts	Sporting facilities – resurfacing 4 tennis courts and ancillary works	Complete	\$200,000	Aug-21	Jun-22
2	Community	NSW	Penrith City Council	Samul Marsden Baseball, Orchard Hills	Sporting facilities – upgrade of baseball training infrastructure	Complete	\$125,000	Jul-21	Jun-22
2	Community	NSW	Penrith City Council	Mulgoa Sanctuary amenities	Toilet block – construction/installation of toilets in the linear park in Mulgoa Rise (between Bradley St/Tallwood Place)	Complete	\$400,000	Oct-21	May-22
2	Road	NSW	Penrith City Council	Rural roadside drainage program	Drainage – clearing of sediment and other build up on road shoulders and culverts along a number of rural roads	Complete	\$250,000	Apr-21	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Penrith City Council	Jamison Park netball project	Sporting facilities – Netball court resurfacing works – courts 35-42	Complete	\$80,000	Nov-21	Apr-22
2	Community	NSW	Penrith City Council	Dog Park at Wedmore Road, Emu Heights	Other-installation of fencing, landscaping and seating at dog park off Wedmore Road, Emu Heights	Complete	\$80,000	Oct-21	Apr-22
2	Community	NSW	Penrith City Council	Spence Park, Penrith	Playground and improved accessibility – installation of an accessible flying fox	Complete	\$100,000	Sep-21	Mar-22
2	Community	NSW	Penrith City Council	Judges Place carpark, Penrith lighting upgrade	Replacement of existing lighting with LED lighting as the existing lights are at end of life and frequently failing.	Complete	\$180,000	May-21	Mar-22
2	Community	NSW	Penrith City Council	Penrith Nursery	Landscaping improvements – installation of solar panels to provide power to community group engaged at Nursery	Complete	\$30,000	Jul-21	Feb-22
2	Community	NSW	Penrith City Council	Woodriff Gardens, Penrith	Landscaping improvements – replacement of badly deteriorated arbour over path in Woodriff Gardens, Penrith that supports a wisteria vine	Complete	\$150,000	Mar-21	Feb-22
2	Community	NSW	Penrith City Council	The Kingsway North, Werrington – Irrigation upgrades and field surface improvements	Upgrading irrigation and improving the field surface to ensure the fields are capable of sustain current levels of use and can accommodate future participation growth.	Complete	\$400,000	Sep-21	Dec-21
2	Community	NSW	Port Macquarie Hastings Council	Laurieton Sports Complex new Amenities. Lake Street, Laurieton NSW 2443	Improved Accessibility of Community Facilities and Areas, Construct Linking Footpath – Construct storage for sporting Groups – upgrade amenities (note: will nominate for phase 3 for \$200k of further improvements at this site) see new project #14 Construct gender neutral amenities.	Complete	\$150,000	Nov-22	Dec-22
2	Community	NSW	Port Macquarie Hastings Council	North Shore Footpath Address: North Shore NSW 2444	New footpath and or road remediation works. Remediation of road and/or various new footpaths at North Shore in accordance with North Shore Pedestrian Access and Mobility Plan.	Complete	\$960,000	Oct-22	Dec-22
2	Community	NSW	Port Macquarie Hastings Council	Beechwood pedestrian upgrades Address: Beechwood Rd, Beechwood NSW 2446	New footpath New footpath on northern side of Beechwood Road between Bellangry Road and Kittyhawk Place.	Complete	\$480,000	May-22	Aug-22
2	Community	NSW	Port Macquarie Hastings Council	New Telegraph Point Toilet Block. Log Wharf Reserve Mooney Street, Telegraph Point NSW 2441	Construction of new toilet block and connection to sewer at Telegraph Point. Install components of the Log Wharf Master Plan	Complete	\$200,000	May-22	Jul-22
2	Community	NSW	Port Macquarie Hastings Council	Project name: Long Flat Recreation Grounds Upgrade Address: Long Flat Recreation Grounds Henry Street Long Flat NSW 2446	Sporting & Recreation Facility Upgrade existing sports and recreational infrastructure at this important rural community facility.	Complete	\$100,000	Nov-21	Jun-22
2	Community	NSW	Port Macquarie Hastings Council	Bonny Hills Reserves Master Plan Improvements Skyline Drive Rainbow Beach, Bonny Hills NSW 2445	Landscaping Improvements and installation of exercise pod in outdoor space. Improvements to existing viewing area. The current condition of this viewing area is very poor.	Complete	\$59,640	Apr-22	Jun-22
2	Community	NSW	Port Macquarie Hastings Council	Log Wharf Reserve Upgrade Address: Log Wharf Reserve, Mooney Street Telegraph Point NSW 2441	Park upgrade to improve facilities for community use.	Complete	\$50,000	May-22	Jun-22
2	Community	NSW	Port Macquarie Hastings Council	Wayne Richards Park bike track upgrade Address: Wayne Richards Park, Koala Street Port Macquarie NSW 2444	Sporting & Recreation Facility Upgrade (reshape and apply asphaltic seal) to bike pump track and dirt jump runs. Consistent with Council’s adopted Recreation Action Plan. Problem being addressed: facility is in poor condition and is unusable for periods following rain.	Complete	\$350,000	Nov-21	Jun-22
2	Road	NSW	Port Macquarie Hastings Council	Kerb and gutter installation Address: Wesley Avenue, Petit St, Hart St, Anderson St Port Macquarie NSW 2444	New kerb and gutter Installation of new kerb and gutter to improved drainage runoff and street amenity on selected Port Macquarie streets: Wesley Avenue, Petit Street, Hart Street, Anderson Street	Complete	\$550,000	Feb-22	Jun-22
2	Road	NSW	Port Macquarie Hastings Council	Resurface Council Carparks Address: Cameron St Wauchope NSW 2446 and Bridge St Port Macquarie NSW 2444	Rehabilitation Rehabilitation and resurfacing of two public car parks: Cameron Street, Wauchope opposite Oxley Lane Bridge Street, Port Macquarie between Hastings River Drive and Gore Street	Complete	\$150,000	Sep-21	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Port Macquarie Hastings Council	Kendall Tennis Club Upgrade Address: Kendall Tennis Club Orara Street Kendall NSW 2439	Sporting & Recreation Facility Contribution to construction of one new tennis court. Additional court required to accommodate significant membership base.	Complete	\$150,000	Oct-21	Feb-22
2	Community	NSW	Port Macquarie Hastings Council	Lake Cathie Community Reserve Basketball Address: Lake Cathie Community Hall & Reserve Mullaway Road Lake Cathie NSW 2445	Sporting & Recreation Facility Install 3 x 3 Basketball Court. Lake Cathie township has grown exponentially in the last couple of years with new subdivisions and attracting young working families to move into the area. Priority of the PMHC Community Plan to improve recreational facilities for young people.	Complete	\$70,000	Oct-21	Feb-22
2	Community	NSW	Port Macquarie Hastings Council	Town Beach Reserve Basketball Address: Town Beach Reserve Port Macquarie NSW 2444	Sporting & Recreation Facility Install 3 x 3 Basketball Court. Located in the heart of Port Macquarie and adjacent to the skate park, this location is a destination for young people and families. Priority of Town beach community engagement to improve recreational facilities for young people.	Complete	\$70,000	Dec-21	Feb-22
2	Community	NSW	Port Macquarie Hastings Council	Pioneer Park Upgrade Address: Pioneer Park Hill St Comboyne NSW 2429	Landscaping Improvements Improvements to Pioneer Park have been prioritised by the community through development of the local Community Plan.	Complete	\$100,000	Nov-21	Dec-21
2	Community	NSW	Port Stephens Council	54 Cook Parade, Lemon Tree Passage - Shade sail – Henderson Park	Shade sail – Henderson Park, Lemon Tree Passage	Complete	\$91,326	Sep-21	Jun-22
2	Road	NSW	Port Stephens Council	Karuah, Lemon Tree Passage, Medowie, Nelson Bay, Raymond Terrace, Salamander Bay, Shoal Bay, Soldiers Point, Tanilba Bay, Tomago and Williamtown - Port Stephens Accelerated Local Road Reseal Program	Port Stephens Accelerated Local Road Reseal Program	Complete	\$1,000,000	Sep-21	May-22
2	Community	NSW	Port Stephens Council	73 James Paterson Street, Anna Bay - Skate Park (Stage 2) – Robinson Reserve	Skate Park (Stage 2) – Robinson Reserve, Anna Bay	Complete	\$161,326	Oct-21	Apr-22
2	Community	NSW	Port Stephens Council	28 Grey Gum Street, Medowie - Multipurpose Sports Amenities - Boyd Oval	Multipurpose Sports Amenities - Boyd Oval, Medowie	Complete	\$120,000	Jun-21	Apr-22
2	Community	NSW	Port Stephens Council	36A Ferodale Road, Medowie - War memorial and reserve upgrades	War memorial and reserve upgrades – Ferodale Road, Medowie	Complete	\$41,326	Feb-22	Apr-22
2	Community	NSW	Port Stephens Council	2 Sketchley Street, Raymond Terrace - Public amenities, signage and reserve improvements – Bettles Park	Public amenities, signage and reserve improvements – Bettles Park, Raymond Terrace	Complete	\$160,000	Oct-21	Apr-22
2	Community	NSW	Port Stephens Council	20 Aquatic Close, Nelson Bay - Multipurpose Sports Amenities	Multipurpose Sports Amenities - Tomaree Sports Complex, Salamander Bay	Complete	\$300,000	May-21	Jan-22
2	Community	NSW	Port Stephens Council	2 Sketchley Street, Raymond Terrace - Playground upgrade	Playground upgrade – Raymond Terrace South	Complete	\$120,000	Sep-21	Jan-22
2	Combination	NSW	Port Stephens Council	The Levee shared path. Riverside Park, Hunter Street, Raymond Terrace - Shared pathway connections.	Shared pathway connections – Raymond Terrace	Complete	\$203,978	Jul-21	Sep-21
2	Community	NSW	Port Stephens Council	173A Soldiers Point Rd, Salamander Bay - Playground Upgrade	Playground Upgrade - George Reserve, Soldiers Point	Complete	\$63,978	Jul-21	Sep-21
2	Community	NSW	Port Stephens Council	1195 Lemon Tree Passage Road, Mallabula - Tennis Court Expansion	Tennis Court Expansion – Mallabula Tennis Club, Mallabula	Complete	\$50,000	Aug-21	Sep-21
2	Community	NSW	Port Stephens Council	9 Mitchell Street, Soldiers Point -Revetment works and footpath	Revetment works and footpath – Soldiers Point	Complete	\$120,000	May-21	Jun-21
2	Community	NSW	Port Stephens Council	1A Peace Parade, Tanilba Bay - Reserve improvements	Reserve improvements – Peace Park, Tanilba Bay	Complete	\$20,000	May-21	Jun-21
2	Road	NSW	Queanbeyan-Palerang Regional Council	Bindi Brook Causeway replacement	Bridge works – Replacement of low-level causeway with box culverts.	Under Construction	\$600,000	Jul-22	May-24
2	Road	NSW	Queanbeyan-Palerang Regional Council	Williamsdale Road Reconstruction	Sealing – Reconstruction and sealing of approx. 1000m of unsealed pavement.	Under Construction	\$674,598	Nov-21	May-24
2	Road	NSW	Queanbeyan-Palerang Regional Council	Halfway Creek Bridge construction Bungendore	Bridge works – Installation of bridge over creek to access future sports complex.	Complete	\$650,000	Jul-22	Dec-23
2	Road	NSW	Queanbeyan-Palerang Regional Council	Hoskinstown Road Reconstruction	Sealing – Reconstruction and sealing of approx. 1000m of unsealed pavement.	Complete	\$700,000	Feb-22	Dec-22
2	Community	NSW	Randwick City Council	Paine Reserve Amenities and Landscape Upgrade (187-203R Botany Street Randwick 2031)	The proposed scope includes: New Amenities / Change room building to accommodate all-inclusive participation, New Accessibility connection to local footpath network, New, small off-road car park (location to be determined), Installation of BBQ, picnic shelter, park bench(s) and water-bubbler, Associated planting and landscaping works	Complete	\$950,000	Sep-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Randwick City Council	Coral Sea Park Synthetic Field (1-53R Yorktown Pde Maroubra NSW 2035)	Construction of a new multi-purpose FIFA Standard synthetic field	Complete	\$2,200,000	Sep-21	Dec-21
2	Road	NSW	Randwick City Council	Footpath Program (City Wide)	Construction of Councils proposed 21/22 Footpath Construction program (53 Projects)	Complete	\$1,352,809	Jun-21	Dec-21
2	Community	NSW	Richmond Valley Council	Casino Drill Hall Memorial Walk	Landscaping Improvements	Complete	\$885,000	Sep-21	Jun-22
2	Community	NSW	Richmond Valley Council	Razorback Lookout	Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$399,963	Sep-21	May-22
2	Road	NSW	Shellharbour City Council	Bass Point Tourist Road Rehabilitation	Bass Point Tourist Road (from Harbour Boulevard to Bass Point Reserve) is current in extremely poor condition and leads to a popular tourist destination. Project includes road rehabilitation, widening to include parking lanes, traffic calming measures, drainage, illegal access prevention and shared paths to improve connectivity. Design phase of project will be complete in January 2021.	Complete	\$859,843	Sep-21	Sep-22
2	Community	NSW	Shellharbour City Council	Shell Cove Harbour Kayak Launch Ramp	The Shell Cove Harbour Kayak Launch Ramp will be a recreation facility at Maritime Drive, Shell Cove. It will facilitate safe access to the harbour for kayakers, separate to the adjacent boat ramp, which is expected to receive high traffic volumes.	Complete	\$100,000	Oct-21	Jun-22
2	Community	NSW	Shellharbour City Council	Darcy Dunster Shared Path connection	Project will complete a shared bicycle path connection from the Princes Highway to Darcy Dunster Reserve Access Road, including drainage works. There is current no footpath here and users will benefit from improved accessibility that separates the path of travel from the shoulder of the Princes Highway. Design of this project is complete.	Complete	\$257,486	Feb-22	Jun-22
2	Community	NSW	Shellharbour City Council	Wattle Road Shared Path Connection	Project will create a new shared footpath connection on the northern side of Wattle Road, Flinders between Jindabyne Road and Shellharbour Road. There is currently no footpath here and wear paths from pedestrian traffic indicates the community will greatly benefit from the improved accessibility provided by this project. Design phase of project will be complete in January 2021.	Complete	\$665,800	Oct-21	Jun-22
2	Community	NSW	Shellharbour City Council	Church Street Footpath	Project will provide new section of footpath on Church St Albion Park from Tongarra Road to Kevin Road improving accessibility for the community including to local shops. This project would include design and construction.	Complete	\$420,000	Oct-21	Mar-22
2	Community	NSW	Shoalhaven City Council	Francis Ryan Oval; Kerry Street, Sanctuary Point: Sporting and recreation facilities	Sporting and recreation facilities Upgrade Floodlighting & Sports field Drainage / Installation will improve the playability and safety of the surface.	Complete	\$450,000	Apr-22	Jun-23
2	Road	NSW	Shoalhaven City Council	Milton Showground,, Croobyar Road, Milton: Reconstruction	Reconstruction Upgrading of roadways within Milton Showground. Works will improve accessibility at the venue.	Complete	\$738,059	Jun-22	Jun-23
2	Community	NSW	Shoalhaven City Council	Bomaderry sporting Complex; Cambewarra Road, Bomaderry: Sporting and recreation facilities	Sporting and recreation facilities Floodlight upgrade / Bring lighting up to Australian standards and improve safety of the fields.	Complete	\$360,000	Jun-21	Feb-23
2	Community	NSW	Shoalhaven City Council	Ulladulla Tennis Complex, Warden Street, Ulladulla: Sporting and recreation facilities	Sporting and recreation facilities Floodlight upgrade / Bring lighting up to Australian standards and improve safety of the courts	Complete	\$220,540	Jun-22	Jan-23
2	Community	NSW	Shoalhaven City Council	Livi's Playground, Mitchell Parade, Milton: Playgrounds and Skate parks (including all ability playgrounds)	Playgrounds and Skate parks (including all ability playgrounds) Playground Upgrade / Bring playground up to Australian standards and increase active recreation opportunities	Complete	\$50,000	Jul-22	Sep-22
2	Community	NSW	Shoalhaven City Council	Lyrebird Park; Jervis Street, Nowra: Sporting and recreation facilities	Sporting and recreation facilities Irrigation/ Installation will improve the playability and safety of the surface.	Complete	\$270,000	Jun-22	Jun-22
2	Community	NSW	Shoalhaven City Council	John Berry Reserve; Edwards Avenue, Bomaderry: Playgrounds and Skate parks (including all ability playgrounds)	Playgrounds and Skate parks (including all ability playgrounds) Playground Upgrade with additional play items / Bring playground up to Australian standards and increase active recreation opportunities.	Complete	\$71,081	Sep-21	Jun-22
2	Community	NSW	Shoalhaven City Council	Shoalhaven regional Gallery, Berry Street, Nowra: Landscaping Improvements	Landscaping Improvements Forecourt Landscaping will provide an enhance greenspace for the facility.	Complete	\$60,000	Jun-22	Jun-22
2	Community	NSW	Shoalhaven City Council	Nowra Aquatic Park; Scenic Drive, Nowra: Sporting and recreation facilities	Sporting and recreation facilities Cabana Installations will provide shade and security for users of the pool.	Complete	\$60,000	Mar-22	Jun-22
2	Community	NSW	Shoalhaven City Council	Ulladulla Leisure Centre; Warden Street, Ulladulla: Sporting and recreation facilities	Sporting and recreation facilities Installation of covered deck to provide shade and improve safety of sun protection of users.	Complete	\$100,000	Jun-22	Jun-22
2	Community	NSW	Shoalhaven City Council	Moona Moona Reserve, Beach Street, Huskisson: Picnic Shelters or Barbeque Facilities at Community Parks	Picnic Shelters or Barbeque Facilities at Community Parks Installation of picnic facilities will provide a place for community to come together.	Complete	\$24,000	Feb-22	Mar-22
2	Community	NSW	Shoalhaven City Council	Bomaderry sporting complex; Cambewarra Road, Bomaderry : Sporting and recreation facilities	Sporting and recreation facilities Sports field subsoil drainage / Installation will improve the playability and safety of the surface following rainfall events	Complete	\$263,896	Dec-21	Feb-22
2	Community	NSW	Shoalhaven City Council	Crookhaven Sports Park; Prince Edward Avenue, Culburra Beach: Sporting and recreation facilities	Sporting and recreation facilities sports field subsoil drainage/ Installation will improve the playability and safety of the surface.	Complete	\$110,000	Dec-21	Jan-22
2	Community	NSW	Shoalhaven City Council	Ulladulla sporting Complex, Camden Street, Ulladulla: Sporting and recreation facilities	Sporting and recreation facilities sports field subsoil drainage/ Installation will improve the playability and safety of the surface	Complete	\$76,103	Dec-21	Jan-22
2	Community	NSW	Shoalhaven City Council	Basin View Boat ramp Reserve; Basin View parade, Basin View: Playgrounds and Skate parks (including all ability playgrounds)	Playgrounds and Skate parks (including all ability playgrounds) Playground Upgrade / Bring playground up to Australian standards and increase active recreation opportunities	Complete	\$150,000	Nov-21	Dec-21
2	Community	NSW	Shoalhaven City Council	Jacob Ellmoos reserve; Jacobs drive, Sussex Inlet: Playgrounds and Skate parks (including all ability playgrounds)	Playgrounds and Skate parks (including all ability playgrounds) Playground Upgrade / Bring playground up to Australian standards and increase active recreation opportunities	Complete	\$150,000	Sep-21	Dec-21
2	Community	NSW	Shoalhaven City Council	Huskisson Sportsground; Park street, Huskisson: Sporting and recreation facilities	Sporting and recreation facilities Floodlight upgrade / Bring lighting up to Australian standards and improve safety of the fields	Complete	\$245,000	Jun-21	Dec-21
2	Community	NSW	Shoalhaven City Council	Lake Conjola Community Hall, Lake Conjola Entrance Road, Lake Conjola: Painting/Improvements to community facilities	Painting/Improvements to community facilities Painting, fencing replacement, wall repairs will address safety and security at the site.	Complete	\$26,136	Oct-21	Dec-21
2	Community	NSW	Shoalhaven City Council	Mollymook Foreshore, Mitchell Parade, Mollymook: Landscaping Improvements	Landscaping Improvements Installation of irrigation to open space foreshore areas will improve turf cover and green space amenity.	Complete	\$119,060	Oct-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Shoalhaven City Council	Lighthouse Oval; Deering Street, Ulladulla: Sporting and recreation facilities	Sporting and recreation facilities Floodlight upgrade / Bring lighting up to Australian standards and improve safety of the fields	Complete	\$279,550	Jun-21	Dec-21
2	Community	NSW	Shoalhaven City Council	Ulladulla Sea Pool, Wason Street, Ulladulla: Sporting and recreation facilities	Sporting and recreation facilities Fencing and pathways - Toilet block fixture upgrade to prolong life of active recreation asset and promote increased visitation.	Complete	\$95,000	Jun-21	Dec-21
2	Community	NSW	Shoalhaven City Council	Greenwell point Foreshore Reserve; Adelaide Street, Greenwell Point: Bicycle and Walking Paths	Bicycle and Walking Paths Installation of pathway will improve accessibility and inclusion to the foreshore area	Complete	\$110,000	Aug-21	Nov-21
2	Community	NSW	Shoalhaven City Council	Milton Village Pool, Graham Street, Milton: Sporting and recreation facilities	Sporting and recreation facilities Installation of shelters will improve safety of sun protection of users.	Complete	\$19,910	Sep-21	Oct-21
2	Community	NSW	Singleton Council	Baileys Union Park Beautification Project	The beautification of Baileys Union Park is an extension to Stage 2 of the Town Centre Development which is currently being undertaken. It includes the provision of picnic tables and shelters, a drinking fountain, paved walkways, gardens and other landscaping works. The proposed upgrades will address connectivity issues within the area and encourage additional patronage to the town centre. It will also increase amenity through screening off the adjoining industrial zone.	Complete	\$397,381	Feb-22	Jun-22
2	Community	NSW	Singleton Council	Townhead Park Amenities Replacement	Council adopted the Townhead Park Masterplan in October 2018, which provides a vision for the long-term development and management of the Park. As a response to community feedback during the exhibition of the Masterplan, it was proposed that the existing public toilets in Townhead Park would be replaced with new toilets. The project entails the demolition of the existing public toilet block located in Townhead park and the construction of new accessible facilities. The existing toilets do not meet current accessibility guidelines, are dated and are not in keeping with the surrounding structures and the high profile nature of the site, being the gateway to the town and a rest stop for visitors	Complete	\$295,957	Dec-21	Jun-22
2	Community	NSW	Singleton Council	Civic Administration Building Roof Replacement	Replacement of the roof sheeting, gutters and downpipes on Council administration building, along with investigation of the structural capacity of the existing roof structure to support the future installation of solar panels. The Civic Administration Building was built in 1983. The original roof structure is still in place and has deteriorated due to its age. Recently there have been significant and continual incidents of water ingress during storm events resulting in damage to the ceiling and disruption to Council staff. In addition, Council wishes to pursue renewable energy options to reduce Councils carbon footprint and improve future sustainability. The installation of solar panels onto the administration building roof is currently being investigated.	Complete	\$467,434	Aug-21	Nov-21
2	Road	NSW	Snowy Monaro Regional Council	Rural road re-seal program	General Road Maintenance- Pothole repairs, vegetation clearing, minor crack sealing. Resealing - Second or subsequent sealing of roads. This is a LGA wide program. Specific roads will be identified arising from our annual work program, community feedback and response to declared disaster events which will all contribute to identification of priority roads.	Complete	\$396,358	Dec-21	Mar-23
2	Road	NSW	Snowy Monaro Regional Council	Rural road gravel re-sheeting program	Sheeting / Re-sheeting- additional gravel to be added on top of an existing roads and associated drainage works to ensure sustainable re-sheeting. This is a LGA wide program. Specific roads will be identified arising from our annual work program, community feedback and response to declared disaster events which will all contribute to identification of priority roads.	Complete	\$396,358	Dec-21	Mar-23
2	Road	NSW	Snowy Monaro Regional Council	Rural un-sealed road maintenance	General Road Maintenance - Pothole repairs, vegetation clearing, minor crack sealing and grading. This is a LGA wide program. Specific roads will be identified arising from our annual work program, community feedback and response to declared disaster events which will all contribute to identification of priority roads.	Complete	\$916,800	Dec-21	Mar-23
2	Community	NSW	Snowy Valleys Council	Khancoban Toilets Renewal	Renewal of the very poor condition toilet blocks at the Khancoban Shopping Centre to ensure safe, adequate, and accessible public conveniences are available to the community and tourists.	Complete	\$159,746	Nov-21	Dec-22
2	Community	NSW	Snowy Valleys Council	Fitzroy Street Toilets Replacement	Demolition of current very poor condition toilet block, removal of demolished block and replacement with suitable facility to ensure safe, adequate, and accessible public conveniences are available to the community and tourists.	Complete	\$277,467	Nov-21	Dec-22
2	Road	NSW	Snowy Valleys Council	Grahamstown Road – Road widening and pavement strengthening	Next stage of road widening and pavement strengthening to improve road safety.	Complete	\$524,605	Oct-21	Dec-21
2	Community	NSW	Strathfield Municipal Council	Amenities and Community Building , Strathfield Park. Homebush Road, Strathfield. Toilet facilities	Community – Toilet facilities Council has invested heavily in development of this park and as a result, patronage has increased significantly. A key feature of the park is the Children’s playground which attracts children and families from the local and inner western Sydney area. Toilets are distant from this area and the need for these creates significant challenges for visitors. Council wishes to support the park users by providing these facilities and including a sheltered area for users.	Complete	\$555,940	Oct-21	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Strathfield Municipal Council	Fragrant Garden Strathfield District Park Mitchell Street, Strathfield	Community – Landscaping Improvements Community Infrastructure – other The Strathfield District Park is an area that was formerly a golf course and is being converted to meet the active and passive recreational needs of residents and visitors from surrounding areas. The Park is surrounded by medium and high density housing. To date, the community needs for active recreation are being met through walking and bicycle routes through the park, extensive parkland areas that allow for personal exercise and “workouts” and it is planned that in the future, there will be a number of hard courts constructed for mainly ball sports. The park also adjoins Council’s Golf Driving range that is constantly patronised. In terms of areas for passive recreation such as family gatherings there are extensive lawn and BBQ areas, a feature lake and currently under construction with Federal funding support is an amenities facility that will allow for extended stays. For children with disability and their carers Council is constructing a Maze and play area that will be available to all children, regardless of their abilities. The missing component of this park is an area for singular, quiet passive recreation that would appeal to older residents or those needing to access a peaceful and stimulating area. The Fragrant Garden will provide this space and allow Strathfield District Park to respond to the health and wellbeing needs of all residents	Complete	\$801,335	Sep-21	Apr-22
2	Road	NSW	Sutherland Shire Council	Sheeting/re-sheeting road works; -Attunga Road Yowie Bay -Avenel Road Gynea Bay -Belgrave Esplanade Sylvania Waters -Bellingara Road Miranda -Boronia Grove Heathcote -Box Road Taren Point -Bunarba Road Gynea Bay -Burraneer Bay Road Woolooware -Caravan Head Road Oyster Bay -Carvers Road Oyster Bay -Castlewood Avenue Woolooware -Cecil Street Caringbah South -Chisholm Road Kurnell -Copeland Road Engadine -Forbes Creek Road Engadine -Forest Road Gynea Bay -Georges River Crescent Oyster Bay -Goodacre Avenue Miranda -Green Point Road Oyster Bay -Gynea Bay Road Gynea Bay -Gynea Bay Road Gynea Bay -Higherdale Avenue Miranda -Inglewood Road Grays Point -Kingswood Road Engadine -Kyogle Place Grays Point -La Boheme Avenue Caringbah South -Lochiel Road Engadine	Sheeting/Re-sheeting	Complete	\$5,054,902	Nov-21	Jun-22
2	Road	NSW	Sutherland Shire Council	Rehabilitation road works; -Alexander Avenue Taren Point -Allison Road Cronulla -Grays Point Road Grays Point -Oliver Street Heathcote -Princes Edward Park Road Woronora -Wheatley Road Yarrawarra	Rehabilitation	Complete	\$1,459,944	Sep-21	Mar-22
2	Road	NSW	Sutherland Shire Council	Resealing road works; -Road pavement rejuvenation, various locations	Resealing	Complete	\$404,597	Sep-21	Mar-22
2	Community	NSW	Tamworth Regional Council	Replacement of Communications tower at Bald Hill (Tamworth: CCTV)	Replacement of Communications tower at Bald Hill used to deliver 88.9 community radio and also a part of Council’s CCTV network. Council ownership would also address a number of future capacity issues for the CCTV network.	Complete	\$311,000	May-21	Apr-23
2	Community	NSW	Tamworth Regional Council	Bicentennial River Walk	Construct a concrete path approximately 200 metres long, to connect the existing levee bank path to the Peel River.	Complete	\$271,811	Dec-21	Mar-23
2	Community	NSW	Tamworth Regional Council	Attunga Tennis Courts surface replacement (Attunga: Sporting and recreation facilities)	Replacement of the synthetic tennis court surface at Attunga to make the facility playable again	Complete	\$69,690	Feb-22	Jan-23
2	Community	NSW	Tamworth Regional Council	Disability Transport Hub stages 1 and 2 (Tamworth: Improved Accessibility of Community Facilities and Areas)	To construct a Changing Places facility within Bicentennial Park., including the building, amenities and transport infrastructure. This has been identified in the Bicentennial Park masterplan	Complete	\$611,827	Jul-21	Sep-22
2	Community	NSW	Tamworth Regional Council	Viaduct Park – Climbing Wall	A climbing wall was identified in the Victoria Park Masterplan. A free standing structure approximately 8 metres long, 3 metres high and 3 metres wide with soft fall.	Complete	\$166,901	Dec-21	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	Tamworth Regional Council	Kamilaroi Walking Track Upgrade stage 1 (Tamworth: Sporting and recreation facilities)	Upgrade and remediate the walking trail to make it more family friendly by installing steps and removing hazards on the trail Deliver erosion protection, cultural tourism elements, and some park furniture along the route. The additional funds will allow for more sections of the nearly 3 kilometre trail to be addressed	Complete	\$130,130	Apr-21	Jul-22
2	Community	NSW	Tamworth Regional Council	Bollards, Chaffey Park (Manilla: Repairs/Replacement of fencing)	Beautification of the riverbank at Chaffey Park was identified as a high priority of the community during public exhibition of this project. Bollards are required to direct and limit the vehicular traffic at the river bank which is creating erosion problems and safety issues.	Complete	\$34,222	Apr-21	Jul-22
2	Community	NSW	Tamworth Regional Council	Shared path/footpath (Tamworth: Bicycle and Walking Paths)	Various locations in Tamworth to connect existing footpaths, including: Bligh Street (shared path), between North Street and Monterey Street. Tamworth Gymnastics Club; Hillvue Road, between Duri Road to John Street; Denison Street, between Bridge Street to Gipps Street; Chelmsford Street Kootingal, between Levien Street to Hyson Street; Chelmsford Street Kootingal between Robey Street and Hyson Street; and along Peel Street (shared path) for access to skate park at Viaduct Park. Will also provide lighting at the crossing at Peel Street	Complete	\$722,392	May-21	Jun-22
2	Community	NSW	Tamworth Regional Council	Rural Cycling Routes Safety Improvements (Tamworth: Bicycle and Walking Paths)	Signage for safety and wayfinding, shoulder widening, line marking, community education program	Complete	\$182,300	Nov-21	Jun-22
2	Community	NSW	Tamworth Regional Council	Weabonga Hall upgrade (Weabonga: Painting/Improvements to community facilities)	Provide a storage facility on the Weabonga Recreation Reserve.	Complete	\$85,000	Jul-21	Jun-22
2	Community	NSW	Tamworth Regional Council	Public amenities Renewal (Various: Toilet blocks)	Replacement of public amenities at Barraba Rotary Park, Woolomin Riverside Camp Grounds and Split Rock Dam	Complete	\$239,371	Apr-21	Jun-22
2	Community	NSW	Tamworth Regional Council	Viaduct Park - Pump Track extension (Tamworth: Sporting and recreation facilities)	95 metre pump track extension, to cater for the popularity of the park and to provide an additional and more appropriate space for scooter riders. Currently scooter riders are utilising the street section of the skate park which is designed predominately for skateboard riders. Identified in Viaduct Park masterplan	Complete	\$177,287	May-21	Jun-22
2	Community	NSW	Tamworth Regional Council	Bicentennial Park, Light upgrade (Tamworth: Street lighting equipment)	To replace the existing lights throughout Bicentennial Park with a more modern fixture.	Complete	\$43,124	Jun-21	Jun-22
2	Community	NSW	Tamworth Regional Council	Viaduct Park - Half court basketball Court (Tamworth: Sporting and Recreation facilities)	A half court multi-purpose court, which has been identified in the Viaduct Park Masterplan.	Complete	\$38,773	May-21	May-22
2	Community	NSW	Tamworth Regional Council	Youth Training Café, Viaduct Park (Tamworth: Other)	Construction of additional embellishment to youth training café. Rooftop dining space with shade sails and additional embellishment such as bigger alfresco downstairs with shade sails, park furniture and CCTV.	Complete	\$210,000	Jun-21	Jan-22
2	Community	NSW	Tamworth Regional Council	Cricket facility upgrade (Tamworth: Sporting and recreation facilities)	Cricket net redevelopment at Riverside No 1 and Riverside No. 2 ovals and an additional cricket net at Riverside No 3.	Complete	\$48,000	Jan-21	Nov-21
2	Road	NSW	Tamworth Regional Council	Sealing Grid Approaches on rural roads (Tamworth LGA: sealing)	Sealing approaches to cattle grids	Complete	\$70,532	Oct-21	Nov-21
2	Road	NSW	Temora Shire Council	Sinclair's Lane Segment 1	Resheet 5.15km road	Complete	\$150,000	Feb-22	Jun-22
2	Community	NSW	Temora Shire Council	Temora Recreation Centre Temora Airport Solar Panels Upgrade	Install solar panels	Complete	\$25,000	Jul-21	Dec-21
2	Community	NSW	Temora Shire Council	Temora toddler pool	Install water splash park	Complete	\$156,436	Jul-21	Oct-21
2	Road	NSW	Temora Shire Council	Campbells Road Segment 1	Resheet 3.4km road incl. pipe culvert upgrades	Complete	\$140,000	Mar-21	Jul-21
2	Road	NSW	Temora Shire Council	Research Station Road Segment 1	Resheet 3.25km road	Complete	\$110,000	Mar-21	Jun-21
2	Road	NSW	Temora Shire Council	Collins Road Segment 1	Resheet 4.4km road	Complete	\$135,000	Jan-21	Jun-21
2	Road	NSW	Tenterfield Shire Council	Sealing 37.9 25.9 km of various local roads and streets.	The nominated project is to seal and additional 7 local roads within the Tenterfield Shire. This project is additional to the existing work program and an extension to the initial LRCI work schedule	Complete	\$569,559	Mar-21	Jun-22
2	Road	NSW	Tenterfield Shire Council	Rehabilitation of 1.28km of Mt Lindesay Road, Willsons Downfall.	The nominated project is to rehabilitate 1.28km (CH 44.7 to 45.97 from New England Hwy) of Mount Lindesay Road, Willsons Downfall. The project is additional to the existing works program	Complete	\$300,000	May-22	Jun-22
2	Road	NSW	The Council of Camden	Stabilisation of Car Park & AccessHayter Reserve76 Wire LaneCamden	Rehabilitation work to return carpark & access to its original standard	Under Construction	\$105,490	Jul-23	Jun-24
2	Community	NSW	The Council of Camden	Charker Drive Royal George Harrington Park	Renewal/replacement of exiting shade structure. LRCI Phase 1 contributing \$127,056	Complete	\$26,387	Mar-21	Feb-23
2	Community	NSW	The Council of Camden	Painting/Improvements to community facilities: Camden Sports Club 10A Cawdor Road, Camden 2570	To address aging fit-out & external aesthetics and improve accessibility around building LRCI Phase 1 funding saw the completion of external works, including structural repairs, major roof works & minor improvements to footpaths around facility. The existing and extra requested LRCI Phase 2 funding will address the requirements of the facility to upgrade the commercial kitchen and fire safety system at the facility to modern standards to allow the club to function more efficiently and safely	Complete	\$534,164	Jul-21	Jan-23
2	Community	NSW	The Council of Camden	Painting/Improvements to community facilities: Nugget Beames Reserve 40 Waterworth Drive Narellan Vale 2567	To address aging fit-out & external aesthetics and improve accessibility around building	Complete	\$19,653	Jul-21	Sep-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	The Council of Camden	Painting/Improvements to community facilities: Birriwa Reserve 1 Birriwa Circuit Mount Annan 2567	To address aging fit-out & external aesthetics and improve accessibility around building	Complete	\$40,896	Jul-21	Sep-22
2	Community	NSW	The Council of Camden	Painting/Improvements to community facilities: Liquidamber Reserve 15 Liquidamber Drive Narellan Vale 2567	To address aging fit-out & external aesthetics and improve accessibility around building	Complete	\$17,785	Jul-21	Sep-22
2	Community	NSW	The Council of Camden	Painting/Improvements to community facilities: Fairfax Reserve 2 Sir Warwick Fairfax Drive Harrington Park 2567	To address aging fit-out & external aesthetics and improve accessibility around building	Complete	\$34,027	Jul-21	Sep-22
2	Community	NSW	The Council of Camden	Painting/Improvements to community facilities: Wandarrah Reserve 2 Hibertia Place, Mount Annan 2567	To address aging fit-out & external aesthetics and improve accessibility around building	Complete	\$100,000	Jul-21	Sep-22
2	Combination	NSW	The Council of Camden	Painting/Improvements to community facilities: / Off-road Car Parks: Rotary Cowpasture Reserve 2 Argyle Street, Camden 2570	To address aging fit-out & external aesthetics and improve accessibility around building / Car parking renewal & extension	Complete	\$204,142	Jul-21	Sep-22
2	Community	NSW	The Council of Camden	Playgrounds: Parkside Reserve 1A Parkside Circuit, Currans Hill NSW 2567	Playground upgrade and renewal	Complete	\$162,958	Jul-21	Aug-22
2	Community	NSW	The Council of Camden	Playgrounds: Glenlee Reserve 15 Pearce Place, Narellan Vale NSW 2567	Playground upgrade and renewal	Complete	\$150,072	Jul-21	Jun-22
2	Community	NSW	The Council of Camden	Playgrounds: Shade Sail Program	Installation of Shade Sails over existing play equipment (20 Sites) 1. Harrington Park Reserve (Swan Circuit Playground, Harrington Park) 2. Manna Gum Reserve, Narellan Vale 3. Caulfield Reserve, Currans Hill 4. Bagnall Street Playground, Gregory Hills 5. Starke Street Playground, Gregory Hills 6. Ancona Avenue Playground, Spring Farm 7. Blueberry Park, Elderslie 8. Curry Reserve, Elderslie 9. Greenhills Reserve, Narellan 10. Merino Reserve, Elderslie 11. Little Reserve, Camden 12. Pindari Reserve, Camden 13. Kings Bush Reserve, Camden 14. Price Park, Emerald Hills 15. Madden Street Playground, Oran Park 16. Olive Hill Drive Playground, Cobbitty 17. Grand Prix Park, Oran Park 18. Hollywood Park, Oran Park 19. Macarthur Park, Camden 20. River Reserve, Elderslie	Complete	\$400,000	Jul-21	Jun-22
2	Community	NSW	The Council of Camden	Bicycle and Walking Paths: Camden Bicentennial Equestrian Park - 66 Cawdor Road, Camden NSW 2570	Construction of 1.7km x 1.6m wide reconstituted granite pathway	Complete	\$229,000	Jul-21	Jun-22
2	Road	NSW	The Council of Camden	Bicycle and Walking Paths: 7 sites throughout Camden LGA	Construction of approximately 1.8km of footpaths at 7 locations	Complete	\$608,057	Jul-21	Jun-22
2	Community	NSW	The Council of Camden	Painting/Improvements to community facilities / Sporting and Recreation Facilities: Onslow Park 10 Cawdor Road, Camden 2570	To address aging fit-out & external aesthetics and improve accessibility around building / Renewal of aged park fixtures and improved accessibility throughout open space areas	Complete	\$218,659	Jul-21	Jun-22
2	Combination	NSW	The Council of Camden	Off-road Car Parks: Jack Nash Reserve 20A Currans Hill Drive, Currans Hill 2567 / Thow Place / Nash Place/ Kitching Way	Formalisation of car parking around Jack Nash Reserve	Complete	\$286,880	Jul-21	Jun-22
2	Community	NSW	The Council of Camden	Repairs/Replacement of fencing: Macquarie Grove Road Reserve Macquarie Grove Road, Cobbitty 2570	Improvement to fencing to reduce antisocial behaviour	Complete	\$21,758	Jul-21	Dec-21
2	Community	NSW	The Council of Camden	Playgrounds: Pomaderris Reserve 1A Pomaderris Circuit, Mount Annan NSW 2567	Playground upgrade and renewal	Complete	\$89,658	Jul-21	Aug-21
2	Community	NSW	The Hills Shire Council	AH Whaling Reserve Rose Garden, Baulkham Hills : Bicycle and Walking Paths	Renewal of pathways, border edging, stairs, irrigation and park furniture	Complete	\$660,000	Oct-20	Jun-23
2	Road	NSW	The Hills Shire Council	Old Northern Road, Glenorie – Bicycle and Walking Paths	Construct new 1.2m wide footpath along northern side of Old Northern Road, Glenorie from Glenorie Public School to Les Shore	Complete	\$120,000	Feb-22	Feb-23
2	Community	NSW	The Hills Shire Council	Balcombe Heights Estate, Baulkham Hills : Other	War Memorial upgrade	Complete	\$200,000	Mar-21	Jun-22
2	Community	NSW	The Hills Shire Council	Bella Vista Farm Park Reserve, Bella Vista : Bicycle and Walking Path	Shared path construction stage 2	Complete	\$79,722	Mar-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	NSW	The Hills Shire Council	Kellyville Netball Complex Wellgate Avenue, Rouse Hill : Off-road Car	Resurface and re-linemark southern carpark	Complete	\$190,000	Sep-21	Jun-22
2	Community	NSW	The Hills Shire Council	Deep Water Circuit Reserve, North Kellyville : Bicycle and Walking Paths	Construct shared path in Deep Water Circuit Reserve (Garrawilla Avenue Link)	Complete	\$50,000	Oct-21	May-22
2	Road	NSW	The Hills Shire Council	Old Glenhaven Road, Glenhaven : Rehabilitation	Pavement rehabilitation	Complete	\$470,000	Apr-21	May-22
2	Road	NSW	The Hills Shire Council	Eames Avenue, Baulkham Hills : Bicycle and Walking Paths	Construct new 1.2m wide footpath along one side of Eames Avenue	Complete	\$70,000	May-21	Mar-22
2	Community	NSW	The Hills Shire Council	Ted Horwood Reserve, Baulkham Hills : Sporting and Recreation Facilities	Reconstruct netball courts	Complete	\$250,000	May-21	Feb-22
2	Road	NSW	The Hills Shire Council	Hoyle Avenue and Packard Avenue, Castle Hill: Bicycle and Walking Pa	Construct new concrete 1.5m wide footpath along one side of Hoyle Avenue and Packard Avenue	Complete	\$120,000	Jan-22	Feb-22
2	Community	NSW	The Hills Shire Council	Bernie Mullane Reserve, Kellyville : Street Lighting Equipment	Pathway lighting stage 2	Complete	\$100,000	Mar-21	Jan-22
2	Road	NSW	The Hills Shire Council	Ironbark Ridge Road, Rouse Hill / Beaumont Hills : Repairs/Replaceme	Construct pedestrian safety fencing around existing marked pedestrian crossing at Ironbark Ridge Public School	Complete	\$25,000	Mar-21	Jan-22
2	Community	NSW	The Hills Shire Council	Equinox Drive Reserve, Box Hill : Bicycle and Walking Paths	Construct shared path stage 2	Complete	\$150,000	Apr-21	Dec-21
2	Road	NSW	The Hills Shire Council	Garthowen Crescent, Castle Hill : Rehabilitation	Pavement rehabilitation and kerb and gutter reconstruction	Complete	\$450,000	Apr-21	Dec-21
2	Community	NSW	The Hills Shire Council	Glenhaven Reserve, Glenhaven : Playgrounds and Skate parks	Playground replacement	Complete	\$105,000	Mar-21	Dec-21
2	Community	NSW	The Hills Shire Council	Les Shore Reserve, Glenorie : Sporting and Recreation Facilities	Resurface four tennis courts and provide remote access control system	Complete	\$215,000	Mar-21	Dec-21
2	Community	NSW	The Hills Shire Council	Pevensey Street, Castle Hill : Bicycle and Walking Paths	Construct shared path along Basin 16 wall	Complete	\$95,000	Oct-21	Dec-21
2	Road	NSW	The Hills Shire Council	Samantha Riley Drive, Kellyville : Traffic Improvement	Construct Elsholz barrier kerb at Samantha Riley Drive / Redden Drive / Brampton Drive roundabout	Complete	\$85,000	Mar-21	Dec-21
2	Road	NSW	The Hills Shire Council	Darcey Road, Castle Hill: Bicycle and Walking Paths	Construct new 1.2m wide footpath along one side of a section of Darcey Road along with associated road pavement and guardra	Complete	\$80,000	May-21	Dec-21
2	Road	NSW	The Hills Shire Council	James Mileham Drive, Kellyville : Rehabilitation	Pavement rehabilitation	Complete	\$120,000	Apr-21	Nov-21
2	Community	NSW	The Hills Shire Council	Bert Parkinson Reserve, Castle Hill: Bicycle and Walking Paths	Construct shared path	Complete	\$90,000	Oct-21	Oct-21
2	Road	NSW	The Hills Shire Council	Larra Crescent, North Rocks : Bicycle and Walking Paths	Construct new 1.2m wide footpath along one side of Larra Crescent	Complete	\$70,000	May-21	Oct-21
2	Road	NSW	The Hills Shire Council	Astoria Park Road, Baulkham Hills : Rehabilitation	Pavement rehabilitation	Complete	\$270,000	Apr-21	Sep-21
2	Community	NSW	The Hills Shire Council	Balcombe Heights Estate, Baulkham Hills : Traffic improvement	Directional signage upgrade	Complete	\$100,000	Mar-21	Sep-21
2	Road	NSW	The Hills Shire Council	First Farm Drive, Castle Hill : Rehabilitation	Pavement rehabilitation from Old Castle Hill Road (east) to Pioneer Place	Complete	\$200,000	Apr-21	Sep-21
2	Road	NSW	The Hills Shire Council	First Fleet Avenue, West Pennant Hills : Rehabilitation	Pavement rehabilitation	Complete	\$200,000	Apr-21	Sep-21
2	Road	NSW	The Hills Shire Council	Glanmire Road, Baulkham Hills : Rehabilitation	Pavement rehabilitation	Complete	\$290,000	Apr-21	Sep-21
2	Road	NSW	The Hills Shire Council	Jindabyne Avenue, Baulkham Hills : Rehabilitation	Pavement rehabilitation	Complete	\$210,000	Apr-21	Sep-21
2	Road	NSW	The Hills Shire Council	Lambert Crescent, Baulkham Hills : Bicycle and Walking Paths	Construct new 1.2m wide footpath along one side of Lambert Crescent	Complete	\$70,000	May-21	Sep-21
2	Road	NSW	The Hills Shire Council	Westmore Drive, West Pennant Hills: Rehabilitation	Pavement rehabilitation from Kylie Crescent to Betts Place	Complete	\$135,000	Apr-21	Sep-21
2	Road	NSW	The Hills Shire Council	Glenhaven Road, Glenhaven : Traffic Improvement	Construct Elsholz barrier kerb adjacent to Glenhaven Gardens Retirement Village	Complete	\$35,000	Mar-21	Aug-21
2	Community	NSW	The Hills Shire Council	Worthing Avenue Reserve, Castle Hill : Playgrounds and Skateparks	Playground replacement	Complete	\$40,000	May-21	Aug-21
2	Road	NSW	The Hills Shire Council	Withers Road, North Kellyville : Repairs/Replacement of Fencing	Construct pedestrian safety fencing near existing bus stop opposite Ironbark Ridge Public School	Complete	\$15,000	Mar-21	Jun-21
2	Road	NSW	The Hills Shire Council	Various Locations: Bridge works	Bridge vegetation maintenance program – clearing of vegetation around road and pedestrian bridges to allow for bridge asset co	Complete	\$80,000	Aug-20	Jun-21
2	Road	NSW	The Hills Shire Council	Old Castle Hill Road, Castle Hill : Reconstruction	Kerb, gutter and footpath replacement near Lynstock Avenue	Complete	\$35,000	Mar-21	Apr-21
2	Road	NSW	Transport for NSW	MR81 Silverton Road Drainage Rehabilitation	Silverton Road has 25 major road floodways requiring rehabilitation due to erosion and damage by traffic over the life of the asse	Complete	\$663,441	Jan-22	Aug-22
2	Community	NSW	Tweed Shire Council	Chillingham tennis courts upgrade	Sporting and recreation facilities The tennis courts were damaged by cyclone Debbie floods in 2017 but have awaited funding to repair fencing and the playing surface. The opportunity will also be taken to follow recommendations from Council's Open Space Strategy to convert one court into a multipurpose court or all-purpose court for basketball, netball and handball, and to install seating and picnic table.	Complete	\$290,000	Jan-22	Jul-22
2	Community	NSW	Tweed Shire Council	Marine transport asset renewal [Tweed River, Terranora Broadwater]	Other Tweed Shire Council is responsible for the management of ~ 50 Marine Transport Assets across the Waterways of the Tweed. A considerable number of these assets are in need of substantial works to ensure asset integrity and public safety. Sites of Works (In Priority Order): Dry Dock Road (Adjacent Boat Ramp), Crystal Waters Drive, Kennedy Drive Boat Ramp, Dry Dock Park	Complete	\$500,000	Jul-21	Jun-22
2	Combination	NSW	Tweed Shire Council	Koala Warnings and Fencing [various sites between Round Mountain Rd and Terranora Rd]	Repairs/replacement of fencing Tweed Shire Council is responsible for the upkeep of ~3.5km of koala fencing along tweed coast road for the protection of motorists and wildlife. This fencing has become dilapidated over time and priority sections require renewal. In addition, koala alert road marking will be renewed on and extended onto roads to in areas of high koala concentrations.	Complete	\$100,000	Jul-21	Apr-22
2	Community	NSW	Tweed Shire Council	Anchorage Island Canal Estate Revetment Wall Repairs [Keith Compton Dr, Tweed Heads]	Other This public wall is in poor condition and requires work to continue to prevent erosion of the foreshore, as well as structurally support the transverse load of adjacent land and dwellings. This project focusses on 70m of wall that requires the most significant work.	Complete	\$460,000	Jul-21	Apr-22
2	Community	NSW	Tweed Shire Council	Coastal access tracks refurbishments [various sites]	Bicycle and Walking Paths Tweed Shire Council is responsible for the maintenance of multiple emergency vehicle and pedestrian accesses within the coastal reserve, comprising of boardwalks, tracks, stairs, signage and barrier/gate structures. Many are constructed primarily of timber, and have deteriorated to a condition where maintenance has become a significant and ongoing expense. This project involves the removal and replacement of the existing timbers and replacement with a recycled plastic material to allow for longevity in a harsh environment and closing the loop on waste.	Complete	\$369,537	Aug-21	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	NSW	Tweed Shire Council	River revetment to protect Tweed Valley Way [Tumbulgum area]	Other Proactively stabilise river banks to reduce erosion potential and to avoid impacts to road formation & road user safety, while improving the ecological and fish habitat outcomes for river health.	Complete	\$600,000	Jul-21	Dec-21
2	Community	NSW	Tweed Shire Council	Stan Sercombe Field grand stand refurb [Murwillumbah]	Sporting and recreation facilities Replace grand stand roofing and various steel support elements to address concerns found in engineering report and make grandstands safe and usable	Complete	\$391,817	Sep-21	Dec-21
2	Community	NSW	Tweed Shire Council	Knox Park Carpark renewal [Murwillumbah]	Off-road Car Parks To refurbish off road car parking facilities for community members to safely access CBD shopping and the upgraded Knox Park.	Complete	\$540,776	Sep-21	Dec-21
2	Community	NSW	Tweed Shire Council	Regional fenced dog parks [Bray Park and Banora Point]	Playgrounds and Skate parks (including all ability playgrounds) Council's Open Space Strategy identified a need for regional fenced dog parks in the Shire. Two fully fenced dog parks at Bray Park and Banora Point will provide the only fenced dog off leash parks in the Tweed Shire.	Complete	\$250,000	Oct-21	Dec-21
2	Community	NSW	Tweed Shire Council	Tyalgum Public Toilet replacement	Toilet Blocks Demolish 2 old outdated facilities in Tyalgum and replace with a single, centrally located, equal-access facility	Complete	\$165,921	Jul-21	Aug-21
2	Road	NSW	Upper Hunter Shire Council	Farram's Lane, Scone CBD	Farram's Lane Widening, Seal, Kerb and Gutter	Complete	\$270,000	Aug-21	Dec-21
2	Road	NSW	Upper Hunter Shire Council	Rouchel Road, Rouchel	Sealed road renewal and safety upgrades – Ch 19.6 to 19.9	Complete	\$150,000	Sep-21	Dec-21
2	Road	NSW	Upper Hunter Shire Council	Ringwood Road, Merriwa	Sealed road renewal and safety upgrades – Ch 6.9 to 7.8	Complete	\$498,037	Sep-21	Dec-21
2	Road	NSW	Upper Hunter Shire Council	Cullingral Road, Merriwa	Culvert replacement – Ch 2.2	Complete	\$275,000	Sep-21	Dec-21
2	Community	NSW	Upper Lachlan Council	Inclusive Playground and Recreation Area	Upgrade of the Playground in Coleman Park to be inclusive and family/visitor friendly	Under Construction	\$150,000	May-21	Jun-24
2	Community	NSW	Upper Lachlan Council	Multipurpose Aquatic and Activity Centre Stage 1	Undertake demolition of old Pool Complex and replacement of 33m swimming pool and associated infrastructure	Under Construction	\$863,878	Nov-22	Jun-24
2	Road	NSW	Uralla Shire Council	Hawthorne Drive Stage 2	Rehabilitation and widening of 2 sections of Hawthorne Drive which will improve the remaining narrow, poorly shaped and failing	Complete	\$270,155	Feb-22	May-23
2	Road	NSW	Uralla Shire Council	Old Gostwyck, Hariet Gully and Corey Roads	Upgrading from gravelled to sealed surface for Old Gostwyck, Hariet Gully and Corey Roads	Complete	\$162,501	Jul-21	Aug-21
2	Community	NSW	Wagga Wagga City Council	Riverside Stage 2 Project - Johnston Street, Wagga Wagga NSW 2650	Construction of a Regionally significant playground; events stage and associated electrical works; picnic and BBQ areas; bicycle and walking paths with cycling and pedestrian infrastructure; improved accessibility to community facilities and areas with the construction and refurbishment of public amenities and accessible public toilets; landscaping works like tree planting and creation of green spaces.	Complete	\$3,082,560	Jan-21	Jun-23
2	Community	NSW	Walcha Council	Walcha Fitness Centre	Walcha Community Gym was constructed under Stronger Country Communities funding and construction is complete and this project is currently being acquitted. The Walcha Community Gym construction was an extension onto an existing squash court building, and this facility (Walcha Fitness Centre) is Council owned. The Community Gym is operated for the community under the direction of a Council 355 Committee. Council is applying for this funding to provide new gym equipment, signage and painting at the front of the Fitness Centre building (existing Squash Court building). This project will also include the installation of CCTV to allow for the safe and secure running of this community facility.	Complete	\$120,700	Apr-21	Jun-22
2	Community	NSW	Walcha Council	Electrical Upgrades	Council has completed an electrical engineering assessment of all Council owned buildings. This report details and prioritises electrical upgrade work required. This proportion of funding will complete all required electrical upgrade works at the Council Depot and contribute to cost of electrical upgrades on remaining identified Council buildings.	Complete	\$104,214	Aug-21	Jun-22
2	Community	NSW	Walcha Council	Walcha Truck Wash Bay	Funding to allow for the completion of the Walcha Truck wash bay. This includes the construction of a concrete wash down slab suitable for B Double vehicle. Supply and installation of effluent system, construction of new pump shed and associated services, supply and installation of associated electrical infrastructure, stormwater infrastructure and supply and installation of AVDATA electronic data and control system.	Complete	\$252,000	Apr-21	Oct-21
2	Road	NSW	Walgett Shire Council	Barwon Street and Church street Collarenebri - X=148.572528, Y=-29	Drainage works Kerb and Gutter	Complete	\$130,000	May-22	Jun-22
2	Road	NSW	Walgett Shire Council	Kaolin Street Lightning Ridge - X= 147.983620, Y=-29.430498	Drainage works Kerb and Gutter	Complete	\$113,000	Apr-22	Jun-22
2	Road	NSW	Walgett Shire Council	Lightning Ridge Showground and race course X=147.976416, Y=-29.4	Sealing – Multi-purpose centre carpark	Complete	\$121,000	Jun-21	Jun-22
2	Road	NSW	Walgett Shire Council	Fox Street between Wareena street to Wee Waa Montkeila Street X=	Sealing and drainage works in service areas	Complete	\$370,000	Feb-22	Jun-22
2	Road	NSW	Walgett Shire Council	Merrywinebone Road X = 148.118910, Y= -30.027642	Heavy Patching, various location over the whole length	Complete	\$246,229	Aug-21	Jun-22
2	Road	NSW	Warren Shire Council	Ellengerah Road Construction Segment 24	Reconstruction – Ellengerah Road Part Segments 24 and Part 26 - (2.25km)This will have this road with a bitumen seal to the bou	Complete	\$211,587	Nov-21	Nov-21
2	Road	NSW	Warren Shire Council	Old Warren Road Construction Segments 26 & 28	Reconstruction of Segments 26 and 28 (4km) of the Old Warren Road.	Complete	\$296,147	Sep-21	Oct-21
2	Road	NSW	Warrumbungle Shire Council	Rotherwood Road – renewal of concrete causeway	Rehabilitation. Replacement of cracked and deteriorated concrete.	Complete	\$80,000	Sep-21	Sep-23
2	Community	NSW	Warrumbungle Shire Council	Renovate male & female change rooms at No 3 Oval	Sporting & Recreation Facilities. Modernise existing facilities with wall and floor tiles, renovate shower areas to include partitions.	Complete	\$100,000	Oct-21	Jun-23
2	Community	NSW	Warrumbungle Shire Council	Replacement of amenities building at Robertson Oval Dunedoo	Sporting and Recreation Facilities. The existing building is small, cracked in many places and does not meet modern standards for toilets, change rooms and canteen	Complete	\$307,000	Nov-21	Feb-23
2	Community	NSW	Warrumbungle Shire Council	Construction of a new skate park at Bowen Oval in Coolah	Sporting and Recreation Facilities. Construction of a new skate park facility.	Complete	\$35,000	Jul-21	Dec-21
2	Community	NSW	Warrumbungle Shire Council	Renovate male and female change rooms at Baradine Oval	Sporting and Recreation Facilities. The existing change rooms do not meet modern standards.	Complete	\$92,000	Nov-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NSW	Warrumbungle Shire Council	Avonside Road – renewal of concrete causeway	Rehabilitation. Replacement of cracked and deteriorated concrete.	Complete	\$80,467	Nov-21	Dec-21
2	Community	NSW	Warrumbungle Shire Council	Resurface two tennis Courts in the town of Coolah	Sporting & Recreation Facilities. The existing tennis court surface is cracked and rough.	Complete	\$70,000	Sep-21	Nov-21
2	Community	NSW	Warrumbungle Shire Council	Replace fence at No 3 Oval	Sporting & Recreation Facilities. There are gaps in the existing oval post and rail fence where the timber has deteriorated.	Complete	\$90,000	Sep-21	Nov-21
2	Community	NSW	Warrumbungle Shire Council	Replace external boundary fence at No 3 Oval	Replacement of Fencing. There are gaps in the existing timber and chainwire mesh fence.	Complete	\$30,000	Sep-21	Nov-21
2	Road	NSW	Warrumbungle Shire Council	Rehabilitation of 1km of Tucklan Road	Road Rehabilitation. The existing sealed surface is deformed and edges are worn.	Complete	\$200,000	Sep-21	Nov-21
2	Road	NSW	Warrumbungle Shire Council	Napier Lane – renewal of concrete causeway	Rehabilitation. Replacement of cracked and deteriorated concrete.	Complete	\$80,000	Oct-21	Nov-21
2	Community	NSW	Warrumbungle Shire Council	Automated irrigation system for Binnaway Oval	Sporting & Recreation Facilities. The existing irrigation system does not provide efficient coverage of playing field and is manually operated.	Complete	\$35,000	Jul-21	Sep-21
2	Road	NSW	Warrumbungle Shire Council	Flags Rockedgial Road – renewal of concrete causeway	Rehabilitation. Replacement of cracked and deteriorated concrete.	Complete	\$80,000	Aug-21	Sep-21
2	Community	NSW	Waverley Council	Tamarama Surf Life Saving Club	The redevelopment will improve amenities to cater to the needs of modern lifesaving, public education and engagement with the community. The upgrade will provide: -Improved facilities for female members -Improved vantage points for beach surveillance during patrols -Improved environmental sustainability -Additional storage space for rescue equipment -Improved areas for education and training activities such as First Aid courses -Offer broader use by community groups and members of the public -Addresses acoustic bleed to neighbouring properties.	Under Construction	\$350,000	May-22	May-24
2	Road	NSW	Waverley Council	Glenayr Avenue Streetscape Renewal	Renewal of assets within the Glenayr Ave road reserve including: -Road resurfacing – improved road surface -Street lighting – new	Complete	\$1,288,192	May-22	Sep-23
2	Community	NSW	Waverley Council	Bondi Lifeguard Facilities Upgrade	Refurbishment of lifeguard facilities including: -First Aid Facility -Storage tunnel remediation -Lifeguard Tower Refurbishment -Fit out of rear area of Lifeguard Tower -Fit out of Tunnel 2 -Temporary accommodation for Lifeguard for the construction duration	Complete	\$500,000	May-22	Mar-23
2	Road	NSW	Weddin Shire Council	Main Street Upgrade	Grenfell Main Street Renewal	Complete	\$518,531	Feb-21	Dec-21
2	Community	NSW	Wentworth Shire Council	Wentworth Library Outdoor Riverfront Gathering Space	Outdoor gathering space between the new Library and riverbank. This area will provide a gathering place for the community to come and relax, tell stories and interact with one another.	Complete	\$487,539	Feb-22	Dec-22
2	Community	NSW	Wentworth Shire Council	Wentworth Showground Race Tower and Shade Structure	A replacement race caller's tower and shade structure including associated infrastructure at the Wentworth Show Grounds. Council has this year condemned the old tower. Any surplus funds can be allocated to Library outdoor space.	Complete	\$250,000	Apr-21	Aug-22
2	Community	NSW	Wentworth Shire Council	Wentworth Sheet Piling	Wentworth Riverfront sheet piling, riverbank stabilisation. Current riverbank stabilisation is in desperate need of works to protect public area from deterioration.	Complete	\$200,000	Oct-21	Oct-21
2	Community	NSW	Wentworth Shire Council	Buronga Riverfront Stage 2	Stage 2 of Buronga Riverfront allows for the purchase and installation of playground equipment to the area recently upgraded.	Complete	\$100,000	Apr-21	Jul-21
2	Combination	NSW	Willoughby City Council	Spring Place, Chatswood	Upgrades to one of Chatswood's key laneways to encourage higher level of pedestrian usage, comfort, convenience, and safety and provide new opportunities for businesses to expand their operations such as outdoor dining.	Complete	\$1,384,540	Mar-22	Nov-22
2	Community	NSW	Willoughby City Council	Dougherty Community Centre Upgrade	Upgrades to the community facility including increasing capacity, co-location of services and improved access.	Complete	\$1,000,000	Oct-21	May-22
2	Road	NSW	Wingecarribee Shire Council	Resealing – Various locations	This project comprises of 25 road segments at various locations across the shire. Council pavement management systems has pic	Complete	\$1,383,512	Jul-21	Jun-22
2	Road	NSW	Wingecarribee Shire Council	Various road improvements – Colo St and Range Rd	Work Category: Construction of new road; Traffic Improvement; Drainage. Construction of Colo St diversion and roundabout on R	Complete	\$750,000	Oct-21	Jun-22
2	Road	NSW	Wollondilly Shire Council	Remembrance Driveway Reconstruction	Rebuild a road that already exists from House Number 3110 near Caloola Road heading north for a length of 750m, Bargo (12m v	Complete	\$1,075,990	Jun-21	Aug-21
2	Road	NSW	Wollondilly Shire Council	Finns Road Reconstruction	Rebuilding a road that already exists from Carrolls Road heading north for a length of 700m, Menangle (9m wide pavement)	Complete	\$903,043	May-21	Jun-21
2	Community	NSW	Wollongong City Council	Holborn Park - Car Park Formalisation	Off-road Car Parks	Complete	\$125,000	Oct-21	Jul-22
2	Community	NSW	Wollongong City Council	Sports field Lighting - Thomas Dalton Park	Sporting and recreation facilities	Complete	\$872,967	Nov-21	Jul-22
2	Community	NSW	Wollongong City Council	Crushed Gravel Bike Paths Connected to Cycleways Network	Bicycle and Walking Paths	Complete	\$98,829	May-21	Jun-22
2	Community	NSW	Wollongong City Council	Living Colour Project – Planter Boxes Town & Village Centres	Landscaping Improvements	Complete	\$120,529	May-21	Jun-22
2	Community	NSW	Wollongong City Council	Bike Trails (3 x park pump tracks)	Sporting and recreation facilities	Complete	\$200,000	May-21	Jun-22
2	Community	NSW	Wollongong City Council	Wongawilli Playground replacement	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$40,000	Dec-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	NSW	Wollongong City Council	Thomas Gibson Park Sports Field Lighting	Construction of new sports field lighting at Thomas Gibson Park in Thirroul	Complete	\$164,781	Jan-22	Jun-22
2	Community	NSW	Wollongong City Council	Northern Cycleway: Aragan Cct to Point St	Bicycle and Walking Paths. Project scope was originally intended to also widen this shared path. This has now been reviewed and the shared path will be replaced in its current location at the existing width.	Complete	\$650,000	Nov-21	May-22
2	Community	NSW	Wollongong City Council	Holborn Park - New BBQ Facilities	Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$30,000	Oct-21	May-22
2	Community	NSW	Wollongong City Council	Cringila Hills Vegetation Works	Landscaping Improvements	Complete	\$370,000	Apr-21	Apr-22
2	Combination	NSW	Wollongong City Council	Swan St Shared Path (Auburn St to Corrimal St)	Construction of a new shared path in Wollongong on the south side of Swan St between Corrimal St and Auburn St	Complete	\$592,964	Sep-21	Mar-22
2	Road	NSW	Wollongong City Council	Swan St; Auburn St to Eastern End (North Side)	Construction of a new footpath on Swan St between Auburn St and the Eastern End of Swan St (north-side of Swan St)	Complete	\$197,973	Feb-22	Mar-22
2	Community	NSW	Wollongong City Council	City Gateways Landscaping - Windang	Landscaping Improvements	Complete	\$68,345	May-21	Mar-22
2	Community	NSW	Wollongong City Council	Keiraview Roof Remediation	Improvements (re-roof) of Keiraview Centre.	Complete	\$43,241	Nov-21	Mar-22
2	Community	NSW	Wollongong City Council	Green Park Playground Replacement	Playgrounds and Skate parks	Complete	\$117,133	Dec-21	Feb-22
2	Community	NSW	Wollongong City Council	Sports field Lighting - St James Park	Sporting and recreation facilities	Complete	\$200,573	Aug-21	Feb-22
2	Community	NSW	Wollongong City Council	Edward St; Flinders St to Church St Footpath	Bicycle and Walking Paths	Complete	\$285,450	Oct-21	Feb-22
2	Community	NSW	Wollongong City Council	Lakeside Leisure Centre Floor Covering Replacement	Sporting and recreation facilities	Complete	\$101,937	Jul-21	Feb-22
2	Community	NSW	Wollongong City Council	Coalcliff SLSC Public Toilet Upgrades (Stage 2)	Public Toilet Upgrades At Coalcliff Surf Life Saving Club (SLSC)	Complete	\$194,340	Oct-21	Feb-22
2	Community	NSW	Wollongong City Council	Moombara St New Footpath; Werowi St to Baan Baan St (East Side)	Bicycle and Walking Paths	Complete	\$383,131	Oct-21	Jan-22
2	Community	NSW	Wollongong City Council	Port Kembla Senior Citizens Centre Re-Roof	Improvements (re-roof) of Port Kembla Senior Citizens Centre.	Complete	\$18,904	Oct-21	Jan-22
2	Community	NSW	Wollongong City Council	Cringila Hills Mountain Bike Trails and Shared Path Network	Sporting and recreation facilities	Complete	\$1,597,072	Apr-21	Dec-21
2	Road	NSW	Wollongong City Council	Marshall Mount Road Reconstruction - LGA Boundary to 1.3km North of Boundary	Reconstruction of Marshall Mount Road in Marshall Mount	Complete	\$246,101	Nov-21	Nov-21
2	Community	NSW	Wollongong City Council	Barina Park Amenities Maintenance & Lighting Maintenance	Sporting and recreation facilities, Toilet Blocks	Complete	\$41,552	Mar-21	Sep-21
2	Road	NSW	Yass Valley Council	Bango lane - seg 1,3,4 & 5	The addition of gravel on top of an existing road	Complete	\$100,800	Dec-21	Dec-21
2	Road	NSW	Yass Valley Council	Coolalie Road – Seg 7, 8 & 9	The addition of gravel on top of an existing road	Complete	\$96,600	Oct-21	Nov-21
2	Road	NSW	Yass Valley Council	Lucernvale Road – Seg 1	The addition of gravel on top of an existing road	Complete	\$35,000	Sep-21	Oct-21
2	Road	NSW	Yass Valley Council	Old Gap Road – Seg 2	The addition of gravel on top of an existing road	Complete	\$38,500	Sep-21	Oct-21
2	Road	NSW	Yass Valley Council	Springrange Road – Seg 7 – 10	The addition of gravel on top of an existing road	Complete	\$80,500	Aug-21	Oct-21
2	Road	NSW	Yass Valley Council	Casey Close – Seg 1	The addition of gravel on top of an existing road	Complete	\$20,720	Jun-21	Sep-21
2	Road	NSW	Yass Valley Council	Tallangandra Lane – Seg 2, 3 & 5	The addition of gravel on top of an existing road	Complete	\$64,680	Sep-21	Sep-21
2	Road	NSW	Yass Valley Council	Back Creek Road - Seg 4 & 8	The addition of gravel on top of an existing road	Complete	\$56,000	Aug-21	Aug-21
2	Road	NSW	Yass Valley Council	Dicks Creek Road – Seg 3 & 4	The addition of gravel on top of an existing road	Complete	\$51,450	Jul-21	Aug-21
2	Road	NSW	Yass Valley Council	Dog Trap Road – Seg 14 – 19	The addition of gravel on top of an existing road	Complete	\$222,600	Apr-21	Aug-21
2	Road	NSW	Yass Valley Council	Gum's Lane – Seg 4 – 8	The addition of gravel on top of an existing road	Complete	\$140,000	May-21	Aug-21
2	Road	NSW	Yass Valley Council	Longrail Gully Road – Seg 7	The addition of gravel on top of an existing road	Complete	\$17,500	Jul-21	Aug-21
2	Road	NSW	Yass Valley Council	Yass River Road – Seg 35	The addition of gravel on top of an existing road	Complete	\$42,398	Aug-21	Aug-21
2	Road	NSW	Yass Valley Council	Connell's Lane – Seg 1 & 2	The addition of gravel on top of an existing road	Complete	\$53,900	May-21	Jul-21
2	Community	NT	Alice Springs Town Council	Ilparpa Road Path Stage 1A	Bicycle and Walking Paths	Complete	\$400,686	Jun-22	Jul-22
2	Community	NT	Alice Springs Town Council	Todd Mall	Landscaping Improvements & Other (Beautification)	Complete	\$581,776	Jun-21	Jun-22
2	Road	NT	Barkly Regional Council	Bitumen Reseal Tennant Creek Town Streets	Resealing major priority roads of Tennant Creek	Complete	\$331,681	Jan-21	Mar-21
2	Community	NT	Belyuen Community Government Council	Belyuen Community Lot 297	Paint outside the store and kitchen and office of the Belyuen Store	Complete	\$14,596	Jul-21	Sep-21
2	Road	NT	Central Desert Regional Council	Nyirripi road from Ch: 144- to Ch:147.8 Km. Where Okm measured from Tanami road works Sheeting / Re-sheeting	Works include earth fill, gravel re-sheet and drainage construction	Complete	\$377,748	Jan-22	Apr-22
2	Road	NT	City of Darwin	Upgrading of Lee Point Road	Reconstruction - Lee Point Road is an important route in the Northern Suburbs of Darwin that is subject to substantial residential development on both sides and is in need of upgrading.	Under Construction	\$2,753,517	Mar-21	Jun-24
2	Community	NT	City of Palmerston	Dog Pound Stage Two	Increase the capacity of dog kennels by creating 8 new dog kennels (Stage 1 to be completed concurrently by erecting a roof over the kennel area and providing covered, sealed vehicle access).	Under Construction	\$175,000	Apr-22	Jun-24
2	Community	NT	City of Palmerston	New Dog Park – Zuccoli/ Johnston	Stage one of a new dog park in Zuccoli/Johnson.	Under Construction	\$350,000	Apr-22	Jun-24
2	Community	NT	City of Palmerston	Public Toilets: • Joan Fejo Park • Marlow Lagoon Reserve (Dog Park)	Installation of 2 new public toilets at regional park locations of Joan Fejo, Rosebery, and Marlow Lagoon Dog Park, Marlow Lagoon.	Complete	\$450,000	May-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NT	City of Palmerston	Temple Terrace – Road Reconstruction	Reconstruction of priority 1 section of Temple Terrace, a sub arterial road, to address pavement defects.	Complete	\$155,590	Apr-22	Jun-22
2	Community	NT	City of Palmerston	Playground Shading – Joan Fejo Park	Increased shading at Joan Fejo Park, Rosebery, a regional park to ensure all play equipment is shaded.	Complete	\$150,000	May-21	Jun-21
2	Road	NT	Coomalie Community Government Council	Upgrade floodways on Heathers Lagoon and Miles Roads	Installation of 20m x 6.5m floodways on Heathers Lagoon Road, Lake Bennett and Miles Road, Batchelor NT Due to the high rainfalls this year there have been a number of unmade road surfaces washed out to the extent that they become impassable. Significant funds have been expended to repair the road surface so the road becomes passable, only to have the repair washout in the next large storm event. Construction of suitable floodways would be most beneficial. The floodways would be constructed to the Department of Infrastructure, Planning and Logistics standards.	Complete	\$179,937	May-22	Jun-22
2	Road	NT	Department of Transport	Fleming Road – Upgrade to sealing Ch. 0.9 – 2.9 km	Fleming Road is a key access road for Douglas Daly region cattle industry to transport live stock to interstate and Darwin Port. The road gets underwater during wet, obstructing livestock transport access to trade destinations. Sealing the road will improve access for heavy vehicles.	Under Construction	\$2,165,429	May-22	Oct-23
2	Road	NT	Department of Transport	Juno Road – Reconstruct and widen Ch. 0 to 1.2 km	Juno Road is the only access for the educational training centre vehicles to Tennant Creek. The road is narrow with severely cracked and oxidised old seal. Reconstructing and widening the road will improve road safety for community / tourist buses and other vehicles.	Complete	\$825,687	Jan-22	Dec-22
2	Road	NT	Department of Transport	Ooloo Road – upgrade to sealing Ch. 56.8 to 59 km	Ooloo Road is a major access road for Douglas Daly region cattle industry, Mahogany and Sandalwood farms and Douglas Daly Research Centre to Darwin and Katherine. The proposed section is unsealed with severe corrugation and exposed rock subgrade. Sealing the road will improve safety for road users.	Complete	\$1,162,546	Aug-21	Sep-22
2	Road	NT	Department of Transport	Kinjorra Road – Seal Widening Ch. 13 to 20 km	Kinjorra Road is the main access for Ali Curung aboriginal community residents to Alice Springs. The proposed works are upgrading and widening Kinjorra Road shoulders from 1m to 2.5m and to improve drainage. There have been three accidents in recent past involving six fatalities on this road due to the narrow pavement. Shoulder widening will provide a safer driving environment to the motorists.	Complete	\$313,037	Dec-20	May-22
2	Community	NT	East Arnhem Regional Council	Ramingining	Ramingining Oval Tower sports oval and civic event lighting project	Complete	\$241,540	Jul-22	Dec-22
2	Road	NT	East Arnhem Regional Council	Angurugu – road 3 / 5 / 6 / 7 / and 8 Note no street names in Angurugu at this stage just numbered roads	Angurugu Central town roads re- seal and stormwater project.	Complete	\$407,897	Jul-22	Dec-22
2	Road	NT	Katherine Town Council	Katherine Sportsground Precinct Entrance Road upgrade	Reconstruct and upgrade the main entrance road into the Katherine Sports precinct from the Stuart Highway into the new Katherine Sports Pavilion	Complete	\$381,060	Jul-21	Dec-21
2	Combination	NT	Katherine Town Council	Greening Katherine	Tree planting to increase shade and create green open spaces particular along recreational pathways	Complete	\$50,000	May-21	Dec-21
2	Community	NT	Katherine Town Council	Katherine Sports Precinct and Katherine Showgrounds improvements	Works to upgrade, repair or maintain sporting ovals, courts, swimming pools. Works will include new cement slabs under covered shade structures / seating. Levelling and improving overflow camping areas at the Showgrounds.	Complete	\$40,618	May-21	Dec-21
2	Road	NT	Litchfield Council	Mira Road Reseal Ch0.00km to Ch1.688km – total of 1.688KM	Reseal existing sealed road to address poor seal condition.	Under Construction	\$213,587	Apr-24	Jun-24
2	Community	NT	Litchfield Council	Mira Square – Southport Township	Other – New Community gathering hall and amenities – Crown Land Lease over property to Council	Complete	\$300,000	Nov-21	Apr-23
2	Road	NT	Litchfield Council	Litchfield Council Reseal Various Roads	Reseal existing sealed road to address poor seal condition.	Complete	\$947,283	Oct-22	Apr-23
2	Road	NT	Local Government Association of the Northern Territory	Bukudal Road	Widening and gravel sheeting of	Complete	\$292,843	Aug-21	Nov-21
2	Road	NT	Local Government Association of the Northern Territory	Barrkira Road	Road alignment and widening between Little John a rid Big John Creeks. Improve safety and access to four aboriginal communities	Complete	\$62,720	Jun-21	Jul-21
2	Road	NT	Local Government Association of the Northern Territory	10 Mile Road Sheeting	Gravel re sheeting 4km of road to improve access to aboriginal outstation from the Kurundi Road Also assist the pastoral industry access to bores and water points	Complete	\$119,000	Apr-21	Jun-21
2	Road	NT	MacDonnell Regional Council	Mount Liebigh Community Access Road Upgrade Phase 2	Phase 2 shall include sealing program and road marking. Increased scope: Kintore Access road was also double sealed and line marked.	Complete	\$485,495	Jul-21	Aug-21
2	Road	NT	Roper Gulf Regional Council	Weemol Access Road, Weemol, NT 0852	Rehabilitation and re-sheeting of access road in to Weemol community. Works include preparation of 150 mm of gravel base and reshaping of existing drainage, table drains and off let drains.	Complete	\$521,451	Sep-21	Dec-21
2	Community	NT	Tiwi Islands Regional Council	Upgrades at Wurrumiyanga Rubbish Dump	Upgrades to Wurrumiyanga Rubbish Dump. Building of Small Demountable office (publicly accessible). Building the recycling area and required fencing.	Complete	\$367,655	Jun-22	Jun-22
2	Community	NT	Victoria Daly Regional Council	Police Access Road	Project to rebuild and resurface the Police Access Road at Kalkarindji community. The current condition of the road is unsafe due to collapsed shoulders and extreme rutting on the surface. This road is the access road to the Kalkarindji Police Station and is used by emergency services and residents. The length of the road is approximately 500 metres. LRCI funding allocation sought will	Complete	\$142,958	May-23	Jun-25
2	Community	NT	Victoria Daly Regional Council	Pine Creek Waste Management Fencing	Project to fence waste management facility at Pine Creek. Currently the facility is not secured and the EPA have instructed Council that the facility needs to be fenced in order to secure the site, prevent illegal dumping and minimise blowing litter from spreading throughout the wider community.	Complete	\$124,809	Apr-22	Oct-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	NT	Victoria Daly Regional Council	Naiyuu Roadworks	Road rehabilitation at the Naiyuu community entrance road and general road maintenance including pothole repairs. The rehabilitation work and pothole repairs are in response to road damages which occurred during the March 2021 flooding of the Naiyuu community	Complete	\$20,000	Jun-21	Aug-21
2	Road	NT	Victoria Daly Regional Council	Naiyuu Road Signage, flood depth markers and guidepost	Traffic improvement project to replace road signage, flood depth markers and 3kms of guidepost which were lost during the March 2021 flooding that occurred in Naiyuu community	Complete	\$7,330	Jun-21	Aug-21
2	Community	NT	Wagait Shire Council	Wagait Beach - Signage	Signage – new Welcome to Wagait sign and upgrade and replace old signs at Cloppenburg Park, Green-waste, & Hard-waste compounds	Complete	\$15,800	Nov-21	Dec-22
2	Road	NT	Wagait Shire Council	Wagait Beach - Drainage	Drainage - Culverts and verge treatments	Complete	\$14,587	Nov-21	Apr-22
2	Road	NT	West Arnhem Regional Council	Malabam Road – Maningrida Community	Reconstruction of Existing Road: It is understood the reconstruction of this road will improve the level of access for the local community. With the upgrade of the pavement, capacity for year-round access will further increase the potential growth in the mining, pastoral, future subdivision development and tourism industries in the region. The reconstruction will also contribute towards, providing a safe and efficient rural road network.	Complete	\$68,700	Jul-21	Dec-21
2	Community	NT	West Arnhem Regional Council	Jabiru Waterproofing	Repair of leaking roof covering the WARC Jabiru publicly-accessible help desk, meeting rooms and offices. Needs repairing before the wet season. This includes removal and replacement of the solar roof panels. This is a Work Health and Safety issue as the water flows through electrical works in the building during rain.	Complete	\$50,000	Nov-21	Dec-21
2	Community	NT	West Arnhem Regional Council	Maningrida Oval	Resurfacing of oval ground; Line-marking of the playing surface; Footings for the light pole installation and Installation of goal posts	Complete	\$422,358	Nov-21	Dec-21
2	Community	NT	West Daly Regional Council	Wadeye Security Mesh	Works relating to building a new fence. Security fence to go around the bore and water tank at the main oval. The water tank has been recently vandalised and kids have been swimming in the tank which is a huge safety concern. Addition security fencing round nearby community facilities to ensure safety.	Complete	\$106,293	Apr-23	Jun-23
2	Community	NT	West Daly Regional Council	Community Speed Humps	Replace non-compliant community speed humps with compliant community speed humps	Complete	\$39,629	Apr-23	Jun-23
2	Community	NT	West Daly Regional Council	Community Shade Shelters	To provide a shade shelter to people accessing the community hall, nearby facilities and areas.	Complete	\$214,264	Jun-22	Aug-22
2	Community	NT	West Daly Regional Council	To construct Shade Shelters in Manthathpe Park and Nilinh Park	To provide shelter to people in communities attending the park or waiting for public transport thereby improving accessibility of community facilities and areas	Complete	\$4,896	Jun-21	Dec-21
2	Road	QLD	Aurukun Council	Aurukun Town streets	Rehabilitation of existing road drainage to ensure free flowing of stormwater and minimise ponding that is adversely affecting the road pavements	Complete	\$73,107	Mar-22	Jun-22
2	Community	QLD	Balonne Shire Council	Hebel Showgrounds	Painting/Improvements to community facilities – construction of new shed that will also incorporate a canteen and bar section	Complete	\$159,506	Sep-21	Dec-22
2	Community	QLD	Balonne Shire Council	Balonne – Shire Wide	CCTV – Fibre and CCTV for all townships in Balonne Shire	Complete	\$492,905	Feb-22	Dec-22
2	Community	QLD	Balonne Shire Council	Mungindi One Tonne Post	Improved Accessibility of Community Facilities and Areas – development of refurbishment and maintenance plan of the area including implementation	Complete	\$21,320	Jul-21	Dec-22
2	Community	QLD	Balonne Shire Council	Thallon, Balonne Shire	Painting/Improvements to community facilities – raw water line upgrade	Complete	\$34,921	Sep-21	Jun-22
2	Community	QLD	Balonne Shire Council	Balonne Shire Wide	Landscaping Improvements – tree planting	Complete	\$92,224	Oct-21	Jun-22
2	Community	QLD	Balonne Shire Council	Cultural Centre / BSC Administration Building	Painting/Improvements to community facilities – improvements to exterior of cultural centre and Balonne administration building in St George	Complete	\$47,396	Jan-22	Jan-22
2	Community	QLD	Balonne Shire Council	Thallon Park	Street lighting equipment – solar lights in park area	Complete	\$17,224	Nov-21	Dec-21
2	Community	QLD	Balonne Shire Council	Dirranbandi Showgrounds	Street lighting equipment – additional lights to be installed at showgrounds entrance	Complete	\$9,588	Oct-21	Nov-21
2	Community	QLD	Balonne Shire Council	Rowden Park - St George	Remaining initial project LRCI funding reallocated via APPROVED VARIATION	Complete	\$493	Sep-21	Sep-21
2	Road	QLD	Banana Shire Council	Crowsdale Camboon Road: Drainage	Floodway replacement CH18190 and CH 50590; Floodway/culvert repair and erosion control – various locations	Complete	\$305,514	Aug-21	Jun-22
2	Road	QLD	Banana Shire Council	Argoon Kilburnie Road: Drainage	Floodway/culvert erosion control CH9970	Complete	\$253,436	Apr-22	Jun-22
2	Road	QLD	Banana Shire Council	Banana Mungi Road: Drainage	Floodway extension CH26490	Complete	\$129,839	May-22	Jun-22
2	Road	QLD	Banana Shire Council	Jambin Dakenba Road: Drainage	Callide Creek bridge abutment drainage repair	Complete	\$109,126	May-22	Jun-22
2	Road	QLD	Banana Shire Council	Flagstaff Road: Drainage	Road re-alignment drainage structure repair	Complete	\$12,648	May-22	May-22
2	Road	QLD	Banana Shire Council	Valentine Plains Road: Drainage and reseal	New floodway CH5530 and CH5900; Floodway repair CH13000 Reseal	Complete	\$288,157	Aug-21	Jan-22
2	Road	QLD	Banana Shire Council	Theodore Moura Road	Road widening and edge repairs CH25650-CH35150	Complete	\$478,819	Aug-21	Oct-21
2	Community	QLD	Barcaldine Regional Council	Barcaldine Recreation Park Water	Sporting and Recreation Facilities – to upgrade the Acacia Street Bore to provide water to the Barcaldine Recreation Park	Complete	\$600,000	Jan-21	Dec-21
2	Community	QLD	Barcaldine Regional Council	Barcaldine Showground Sound	Sporting and Recreation Facilities – to upgrade the sound system at the Barcaldine Showground	Complete	\$50,000	Apr-21	Dec-21
2	Community	QLD	Barcaldine Regional Council	Aramac Showground Upgrade	Off-road Carparks – creation of parking areas at the Aramac Showground	Complete	\$50,000	May-21	Dec-21
2	Community	QLD	Barcaldine Regional Council	Barcaldine Recreation Park Deck	Sporting and Recreation Facilities – to construct a new deck at the Barcaldine Recreation Park	Complete	\$75,000	May-21	Jun-21
2	Community	QLD	Barcaldine Regional Council	Oak Street Footpath	Improved Accessibility of Community Facilities and Areas – to upgrade the footpaths and shop accesses in Oak Street Barcaldine	Complete	\$161,002	Jan-21	Jun-21
2	Community	QLD	Barcoo Shire Council	Windorad Water Treatment Plant	Construction of the new Water Treatment Plant	Complete	\$440,687	Apr-21	Jun-22
2	Community	QLD	Barcoo Shire Council	Jundah SES/RFS Shed	Contribution towards construction of this volunteer's facility for Jundah	Complete	\$40,000	Nov-21	May-22
2	Road	QLD	Blackall-Tambo Regional Council	1 Hamilton Road, Tambo 4478 QLD.	Road Reconstruction: Upgrading the unsealed estate circuit to a bitumen all weather road. This will provide all weather access to the Tambo weigh station.	Complete	\$588,001	May-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	QLD	Boulia Shire Council	Industrial Sub-division Services Contractor: Boulia Shire Council Location: Boulia Town GPS Coordinates: -22.907826847168707, 139.90650811417228 Location (permit to access TMR Road): Boulia Mount Isa Highway between	Installation sewer and comms services. 12 pits, 18 conduit routes, total length of conduits 1332.m	Complete	\$390,090	Sep-21	Jun-22
2	Community	QLD	Brisbane City Council	Whites Hill Reserve Club House, Jones Road, Camp Hill: Painting/ improvements to community facilities	This community enhancement project will significantly improve the quality of facilities for community groups. The existing club house building is unsafe due to accumulation of gas methane levels due to the site being a remediated landfill for sporting recreation. Entry and exits from the clubhouse are not accessible and currently unsafe. Electrical cables and services are under risk due to land subsidence and movement, building services pipes have cracked and the roof requires replacement. The scope of works includes the demolition and construction of a new purpose-built club house for use by existing tenant designed and constructed specifically for the site constraints.	Complete	\$3,760,000	Jun-22	Sep-22
2	Community	QLD	Brisbane City Council	Minnipi Parklands, Cannon Hill: Bicycle and Walking Paths	There is a lack of pedestrian and cyclists facilities servicing Minnippi Parklands in Cannon Hill. The parklands are a significant open space network and the proposed connection will improve accessibility. The scope of works includes a new off-road shared path along a section at Minnippi Parklands and Cannon Hill Bushland Reserve.	Complete	\$3,782,534	Jan-22	Jun-22
2	Road	QLD	Brisbane City Council	Cannery Creek - Nudgee Road, Northgate: Bridge Works	Cannery Creek project is to repair existing culverts within a heavy vehicle transport corridor. The existing culverts are evidencing signs of chlorine penetration into the reinforced concrete structure. The scope of work includes the repair and relining of existing culverts protect the concrete structure and ensure they meet vehicle loading requirements of the corridor.	Complete	\$1,875,819	Aug-21	Jun-22
2	Road	QLD	Brisbane City Council	Toorak Road, Hamilton: Rehabilitation	This rehabilitation project is improving the asset life and ensuring preventative safety improvements of the community. The upper section of rock slope is unstable and water barriers are currently in place to prevent material from falling onto the road, which is also restricting footpath access and movement. Vegetation clearing and scaling of loose material is required, followed by the installation of rockfall protection mesh and dowels to reinstate the footpath area in the road reserve. The scope of works includes embankment repairs along a section of approximately 60 metres.	Complete	\$386,093	Oct-21	Jun-22
2	Road	QLD	Brisbane City Council	Pound Drain, Nudgee Road, Nundah: Bridge Works	The existing 12-metre-wide culverts are showing signs of chlorine penetration into the reinforced concrete structure which is an increased risk for the heavy vehicle route on Nudgee Road. The repairs will help to protect the concrete structure and reline the culverts to ensure it meets vehicular loading requirements for the corridor. The scope of works includes repairing and relining of existing culverts to increase strength and life of the asset.	Complete	\$2,027,000	Aug-21	Jun-22
2	Road	QLD	Brisbane City Council	Fauna Movement Infrastructure, Multiple Locations: Other	Wildlife on roads can be a significant safety hazard to motorists, particularly in locations where there are large numbers of wildlife moving through an area or on roads that adjoin habitat areas. Furthermore, vehicle strike is a key threat to Brisbane's native wildlife, particularly threatened species such as koalas. Roads can also fragment habitat and ecological corridors, preventing many animals from safely moving across the landscape. The project will improve driver safety and wildlife conservation by installing infrastructure that helps wildlife move safely across and around busy roads. The scope of works includes the installation wildlife movement infrastructure, such as fencing, habitat poles, glider poles and habitat ledges, subject to engineering design.	Complete	\$930,000	Feb-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Brisbane City Council	Archerfield Wetlands – Greater Parkland Project: Bicycle and Walking Paths	Archerfield wetland currently has limited accessibility for vegetation maintenance, emergency services, community recreation and waterway improvements. The scope of works includes the detailed design, documentation and establishment of approximately 2.7 kilometres of an unsealed management and access track network at grade within the 150-hectare site and wetlands environment	Complete	\$4,698,886	Sep-21	Jun-22
2	Community	QLD	Brisbane City Council	Old Substation, Paddington (Hands on Art), Enoggera Terrace, Paddington: Painting/ improvements to community facilities	This community enhancement project will significantly improve the quality of facilities for community groups. The Old Substation is a heritage listed building in need of a roof replacement and essential repairs. The scope of works includes refurbishment and restoration of the heritage building, including roof replacement and fire safety and building compliance improvements to make it fit-for-purpose.	Complete	\$1,988,000	Mar-22	Jun-22
2	Community	QLD	Brisbane City Council	Davies Park, Montague Road, West End: Playgrounds and Skate Parks	The Davies Park Improvement works will ensure completion of the original masterplan to ensure maximum community benefit and value. Implementing the additional park improvements not able to be completed in the former improvement project will ensure optimum recreation potential for the community and visitors to the park. The scope of works will include a new nature-themed play space, new circular pathway around the village green connecting to the multi-use games area, new pathway to meet disability access standards connecting Davies Park to Riverside Drive and supporting park furniture.	Complete	\$794,863	Sep-21	May-22
2	Community	QLD	Brisbane City Council	Seven Hills Hub, Tallowood Street, Seven Hills: Painting/ improvements to community facilities	This community enhancement project will significantly improve the quality of adjacent landscaping, providing complimentary use to an existing community facility. The gabion retaining walls that surround the Seven Hills Hub Outdoor Amphitheatre have deteriorated and require replacement. Presently, the area is currently unable to be used due to safety risks. The scope of works includes replacement of the gabion walls.	Complete	\$110,710	Sep-21	May-22
2	Community	QLD	Brisbane City Council	Scooter Track, Coorparoo Common, Cambridge Street, Coorparoo: Playgrounds and Skate Parks	Coorparoo Common is a district general recreation park that is not currently serving the community to the standard expected of a district park. Council has received petitions from the community to develop a scooter or BMX facility at this park. The potential for this development was first identified in the Norman Creek 2012-2031 Master Plan and is yet to be realised for the community benefit. The scope of works includes the design and construction of a new BMX/scooter track of approximately 200 metres to increase recreational opportunities for residents and visitors. This track will complement the adjoining skate facility and will include a range of challenging features to improve skill and fitness of riders.	Complete	\$407,238	Sep-21	Apr-22
2	Community	QLD	Brisbane City Council	Witton Barracks, Lambert Road, Indooroopilly: Painting/ improvements to community facilities	This community enhancement project will significantly improve the quality of facilities for community groups. Witton Barracks site requires connection of essential utility services prior to future conversation/refurbishment of existing cultural significant infrastructure for a community hub. The scope of works includes establishing essential services, including water, sewerage, data and electricity from the adjacent street to the vicinity of the community hub.	Complete	\$1,163,000	Nov-21	Apr-22
2	Community	QLD	Brisbane City Council	Ed Davenport Rotary Park, Boweing Street, Lota: Playgrounds and Skate Parks	The current skate park is in poor condition and unsafe for use due to large cracking and spalling of the concrete skate surface. The scope of works includes replacement of the current skate park with a new facility.	Complete	\$466,232	Nov-21	Apr-22
2	Road	QLD	Brisbane City Council	Road Resurfacing Package – Phase 2, Multiple locations: Reconstruction	Existing pavement along various streets in Brisbane are exhibiting signs of wear and aging. The number of streets resurfaced will be dependent on tender prices received against grant allocation.	Complete	\$909,731	Jan-22	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Brisbane City Council	Nudgee Waterhole Reserve – Stage 2: Landscaping Improvements	<p>The Nudgee Waterhole Reserve was impacted as a result of upgrades to the Gateway Motorway North, between 2014-2019, with a portion of land resumed from the Reserve and facilities removed consequently degrading the site and providing poor community benefit.</p> <p>The site has exceptional aboriginal cultural heritage significance. Works have been planned to rectify the damage to the site.</p> <p>The scope of works includes the upgrade to the existing car park, additional vegetation to buffer noise from the motorway and provide shade to park users, sufficient playground equipment, and engagement with the indigenous community to create an interactive component to the playground/picnic area to reflect the significance of the site.</p> <p>Given the special environmental and cultural significance of this Reserve, these works need to be undertaken.</p>	Complete	\$289,822	Oct-21	Mar-22
2	Community	QLD	Brisbane City Council	Sports field Lighting – Package 2, Multiple Locations: Sporting and recreation facilities	<p>Phase 2 proposal is a continuation for additional community facility sites to the Phase 1 LRCI approved works.</p> <p>The aim of this additional package is a continuation of the need to identify and rectify high risk electrical faults/issues at additional sporting clubs across Brisbane, ensuring the safety of community as a whole and assisting grass roots clubs with ongoing electrical maintenance costs.</p> <p>This scope of works includes the auditing of electrical infrastructure for up to 60 sporting clubs across Brisbane and the rectification of high-risk items identified as part of those audits.</p>	Complete	\$1,685,000	Sep-21	Feb-22
2	Community	QLD	Brisbane City Council	Sandgate Community Hall, Cliff Street, Sandgate: Painting/ improvements to community facilities	<p>This community enhancement project will significantly improve the quality of facilities for community groups.</p> <p>The Sandgate Community Hall AV equipment is aging and requires replacement to increase customer service and utilisation.</p> <p>The scope of works includes the upgrade of AV equipment across the site including the stage, meeting rooms and main hall, including hearing loop installation.</p>	Complete	\$146,000	Sep-21	Feb-22
2	Community	QLD	Brisbane City Council	Repairs and compliance maintenance, Multiple Locations: Painting/ improvements to community facilities	<p>This community enhancement project will significantly improve the quality of facilities for community groups.</p> <p>Building improvements are required to nine community facilities before they can be leased by non-for-profit community organisations.</p> <p>The scope of works includes repairs, maintenance to required building compliance standards on nine vacant community sites to enable tenancing.</p>	Complete	\$981,167	Aug-21	Feb-22
2	Road	QLD	Brisbane City Council	Whites Hill Ring Road – Stage 1: Off-road Car Parks	<p>The Whites Hill Sporting Reserve is an extremely popular public sporting facility supporting different sporting community groups. This project will ensure the rationalisation and improved safety for the internal ring road that services the reserve, improving vehicle movements and safety.</p> <p>The scope of works includes the one-way directional rationalisation of the ring road from the park entrance, formalising existing car parking arrangements including required civil drainage works.</p>	Complete	\$3,657,249	Aug-21	Jan-22
2	Community	QLD	Brisbane City Council	Hamilton Town Hall, Racecourse Road, Hamilton: Painting/ improvements to community facilities	<p>This community enhancement project will significantly improve the quality of facilities for community groups.</p> <p>The Hamilton Town Hall has an aging fit-out and requires refurbishing to increase customer service and utilisation.</p> <p>The scope of works includes internal refurbishment of the hall, including works to the kitchen, amenities, minor internal fit outs and maintenance, and required structural repair works.</p>	Complete	\$627,000	Sep-21	Jan-22
2	Road	QLD	Brisbane City Council	Dorville Road, Aspley: Widening	<p>An opportunity exists to enhance road safety and improve urban amenity outcomes along Dorville Road. The existing road has poor drainage and an unpaved road shoulder all contributing to dust and water ponding issues which is creating potential road safety, maintenance and urban amenity impacts.</p> <p>The scope of works includes the widening the pavement and installing kerb and channel along the eastern side of Dorville Road, south of the Cabbage Tree Creek bridge.</p>	Complete	\$995,766	Sep-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	QLD	Brisbane City Council	Montpelier Road, Bowen Hills: Rehabilitation	<p>This rehabilitation project is preserving key Council asset ensuring an ability for ongoing maintenance and safety. The existing retaining wall on site has vegetation growing over the retaining wall and as such compromising the retaining wall structural integrity. resulting in the requirement for repairs to stabilise the wall including block removal and replacement.</p> <p>The scope of works includes vegetation removal, scaling and block removal at the rear of the existing commercial property on Montpelier Road to stabilise the wall.</p>	Complete	\$297,100	Oct-21	Dec-21
2	Road	QLD	Brisbane City Council	Ann Street, Fortitude Valley: Rehabilitation	<p>This rehabilitation project is preserving key Council asset ensuring an ability for ongoing maintenance and safety. The project will involve repairs to capping stones and loose rock at the top of a 4-metre plus high retaining wall, approximately 130 metres long, which supports the All Hallows School along Ann Street pedestrian footpath.</p>	Complete	\$164,988	Nov-21	Dec-21
2	Road	QLD	Brisbane City Council	Chrystal Street, Paddington: Rehabilitation	<p>This rehabilitation project is improving the asset life and ensuring preventative safety improvements for the community.</p> <p>The existing retaining wall along the front of a kindergarten is starting to fail and requires rehabilitation with construction of approximately 50 metres of new wall.</p> <p>The scope of works includes a stone pitch retaining wall to replace the existing wall.</p>	Complete	\$96,500	Oct-21	Dec-21
2	Road	QLD	Brisbane City Council	School Road, The Gap:	<p>This rehabilitation project is improving the asset life and ensuring preventative safety improvements for the community.</p> <p>The existing retaining wall is starting to fail due to tree growth and root damage behind the retaining wall. The risk is that this represents a hazard to users of the road.</p> <p>The scope of works includes a new retaining wall of approximately 10 metres in lengthy to replace the existing wall.</p>	Complete	\$73,900	Oct-21	Dec-21
2	Road	QLD	Brisbane City Council	Mill Road, Pullenvale: Rehabilitation	<p>This rehabilitation project is improving the asset life and ensuring preventative safety improvements for the community.</p> <p>The existing road cutting is through loose ground/rock which has progressively eroded and failing.</p> <p>Stabilisation works are required to prevent debris from falling onto the existing road representing a hazard to users.</p> <p>The scope of works includes embankment repairs along approximately 150 metres of the road cutting.</p>	Complete	\$187,500	Oct-21	Dec-21
2	Road	QLD	Brisbane City Council	Ivory Street, Fortitude Valley: Rehabilitation	<p>This rehabilitation project is improving the asset life and ensuring preventative safety improvements for the community.</p> <p>The existing rock face wall is starting to fail with debris at risk of falling onto the busy road below. Stabilisation works using shotcrete are required to stabilise the rock face.</p> <p>The scope of the works includes embankment repairs along a section of approximately 80 metres.</p>	Complete	\$133,400	Oct-21	Dec-21
2	Community	QLD	Brisbane City Council	Windsor Sports and Community Park Playground, Northey Street, Windsor: Playgrounds and Skate Parks	<p>An opportunity exists to create a new playground for the community. The new playground will address the problem of the space (opposite the Northey Street City Farm Market and the newly remediated area) being used for informal parking and the lack of available space for the community to enjoy creative/recreational activities, particularly around the iconic fig tree.</p> <p>The scope of works includes the delivery of a new signature playground, consisting of a bespoke tower to allow for 'at height' views of the iconic fig tree and surrounds.</p>	Complete	\$922,364	Aug-21	Dec-21
2	Community	QLD	Brisbane City Council	Brisbane Bridge Centre, Yeronga Memorial Park, Yeronga: Painting/ improvements to community facilities	<p>This community enhancement project will significantly improve the quality of facilities for community groups.</p> <p>The roof at the Brisbane Bridge Centre requires replacement</p> <p>The scope of works includes replacement of the roof and make required structural repairs ensuring the facility is fit-for-purpose for a community tenant.</p>	Complete	\$159,144	Sep-21	Dec-21
2	Community	QLD	Brisbane City Council	Musgrave Park Tennis Court, Cordelia Street, South Brisbane: Sporting and recreation facilities	<p>This community enhancement project will significantly improve the quality of facilities for community groups.</p> <p>The Musgrave Park tennis court needs improved lighting for security and to enable facility utilisation times.</p> <p>The scope of works includes installation of lighting for the court and security.</p>	Complete	\$74,269	Nov-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Brisbane City Council	Inala Library, Corsair Avenue, Inala: Painting/ improvements to community facilities	This community enhancement project will significantly improve the quality of facilities for library users and visitors. Inala library requires refurbishment work to address an aging fit out to increase customer service. The scope of works includes refurbishment to ensure the facility is a welcoming, comfortable and safe facility which is fit for purpose and meets modern community hub needs.	Complete	\$922,731	Oct-21	Dec-21
2	Community	QLD	Brisbane City Council	New Farm Park, Brunswick Street, New Farm: Painting/ improvements to community facilities	The scope of works will improve safety, accessibility and amenity to the precinct through encouraging active travel, additional lighting and landscaping, and upgrades to the ring road and footpaths	Complete	\$575,000	Aug-21	Dec-21
2	Community	QLD	Brisbane City Council	Hangar 7, Schneider Road, Eagle Farm: Painting/ improvements to community facilities	Further to the approved LRCI Phase 1 project for the Hangar 7 roof replacement, this project is for the proposed rehabilitation works. This community enhancement project will significantly improve the quality of facilities for community groups. The World War II hangar is historically significant for its role in the aviation sector during the war. Council has invested significant funds into its protection and restoration in order for the building to have a cultural legacy for community use. The building has no utility services connected and requires primary fire protection. The scope of works includes connection of sewer, portable water, fire hydrant system and hardstand repair in preparation for converting the building for community use.	Complete	\$444,269	Aug-21	Dec-21
2	Road	QLD	Brisbane City Council	Roghan Road, Fitzgibbon: Widening	Roghan Road works will ensure improved road access to the local park, implement a missing section of the eastbound cycle lane and formalise roadside parking for the adjacent community facilities, greatly improving road safety and amenity in the area. The scope of works includes a right-turn lane for local residents accessing Caribou Crescent, on-road cycle lanes from west of Odense Street to east of Caribou Crescent, and roadside parking for residents accessing local community facilities.	Complete	\$1,857,372	Aug-21	Nov-21
2	Combination	QLD	Brisbane City Council	Kuraby State School - Beenleigh Road, Kuraby: Off-road Car Parks	Kuraby State School carpark improvement works is to improve road safety for children and parents. The current unpaved carpark area is creating dust, mud and carpark surface maintenance issues with potential safety and urban amenity impacts. The scope of works includes formalising the existing unpaved carpark at Kuraby State School.	Complete	\$995,773	Aug-21	Nov-21
2	Road	QLD	Brisbane City Council	Breakfast Creek Bridge, Albion: Street Light Equipment	The existing decorative LED lighting in the area is nearing the end of its serviceable life and represents a maintenance risk as well as a Crime Prevention through Environmental Design (CPTED) risk for users of the paths near the structure. The project is located within a saltwater environment. The scope of works includes the replacement of existing lighting across the span of the bridge and adjacent lighting used for the paths in the vicinity to the bridge.	Complete	\$350,000	Jul-21	Nov-21
2	Community	QLD	Brisbane City Council	Remediation Works – Bushland Acquisition Program, Various locations: Other	The Bushland Acquisition program secures land that supports significant ecosystems, plants and animals. Once the land is acquired it is transformed into conservation reserves of which most are accessible to the wider community ensuring that everyone enjoys Brisbane's natural environment and habitat is preserved. The scope of works includes the demolition and clean-up of multiple properties, removal of non-native species, installation of fences to secure properties, enabling Council to establish the properties as conservation reserves that are accessible to the public and restore significant habitat, open space and amenity.	Complete	\$280,000	Jul-21	Nov-21
2	Road	QLD	Brisbane City Council	St Vincents Road, Banyo: Reconstruction	Existing road surface is showing signs of aging with localised failures. The scope of works includes resurfacing of approximately 7560m2 of existing road surface on St Vincents Road.	Complete	\$928,000	Oct-21	Nov-21
2	Community	QLD	Brisbane City Council	Waterfront Park, Waterloo Street, Newstead: Repairs/ Replacement of fencing	The proposed project is to formally fence and area of the parkland for a Dog -off leash area. Currently an unfenced Dog Off Leash Area (DOLA) operates early morning and late afternoons. Fencing the area would provide a designated area for this use permanently minimising conflict with other park users. The scope of works includes the installation of DOLA infrastructure and improve open space and landscaping.	Complete	\$253,258	Sep-21	Nov-21
2	Road	QLD	Brisbane City Council	Tooth Avenue, Paddington: Reconstruction	Existing pavement along Tooth Avenue is exhibiting signs of wear and aging. Pavement defects include surface cracking causing depressions in the road surface and localised AC patches failing. The scope of works includes resurfacing of approximately 4,940m2 of existing road surface on Tooth Avenue.	Complete	\$145,000	Oct-21	Oct-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Brisbane City Council	Kurilpa Hall, Boundary Street, West End: Painting/ improvements to community facilities	This community enhancement project will significantly improve the quality of facilities for community groups. The existing roof at Kurilpa Hall is leaking and needs repair. The scope of works includes complete repairs ensuring the facility is fit-for-purpose for a community tenant.	Complete	\$40,466	Jun-21	Jul-21
2	Community	QLD	Brisbane City Council	Musgrave Park Swimming Centre, Edmondstone Street, South Brisbane: Sporting and recreation facilities	This community enhancement project will significantly improve the quality of facilities for pool users at Musgrave Pool . Attendance numbers have doubled in the last six years and the facility is near capacity. The addition of a separate swim pool area will improve patron safety 7 conflicts across the existing facilities at the Musgrave Park Swimming Pool. This scope of works includes the 50 metre existing pool to be divided into two 25 metre pool sections via the fabrication/construction of a floating divider/wall. This separation will be useful with the increasing demands on the pool facility. It will enable a diversity of pool users and minimise conflicts when water polo, squads or the schools are using the pool for training and games, and the public for leisure and lap swimming.	Complete	\$186,742	Jun-21	Jul-21
2	Road	QLD	Bulloo Shire Council	Warri Gate Rd Reconstruction	Reconstruction - Rebuilding/Upgrade sections of the Warri Gate Road that are continually damaged during rain events.	Complete	\$553,906	Aug-21	Jun-22
2	Road	QLD	Bundaberg Regional Council	Boggy Creek bridge replacement, North Bucca Rd, Bucca	Replace existing timber bridge with concrete box culvert structure	Complete	\$700,000	Jul-21	Jun-22
2	Combination	QLD	Bundaberg Regional Council	East Bundaberg Tourism Precinct upgrade	Upgrade roads, pathways and other community infrastructure	Complete	\$2,462,802	Sep-21	Jun-22
2	Road	QLD	Bundaberg Regional Council	Minor Projects	Minor Road and Pathway projects across the Bundaberg Region: Bargara Rd – Verge Seal - Complete Burkitt St – Verge Seal - Complete Hope St – Verge Seal - Complete Duffy St – Verge Seal - Complete Barolin Esplanade/Coral Cove Drive – Roundabout Improvements Dorron Court – Garbage Truck Turnaround Foreshore Parade – Garbage Truck Turnaround Greathead Road – Pathway – Not yet commenced Sienna Boulevard – Pathway – Not yet commenced Nixon Street – Pathway – Not yet commenced	Complete	\$700,000	Jan-21	Jun-22
2	Community	QLD	Burdekin Shire Council	Community Tennis Courts, Giru Luxton Street, Giru (Sport and recreation facilities)	Replace existing tennis courts and upgrade for multi-sport use, including replacement of fencing	Complete	\$346,282	Apr-21	Jul-22
2	Community	QLD	Burdekin Shire Council	Watson's Green, Home hill Cnr 9th Street & 9th Avenue, Home Hill (Playgrounds and Skate parks) (Improved Accessibility of Community Facilities and Areas)	Extend existing stage and construct youth hub incorporating seating and water bubblers	Complete	\$65,082	Jul-21	Jun-22
2	Combination	QLD	Burdekin Shire Council	Ninth Avenue Civil Works, Ninth Avenue, Home Hill (Reconstruction)	Civil works adjacent to Burdekin Memorial Hall including renewal of footpath and kerb and channel, road pavement repairs and drainage works	Complete	\$130,982	Mar-21	Jun-22
2	Community	QLD	Burdekin Shire Council	Burdekin Memorial Hall, Ninth Avenue, Home Hill (Improved Accessibility of Community Facilities and Areas)	Refurbish front entrance to hall including installation of a new compliant -disabled access ramp and steps	Complete	\$317,276	Jul-21	Mar-22
2	Road	QLD	Burke Shire Council	Floraville Road Culvert Replacement	Replace a failed culvert on Floraville Road just outside of Burketown. Will assist in maintaining road safety and managing of flood waters	Complete	\$129,574	Jun-21	Sep-22
2	Community	QLD	Burke Shire Council	Gregory Landfill Fencing	Installation of fencing at the Gregory landfill site to better define the boundary and to help prevent rubbish blowing across into neighbouring properties	Complete	\$35,000	Oct-21	Dec-21
2	Road	QLD	Burke Shire Council	Doomadgee West Road Re-sheet	Complete 800 m of re-sheeting along Doomadgee West Road, increasing road safety and overall maintenance of the road asset	Complete	\$48,639	Jun-21	Jul-21
2	Community	QLD	Cairns Regional Council	ANZAC Park Lighting Upgrade, Spence Street, between Abbott Street and Wharf Street, Cairns City	Bicycle and Walking Paths: Renewal of park lighting at ANZAC park in Cairns City.	Complete	\$370,000	Mar-22	Jun-22
2	Community	QLD	Cairns Regional Council	Tanks Storage, Catering , Tanks Arts Centre, Collins Avenue, Edge Hill	Painting/Improvements to community facilities: Renewal of catering hub, which offers both paid and free public events, art shows and performances and provides space for community run workshops.	Complete	\$800,619	Nov-21	Jun-22
2	Road	QLD	Cairns Regional Council	Collins avenue footpaths, trees and landscaping, Edge Hill	Bicycle and walking paths: Streetscaping works and improvement of cyclist and pedestrian facilities along Collins Avenue, linking the Botanic Gardens precinct with the business district in Edge Hill	Complete	\$200,000	Oct-21	Feb-22
2	Community	QLD	Cairns Regional Council	Woree Pool – Heat Pump Conversion, Pool Close, Woree	Sporting and recreation facilities: Conversion of Woree Pool aquatic facility heat pump from gas to electricity and connection to recently upgraded solar panel energy system.	Complete	\$400,000	Sep-21	Jan-22
2	Community	QLD	Cairns Regional Council	Spence Street Civic Reception Room Renewal, Spence Street between Draper Street and Severin Street	Painting/Improvements to community facilities: Renewal of Spence Street Civic Reception room at Council Chambers which is utilised by the public for community workshops and training, citizenship ceremonies, Council training and workshops and other community events.	Complete	\$380,000	Jun-21	Dec-21
2	Road	QLD	Cairns Regional Council	Givens Street Pedestrian Bridge, between Dalton Street and Dillon Street, Mooroolooloolo	Improved Accessibility of Community Facilities and Areas:	Complete	\$361,000	Sep-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Cairns Regional Council	Tank PA and Sound Equipment Renewal, Collins Avenue, Edge Hill	Painting/Improvements to community facilities: Renewal of the Tanks PA and Sound Equipment utilised during Council and community group events which includes free entry events. Existing system has reached the end of its useful life.	Complete	\$565,000	Sep-21	Dec-21
2	Road	QLD	Cairns Regional Council	Trinity Beach Road Roundabout at Rabaul Street and Periwinkle Street Intersection, Trinity Beach Road	Traffic Improvement: Roundabout construction at Rabaul and Periwinkle Streets intersection with Trinity Beach Roads to improve road safety and traffic flow	Complete	\$1,500,000	Aug-21	Nov-21
2	Community	QLD	Cairns Regional Council	Griffith Park Stage 1b Car Park – stormwater renewal, Warner Street, Manunda	Sporting and recreation facilities: Council constructing a new car park and undertaking earthworks at Griffith Park including the renewal of stormwater infrastructure within Griffith Park	Complete	\$150,000	Jul-21	Sep-21
2	Road	QLD	Cairns Regional Council	Carnation Drive Footpath Stage 2, Carnation Drive, between Lavender Street and Beatrice Street, Mooroolooloolo	Bicycle and walking paths: Construct footpath between Lavender Street and Beatrice Street.	Complete	\$80,000	Jul-21	Aug-21
2	Combination	QLD	Cairns Regional Council	McCoombe Street pedestrian bridge detour footpath (link to Southern Cycleway)	Improved Accessibility of Community Facilities and Areas: Creating a detour footpath link to existing Cairns Southern Access Cycleway for pedestrians and cyclists travelling along McCoombe Street to access existing bridge structures which at the end of their useful life.	Complete	\$200,000	May-21	Jun-21
2	Road	QLD	Cairns Regional Council	Harley Street Stormwater Drainage Construction between Cowley Street and Lower Freshwater Road	Drainage: Construct underground stormwater along Harley Street adjacent to Peace Lutheran College to address issue with concentrated rainfall runoff flow along current drainage channel creating a potential hazard for students walking to school.	Complete	\$350,000	Apr-21	Jun-21
2	Community	QLD	Cairns Regional Council	Bramston Beach Campground Seepage Trench Upgrade, Evans Road, Bramston Beach	Toilet blocks: Increasing the capacity of the Bramston Beach Campground wastewater treatment system to cater to the usage loads following upgrades to the public toilets, which services the camp grounds and public park, and caretakers facility and comply with environmental permits.	Complete	\$50,000	May-21	Jun-21
2	Road	QLD	Cairns Regional Council	Scott Street centre parking, between Tiffany Street and Bunda Street, Parramatta Park	Traffic Improvement: Install new islands and line marking to improve number of available car parks between Bunda Street and Tiffany Street improving access to parking for residential housing, schools and businesses in the area.	Complete	\$200,000	Mar-21	May-21
2	Road	QLD	Carpentaria Shire Council	Lilyvale Subdivision Intersection -Normanton	Construction of the Lilyvale subdivision intersection on a State-controlled road to allow for much needed additional local housing	Complete	\$401,524	Nov-21	Jun-22
2	Community	QLD	Carpentaria Shire Council	Karumba Pool Filtration Pumps	Replacing existing pumps to increase efficiency and reduce running costs	Complete	\$18,858	Nov-21	May-22
2	Community	QLD	Carpentaria Shire Council	Normanton Town Entry Sign	Public art 'Welcome to Normanton' sign (similar to Karumba sign) – beautification to town entry	Complete	\$54,564	Aug-21	Oct-21
2	Community	QLD	Carpentaria Shire Council	Shire Office External Re-paint	Painting of the Carpentaria Shire Council office in Normanton	Complete	\$51,639	Aug-21	Oct-21
2	Road	QLD	Cassowary Coast Regional Council	Warrabullen Road Culvert 2	Replace existing 4 x 600 RCP with 2 x 1500 x 600 RCBC and lengthen to 12m	Complete	\$114,958	Dec-22	Dec-22
2	Road	QLD	Cassowary Coast Regional Council	Tully Head Road Widening	Tie in with existing pavement and seal with minor cut back, widen road to fit for purpose width, 2 coat seal	Complete	\$115,291	Mar-22	May-22
2	Road	QLD	Cassowary Coast Regional Council	Warrami Road Upgrade	Renew existing drainage with RCBC. Upgrade pavement to FNQROC standard and seal 7m wide	Complete	\$610,805	Aug-21	Dec-21
2	Road	QLD	Cassowary Coast Regional Council	Wilson Road Widening	Widen existing road to provide fit for purpose 2 way sealed road	Complete	\$185,989	Oct-21	Nov-21
2	Road	QLD	Cassowary Coast Regional Council	Warrakin Road Culvert 16	Replace existing 1050 RCP's with 1050 RRI's and lengthen to 17.08m	Complete	\$68,334	Aug-21	Nov-21
2	Road	QLD	Cassowary Coast Regional Council	Warrakin Road Pipe 22	Replace 5 x 1200 RCP with 3 x 1800 x 1200 RCBC to FNQROC Standard	Complete	\$180,670	Sep-21	Nov-21
2	Road	QLD	Central Highlands Regional Council	Culvert Replacement and Repair – Arcadia Valley Road	Bridge Works - Significant scour and damage to a number of concrete culverts and table drains along the Arcadia Valley Road. Project to repair or replace where required	Complete	\$270,687	Aug-21	Jun-22
2	Road	QLD	Central Highlands Regional Council	Culvert Replacement and Repair – Buckland Road	Bridge Works - Scour and damage to approximately 6 floodways on Buckland Road as well as one creek crossing. Project to repair existing damage and improve resilience	Complete	\$279,313	Aug-21	Jun-22
2	Road	QLD	Central Highlands Regional Council	Culvert Replacement and Repair – Mungabunda Road	Bridge Works - Scour and damage to a further approximately 5 floodways and culverts on Mungabunda and Fairfield Road	Complete	\$557,884	Aug-21	Jun-22
2	Community	QLD	Central Highlands Regional Council	Blackwater Memorial Garden Landscaping Upgrade	Landscaping improvements to existing gardens	Complete	\$217,363	Aug-21	Jun-22
2	Community	QLD	Central Highlands Regional Council	Bauhinia Sports Ground – Hard Cover Shade Shelter	Sporting and Recreation Facilities – installation of a new hard cover shade shelter at the existing sports ground	Complete	\$75,919	Sep-21	Jun-22
2	Community	QLD	Central Highlands Regional Council	Capella Skate Park – Shade Shelter	Playgrounds and Skate Parks – Installation of a shade shelter at the Capella Skate Park	Complete	\$216,718	Sep-21	Jun-22
2	Community	QLD	Central Highlands Regional Council	Capella Cultural Centre – Painting and Refurbishment	Painting – Painting and associated general refurbishment of the existing Capella Cultural Centre	Complete	\$168,158	Nov-21	Jun-22
2	Community	QLD	Central Highlands Regional Council	Various – External Painting of Community Buildings	Painting – External painting of community buildings as indicated by high risk scores from recent Asset Condition inspections – region wide	Complete	\$290,562	Nov-21	Jun-22
2	Community	QLD	Central Highlands Regional Council	Bogantungan Hall – External Painting and Repair	Painting – External painting and associated general repair of the Bogantungan Hall	Complete	\$121,280	Nov-21	Jun-22
2	Community	QLD	Charters Towers Regional Council	Charters Towers Water Park (Water Street, Charters Towers, 4820. Latitude -20.0682, Longitude 146.26723)	Construction of aquatic park and associated facilities. Project aligns to the following work categories: 1. Playgrounds and Skate parks (including all ability playgrounds) 2. Picnic Shelters or Barbeque Facilities at Community Parks 3. Closed Circuit TV (CCTV) 4. Bicycle and Walking Paths 5. Improved Accessibility of Community Facilities and Areas 6. Landscaping Improvements 7. Toilet Blocks	Complete	\$1,446,153	May-21	Feb-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Cherbourg Aboriginal Shire Council	Marshall St junction Skate Park Landscaping	Council requests to use the unspent \$14,136 for the additional landscaping component of the larger Skate Park rebuild project. The overall project commenced in March and the landscaping is due to commence in June 2022.	Complete	\$14,136	Mar-23	Jun-23
2	Community	QLD	Cherbourg Aboriginal Shire Council	Barambah Ave & and Fisher St / Marshall St junction Roundabout area Cherbourg	Close 2x large open drains by fitting large box culverts or similar pipes and cover. Leads to improved drainage and improved community safety.	Complete	\$47,418	Dec-22	May-23
2	Road	QLD	City of Gold Coast	Monaco Street, Broadbeach Waters between the two canal bridges to the east and west of Savoy Drive: Reconstruction	This project is to reconstruct the road pavement and adjacent assets located on Monaco Street, Broadbeach Waters between the two canal bridges to the east and west of Savoy Drive. The road asset condition has deteriorated past its design life and requires reconstruction works to upgrade the pavement and return the asset to current target levels of service.	Complete	\$4,365,369	Oct-21	Jun-22
2	Community	QLD	City of Gold Coast	Firth Park, Somerset Drive, Mudgeeraba: Improved Accessibility of Community Facilities and Areas	Improvements to community facility to include: upgrade to lift to improve accessibility to Level 1; upgrade to Accessible toilet; improvements to access and egress to stairwell to improve accessibility; accessibility improvements to community meeting rooms and office spaces; reconfiguration of internal layout to increase available space for community use; enabling increased activation of the building by the community.	Complete	\$983,807	Dec-21	Jun-22
2	Road	QLD	City of Gold Coast	T E Peters Drive, Broadbeach Waters, westbound between Havana Key and Rio Vista Boulevard: Reconstruction	This project is to reconstruct the road pavement and adjacent assets on T E Peters Drive, Broadbeach Waters westbound between Havana Key and Rio Vista Boulevard. The road condition has deteriorated past its design life and requires reconstruction works to restore the pavement to current target levels of service.	Complete	\$2,822,369	Aug-21	May-22
2	Community	QLD	City of Gold Coast	Pizzey Park Lighting Upgrade: Playgrounds and Skate parks (including all ability playgrounds)	Proposal to bring forward LED lighting upgrade from 2022 to 2021 at Pizzey Park Junior Rugby League club in Miami. Works were scoped as part of a previous planning project.	Complete	\$763,834	Oct-21	Feb-22
2	Community	QLD	City of Gold Coast	Playground renewal across City: Playgrounds and Skate parks (including all ability playgrounds)	This proposal is to bring forward necessary renewal of playground equipment from within the capital works program to 2021. Refer to supporting attachments for full list of playgrounds across the city.	Complete	\$1,039,000	Apr-21	Feb-22
2	Community	QLD	City of Gold Coast	Entertainment precincts of Surfers Paradise, Broadbeach, Southport and Coolangatta: Closed Circuit TV (CCTV)	Funding to be used to: <ul style="list-style-type: none"> • Improve public safety through enhancements to the Safety Camera Network; • Supply and install new 'smart' CCTV cameras; • Utilise latest CCTV technology and analytics to improve CCTV effectiveness and coverage in key locations, reduce black spots and increase connectivity between key entertainment precincts. This will enhance incident management and live tracking of offenders across the network. Project to be brought forward from 2022-23. 	Complete	\$179,224	Jul-21	Jan-22
2	Road	QLD	City of Gold Coast	Townson Avenue, Palm Beach from Kalang Street to Seventh Avenue: Reconstruction	This project is to reconstruct the road pavement on Townson Avenue, Palm Beach from Kalang Street to Seventh Avenue. The road asset condition has deteriorated past its design life and requires reconstruction works to upgrade the pavement and return the asset to current target levels of service.	Complete	\$1,550,431	Aug-21	Dec-21
2	Road	QLD	City of Gold Coast	Reynolds Avenue, Labrador, between Whiting Street and Muir Street: Reconstruction	This project is to reconstruct the road pavement located at Reynolds Avenue, Labrador between Whiting Street and Muir Street. The road condition has deteriorated past its design life and requires reconstruction works to restore the pavement to current target levels of service.	Complete	\$1,472,679	Jul-21	Dec-21
2	Community	QLD	City of Gold Coast	Cyclist and pedestrian improvements Coomera Rivers State School	Works entail construction of various links around Coomera Rivers State School to improve active transport accessibility.	Complete	\$424,277	Oct-21	Dec-21
2	Community	QLD	City of Gold Coast	Tree Planting - City Wide: Landscaping Improvements	This proposal is to bring forward considerable City-wide tree planting. Refer to supporting attachments for full list of sites across the city.	Complete	\$1,010,917	Jul-21	Dec-21
2	Road	QLD	City of Gold Coast	Path Improvements Galleon Way Currumbin Waters	Construction of a missing section of path on the eastern side of Galleon way from the existing path at Merv Craig Recreational Park to the existing path adjacent to Beaumont Court. Length 690m, width 2.5m. There is no existing facility. Council is proposing to swap the 'Shared Path Gilghai Road' project with this Galleon way project, as there is a current development approval adjoining the location of the proposed footpath along Gilghai Road. Commencement of construction of the proposed development is unknown. Should the Gilghai Road footpath be constructed, it is likely that it will be demolished as part of the proposed development infrastructure works. The Galleon Way works will be in-situ for many years to come once constructed and is not as vulnerable to new development. The Galleon Way project can be constructed before the end of December 2021.	Complete	\$431,997	Jul-21	Dec-21
2	Road	QLD	City of Gold Coast	Napper Road, Eastbound between Golf Course access road and Allied Drive and Allied Drive, intersection with Napper to Muirefield Place: Reconstruction	This project is to reconstruct the road pavement on Napper Road, Arundel eastbound from Allied Drive to Parkwood International entrance, and Allied Drive, inclusive of the intersection with Napper Road to Muirefield Place. Assessment of the road condition has identified Napper Road, Arundel as being at intervention for renewal, requiring reconstruction works to restore the asset to current target levels of service.	Complete	\$1,220,149	Jul-21	Oct-21
2	Road	QLD	City of Gold Coast	New Proposed Project Ron Penhaligon Way, Robina (Cheltenham Dr to Manly Dr)	The Road Rehabilitation and Reseal Program is the primary renewal program to address surface renewal demand. This program identifies roads in accordance with the Traffic Assets Management Plan and the Sustainable Road Pavement Management Plan. Preventive maintenance is the single most influential component in the network strategy that allows the Council to manage pavement condition. It creates the ability to postpone costly reconstruction or rehabilitation activities, by extending the remaining service life of the original pavement. The effectiveness of long-term preventive maintenance and rehabilitation is based on asset life cycle performance, asset rehabilitation program and life cycle costing. A significant benefit of a comprehensive pavement preservation and proactive maintenance program is that it manages future network condition and funding requirements, thus reducing whole of life pavement construction and management costs. Condition assessment undertaken in March 2019 on a 375-metre section of Ron Penhaligon Way, Robina identified heavy ravelling, wheel path cracking and rutting with an average PCI of <5. Given this result and applying the prioritisation criteria detailed above, this road is priority for immediate intervention. The proposed section for rehabilitation is between Cheltenham Drive and Manly Drive, is 10m in width with two active traffic lanes and a small width shoulder. Ron Penhaligon Way is a residential collector road and facilitates a bus route. The proposed rehabilitation scope is 4,250m2 of asphalt consisting of a 50mm structural layer and a 50mm wearing course (total depth 100mm).	Complete	\$331,247	Oct-21	Oct-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	QLD	City of Gold Coast	Lorenzo Drive, Coomera from Beattie Road to Yaun Street: Reconstruction	This project is to reconstruct the road pavement on Lorenzo Drive, Coomera between Beattie Road and Yaun Street. The road asset condition has deteriorated past its design life and requires reconstruction to upgrade the pavement and return the asset to current target levels of service.	Complete	\$803,828	Jul-21	Aug-21
2	Road	QLD	City of Gold Coast	Ashmore Road, Ashmore, eastbound between Ross Street and Benowa Road: Reconstruction	This project is to reconstruct the road pavement on Ashmore Road, Benowa eastbound between #355 and Benowa Road. This section of Ashmore Road is nearing the end of its useful pavement life and requires reconstruction works to return the asset to current target levels of service.	Complete	\$2,858,336	May-21	Aug-21
2	Community	QLD	Cloncurry Shire Council	Lawn Cemetery Upgrade Project	Landscaping Improvements – upgrade irrigation and beautification of existing site. Off-road Car parking – upgrade of existing car parking; Fencing Upgrades - Replace Entrance Gates and install new internal fencing; Upgrade current public facilities - installation of public shelters, signage and Memorial Wall.	Complete	\$541,442	Apr-21	Jun-22
2	Community	QLD	Cook Shire Council	Cook Shire Land Release Project	This project supports the construction of a road where no road existed on that alignment before. The road will provide access to a new housing development designed to stimulate the economy and alleviate the current housing shortage.	Complete	\$292,190	Aug-21	Jun-22
2	Community	QLD	Cook Shire Council	Cooktown Shire Hall Refurbishment – Stage four	This project is the continuation of improvement works from stage three as part of round one funding. Stage four includes electrical upgrades to support structural repairs and upgrades undertaken in previous stages. The electrical works include a full rewiring of the building, stage lighting and ventilation fans to support the communities use of the building.	Complete	\$190,000	Sep-21	Jun-22
2	Community	QLD	Cook Shire Council	Cooktown Airport Terminal Refurbishment	Flooring upgrade, building and bathroom repairs and increase of outdoor seating to public airport terminal.	Complete	\$50,000	Jul-21	Jun-22
2	Community	QLD	Cook Shire Council	Cooktown Creative Arts Association building upgrades- stage 2	Building refurbishment to this community facility including safety related and structural works.	Complete	\$90,000	Aug-21	Jun-22
2	Community	QLD	Cook Shire Council	Administration Building repairs	Painting and repairs to Council administration building which is the Shire’s communications centre during disaster events.	Complete	\$160,000	Apr-21	Jun-22
2	Community	QLD	Cook Shire Council	Cooktown District Community Centre Air -conditioning	To replace end-of-life air-conditioning units in this community facility.	Complete	\$51,293	May-21	Aug-21
2	Community	QLD	Cook Shire Council	Senior Units Driveway Upgrades	To repair driveway access to Senior living units to improve emergency services access.	Complete	\$23,168	May-21	Jul-21
2	Community	QLD	Cook Shire Council	Charlotte St Water mains upgrade	To renew essential water assets in Cooktown.	Complete	\$36,697	Apr-21	Jul-21
2	Community	QLD	Cook Shire Council	Establishment of a Public Sewerage Dump Point	Establishment of a Public Sewerage Dump Point on Hope St in Cooktown.	Complete	\$33,732	Apr-21	Jun-21
2	Community	QLD	Croydon Shire Council	Multi-Purpose sports facility	Replace the existing damaged multi-purpose sports facility mat, upgrade fencing to prevent wallaby damage and vandalism issues	Complete	\$182,413	Apr-21	Sep-21
2	Community	QLD	Croydon Shire Council	Water Treatment Plant	Install new water filtration system, commission, clean reservoir, connect all communications and electrical works	Complete	\$135,000	Feb-21	Mar-21
2	Community	QLD	Diamantina Shire Council	ANZAC PARK Herbert Street Bedourie	Ground works, new irrigation systems, turf shade shelters and pathways	Complete	\$120,000	Aug-21	Nov-21
2	Community	QLD	Diamantina Shire Council	ANZAC PARK Adelaide Street Birdsville	Ground works, new irrigation systems, turf shade shelters and pathways	Complete	\$189,911	Mar-21	Jul-21
2	Community	QLD	Doomadgee Aboriginal Shire Council	Doomadgee Workers Accommodation Upgrades	This project will upgrade worker accommodation to improve staff retention and liability in the community. Staff retention and continuity are critical to the success of all council and community initiatives. Works being undertake are: 1. Enclosing the underneath side of the house with security mesh. 2. Fitting Crimsafe Mesh to external windows. 3. Replacing damaged sliding window caused by a “break in” 4. Replacing all damaged Kitchen Cupboards and retiling splash back. 5. Installing a new built in wardrobe in the main bedroom. 6. Completely rebuilding the upstairs bathroom which has a collapsing floor. 7. Replacing the Termite weakened bearers and joists to the front verandah. 8. Replacing the Asbestos Cement flooring on the front verandah with Fibre Cement Sheeting. 9. Repainting the complete internal walls and ceiling of the house.	Under Construction	\$79,780	Aug-21	Jun-24
2	Community	QLD	Douglas Shire Council	Disability Infrastructure Upgrades [Various locations in Shire: Improved Accessibility of Community Facilities and Areas]	Infrastructure upgrades to improve accessibility for residents and visitors to the Shire.	Complete	\$75,000	Nov-21	Jun-22
2	Community	QLD	Douglas Shire Council	Parks Renewal Program	Landscaping improvements and beautification to improve accessibility and amenity for residents and visitors to Douglas Shire’s parks.	Complete	\$267,981	Jul-21	Jun-22
2	Community	QLD	Douglas Shire Council	Footpath Renewal Program [Various locations in Shire: Bicycle and Walking Paths]	Improved safety, accessibility for pedestrians and cyclists living or visiting the Shire.	Complete	\$105,000	Aug-21	Dec-21
2	Road	QLD	Douglas Shire Council	Timber Bridge and Boardwalk Renewal [Various locations in Shire: Bridge Works]	Improved safety, accessibility, and visual amenity with renewals of timber bridges and boardwalks in the Shire.	Complete	\$60,000	Mar-21	Oct-21
2	Road	QLD	Etheridge Shire Council	Forsayth Einasliegh Road	Reseal of the road between chainage 8.7 – 16.4km	Complete	\$286,549	Jun-22	Jun-22
2	Road	QLD	Etheridge Shire Council	Georgetown Aerodrome	Reseal of the runway, taxiway and apron	Complete	\$240,000	Jun-22	Jun-22
2	Community	QLD	Flinders Shire Council	Discovery Centre – Stage 2 Upgrades	Construction of the extension to the existing Flinders Discovery Centre/The current Discovery Centre is too small and aged, unable to meet the demand of the increasing tourist numbers and do not have any provision for the inclusion of new display areas or activities or technology	Under Construction	\$217,065	Jun-21	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Flinders Shire Council	Swimming Pool – Kiosk and Fence Upgrades	Construction of a new fence and refurbishment of the existing kiosk/the existing security fence is aged and is unable to meet the service requirements. The existing kiosk is aged and requires some minor upgrades to services the needs of the patrons	Under Construction	\$75,000	Dec-21	Jun-24
2	Community	QLD	Flinders Shire Council	CCTV Cameras	Works associated with installing a fixed mobile CCTV system	Complete	\$120,000	Jan-21	Dec-21
2	Road	QLD	Flinders Shire Council	Glentor Road – Bitumen approaches to Glendower Crossing	Bitumen Approaches to the Glendower Crossing along the Flinders River/In the current state the approaches are gravel approaches and are being washed away after every rain event making the road inaccessible	Complete	\$200,000	Jan-21	Jun-21
2	Combination	QLD	Fraser Coast Regional Council	Fraser Coast Sport and Recreation Precinct – Carpark, roadway and drainage upgrades CCTV and/or Irrigation works Madsen Road, Nikenbah - Sporting and recreation facilities	Carpark works, roadway, water and drainage upgrades including supporting infrastructure, additional tree planting (various areas including Netball area). Scope to include, CCTV, optic fiber and/or irrigation works dependent on contractor availability.	Under Construction	\$1,799,825	May-22	Jun-24
2	Community	QLD	Fraser Coast Regional Council	WetSide - Ninja Warrior Water Course Esplanade, Pialba -	Replacement of the existing board rider with a Ninja Warrior Course or similar water based adventure facility and associated infrastructure upgrades.	Complete	\$1,322,098	Jan-22	Sep-22
2	Combination	QLD	Fraser Coast Regional Council	Brolga Theatre Carpark Walker Street, Maryborough - Off-road Car Parks	Carpark completion and beautification	Complete	\$653,023	Jul-21	Dec-21
2	Community	QLD	Fraser Coast Regional Council	Inclusive amenities block Hervey Bay Esplanade - Improved Accessibility of Community Facilities and Areas	New inclusive amenities block on the Hervey Bay Esplanade.	Complete	\$177,902	Sep-21	Nov-21
2	Community	QLD	Gladstone Regional Council	Gladstone Aquatic Centre – Rejuvenation & upgrade – Stage 2 60 Tank St, West Gladstone QLD 4680 Sporting and recreation facilities	Renewal and upgrade of the Gladstone Aquatic Centre. This project deals with the renewals and upgrades required for the aged building infrastructure, aged pool, and its associated ancillaries.	Complete	\$1,626,310	Apr-21	Jun-22
2	Road	QLD	Gladstone Regional Council	Asphalt overlays and bitumen reseals Railway Street Reseal Scenery Street Reseal Short Street Reseal William Street Reseal Yarroon Street Reseal Resealing	Resealing of segments RDS158755, RDS15856, RDS160718 Resealing of segments RDS159060, RDS159061, RDS159062, RDS159063, RDS159064, RDS160537, RDS159054 Resealing of segments RDS159174, RDS159175, RDS159176 Resealing of segments RDS160157, RDS160159, RDS160572, RDS160906 Resealing of segments RDS160342, RDS160343, RDS160344, RDS160345	Complete	\$1,113,509	Oct-21	Feb-22
2	Community	QLD	Goondiwindi Regional Council	Goondiwindi Swimming Pool Refurbishment	Sporting/Recreation Facilities - Relining of community swimming pool, replacement of filtration system and associates services at the Goondiwindi Memorial Pool.	Complete	\$1,043,240	Mar-21	Oct-21
2	Road	QLD	Gympie Regional Council	Thornside Road Floodways - Renewals	Reconstruction. Thornside Road is sealed rural local road servicing properties in the Widgee locality. It is one of a large number of roads in the Gympie Region with ageing floodways requiring renewal in the short to medium term. This project aims to renew two concrete floodways on Thornside Road that have reached the end of their useful lives.	Complete	\$748,770	May-22	Dec-22
2	Community	QLD	Gympie Regional Council	Region Wide Closed Circuit TV (CCTV) Upgrade	Upgrade and expansion of existing CCTV network within the Gympie Region. CCTV network covers a number of Council assets within Parks, Roads, Treatment Plants and Waste Transfer Facilities	Complete	\$529,653	May-22	Jun-22
2	Combination	QLD	Gympie Regional Council	Albert Park Touch Carpark Upgrade	Off Road Carpark. Albert Park is home to the Gympie Touch Association among other community sports groups, and provides direct access to the River to Rail Trail. The existing car park allows for informal car parking, which leads to inefficient use of the available area. This project aims to upgrade the sealed carpark to formalise car parking and provide a more efficient use of the available area.	Complete	\$109,176	Jan-22	Feb-22
2	Road	QLD	Gympie Regional Council	Laminex Road - Rehabilitation	Laminex Road is a sealed rural local road primarily servicing the Toolara State Forest and Laminex Manufacturing Plant. Sections of the road pavement and surfacing is failing under the heavy vehicle loads experienced by this road, resulting in higher ongoing maintenance costs for Council. This project aims to improve heavy vehicle movements through curve widening, rehabilitation of the failing pavement and surfacing, and reduce ongoing maintenance costs on Laminex Road.	Complete	\$262,182	Jul-21	Dec-21
2	Combination	QLD	Gympie Regional Council	Pronger Parade / Smith Street Pavement - rehabilitation	Pronger Parade and Smith Street are sealed industrials roads in the Glanmire industrial area. Sections of the kerb and channelling, road pavement, and surfacing are failing, resulting in higher ongoing maintenance costs for Council. This project aims to rehabilitate Pronger Parade and Smith Street to a standard suitable for one of the regions primary industrial areas.	Complete	\$413,518	Aug-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Gympie Regional Council	Mellor Street Pathway – rehabilitation	Mellor Street is a key pedestrian link within the Gympie CBD, linking Mary Street with the Gympie Library and Civic Centre and other significant attractions. This project aims to rehabilitate the existing asphalt footpath that has reached the end of its useful life.	Complete	\$150,777	May-21	Jun-21
2	Community	QLD	Hinchinbrook Shire Council	Rotary Park Playground Upgrade – Phase Two	Existing playground and park does not include any all wheel accessible equipment. Additional softfall and playground equipment to have inclusive play equipment and access. Street furniture to be replaced with wheel chair accessible equipment with concrete connection to existing pathways. Renew fence panel, softfall (entire space) and renewed shade sails. Landscaping including gardens and entrance feature retaining wall. Shelter over existing BBQ facilities and lighting for playground. Wayfinding and educational signage to entice visitors to stay a little longer in the region.	Complete	\$533,143	May-21	Dec-21
2	Community	QLD	Hope Vale Aboriginal Council	Outdoor Playground Shades	Improvements to existing community facilities inside the Hope Vale Sporting Precinct including: Shade Sails designed and constructed over the existing outdoor gymnasium playground, seating space and shaded area adjoining existing playground, sand topping to the outdoor gymnasium playground, and upgrading of existing BMX track including resurfacing, weed control and landscaping	Complete	\$71,848	Oct-21	Jun-22
2	Road	QLD	Ipswich City Council	Laurel Street Redbank Plains Kerb Rehabilitation	Reconstruction of existing kerb and channel, road pavement and property access points (driveways).	Complete	\$460,000	Sep-21	Nov-21
2	Road	QLD	Ipswich City Council	Trevor Street Bellbird Park- Road and Retaining Wall Reconstruction	Reconstruction of existing road pavement, kerb and channel, stormwater drainage infrastructure, guardrail and fencing. Removal of existing sandstone retaining wall and replacement of minor concrete sleeper wall.	Complete	\$2,384,196	Apr-21	Sep-21
2	Road	QLD	Ipswich City Council	South Station Road Booval- Road Rehabilitation	Rehabilitation of road pavement, kerb and channel, traffic islands, footpaths and pedestrian kerb/pram ramps.	Complete	\$450,000	Jul-21	Aug-21
2	Road	QLD	Ipswich City Council	North Station Road Booval - Road and Retaining Wall Reconstruction	Reconstruction of existing retaining wall, reconstruction of kerb and channel, road pavement, stormwater drainage infrastructure, guardrail and fencing.	Complete	\$1,533,285	Apr-21	Aug-21
2	Community	QLD	Ipswich City Council	Tivoli Sporting Complex - Baseball Fence Replacement - Sporting and recreation facilities	Reconstruction of a new baseball back fence that was damaged in the recent storm events. Junior field.	Complete	\$127,195	Aug-21	Aug-21
2	Road	QLD	Ipswich City Council	Bremer Street Ipswich - ATAP Footpath, Bicycle and Walking Paths	Installation of a new shared pathway on Bremer Street from Bell Street to Marsden Parade. Including fencing, guardrail, concrete sleeper retaining wall, signage, line marking and traffic island works.	Complete	\$853,385	Apr-21	Jul-21
2	Road	QLD	Ipswich City Council	Ross Street Brassall - Kerb Rehabilitation	Rehabilitation of approximately 90m of kerb and channel, road pavement, stormwater drainage infrastructure and property access points.	Complete	\$329,853	May-21	Jun-21
2	Road	QLD	Ipswich City Council	Kennedy Drive Redbank Plains - Road Rehabilitation	Rehabilitation of road pavement, kerb and channel, traffic islands, footpaths and pedestrian kerb/pram ramps.	Complete	\$633,453	Apr-21	May-21
2	Road	QLD	Ipswich City Council	Edward Street Rosewood - Kerb Rehabilitation	Rehabilitation of existing kerb and channel, road pavement, stormwater drainage infrastructure and property access points.	Complete	\$481,999	Apr-21	May-21
2	Road	QLD	Ipswich City Council	Mount Crosby Road Tivoli - Footpath Rehabilitation - Bicycle and Walking Paths	Rehabilitation of footpath on Mount Crosby Road	Complete	\$142,288	Apr-21	Apr-21
2	Community	QLD	Isaac Regional Council	Regional Tourism promotional infrastructure	Signage and Banner Display Facilities	Complete	\$263,003	Oct-21	Aug-22
2	Road	QLD	Isaac Regional Council	Dysart Footpath Extension	Pedestrian Infrastructure: Dysart-Middlemount Road between Graham Drive and Queen Elizabeth Drive- Construction of footpath	Complete	\$260,000	Jan-22	Jun-22
2	Road	QLD	Isaac Regional Council	Moranbah Shared Footpath Extension	Pedestrian Infrastructure: Goonyella Road between Binda Park and Mills Avenue- Construction of footpath	Complete	\$149,950	Sep-21	May-22
2	Community	QLD	Isaac Regional Council	Nebo Showgrounds kitchens' upgrade	After extensive consultation with all user groups and community members, Council were requested to investigate renovating the existing kitchens instead of installing new. This was due to the current kitchens being located in, what the clubs described, as the best location possible to ensure a high level of service to visitors and to ensure club volunteers had oversight of the rodeo and camp draft arenas. Any new installation would not have allowed this due to space restrictions directly fronting the arenas.	Complete	\$250,000	Mar-22	Apr-22
2	Community	QLD	Isaac Regional Council	Clermont Civic Centre kitchen upgrade	Improvements to community facilities - The facility is significantly aged and does not support contemporary commercial cooking requirements. The upgrade of the kitchen presents a very real opportunity to set the Clermont Civic Centre as the premiere catering site for the District	Complete	\$150,936	Nov-21	Apr-22
2	Community	QLD	Isaac Regional Council	St. Lawrence Centenary Hall refurbishment	Improvements to community facilities - The asset requires interior and exterior painting, a kitchen replacement, construction of a suitable persons with disability access to the exterior and re surfacing of the external paved entertaining area.	Complete	\$56,470	Nov-21	Mar-22
2	Community	QLD	Isaac Regional Council	Clairview Amenities Upgrade	Public Amenity internal Upgrade	Complete	\$32,272	Sep-21	Feb-22
2	Community	QLD	Isaac Regional Council	Moranbah and Middlemount Sporting Fields improvements	Fencing and top dressing	Complete	\$233,795	Oct-21	Feb-22
2	Community	QLD	Isaac Regional Council	Middlemount Community Hall evaporative coolers' replacement	Improvements to community facilities - The Middlemount Community Hall is currently fitted with sixteen (16) Breezair evaporative coolers. Multiple elements of the cooling system have failed as a consequence of electrical wiring modifications over a number of years, failed wall controllers, fatal equipment failure and age.	Complete	\$138,064	Oct-21	Dec-21
2	Community	QLD	Isaac Regional Council	Lake Elphinstone Infrastructural Improvements	Solar lighting, shade structure, seating and fencing	Complete	\$45,463	Jul-21	Dec-21
2	Road	QLD	Kowanyama Aboriginal Shire Council	UPDATED CHAINAGES, TOPSY ROAD SHEETING/RE-SHEETING 830m CH17004 - 15°26'54.95"S 141°37'6.60"E CH17834 15°26'46.89"S 141°36'40.47"E	Sheeting/re-sheeting: Heavy formation grade of the existing road surface to 150mm depth. Add 100mm of type 2.2 gravel to road surface and shape and compact to a 3% gradient to each side of the crown of road surface. This is to address severe scouring of the road surface.	Complete	\$130,978	Sep-21	Sep-21
2	Road	QLD	Livingstone Shire Council	Dairy Inn Rd & Mt Chalmers Rd – Intersection Upgrade	Provide Channelised Right Hand Turn Lane (CHR Treatment) to busy rural road intersection	Complete	\$130,170	Jul-21	Apr-22
2	Road	QLD	Livingstone Shire Council	Cawarral Rd – Pavement Rehabilitation	Rehabilitate aging sealed pavement between chainages 1.1km and 1.8km	Complete	\$193,985	Sep-21	Apr-22
2	Road	QLD	Livingstone Shire Council	Scenic Hwy – Pavement Rehabilitation	Rehabilitate aging sealed pavement between chainages 1.4km and 1.64km	Complete	\$178,177	Sep-21	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Livingstone Shire Council	BBQ Renewal Program	Renew aging BBQ's at selected parks	Complete	\$17,609	Feb-22	Apr-22
2	Road	QLD	Livingstone Shire Council	Annual Resheet Program	Provision of gravel resheet to the following unsealed roads; - Kooltandra Rd, Glenprairie Rd, Canal Creek Rd, Charon Ferry Rd, Vallet Rd, Clifton Rd and Barmoya Rd.	Complete	\$753,016	Oct-21	Apr-22
2	Road	QLD	Livingstone Shire Council	Farnborough Rd – Traffic Signal Renewal	Replace aging traffic signal components including posts, lanterns and controllers	Complete	\$177,785	Oct-21	Jan-22
2	Community	QLD	Livingstone Shire Council	Merv Anderson Park – Disability Access Upgrade	Install pathway for wheel chair access to BBQ's	Complete	\$21,533	Sep-21	Dec-21
2	Community	QLD	Livingstone Shire Council	Glenlee - Tennis Court Refurbishment	Refurbish public tennis courts at Glenlee Park	Complete	\$18,000	Nov-21	Dec-21
2	Community	QLD	Livingstone Shire Council	CCTV Installation	Installation of CCTV camera's to various Open Space facilities	Complete	\$33,696	Nov-21	Dec-21
2	Community	QLD	Livingstone Shire Council	Appleton Park – Softfall Replacement	Replacement of aging softfall at children's playground in Appleton Park	Complete	\$73,765	Nov-21	Dec-21
2	Road	QLD	Lockhart River Aboriginal Shire Council	Esplanade, Quintell Beach-Lockhart River	Sealing works at front of Cultural Precinct off Piiramo Street	Complete	\$74,858	Sep-21	Dec-21
2	Road	QLD	Lockyer Valley Regional Council	Street, footpath & pavement rehabilitation program.	<ul style="list-style-type: none"> • Murphys Creek Road Footpath: will be extended to provide an active transport link to the current footpath network to provide access to the recreation grounds, which includes sports fields, tennis courts, skate-park and buildings to facilitate community functions. • Railway Street Gatton Asphalt Overlay: Asphalt overlay of the central business district road (Railway Street) in Gatton between North and Spencer Streets. • Woodlands Road Pavement Rehabilitation: Widen and overlay 600 lineal metres of existing pavement to improve geometry and pavement life. • Woodlands Road pavement repairs and reseal for ~860 lineal metres 	Under Construction	\$845,862	Jul-21	Jun-24
2	Community	QLD	Lockyer Valley Regional Council	Lake Apex Youth Node	Expand the Youth Node at Lake Apex including: <ul style="list-style-type: none"> • Major expansion of Gatton Skate park. • Car park upgrade. • Lighting upgrade. 	Complete	\$573,048	Jan-22	Jun-22
2	Road	QLD	Lockyer Valley Regional Council	Connoles Bridge Rehabilitation:	Bridge Works: Strengthen sub-structure and waterproof bridge deck to increase load limit to 42.5 tonne.	Complete	\$296,119	Oct-21	Mar-22
2	Community	QLD	Logan City Council	Chris Green Park Clubhouse	Sport and recreation facility upgrades to the community-based soccer club facility at Chris Green Park. The existing facility does not comply to Football Federation Australia / Council standards and some areas of the facility have been condemned due to being unsafe. Scope of works will include the demolition of the existing clubhouse and construction of a new clubhouse and change rooms in keeping with Councils endorsed Sporting Facility Guidelines. The proposed facility will incorporate the following building elements: · 4 x changerooms · Club room · Office · External viewing area · Internal storage · External storage · Kitchen and kiosk · Public unisex amenities · Referee room · First Aid room · Cleaners/utility room	Under Construction	\$4,200,000	Sep-23	Aug-24
2	Community	QLD	Logan City Council	Jimboomba Park Clubhouse	Sport and recreation facility upgrades to the community-based rugby league facility at Jimboomba Park. The existing facility does not comply to the National Rugby League / Council facility standards. The new clubhouse location is in keeping with Council's draft masterplan for the site and will help to enhance community use of the facility. Scope of works will include the demolition of the existing clubhouse and construction of a new clubhouse in keeping with Council's endorsed Sporting Facility Guidelines. The proposed facility will incorporate the following building elements: · Club room · Office · External viewing area · Internal storage · External storage · Kitchen and kiosk · Public unisex amenities · Referee room · First Aid room · Cleaners/utility room	Under Construction	\$3,919,926	Sep-23	Aug-24
2	Community	QLD	Logan City Council	Sports Facility Lighting Upgrades	Sport and recreation facility upgrades to improve the field lighting at 4 facilities to promote greater participation in sport and activation of community facilities. Scope of works include lighting upgrades to the following sporting facilities: 1. Installation of new LED lighting at the Jimboomba Equestrian Arena to support participation in equestrian activities. 2. Relocation and upgrade to LED lights at the Bishop Street facility to support participation in rugby league. 3. Upgrade to LED lights at the Tallowood facility to support participation in rugby league. 4. Upgrade to LED lights at the Lowe Oval facility to support participation in Australian Rules Football.	Complete	\$880,074	Nov-23	Aug-24
2	Community	QLD	Logan City Council	18-22 Wharf Street and 17-23 Logan Street., Logan Village Qld 4207: Landscaping Improvements, Sport and recreation facilities, Drainage	Landscape improvements and upgrade of the Village Green. Key focus is to improve overall drainage and lighting for the Logan Village Green to facilitate activation of the space. There are significant drainage issues with the Logan Village Green that need to be resolved to enable access for events and allow for delivery of improved amenity and functionality. Provision for lighting, mature tree planting, the circular walkway and avenue of honour are key elements to be delivered incrementally as part of the Logan Village Green works.	Complete	\$1,100,000	Mar-21	Dec-21
2	Road	QLD	Logan City Council	Nover Park Car Park – Beaudesert Beenleigh Road, Mount Warren Park: Reconstruction	Reconstruction and sealing of the existing unsealed car parking area adjacent to Noyer Park on Beaudesert Beenleigh Road to provide an enhanced sealed parking area for users accessing Noyer Park and reduce on-going maintenance requirements.	Complete	\$113,967	Jun-21	Oct-21
2	Road	QLD	Logan City Council	Albert Street / Station Road / Logan River Road Off-Ramp and High Road / Albert Street / Church Road / King Arthur Boulevard intersections, Bethania: Traffic Improvement	Signalisation and traffic safety improvements of the Albert Street / Station Road / Logan River Road Off-Ramp and High Road / Albert Street / Church Road / King Arthur Boulevard intersections, Bethania. The project involves the installation of traffic signals, pedestrian crossings and on-road cycle lanes at the two intersections to improve safety and capacity for road users.	Complete	\$900,000	Apr-21	Apr-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Longreach Regional Council	Inningai Park maintenance, Thomson Development Road Longreach	Pedestrian infrastructure maintenance works including walking tracks and signage to maintain safety and compliance obligations at Longreach's Indigenous community park, Inningai Park.	Complete	\$47,548	Mar-22	Feb-23
2	Community	QLD	Longreach Regional Council	Community Park Infrastructure, Thomson River Precinct, Thomson River Road, Longreach	Construction of community park infrastructure including picnic facilities and upgrades to existing car parking and fencing at the Thomson River Precinct to increase access for the local community.	Complete	\$202,931	Sep-21	Dec-22
2	Community	QLD	Longreach Regional Council	Lioness Park Footpath	Replacement of the footpath in Lioness Park located in Longreach. Due to deterioration, cracking and safety issues.	Complete	\$33,837	Feb-22	Dec-22
2	Road	QLD	Longreach Regional Council	Longreach Airport Walking Path Hudson Fysh Drive, Longreach	Construction of pedestrian infrastructure including concrete footpath, associated landscaping and historical information signs to provide safe pedestrian access to and from Longreach Airport. The project will address the issue of pedestrians walking on the road and provide a formalised and informative visitor entry statement.	Complete	\$256,153	Apr-21	Jun-22
2	Community	QLD	Longreach Regional Council	Town and dam exclusion fence, Isisford	Construction of a new exclusion fence along the town perimeter to prevent potential damage to property and health and injury risk to residents from the local kangaroo population. Construction of fencing around dam perimeter to prevent injury and drowning.	Complete	\$166,186	Sep-21	Jun-22
2	Community	QLD	Longreach Regional Council	Electronic Roadside Signboards	Purchase and installation of two VMS electronic roadside signboards to welcome visitors and deliver important emergency alert messages to residents. The signboards will provide a highly visible tool to overcome existing challenges in communicating important messages to the community.	Complete	\$85,647	Jul-21	Jun-22
2	Community	QLD	Longreach Regional Council	Community barbeque facilities and playground upgrade, Longreach Aquatic Centre	Construction of new community barbeque facilities including electric BBQ and seating to provide options for patrons to bring and prepare their own food.	Complete	\$96,361	Nov-21	Nov-21
2	Community	QLD	Mackay Regional Council	Mackay-Eungella Rd Shared Path Stage 2 - Marian Bicycle and Walking Paths	Shared Path between David Price Way to Daly Street in Marian	Complete	\$778,011	Aug-21	Jun-22
2	Road	QLD	Mackay Regional Council	Boundary Rd/Jack Connor Rd intersection upgrade - South Mackay Traffic Improvement	Upgrade of Intersection into the airport	Complete	\$338,345	Aug-21	Jun-22
2	Community	QLD	Mackay Regional Council	Maintenance of Public Amenities - Various locations Public Toilets	Public Amenities Maintenance Program, Various Sites, Painting & Floor Services	Complete	\$169,785	Jul-21	Jun-22
2	Community	QLD	Mackay Regional Council	Softfall edging replacement - Various locations Playgrounds and Skate parks	Replacement of softfall edging at various locations	Complete	\$77,353	Aug-21	May-22
2	Community	QLD	Mackay Regional Council	Minor play equipment renewal - Various locations Playgrounds and Skate parks	Renewal of minor play equipment for various locations	Complete	\$63,222	Mar-21	May-22
2	Community	QLD	Mackay Regional Council	Shelter Roof Replacement & Preventative Maintenance - Various locations Playgrounds and Skate parks	Shelter Roof Replacement & Preventative Maintenance at various locations	Complete	\$73,505	Aug-21	May-22
2	Community	QLD	Mackay Regional Council	Irrigation works - Various locations Other	Irrigation works at various locations including Sandfly Creek	Complete	\$195,655	Aug-21	May-22
2	Community	QLD	Mackay Regional Council	Willetts Road Footpath Stage 3 Crossing & Path - Mount Pleasant Bicycle and Walking Paths	Footpath connection and pedestrian creek crossing along with upgrade to culverts.	Complete	\$1,010,469	Sep-21	May-22
2	Community	QLD	Mackay Regional Council	Northview Multisport facility - Mount Pleasant Sporting and recreation facilities	Full size new Multisport facility with fencing and lighting	Complete	\$305,000	Jul-21	May-22
2	Road	QLD	Mackay Regional Council	Re-sheeting of Hogan's Pocket Rd and hardstand area - Eton Sheeting/Re-sheeting	Re-sheeting of 2.3km including turnaround and green waste hardstand area	Complete	\$326,466	Apr-21	Apr-22
2	Community	QLD	Mackay Regional Council	Diane St Play Equipment Replacement - Mount Pleasant Playgrounds and Skate parks	Replacement of play equipment at Diane Street	Complete	\$181,256	Aug-21	Feb-22
2	Community	QLD	Mackay Regional Council	Eimeo Blacks Beach Rd Shared Path - Blacks Beach Bicycle and Walking Paths	Construction of shared footpath/bike path along Eimeo Blacks Beach Road	Complete	\$747,110	Oct-21	Feb-22
2	Community	QLD	Mackay Regional Council	Mount Basset Cemetery Access - Mackay Harbour Improved Accessibility of Community Facilities and Areas	Mount Basset Cemetery Access Re-Sealing Section 3	Complete	\$17,546	Jul-21	Nov-21
2	Community	QLD	Mackay Regional Council	Cone Street Park - Shoal Point Playgrounds and Skate parks	Additional play equipment	Complete	\$90,000	Feb-21	Oct-21
2	Community	QLD	Mapoon Aboriginal Shire Council	Cullen Point toilet block	Maintenance of public toilet block amenities	Complete	\$13,290	Nov-21	Apr-22
2	Community	QLD	Mapoon Aboriginal Shire Council	Blanco Park toilet block	Maintenance of public toilet block amenities	Complete	\$13,290	Nov-21	Apr-22
2	Community	QLD	Maranoa Regional Council	31-33 Ronald Street, Injune Painting/Improvements to community facilities	Construction of Museum Building - Improve tourism and engage community groups which will provide an economic benefit to the community.	Complete	\$1,044,945	Dec-21	Feb-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Maranoa Regional Council	Cnr Ann Street & Warrego Highway, Mitchell Playgrounds and Skate parks (including all ability playgrounds)	Mitchell Memorial Park Upgrade - Improve recreational opportunities within the local community and improve tourism by having a park with facilities that entice tourists to stop.	Complete	\$210,000	Nov-21	Jun-22
2	Road	QLD	Maranoa Regional Council	Westgrove Road Ch 8.8 to 12.66 km Rehabilitation	Westgrove Road Bitumen Rehabilitation/ to return the road to its original standard	Complete	\$362,251	Mar-22	Jun-22
2	Community	QLD	Maranoa Regional Council	269 Short St Roma Other	Roma Waste Facility – Ring Road Project This new facility will ensure legislative requirements are met, reduce litter control costs and control of impact to environment.	Complete	\$380,000	Dec-21	Apr-22
2	Road	QLD	Maranoa Regional Council	24 Perry to Cnr Stephenson Street 26 to 32 Stephenson Street Yuleba Bicycle and Walking Paths	Install Footpath Perry & Stephenson Street, Yuleba - Address road safety issues by providing a clear divide between road, pedestrians and bicycles users.	Complete	\$53,065	Apr-21	Jun-21
2	Community	QLD	Mareeba Shire Council	Shire-wide Park, Open Space and Facility Upgrades	Various projects that will be identified as actions from Council's Parks and Open Spaces Strategy which is presently in development. Examples may include playgrounds, picnics and BBQs in parks; footpaths to improve connectivity for cyclists and pedestrians; revitalisation of landscaping to improve amenity and reduce maintenance costs; improving lighting in public spaces; replacement/refurbishment of toilet facilities. 1: Byrnes St median upgrade 2: Mary Andrews Park, Mareeba static exercise equipment 3: Park Entrance Sign Renewal Program 4: Dimbulah Parks Irrigation Upgrades 5: Chillagoe Parks Irrigation Upgrades 6: Geraghty Park Hall, Julatten Toilet Accessibility Upgrades 7: Dimbulah Pool Expansion Joints 8: Basalt Gully - Stewart St Mareeba foot path renewal 9: Rankin St Mareeba footpath renewal (between Chewko Rd and Byrnes St) 10: Mt Molloy septic refurbishment 11: Dimbulah Toilet Block	Complete	\$938,943	Oct-21	Jun-22
2	Community	QLD	Mareeba Shire Council	Chillagoe Bore and Water Main Construction Project	New water bore development and new water main to supply raw water to Chillagoe township Water Treatment Plant	Complete	\$425,000	Jun-21	Mar-22
2	Road	QLD	McKinlay Shire Council	Byrimine Road Sealing	Gravel Sheeting and Sealing. Construct approximately 4kms of existing unsealed road to a new sealed standard	Complete	\$244,246	Jul-21	Dec-21
2	Road	QLD	McKinlay Shire Council	Burke Street Enhancement	Pavement Reconstruction. Reconstruction of pavement on Burke Street (between Mathews and Quarrel Streets). Addressing the pavement failure, by rebuilding the section.	Complete	\$244,246	Jul-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Brendale - South Pine Sporting Complex - Sports Complex Upgrade - Stage 1: Services relocation	The project is located at the South Pine Sports Complex, South Pine Road, Brendale. The scope of works includes the construction of four (4) multipurpose fields, including field lighting, multi-use clubhouse, car parking, stormwater drainage, connection to services and relocation of electrical overhead wires. This funding will be used to support Stage 1 of this project which includes services relocation to enable construction to commence on the local club facilities.	Complete	\$500,000	Feb-21	Mar-23
2	Road	QLD	Moreton Bay Regional Council	Bicycle and Walking Paths Burpengary - Station Road - Active Transport Improvements	This project will improve pedestrian and cyclists connectivity and road user safety which was identified as a high priority in the Active Transport Strategy and local government infrastructure plan.	Complete	\$855,000	Mar-22	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Morayfield - Peterson Road - Sporting Complex Upgrade	<p>The project is located at Petersen Road Sportsgrounds, Morayfield. The project scope includes the demolition of the existing clubhouse (excluding the existing touch storage shed) and construction of stage 1 one of a shared clubhouse comprising of 4 multi-purpose change rooms, public amenities, offices, kitchen and multipurpose clubroom with elevated viewing decks and tiered seating looking over existing Northern and Southern fields.</p> <p>The existing buildings at Petersen Road Sportsgrounds are at the end of their functional lifespan. The project objective is to demolish the existing buildings and deliver a new clubhouse that combines both shared use facilities and specific individual club requirements that will meet the current and future needs of the clubs.</p> <p>This project requires finalisation of detailed design before construction can commence. The project has secured significant funding commitments from Council, the local club and Queensland Government.</p> <p>The scope allocated to the LRCI Phase 2 funding includes the following;</p> <ul style="list-style-type: none"> • Demolition of existing building, • Early Civil and External works, • Retaining wall and footings, • Building concrete slab, • Fabrication and erection of building frame 	Complete	\$1,500,000	Jul-22	Dec-22
2	Road	QLD	Moreton Bay Regional Council	Traffic improvement North Lakes - Flinders Parade / Cook Court / Torres Crescent / Diamond Jubilee Way - Capacity Upgrade -	<p>This project has originated as a result of numerous customer service requests about the performance of the intersection and concerns raised by both the local Councillor and Chamber of Commerce.</p> <p>The existing deficiencies have increased since the 2017 connection of Flinders Parade and the provision of an uncontrolled intersection servicing two major traffic attractions of Costco and Bunnings. Taco Bell, the third major attractor, commenced on 15 December 2018. The expected outcome of the project is to determine the future upgrade requirements for this intersection for the short and long term.</p>	Complete	\$1,250,000	Sep-21	Oct-22
2	Community	QLD	Moreton Bay Regional Council	Bicycle and Walking Paths D'Aguilar Highway - Missing Link Pathway (Scotts Lane - Mt Mee Road)	<p>The project will complete a 15000m missing pathway link along D'Aguilar Hwy between Scotts Lane and Mt Mee Rd.</p> <p>This project has originated from a review of missing pathway links to identify locations for new infrastructure that will improve safety and connectivity for pedestrians.</p> <p>The scope includes the delivery of a 2m concrete pathway that will improve active transport connections to Woodford centre and Woodford P10 State School.</p>	Complete	\$376,123	Jan-22	Sep-22
2	Community	QLD	Moreton Bay Regional Council	Bicycle and Walking Paths Ningi - Bribie Island Road (Bestmann Road to Aylward Road) - Missing Link Pathway (1600mL x 2mW)	<p>Ningi - Bribie Island Road (Bestmann Road to approximately 450m east of Aylward Road) - Missing Link Pathway (950m 1600mL x 2mW)</p> <p>The project will complete a 950m missing pathway link along Bribie Island Rd between Bestmann Rd and an existing pathway located approximately 450m east of Aylward Rd.</p> <p>This project has originated from a review of missing pathway links to identify locations for new infrastructure that will improve safety and connectivity for pedestrians.</p> <p>The scope includes the delivery of a 2m concrete pathway that will improve connections to a bus stop and local shops.</p>	Complete	\$480,500	Feb-22	Jun-22
2	Road	QLD	Moreton Bay Regional Council	Landscaping Improvements / Traffic improvement Beachmere - Biggs Avenue - Streetscape Upgrade	<p>This project has originated as a result of multiple requests from members of the public requesting increased and higher priority pedestrian access across the road. The existing deficiencies include a lack of pedestrian refuge points across Biggs Ave, 50km/h speed limit.</p> <p>The expected outcome of the project is to create a safe road environment for all users, provide increased pedestrian connectivity, upgrade existing stormwater and active transport links.</p>	Complete	\$250,000	Mar-22	Jun-22
2	Community	QLD	Moreton Bay Regional Council	Other Cashmere - Winn/Samson Vale Roads - Fauna Crossing Infrastructure Installations	<p>This project has originated as a result of the prioritised Green Infrastructure Network Delivery Program.</p> <p>The expected outcome of the project is to improve public safety by reducing the risk of collisions between wildlife and motorists.</p>	Complete	\$570,000	Feb-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Everton Hills - Sylvia Gibbs Park - Playground Renewal	The project is located within Sylvia Gibbs Park, Caneby Street, Everton Hills. The project scope includes the renewal of all playground equipment, as well as, the installation of rubber wear pads and soft fall installation, and the installation of a new ping pong table. The objective of the project is to renew the equipment in a timely manner as the equipment is reaching the end of its useful life.	Complete	\$200,000	May-22	Jun-22
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Albany Creek - Richard Lee Reserve - Playground Renewal	The project is located within Richard Lee Reserve, Albany Forest Drive, Albany Creek. The project scope includes the renewal of mixed aged playground equipment and soft fall installation with possible relocation from the fig tree root zone. The timber post and footings in the senior combination are affected by age and weathering with the labour and cost of materials to undertake the repairs making renewal a more feasible option. The objective of the project is to rectify unsafe and non-compliant findings in a playground audit and reduce maintenance costs.	Complete	\$170,000	May-22	Jun-22
2	Community	QLD	Moreton Bay Regional Council	Playgrounds and Skate parks (including all ability playgrounds) Sandstone Point - Aird Street - Play Equipment	The project is located within Aird Street Park, Aird Street, Sandstone Point. The project scope includes the installation of 1 piece of play equipment (slide deck combo) suited to older children and soft fall installation. The objective of the project is to provide additional play equipment to an under-serviced playground.	Complete	\$200,000	Jan-22	Apr-22
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Samford Valley - Samford Parklands - Tennis Court Development	The project is located at Samford Parklands, Samford Valley. The project scope includes the design and construction of two (2) new tennis courts including fencing, lighting, connecting pathways and landscaping to the south of the existing six (6) courts. The Objective of the project is to provide additional courts to service an existing tennis community, replacing two courts which will be removed from Alan Cash Park to facilitate better utilisation of this space.	Complete	\$1,132,000	Jan-22	Apr-22
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Samford Village - Alan Cash Park - Rugby League Field Renovation and Upgrade	The project is located at Alan Cash Park, Samford Village. The project scope includes the reconfiguration of the existing rugby league field to accommodate a training area at the eastern end. Specifically, the project includes relocation of field goal posts 6m to the west and both in goals to be reduced from 10m to 8m; cultivation and turfing to new areas; installation of a new lateral irrigation line; and relocation of existing valve boxes on the southern side of the field approximately 3m south off the sideline with installation of a concrete sleeper retaining wall to appropriately position the valve boxes. New footings, hinge plates and 12m aluminium goal posts, additional LED lighting (4 extra LED fittings on existing poles) and new back net to be installed. The objective of the project is to upgrade the existing field to align with Council's standard asset maintenance requirements whilst accommodating predicted modest growth of the club.	Complete	\$360,500	Dec-21	Apr-22
2	Community	QLD	Moreton Bay Regional Council	Playgrounds and Skate parks (including all ability playgrounds) Griffin - Osprey House - Park Upgrade	The project has originated as a result of a region-wide district play investigation undertaken by Park and Recreation Planning in 2019. Existing deficiencies include a lack of appropriate play opportunities in this location and a network deficiency in the Griffin area. The expected outcome of the project is to upgrade the playground at Osprey House to meet the future needs and increasing expectations of the surrounding community and supporting the existing environmental and community facilities at Osprey House.	Complete	\$196,000	Feb-22	Mar-22
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Kallangur Memorial Bowls Club Deck	The project is located the Kallangur Memorial Bowls Club, at 1351 Anzac Ave, Kallangur. The project scope includes the design and construction of a new deck facility attached to the southern side of the bowls club. One of the existing decks will be demolished and a new deck will be tied into the other existing eastern deck. The deck will be 15m long, 2.1m wide and 740mm high. There will also be a new DDA access created from the clubhouse onto the deck and to the green areas. The objective of the project is to increase the functionality and useability of the deck area and reduce maintenance costs.	Complete	\$99,500	Dec-21	Feb-22
2	Community	QLD	Moreton Bay Regional Council	Playgrounds and Skate parks (including all ability playgrounds) Murrumba Downs - Echidna Park - Park Fencing Renewal	This project has originated as a result of regular inspections, maintenance works and monitoring by MBRC staff. The existing deficiencies include structural deterioration of the posts and fasteners, pest infestation and weathering of the timbers. The expected outcome of the project is to renew the fence to the new MBRC style of bollards that will provide a useful asset to protect open space and park infrastructure from vehicle incursions and to reduce maintenance costs.	Complete	\$14,000	Jan-22	Jan-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Moreton Bay Regional Council	Bicycle and Walking Paths Bellara - Elkhorn Avenue (Eucalyptus - Verdoni) - Missing Link Path 650mLx2mW	The project will complete a 650m missing pathway link along Elkhorn Ave between Eucalypt St and Verdoni St. This project has originated from a review of missing pathway links to identify locations for new infrastructure that will improve safety and connectivity for pedestrians. The scope includes the delivery of a 2m concrete pathway that will provide a safe alternative for pedestrians than walking on a high volume / speed road corridor.	Complete	\$143,500	Oct-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Burpengary - Burpengary Sports Complex - Netball Court Renewal	This project has originated as a result of old and potentially hazardous playing surfaces and related infrastructure causing a public safety concern. The existing deficiencies include surface cracking and the separation of the slabs. The expected outcome of the project is to renew the court surface allowing conditions to improve public safety while meeting user expectations of public facilities and providing healthy lifestyle options to residents.	Complete	\$340,000	Sep-21	Dec-21
2	Road	QLD	Moreton Bay Regional Council	Pedestrian Crossing - Traffic improvement Dakabin - Alma Road - Conquest and Sheperdson Street	This project has originated from a review of pedestrian crossing facilities to identify locations for new infrastructure that will improve safety and connectivity for pedestrians. The scope includes the delivery of a pedestrian refuge island and kerb ramps that will improve connections to North Pine Christian College and a bus stop.	Complete	\$100,000	Nov-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Playgrounds and Skate parks (including all ability playgrounds) D'Aguilar - Cash Street Park - Half Court Basketball and Playground -	The project is located at Cash Street Park, D'Aguilar. The project scope includes the installation of a new basketball half-court and upgrades to the existing playground. The objective of the project is to improve the provision of youth sports and play equipment and expand the facilities at Cash Street Park to include the provision of play activities targeted at youth.	Complete	\$100,000	Sep-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Improvements to community facilities Deception Bay - Deception Bay Community Hall - Building Upgrade -	The project has originated as a result of local community organisations raising the need for community meeting spaces in the Deception Bay area which instigated a feasibility study for the expansion of the current community hall. Extensive consultation was undertaken and the study identified the need for additional meeting rooms while retaining a hall space with a stage for larger functions and community events as well as improvements to building functionality, cooling and access. The expected outcome of the project to provide an accessible, more functional, safe district-level community hall with increased hire capacity for the benefit of the local Deception Bay community, surrounds and the Moreton Bay Region.	Complete	\$2,500,000	May-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Improvements to community facilities Kippa-Ring - Redcliffe PCYC - Building Upgrade Stage 1	This project has originated as a result of the PCYC Network Services Plan. The existing deficiencies include building Compliance issues and lack of space for service growth. The expected outcome of the project is to redevelop the Redcliffe PCYC to operate more effectively and to cater for projected growth.	Complete	\$966,000	May-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Bicycle and Walking Paths LCI Murrumba Downs - Masjakin Court - Pathway construction -	This project is located in Masjakin Court, Murrumba Downs. The scope of works includes the construction of a 1.5m wide reinforced concrete footpath on the western side of the street. The project's objective is to provide a safer pedestrian concrete pathway linkage to the Murrumba Downs train station.	Complete	\$80,000	Sep-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Playgrounds and Skate parks (including all ability playgrounds) Kallangur - Joe Kruger Park - Playground Renewal	This project has originated as a result of regular Park Inspector findings. The existing deficiencies include overland water flow issues, the swing, climbing unit and rocker unit that have deteriorated paintwork and the playground footprint requiring consolidation. The expected outcome of the project is to renew the older playground equipment and consolidate the playground into a smaller footprint to reduce ongoing maintenance, install underground drainage and concrete edging to retain bark softfall.	Complete	\$110,000	Oct-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Moreton Bay Regional Council	Playgrounds and Skate parks (including all ability playgrounds) Warner - Frank Nichols Park - Playground Renewal	This project has originated as a result of regular Park Inspector findings. The existing deficiencies include the older equipment showing signs of wear and paint fading and the steel post rusting on climbing net. The expected outcome of the project is to renew the older play equipment and consolidate the playground footprint to reduce ongoing maintenance costs, install underground drainage and concrete edging to retain bark softfall.	Complete	\$420,000	Oct-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Bicycle and Walking Paths Ferny Hills - Caesar Road - Missing Link Pathway (300mL x 1.5m W)	The project will complete a 300m missing pathway link along Ceasar Rd between Plucks Rd and Wirlpana Ave. This project has originated from a review of missing pathway links to identify locations for new infrastructure that will improve safety and connectivity for pedestrians. The scope includes the delivery of a 2m concrete pathway that will improve active transport connections to Ferny Fair shopping plaza.	Complete	\$77,500	Sep-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Picnic Shelters or Barbeque Facilities at Community Parks Samford Village - John Scott Park - Park Development 2	Picnic Shelters or Barbeque Facilities at Community Parks Samford Village - John Scott Park - Park Development 2	Complete	\$616,000	Sep-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Picnic Shelters or Barbeque Facilities at Community Parks Kallangur - Haiti Park - Playground	The project is located within Wagner Park, Corner of Winter and Duffield Road, Kallangur. The project scope includes the renewal of play equipment that was removed approximately 3 years ago. The objective of the project is to reinstall a playground that meets current compliance standards, raise the level to help reduce overland water risks and reduce maintenance.	Complete	\$121,000	Jul-21	Dec-21
2	Community	QLD	Moreton Bay Regional Council	Playgrounds and Skate parks (including all ability playgrounds) Kallangur - Kingfisher Park - Playground Renewal -	This project has originated as a result of regular park Inspector findings and maintenance issues. The playground has a mixed age of equipment and the existing deficiencies include the combination unit and swing as they are showing signs of wear and the paintwork is deteriorating. The expected outcome of the project is to renew the combination unit and swing within a consolidated footprint that will reduce ongoing maintenance costs with underground drainage and concrete edging to retain bark soft fall.	Complete	\$105,000	Sep-21	Nov-21
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Bunya - James Drysdale Reserve (Pine Hills Football Club) - Lighting (Soccer field 2)	The project is located at James Drysdale Reserve, Bunya. The project scope includes the replacement of an existing pole with 1 x steel tapered pole and installation of LED lighting to field 2. The objective of the project is fully compliant and fit for purpose sports field lighting for football.	Complete	\$79,500	Sep-21	Nov-21
2	Community	QLD	Moreton Bay Regional Council	Bicycle and Walking Paths Kallangur - Golden Ave - Missing Link Pathway	This project will deliver a 320m pathway link between Anzac Ave and Cecily Street along Golden Ave, Kallangur. The scope includes the construction of a concrete pathway with kerb ramps where required. The pathway width will be 2m wide with 1.5m minimum where 2m is unachievable.	Complete	\$139,500	Aug-21	Oct-21
2	Community	QLD	Moreton Bay Regional Council	Bicycle and Walking Paths Kallangur - Cecily Street - Missing Link Pathway	This project will deliver a 165m pathway link between Golden Ave and Cecily Street along Cecily Street, Kallangur. The scope includes the construction of a concrete pathway with kerb ramps where required.	Complete	\$55,000	Oct-21	Oct-21
2	Community	QLD	Moreton Bay Regional Council	Sporting and recreation facilities Bray Park - Peter Campbell Park - Fitness Equipment Renewal	The project is located at Peter Campbell Park, Calala Drive, Bray Park. The project scope includes the renewal of five individual element exercise stations into one larger exercise station that will offer passive surveillance for users. All exercise equipment has deteriorated and faded paintwork and rust starting to form.	Complete	\$140,000	Jul-21	Oct-21
2	Community	QLD	Moreton Bay Regional Council	Picnic Shelters or Barbeque Facilities at Community Parks LCI - Dakabin - Carramar Reserve - Park Upgrade	The project is located in Carramar Reserve on Alma Road Dakabin. The project scope includes the construction of a park upgrade which includes playgrounds, BBQ and seating areas, pathways and landscaping. The objective of the project is to upgrade the existing park facilities to provide amenity and new park equipment in an area currently under serviced	Complete	\$200,000	Sep-21	Sep-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Moreton Bay Regional Council	Bicycle and Walking Paths LCI Kallangur - The Crescent and Selby Street - Pathway Construction	The scope of works includes the construction of a 1.5m wide concrete footpath. The projects objective is to improve concrete footpath connectivity for residents walking towards the Kallangur business centre in Anzac Avenue	Complete	\$110,000	Aug-21	Sep-21
2	Community	QLD	Moreton Bay Regional Council	Improvements to community facilities Bray Park - Pine Rivers PCYC - Building Upgrade Stage 1	The project is located at 119, Francis Rd, Les Hughes Sporting Complex, Bray Park. The project scope includes the upgrade of Pine Rivers PCYC. Specifically, works will include facility improvements delivered as the first of four stages, including the rectification of building defects and compliance issues. The objective of the project is to increase capacity, improve functionality and resolve current facility issues. This project has originated as a result of PCYC Network Service Planning. The existing deficiencies include building compliance and defect issues. The expected outcome of the project is to improve service delivery and cater for expected service growth.	Complete	\$780,000	May-21	Sep-21
2	Road	QLD	Moreton Bay Regional Council	Road Rehabilitation Brendale - Old North Road	The project is located on Old North Road, Brendale and extends from South Pine Road to Kremzow Road. The project scope includes the rehabilitation of the subject section of road over a length of 613 metres and full pavement width. The existing pavement is currently showing significant signs of stripping, pavement fails and cracking. The project objective is to renew the pavement and achieve the required level of service.	Complete	\$290,000	Jul-21	Sep-21
2	Road	QLD	Moreton Bay Regional Council	Sealing Clear Mountain - Branch Creek Road - Gravel Road Sealing	Sealing Clear Mountain - Branch Creek Road - Gravel Road Sealing	Complete	\$49,500	Jun-21	Jul-21
2	Community	QLD	Mornington Shire Council	Lardil Street, Gununa QLD	Construct Toilet Block at Lardil St Park/ Basketball Court The project aims to increase the usability of the site, create amenity and to provide dignified and accessible access to public conveniences to pedestrians and users of the park.	Complete	\$83,278	Jul-21	Sep-21
2	Community	QLD	Mount Isa City Council	New Buchanan Park Ablutions Facility	Buchanan Park multi-use Events Complex requiring an ablutions facility located in the middle of the race track to assist servicing needs, for example the Showman's guild, as well as glamping/camping during the Rodeo festivities. . To better assist servicing the needs two ablutions facilities will be more beneficial and support the need of the overflow.	Complete	\$838,337	Oct-21	Jul-22
2	Community	QLD	Mount Isa City Council	Extension of power to camping grounds at Buchanan Park	Buchanan Park is a multi-use events complex. That's holds the annual Mount Isa show and Rodeo. The extension of power to the camping grounds inside and outside of the track will help with the overflow of the showman's guild and rodeo competitors. This will also assist with Mount Isa's peak season of caravaners and provide an area for the overflow once caravan parks are full.	Complete	\$323,479	Nov-21	May-22
2	Community	QLD	Murweh Shire Council	Trees and Park Furniture Installation [Murweh Shire Wide: Landscaping Improvements]	Installation of trees and park furniture across the entire shire.	Complete	\$105,628	Mar-21	Jun-22
2	Road	QLD	Murweh Shire Council	Kerb and Channel - [Epacris Street Charleville: Drainage]	New kerb and channel on Northern end of Epacris street in Charleville to improve drainage on the street.	Complete	\$100,000	Aug-21	Feb-22
2	Community	QLD	Murweh Shire Council	Botanical Reserve [Percival Road: Picnic Shelters or Barbeque Facilities at Community Parks]	Grade the access road to botanical reserve and install picnic facilities at the venue.	Complete	\$60,000	Feb-21	Feb-22
2	Community	QLD	Murweh Shire Council	Charleville Levee Bank Remediation	Remediation of earthen levees and earthen embankments/channels in Bradleys Gully, Charleville.	Complete	\$191,000	Jul-21	Feb-22
2	Road	QLD	Murweh Shire Council	Charleville Airport Reseal	Resealing main airport runway to improve asset condition.	Complete	\$53,000	Aug-21	Aug-21
2	Community	QLD	Murweh Shire Council	Net Ball Court lights [King Edward Park Net Ball Court, Parry Street Charleville: Sporting and recreation facilities]	Installation of lights at netball court in King Edward Park, Charleville.	Complete	\$65,000	Apr-21	Jul-21
2	Community	QLD	Murweh Shire Council	River Walk Lights [Warrego River Walk: Warrego Riverbank, Charleville]	Installation of solar powered lights along Warrego river walk in Charleville.	Complete	\$106,000	Feb-21	Jul-21
2	Community	QLD	Murweh Shire Council	Industrial Estate - NBN	Provide NBN access to newly developed lots in Charleville Industrial Estate, includes installation of new NBN cables.	Complete	\$200,000	Apr-21	Jul-21
2	Community	QLD	Murweh Shire Council	Graham Andrews Playground Fence, [Graham Andrews Park, Sturt Street Charleville: Repairs/Replacement of fencing]	New fence around Graham Andrews Park playground, Charleville.	Complete	\$43,000	Mar-21	May-21
2	Road	QLD	Napranum Aboriginal Shire Council	Waum Street	Reseal	Complete	\$82,614	Sep-21	Jun-22
2	Road	QLD	Noosa Council	Lake Weyba Drive, Noosaville	Reseal & rehabilitation / Pavement defects including cracking, rutting and potholes. Proposed to repair edges and provide a spray seal wearing surface.	Complete	\$200,000	Sep-21	Sep-21
2	Road	QLD	Noosa Council	Green Gate Road, Cooroibah	Reseal & rehabilitation / Pavement defects, potholes and crocodile cracking	Complete	\$100,000	Apr-21	Sep-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	QLD	Noosa Council	Sea Eagle Drive, Noosaville	Rehabilitation / Pavement defects, potholes and crocodile cracking due to significant heavy vehicle volumes (busses from adjoining school)	Complete	\$250,000	Sep-21	Sep-21
2	Road	QLD	Noosa Council	Langura Street, Noosa Heads	Reseal & rehabilitation / Pavement defects, potholes and crocodile cracking due to significant heavy vehicle volumes	Complete	\$250,000	Jun-21	Jun-21
2	Road	QLD	Noosa Council	David Low Way, Peregrin Beach	Reseal & rehabilitation / Pavement defects, potholes and crocodile cracking due to high traffic volumes	Complete	\$935,622	Apr-21	May-21
2	Road	QLD	Noosa Council	Tinbeerwah Road, Tinbeerwah	Sealing gravel road / Strategic vehicle route to scenic lookout, sealing to improve amenity and reduce maintenance of gravel road	Complete	\$100,000	Apr-21	Apr-21
2	Road	QLD	Noosa Council	Eenie Creek Road, Sunshine Beach	Reseal & rehabilitation / Remediate subsidence in road surface to provide smooth road surface	Complete	\$80,000	Mar-21	Mar-21
2	Road	QLD	Noosa Council	Ely Street, Noosaville	Reseal & rehabilitation / Pavement defects, potholes and crocodile cracking due to high traffic volumes	Complete	\$80,000	Mar-21	Mar-21
2	Road	QLD	North Burnett Regional Council	Aranbanga Bridge	Aranbanga Bridge failed and is a high priority fix. With the withdrawal of the regional floodway replacement and the savings from the other projects council was able to begin reconstructing Aranbanga Bridge.	Complete	\$483,511	Aug-21	Oct-21
2	Road	QLD	North Burnett Regional Council	Rural Roads	Vegetation Clearing and Hazard Removal	Complete	\$330,500	Feb-21	Jun-21
2	Road	QLD	North Burnett Regional Council	Rural Road Signage	Replace Priority Signage on Rural Roads	Complete	\$78,153	Mar-21	Jun-21
2	Road	QLD	North Burnett Regional Council	Urban Road Signage	Replace Priority Signage in Urban Areas	Complete	\$72,821	Mar-21	Jun-21
2	Road	QLD	North Burnett Regional Council	Gravel Resheet and Heavy Formation Grade	Maintenance of Unsealed Roads to improve safety and longevity of asset	Complete	\$512,906	Feb-21	Jun-21
2	Road	QLD	North Burnett Regional Council	Monto School Zone Upgrade	Upgrade Pedestrian and Parking Facilities at Monto High School	Complete	\$35,015	Mar-21	Mar-21
2	Community	QLD	Northern Peninsula Area Regional Council	NPA Shared Footpath	Construction of shared cycling and pedestrian infrastructure from communities of Injinoo to Bamaga. Problem addressed: Provide a safe footpath for NPA residents to travel between the communities of Injinoo, Umagico & Bamaga. Improve health and fitness of residents.	Complete	\$201,440	Dec-21	Dec-24
2	Road	QLD	Palm Island Aboriginal Council	Upgrades to Main St	Upgrades will reduce costs associated with annual stormwater damage to the road network and to other transport needs. All roads on Palm island are a two-coat seal and they blow out each year due to the heavy monsoon rains at an annual repair cost of approximately \$5m, Council is aiming to replace all key roads with concrete to prevent damage, improve safety and minimise cost to tax payers.	Complete	\$94,457	Mar-22	Jun-22
2	Community	QLD	Paroo Shire Council	John Kerr Park – surface upgrade	Upgrade the playing surface at John Kerr Park in preparation for hosting professional grade football games, junior rugby league, senior rugby league, cricket, rugby union. The project undertakes surface remediation, aeration, levelling to make safe for all users. Improved Recreational Opportunities, Promotion of Tourism & Regional Economic Development.	Complete	\$100,000	Oct-22	Dec-22
2	Community	QLD	Paroo Shire Council	Cunnamulla Racecourse Facilities Upgrade	Upgrade to Canteen facilities and amenities. Project undertakes re-fit to canteen and servery area with compliant food storage, preparation and kitchen facilities with adequate serving area. The project also encompasses upgrade to amenities and stewards' facilities with upgrade to water, sewerage and electrical aspects of the facility. Promotion of Tourism, Regional Economic Development, Improved Recreational Opportunities, Safety.	Complete	\$100,000	Oct-22	Dec-22
2	Community	QLD	Paroo Shire Council	Tom Fagan Park Toilet	Toilet Facilities Complete Renewal.	Complete	\$50,000	Oct-22	Dec-22
2	Community	QLD	Paroo Shire Council	Centenary Park Toilet	New Toilet Facilities.	Complete	\$39,993	Oct-22	Dec-22
2	Community	QLD	Paroo Shire Council	Bob Poncho Park Toilet	Toilet Facilities Complete Renewal.	Complete	\$50,000	Oct-22	Dec-22
2	Community	QLD	Paroo Shire Council	Eulo Drainage in Eulo Street, Eulo, QLD, 4490 GPS location: 28.1586113529849 77, 145.045926012935 84	Drainage – Eulo town, Properties located along Eulo Street Eulo is getting flooded. The proposed project includes realigning, shaping, repairing and levelling drains along Shea Street, Eulo Street and Paroo Street and divert the flows to the outside of the levee bank.	Complete	\$350,000	Oct-21	Dec-21
2	Community	QLD	Pormpuraaw Aboriginal Shire Council	Aged Care Centre – Korka St, Pormpuraaw	Improved Accessibility of Community Facilities and Areas – Paving of Driveway Access to Aged Care Centre for Community Access & Delivery of Goods for Aged Care Centre	Complete	\$68,689	May-22	Jun-22
2	Community	QLD	Pormpuraaw Aboriginal Shire Council	Fuel Depot – Manchunchan St, Pormpuraaw	Improved Accessibility of Community Facilities and Areas – Concrete Driveway Access for Fuel Depot Area, currently unsealed and is quite boggy during wet season for Community members to access fuel depot area.	Complete	\$118,153	May-22	Jun-22
2	Community	QLD	Quilpie Shire Council	Toompine Playground & Shade Structure	Installation of a new Playground and Hard Roof structure at Toompine	Under Construction	\$83,852	May-22	Jun-24
2	Community	QLD	Quilpie Shire Council	Upgrade of Shade Structures - Quilpie	Upgrade existing shade cloth roof structures to hard roof structures at various playground facilities	Complete	\$111,000	Apr-22	Jun-22
2	Community	QLD	Quilpie Shire Council	Quilpie Footpath Masterplan	Construct footpath in Jabiru Street, Quilpie.	Complete	\$99,663	Sep-21	Jun-22
2	Community	QLD	Quilpie Shire Council	Eromanga Natural History Museum Beautification	Installation of new irrigation and general beautification to the entrance of the Eromanga Natural History Museum.	Complete	\$46,783	Apr-22	Jun-22
2	Community	QLD	Quilpie Shire Council	Baldy Top Beautification (-26.6414347697692, 144.22439812678792) Landscaping improvements including the provision for additional walking tracks. Community \$50,000 \$50,000 08/21 09/21 6	Landscaping improvements including the provision for additional walking tracks.	Complete	\$59,574	Apr-22	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Quilpie Shire Council	River Walk Beautification (Bulloo River – Diamantina Development Road)	Upgrade of walking tracks and floodways' to improve all weather access	Complete	\$31,258	Apr-22	May-22
2	Community	QLD	Quilpie Shire Council	Quilpie Cemetery Beautification	Upgrade to the fencing, footpaths and general accessibility the Quilpie Cemetery.	Complete	\$5,864	Apr-22	May-22
2	Community	QLD	Quilpie Shire Council	Upgrade Speaker System - John Waugh Park	Renewal of the existing speaker system located at John Waugh Park to support sports carnivals.	Complete	\$11,206	Oct-21	Mar-22
2	Road	QLD	Quilpie Shire Council	Electronic Notice/ Traffic Boards (Quilpie, Eromanga, Toompine & Adavale)	Installation of 4 electronic notice boards/ traffic boards to be utilised to advertise notices to the community, with a particular focus on providing up to date road report information.	Complete	\$114,993	Oct-21	Feb-22
2	Community	QLD	Quilpie Shire Council	Upgrade Fencing - John Waugh Park	Complete fencing around Bi-centennial/John Waugh Park/Quilpie Club	Complete	\$31,539	Jul-21	Jul-21
2	Community	QLD	Quilpie Shire Council	Upgrade Cricket Pitch – John Waugh Park	Purchase of new cricket pitch cover to allow for additional sporting activities on the oval.	Complete	\$19,157	Jul-21	Jul-21
2	Community	QLD	Redland City Council	VALANTINE ROAD PARK LIGHTING UPGRADE, ALEXANDRA HILLS	Street lighting equipment Valantine Park is a greenspace area that provides connectivity through the Alexandra Hills area from Finucane Rd to Valantine Rd. The existing solar lighting panels and luminaries along the pathway within Valantine Park are an ongoing source of maintenance and expense to rectify failing lighting. Currently less than half of the lighting network was found to be operational in a lighting audit. Claims have been made against Council due to trips and falls on the pathway at night. Additionally, the site has been an ongoing source of concern and enquiries from Councillor and local residents.	Complete	\$224,961	Oct-21	Mar-22
2	Community	QLD	Redland City Council	INDIGISCAPES FACILITY UPGRADES, CAPALABA	Painting/Improvements to community facilities Minor works required at IndigiScapes will enhance customer experience and work efficiency of staff within Environmental Education Centre. Improvements include: <ul style="list-style-type: none"> • Shade structure at Nursery to enhance customer experience and provide sun/head relief to customers • Kitchen additions will ensure safe food requirements are being adhered to. • Theatrette works will enhance functionality of the current features. • Existing Credenza rack cooling has poor ventilation and installing a new ACT Infinity Airplate will allow vent into the neighbouring cupboard. • Installation conferencing cameras and in ceiling microphones so that video conferencing can be used • Picnic tables to be installed to enhance customer visitor experience • Hand dryers for more hygienic customer visitor experience and keeping with consistent environmental messaging. 	Complete	\$100,000	Mar-21	Mar-22
2	Community	QLD	Redland City Council	FELLMONGER PARK PEDESTRIAN BRIDGE REPLACEMENT, ORMISTON	Improved Accessibility of Community Facilities and Areas Fellmonger Park Ormiston has an existing pedestrian bridge structure which crosses Hilliards Creek and connect Hilliards Park Drive on the northern side of the creek to the southern side of Fellmonger Park and Sturgeon St. A 150mm high pressure water pipeline is suspended from the substructure of the bridge. The bridge is currently in pool condition and is requiring replacement due to Pile and Pier One which has subsided 150mm on the LHS. The bank supporting the Pier has eroded and the concrete footing is not supported. The Pier is mainly supported by Pile Two and connection bolts in the Headstock. There is potential for Pier One to drop further which may damage the water main connected to the underside of the deck.	Complete	\$406,134	Oct-21	Mar-22
2	Community	QLD	Redland City Council	ANITA STREET PEDESTRIAN BRIDGE REPLACEMENT, REDLAND BAY	Improved Accessibility of Community Facilities and Areas The eastern end of Anita Street connects to North Street Redland Bay via a 41.5m long pedestrian bridge structure which crosses Moogurrapum Creek. The bridge provides the only access across Moogurrapum Creek north of Boundary Street and as such provides an important link connecting the areas on the western and eastern sides of Moogurrapum Creek for pedestrians and cyclists. In January 2021, this bridge had a failure in a supporting beam. However, based on preliminary assessment, full replacement of this bridge at this point will be the most cost effective option for this bridge long term due to the extern of deterioration of bearers which will likely require extensive repair and replacement.	Complete	\$409,564	Oct-21	Mar-22
2	Road	QLD	Redland City Council	MACLEAY AND RUSSELL ISLAND ROAD GREEN SEALING	Sealing The purpose of this program is to suppress and manage dust and prevent the environmental impact of gravel loss from the unsealed roads on the Southern Moreton Bay Islands. These works will be improving the stormwater management by reshaping of roadside table drains and provision of scour proofing. The primary outcome is to significant improve the quality of amenity and an increase in customer levels of service.	Complete	\$1,310,890	Aug-21	Dec-21
2	Community	QLD	Redland City Council	JUDY HOLT SPORTSFIELD LIGHTING AND CARPARK UPGRADES	Off-road Car Parks Street lighting equipment This project is to provide lighting of the multi-sport carpark, expand the car parking area by creating additional car parking and renewing the aging pavement in the existing carparks which will provide a safer more formalised parking to the area.	Complete	\$1,220,115	Jun-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Redland City Council	GORGE WALK CRTICIAL REPAIRS, NORTH STRADBROKE ISLAND	Improved Accessibility of Community Facilities and Areas The project is to undertake emergency repair works of The Gorge Walk located at Point Lookout, North Stradbroke Island which is accessed by the public and is a very popular tourist destination. The Gorge Walk is a large stretch of pathway that includes concrete pathways, timber boardwalk, handrails and stairs with key lookout points along the way. During an extensive rain event in March - April 2021 a section of the embankment washed away and undermined the structure, de-stabilising a section of the boardwalk. Council has undertaken a technical site condition report (including Geotechnical investigations) and have engaged a Contractor to undertake the repairs to the boardwalk, based on the specialist advice. The construction will replace the footings and make safe and reuse the existing timber of the boardwalk. The Project is to commence in October in order for boardwalk to be back in use for the public in time for the peak tourist season in December	Complete	\$426,593	Oct-21	Dec-21
2	Community	QLD	Redland City Council	LES MOORE PARK UPGRADE (STAGE 1 AND 2), VICTORIA POINT	Playgrounds and Skate parks (including all ability playgrounds) Les Moore Park is classified as a T2 Community Park (H) and is a key foreshore park. The upgrade of this park will address the renewal of aged and end of life assets, install missing links and increase car parking space, all of which will improve opportunities for residents and visitors to Victoria Point.	Complete	\$620,904	Jul-21	Nov-21
2	Community	QLD	Redland City Council	EGW WOODS PARK AND BMX TRACK UPGRADE, WELLINGTON POINT	Playgrounds and Skate parks (including all ability playgrounds) The EGW Woods BMX pump track is currently incomplete and doesn't meet required Levels of Service or community expectation. The facility is quite exposed to the sun/elements and experiences drainage issues. The projects looks to deliver an improvement to the existing pump track with BMX asphalt track as well as installation of shelter, table, seating, water bubbler and formalising footpath to align with Council's Open Space strategic objectives.	Complete	\$426,492	May-21	Sep-21
2	Community	QLD	Redland City Council	JACKSON OVAL PARK RENEWAL, RUSSELL ISLAND	Playgrounds and Skate parks (including all ability playgrounds) Park renewal of Jackson Oval, Russell is required due to the age and end of life of the existing play equipment which will improve recreation opportunities for residents and visitors to Russel Island. Jackson Oval is classified as a Sports Park (M) and is required to be embellished to a moderate level, servicing the sports users, local residents and visitors alike.	Complete	\$139,883	Jul-21	Jul-21
2	Community	QLD	Redland City Council	REDLANDS PERFORMING ARTS CENTRE AMENITIES AUTOMATIC DOOR UPGRADES	Installation new automatic doors within Redlands Performing Arts Centre The Redland Performing Arts Centre is a multipurpose function facility providing a broad spectrum of entertainment for the local community. The Disability (Access to Premises-Buildings) Standards 2010 ('Premises Standards' or 'Standards') came into effect on 1 May 2011. The Standards aim to provide people with disability with dignified access to buildings and provide certainty to industry it is are complying with the Disability Discrimination Act 1992. At time of initial construction, the respective buildings (RCCC & RPAC) were compliant with accessibility standards of the day. The proposed automation of the PWD (Persons with Disability) entry doors provides closer alignment to today's Standards and improves ease of entry/exit and for the less mobile patrons of the respective facilities. It's an outcome aligned to Council's Strategic Themes of City Leadership and Strong Communities.	Complete	\$17,288	May-21	Jun-21
2	Community	QLD	Richmond Shire Council	Richmond Swimming Pool (102 Goldring Street, Richmond Q 4822)	Richmond Swimming Pool Upgrade.	Complete	\$392,764	Jul-21	Jun-22
2	Community	QLD	Rockhampton Regional Council	Glenmore Road	Landscaping 180 metres of nature strip between road and service road	Complete	\$100,880	Dec-23	Dec-23
2	Road	QLD	Rockhampton Regional Council	Victoria Parade	Reconstruction including new kerbs for the Victoria Parade from North Street to the Quest Apartments	Complete	\$1,700,000	Sep-21	May-22
2	Road	QLD	Rockhampton Regional Council	Boundary Road	Reconstruction including new kerbs of Boundary Road including an intersection upgrade at Norman Road	Complete	\$999,120	Oct-21	Mar-22
2	Road	QLD	Rockhampton Regional Council	Laurel Bank Road	The re-gravelling and sealing of the Laurel Bank Road between chainage 3.86 and 7.69	Complete	\$331,662	Nov-21	Feb-22
2	Community	QLD	Scenic Rim Regional Council	Eaglesfield Street Drainage Interconnection	Increase drainage capacity to mitigate flooding issues.	Complete	\$790,000	Apr-22	May-23
2	Community	QLD	Scenic Rim Regional Council	Alpine Terrace (White Road to existing footpath) Footpath	Construction of new footpath for missing link between St Bernard school and White Road	Complete	\$547,272	Nov-22	May-23
2	Community	QLD	Scenic Rim Regional Council	Beechmont Road Stage 2 (Windabout Road to school) Footpath	Construction of new footpath to provide safe access between the school and Beechmont community	Complete	\$374,438	Sep-22	May-23
2	Community	QLD	Scenic Rim Regional Council	Boonah- Rathdowney Road (Old Mount Alford Road to Mt French Road) Footpath	Upgrade to existing footpath from asphalt to concrete to eliminate safety concerns arising from uneven surface.	Complete	\$147,893	Jul-22	Oct-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Somerset Regional Council	Somerset Regional Landfill Cell Stage 4	Work category = Other Construct new cell of the regional landfill in Esk (stage 4) and ensure that essential waste management operations continue to be based in the local area for long term employment, economic and environmental sustainability and community accessibility	Complete	\$1,347,745	Aug-21	Jun-22
2	Combination	QLD	South Burnett Regional Council	Blackbutt CBD - The proposed works are located along Coulson Street, Blackbutt between chainages 0.33km and 0.66km from the intersection with Hart Street and on Hart Street between chainages 0.78km and 0.81km from the intersection with Blackbutt, Crows Nest Road.	The project comprises a mix of civil works improvements. •Kerb and Channel, pavement and asphalt works in Hart St (Northern side of Coulson St). •Playground, Park improvements, Facility improvements and Footpath works within Muller Park and park frontage. •New concrete footpath and surface treatment works to (Northern side of Coulson St). •Kerb and Channel, pavement and asphalt works on Northern side of Coulson St. •Kerb and Channel and pavement works to the Southern side of Coulson St and to Hart St (South of Coulson St). •Footpath areas refurbishment and surface treatments to Southern side of Coulson Street. •Removal of existing islands and landscaping. •Concrete and Installation of new islands.	Complete	\$787,402	Jul-21	Jun-22
2	Road	QLD	South Burnett Regional Council	Wondai Industrial Estate Entry and Pavement Overlay, Wondai	Intersection upgrades at Bunya Avenue/Old Dip Road, Bunya Avenue/Burrows Street, North Street/Old Dip Road, Burrows Street/North Street, Burrows Street/Cranitch Street and Cranitch Street/Kemp Street. Asphalt pavement and cross drainage structures on Bunya Avenue, Old Dip Road, Burrows Street.	Complete	\$997,083	Jul-21	Mar-22
2	Road	QLD	South Burnett Regional Council	Harris Road, Kingaroy - The proposed works are located along Harris Road, Kingaroy between chainages 2.45km and 2.715km from the intersection with Redmans Road.	Pavement rehabilitation with stabilisation as required. Full width reseal at 8m with line marking.	Complete	\$166,699	Jul-21	Dec-21
2	Community	QLD	Southern Downs Regional Council	Pipework's at Allora Swimming Pool Location: Cr Raff & Warwick Streets Allora QLD 4362 Category: Sporting and recreation facilities	Description: Renewal of the water main which is currently producing rusty water. A new balance tank for water treatment is required as well as a sand filter media change. Solar heating element is required and renovation of change room to bring the building up to a modern facility. Problem being addressed: Current water main can fail at any time and is over 50+ years old. This is a high safety concern for the Pool and community. The pool requires further upgrades to modernise the facility for community safety and benefit.	Complete	\$480,000	Jul-21	Dec-22
2	Community	QLD	Southern Downs Regional Council	Solar Panels and switchboard replacement at Killarney Pool Location: Willow Street Killarney QLD 4373 Category: Sporting and recreation facilities	Description: Upgrade change rooms, upgrade salt cell on wading pool, upgrade solar pool water heating, upgrade electrical switchboard, install BBQ's and TV enclosure Problem being addressed: The heating panels do not work as they are very old. The current switchboard does not meet the current standards.	Complete	\$315,000	Jul-21	Dec-22
2	Combination	QLD	Southern Downs Regional Council	College Road Footpath Location: College Road, Stanthorpe (from Britannia Street to Day Street) Category: Bicycle and Walking Paths	Description: Construct an approximately 2.5m wide concrete footpath along College Road, Stanthorpe to connect Britannia Street to Day Street. Problem being addressed: There is currently no concrete footpath along this section of College Road, which may result in pedestrians using the sealed road surface for walking convenience, which puts them in danger of conflict with vehicles.	Complete	\$283,062	Sep-21	Jun-22
2	Road	QLD	Southern Downs Regional Council	Park Road Rehabilitation Location: Park Road, Warwick between chainage 0.0 to 0.3 Category: Road Rehabilitation	Description: Design and Construction of pavement Rehabilitation, stormwater drainage and surfacing of Park Road, Warwick. Problem being addressed: Road has deteriorated and requires rehabilitation and resurfacing as it is within a flood-prone area.	Complete	\$486,405	Nov-21	Mar-22
2	Community	QLD	Southern Downs Regional Council	Australiana Park Disabled Car Park,	Description: Construct a disabled compliant car parking space within Australiana Park. Problem being addressed: There is currently no disabled parking space within Australiana Park.	Complete	\$36,658	Jul-21	Dec-21
2	Community	QLD	Southern Downs Regional Council	WIRAC – Maintenance/Improvements Location: 29 Palmerin St, Warwick 4370 Category: Painting/Improvements to community facilities	Description: Major maintenance and Improvement for WIRAC communication upgrades to improve the safety and community experience including upgrades to front reception/PA system/Electrical Upgrade/Air Conditioning and automatic front doors. Problem being addressed: Due to the aging infrastructure, major rain events have caused Deterioration in walls and ceilings which results in water damage and serve corrosion of electrical and communication wiring.	Complete	\$257,482	Jul-21	Nov-21
2	Community	QLD	Southern Downs Regional Council	Sand filter maintenance at Stanthorpe Pool Location: Talc Street Stanthorpe QLD 4380 Category: Sporting and recreation facilities	Description: Replace the wading pool salt cell with a commercial grade unit. Add a commercial grade controller and replace the cartridge filter with a sand filter. Problem being addressed: At present the water does not meet the current standards for a commercial pool.	Complete	\$31,000	Jul-21	Aug-21
2	Community	QLD	Sunshine Coast Regional Council	Bokarina to Warana Coastal Pathway	Bicycle and Walking Paths: Coastal Pathway from Bokarina to Warana	Complete	\$285,241	Apr-23	Aug-23
2	Road	QLD	Sunshine Coast Regional Council	Zgrajewski Road Bitumen Sealing	Reconstruction: Gravel Road Sealing of a missing section (McCords Rd to Arcoona Rd) of Zgrajewski Road	Complete	\$2,903,322	Mar-21	Oct-22
2	Road	QLD	Sunshine Coast Regional Council	Scholars Drive Extension - Jade Link	Construction of a new road: New Link Road from end of Scholars Drive to Columbia St Roundabout to improve safety and reduce peak hour congestion	Complete	\$633,903	May-21	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	QLD	Sunshine Coast Regional Council	Old Gympie Road Resurfacing	Resealing: from Coonowrin Road to Sahara Road	Complete	\$169,230	Oct-21	Mar-22
2	Road	QLD	Sunshine Coast Regional Council	Citrus Rd Bitumen Sealing	Reconstruction: Gravel Road Sealing from Eudlo School Roads to Wilkins Lane.	Complete	\$2,285,109	May-21	Jan-22
2	Community	QLD	Sunshine Coast Regional Council	Crosby Hill Road Pathway	Bicycle and Walking Paths: Construction of pedestrian pathway from MacKenzie Green to Scenic Avenue.	Complete	\$745,276	Jun-21	Jan-22
2	Road	QLD	Sunshine Coast Regional Council	Lees Road, Bridges	Reconstruction: Gravel Road Sealing project which will widen and seal a section of the gravel road network.	Complete	\$650,000	Feb-21	Dec-21
2	Community	QLD	Sunshine Coast Regional Council	Meridan Way Lighting	Street lighting Equipment: Pathway lighting from Overpass to Meridan Sports Precinct for safety improvements for families and children accessing Sport Facility	Complete	\$269,504	May-21	Oct-21
2	Road	QLD	Sunshine Coast Regional Council	Mountain View Road Resurfacing	Resealing: Road Resurfacing McCarthy Road to Byrne Lane	Complete	\$606,591	Aug-21	Sep-21
2	Road	QLD	Sunshine Coast Regional Council	Cupania St Road Reconstruction (East Section)	Reconstruction: Sealed Road Pavement reconstruction works, kerb and channel and drainage to improvement property flooding, drainage, amenity and safety.	Complete	\$890,000	Feb-21	Sep-21
2	Road	QLD	Sunshine Coast Regional Council	Railway St Roadworks	Reconstruction: Construction of road pavement and sealing of gravel area, improvement of surface drainage	Complete	\$189,842	Mar-21	Aug-21
2	Road	QLD	Sunshine Coast Regional Council	Bunya Road Pavement Rehabilitation	Rehabilitation: Pavement Rehabilitation Lees Road to Ben Williams Road	Complete	\$649,240	Mar-21	Jul-21
2	Community	QLD	Sunshine Coast Regional Council	Cromwell Street Pathway	Bicycle and Walking Paths: Pathway from Anderson St to Browning Blvd 300m in length	Complete	\$82,169	Apr-21	Jun-21
2	Community	QLD	Sunshine Coast Regional Council	Enfield Crescent Pathway	Bicycle and Walking Paths: Pathway from Owen St to Coonowrin St 250m in length	Complete	\$54,379	Mar-21	May-21
2	Road	QLD	Sunshine Coast Regional Council	King Road Pavement Rehabilitation	Rehabilitation: from Maddock Avenue to Grove Boulevard	Complete	\$655,371	Mar-21	Mar-21
2	Community	QLD	Tablelands Regional Council	Yungaburra Memorial Park Redevelopment Barrine Road, Yungaburra Sporting and recreation facilities [New Project]	Resurfacing of playing field and amenities works to improve access and use of community sport and recreation facility	Complete	\$60,000	Jun-21	Aug-22
2	Combination	QLD	Tablelands Regional Council	Priors Creek Carpark Railway Lane, Atherton Off-road Car Parks [New Project]	Sealing of the off-road carpark in Priors Creek next to Atherton RSL	Complete	\$90,000	May-22	Jul-22
2	Community	QLD	Tablelands Regional Council	Jack May Park Nature Playground. Mary Street, Malanda Playgrounds and Skate parks (including all ability playgrounds)	Development of an all-ability nature-based playground and delivery of seating	Complete	\$500,000	Aug-21	May-22
2	Community	QLD	Tablelands Regional Council	Tolga Playground and Youth Infrastructure. Lawson St, Tolga Playgrounds and Skate parks (including all ability playgrounds)	Development of an all-ability playground for young persons and multi-sport infrastructure	Complete	\$400,000	Aug-21	May-22
2	Community	QLD	Tablelands Regional Council	Ravenshoe Netball and Grigg Street Infrastructure Bolton/Ascham St, Ravenshoe, & Grigg Street, Ravenshoe Sporting and recreation facilities & Off-road Car Parks [Project Variation]	Construction of bitumen entrance and drop off/pick up parking lot at the Ravenshoe Netball Courts and a footpath, shelter and picnic set on Grigg Street, Ravenshoe	Complete	\$150,000	Sep-21	May-22
2	Community	QLD	Tablelands Regional Council	Herberton Lions Park Redevelopment River Access Road, Herberton Picnic Shelters or Barbeque Facilities at Community Parks [New Project]	Picnic Shelter and Barbeque Facilities at Community Parks, and Landscaping improvements	Complete	\$125,384	Jun-21	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Toowoomba Regional Council	East of Balmoral Street, O'Brien Road: Highfields Library	A new ~1350m2 community building to be constructed in the Cultural Precinct, featuring a library, community rooms, and customer service, and various infrastructure to improve accessibility. These include: 250m reconstructed road on O'Brien Rd, including new footpath, cycling path, roundabout; new centralised parking lot off Balmoral St; and 1000m2 public landscaping. Current facility does not meet requirement of growing population, surrounding infrastructure is ageing, does not meet current accessibility standards or community expectations.	Complete	\$5,000,000	Oct-21	Jun-22
2	Road	QLD	Toowoomba Regional Council	Barlow Road Culvert Replacement, between Dungannon Rd and Logan Rd, Clifton	The 2/2100x1200 RCBC culvert under Barlow Road is to be replaced, and the covering road reconstructed and widened. The culvert is in poor structural condition and poses a risk to the safety of the local community.	Complete	\$400,000	Jul-21	Oct-21
2	Road	QLD	Toowoomba Regional Council	TRC 20/21 AC Overlay Program, Various Locations in Toowoomba and Highfields	Program features 9 locations in Toowoomba and Highfields which have been deemed a priority to be overlaid with asphalt due to their poor condition. These are Ballin Dr, Federation Dr (Highfields), Industrial Ave, Mary St, McGregor St, Mort St, Ramsay St, Silky-oak Dr, and South St	Complete	\$1,770,885	Jun-21	Jun-21
2	Road	QLD	Torres Shire Council	Victoria PDE Road	Replace bitumen sealed gravel	Complete	\$206,369	Mar-21	Aug-21
2	Community	QLD	Torres Strait Island Regional Council	Kubin (Arkai) and St Pauls Jetty Repairs Kubin Lat:10.23602S Long: 142.21492E St Pauls Lat: 10.19552S Long: 142.33384E Work Cat: Other	Repairs to Kubin (Arkai) and St Pauls (Wug) Jetty Structure Removal and replacement of failed sections of Jetty to make safe for Community Use. Jetty Structures are currently unusable to the community due to safety concerns, repairs to Jetty will allow for use for the community for access/egress to boats and also for recreational fishing purposes.	Complete	\$263,693	Sep-21	Nov-21
2	Road	QLD	Townsville City Council	Hammond Way Culverts (73A)	Drainage: Construct new concrete wingwalls required to maintain the integrity of culvert to mitigate safety risks. Upon a routine site inspection of construction works at 73A Hammond Way, several defects were noted on the culvert legs. This warranted further investigation and consultancy Premise were engaged to undertake a structural assessment of the culverts. Results of this assessment revealed the culvert legs were overstressed and nearing the end of their serviceable/design life. Specific defects include lack of horizontal reinforcement in the culvert legs, horizontal cracking, corrosion of exposed reinforcement, blocked weepholes and insufficient cover. Given the age and condition of the culverts at 58 & 73A, Premise recommend that TCC replace the existing culverts with a new structure in the near future. With the additional scope of replacing the culverts, identified non-compliant guardrail and unstable embankment, to maintain budget constraints, TCC request to remove all work related to 58 Hammond Way from the scope and utilise the remaining budget toward complete rectification of 73A Hammond Way. Construction of 58 Hammond Way never commenced, and the structure remains untouched. A design will be completed for replacement of the culverts at 58 Hammond Way with construction to commence in future financial years. With the additional scope of custom cast culverts, compliant guardrail in the approach and departure lanes, embankment stabilisation due to steep batters, new road, asphalt and line marking, combined with a third La Nina event, TCC would like to design and construct the project in FY23/24.	Under Construction	\$822,129	Jul-21	Jun-24
2	Community	QLD	Townsville City Council	High Vista Dog Park Improvements (D&C)	Other-Shading: Provide a shade sail in the northern end of the park over the existing seat, to allow more comfortable daytime use of the facility. Install additional seating under the sail to provide a congregation point for dog owners. Plant additional shade trees in the park for future shading. Modify the irrigation, as necessary. Shading and irrigation would improve usage and resident enjoyment of the area which is currently under frequented due to lack of shade and seating.	Complete	\$13,823	Jan-21	Jun-22
2	Road	QLD	Townsville City Council	Beechwood Pl (Hawthorn to End)	Rehabilitation: Undertake work to rehabilitate failed pavement areas. Full width and length mill and replace is required with reinstatement of markers on completion. Work is required due to deteriorating asphalt surface, cracking and deformation in areas	Complete	\$166,459	Apr-22	Jun-22
2	Road	QLD	Townsville City Council	Hand Street - Parsons St. to Core St and Core St to Downs St.	Rehabilitation: Undertake work to repair failed pavement and undertake full kerb and channel replacement. Work is required to address multiple areas signs of minor to moderate cracking and some minor deformation. Some areas of the existing pavement have failed adjacent to kerbs.	Complete	\$255,387	Oct-21	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Townsville City Council	Ooononba Park Pathway, Seating & Picnic Facilities (D&C)	Improved Accessibility of Community Facilities and Areas: Provide connecting pathways from the car park and community centre to the amenities. Renew the existing picnic sets and seats with new shaded picnic areas including a double plate BBQ facility near the community centre. Local attendance at the park has increased requiring additional assets to meet the demand.	Complete	\$154,266	Jul-21	May-22
2	Community	QLD	Townsville City Council	ML00647 - Bluewater Park Construction	Other-Irrigation: Irrigation reticulation network renewal for heavily utilised sporting oval. The park is utilised by junior cricket, campers & locals. Current design and installation of irrigation is not able to meet district sporting oval & recreational area standards. In ground irrigation is 16 years old & due to poor spacing of sprinklers does not supply water efficiently or effectively.	Complete	\$330,476	Jul-21	May-22
2	Community	QLD	Townsville City Council	Innes Estate Park Renewal	Improved Accessibility of Community Facilities and Areas: Renewal of play equipment, irrigation, landscaping and water bubbler. Innes Estate park fails to attract usage by residents due to a lack of facilities.	Complete	\$139,439	Apr-21	Mar-22
2	Community	QLD	Townsville City Council	Rosewood Park (Stage 2)	Improved Accessibility of Community Facilities and Areas: Installation of a concrete pathway, landscaping and new water bubbler. Rosewood Park fails to attract usage by residents due to a lack of facilities.	Complete	\$114,387	Jan-21	Mar-22
2	Road	QLD	Townsville City Council	Starcross Court (Wynberg to end)	Rehabilitation: Undertake nominated kerb replacements and undertake full width and length mill replacing work reinstating markers at completion. Work is required to target aged deteriorating of asphalt seal, cracking and water ingress to the pavement.	Complete	\$258,317	Jan-22	Mar-22
2	Road	QLD	Townsville City Council	Kennedy Street (Paxton to Alexandra)	Rehabilitation: Work to complete full length kerb and channel replacement. Undertake full width mill and replace and reinstate markers at completion. Work is required to address cracking, age and deterioration.	Complete	\$32,224	Nov-21	Mar-22
2	Road	QLD	Townsville City Council	Welsh Street - Craftsman to Trix	Rehabilitation: Undertake work to repair failed pavement areas as well as some kerb replacement with full width mill and replace required. On completion reinstate adjacent table drain to achieve correct positive flow. Work is required to address aged seal with some patches and minor and moderate cracking throughout	Complete	\$476,001	Oct-21	Mar-22
2	Community	QLD	Townsville City Council	Bluewater Park Playground Renewal (Construction)	Playgrounds and Ste parks (including all ability playgrounds: Replacement of average to poor condition play area assets within the specialist camping facility of the park. This park services residents and tourists (10,000-35,000 people per year). Failure of current assets would impact the larger community.	Complete	\$109,426	Jan-21	Mar-22
2	Road	QLD	Townsville City Council	Glenrock Dve (Chiquita Ave to Property #89/90)	Reconstruction: Reconstruction work will be undertaken including kerb and channel in order to stabilise the asset. This will remove significant cracking and severe deformation concerns.	Complete	\$1,575,365	Oct-21	Mar-22
2	Community	QLD	Townsville City Council	Magpie Pocket Park Renewal (Construction)	Improved Accessibility of Community Facilities and Areas: Update park assets to meet community standards. Standards and costs for ongoing maintenance of current assets warrant the need for renewal.	Complete	\$423,489	Jan-21	Feb-22
2	Community	QLD	Townsville City Council	Apex Dog Park Improvements	Repairs/Replacement of fencing: Fencing the area with an open section on the riverbank side to allow dogs to access the water for swimming. Apex dog park fails to attract usage by residents due to a lack of shade in this portion of the park, a lack of fencing to contain dogs in this area and the restricted access to the water.	Complete	\$105,396	Jan-21	Feb-22
2	Road	QLD	Townsville City Council	Nicholson Crt (Morestone to End)	Rehabilitation: Undertake kerb replacement, full width mill and reinstate markers at completion. Work is required due to deteriorating asphalt surface, cracking and deformation in areas	Complete	\$199,303	Oct-21	Jan-22
2	Community	QLD	Townsville City Council	ML00463 - Culgoa Park Construction	Landscaping Improvements: Irrigation service needs required for park landscaping and user group. Current in ground irrigation which has aged and is not effective and requires renewal.	Complete	\$86,810	Jan-21	Dec-21
2	Community	QLD	Townsville City Council	MacArthur Park Path and Play	Improved Accessibility of Community Facilities and Areas: Renewal of play equipment, irrigation, landscaping and water bubbler. MacArthur Park fails to attract usage by residents due to a lack of facilities.	Complete	\$132,288	Jan-21	Nov-21
2	Road	QLD	Townsville City Council	Privet Court (Glebe St to End)	Reconstruction: Reconstruct road with primer seal and asphalt. Work is required to address severe cracking and deformation throughout. Kerbs display moderate to severe cracking, rotation, displacement and ponding throughout.	Complete	\$212,282	Sep-21	Oct-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	QLD	Townsville City Council	Eucalyptus Drive (Macarthur to Coleus)	Rehabilitation: Undertake work to repair failed pavement and kerbs and undertake full width mill and replacement reinstating markers at completion. Significant multiple forms of minor and moderate cracking and deformation throughout.	Complete	\$170,482	Oct-21	Oct-21
2	Road	QLD	Townsville City Council	Linaria Crt (Yolanda to End)	Rehabilitation: Work to complete full mill and replace and reinstate markers at completion. Work is required to address multiple areas of significant potholing along with minor and moderate cracking.	Complete	\$131,203	Oct-21	Oct-21
2	Road	QLD	Townsville City Council	Framara Drive (Munbilla Drive to Yut Fay Avenue & Between Eliza Drive & YutFay Avenue)	Rehabilitation: Work is required undertake a full width mill and replace and reinstated markers on completion. Work is required to address aged asphalt surface with significant minor and moderate cracking throughout.	Complete	\$234,753	Sep-21	Sep-21
2	Combination	QLD	Townsville City Council	Phantom Place (Afton to concrete pavement)	Reconstruction: Full reconstruction required including all kerb and channel. Reconstruct road with primer seal and asphalt. Work is required to address moderate and severe deformation throughout.	Complete	\$170,819	Jun-21	Aug-21
2	Community	QLD	Townsville City Council	Kalynda Dog Park Improvements	Other-Shading: Providing shaded seating and alternative entry to the small dog park. Currently this area is not easily accessed. Shading from juvenile trees is inadequate.	Complete	\$9,450	May-21	May-21
2	Combination	QLD	Western Downs Regional Council	Miles CBD Streetscape Upgrade	Upgrade of the Miles CBD streetscape to include designated parking lanes, upgrade community infrastructure, footpaths and landscaping.	Complete	\$3,219,570	Apr-21	Jun-22
2	Community	QLD	Whitsunday Regional Council	New Cannonvale Skate Bowl	Demolition of existing infrastructure and installation of new, larger compliant skate park	Complete	\$279,782	May-22	Aug-22
2	Community	QLD	Whitsunday Regional Council	Collinsville Water Park	Establish water park for visitor and resident attraction	Complete	\$1,200,000	Oct-21	Apr-22
2	Community	QLD	Whitsunday Regional Council	Denison Park Irrigation and Fencing Upgrades	Repairs/Replacement of fencing, Sporting and Recreation facilities	Complete	\$150,000	Jul-21	Nov-21
2	Community	QLD	Winton Shire Council	Neighbourhood Centre footpath	Improved Accessibility of Community Facilities and Areas The neighbourhood centre has a footpath that stops at the rear of the property. This project will link that footpath to the footpath in Werna St – significantly increasing pedestrian safety that would normally have to walk on the driveway.	Complete	\$10,904	Jul-21	Dec-21
2	Community	QLD	Winton Shire Council	Showgrounds - 3rd stable	Sporting and recreation facilities Council are tendering for renewal of the current stable area which is falling down. Council have got designs for 3 stable buildings and have funding for 2 of the 3. This funding will compliment. These stables are used by campdraft and Winton Race club throughout the year. This project is part of Winton Shire Council's masterplan for the facility.	Complete	\$272,610	Jul-21	Dec-21
2	Community	QLD	Winton Shire Council	Town Dump - fencing / waste control	Repairs/Replacement of fencing Fencing sections of the town dump to control / prevent rubbish from blowing. Environmental control as identified in Tip Management Plan.	Complete	\$21,809	Jul-21	Dec-21
2	Road	QLD	Winton Shire Council	Neighbourhood Centre - carpark lighting	Street lighting equipment Safety lighting for the Neighbourhood Centre carpark. Many public functions/meetings are held after hours and the carpark currently has no lighting. A mix of motion sensor and timers appropriate for the site that will minimise impact on neighbouring properties.	Complete	\$54,522	Mar-21	Aug-21
2	Community	QLD	Winton Shire Council	Childcare Playground	Playgrounds and Skate parks (including all ability playgrounds) Council have recently completed phase 1 renewal of the Childcare Playground. This included new play furniture (forts, swings) as well as softfall and sand. This funding will complete phase 2 which is the supply of additional interactive play and learning equipment – specifically a gumnut cubby and hollow log crawl space as well as a slide for smaller children/toddlers. Additionally there will be gum leaf seating which can be placed throughout the play space.	Complete	\$75,240	Mar-21	Jun-21
2	Community	QLD	Winton Shire Council	Elderslie St CCTV	Closed Circuit TV (CCTV) Additional security cameras in Elderslie St (CBD) / upgrade to existing cameras to make vehicle number plate recognisable. Requested by Winton Police Services and Council agree to improve service and resolution.	Complete	\$21,809	Mar-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	QLD	Winton Shire Council	Crusher Yard Emulsion Tank	Environmental Improvement The Emulsion Tank upgrade is the purchase of a second-hand refurbished 15,000L Emulsion Tank, as part of the refurb the tank has a built-in heat element and circulation pump fitted to it. The tank will reduce waste. The project also incorporates some additional controls (such as concrete pads) to provide environmental protection.	Complete	\$27,261	Mar-21	Jun-21
2	Road	QLD	Winton Shire Council	Local Roads and Town Street Sealing	Resealing Augmenting Council reseal program to renew various town streets as identified in the reseal program. This funding will allow Council to an additional car park area at the rear of the Waltzing Matilda Centre.	Complete	\$218,088	Apr-21	Apr-21
2	Road	QLD	Winton Shire Council	Childcare - Carpark	Off-road Car Parks Asphalt sealing of the childcare carpark. Continual twisting and turning of vehicles led to significant potholing. Asphalt will provide a much longer life finish compared to traditional seals.	Complete	\$19,083	Mar-21	Mar-21
2	Road	QLD	Winton Shire Council	Neighbourhood Centre - Carpark	Off-road Car Parks Asphalt sealing of the Neighbourhood Centre carpark. Continual twisting and turning of vehicles led to significant potholing. Asphalt will provide a much longer life finish compared to traditional seals.	Complete	\$20,173	Mar-21	Mar-21
2	Road	QLD	Woorabinda Aboriginal Council	Township, offices, hospital, hub and school resealing upgrade	Surface correction, asphalt surfacing, and line marking of existing bitumen sealed on-street public car parking sites. Total area = approximately 1,050m2.	Complete	\$30,744	May-22	Jun-22
2	Combination	QLD	Woorabinda Aboriginal Council	Traffic Calming at Schools	Installation of 3 x road humps and associated signage at Woorabinda SHS (1) and Woorabinda State Primary School (2)	Complete	\$17,000	May-22	Jun-22
2	Community	QLD	Wujal Wujal Aboriginal Shire Council	Wujal Guest Accommodation Lot 115 Little Douglas Street, LAT: -15 95077, LONG: 145 31778	Construction of approximately 8 - 10 new car-parks to accommodate guests, clear, apply fill, compact and tack coat.	Complete	\$14,839	Mar-23	Jun-23
2	Community	QLD	Yarrabah Community Council	Stage 2 Shared Pathway to Djenghi	Stage 2 of Shared Pathway Project connecting Djenghi Creek to Djenghi Subdivision	Complete	\$106,425	Feb-22	Jun-22
2	Community	SA	Adelaide Hills Council	Heathfield Waste and Resource Recovery Centre Upgrade	Other - Concreting of the bays for Asbestos, Waste Concrete, Waste Fill, Branches, Pest Weeds and Lawn and Mulch and pedestrian access safety improvements	Complete	\$155,000	Apr-22	Jun-22
2	Community	SA	Adelaide Hills Council	Lobethal - Avenue of Trees on Woodside Road approach	Landscaping Improvements - plant an avenue of trees on Woodside Road as replacements from the Cuddle Creek bush fire lost avenue.	Complete	\$100,000	May-22	Jun-22
2	Community	SA	Adelaide Hills Council	Mylor Pump Track	Playgrounds and Skate parks (including all ability playgrounds) Create a new facility for youth of Mylor as a replacement for the informal area within the significant native vegetation area.	Complete	\$50,000	Apr-22	Jun-22
2	Community	SA	Adelaide Hills Council	Stirling Main Street Bus Stop Replacement	Improved Accessibility of Community Facilities and Areas - replace existing shelter and improve accessibility and adopt universal design principles	Complete	\$20,000	Apr-22	Jun-22
2	Community	SA	Adelaide Hills Council	Mount Lofty Gardens - Lampert Road, Piccadilly Safety Upgrade	Bicycle and Walking Paths - Traffic improvement. Improve traffic and pedestrian safety on a 300m section of road from the overflow car park to the Mount Lofty Gardens.	Complete	\$110,000	May-22	Jun-22
2	Community	SA	Adelaide Hills Council	Mount Barker Road, Aldgate 'Park and Ride' - area associated with (bus stop 43) neat Eton Street.	Sheeting / Re-sheeting - Repairs/Replacement of fencing - Improved Accessibility of Community Facilities and Areas Re-sheet the existing car park area, replace the fence. Replace the bus shelter with a DDA compliant shelter.	Complete	\$20,000	May-22	Jun-22
2	Community	SA	Adelaide Hills Council	Aldgate Main Street amenity upgrade - Euston Road to Kingsland Road	Improved Accessibility of Community Facilities and Areas - Street lighting equipment - Landscaping Improvements In conjunction with Council's kerb and footpath renewal program we will increase access through universal design, upgrade street lighting with LED, renew and update landscaping associated with the public space renewal.	Complete	\$52,812	May-22	Jun-22
2	Community	SA	Adelaide Hills Council	Bridgewater Tennis/ Netball Court Resurfacing of Court 1 and 2	Sporting and recreation facilities - resurface of courts in partnership with club to meet playing surface standard and improve player safety including filling cracks, fill water ponding areas and resurfacing with surface treatment	Complete	\$22,000	May-22	Jun-22
2	Road	SA	Adelaide Hills Council	Merchants Road, Slip Repair	Rehabilitation - section of steep road has commenced to slip and repair before the full failure occurs	Complete	\$60,000	Oct-21	May-22
2	Community	SA	Adelaide Hills Council	Public Toilet Upgrades - Stirling, Aldgate and Bridgewater (*)	Toilet Blocks - 4 toilets facilities are heavily used and currently are in need of upgrade and renewal to provide a level of service that manages the high demand on these facilities.	Complete	\$560,000	Sep-21	Apr-22
2	Road	SA	Adelaide Hills Council	Accelerated Road Pavement Maintenance Program	Undertake major pavement renewal of road network to improve road safety and asset management - including but not limited to Carey Gully Road, Longwood Road and Bird in Hand Road	Complete	\$200,000	Feb-22	Mar-22
2	Road	SA	Adelaide Hills Council	Strathalbyn Road, Aldgate - Service Road Sealing	Sealing - Upgrade an existing unsealed service road with a sealed surface. Properties 60 - 64.	Complete	\$12,000	Feb-22	Feb-22
2	Community	SA	Adelaide Hills Council	Lobethal Bushland Park - Lookout Tower	Other - Replace old unsafe steel frame lookout tower at popular reserve	Complete	\$45,000	Oct-21	Nov-21
2	Community	SA	Adelaide Hills Council	Hunters Road, Basket Range	Other - Amenity Upgrade to Concrete blocks to blend stark hard infrastructure into rural landscape	Complete	\$10,000	Jun-21	Nov-21
2	Road	SA	Adelaide Hills Council	Mill Road Lobethal School Crossing	Traffic improvement - new school crossing facility for Lobethal Primary School (partnering with the Way2Go Program)	Complete	\$30,000	Sep-21	Oct-21
2	Community	SA	Adelaide Hills Council	Birdwood Footpath - Kindergarten to new Play space at Oval	Bicycle and Walking Paths - seal a footpath to provide all weather link for children and parents	Complete	\$25,000	Sep-21	Oct-21
2	Combination	SA	Adelaide Hills Council	Crafers Village Main Street - amenity upgrade	Landscaping Improvements - Community Facilities and Areas Undertake landscaping and amenity upgrades of the public realm in line with the adopted Crafers Design Guideline. [Reduced Scope of Works] Only the amenity upgrades will be conducted.	Complete	\$100,000	Mar-21	Jun-21
2	Community	SA	Adelaide Plains Council	Picnic Shelters, Barbeque Facilities at Community Parks - Middle Beach Settlement	New shelter, Barbeque, seating and site improvements.	Complete	\$94,489	Aug-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	SA	Adelaide Plains Council	Sealing - Coats Road 1.4km (Germantown Road to Williams Road, Two Wells)	Putting a seal on an unsealed road.	Complete	\$376,000	Sep-21	Nov-21
2	Combination	SA	Alexandrina Council	Strathalbyn – Commercial Road Bridge	Bridge Works – repairs and maintenance of existing bridge to make safer and improved traffic management	Complete	\$383,000	Jan-23	Apr-23
2	Combination	SA	Alexandrina Council	Milang – Daranda Terrace footpath & parking	Improved accessibility to Community Facilities and main street connection – create new footpath and parallel parking	Complete	\$283,517	Oct-21	Sep-22
2	Road	SA	Alexandrina Council	Hartley - Jaensch Road / Callington Road intersection	Reconstruction/Widening – intersection upgrade to improve safety and vehicle movements	Complete	\$315,214	Sep-21	Sep-22
2	Road	SA	Alexandrina Council	Mt Compass-Central Car Park Exit	Reconstruction – providing wider exit from car park and significantly improve manoeuvring resulting in an easier and safer car park.	Complete	\$25,000	Sep-21	Nov-21
2	Road	SA	Alexandrina Council	Goolwa - construct remaining road access off Skewes Rd	Establish 4 new land plots of approximately 1000m2 and construction of a new unsealed access road for use by community groups.	Complete	\$45,249	Sep-21	Nov-21
2	Community	SA	Alexandrina Council	Middleton-Tennis Court Fencing	Repairs/Replacement Fencing – replacing ageing fencing located in Abbots Reserve.	Complete	\$38,460	Aug-21	Oct-21
2	Road	SA	Alexandrina Council	Strathalbyn – sealing Old Bull Creek Road	Asphalt sealing of a section of road that is unsealed between an existing kerb and sealed middle section.	Complete	\$35,000	Sep-21	Oct-21
2	Community	SA	Anangu Pitjantjatjara Yankunytjatjara	Improvement to community facilities and areas Tuck shop facility at the Recreation shed in Umuwa	Engage contractors to set up a demountable in the APY recreational shed for the purpose of a community tuck shop and install power, Drinks fridge and bae marie for community events.	Under Construction	\$22,393	Oct-23	Jun-24
2	Community	SA	Anangu Pitjantjatjara Yankunytjatjara	Community Improvement Portable Toilet blocks and shower block / Shade and Landscaping for the Umuwa Recreation and Community Centre	The recreation / community centre is a site for all Anangu to utilise to attend meetings such as AGM, General community meetings, Festivals and large events to encourage all Anangu to come to one location and participate and be involved. The site currently has no shade and toilet facilities to support large numbers of people at the site. The APY Board of Management have identified this as a need and have approved for this opportunity to be followed up through LRCI2.	Complete	\$150,230	Feb-21	Dec-21
2	Community	SA	Anangu Pitjantjatjara Yankunytjatjara	CCTV Security APY Closed Circuit TV Security Umuwa community APY Lands SA	APY Umuwa based Administration centres does not have adequate CCTV to manage and secure sites and areas of the APY programs this includes infrastructure, offices. The APY Executive Board have approved for this need to be followed up through the LRCI 2 opportunity.	Complete	\$51,304	Feb-21	Sep-21
2	Road	SA	Barunga West Council	NINNES ROAD UPGRADE	Reconstruction, widening and re-sealing of 1km and widening and re-sealing of remaining 5.27km	Complete	\$253,452	Jan-22	Jun-22
2	Community	SA	Campbelltown City Council (SA)	Athelstone Recreational Reserve	Club Room Redevelopment. Replace current ageing facility which is not an accessible building (Improvements to Community Facilities)	Complete	\$1,300,000	Oct-21	Dec-22
2	Community	SA	Campbelltown City Council (SA)	Campbelltown Memorial Oval	Install Solar Panels and Battery on the Campbelltown Memorial Oval Hall and Clubrooms	Complete	\$70,000	Sep-21	Feb-22
2	Community	SA	Campbelltown City Council (SA)	Flinders Parade Reserve Newton	Install Public Toilet to complement recently installed Learn to Ride Facility	Complete	\$80,000	Jul-21	Sep-21
2	Community	SA	Campbelltown City Council (SA)	Launer Avenue Reserve Rostrevor	Install shade structure over playground	Complete	\$30,000	May-21	Sep-21
2	Community	SA	Campbelltown City Council (SA)	Grandview Grove Reserve Magill	Install outdoor exercise equipment to complement recently enlarged reserve (Playground)	Complete	\$50,000	Jun-21	Aug-21
2	Community	SA	Campbelltown City Council (SA)	Lochend House Brentyn Court Campbelltown	Community Hall Noise Abatement (Improvements to Community Facilities)	Complete	\$9,000	Jul-21	Aug-21
2	Road	SA	Campbelltown City Council (SA)	Ryan Avenue Athelstone	Traffic Control Measures to improve road safety (Traffic Improvement)	Complete	\$25,000	May-21	Jun-21
2	Road	SA	Campbelltown City Council (SA)	Clement Road Athelstone	Construct Footpath (Walking Path)	Complete	\$45,000	May-21	Jun-21
2	Community	SA	Campbelltown City Council (SA)	Campbelltown City Council Chamber 172 Montacute Road Rostrevor	Audio Visual and Conferencing System Upgrade to enable live streaming of Council Meetings	Complete	\$70,000	Jun-21	Jun-21
2	Road	SA	Campbelltown City Council (SA)	Montacute Road Rostrevor/Newton	Landscaping a section of median	Complete	\$105,536	Apr-21	Apr-21
2	Community	SA	City of Adelaide	City Skate Park Separable Portion 1	Playgrounds and Skate Parks. Inclusion of an additional skate bowl on top of original scope for the city skate park	Complete	\$495,176	Sep-21	Dec-21
2	Road	SA	City of Adelaide	Market Street (Gouger Street to Wright Street)	Road Resealing. 40mm P&R With Light Patching. 1203 SqM	Complete	\$44,000	Nov-21	Nov-21
2	Road	SA	City of Adelaide	Austin Street (North Terrace to Pulteney Street)	Road Resealing. 40mm P&R With Light Patching. 929 SqM	Complete	\$75,000	Nov-21	Nov-21
2	Road	SA	City of Adelaide	Young Street	Road Resealing. 40mm P&R With Light Patching. 1246 SqM	Complete	\$45,000	Nov-21	Nov-21
2	Community	SA	City of Adelaide	Quentin Kenihan Inclusive Playspace Enhancements	Enhancement opportunities to Quentin Kenihan Inclusive Playspace in Rymill Park. Including Shade Sails, Additional softfall and a new wheelchair accessible swing	Complete	\$235,000	Oct-21	Oct-21
2	Community	SA	City of Charles Sturt	Redevelopment of Henley RSL	Sporting and recreation facilities, Landscaping Project includes demolition, rendering of external walls, new extension including new entry doors, roof repairs, ceiling replacement, internal painting, new DDA ramps and landscaping.	Complete	\$710,000	May-22	Jan-23
2	Community	SA	City of Charles Sturt	Aquatic Reserve Paddle SA Clubroom Upgrade	Sporting and recreation facilities The clubroom upgrade includes demolition of the existing two-story building, construction of a single-story clubroom including storage, meeting spaces and clubroom area.	Complete	\$1,800,000	May-22	Jan-23
2	Road	SA	City of Charles Sturt	Neighbourhood Plan May Street Streetscape	Road Reconstruction, Landscaping, Traffic Improvement Includes footpaths, lighting, landscaping, WSUD that are over and above existing renewal budget.	Complete	\$781,486	Sep-21	Jun-22
2	Community	SA	City of Charles Sturt	Woodville West Torrens Sporting Club Lighting	Street lighting equipment. Installation of new lighting to allow night games at the club.	Complete	\$700,000	Sep-21	Feb-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	City of Holdfast Bay	Glenelg CCTV upgrade and expansion including Hindmarsh lane and Chapel Street	The City of Holdfast Bay owns and operates a precinct based CCTV network at locations throughout Glenelg and Brighton. This project aims to provide Council and its partners with upgraded security equipment and strengthened crime prevention opportunities by: <ul style="list-style-type: none"> • Expand coverage by installing new cameras along Jetty Rd Glenelg & foreshore. • Upgrade a number of existing cameras to modern standards, • Install a new fibre-optic backbone along Glenelg foreshore to improve performance • Upgrade existing backbone in Jetty Rd Glenelg • Video Management Software – upgrades • Upgrade servers / interface hardware. This project has been requested by SA Police to help manage community safety in the area. Work Category: CCTV	Complete	\$464,346	Jun-21	Dec-22
2	Combination	SA	City of Holdfast Bay	Accelerated Footpath Program	Rectifying identified defects relating to footpaths city wide. This will improve safety for pedestrians and cyclists and improve DDA compliance. Work Category: Bicycle and Walking Paths	Complete	\$300,000	May-21	Dec-21
2	Community	SA	City of Holdfast Bay	Kauri Community Centre – Kitchen Upgrade	This project aims to upgrade the existing kitchen facilities to a commercial standard and address shortcomings and in turn expand opportunities for potential hire of the function centre. Work Category: Improvements to Community facilities	Complete	\$29,000	May-21	Dec-21
2	Community	SA	City of Holdfast Bay	Seacliff Hockey Club – Safety Netting	The proposed netting project will enable the club to utilise the entire playing surface in a safe manner, whilst also taking into account the sustainability and longevity of the playing surface, which has been a significant investment. It is also fundamental in the improvement and development of all players at the club. The club is restricted in utilising all areas of the playing surface, due to wear and tear. Providing netting that runs parallel to the playing pitch will allow training to take place across all areas of the playing surface, minimising wear and tear to the Northern and Southern Ends (goal circles). Work Category: Repairs/Replacement of fencing Sporting and recreation facilities	Complete	\$25,000	Jun-21	Dec-21
2	Road	SA	City of Holdfast Bay	Moseley Street Glenelg road upgrade – pavement rehabilitation – Robert St to Pier St	Moseley Street is due for road rehabilitation in order to repair significant defects that will soon become traffic hazards. As one of Council’s premier roads, Moseley Street project will also include sections of permeable pavement in the parking bays to better protect our natural infrastructure and reduce the amount of stormwater entering our marine environment Work Category: Reconstruction Drainage	Complete	\$300,000	Jun-21	Dec-21
2	Community	SA	City of Holdfast Bay	Glenelg Oval southern Retaining wall repairs	Construction of new retaining wall on boundary of Glenelg Oval and Glenelg Primary School. This will also include improved pedestrian access to the oval from the school, landscaping and demolition of the current retaining wall. Work Category: Repairs/Replacement of fencing Sporting and recreation facilities	Complete	\$169,000	May-21	Sep-21
2	Community	SA	City of Marion	Capella Reserve Stage 2	Playgrounds and Skate parks, Toilet Block, Sporting and recreation facilities, Picnic shelters & BBQ facilities.	Complete	\$860,000	Sep-21	Jun-22
2	Community	SA	City of Marion	Lighting upgrades	Sport and recreation facilities, lighting upgrades	Complete	\$774,616	Jan-22	Jun-22
2	Road	SA	City of Marion	Marion Central Streetscapes- Diagonal Road	General Road Maintenance, Landscaping Improvements	Complete	\$955,005	Jun-22	Jun-22
2	Road	SA	City of Marion	Marion Central Streetscapes – Sturt Road	General Road Maintenance, Landscaping Improvements	Complete	\$572,000	Jun-22	Jun-22
2	Community	SA	City of Mitcham	Hillrise Road Panarama Dr to Alpha Ct 35°00'11.4"S 138°35'41.9"E	New block paved footpath.	Complete	\$47,967	Jun-22	Jun-22
2	Community	SA	City of Mitcham	Lancelot Dr No9 eastwards to Daws Rd 34°59'29.4"S 138°35'12.0"E	New block paved footpath.	Complete	\$33,987	Jun-22	Jun-22
2	Road	SA	City of Mitcham	Wodana Avenue, Cumberland Park between Kyeema Avenue to Caulfield Street. 330.6m2 section on the West side	Remove existing deteriorated asphalt surface and install new block paved path The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$23,150	Nov-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	City of Mitcham	Mitcham Library, 154 Belair Road, Torrens Park SA 5062	Renew and reconfigure existing dilapidated toilets in the children's section of the Mitcham Library. The existing children's toilets are dilapidated and don't utilise the available space very effectively. No ambulant facilities	Complete	\$95,100	Sep-21	Dec-21
2	Community	SA	City of Mitcham	Cumberland park Community Centre, 388 Goodwood Road, Cumberland Park SA 5041, - 34.96988, 138.59063	Kitchen Roller Shutter Replacement Dilapidated manual roller shutters on kitchen servery difficult for elderly users to roll up and down	Complete	\$5,000	Sep-21	Dec-21
2	Community	SA	City of Mitcham	Southern Suburbs Rugby Club A A Bailey Recreation Grounds, corner Neville Avenue and Aldershot Street, Clarence Gardens SA 5039 - 34.9727871951182 3, 138.576565602904 3	Install accessible toilet No accessible toilet in the premises.	Complete	\$68,493	Oct-21	Dec-21
2	Community	SA	City of Mitcham	St Marys Sports Association, Laura Ave, St Marys, - 35.00760, 138.57917	Roof Renewal, Building Extension, Players Benches, Kitchen Refurbishment, Dilapidated roof, incomplete Kitchen Fitout, Dilapidated changerooms	Complete	\$232,576	Sep-21	Dec-21
2	Road	SA	City of Mitcham	Somerset Avenue, Cumberland Park between Goodwood Road to Winston Avenue. 1570m2 section on the South side	Remove existing deteriorated asphalt surface and install new block paved path The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$125,977	Sep-21	Nov-21
2	Road	SA	City of Mitcham	Winnall Street, Clapham between Sturt Avenue to Murray Street. 716m2 section on the West side	Remove existing deteriorated asphalt surface and install new block paved path The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$58,200	Sep-21	Nov-21
2	Community	SA	City of Mitcham	Sierra Navada Reserve Playground Replacement Coordinates X279808.2 Y6124158.6 Manson Oval Playground Renewal X279929 Y6120831	Renewal of Playgrounds, BBQs and Drinking Fountains in order to enhance and improve our open space experience in the City of Mitcham. A number of playgrounds in the City of Mitcham are becoming old and declining in condition. The same applies to our BBQs and a number of our drinking fountains. This grant presents an opportunity to deliver an increased level of service for the community, improving safety and compliance of these assets and ensuring a financially sustainable asset base is installed, which will provide long term value to Council. Drinking Fountains: 1. Windy Point X281606 Y6124326 2. CC Hood Dog Park X280699 Y6124275 3. CC Hood Dog Park X280673 Y6124339	Complete	\$865,606	Apr-21	Nov-21
2	Community	SA	City of Mitcham	Hawthorn Bowling Club 86A Monmouth Rd, Hawthorn SA 5062 34.9718752154029 74, 38.6008125829367 5	Toilet renewal - male, female and accessible Modify external access ramp Current toilets are dilapidated and accessible toilet does not comply. Existing external access ramp does not comply.	Complete	\$108,668	Jul-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	City of Mitcham	Mitcham Cultural Village 103C Princes Rd, Mitcham SA 5062	Kitchen renewal Replacement of window coverings Painting The kitchen is dilapidated, and the floor coverings are damaged. Window coverings in the hall also serve as acoustic treatment and are in poor condition. The walls are tired, and the colour scheme is outdated.	Complete	\$77,257	Jul-21	Nov-21
2	Community	SA	City of Mitcham	Belair Community Centre 1 Burnell Dr Belair, - 34997439,138.6225 3	Upper level window renewal and soundproofing of upstairs meeting room. The current level windows are dilapidated, alethically poor and starting to crack on some areas. There is an upstairs meeting room which is prone to noise disruption from main hall users.	Complete	\$63,050	Jul-21	Nov-21
2	Community	SA	City of Mitcham	Blackwood Recreation Centre, 1 Northcote Rd, Eden Hills SA 5050, - 34.97274, 138.60898	Replace skylights and associated flashings Roof is a problem area for leaks, causing disruption to basketball program.	Complete	\$30,000	Aug-21	Nov-21
2	Community	SA	City of Mitcham	Colonel Light Gardens Bowling Club Flinders Ave, Colonel Light Gardens SA 5041 -34.9802842547679 7, 138.596418870943 2	Replacement of existing verandah Existing fabric roof verandah is dilapidated and does not protect accessible entry.	Complete	\$20,000	Jul-21	Nov-21
2	Community	SA	City of Mitcham	Mitcham Community Centre 242 Belair Rd, Lower Mitcham SA 5062 - 34.9763756359688 5, 138.609207941078 4	External repainting External paintwork is dilapidated.	Complete	\$26,628	Jul-21	Nov-21
2	Community	SA	City of Mitcham	Colonel Light Gardens Institute Hall 53 West Pkwy, Colonel Light Gardens SA 5041 -34.9847878867584, 138.595043106208 66	Internal repainting Walls are scratched and paintwork is dilapidated.	Complete	\$27,737	Jul-21	Oct-21
2	Community	SA	City of Mitcham	Hawthorn Community Centre 5 Frimley Grove, Hawthorn SA 5062 - 34.9724543015421 5, 138.606744982936 73	Internal repainting Walls are scratched and paintwork is dilapidated.	Complete	\$11,393	Jul-21	Oct-21
2	Community	SA	City of Mitcham	Richmond Rd Memorial Hall 1 Richmond Rd, Westbourne Park SA 5041 - 34.9705030877884 1, 138.591831498282 26	Internal repainting Walls are scratched and paintwork is dilapidated.	Complete	\$15,116	Jul-21	Oct-21
2	Road	SA	City of Mitcham	Crozier Avenue, Daws Park a 2106m2 area between Goodwood Road and Stephen St, North Side.	Remove existing deteriorated asphalt surface and install new block paved path. The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$180,993	Sep-21	Sep-21
2	Road	SA	City of Mitcham	Jervois Street, Hawthorn between Llewellyn Terrace to Devonshire Street. 410.5m2 section on the west side.	Remove existing deteriorated asphalt surface and install new block paved path The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$38,148	Aug-21	Sep-21
2	Road	SA	City of Mitcham	Kyeema Avenue Cumberland Park. Between Goodwood Road to Winston Avenue. 1387.8m2 section on the south side.	Remove existing deteriorated asphalt surface and install new block paved path The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$124,849	Aug-21	Sep-21
2	Road	SA	City of Mitcham	Solent Street Clarence Gardens between Glady Street to Edward Street. 401.4m2 section on the west side	Remove existing deteriorated asphalt surface and install new block paved path The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$32,341	Sep-21	Sep-21
2	Community	SA	City of Mitcham	Clarence Gardens Bowling Club, Winona Ave, Clarence Gardens SA 5039, -34.97273, 138.57962	Shed door replacement Door is dilapidated and club members are struggling to open and close the existing door.	Complete	\$1,332	Jul-21	Sep-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	SA	City of Mitcham	Severn Avenue, Cumberland Park between Caulfield Avenue to Edward Street. 208m2 section on the west side.	Remove existing deteriorated asphalt surface and install new block paved path The existing asphalt footpath has reached the end of its useful life and no longer provides an adequate level of service to the community. It will be renewed with a concrete block paved footpath.	Complete	\$25,311	Aug-21	Aug-21
2	Community	SA	City of Mount Gambier	Refurbishment of existing Public Amenities adjoining State Heritage Railway Station building	Refurbishment of existing public amenities to improve compliance and accessibility for people with disabilities or impairment. These toilets are currently closed due to non-compliance and this upgrade will make the amenities available for public use and future events at the Mount Gambier Railway Lands recreational reserve. As part of this upgrade works mechanical services (i.e. HVAC etc) and grease arrester chamber has been included in the scope of the project.	Complete	\$448,661	Mar-22	Oct-22
2	Road	SA	City of Mount Gambier	Pine Hall Ave and Sutton town Road intersection upgrade	Remove current pavement, profile and replace with new pavement: - 40mm AC 10 - 100mm Crushed Rock 150mm Limestone Rubble	Complete	\$50,000	Apr-22	Oct-22
2	Community	SA	City of Mount Gambier	Landscaping improvements at Cave Garden and Umpherston Sinkhole Community Recreational Reserves	Cave Garden - Install a safer access means (harness points, cage ladder etc) to maintain and clean up overgrown ivy / litter from the inside of the Cave. Umpherston Sinkhole - Clean up overgrown ivy from the lower garden (approx. 30m below ground level) and overhanging areas, check and replace the security fence around the upper level perimeter of the Sinkhole covered by ivy. Both projects will improve the safety and visual experience for tourists as these locations are prime tourist attractions for Mount Gambier. [INCREASE IN SCOPE OF WORKS] Installation and conducting of permanent fairy lights in the Cave Garden is included in the project as an additional variation in the project scope.	Complete	\$54,268	Mar-22	Jun-22
2	Road	SA	City of Mount Gambier	Reconstruction of Commercial Street - from Elizabeth Street to Gray Street	Remove current pavement, profile and replace with 100mm full depth Asphalt (60mm AC14/40mm AC10)	Complete	\$166,244	May-22	Jun-22
2	Road	SA	City of Mount Gambier	Calula Drive reconstruction - various sections including cul-de-sac and Bodey Cct intersections	Remove current pavement, profile and replace with 100mm full depth Asphalt (60mm AC14/40mm AC10)	Complete	\$188,071	May-22	Jun-22
2	Road	SA	City of Mount Gambier	O'Leary Road - 50m long section - near BP service station exit point	Remove current pavement, profile and replace with 100mm full depth Asphalt (60mm AC14/40mm AC10)	Complete	\$37,554	May-22	Jun-22
2	Community	SA	City of Mount Gambier	Umpherston Sinkhole Path Lighting	Upgrade existing path lighting from the public carpark to the entrance of the Umpherston Sinkhole (upper level). This project will improve security and safety of tourists who visit this popular location after dark to see local wildlife (i.e. possums).	Complete	\$21,046	May-22	May-22
2	Road	SA	City of Mount Gambier	Shepherdson Road/Wehl Street Intersection upgrade	Remove current pavement, profile and replace with new pavement: - 40mm AC 10 - 100mm Crushed Rock - 150mm Limestone Rubble	Complete	\$21,778	Apr-22	May-22
2	Road	SA	City of Norwood Payneham and St Peters	St. Peters Street, St. Peters, 5069 between first avenue and eighth avenue	Rehabilitation and Traffic Improvements. Footpath, kerbs and road surface will be renewed. The traffic lane will be narrowed and traffic control devices upgraded (kerb extensions and roundabouts) to reduce traffic speeds to improve safety for cyclists. The footpath will be widened to improve active transport access. The kerb extensions will feature water sensitive urban design to improve the stormwater quality entering the River Torrens. Local stormwater upgrades are to be undertaken to reduce localise flood issues. The project length is approximately 800m.	Complete	\$1,270,347	May-22	May-23
2	Community	SA	City of Onkaparinga	HVAC – O'Halloran Hill Recreation Centre. Candy Road, O'Halloran Hill: Sporting and recreation facilities HVAC – The Hub Recreation Centre. The Mall, Aberfoyle Park: Sporting and recreation facilities	Air-conditioning installation. [Change in Location and Scope of Works] Installation of new evaporative air-conditioning systems on both gymnasiums. Ceiling tile replacements not included in works.	Complete	\$309,201	Oct-21	Mar-22
2	Community	SA	City of Onkaparinga	Change room - South Port Surf Life Saving Club; Weatherald Terrace, Port Noarlunga: Sporting and recreation facilities	Renovation of male and female change facilities.	Complete	\$334,936	Oct-21	Mar-22
2	Community	SA	City of Onkaparinga	Change room - Noarlunga Aquatic Centre; Seaman Road, Noarlunga Centre: Sporting and recreation facilities	Upgrade to existing change facilities including DDA provision.	Complete	\$300,000	Sep-21	Mar-22
2	Community	SA	City of Onkaparinga	Irrigation Extension Program; Serpentine Rd, O'Halloran Hill, Glenthorn Crescent, O'Halloran Hill, Galloway Rd, O'Sullivan Beach and Brentwood Drive, Huntfield Heights: Landscaping Improvements	Installation of irrigation at non-irrigated sites. [Reduced Scope of Works] Norman Victory Parade and Sellicks Beach not included	Complete	\$100,000	Sep-21	Mar-22
2	Community	SA	City of Onkaparinga	Shelter Renewal and Installation of New; Esplanade, Christies Beach, Norman Road, Silver Sands: Picnic Shelters	The installation of new and replacement of existing shelters. [Reduced Scope of Works] Works not including Seaford Skate Park, Grand Boulevard, Seaford, or Barbeque Facilities at Community Parks.	Complete	\$77,000	Nov-21	Mar-22
2	Community	SA	City of Onkaparinga	Reserve Upgrade - Hastings Reserve; Hastings Avenue, Sellicks Beach: Playgrounds and Skate parks	Stage one of reserve upgrade including play space, landscaping and other improvements to ensure the reserve meets District Reserve standards.	Complete	\$396,238	Sep-21	Mar-22
2	Community	SA	City of Onkaparinga	Playground - Babbacombe Drive, Moana; Playgrounds	Playground and amenity upgrade.	Complete	\$269,942	Jul-21	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	City of Onkaparinga	Playground - Chilcomb Drive, Huntfield Heights; Playgrounds	Playground and amenity upgrade.	Complete	\$160,000	Aug-21	Mar-22
2	Community	SA	City of Onkaparinga	Reconstruction; Southern United Netball Association (SUNA), Sports Park Drive, Morphett Vale: Sporting and recreation facilities	Reconstruction of 12 netball courts at SUNA.	Complete	\$1,700,000	Jun-21	Mar-22
2	Community	SA	City of Onkaparinga	Cricket Net - Noarlunga Recreation Ground; Patapinda Road, Old Noarlunga: Sporting and recreation facilities	Replacement of practice cricket nets which have reached the end of their useful lives.	Complete	\$171,251	Oct-21	Mar-22
2	Community	SA	City of Onkaparinga	Irrigation Upgrade - McLaren Flat Oval; Main Road, McLaren Flat: Sporting and recreation facilities	Replacement of oval irrigation which has reached the end of its useful life.	Complete	\$150,000	Dec-21	Mar-22
2	Community	SA	City of Onkaparinga	Concrete Surrounds Renewal - Morphett Vale Bowling Club; Wheatsheaf Road, Morphett Vale: Sporting and recreation facilities	Renewal of concrete surrounds to minimise trip hazards.	Complete	\$164,844	Sep-21	Jan-22
2	Community	SA	City of Onkaparinga	Lighting - Dog Parks; Minkarra Park, Manning Road, Happy Valley and Dinton Farm, Melssetter Road, Huntfield Heights: Street lighting equipment	Installation of lighting at dog parks.	Complete	\$103,741	Oct-21	Nov-21
2	Road	SA	City of Onkaparinga	School Crossing Upgrade - Ridgway Drive, Flagstaff Hill; Traffic improvement	Upgrade of crossing to convert the current emu crossing to a wombat crossing at Flagstaff Primary School.	Complete	\$134,984	Sep-21	Nov-21
2	Road	SA	City of Onkaparinga	School Crossing Upgrade - Grand Boulevard, Seaford Rise; Traffic improvement	Upgrade of koala crossings and modifications to central median at Seaford Rise Primary School.	Complete	\$194,168	Oct-21	Nov-21
2	Community	SA	City of Onkaparinga	Irrigation Upgrade - Happy Valley Oval; Taylors Road W, Happy Valley: Sporting and recreation facilities	Replacement of oval irrigation which has reached the end of its useful life.	Complete	\$149,888	Sep-21	Nov-21
2	Community	SA	City of Onkaparinga	Trail - Happy Valley Drive Stages 2 and 3; Happy Valley Drive, Happy Valley: Bicycle and Walking Paths	Construction of shared use path on the eastern side of Happy Valley Drive.	Complete	\$374,983	Jul-21	Nov-21
2	Community	SA	City of Onkaparinga	Trail - Willunga Basin Trail; Old Coach Road, Kangarilla: Bicycle and Walking Paths	Fencing works and stormwater crossing installation. [Reduced Scope of Works] Peter's Creek and Blewett Springs not included in works.	Complete	\$25,000	Sep-21	Nov-21
2	Community	SA	City of Onkaparinga	Playground - Stillwell Park, Scenic Way, Hackham; Playgrounds	Playground and amenity upgrade.	Complete	\$189,163	Jul-21	Oct-21
2	Community	SA	City of Onkaparinga	Drainage - Kangarilla Oval; Kangarilla Road, Kangarilla: Sporting and recreation facilities	Installation of interceptor drainage to minimise water pooling on oval.	Complete	\$45,582	Sep-21	Oct-21
2	Community	SA	City of Onkaparinga	Disability Compliance - Moana Pioneers Hall; Nashwalk Crescent, Moana: Improved Accessibility of Community Facilities and Areas	Upgrade to building and surrounds to improve disability access.	Complete	\$135,264	May-21	Sep-21
2	Community	SA	City of Onkaparinga	Concrete Surrounds Renewal - Happy Valley Bowling Club; Taylors Road W, Happy Valley: Sporting and recreation facilities	Renewal of concrete surrounds to minimise trip hazards and improve stormwater management.	Complete	\$159,976	Jul-21	Sep-21
2	Community	SA	City of Onkaparinga	Irrigation Upgrade - Weymouth Oval; Main Road, Coromandel Valley: Sporting and recreation facilities	Replacement of oval irrigation which has reached the end of its useful life.	Complete	\$88,061	Apr-21	Sep-21
2	Community	SA	City of Onkaparinga	HVAC - Positive Ageing Centres; Wakefield House, Acre Avenue, Morphett Vale, and Elizabeth House, Elizabeth Road, Christie Downs: Sporting and recreation facilities	Renewal of air-conditioning systems.	Complete	\$246,236	Jun-21	Aug-21
2	Community	SA	City of Onkaparinga	Fencing - Southern Districts Baseball Club; Peregrine Crescent, Christie Downs: Repairs/Replacement of fencing	Renewal and extension of back and safety fencing at diamond #2.	Complete	\$72,458	Jul-21	Aug-21
2	Community	SA	City of Onkaparinga	Reserve Path - Gemmel Tassie Reserve; W Park Way, McLaren Vale: Bicycle and Walking Paths	Construction of path between Park Street and the existing path network.	Complete	\$65,224	May-21	Jun-21
2	Community	SA	City of Onkaparinga	Skate Park Renewal; Minkarra Park, Manning Road, Happy Valley and Seaford Skate Park, Grand Boulevard, Seaford: Playgrounds and Skate parks	Repair to damaged sections of skate facilities.	Complete	\$70,175	May-21	May-21
2	Road	SA	City of Playford	Stebonheath Road Munno Para	Road reconstruction to address the fact that Stebonheath Road does not adequately cater for the development occurring in the area now and in the future	Complete	\$429,049	May-22	Nov-23
2	Community	SA	City of Playford	City of Playford (multiple locations) - New Footpaths	Other – the scope of this project is to construct new footpath in suburban streets to provide improved access and walking connectivity to pedestrians. Under this project approximately 3000 metres of footpath and 10 pram ramps will be constructed	Complete	\$500,000	Nov-21	Jun-22
2	Community	SA	City of Playford	Willison/Goodman Reserve, Elizabeth South	Landscaping, irrigated green spaces, shelters, seating, improved play and active recreation facilities will increase the appeal and use of the park for the local community.	Complete	\$368,647	Nov-21	Mar-22
2	Community	SA	City of Playford	Mandeville Reserve, Davoren Park	Landscaping, irrigated green spaces, shelters, seating, improved play and active recreation facilities will increase the appeal and use of the park for the local community.	Complete	\$425,049	Nov-21	Mar-22
2	Community	SA	City of Playford	California Reserve, Craigmore	Landscaping, extended irrigated green spaces, shelters, seating, improved play and active recreation facilities will increase the appeal and use of the park for the local community.	Complete	\$774,545	Nov-21	Mar-22
2	Community	SA	City of Playford	Burdell Reserve, Elizabeth Downs	This park is underdeveloped and has the potential to be uplifted to a much needed neighbourhood park for the local community. It is not currently irrigated and has a dry, dusty appearance which deters use. Landscaping, irrigated green spaces, shelters, seating, improved play and active recreation facilities will increase the appeal and use of the park for the local community.	Complete	\$925,856	Nov-21	Mar-22
2	Road	SA	City of Port Adelaide Enfield	Prospect Road, Kilburn streetscape upgrade	Traffic Improvements/Landscaping improvements	Complete	\$2,500,000	May-21	Jul-22
2	Road	SA	City of Port Adelaide Enfield	Lyons/Tarton Roads, Windsor Gardens	Traffic Improvements	Complete	\$156,886	Jun-21	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	City of Port Adelaide Enfield	Birkenhead Naval Reserve Landscaping & play space	Playgrounds/landscape improvements	Complete	\$1,500,000	Jun-21	May-22
2	Community	SA	City of Port Adelaide Enfield	Thomas Turner creek rehabilitation works	Drainage/landscape improvements	Complete	\$169,171	May-21	Jun-21
2	Combination	SA	City of Port Lincoln	Construction of Footpaths across the Network	Construction of additional Footpaths and bringing renewal works forward. Willison Street Trafalgar St – Cardiff Rd Tolmer Ln Gloucester Tce – 64m from intersection Normandy Pl Passat St – Intersection Shephard St Haigh St – To entrance of Park View Estate Sinclair St – Playground Carpark Angas St – Shaen St Stamford Tce – Windsor Av Windsor Av – Entrance to Navigator College [REDUCED SCOPE OF WORKS] Council reduced scope of works to only deliver the footpaths that can be completed within the Eligible Construction Time Period. The footpaths listed above that are not struck through are the paths that will be completed before 30 June 2022. There has also been an increase in contractor costs.	Complete	\$400,000	Oct-21	Jun-22
2	Community	SA	City of Port Lincoln	Puckridge Park Redevelopment	Commence implementation of Details designs of upgrade to Puckridge Park - Works include: Ambulant Toilet, Upgrade of paths and landscaping.	Complete	\$100,000	Nov-21	May-22
2	Community	SA	City of Port Lincoln	Harbourview Reserve Play-equipment	Replacement of play equipment. The play equipment was inspected during an audit and was found to have reached end-of-life and no longer able to be maintained to a safe standard and was removed.	Complete	\$45,510	Dec-21	Jan-22
2	Community	SA	City of Port Lincoln	Flinders Park – Main Playground	Replace swing set and repairs to softfall. These issues were identified during playground inspections and there is no allocation for replacement in our current LTFP	Complete	\$45,510	Dec-21	Dec-21
2	Combination	SA	City of Prospect	Devonport Terrace Streetscape Upgrade	Improve stormwater management through WSUD, traffic flow including kerbing treatments, pedestrian lighting around railway station entrances, and landscaping to improve the greenery and screen the railway line.	Complete	\$756,479	Aug-21	Jun-22
2	Community	SA	City of Salisbury	Salisbury Oval, Brown Terrace, Salisbury, New Indoor Community Cricket & Recreation Facility	Sporting & Recreation Facilities: To complement the new accessible playground being installed at Salisbury Oval in 2021, install a new publicly accessible recreation facility which provides community cricket and recreation training facilities. In alignment with the well-being agenda, this enables the community to participate in community sports and training.	Complete	\$1,013,210	Mar-22	Nov-22
2	Community	SA	City of Salisbury	Morella Community Centre, Kings Road, Parafield Gardens, New Community Outdoor Kitchen and Facilities	Improved Accessibility of Community Facilities and Areas, Painting / Improvements to Community Facilities, Landscaping Improvements: Morella Community Centre provides a variety of programs for a diverse community. It is proposed to install a new outdoor kitchen, shelter and seating. The primary outcome of this project is to deliver a cultural kitchen that will enrich the community by building their capacity to facilitate cultural expression through cultural celebrations and events.	Complete	\$285,706	May-22	Aug-22
2	Road	SA	City of Salisbury	Technology Drive, Mawson Lakes, Local Road Widening & Upgrade	Reconstruction / Widening: Within Mawson Lakes Technology Park, this project will improve traffic into and out of this business precinct. An existing local road will be widened and extended to provide a new exit onto Main North Road. Parking improvements will also form part of this project.	Complete	\$1,041,158	Nov-21	Jun-22
2	Community	SA	City of Salisbury	Fairbanks Drive Reserve, Paralowie, New Public Toilets & Community Sporting Element	Toilet Blocks, Sporting & Recreation Facilities: Install of a new public toilet block adjacent existing playground which is scheduled for renewal in 2021/22. Plus install a new publicly accessible community sporting facility similar to a 'rage cage' in this location. For well-being, these initiatives support the community to enjoy the open space and participate in free sport and play elements.	Complete	\$637,758	Mar-22	Jun-22
2	Community	SA	City of Salisbury	Burton Community Hub, Waterloo Corner Road, Burton, The Shed and Community Garden	Improved Accessibility of Community Facilities & Areas, Painting / Improvements to Community Facilities: Adjacent to the new Burton Community Hub (Community Centre), create a new facility for 'The Shed'. This will be an accessible space where programs for adults 18+ with a disability can participate. Outside the Burton Community Hub install a new landscaped community garden which is accessibly for all. This will include accessible path networks and garden beds. This initiative supports the community by way of providing a space to participate but also gain access to free produce.	Complete	\$1,106,325	Nov-21	Jun-22
2	Community	SA	City of Salisbury	Twelve25, Wiltshire Street, Salisbury, Entry Upgrade and Rear Space Landscaping	Improved Accessibility of Community Facilities and Areas, Painting / Improvements to Community Facilities, Landscaping Improvements: Twelve25 provides a wide range of programs which support youth based health and well-being. The entry to the facility will be upgraded to support accessibility and appear welcoming and inviting. The space at the rear of the facility will be landscaped to provide the youth attending a safe space to socialise and relax. In addition to landscaping seating and shelters will be installed which will provide them a space to eat a meal.	Complete	\$244,906	Oct-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	SA	City of Salisbury	Redhill Road, Ingle Farm, Local Area Traffic Management	Traffic Improvement: This project was developed to improve pedestrian safety with the installation of new crossings and traffic calming devices to improve road safety.	Complete	\$206,560	Dec-21	Apr-22
2	Community	SA	City of Salisbury	Strowan Park, Martins Road Salisbury, Picnic and Open Space Landscaping	Landscaping Improvements, Picnic Shelters or Barbeque Facilities at Community Parks: Provide the community with new improvements to an existing open space reserve so they can stay and enjoy the space. It is proposed to undertake landscape improvements, provide path networks and install picnic shelters and bin facilities. Open spaces provide the community the opportunity to socialise and participate in sports and play.	Complete	\$360,679	Sep-21	Sep-21
2	Combination	SA	City of Tea Tree Gully	Streetlight changeover to LED	Replacement of Light Bulbs in Street Lights	Complete	\$559,817	Mar-22	Mar-23
2	Community	SA	City of Tea Tree Gully	Lot 50 Golden Grove Road, Modbury Heights (open reserve adjoining the Dry Creek corridor footpath network)	Toilet Block and associated infrastructure	Complete	\$500,000	Oct-21	Oct-22
2	Road	SA	City of Tea Tree Gully	North East Road, Streetscape project, Modbury	Footpath and landscape Improvements	Complete	\$659,712	Feb-22	Jul-22
2	Road	SA	City of Tea Tree Gully	Mulkarra Street, Bridge Upgrade, Ridgehaven	Bridge works - Upgrading submerged road crossing to a bridge	Complete	\$841,762	Feb-22	Jun-22
2	Road	SA	City of Tea Tree Gully	Montague Road Junction deceleration lane, Modbury	Traffic improvement – create left turn deceleration lane	Complete	\$146,421	Oct-21	Oct-21
2	Community	SA	City of Tea Tree Gully	Council civic centre air-conditioning replacement (stage 2), Modbury	Improvements to a community facility	Complete	\$587,000	Jun-21	Sep-21
2	Road	SA	City of Tea Tree Gully	Lyons Road/Tarton Road Roundabout, Holden Hill	Traffic Improvement – construction of a roundabout to improve safety	Complete	\$150,000	Jun-21	Aug-21
2	Community	SA	City of Victor Harbor	Kent Reserve	A primary reserve adjacent to popular beach, this project will significantly enhance access for all. It will include: <ul style="list-style-type: none"> All Access paths and ramps to appropriate park furniture Provision of signage to advise the location of the reserve Replacement of existing signs around the reserve, as the signage on the accessible bathroom is not set at a compliant height for people with vision impairment to utilise the braille features Provision of clear signage to advise where the drinking fountains are. New solar lighting to the BBQ and shelter area in Kent reserve (there are currently no lights). This will augment the new accessible paths and pram ramps. designated car parking for individuals with a disability purchase and installation of accessible beach matting (fixed in place) to allow people utilising wheels (e.g. wheelchair, hand cycle) to be able to access the beach) 	Complete	\$83,686	Apr-22	Jun-22
2	Community	SA	City of Victor Harbor	Maude Street footpath	Maude Street footpath (425m – Inman Valley Rd to past Enterprise Ave). Response to community petition to provide connecting footpath from two residential aged care facilities to local shops and businesses.	Complete	\$75,000	Apr-22	Jun-22
2	Community	SA	City of Victor Harbor	Hans Street footpath	Hans Street footpath (35m – red brick pavers and new pram ramps). Completion of footpath in residential area to provide a connection to footpath network for elderly residents and to/from nearby school.	Complete	\$15,000	Apr-22	Jun-22
2	Community	SA	City of Victor Harbor	Port Elliot Road footpath	Construct 525metres of footpath along Port Elliot Road between Ocean Rd and Cottesloe Ave. Port Elliot Road is used by residents and visitors to access the local shopping centre and a footpath for this road has been nominated as a priority corridor in the Victor Harbor Footpath and Pedestrian Strategy.	Complete	\$100,000	Apr-22	Jun-22
2	Community	SA	City of Victor Harbor	Victor Harbor Community Recreation Centre fire water tank	Replacement and upgrade fire water tank at the Victor Harbor Community Recreation Centre. An independent Fire Safety Audit undertaken in 2021 has identified the priority need to purchase and install a 288,000 litre water tank for use in case of fire emergency.	Complete	\$160,000	Apr-22	Jun-22
2	Road	SA	City of Victor Harbor	Waterport Road resealing	Waterport Road reconstruction of failed pavement, recently identified as a priority in Road Condition Assessment inspection. The road reconstruction at Waterport Road is proposed to be deep lift asphalt for a minimum 300m long and 4m wide, from Ocean Road to the Council boundary. This section of Waterport Road is located south of an industrial land division, and north of recreational facilities.	Complete	\$210,000	Apr-22	Jun-22
2	Community	SA	City of West Torrens	Richmond Oval Improvement for community use (37 Milner Road, Richmond)	Sporting and Recreation Facilities / Other. The first stage of work is proposed to focus on elements that will deliver additional recreational opportunities e.g. removal of mounding on the eastern side of the Oval; installation of Cricket Training infrastructure; construction of storage and change-room facility; construction of running track/children's bike track around perimeter of oval; installation of outdoor adult fitness equipment; and installation of new picket fencing around oval.	Complete	\$1,800,000	Mar-21	Oct-22
2	Community	SA	City of West Torrens	Sports Training Infrastructure (1. Weigall Oval, Urrbrae Terrace, Plympton; 2. Lockleys Oval, Rutland Ave, Lockleys; 3. Camden Oval, Anzac Highway, Camden Park)	Sporting and Recreation Facilities upgrade to include training infrastructure for baseball and cricket. To allow for increased participation, additional sports at the sites, and to ensure the long term viability of these sports hubs, multi-use training and recreational infrastructure will be installed at each site. The training infrastructure will also be available for community recreational use.	Complete	\$265,686	Feb-21	Jun-22
2	Community	SA	Clare and Gilbert Valleys Council	Melrose Park - Multiple Improvements	Phase 2: Table and chair settings installed at the BMX track and Petanque pitch. Bin surrounds for the BMX track, Bollards for the Petanque pitch and landscaping around the toilet block.	Complete	\$30,000	Jul-21	Aug-22
2	Community	SA	Clare and Gilbert Valleys Council	Footpath renewal and upgrade – District-wide focusing on Riverton, Auburn and Clare	Key action in the Disability Access and Inclusion Plan and consistent with public feedback about the poor condition and lack of footpaths in urban areas throughout the district.	Complete	\$179,200	Oct-21	Jun-22
2	Community	SA	Clare and Gilbert Valleys Council	Develop an enhanced BMX track, playground, petanque pitch and new irrigation at Melrose Park, Clare	Key project within the Open Space and Recreation Strategy and identified project being pursued by the Youth Action Committee. Significant opportunity to make a park of regional significance and further enhance this tourist attraction in conjunction with the model engineers and Gleeson Wetlands.	Complete	\$165,162	Jun-21	Jun-22
2	Community	SA	Clare and Gilbert Valleys Council	Playground enhancement and youth space, Centennial Park, Auburn	Identified within the Open Space and Recreation Strategy. Auburn Community Development Committee have separately spoken to Administration about enhancing the playground to better cater to young families.	Complete	\$52,000	Jul-21	Jun-22
2	Community	SA	Clare and Gilbert Valleys Council	Saddleworth Recreation Ground shade structure and youth component	Identified within the Open Space and Recreation Strategy. Would significantly enhance and protect the existing playground	Complete	\$52,837	Apr-21	Jun-22
2	Community	SA	Clare and Gilbert Valleys Council	New playground equipment at Richardson Park, Sevenhill	Identified within the Open Space and Recreation Strategy. Opportunity to further enhance this playground as a key attraction	Complete	\$52,078	Jul-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	SA	Clare and Gilbert Valleys Council	Bollards in front of outdoor dining space at Emporium Bakehouse, Riverton	Amend a safety issue that would allow outdoor diners to safely dine in front of Emporium Bakehouse again. This project has been fully designed and quotes received and could be delivered very quickly.	Complete	\$28,991	May-21	Sep-21
2	Road	SA	Coorong District Council	Sealed roads as per conditions assessment Variation	Upgrade of sealed roads as identified in the sealed roads condition assessment to be undertaken in January 2021	Complete	\$426,770	Jan-22	May-22
2	Community	SA	Coorong District Council	(Meningie North Jetty & Surrounds Remediation NEW	Upgrade of Meningie North Jetty, refurbishment of Meningie Sailing Club Beach, and provision of picnic furniture on foreshore	Complete	\$18,335	Jun-21	Mar-22
2	Community	SA	Coorong District Council	Coonalpyn Recreation Precinct Project	Upgrade of buildings and facilities within the Coonalpyn Recreation Precinct	Complete	\$100,000	Nov-21	Dec-21
2	Community	SA	Coorong District Council	Peake Playground Upgrade	Replacement of the Peak Playground. Last incarnation installed in the 1980's. Located adjacent to public toilets and sporting facilities	Complete	\$72,179	Sep-21	Nov-21
2	Community	SA	Coorong District Council	Tintinara Bowling Club bowling green lights	Replacement of Tintinara Bowling Club Lights. Current lights installed in the late 1960's, causing bird dropping issues, will improve usage of venue for night bowling and community & social events	Complete	\$20,125	Jul-21	Sep-21
2	Community	SA	Coorong District Council	Pine Park Tailern Bend solar lights	New solar lights to improve safety and visibility in town park. In response to community concern and requests	Complete	\$6,511	Mar-21	Sep-21
2	Road	SA	Copper Coast Council	Bay Road, Moonta	Reconstruction of Bay Road – Rebuilding of existing Bay Road	Complete	\$475,000	Apr-21	Dec-21
2	Community	SA	Copper Coast Council	Kadina and Moonta Cemetery Management	The continuation of masonry fence repairs and Conservation Management Plans of two of Councils Cemeteries – Kadina and Moonta	Complete	\$80,000	Jan-21	Dec-21
2	Community	SA	Copper Coast Council	Walloo and Moonta Dog Parks	Sporting and Recreations Facility – Construction of two dog parks	Complete	\$80,000	Jan-21	Dec-21
2	Community	SA	Copper Coast Council	McCauley Park	Undertaking planning and consultation for the upgrading of an existing open space	Complete	\$34,365	Jan-21	Apr-21
2	Community	SA	Corporation of The City of Unley	1 Trimmer Tce Unley	<p>Providing a community activity hub for residents, community and sporting groups The site currently contains a grandstand facility to view sporting and other activities on the oval. Residents also use it as part of their keep fit regime.</p> <p>The creation of the Community Hub will provide gym, training and change facilities for community sporting clubs utilising the oval, as well as administrative space across the mezzanine floor area.</p> <p>Further works will see the construction of an additional level, overlooking the oval proper that will allow for community groups and sporting bodies to undertake, group meetings, training and presentations etc.</p> <p>The LRCI funding (phase 2) is directed towards the ground and mezzanine levels of the project.</p>	Complete	\$1,339,102	Dec-21	Jun-22
2	Community	SA	Corporation of the Town of Walkerville	Willow Bend Exeloo	Installation of a fully automated toilet block and landscape improvements	Complete	\$235,000	Oct-21	Mar-22
2	Community	SA	Corporation of the Town of Walkerville	Willow Bend Tennis Courts and Basketball Ring	Renewal of the tennis court and addition of a basketball ring	Complete	\$50,000	Feb-22	Feb-22
2	Community	SA	Corporation of the Town of Walkerville	Smith Street Footpath	Upgrade and widening of pedestrian walkway	Complete	\$32,589	May-21	May-21
2	Community	SA	Department for Infrastructure and Transport	Blinman Sports Centre/ CFS	Stage two of the Sports Centre/CFS shed upgrade will see male and female change room and bathroom facilities installed along with kitchen facilities for catering.	Under Construction	\$100,000	Dec-21	Jun-24
2	Community	SA	Department for Infrastructure and Transport	Community Pumps Tracks	<p>4 Modular Pumptracks at Marree, Penong, Andamooka and Leigh Creek. A Modular Pumptrack is a rideable track for bikes, scooters and skateboards. The track is a continuous loop design that lets riders gain and maintain speed without pedalling. Riders use pressure to generate propulsion – put simply, 'pumping'.</p> <p>[INCREASE IN SCOPE OF WORKS] Council to include landscaping with an updated total project cost/LRCI funding required.</p>	Under Construction	\$632,000	Feb-22	May-24
2	Community	SA	Department for Infrastructure and Transport	Aroona Dam, 6kms South of the Leigh Creek Township	Picnic Shelter at Aroona Dam designed to provide a sheltered space for families to enjoy and utilise walking, cycling and water based activities.	Complete	\$100,000	Dec-21	Apr-24
2	Community	SA	Department for Infrastructure and Transport	Aussie Travel Code stage 2	<p>Aussie Travel Code is a travel management brand for visitors to the region and promotes sustainable visitation practices based on the 'tread lightly' theme.</p> <p>Signage has been developed to inform travellers in the region about being unprepared for travel in remote areas. The signage promotes the preservation of:</p> <ul style="list-style-type: none"> Natural landscapes and environments The character of unique communities Property, lifestyle and cultural sites of Traditional Owners Enjoyable experiences in the Outback. <p>The signage also encourages:</p> <ul style="list-style-type: none"> Increased tourism in the Outback Safe and sustainable travel behaviour Respectful and enjoyable social interactions <p>Signage will be placed in strategic locations including several "gateway" signs at key entry/exit points, supported by smaller A0/A1 signs at parking and information bays.</p> <ul style="list-style-type: none"> 19 X 4m X 3m signs with high wind rating structure (4 poles) @ \$12,000 each = \$228,000 (includes installation) 55 x A1 signs for parking bays and public toilet siting @ \$400 each = \$22,000 (includes installation) 	Complete	\$250,000	Aug-21	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	Department for Infrastructure and Transport	Penong Water Harvesting	The scope of this project was to install a dam lined with black plastic to store water for use on the community sports oval, located at the Far West Region Sports Facility Hub. The project will complement the installation of the sub-surface drip irrigation system at the sports oval in Penong.	Complete	\$60,000	Dec-21	May-22
2	Road	SA	Department for Infrastructure and Transport	Beltana Access Road	Improve the resilience, reliability and safety of the road leading to Historic Town Beltana community. Works will include construction of floodways to improve drainage and re-sheeting of road surface.	Complete	\$1,922,450	Nov-21	Apr-22
2	Community	SA	District Council of Ceduna	Council-wide Public Amenities. Improvement Project Various Locations	Toilet Blocks – Construction and installation of uniform toilet blocks with disabled access across 8 separate locations throughout our Council in the townships of Ceduna, Thevenard, Smoky Bay & Denial Bay. Works will also include demolition of five existing toilet facilities throughout the Council area.	Complete	\$443,417	Jan-22	Apr-22
2	Community	SA	District Council of Cleve	Cleve RV Park	1 Cleve RV Park Develop RV Park in Cleve – RV Park will encourage tourism which will help build local businesses and therefore support community resilience Community	Complete	\$369,297	Aug-21	Jun-22
2	Road	SA	District Council of Coober Pedy	Hutchison Street	Resealing of Hutchison Street from Post Office Hill Road to Hospital Road. The reason for this is the general deterioration of the surface requiring re-sheeting to support current infrastructure and prevent water contamination penetrating the surface. This Improves serviceability for locals and tourists alike. The road is a high traffic area as it is the main carrier for northern and western main street traffic. Restorations required to bring the road up to current expectations and increase longevity of the pavement surface.	Under Construction	\$134,267	Jan-24	Dec-24
2	Community	SA	District Council of Elliston	Venus Bay Beachfront Tourist Park Effluent Disposal Scheme	Purchase and installation of a membrane bioreactor to treat up to 30kl per day of septic tank waste water to an irrigable standard and associated works.	Complete	\$170,000	Apr-21	Dec-21
2	Community	SA	District Council of Elliston	Port Kenny Water Supply Scheme	Purchase and installation of a reverse osmosis plant and associated infrastructure to supply potable water to the township of Port Kenny.	Complete	\$188,924	Apr-21	Oct-21
2	Community	SA	District Council of Franklin Harbour	Activity Zone, lot201, Esplanade, Cowell SA 5602Sporting and Recreation Facilities	Basketball Court and associated landscaping, shelters and seating facilities	Complete	\$236,649	Jul-21	Dec-21
2	Combination	SA	District Council of Grant	Fire Prevention Initiatives.	Project Work Category:- Other Installation of bores across District Council of Grant for use by Country Fire Service for fire response and Council for roadworks	Complete	\$50,000	Feb-22	Jun-22
2	Community	SA	District Council of Grant	Nene Valley Disability Accessible Barbeque Project	Project Work Category:- Picnic Shelters or Barbeque Facilities at Community Parks Provision of disability accessible barbeque and path. Provision of power to the site.	Complete	\$20,409	Feb-22	Mar-22
2	Community	SA	District Council of Grant	Donovans Landing Public Toilet Replacement including Disability Access Toilet. Dry Creek Road, Donovans, SA 5291	Improved Accessibility of Community Facilities and Areas - Public toilet replacement at the end of useful life. Well used tourist area and shared facilities for use by Shack Owners. Improvements with Disability Accessible toilet.	Complete	\$100,000	Oct-21	Jan-22
2	Community	SA	District Council of Grant	Tarpeena Community Hall Flooring repair and floor coverings	Improvements to community facilities - Repair structural floor damage to the Tarpeena Community Hall and install new floor coverings to address safety concerns.	Complete	\$15,000	Sep-21	Oct-21
2	Community	SA	District Council of Grant	Disability Access Inclusion Plan Initiatives - Improved Port MacDonnell and Foreshore Access	Project Work Category:- Improved Accessibility of Community Facilities and Areas Installation of pram ramps throughout Port MacDonnell with an emphasis on high profile areas. Future planning for improved beach access.	Complete	\$50,000	Oct-21	Oct-21
2	Community	SA	District Council of Grant	Shared path from Tollner Road to Cafpirco Road Compton, Stage 2 –Crafter Road to Cafpirco Road.	Project Work Category:- Bicycle and Walking Paths Stage 2 of project to provide a shared walking and bicycle path from Tollner Road to Cafpirco Road, Compton. Stage 2 will extend the path by 1.4 km from Crafter Road to Cafpirco Road.	Complete	\$237,537	Sep-21	Oct-21
2	Community	SA	District Council of Grant	Kongorong Sportsmen’s Club light towers. School Road, Kongorong SA 5291	Kongorong Sportsmen’s Club light towers. School Road, Kongorong SA 5291	Complete	\$35,000	Apr-21	Apr-21
2	Road	SA	District Council of Karoonda East Murray	Knights Well Road Upgrade – Mindarie SA 5309	Road Re-sheeting and cutting down of hills on Knights Well Road to make it safer for all types of traffic.	Complete	\$239,128	Jun-21	Dec-21
2	Community	SA	District Council of Karoonda East Murray	Donovans, SA 5291	Improvements to community facilities – installation of a sustainable cabin to provide more accommodation options for people visiting our area.	Complete	\$75,000	Jun-21	Sep-21
2	Road	SA	District Council of Kimba	Buckleboo Road	Resealing 2.536 kilometres to address worn surface	Complete	\$169,433	Nov-21	Nov-22
2	Road	SA	District Council of Kimba	Cowell/Kimba Road	Resealing 1.781 kilometres to address worn surface	Complete	\$117,904	Nov-21	Jun-22
2	Community	SA	District Council of Lower Eyre Peninsula	Dorward Reserve Facilities Upgrade	Improved Accessibility of Community Facilities with Disability compliant Footpaths	Complete	\$65,682	Aug-21	Jun-22
2	Community	SA	District Council of Lower Eyre Peninsula	Morgan Reserve Upgrade	Landscaping improvements to community oval	Complete	\$72,063	Aug-21	Jun-22
2	Road	SA	District Council of Lower Eyre Peninsula	Warrow Road Resheet	Resurfacing community roads	Complete	\$185,000	Oct-21	Mar-22
2	Road	SA	District Council of Lower Eyre Peninsula	Chapman Road Resheet	Resurfacing community roads	Complete	\$150,071	Sep-21	Jan-22
2	Community	SA	District Council of Lower Eyre Peninsula	Cummins Cemetery Upgrade	Community facility upgrade including entrance gate and gazebo	Complete	\$8,840	Jan-21	Aug-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	District Council of Lower Eyre Peninsula	Nyroca Community Camp Ground Upgrade	Upgrade of recreational camp ground facility at Nyroca community camp ground	Complete	\$9,145	Mar-21	Jun-21
2	Community	SA	District Council of Loxton Waikerie	Trails and Bike Tracks	Sealed walking trail from Snake Island to Bookpurnong Terrace Mountain bike track at Loxton and Ramco Pump tracks and Loxton and Waikerie	Complete	\$570,736	Aug-21	Dec-21
2	Community	SA	District Council of Loxton Waikerie	Toilet Upgrades	New toilet block installed at Heritage Walk Bookpurnong Terrace Loxton Replace existing toilet block at Packard's Bend	Complete	\$188,360	Sep-21	Dec-21
2	Community	SA	District Council of Loxton Waikerie	CBD Upgrades	Lighting and new street furniture installed in the main street of Loxton and Waikerie	Complete	\$100,000	Aug-21	Dec-21
2	Road	SA	District Council of Mount Remarkable	Booloroo Centre to Wirrabara Rail Trail	General Road Maintenance, Traffic improvement, Bicycle and Walking Paths	Complete	\$379,045	Jul-21	Dec-21
2	Road	SA	District Council of Orroroo/Carrieton	Repairs to Culverts at 6 locations – Wilmington Road,	Bridge works – repairs to damaged culverts.	Complete	\$250,076	Sep-21	Jun-22
2	Road	SA	District Council of Peterborough	Woodcutters Road	Resheeting – Reconstruct road to improve condition and access to farming properties	Complete	\$120,000	Oct-21	Apr-22
2	Road	SA	District Council of Peterborough	Hope Gully Road	Resheeting – Reconstruct road to improve vehicle access to tourist and farming properties	Complete	\$83,600	Mar-22	Apr-22
2	Road	SA	District Council of Peterborough	George Street Drain	Reconstruct open drain adjacent to George Street to improve stormwater movement efficiency to further mitigate against property inundation	Complete	\$26,290	Sep-21	Oct-21
2	Road	SA	District Council of Peterborough	Bradtke Road	Resheeting – Reconstruct to improve all weather access to properties	Complete	\$26,083	Sep-21	Sep-21
2	Road	SA	District Council of Peterborough	McKeough Road	Resheeting – Reconstruct to improve all weather access to properties	Complete	\$8,517	Sep-21	Sep-21
2	Community	SA	District Council of Robe	BBQ Shelters at Lipson Park and Lannam Park	Picnic Shelters or Barbeque Facilities at Community Parks	Under Construction	\$40,000	Sep-21	Jun-24
2	Community	SA	District Council of Robe	Robe Foreshore path and lighting	Bicycle and Walking paths & Street lighting equipment	Complete	\$62,715	Aug-21	Dec-21
2	Community	SA	District Council of Robe	Lake Butler Marina Toilet Block, Robe	New Toilet Blocks.	Complete	\$40,000	Oct-21	Dec-21
2	Community	SA	District Council of Robe	Fish Cleaning Facility at Lake Butler Marina, Robe	Other A piece of infrastructure for recreational fisherman to clean fish.	Complete	\$20,129	Sep-21	Nov-21
2	Road	SA	District Council of Robe	Robe Marina Signage Renewal	Traffic Improvement. Boat ramp directory signage.	Complete	\$2,156	Jul-21	Aug-21
2	Community	SA	District Council of Streaky Bay	Lions Park Development	Wells Street Road Realignment as part of the Lions Park Upgrade Landscaping Improvements. The reserve development will aim to redevelop a partially developed reserve that has high community value and this was emphasised through the recent community consultation process. The Park is a 9500m2 reserve that is underutilised with very little activation, there is existing tree canopy that is nearing its end of useful life, along with play equipment and a toilet facility that are at the end of life. The proposed development is to activate the space with landscaping, seating, pathways, vegetation and stormwater management. The overall beautification of the site will provide safe passage for pedestrians, play space for local children, a connection between the eastern entrance to the CBD of Streaky Bay. The reserve shall consider stormwater mitigation measures such as swales and rain gardens. It will provide a valued recreational space that is currently unavailable to residents on the Eastern section of town and as a key to a welcoming entrance and place to gain bearings for visitors coming into the township. GPS Location -32.7950432, 134.2175872	Under Construction	\$118,600	Sep-23	Jun-24
2	Road	SA	District Council of Streaky Bay	Wirrulla By Pass Road	Reconstruction of Unnamed Road at Wirrulla to facilitate the construction of a Heavy Vehicle by Pass Route	Complete	\$306,826	Apr-23	Jun-23
2	Community	SA	District Council of Tumby Bay	Tumby Bay Soldiers Memorial Hall Upgrades, 27 West Tce, Tumby Bay.	Design and access ramp for Improved accessibility of community facility. Undertake asbestos partition removal and repainting to improve community facility.	Complete	\$32,650	Sep-21	Dec-21
2	Community	SA	District Council of Tumby Bay	Tumby Bay Foreshore Protection Works, Esplanade, Tumby Bay	Construction of approx. 60m of sandbag foreshore erosion protection walling to protect community infrastructure.	Complete	\$270,873	Sep-21	Nov-21
2	Road	SA	District Council of Yankalilla	Grundy Street, Second Valley	Reconstruction and sealing of an unsealed township road, including associated drainage infrastructure.	Complete	\$310,050	Sep-21	Nov-22
2	Community	SA	Gerard Reserve Council Inc	Gerard Council.	Supply and install fencing to ensure restricted access to Gerard Council to mitigate illegal rubbish dumping.	Complete	\$74,176	Jun-21	Dec-21
2	Community	SA	Kangaroo Island Council	Brownlow Toilet	Construction of new toilet block for 24 hour use due to lack of public toilets	Complete	\$60,000	Sep-21	Nov-21
2	Community	SA	Kangaroo Island Council	Kingscote Toilet	Construction of new toilet block for 24 hour use due to lack of public toilets	Complete	\$60,000	Aug-21	Nov-21
2	Road	SA	Kangaroo Island Council	East West One Highway – Re-sheet	Re-sheet approximately 2.6km of East West One Highway as road requires renewal	Complete	\$81,192	Jul-21	Jul-21
2	Road	SA	Kangaroo Island Council	Investigator Avenue – Kerbing	Continuation of kerbing (460m) along Investigator Avenue as no kerbing on the road	Complete	\$30,000	May-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	Kangaroo Island Council	Telegraph Road, Grenfell Street, Franklin Street and Murray Street, Kingscote – Footpaths	Construction of 625m of footpath in Kingscote as no footpath currently exists	Complete	\$110,000	May-21	Jun-21
2	Community	SA	Kangaroo Island Council	Smith Street, Parndana – Footpaths	Construction of 200m of footpath in Parndana as no footpath currently exists	Complete	\$50,000	May-21	Jun-21
2	Community	SA	Kangaroo Island Council	North Terrace and Middle Terrace, Penneshaw - Footpaths	Construction of 625m of footpath in Penneshaw as no footpath currently exists or existing footpath needs repair	Complete	\$40,000	May-21	Jun-21
2	Road	SA	Kangaroo Island Council	Birchmore Reseal	Reseal approximately 2km of Birchmore Road as road requires renewal	Complete	\$25,000	Apr-21	May-21
2	Community	SA	Kingston District Council	Main Street Entrance Beautification	Develop and implement plans for main street entrance beautification, including a new garden and construction of a statement piece/directional sign to promote the Main Street	Complete	\$70,000	Nov-22	Dec-22
2	Community	SA	Kingston District Council	Boundary Signage	Installation of boundary signage at all road entrances to the Council district	Complete	\$30,002	Apr-22	Jun-22
2	Community	SA	Kingston District Council	CCTV Project	Installation of CCTV at the Apex Park	Complete	\$10,000	Jun-22	Jun-22
2	Community	SA	Kingston District Council	Footpath Connectivity Project	Construction and hot mix of new footpaths at the following locations: - James Street (Gough to Charles) - Randall Lane (Southern side of Kingston Retirement Village to James Street) - Agnes Street (Senior Citizens to Holland Street) - Charles Street (Agnes Street to East Terrace)	Complete	\$98,760	Sep-21	Jun-22
2	Community	SA	Kingston District Council	Apex Park Fit out	Installation of a new structure including seating and BBQ's	Complete	\$20,000	Jul-21	Dec-21
2	Community	SA	Kingston District Council	Maria Creek Solar Lighting	Installation of 24 new solar lights along the 1.2 walking loop of Maria Creek	Complete	\$45,152	Jul-21	Oct-21
2	Community	SA	Kingston District Council	Footpath Safety Rectification	Installation of a handrail along the footpath on Hanson Street for safety	Complete	\$15,318	Sep-21	Sep-21
2	Road	SA	Light Regional Council	Anlaby Road Sealing – Thiele Highway to Light Regional Council/Goyder Council boundary	Sealing of 8.4km of unsealed road to improve tourism opportunities to the region	Complete	\$741,018	Oct-21	Dec-21
2	Community	SA	Maralinga Tjarutja	Project Name - Maralinga Village BQ1 Location: Remote region a in South Australia on the Maralinga Tjarutja Lands. Work category: Painting/Improvements to community facilities	Improvements to community facilities. Community facilities include community centres, community halls, childcare centres, educational establishment, club houses, and entertainment facilities Please see attached completed plan with full quote. The project will transform an existing army barrack into a 16 room accommodation facility at Maralinga Village, two of the rooms will be for disabled accommodation. Accommodation will cater to Community events, conferences, Tourism, support Scientist monitoring the Atom Test site, Traditional Owners of the Lands, Rangers when carrying out on country activities.	Complete	\$92,748	May-21	Aug-21
2	Road	SA	Mid Murray Council	Ramm Road, Mannum – Stormwater Upgrade	Stormwater Drainage Improvements	Under Construction	\$515,218	Sep-21	Jun-24
2	Road	SA	Mid Murray Council	Stormwater Works Morgan	Stormwater improvements on Eighth St, Morgan as based on engineering recommendation.	Under Construction	\$90,265	Jul-22	Jun-24
2	Community	SA	Mid Murray Council	Toilet Replacements – Len White Reserve, Swan Reach & Swan Reach	Replacement of public toilets that have reached end of life at Len White Reserve and Swan Reach	Complete	\$129,434	Sep-21	Dec-23
2	Community	SA	Naracoorte Lucindale Council	Swimming Lake – Pontoon [Moore Street, Naracoorte: Painting/Improvements to community facilities]	Repairs to pontoon	Complete	\$30,000	Sep-21	Dec-21
2	Community	SA	Naracoorte Lucindale Council	Memorial Oval Amenities [Price Avenue, Naracoorte: Toilet Blocks]	Upgrade amenities	Complete	\$120,000	Oct-21	Dec-21
2	Road	SA	Naracoorte Lucindale Council	More Street [Moore Street, Naracoorte: Reconstruction]	Improve road safety and access to community facilities	Complete	\$100,000	Sep-21	Dec-21
2	Community	SA	Naracoorte Lucindale Council	Sound Shell Access Ramp [Bank Place, Naracoorte: Improved Accessibility of Community Facilities and Areas]	New access ramp to improve accessibility to a community area	Complete	\$50,000	Oct-21	Dec-21
2	Community	SA	Naracoorte Lucindale Council	Frances Focus Point – Stage 2 [Frances: Other]	Creation of a central focus point for the Frances Township. Project is development of open space area, including nature playground, signage, park furniture for use by the general public.	Complete	\$30,000	Jul-21	Dec-21
2	Community	SA	Naracoorte Lucindale Council	Centenary Park Skate Park [Musgrave Avenue, Lucindale: Sporting & Recreation Facilities]	Replacement of Skate Park	Complete	\$185,000	Sep-21	Dec-21
2	Community	SA	Naracoorte Lucindale Council	Centenary Park Upgrade [Musgrave Avenue, Lucindale: Sporting & Recreation Facilities]	Upgrade paving, exercise equipment, park furniture and landscaping.	Complete	\$92,363	Sep-21	Dec-21
2	Road	SA	Nipapanha Community Aboriginal Corporation	70km east of Leigh Creek, South Australia : Resealing	Reseal internal community roads, with particular emphasis in main road through the community. This project will address - Prevention of further damage from traffic use, erosion of shoulder areas and around community entry and exit points and dust mitigation where possible.	Complete	\$70,463	Jul-21	Jul-21
2	Road	SA	Northern Areas Council	Belalie East Road, Spalding SA 5454	Extension of seal of Belalie East Road at the North of the Spalding Township [Increase in Scope of Works] The length of the seal has extended further by 200m metres and more preparation works are required to accommodate for heavy vehicles.	Complete	\$66,808	Jul-21	May-22
2	Community	SA	Northern Areas Council	29 Charles Street, Caltowie SA 5490	Solar energy installation at the Caltowie Memorial Hall	Complete	\$15,000	Jul-21	Dec-21
2	Community	SA	Northern Areas Council	Gulnare Recreation Ground, 15 View Street Gulnare SA 5471	Solar energy installation at the Gulnare Recreation Ground	Complete	\$15,000	Jul-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	SA	Northern Areas Council	South Terrace, Georgetown SA 5472	Preparation and seal of South Terrace in Georgetown from Hurtle Street to West Terrace	Complete	\$21,645	Jul-21	Dec-21
2	Road	SA	Northern Areas Council	West Terrace, Georgetown SA 5472	Preparation and seal of West Terrace in Georgetown from South Terrace to Pitt Street	Complete	\$95,140	Jul-21	Dec-21
2	Road	SA	Northern Areas Council	Kewson Lane, Georgetown SA 5472	Preparation and seal of Kewson Lane in Georgetown	Complete	\$15,633	Jul-21	Dec-21
2	Road	SA	Northern Areas Council	Gulnare Recreation Ground, 15 View Street Gulnare SA 5471	Preparation and seal of the entrance to the Gulnare Recreation Ground	Complete	\$18,759	Jul-21	Dec-21
2	Combination	SA	Northern Areas Council	Sir Hubert Wilkins Aerodrome 93 OD5 Road, Jamestown SA 5491	Upgrade and re-seal of runway at the Sir Hubert Wilkins Aerodrome in Jamestown	Complete	\$200,000	Jul-21	Dec-21
2	Road	SA	Port Augusta City Council	Conroy Street Kerbing and reseal	Kerbing and reseal renewal works	Complete	\$165,000	Nov-21	Jun-22
2	Road	SA	Port Augusta City Council	Hunter Crescent Kerbing renewal	Kerbing and road reinstatement works	Complete	\$80,000	Nov-21	Jun-22
2	Road	SA	Port Augusta City Council	Tassie Street Reseal	Resealing of existing sealed road	Complete	\$85,000	Nov-21	Jun-22
2	Road	SA	Port Augusta City Council	Mosley Street Kerbing and reseal	Kerbing and reseal renewal works	Complete	\$173,000	Nov-21	Jun-22
2	Road	SA	Port Augusta City Council	Barry Street Footpath	Footpath on Barry Street adjacent School	Complete	\$31,000	Nov-21	Jun-22
2	Road	SA	Port Augusta City Council	Nicholson Street Kerbing renewal	Kerbing and road reinstatement works	Complete	\$45,000	Nov-21	Jun-22
2	Road	SA	Port Augusta City Council	Caroona Road Reseal	Resealing of existing sealed road	Complete	\$31,401	Nov-21	Jun-22
2	Community	SA	Port Pirie Regional Council	Walking/cycling trail Spencer Highway – Simpson Road to Beach Road	Bicycle and Walking Paths Construction of new shared walking/cycling paths to improve connectivity and accessibility to Beach area	Complete	\$527,849	May-22	Jul-22
2	Combination	SA	Port Pirie Regional Council	Entrances (Warnertown Road – Copinger Road to Three Chain Road South side)	Landscaping Improvements Bicycle and Walking Paths Landscaping improvements including new footpaths, weed control, planting of new trees and shrubs, tree trimming and removal, old tree stump removal, mulching and road verge improvements	Complete	\$120,000	Apr-22	Jun-22
2	Combination	SA	Port Pirie Regional Council	Entrances (Three Chain Road – Warnertown Road to overpass East side)	Landscaping Improvements Bicycle and Walking Paths Landscaping improvements including new footpaths, weed control, planting of new trees and shrubs, tree trimming and removal, old tree stump removal, mulching and road verge improvements.	Complete	\$56,000	Apr-22	Jun-22
2	Combination	SA	Port Pirie Regional Council	Entrances (Three Chain Road – overpass to Simpson Street East side)	Landscaping Improvements Bicycle and Walking Paths Landscaping improvements including new footpaths, weed control, planting of new trees and shrubs, tree trimming and removal, old tree stump removal, mulching and road verge improvements.	Complete	\$7,653	Apr-22	Jun-22
2	Community	SA	Port Pirie Regional Council	Entrances (Three Chain Road – Warnertown Road to overpass West side)	Landscaping Improvements Bicycle and Walking Paths Landscaping improvements including new footpaths, weed control, planting of new trees and shrubs, tree trimming and removal, old tree stump removal, mulching and road verge improvements.	Complete	\$37,749	Apr-22	Jun-22
2	Road	SA	Port Pirie Regional Council	Replanting medians around Port Pirie	Landscaping Improvements Landscaping improvements including weed control, planting of new trees and shrubs, tree trimming and removal, old tree stump removal, mulching and road verge improvements.	Complete	\$85,526	Apr-22	Jun-22
2	Road	SA	Regional Council of Goyder	Drainage: Ayers St, BURRA SA	Construct new under road drainage	Complete	\$125,000	Aug-22	Oct-23
2	Combination	SA	Regional Council of Goyder	Bicycle & Walking Path: Bruce St, EUDUNDA SA	Construct new kerbing & footpath	Complete	\$175,000	Nov-21	Aug-23
2	Road	SA	Regional Council of Goyder	Traffic improvement: Market St BURRA SA	Construct new footpath, kerbing, and provision for caravan parking	Complete	\$41,631	Apr-22	Jun-23
2	Community	SA	Regional Council of Goyder	Sporting & Recreation Facilities: Lot 500 Morgan Rd, EUDUNDA SA	Installation of a new 400kl irrigation tank at the Eudunda Oval	Complete	\$100,000	Jul-21	Oct-22
2	Road	SA	Regional Council of Goyder	Other: Market St, BURRA SA	Repave footpath from old NAB to Burra Art Gallery	Complete	\$140,000	Aug-21	Jun-22
2	Road	SA	Regional Council of Goyder	Traffic improvement: Morehead St/West St BURRA, SA	Construct pedestrian crossing on Morehead St	Complete	\$40,000	Dec-21	Mar-22
2	Community	SA	Remark Paringa Council	Remark No. 1 Oval Lighting Upgrade	Upgrade lighting to LED so that it can meet to Class 3 - Community Cricket level. To enable greater participation for Cricket, Football and Baseball. The lighting will also encourage participation in Women's football that is played at night under sub-standard lighting. The LED lights will create environmental benefits of reduced energy costs. Due to climate change it is likely we will require more sport to be played at night with increased day time temperatures.	Complete	\$465,418	May-22	Sep-22
2	Combination	SA	Roxby Downs Council	Pioneer Drive Roxby Downs Walking Path	Upgrade 974.55m2 of pavers with concrete to make the pathways more level for pedestrians	Complete	\$161,423	Jan-22	Jun-22
2	Combination	SA	Roxby Downs Council	Arcoona Street Roxby Downs Walking Path	Upgrade 234.3m2 of pavers with concrete to make the pathways more level for pedestrians and school visits	Complete	\$40,425	Jan-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	Southern Mallee District Council	Lameroo Memorial Hall Renewal	Painting/Improvements to community facilities This project will see the renewal of a number of items at this well used community hall including change room upgrade, external paving renewal, stage renewal and renewal of floor coverings.	Complete	\$60,000	Jul-21	Jun-22
2	Community	SA	Southern Mallee District Council	Pinnaroo Institute Renewal	Painting/Improvements to community facilities This project will see the renewal of a number of items at this well used community hall including renewal of exit doors, improved disability access, toilet renewal, and change room upgrade.	Complete	\$60,000	Jul-21	Jun-22
2	Community	SA	Southern Mallee District Council	Pinnaroo Pool Renewal	Sporting and recreation facilities This project will see the restoration of the 25 metre outdoor pool liner, separation of flow between the 25 metre pool and toddler pool, and improvements to associated infrastructure such as the pump shed and pumps.	Complete	\$260,861	Jul-21	Dec-21
2	Road	SA	Tatiara District Council	Nalang Creek Pedestrian Bridge & footpath, Mundulla	Install a new pedestrian bridge over the Nalang and construct a shared path to the approaches. This will improve safety by providing an off road creek crossing for pedestrians and cyclists.	Complete	\$99,737	Mar-22	Oct-22
2	Community	SA	Tatiara District Council	Bordertown Grandstand	Structural improvements to the community grandstand which is a heritage building and part of the show grounds precinct/sporting facility. The works will return the grandstand to its original standard.	Complete	\$56,000	Apr-22	Jun-22
2	Community	SA	Tatiara District Council	Bordertown Caravan Park solar	Install solar panels to reduce reliance of grid power at the Bordertown Caravan Park and reduce environmental impacts	Complete	\$35,003	May-22	Jun-22
2	Road	SA	Tatiara District Council	Wolseley Road Shape correction	Wolseley Road has extensive rutting causing safety issues for motorists during wet weather. Rehabilitate the road surface by adding a shape correction layer to remove rutting to leave a level road surface free of pooling water.	Complete	\$160,000	Jan-22	Jan-22
2	Road	SA	Tatiara District Council	Asphalt Meatworks Road Bridge	Approaches to the bridge have surface and pavement. Applying an asphalt overlay will rehabilitate the road surface to its original and improve safety.	Complete	\$25,000	Jan-22	Jan-22
2	Road	SA	Tatiara District Council	Sealing of intersections at various locations – Tatiara (extension of LRCIP1)	Sealing the approaches of 10 unsealed road intersections to prevent the spread of gravel onto the sealed major road, provide better stopping environment and improve safety for maintenance grading.	Complete	\$91,000	Jan-22	Jan-22
2	Road	SA	Tatiara District Council	Asphalt intersection Densley Road/ Railway Terrace, Keith	Rehabilitate the road surface with an asphalt overlay to strengthen the pavement and improve the road surface and minimise the maintenance effort.	Complete	\$37,755	Jan-22	Jan-22
2	Combination	SA	Tatiara District Council	Aquatic lifts at Bordertown & Keith pools	Provide equitable access for patrons with a disability into the pools. Meets the provisions of Council's Inclusion and Disability Plan	Complete	\$30,000	Nov-21	Nov-21
2	Community	SA	Tatiara District Council	Bordertown Swimming Pool coping	Retiling the coping around the pool edge as it is over 50 years old and is a safety slip hazard.	Complete	\$51,832	May-21	Oct-21
2	Community	SA	The Barossa Council	Barossa United Football Club (BUFC), Nuriootpa Centennial Park, Penrice Road Nuriootpa - regional soccer facility construction	Funding will be applied to the upgrade of playing surface facilities through construction of an additional soccer pitch (artificial) and lighting to required code guidelines	Complete	\$1,034,462	Jun-21	Nov-22
2	Community	SA	The Berri Barmera Council	Barmera Unisex Change room and Oval Lighting Upgrades	To construct a new modular unisex change facility, upgrade the umpire and public toilet facilities and install new oval lighting at the Barmera Sporting Precinct. This will upgrade the main oval lights to meet current standards for local football night games, as they currently do not even meet standards for night training. By replacing and expanding the functionality and community use of change room facilities and toilets, 3 sports, Netball, Lawn Bowls and Football players and officials will be better supported. The aged and outdated design of the current facilities no longer provides suitable function for the strong participation levels of female players and umpires in football nor address the shared use opportunities at this multi-sport precinct	Complete	\$484,839	Oct-21	Dec-21
2	Combination	SA	The City of Burnside	Bike paths/Cycling infrastructure	The project identified is about joining up the bottom of the South Eastern Freeway cycle track with the top end of our Glen Osmond local cycle route which currently finishes at Boucaut Street adjacent to the former Colonial Inn. There is some footpath connection to the bottom of the Freeway cycle route but does not operate as a proper shared use path. The proposal is to excavate some land and establish retaining walls in order to create a wide enough space to construct a safe shared use path between Boucaut Street and the bottom of the Freeway route, obviating the need for cyclists to Cross the Freeway at the current crossing point	Complete	\$142,504	Nov-21	Sep-22
2	Community	SA	The City of Burnside	Kensington Gardens ETKG Tennis Clubrooms incl public toilets	Extension of clubroom building including the construction of public toilets (incl access toilet)	Complete	\$300,000	Nov-21	Apr-22
2	Community	SA	The City of Burnside	Tusmore Park wading pool Tusmore Park, 25C Stirling St, Tusmore	At over 50 years old, the Tusmore Park wading pool has reached the end of its useful life. As a popular and highly valued community facility, extensive community consultation has occurred in 2020 in order to develop concept designs for a new wading pool. A detailed design is currently underway.	Complete	\$500,000	Aug-21	Mar-22
2	Road	SA	The City of Burnside	Dulwich Avenue traffic Calming	Traffic calming measures to ensure greater road safety in Dulwich Avenue overall and to make the existing Wombat Crossing more visible to motorists	Complete	\$240,000	Nov-21	Mar-22
2	Community	SA	The City of Burnside	Old Collegians Rugby Club - Clubroom Upgrade	Clubroom refurbishments and an extension for dedicated female change room facilities	Complete	\$350,000	May-21	May-21
2	Road	SA	The City of Burnside	Mount Osmond Landslide Prevention Works	Implementation of drainage solutions to improve public safety and help avoid future serious landslide risk and damage.	Complete	\$41,611	Apr-21	Apr-21
2	Road	SA	The Corporation of The City of Whyalla	Mcbryde Terrace, Whyalla Norrie, 5608	Drainage. 250m of standard upright kerb and gutter to be installed to help control nuisance flooding.	Complete	\$15,258	Feb-22	Feb-22
2	Road	SA	The Corporation of The City of Whyalla	Elliot Street	Resealing and Drainage	Complete	\$491,224	Mar-21	Jul-21
2	Road	SA	The Corporation of The City of Whyalla	Wood Terrace	Resealing and Drainage	Complete	\$234,835	Jun-21	Jul-21
2	Road	SA	The Corporation of The City of Whyalla	Anderson Street	Resealing and Drainage	Complete	\$139,965	Feb-21	Jun-21
2	Community	SA	The District Council of Mount Barker	Byethorne Park to Nairne Main Street upgrade	Bicycle and walking paths	Complete	\$760,000	Oct-21	Sep-22
2	Community	SA	The District Council of Mount Barker	Venables Street Eastern Side upgrade	Bicycle and walking paths and landscape improvements	Complete	\$414,737	May-22	Aug-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	The District Council of Mount Barker	Littlehampton Main Street upgrade	Bicycle and walking paths and landscape improvements	Complete	\$137,500	Jan-22	Jun-22
2	Community	SA	The District Council of Mount Barker	Echunga Road, Echunga – Footpath	Bicycle and Walking Paths	Complete	\$100,000	Apr-22	Jun-22
2	Combination	SA	The Flinders Ranges Council	Quorn 32.3435 S, 138.0379 E and Hawker 31.8874° S, 138.4227° E Other (Streetscaping) Drainage Improvements Asphalting to road verge	Project Description: Footpath upgrades (Quorn and Hawker) (Bicycle and Walking Paths) (Along Railway Terrace Quorn) - New kerbing and guttering to resolve drainage in conjunction with footpath upgrade and asphalting of road verge Problem being addressed: <ul style="list-style-type: none"> Poor condition of footpaths Under-utilised public space Poor / lack of drainage causing road verge erosion 	Complete	\$302,049	Feb-21	Feb-22
2	Road	SA	The Rural City of Murray Bridge	Maurice Rd (Rocky Gully) - Stage 2	Supply and installation of new rural fencing for new road reserve.	Under Construction	\$26,300	May-24	Jun-24
2	Road	SA	The Rural City of Murray Bridge	Jarvis Road, Brinkley	Sealing an existing unsealed road that has been identified as an intra-regional freight route that attracts a disproportionate level of maintenance.	Complete	\$457,490	Apr-22	Jun-22
2	Road	SA	The Rural City of Murray Bridge	Pfeiffer Road (Stage 1) Brinkley	Sealing an existing unsealed road that has been identified as an intra-regional freight route that attracts a disproportionate level of maintenance. Stage 1 is to upgrade from CH 4100 – CH 5025	Complete	\$488,824	May-22	Jun-22
2	Community	SA	Town of Gawler	Lift Installation - Visitor Information Centre & Community Gallery	Length: 260m – within rocky ground (includes removal of 50m of existing rural fencing at the site)	Complete	\$569,970	Oct-21	Feb-22
2	Community	SA	Town of Gawler	Changing Places Toilet Facility	Construction of Toilet Block – including a Changing Places Facility. Improving accessibility of the town through provision (in the central shopping district) of the first Changing Places facility in the region.	Complete	\$100,000	Jun-21	Nov-21
2	Community	SA	Town of Gawler	Hemaford Grove Reserve Play Park Upgrade	Improved Recreational opportunities and accessibility through the expansion and upgrading of existing play space with new accessible items of play equipment, turf kick about space, nature play elements, furniture, trees/landscaping, irrigation and a new scooter track.	Complete	\$95,000	Aug-21	Nov-21
2	Community	SA	Town of Gawler	Gawler West Reserve	Improve recreational opportunities by constructing a half-court basketball court and improved access pathway to address a lack of teenage facilities in this neighbourhood area.	Complete	\$25,000	Aug-21	Nov-21
2	Road	SA	Town of Gawler	Road Resealing	Resealing the surface of 6 roads (being 4,900 sqm of road area) in Evanston Park area to improve road safety and ride-ability, bringing forward future works. The roads to be resealed are: <ol style="list-style-type: none"> Ames Drive - MNR to Coleman Pde Baldock Street - Ames Dr to Rowe St Rogash Court - Baldock Street to End Rowe Street - Parham Court to East end Mold Court - Rowe St to End Parham Court - Rowe St to End 	Complete	\$122,224	Mar-21	Apr-21
2	Road	SA	Wakefield Regional Council	Howe St - Balaklava	Resealing – Spray Seal	Complete	\$18,000	Mar-22	Jun-22
2	Road	SA	Wakefield Regional Council	Wallace St – Balaklava	Resealing – Spray Seal	Complete	\$20,400	Mar-22	Jun-22
2	Road	SA	Wakefield Regional Council	George St -Balaklava	Resealing– Spray Seal	Complete	\$29,900	Oct-21	Jun-22
2	Combination	SA	Wakefield Regional Council	Light St – Hamley Bridge	Bicycle and Walking Paths - Brick Paving on Footpath	Complete	\$177,300	May-21	Jun-22
2	Road	SA	Wakefield Regional Council	Annie St – Hamley Bridge	Resealing – Asphalt Surfacing	Complete	\$35,000	Aug-21	Dec-21
2	Combination	SA	Wakefield Regional Council	Annie St – Hamley Bridge	Bicycle and Walking Paths - Brick Paving on footpath	Complete	\$8,511	Sep-21	Dec-21
2	Road	SA	Wakefield Regional Council	Light St -Hamley Bridge	Resealing – Asphalt Surfacing	Complete	\$115,000	Sep-21	Dec-21
2	Road	SA	Wakefield Regional Council	Light St – Hamley Bridge	Reconstruction – Kerb and Water table	Complete	\$94,700	May-21	Dec-21
2	Road	SA	Wakefield Regional Council	Edith Terrace - Balaklava	Resealing – Spray Seal	Complete	\$34,000	Mar-21	Jun-21
2	Road	SA	Wakefield Regional Council	Edith Terrace - Balaklava	Reconstruction – Kerb and Water Table	Complete	\$36,700	Mar-21	Jun-21
2	Road	SA	Wakefield Regional Council	George St – Balaklava	Reconstruction – Kerb and Water Table	Complete	\$23,000	Apr-21	Jun-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	SA	Wattle Range Council	Penola to Coonawarra Walking / Cycling Track	The concept of a walking and cycling trail from Penola to the Coonawarra was developed following investigations into a regional trails network that was completed in 2015. With the increasing awareness of the value of outdoor recreation in relation to health and wellbeing, and the Coonawarra Wine Region being acknowledged as an excellent tourism attraction, the development of a multi-use walking and riding trail would add strongly to the region. A well planned and constructed trail network in this area would cater to a range of users including recreational walkers and runners, cyclists, and tourists wanting to visit wineries and other destinations. The section of trail proposed for development runs for approximately 16km (excluding links to wineries and tourist attractions) from the town of Penola through several vineyards and wineries to Coonawarra. Additionally, Naracoorte Lucindale Council is currently developing a 16km connecting the Naracoorte township and the world-heritage listed Naracoorte Caves to strengthen the high-quality visitor experiences offered in the region. This Stage 2 of the project, to link the caves to cabernet via a shared-use rail trail, will be managed directly by the Naracoorte Lucindale Council.	Complete	\$736,052	Oct-21	Mar-22
2	Community	SA	Wudinna District Council	Eyre Highway Landscaping in Wudinna SA 5652, within the township limits - a distance of approximately 2.0 kilometres.	The project works compromise of the installation of landscaping and irrigation to create a "green oasis" that ultimately will improve the amenity of the township. The streetscape will create visual interest as well as important greening around key nodes to encourage people to stop and enjoy what our district has to offer. Currently the area is very dry and barren with no visual interest. There is no shade and the streetscape does look as though it is not maintained.	Complete	\$357,319	Mar-21	Jun-21
2	Community	SA	Yalata Anangu Aboriginal Corporation	Community admin building flooring	Flooring in Community Admin building is lifting and extremely worn due to excessive foot traffic. This building is a central access point for all community members to collect their mail and hub for support services like Centrelink, Housing SA and to use public computers/internet. Approx. 158sqm of commercial grade carpet tiles to be installed over existing floor which will create a safer space	Complete	\$9,640	May-22	Jun-22
2	Community	SA	Yalata Anangu Aboriginal Corporation	Concrete slab for fuel pad	Install concrete slab to support two new, above ground fuel tanks at Yalata Roadhouse site. This Work is a requirement in line with SA Planning Commission and Environmental Protections Authority approval. Slab designed to capture any ground water or spillages and divert to an oily water separator unit as per EPA requirements	Complete	\$57,237	May-22	Jun-22
2	Community	SA	Yalata Anangu Aboriginal Corporation	Fencing	New Fencing to be built to block off staff dwellings from Driver Revive/Roadhouse site. Fence to extend from the end of the existing fence and travel east. Total length 120m This will create privacy and increased safety for residents	Complete	\$17,048	May-22	Jun-22
2	Combination	SA	Yorke Peninsula Council	Coastal Management Strategy Projects. Edithburgh (x2), HD Melville, HD Warrenben, Marion Bay, HD Moorowie, HD Wauraltee, Port Victoria, Balgowan (x2), HD Tiparra, Wool Bay (x3), Stansbury (x2), Port Vincent, Ardrossan, Category: Improved Accessibility of Community Facilities and Areas	Implementation of works identified in the Coastal Management Strategy to manage community access to key coastal locations, including fencing, bush camping toilet amenities, installation of traffic and pedestrian signage, and vehicle and pedestrian access works (such as car park formalisation, and walkway/access upgrades).	Complete	\$175,281	Mar-21	Jun-22
2	Road	SA	Yorke Peninsula Council	Spoon Drain Replacement Program. Maitland, Yorketown, Stansbury, Warooka, Edithburgh, Port Vincent, Curramulka, & Coobowie. Category: Drainage.	Replacement of spoon drains. Works involve civil works to remove existing spoon drains and replace with new concrete spoon drains and kerbing. The problem being addressed is the spoon drains have reached their functional capacity and require upgrade to ensure appropriate drainage.	Complete	\$225,000	Mar-21	Jun-22
2	Road	SA	Yorke Peninsula Council	Patch Sheeting. Bussenschutt Road and Moorowie Station Road. Category: Sheeting/re-sheeting.	The patch sheeting methodology is utilised to remedy small sections of lower use roads. 5 segments (14,400sqkm) of Bussenschutt Road and 3 segments (14,000 sqkm) of Moorowie Station Road will be remedied. The works will improve rideability and minimise hazards for road users. The patch sheeting model also increases the useful life of the road.	Complete	\$225,000	Mar-22	May-22
2	Community	SA	Yorke Peninsula Council	Warooka Standpipe Upgrade. Section 54 White Hut Road. Category: Painting /Improvements to community facilities	Modernisation of standpipe infrastructure to allow for an electronic payment system for water supply. The filling station (standpipe) provides a water supply to those that do not have access to water. The upgraded station will remove the current usage booking system and occurrence of water theft. It is expected usage will increase due to improved ease of access, along with an increase in supply to travellers (who currently are not accessing due to the booking system).	Complete	\$55,000	Aug-21	Apr-22
2	Community	SA	Yorke Peninsula Council	Stansbury Institute Maintenance. 6 Weaver Street, Stansbury. Category: Painting /Improvements to community facilities	Re-roofing of Stansbury Institute (Town Hall) to ensure no leaks that would impact on the ability of the community to use the building.	Complete	\$20,000	Apr-21	Apr-22
2	Community	SA	Yorke Peninsula Council	Walk the Yorke Upgrades – Various. Category: Bicycle and Walking Paths	Upgrade to trail surface and infrastructure where needed across 120km of the 500km trail.	Complete	\$50,000	Oct-21	Mar-22
2	Community	SA	Yorke Peninsula Council	Marion Bay Desalination Plant Improvements. 1 Willyama Drive (Plant) & 73 Slow Street (beach well erosion area), Marion Bay. Category: Painting /Improvements to community facilities.	Marion Bay does not have mains water supply and hence a Desalination Plant was built to support residential properties and the caravan park. This project will see desalination plant water quality improvements and measures to address beach well site erosion problems undertaken. The beach well supplies water to the plant and due to seawater level rising and winter storms, beach well infrastructure is now under threat from the ocean; if not addressed flooding of the beach well infrastructure and electrical controls will stop water production. In addition, water quality is shortening hot water infrastructure life to the caravan park and supply network.	Complete	\$65,000	Feb-21	Dec-21
2	Community	SA	Yorke Peninsula Council	Black Point Water Supply Storage Tanks. Lot 3014 Black Point Drive, Black Point. Category: Painting /Improvements to community facilities	Removal of old leaking concrete water storage tank and installation of new poly tank and required plumbing. This will address water loss and supply restrictions to the nearby Black Point community.	Complete	\$30,000	Jan-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	SA	Yorke Peninsula Council	Minlaton Town Hall Maintenance. 57 Main Street Minlaton. Category: Painting /Improvements to community facilities	Replacement of gutters and windows at the Town Hall to ensure adequate drainage and management of draughts and light. This will see continuation of community use of the Town Hall.	Complete	\$55,000	Aug-21	Oct-21
2	Community	TAS	Break O'Day Council	Tasman Highway, Beaumaris, Tasmania: Bicycle and Walking Paths	The proposed project is for the upgrade of the gravel footpath between Ocean Drive and Reedy Street. The upgrade covering a length of 829m at a nominal 2m width includes the construction of a missing footpath segment (Surfside) and sealing the path with a 2-coat spray seal.	Complete	\$85,389	May-21	Mar-22
2	Road	TAS	Break O'Day Council	Road Sealing – Falmouth, Tasmania	Sealing (putting a seal on unsealed township roads), Franks Street (550m) & Morrison Street (670m) at Falmouth. Includes minor roadside stormwater drainage line works.	Complete	\$210,196	Nov-21	Mar-22
2	Community	TAS	Break O'Day Council	Binalong Bay Foreshore Path: Bicycle and Walking Paths.	Works are supplemental to the LRCI Program Phase 1 project -Binalong Bay Foreshore Path. New works involve the installation of cycling and pedestrian infrastructure being the construction of a boardwalk and raised creek crossing including handrails. The project enables the separation of users and road traffic over a distance of 70m through the construction of a canti-levered boardwalk adjacent to the main road and improved pedestrian access at a creek crossing by raising the pathway over a creek crossing and decrease pathway incline	Complete	\$34,565	Nov-21	Feb-22
2	Community	TAS	Break O'Day Council	Scamander Shared Pathway: Bicycle and Walking Paths	Works are supplemental to the LRCI Program – Phase 1 project Scamander Shared Pathway. Works involve the Installation of a 62m long traffic safety barrier between the Tasman Highway carriageway and the new pathway. Installation of a safety barrier is a requirement of State Growth (the State road authority), as a measure to mitigate risk to path users in the event of an errant vehicle incident occurring at a point where the pathway is closest to the road with high traffic volume and within the 80km/hr speed zone.	Complete	\$14,695	Oct-21	Jan-22
2	Community	TAS	Break O'Day Council	Esk Main Road, St Marys, Tasmania: Bicycle and Walking Paths	The proposed project is for the upgrade of the existing footpath segment from Newman Street and into Irishtown Road, 260m in length at a nominal 1.5m in width. The upgrade includes the renewal of the wear surface in asphalt, replacement of a Telstra Communications pit and the height adjustment of five sewer pit lids.	Complete	\$49,999	Nov-21	Dec-21
2	Community	TAS	Break O'Day Council	O'Connors Beach Stieglitz, Tasmania: Bicycle and Walking Paths	The proposed project is for the construction of a gravel shared-pathway between the Cunningham Street Jetty and Treloggens Track, 715m in length at a nominal 1.8m width that includes the provision of two pathway bridges.	Complete	\$95,052	Aug-21	Oct-21
2	Road	TAS	Break O'Day Council	St Helens Point Road, Stieglitz, Tasmania: Reconstruction	The proposed project is for the reconstruction of the Northern traffic lane on St Helens Point Road between Aerodrome Road heading east by 600m to Treloggens Track This road reconstruction project supplements a current LRCI/ Council project that sees an upgrade of the southern traffic lane including the provision of kerb and channel).	Complete	\$107,000	Mar-21	Jun-21
2	Road	TAS	Brighton Council	Elderslie Road, Brighton	Widen and reconstruct the existing road	Complete	\$630,998	Jul-21	Oct-21
2	Community	TAS	Central Coast Council (TAS)	Riana Community Centre, 1201 Pine Road, Riana, Tas. 7316: Improvements to community facilities	Change rooms, amenities, and access upgrades. Redevelopment of 75yo facility to ensure safe and equitable access, public amenities, and change rooms.	Complete	\$343,000	Apr-22	Jun-22
2	Community	TAS	Central Coast Council (TAS)	Ulverstone Sports & Leisure Centre (USLC), 2 Flora Street, West Ulverstone, Tas. 7315: Improvements to community facilities	Upgrades to community rooms. Development of currently unfinished first floor space of the USLC to provide community meeting spaces.	Complete	\$457,000	Apr-22	Jun-22
2	Community	TAS	Central Coast Council (TAS)	Beach Road, west of Ocean Drive, Ulverstone, Tas. 7315: Bicycle and Walking Paths	Completion of the Central Coast Shared Pathway Network are local and regional priorities. The project creates an additional 500m of shared bicycle and walking pathway.	Complete	\$291,071	Apr-22	Jun-22
2	Road	TAS	Central Highlands Council (TAS)	Pelham Road -2.215kms north of Sonners Road -Sealing.	Sealing of 1.7kms of an unsealed road. Improve safety on a high volume gravel road.	Complete	\$448,743	Nov-21	Dec-21
2	Road	TAS	Circular Head Council	Green Point RD resurfacing and Drainage improvements	Resurfacing road to bring back to original standard & completion of necessary works to significantly improve drainage	Complete	\$160,000	Dec-21	Apr-22
2	Road	TAS	Circular Head Council	Rennison Rd Pavement rehabilitation	Road Rehabilitation to bring road back to original standard	Complete	\$171,839	Jan-22	Feb-22
2	Community	TAS	Circular Head Council	Dog management signs and dispensers	Information on rules and regulations to dog management and providing bags for responsible dog ownership	Complete	\$25,000	Nov-21	Feb-22
2	Community	TAS	Circular Head Council	Brook/ Grant & Bugg Street	Pedestrian Infrastructure (Footpath replacement)	Complete	\$154,000	Nov-21	Jan-22
2	Road	TAS	Circular Head Council	King Park Entrance Relocation	Traffic Improvement (Entrance relocation to reduce congestion)	Complete	\$66,000	Nov-21	Dec-21
2	Road	TAS	Circular Head Council	Virtual Fencing – Noise & Vibration mitigation measures	Traffic improvement – Tasmanian devil and other animal mitigation from accessing road	Complete	\$72,634	Dec-21	Dec-21
2	Community	TAS	Circular Head Council	Backline RD footpath	Pedestrian Infrastructure (Footpath installation) Installation of remainder of new footpath section from approved LRCI Rd 1 project funding	Complete	\$23,366	Oct-21	Dec-21
2	Community	TAS	Circular Head Council	LED Christmas Tree Lights	Improvements to Community facilities replacing and upgrading current lighting	Complete	\$75,000	Nov-21	Nov-21
2	Community	TAS	City of Burnie	Footpaths – Oakleigh Park, Collins St, Regent St	Bicycle and Walking Paths	Complete	\$100,000	Jan-21	Jun-22
2	Road	TAS	City of Burnie	Linton Street Reconstruction	Reconstruction	Complete	\$120,000	Oct-21	Mar-22
2	Road	TAS	City of Burnie	Alkira Court Reseal	Resealing	Complete	\$10,045	Oct-21	Jan-22
2	Road	TAS	City of Burnie	Colgrave Road Reseal	Resealing	Complete	\$17,481	Oct-21	Jan-22
2	Road	TAS	City of Burnie	Coorabin Crescent Reseal	Resealing	Complete	\$10,599	Oct-21	Jan-22
2	Road	TAS	City of Burnie	Kalina Crescent Reseal	Resealing	Complete	\$51,156	Oct-21	Jan-22
2	Road	TAS	City of Burnie	Mooreville Road Reseal	Resealing	Complete	\$74,976	Oct-21	Jan-22
2	Road	TAS	City of Burnie	Pease Street Reseal	Resealing	Complete	\$17,188	Oct-21	Jan-22
2	Road	TAS	City of Burnie	Uplands Place Reseal	Resealing	Complete	\$164,637	Oct-21	Jan-22
2	Road	TAS	City of Burnie	Crowe St Reseal	Resealing	Complete	\$53,436	Oct-21	Dec-21
2	Road	TAS	City of Burnie	Hayes Street Reseal	Resealing	Complete	\$30,894	Oct-21	Dec-21
2	Road	TAS	City of Burnie	Bay Street Reconstruction	Reconstruction	Complete	\$186,285	Sep-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	TAS	Clarence City Council	South Arm Road, Rokeby – Footpath from Horsham Road to Oakdowns Parade	Work Category: Bicycle and Walking Paths. Construction of new footpath from Horsham Road, Rokeby to Oakdowns Parade, Oakdowns.	Complete	\$400,000	Mar-22	Oct-22
2	Community	TAS	Clarence City Council	Anzac Park, Lindisfarne – Irrigation and drainage upgrade	Replace and upgrade existing irrigation and upgrade subsurface drainage at Lindisfarne oval no.1 a first grade cricket venue.	Complete	\$450,000	May-22	Jul-22
2	Community	TAS	Clarence City Council	South Arm Oval – Play space, earth berm and paling fence	Work Category: Playgrounds and Skateparks, and Noise and Vibration Mitigation Measures.	Complete	\$210,000	May-22	Jun-22
2	Road	TAS	Clarence City Council	OakBank Road -Otago – Road and stormwater upgrade	Reconstruct and widen road pavement, Upgrade road drainage.	Complete	\$290,000	May-22	Jun-22
2	Combination	TAS	Clarence City Council	Clarence Foreshore Trail – Montagu Bay to Rosny College Pathway Upgrade – Stage 2	Work Category: Bicycle and Walking Paths. Continuation of Phase 1 project. Second stage of pathway upgrade between Montagu Bay and Rosny College.	Complete	\$602,854	Aug-21	Dec-21
2	Community	TAS	Derwent Valley Council	Tynwald park Seating	Construction of new play space and an earth berm and paling fence to attenuate noise from an adjacent skate park.	Complete	\$55,000	Jan-22	Aug-22
2	Community	TAS	Derwent Valley Council	Esplanade Stage Installation	Installation of Stage as part of the revitalisation of the New Norfolk Esplanade	Complete	\$300,000	Mar-22	Jul-22
2	Combination	TAS	Derwent Valley Council	High Street New Norfolk Master Plan stage two revitalisation	Continuation of the revisitation and implementation of the Urban Design Plans Town Centre and Precinct	Complete	\$171,552	Oct-21	Jun-22
2	Community	TAS	Devonport City Council	Horsehead Creek toilet	Construction of new public toilet near boat ramp, camping facility and recreational path	Complete	\$30,000	May-22	Oct-22
2	Community	TAS	Devonport City Council	Highfield Park Nature Play	Playgrounds and Skate parks: construction of a new playground	Complete	\$71,966	Oct-21	Jun-22
2	Community	TAS	Devonport City Council	Bass Strait Maritime Centre – Sliding door	Painting/Improvements to community facilities: installation of a sliding door separating the museum and café areas, improving user experience in both and protecting the exhibits	Complete	\$14,729	Jun-22	Jun-22
2	Community	TAS	Devonport City Council	Street and Park trees	Landscaping improvements: planting of 20 advanced trees in streets and parks	Complete	\$16,632	Jun-22	Jun-22
2	Road	TAS	Devonport City Council	Coastal Pathway – River Road, Oakwood to Ambleside	Bicycle and walking paths: construction of 820m of new path, replacing substandard pedestrian and cycling facilities on the coastal pathway route	Complete	\$836,460	Aug-21	May-22
2	Combination	TAS	Dorset Council	Derby Trailhead Carpark and Amenities Block 99 Main Street DERBY	Construction of a carpark and amenities block at the trailhead of the Blue Derby Mountain Bike Trail Network. Due to the outstanding success of the Derby Mountain Bike Trails, there is insufficient off street car parking to accommodate the visitation. In addition, there are no toilets/showers at the trailhead to cater for campers in the designated camping area at the trailhead.	Complete	\$320,871	Mar-22	Jun-22
2	Community	TAS	Dorset Council	Bridport Skate Park Adjacent to Village Green, Main Street BRIDPORT	Replacement and relocation of obsolete steel Skate Park. Existing skate park is an outdated steel structure which has reached end of life. The replacement skate park is a contemporary design predominately constructed from concrete and will be located in accordance with Council's Foreshore Master Plan.	Complete	\$349,590	Jan-22	May-22
2	Community	TAS	Flinders Council	Flinders Airport: Painting or improvements to community facilities	Painting/Improvements – painting and repairs at Airport and other community buildings including Art Gallery, Museum and Lady Barron Hall.	Complete	\$93,296	Nov-21	Sep-22
2	Community	TAS	Flinders Council	Holloway Park: Toilet Blocks	Toilet Blocks - maintenance of public toilet block amenities and provision for lighting.	Complete	\$74,013	Sep-21	Sep-22
2	Community	TAS	Flinders Council	Whitemark Foreshore: Picnic shelters or BBQ facilities at community parks	Upgrade Barbeque facilities at Community Parks.	Complete	\$58,511	Nov-21	Sep-22
2	Community	TAS	George Town Council	George Town Linking Trail	Bicycle and Walking Paths - Works involving cycling and pedestrian infrastructure	Complete	\$405,237	Sep-21	Feb-23
2	Road	TAS	Glamorgan Spring Bay Council	Strip Road Little Swanport floodway	Install concrete overlay to hardstand floodway – improve drainage	Complete	\$30,000	Jan-22	Jun-22
2	Road	TAS	Glamorgan Spring Bay Council	Alma Road and Fieldwick lane Orford	Rock line drain and culvert improvements	Complete	\$123,000	May-22	Jun-22
2	Road	TAS	Glamorgan Spring Bay Council	Holkham Court	Culverts – Investigation and design for flood mitigation works associated with replacement of undersize culverts in a developing residential area	Complete	\$56,811	May-21	Jun-22
2	Community	TAS	Glamorgan Spring Bay Council	Bicheno BMX track refurbishment	Re-vamp existing BMX track to bring it up to Community expectations	Complete	\$18,080	Jul-21	Dec-21
2	Community	TAS	Glamorgan Spring Bay Council	Triabunna Medical 1 Victoria Street	Asphalt & line mark public car park	Complete	\$25,658	Jul-21	Oct-21
2	Community	TAS	Glamorgan Spring Bay Council	Bicheno Jetty Road Beach access	Track keeps washing out due to stormwater run-off, Install timber walkway to improve safety	Complete	\$13,771	Aug-21	Sep-21
2	Community	TAS	Glamorgan Spring Bay Council	Triabunna Port	Improve public facilities including shelters and safety at the Triabunna Port. The Port has a high visitor number and there are safety concerns with traffic and pedestrians.	Complete	\$40,016	Jun-21	Sep-21
2	Community	TAS	Glamorgan Spring Bay Council	Bicheno Medical 94 Foster Street	Asphalt & line mark public car park	Complete	\$25,596	Jul-21	Aug-21
2	Community	TAS	Glamorgan Spring Bay Council	SES CCTV 76 Maria Street Swansea	Install CCTV around the Swansea Emergency Services Building	Complete	\$2,881	Aug-21	Aug-21
2	Community	TAS	Glamorgan Spring Bay Council	Triabunna Wharf public toilet block Triabunna Port	Install hands free washing station to improve Covid-19 hygiene & access	Complete	\$8,460	May-21	Jun-21
2	Community	TAS	Glamorgan Spring Bay Council	Coles Bay Tennis 60 Harold Street	Basketball hoop installed on Tennis Court	Complete	\$2,455	Jun-21	Jun-21
2	Road	TAS	Glamorgan Spring Bay Council	Freycinet Drive – Kerb at Kayak Rental Coles Bay	Install Kerb to stop Flooding	Complete	\$32,695	Mar-21	May-21
2	Community	TAS	Glamorgan Spring Bay Council	Swansea Museum 22 Franklin Street	CCTV for security in the museum	Complete	\$8,940	Mar-21	Apr-21
2	Community	TAS	Glenorchy City Council	Jackson Street Landfill Extension	Other – Design and construction of a new cell at the Jackson Street Landfill.	Complete	\$1,646,889	Dec-21	Jul-22
2	Community	TAS	Hobart City Council	Redevelopment of Swan St Park, North Hobart	Redevelopment of park in highly utilised North Hobart Retail Precinct	Complete	\$551,303	Jul-22	Jan-23
2	Community	TAS	Hobart City Council	Tolmans Hill Toilet and Barbecue Facilities	Construction of new toilet and barbecue facilities at Tolmans Hill Park	Complete	\$768,761	May-22	Dec-22
2	Community	TAS	Hobart City Council	Long Beach Toilet Redevelopment	Replacement of toilet block in a premier foreshore park with a new accessible unisex facility	Complete	\$573,239	May-21	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	TAS	Huon Valley Council	Dover Boat Ramp Carpark	Carparks	Complete	\$300,000	Oct-22	Jan-23
2	Community	TAS	Huon Valley Council	Cygnets Town Hall Lift	Improvements to community facilities	Complete	\$243,212	Dec-21	Jun-22
2	Combination	TAS	Huon Valley Council	Huonville Recreation Ground Masterplan	Walking Path	Complete	\$361,534	Feb-22	Apr-22
2	Community	TAS	Kentish Council	Sheffield Visitor Information Centre Rehabilitation/ Upgrade	Rehabilitation of the Sheffield Visitor Information Centre.	Complete	\$412,225	Sep-21	May-22
2	Road	TAS	Kentish Council	Ennis Avenue, Railton	Construction of a new car parking area in Railton to accommodate the Railton Bowls Club and assist with parking overflow for the Wild Mersey Mountain Bike Trails.	Complete	\$65,680	Oct-21	Jan-22
2	Community	TAS	King Island Council	Painting Currie Lighthouse	Painting/Improvement to community facility The Currie Lighthouse is de-commissioned and is owned and maintained by council as part of an historic precinct. It is constructed of steel and is in urgent need of re-painting.	Complete	\$151,333	Jan-22	Apr-24
2	Road	TAS	King Island Council	Second Seal	Reconstruction The works involve the upgrading and sealing of South Road from the end of the existing seal to approximately one kilometre south of the Ettrick River bridge. Currently the road is subject to frequent wash-outs, has poor alignment and dangerous corners and resulting major ongoing maintenance costs.	Complete	\$44,676	Oct-21	Jun-22
2	Road	VIC	Alpine Shire Council	Asphalt Overlays	General Road Maintenance	Complete	\$10,000	Dec-21	Dec-21
2	Road	VIC	Alpine Shire Council	Kerb and Channel Renewal	Drainage	Complete	\$55,000	Sep-21	Dec-21
2	Road	VIC	Alpine Shire Council	Road Stabilisation and Patching	General Road Maintenance	Complete	\$150,000	Oct-21	Dec-21
2	Community	VIC	Alpine Shire Council	Great Valley Trail	Bicycle and Walking Path	Complete	\$335,373	Sep-21	Dec-21
2	Community	VIC	Alpine Shire Council	Mount Beauty Community Centre Upgrade	Improvements to Community Facilities: Supply and install a fixed projector incorporating laptop link; Supply and install a retractable projector screen; Supply and install 2 x wall mounted speakers; Supply and install a hearing augmentation loop; Supply and install internet hardware to facilitate public Wi-Fi.	Complete	\$40,000	Sep-21	Dec-21
2	Community	VIC	Alpine Shire Council	Bright Sports Centre Structural Repair	Sporting and Recreation Facilities: Plumbing work including Relocate/replace sections of stormwater drain; Underpinning of foundations to further subsidence; Masonry wall strengthening; Bracing to rafters, ties, columns and struts in roof space; Rood and ceiling repairs; Concrete paving and carpark; Repair internal squash court floors and walls.	Complete	\$220,000	Aug-21	Oct-21
2	Road	VIC	Ararat Rural City Council	Chatsworth Wickliffe Road	Road Reconstruction – Widening and reconstructing 1,407m of Chatsworth-Wickliffe Rd to 6.2m width to ensure safe transport of agricultural inputs and product to market. Project is identified as a key project by the ARRG.	Complete	\$794,415	Jan-22	Mar-22
2	Road	VIC	Ararat Rural City Council	Chatsworth Lake Bolac Road	Road Reconstruction - Reconstructing 1,380m of Chatsworth-Bolac Rd to 6.2m width to ensure safe transport of agricultural inputs and product to market. This section has suffered major failure due to heavy transport use and needs significant rehabilitation. Serves as a key link road to the Mortlake-Ararat Rd. Project is identified as a key project by the ARRG	Complete	\$491,191	Sep-21	Dec-21
2	Community	VIC	Banyule City Council	Shared Path Program – Darebin Creek	Bicycle and Walking Paths Improvements. Upgrade of shared trail path running along the Darebin creek seeks to address aged paths and improve pedestrian safety.	Complete	\$1,150,542	Jul-21	Jun-22
2	Community	VIC	Banyule City Council	Footpath Replacement Program	Bicycle and Walking Paths Improvements. Various Locations Replacement of footpath bays that present defects meeting Councils intervention levels as outlined within the Road Management Plan.	Complete	\$2,721,539	Jul-21	Jun-22
2	Road	VIC	Bass Coast Shire Council	Glen Alvie Road, Lance Creek, VIC: Bridge Works	Replacement of failed Major Culvert Pipe under Glen Alvie Road due to erosion and traffic loadings.	Complete	\$94,985	Jul-23	Dec-23
2	Road	VIC	Bass Coast Shire Council	Baillieu Street East, Wonthaggi VIC	Reconstruction of road pavement and sealing of gravel carparks	Complete	\$1,474,634	Aug-21	Jan-22
2	Community	VIC	Baw Baw Shire Council	Railway Road, Neerim South: Bicycle and Walking Paths	Construction of a concrete shared user path between Main Neerim Road and Birdsong Rise and between Railway Parade and Queen Street.	Complete	\$130,000	Sep-21	Dec-22
2	Community	VIC	Baw Baw Shire Council	Noojee Public Toilets, Noojee: Toilet Blocks	Construction of new public toilets for Noojee located near to the Heritage Park	Complete	\$270,000	Nov-21	Dec-22
2	Community	VIC	Baw Baw Shire Council	West Gippsland Art Centre Loading Dock, Warragul: Painting/Improvements to community facilities	Fixes to improve safety and use of loading dock for the West Gippsland Art Centre in Warragul	Complete	\$65,000	Sep-21	Sep-22
2	Road	VIC	Baw Baw Shire Council	Sutton Street, Warragul: Reconstruction	Reconstruction and widening between Normanby Street and Davine Street including indented car parking, retaining wall, kerb and channel and subsoil drainage and a footpath between Edmund Street and Davine Street on northern side with pedestrian refuges as well as the upgrade of the unsealed footpath on the southern side between Normanby Street and Davine Street.	Complete	\$1,335,297	Nov-21	Aug-22
2	Community	VIC	Baw Baw Shire Council	Boardwalk Upgrades, Shire Wide: Bicycle and Walking Paths	Boardwalk and Pedestrian Bridge Upgrades – various locations to improved safety and replacement of high priority board walks and pedestrian bridge projects include: Crater Lake, Rawson Seven Mile Road, Trafalgar Bloomfields Road, Nilma McNeilly Park, Drouin [Increase in scope of works] Burke Street, Warragul	Complete	\$180,000	Sep-21	Aug-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Baw Baw Shire Council	LED Lighting Upgrade Program Stage 3	LED lighting upgrades on Regional Roads Victoria roads. There will be approximately 805 lights to be changed over to LED.	Complete	\$520,000	Feb-22	Jul-22
2	Community	VIC	Baw Baw Shire Council	Loch Street, Yarragon: Bicycle and Walking Paths	Construction of a granitic sand shared user path between McIntyre Road and Blackshaw Road.	Complete	\$100,000	Dec-21	Jun-22
2	Community	VIC	Bayside City Council	Elsternwick Park Nature Reserve. Chain of Ponds Stage 1 (Landscaping)	The Chain of Ponds project creates a naturalistic creek system throughout Elsternwick Park Nature Reserve (EPNR), the former site of the Elsternwick Golf Club. The primary goals of the Chain of Ponds are habitat creation and public amenity. When complete, the Chain of Ponds will include streams, soaks, a bioretention basin and billabongs, lined by walkways and viewing points. Includes water harvesting, pump facilities, planting, irrigation and filtration. [Landscaping Improvements]	Complete	\$1,000,000	Jul-21	Jun-22
2	Road	VIC	Bayside City Council	Street lighting efficiency upgrade (extension to Phase 1 LRCI)	All remaining full cost lights (approx. 700 lights) on all major, roads (not minor-residential) are proposed for upgrade. 60% of the lights are on the following roads totalling 13.2km: Thomas St – Brighton East (35 Lights, 2km) Bay Street – Brighton (55 lights, 2km) New Street – Brighton, Nth Brighton (130+ lights, 5.5km) Dendy St – Brighton (90 Lights, 3.2km) Church St – Brighton (60 Lights, 0.5km). Hampton and Sandringham Activity/Commercial centres. (40 Lights) The balance are more disbursed across the network. A pdf map showing every light is available. [Street lighting equipment]	Complete	\$650,000	Oct-21	Jun-22
2	Community	VIC	Bayside City Council	Asbestos removal from (13 in number) Community-occupied, Council-owned buildings.	[Change in Scope of Works] Detailed assessment, removal of asbestos and reinstatement as required (i.e. reinstating kitchens, bathrooms, walls, structures, eves, roofs, carpets, tiles, water heaters etc). Often the true extent of the asbestos isn't known until demolition/removal starts, so prioritisation and targeting of buildings may change. [Improvements to Community Facilities]	Complete	\$1,025,272	Nov-21	Jun-22
2	Community	VIC	Bayside City Council	Black Rock Yacht Club roof renewal.	550m2 roof in advanced stage of disrepair, at end of life and showing multiple failure modes. Problems are extensive, including a public safety concern given building's location on a busy foreshore area. Risks include uplift of roof in storm conditions, water ingress and internal damage to walls, carpets and superstructure. Health issues due to mould in walls, carpets. Other building components impacted by roof replacement include electrical, asbestos removal, internal ceiling, lights or walls affected by leaking roof and ducting works that may require repositioning. [Improvements to Community Facilities]	Complete	\$379,166	Oct-21	Jun-22
2	Road	VIC	Benalla Rural City Council	Fawckner Drive Upgrade	Stage 2 includes pavement renewal and line marking. Note this project was approved under LRCI Phase 3.	Complete	\$254,000	Sep-22	Dec-22
2	Community	VIC	Benalla Rural City Council	Cowan Street Basin Upgrade	Drainage - Improve/Increase Capacity of Stormwater Drainage Retention Basin	Complete	\$300,000	Jul-21	Nov-22
2	Community	VIC	Benalla Rural City Council	Playground Renewal Program	Playgrounds - Renewal of strategic Playgrounds within the Benalla Municipality	Complete	\$170,000	Jul-21	Nov-22
2	Combination	VIC	Benalla Rural City Council	Kerb & Channel Renewal Strategy	Drainage - Renewal of strategic sections of Kerb & Channel within Benalla Urban Area	Complete	\$200,000	Jul-21	Dec-21
2	Community	VIC	Benalla Rural City Council	Bicycle & Walking Paths - Midland Highway Shared Path Connection to Equestrian Precinct	Construct new 1.4 km Shared Path connecting Benalla Racecourse to Benalla Railway Station and CBD Area	Complete	\$65,000	Jul-21	Dec-21
2	Community	VIC	Benalla Rural City Council	Equestrian Precinct Fence *	Sporting & Recreational Facilities - Construction of New Perimeter Fence surrounding Equestrian Precinct	Complete	\$30,025	Jul-21	Nov-21
2	Road	VIC	Borough of Queenscliffe	Kirk Road trial roundabout, Point Lonsdale. Traffic improvement	To install a trial roundabout to control vehicle speeds on this local collector road.	Complete	\$22,736	Dec-21	Dec-21
2	Road	VIC	Borough of Queenscliffe	Intersection improvements to Stokes St & Bethune St, Queenscliff.	To replace temporary kerbing at this intersection and formalise with new kerb. Will ensure traffic priorities at this intersection are clear	Complete	\$40,000	Aug-21	Dec-21
2	Road	VIC	Borough of Queenscliffe	Gellibrand street pedestrian crossing, Queenscliff. Traffic improvement	To install a new pedestrian crossing to improve pedestrian connectivity from the foreshore area to the main street. In addition, the crossing will incorporate a raised hump that will help to control vehicle speeds on this road, which is a problem.	Complete	\$40,000	Apr-21	May-21
2	Community	VIC	Brimbank City Council	Suburban Park Upgrade Program	Keilor Park Recreation Reserve, KEILOR PARK. Works include path upgrade, new playground, new BBQ and park furniture and extensive tree planting.	Complete	\$949,617	Nov-22	May-23
2	Community	VIC	Brimbank City Council	Replace existing shared trails segments	Replacement of dilapidated Green Gully Reserve, KEILOR DOWNS asphalt shared user path with new 3m wide concrete shared user path (approximately 1000m).	Complete	\$345,962	Nov-21	Jun-22
2	Community	VIC	Brimbank City Council	Skate facilities Upgrade Program	Packard Street Reserve Skate Space, KEILOR DOWNS. New skate facilities as per Creating Better Parks.	Complete	\$831,794	Feb-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	VIC	Brimbank City Council	Road Rehabilitation-Wasley Street (Ballarat Road to End), ALBION	The project includes the following major aspects - Rehabilitation of 304 metres of existing road pavement and resurfacing with asphalt, reconstruction of 600 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 111 metres of underground drainage works.	Complete	\$429,800	Jan-22	Jun-22
2	Road	VIC	Brimbank City Council	Road Rehabilitation- Maynard Place (Chetwyn Drive to Cul De Sec), KINGS PARK	The project includes the following major aspects - Rehabilitation of 154 metres of existing road pavement and resurfacing with asphalt, reconstruction of 317 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 135 metres of underground drainage works.	Complete	\$252,082	Jun-21	Dec-21
2	Road	VIC	Brimbank City Council	Road Rehabilitation-Ferris Avenue (Jarrah Pass to Newbury Street), DEER PARK	The project includes the following major aspects - Rehabilitation of 348 metres of existing road pavement and resurfacing with asphalt, reconstruction of 710 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 119 metres of underground drainage works.	Complete	\$355,895	Sep-21	Dec-21
2	Road	VIC	Brimbank City Council	Road Rehabilitation-Russelton Street (Erebus Street to Latrose Street), KEILOR PARK	Rehabilitation of 245 metres of existing road pavement and resurfacing with asphalt, reconstruction of 505 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 376 metres of underground drainage works.	Complete	\$461,622	Aug-21	Dec-21
2	Road	VIC	Brimbank City Council	Road Rehabilitation-Myers Street (Mailey Street to Gum Street), SUNSHINE WEST	Rehabilitation of 210 metres of existing road pavement and resurfacing with asphalt, reconstruction of 443metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 208 metres of underground drainage works.	Complete	\$294,080	May-21	Dec-21
2	Road	VIC	Brimbank City Council	Road Rehabilitation-Oldfield Street (Lachlan Road to Glengala Road) SUNSHINE WEST	Rehabilitation of 280 metres of existing road pavement and resurfacing with asphalt, reconstruction of 598 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 110 metres of underground drainage works.	Complete	\$566,336	Aug-21	Dec-21
2	Road	VIC	Brimbank City Council	Road Rehabilitation-Smart Street (Bell Street to Ridgeway Pde) SUNSHINE WEST	Rehabilitation of 166 metres of existing road pavement and resurfacing with asphalt, reconstruction of 356 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 123 metres of underground drainage works.	Complete	\$300,256	Apr-21	Dec-21
2	Road	VIC	Brimbank City Council	Road Rehabilitation-Ensign Grove (Admirals Crescent to Lionheart Avenue) TAYLORS LAKES	The project includes the following major aspects - Rehabilitation of 211 metres of existing road pavement and resurfacing with asphalt, reconstruction of 443 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 92 metres of underground drainage works.	Complete	\$265,971	Jun-21	Dec-21
2	Road	VIC	Brimbank City Council	Road Rehabilitation-Phoenix Street (Duke Street to Nottingham Street) SUNSHINE NORTH	Rehabilitation of 190 metres of existing road pavement and resurfacing with asphalt, reconstruction of 400 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 340 metres of underground drainage works.	Complete	\$436,917	Jun-21	Sep-21
2	Road	VIC	Brimbank City Council	Road Rehabilitation-Essex Street (Duke street to end), SUNSHINE NORTH	Rehabilitation of 420 metres of existing road pavement and resurfacing with asphalt, reconstruction of 864 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 775 metres of underground drainage works.	Complete	\$772,442	Jun-21	Aug-21
2	Road	VIC	Buloke Shire Council	Nullawil-Birchip Road Reconstruction	Rebuilding of a Nullawil-Birchip Road	Complete	\$1,227,489	Jun-21	Dec-21
2	Community	VIC	Campaspe Shire Council	Shire Wide Footpath Upgrades	Design and construction of new footpaths to fill gaps between existing footpaths across the municipality	Complete	\$1,015,791	Mar-22	Aug-22
2	Community	VIC	Campaspe Shire Council	Shire Wide DDA improvements	Shire wide project to deliver small-scale upgrade works on council infrastructure such as footpaths and parking areas identified by the community and council officers to ensure DDA compliance and improved accessibility	Complete	\$225,812	Mar-22	Jun-22
2	Road	VIC	Campaspe Shire Council	Shire wide culvert program	Replacement and upgrade /new culverts at a number of locations to improve drainage action in these areas	Complete	\$180,252	May-22	Jun-22
2	Road	VIC	Campaspe Shire Council	Roslynmead Shoulder Stabilising	Gravel shoulder stabilising and sealing – additional project, design completed, and stage 1 has been delivered under the LRCI Phase 1 program. Stage 1 extends from -36.07275895586995, 144.52921574008295 to -36.10723045534342, 144.5259541753125 Stage 2 extends from -36.10723045534342, 144.5259541753125 to -36.12927873417554, 144.52586834462662	Complete	\$717,426	May-22	Jun-22
2	Road	VIC	Campaspe Shire Council	Gravel Road Re-sheeting	Gravel Road Re-sheeting at the following locations: Lowrie Road, Bamawm Extension Marshall Lane, Bamawm Middleton Road, Lockington Cantwell Road, Wharparilla	Complete	\$283,376	Jun-22	Jun-22
2	Community	VIC	Campaspe Shire Council	Shire Netball Court Asphalting and Flexi Pave program	Sporting and recreation facility improvements – resurfacing of netball courts across 4 recreations reserves (Lockington, Echuca Vic Park, Gunbower). Toolleen removed from project.	Complete	\$159,822	Jan-22	Feb-22
2	Road	VIC	Campaspe Shire Council	Campaspe Street Rochester Kerb & Channel Upgrade	Reconstruction of kerb and channel including both renewal and upgrade elements	Complete	\$155,014	Apr-21	Aug-21
2	Road	VIC	Cardinia Shire Council	Reconstruction: Soldiers Road Soldiers Road, Lang Lang	Rebuilding a road that already exists (can include upgrading): reconstruction of road to allow widening and improve access to new recreation reserve from town centre	Complete	\$1,600,000	Oct-21	Jun-23
2	Community	VIC	Cardinia Shire Council	Bicycle and Walking Paths Toomuc Valley Road (Pomegranate Way to Browns Road)	Works involving cycling and pedestrian infrastructure Construction of new shared path along Toomuc Valley Road from Pomegranate Way to Browns Road	Complete	\$284,420	Jul-22	Aug-22
2	Community	VIC	Cardinia Shire Council	Worrell Reserve Toilet	Works relating to construction of public toilet block amenities	Complete	\$296,511	Dec-21	Jun-22
2	Community	VIC	Cardinia Shire Council	Jack Russell Park – Gembrook Toilets	Works relating to construction of public toilet block amenities	Complete	\$280,424	Dec-21	Jun-22
2	Community	VIC	Cardinia Shire Council	Bicycle and Walking Paths Cardinia Road (Kaduna Park connection)	Works involving cycling and pedestrian infrastructure Construction of new shared path along Cardinia Road to fill in a missing link and connect Kaduna Park house estate approx. 230m	Complete	\$189,000	Jun-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	VIC	Cardinia Shire Council	Widening Pepis land entrance	Work to make the surface or pavement of a road wider Widen Emerald Beaconsfield Road and construct entrance into Pepis Land reserve	Complete	\$282,734	Oct-21	May-22
2	Community	VIC	Cardinia Shire Council	Bicycle and Walking Paths Princes Highway (Grandvue Boulevard to Majestic Drive)	Works involving cycling and pedestrian infrastructure Construction of new shared path along Princes Highway from Grandvue Boulevard to Majestic Drive approx. 465m	Complete	\$223,923	Jan-22	Apr-22
2	Community	VIC	Cardinia Shire Council	Toilet Blocks Upper Beaconsfield Recreation Reserve – public toilets	Works relating to construction of public toilet block amenities	Complete	\$223,684	Aug-21	Feb-22
2	Road	VIC	Cardinia Shire Council	Bicycle and Walking Paths: Kenilworth Avenue shared path Kenilworth Avenue, Beaconsfield	Works involving cycling and pedestrian infrastructure: shared path construction to link Kenilworth Avenue with Beaconsfield train station	Complete	\$344,000	Nov-21	Jan-22
2	Community	VIC	Cardinia Shire Council	Bicycle and Walking Paths Denham Road, Koo Wee Rup	Works involving cycling and pedestrian infrastructure Construction of new shared path along 110, from Rossiter Road heading to Moody Street (approx. 315m), including drainage and endwalls	Complete	\$130,220	Sep-21	Oct-21
2	Combination	VIC	Cardinia Shire Council	Street lighting equipment Outside Orchard Park Primary School, 291 Pink Hill Blvd 3809 Officer, VIC,	Works related to vehicle traffic and pedestrian lighting Street lighting outside new primary school	Complete	\$100,000	Aug-21	Sep-21
2	Road	VIC	Casey City Council	Graig Road Asphalt Sealing Roadside Shoulders	Asphalt Sealing Roadside Shoulders from Browns Road to approx. 250m North	Under Construction	\$24,642	Apr-24	Jun-24
2	Community	VIC	Casey City Council	Ercildoune Homestead Redevelopment	Redevelopment of a vacant, significant homestead into a community facility providing local services and programs to the Cranbourne West community.	Complete	\$1,196,000	Jan-22	Jun-22
2	Community	VIC	Casey City Council	Olive Road Sporting Complex Indoor Netball Stadium Renewal and Upgrade, Doveton	Renewal and upgrade of the complex to meet compliance and introduce multi-sport opportunities. To deliver court resurfacing, blue vane scoreboard and shot clock fit out, roof-mounted basketball backboards, HVAC/Air handling, line marking and footings in courts, seating, scorers' benches, run-off padding, poles and posts.	Complete	\$1,540,000	May-21	Jun-22
2	Road	VIC	Casey City Council	Berwick Springs Promenade / Ard Blair Terrace Roundabout, Narre Warren South	Traffic Improvements. The roundabout and traffic Islands will be realigned and reconstructed and include asphalt renewal works and provision of new lighting to improve road conditions and traffic safety. New indented parallel parking will be installed along the esplanade	Complete	\$346,220	May-21	Jun-22
2	Community	VIC	Casey City Council	Lochaven Recreation Reserve, Cranbourne West (Stage 1)	Development of Stage 1 a new District-level AFL/Cricket/Netball facility on a greenfield site including: earthworks, stormwater drainage, AG & irrigation, concrete (e.g. spectator area, footpaths, forecourts etc.), netball courts & cricket nets, play space, fencing, pavement, and electrical.	Complete	\$4,535,305	May-21	Mar-22
2	Road	VIC	Casey City Council	Cannons Creek Road from Baxter Tooradin Road to Hardy Ave, Cannons Creek	Resealing and widening. The existing asphalt road surface requires renewal. These works combined with construction of sealed shoulders will improve road condition and safety.	Complete	\$624,118	May-21	Sep-21
2	Road	VIC	Casey City Council	North Road from Western Port Hwy to Pearce Road, Cranbourne South	Resealing and widening. The existing asphalt road surface requires renewal. These works combined with construction of sealed shoulders will improve road condition and safety.	Complete	\$595,693	Jul-21	Sep-21
2	Road	VIC	Casey City Council	Manks Road from South Gippsland Hwy to No 175/185 Manks Road, Clyde	Resealing and widening. The existing asphalt road surface requires renewal. These works combined with construction of sealed shoulders will improve road condition and safety.	Complete	\$598,618	May-21	Jun-21
2	Road	VIC	Casey City Council	Fisheries Road from North Road to Baxter-Tooradin Road, Devon Meadows	Resealing. The existing asphalt road surface requires renewal. These works will improve road condition and safety.	Complete	\$408,244	May-21	Jun-21
2	Road	VIC	Casey City Council	Robinson Road from Kostic Blvd to Seal Change at No 85 Robinson Road, Narre Warren North	Resealing and widening. The existing asphalt road surface requires renewal. These works combined with construction of sealed shoulders will improve road condition and safety.	Complete	\$547,109	May-21	Jun-21
2	Road	VIC	Central Goldfields Shire Council	Maryborough pavement expansion	Construct new footpaths within Maryborough, Victoria to provide an increased and linked footpath network.	Complete	\$310,405	Sep-21	Jun-22
2	Road	VIC	Central Goldfields Shire Council	Gillies St Maryborough	Road reconstruction project of Gillies Street Maryborough, between Layton Road and Sutton Road. Gillies Street between Derby Road and Sutton Road is a high priority for Council as it provides a key eastern bypass route. This project upgrades a section of this by pass.	Complete	\$508,829	Sep-21	Jun-22
2	Community	VIC	Central Goldfields Shire Council	Community infrastructure upgrade shire wide	Implement community infrastructure upgrades based on community plans in Talbot, Dunolly, Bealiba and Carisbrook. This includes repainting community facilities including community halls, installation of street and park furniture and associated works.	Complete	\$53,748	Sep-21	Jun-22
2	Road	VIC	City of Ballarat	Eastwood Street Car Park – Central	Re-Asphalting and landscape Car Park in shopping complex in the centre of Ballarat.	Complete	\$1,324,367	Jan-22	Feb-22
2	Road	VIC	City of Ballarat	Gillies Road - Ascot	Reconstruction – Addington Creswick Road to 200m north of Creswick Creek – 1.6Km	Complete	\$777,192	Oct-21	Dec-21
2	Road	VIC	City of Ballarat	Cuthberts Road – Bo peep	Reconstruction – Hillcrest Road to Smarts Hill Road	Complete	\$1,340,912	Oct-21	Dec-21
2	Road	VIC	City of Ballarat	Cuthberts Road- Cardigan	Reconstruction – Whites Road to Finchs Road	Complete	\$436,152	Aug-21	Nov-21
2	Community	VIC	City of Boroondara	Camberwell Fresh Food Market	Improvements to community facilities - revitalise shop 13 (currently vacant) with new fit out including opening to outdoor plaza, public seating to revitalise market and improve shopping vitality and improve access to existing public toilet	Complete	\$342,346	Jul-21	Oct-22
2	Community	VIC	City of Boroondara	Hawthorn Rowing Ramp	Improvements to community facilities	Complete	\$284,000	Apr-21	Aug-22
2	Road	VIC	City of Boroondara	Hill Road, Balwyn North, (Doncaster Rd to Riverview Rd)	Reconstruction - Kerb and channel is in poor condition with deficient surface drainage and poor road shape. The road surface is cracked and has areas of failure. Undertake a general road refurbishment including pavement repairs, resurfacing and kerb replacement. 640LM of Bluestone kerb replacement 250sqm of footpath replacement 2270sqm road resurfacing and related drainage works	Complete	\$224,000	May-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	VIC	City of Boroondara	Moorhouse Street, Camberwell (Prospect Hill Rd to Dead End)	Reconstruction - Kerb and channel is in poor condition with deficient surface drainage and poor road shape. The road surface is cracked and has areas of failure Undertake a general road refurbishment including pavement repairs, resurfacing and kerb replacement. 680LM of Concrete kerb replacement 2610sqm road resurfacing and related drainage works	Complete	\$271,103	May-22	Jun-22
2	Community	VIC	City of Boroondara	Alamein Neighbourhood and Learning Centre, Ashburton	Improvements to community facilities	Complete	\$650,000	Apr-21	Feb-22
2	Community	VIC	City of Boroondara	Roof replacements on community facilities audited as Priority 1 replacements - various centres	Improvements to community facilities	Complete	\$200,000	Jul-21	Dec-21
2	Road	VIC	City of Boroondara	Dudley Parade, Canterbury - Myrtle Rd to Chaucer Crescent	Reconstruction	Complete	\$428,184	Jul-21	Dec-21
2	Road	VIC	City of Boroondara	Monash Ave Balwyn, Gordon St to Belmore Rd	Reconstruction	Complete	\$501,036	Jul-21	Dec-21
2	Road	VIC	City of Boroondara	Ramsey Avenue, Kew East, Coleman Avenue to Sutherland Ave	Reconstruction	Complete	\$331,816	Jul-21	Dec-21
2	Road	VIC	City of Boroondara	Catalina Ave, Ashburton, High St Rd to Lancaster St	Reconstruction	Complete	\$243,897	Jul-21	Dec-21
2	Community	VIC	City of Boroondara	Power upgrade to Canterbury Community Centre	Other	Complete	\$267,000	Jul-21	Dec-21
2	Road	VIC	City of Boroondara	Hardwicke Street, Balwyn, Drainage relining/repairs	Drainage	Complete	\$67,000	Jul-21	Dec-21
2	Community	VIC	City of Boroondara	Fordham Gardens Path reconstruction, Camberwell	Walking Paths - Inclusive of drainage and associated landscape. Heritage garden with DDA access issues and community pressure to address	Complete	\$448,964	Aug-21	Nov-21
2	Community	VIC	City of Boroondara	Bowen Street MCH Centre, Camberwell	Improvements to community facilities	Complete	\$100,000	May-21	Oct-21
2	Road	VIC	City of Boroondara	Street lighting upgrades in Balwyn North, Kew and Surrey Hills	Street lighting equipment - New or replacement street lights to be installed at 35 locations across Balwyn North, Kew and Surrey Hills addressing current under performing street lighting; Eglinton Street in Kew, Balwyn road in Balwyn North, Hosken Street in Balwyn North, Essex Road in Surrey Hills, Barrington Avenue in Kew, Durham Road in Surrey Hills, Maud Street in Balwyn North, Tuxen Street in Balwyn North, Rose Avenue in Surrey Hills, Malmsbury Street in Kew, Whitehorse Road in Surrey Hills	Complete	\$97,249	Feb-21	Oct-21
2	Road	VIC	City of Boroondara	Street lighting upgrades in Camberwell and Canterbury	Street lighting equipment - New or replacement street lights to be installed at 25 locations across Camberwell and Canterbury addressing current under-performing street lighting; Rochester road in Canterbury, Highfield Road in Canterbury, Prospect Hill Road in Canterbury, George Street in Camberwell, Russell Street in Camberwell, Leeds Street in Canterbury, Tyndall Street in Canterbury, Quantok Street in Canterbury, Albion street in Canterbury	Complete	\$51,804	Jul-21	Oct-21
2	Road	VIC	City of Boroondara	Street lighting upgrades in Deepdene, Hawthorn and Hawthorn East	Street lighting equipment - New or replacement street lights to be installed at 28 locations across Deepdene, Hawthorn and Hawthorn East addressing current underperforming street lighting; Lisson Grove in Hawthorn, Isabella Grove in Hawthorn, Coppin Grove Hawthorn, Shakespeare Grove in Hawthorn, Leonard Street in Deepdene, Charles street in Hawthorn, Moore Street in Hawthorn, Ruby Street in Hawthorn, Condor Street in Hawthorn East, Hunter Street in Hawthorn	Complete	\$76,773	Jul-21	Oct-21
2	Community	VIC	City of Boroondara	Car park lighting installation at Iramoo Street Car Park 2 Balwyn	Street lighting equipment/off-road carparks - Installation of lighting to address the current lack of lighting	Complete	\$22,727	Jul-21	Oct-21
2	Community	VIC	City of Boroondara	Car park lighting upgrade at Power street car park Hawthorn	Street lighting equipment/off-road carparks - Upgrade of lighting to address the current underperforming lighting	Complete	\$71,824	Jul-21	Oct-21
2	Community	VIC	City of Boroondara	Carpark lighting installation at Jack Outcool Reserve Carpark, Kew	Street lighting equipment/off-road carparks - Installation of lighting to address the current lack of lighting	Complete	\$41,527	Jul-21	Oct-21
2	Community	VIC	City of Boroondara	Car park lighting installation at Evergreen centre Balwyn	Street lighting equipment/off-road carparks - Installation of lighting to address the current lack of lighting	Complete	\$6,291	Aug-21	Oct-21
2	Road	VIC	City of Boroondara	Service laneway lighting installation at Nelson street	Street lighting equipment - Installation of street lighting to address the current lack of lighting	Complete	\$8,055	Aug-21	Oct-21
2	Community	VIC	City of Boroondara	Hawthorn Aquatic Centre Sauna	Improvements to community facilities	Complete	\$76,000	Apr-21	Aug-21
2	Road	VIC	City of Boroondara	Wattle Road refurbishment	Road refurbishment, footpath widening, landscaping, traffic treatment upgrades and improved lighting	Complete	\$400,000	Jun-20	Jun-21
2	Community	VIC	City of Darebin	Bridge Maintenance-	Improve the riding quality of the shred path bridge near McKay Street by installing anti-slip treatment on the bridge deck.	Complete	\$26,800	Apr-24	Apr-24
2	Community	VIC	City of Darebin	Community Footpaths	Various streets within municipality to footpath repairs See Attachment A - below	Complete	\$4,044,951	Jan-21	May-21
2	Road	VIC	City of Darebin	Resealing of local roads	Resealing of local roads within municipality – various locations See Attachment B - below	Complete	\$631,834	Jan-21	May-21
2	Road	VIC	City of Greater Bendigo	Road Works Unsealed Roads Resheeting – Rural Areas	Re-sheeting - Component of annual re-sheet of various unsealed roads by spreading and compacting 100mm of new gravel on the surface to maintain the service levels of the unsealed road network within the municipality. The following roads have been identified in this program for 2021/22: Stoddart Road, Ladys Pass; Eaglehawk-Neilborough Road, Neilborough; and Nevinson Road, Shelbourne	Complete	\$700,000	Jul-21	Jun-22
2	Community	VIC	City of Greater Bendigo	Eaglehawk Tennis Court Renewal, Albert Roy Reserve	Sporting and Recreation Facilities – Renewal of tennis courts that have reached end of life	Complete	\$499,292	Nov-21	Feb-22
2	Community	VIC	City of Greater Bendigo	Street Lighting Energy Efficiency program	Street Lighting Equipment - Conversion of public street lighting high pressure sodium lamps to LED lamps for efficiency, increased public amenity, and reduction in light pollution.	Complete	\$371,179	Sep-21	Dec-21
2	Community	VIC	City of Greater Bendigo	Drainage Upgrade – Lowe Street, Yarunga Drive, Kangaroo Flat	Drainage – Improvements to undersized drainage to reduce localised flooding that impacts on community safety and amenity.	Complete	\$209,263	Aug-21	Dec-21
2	Community	VIC	City of Greater Bendigo	Bendigo Creek Wall Renewal, Nolan Street	Other – Reconstruction of part of spine drainage network in line with Reimagining Bendigo Creek Strategy to activate drainage area as a multi-use public space	Complete	\$340,000	Sep-21	Dec-21
2	Community	VIC	City of Greater Bendigo	Brougham Street Median Enhancement	Landscaping Improvements – Install tree median to reduce urban heat and enhance community amenity.	Complete	\$215,000	Sep-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	City of Greater Bendigo	Heathcote Bowls Club Synthetic Turf Renewal	Sporting and Recreation Facilities – Renewal of synthetic Turf Surface that has reached end of life	Complete	\$115,000	Aug-21	Dec-21
2	Community	VIC	City of Greater Bendigo	Raywood Sporting Reserve Drainage	Drainage – installation of site drainage to support sporting reserve site and asset management, and increase stormwater harvesting opportunities.	Complete	\$86,756	Sep-21	Dec-21
2	Road	VIC	City of Greater Bendigo	Road Works Major Patching – Urban Areas	General Road Maintenance- (Package 18) Component of annual Road Renewal program to address failed pavement areas within our local road network will be delivered over the coming months with the intent to add longevity to current infrastructure and negate the need for expensive reconstruction.	Complete	\$1,152,070	Aug-21	Nov-21
2	Community	VIC	City of Greater Bendigo	New Footpath, Henderson Street, Golden Square	Bicycle & Walking Paths - Construction of new footpath to aid community accessibility and active transport	Complete	\$36,554	Aug-21	Nov-21
2	Community	VIC	City of Greater Bendigo	New Footpath, Tannery Lane, Strathfieldsaye	Bicycle & Walking Paths - Construction of new footpath to aid community accessibility and active transport	Complete	\$161,755	Aug-21	Nov-21
2	Community	VIC	City of Greater Bendigo	New Footpath, Wirth Street, Flora Hill	Bicycle & Walking Paths - Construction of new footpath to aid community accessibility and active transport	Complete	\$109,701	Aug-21	Nov-21
2	Community	VIC	City of Greater Bendigo	Renewal Footpath, Wattle Street, Bendigo	Bicycle & Walking Paths – re-construction of footpath to improve community accessibility and active transport	Complete	\$170,000	Aug-21	Nov-21
2	Community	VIC	City of Greater Bendigo	Renewal Footpath, Hargreaves Street, Bendigo	Bicycle & Walking Paths – re-construction of footpath to improve community accessibility and active transport	Complete	\$260,000	Jul-21	Oct-21
2	Community	VIC	City of Greater Bendigo	Renewal Footpath, Olinda Street, Quarry Hill	Bicycle & Walking Paths – re-construction of footpath to improve community accessibility and active transport	Complete	\$85,000	Jul-21	Oct-21
2	Community	VIC	City of Greater Bendigo	Renewal Footpath, Palmerston Street, Bendigo	Bicycle & Walking Paths – re-construction of footpath to improve community accessibility and active transport	Complete	\$90,000	Jul-21	Oct-21
2	Road	VIC	City of Greater Dandenong	Abbotts Road, Dandenong South - Widening between Cranbourne Railway Line and National Drive (stage 2 of 3)	Reconstruction & Widening	Complete	\$2,549,795	Apr-21	Apr-23
2	Road	VIC	City of Greater Dandenong	Callander Road, Noble Park (Catchment 9) - Drainage Upgrade (Stage 1 of 3)	Drainage augmentation to address flooding concerns.	Complete	\$1,700,000	Aug-22	Apr-23
2	Community	VIC	City of Greater Dandenong	Buckley Street Carpark, 7A Buckley Street – Noble Park	Carpark Resurfacing	Complete	\$16,000	Jan-22	Feb-22
2	Community	VIC	City of Greater Dandenong	Norman Luth Reserve, 5-7 Heritage Drive, Springvale	Carpark Renewal	Complete	\$30,000	Feb-22	Feb-22
2	Community	VIC	City of Greater Dandenong	Passive Parks	Fencing Renewal	Complete	\$37,510	Dec-21	Feb-22
2	Road	VIC	City of Greater Dandenong	Colemans Road, Dandenong South – Frankston Dandenong Road to Produce Drive	Rehabilitation	Complete	\$766,705	Apr-21	Jan-22
2	Community	VIC	City of Greater Shepparton	Vibert Reserve Pavilion Stage 3 Redevelopment, 290-300 Archer Street, Shepparton Victoria 3630	<p>The redevelopment of the Vibert Reserve Pavilion will see a large extension to accommodate the South Shepparton Community Centre who will relocate from their current facility. This part of the project has already been approved to be funded under the LRCI Phase 1 allocation.</p> <p>The balance of the project, will see the sports clubhouse extended and upgraded to facilitate appropriate sports club social use for the 3 main sports clubs and other casual use clubs that currently utilise this pavilion. The new social club space will also provide for further opportunities within this South Shepparton community to utilise this space for community gatherings and meetings. The extension works will now be part of the overall Vibert Reserve Pavilion Stage 3 redevelopment including new car parking, with security lighting, relocated and upgraded playground, landscaping and improved accessibility for neighbourhood house users and the sports club users. Plans are available and can be provided if further clarification is required on the extent of this project, and the 2 stages of works that can be completed with both Phases of funding. There is significant benefit in completing this project as a single contract and approval to include this under Phase 2 will see the project more efficiently delivered under one contract as opposed to a staged approach.</p>	Complete	\$1,901,060	Jul-21	Dec-22
2	Community	VIC	City of Greater Shepparton	Victoria Park Lake Lighting Upgrade [NEW PROJECT]	It is proposed to install new lighting on pedestrian paths to provide improved lighting and pedestrian safety in the Victoria Park Lake precinct, Wyndham Street, Shepparton. This will further enhance and support the amenity of the precinct, the future SAM facilities and play space developments of the VPL precinct for visitors and community.	Complete	\$701,470	Aug-21	Dec-22
2	Community	VIC	City of Greater Shepparton	Victoria Park lake Power Upgrade [NEW PROJECT]	It is proposed to install permanent power supply boxes to the open space area at Victoria Park Lake, Wyndham Street, Shepparton. Costs to Council's Events Team for electrical/generator/electrician services and hire were \$90,094.86 over the past 5 years. This does not include community and private event company costings and having in excess of 18 annually events where they all have to source power, there is a need to address and implement improved infrastructure for availability, consistency, and safety of all users. Having this upgrade in place will also improve the capacity for the location to be marketed appropriately to a broader range of events organisers and companies as this area will have the capacity to deliver event needs without the requirement of temporary infrastructure inclusions, which all come at a cost to either Council or event organisers, thus giving the site improved capabilities and attractiveness for events and reducing the outlay for temporary infrastructure.	Complete	\$131,760	May-22	Dec-22
2	Community	VIC	City of Greater Shepparton	Yahna Gurtji – Connectivity shared path – Waters Road to The Boulevard	Construction of connectivity shared pathway as part of the Yahna Gurtji shared path extension. The shared pathway will run from Waters Reserve through to The Boulevard via Waters Road, Shepparton.	Complete	\$369,396	Jun-22	Dec-22
2	Road	VIC	City of Melbourne	LONSDALE STREET, Melbourne, south side Russell St to Exhibition St.	RECONSTRUCTION: Road profiling and re-sheeting (two travelling lanes plus red bus lane). WKO919066.	Complete	\$300,000	Mar-22	Apr-22
2	Road	VIC	City of Melbourne	LONSDALE STREET, Melbourne, both sides, west of Russell St to Queen Victoria (QV) site.	RECONSTRUCTION: Road profiling and re-sheeting (sections of travelling lanes plus red bus lane). WKO947584.	Complete	\$125,000	Mar-22	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	VIC	City of Melbourne	ALBERT STREET, East Melbourne, btw Powlett St (plus intersection) and Simpson St.	RECONSTRUCTION: Profiling and re-sheeting of 50mm thick asphalt Rd. (WKO900317)	Complete	\$185,000	Mar-22	Mar-22
2	Road	VIC	City of Melbourne	EPSOM ROAD, Kensington, btw Smithfield Rd and Epsom Rd Bridge.	RECONSTRUCTION: Profiling and re-sheeting of 50mm thick asphalt Rd. (WKO905403)	Complete	\$141,534	Feb-22	Mar-22
2	Road	VIC	City of Melbourne	ABBOTSFORD STREET, North Melbourne, btw O'Shanassy Street and Haines St.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO819798).	Complete	\$153,824	Sep-21	Nov-21
2	Road	VIC	City of Melbourne	LITTLE BOURKE STREET, Melbourne, btw William St and King St.	RECONSTRUCTION: Profiling and re-sheeting of 50mm thick asphalt Rd. (WKO905356)	Complete	\$85,162	Oct-21	Nov-21
2	Road	VIC	City of Melbourne	CANNING STREET, Carlton, west side, Faraday St to Elgin St.	RECONSTRUCTION: Road profiling and re-sheeting. WKO934765.	Complete	\$85,000	Nov-21	Nov-21
2	Road	VIC	City of Melbourne	CANNING STREET, Carlton, west side, Elgin St to Princes St.	RECONSTRUCTION: Road profiling and re-sheeting. WKO934775.	Complete	\$198,385	Nov-21	Nov-21
2	Road	VIC	City of Melbourne	QUEENSBERRY STREET, Carlton, btw Cardigan St and Lygon St.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO819796).	Complete	\$53,774	Oct-21	Oct-21
2	Road	VIC	City of Melbourne	MARKET STREET, Melbourne, btw Flinders St and Flinders Lane. FLINDERS LANE, btw Market St and William St	OTHER: Reconstruction of asphalt footpath to Bluestone paving, and new bluestone kerb and channel gutterstone (WKO905142).	Complete	\$793,132	Mar-21	Sep-21
2	Road	VIC	City of Melbourne	FARADAY STREET, Carlton, btw Lygon St and Drummond St.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO819730).	Complete	\$114,327	Aug-21	Sep-21
2	Road	VIC	City of Melbourne	QUEENSBERRY STREET, North Melbourne, btw Curzon St and Errol St.	RECONSTRUCTION: Profiling and re-sheeting of 50mm thick asphalt Rd. (WKO878501)	Complete	\$85,525	Sep-21	Sep-21
2	Road	VIC	City of Melbourne	CURZON STREET off-street car park, North Melbourne, off East side Curzon St, south Queensberry St.	RECONSTRUCTION: Profiling and re-sheeting of 50mm thick asphalt Rd. (WKO882569)	Complete	\$60,892	Aug-21	Sep-21
2	Road	VIC	City of Melbourne	CANNING STREET, North Melbourne, btw Shiel St and Dryburgh St.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO819668).	Complete	\$79,562	Aug-21	Aug-21
2	Road	VIC	City of Melbourne	DRYBURGH STREET, North Melbourne, btw Canning St and Erskine St.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO819744).	Complete	\$167,992	Aug-21	Aug-21
2	Road	VIC	City of Melbourne	ABBOTSFORD STREET, North Melbourne, btw Haines St and Wood St.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO819774).	Complete	\$68,470	Aug-21	Aug-21
2	Road	VIC	City of Melbourne	HAINES STREET, North Melbourne, btw Abbotsford St and Dryburgh St	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO819800).	Complete	\$104,918	Aug-21	Aug-21
2	Road	VIC	City of Melbourne	LLOYD STREET, Kensington, btw Arden St and Bakehouse St	RECONSTRUCTION: Profiling and re-sheeting of 50mm thick asphalt Rd (WKO820243).	Complete	\$164,058	Jun-21	Jul-21
2	Road	VIC	City of Melbourne	SPRING STREET, Melbourne, btw MacArthur Rd and opposite Little Collins St	OTHER: Reconstruction of asphalt footpath to Bluestone paving, and new bluestone kerb and channel gutterstone (WKO873963).	Complete	\$266,626	Mar-21	Jul-21
2	Road	VIC	City of Melbourne	MACARTHUR PLACE SOUTH, Carlton, btw Rathdowne St and Canning St.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO819976). A project review was undertaken at the design phase which revealed the project did not require full reconstruction of the kerb, channel, existing crossings to laneways and road. The project scope was therefore reduced to include full reconstruction of asphalt footpath	Complete	\$69,627	Jul-21	Jul-21
2	Road	VIC	City of Melbourne	DRYBURGH STREET, North Melbourne, btw Shiel St and Canning St.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO819769).	Complete	\$171,679	Jul-21	Jul-21
2	Road	VIC	City of Melbourne	FAIRBAIRN DRIVE, Kensington, btw Bateman Rd and Rayner La.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO901785).	Complete	\$344,610	Apr-21	Jun-21
2	Road	VIC	City of Melbourne	RADCLIFFE STREET, West Melbourne, btw Lloyd St and Overhead Bridge.	RECONSTRUCTION: Profiling and re-sheeting 50mm asphalt Rd, reconstruction of 60mm thick asphalt pedestrian footpath and renewal of Kerb and channel (WKO901827).	Complete	\$482,553	Mar-21	May-21
2	Road	VIC	City of Melbourne	WATKINS WAY, Kensington, btw Sherwin St and Howlett St	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO820207).	Complete	\$59,899	Apr-21	Apr-21
2	Road	VIC	City of Melbourne	GILBERTSON WALK, Kensington, btw Colonial Pl and Watkins Way.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO820233).	Complete	\$51,631	Apr-21	Apr-21
2	Road	VIC	City of Melbourne	STOCKMANS WAY, Kensington, btw Colonial Pl and Watkins Way.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO820246).	Complete	\$83,373	Mar-21	Apr-21
2	Road	VIC	City of Melbourne	CUFFE WALK, Kensington, btw Colonial Pl and Mawbey St.	OTHER: Full reconstruction of 60mm thick asphalt pedestrian footpath (WKO820228).	Complete	\$39,669	Apr-21	Apr-21
2	Road	VIC	City of Melbourne	TURNER STREET, Port Melbourne, btw Douglas St and Graham St.	RECONSTRUCTION: Profiling and re-sheeting of 50/100mm thick asphalt Rd (WKO815414).	Complete	\$436,561	Mar-21	Apr-21
2	Road	VIC	City of Melbourne	GOVERNMENT HOUSE DRIVE, Melbourne, btw St. Kilda Rd and Linlithgow Ave.	RECONSTRUCTION: Profiling and re-sheeting of 50mm thick asphalt Rd (WKO820247).	Complete	\$43,844	Apr-21	Apr-21
2	Community	VIC	City of Monash	Wellington Reserve Mulgrave Recreational Path	Construct an all weather 3metre wide path around the reserve. Whereby, locals are connected throughout the reserve via the 500metre path. Install an additional fitness pod near the oval.	Complete	\$284,000	Dec-21	Sep-22
2	Community	VIC	City of Monash	Lever Street Car Park and Brickmakers Park Improvements	Construction of a permanent asphalt car park in Brickmakers Park off Lever Street, Oakleigh, including pathway from car park to the Oakleigh Recreational Centre (ORC). Additional works within Brickmakers Park include: minor upgrade of landscaping due to works mentioned above, and the reconstruction of a remaining pathway section through the Park. Works being undertaken to improve community safety and access to ORC.	Complete	\$300,000	Feb-22	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	City of Monash	Footpath Renewal Program	Annual renewal program for footpaths and shared paths within the municipality in accordance with the Pathway Asset Management Plan. Covid 19 lockdown in Victoria has placed this program behind schedule which impacts on the safety of path users/community.	Complete	\$1,100,216	Nov-21	Jun-22
2	Combination	VIC	City of Monash	Environmental Upgrade Street Lighting Program and New Street Lights	Replace over 3,000 major category street lights with energy efficient LED lighting throughout municipal roads and car parks. Provide additional lighting for pedestrian and cyclist safety in about 100 identified areas.	Complete	\$1,153,000	Jun-21	Jun-22
2	Community	VIC	City of Monash	Davies Reserve Athletics & Soccer Redevelopment Project	Redevelopment of the Davies Reserve Athletics Track, scope of works includes: 1. Returning the old bitumen track and inner sports field to a natural grass surface; 2. Installing new polyurethane surface to the jump runways; 3. Upgrading the track in-field to deliver a senior turf soccer pitch with drainage, irrigation and LED lighting (100 & 150 lux switching options)	Complete	\$1,860,000	Aug-21	Jun-22
2	Community	VIC	City of Monash	Scotchmans Creek Trail - Waverley Road to Betty Court (Rear)	Scotchmans Creek Trail is a popular trail within the City of Monash and it is well used by local residents. To meet the growing demand of people using the active transport modes, a 3m wide shared path is to be constructed with associated line marking, retaining walls, fencing and signage. A 300mm diameter stormwater drain will also be constructed along the new easement behind the rear of 1-7 Anthony Drive, Mount Waverley.	Complete	\$256,718	Jan-22	Jun-22
2	Community	VIC	City of Monash	New Street Furniture Works	Install and upgrade street furniture at various reserves and activity centres. Types of furniture include Signage, Drinking Fountain, Seat/Bench, BBQ, Bicycle Rack and Dog Park Facilities. These infrastructure will improve community amenity and safety, and provide people of all ages and abilities with better accessibility to community facilities.	Complete	\$277,364	Feb-22	Jun-22
2	Community	VIC	City of Monash	Gardiners Creek Trail shared path upgrade – Stage 2	This project is to complete the renewal and upgrade works of the Gardiners Creek Trail shared path between Highbury Road and High Street Road in Ashwood. The existing path is to be widened to 3m wide shared user path. The detailed design and stage 1 construction works are funded by LRCI Phase 1 program.	Complete	\$438,586	Jul-20	Jun-22
2	Community	VIC	City of Monash	Glen Waverley Forecourt	The Glen Waverley forecourt area is the primary pedestrian route for the Glen Waverley library, Monash Civic Centre, Civic Centre carpark and the vibrant dining and retail precinct of Kingsway. This project will improve safety and linkages for pedestrians by delivering a shared zone where a right of way crosses the area. Activity and meeting spaces will also be enhanced by the installation of additional shaded seating, tree planting, lawns and garden beds.	Complete	\$200,000	Jun-21	Apr-22
2	Community	VIC	City of Port Phillip	South Melbourne Market undercover courtyard with flexible seating	Other: Outdoor community dining facility	Complete	\$293,228	Apr-22	Oct-22
2	Road	VIC	City of Port Phillip	Road safety improvements at intersection of Cecil Street and Napier Street, South Melbourne	Traffic improvement, Landscaping improvement	Complete	\$176,316	Dec-21	Jun-22
2	Road	VIC	City of Port Phillip	Pedestrian improvement and water sensitive urban design works at Nimmo and Beaconsfield Parade, Port Melbourne	Traffic improvement, Landscaping improvement	Complete	\$145,573	Nov-21	Jun-22
2	Road	VIC	City of Port Phillip	Landscape improvement and water sensitive urban design works at McGregor and Patterson Streets, Middle Park	Traffic improvement, Landscaping improvement	Complete	\$46,233	Nov-21	Jun-22
2	Community	VIC	City of Port Phillip	Wattie Watson Oval Reconstruction Upgrade	Sporting and recreation facilities	Complete	\$380,000	Sep-21	Jun-22
2	Community	VIC	City of Port Phillip	Point Ormond Regional Playspace and Precinct	Playgrounds and Skate parks (including all ability playgrounds), Picnic Shelters or Barbeque Facilities at Community Parks, Landscaping Improvements	Complete	\$1,478,350	Aug-21	Feb-22
2	Community	VIC	City of Port Phillip	Garden City Bike Path	Bicycle and walking path	Complete	\$443,000	Sep-21	Jan-22
2	Road	VIC	City of Warrnambool	Donaldson Drive Cul-de-sac rehabilitation	Additional Project: Reconstruction of a failed cul-de-sac that has significant turning movements under the existing spray sealed, low strength pavement. This will allow light vehicles and heavy vehicles (waste/emergency/delivery) to use the turning area without causing further damage that requires consistent maintenance.	Complete	\$38,775	Jun-22	Jun-22
2	Road	VIC	City of Warrnambool	Rooneys Road Reconstruction	Reconstruction of a failed road pavement in the West Warrnambool Industrial precinct.	Complete	\$1,169,371	Nov-21	Dec-21
2	Community	VIC	City of Wodonga	Baranduda Fields – Stage 1 Civil Works	Stage 1 of Baranduda Fields Civil Works Construction including roadworks, drainage, water/sewer, power, communications, car parking, landscaping and tree removal.	Complete	\$306,950	Sep-21	Nov-22
2	Combination	VIC	City of Wodonga	Birallee Park Outdoor Cricket Nets, Access Road and Landscaping (Stage 2) Marshall Street, Wodonga. Sporting and recreation facilities	These works are to complete the cricket precinct by providing new facilities in Stage 2 which include outdoor cricket nets, access roadway and landscape to compliment the recently opened Indoor Cricket Facility.	Complete	\$375,000	Jul-21	Feb-22
2	Community	VIC	City of Wodonga	Birallee Park Pump Track (Stage 2) Marshall Street, Wodonga. Sporting and recreation facilities	These works are to upgrade and enhance the Birallee Pump Track project by completing Stage 2, an additional pump track and providing a new water supply to the precinct.	Complete	\$150,000	Jul-21	Dec-21
2	Community	VIC	City of Wodonga	Kelly Park Pavilion Redevelopment (Stage 2) Lawrence Street, Wodonga. Sporting and recreation facilities	These works are to provide a new female-friendly pavilion to service existing soccer and cricket grounds, including umpire facilities, new first aid room and kitchen.	Complete	\$460,000	Mar-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	City of Wodonga	Wodonga Racecourse Toilet Block Reconstruction Wilson Street, Wodonga. Toilet Blocks	This project is for the demolition of the existing deteriorated toilet block and the construction to full accessibility requirements of a new enhanced public toilet block.	Complete	\$175,000	Jan-21	Mar-21
2	Community	VIC	Colac Otway Shire Council	Great Ocean Road, Apollo Bay: bicycle and walking paths	Construct new footpath - stage 1	Complete	\$300,000	Sep-21	Dec-22
2	Community	VIC	Colac Otway Shire Council	Great Ocean Road, Apollo Bay: Bicycle and walking paths	Construct new footpath - stage 2	Complete	\$150,000	Sep-21	Dec-22
2	Road	VIC	Colac Otway Shire Council	Birregurra: Other	Other – rail interface upgrade	Complete	\$190,000	Apr-22	Oct-22
2	Community	VIC	Colac Otway Shire Council	Clark Street, Colac: bicycle and walking paths	Construct new footpath to increase connectivity	Complete	\$265,116	Mar-22	Aug-22
2	Community	VIC	Colac Otway Shire Council	Barongarook Creek Pedestrian Bridge	Construction of a pedestrian and cycling bridge and connecting paths on the Barongarook Shared Paths	Complete	\$70,000	Apr-21	Aug-22
2	Road	VIC	Colac Otway Shire Council	Bass Crescent, Great Ocean Road, Skenes Creek: Drainage	Stormwater outlet upgrade – existing outlet requires improvement to manage landslips and road erosion	Complete	\$260,200	Nov-21	Jun-22
2	Community	VIC	Colac Otway Shire Council	Gellibrand, Beech Forest: bicycle and walking paths	Upgrade Old Beechy Rail Trail to improve safety and accessibility	Complete	\$58,000	Mar-22	Jun-22
2	Community	VIC	Colac Otway Shire Council	Barongarook Creek, Colac: bicycle and walking paths	Upgrade shared pathway to improve connectivity	Complete	\$270,000	Feb-22	Apr-22
2	Road	VIC	Colac Otway Shire Council	A 700 m long unsealed section of Swan Marsh Stonyford road will be sealed	A 700 m long unsealed section of Swan Marsh Stonyford Road, from the Princes Highway to the bridge of the Pirron Yallock Creek, will be sealed	Complete	\$34,816	Mar-21	Mar-22
2	Community	VIC	Colac Otway Shire Council	Warrion: painting/improvements to community facilities	Upgrade Warrion Public Hall kitchen to commercial grade for increased use and income	Complete	\$70,000	Jun-21	Nov-21
2	Community	VIC	Corangamite Shire Council	Twelve Apostles Trail Stage 1 Timboon to Port Campbell	Works involving cycling and pedestrian infrastructure - 20 km high-quality, off-road cycling and walking path connecting Timboon to Port Campbell, to support nature based tourism opportunities	Complete	\$800,000	Feb-22	Jun-22
2	Road	VIC	Corangamite Shire Council	Williams Road Simpson rehabilitation	Rehabilitation works to return priority section of road to its original standard due to failing sub pavement	Complete	\$282,858	Oct-21	Jun-22
2	Community	VIC	Corangamite Shire Council	New Footpath Construction	Works to support pedestrian infrastructure to provide 1.15km of new footpath linkages between existing footpath and key services in townships in the North of the Shire	Complete	\$200,000	Oct-21	Jun-22
2	Combination	VIC	Corangamite Shire Council	Project Management Resources	Other expenditure - Project Management resources to deliver on funded projects will include 1 temporary full time staff member and a part time or contracted resources as available and where required.	Complete	\$80,000	Jul-21	Jun-22
2	Community	VIC	Corangamite Shire Council	Cobden Shared Path	Resealing and drainage works to support existing cycling and pedestrian infrastructure as the current pavement is at the end of its useful life.	Complete	\$200,000	Oct-21	Mar-22
2	Road	VIC	Corangamite Shire Council	Skipton Roadhouse Car Park Reseal	Rehabilitation to return the car parking area at the Skipton Roadhouse service station to its original standard. Used by community to access the Australia post outlet at the Skipton Roadhouse. Upgrading to a sealed parking area will improve the conditions for community drivers entering and exiting the parking area and safety for users accessing the carpark and roadhouse	Complete	\$23,137	Oct-21	Dec-21
2	Community	VIC	Corangamite Shire Council	Cobden Kindergarten Redevelopment	Improvements to community facility to build a second play room at the Cobden Kindergarten to support three year old kinder	Complete	\$259,818	Feb-21	Jun-21
2	Road	VIC	Corangamite Shire Council	Camperdown Drainage Improvements	Upgrades to culverts, kerb and guttering and related activities to improve drainage only	Complete	\$99,005	Mar-21	May-21
2	Road	VIC	Department of Environment, Land, Water and Planning	Tankerton Rd, French Island	Sheeting / Re-sheeting	Complete	\$27,143	Mar-22	Mar-22
2	Road	VIC	Department of Environment, Land, Water and Planning	Mosquito Creek Rd, French Island	Sheeting / Re-sheeting	Complete	\$14,111	Mar-22	Mar-22
2	Community	VIC	East Gippsland Shire Council	Street Lights LED Upgrade	Replacement of light bulbs in streetlights	Under Construction	\$1,400,429	Feb-22	Jun-24
2	Road	VIC	East Gippsland Shire Council	Palmers Road, Granite Rock	Rural Road Improvement works required to maintain a safer road pavement surface to meet road safety standards, and reduce ongoing maintenance	Under Construction	\$106,759	Apr-24	Jun-24
2	Community	VIC	East Gippsland Shire Council	Electric Vehicle Charge Points	Improved accessibility of community facilities and areas. a 50kW fast charger installed in the following towns: • Bairnsdale: 101-121 Nicholson Street carpark • Omeo: Tongio Road parallel carpark opposite the Council depot • Orbost: 5 Wolseley Street carpark • Cann River: Ward Street park	Complete	\$400,000	Apr-22	Jan-23
2	Community	VIC	East Gippsland Shire Council	Raymond Island Toilet Block Upgrade	Upgrade of the Toilet block and associated pathways and landscaping	Complete	\$300,000	Apr-22	Oct-22
2	Community	VIC	East Gippsland Shire Council	Bairnsdale Skate park Stage 2	Provide footpath connections, shade structures and lighting	Complete	\$238,000	Apr-22	Jun-22
2	Community	VIC	East Gippsland Shire Council	Omeo Recreation Reserve – Carpark Upgrade	Drainage and carpark sealing	Complete	\$71,062	Oct-21	May-22
2	Road	VIC	East Gippsland Shire Council	Reseal Fernbank Glenaladale Road, Lindenow	Resealing of wearing course to stop water ingress and maintain a safe road surface reinstatement of line marking.	Complete	\$233,236	Dec-21	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	VIC	East Gippsland Shire Council	Swifts Creek East Road, Swifts Creek	Resealing of wearing course to stop water ingress and maintain a safe road surface, reinstatement of line marking	Complete	\$200,950	Feb-22	May-22
2	Road	VIC	East Gippsland Shire Council	Riverbank East Road, Bairnsdale	Resealing of wearing course to stop water ingress and maintain a safe road surface, reinstatement of line marking	Complete	\$204,993	Feb-22	May-22
2	Road	VIC	East Gippsland Shire Council	Nungurner Jetty Road, Nungurner	Resealing of wearing course to stop water ingress and maintain a safe road surface, reinstatement of line marking	Complete	\$85,000	Feb-22	May-22
2	Road	VIC	Frankston City Council	North Road & McClelland Drive Resurfacing, Langwarrin	Pavement resurfacing works to restore the road to its original condition.	Complete	\$187,877	Apr-22	Aug-22
2	Road	VIC	Frankston City Council	Hall Road Rehabilitation between Frankston Dandenong Road and Rowellyn Avenue in Carrum Downs	Pavement rehabilitation works to restore the road to its original condition and to ensure it can cater for the increased traffic demands based on detailed pavement investigations. A total of approximately 2.9km of road will be rehabilitated / resurfaced (1.45km on eastbound and westbound carriageways).	Complete	\$4,057,697	Oct-21	Mar-22
2	Combination	VIC	Gannawarra Shire Council	Murrabit Township Drainage	Installation of a detention basin, pump station and underground drainage network, consisting of collection pits and pipes, to replace the open drains currently serving the township.	Complete	\$1,153,912	Aug-21	Jun-22
2	Community	VIC	Glen Eira City Council	Caulfield Park, Caulfield	Installation of irrigation to assist watering of trees and grass in the Heritage Area of Caulfield Park	Complete	\$250,000	Sep-21	May-23
2	Community	VIC	Glen Eira City Council	Boyd Park, Murrumbeena (section of Outer Circle Railway)	Supply and installation of P4 solar lighting along the shared pathway.	Complete	\$470,000	Jun-21	Nov-22
2	Community	VIC	Glen Eira City Council	Caulfield Park, Caulfield North	Construct viewing platform deck on lake edge as per Masterplan	Complete	\$200,000	Jan-22	Nov-22
2	Community	VIC	Glen Eira City Council	Caulfield Park, Caulfield North	Construction of new shelter, living garden & associated landscape works at Heritage End of Caulfield Park	Complete	\$300,000	Jan-22	Sep-22
2	Community	VIC	Glen Eira City Council	Caulfield Park, Caulfield North	Construction of new cricket net/all year multi-purpose sports facility as per the Masterplan	Complete	\$584,120	Feb-22	Sep-22
2	Community	VIC	Glen Eira City Council	Koornang Park, Carnegie	Construction of new cricket net/all year multi-purpose sports facility as per the Masterplan	Complete	\$311,641	Feb-22	Jun-22
2	Community	VIC	Glen Eira City Council	Marara Road Reserve, Caulfield South (section of the Rosstown Rail Trail)	Supply and installation of P4 solar lighting along the shared pathway.	Complete	\$185,000	May-21	May-22
2	Community	VIC	Glen Eira City Council	Springthorpe Gardens, Murrumbeena	Carry out new pathway and landscape works as outlined in the Outer Circle Railway Landscape Management Plan, including new arbour	Complete	\$90,000	Aug-21	Mar-22
2	Community	VIC	Glen Eira City Council	Hopetoun Gardens, Elsternwick	Removal of bandstand and construction of community shelter as per Masterplan	Complete	\$180,000	Nov-21	Mar-22
2	Community	VIC	Glen Eira City Council	Harleston Park, Elsternwick	Landscaping and irrigation works to enhance gardens	Complete	\$100,000	Nov-21	Mar-22
2	Community	VIC	Glen Eira City Council	Duncan Mackinnon Reserve, Murrumbeena	Conversion of existing underutilised grandstand to a purpose built office space for the Netball Association.	Complete	\$195,880	Oct-21	Mar-22
2	Community	VIC	Glen Eira City Council	Rosanna Street Reserve, Carnegie	Playground and picnic area upgrade.	Complete	\$410,000	Aug-21	Feb-22
2	Community	VIC	Glen Eira City Council	Duncan Mackinnon Reserve, Murrumbeena	Supply and installation of all weather shelters to be located between netball courts to be utilised by players and spectators.	Complete	\$170,000	Sep-21	Feb-22
2	Community	VIC	Glen Eira City Council	Wattle Tennis Club, Bentleigh, Glen Eira Tennis Club, Caulfield South	Supply and installation of new chain mesh fencing and lighting for two Tennis Clubs under Council Lease.	Complete	\$200,000	Jul-21	Jan-22
2	Community	VIC	Glen Eira City Council	Riley Reserve, Murrumbeena	Carry out new pathway and landscape works as outlined in the Outer Circle Railway Landscape Management Plan	Complete	\$100,000	Aug-21	Dec-21
2	Community	VIC	Glen Eira City Council	Kooyong Rd Pedestrian Refuge, just south of Eyre Road. Caulfield North.	To provide a pedestrian refuge island midblock along Kooyong Road. There are currently no dedicated midblock crossing facilities along the entire stretch of Kooyong Road between Glen Eira Rd and Balaclava Road. The refuge island would allow a safer two stage crossing point for pedestrians to cross rather than having to simultaneously judge gaps in both streams of traffic.	Complete	\$150,000	Jul-21	Nov-21
2	Community	VIC	Glen Eira City Council	Great Walking Street – Municipal Wide Footpath Renewal	Footpath works to remove footpath hazards along roads identified in the Walkability and Access plan as being the Great walking Streets of Glen Eira	Complete	\$500,000	May-21	Oct-21
2	Community	VIC	Glenelg Shire Council	Portland Foreshore - further work on implementation of Master Plan	Ancillary works on the Portland Foreshore to support a user friendly space and provide improved accessibility for the Community and tourists. Works included will include upgrades to lighting poles, street parking, recreation activity facilities and provide safety and access to the Community. – Project is moving from Phase 3 to Phase 2.	Complete	\$730,000	Jul-22	Dec-22
2	Community	VIC	Glenelg Shire Council	Alexandra Park Lighting Upgrade	Design and Installation of upgraded lighting to improve standards, lighting levels and efficiency. Poor lighting condition and efficiency will be improved while increasing levels of lighting to allow community and sporting groups larger access and opportunities to promote and participate in local sports and events.	Complete	\$350,000	Feb-22	Jun-22
2	Community	VIC	Glenelg Shire Council	Alexandra Park Scoreboard	Installation of a new multi use scoreboard at Alexandra Park. Condition of the existing scoreboard is poor and unsafe for operation. Currently only services minimal purpose to all recreational user groups.	Complete	\$70,000	Jul-21	Jun-22
2	Community	VIC	Glenelg Shire Council	Island Park Lighting Upgrade	Design and Installation of upgraded lighting to improve standards, lighting levels and efficiency of football oval lighting at Island Park, Casterton. Poor lighting condition and efficiency will be improved while increasing levels of lighting to allow community and sporting groups larger access and opportunities to promote and participate in local sports and events.	Complete	\$450,000	Feb-22	Jun-22
2	Community	VIC	Glenelg Shire Council	Casterton Saleyards Upgrade	Construction of new railings, safety latches, gates within cattle pens at the Saleyards. Resheeting of truck loading bays and parking facilities.	Complete	\$100,000	Dec-21	Jun-22
2	Community	VIC	Glenelg Shire Council	CR Gill Pavilion Refurbishment	Renovation of internal structures and fixtures within the pavilion to ensure the building in not only user friendly, but meets all safety and compliance components.	Complete	\$262,908	Feb-22	May-22
2	Community	VIC	Glenelg Shire Council	Dartmoor Dump Point	Installation of an RV Dump Point for the use of public campers to dispose of waste safely and in an environmentally friendly manner at the Dartmoor Recreation Reserve.	Complete	\$70,000	Aug-21	Dec-21
2	Road	VIC	Golden Plains Shire Council	Wallace Street, Meredith Drainage Upgrade	Category: Reconstruction. Improve drainage infrastructure in the Meredith township subject to regular localised flooding	Complete	\$50,000	Apr-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Golden Plains Shire Council	Lethbridge Lakes Open Space Infrastructure Safety Upgrades (Stage 1)	Category: Sporting and recreation facilities. The boardwalk is well out of date in relation to standards for infrastructure over/adjacent to water bodies, its uneven, unstable and doesn't align with the banks. Renewal and upgrade of multiple open space infrastructure items to address safety concerns and public access issues. Works include but are not limited to surface treatments, furniture renewal and access management. The initial Stage 1 of \$100K to be used to address safety issues.	Complete	\$95,000	Oct-21	May-23
2	Community	VIC	Golden Plains Shire Council	Upgrade Enfield Playground	Category: Playgrounds and Skate parks (including all ability playgrounds) This project includes the upgrade of play space elements to improve play diversity and encourage community use across the age spectrum.	Complete	\$250,000	Sep-21	Aug-22
2	Road	VIC	Golden Plains Shire Council	Upgrade Derwent Jacks Road / Snow Gum Road / Reef Road / Chromes Road, Berringa intersection	Category: Reconstruction Upgrade of multi road intersection to improve safety.	Complete	\$250,000	Apr-22	Jun-22
2	Community	VIC	Golden Plains Shire Council	Bannockburn Skate Park Upgrade	Category: Playgrounds and Skate parks (including all ability playgrounds) This project will rejuvenate the existing skate park elements and include the construction of new, diverse skate park elements to provide increased opportunities for use and for people of all abilities. It will also include the development of social infrastructure to improve public safety and security at the site and the broader precinct.	Complete	\$99,000	Apr-21	May-22
2	Road	VIC	Golden Plains Shire Council	Upgrade Bunninyong - Mt Mercer Road / Hardies Hill Road, Garibaldi intersection	Category: Reconstruction Upgrade intersection to improve safety.	Complete	\$250,000	Apr-22	Apr-22
2	Road	VIC	Golden Plains Shire Council	Replace bridge guardrails at various locations	Category: Bridge Works Council manages some 138 bridges across the shire. A number of guardrails on these bridges across the shire need replacement.	Complete	\$200,000	Jul-21	Apr-22
2	Road	VIC	Golden Plains Shire Council	Paddys Gully Road Bridge Replacement, Rokewood	Category: Bridge Works Replace ageing single span timber bridge which is in poor condition and limited to 10 tonnes.	Complete	\$318,680	Jul-21	Dec-21
2	Combination	VIC	Hepburn Shire Council	Municipal Footpath Expansion and Renewal Program	Bicycle and Walking Paths. This project is Councils annual footpath expansion program and will deliver several new footpath connections in townships across the shire	Complete	\$504,053	Sep-21	Jun-22
2	Road	VIC	Hepburn Shire Council	Drainage Renewal Program - Central Springs Rd, Daylesford	Drainage This project kerb and remove a drainage issues on Central Springs Road. Scope also involves relocating existing footpath in this area	Complete	\$57,395	Feb-22	Jun-22
2	Community	VIC	Hepburn Shire Council	Newlyn Cricket Net Construction	Sporting and recreation facilities Project will construct new cricket nets at Newlyn oval	Complete	\$94,371	Apr-22	Jun-22
2	Road	VIC	Hepburn Shire Council	Road Rehab Renewal Program Daylesford Clunes Rd, Smeaton	Reconstruction Project will reconstruct and widen a 1.6km section of Daylesford Clunes Road in Smeaton	Complete	\$250,000	Sep-21	Mar-22
2	Road	VIC	Hepburn Shire Council	Road Rehab Renewal Program Orford Street Daylesford	Reconstruction Project will reconstruct and upgrade two sections of Orford Street Daylesford including all drainage upgrades	Complete	\$160,000	Sep-21	Nov-21
2	Community	VIC	Hindmarsh Shire Council	Nhill Sporting Facilities	This project will upgrade the facilities at Davis Park Nhill, including new change rooms, club rooms and netball court	Under Construction	\$80,000	Jun-22	Jun-24
2	Community	VIC	Hindmarsh Shire Council	Jeparit Camp Kitchen	Picnic Shelters or Barbeque Facilities at Community Parks - This project will erect a Camp Kitchen opposite the Jeparit Caravan Park at the Jeparit Riverside precinct, including associated walking paths and landscaping. The proposed design incorporates two electric barbeques, a sink with running water, and stainless steel benches. The Camp Kitchen will be erected on a concrete base and be accessed by an all abilities path.	Complete	\$200,000	Sep-22	Jul-23
2	Community	VIC	Hindmarsh Shire Council	Rainbow Changerooms	[Toilet Blocks] – This project will construct change rooms at Rainbow Caravan Park and Recreation Reserve, including all abilities access and parking.	Complete	\$250,000	Jun-21	Jun-23
2	Community	VIC	Hindmarsh Shire Council	Jeparit Swimming Hole Retaining wall Project	Project is to upgrade retaining wall for safer community water activities, with a viewing deck to be added on to the upgraded retaining wall.	Complete	\$147,423	May-22	Mar-23
2	Community	VIC	Hindmarsh Shire Council	Rainbow Lake	This project will purchase and install picnic tables, electric BBQ's, toilets, at the Rainbow Lake on the Dimboola Rainbow Road, Rainbow. Rainbow Lake will be a recreational facility used by community members and tourists	Complete	\$90,000	Jan-22	Dec-22
2	Community	VIC	Hindmarsh Shire Council	Rainbow Library Community Park	Picnic Shelters or Barbeque Facilities at Community Parks - The project will consist of an all abilities path, open space grassed areas, tree planting, shade structures and picnic areas, as well as an interpretive display of local history.	Complete	\$100,000	Jan-22	Jun-22
2	Road	VIC	Hobsons Bay City Council	Aloha Street, South Kingsville, between New St & Stephenson St	Rebuilding a road that already exists so as to return it to its original condition	Complete	\$1,000,000	Jan-22	Jun-22
2	Road	VIC	Hobsons Bay City Council	Blenheim Road, Altona North, between Wood Street & Mason Street	Rebuilding a road that already exists so as to return it to its original condition	Complete	\$900,000	Feb-22	Jun-22
2	Road	VIC	Hobsons Bay City Council	Keen Street, Newport	Rebuilding a road that already exists so as to return it to its original condition	Complete	\$437,676	Oct-21	Feb-22
2	Road	VIC	Hobsons Bay City Council	Truman Street, South Kingsville, between Aloha Street & Brunel Street	Rebuilding a road that already exists so as to return it to its original condition	Complete	\$550,000	Jun-21	Oct-21
2	Community	VIC	Horsham Rural City Council	Hamilton Street Pedestrian Bridge	Construction of a new pedestrian bridge over the Wimmera River to provide linkages for communities in new estates to schools, recreation facilities and the Central Activity District	Complete	\$1,125,924	Apr-22	Jun-23
2	Community	VIC	Horsham Rural City Council	Horsham Nature and Water Play Park	Construction of a new nature and water play park along the Wimmera River in central Horsham. All ability focus.	Complete	\$350,000	Sep-21	Mar-23
2	Road	VIC	Hume City Council	Reginald Court, Broadmeadows - Road Reconstruction	Road Reconstruction	Under Construction	\$144,880	Jun-21	Jun-24
2	Community	VIC	Hume City Council	Selwyn Neighbourhood House Upgrade, Craigieburn Road Craigieburn	Refurbishment Works	Under Construction	\$254,000	Jun-21	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Hume City Council	Gibb Reserve, Blair Street Dallas	Supply and Installation of Cricket Net Fencing	Under Construction	\$140,000	Jul-21	Jun-24
2	Road	VIC	Hume City Council	Wildwood Road South, Wildwood	Road Rehabilitation and Widening	Under Construction	\$2,571,331	Jun-21	Jun-24
2	Community	VIC	Hume City Council	Boardman Reserve Pavilion Upgrades, 222 Mitchells Lane Sunbury	Internal modifications to both Pavilion 2 and 3 at Boardman Reserve Sunbury	Under Construction	\$613,000	Jul-21	Jun-24
2	Community	VIC	Hume City Council	Sports Lighting Upgrades at recreation facilities in Sunbury	<ul style="list-style-type: none"> John McMahon Reserve Diamond 2 (Softball) Lighting Sunbury Aquatic And Leisure Centre Tennis Court 1-3 Lighting Langama Park Reserve Pitch 2&3 Lighting Langama Park Reserve Pitch 4&5 Lighting 	Under Construction	\$1,550,000	Sep-21	Jun-24
2	Community	VIC	Hume City Council	Greenvale Recreation Reserve Playspace, Section Road Greenvale	Construction of a new playground at the Greenvale Recreation Reserve.	Under Construction	\$350,000	Jul-21	Jun-24
2	Community	VIC	Hume City Council	Gladstone Park Recreation Reserve Pavilion	Construction of a new pavilion at the Gladstone Park Reserve	Under Construction	\$1,047,869	Aug-21	Jun-24
2	Community	VIC	Hume City Council	Mt Holden Master Plan Implementation, 1/9 Wedmore Cres, Sunbury VIC 3429	Walking trails throughout Mt Holden	Under Construction	\$500,000	Sep-21	Jun-24
2	Road	VIC	Indigo Shire Council	Alma Road Off Road Cycling Track	Off road bicycle and footpath track to link town to the Mountain Bike Park	Complete	\$102,250	Jul-22	May-23
2	Road	VIC	Indigo Shire Council	Urban and rural Road Sealing Alma Road Beechworth	Top priority for both Urban and Rural sealing lists. Scoped and ready for design and construction	Complete	\$260,000	Jul-22	Jan-23
2	Community	VIC	Indigo Shire Council	Kiewa Memorial Park	Upgrade to building to improve community facilities – existing project already in place. Additional funds	Complete	\$262,127	Sep-21	Dec-22
2	Road	VIC	Indigo Shire Council	Sandy Creek Road – Road Safety Improvements	Sandy Creek Road safety improvements for intersections and sight distance	Complete	\$67,000	Oct-21	Jun-22
2	Community	VIC	Indigo Shire Council	Stanley Recreation Reserve	Installation of water and septic tanks to recreation reserve building to improve community facilities	Complete	\$28,754	Aug-21	Apr-22
2	Road	VIC	Indigo Shire Council	Rutherglen Service Station Footpath Improvements	Renewal of existing bicycle and footpath network to improve amenity and safety	Complete	\$33,989	Aug-21	Mar-22
2	Road	VIC	Indigo Shire Council	Beechworth Footpath Extension	Extension of existing bicycle and footpath network	Complete	\$97,693	Aug-21	Feb-22
2	Road	VIC	Indigo Shire Council	Beechworth footpath Disability Risk Reduction	Addressing trip hazards and tactile at town crossings in the existing bicycle and footpath network	Complete	\$35,244	May-21	Feb-22
2	Road	VIC	Indigo Shire Council	Rutherglen Murray Street Footpath	Footpath between Fortune and Murphy Streets. Gap in bicycle and footpath network for school traffic	Complete	\$57,698	Sep-21	Nov-21
2	Road	VIC	Indigo Shire Council	Chiltern Conness Street Footpath	Construction of bicycle and footpath from Oxford Street to Albert Road. Requires culvert widening.	Complete	\$87,246	Aug-21	Oct-21
2	Road	VIC	Indigo Shire Council	Yackandandah Church Street Footpath	Bicycle and footpath link to future bridge location to connect with rail trail and Rowdy Flat	Complete	\$5,138	Mar-21	Sep-21
2	Community	VIC	Indigo Shire Council	Tangambalanga Playground renewal works	Renewal of playground equipment at Banksia Park in Tangambalanga	Complete	\$30,132	May-21	Sep-21
2	Road	VIC	Indigo Shire Council	Battery Road Rutherglen road sealing	Sealing of road towards key tourism facility with increasing traffic	Complete	\$84,111	Apr-21	Aug-21
2	Community	VIC	Kingston City Council	Playspace Upgrades	Bring forward 2022 playground upgrade works for three sites: Hendon Court, Clarinda; Sherbrooke Ave, Oakleigh Sth; Harbour Town, Patterson Lakes. All these projects have been through consultation and design, ready for documentation to tender.	Complete	\$750,000	Jun-21	Dec-21
2	Combination	VIC	Kingston City Council	Mentone Foreshore Precinct Development – Beach Access Ramp	This project is the first stage of a \$14M redevelopment of the Mentone Foreshore Precinct (includes Life Saving Club). LRCI funding is sought for the construction of a beach access ramp and associated retaining walls. Approval has been obtained from DELWP. The ramp will be used for Emergency vehicles, Life Saving Club and maintenance access to the beach from the cliff top. This component has been identified for LRCI funding as will be completed by Dec 2021.	Complete	\$500,000	Jun-21	Dec-21
2	Combination	VIC	Kingston City Council	Longbeach Trail Rehabilitation Stage 2 – Thames Promenade to Mordialloc Creek	Continuation from LRCI Phase 1 Project (2.3km) Longbeach Trail is 7.5km long and is requiring rehabilitation of its full length. This \$500k nomination is a conservative estimate of works that may be deliverable by end Dec 2021. This may be increased to optimise community benefit of LRCI Overall project estimate is \$2.3M which Council will continue implementation over subsequent financial years.	Complete	\$500,000	Jul-21	Dec-21
2	Community	VIC	Kingston City Council	CCTV Installations	Council is seeking to install CCTV coverage in four high activity locations: -Mordialloc Pier and Creek -Centreway Mordialloc & Station -The Strand, Chelsea -The Avenue, Chelsea LRCI funding will enable purchase and installation of cameras and recording equipment. These locations are supported by Victoria Police for CCTV coverage.	Complete	\$250,000	Jul-21	Dec-21
2	Community	VIC	Kingston City Council	Chelsea Library Internal Refurbishment	Internal refurbishment of Chelsea Public Library to create a more open plan entry and circulation space with casual reading areas, Internet browsing space and relocating the customer service desk. LRCI funding will enable these works to be brought forward.	Complete	\$500,000	Oct-21	Dec-21
2	Combination	VIC	Kingston City Council	Wells Road Shared Paths (Thames Promenade to Boundary Road)	Shared Path reconstructions and upgrades to comply with modern standards. This is first stage of a \$1m+ program of works upgrading over 5km of shared user paths along the Wells Road Corridor. This project is Kingston's balancer, which can be reduced or increased to optimise LRCI allocation expenditure.	Complete	\$158,000	Aug-21	Dec-21
2	Community	VIC	Kingston City Council	GR Bricker Reserve, Moorabbin. Construction of carpark	Construction of off street carpark servicing multisport reserve with Football, Cricket, Athletics and Dog Obedience training	Complete	\$250,000	Sep-21	Dec-21
2	Community	VIC	Kingston City Council	1230 Nepean Highway, Cheltenham – Exterior Painting and Maintenance	1230 Nepean Highway, Cheltenham is the municipal office for Kingston Council. The six level building constructed in the late 1980's is requiring repainting of the full exterior along with maintenance of exterior lighting and window frames.	Complete	\$200,000	Sep-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	VIC	Kingston City Council	Baxter Drv, Jarrah Drv, Malcolm Road Footpath Construction	Construction of new footpaths, Baxter Drv / Jarrah Drv & Malcolm Road, Braeside. This is an industrial precinct with many small businesses. Construction of footpaths will improve pedestrian safety and stimulate economic activity. Baxter Drv and Jarrah Drv have no footpaths at all. Malcolm Road has missing links. This funding will construct all weather concrete footpaths so pedestrians are not forced to walk on the road pavement. LRCI funding will enable these works to be brought forward.	Complete	\$400,000	Jul-21	Nov-21
2	Community	VIC	Kingston City Council	Ben Kavanagh Reserve, Mordialloc - Off Road Carpark Construction	Construction/ upgrade of off-road carpark with disabled parking and solar lighting. Funding enables bring forward of master plan development. Carpark services, new netball courts, bowls club and recreational facilities. Carpark design is ready for tender advertisement	Complete	\$500,000	May-21	Aug-21
2	Community	VIC	Kingston City Council	Dolamore Reserve Athletics Track, Mentone - Rehabilitation	Rehabilitation of Athletic Track. Council has committed \$1.5M to this project. Investigations have found tree root damage being more extensive than first expected which will require additional funding for track repair and root barriers to deliver a holistic project.	Complete	\$815,000	Mar-21	Aug-21
2	Combination	VIC	Kingston City Council	Parkdale Yacht Club Disabled carpark and access	Parkdale Yacht Club, Parkdale is presently undergoing reconstruction. This project is to improve disability access to this community facility and the foreshore through the construction of hardstand disabled car parking, modifications to adjacent bus stop and the creation of linking paths. These disabled facilities are for public use and provide opportunity for disabled persons to access and enjoy the foreshore.	Complete	\$80,000	Apr-21	Jun-21
2	Community	VIC	Knox City Council	Lewis Park - Floodlighting Upgrade	Sporting and recreation facilities. Works to upgrade, repair and maintain sporting floodlighting.	Complete	\$159,204	Oct-22	Jun-23
2	Community	VIC	Knox City Council	Templeton Reserve - Floodlighting Upgrade	Sporting and recreation facilities. Works to upgrade, repair and maintain sporting floodlighting.	Complete	\$163,410	Sep-22	Jun-23
2	Community	VIC	Knox City Council	Kings Park - Floodlighting Upgrade	Sporting and recreation facilities. Works to upgrade, repair and maintain sporting floodlighting.	Complete	\$270,384	Sep-22	Jun-23
2	Community	VIC	Knox City Council	Shared path construction: Burwood Highway, Knoxfield – High Street Road to Scoresby Road	Works involving cycling and pedestrian infrastructure. Providing missing link in cycle path system.	Complete	\$271,262	Jan-22	Jun-22
2	Community	VIC	Knox City Council	Shared path construction: Napoleon Road, Lysterfield - Anthony Drive to Park Road, Lysterfield.	Works involving cycling and pedestrian infrastructure. Providing missing link in cycle path system.	Complete	\$155,925	Jan-22	Jun-22
2	Road	VIC	Knox City Council	Road Reconstruction: Manuka Drive, Ferntree Gully - Park Blvd to Western Road	Work to reconstruct a road.	Complete	\$365,000	Aug-21	Jun-22
2	Road	VIC	Knox City Council	Carrington Park Multipurpose Facility - Forecourt, Access Road and Car Park upgrade (Civil Works)	Off road car parks, Landscaping Improvements	Complete	\$400,000	Jul-21	Jun-22
2	Community	VIC	Knox City Council	Windermere Reserve, Ferntree Gully – Oval Upgrade	Sporting and recreation facilities. Works to upgrade, repair and maintain sporting oval.	Complete	\$1,237,378	Sep-21	Jun-22
2	Community	VIC	Knox City Council	Valerie Street, Boronia – Drainage Upgrade	Works to improve drainage.	Complete	\$190,000	Jan-22	Jun-22
2	Community	VIC	Knox City Council	Shared path construction: High Street Road, Wantirna South – Knox Gardens Shops to Stud Road	Works involving cycling and pedestrian infrastructure. Providing missing link in cycle path system.	Complete	\$279,163	Oct-21	Apr-22
2	Community	VIC	Knox City Council	Footpath Construction: Malvern Street, Bayswater – Scoresby Road to Edelmaier	Works involving pedestrian infrastructure. Providing local pedestrian access.	Complete	\$100,000	Nov-21	Mar-22
2	Community	VIC	Knox City Council	Wilhelma Avenue, Bayswater - Drainage Upgrade	Works to improve drainage.	Complete	\$160,000	Jul-21	Feb-22
2	Community	VIC	Knox City Council	Footpath Construction: Glenfern Road, Ferntree Gully (Norman St to Trafalgar St)	Works involving pedestrian infrastructure. Providing local pedestrian access.	Complete	\$126,000	Sep-21	Dec-21
2	Community	VIC	Knox City Council	Footpath Construction: Bergins Road, Rowville – Buckingham Dr to Liberty Avenue.	Works involving pedestrian infrastructure. Providing local pedestrian access.	Complete	\$126,256	Oct-21	Dec-21
2	Community	VIC	Knox City Council	Lloyd Street, Knoxfield - Drainage Upgrade	Works to improve drainage.	Complete	\$142,460	Oct-21	Dec-21
2	Community	VIC	Knox City Council	David Street, Knoxfield	Works to improve drainage.	Complete	\$160,000	Aug-21	Dec-21
2	Community	VIC	Latrobe City Council	Netball Court surfacing – general renewal: Sporting and recreation facilities	Rehabilitate hard surfaced courts and minor improvements at Yinnar Netball, Ted Summerton Netball, Ronald Reserve Tennis, and Agnes Brereton – as funding allows. The surface of these courts is deteriorated, and in need of renewal.	Complete	\$362,236	Sep-21	Jun-23
2	Road	VIC	Latrobe City Council	Strzelecki Ranges Roads – Landslip repairs – Stage 1: Rehabilitation	Rehabilitation of roads damaged by up to 8 landslips, by stabilising the slip and/or constructing bypasses. This would allow removal of restrictions and return the road to normal use	Complete	\$1,465,954	Sep-21	Jul-22
2	Community	VIC	Latrobe City Council	Moe Botanic Park – Disability Discrimination Act path improvements: Bicycle and Walking Paths	Construct a new footpath approach to the footbridge over Narracan Creek to meet DDA principles, and potentially other minor DDA improvements to the paths elsewhere in the park as funding allows. This project would address a notable DDA non-compliance (access to the footbridge)	Complete	\$20,000	Sep-21	Jun-22
2	Community	VIC	Latrobe City Council	Streetscape Planter Box Renewal – Stage 1: Landscaping Improvements	Replace boxes and plantings in streetscapes of the main townships within Latrobe. This project would address the deteriorated planter boxes and instil community pride back to the streetscapes.	Complete	\$60,000	Sep-21	Jun-22
2	Community	VIC	Latrobe City Council	Fencing renewal Monash Way Churchill – renew fencing: Repairs/Replacement of fencing	Replace the fence along Monash Way south of Switchback Road that has deteriorated (broken and leaning posts, rusted wires etc.). The new fence would help direct patrons to the CBD to the safe crossing locations	Complete	\$15,710	Feb-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Latrobe City Council	Sporting Facility – Drainage and Irrigation upgrades : Sporting and recreation facilities	Upgrade sporting facility drainage and / or irrigation: - Churchill oval pitch 1; - Morwell East football; - Apex Park; - Andrew Park West, and - Traralgon South Rec Oval. The project would improve the appearance and function of the ovals while also reducing maintenance.	Complete	\$313,363	Oct-21	May-22
2	Community	VIC	Latrobe City Council	Moore Street, Moe – Footpath renewal: Bicycle and Walking Paths	Remove deteriorated pavers and renew in Hotmix. Some kerb renewal and line marking. Returns the path to safe function and improves the streetscape aesthetic.	Complete	\$50,040	Nov-21	May-22
2	Road	VIC	Latrobe City Council	Main Street, Yinnar Traffic safety improvements: Traffic improvement	Install line marking treatments along Main Street, Yinnar to manage traffic. The main street is quite wide and has uncontrolled traffic motions at one intersection. This project would apply significant line marking to improve motorist lane discipline and enhance public safety.	Complete	\$29,650	Feb-22	May-22
2	Community	VIC	Latrobe City Council	Gippsland Sports and Entertainment Precinct – Sewerage Upgrade : Sporting and recreation facilities	Upgrade the sewer connection and sump pump within the property. This site was purchased by Council with state funding but is in very poor condition. This project is to renew the sewer pumping station to ensure trouble free performance.	Complete	\$17,890	Aug-21	Apr-22
2	Combination	VIC	Latrobe City Council	Sandbanks Reserve Traralgon – Reserve Sporting and recreation facilities	Install fencing, signs, bollards, and if funding allows, renew some of the internal road renewal at the historic Sandbanks Reserve, Traralgon. The reserve is in poor presentation and attracts abuse including drug deals and recreational dirt bike riding. This project would improve the appearance and allow better management of the site for more family oriented use.	Complete	\$89,375	Oct-21	Mar-22
2	Community	VIC	Latrobe City Council	Mathison Park, Churchill – Hare House wall stabilisation: Other	Brace the remaining walls of a Heritage building (or erect new fencing around it). The walls have significant heritage value but have deteriorated to the state that they present a danger to the public. This project would address public safety.	Complete	\$37,111	Aug-21	Feb-22
2	Community	VIC	Latrobe City Council	Latrobe City – Gross Pollutant traps – Location TBD: Other	Installation of Gross Pollutant trap at a key location. This project would install a GPT in Council's pipe network to reduce pollutants reaching the creek and eventually the Latrobe River.	Complete	\$286,000	Oct-21	Dec-21
2	Community	VIC	Latrobe City Council	Church Road – Hazelwood North Tennis Court entrance upgrade: Other	Construct a concrete or hotmixed asphalt driveway to the Hazelwood north Tennis Court parking area, with a and pedestrian access to Church Road. This project is to make the tennis court carpark more accessible the adjacent school to get parents to use it as a drop off and pick up area and thus enhance pedestrian safety on Church Road.	Complete	\$41,010	Nov-21	Dec-21
2	Community	VIC	Latrobe City Council	Fencing renewal at Tennis and Netball Courts, fence renewal: Repairs/Replacement of fencing	Repair and replace fencing at - Eric Taylor Reserve Traralgon, - Ronald Reserve Morwell, - Newborough Running Track, and other reserves as funding allows	Complete	\$178,862	Jul-21	Dec-21
2	Community	VIC	Latrobe City Council	Haigh Street, Moe – New Footpath Construction: Bicycle and Walking Paths	Construct a new footpath on Haigh Street, Moe from end of path near Narracan Creek to link to the Botanic Park path	Complete	\$36,364	Nov-21	Nov-21
2	Community	VIC	Latrobe City Council	Glenview Racecourse – Building and kitchen code compliance: Painting/Improvements to community facilities	Replace a commercial stove and a bain marie in the kitchen, and address health code plumbing and cabinetry non-compliances. This site has had little true maintenance and as a result over 20 years or so the facility has fallen in to disrepair and the health code has changed. This project would address the substantial non-compliance issues and allow the kitchen to reopen and support their activities.	Complete	\$65,000	Aug-21	Nov-21
2	Community	VIC	Latrobe City Council	McNairn Road, Traralgon – New footpath south of Princes Highway: Bicycle and Walking Paths	Construct new footpath on McNairn Road near the railway at Princes Highway East. This project would assist residents living south of Princes Highway to access the commercial area and bus stops on Princes Highway.	Complete	\$51,085	Sep-21	Oct-21
2	Road	VIC	Loddon Shire Council	Pyramid Yarraberb Road Reconstruction	It is proposed to reconstruct 1.3km of Pyramid Yarraberb Rd between chainages 42,870m and 44,170m.	Under Construction	\$650,892	Nov-23	May-24
2	Community	VIC	Loddon Shire Council	Mitiamo Recreation Reserve Water Supply Tank	Installation of a water supply tank as part of the water supply connection upgrade at the site	Complete	\$54,433	Aug-21	Jun-22
2	Road	VIC	Loddon Shire Council	Bridgewater Raywood Road Reconstruction	It is proposed to reconstruct and widen 3.93km of Bridgewater Raywood Rd to be a 7.0m wide sealed road.	Complete	\$918,132	Apr-21	Dec-21
2	Community	VIC	Loddon Shire Council	Female Friendly Change rooms Construction	Construction of female friendly change rooms at the Bridgewater Recreation Reserve	Complete	\$165,617	Apr-21	Dec-21
2	Combination	VIC	Macedon Ranges Shire Council	Bus hard stand on Main Street Romsey	These additional works will complement the 440 m footpath (approx.), parking bays and bus stop delivered with LRCI under project 10 above. The Additional Phase 2 project will support the operations of the LRCI funded infrastructure by providing a hard stand on the Main Street, Romsey road shoulder. This hard stand will provide safe and efficient bus movement, while the Service Lane (project 10) continues to provide much-needed pick up and drop points for rural communities. Historically 30-40 students use this bus stop. It is proposed that this project be funded from an underspend from project (8) LED Major Roads Lighting project \$34,969 and project (6) LED Replacements on minor Roads \$41,231	Under Construction	\$76,200	Nov-23	Jun-24
2	Combination	VIC	Macedon Ranges Shire Council	Margaret Street Macedon – Footbridge Reconstruction – Category: Bicycle and Walking Path	Reconstruction of footbridge in Margaret Street Macedon (near school) due to high-risk and poor condition indicated in a recent bridge condition survey.	Complete	\$127,302	Apr-22	Jun-22
2	Combination	VIC	Macedon Ranges Shire Council	Gisborne – Jacksons Creek Footbridge Reconstruction 100 metres west of Station Road. Category: Bicycle and Walking Path	Reconstruction of footbridge in parkland 100 metres west from Station Road due to high-risk and poor condition indicated in a recent bridge condition survey.	Complete	\$118,611	May-22	Jun-22
2	Road	VIC	Macedon Ranges Shire Council	Gisborne – Jacksons Creek Footbridge Reconstruction 100 metres east of Station Road. Category: Bicycle and Walking Path	Reconstruction of footbridge in parkland 100 metres east from Station Road due to high-risk and poor condition indicated in a recent bridge condition survey	Complete	\$121,066	May-22	Jun-22
2	Combination	VIC	Macedon Ranges Shire Council	Woodend – Five Mile Creek Footbridge Reconstruction 200m West of High Street Category: Bicycle and Walking Path	Reconstruction of footbridge 200m west of High Street, Woodend (across Five Mile Creek near tennis courts), due to high-risk and poor condition indicated in a recent bridge condition survey.	Complete	\$150,013	May-22	Jun-22
2	Community	VIC	Macedon Ranges Shire Council	LED Replacements on minor Roads Category: Replacement of Light Bulbs in Street Lights	Replacement of minor road street lighting with LED replacements – 241 replacements on minor roads	Complete	\$44,728	Dec-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Macedon Ranges Shire Council	LED Lighting – Major Roads throughout Municipality – Category: Replacement of Light Bulbs in Street Lights	Replacement of lighting on Major Roads throughout the Municipality with LED replacements. 307 lights have been identified.	Complete	\$109,508	Dec-21	Jun-22
2	Combination	VIC	Macedon Ranges Shire Council	Baynton Street Kyneton – Active Transport Link Category: Improved Accessibility of Community Facilities and Area	Provision and upgrade of active transport infrastructure in Baynton Street Kyneton, from Mollison Street to Campaspe River Trail. Project include footpaths, pram crossing upgrades, DDA compliance, pedestrian crossings / connectivity along Baynton Street.	Complete	\$445,862	May-22	Jun-22
2	Combination	VIC	Macedon Ranges Shire Council	* Main Street Romsey – Bus Bay and Shelter Category: Other - Improvement to School Bus Routes	Provision of a bus pull off bay, shelter, parking, and footpaths in Main Street Romsey. There are approximately 30 students currently standing in the open during school drop off and pick up times. This has been raised with Council by the school, concerned parents and local MP's.	Complete	\$238,252	Feb-22	Apr-22
2	Road	VIC	Macedon Ranges Shire Council	Chintin Road Monegeetta : Road Reconstruction and Widening – Category: Widening	Reconstruction and Widening of Chintin Road from an existing single carriageway to two way- two lane pavement, to the intersection with Joyces Road. Chintin Road is a high freight use road and this will Improve road safety.	Complete	\$701,499	Dec-21	Feb-22
2	Road	VIC	Manningham City Council	Footpaths - Roads	Springvale Road and other footpath construction projects	Complete	\$561,092	Nov-21	Jun-22
2	Road	VIC	Manningham City Council	Road Reseals	<p>Park Road (Knees to Frogmore) Rehabilitation / reconstruction \$400k</p> <p>Bryson's Road Upgrade \$1Mil</p> <p>Polaris Drive area in Doncaster East (Construction will start at end of April/Early May) \$575k</p> <p>Board Street area in Doncaster (Will start at end of May) \$135k</p> <p>Larne Avenue in Donvale (Larne Avenue, White Lodge Court) (Will start at end of May) \$210k</p> <p>Beverley Street area in Doncaster East (Will start at end of May) \$390k</p> <p>Gatters Road - \$400k \$90k</p> <p>Changes of scope: Bryson's Road Upgrade is delayed due to procurement restrictions and is unlikely to be completed by 30 June 2022, so new nominations are needed. Gatters Road stage 2 will not be able to be completed by 30/06/2022. As a result, LRCI funding allocation to Gatters Road was reduced from \$400k to \$90k to cover Stage 1 completed works only. Phase 2 of Gatters Road will then be funded by Manningham Council.</p> <p>Yarra Road, Wonga Park Stabilisation of existing pavement \$250k</p>	Complete	\$2,050,000	Oct-21	Jun-22
2	Road	VIC	Manningham City Council	Aggregated Local Footpath Design and Construction Projects	<p>James Street (McLachlan to Ruffey) \$250k</p> <p>Heidelberg Warrandyte (Sunset to Innisfallen) \$175k \$90k</p> <p>McGowan's Road, Donvale Local Footpath \$85k (Added as new subproject. Construction will start in early April.)</p> <p>Causes of changes: Tenders confirmed that the cost of Innisfallen was over estimated, so McGowan's was nominated to carry on \$85K.</p>	Complete	\$425,000	Dec-21	Jun-22
2	Road	VIC	Manningham City Council	Aggregated Footpath Construction Projects	Porter Street Footpaths	Complete	\$200,000	Oct-21	Jun-22
2	Road	VIC	Manningham City Council	Aggregated Road Safety Projects	Larnoo Drive LATM - speed humps and intersection treatments – safety improvements.	Complete	\$100,000	Nov-21	Mar-22
2	Community	VIC	Manningham City Council	Montgomery Reserve Urban Plaza / Playspace Renewal	Park Upgrade	Complete	\$150,000	Dec-21	Jan-22
2	Community	VIC	Manningham City Council	Accessibility Improvement Program	Wonga Park Hall painting, accessible toilets and DDA building access improvements	Complete	\$225,000	Sep-21	Jan-22
2	Road	VIC	Mansfield Shire Council	Saligaris Road. Barwite	Re-sheeting Saligaris Road (3250m)	Complete	\$90,000	Nov-21	Jan-23
2	Road	VIC	Mansfield Shire Council	Ancona Road, Merton/Ancona	Re-sheeting Ancona Road, Lonergans rd. to Black Ore Rd (4500m)	Complete	\$80,000	Nov-21	Dec-22
2	Road	VIC	Mansfield Shire Council	Knights Road, Merton	Re-sheeting Knights Road (2700m)	Complete	\$70,000	Nov-21	Dec-22
2	Road	VIC	Mansfield Shire Council	Tabletop Road, Tolmie	Re-sheeting Tabletop Road (4200m)	Complete	\$100,000	Apr-22	Apr-22
2	Road	VIC	Mansfield Shire Council	Sandy Creek Road, Barjarg	Re-sheeting Sandy Creek Road (3450m)	Complete	\$55,000	Apr-22	Apr-22
2	Road	VIC	Mansfield Shire Council	The Sideling, Jamieson	Re-sheeting The Sideling (820m)	Complete	\$15,603	Mar-22	Mar-22
2	Road	VIC	Mansfield Shire Council	Banumums Road, Mansfield	Re-sheeting Banumums Road (2600m)	Complete	\$70,000	Jan-22	Feb-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	VIC	Mansfield Shire Council	Olivers Road, Mansfield	Re-sheeting Olivers Road (3290m)	Complete	\$85,000	Jan-22	Feb-22
2	Road	VIC	Mansfield Shire Council	McLeod Lane, Mansfield	Re-sheeting McLeod Lane (2870m)	Complete	\$70,000	Jan-22	Jan-22
2	Community	VIC	Maribyrnong City Council	Skinner Reserve Oval Redevelopment	Redevelopment of Skinner reserve footy oval	Complete	\$1,687,972	Jun-21	May-22
2	Road	VIC	Maribyrnong City Council	Monash St Improvement	Reconstruction of Monash St, Maidstone to improve road safety, amenity, drainage and vehicular access	Complete	\$657,104	May-21	Dec-21
2	Community	VIC	Maribyrnong City Council	Footscray Park – Irrigation upgrade (Phase 2)	Upgrade of Footscray Park Irrigation (Phase 2)	Complete	\$350,000	May-21	Dec-21
2	Road	VIC	Maroondah City Council	New Street, Ringwood: Reconstruction and Drainage	Road reconstruction and drainage improvement works	Complete	\$3,157,000	Jan-21	Aug-22
2	Road	VIC	Maroondah City Council	Warranwood Road, Warranwood: Bicycle and Walking Paths	Construction of new footpath	Complete	\$298,318	Sep-21	Mar-22
2	Combination	VIC	Melton City Council	Off Road Car Parks– Upgrade Package a. Hillside Recreation Reserve, Hillside b. MacPherson Park, Toolern Vale c. Northcott Street, Melton South d. Blackwood Drive, Melton South e. Ian Cowie Recreation Reserve, Rockbank	Sealing of Unsealed off road car parks in recreation reserves including asphaltting, drainage works, traffic calming devices, lighting and landscaping	Complete	\$1,375,000	Sep-21	Mar-23
2	Road	VIC	Melton City Council	Road Reconstruction (Road Safety Project) Creamery Rd, Toolern Vale	Road Reconstruction; The construction of Creamery Road in Toolern Vale including asphaltting, pedestrian connections, safety improvements and landscaping adjacent to Toolern Vale Primary School and the surrounding area.	Complete	\$1,350,000	Apr-22	Sep-22
2	Community	VIC	Melton City Council	Sporting and recreation facilities Playing Fields Refurbishment Projects a. Burnside Heights Recreation Reserve, Burnside Heights b. Springside Recreation Reserve, Caroline Springs	These two playing fields require refurbishment to ensure the level of service is maintained. Condition audits have identified these two fields for renewal.	Complete	\$2,450,180	Jul-21	May-22
2	Road	VIC	Mildura Rural City Council	The Crescent, MILDURA	Pavement Rehabilitation and Resealing	Complete	\$280,000	Feb-21	Dec-23
2	Road	VIC	Mildura Rural City Council	Lighting the Regions 2 Mildura	Replacement of remaining inefficient major and minor road street light bulbs with energy efficient LEDs	Complete	\$1,630,000	Jun-21	Aug-23
2	Combination	VIC	Mildura Rural City Council	Mildura South Regional Sporting Precinct	Shared path creation, sporting facility Car Park entry creation from Road, pavement rehabilitation, resealing and new lighting installation for traffic safety improvement and pedestrian safety.	Complete	\$969,412	Apr-21	Apr-22
2	Road	VIC	Mildura Rural City Council	Benetook Ave MILDURA (Seventh Street to Wirraway Drive)	Pavement Renewal, resealing and walking paths.	Complete	\$390,000	Apr-21	Oct-21
2	Road	VIC	Mitchell Shire Council	Multiple locations - Road Renewal Program	Resealing and rehabilitation works of locations throughout the shire.	Complete	\$1,994,187	Aug-21	Jun-22
2	Combination	VIC	Moira Shire Council	Yarrowonga Common: Boat Ramp	Improved Accessibility of Community Facilities and Areas	Under Construction	\$750,000	Mar-21	Jun-24
2	Combination	VIC	Moira Shire Council	Murray Valley Highway Footpath Botts Rd – Yarrowonga Foreshore Footpath	Bicycle and Walking Paths	Complete	\$216,892	Mar-21	Feb-23
2	Combination	VIC	Moira Shire Council	Yarrowonga Foreshore Footpath	Bicycle and Walking Paths	Complete	\$132,341	Mar-21	Jul-22
2	Community	VIC	Moira Shire Council	Barmah Boat Ramp Masterplan, Evans Street: Sporting and recreation facilities	Sporting and recreation facilities	Complete	\$203,124	Mar-21	Jun-22
2	Road	VIC	Moira Shire Council	Botts Road: Drainage	Drainage	Complete	\$933,229	Mar-21	Apr-22
2	Road	VIC	Moira Shire Council	River Road, Yarrowonga Kerb and Channel: Drainage, Road Widening	Drainage, Road Widening	Complete	\$247,643	Mar-21	Dec-21
2	Road	VIC	Moonee Valley City Council	Muldowney Street, Aberfeldie: Reconstruction	Replacement of poor road pavement and kerb and channel, and installation of new stormwater drainage.	Complete	\$450,000	Feb-22	May-22
2	Road	VIC	Moonee Valley City Council	Allan Street, Aberfeldie: Reconstruction	Replacement of poor road pavement and kerb and channel, and installation of new stormwater drainage.	Complete	\$600,000	Feb-22	May-22
2	Community	VIC	Moonee Valley City Council	Cross Keys Reserve, Essendon: Off Road - Car Parks	Construction of a new car park and reconstruction of a right of way	Complete	\$550,000	Feb-22	May-22
2	Road	VIC	Moonee Valley City Council	Arbor Terrace, Avondale Heights: Reconstruction	Replacement of poor road pavement and kerb and channel, and installation of new stormwater drainage.	Complete	\$438,717	Feb-22	May-22
2	Community	VIC	Moonee Valley City Council	Moonee Ponds Creek Reserve – Mascoma Street Strathmore: Fencing	Provide new fencing to protect open space area and trees from vehicles	Complete	\$45,000	Nov-21	Mar-22
2	Community	VIC	Moonee Valley City Council	Strathnaver Reserve Strathmore: Drainage	Install drainage to alleviate flooding and improve ground conditions for winter sport	Complete	\$110,000	Jan-22	Mar-22
2	Community	VIC	Moonee Valley City Council	Boeing Reserve Oval 3 Strathmore Heights: Drainage	Install drainage to alleviate flooding and improve ground conditions for winter sport	Complete	\$115,000	Jan-22	Mar-22
2	Community	VIC	Moonee Valley City Council	LT Thompson Reserve, Essendon: Bicycle and Walking Paths	Replace poor concrete path with new concrete path	Complete	\$229,000	Jan-22	Jan-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Moonee Valley City Council	Arthur Calwell Park, Travancore: Bicycle and Walking Paths	Replace poor granitic sand path with new concrete path	Complete	\$9,000	Sep-21	Dec-21
2	Community	VIC	Moonee Valley City Council	Neil Heinze Reserve, Essendon West: Bicycle and Walking Paths	Replace poor granitic sand path with new concrete path	Complete	\$119,000	Nov-21	Dec-21
2	Community	VIC	Moonee Valley City Council	Canning Reserve, Avondale Heights: Bicycle and Walking Paths	Replace poor granitic sand path with new concrete path	Complete	\$45,000	Nov-21	Dec-21
2	Community	VIC	Moonee Valley City Council	Lincoln Park, Essendon: Bicycle and Walking Paths	Replace poor asphalt path with new concrete path	Complete	\$205,000	Aug-21	Nov-21
2	Community	VIC	Moonee Valley City Council	Napier Street, Essendon: Bicycle and Walking Paths	Replace poor concrete path with new concrete path	Complete	\$192,000	Oct-21	Nov-21
2	Road	VIC	Moonee Valley City Council	Newman Street from Keilor Road to Newman Crescent, Niddrie: Resealing	Remove poor and deteriorated asphalt road surface with a new asphalt road surface	Complete	\$80,000	Nov-21	Nov-21
2	Road	VIC	Moonee Valley City Council	Cuthbert Street from Hotham Road to End, Niddrie: Resealing	Remove poor and deteriorated asphalt road surface with a new asphalt road surface	Complete	\$47,000	Nov-21	Nov-21
2	Road	VIC	Moonee Valley City Council	Hotham Road from Newman Street to Ryder Street, Niddrie: Resealing	Remove poor and deteriorated asphalt road surface with a new asphalt road surface	Complete	\$73,000	Nov-21	Nov-21
2	Road	VIC	Moonee Valley City Council	Hutchison Street from Newman Street to Hotham Road, Niddrie: Resealing	Remove poor and deteriorated asphalt road surface with a new asphalt road surface	Complete	\$42,000	Nov-21	Nov-21
2	Road	VIC	Moonee Valley City Council	Batman Street from Buckley Street to Fawkner Street, Aberfeldie: Resealing	Remove poor and deteriorated asphalt road surface with a new asphalt road surface	Complete	\$86,000	Nov-21	Nov-21
2	Road	VIC	Moonee Valley City Council	Derry Street from Beaver Street to Vida Street, Aberfeldie: Resealing	Remove poor and deteriorated asphalt road surface with a new asphalt road surface	Complete	\$37,000	Nov-21	Nov-21
2	Road	VIC	Moonee Valley City Council	Clydebank Road from Afton Street to Buckley Street, Essendon West: Resealing	Remove poor and deteriorated asphalt road surface with a new asphalt road surface	Complete	\$80,000	Nov-21	Nov-21
2	Road	VIC	Moonee Valley City Council	Smiley Crescent from Afton Street to Clydebank Road, Essendon West: Resealing	Remove poor and deteriorated asphalt road surface with a new asphalt road surface	Complete	\$46,000	Nov-21	Nov-21
2	Community	VIC	Moonee Valley City Council	Glenscott Crescent Reserve, Strathmore Heights: Bicycle and Walking Paths	Replace granitic sand path with new concrete path	Complete	\$34,000	Oct-21	Oct-21
2	Community	VIC	Moonee Valley City Council	Turner Street Reserve, Moonee Ponds: Bicycle and Walking Paths	Replace poor concrete path with new concrete path	Complete	\$5,000	Aug-21	Aug-21
2	Community	VIC	Moonee Valley City Council	Strelton Avenue Reserve, Strathmore: Bicycle and Walking Paths	Replace poor concrete path with new concrete path	Complete	\$39,000	Aug-21	Aug-21
2	Community	VIC	Moonee Valley City Council	Rothwell Park, Ascot Vale: Bicycle and Walking Paths	Replace poor granitic sand path with new concrete path	Complete	\$55,000	Aug-21	Aug-21
2	Community	VIC	Moorabool Shire Council	Maddingley Park Netball Court resurfacing	Sporting and recreation facilities	Complete	\$35,000	Oct-21	Jun-22
2	Road	VIC	Moorabool Shire Council	Dunnstown Township – Roundabout upgrade [New Project]	Traffic improvement	Complete	\$125,000	Feb-22	Jun-22
2	Road	VIC	Moorabool Shire Council	Bradys Lane, Greendale [New Project]	Off road car-parks	Complete	\$100,000	Feb-22	Jun-22
2	Community	VIC	Moorabool Shire Council	Gordon Public Park Upgrade, Gordon	Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$150,000	Nov-21	May-22
2	Community	VIC	Moorabool Shire Council	Peppertree Park Reserve Upgrades, Bacchus Marsh	Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$390,000	Feb-22	Mar-22
2	Road	VIC	Moorabool Shire Council	Hopetoun Park Road Reconstruction, Hopetoun Park [Variation]	Reconstruction	Complete	\$115,000	Oct-21	Dec-21
2	Road	VIC	Moorabool Shire Council	Mill Park Road, Ballan [Variation]	Reconstruction	Complete	\$171,821	Aug-21	Dec-21
2	Community	VIC	Moorabool Shire Council	Jonathan Drive, Bacchus Marsh [Variation]	Bicycle and walking paths	Complete	\$193,975	Oct-21	Oct-21
2	Community	VIC	Moorabool Shire Council	Mill Park Reserve Upgrades, Ballan	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$465,000	Apr-21	Apr-21
2	Community	VIC	Moorabool Shire Council	Egans Reserve, Greendale (Stage 2) [New Project]	Sporting and recreation facilities	Complete	\$30,000	Mar-21	Apr-21
2	Road	VIC	Moreland City Council	Lorne Street - Kiddle - Wilson Fawkner - Reconstruction	Rebuilding a road that already exists, including pavement and kerb reconstruction, drainage improvements	Under Construction	\$250,000	Jan-24	Jun-24
2	Road	VIC	Moreland City Council	Trevannion St From Melbourne To Corrigan-Glenroy - Reconstruction	Rebuilding a road that already exists, including pavement and kerb reconstruction, drainage improvements	Under Construction	\$189,712	Jan-24	Jun-24
2	Community	VIC	Moreland City Council	Harold Stevens Athletics Pavilion: Improvements to community facilities	Renewal and improvements to the Harold Stevens community sporting facility.	Complete	\$907,322	Oct-21	Jun-22
2	Road	VIC	Moreland City Council	Threshold Pedestrian Treatments: Traffic improvement	Construction of raised pedestrian threshold treatments at four intersections to improve pedestrian safety Victoria Street and Sedgman Street, Brunswick Albert Street and Sedgman Street, Brunswick Landells Rd and Gaffney St, Pascoe Vale Wembley Road and Argyle Street, Fawkner	Complete	\$133,793	Jan-22	Jun-22
2	Road	VIC	Moreland City Council	Streetscape Works – Melville Moreland Roads	Streetscape Upgrade along Melville Moreland Shopping Strip and the installation of a new public toilet at nearby Jacobs Reserve	Complete	\$1,245,184	Feb-22	Jun-22
2	Road	VIC	Moreland City Council	Drainage works Gaffney – Cumberland Roads	Drainage and kerb & channel works along Gaffney Cumberland Shopping Strip	Complete	\$180,909	Apr-22	Jun-22
2	Road	VIC	Moreland City Council	Newlands Rd Pedestrian Bridge – Renewal Works	Installation of a suitable paved surface for full bridge width, with drainage, to extend the life of the arch bridge.	Complete	\$288,072	Apr-22	Jun-22
2	Community	VIC	Moreland City Council	Richards Reserve Drainage Improvements	Upgrade of storm-water drainage to reduce the risk of impact on adjacent properties	Complete	\$275,350	Apr-22	Jun-22
2	Community	VIC	Moreland City Council	Jessie Morris Hall Refurbishments, Devon Rd Pascoe Vale	Upgrade of storm-water drainage to reduce the risk of impact on adjacent properties	Complete	\$51,680	Apr-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Moreland City Council	Pascoe Vale Swimming Pool - Main Circulation Pump (new)	Replacement of the existing main circulation pump at the Pascoe Vale Swimming Pool	Complete	\$90,836	Apr-22	Jun-22
2	Community	VIC	Moreland City Council	Coburg Leisure Centre Lighting, CCTV and AV	Improvements to lighting, CCTV & audio visual technology at Coburg leisure Centre	Complete	\$47,090	Apr-22	Jun-22
2	Community	VIC	Moreland City Council	Improved fencing and gates at City Oval Grandstand, Coburg	Improved fencing and gates at City Oval Grandstand, Coburg to prevent vandalism.	Complete	\$44,900	Apr-22	Jun-22
2	Road	VIC	Moreland City Council	Road Resurfacing Works in Coburg & Coburg North	Road resurfacing works at the following locations to improve ride quality and protect road pavement. <ul style="list-style-type: none"> • Reynard Lane from Reynard to Rear 92 Gordon • Athol Avenue from Shorts [Kerb Line] to Dead End • Jackson Parade from Boyd to Murray • Muriel Court from Claremont [Kerb Line] to Dead End [Dead End] • Shorts Road from Dead End to Sydney 	Complete	\$84,295	Apr-22	Jun-22
2	Road	VIC	Moreland City Council	Road Resurfacing Works in Glenroy	Road resurfacing works at the following locations to improve ride quality and protect road pavement. <ul style="list-style-type: none"> • Howard Court from View to Dead End • King Street from Hartington to Trevannion • Gervase Avenue from Becket to Langton • Widford Street from Melbourne to Hilton 	Complete	\$111,430	Apr-22	Jun-22
2	Road	VIC	Moreland City Council	Road Resurfacing Works in Gowanbrae	Road resurfacing works at the following locations to improve ride quality and protect road pavement. <ul style="list-style-type: none"> • Mirrim Place from Adelaide to Dead End • Orchid Court from Marigold to Dead End • Holly Court from Marigold to Dead End • Vanderloo Road from Gowenbrae to Dead End 	Complete	\$58,788	Apr-22	Jun-22
2	Road	VIC	Moreland City Council	Road Resurfacing Works in Pascoe Vale	Road resurfacing works at the following locations to improve ride quality and protect road pavement. <ul style="list-style-type: none"> • Landells Road from Martin to Kent • Mcloughlin Court from Dorothy to Dead End • Northumberland Road 	Complete	\$6,647	Apr-22	Jun-22
2	Road	VIC	Moreland City Council	Newlands Road, Coburg North: Traffic improvement	Remove the roundabout located at the intersection of Newlands and McMahons Road, and install intersection signals, including pedestrian crossings	Complete	\$1,004,773	Aug-21	Mar-22
2	Road	VIC	Moreland City Council	Threshold Pedestrian Treatments: Traffic improvement	Construction of raised pedestrian threshold treatments at various three intersections to improve pedestrian safety. Everard St and Sadie St. Glenroy Menana Rd and William St, Glenroy Pengana Ave and William St, Glenroy	Complete	\$182,265	Jul-21	Dec-21
2	Road	VIC	Moreland City Council	Creedon Street, Fawkner: Reconstruction	Rebuilding a road that already exists, including pavement and kerb reconstruction, drainage improvements	Complete	\$135,400	Jul-21	Nov-21
2	Community	VIC	Mornington Peninsula Shire Council	Schnapper Point Drive Mornington Footpath Renewal (Bicycle and Walking Paths)	Renewal of Footpath that has reached end of life. Original scope (footpath). was completed and to enable cost savings whilst contractors were on-site it was decided to expand the scope and include the Kerb and channel renewal at the same time.	Complete	\$318,145	Jan-22	Jun-22
2	Community	VIC	Mornington Peninsula Shire Council	Arthurs Seat Road Footpath Renewal (Bicycle and Walking Paths)	Renewal of Footpath that has reached end of life. [REDUCED SCOPE OF WORKS] Actual cost for delivery was substantially less that original estimate. Full scope completed.	Complete	\$451,475	Sep-21	Jun-22
2	Community	VIC	Mornington Peninsula Shire Council	Rosebud Foreshore Reserve Boardwalk Replacement (Bicycle and Walking Paths)	Renewal of Boardwalk that has reached end of life with recycled products	Complete	\$201,684	Sep-21	Jun-22
2	Community	VIC	Mornington Peninsula Shire Council	Moorooduc Quarry Reserve Track Renewal (Bicycle and Walking Paths)	Renewal of Footpath that has reached end of life. [INCREASED SCOPE OF WORKS] Following an asset inspection, the staircases and boardwalks at Moorooduc Quarry Reserve were in significantly worse condition than first indicated and required immediate attention. The scope of the project was expanded to incorporate the whole boardwalk and stairs and to address the urgency of the issue.	Complete	\$423,114	May-22	Jun-22
2	Community	VIC	Mornington Peninsula Shire Council	Rye Tennis Club (Community Facilities Improvements)	Deck requires removal and full replacement.	Complete	\$122,453	Feb-22	Jun-22
2	Community	VIC	Mornington Peninsula Shire Council	Peninsula Community Theatre (Community Facilities Improvements)	Replace windows that have become beyond repair. [REDUCED SCOPE OF WORKS] Original estimate for the windows were higher than expected. We were able to source the windows at a substantially reduced cost including the contractor installation.	Complete	\$123,391	Feb-22	Jun-22
2	Community	VIC	Mornington Peninsula Shire Council	Somerville Active Recreation Hub [Community Facilities Improvements]	Provision of shelters, hit-up wall and basketball areas for the project.	Complete	\$292,182	Apr-22	Jun-22
2	Road	VIC	Mornington Peninsula Shire Council	Hayes Avenue Rosebud Kerb and Channel Renewal (General Road Maintenance)	Renewal of Kerb and Channel that has reached end of life in preparation for reseal. [REDUCED SCOPE OF WORKS] Actual cost for delivery was substantially less that original estimate. Full scope completed.	Complete	\$143,017	Jul-21	May-22
2	Road	VIC	Mornington Peninsula Shire Council	Leon Avenue Rosebud Kerb and Channel Renewal (General Road Maintenance)	Renewal of Kerb and Channel that has reached end of life in preparation for reseal	Complete	\$254,722	Oct-21	May-22
2	Road	VIC	Mornington Peninsula Shire Council	Murray Anderson Road Rosebud Kerb and Channel Renewal (General Road Maintenance)	Renewal of Kerb and Channel that has reached end of life in preparation for reseal	Complete	\$61,634	Oct-21	May-22
2	Road	VIC	Mornington Peninsula Shire Council	Wattle Grove Portsea Kerb and Channel Renewal (General Road Maintenance)	Renewal of Kerb and Channel that has reached end of life in preparation for reseal. [REDUCED SCOPE OF WORKS] Actual cost for delivery was substantially less that original estimate. Full scope completed.	Complete	\$166,081	Nov-21	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	VIC	Mornington Peninsula Shire Council	Jordan Street Somerville Kerb and Channel Renewal (General Road Maintenance)	Renewal of Kerb and Channel that has reached end of life in preparation for reseal. [REDUCED SCOPE OF WORKS] Actual cost for delivery was substantially less than original estimate. Full scope completed.	Complete	\$38,599	Mar-22	May-22
2	Community	VIC	Mornington Peninsula Shire Council	Rosebud Bowls Club (Community Facilities Improvements)	Building footings have dropped 140 mm, requiring complete bathroom renewal.	Complete	\$148,140	Jan-22	May-22
2	Community	VIC	Mornington Peninsula Shire Council	Flinders Tennis Club (Community Facilities Improvements)	Deck requires removal and full replacement.	Complete	\$58,345	Dec-21	May-22
2	Community	VIC	Mornington Peninsula Shire Council	Rosebud Football Club Kitchen (Community Facilities Improvements)	Full kitchen renewal required. [INCREASED SCOPE OF WORKS] Once works commenced there were additional items that needed to be addressed to comply with building regulations hence the increase in costs to the original estimate	Complete	\$227,084	Oct-21	May-22
2	Community	VIC	Mornington Peninsula Shire Council	Somerville Bowls Club (Community Facilities Improvements)	Full renewal of aging kitchen.	Complete	\$175,332	Nov-21	May-22
2	Road	VIC	Mornington Peninsula Shire Council	Mt Eliza Way Pavement Reconstruction and Drainage Upgrade (General Road Maintenance)	Pavement Reconstruction of Mt Eliza Way up to Nepean Hwy including drainage upgrade works where required.	Complete	\$772,960	Apr-22	May-22
2	Community	VIC	Mornington Peninsula Shire Council	Walkers Road Preschool Mt Eliza (Community Facilities Improvements)	Removal of wall heaters and replacement with split systems.	Complete	\$16,909	Apr-22	Apr-22
2	Community	VIC	Mornington Peninsula Shire Council	Truemans Road Sports Pavilion (Community Facilities Improvements)	Old non-compliant kitchen requiring full replacement.	Complete	\$188,527	Oct-21	Mar-22
2	Community	VIC	Mornington Peninsula Shire Council	Sorrento Bowls Club (Community Facilities Improvements)	Kitchen is at the end of its maintainable life. Undertake complete kitchen renewal.	Complete	\$152,919	Aug-21	Dec-21
2	Road	VIC	Mornington Peninsula Shire Council	Boneo Road / Besgrove Street Intersection Improvements (Traffic Improvement)	Intersection safety improvements including signals to enable pedestrians to safely access Rosebud Aquatic Centre and Eastbourne Primary School, including bus stop and footpath upgrades.	Complete	\$700,000	Feb-21	Nov-21
2	Community	VIC	Mornington Peninsula Shire Council	Maxwell Reserve Mornington Footpath Renewal (Bicycle and Walking Paths)	Renewal of Footpath that has reached end of life	Complete	\$37,511	Aug-21	Oct-21
2	Community	VIC	Mornington Peninsula Shire Council	Bay Trail Rye Foreshore Footpath Renewal (Bicycle and Walking Paths)	Renewal of Footpath that has reached end of life. [REDUCED SCOPE OF WORKS] Actual cost for delivery was substantially less than original estimate. Full scope completed.	Complete	\$148,168	Jul-21	Oct-21
2	Community	VIC	Mornington Peninsula Shire Council	Mt Eliza Way Mt Eliza Footpath Renewal (Bicycle and Walking Paths)	Renewal of Footpath that has reached end of life	Complete	\$87,895	Apr-21	Oct-21
2	Community	VIC	Mornington Peninsula Shire Council	Wooralla Drive Mt Eliza Footpath Renewal (Bicycle and Walking Paths)	Renewal of Footpath that has reached end of life	Complete	\$67,392	Apr-21	Oct-21
2	Community	VIC	Mornington Peninsula Shire Council	Mornington Soccer Club (Community Facilities Improvements)	Remove rotten weatherboards and repair structural damage. Replace damaged windows with weatherboards.	Complete	\$102,032	Sep-21	Oct-21
2	Community	VIC	Mount Alexander Shire Council	Castlemaine Botanical Gardens entrance gates and fountain restoration works 2 Walker Street Castlemaine 3450 Work category: other	The Castlemaine Botanical Gardens is a heritage listed site. The gardens are also the most visited recreation space in the shire and are popular with tourists, listed as evidenced by the Trip Advisor award of excellence as the number one attraction in Castlemaine. In Conservation Management Plan 2019 recommends the restoration of the entrance gates and the fountain as high priority works. These are two key Regency style architectural features dating 1877 and 1878 respectfully. The project will enhance the overall aesthetic and appeal of the gardens whilst preserving two key features of the gardens. This project will be delivered in consultation with Heritage Vic and by a suitably qualified specialist conservator.	Complete	\$101,640	Feb-23	Jun-23
2	Community	VIC	Mount Alexander Shire Council	Castlemaine Art Museum – Sculpture relocation 14 Lyttleton Street, Castlemaine 3450 Work category: other	Removal, storage and relocation of Zoe Amor 'tree' sculpture to a site to be determined. Removal is required to enable urgent safety works to occur to Castlemaine Art Museum Facade; storage will be required while any necessary permits for relocation are secured.	Complete	\$8,690	Sep-21	Jun-22
2	Community	VIC	Mount Alexander Shire Council	Norwood Hill Reserve amenity improvements to support outdoor exercise and children's playspace Norwood Hill Reserve, Maclise Street, Castlemaine VIC 3450	A masterplan has recently been developed for Norwood Hill Reserve. The project will provide amenity improvements to the reserve to support the installation of outdoor exercise equipment. These improvements include: path works, park furniture and fencing. In 2019 Council	Complete	\$169,400	Mar-22	Jun-22
2	Community	VIC	Mount Alexander Shire Council	Chewton Soldiers Memorial Park– carpark regrade and bell mouth entry construction Fryers Rd, Chewton 3451 Work category: Sporting and Recreation Facilities	The Chewton Soldiers Memorial Park is home to the Castlemaine Goldfields Football Club – the only soccer club in the shire. This club has the highest membership of any club in the shire and therefore the home location has heavy use from both home and away teams. The car park is in need of grading, spot re-sheeting and bell mouth entry construction and spoon drain formation to ensure the safety of those accessing the facility via car. The park is also a designated emergency landing location for air ambulance and therefore smooth vehicle access is essential for ambulances.	Complete	\$22,419	Dec-21	May-22
2	Road	VIC	Mount Alexander Shire Council	Sealing Bell Mouths along Golden Point Road at key intersections (Llewellyn Rd, Chinamans Point Rd, O'Halloran's Rd and Madigans Rd)	Sealing Bell Mouths along Golden Point Road at key intersections (Llewellyn Rd, Chinamans Point Rd, O'Halloran's Rd and Madigans Rd)	Complete	\$46,739	Sep-21	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Mount Alexander Shire Council	Maldon Neighbourhood House Roof Replacement 1 Church Street, Maldon 3463 Work category: Painting/improvements to Community Facilities	The Maldon Neighbourhood House is a high use community facility. Many community groups and programs are run from this site. The building is a former Presbyterian Church, constructed in 1905. The roof requires replacement to prevent water ingress, improve insulation and environmental performance.	Complete	\$80,120	Sep-21	Apr-22
2	Community	VIC	Mount Alexander Shire Council	Buda Safety Steps 42 Hunter Street, Castlemaine 3450 Work category: Improved Accessibility of Community Facilities and Areas	Construction of safety steps on nature strip outside Buda Historic Home and Garden, Hunter Street Castlemaine. The steps will support the prevention of future falls by elderly patrons who attempt to walk down the steep slope to the carpark directly outside Buda's main gates.	Complete	\$21,386	Dec-21	Feb-22
2	Road	VIC	Mount Alexander Shire Council	Major Road Lighting Project	This project will upgrade major road lights in the Shire to energy efficient LEDs with smart controls. This will assist the Council in meeting its target of zero net emissions by 2025 and generate significant annual savings on electricity bills. The upgrade will include lighting upgrades to major roads in all main townships including Castlemaine, Maldon, Newstead, Harcourt, Guildford, Chewton and Campbells Creek.	Complete	\$369,345	Oct-21	Dec-21
2	Community	VIC	Mount Alexander Shire Council	Maldon Croquet Club accessibility access upgrades Francis Street Maldon 3463 Work category: Improved Accessibility of Community Facilities and Areas	Improve accessibility access to building, green and seating area. Removing trip hazards by installing new concrete steps and pathway.	Complete	\$13,904	Jul-21	Dec-21
2	Community	VIC	Mount Alexander Shire Council	Stanley Park rehabilitation works High Street Harcourt 3453 Work category: Picnic Shelters or Barbeque Facilities at Community Parks	This former play-space requires furniture to reinstate to a community space. Project will include replacement of litter bins with litter and recycling bins and the installation of picnic furniture.	Complete	\$11,623	Nov-21	Dec-21
2	Community	VIC	Mount Alexander Shire Council	Taradale Tennis Pavilion exterior cladding replacement Potts Road Taradale VIC 3447 Work category: Sporting and Recreation Facilities	The cladding on this community facility is rated at an OCI 6 (broken). For the building to remain water tight the cladding needs to be replaced.	Complete	\$31,605	Aug-21	Dec-21
2	Community	VIC	Mount Alexander Shire Council	Newstead Bowling Club asbestos removal and re-sheeting 8 Hilliers St Newstead 3462 Work category: Sporting and Recreation Facilities	This community building is in need of renewal works, asbestos removal is a priority. The sheets have aged and improvements to kitchen and main meeting room cannot be actioned without the asbestos works taking place first.	Complete	\$41,569	Sep-21	Dec-21
2	Community	VIC	Mount Alexander Shire Council	Fryerstown Park Furniture Upgrade	The Fryerstown community park is in need of a furniture upgrade to support community and visitor use. The project will deliver fencing renewal and park bench upgrade.	Complete	\$11,236	Nov-21	Dec-21
2	Community	VIC	Mount Alexander Shire Council	Bill Woodfull Reserve perimeter fencing upgrade and carpark upgrade Bill Woodfull Recreation Reserve, Fountain Street Newstead Work category: Sporting and Recreation Facilities	The existing perimeter fence to this popular recreation facility is in need of renewal. The project will deliver a new perimeter fence as well as regrading and spot re-sheeting the car park which is currently causing a safety issue for drivers accessing the reserve.	Complete	\$18,560	Oct-21	Dec-21
2	Community	VIC	Mount Alexander Shire Council	Castlemaine Botanical Gardens Tea Rooms kitchen upgrade 2 Walker Street Castlemaine VIC 3450 Work category: Painting/Improvements to community facilities	The former Tea Rooms is the only indoor community facility located within the popular Castlemaine Botanical Gardens. This heritage building is used by community groups and residents for public and private events. The kitchen facilities are minimal which restricts the ability to cater on site for events. The project will deliver a kitchen upgrade to improve functionality for use of both the Tea Rooms and the gardens as an events space.	Complete	\$58,148	Sep-21	Dec-21
2	Community	VIC	Mount Alexander Shire Council	Newstead Recreation Reserve irrigation upgrade Panmure Street, Newstead 3462 Work category: Sporting and Recreation Facilities	The Newstead Recreation Reserve is a high use facility year round, servicing local AFL and cricket league matches. The irrigation system is in need of an upgrade to ensure the grass is maintained to a level required for seasonal sport and informal recreational use.	Complete	\$110,526	Oct-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	VIC	Mount Alexander Shire Council	EV Charge Station Castlemaine – exact location tbc Work category: other	Installation of an EV charge point in Castlemaine, the business centre of Mount Alexander Shire. There is currently only one other electric vehicle charge point in the shire. The existing point is located in Newstead and is several years old, which means that it takes a long time for vehicles to charge. LRCI phase 1 funding will deliver an EV charge point in Harcourt, a high growth area. The addition of an EV charge point in Castlemaine will support a community goal to support the reduction of emissions.	Complete	\$59,196	Apr-21	Sep-21
2	Road	VIC	Mount Alexander Shire Council	Woodman Bridge Major Patching Between Muckleford-Walmer Rd & Pyrenees Hwy Work category: bridge works	Major patching on Woodman Bridge (22m x 6m) Between Muckleford-Walmer Rd & Pyrenees Hwy	Complete	\$21,064	Jul-21	Aug-21
2	Community	VIC	Mount Alexander Shire Council	Castlemaine Library community meeting space 216 Barker Street Castlemaine 3450 Work category: Painting/improvements to Community Facilities	The Castlemaine Library is the most used community facility in the shire, with 3,000 visitors weekly using the space for not only collection borrowing, but also as study space, community meeting space and event space. It is also the only location in the shire with publicly available Wi-Fi. The project will deliver a separate community meeting room/study space within the existing footprint of the library. The space will provide a quiet area away from busier areas used for activities and events.	Complete	\$29,781	Feb-21	Jun-21
2	Community	VIC	Mount Alexander Shire Council	Irrigation, Lyons Park Newstead Pyrenees Hwy, Newstead Work category: Sporting and Recreation Facilities	Irrigation works to improve community park. This park is popular with both the residents of Newstead and visitors to the region. It is utilised for recreational play and also serves as an event venue for local events and festivals. The irrigation will help to maintain and develop the lawn and garden beds.	Complete	\$13,794	Mar-21	Mar-21
2	Road	VIC	Moynes Shire Council	Hopkins Falls Bridge	Renewal and Widening	Under Construction	\$1,100,000	Jun-21	Jun-24
2	Road	VIC	Moynes Shire Council	Hughes Ave, Port Fairy	Creation of 8 car parks and associated drainage	Complete	\$250,000	Apr-21	Sep-21
2	Road	VIC	Moynes Shire Council	Caramut-Chatsworth Road	Rehabilitation from chainage 14.925 – 16.223	Complete	\$420,000	Jan-21	Jun-21
2	Community	VIC	Moynes Shire Council	Peas Soup Walkway, Port Fairy	Renewal of timber structure	Complete	\$30,000	Jan-21	May-21
2	Road	VIC	Moynes Shire Council	Woorndoo – Dundonnell Road	Rehabilitation from chainage 1.2 – 2.3	Complete	\$300,000	Jan-21	Apr-21
2	Community	VIC	Moynes Shire Council	Winslow Footpath, Warrnambool –Caramut Road, Winslow	Extension of footpath	Complete	\$157,576	Jan-21	Apr-21
2	Combination	VIC	Murrindindi Shire Council	Mt Kitchner Avenue, Marysville – Drainage Upgrade (Drainage)	Inadequate current drainage leads to damage to the surrounding infrastructure in any significant rain event. Supply & Install new underground drainage infrastructure, widen shoulder of road and install B2 kerb & Channel to deal with localised flooding issues Flooding issues were exacerbated in the October 2022 floods and further repairs needed to be done resulting in a price increase. Some further works were brought forward from Phase 3 due to flooding.	Under Construction	\$375,963	Jul-21	Jun-24
2	Combination	VIC	Murrindindi Shire Council	Kinglake-Glenburn Road, Kinglake –Upgrade	Currently the drainage is inadequate to cope with periods of high rainfall with adjoining properties flooded. These works will include the replacement of underground drains to the correct capacity, installation of kerb and channel, some road reconstruction and all associated works. Original scope could not be delivered within budget therefore scope was reduced to include less drains.	Complete	\$132,569	Jul-21	Dec-21
2	Combination	VIC	Murrindindi Shire Council	Main Street/Utah Place, Eildon – Road Repairs (Rehabilitation)	The road surface or “wearing course is breaking up due to movement in the underlying pavement caused by water infiltration. Supply & install sub-surface drainage behind existing kerb, plumb into existing drainage. Stabilise existing & re-compact pavement material approximate 200mm depth. Place new wearing course (Asphalt/Seal).	Complete	\$184,827	Jul-21	Dec-21
2	Community	VIC	Murrindindi Shire Council	Leckie Park – Cricket Net Upgrade (Cnr Vickery & Station Street, Alexandra – Sporting & Recreation Facilities)	Renew and upgrade existing cricket nets including the removal and replacement of the current cricket pitch. Further funds were required to rehabilitate the surrounds of the cricket pitch to blend the garden and works and eliminate wash damage resulting in an increase in cost.	Complete	\$140,517	Jun-21	Oct-21
2	Community	VIC	Murrindindi Shire Council	Eildon Swimming Pool – Repairs and installation of liner (High Street, Eildon – Sporting & Recreation Facilities)	Currently the existing swimming pool vessel is leaking causing a high level of water usage. Works are to repair the pool vessel and install a pool liner.	Complete	\$271,305	May-21	Oct-21
2	Road	VIC	Nillumbik Shire Council	Traffic Management Ingrams Road, Research 3095	Traffic improvement, Works involving traffic calming devices, lighting and warning signs	Complete	\$100,000	Nov-21	Jun-22
2	Road	VIC	Nillumbik Shire Council	Road reconstruction, Marngrook Oval, Main Road, Diamond Creek 3089	Reconstruction and upgrade of road and associated car parking, intersection treatment and traffic calming	Complete	\$300,000	Mar-22	Jun-22
2	Road	VIC	Nillumbik Shire Council	Bicycle racks in Eltham Activity Centre, Arthur Street, Eltham 3095	Bicycle and Walking Paths, infrastructure to support cycling	Complete	\$50,000	Apr-22	Jun-22
2	Community	VIC	Nillumbik Shire Council	Parks and Open Space Furniture, municipality wide	Landscaping Improvements, works include tree planting to increase shade and creation of green spaces, and beautification of roundabouts	Complete	\$150,000	Apr-21	Jun-22
2	Community	VIC	Nillumbik Shire Council	Diamond Creek Trail Extension Amenity Program, along Diamond Creek 3089	Landscaping Improvements, works to include tree planting to increase shade and creation of green spaces associated with the Diamond Creek Trail	Complete	\$213,883	Nov-21	Jun-22
2	Road	VIC	Nillumbik Shire Council	Road widening and guard rail, Church Road, Panton Hill 3759	Widening, works involving new guardrail and shoulder works	Complete	\$290,000	Dec-21	May-22
2	Road	VIC	Nillumbik Shire Council	Drainage Works, municipality wide	Drainage including culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage only	Complete	\$175,000	Jun-21	Apr-22
2	Community	VIC	Nillumbik Shire Council	Toilet Works Main Road, Research 3095	Toilet Blocks, Works relating to construction of new public toilet block amenities	Complete	\$215,000	Sep-21	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Nillumbik Shire Council	Building-related improvement works, municipality wide	Painting/Improvements to community facilities across the municipality	Complete	\$255,000	Jun-21	Mar-22
2	Road	VIC	Nillumbik Shire Council	Bridge Rehabilitation, municipality wide	Bridge works, Work to return a bridge to its original standard	Complete	\$100,000	Jun-21	Feb-22
2	Road	VIC	Nillumbik Shire Council	Carpark Footpath Connection Elizabeth Street, Diamond Creek 3089	Construction of new footpath along Elizabeth Street	Complete	\$60,000	Jun-21	Jul-21
2	Community	VIC	Nillumbik Shire Council	Eltham North Soccer Pitch, Eltham North Reserve, Wattleree Road, Eltham North 3095	Sporting and recreation facilities, Works to upgrade an existing sporting oval (Eltham North Soccer Pitch)	Complete	\$295,000	Feb-21	Apr-21
2	Road	VIC	Northern Grampians Shire Council	Willaring Road Culvert Upgrade: Bridge works	Currently a 600 diameter reinforced concrete pipe culvert in a floodway/ford, subject to regular flooding of up to 3 metres depth. Unsafe large 'dip' in the road that is close to a bend where speeds are up to 100km/hour. New multi-cell box culvert and guardrail above nominal flood level will be constructed.	Complete	\$135,000	Jan-22	Dec-22
2	Community	VIC	Northern Grampians Shire Council	Bowen Street, St Arnaud Kerb & Channel/Footpath Installation: Bicycle and Walking Paths	Currently a residential area without an off road path for pedestrians. Install kerb and footpath on Bowen Street from intersection of Alma St to Inkerman St, and footpath only from Inkerman St to Millett St.	Complete	\$179,000	Aug-21	Oct-22
2	Road	VIC	Northern Grampians Shire Council	Trajul Road, Halls Gap Final Seal: Resealing	Second sealing of road after the initial primer seal, to finish the conversion from unsealed to sealed road.	Complete	\$30,000	Jan-21	Aug-22
2	Community	VIC	Northern Grampians Shire Council	St Arnaud Tennis Club Building Renewal: painting/Improvements to community facilities	Upgrade of clubrooms to include social space and compliant amenities. Audit of facilities revealed extensive pest damage and structure failure. Building requires complete upgrade.	Complete	\$220,000	May-22	Aug-22
2	Community	VIC	Northern Grampians Shire Council	Outdoor Spectator Access and Seating, North Park: Improved Accessibility of Community Facilities and Areas	Installation of outdoor access ramps, steps and concrete seating for football spectators at the North Park Clubrooms.	Complete	\$112,000	Jan-22	Aug-22
2	Road	VIC	Northern Grampians Shire Council	Stuart Mill Low Road, Carapooee further widening & sealing: Widening	Initial primer seal and final seal of previous widening works, and additional widening and sealing works to additional road sections.	Complete	\$50,000	Jan-21	Apr-22
2	Road	VIC	Northern Grampians Shire Council	Patrick Street, Stawell: Drainage	Drainage improvement works between houses on Patrick St and Harness Racing Club.	Complete	\$89,000	Jan-21	Mar-22
2	Road	VIC	Northern Grampians Shire Council	McLaughlin Street, Stawell Kerb & Channel/Footpath/Drainage Installation: Drainage	Drainage improvements works to prevent water from flooding multiple sheds and causing property damage. 105m of kerb and footpath will also be installed along McLaughlin St.	Complete	\$207,000	Jan-22	Jan-22
2	Community	VIC	Northern Grampians Shire Council	Newton Street, Stawell Kerb & Channel/Footpath Installation: Bicycle and Walking Paths	Currently a residential area without an off road path for pedestrians. Install 230m of Kerb & Channel/Footpath on Newton Street from Napier Street.	Complete	\$156,000	Jan-21	Dec-21
2	Road	VIC	Northern Grampians Shire Council	Sloane Street Roundabout Rehabilitation: Traffic improvement	Works to return a roundabout on a main vehicular thoroughfare in Stawell to its original standard	Complete	\$118,379	Jan-21	Nov-21
2	Community	VIC	Northern Grampians Shire Council	Grampians Road, Halls Gap Pedestrian Crossing: Bicycle and Walking Paths	Install a pedestrian crossing outside the Visitor Information Centre in Halls Gap to enable safe access to the bus stop, playground and swimming pool.	Complete	\$112,000	Jan-21	Oct-21
2	Road	VIC	Northern Grampians Shire Council	Landsborough Road Bridge Renewal - Kindred Road: Bridge works	The bridge barrier is non-conforming and the structure is not competent for supporting the current higher mass limit vehicle loads. Bridge will be strengthened to cater for heavy vehicle loads and new guardrails installed.	Complete	\$85,000	Jan-21	Sep-21
2	Road	VIC	Northern Grampians Shire Council	Banyena Road, Banyena Final Seal: Resealing	Second sealing of a recently rehabilitated section of road	Complete	\$45,000	Jan-21	Jun-21
2	Community	VIC	Pyrenees Shire Council	Tanwood Avenue of Honour	Landscaping improvements including renewal of a highly regarded local area of importance.	Complete	\$71,500	Nov-21	Mar-22
2	Road	VIC	Pyrenees Shire Council	Resilient Floodways	Bridge Works – improving floodways to be more resilient to intense rain events.	Complete	\$154,000	Jul-21	Dec-21
2	Road	VIC	Pyrenees Shire Council	Road Construction of Orme Street, Avoca (Pyrenees Hwy to Pearson St)	Sealing a section of Orme Street, Avoca which is currently unsealed.	Complete	\$120,000	Jun-21	Dec-21
2	Road	VIC	Pyrenees Shire Council	Road Upgrades including Wright St, Crowlands	Widening of Wright Street Crowlands to improve safety and access for large vehicles.	Complete	\$330,863	Sep-21	Dec-21
2	Community	VIC	Pyrenees Shire Council	Footpath Improvements –Avoca	Bicycle and walking paths – works include rehabilitation and upgrade works to improve pedestrian access.	Complete	\$100,000	Jun-21	Dec-21
2	Community	VIC	Pyrenees Shire Council	Synthetic Green Installation – Waubra Bowls Club	Sporting & Recreation Facilities – to replace Waubra grass bowls green with Synthetic green	Complete	\$300,000	Jul-21	Dec-21
2	Community	VIC	Pyrenees Shire Council	Growing our Tree Canopy	Landscaping improvements including amenity and shade opportunity improvements within townships.	Complete	\$50,000	Jul-21	Nov-21
2	Road	VIC	Rural City of Wangaratta	Gravel Resheeting 01997	Docker Carboor road, Allans Lane, Lake Buffalo Road, Benalla Whitfield Road, Cluggs Road, Wises Road, Duffus Road, Sheppard Road, Clear Creek Road, Ambrosio Road	Complete	\$1,012,510	Jul-21	Jun-22
2	Road	VIC	Rural City of Wangaratta	Brash Ave Kerb and Channel 02231	Drainage improvements - Culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage only.	Complete	\$221,927	Jul-21	Apr-22
2	Road	VIC	Rural City of Wangaratta	Langland Street Kerb and Channel 02224	Drainage improvements - Culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage only.	Complete	\$187,119	Jul-21	Apr-22
2	Community	VIC	Rural City of Wangaratta	Town Entrances	Landscaping Upgrade of the South bound Wangaratta Entrance	Complete	\$100,000	Sep-21	Mar-22
2	Community	VIC	Rural City of Wangaratta	Whorouly Kinder Upgrade	Extension of amenities and office space	Complete	\$89,158	Oct-21	Mar-22
2	Community	VIC	Rural City of Wangaratta	Gallery	Roof replacement	Complete	\$52,279	Oct-21	Mar-22
2	Community	VIC	Rural City of Wangaratta	Edi Community Hall	Roof replacement	Complete	\$32,000	Oct-21	Mar-22
2	Community	VIC	Rural City of Wangaratta	Showground Ticket Office	Roof replacement and upgrade	Complete	\$20,600	Oct-21	Mar-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Rural City of Wangaratta	WSAC Shade Sail 02218	Installation of shade for sun protection for community events at the new 50m pool	Complete	\$75,804	Jul-21	Dec-21
2	Community	VIC	Rural City of Wangaratta	RJ Barry Fountain 03006	Upgrade of the CBD fountain to previous working capacity	Complete	\$11,867	Sep-21	Nov-21
2	Road	VIC	South Gippsland Shire Council	Drainage rehabilitation program bundle	Culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage, at sites including: - Laura Rise & Josephine Court, Mirboo North - Jay Road (Forster) - And others subject to funding	Under Construction	\$135,335	Aug-23	Jun-24
2	Combination	VIC	South Gippsland Shire Council	Port Welshpool Boat Ramp Car Park Enhancement Project	Off road carparks - upgrade the existing unsealed car park to a sealed surface with formalised parking and directional movement along with associated kerb and channelling.	Complete	\$1,362,892	Mar-22	Apr-23
2	Community	VIC	South Gippsland Shire Council	Municipal Lighting Project – Category V and P lights across the Shire	Street lighting project – upgrading inefficient streetlights across the Shire to more efficient LED alternatives.	Complete	\$877,805	Feb-22	Mar-23
2	Community	VIC	Southern Grampians Shire Council	New Footpath - Wills St Dunkeld	New footpath - Wills St Dunkeld between Dunlop & Sterling St as there is no existing footpath for pedestrians	Complete	\$146,721	May-23	Dec-23
2	Community	VIC	Southern Grampians Shire Council	Pedrina Park Netball Courts (same location) 335 North Boundary Road Hamilton Vic 3330 X Coordinate #590698 Y Coordinate #5824139 Long #142.0292001 Lat # -37.72552835	Sporting and recreation facilities Safety and Health and Wellbeing Program Upgrade to Pedrina Park Netball Courts \$1,600,000 Council will fund balance of \$345,279 in next FY due to budget allocations	Complete	\$1,600,000	Apr-21	Jun-22
2	Road	VIC	Stonnington City Council	Seymour Avenue, Armadale	Reconstruction of pavement, footpath and kerbing to address road pavement failure and excessive cross fall	Complete	\$627,988	Jan-22	Apr-22
2	Road	VIC	Stonnington City Council	Davis Avenue South Yarra	Reconstruction of pavement, footpath and kerbing to address road pavement failure, flood mitigation and tree growth management	Complete	\$858,668	Aug-21	Mar-22
2	Road	VIC	Stonnington City Council	Sydare Avenue, Malvern East	Reconstruction of pavement, footpath and kerbing to address ageing road pavement	Complete	\$737,117	Apr-21	Mar-22
2	Road	VIC	Stonnington City Council	Thomas Street South, Windsor	Reconstruction of pavement, footpath and kerbing to address road pavement failure and excessive cross fall	Complete	\$358,894	Aug-21	Dec-21
2	Road	VIC	Stonnington City Council	Cummins Grove, Malvern	Reconstruction of pavement, footpath and kerbing to address road pavement failure	Complete	\$576,751	Feb-21	Aug-21
2	Road	VIC	Stonnington City Council	Lansell Road Toorak St Georges Road to Heyington Place	Reconstruct kerbing, drainage upgrade, road resurfacing. To address displaced kerbing, aged road pavement and significant unravelling	Complete	\$132,494	Feb-21	Jun-21
2	Road	VIC	Strathbogie Shire Council	Kirwans Bridge	Seal 2.6 km of Weir and Reidy Lake Roads to allow improved access due to reduced load limit on Kirwans Bridge	Under Construction	\$502,200	Jul-22	Jun-24
2	Community	VIC	Strathbogie Shire Council	Euroa	Construction of pedestrian bridge over Sevens Creek at The Rockies	Complete	\$560,000	Sep-21	Aug-22
2	Community	VIC	Strathbogie Shire Council	Avenel, Euroa, Violet Town, Nagambie	Upgrade to outdoor aquatic facilities – shade , pool liner ,other equipment	Complete	\$180,910	Aug-21	May-22
2	Road	VIC	Surf Coast Shire	Lorne School Traffic Management Improvements Stage 2	Traffic improvement	Under Construction	\$345,000	Jul-23	Jun-24
2	Road	VIC	Surf Coast Shire	Pearl Street and Gilbert Street Torquay Intersection Improvements	Traffic improvement	Under Construction	\$313,000	Jul-21	Jun-24
2	Road	VIC	Surf Coast Shire	Bingley Parade Anglesea Traffic Management Improvements	Traffic improvement	Under Construction	\$6,512	Jul-23	Jun-24
2	Community	VIC	Surf Coast Shire	Winchelsea Netball Court Renewal	Renewal of new Netball Court playing surfaces and drainage	Under Construction	\$173,961	Jan-24	Jun-24
2	Community	VIC	Surf Coast Shire	Mt Moriac Reserve Oval 1 Drainage and Irrigation Upgrade	Sporting and recreation facilities	Complete	\$401,338	Sep-22	Oct-23
2	Road	VIC	Surf Coast Shire	Camp Rd Anglesea Traffic Management Improvements	Traffic improvement	Complete	\$121,263	Oct-21	Jun-22
2	Community	VIC	Surf Coast Shire	Great Ocean Views Activation Stage 2	Painting/Improvements to community facilities	Complete	\$40,130	Jan-22	Mar-22
2	Community	VIC	Surf Coast Shire	Spring Valley Informal Ball Games	Painting/Improvements to community facilities	Complete	\$19,413	Nov-21	Feb-22
2	Community	VIC	Surf Coast Shire	Torquay Football Club Interchange Boxes	Sporting and recreation facilities	Complete	\$65,484	Dec-21	Feb-22
2	Community	VIC	Surf Coast Shire	Mt Moriac Goal Net	Sporting and recreation facilities	Complete	\$32,464	Dec-21	Feb-22
2	Community	VIC	Surf Coast Shire	Connewarre Riding Club Dressage Arena Stage 2	Sporting and recreation facilities	Complete	\$61,594	Nov-21	Feb-22
2	Combination	VIC	Swan Hill Rural City Council	Catalina Carpark Upgrade, Wilakool Drive, Lake Boga	Sealing Off Road Carparks	Complete	\$570,000	May-21	Sep-22
2	Community	VIC	Swan Hill Rural City Council	Swan Hill Leisure Centre Dry Fitness Expansion Upgrade	Sporting and recreation facilities Painting/Improvements to community facilities	Complete	\$150,000	Oct-21	Sep-22
2	Community	VIC	Swan Hill Rural City Council	Riverside Park Irrigation Renewal	Landscaping Improvements	Complete	\$500,000	May-21	Aug-22
2	Combination	VIC	Swan Hill Rural City Council	Robinvale Riverside Park and Leisure Centre new vehicle access of Latje Road	Sporting and recreation facilities Sealing	Complete	\$99,902	Jul-21	Dec-21
2	Community	VIC	Swan Hill Rural City Council	Tower Hill Tower Lighting Infrastructure Renewal	Street Lighting Equipment	Complete	\$53,000	Jun-21	Dec-21
2	Community	VIC	Swan Hill Rural City Council	Tyntynder South Hall Roof Replacement	Painting/Improvements to community facilities	Complete	\$26,000	May-21	Dec-21
2	Community	VIC	Swan Hill Rural City Council	Swan Hill Indoor Sport and Recreation Centre	Sporting and recreation facilities Painting/Improvements to community facilities	Complete	\$100,000	Apr-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	The Greater Geelong City Council	Northern Aquatic and Community Hub, 1 Cox Road, Norlane VIC	Sporting and recreation facilities; \$61.6 million community infrastructure project that demolishes and replaces/upgrades an end-of-life aquatic and fitness facility, incorporating other community facilities such as performance and meeting space. Addresses entrenched disadvantage and health issues in the community and plans for future growth.	Complete	\$8,262,225	Jan-22	Jul-23
2	Community	VIC	Towong Shire Council	Cudgewa Toilet Block, Main Street: Toilet Blocks	Replacement of the Public Toilet Block at Cudgewa.	Complete	\$30,000	Feb-22	Jun-22
2	Community	VIC	Towong Shire Council	Shade sail for fish sculpture on Bellbridge Foreshore, Lake Road: Playgrounds and Skate parks	The interactive fish sculpture, installed as part of the Our Bellbridge project, has been a popular play area for children. This project is aimed to construct and install two Shade Sails for the sculpture and the adjacent playground. During summer, the absence of a shade sail at the play area makes the stainless steel fish sculpture excessively hot.	Complete	\$30,000	Feb-22	Jun-22
2	Combination	VIC	Towong Shire Council	Towong Street East Stage 2, Akuna Avenue to Water Place, Tallangatta : Reconstruction	This project includes street upgrades, including of kerb and channel, as well as stormwater drainage. It will also include road pavement upgrades and sealing where required. Line marking and signage will also be completed. Towong Street East is the primary entrance into Tallangatta from the East. The kerb and seal is aged and degrading. This provides a poor first impression of the town.	Complete	\$391,261	Nov-21	Jun-22
2	Community	VIC	Towong Shire Council	Walwa Toilet Block, Main Street: Toilet Blocks	Refurbishment of the Toilet Blocks at the Walwa Recreational Reserve. This would include new plumbing, painting and finishing works. The existing toilet blocks at the triangles park are non-compliant and need refurbishment. This project is aimed to ultimately improve accessibility of Community Facilities and Areas.	Complete	\$30,000	Mar-22	Jun-22
2	Community	VIC	Towong Shire Council	Bellbridge Walking Track Upgrade, Lake Road: Bicycle and Walking Paths	The Bellbridge Walking Track is planned to be sealed to improve community safety and outdoor exercise equipment installed along the track. The Bellbridge Walking Track has poor surface condition and does not facilitate safe off road community recreation and exercise opportunities for the community.	Complete	\$85,000	Nov-21	Dec-21
2	Community	VIC	Towong Shire Council	Eskdale Walking Track, Racecourse and Recreational Reserve : Bicycle and Walking Paths	The Eskdale Walking Path is to be sealed and fenced to improve Community safety. An approximately 1.2km of walking track to be sealed and fenced on both sides through a 200 m section that transects the Eskdale Recreation Reserve. The Eskdale Walking network does not facilitate safe off road community recreation and exercise opportunities for the community due to deterioration of the existing granite sand surface and cattle access to sections of the walking track.	Complete	\$60,000	Mar-21	Dec-21
2	Community	VIC	Towong Shire Council	Shade sail for Pelican Sculpture on Tallangatta Foreshore: Playgrounds and Skate parks	Installation of 2 Shade Sails at the Tallangatta Foreshore over the Pelican playground. During summer, the absence of a shade sail at the play area causes play equipment to get very hot.	Complete	\$30,000	Nov-21	Dec-21
2	Community	VIC	Towong Shire Council	The Triangles Park- Toilet Blocks Upgrade: Toilet Blocks	Refurbishment of the Toilet Blocks at The Triangles Park. This would include an expansion and necessary plumbing and finishing works. The existing toilet blocks at the triangles park are non-compliant for an increased capacity and needs a refurbishment for the same. This project is aimed to ultimately improve accessibility of these facilities.	Complete	\$60,000	Nov-21	Dec-21
2	Community	VIC	Towong Shire Council	Tallangatta Swimming Pool Upgrades, 2A Akuna Ave, Tallangatta VIC 3700: Works to upgrade, repair or maintain sporting ovals, courts, swimming pools etc	The Tallangatta Swimming Pool requires an upgrade to install new features and stabilise water retention. The refurbishment project would include an addition of a new filtration system for the smaller pools, a vinyl liner for all pools and new shade sails. The Tallangatta Swimming Pool requires an upgrade to install new features and stabilise water retention. The refurbishment project would include an addition of a new filtration system for the smaller pools, a vinyl liner for all pools and new shade sails.	Complete	\$200,000	Apr-21	Nov-21
2	Community	VIC	Towong Shire Council	Old Tallangatta Lookout, Murray Valley Highway : Painting/Improvements to community facilities	The project sees the installation of tourist information boards, promoting local history at the Old Tallangatta Lookout. Existing signs at the lookout are deteriorated and information requires an update to include indigenous history.	Complete	\$20,000	Mar-21	Aug-21
2	Road	VIC	Wellington Shire Council	Unsealed Road Reconstruction Ross Road, Winnindoo between Neilsons Road and Hugs Lane Mawhinneys Road, Winnindoo between Hugs Lane and Rices Lane	Reconstruction of two unsealed roads in the rural locality of Winnindoo. Sheeting / Re-sheeting	Complete	\$329,492	Sep-22	Feb-23
2	Road	VIC	Wellington Shire Council	Public Streetlight LED Changeover (Phase 2)	Replacement of energy inefficient luminaires in the public street light network with energy efficient LED luminaires.	Complete	\$1,226,638	Jul-21	Dec-22
2	Community	VIC	Wellington Shire Council	Cameron Sporting Complex. Morrison St, Maffra	Renewal of existing three bay cricket nets & construction of one community bay which will require the removal of the two non-compliant community bays. Existing cricket bays were constructed in the 90's and no longer meet the Cricket Australia Facilities Guidelines. New compliant nets will improve the safety and access for the clubs and broader community.	Complete	\$150,000	Sep-21	Aug-22
2	Community	VIC	Wellington Shire Council	Yarram Electric Vehicle Charging Station	Installing an electric vehicle charging station in Yarram to encourage electric vehicle usage in Gippsland by providing a public charging station in the south of the Wellington Shire.	Complete	\$73,839	Apr-21	Aug-22
2	Community	VIC	Wellington Shire Council	Maffra Tennis Club, Renewal of three grandstands, 22 Duke Street, Maffra	Fabrication and installation of 3 x aluminium grandstands including shade structure and concrete pad to replace the existing wooden grandstands which are reaching their end of useful life and currently requiring increased maintenance. New grandstands will reduce volunteer hours maintaining the stands and also increase spectator safety.	Complete	\$55,000	Sep-21	Jun-22
2	Community	VIC	Wellington Shire Council	Baldwin Recreation Reserve Fencing, Raglan St, Sale	The two main playing pitches adjoin other properties. Installation/renewal of 15m/25m soft mesh nets at various locations. Renewal/upgrade of 900mm boundary fence along each wing of main pitch to include chain mesh + renewal of player benches (2 x 3m clear).	Complete	\$74,190	Sep-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	VIC	Wellington Shire Council	Unsealed Road Reconstruction Upper Dargo Road, Dargo	Wellington Shire Council runs an annual unsealed road program and some of this year's projects have had to be removed including the Upper Dargo Road project due to the entire program being over budget when tendered. In order to complete the Upper Dargo Road, funding is being sought to include this project and to be funded from savings within other projects within Wellington Shire Council's allocation. Sheeting / Re-sheeting	Complete	\$275,500	Oct-21	Jun-22
2	Community	VIC	Wellington Shire Council	Yarram Warmer Pool	The community of Yarram have been advocating for many years to have their swimming pools heated with the local Rotary Club of Yarram having raised approximately \$61,000 to contribute towards the project. The first stage of the Warmer Pools project is the installation of a galvanised steel frame covered by a fabric membrane with café style blinds over the existing main and toddlers' pools. The initial estimates for this project were based on a smaller structure and additional funding is required for the expansion in scope. The shelter will now provide a clear zone of approximately 3.0 metres from the outside of the wet deck of the pool to the inside of the shelter to comply with the Royal Life Saving Guidelines for Safe Pool Operations. A separately funded contract will be let for the supply and installation of heat pumps that will raise the temperature of the pool water to approximately 29°C. Sporting and recreation facilities	Complete	\$300,000	Oct-21	May-22
2	Community	VIC	Wellington Shire Council	Yarram Recreational Reserve, Turf Wicket Installation, Railway Ave, Yarram.	Installation of turf wickets. Following the cessation of the Alberton Cricket Association competition, the three remaining clubs worked together to create a new club entering three teams in the Traralgon & District Cricket Association. The 1st grade is required to play on a turf wicket which requires the team to travel away each week. The addition of a turf wicket square to the existing hard wicket will enable the club to host home matches.	Complete	\$60,000	Sep-21	Feb-22
2	Road	VIC	Wellington Shire Council	Dawson / Guthridge Parade Intersection Safety Treatments	Installation of raised pavement at intersection, along with installation of shared path on north side of Dawson Street to school crossing.	Complete	\$124,437	Dec-21	Feb-22
2	Community	VIC	Wellington Shire Council	Urban Paths Plan Projects: Hutchinson St, Sale; Powerscourt St, Maffra; Prince St/Wurruk Way, Wurruk	Construction of shared paths at Hutchinson St and Powerscourt St and the construction of a footpath in Prince St/Wurruk Way.	Complete	\$182,231	Oct-21	Jan-22
2	Community	VIC	Wellington Shire Council	Sale Tennis Resurfacing Works	Resurfacing of 5 tennis courts at the Sale Tennis Club.	Complete	\$150,000	Mar-21	Nov-21
2	Community	VIC	Wellington Shire Council	Cowwarr Recreation Reserve, Oval Lighting Upgrade, Pine Grove Ave, Cowwarr	Upgrade existing lighting infrastructure to LED 100 lux to meet AFL Guidelines, as current lighting does not meet AFL guidelines for fitness or match practice.	Complete	\$208,505	Apr-21	Aug-21
2	Community	VIC	Wellington Shire Council	Maffra Court House	Painting of interior and exterior walls, sanding and resealing floors, carpeting of office, wall repairs due to rising damp, guttering repairs and framework, roofing repairs and decking repairs.	Complete	\$61,162	Mar-21	Jul-21
2	Community	VIC	West Wimmera Shire Council	Edenhope Shire Office – 49 Elizabeth St, Edenhope	Painting/Improvements to community facilities. Refurbishment of old shire library situated within council office to provide improved office space.	Complete	\$20,000	Sep-21	Jun-22
2	Community	VIC	West Wimmera Shire Council	Gymbowen Bore	Other. Installation of new bore and tank stand deck replacement.	Complete	\$12,000	Sep-21	Jun-22
2	Community	VIC	West Wimmera Shire Council	Nurcounng Bore	Nurcounng bore tank stand deck replacement.	Complete	\$7,000	Sep-21	Jun-22
2	Community	VIC	West Wimmera Shire Council	Water tank demolition – Bells Park, Roach St, Kaniva	Demolition of failed water tank to allow development of park/greenspace.	Complete	\$70,000	Sep-21	Jun-22
2	Community	VIC	West Wimmera Shire Council	Band Park, Kaniva	Modification of Band Park fencing for Silo Art viewing.	Complete	\$30,000	Oct-21	Jun-22
2	Community	VIC	West Wimmera Shire Council	Goroke Mens Shed – 21 Main St, Goroke	Painting/Improvements to community facilities.	Complete	\$15,000	Mar-22	May-22
2	Community	VIC	West Wimmera Shire Council	Goroke Kindergarten – 12-16 Compston St, Goroke	Painting/Improvements to community facilities. Replacement of shade sail structure.	Complete	\$25,000	Oct-21	Mar-22
2	Road	VIC	West Wimmera Shire Council	Harrow Kanagulk Rd: Chainage 0m – 9,280m	Resealing	Complete	\$137,485	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Brippick Rd: Chainage 0m – 4,390m	Resealing	Complete	\$119,727	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Edenhope Goroke Rd: Chainage 16,165m – 19,260m	Resealing	Complete	\$75,069	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Benayeo Neuarpur Rd: Chainage 4,120m – 6,800m	Resealing	Complete	\$74,263	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Yarrook Rd: Chainage 2,805m – 7,150m	Resealing	Complete	\$70,929	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Edenhope Goroke Rd: Chainage 6,320m – 9,450m	Resealing	Complete	\$70,112	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Patyah Rd: Chainage 11,160m – 15,230m	Resealing	Complete	\$68,205	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Ullswater Mortat Rd: Chainage 7,575m – 12,000m	Resealing	Complete	\$66,138	Sep-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	VIC	West Wimmera Shire Council	Apsley Natimuk Rd: Chainage 16,200m – 18,420m	Resealing	Complete	\$58,572	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Bringalbert South Rd: Chainage 5,530m – 8,860m	Resealing	Complete	\$54,733	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Murrawong Rd: Chainage 11,095m – 13,250m	Resealing	Complete	\$52,582	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Dergholm Powers Creek Rd: Chainage 10,840m – 13,680m	Resealing	Complete	\$46,080	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Kybybolite Rd: Chainage 2,980m – 3,700m	Resealing	Complete	\$21,829	Sep-21	Dec-21
2	Road	VIC	West Wimmera Shire Council	Kybybolite Rd: Chainage 4,760m – 5,500m	Resealing	Complete	\$16,918	Sep-21	Dec-21
2	Community	VIC	West Wimmera Shire Council	Kaniva Memorial Swimming Pool concrete surround – 4 Baker St, Kaniva	Sporting and recreation facilities.	Complete	\$8,000	Sep-21	Oct-21
2	Road	VIC	Whitehorse City Council	Footpath Renewal: Bicycle and Walking Paths	Council has an ongoing program to renew concrete footpaths in the road reserve. There is backlog of work and additional funding will ensure that more footpath works can be completed.	Complete	\$1,054,080	Apr-21	Jun-23
2	Road	VIC	Whitehorse City Council	Energy Efficiency Upgrade of Non Standard Street Lighting Various Locations: Street lighting equipment	Energy efficiency upgrade of non-standard (decorative) street lighting at various locations along council managed roads. Approximate number of lights 208.	Complete	\$396,098	Apr-21	Jun-23
2	Road	VIC	Whitehorse City Council	Energy Efficiency Upgrade of Non Standard Street Lighting Whitehorse Road: Street lighting equipment	Energy efficiency upgrade of non-standard (decorative) street lighting along Whitehorse Road. Approximate number of lights 443.	Complete	\$792,197	Apr-21	Jun-23
2	Road	VIC	Whitehorse City Council	Woodhouse Grove/ Mitta Street, Box Hill North - Bike Path upgrade: Bicycle and Walking Paths	Upgrade of the Bushy Creek Trail to extend the path up to the crossing of Woodhouse Grove, near the intersection of Mitta Street.	Complete	\$209,872	Nov-21	Dec-22
2	Road	VIC	Whitehorse City Council	Main Street, Blackburn Bridge Replacement: Bridge works	The road bridge in Main Street, Blackburn is beyond maintenance and needs to be replaced. It is a two lane bridge with footpaths on each side.	Complete	\$1,527,871	Jan-21	Jun-22
2	Road	VIC	Whitehorse City Council	Kerb and Channel Renewal: Rehabilitation	Council has an ongoing program to renew concrete kerb and channel for road pavements. There is backlog of work and additional funding will ensure that more kerb and channel works can be completed.	Complete	\$399,048	Apr-21	Apr-22
2	Road	VIC	Whitehorse City Council	Fellows Street, Mitcham Road Rehabilitation:	Removal and reinstatement of kerb and channel, removal and reinstatement of vehicle crossing ramps, installation of new drainage, new asphalt wearing course, footpath improvements, line marking, top dressing of nature strips and reinstatement works.	Complete	\$448,743	Oct-21	Dec-21
2	Road	VIC	Whitehorse City Council	Lambourne Street, Surrey Hills Rehabilitation: Rehabilitation	Removal and reinstatement of kerb and channel, removal and reinstatement of vehicle crossing ramps, installation of new drainage, new asphalt wearing course, footpath improvements, line marking, top dressing of nature strips and reinstatement works.	Complete	\$318,200	Oct-21	Dec-21
2	Community	VIC	Whittlesea City Council	Missing Links Footpath Program	Bicycle and Walking Paths. Deliver high priority missing pathway links within the municipality as identified in the Bicycle Strategy. Minor civil works (i.e. missing kerb & channel and minor drainage works) to be included (where required) in order to provide the missing footpath links.	Complete	\$250,000	Jul-21	Jun-22
2	Community	VIC	Whittlesea City Council	Epping Memorial Hall Repairs	Improvements to Community Facilities. Structural rectification of the function room to meet building code requirements and to reopen for community use. Increased Scope: Supply and installation to improve AV Technology Accessible Toilet Upgrade	Complete	\$500,000	Jul-21	Jun-22
2	Road	VIC	Whittlesea City Council	Intersection Signalisation - Rockfield Street and Edgars Road, Epping	Traffic Improvement. To control traffic flow at the intersection and improve the safety for all road users.	Complete	\$675,000	Feb-22	Jun-22
2	Community	VIC	Whittlesea City Council	Mill Park Library – Stage 4, Car park Upgrade	Off Road Car Parks. Redevelopment of existing car park and expansion from 62 carparks to 100 to cater for greater level of use and reduce illegal overflow parking into the surrounding road network.	Complete	\$725,000	Jul-21	Jun-22
2	Road	VIC	Whittlesea City Council	Reconstruction of Arthurs Creek Road	Reconstruction Improve drainage and pavement on Arthurs Creek Road between Plenty Road and Recreation Road, Yan Yean.	Complete	\$2,000,000	Nov-21	May-22
2	Road	VIC	Whittlesea City Council	Intersection Signalisation – Sackville Street & Bridge Inn Road, Mernda	Traffic Improvement. High priority traffic improvement to reduce traffic flow and increase pedestrian and cyclist's safety in the Mernda West area.	Complete	\$1,000,000	Jan-22	Mar-22
2	Combination	VIC	Whittlesea City Council	Bicycle Facilities (on & off road)	Bicycle and Walking Paths. Installation of various on-road and off-road bicycle pathway networks to help promote active travel.	Complete	\$115,000	Nov-21	Jan-22
2	Community	VIC	Whittlesea City Council	Mill Park Library – Stage 3, Outdoor Area Improvement	Improvements to Community Facilities. Convert an underutilised outdoor library space into an interactive, functional, fully accessible and protected external space for library programs and general community use.	Complete	\$200,000	Jul-21	Jan-22
2	Road	VIC	Whittlesea City Council	Local Roads Resurfacing Works	General Road Maintenance. Resurfacing of high priority roads as identified in the Asset Management Strategy to ensure the long-term financial sustainability and level of service is maintained.	Complete	\$1,532,167	Jul-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Wyndham City Council	Early Education & Care Service Compliance Upgrades	Work Category: Painting/Improvements to community facilities Location: (total 30 locations major ones are shared below) <ul style="list-style-type: none"> • College Road Kindergarten, 34 College Road WERRIBEE • Featherbrook Community Centre, 33 - 35 Windorah Drive, POINT COOK • Dr Charles Prouse Kindergarten & MCH, 5 Osterley Street, WERRIBEE • The Manor Kindergarten, 186 Werribee Street North, WERRIBEE • Vista Way Kindergarten, 7 Vista Way, WYNDHAM VALE 	Complete	\$330,000	Oct-21	Sep-22
2	Community	VIC	Wyndham City Council	Manor Lakes Library - Quiet Study Room	Work Category: Painting/Improvements to community facilities Location: <ul style="list-style-type: none"> • 86 Manor Lakes Blvd, Manor Lakes 3024 	Complete	\$225,500	Feb-22	Sep-22
2	Community	VIC	Wyndham City Council	Parks Asset Renewal Projects	Work Category: Landscaping Improvements Location: (total 31 locations major ones are shared below) <ul style="list-style-type: none"> • Annandale Mews • Atlas Park (Neptune Drive Park) • Bayvista Circuit Park (Crocodile Park) • Feather brook Drive Park • Forsyth Park • Locksley / Cheviot Drive Reserve Parkleigh Reserve • Penrose Prom Park • Golden Square Crescent Park • Mossfiel Reserve • Loyola Reserve 	Complete	\$1,000,000	Sep-21	Jun-22
2	Road	VIC	Wyndham City Council	Princes Highway - Centre Median Enhancement, Westgate Freeway to Hoppers Lane	Work Category: Landscaping improvements Location: <ul style="list-style-type: none"> • Princess Highway, Westgate Freeway to Hoppers Lane 	Complete	\$500,000	Jan-22	Jun-22
2	Community	VIC	Wyndham City Council	Cambridge Reserve Tennis Complex Renewal (fencing, court resurfacing and lighting)	Work Category: Repairs/Replacement of fencing, Sporting and recreation facilities Location: <ul style="list-style-type: none"> • Cambridge Reserve 56 Eleanor Dr, Hoppers Crossing 3029 	Complete	\$473,886	Oct-21	Jun-22
2	Community	VIC	Wyndham City Council	New Toilet block at Old Geelong Road shopping precinct	Work Category: Toilet Blocks Location: <ul style="list-style-type: none"> • 24 Old Geelong Road, Hoppers crossing 3029 	Complete	\$295,653	Nov-21	Jun-22
2	Community	VIC	Wyndham City Council	Shade Sail Renewal Works	Work Category: Painting/Improvements to community facilities Location: (total 35 locations major ones are shared below) <ul style="list-style-type: none"> • Alamanda Kindergarten - 21 Prudence Parade, POINT COOK • Arndell Park Community Centre, 29-49 Federation Blvd, TRUGANINA • College Road Kindergarten, 34 College Road WERRIBEE • Featherbrook Community Centre, 33 - 35 Windorah Drive, POINT COOK Imaroo Community Centre, 84 Honour Ave WYNDHAM VALE 	Complete	\$228,000	Oct-21	Jun-22
2	Community	VIC	Wyndham City Council	Nunn Avenue Turning Circle	Work Category: Sealing Location: <ul style="list-style-type: none"> • Nunn Avenue, Truganina 3029 	Complete	\$60,000	Feb-22	May-22
2	Road	VIC	Wyndham City Council	Active transport rolling program	Work Category: Bicycle and walking paths Location: (total 28 locations major ones are shared below) <ul style="list-style-type: none"> • Baden Drive, Hoppers Crossing • First Avenue, Hoppers Crossing • Bowman Street, Werribee • Burke Street, Werribee • Chessington Drive, Williams Landing • Cheviot Drive, Truganina • Vaughan Chase, Wyndham Vale 	Complete	\$1,560,696	Sep-21	Apr-22
2	Community	VIC	Wyndham City Council	Grange synthetic pitch replacement	Work Category: Sporting and recreation facilities Location: <ul style="list-style-type: none"> • 49 Federation Blvd, Truganina 3029 • Grange Reserve, Hogans Rd Hoppers Crossing 3029 	Complete	\$973,652	Nov-21	Apr-22
2	Community	VIC	Wyndham City Council	Cultural Centre minor works (demolish annexe and fit-out café as temporary program space)	Work Category: Painting/Improvements to community facilities Location: <ul style="list-style-type: none"> • 2/177 Watton Street, Werribee 3030 Increased cost due to a realised risk during construction (e.g.. foundation had to be changed)	Complete	\$514,394	Oct-21	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Wyndham City Council	Moondara Street Park - Lighting	Work Category: Street lighting equipment Location: • Moondara Street, Tarneit 3029	Complete	\$215,000	Oct-21	Apr-22
2	Community	VIC	Wyndham City Council	Chirnside Park Oval Fencing & Seating Renewal (Master Plan fast-track)	Work Category: Sporting and recreation facilities. Location: • 150-226 Watton Street, Werribee 3030	Complete	\$162,247	Oct-21	Feb-22
2	Community	VIC	Wyndham City Council	Fraser Street Reserve	Work Category: Painting/Improvements to community facilities Location: Fraser Street, Hoppers Crossing 3029	Complete	\$215,000	Oct-21	Feb-22
2	Community	VIC	Wyndham City Council	Public BBQ Station & Shelter Installation	Work Category: Picnic Shelters or Barbeque Facilities at Community Parks Location: • Featherbrook Reserve, Point Cook VIC • Howqua Way Reserve, Manor Lakes VIC • Arndell Park Reserve, Federation Boulevard, Truganina VIC	Complete	\$199,889	Sep-21	Feb-22
2	Community	VIC	Wyndham City Council	Bolivar Esplanade / Sedgefield Avenue Reserve	Work Category: Landscaping improvements Location: • Sedgefield Ave/Bolivar Esplanade Park, Truganina 3029	Complete	\$175,000	Aug-21	Feb-22
2	Community	VIC	Wyndham City Council	Werribee Outdoor Pool works	Work Category: Sporting and recreation facilities Location: • 220 Watton Street, Werribee VIC 3030	Complete	\$564,300	Jun-21	Jan-22
2	Community	VIC	Wyndham City Council	Cricket Net Renewal Works at Arndell Park Reserve	Work Category: Sporting and recreation facilities Location: Arndell Park, 29-49 Federation Blvd, Truganina 3029	Complete	\$29,865	Sep-21	Dec-21
2	Road	VIC	Wyndham City Council	Sealing Werribee South car parks along foreshore	Work Category: Sealing Location: • Werribee South Foreshore, 3030	Complete	\$388,366	Nov-21	Dec-21
2	Road	VIC	Yarra City Council	Newry Street, Fitzroy North – drainage: Drainage	To prevent flooding to buildings and 221 properties, pipework required from western side of Lygon St traversing east along Curtain St, south along Drummond St and east along Newry St all connecting into Alexandra Parade Main Drain. Total of 600m of pipes with spaced junction pits, 5 large/multi grated inlet pits Potential for stormwater capture/harvesting in Curtain Square.	Complete	\$1,120,000	Jan-22	Jun-22
2	Community	VIC	Yarra City Council	Public Toilets – Edinburgh Gardens South, Fitzroy North: Toilet Blocks	New toilet facilities to be constructed in Park (Edinburgh Gardens). There is a lack of public toilet facilities available in the southern end of the Gardens to service nearby open spaces and play areas.	Complete	\$655,746	Dec-21	Jun-22
2	Community	VIC	Yarra City Council	Transitioning Council Assets From the Use of Natural Gas – multiple facilities within City of Yarra: Painting/ Improvements to community facilities	Transition from using Natural Gas - reduce emissions and improve environmental performance. Help reduce greenhouse gas emissions.	Complete	\$355,000	Apr-21	Jun-22
2	Road	VIC	Yarra City Council	Brunswick Street North, Fitzroy North – traffic calming: Traffic improvement	Part of Local Area Traffic Management proposal - Install 5 road humps and 3 kerb extensions to improve road/pedestrian safety.	Complete	\$240,000	Jan-22	Jun-22
2	Road	VIC	Yarra City Council	Vere Street, Abbotsford between Hoddle Street and Nicholson Street – bike route works: Bicycle and Walking Paths	Works involving cycling and pedestrian infrastructure. Contraflow bike lane and pedestrian improvement at road intersections. Improve connection from Abbotsford to Collingwood by bike and safer access for pedestrians accessing the train station.	Complete	\$50,000	Dec-21	Feb-22
2	Community	VIC	Yarra City Council	Gyms Energy Efficiency and Building Envelope Upgrades – 3 facilities with City of Yarra: Sporting and recreation facilities	To optimise the gym spaces at our leisure centres to deliver the desired thermal conditions for such spaces while reducing our energy consumption and consequently our greenhouse gas emissions.	Complete	\$395,733	Apr-21	Jan-22
2	Road	VIC	Yarra City Council	Amess Street, Carlton North between Park Street and Pigdon Street – traffic calming: Traffic improvement	Install road hump along this section of the street. Improve traffic calming.	Complete	\$24,254	Nov-21	Jan-22
2	Community	VIC	Yarra Ranges Shire Council	Ferny Creek Tennis Courts Upgrade	Sporting and recreation facilities – Install new lighting, fencing and associated infrastructure	Complete	\$190,000	Jan-24	Feb-24
2	Community	VIC	Yarra Ranges Shire Council	Upwey South Community Space Redevelopment	Sporting and recreation facilities – Install new court surfaces, lighting, fencing and associated infrastructure.	Complete	\$212,872	Nov-23	Feb-24
2	Community	VIC	Yarra Ranges Shire Council	Community Sports Pavilion, Kimberley Reserve	Sporting and recreation facilities – redevelopment of an existing pavilion for football, cricket, netball and to better provide for women's participation.	Complete	\$600,000	Sep-21	Dec-22
2	Road	VIC	Yarra Ranges Shire Council	Lilydale Rd, Healesville	Reconstruction – upgrading of Lilydale Road to support increased business and tourism development that has occurred in the precinct.	Complete	\$974,695	Dec-21	Aug-22
2	Road	VIC	Yarra Ranges Shire Council	Woods Point Rd Upgrade, Warburton	Reconstruction – widening of Woods Point Road to provide turning lanes into the newly developed Warburton Water World water play and play space, including roadside drainage and footpath connections to the nearby township shopping precinct.	Complete	\$400,000	May-21	Aug-22
2	Community	VIC	Yarra Ranges Shire Council	Community Solar Program	ESD Improvements to community facilities Each site in detail is shown below. All sites are proposed for a solar and battery upgrade.	Complete	\$238,513	Jan-22	Jul-22
2	Community	VIC	Yarra Ranges Shire Council	Community Sports Pavilion, Millgrove	Sporting and recreation facilities – redevelopment of an existing pavilion for soccer.	Complete	\$429,695	Sep-21	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	VIC	Yarra Ranges Shire Council	Upwey South Tennis Court Renewal	Sports and Recreation Install new court surface, lighting, fencing, drainage and associated infrastructure on six courts.	Complete	\$384,000	Jul-21	Jun-22
2	Community	VIC	Yarra Ranges Shire Council	Lilydale to Warburton Rail Trail Improvements	Bicycle and Walking Paths – renewal and improvements to various sections of the 43 km Lilydale to Warburton rail trail.	Complete	\$47,386	Mar-22	Jun-22
2	Road	VIC	Yarra Ranges Shire Council	Smith Street, Healesville	Reconstruction - upgrading an existing road that has experienced significant development over recent years with medium density housing to improve accessibility and safety.	Complete	\$791,941	Sep-21	Jun-22
2	Road	VIC	Yarra Ranges Shire Council	Old Melbourne Road, Chirnside Park	Reconstruction – upgrading an existing road that has a secondary college on the road and is also a connector to the nearby Chirnside Park Shopping Centre.	Complete	\$405,757	Sep-21	May-22
2	Community	VIC	Yarra Ranges Shire Council	Morrison Sports Complex Fence Upgrade	Repairs/Replacement of fencing – upgrading of fencing and gates for the Regional Athletics facility.	Complete	\$72,815	Dec-21	Jan-22
2	Road	VIC	Yarra Ranges Shire Council	Black Springs Rd, Chirnside Park (Stanley Street to Bushy Creek Bridge)	Reconstruction - upgrading an existing collector road that connects a significant residential area to the nearby Chirnside Park Shopping Centre.	Complete	\$547,424	Nov-21	Dec-21
2	Community	VIC	Yarra Ranges Shire Council	Morrison Sports Complex - Shelters and Synthetic Turf	Sporting and recreation facilities – Installation of trackside shelters at the Regional Athletics facility to provide shade and weather protection for participants. Installation of synthetic turf to replace gravel areas used for events within the athletics track.	Complete	\$210,034	Sep-21	Nov-21
2	Road	VIC	Yarriambiack Shire Council	Horsham Lubeck Road Widening	Reconstruction and widening of Horsham Lubeck Road to 6.6 meters wide sealed surface. Chainage 0 to 1800 meters west of Stawell Warracknabeal Road	Complete	\$360,000	Apr-22	Oct-22
2	Road	VIC	Yarriambiack Shire Council	Hopetoun Yaapeet Road Widening	Reconstruction and widening of Hopetoun Yaapeet Road to 6.6 meters wide sealed surface. Chainage 7850 to 9650 meters from Garrard Street, Hopetoun	Complete	\$382,584	Jan-22	Jun-22
2	Road	VIC	Yarriambiack Shire Council	Mathesons Road, Rupanyup - Gravel Resheet	Gravel resheet to create 4-meter-wide gravel pavement between chainage 0 to 1780 meters east of Morgans Road	Complete	\$13,249	Feb-22	Jun-22
2	Road	VIC	Yarriambiack Shire Council	Sheep Hill Bangerang Road – Shoulder Resheet	Shoulder resheet to create 2-meter-wide gravelled shoulders on either side of a narrow-sealed road between chainage 11000 to 13088 meters Sheep Hills Warracknabeal Road.	Complete	\$94,365	Feb-22	Jun-22
2	Road	VIC	Yarriambiack Shire Council	Hamilton Street, Murtoa – Reconstruction	Upgrading urban street to an 8m sealed road. Road will be reworked, resheeted to increase bearing capacity then a double sealed. the kerbing along the west side of the road will also be replaced simultaneously.	Complete	\$56,501	Apr-22	Jun-22
2	Road	VIC	Yarriambiack Shire Council	Banyena Pimpinio Road – Shoulder Resheet	Shoulder resheet to create 2-meter-wide gravelled shoulders on either side of a narrow sealed road between chainage 25200 to 27200 meters 00 @ Banyena Silo Road.	Complete	\$80,681	Mar-22	Apr-22
2	Road	WA	City of Albany	CBD Zone E Parking: Off Road Car Park	Complete car park construction behind the Premier Hotel	Complete	\$254,229	Oct-21	Dec-22
2	Road	WA	City of Albany	Sandford Road, Albany WA 6330 : Drainage	Additional Drainage	Complete	\$254,229	Jun-22	Dec-22
2	Community	WA	City of Albany	Collingwood Park, Albany WA 6330: Repairs/ Replacement of Fencing	New Fencing around Collingwood Park	Complete	\$71,184	Jun-22	Dec-22
2	Community	WA	City of Albany	Lowlands Beach, Tennessee Road, South Lowlands WA 6330 : Toilet Blocks	Waterless Toilet Facilities: Accessible vandal resistant public toilet on solid base – isolated location means that less solid structures are regularly vandalised to the point of being unusable.	Complete	\$47,684	Jun-22	Dec-22
2	Community	WA	City of Albany	East Bank Road, Kalgan WA 6330: Toilet Blocks	Waterless Toilet Facilities : Accessible vandal resistant public toilet on solid base – isolated location means that less solid structures are regularly vandalised to the point of being unusable.	Complete	\$19,321	Oct-21	Dec-22
2	Community	WA	City of Albany	Hockey Playground Replacement, North Road, Albany WA 6330 : Sporting and Recreation Facilities	Hockey grounds due for upgrade	Complete	\$122,030	Oct-21	Dec-22
2	Community	WA	City of Albany	Maintenance Shed Upgrade, Barker Road, Centennial Park Albany WA 6330 : Toilet Block	Installation of toilet and water tank for new maintenance shed	Complete	\$65,082	Oct-21	Dec-22
2	Community	WA	City of Albany	Youth Challenge Park Carpark, Sandford Road, Albany WA 6330 : Off Road Car Park	Off road car park at sporting ground	Complete	\$66,810	Oct-21	Dec-22
2	Community	WA	City of Albany	Youth Challenge Park Carpark, Sanford Road, Albany WA 6330 CCTV & Sports Lighting : CCTV & Street Lighting	CCTV and night-time lighting for Youth Sporting Park	Complete	\$192,876	Oct-21	Dec-22
2	Community	WA	City of Albany	Youth Challenge Park Shelter, Sandford Road, Albany WA 6330 : Playground and Skate Parks	Shelter at Skate Park	Complete	\$69,150	Oct-21	Dec-22
2	Community	WA	City of Albany	Centennial Park, North Road, Albany WA 6330, Albany Leisure Centre to Youth Challenge Park: Bridge Works	Bridge Connection between community facilities	Complete	\$98,269	Oct-21	Dec-22
2	Community	WA	City of Albany	Centennial Park Central, North Road, Albany WA 6330 : Picnic Shelters or BBQ Facilities at Community Parks : Landscaping Improvements	Amenities Upgrade / shelter, picnic tables and landscaping	Complete	\$101,692	Oct-21	Dec-22
2	Community	WA	City of Albany	Stirling Terrace, Albany WA 6330 : Landscaping Improvements	Public Realm Enhancement with important heritage elements to be consistent with stage 1 works. Street trees, furniture (seats, bollards), lighting, bins, paving, wheel stops, restore heritage letterbox	Complete	\$55,930	Oct-21	Dec-22
2	Community	WA	City of Albany	Grey Street (East & West) Albany WA 6330 : Landscaping Improvements	Street trees, furniture (seats, bollards), lighting, bins, paving, wheel stops	Complete	\$40,677	Oct-21	Dec-22
2	Community	WA	City of Albany	Town Square, York Street, Albany WA 6330 : Landscaping Improvements	Public Seating, integrated art	Complete	\$26,440	Oct-21	Dec-22
2	Community	WA	City of Albany	Alison Hartman Gardens, York Street, Albany WA 6330 : Bicycle and Walking Paths : Landscaping Improvements	Pedestrian Infrastructure Access Ramp between Alison Hartman Gardens and Advance House, irrigated turf and new plantings	Complete	\$25,423	Oct-21	Dec-22
2	Community	WA	City of Albany	City of Albany Precinct Signage, Interpretation and Wayfinding : Bicycle and Walking Paths	Pedestrian infrastructure, signage plan for Albany Waterfront, CBD and Mounts Precinct.	Complete	\$32,541	Oct-21	Dec-22
2	Road	WA	City of Albany	James Road, Kalgan WA 6330: Sheeting / Resheeting	Resheet	Complete	\$108,810	Jun-22	Jun-22
2	Road	WA	City of Albany	Rutherford Road, Torbay WA 6330 : Sheeting/ Resheeting	Resheet	Complete	\$173,893	Jun-22	Jun-22
2	Community	WA	City of Armadale	Solar Panel Projects –CoA Facilities	Other- Installation of Solar Panels on City buildings – as follows: 1. Seville Grove Library 2. Hopkinson Road Landfill and Recycling Facility, 3. Perth Hills Tourism information Centre 4. Bedforddale Volunteer Bushfire Brigade	Under Construction	\$181,548	May-22	Jun-24
2	Community	WA	City of Armadale	Heron Reserve Upgrade	Landscaping Improvements Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$1,369,398	Aug-21	May-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	City of Armadale	Harber Reserve Upgrade	Landscaping Improvements Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$363,000	Aug-21	Jun-22
2	Community	WA	City of Armadale	Dawson Park Upgrade	Landscaping Improvements Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$97,121	Sep-21	Jun-22
2	Community	WA	City of Armadale	Wilcannia Park Upgrade	Landscaping Improvements Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$50,000	Sep-21	May-22
2	Community	WA	City of Armadale	Solar Panel Project- Orchard House	Other - Installation of solar panels on City owned building	Complete	\$200,000	Jul-21	Dec-21
2	Community	WA	City of Armadale	Solar Panel Project- Armadale Fitness and Aquatic Centre	Other - Installation of solar panels on City owned building	Complete	\$600,000	Jul-21	Dec-21
2	Community	WA	City of Armadale	Solar Panel Project- Champion Centre	Other - Installation of solar panels on City owned building	Complete	\$96,331	Jul-21	Nov-21
2	Community	WA	City of Armadale	Frye Park Fencing	Repairs/Replacement of fencing	Complete	\$65,000	Jul-21	Jul-21
2	Community	WA	City of Bayswater	Bayswater Waves Aquatic Facility, Cnr Broun Ave and Priestley St, Embleton	Access and inclusion improvements to meet relevant standards. Mobile Disabled Pool Hoist/Lifting Device Waterslide to enable Disabled Access	Complete	\$207,332	Apr-22	Jun-22
2	Community	WA	City of Bayswater	Maylands Waterland	Additional funds for the upgrade to Maylands Waterland facility. Extra funds have been requested as part of project variations due to design changes and cost variations. Specifically changes to the orientation and layout of building as a result of public consultation requirements and then requiring piled footings.	Complete	\$442,000	Apr-21	Jun-22
2	Community	WA	City of Bayswater	Infrastructure Improvements and rehabilitation	Morley Town Site Lighting upgrade to LED. Passive Lighting upgrade to LED Maylands Peninsular Lighting upgrade to LED Noranda Netball Carpark resurfacing	Complete	\$340,000	Nov-21	Mar-22
2	Community	WA	City of Bayswater	Morley Library Lighting	LED lighting of small pocket park adjacent to Morley Library	Complete	\$30,000	Jan-22	Feb-22
2	Community	WA	City of Bayswater	Living Laneways	Upgrading of existing lighting to LED	Complete	\$16,000	Jan-22	Feb-22
2	Community	WA	City of Bayswater	Wattle Park, wattle Dve Morley, WA	Provision of landscaping, trees, hydro zoning areas and installation of park furniture. Water saving will be achieved through hydro zoning and shade with enhanced park environment for park visitors	Complete	\$500,000	Jul-21	Dec-21
2	Community	WA	City of Bayswater	Mahogany Reserve Mahogany Rd, Morley, WA	Provision of landscaping, trees, hydro zoning areas and installation of park furniture. Water saving will be achieved through hydro zoning and shade with enhanced park environment for park visitors.	Complete	\$280,000	Jul-21	Nov-21
2	Community	WA	City of Bayswater	Solar Electricity Projects	The Rise 60 kw system Bayswater Senior Citizen Centre 26 kw system	Complete	\$105,000	Jun-21	Nov-21
2	Community	WA	City of Bayswater	Riverside Gardens, Bayswater Riverside Gardens, Bayswater	Upgrade of existing public toilets within reserve to meet access and inclusion improvements and improve amenity.	Complete	\$216,191	Jun-21	Nov-21
2	Community	WA	City of Bayswater	Concrete Path Noranda Reserve, Garson Ct Goranda	Connecting path between Noranda Nook Park and Netball Tennis Courts	Complete	\$20,000	Oct-21	Nov-21
2	Community	WA	City of Belmont	Glasshouse Renewal 215 Wright St, Cloverdale, WA 6105.	Transforming old library building into a new accessible community centre and event space.	Complete	\$1,272,949	Sep-21	Jun-22
2	Community	WA	City of Bunbury	Lucinana Park/Youth Precinct: Skate Park	Skate Park Bowls Area	Complete	\$206,812	Apr-21	Jun-22
2	Community	WA	City of Bunbury	Lucinana Park/Youth Precinct: Skate Park	Skate Park Plaza Area	Complete	\$549,943	Apr-21	Jun-22
2	Community	WA	City of Bunbury	Lucinana Park/Youth Precinct: Playground	Mini Golf	Complete	\$128,931	Apr-21	Jun-22
2	Community	WA	City of Bunbury	Lucinana Park/Youth Precinct: Sporting and recreation facilities	Multi Purpose Sports Court & Event Space	Complete	\$110,000	Apr-21	Jun-22
2	Community	WA	City of Bunbury	Lucinana Park/Youth Precinct: Picnic Shelters or Barbeque Facilities at Community Parks	Picnic Furniture, BBQs, Bins, Fountains, Bike Racks & Other Furniture	Complete	\$231,555	Apr-21	Jun-22
2	Community	WA	City of Busselton	Dunsborough Lakes Sports Precinct	As identified in the 2020-30 City of Busselton Sport & Recreation Facilities Strategy the Dunsborough sub district is only serviced by one sport park and over the past 10-years the participation for grass and court based sports has increased by 200% while population of the sub-district has grown by 30%. The first priority project detailed in the City's Strategy is the construction of a new sports precinct in Dunsborough Lakes to meet this growing need. The LRCIP enables the construction of a sporting pavilion, public toilets, walking paths, landscaping, off-road carpark that will complement the playing fields and multi-use courts at Dunsborough Lakes Sports Precinct.	Under Construction	\$1,682,810	Jan-22	Jun-24
2	Community	WA	City of Canning	Willetton Reserve sea container storage installation	Scope of works includes installation of a converted sea container storage facility with screen next to existing storage facilities. The benefit will be towards the soccer club and other members of the local sporting community. The project provides additional storage capacity. Existing storage provisions at the Reserve are inadequate and restrictive for current user groups.	Complete	\$55,000	May-22	Jun-24
2	Community	WA	City of Canning	Willetton Bowling Club Fence	The project works comprise the design, documentation, fabrication, installation and project management of the construction of a new perimeter fence to replace the existing dilapidated fence on two sides of the Willetton Bowls Club including new adjoining pedestrian footpaths. The existing fence which has reached the end of its serviceable life and creation of new pedestrian pathways to provide safe pedestrian access around and between the Bowls club and adjoining car parking areas. The new fence incorporates an appearance and security upgrade and the pathways also provide safe pedestrian access across and through the Precinct site. [Increase in Scope of Works]: Additional paving and lighting. The lighting will be converted to LED and moved to a wide path for disability access. Two crosswalks with ramps, line marking and tactiles/pedestrian guide rails will be installed near the community sports building and also an existing footpath between two ovals. Higher specification stone paving will be utilised to match an adjacent skate plaza, and a gas service line will be relocated.	Complete	\$420,000	Oct-21	Aug-22
2	Community	WA	City of Canning	Relocatable "Pop Up" Skate Park, Willetton	The Project is the design, fabrication, supply, installation and certification of steel elements that will comprise the formation of a skate park facility. Being prefabricated and transportable, relocation to other sites is feasible and planned.	Complete	\$210,423	May-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Combination	WA	City of Canning	Hillview Place Streetscape Upgrade, Bentley	<p>Work Category: Landscaping Improvements / Other</p> <p>Partial closure of a street with development of parking, and installation of paving and parking, traffic management infrastructure between a Multicultural Building being developed and a nearby Park undergoing renewal. Development of street parking embayments along the park to increase capacity for the park and building. Renewal of related road surfaces and kerbing around the building and park.</p> <p>Problem being addressed Road assets renewal/creation and improving connectivity and parking capacity to the new Multicultural Centre (MC) community building and park infrastructure currently under development by the City (expected delivery December 2021).</p> <p>[Increase in Scope of Works] Installation of fixed external wayfinding signage to Hillview Hub.</p>	Complete	\$1,500,000	Jun-21	Jun-22
2	Combination	WA	City of Canning	Hillview Wayfinding (a sub-project of Project 6)	Improved Accessibility of Community Facilities and Areas	Complete	\$40,000	Mar-22	Jun-22
2	Community	WA	City of Canning	Accessibility, Inclusion and Amenity upgrades to Queens Park Reserve and Harry Turner Pavilion	Scope of works to include modifications that will improve configuration and features of the existing change rooms to deliver improved outcomes in regards to access and inclusion within the facility. Funding will also be allocated to the provision of community amenity items within the reserve which may include BBQs, benches and shelter structures. This project will provide improved access and inclusion provision with an existing city-owned facility; amenity improvements within the reserve will allow the City to bring forward some improvement projects following community demand.	Complete	\$80,000	May-22	Jun-22
2	Community	WA	City of Canning	Queens Park Reserve and Harry Turner Pavilion access, inclusion and amenity upgrades (a sub-project of the Project 8)	Improved Accessibility of Community Facilities and Areas	Complete	\$20,000	May-22	Jun-22
2	Community	WA	City of Canning	Gianatti Ramble Upgrade, East Cannington	<p>Completing an in-depth community engagement exercise that will create a masterplan for the four lots that will become the full size of the park. At the moment, only one lot is under management of the City and this lot will be developed as a play space for the local community.</p> <p>Problem being addressed Lack of play facilities in the local catchment area.</p>	Complete	\$150,000	Dec-21	Apr-22
2	Community	WA	City of Canning	Canning Vale Oval BMX Pump Track	<p>Formalisation of the existing popup-style pump track. The track will comprise of a compacted surface that will cater for all age and ability groups.</p> <p>Problem being addressed The current site has a pop-up style track that is made out of yellow sand with scrap synthetic turf covering. It is well-used and requires constant maintenance by the local youth and the City.</p>	Complete	\$120,000	Dec-21	Apr-22
2	Combination	WA	City of Canning	Leila St Streetscapes Upgrade, Cannington	To upgrade the street scape and car parking on Leila Street to accommodate and improve accessibility to the newly built park, Wharf Street Basin Smart Park. There is currently no dedicated parking for visitors visiting the new Smart Park.	Complete	\$435,000	Aug-21	Feb-22
2	Road	WA	City of Cockburn	Jandakot Road Construction Stage 2 (berrigan to solomon)	<p>Construct new second carriageway on Jandakot Road between Berrigan Drive and Solomon Road, with the key improvements;</p> <ul style="list-style-type: none"> •Construction of a roundabout at the Jandakot Road intersection with Solomon Road •Jandakot Road intersection upgrades at Boeing Way and Falcon Place •Construction of a new roundabout and intersection to access the Urbanstone site •Construction of Open Grade Asphalt wearing course which will improve road surface drainage and reduce noise generated by traffic •Drainage pipelines and structures •Construction of retaining wall structures •New Principal Shared Path •Line marking and traffic signs •New street lighting system •Landscaping. 	Complete	\$3,723,182	Aug-21	Jun-22
2	Community	WA	City of Fremantle	Ord Street – Bike Lanes	Bicycle and Walking Paths Switch northbound bike lane and parking bays between Ellen St and Finnerty St to improve cyclist safety.	Complete	\$60,000	Feb-22	Oct-22
2	Community	WA	City of Fremantle	McCombe Ave – Bike Lanes	Bicycle and Walking Paths On Road bike lane between Peterson Ave and Winterfold Rd. Project addresses missing connection between South St & Winterfold Rd.	Complete	\$55,000	Sep-21	Sep-22
2	Community	WA	City of Fremantle	Solar Lighting at South Beach	Street Lighting equipment. Renewal of car park lighting near the South Beach reserve. Solar lighting was used to provide a sustainable ongoing running cost as well as reduce capital investment of conduits, cabling and electrical connections. The lighting will provide improved safety and amenity for the community at this popular recreational space.	Complete	\$20,000	Aug-22	Sep-22
2	Community	WA	City of Fremantle	Griffiths Park – Park Upgrade	Playgrounds and Skate parks (including all ability playgrounds) Park upgrade including playspace, landscaping and path network.	Complete	\$247,000	May-21	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	City of Fremantle	Footpath – Duffield Avenue	Bicycle and Walking Paths Design and construction of a pedestrian footpath on Duffield Avenue joining the footpath infrastructure in Beaconsfield. There are currently no pedestrian facilities on Duffield Ave. This local street is adjacent to a local primary school and Fremantle College. Requests from residents have also been received to build this missing link of infrastructure .	Complete	\$60,000	May-22	Jun-22
2	Community	WA	City of Fremantle	Dick Lawrence -Playspace	Playgrounds and Skate parks (including all ability playgrounds) Install new playspace at Dick Lawrence Oval including nature play, accessible play equipment, softfall surrounds, footpath and limestone wall surrounds.	Complete	\$180,000	Oct-21	Jun-22
2	Community	WA	City of Fremantle	Leisure Centre Shade Sails	Sporting and recreation facilities Putting in new shade sails at the Leisure Centre to improve amenity for users.	Complete	\$23,035	Nov-21	Jan-22
2	Road	WA	City of Fremantle	South Tce Node Improvement	Traffic improvement South Terrace pedestrian friendly streetscape upgrade at Jenkin St intersection (Node 2), including removal of temporary speed humps, improved pedestrian facilities and artwork to roadway.	Complete	\$268,000	Oct-21	Dec-21
2	Road	WA	City of Fremantle	Western Power streetlight LED upgrade	Street lighting equipment The roll out of LED lights in conjunction with Western Power. City of Fremantle have been selected as one of two trial participants from many councils who expressed interest in this.	Complete	\$100,000	Oct-21	Dec-21
2	Community	WA	City of Gosnells	Replacing of air conditioning system, The Agonis Building, 2232 Albany Hwy, Gosnells WA 6110	Improvements to community facilities – replacement of a defunct air conditioning system at a multi-purpose community facility.	Complete	\$1,250,000	Feb-22	Mar-23
2	Community	WA	City of Gosnells	Upgrade and conversion of Kenwick Library building into a community facility, 82 Kenwick Rd, Kenwick WA 6107	Improvements to community facilities – convert an old library building into a community facility. Improved Accessibility of Community Facilities and Areas – upgrade of public toilets and access to meet current accessibility building regulations.	Complete	\$400,000	Apr-22	Oct-22
2	Road	WA	City of Gosnells	Re-line drainage pipes to impede tree root intrusion, Cortis Way, Langford	Drainage. Culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage only.	Complete	\$195,811	Apr-22	Aug-22
2	Road	WA	City of Gosnells	Re-line drainage pipes to impede tree root intrusion, Shere Street, Kenwick	Drainage. Culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage only.	Complete	\$69,989	Apr-22	Aug-22
2	Community	WA	City of Gosnells	Redevelopment of Homestead Park, Glenbrook Road, Thornlie WA	Sporting and recreation facilities- redevelopment of an existing community river-side park. Landscaping Improvements.	Complete	\$702,896	Aug-21	Aug-22
2	Community	WA	City of Gosnells	Construct a library fit out at Mills Park Centre, 86 Brixton St, Beckenham WA 6107	Improvements to community facilities – converting parts of an existing community facility to house a relocated library.	Complete	\$794,732	Jan-22	Jun-22
2	Community	WA	City of Gosnells	Upgrade of Sports lighting at existing sporting reserves: (a) Harmony Fields Reserve, (b) Gosnells Oval, (c) Sutherlands Park Reserve.	Sporting and recreation facilities – upgrade of existing sports lighting at sporting reserves to power-efficient LED luminaires. [REDUCED SCOPE OF WORKS]: Sutherlands Park Reserve has been withdrawn due to a shift in Council’s priorities	Complete	\$533,710	Jul-21	Jun-22
2	Community	WA	City of Gosnells	Install security swipe-card system at existing community centres: (a) Langford Community Centre (b) Richard Rushton Community Centre (c) Maddington Community Centre (d) Gosnells RSL Hall (e) Sanctuary Waters Community Facility (f) Huntingdale Community Centre	Improvements to community facilities – install swipe card system to improvement access controls to existing community centres.	Complete	\$46,158	Jul-21	Jun-22
2	Combination	WA	City of Greater Geraldton	Maley Way, Beachlands: Bicycle and Walking Paths	Renewal path 2m Wide – 115m Length	Complete	\$73,507	Dec-23	Dec-23
2	Community	WA	City of Greater Geraldton	Bayly St, Geraldton: Bicycle and Walking Paths	Renewal path 1.2m Wide - Wittenoom St to Ainsworth St	Complete	\$124,614	Mar-22	May-23
2	Community	WA	City of Greater Geraldton	Abraham St, Utakarra: Bicycle and Walking Paths	New 1.5m Wide path Peter Way to Assen Street	Complete	\$206,093	May-22	Jan-23
2	Community	WA	City of Greater Geraldton	Harrison St, Bluff Point: Bicycle and Walking Paths	Renewal Path 2m Wide – Hosken St to Bluff Point Primary School	Complete	\$156,957	Apr-22	Oct-22
2	Community	WA	City of Greater Geraldton	2nd Street, Wonthella: Bicycle and Walking Paths	New 2m Wide Path – Howard Street to Flores Road	Complete	\$92,402	Apr-22	Jul-22
2	Community	WA	City of Greater Geraldton	Gregory St, Beachlands: Bicycle and Walking Paths	Renewal path 1.2m Wide – Shenton St to Cutler Street	Complete	\$221,111	Nov-21	Jul-22
2	Community	WA	City of Greater Geraldton	Burges Street, Mullewa: Bicycle and Walking Paths	Renewal path 1.2m Wide at Main Rd cul-de-sac	Complete	\$49,419	Jan-22	Jun-22
2	Community	WA	City of Greater Geraldton	Forrest St, Geraldton: Bicycle and Walking Paths	Renewal Path 1.8m Wide – Sanford St to Chapman Rd	Complete	\$146,627	Feb-22	Apr-22
2	Community	WA	City of Greater Geraldton	Carson Tce, Geraldton: Bicycle and Walking Paths	Renewal Path 2m Wide- Cathedral Ave to Durlacher St	Complete	\$72,267	Apr-22	Apr-22
2	Community	WA	City of Greater Geraldton	Chapman Rd, Beresford: Bicycle and Walking Paths	Renewal Path 2m Wide - Fitzgerald Hall to old rail crossing	Complete	\$125,779	Mar-22	Mar-22
2	Community	WA	City of Greater Geraldton	Fraser St, Beachlands: Bicycle and Walking Paths	New 2m Wide Path – Fraser St to Gregory Street	Complete	\$104,557	Feb-22	Feb-22
2	Community	WA	City of Greater Geraldton	Shenton Street, Beachlands: Bicycle and Walking Paths	Renewal path 1.2m Wide – Francis St to Fitzgerald Street, Crowther Street to Burges Street	Complete	\$208,628	Dec-21	Jan-22
2	Community	WA	City of Greater Geraldton	8th Street, Wonthella: Bicycle and Walking Paths	New Asphalt path linking from existing path to Flores Road	Complete	\$79,526	Oct-21	Nov-21
2	Community	WA	City of Greater Geraldton	Conway St, Beachlands: Bicycle and Walking Paths	Renewal path 1.2m Wide – Crowther St to Burges St	Complete	\$55,848	Sep-21	Oct-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	City of Greater Geraldton	Jose Street, Beachlands: Bicycle and Walking Paths	Renewal path 1.3m Wide Crowther St to Burges St	Complete	\$62,338	Sep-21	Oct-21
2	Community	WA	City of Greater Geraldton	4th Street, Wonthella: Bicycle and Walking Paths	New 2m Wide Path – Central Rd to Federation Park	Complete	\$63,572	Jun-21	Sep-21
2	Community	WA	City of Greater Geraldton	5th Street, Wonthella: Bicycle and Walking Paths	New 2m Wide Path – Central Rd to Howard Street	Complete	\$45,393	Aug-21	Sep-21
2	Community	WA	City of Joondalup	FPN2292 – Marmion Ave Shared Path	Bicycle and Walking Paths (Prendiville to Shenton Ave West Verge)	Complete	\$430,000	Sep-21	Jun-22
2	Community	WA	City of Joondalup	FPR2297 – Coastal Pathway Network & Fencing Renewal	Bicycle and Walking Paths (West View Car Park to Ocean Reef Marina)	Complete	\$1,230,000	Sep-21	Jun-22
2	Road	WA	City of Joondalup	PPF2081 – Ellersdale Parking Improvements	Off-road Car Parks [Increased Scope of Works] Construction of additional informal parking on the western verge of Ellersdale Park from opposite house #49 to #69 (boundary of Ellersdale Park).	Complete	\$175,000	Apr-22	Jun-22
2	Combination	WA	City of Joondalup	STL2117 – Iluka LED Conversion	Replacement of Light Bulbs in Street Lights	Complete	\$505,000	Sep-21	Jun-22
2	Combination	WA	City of Joondalup	STL2218 – Hillarys LED Conversion	Replacement of Light Bulbs in Street Lights	Complete	\$271,000	Sep-21	Jun-22
2	Combination	WA	City of Joondalup	FPR2001 – Pathway Replacement Program Joondalup	Off-road Car Parks & Bicycle and Walking Paths (including pathway connections)	Complete	\$9,609	Feb-22	Jun-22
2	Road	WA	City of Joondalup	PPF2086 – Windermere Park Parking Improvements	Off-road Car Parks [Increased Scope of Works] widening the current verge to allow cars to park around the western edge of the park. The perimeter bollards will be moved to the western side of the current footpath to ensure cars don't park across the footpath for safety reasons.	Complete	\$150,000	Apr-22	May-22
2	Road	WA	City of Joondalup	PPF2080 – Mullaloo Drive Cul-de-sac Parking Improvements	Off-road Car Parks & Bicycle and Walking Paths (including pathway connections) [Increased Scope of Works] Asphalting of the cul de sac is required due to the grade of the road and the new parking embayments. This was not included in the original estimate.	Complete	\$156,000	Oct-21	Feb-22
2	Community	WA	City of Joondalup	BCW2525 – Connolly Community Centre – Kitchen Cupboards & Internal Wall Finishes	Painting/Improvements to community facilities	Complete	\$50,000	Sep-21	Jan-22
2	Road	WA	City of Joondalup	RDC2003 – Bridge & Underpass – W Beam installation Marmion Ave	Bridge works (Marmion Ave near Caledonia Ave)	Complete	\$94,000	Aug-21	Jan-22
2	Community	WA	City of Joondalup	FPR2289 – Marmion Ave Path Replacement	Bicycle and Walking Paths (Delamere to Burns Beach)	Complete	\$365,000	Sep-21	Dec-21
2	Community	WA	City of Joondalup	BCW2637 – Park Universal Access Toilet – Seacrest Clubrooms	Painting/Improvements to community facilities	Complete	\$48,000	Sep-21	Nov-21
2	Community	WA	City of Joondalup	BCW2643 – Park Universal Access Toilet – Warrandyte Clubrooms	Painting/Improvements to community facilities	Complete	\$83,000	Sep-21	Nov-21
2	Community	WA	City of Joondalup	LTM2188 – Montessorri Place/Talbot Park Traffic Treatment	Traffic improvement	Complete	\$112,000	Sep-21	Nov-21
2	Road	WA	City of Joondalup	RPR3187 – Montessorri Place	Rehabilitation - Road Resurfacing	Complete	\$79,000	Sep-21	Nov-21
2	Road	WA	City of Joondalup	RDC2003 – Bridge & Underpass – W Beam installation Shenton Ave	Bridge works (Shenton Ave Golf Course Underpass)	Complete	\$83,000	Aug-21	Nov-21
2	Community	WA	City of Joondalup	PEP2846 – Whitfords Health & Wellbeing Hub Parkour Field	Sporting and recreation facilities [Increased scope of works] Additional scope of works include landscaping for the softwall, the area around the softwall, and the wall edging to the soft landscaping area	Complete	\$290,000	Oct-21	Oct-21
2	Community	WA	City of Joondalup	LTM2186 Sherrington Road Splitter Island	Traffic improvement	Complete	\$70,792	Aug-21	Oct-21
2	Community	WA	City of Joondalup	LTM2187 – Goollelal/Robertson Rd Cycleway Crossing	Bicycle and Walking Paths	Complete	\$74,000	Aug-21	Oct-21
2	Combination	WA	City of Joondalup	FPR2001 – Pathway Replacement Program Joondalup	Off-road Car Parks & Bicycle and Walking Paths (including pathway connections)	Complete	\$159,242	Oct-21	Oct-21
2	Community	WA	City of Joondalup	BCW2641 – Change room Shower Modifications	Change room Shower Modifications - Fleur Frame	Complete	\$11,013	Sep-21	Sep-21
2	Community	WA	City of Joondalup	BCW2641 – Change room Shower Modifications	Change room Shower Modifications - Admiral Park	Complete	\$6,124	Sep-21	Sep-21
2	Community	WA	City of Joondalup	BCW2641 – Change room Shower Modifications	Change room Shower Modifications - Forrest Park	Complete	\$7,174	Sep-21	Sep-21
2	Community	WA	City of Joondalup	BCW2641 – Change room Shower Modifications	Change room Shower Modifications - Sorrento Football	Complete	\$12,174	Sep-21	Sep-21
2	Community	WA	City of Joondalup	BCW2641 – Change room Shower Modifications	Change room Shower Modifications - Flinders Park	Complete	\$1,527	Sep-21	Sep-21
2	Community	WA	City of Joondalup	BCW2641 – Change room Shower Modifications	Change room Shower Modifications - Timberlane Park	Complete	\$6,424	Sep-21	Sep-21
2	Community	WA	City of Joondalup	BCW2641 – Change room Shower Modifications	Change room Shower Modifications - Bramston Park	Complete	\$7,367	Sep-21	Sep-21
2	Community	WA	City of Joondalup	FPN2288 – Caledonia Park (Eastern Side) New Path	Bicycle and Walking Paths	Complete	\$53,000	Jun-21	Aug-21
2	Road	WA	City of Joondalup	RPR3199 – Vista Close	Rehabilitation - Road Resurfacing	Complete	\$129,330	Jul-21	Aug-21
2	Road	WA	City of Joondalup	RPR3201 – The Loop	Rehabilitation - Road Resurfacing	Complete	\$145,000	Jul-21	Aug-21
2	Road	WA	City of Joondalup	RPR3200 - Settler Way	Rehabilitation - Road Resurfacing	Complete	\$94,323	Jul-21	Aug-21
2	Community	WA	City of Joondalup	FPR2288 Pathway Replacement Program – Caledonia Ave	Bicycle and Walking Paths (Sussex Way to Yorkshire Grove)	Complete	\$30,000	Jun-21	Jul-21
2	Community	WA	City of Joondalup	SWD2230 – Newcombe Park Sump Beautification	Drainage	Complete	\$90,000	Jul-21	Jul-21
2	Community	WA	City of Joondalup	FPN2293 – Whitfords East Park & Playspace Pathway Connections	Bicycle and Walking Paths	Complete	\$56,000	Jun-21	Jun-21
2	Community	WA	City of Joondalup	FPR2001 – Pathway Replacement Program	Bicycle and Walking Paths Ocean Parade Footpath	Complete	\$37,349	Jun-21	Jun-21
2	Community	WA	City of Joondalup	BCW2648 – Steelwork Rust Treatment & External Wall Finished Renewal	Painting/Improvements to community facilities Gibson Park	Complete	\$7,444	Mar-21	May-21
2	Community	WA	City of Joondalup	BCW2648 – Steelwork Rust Treatment & External Wall Finished Renewal	Painting/Improvements to community facilities Forrest Park	Complete	\$8,941	Mar-21	Apr-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	City of Joondalup	BCW2648 – Steelwork Rust Treatment & External Wall Finished Renewal	Painting/Improvements to community facilities Seacrest Park	Complete	\$22,106	Mar-21	Mar-21
2	Community	WA	City of Kalamunda	Virgillia Way Reserve Forrestfield	Drinking Fountain and associated dog drinking bowl to address community need including water supply	Complete	\$23,100	Sep-22	Nov-22
2	Community	WA	City of Kalamunda	Jacaranda Springs Reserve, High Wycombe	Renew path and park lighting to LED standard	Complete	\$98,175	Jan-22	Nov-22
2	Road	WA	City of Kalamunda	Lewis Rd, Forrestfield	Cul-de-sac turnaround area for vehicles to reduce road safety risk	Complete	\$112,400	May-22	Sep-22
2	Community	WA	City of Kalamunda	Lewis Rd, Forrestfield	Off street parking for visitors to Whistlepipe Gully walk through Mundy National Park	Complete	\$65,192	May-22	Aug-22
2	Road	WA	City of Kalamunda	Central Mall, Kalamunda	Redevelopment of Central Mall to create a mixed pedestrian and vehicle streetscape to enhance the social, economic and environmental values within the City.	Complete	\$758,700	Jan-22	Jun-22
2	Community	WA	City of Kalamunda	Broula Way Reserve Kalamunda	Picnic Tables, Seating and Exercise Equipment for community use	Complete	\$60,060	Apr-22	Jun-22
2	Road	WA	City of Kalamunda	Coolabah Way, Forrestfield	Create new cul-de-sac to improve truck turning safety	Complete	\$44,960	May-22	Jun-22
2	Community	WA	City of Kalamunda	Fennel Cr Public Open Space Forrestfield	Half-Court Basketball Court for community use	Complete	\$40,425	Dec-21	Jun-22
2	Community	WA	City of Kalamunda	Juniper Way Reserve Forrestfield	Upgrade playground, amenities, lighting	Complete	\$404,250	May-22	May-22
2	Community	WA	City of Kalamunda	Hale Rd near Arthur Rd, Wattle Grove	New Bus Shelter for alighting passengers including disabled compliant boarding pad	Complete	\$21,400	Nov-21	Apr-22
2	Community	WA	City of Kalamunda	Hale Rd near Sheffield Rd, Wattle Grove	New Bus Shelter for alighting passengers using existing disabled compliant boarding pad	Complete	\$15,000	Apr-22	Apr-22
2	Community	WA	City of Kalamunda	Gooseberry Hill Rd near Scenic Dr, Goosberry Hill	New Bus Shelter for alighting passengers including disabled compliant boarding pad	Complete	\$21,400	Oct-21	Apr-22
2	Community	WA	City of Kalamunda	Almond Way Public Open Space Forrestfield	New playground including all ability component and associated paths for community use	Complete	\$69,300	Apr-22	Apr-22
2	Community	WA	City of Kalamunda	Booralie Way Reserve Maida Vale	New Playground with all ability components, half-court basketball court, BBQ and Picnic area for community use	Complete	\$173,250	Apr-22	Apr-22
2	Community	WA	City of Kalamunda	Chislehurst Rd, Lesmurdie	New Footpath (544m long x 1.8m wide) to enhance pedestrian safety and amenity	Complete	\$123,640	Oct-21	Nov-21
2	Community	WA	City of Kalamunda	Pickering Brook Rd, Pickering Brook	Implementation of pram ramp and pedestrian crossing improvements to improve safety	Complete	\$17,984	Sep-21	Oct-21
2	Road	WA	City of Kalgoorlie-Boulder	Broadwood Street (Anzac Drive to Cunningham Road)	Rehabilitation of the existing industrial roads / Road resurfacing. Increased works to Cunningham Road to spend entire funding allocation. Works Increased works to Cunningham Road to spend entire funding allocation.	Complete	\$338,863	Nov-21	Mar-22
2	Road	WA	City of Kalgoorlie-Boulder	West Kalgoorlie Road (Craig Rd to Coath Rd)	Rehabilitation of the existing industrial roads / Road resurfacing works	Complete	\$165,000	Jan-22	Jan-22
2	Road	WA	City of Kalgoorlie-Boulder	William Street (Darcy Lane to Broadwood Str)	Rehabilitation of the existing industrial roads / Road resurfacing works	Complete	\$275,000	Dec-21	Dec-21
2	Road	WA	City of Kalgoorlie-Boulder	Cunningham Drive (Darcy Lane to Broadwood Str)	Rehabilitation of the existing industrial roads / Road resurfacing works	Complete	\$260,000	Dec-21	Dec-21
2	Road	WA	City of Kalgoorlie-Boulder	Brooks Way and Close Way (Cunningham Drive to William Street), including Hudson Place	Rehabilitation of the existing industrial roads / Road resurfacing works	Complete	\$315,000	Dec-21	Dec-21
2	Road	WA	City of Kalgoorlie-Boulder	Close Way (Cunningham Drive to William Street)	Rehabilitation of the existing industrial roads / Road resurfacing works	Complete	\$120,000	Dec-21	Dec-21
2	Community	WA	City of Karratha	Kevin Richards Memorial Oval Redevelopment	Sporting and recreational facilities	Complete	\$999,918	Jul-22	Jun-23
2	Community	WA	City of Kwinana	Darius Wells Library and Resource Centre, Kwinana Town Centre - Solar switch board and C-Bus lighting control screens replacement and voltage optimisation unit	Solar switch board and C-Bus Lighting Control screens replacement and Voltage Optimisation Unit Installation/Install a new C-Bus Ethernet based controller. Also, the solar switch board becomes overheated and needs to be repaired. The voltage optimisation unit will help with the power issues and also save additional power	Complete	\$60,945	May-22	Jun-22
2	Community	WA	City of Kwinana	Darius Wells Library and Resource Centre, Kwinana Town Centre/Ken Jackman Hall flooring replacement with acoustic hard flooring material	Ken Jackman hall flooring replacement with acoustic hard flooring material to mitigate noise and vibration/Noise and vibration mitigation measures	Complete	\$51,403	Nov-21	Jun-22
2	Community	WA	City of Kwinana	Koorliny Community Arts Centre, Kwinana Town Centre - AC replacement in small front office/ticket office wall split, toilets/roof exhaust fan, kitchen/server room exhaust fan	AC Replacement small front office/ticket office Wall Split, Toilets/Roof Exhaust Fan, Kitchen/Server Room Exhaust Fan/Replacement of exhaust fans and air conditioner. As per the AC maintenance contractor recommendation, these units have reached their life expectancy limits and need replacement	Complete	\$6,000	May-22	Jun-22
2	Community	WA	City of Kwinana	Kwinana Recquatic Centre, Kwinana Town Centre - Replacement of AC units in the front administration east and reception area	Front Admin East and Reception area AC units Replacement/As per the AC maintenance contractor recommendation, these units have reached their life expectancy limits and need replacement	Complete	\$64,681	Jun-22	Jun-22
2	Community	WA	City of Kwinana	Kellam Way, Medina	Construction of 1.8m wide concrete footpath and upgrade kerbing from Oakley Road North to Oakley Road North. Footpath length is 400m.	Complete	\$67,854	May-22	Jun-22
2	Community	WA	City of Kwinana	Urban Tree Planting	Installation of trees to various roads within Orelia	Complete	\$28,036	Jun-22	Jun-22
2	Community	WA	City of Kwinana	John Wellard Community Centre, Wellard - Repair solar panels connection to roof sheeting to reseal to prevent leaking to the ceiling area	Remove existing solar panels. Seal connection points between supports and roof sheeting to stop water leakage to first floor ceiling. Reinstall panels and testing. The output will be preventing water leakage to the facility ceiling area/The unsealed connection point between solar panel support and roof sheeting caused water leakage to first floor ceiling and will lead to further damages if not rectified. The panels need to be removed and reinstalled as part of the works	Complete	\$3,125	Apr-22	Apr-22
2	Community	WA	City of Kwinana	Thomas Oval Pavilion, Medina - Roof restoration including gutters and downpipes	Cleaning, replacement and/or repair verandah and roof gutters and downpipes and repaint to extend facility useful life/Roof plumbing system and roof sheeting have been discoloured, damaged and rust needing maintenance	Complete	\$19,420	Apr-22	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	City of Kwinana	Medina Oval Spectators Stand and Shelter, Medina - Grinding, cleaning and repair all rusted steel members and repaint	Grinding, cleaning and repair all rusted steel members and repaint to make the facility safe for community use and extend the asset useful life/The exposed structure has been corroded and became rusty and most of its surfaces need repair	Complete	\$17,022	Apr-21	Mar-22
2	Community	WA	City of Kwinana	Gamble Place, Orelia - Footpath and cul-de-sac installation	Construction of approximately 70m of concrete footpath at 1.5m wide/Renewal and upgrade of existing civil infrastructure, including the installation of a new path and cul-de-sac	Complete	\$41,599	Nov-21	Dec-21
2	Community	WA	City of Kwinana	Trusty Way, Bertram - Construction of 1.5m wide concrete footpath adjacent to Bertram Primary School	Construction of approximately 70m of concrete footpath/Installation of new pedestrian facility	Complete	\$26,633	Dec-21	Dec-21
2	Community	WA	City of Kwinana	Zone Youth Centre, Kwinana - Multipurpose court flooring repaint	Multipurpose court repaint/Multipurpose court flooring requires maintenance and repaint to extend its life	Complete	\$14,967	Aug-21	Dec-21
2	Combination	WA	City of Kwinana	Sicklemore Road - Warner Road to Pickering Avenue, Parmelia - Upgrade and shared path installation	Construction of 875m of new 2.5m wide shared path, 6,075m2 of road profiling and resealing and approximately 3,530m of kerb installation/Renewal and upgrade of existing civil infrastructure, including the installation of a new shared path. [Decrease in scope of works] Following community consultation, 3m wide asphalt shared path replaced with 1.5 concrete footpath.	Complete	\$584,647	Aug-21	Nov-21
2	Community	WA	City of Kwinana	Roach Place, Orelia - Construction of 1.5m wide concrete footpath from Reilly Street to Sulphur Road	Construction of approximately 125m of concrete footpath/Installation of new pedestrian facility. [Increase in scope of works] From footpath only to road upgrade	Complete	\$45,812	Oct-21	Nov-21
2	Community	WA	City of Kwinana	Sub N Drain, Linking Sunrise and Living Edge Developments, in the vicinity of Daybreak Loop, Wellard - Construction of 2m wide concrete footpath	Construction of approximately 120m of concrete footpath/Installation of new pedestrian facility	Complete	\$29,038	Nov-21	Nov-21
2	Road	WA	City of Kwinana	Waddingham Way, Medina – Road upgrade and path installation	Renewal and upgrade of existing civil infrastructure, including the installation of a new path	Complete	\$53,467	Nov-21	Nov-21
2	Community	WA	City of Kwinana	Joiner Place, Parmelia - Footpath and cul-de-sac installation	Construction of approximately 90m of concrete footpath at 1.5m wide and a new cul-de-sac /Renewal and upgrade of existing civil infrastructure, including the installation of a new path and cul-de-sac. [Increase in scope of works] From footpath only to full road upgrade and new drainage infrastructure	Complete	\$170,088	Sep-21	Oct-21
2	Community	WA	City of Kwinana	Hunt Place, Parmelia - Construction of 1.5m wide concrete footpath from Cowling Way to existing park connecting footpath	Construction of approximately 115m of concrete footpath/Installation of new pedestrian facility	Complete	\$18,908	Aug-21	Sep-21
2	Community	WA	City of Kwinana	Cowling Way, Parmelia - Construction of 1.5m wide concrete footpath from Chisham Avenue to Parmelia Avenue	Construction of approximately 285m of concrete footpath/ Installation of new pedestrian facility	Complete	\$49,282	Aug-21	Sep-21
2	Community	WA	City of Kwinana	Pudney Place, Orelia - Construction of 1.5m wide concrete footpath from Casserley Way	Construction of approximately 145m of concrete footpath/Installation of new pedestrian facility	Complete	\$26,229	Sep-21	Sep-21
2	Community	WA	City of Kwinana	Napoleon Way, Bertram - Construction of 1.5m wide concrete footpath from Parkfield Boulevard to Johnson Road	Construction of approximately 135m of concrete footpath /Installation of new pedestrian facility	Complete	\$22,558	Sep-21	Sep-21
2	Community	WA	City of Kwinana	Warrior Pass, Bertram - Construction of 1.5m wide concrete footpath from Champion Drive to Parkfield Boulevard	Construction of approximately 150m of concrete footpath /Installation of new pedestrian facility	Complete	\$26,780	Sep-21	Sep-21
2	Community	WA	City of Kwinana	Tranby Way, Bertram - Construction of 1.5m wide concrete footpath from Champion Drive to Parkfield Boulevard	Construction of approximately 200m of concrete footpath/Installation of new pedestrian facility	Complete	\$28,205	Sep-21	Sep-21
2	Community	WA	City of Kwinana	Ameer Crescent Bertram - Construction of 1.5m wide concrete footpath from Parkfield Boulevard to Johnson Road Construction of approximately 200m of concrete footpath	Construction of approximately 200m of concrete footpath /Installation of new pedestrian facility	Complete	\$30,551	Sep-21	Sep-21
2	Combination	WA	City of Kwinana	Summertown Road, Kwinana Town Centre - Pedestrian Crossing Upgrade	Upgrade pedestrian crossings with the installation of new aligned pram ramps and median cut-throughs/Existing pedestrian ramps are not aligned and the design isn't to current best practice for signalised crossings	Complete	\$54,556	Jul-21	Jul-21
2	Road	WA	City of Mandurah	Peel Street	Reconstruction of Peel Street to increase traffic lanes from 2 to 4 lanes, including road widening. Continued staged construction including enhanced street lighting and undergrounding of power.	Complete	\$1,768,423	Mar-22	Apr-24
2	Road	WA	City of Mandurah	Mandurah Terrace	Road Rehabilitation of Mandurah Terrace (between Adonis Street and Gordon Road)	Complete	\$1,089,721	Mar-22	Jun-22
2	Community	WA	City of Melville	Playground Shade Structures – Various locations across the City of Melville	Picnic Shelters or Barbeque Facilities at Community Parks Playgrounds and Skate parks (including all ability playgrounds) Installation of shade structures at various playgrounds and community spaces across the City	Complete	\$191,215	Mar-22	Jun-22
2	Road	WA	City of Melville	Gully Replacement Programme- VARIOUS locations across City	Drainage Replacement of aged road drainage gullies across the City to improve vehicle and cycle safety and improve flow of water.	Complete	\$309,610	Nov-21	May-22
2	Road	WA	City of Melville	Riseley Street Wig Wag Signs, Riseley Street, ARDROSS	Traffic improvement Installation of Wig Wag signs on Riseley St adjacent to the Children's Crossing to increase driver awareness of pedestrians using the crossing, especially children from Applecross schools	Complete	\$73,551	Jan-22	Apr-22
2	Road	WA	City of Melville	Pipe Re-lining Programme – VARIOUS locations across City	Drainage Relining of storm sewer pipework across the City to increase pipe life and remove tree roots etc.	Complete	\$56,629	Sep-21	Mar-22
2	Community	WA	City of Melville	Tompkins Park Clubrooms, Tompkins Park, 596 Canning Highway, Applecross, WA 6153	Painting/Improvements to community facilities Sporting and recreation facilities Upgrade to Clubroom and change rooms at Tompkins Park	Complete	\$950,000	Jul-21	Feb-22
2	Community	WA	City of Melville	Webber Reserve Floodlighting, Webber Reserve 30 Hodge Street WILLAGEE WA 6156	Sporting and recreation facilities Installation of LED sports floodlighting at Webber Reserve, Willagee	Complete	\$254,763	Aug-21	Jan-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	WA	City of Melville	Road Rejuvenation Works, Various locations KARDINYA and BATEMAN	Rehabilitation Rejuvenation of road surfaces to extend life and improve appearances as part of a project to reduce overall renewal costs	Complete	\$300,000	Apr-21	Jan-22
2	Community	WA	City of Melville	Willagee Centre Lighting, 41 Winnacott Street WILLAGEE WA 6156	Street lighting equipment Upgrade of Pedestrian Lighting in the Willagee Centre	Complete	\$100,000	Sep-21	Dec-21
2	Road	WA	City of Melville	Sump Fence Replacement Programme – VARIOUS locations	Drainage Repairs/Replacement of fencing to increase safety and improve the aesthetics of the area. Replacement of aged drainage fences across the City	Complete	\$100,000	Jun-21	Nov-21
2	Community	WA	City of Melville	Point Walter Golf Course – Irrigation Upgrade Point Walter Golf Course – 1 Carroll Drive, BICTON	Sporting and recreation facilities Renewal of the irrigation infrastructure to allow smart analysis of the system for efficient watering	Complete	\$250,000	Aug-21	Oct-21
2	Community	WA	City of Melville	Bull Creek Community Centre, 24 Leichhardt Street BULL CREEK WA 6149	Painting/Improvements to community facilities Improved Accessibility of Community Facilities and Areas – Upgrade to existing community centre building including improvements to accessibility infrastructure	Complete	\$300,000	Jul-21	Oct-21
2	Combination	WA	City of Melville	Davey Street Footpath and bus-stop links Davey Street, ALRED COVE	Bicycle and Walking Paths Renewal of Davey Street footpath and completion of bus stop links to reduce pedestrian and cycle hazards and improve accessibility	Complete	\$199,705	Jul-21	Oct-21
2	Community	WA	City of Melville	South St and Murdoch Drive Landscaping Various locations along South street and Murdoch Drive – BATEMAN and KARDINYA	Landscaping Improvements Landscape renewal, including irrigation within the median and along the verge as required from Urbahns Crs to Prescott Drive and along Murdoch Drive from Bert Jeffery to SJOGH entrance	Complete	\$100,000	May-21	May-21
2	Road	WA	City of Nedlands	Pine Tree Lane	Repair and replace existing failing infrastructure (kerbs, wearing course). Install like for like throughout roadway	Complete	\$199,910	Oct-21	Dec-21
2	Road	WA	City of Nedlands	Melvista Reserve Car Park	Upgrade and repair existing car parking and road access at Melvista Reserve to address failing wearing course, inadequate drainage and improve disability access.	Complete	\$96,560	Sep-21	Dec-21
2	Road	WA	City of Nedlands	Mooro Drive	Repair and replace like for like failing infrastructure between John23rd aver and Norfolk Rise to address failing bitumen and cracks. Repair or replace existing kerbs and crossovers and replace existing bus stops. Change in Location: Camelia Avenue replaced by Norfolk Rise. Reason for change is that this portion sit adjacent to Pine Tree and requires resealing. Previously proposed will be crack sealed to address minor works.	Complete	\$276,450	Nov-21	Dec-21
2	Road	WA	City of Nedlands	Lobelia Street	Repair and replace existing failing infrastructure (kerbs, wearing course). Install like for like throughout roadway	Complete	\$168,750	Sep-21	Nov-21
2	Road	WA	City of Perth	Resurface - Stormwater - Lake St - Roe St (ID 10531)	Relining of stormwater pipes in various locations within Northbridge. Existing stormwater pipes are in poor condition. They will be relined internally using pre-formed composite spiral liners – works will be completed by accessing pits at either ends of the lines. The work will extend stormwater useful life which is critical City infrastructure assets.	Complete	\$262,091	Apr-22	Jun-22
2	Community	WA	City of Perth	Safe City Initiative – Supreme Court Gardens (ID 10479)	Project is to strengthen street edge definition along Supreme Court Gardens to assist with Safe City initiatives for future events within the public open spaces. The scope of works involves seating walls to harden and close corners, installing a new driveway crossover to increase public amenity through a continuous walkway, installation of street trees within hard paving, and installation of additional bollards and benches.	Complete	\$270,412	Apr-22	Jun-22
2	Road	WA	City of Perth	Road Resurface - Thomas St - Hay St (ID 10413)	The first resurfacing project involves the Southbound carriage way (between Hay St and Ord St) road resurfacing, kerb replacements, verge regrading and reinstatements (approx. 270m). The scope of works involve milling 60mm and filling with two layers of asphalt. 25mm of 7SMA and 35mm of 14DG. The outcome is to extend the useful life of road, bringing kerbing up to City standard.	Complete	\$198,498	Sep-21	Apr-22
2	Community	WA	City of Perth	Container Deposit Scheme Facility Improvement (Aberdeen St)	Other Community Category – 1) Signage work (e.g. provide direction and guidance as to how to get around the container refund facility, how to use vending machines etc) 2) installation of vending machine.	Complete	\$69,895	Aug-21	Mar-22
2	Community	WA	City of Perth	Footpath and Kerb Renewal – Caporn St Nedlands – (Broadway to Fairway North)	Other Community Category - Addresses failed pedestrian crossover and sidewalk. Replacing footpath & Kerb. Upgrading crossovers to concrete due to poor condition.	Complete	\$43,500	Sep-21	Nov-21
2	Community	WA	City of Perth	Footpath and Kerb Renewal – Fairway St (Caporn St to Cook St – West Myers st – UWA Entry – East)	Other Community Category - Addresses failed pedestrian crossover and sidewalk. 1) Replacing footpath & kerb and upgrading crossovers 2) Installing new footpath to improve connectivity	Complete	\$131,000	Sep-21	Nov-21
2	Community	WA	City of Rockingham	St Raphael Footpath Construction	Works involving cycling and pedestrian infrastructure. construct a new footpath to connect existing path networks and residences to schools. Currently cyclists and young children with their parents walk on the road to reach Port Kennedy Primary School. In addition to safety and amenity, the project will also improve accessibility.	Complete	\$104,354	Jan-22	Jun-22
2	Road	WA	City of Rockingham	Chalgrove Avenue (Northbound) – Road resurfacing (Civic Boulevard to Goddard Street)	Rehabilitation - Work to return a road to its original standard	Complete	\$121,450	Jan-22	Jun-22
2	Road	WA	City of Rockingham	Rae Road – Road resurfacing (Safety Bay Road to Hawker Street)	Rehabilitation - Work to return a road to its original standard	Complete	\$131,130	Jan-22	Jun-22
2	Road	WA	City of Rockingham	Royal Palm Drive – Road resurfacing (Coronata Drive to Halliburton Avenue)	Rehabilitation - Work to return a road to its original standard	Complete	\$68,085	Jan-22	Jun-22
2	Community	WA	City of Rockingham	Koorana Reserve (public) - resurface oval	Sporting and recreation facilities - works to upgrade, repair or maintain sporting ovals, courts, swimming pools etc.	Complete	\$335,000	Sep-21	May-22
2	Combination	WA	City of Rockingham	Mersey Point - Stage 2 - Design and construct new limestone seawall	Design and construct new rock sea wall, to protect the coastal boundary with public footpath and road. Extension of funding from Phase 1 to fund extended Stage 2 project	Complete	\$1,066,092	Sep-21	Dec-21
2	Combination	WA	City of Rockingham	Secret Harbour Boulevard - Redesign and replace Street lighting.	Street lighting equipment - works related to vehicle traffic and pedestrian lighting.	Complete	\$500,000	Jun-21	Sep-21
2	Road	WA	City of Rockingham	Young Road - Road resurfacing (Serpentine Road to Doghill Road, +1400m)	Rehabilitation - Work to return a road to its original standard	Complete	\$223,897	Apr-21	Jul-21
2	Road	WA	City of Rockingham	Bertenshaw Road - Road resurfacing (St Albans Road to Cobby Lane)	Rehabilitation - Work to return a road to its original standard	Complete	\$177,682	Apr-21	Jul-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	WA	City of Rockingham	Fletcher Road - Road resurfacing (Cassia Drive to Karri Street)	Rehabilitation - Work to return a road to its original standard	Complete	\$105,475	Apr-21	Jul-21
2	Road	WA	City of Rockingham	Safety Bay Rd - Road resurfacing (Coventry Road to Royal Road)	Rehabilitation - Work to return a road to its original standard	Complete	\$321,853	Apr-21	Jul-21
2	Road	WA	City of Rockingham	Baldivis Road - Road resurfacing (Stakehill Road to Karnup Road)	Rehabilitation - Work to return a road to its original standard	Complete	\$312,747	Apr-21	Jul-21
2	Road	WA	City of Rockingham	Dixon Road – East bound - Road resurfacing (Day Road to Mandurah Road)	Rehabilitation - Work to return a road to its original standard	Complete	\$300,603	Apr-21	Jul-21
2	Road	WA	City of Rockingham	Currie Street - Road resurfacing (Hokin Street to Welch Way)	Rehabilitation - Work to return a road to its original standard	Complete	\$262,072	Apr-21	Jul-21
2	Road	WA	City of Rockingham	The Avenue - Road resurfacing (Dress Circle to Warnbro Sound Avenue)	Rehabilitation - Work to return a road to its original standard	Complete	\$158,001	Apr-21	Jul-21
2	Road	WA	City of Rockingham	Torbay Mews - Road resurfacing (The Avenue to Bandera Close)	Rehabilitation - Work to return a road to its original standard	Complete	\$30,238	Apr-21	Jul-21
2	Road	WA	City of Rockingham	St Albans Road - Road resurfacing (Barefoot Road to Doghill Road)	Rehabilitation - Work to return a road to its original standard	Complete	\$72,065	Apr-21	Jul-21
2	Road	WA	City of Rockingham	Manly Crescent - Road resurfacing	Rehabilitation - Work to return a road to its original standard	Complete	\$87,722	Apr-21	Jul-21
2	Road	WA	City of Rockingham	Bondi Crescent - Road resurfacing (The Avenue to Skye Close)	Rehabilitation - Work to return a road to its original standard	Complete	\$84,761	Apr-21	Jul-21
2	Community	WA	City of South Perth	Waterford Triangle	Bicycle and Walking Paths Painting/Improvements to community facilities Improved Accessibility of Community Facilities and Areas Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$591,848	Jan-22	Jun-22
2	Community	WA	City of South Perth	Neil McDougall Lake WSUD	Improved Accessibility of Community Facilities and Areas Landscaping Improvements	Complete	\$426,587	Mar-22	Jun-22
2	Community	WA	City of South Perth	Eastern End of South Perth Esplanade Bicycle Path Upgrade and irrigation upgrades and landscaping work	Bicycle and walking path on Western Australia's second busiest cycle route to save lives on the City's adjacent local road with the most recorded Cyclist accidents of all City roads. Including landscaping upgrades around the path to make it safer and more attractive to the community	Complete	\$316,910	Oct-21	Mar-22
2	Community	WA	City of Stirling	Hamersley Golf Course-Golf Course Improvements. Marmion Avenue Karrinyup	Implementing various improvements to the Golf Course layout and speed of play involving turf works and installation of bunkers, mounds and selective tree works as per the Recommendations from the Golf Course Consultants Report obtained by the City.	Under Construction	\$260,000	Oct-23	Jun-24
2	Community	WA	City of Stirling	Richard Guelfi north/south upgrade of existing sports floodlighting.	North/south upgrade of existing sports floodlighting for AFL and baseball to current Australian Standards. Current lighting doesn't meet Australian Standards	Complete	\$200,000	Apr-23	Jul-23
2	Road	WA	City of Stirling	Right Of Way 27002 - East of Alvan St, Mt Lawley	Reconstruction of a right of way (road). Bring the road up to Australian traffic standard. Safe access to the properties. Mitigated risk of property flooding.	Complete	\$320,000	Jul-21	May-22
2	Combination	WA	City of Stirling	ROW 28053 – North of Park Rd, Mount Lawley (ROW 27002 to ROW 28052) 55628.903,265297.475	The proposed works will include the following: <ul style="list-style-type: none"> • Installation of City approved light poles and luminaires, as per plan. • Full road construction of the unmade section of laneway, as per plan. • New drainage structures to improve stormwater capture, storage & infiltration capacity. • Installation of new semi mountable kerbs, as per plan. • New concrete apron crossovers or flush kerbing (where applicable) to properties abutting the ROW with vehicular access/egress. • City approved concrete post and panel retaining structures (where applicable), installed within the ROW boundary. • New street name signs installed at both of the laneway access/egress points. 	Complete	\$460,000	Nov-21	May-22
2	Road	WA	City of Stirling	Right of Way 17021- East of Woodside St, Scarborough	Reconstruction of a right of way (road). Bring the road up to Australian traffic standard. Safe access to the properties. Mitigated risk of property flooding.	Complete	\$311,000	Oct-21	May-22
2	Road	WA	City of Stirling	Right of Way 16015 - East of Hancock St, Doubleview	Reconstruction of a right of way (road). Bring the road up to Australian traffic standard. Safe access to the properties. Mitigated risk of property flooding.	Complete	\$439,000	Oct-21	May-22
2	Community	WA	City of Stirling	Coolbinia Oval No 2, Yokine Regional Open Space 100 Wordsworth Ave, Yokine.	Upgrade of existing sports floodlighting for AFL to current Australian Standards. Lighting at Coolbinia Oval No 2 currently doesn't meet Australian Standards.	Complete	\$330,000	Apr-21	Apr-22
2	Community	WA	City of Stirling	Terry Tyzack Pool Concourse Retiling	Project addresses a number of safety and compliance issues raised by staff management and members of the public. Whilst addressing these issues the works will also enhance the internal aesthetics and consider the indoor pool facility in a safe and compliant manner for existing and future patrons. An opportunity to increase male change rooms which have been noted as being on the small side for the number of patrons using the facility will also be achieved and improve accessibility to the change rooms. It is likely the indoor Myrtha pool will be re-lined as part of the project due to the nature of intrusive construction to adjoining materials.	Complete	\$1,672,000	Dec-21	Apr-22
2	Community	WA	City of Stirling	Leisure Park Balga: Installation of Shade Sails	Supplying and installation shade sails with respective posts over the grassed outdoor area adjacent the splash pad to provide a shaded outdoor area. The works include: - Underground service location - Excavation - Installation of footings and posts.	Complete	\$40,000	Mar-22	Apr-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	City of Stirling	Balga Cricket Club-Refurbishment. 50 Wallington Road Balga WA 6061 31.85110 S, 115.83526 E	The Balga Cricket Club currently operates from Princess Wallington Reserve, Balga. The Club currently has 102 members and operates four grade teams as part of the North Suburban Community Cricket Association. They are also a member club of the winter cricket league of which there are 15 teams that operate at Balga Cricket Club. The club usage is year-round. Games are held every weekend of the season. As part of the club development Balga Cricket Club intends to expand and recruit for both women and girl's teams. The project is proposed to include, but not limited to; <ul style="list-style-type: none"> • upgraded unisex change rooms, • amenities, • internal toilets, • kitchen upgrade, • a new spectator viewing/pergola area, • accessible external works. 	Complete	\$625,821	Sep-21	Feb-22
2	Community	WA	City of Stirling	Nollamara Community Centre Service Improvements. 72 Sylvia Street, Nollamara, WA 6061 31.8803° S, 115.8410° E	Stirling Community Centre - Nollamara currently accommodates casual and regular community hire bookings, the Nollamara Autumn Club programs associated with the Stirling Womens Centre. The current facility condition and the lack of functionality needs to be addressed to cope with the increase in membership/utilisation of the facility and to support growing popularity of community based programs. The scope of works includes the following: <ol style="list-style-type: none"> 1. External façade upgrade 2. New security alarm and security lighting 3. Hairdresser converted to Op Shop storage room incl. shelving 4. Relocate comms rack from Hairdresser to Podiatrist 5. Improvement to acoustics in auditorium 6. New passage from auditorium to Op Shop entry 7. Fit out to Op shop 8. Wall to external store built in 9. Side and section of rear fence to be removed 10. Reconfigure front foyer to 1500mm passage, including natural lighting options (roof skylights or front entry) 11. Reconfigure foyer to allow new front waiting/seating area 12. Increase size of auditorium, utilising foyer area, incl. relocation of double glass door entry 13. Remove and replace metal roof 	Complete	\$305,000	Sep-21	Jan-22
2	Community	WA	City of Stirling	Charles Riley Soccer. Charles Riley Memorial Reserve, North Beach.	Upgrade of existing sports floodlighting for North Beach Soccer to current Australian Standards. Lighting at Charles Riley Reserve (upper oval) currently doesn't meet Australian Standards.	Complete	\$420,000	Apr-21	Dec-21
2	Combination	WA	City of Stirling	ROW 28052 – West of Clotilde Street, Mount Lawley (Park Road to Clive Road) 55606.2498,265239.9241	The proposed works will include the following: <ul style="list-style-type: none"> • Installation of City approved light poles and luminaires, as per plan. • Locked electrical junction pit. • Full road construction of the unmade sections of laneway, as per plan. • Reconstruction of existing sealed sections, as per plan. • Resurfacing of existing sealed section, as per plan. • New drainage structures to improve stormwater capture, storage & infiltration capacity. • Removal of existing concrete kerbs and replacing with new semi mountable kerbs (where applicable) on/near to the existing alignments. • New concrete apron crossovers or flush kerbing (where applicable) to properties abutting the ROW with vehicular access/egress. • New street name signs installed at both of the laneway access/egress points. • Existing concrete crossover at both ends of laneway removed and replaced with new road construction, finished with red oxide asphalt. 	Complete	\$370,000	Sep-21	Dec-21
2	Road	WA	City of Stirling	Nollamara Avenue (Hillsborough Dr to Wanneroo Rd),	Road Resealing and Road Rehabilitation. Crocodile cracks along the surface and failing sub base layer due to heavy traffic, on going maintenance of the road hazards	Complete	\$449,000	Sep-21	Nov-21
2	Road	WA	City of Stirling	Hale Road and Weaponess Road Intersection	Road Resealing and Road Rehabilitation. Heavy Crocodile cracks along the surface and failing sub base layer due to heavy traffic, on going maintenance of the road hazards	Complete	\$413,000	Sep-21	Nov-21
2	Community	WA	City of Stirling	Grenville Reserve Carpark, Tuart Hill	Construction of 62 off street car parking bays. Adjustment of existing car park levels, flooding issues, lack of parking space.	Complete	\$150,000	Jul-21	Jul-21
2	Community	WA	City of Subiaco	Market Square	Landscaping improvements - Irrigation (Pipework/Sprinkler/Electrical Cabinet)	Complete	\$111,000	Jul-21	Aug-22
2	Community	WA	City of Subiaco	Mabel Talbot Park, Shenton Park,	Replacement lake viewing decks. The Mabel Talbot replacement of lake viewing decks scope of works includes removing the existing composite decking boards, supporting base structure and hand rails of the two existing decks and replacing these with new supporting structures, marine grade composite decking boards, perimeter seating and hand railing that improves resident interaction with the lake.	Complete	\$43,903	Feb-22	Jun-22
2	Road	WA	City of Subiaco	Herbert Road	Resealing of road. Resurfacing Herbert Road between Nicholson Road and Onslow Road. Work to address wearing course cracking.	Complete	\$70,000	Feb-22	Jun-22
2	Road	WA	City of Subiaco	Gloster Street	Drainage. Installation of new drainage infrastructure at known low point near Railway Road which is prone to flooding surrounding private properties.	Complete	\$22,922	Jan-22	Jun-22
2	Community	WA	City of Subiaco	Mueller Park	Landscaping improvements - Irrigation (Bore/Pump)	Complete	\$81,923	Jul-21	Jan-22
2	Road	WA	City of Subiaco	Subiaco Road	Resealing of road	Complete	\$75,609	Oct-21	Nov-21
2	Road	WA	City of Subiaco	Kershaw Street	Resealing of road	Complete	\$31,665	Oct-21	Nov-21
2	Community	WA	City of Subiaco	Cliff Sadler VC Memorial Park	Landscaping improvements - Irrigation (Bore/Pump/Electrical Cabinet/Remote Pump Start)	Complete	\$71,628	Jul-21	Oct-21
2	Community	WA	City of Subiaco	Hilda Street	Footpath renewal	Complete	\$15,461	Apr-21	May-21
2	Community	WA	City of Subiaco	Nicholson Road	Footpath renewal	Complete	\$8,394	Apr-21	May-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	City of Subiaco	Nicholson Road	Footpath renewal	Complete	\$9,734	Apr-21	May-21
2	Community	WA	City of Subiaco	Selby/Lonnie Street	Footpath new	Complete	\$10,742	Apr-21	May-21
2	Community	WA	City of Subiaco	Onslow Road	Footpath renewal	Complete	\$6,613	Apr-21	May-21
2	Community	WA	City of Swan	Ellenbrook Resource Centre Chiller	Replacement of the Air-Cooled chiller that services the Ellenbrook Community Resource Centre (library). The existing unit is in poor condition and in immediate need of replacement. The City had budgeted 250k to undertake this project and after going to the market, the quote came back higher than budget and additional funds are required.	Complete	\$200,000	Feb-22	Aug-22
2	Community	WA	City of Swan	Brockman Community Centre playground	The Brockman Community Centre project is to construct a new childcare and community support facility. Due to budget availability, the playground component was removed from the scope of works. Additional funding would enable the construction of the playground within the childcare area.	Complete	\$200,000	Feb-22	May-22
2	Community	WA	City of Swan	Alice Daveron (21/22 works): Improvements to community facilities [New Project]	Building refurbishments and improvements to the Alice Daveron Community Centre to bring it up to current Australian Standards and LOS requirements. This includes modifications to existing rooms, creation of new rooms and upgrades to services.	Complete	\$660,211	Jul-21	Apr-22
2	Road	WA	City of Swan	Reen Road Box Culvert	Replacement of existing culvert structure at Reen Rd in Gidgegannup. During construction, there was latent conditions where the existing pavement has poor sub grade and thus it needs to be reconstructed as well. The reconstruction of the existing pavements was not in the original scope of works, however it needs to be done to ensure the road is safe for public use. Additions funds are required to complete the project.	Complete	\$200,000	Dec-21	Feb-22
2	Road	WA	City of Swan	The Broadway Stage 2: Rehabilitation	Rehabilitation/resurfacing of the existing asphalt wearing course to rectify rough surface caused by incorrect line marking removal. Likely treatment method is 'mill and fill'.	Complete	\$50,000	Jul-21	Dec-21
2	Road	WA	City of Swan	The Broadway Stage 4 Midblock: Construction of a New Road	Construction of a new road through duplication of the existing carriageway between the Elmrige Pkwy roundabout and the Maffina Pde roundabout. This will upgrade the road from a two lane single carriageway to a four lane dual carriageway within this section. This is expected to offer substantial improvements in traffic congestion and safety at this location.	Complete	\$1,370,000	Jul-21	Dec-21
2	Community	WA	City of Swan	Ron Jose Pavilion: Sporting and Recreation Facilities	Construction of a new pavilion building at Ron Jose reserve. This is expected to offer substantial improvements in community level of service and satisfaction.	Complete	\$1,570,768	Jun-21	Aug-21
2	Community	WA	City of Swan	Swan Active Ballajura: Sporting and Recreation Facilities	Accessibility upgrades to family change rooms, as well as the construction of new gym facilities. This is expected to offer substantial improvements in community level of service and satisfaction.	Complete	\$770,052	Jan-21	Aug-21
2	Community	WA	City of Vincent	Brittania Reserve – Floodlight Repair	Sports group floodlights are failing. This is a heavily used community reserve for cricket and football	Complete	\$869,487	Feb-22	Jun-22
2	Community	WA	City of Vincent	Beatty Park Leisure Centre – Repair and maintain Heritage Grandstand	The Heritage Grandstand dates to the 1962 Commonwealth Games. It requires urgent works to protect it from water ingress.	Complete	\$81,370	Nov-21	Jan-22
2	Community	WA	City of Vincent	Beatty Park Leisure Centre – Concourse Tiling	Concourse tiles around indoor pool do not pass current slip testing and present a hazard. Remediation required.	Complete	\$190,587	Jun-21	Aug-21
2	Community	WA	City of Wanneroo	Wanneroo Aquamotion, Wanneroo, New Family Change Facility	Sporting and recreation facilities, replace and upgrade original sanitary hardware (fixtures)	Complete	\$779,284	Jun-21	Nov-23
2	Community	WA	City of Wanneroo	Phil Renkin Leisure Centre, Two Rocks, Upgrade Ventilation	Painting/Improvements to community facilities	Complete	\$148,009	Nov-21	Jun-22
2	Community	WA	City of Wanneroo	Corporate, Community Safety, New CCTV platform and operating system	Closed Circuit TV (CCTV)	Complete	\$487,655	Nov-21	May-22
2	Community	WA	City of Wanneroo	Wanneroo Aquamotion, Wanneroo, Upgrade Hydro pool Change rooms and Toilets	Sporting and recreation facilities	Complete	\$257,251	Nov-21	Apr-22
2	Community	WA	City of Wanneroo	Kingsway Indoor Stadium, Madeley, Upgrade Change rooms and Toilets	Sporting and recreation facilities	Complete	\$137,237	Oct-21	Apr-22
2	Community	WA	City of Wanneroo	Studmaster Park, Wanneroo, Upgrade Footbridge	Bicycle and Walking Paths	Complete	\$661,581	Nov-21	Feb-22
2	Community	WA	City of Wanneroo	Wanneroo Library and Cultural Centre, Wanneroo, New (Adult) Changing Place	Improved Accessibility of Community Facilities and Areas	Complete	\$310,914	Sep-21	Feb-22
2	Community	WA	City of Wanneroo	Bellport Park, Mindarie, New Playground	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$217,578	Oct-21	Jan-22
2	Community	WA	City of Wanneroo	Breakwater Park, Two Rocks, New Playground	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$215,862	Aug-21	Jan-22
2	Community	WA	City of Wanneroo	Jindinga Park, Wanneroo, Upgrade Passive Park	Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$102,503	Nov-21	Jan-22
2	Community	WA	City of Wanneroo	Various Locations, New Pathways	Bicycle and Walking Paths	Complete	\$713,053	Jul-21	Jan-22
2	Community	WA	City of Wanneroo	John Moloney Park, Marangaroo, New Fitness Equipment	Sporting and recreation facilities	Complete	\$54,016	Nov-21	Jan-22
2	Community	WA	City of Wanneroo	Belhaven Park, Quinns Rocks, Upgrade Sports Floodlighting	Sporting and recreation facilities	Complete	\$320,307	Jul-21	Jan-22
2	Community	WA	City of Wanneroo	Wonambi Park, Wanneroo, Upgrade Passive Park	Picnic Shelters or Barbeque Facilities at Community Parks	Complete	\$249,212	Oct-21	Jan-22
2	Community	WA	City of Wanneroo	Anthony Waring Park Clubrooms, Clarkson, Upgrade ventilation	Sporting and recreation facilities	Complete	\$151,335	Nov-21	Jan-22
2	Community	WA	City of Wanneroo	Civic Drive, Wanneroo, Upgrade access to Aquamotion and Wanneroo Shopping Centre	Improved Accessibility of Community Facilities and Areas	Complete	\$190,700	Nov-21	Jan-22
2	Community	WA	City of Wanneroo	Donnelly Park, Wanneroo, Upgrade playground and access	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$213,706	Oct-21	Jan-22
2	Community	WA	City of Wanneroo	Shelvoke Park, Koondoola, New Car Park	Off-road Car Parks	Complete	\$194,189	Oct-21	Jan-22
2	Community	WA	City of Wanneroo	Various Locations, New Bus Shelters	Other	Complete	\$53,477	Oct-21	Jan-22
2	Community	WA	City of Wanneroo	Civic Centre, Wanneroo, New public car park	Off-road Car Parks	Complete	\$269,574	Sep-21	Jan-22
2	Community	WA	City of Wanneroo	Chesterfield Park, Hocking, Upgrade Playground and Lighting	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$153,374	Oct-21	Jan-22
2	Community	WA	City of Wanneroo	Quinns Mindarie Community Centre, Quinns Rocks, New playground	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$144,121	Nov-21	Dec-21
2	Community	WA	City of Wanneroo	Paloma Park, Marangaroo, Upgrade Sports Floodlighting (Southern Oval)	Sporting and recreation facilities	Complete	\$201,750	May-21	Oct-21
2	Community	WA	City of Wanneroo	Addison Park Clubrooms, Merriwa, Upgrade Ventilation	Sporting and recreation facilities	Complete	\$27,486	Sep-21	Oct-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	City of Wanneroo	John Moloney Park Clubrooms, Marangaroo, Upgrade ventilation	Sporting and recreation facilities	Complete	\$27,159	Sep-21	Oct-21
2	Community	WA	City of Wanneroo	Dalvik Park, Merriwa, New Seniors Recreation Space	Sporting and recreation facilities	Complete	\$85,232	Oct-21	Oct-21
2	Community	WA	City of Wanneroo	Gumblossom Reserve, Quinns Rocks - Upgrade Access	Improved Accessibility of Community Facilities and Areas	Complete	\$204,919	Jul-21	Sep-21
2	Community	WA	City of Wanneroo	Quinns Mindarie Community Centre, Quinns Rocks, Upgrade Access	Improved Accessibility of Community Facilities and Areas	Complete	\$82,690	Jul-21	Sep-21
2	Community	WA	City of Wanneroo	Hinckley Park, Hocking, New Car Park	Off-road Car Parks	Complete	\$135,082	Mar-21	Jun-21
2	Community	WA	Collie Shire Council	Repair of Roche Park Recreational Facility Roof	Repair Sporting and Recreational Facilities: Repair Recreational Facility roof, to prevent further damage to indoor court flooring and amenity and replacement of ceiling panels.	Complete	\$119,610	Jun-23	Sep-23
2	Community	WA	Collie Shire Council	Replacement of fencing at Collie Recreation Ground (Prinsep St) and Roche Park playing fields (Coalfields Road between Paull and Gavan Streets)	Repairs/Replacement of fencing: the fencing around the recreation grounds is old, damaged in some areas and in need of replacement. The fence initially proposed was a chain link style. This was upgraded to Garrison fencing due to strength, security and appearance.	Complete	\$111,616	Dec-21	Jun-22
2	Road	WA	Collie Shire Council	McAlinden Rd Rehabilitation and shoulder widening	Rehabilitation and Widening of Road : McAlinden Rd SLK 3 to 5.8 - Rehabilitate sections of road, increase shoulder width and seal shoulders to improve road section performance and user safety The width of the seal was reduced from 9m to 8m and savings were also made in the way the works were undertaken.	Complete	\$126,576	Oct-21	Jun-22
2	Road	WA	Collie Shire Council	Bridge Maintenance	Preventive maintenance to bridge 3520 (Powerhouse Road) Bridge 3523 (Mungalup Road) and Bridge 3526(Coombes Street)	Complete	\$86,860	Apr-22	Jun-22
2	Community	WA	Morawa Shire Council	Renovation of Sport Precinct Clubhouse	Sport and Recreation Facility used by the bowling and golf club and broader community as a socialisation space. Wookwork, flooring, painting, air conditioning all-in need of repair and upgrading.	Complete	\$142,000	Sep-21	May-22
2	Community	WA	Morawa Shire Council	Upgrade/Renovation of Old Shire Chambers/Admin Building	The Shire has been operating from a new office building for several years and the old facility is a large space and heritage listed. The upgrade works will improve electrics, repaint wall, fix flooring and recommission bathrooms to make the facility accessible and useable to a community group/s or for a use that benefits the whole community such as a discovery centre.	Complete	\$141,669	Sep-21	Feb-22
2	Combination	WA	Mt Magnet Shire Council	Mount Magnet Rural Roads	Installation and replacement of (5) new grids on roads within the Shire's boundary on Yoweragabbie and Wogarno access rural roads. The Shire participates on the Mid-West-Gascoyne Region Group Meetings co-ordinated by Regional Manager for Main Roads. All roads are publicly accessible.	Complete	\$50,000	Mar-22	Jul-22
2	Community	WA	Mt Magnet Shire Council	Mount Magnet Museum	New shed for holding and display items of historical value and interest.	Complete	\$62,000	Dec-21	May-22
2	Combination	WA	Mt Magnet Shire Council	Mount Magnet, Creek Area on Warren Street located between the Hepburn and Watson Street.	Beautification Programme – Parking area well used by visitors, caravan commuters and trucks (RAV 3) that overnight on Warren Street as handy to shops and accommodation. Grassed area be extended and install children's playground. Warren Street is located between Hepburn Street (main road in town) and Watson Street.	Complete	\$20,420	Mar-22	May-22
2	Community	WA	Mt Magnet Shire Council	Mt Magnet Town Cemetery, on Cemetery Road.	Installation of a Roof over Existing Toilet Block and covered walkway. Toilet block installed last year by the Shire and has no overhead protection especially for funeral gatherings/visitors and users' queue to use the facilities.	Complete	\$20,000	Feb-22	Apr-22
2	Community	WA	Mt Magnet Shire Council	Mt Magnet Town Cemetery	Fencing and further development work required due to recent GPR Survey carried out and old grave sites discovered and located.	Complete	\$20,430	Feb-22	Apr-22
2	Community	WA	Narembeen Shire Council	Museum preservation works	Building restoration works are required to be undertaken to the historic Narembeen Museum (formally St Pauls Anglican Church). A Conservation Management plan has been completed which identifies a list of priority works to be undertaken to the building to preserve its condition.	Complete	\$136,774	Jun-21	Jun-22
2	Community	WA	Narembeen Shire Council	Walker Lake Dual use path	Construction of approximately 1.5km of Dual use concrete path around Walker Lake, Narembeen. A gravel walk path currently exists and this represents a fall hazard for users, in particular elderly residents at the nearby Aged Care facility. The allocation includes an allocation for signage for LRCI and interpretation	Complete	\$250,000	Mar-22	May-22
2	Community	WA	Shire of Ashburton	Renewal of Ocean Outlets - Onslow	Reconstruction and renewal of failed Ocean (Stormwater) Outlets in Onslow. The outlets will be constructed with Marine Grade materials and protected with rock armour to ensure that they are more resilient to coastal conditions. The work involves construction of new drainage pits, extending existing stormwater pipes, replacing existing pipes, construction of supporting headwalls, protection of pipes with anchors and rock armour and the installation of new outlet valves. •Location 1 - Install 4.4 m of new 300mm diameter marine grade reinforced concrete pipe with headwall and non-return valve. •Location 2 - Install 4.4m of new 600 mm diameter marine grade reinforced concrete pipe with headwall and non-return valve. •Location 3 - Install 66 m of new 600 diameter marine grade reinforced concrete pipe with headwall, drainage pit and non-return valve. Raise existing pit to surface level.	In Planning	\$565,187	Jun-24	Oct-24
2	Community	WA	Shire of Augusta Margaret River	Wadandi Track: pedestrian bridge B9303 replacement Lat – 33.925379 Long 115.079004 Bridge works	Bridge works - Bike and walking path, repair/replacement of pedestrian bridge.	Complete	\$157,046	Apr-22	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of Augusta Margaret River	Wadandi Track: pedestrian bridge B9290 replacement Lat -33.930794 Long 115.077504 Bridge works	Bridge works - Bike and walking path, repair/replacement of pedestrian bridge.	Complete	\$231,544	Apr-22	May-22
2	Community	WA	Shire of Augusta Margaret River	Wadandi Track: Heritage pedestrian bridge B9293 refurbishment Lat -33.938030 Long 115.068919 Bridge works	Bridge works - Bike and walking path, repairs to pedestrian bridge.	Complete	\$493,746	Jul-21	Apr-22
2	Community	WA	Shire of Beverley	Vincent Street Streetscape Project	Rebuilding and upgrading the main street (Vincent St) which will address poor drainage, uneven road surface, inappropriate kerbs and uneven footpaths. There will be improved pedestrian and wheelchair safety with the inclusion of traffic calming devices and island crossings. The area will be beautified with public art, seating and tree planting.	Complete	\$273,192	Nov-21	Apr-22
2	Community	WA	Shire of Boddington	Lighting	Installation of lighting and associated infrastructure along Wuraming Avenue	Complete	\$62,890	Oct-21	Nov-22
2	Community	WA	Shire of Boddington	Footpaths	Repairs and reinstatement of pedestrian footpaths	Complete	\$98,183	Oct-21	Jun-22
2	Community	WA	Shire of Boyup Brook	Boyup Brook Swimming Pool Upgrade Beatty Street, Boyup Brook 6244	Works to upgrade Boyup Brook Swimming Pool Precinct that will deliver inclusive access, improved safety with a chlorine safety system and improved toddler pool access, increased visual amenity with new floor coverings and reticulation, additional shade and a new publicly accessible gym. Change in scope of works: Removing energy efficiency upgrade of swimming pool and funds diverted to new publicly accessible gym.	Complete	\$242,464	Jun-21	Aug-22
2	Community	WA	Shire of Boyup Brook	Flax Mill Community Facilities Improvements 112 Jackson Street, Boyup Brook 6244	Maintenance and improvements to the Flax Mill Community Facility that will deliver improved accessibility, visual amenity, and safety. Project includes building and safety improvements, public viewing area lighting and camp kitchen upgrade.	Complete	\$108,900	Aug-21	Feb-22
2	Community	WA	Shire of Bridgetown Greenbushes	CCTV	Purchase and install CCTV cameras at the Bridgetown Railway Station and Memorial park	Complete	\$33,322	Feb-24	Apr-24
2	Road	WA	Shire of Bridgetown Greenbushes	Pollina road Gravel	Gravel resheet approximately 2km of Polina Road, Bridgetown. The Scope of works is to lay 100mm gravel on the 7 metre wide road formation for a distance of 2.3km. Polina Road is a public road reserve under the control of the Shire of Bridgetown-Greenbushes. It is a well-utilized road that services agricultural rural-residential lifestyle areas to the east of the Bridgetown Townsite. The proposed gravel resheeting works will improve road safety, noting the road is an arterial school bus route, will improve road conditions for transport of agricultural produce and will increase the estimated life of the road formation	Complete	\$136,243	May-22	Oct-22
2	Road	WA	Shire of Bridgetown Greenbushes	Grange Road Gravel Resheet	Gravel resheet approximately 2km of Grange Road, Wandillup. The Scope of works is to lay 100mm gravel on the 7 metre wide road formation for a distance of 2.3km. Grange Road is a public road reserve under the control of the Shire of Bridgetown-Greenbushes. It is a well-utilized road that services agricultural areas to the south-west of the Bridgetown Townsite. The proposed gravel resheeting works will improve road safety, noting the road is an arterial school bus route, will improve road conditions for transport of agricultural produce and will increase the estimated life of the road formation.	Complete	\$147,500	Jun-22	Oct-22
2	Road	WA	Shire of Bridgetown Greenbushes	Hay Road Gravel Resheet	Gravel resheet approximately 1.5km of Hay Road, Greenbushes. The Scope of works is to lay 100mm gravel on the 7 metre wide road formation for a distance of 1.6km. Grange Road is a public road reserve under the control of the Shire of Bridgetown-Greenbushes. It is a well-utilized road that services agricultural areas to the north-west of Greenbushes and is an arterial connection to the Nannup-Balingup Road that services the town of Nannup. Hay Road is also an arterial road servicing the Talison Lithium Mine at Greenbushes and is used by a considerable number of their employees that live to the north-west and west of Greenbushes. The proposed gravel resheeting works will improve road safety, noting the road is an arterial school bus route, will improve road conditions for transport of agricultural produce and will increase the estimated life of the road formation.	Complete	\$82,935	May-22	Oct-22
2	Community	WA	Shire of Bridgetown Greenbushes	Bridgetown Lesser Hall Improvements	The Bridgetown Lesser Hall is a component of the Bridgetown Civic Centre. The Lesser Hall is the most used room in the Civic Centre and is used predominantly for community meetings and functions. A kitchen and bar are included in the Lesser Hall. The proposed improvements consist of Installation of air conditioning, Renewal of Floor Coverings (Linoleum) in the kitchen and bar areas and replacement of light fittings. The proposed air conditioning will provide both heat and cooling throughout the year. The current light fittings are large dome lights that aren't conducive to the holding of meetings or functions. More appropriate down lights are proposed to be installed as a replacement. Floor coverings in the kitchen and bar areas are in poor condition. The installation of new linoleum is proposed.	Complete	\$31,614	May-22	Jun-22
2	Community	WA	Shire of Brookton	Caravan Park Upgrade	Construction of two 1 bed accommodation units, utility connections, furnishings, fencing, signage, BBQ, landscaping, fire-ring, existing ablution block refurbishment / Severe accommodation shortage throughout the Shire.	Complete	\$190,000	Jun-21	Jun-22
2	Community	WA	Shire of Brookton	Beautification of Reserve 43158	Fencing, landscaping including plants, retic and other materials / Reserve fronts Brookton Hwy and covers a large area including Caravan Park, Sports Pavilion, Aquatic Centre, Men's Shed and more. Areas directly surrounding facilities are mostly landscaped but extensive areas of the Reserve are need of fencing and landscaping.	Complete	\$5,325	Aug-21	Jun-22
2	Community	WA	Shire of Broome	Broome Cemetery Fencing Upgrade	Council have recently adopted the Broome Cemetery masterplan 2020. This document had significant community consultation with the top priority increased safety through installation of 1800mm Garrison fencing around the perimeter of the facility. This project proposes to fence the Cemetery Boundary with 1800mm Garrison fencing with 2 vehicular gates and 3 pedestrian gates.	Complete	\$310,000	Mar-22	Oct-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of Broome	Broome Recreation and Aquatic Centre Carpark - Upgrade	This is a high visitation area and provides parking for users of the Facility particularly those accessing Father McMahon Oval for organised sport. The existing carpark is a formed carpark which lacks a seal, line marking, pedestrian access ways. The upgrade to existing carpark seeks to provide a sealed surface allowing for better amenity and formalised car parking bays improving safety and capacity. The project includes landscaping, kerbing and a footpath network to improve safety for users.	Complete	\$315,000	Nov-21	May-22
2	Road	WA	Shire of Broome	Kerr Street and D'Antoine Street Footpath - New	Kerr Street and D'Antoine Street are currently highlighted in the Shire of Broome's 10 year footpath plan. These roads provide an important connection between the Old Broome area and the Boulevard Shopping centre and Broome Senior High School. The installation of 2m wide footpath will improve pedestrian safety for these important links.	Complete	\$100,000	Sep-21	May-22
2	Community	WA	Shire of Broome	Town Beach Carpark Lighting and Landscaping - New	Council is installing 45 new car bays within the Town Beach precinct to support increased visitation resulting from \$24M of upgrades that have and are being completed within this precinct. The new carpark is being part funded through the LRCI phase 1 grants. This project is seeking to provide compliant lighting and landscaping (including fencing) to the new carpark to improve safety for users accessing the Town beach playground, water park and Jetty (under construction).	Complete	\$128,056	Sep-21	Nov-21
2	Road	WA	Shire of Broomehill-Tambellup	Greenhills South Road, Tambellup West	Widen, reconstruct & seal – slk 14.15 to 15.27 (including floodway section)	Complete	\$150,000	Jan-21	Dec-22
2	Road	WA	Shire of Broomehill-Tambellup	Beejenup Road, Tambellup East	Reconstruct & seal corners – slk 21.82 to 23.00	Complete	\$53,100	Jan-21	Dec-22
2	Road	WA	Shire of Broomehill-Tambellup	Nymbup Road, Tambellup West	Extend & repair culverts along road	Complete	\$20,000	Jun-21	Jun-22
2	Community	WA	Shire of Broomehill-Tambellup	Emergency Management Incident Control Centre	Installation of video & teleconferencing facilities in the Tambellup Administration Offices	Complete	\$25,000	Jan-21	Jun-22
2	Community	WA	Shire of Broomehill-Tambellup	Broomehill Primary School Car Park	Construct, kerb and seal carpark for safe set down of students, safe access for vehicles and buses.	Complete	\$40,000	Jun-21	Mar-22
2	Combination	WA	Shire of Broomehill-Tambellup	Broomehill Fire Shed carpark	Seal & kerb carpark	Complete	\$15,000	Apr-21	Mar-22
2	Road	WA	Shire of Broomehill-Tambellup	Etna Road, Broomehill West	Extend & repair culverts along road	Complete	\$20,000	May-21	Jun-21
2	Community	WA	Shire of Bruce Rock	Bruce Rock Supermarket. Corner of Johnson and Bath Street, Bruce Rock, WA.	The only supermarket in the Bruce Rock town site burnt down as a result of arson in March 2020. The Shire seeks to construct a new supermarket building to ensure residents have access to a secure food supply. This is paramount for vulnerable community members who are unable to travel 40km to the next town for grocery shopping with no support system present. Currently, the Shire are operating a temporary supermarket from the Town Hall, resulting in the hall being unavailable for community events and sporting activities. A retail consultant determined that the Shire of Bruce Rock would be extremely unlikely to attract a retailer to operate a grocery store if the retailer had to also construct a building. The Shire intend to build the supermarket, fit it out, and lease it to an independent retailer. Building a new supermarket contributes to the local economy by creating jobs during construction and ensuring the continued future of the local retail economy. At present, many retail businesses in Bruce Rock have been negatively impacted by people travelling out of town for grocery shopping, as the current supermarket is unable to stock all the stock lines they require. Specific components of the construction of the Supermarket Phase 2 funding will be used for include: substructure, trenching and conducting for Electrical and Communication Services, and power supply head works.	Complete	\$375,578	Jan-22	Jun-22
2	Road	WA	Shire of Capel	Ramsay Road, Stratham, WA. Chainage 1.5 to 3.34 From (115.5919661, -33.4557495) to (115.603933, -33.444281) Rehabilitation, Widening and Bicycle and Walking Path	Rehabilitation and widening of a portion of Ramsay Road, including construction of new pedestrian footpath. Stage 2 of project (Stage 1 carried out under LRCI Phase 1) Significant pavement deformation in isolated areas, poor cross sectional design, narrow seal (currently 5.8m to be widened to 6.2m). Drainage improvements and addition of kerbing to new footpath.	Complete	\$763,658	May-21	Oct-21
2	Community	WA	Shire of Carnamah	27-31 MacPherson Street Carnamah: Playgrounds and Skate parks	Design and construction of first stage of skate park in Carnamah	Complete	\$37,825	Jun-21	Mar-23
2	Community	WA	Shire of Carnamah	Reserve 26044 Eneabba Drive Eneabba: Picnic Shelters or Barbeque Facilities at Community Parks Playground	Erect shade structure over some of the playground equipment	Complete	\$14,790	Oct-21	Jun-22
2	Road	WA	Shire of Carnamah	3 Niven Crescent Carnamah: Other	Construction of laundry and office facilities at the Carnamah Caravan Park	Complete	\$42,354	Jun-21	Jun-22
2	Community	WA	Shire of Carnamah	Reserve 26044 Eneabba Drive, Eneabba Half Basketball Court	Supply and construction of a half basketball court	Complete	\$31,310	Jun-21	Jun-22
2	Road	WA	Shire of Carnamah	3 Niven Crescent Carnamah: Rebuilding a road that already exists (can include upgrading)Caravan Park Asphalt	Upgrade asphalt existing bitumen roads in the Carnamah Caravan Park	Complete	\$54,716	May-21	Jul-21
2	Road	WA	Shire of Carnamah	6-14 Caron St Carnamah: Repair / Replacement Fencing	Replace damaged and deteriorated fencing around Shire Depot	Complete	\$26,655	Mar-21	Jun-21
2	Community	WA	Shire of Carnarvon	Brockman Park Reticulation	Further improvements of Brockman Park by installing reticulation	Complete	\$148,912	Nov-22	May-23
2	Community	WA	Shire of Carnarvon	Baston Oval Ablutions Upgrade	Tiling and plumbing fixture upgrade	Complete	\$120,000	Sep-22	Dec-22
2	Road	WA	Shire of Carnarvon	Rural Roads	Betterment of rural roads affected by flood event AGRN951 Install culverts and floodway rock armouring on Minilya Lyndon Road, Wahroonga Pimbee Road	Complete	\$294,963	Aug-22	Dec-22
2	Community	WA	Shire of Carnarvon	Pioneer Cemetery Remediation	Improvement & beautification of old cemetery. Removal of fencing, planting of trees incl water access, lighting and an entry statement	Complete	\$50,000	Sep-21	Jun-22
2	Community	WA	Shire of Carnarvon	Solar Power Tip site	Install solar power at tip site to reduce fuel usage, install lighting and security system. Fuel usage up to \$8,000 p.a. for existing generator supply	Complete	\$50,000	Oct-21	Feb-22
2	Community	WA	Shire of Carnarvon	Power Supply Main street	Upgrade of power supply – to be used for street functions and displays	Complete	\$20,000	Oct-21	Dec-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	WA	Shire of Chapman Valley	Wandana Road	Resealing - with edge repairs and crack sealing	Complete	\$283,397	Apr-21	Jun-22
2	Road	WA	Shire of Chittering	Wandena Road Slk 7.47-Slk 8.61	Reconstruction from a gravel road to a bitumen seal	Complete	\$238,142	Sep-21	Dec-21
2	Road	WA	Shire of Chittering	Binda Place carpark Chittering	Reconstruction from gravel carpark to asphalt seal.	Complete	\$138,637	Oct-21	Dec-21
2	Road	WA	Shire of Coolgardie	Coolgardie North Road	Additional identified works as a result of severe rain events - reconstruction, widening, sheeting/re-sheeting, resealing and drainage	Complete	\$332,148	Feb-21	Mar-21
2	Road	WA	Shire of Coorow	Davies Road SLK 0.0 to 5.0	RE-Sheeting Gravel road	Complete	\$81,657	Mar-22	Jun-22
2	Road	WA	Shire of Coorow	Lampard Road SLK 7.81 to 12.81	RE-Sheeting Gravel road	Complete	\$68,821	Mar-22	Jun-22
2	Road	WA	Shire of Coorow	South Waddi Road SLK 5.0 to 15.00	RE-Sheeting Gravel road	Complete	\$133,992	Sep-21	Nov-21
2	Community	WA	Shire of Corrigin	Painting/ Improvements to Corrigin Town Hall at 21 Goyder Street Corrigin	External painting Corrigin Town Hall	Complete	\$122,690	Sep-21	Dec-21
2	Community	WA	Shire of Corrigin	Repair and improvements to Old Roads Board Building at 21 Goyder Street Corrigin	Urgent conservation work to repair Old Roads Board Building to address rising damp, repair cracks in parapet and improve drainage.	Complete	\$201,899	Sep-21	Dec-21
2	Community	WA	Shire of Corrigin	Standpipe controller Connelly Parade Corrigin	Installation of standpipe controller on tanks at Connelly Parade Corrigin	Complete	\$19,922	Apr-21	Jun-21
2	Combination	WA	Shire of Cranbrook	Cranbrook Community Precinct Footpath – Frederick Square, Cranbrook	The Cranbrook Community Precinct does not currently have a shared path that is inclusive for the whole the community. This project will involve upgrading the compacted gravel path to be a concreted shared path that is accessible for the whole community, allowing our community space to be an inclusive area.	Complete	\$120,000	Apr-21	Jun-22
2	Community	WA	Shire of Cranbrook	Cranbrook Tourist and Information Bay, Climie Street, Cranbrook	This project would involve the upgrade and landscaping of the Cranbrook Tourist and Information Bay. It will be creating an inviting green space for our community with the increase of shade and beautification of the townscape.	Complete	\$98,530	Apr-22	Jun-22
2	Combination	WA	Shire of Cranbrook	Drainage Upgrade near Cranbrook Sporting Club - King Street, Cranbrook	Currently excessive pooling occurs on the road along the eastern kerb of King Street outside the Cranbrook Sporting Club causing issues with access to the venue from the on-street car parking bays. This project will involve drone survey, design and construction of solution. The solution will involve installation of side entry pits and pipes to redirect this water underground which, in turn, resolving drainage and access problems.	Complete	\$103,568	Mar-22	May-22
2	Community	WA	Shire of Cuballing	Administration Office Refurbishment 186 Campbell Street, Cuballing WA 6311	The refurbishment includes changing the layout of the existing reception area. Installing a new reception counter that has a lower area for wheelchair access. Replacement air conditioning, floor coverings & electrical works. This will also involve installing a separate room for our server. Outside we will place a large noticeboard where the old entrance doors were and install new signage to the buildings entrance.	Under Construction	\$73,211	Aug-21	Jun-24
2	Combination	WA	Shire of Cuballing	Popanyinning Main Street Refurbishment – Stage 2 Francis Street, Popanyinning WA 6309	The Shire of Cuballing used a portion of the Phase 1 LRCI funds to carry out stage 1 of this project. Stage 2 of the project includes improving drainage to the area, installing traffic control devices, kerbing, street bins, gardens and trees, and a lawn area with picnic shelter, plus better access to the existing public toilet rest area.	Under Construction	\$114,311	Aug-21	Jun-24
2	Community	WA	Shire of Cue	Closed Circuit TV (CCTV) – Cue Townsite	Works associated with installing a fixed mobile CCTV system to main street, water park/nursing post, town hall and rubbish tip. The problem being addressed includes windows being broken in main street, break-ins and damage to infrastructure, including fire damage	Complete	\$50,000	Jan-22	Jun-23
2	Community	WA	Shire of Cue	Other – upgrade community amenities – Cue Townsite	Works that do not fall into the above categories which includes upgrading the standpipe to be fully automated at the pump. The problem being addressed includes Access to the standpipe can only occur during works hours and cannot be accessed on weekends as it requires a key to unlock it. Also, the current system doesn't have a dispensing hose making it difficult for people with smaller vehicles (e.g. fire truck)	Complete	\$50,000	Aug-21	Jun-23
2	Community	WA	Shire of Cue	Multiple Locations - Improved Accessibility of Community Facilities and Areas and Landscaping Improvements	Install disability pathways around the new youth and community centre, install access ramp and stairs up to the centre which includes large retaining wall, install ag-drains, concrete edging that leads to the oval, and concrete the platform area for disability access. There is no hard surface/disability access to the youth and community centre. There is also no drainage to move water away from the building which needs to be installed before the pathways are done, and the platform has a dirt surface	Complete	\$130,626	Sep-21	Jun-23
2	Community	WA	Shire of Cunderdin	Cunderdin Memorial Pool	Resurfacing the Cunderdin Pool basin	Complete	\$165,450	Mar-22	Jun-22
2	Community	WA	Shire of Cunderdin	Cunderdin Sport & Recreation Centre Oval	Oval water supply & reticulation project (phase 2)	Complete	\$34,820	Jan-22	Jun-22
2	Community	WA	Shire of Cunderdin	Cunderdin Sport & Recreation Centre	Sports Centre Parking, Drainage and Revitalisation Project	Complete	\$81,436	Jan-22	Jun-22
2	Community	WA	Shire of Dalwallinu	Upgrade of Ablution Facility – Dalwallinu Caravan Park	Toilet Blocks Demolition and installation of a new ablution facility to ensure compliance with the regulations due to expansion of park. Existing ablution facility is old and requires replacing. Outcome Achieved: This will provide a safe and pleasant experience for tourists to Dalwallinu.	Complete	\$346,605	Aug-21	Apr-22
2	Community	WA	Shire of Dalwallinu	Generator – Dalwallinu Recreation Centre Precinct	Other (Sporting & Rec facilities) Installation of a generator for use in the Dalwallinu Recreation Precinct in times when power is not available. This will ensure continuity of power so that the Sports Club and users of all facilities in the precinct can operate without mains power being available. This is a regular occurrence in Dalwallinu. The Recreation Centre is also the appointed evacuation centre for the Shire. Outcome Achieved: Ability to keep the Rec Centre precinct functioning during a power outage. Increased Scope: The council will install a concrete pad and a switch to isolate the solar system from the generator in order for the generator to function correctly.	Complete	\$40,730	Jul-21	Mar-22
2	Community	WA	Shire of Dalwallinu	Shaded Seating - Xantippe	Picnic Shelters Supply and installation of shaded seating, to a very popular tourist spot in the Shire of Dalwallinu. Xantippe is the only place in Australia which starts with the letter X. After featuring on the morning program Sunrise and in the Australia Post Coin Hunt, this tourist spot is well utilised. Outcome Achieved: Seating for tourists	Complete	\$7,500	Aug-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of Dalwallinu	Shade Sails – Dalwallinu Recreation Centre	Playgrounds Supply and installation of shade sails over the new Dalwallinu Playground to provide safe playing condition when used during the sunlight hours. Output Achieved: Shaded play area for children.	Complete	\$31,950	Oct-21	Oct-21
2	Community	WA	Shire of Dalwallinu	Shade sails – Dalwallinu Aquatic Centre	Other (Sporting & Rec facilities) Supply and installation of shade sails to the shallow end of the 25M pool to provide shade for swimmers. Plus new shade sails on the seating area which is used by patrons and also the school students during swimming carnivals and swimming lesson. Outcome Achieved: Well shaded areas for patrons safety.	Complete	\$80,000	Aug-21	Oct-21
2	Community	WA	Shire of Dalwallinu	Dump Point – Kalannie Caravan Park	Toilet Blocks Installation of a dump point for tourists to utilise. Outcome Achieved: Provision of a dump point for tourist to use whilst travelling through Kalannie.	Complete	\$8,470	Aug-21	Sep-21
2	Community	WA	Shire of Dalwallinu	Water Fountains – Dalwallinu Recreation Centre and Aquatic Centre	Other (Sporting & Rec facilities) Supply and installation of water fountain/chiller for use by patrons. Output Achieved: Access to chilled water for patrons	Complete	\$5,460	Jul-21	Aug-21
2	Community	WA	Shire of Dalwallinu	New Oven – Dalwallinu Recreation Centre	Other (Sporting & Rec facilities) Supply and installation of new oven to Dalwallinu Recreation Centre. Existing oven was from the old building prior to the upgrade. Is not user friendly and is not fit for purpose for the facility. The oven is well used by hirers of this facility. Outcome Achieved: A useable oven for a well-used community facility.	Complete	\$16,105	Aug-21	Aug-21
2	Community	WA	Shire of Dalwallinu	Water Fountain – Kalannie Sports Pavilion	Other (Sporting & Rec facilities) Supply and installation of water fountain/chiller for use by patrons. Outcome Achieved: Access to chilled water for patrons	Complete	\$2,710	Aug-21	Aug-21
2	Community	WA	Shire of Dalwallinu	Water Fountain – Dalwallinu Discovery Centre	Other Supply and installation of water fountain/chiller for use by tourists and users of the Dalwallinu Town Hall. The hall is used by many children during the dance season. Outcome Achieved: Access to chilled water for tourists and children utilising the hall for dance classes.	Complete	\$3,905	Jul-21	Aug-21
2	Road	WA	Shire of Dandaragan	Green Street, Cervantes 6511	Resealing	Complete	\$49,637	Nov-21	Jun-22
2	Road	WA	Shire of Dandaragan	Toledo Street, Cervantes 6511	Resealing	Complete	\$45,214	Nov-21	Jun-22
2	Road	WA	Shire of Dandaragan	Castilla Way, Cervantes 6511	Resealing	Complete	\$46,030	Nov-21	May-22
2	Road	WA	Shire of Dandaragan	Sierra Drive, Cervantes 6511	Resealing	Complete	\$26,030	Nov-21	Apr-22
2	Road	WA	Shire of Dandaragan	Bluewater Drive, Jurien Bay 6516	Resealing	Complete	\$26,625	Oct-21	Mar-22
2	Road	WA	Shire of Dandaragan	North West Road,	Resealing	Complete	\$57,120	Dec-21	Feb-22
2	Road	WA	Shire of Dandaragan	Passmore Close Jurien Bay 6516	Resealing	Complete	\$69,468	Oct-21	Feb-22
2	Road	WA	Shire of Dandaragan	Aquilla Street, Jurien Bay 6516	Resealing	Complete	\$132,613	Oct-21	Jan-22
2	Road	WA	Shire of Dandaragan	Rowes Road, Dandaragan 6507	Resealing	Complete	\$27,067	Oct-21	Dec-21
2	Community	WA	Shire of Dardanup	Glen Huon Reserve Development Works	Sporting and recreation facilities	Complete	\$117,000	Jul-21	Dec-22
2	Community	WA	Shire of Dardanup	Charlotte Street Toilet and Rail Crossing	Toilet Blocks	Complete	\$100,000	Aug-21	Dec-22
2	Community	WA	Shire of Dardanup	Eaton Skate Park	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$230,000	Apr-21	Mar-22
2	Community	WA	Shire of Dardanup	Gnomesville Improvements	Improved Accessibility of Community Facilities and Areas	Complete	\$75,000	Jun-21	Dec-21
2	Community	WA	Shire of Dardanup	Millars Creek Lighting	Bicycle and Walking Paths	Complete	\$53,041	Jun-21	Aug-21
2	Community	WA	Shire of Dardanup	Peppermint Way Footpath	Bicycle and Walking Paths	Complete	\$40,000	May-21	Jul-21
2	Road	WA	Shire of Denmark	Harewood Road Gravel Re-sheet SLK 0-3.0	Road Rehabilitation – Rehabilitating and existing gravel pavement with the addition of new gravel	Complete	\$100,000	Nov-22	Dec-22
2	Community	WA	Shire of Denmark	Wattle Way to Mount Shadforth Road Footpath	Bicycle Walking Paths – Construction of a new footpath between wattle way	Complete	\$95,031	Mar-22	Jun-22
2	Road	WA	Shire of Denmark	Sheoak Drive, Praed Lane, Aning Road, Buckley Street	Crack patching and Resealing Patching, Resealing, Asphalt and Drainage Upgrade	Complete	\$201,633	Jan-22	Jun-22
2	Road	WA	Shire of Derby/West Kimberley	Gravel Road Grid Replacements and minor Road Repairs	Calwinyardah – Nookanbah Road -17.942955, 124.797844 (SLK 3.92); Christmas Creek Road -18.764068, 126.050160 (SLK 15.96); Cherrabun Road -18.624898, 125.788529 (SLK 16.36); and Three grid replacements on the Nerrima -18.11614143, 124.263337 and Myroodah Road -18.082787, 124.227841 (SLK's to be confirmed). Works proposed include grid repairs, minor maintenance to drainage, and re-sheeting, on sections of the above proposed roads.	Complete	\$230,158	May-21	Sep-21
2	Combination	WA	Shire of Derby/West Kimberley	Reconstruction of Fitzroy Crossing Runway Failure and total seal enrichment. -18.179259. 125.563519	It is proposed that the section of runway that is deformed be reconstructed and resealed. The total project cost is \$751,700. SDWK has applied for a grant to fund the remaining \$375,000 and is proposing that the Stimulus funding provide the matching funds to ensure the project goes ahead during the dry season of 2021, this will ensure there is no interruption to the emergency health services of the Fitzroy Valley area.	Complete	\$375,000	Jun-21	Aug-21
2	Community	WA	Shire of Derby/West Kimberley	Derby Wharf Lighting Replacement -17.290880, 123.607084	Replacement of Jetty Lighting to support Council Operations and improve Community Amenity. The project includes replacement of current failed wiring system and an upgrade to the mains power box.	Complete	\$105,000	May-21	Jul-21
2	Community	WA	Shire of Donnybrook Balingup	Egan Park, Donnybrook: Playgrounds and Skate Parks	Pump Track (cycle park)	Complete	\$400,000	Jul-21	Dec-21
2	Community	WA	Shire of Donnybrook Balingup	Balingup Recreation Centre: Sporting and recreation facilities	Balingup Recreation Centre: Amenities Refurbishment	Complete	\$67,054	Aug-21	Dec-21
2	Community	WA	Shire of Dowerin	Automated Irrigation System	Upgrade of irrigation system to include electricals & pump to enable automated watering of main town oval and hockey field	Complete	\$143,000	Sep-21	Jun-22
2	Community	WA	Shire of Dowerin	Recreation Centre Refurbishment	Works to carry out upgrades to the facility	Complete	\$60,000	Jan-21	Jun-22
2	Community	WA	Shire of Dowerin	Shire Administration Refurbishment	Installation of 2 new offices to accommodation staff & separate existing workspaces	Complete	\$45,469	Mar-21	Jan-22
2	Community	WA	Shire of Dowerin	Shire Administration Re- Roofing Project	LRCI Phase 1 project – revised quotes identified a funding gap. LRCI Phase 2 will enable the project to replace roof	Complete	\$25,000	Mar-21	Apr-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of Dumbleyung	Complete gravel base bitumen sealed road catchment area. Dumbleyung Horse Dam stormwater collection area and supporting infrastructure Reserve 19572 (See location attachments)	Purpose: Securing a water supply for community and emergency use. At the community water security forum, it was raised as a high priority to secure more effective water supply for the Dumbleyung Town site. We have allocated LRCI Phase 2 funding to this project as this is a suitable site close to the Dumbleyung town site. The Community Dam size is approximately 28,000 M3 to 30,000 M3 which will have a road catchment of 3/4 hectares constructed. The site will be prepared for a gravel base with a bitumen seal	Complete	\$303,229	Sep-21	May-23
2	Community	WA	Shire of Dundas	Upgrade Sports Complex Showers 31 Richardson St	Sporting and recreation facilities – renovate existing facilities so that they can be utilised by the community and as used as the Emergency Evacuation Centre to help cope with travellers that get stranded during bushfires and or pandemics, both being a significant impact on our community now and in recent years.	Complete	\$45,000	Aug-21	Jun-22
2	Community	WA	Shire of Dundas	Secure Fencing at Pool 70-76 Roberts St	Sporting and recreation facilities – upgrade existing fencing at the rear of the pool from chain link to a more appropriate pool fencing that is not so easily tampered with.	Complete	\$35,000	Jun-21	Jun-22
2	Community	WA	Shire of Dundas	Marks Park Fencing 80 Roberts St	Repairs/Replacement of fencing – this park is located next to a street with a lot of traffic and poses a risk to children who play at the park that may run out onto the road.	Complete	\$4,651	May-22	May-22
2	Combination	WA	Shire of Dundas	Dog Park and Public Amenity Development 31 Richardson St	Toilet Blocks – renovate an unused building to become a public amenity to dog park and RV park visitors. Sporting and recreation facilities - the surrounding grounds to the proposed public amenity to be changed into a dog park. Toilet Blocks – relocate the dump point to the RV park that is situated next to the proposed dog park.	Complete	\$85,000	Mar-21	Nov-21
2	Community	WA	Shire of Dundas	Disability and Pram Access Ramps along Roberts St	Improved Accessibility of Community Facilities and Areas – upgrade the existing ramps along Roberts Street as the current ramps do not comply with safety standards	Complete	\$30,687	Aug-21	Sep-21
2	Community	WA	Shire of Dundas	Welcome Park Soundproof Fencing 66-68 Roberts St	Noise and Vibration Mitigation Measures – this facility receives many visitors each year and it is surrounded by residential properties (mainly elderly) that have been impacted by the noise of these visitors.	Complete	\$10,000	May-21	May-21
2	Community	WA	Shire of East Pilbara	Newman: Sporting and Recreation Facility	Design and construction of an upgrade to an existing sporting complex with multiuse courts and associated infrastructure.	Complete	\$1,084,928	Mar-22	Jun-22
2	Community	WA	Shire of Esperance	Esperance Golf Club Water Supply Infrastructure	Sporting & Recreational Facilities	Complete	\$100,000	Jul-21	Apr-22
2	Community	WA	Shire of Esperance	Lap Pontoon – James Street	Installation of Sporting & Recreational Facilities	Complete	\$442,556	Sep-21	Mar-22
2	Road	WA	Shire of Esperance	Orleans Bay Road Upgrade – New	Orleans Bay Road will be upgraded from a single lane sealed road to a two lane sealed road (approximately 1700m)	Complete	\$300,000	Oct-21	Mar-22
2	Community	WA	Shire of Esperance	Esperance Pump Track – Youth Precinct	Sporting & Recreational Facilities	Complete	\$480,000	Jul-21	Dec-21
2	Community	WA	Shire of Esperance	Esperance Civic Centre Rigging Upgrade	Improvement to Community Facility	Complete	\$192,000	Jun-21	Oct-21
2	Community	WA	Shire of Esperance	Esperance CCTV Underground Infrastructure	Installation of Optical Fibre work associated with CCTV	Complete	\$100,000	Mar-21	Jun-21
2	Community	WA	Shire of Exmouth	Town Beach Park Upgrade and Revitalisation	The project will create a fun vibe atmosphere to the Town Beach park precinct by providing pedestrian friendly passive recreational area and itinerant trader space for the community. Works will include: feature concrete hardstands, new turf, landscaping, upgraded utilities and ablutions.	Complete	\$278,302	Aug-21	Jun-22
2	Community	WA	Shire of Gingin	Lancelin Skate Park – Stage 2 Part A	WC: Playgrounds and Skateparks Upgrade to the Lancelin Skate Park including: demolition of existing steel ramps and half pipe; earthworks, grading and drainage of the skate park site; construction of a concrete half pipe/bowl combo; installation of limestone retaining wall; and installation of a new handrail. The upgrade aims to address current issues of corrosion and sand/erosion, visibility and passive surveillance from other areas within the park (gazebo), correction of an odd radius of curvature of the half pipe, improved aesthetic appeal, and to create improved usability of the skate park by different age groups, particularly younger children who frequently visit the skate park. Part A of this project does not include the works to construct the concrete half pipe/bowl combo – please see Park B of project as part of LRCIP Phase 3 project variations.	Complete	\$148,117	Apr-23	Jun-23
2	Road	WA	Shire of Gingin	Footpath Renewal Program, Various town sites Shire of Gingin.	WC: Bicycle and Drainage Budget constraints has limited Council's capacity to undertake a renewal and addition work to its foot and bicycle path network within its five town sites. Many of the older paths are individual slabs which, over time, have become trip hazards requiring ongoing maintenance. They are also narrow limiting access to all users. Increases in road and pedestrian traffic also require installation of paths where no path exists. The installation of new paths and the renewal of existing paths will provide a safer trip for pedestrians, bike riders and vehicles using these roads.	Complete	\$377,622	Apr-22	Jul-22
2	Road	WA	Shire of Gnowangerup	Road verge vegetation pruning	General road maintenance	Complete	\$318,016	Jul-21	Dec-21
2	Community	WA	Shire of Goomalling	Goomalling Townsite	Community Park (Anstey Park) Phase 1. Council will provide demolition of an existing building and works labour for paving, installations and other works and will incorporate the required funding into its 2022 budget. There are other local community groups willing to support project which will be underwritten by the Council. The project will provide a family friendly park within the commercial precinct near shops and services and help to invigorate the area and promote the local businesses.	Complete	\$101,548	Jun-22	Dec-23
2	Community	WA	Shire of Goomalling	Goomalling Community Centre	This building has started to leak through the roof tile surfaces. The tiles are original and have become porous with age. The project will replace the tiles with Colourbond which will address the leaks. This has been estimated at approximately \$50,000 in cost.	Complete	\$67,047	Jun-22	Dec-22
2	Road	WA	Shire of Goomalling	Byberding Road	The Culvert is damaged and requires urgent attention. The damage is a recent occurrence.	Complete	\$38,104	Jun-20	Jun-21
2	Road	WA	Shire of Halls Creek	Tanami Rd Slk 85 - 90	Sheeting / Re-sheeting unsealed road formation, drainage improvements	Complete	\$449,340	Sep-21	Dec-21
2	Road	WA	Shire of Harvey	The Boulevard / The Promenade Intersection Reconfiguration	Traffic Improvements: Improve intersection safety by constructing a Roundabout at the intersection of two District Distributor Roads	Complete	\$373,000	May-21	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of Harvey	Binningup Beachside facility	Sporting and recreation facilities: Urgent maintenance and upgrades required to the Shire's Surf Lifesaving facility	Complete	\$87,000	Jun-22	Nov-22
2	Road	WA	Shire of Harvey	Ditchingham Place / Grand Entrance Reconfiguration	Traffic Improvements: Improve intersection safety by changing the priority movement on the main traffic route i.e. Grand Entrance	Complete	\$127,000	May-21	Jun-22
2	Road	WA	Shire of Harvey	Path extension South Western Highway (Uduc Road to Hinge Rd)	Bicycle and Walking Paths: Installing a much needed path link on the Western Side of South Western Highway	Complete	\$84,211	Jun-21	Jun-22
2	Road	WA	Shire of Harvey	Path extension SWH (King St to Harvey River)	Bicycle and Walking Paths: Installing a much needed path link on the Western Side of South Western Highway to the Harvey Visitors Centre	Complete	\$65,000	May-21	Jun-22
2	Community	WA	Shire of Harvey	Fencing Replacement at the Harvey Commonage	Repairs/Replacement of fencing: Portions of the western boundary of Reserves 22977 and 32829 (known as Harvey Commonage) require the installation of 700m of rural fencing adjacent to the disused irrigation channel.	Complete	\$14,710	May-21	Mar-22
2	Community	WA	Shire of Harvey	Ridley Place Foreshore Reserve Reticulation power upgrade/amenity improvements	Landscaping Improvements: The existing power feed to the main switchboard will be placed underground and the switch board relocated to create additional greenspace and plant additional shade trees.	Complete	\$30,000	Sep-21	Jan-22
2	Road	WA	Shire of Harvey	Uduc Road rehabilitation between Young Street for 420m to Third Street	Rehabilitation: Work on Uduc Road to return the road to its original standard with re-kerbing, pavement repairs and applying an new asphalt overlay.	Complete	\$100,000	Jan-21	Dec-21
2	Community	WA	Shire of Harvey	Playground Replacement Binningup	Playgrounds and Skate parks (including all ability playgrounds): Playground replacement	Complete	\$299,022	Jun-21	Dec-21
2	Combination	WA	Shire of Irwin	Surf Beach Stabilisation Works - Ocean Drive, Dongara WA 6525	To extend northwards the existing sand stabilisation works completed at Surf Beach in July 2019 by an additional 150 metres. The severely damaged coastline is forecast as being one storm away from impacting road and associated infrastructure along Ocean Drive, a distributor road within the Shire's road network with an estimated 1639 vehicle movements per day. Surf Beach is also accessible by the general public, with increased benefits to the community achieved with safer and improved accessibility projected at completion	Complete	\$261,054	Feb-21	Mar-21
2	Road	WA	Shire of Jerramungup	Rabbit Proof Fence Road	Form and gravel resheet 5kms (White Road to Exchange Road)	Complete	\$219,348	Oct-21	Mar-22
2	Community	WA	Shire of Jerramungup	Lions Park, Jerramungup	Installation of dump & water point	Complete	\$21,000	Oct-21	Feb-22
2	Community	WA	Shire of Jerramungup	Pelican Park Bremer Bay, Bremer Bay Skate Park and Roe Park, Jerramungup	Replacement of playground equipment	Complete	\$22,508	Nov-21	Feb-22
2	Community	WA	Shire of Jerramungup	Bremer Bay Skate Park & Roe Park, Jerramungup	Supply & erect safety fencing around parks	Complete	\$15,435	Sep-21	Dec-21
2	Community	WA	Shire of Jerramungup	Kokoda Opshop, Jerramungup	Repaint mural	Complete	\$32,123	Sep-21	Dec-21
2	Community	WA	Shire of Jerramungup	Pelican Park Bremer Bay & Roe Park Jerramungup	Replacement and installation of new basketball backboards, net and pole	Complete	\$10,771	Apr-21	Aug-21
2	Community	WA	Shire of Katanning	Katanning Leisure Centre, Pemble Street – Install energy efficient lighting	Sporting and recreation facilities/ Replace existing lighting to more energy efficient LED lighting.	Complete	\$80,000	Jun-21	Dec-21
2	Combination	WA	Shire of Katanning	Bokarup Street - Footpath upgrade	Bicycle and walking paths/ Install a footpath on Bokarup St between Daping and Conroy St linking to the community childcare building.	Complete	\$20,793	Jun-21	Dec-21
2	Combination	WA	Shire of Katanning	Marmion Street Intersection – Solar Street lighting	Street Lighting Equipment/ Install solar street lighting to the intersection to improve safety and security for all users.	Complete	\$70,000	Jun-21	Dec-21
2	Community	WA	Shire of Katanning	Prosser Park, Conroy Street - Basketball Court Upgrade	Sporting and recreation facilities/ Repair and resurface basketball court surface.	Complete	\$30,000	Jun-21	Aug-21
2	Combination	WA	Shire of Katanning	Piesse Park and other public areas – CCTV installation	Closed Circuit TV/ Installation of CCTV at Piesse Park, Synott Ave and ablution block to stop anti-social behaviour.	Complete	\$100,000	Jun-21	Aug-21
2	Community	WA	Shire of Katanning	Round Drive – Installation of firefighting water tanks	Other/ Installation of firefighting water tanks for bush fire mitigation	Complete	\$40,000	Apr-21	Jul-21
2	Community	WA	Shire of Kellerberrin	Kellerberrin Swimming Pool – Hinckley Street, Kellerberrin	Swimming Pool upgrade in constructing new change rooms, toilets, first aid room and kiosk as part of a staged approach for Kellerberrin's Pool upgrade proposal.	Complete	\$299,304	Jul-21	Jun-22
2	Community	WA	Shire of Kent	Fencing	Purchase and installation of 900mm fencing around Adult Exercise Equipment in both Nyabing Memorial Park and Burston park Pingrup to restrict access to children providing a safer play space	Complete	\$11,081	Jun-23	Aug-23
2	Community	WA	Shire of Kent	Jumping Pillow and rubber soft fall Pingrup Sporting Pavilion playground	Purchase and installation of a size 4 kangaroo jumping pillow and required rubber soft fall for the Pingrup Sporting Pavilion playground.	Complete	\$27,283	Apr-22	Oct-22
2	Community	WA	Shire of Kent	Pingrup, Carrie St– Bicycle and Walking Path	New concrete pathway 150m x 2m from Primary School to CRC/Main Street.	Complete	\$48,324	Mar-22	Jun-22
2	Community	WA	Shire of Kent	Nyabing and Pingrup - Playgrounds	Install/replace play equipment at playgrounds to provide safe and friendly equipment to improve community health and participation.	Complete	\$12,334	Jun-22	Jun-22
2	Road	WA	Shire of Kent	Jury St, Nyabing, Drainage - Roads	Install pipeline and gully pit drainage to address flooding issues in street.	Complete	\$6,814	Mar-22	May-22
2	Community	WA	Shire of Kent	Smart Meeting Room Device	Purchase and install interactive smart board in Shire Meeting Room. Will allow for collaborative meeting and video conferencing. Usage for Council, Committee and community meetings. Will also be available for community group training and meetings such as for emergency services.	Complete	\$12,543	May-22	May-22
2	Community	WA	Shire of Kent	Nyabing and Pingrup - Playground Shade Infrastructure	Install two new playground shade shelters over existing playgrounds. Playground shade infrastructure at playgrounds in Nyabing(Memorial Park) and Pingrup (Burston Park) do not cover all equipment or provide adequate sun protection and are worn and require replacement.	Complete	\$131,300	Mar-22	Mar-22
2	Community	WA	Shire of Kent	Nyabing and Pingrup Pavilions – Sporting and Recreation facilities	Upgrade of Sporting Pavilions in each townsite through installation of PV solar power systems with battery backup - Will reduce operational costs of facilities, allow use during power outages and allow facilities to be used as incident control centres and evacuation centres during emergencies.	Complete	\$66,161	Jan-22	Mar-22
2	Road	WA	Shire of Kent	Nyabing – Jury St – Street Lighting Equipment	Install pedestrian pathway street lighting equipment between shire Caravan Park and main street	Complete	\$17,626	Mar-22	Mar-22
2	Community	WA	Shire of Kent	Nyabing – Richmond St, Other – Emergency Battery Backup Power	Emergency Battery Backup Power to Shire Administration Building during power outages – Allows continuation of services to the community during outages and centre to continue to operate during emergencies.	Complete	\$15,598	Jan-22	Jan-22
2	Road	WA	Shire of Kojonup	Spring St/Soldier Road kerbing	General road maintenance	Complete	\$66,000	Aug-21	Dec-21
2	Community	WA	Shire of Kojonup	Memorial Hall re-roofing	Improvements to community facilities	Complete	\$203,500	May-21	Jul-21
2	Community	WA	Shire of Kojonup	Kojonup Park upgrades	Improvements to community facilities	Complete	\$94,411	Mar-21	Jun-21
2	Community	WA	Shire of Kondinin	PICNIC SHELTERS & PLAY EQUIPMENT AT COMMUNITY PARKS 103 (Lot 231) Graham Street, KONDININ (Kondinin Community Garden)	A shelter and associated steps to cover deck area at Kondinin Community Garden and some nature play equipment. Providing a shelter and steps and nature play equipment will improve community access and shelter for the deck and the community garden more generally and attract more people to the public space.	Complete	\$35,683	Feb-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of Kondinin	SPORTING AND RECREATION FACILITIES 38 (Lot 151) Marshall, HYDEN	Upgrades to Hyden Swimming Pool Car Park Current dirt surface creates dust into the swimming pool and surrounding area. New surface and layout will suppress dust and improve functionality.	Complete	\$99,681	May-22	Jun-22
2	Community	WA	Shire of Kondinin	BICYCLE & WALKING PATH Smith Loop, Hyden	Installation of shared pathway around Smith's Loop, Hyden where currently no footpath, to connect to existing shared pathway leading into Hyden Town Centre. The bike / walking path can be extended for the whole area around Smith's Loop to improve connectivity to the Hyden town site.	Complete	\$56,926	Mar-21	Jun-22
2	Community	WA	Shire of Kondinin	LANDSCAPING IMPROVEMENTS / PICNIC SHELTER AND BBQ FACILITIES Nos.27 & 31 (Lots 265 & 259) Gordon Street, Kondinin WA	To improve the physical appearance and functionality of the Kondinin Caravan Park and Information Bay through undertaking landscaping, kerbing, cross-overs, signage, retaining walls and parking areas, marked bays, seating and shelters, and a new BBQ.	Complete	\$87,517	Aug-21	Jun-22
2	Community	WA	Shire of Kondinin	BBQ FACILITIES AT COMMUNITY PARKS 38 (Lot 151) Marshall, HYDEN (Hyden Swimming Pool) Lot 567 Corner Gordon & Graham Street, KONDININ (Kondinin Aquatic Centre) Corner Melba Street and Foundation Street, Karlgarin (Stafford Park)	Installation of 3 x public BBQ's. One at the Hyden Swimming Pool, one at the Kondinin Aquatic Centre and one at Stafford Park in Karlgarin. The swimming pools have old gas BBQ's that are in need of replacement. The installation of permanent electric BBQ's will provide community access to these facilities in the long term. Stafford Park in Karlgarin has a high stopover of tourists and locals. A BBQ here will be a good addition to this park and increase usage.	Complete	\$26,209	Feb-21	Nov-21
2	Community	WA	Shire of Kondinin	IMPROVEMENT TO COMMUNITY FACILITIES – Corner Aylmore & Hyden-Lake King Road, HYDEN Corner Kondinin Lake Road & Graham Street, KONDININ Corner Bendering Road & Kondinin-Narembeen Road, KONDININ	Installation of 3 x Standpipe Controllers at existing community water sites to enable the better management and access to the Shire's community water supplies.	Complete	\$78,668	Mar-21	Aug-21
2	Community	WA	Shire of Koorda	Koorda Caravan Park - 32 Scott Street, Koorda, WA, 6475 -30.822046, 117.486609	Upgrade of caravan park facilities. Removal of dated/existing ablution block (4 x showers, 4 x toilets). Replacement with transportable ablution facilities and laundry room. Improved ablution facilities to 8 x shower/toilet unisex units (includes 1 x universal access unit). Define parking bays and upgrade water and power infrastructure. Improve landscaping to provide more shade. Improvement of local tourism product due to limited and aged facilities. Lack of ablutions for visitors. Addition of universal ablution. Definition of park bays with upgrades to landscaping and addition shaded areas to enhance general amenity.	Complete	\$303,810	Mar-21	Jun-21
2	Community	WA	Shire of Kulin	Kulin All Ages Activity Precinct Stage 1B – Johnston Street Kulin WA	Playgrounds and Skate parks (including all ability playgrounds) Design and Construction Contract Pump Track Hang Out Zone Half Court	Complete	\$401,151	Sep-21	Dec-21
2	Community	WA	Shire of Lake Grace	Lake King Tractor Museum, Lake King 6356	Construct new large shed for display of historic machinery	Complete	\$117,840	Sep-23	Oct-23
2	Community	WA	Shire of Lake Grace	Lake Grace Hockey Oval. Lot 75 Stubbs St, Lake Grace WA 6353	Switchboard does not have the capacity to support new lighting fixtures. Power upgrade through Western Power required	Complete	\$152,639	May-21	Jun-22
2	Community	WA	Shire of Lake Grace	Newdegate Hall 32 May St, Newdegate WA 6355	Refurbish hall, removal of asbestos, upgrade toilets & entry/exit points to Australian Standards. New coat of external and internal paint.	Complete	\$154,177	Apr-22	Jun-22
2	Community	WA	Shire of Lake Grace	Varley Town Hall Thomas & Pitt St, Varley 6355	Pave outdoor area for patrons to utilise which is currently sand	Complete	\$4,500	May-22	Jun-22
2	Community	WA	Shire of Lake Grace	Newdegate Town Centre WA 6355	Install new pedestals for the mounting of plaques describing history of certain sites around Newdegate town, strung together as a walking trail	Complete	\$12,335	Mar-22	May-22
2	Community	WA	Shire of Lake Grace	Jam Patch Lot 10983 North Lake Grace- Karlgarin Rd, Lake Grace WA 6353	Currently no toilets at camping site, Shire plans to install an eco-toilet for patrons	Complete	\$24,096	May-21	Apr-22
2	Community	WA	Shire of Lake Grace	Newdegate CBH Silos Maley St, Newdegate WA 6355	Install shade structure & seating to visitors & tourist at a popular attraction	Complete	\$26,725	Dec-21	Feb-22
2	Community	WA	Shire of Lake Grace	Lake Grace Swimming Pool. 1 Bishop St, Lake Grace WA 6353	Supply battery storage pack to reduce power being used in on/off season & to run off storage when power fails	Complete	\$44,027	Jan-21	Dec-21
2	Community	WA	Shire of Lake Grace	Newdegate Cemetery Lake Biddy Road, Newdegate 6355	Provide shade & seating for families to utilise whilst visiting	Complete	\$7,786	Dec-21	Dec-21
2	Community	WA	Shire of Lake Grace	Lake Grace All Abilities Playground lot 75 Stubbs St, Lake Grace WA 6353	Currently no appropriate toilets on site for Universal access. Shire to install UAT for all patrons to use	Complete	\$30,333	Apr-21	Oct-21
2	Community	WA	Shire of Lake Grace	Newdegate & Lake Grace Recreation Centres WA 6355 & 6353	Install battery storage to recreational centres to allow usage if power fails	Complete	\$32,455	Aug-21	Aug-21
2	Road	WA	Shire of Laverton	Bandya Road	Sheeting/re-Sheeting Length from 0.00 to 7.5 slk	Complete	\$387,178	Aug-21	Dec-21
2	Community	WA	Shire Of Leonora	Extension to Children's Playground Lot 1425 Tower Street, Leonora: Playgrounds and Skateparks (including all ability playgrounds)	Play area that provides a strong sense-of-space, learning opportunities, reflects the values of the community and is based on nature play. It is intended that it will be designed to specifically meet the needs of children of different age groups, with a progression that will provide challenges as they grow. Feedback from the Leonora community have identified that the playground located in the main street of Leonora is outdated with aged equipment	Complete	\$333,724	Oct-21	Jan-22
2	Community	WA	Shire of Manjimup	Zamia St – Northcliffe Town Hall : Improved Accessibility	Seal car park and create alternate disabled access to Hall	Complete	\$125,987	Sep-21	Jun-22
2	Community	WA	Shire of Manjimup	Boronia St – Walpole : Improved Accessibility	Update current aged toilet facilities to meet current accessibility requirements	Complete	\$75,392	Mar-22	Jun-22
2	Community	WA	Shire of Manjimup	Walpole Foreshore – Walpole : Improved Accessibility	Foreshore recreation area overgrown with weeds. Works will allow access to foreshore for residents and visitors	Complete	\$50,000	Apr-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of Manjimup	Mottram St – Manjimup : Off road car park	Formalise car park in a wooded reserve for access for RV's and visitors	Complete	\$146,491	Jan-22	Jun-22
2	Combination	WA	Shire of Manjimup	Brockman St – Pemberton Carpark : Improved Accessibility	Limited parking in Pemberton. Upgrade of kerbing, line marking and pathway access.	Complete	\$197,440	Jul-21	May-22
2	Community	WA	Shire of Manjimup	North St – Northcliffe : Playground/Skate Parks	3 on 3 basketball court	Complete	\$80,061	Sep-21	Mar-22
2	Combination	WA	Shire of Manjimup	Brockman St – Manjimup : Improved Accessibility	Extension to Stage 1 project to improve pathway, kerbing etc to make access to CBD more accessible. (Linkage to aged accommodation subdivision)	Complete	\$123,996	Feb-21	Dec-21
2	Community	WA	Shire of Manjimup	Swan St – Manjimup : Playground/Skate parks	Install shade sails over playground equipment	Complete	\$18,157	Feb-21	Jun-21
2	Road	WA	Shire of Meekatharra	Landor – Meekatharra Road Straight line kilometres (SLK); 36.89 to 42.54	Sealing; Upgrade and seal 5.65 kilometres of road to 7.2 metre wide sealed standard. The road section is not sealed. Sealing will increase safety, negate dust and allow for safer passing opportunities.	Complete	\$574,130	Jul-21	Feb-22
2	Road	WA	Shire of Menzies	Marmion Village Road Access – Menzies R35509	Construction of a new road into Marmion Village at Menzies.	Complete	\$200,000	Oct-21	Nov-21
2	Community	WA	Shire of Menzies	Recreation Reserve R3973 Landscaping and Fencing	Landscaping and fencing of the recreation reserve (R3973) between Goldfields Highway and Marmion Village.	Complete	\$90,000	Aug-21	Nov-21
2	Community	WA	Shire of Menzies	Recreation Reserve R17455 upgrades	Upgrades to Menzies sporting oval such as exercise stations.	Complete	\$18,633	Aug-21	Nov-21
2	Community	WA	Shire of Menzies	Tjuntjuntjara CCTV	Provision of CCTV at the Tjuntjuntjara community.	Complete	\$70,000	Sep-21	Oct-21
2	Community	WA	Shire of Merredin	CBD Redevelopment, Stage 1a – Pioneer Park	<p>Redevelopment and revitalisation of an existing open space. Pioneer Park acts as a gateway into the Merredin CBD through the Town Square from Great Eastern Highway. The Shire plans to redevelop the park to create a regional attraction that will serve locals and attract visitors. The project has been broken up into two stages as follows. Stage 1 incorporates the construction of a new car parking area and access off Great Eastern Highway. This includes site establishment, preparation, construction of a culvert bridge over the existing drainage channel and construction of the public carpark with Australian Council for Rehabilitation of Disabled (ACROD) bay. The project will achieve the following outcomes:</p> <ul style="list-style-type: none"> • Clear pedestrian access from town and public parkland. • A point of arrival/reference point that both locals and tourists can navigate from. • Connects parkland with the town centre, post office, railway station, and museums from the highway. • Recognition of the town's military history. • Creation of an ACROD bay in line with the Shire' Access and Inclusion Plan 	Complete	\$470,945	Mar-22	Jul-22
2	Community	WA	Shire of Mingenew	Youth Precinct Landscaping Works	Additional landscaping works on Youth Precinct Project approved under Phase 1	Complete	\$31,732	Sep-21	Jun-23
2	Community	WA	Shire of Mingenew	Mingenew Shire Foyer/Library Upgrade	Building works to improve the public library and entry foyer of the Shire of Mingenew administration building. Provides improved experience for library users, as well as public/customers visiting the Shire office.	Complete	\$17,514	May-22	Jan-23
2	Community	WA	Shire of Mingenew	Mingenew Public WiFi	Installation of public WiFi equipment to provide locals and visitors with connectivity in key public areas along Mingenew's main street. Addresses issue where people without Telstra coverage are unable to access connectivity in town centre.	Complete	\$15,000	Mar-22	Jul-22
2	Road	WA	Shire of Mingenew	Widening Works	Mingenew-Mullewa Road, SLK 0-2.58	Complete	\$58,914	Dec-21	Apr-22
2	Road	WA	Shire of Mingenew	Phillip St Parking and Reseal	Additional works on parking component approved under Phase 1. Additional works are primarily concreting for current and additional parking bays, associated line marking and kerbing works	Complete	\$50,000	Sep-21	Apr-22
2	Community	WA	Shire of Moora	Moora Early Childhood Development Centre	Other: Works that do not fall into the above categories - Regional delivery of early childhood development services overcoming deficiencies in services available in the region and removing the need for families to travel to Perth	Complete	\$200,488	Feb-21	Oct-21
2	Community	WA	Shire of Moora	Moora Aerodrome Emergency Service & Safety Upgrade	Other: Works that do not fall into the above categories – sealing runway turning nodes / taxiways / aprons / aerial firefighting services	Complete	\$200,488	Feb-21	Jun-21
2	Community	WA	Shire of Mt Marshall	Beacon Recreation Centre	Repairs & Painting to Community Facility	Complete	\$43,000	Nov-21	May-22
2	Community	WA	Shire of Mt Marshall	Bencubbin Town Hall	Repairs & Painting to Community Facility	Complete	\$10,000	Feb-22	Apr-22
2	Community	WA	Shire of Mt Marshall	Beacon Town Hall	Repairs & Painting to Community Facility	Complete	\$30,000	Feb-22	Apr-22
2	Community	WA	Shire of Mt Marshall	Welbungin Town Hall	Repairs & Painting to Community Facility	Complete	\$40,000	Oct-21	Dec-21
2	Road	WA	Shire of Mt Marshall	Phase 2 Road Widening at Waddouring (already approved)	Road widening	Complete	\$141,977	Oct-21	Dec-21
2	Community	WA	Shire of Mt Marshall	Beacon Bowling Green	Repair to under surface and replacement of surface	Complete	\$144,000	Oct-21	Nov-21
2	Community	WA	Shire of Mukinbudin	Mukinbudin Tennis Club	<p>Installation of new surface for outdated and almost unplayable tennis courts. The new surface will be a hard-wearing gel cushion acrylic.</p> <p>Sporting and Recreation Facilities. The synthetic playing surface is cracked and almost in an unplayable state. This popular sport and strong community club will benefit greatly from the install of the new surface.</p>	Complete	\$90,000	Oct-21	Mar-22
2	Community	WA	Shire of Mukinbudin	Mukinbudin Lions Park Playground	<p>Supply and Install of a nature playground.</p> <p>Playground and Skateparks.</p> <p>The existing playground has become largely unsafe to play on. Installation of a nature playground will encourage children and youth to be active and social.</p>	Complete	\$150,514	Oct-21	Dec-21
2	Community	WA	Shire of Mukinbudin	Mukinbudin Sporting Complex Outdoor Basketball Court	Resurfacing of outdoor basketball court.	Complete	\$24,000	Oct-21	Oct-21
2	Community	WA	Shire of Mundaring	Stoneville Fire Brigade Building- Bentley Street, Stoneville: Toilet Block and other	Sporting and Recreation Facilities	Complete	\$900,000	Nov-21	Dec-22
2	Community	WA	Shire of Mundaring	Lake Leschenaultia, Rosedale Road, Chidlow : Toilet Blocks	Old toilet block requires replacement with a modern universally accessible facility	Complete	\$190,000	Oct-21	Aug-22
2	Community	WA	Shire of Mundaring	Mundaring Cemetery - Yarri grove, Mundaring: Improved Accessibility of Community facilities and Areas	The outdoor basketball court is regularly used by young community members as a place to socialise, exercise, and improve their basketball skills. The surface is cracked and worn and Council would like to deliver a venue for the Mukinbudin youth to be proud of. The court is not currently used for competition, but the Basketball Club are keen to utilise the facility during hot summer competition nights when the indoor court is stifling.	Complete	\$75,000	Oct-21	Jun-22
2	Road	WA	Shire of Mundaring	Byfield Road, Parkerville: Traffic improvement	Road, verge and path improvements to address pedestrian and road safety issues.	Complete	\$336,069	Sep-21	Nov-21

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	WA	Shire of Murchison	Carnarvon-Mullewa Rd SLK 253.70 to SLK 261.92	Sheeting/Resheeting Reconstruct Realign Sheet and Resheet existing Substandard Curve	Complete	\$405,899	Jun-21	Dec-21
2	Community	WA	Shire of Murray	South Yunderup Oval Change rooms	Develop new Change rooms at South Yunderup Oval to provide improved facilities for the existing sporting club and to encourage increased community participation in sport	Complete	\$863,105	Apr-21	Apr-22
2	Community	WA	Shire of Nannup	Tank 7 & 8 Mountain Bike Park, Brockman Road Nannup	Stage two construction of the Tank 7 & 8 Mountain bike park will include construction of up to 9km of track and signage installation	Complete	\$200,000	Jun-21	Jun-22
2	Community	WA	Shire of Nannup	Marinko Tomas Park beautification project, Vasse Highway, Nannup	Playground upgrade and beautification with attention to connectivity within the park attractions	Complete	\$65,512	Jul-21	Mar-22
2	Community	WA	Shire of Narrogin	Narrogin Cemetery Expansion	Construction of new graves, (earth and lawn) to service Narrogin, 200 graves in total. Currently less than 20 graves remain.	Complete	\$138,960	Aug-21	Jun-22
2	Community	WA	Shire of Narrogin	Narrogin Caravan Park Development	Redevelop caravan parking bays on the north and west sides of the park, re-aligning water, electricity and sewer to maximise available caravan bays. External cement render 2 ablution blocks within the park.	Complete	\$266,661	Aug-21	Jun-22
2	Road	WA	Shire of Ngaanyatjaraku	Warburton – Blackstone Road SLK 185.50 - 189.25 GPS 25.98/128.13 - 25.99/128.17	Reconstruction and upgrade, widening, sheeting and drainage works / Very rough section that needs reconstruction, widening, rehabilitation, sheeting and drainage works	Complete	\$347,959	Dec-21	Feb-22
2	Community	WA	Shire of Northam	Beavis Place Public Open Space Beavis Place Northam Townsite https://www.google.com/maps/@-31.6555,116.6687377,103m/data=!3m1!1e3	Public Open Space development including paths, shade construction and seats. Landscaping Approximately 4000sqm of land being develop as an outdoor recreational area to provide better connectivity from town shopping precinct to the river, which also attract tourists. Beavis Place POS development. The proposed work is to improve the town centre connectivity, and to provide quality outdoor Public Open Space within the Town Centre. Currently the space is an open barren gravel area in the centre of the town	Complete	\$550,000	Aug-21	Jun-22
2	Road	WA	Shire of Northam	Kurringal Road (0.00-0.53 SLK) Kuringal Road (0.00-0.53 SLK) https://www.google.com.au/maps/place/Kurringal+Rd,+Wundowie+WA+6560/@-31.756509,116.3798617,17.25z/data=!4m5!3m4!1s0x2a32d7acd84daeab:0x40e117fd48d27ea2!8m2!3d-31.7567191!4d116.3808667 Leschenautia Road (0.00-0.35 SLK) https://www.google.com.au/maps/@-31.7610739,116.3803741,17.5z	Kurringal Road rehabilitation reconstruction and reseal Leschenautia Road rehabilitation and reseal Road rehabilitation and resealing. asset renewal. Approximately 850m of road rehabilitation and renewal works that provide better infrastructure, and improves road safety.	Complete	\$101,381	Nov-21	Jun-22
2	Community	WA	Shire of Northampton	Kalbarri Marina Ablutions – Grey Street, Kalbarri	Replace existing aging ablutions with new efficient ablutions	Complete	\$100,000	Feb-22	May-22
2	Community	WA	Shire of Northampton	Glance St, Horrocks	Install pump track at Horrocks Community Centre to cater for young person’s residing and visiting Horrocks	Complete	\$50,000	Oct-21	Dec-21
2	Community	WA	Shire of Northampton	Northampton Lions Park, Stephen Street, Northampton	Install pump track at Lions Park to cater for young person’s residing and visiting Northampton	Complete	\$50,000	Oct-21	Dec-21
2	Community	WA	Shire of Northampton	Kalbarri Marina Park Land	Install new playground equipment	Complete	\$104,256	Oct-21	Oct-21
2	Community	WA	Shire of Northampton	Horrocks Foreshore	Install new playground equipment	Complete	\$100,000	May-21	May-21
2	Community	WA	Shire of Nungarin	Main Street Revitalization (Civic Precinct)	Landscaping improvements. the precinct is roughly 200m in length and currently has no landscaping to speak of. A landscaping plan will be prepared by a Consultant, to ensure the landscaping is conducive to activating the main street of the precinct. After the landscaping works are complete, the activation of the area will not only provide the community with ideal areas for place making activities but will also encourage tourists to spend additional time in the precinct subsequently increasing the potential spending, which in turn also benefits the community through economic development.	Complete	\$48,101	Apr-22	Jun-22
2	Community	WA	Shire of Nungarin	Restoration of Community Resource Centre	The building is 98 years old and has significant structural issues including severe cracking, movement of support beams as well as foundations. To repair the issues identified through an engineer’s report will require the rebuilding of certain walls and also remedial works to the foundations to prevent any further damage to the building.	Complete	\$112,328	May-21	May-21
2	Community	WA	Shire of Peppermint Grove	Footpath upgrade along Stirling Highway from intersection of Irvine Street to 504 Stirling Highway	Works include: Supply and install 293 square metres of Fremantle Stone Shotblast 400mm x 200mm x 60mm paving for all stage 2 footpath works on Stirling Highway, Peppermint Grove.	Complete	\$78,623	May-22	Jun-22
2	Community	WA	Shire of Perenjori	Camel Soak tourist site shelters	Picnic shelters	Complete	\$19,582	Jan-21	Feb-23
2	Community	WA	Shire of Perenjori	Maya tourist site shelters	Picnic shelters	Complete	\$11,992	Jan-21	Feb-23
2	Community	WA	Shire of Perenjori	Refurbishment of Oval public toilets	Maintenance of public toilet building including ceiling replacement, painting, tiling and concrete main entrance All new furnishings in all toilets and major plumbing and drainage repairs required.	Complete	\$116,460	Dec-22	Feb-23
2	Community	WA	Shire of Perenjori	Refurbishment of Main street toilet building	Refurbishment of toilet facility including tiling, painting replacement of toilet systems and basins	Complete	\$56,800	Jan-23	Feb-23
2	Community	WA	Shire of Perenjori	Upgrade/ refurbishment of camp kitchen at caravan park	Insulate walls and ceiling, screen enclose to protect from insects, upgrade cooking facilities	Complete	\$100,000	Jan-23	Feb-23
2	Community	WA	Shire of Perenjori	Shelters and seating Perenjori main street	Install additional seating/tables with shelters to main street area	Complete	\$20,000	Jan-21	Feb-23
2	Community	WA	Shire of Perenjori	Replacement of caravan park fencing	Replacement of existing fencing surrounding the caravan park	Complete	\$46,595	May-21	Feb-22
2	Community	WA	Shire of Perenjori	Latham Community centre shelter, BBQ & seating	Picnic shelter and BBQ facility	Complete	\$24,988	Jan-21	Jun-21
2	Road	WA	Shire of Pingelly	Roadside vegetation clearing	General road maintenance. The current roadside vegetation requires an injection of funding over and above the current allocation. The high level of vegetation is resulting in damage to agricultural vehicles and poses significant safety risks to general road users.	Complete	\$175,000	Apr-21	Jun-22
2	Community	WA	Shire of Pingelly	Town Hall Maintenance and Improvements	Improvements to community facilities. The Pingelly Town Hall is currently an underutilised asset due to it being not fit for purpose. Improvements to this facility will benefit the whole community, as this asset will then be able to be utilised as a multipurpose facility.	Complete	\$33,549	Feb-21	Jun-22
2	Road	WA	Shire of Plantagenet	Seal Chauvel Road	Shoulder and Edge Maintenance, Reseal with 7mm stone SLK 4.90 to 22.3	Under Construction	\$68,626	Jan-24	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of Plantagenet	Kendenup Hall toilet block	Replacement of a public toilet block – improvements to community facilities	Complete	\$150,000	Feb-22	Jun-22
2	Community	WA	Shire of Plantagenet	Mt Barker Hill path	Complete tourist pathway on Mount Barker Hill to red asphalt standard (230m). The scope of works will also include installation of solar bollards, and tactile flooring at intersections.	Complete	\$18,000	Apr-22	Jun-22
2	Road	WA	Shire of Plantagenet	Asphalt seal Oatlands Road	Asphalt seal a main tourist route street (Oatlands Road) into Mount Barker (from Deane St to Martin St)	Complete	\$144,332	Apr-22	Jun-22
2	Community	WA	Shire of Plantagenet	War memorial footpath	Connecting war memorial footpath to Lowood Road footpath (currently loose gravel)	Complete	\$7,918	Apr-22	Jun-22
2	Community	WA	Shire of Plantagenet	Bannercondas and banner flags	Six retro fitted lockable banner raise and display mechanisms for main street banner poles. The scope of works involve removing existing banners along Mt Barker main street, which are in a tattered state. It also involves the installation of new retrofitted raise-and-display systems that allow banner change by one person at floor level without any equipment. Current banners (a significant part of the street scaping of the shopping precinct), require traffic management and a cherry picker to change. These new banners will benefit the community through beautification and advertising opportunities to supplement annual festivals and events.	Complete	\$15,000	Apr-22	Jun-22
2	Community	WA	Shire of Plantagenet	Shade structures	Permanent shade cloth structures for Sounness Park and Bonnyup Park playgrounds	Complete	\$19,000	Apr-22	Jun-22
2	Community	WA	Shire of Plantagenet	Flashing speed sign	Construction of two fixed speed signs to provide safety benefits for the community.	Complete	\$24,249	Apr-22	Jun-22
2	Road	WA	Shire of Plantagenet	Seal Fourth Avenue	Construct and seal Fourth Avenue Kendenup (SLK 0 – 0.18)	Complete	\$39,295	Apr-22	Jun-22
2	Road	WA	Shire of Plantagenet	Seal First Avenue	Construct and seal First Avenue Kendenup (SLK 1.35 – 1.63)	Complete	\$41,101	Apr-22	Jun-22
2	Road	WA	Shire of Plantagenet	Albany Highway – infill drain	Landscaping improvements [REDUCED SCOPE OF WORKS] Council unable to undertake landscaping improvements for initially envisaged land parcels due to inability to obtain permission from Arc Infrastructure. Council only commenced landscaping works on Council land.	Complete	\$12,835	Oct-21	Feb-22
2	Combination	WA	Shire of Quairading	McLennan Street footpath: Lat:-32.016, Long: 117.405	Shire had previously scheduled the upgrading of paving along McLennan Street over a number of financial years, separated into 4 phases. With the grant funding opportunity provided by LRCIP, Phase 3 and 4 were brought forward but spread over two rounds of the LRCIP program (Round 2 & Round 3). Phase 3 (Harris Street to Stacey Street: 550m) will be funded by LRCI 2 and Phase 4 (Heal Street to Wood Street 250m) will be funded by LRCI 3	Complete	\$111,718	Mar-22	Apr-22
2	Road	WA	Shire of Quairading	Doodenanning – Mawson Road. Lat: -31.974, Long 117.195	Doodenanning – Mawson Road (Sealing roads for 6.2 km, depth 14 mm). Sealing works are done from 1.5k to 7.5k	Complete	\$176,774	Feb-22	Apr-22
2	Community	WA	Shire of Ravensthorpe	1 Bennet St, Munglinup: Improvements to Community Facilities	Partial enclosure of Community Centre veranda to allow for community gym installation.	Complete	\$62,134	Mar-22	Jun-22
2	Community	WA	Shire of Ravensthorpe	South Coast Highway, Munglinup: Other	Upgrade of Information Bay and rest stop	Complete	\$51,151	Mar-22	Jun-22
2	Combination	WA	Shire of Ravensthorpe	Hopetoun-Ravensthorpe Rd and the Groyne, Hopetoun: Other	Upgrade of 2 x Information Bays and Facilities	Complete	\$5,085	Mar-22	Jun-22
2	Community	WA	Shire of Ravensthorpe	Munglinup: Other	Water Dam catchment improvements and repairs	Complete	\$12,000	Feb-22	Mar-22
2	Community	WA	Shire of Ravensthorpe	1 Bennet Street, Munglinup: Sporting and Recreation Facilities	Installation of new synthetic bowling green (4 rink) at Community Centre.	Complete	\$239,151	Aug-21	Mar-22
2	Combination	WA	Shire of Ravensthorpe	Shire wide Dieback and weed control program; Other	Shire wide weed and dieback control program	Complete	\$13,514	Nov-21	Mar-22
2	Community	WA	Shire of Sandstone	Increase Fuel Capacity 22 Payne Street Sandstone WA 6639	Shire requires the capacity of the diesel fuel outlet to be doubled by 30,000lt	Complete	\$124,443	Jul-21	Feb-22
2	Community	WA	Shire of Sandstone	Sandstone Water Park Hack Street Sandstone WA 6639	To comply with current regulations, shade needs erecting	Complete	\$18,745	Jun-21	Jul-21
2	Community	WA	Shire of Sandstone	Sandstone Recreation Centre Rowe Street Sandstone WA 6639	Complete replacement of roof	Complete	\$33,417	May-21	Jun-21
2	Community	WA	Shire of Sandstone	Shire of Sandstone Museum & Visitors Centre Hack Street Sandstone WA 6639	Roof in need of replacement	Complete	\$40,000	May-21	May-21
2	Community	WA	Shire of Serpentine Jarrahdale	Mundijong Library relocation to Byford Hall [9 Clifton St, Byford WA 6122: Upgrade to Community Facility]	Refurbishment of Byford Hall to accommodate a library service. A contract has been awarded to Solution4Building for refurbishment works, who will commence on site in late October 2021. The library relocation will be separated into stages, with stage 2 and 3 to be funded as a part of LRCI Phase 3 [Change in scope of works] Stage 1 works involves: • Internal building refurbishment and repurposing to suit library operations • Upgraded ICT services and functionality	Complete	\$1,304,639	Feb-22	Jun-22
2	Community	WA	Shire of Shark Bay	Improvements to Community Facilities	Accessible door for the general public to be installed at the Shark Bay Museum and Discovery Centre	Complete	\$20,473	Sep-21	Sep-22
2	Community	WA	Shire of Shark Bay	Improvements to Community Facilities	Safety lighting upgrade to Denham Adventure Park and foreshore	Complete	\$12,391	Apr-21	Jun-22
2	Community	WA	Shire of Shark Bay	Sporting and Recreation Facilities	Upgrades to Little Lagoon, including signage and new gazebo to increase accessibility and safety	Complete	\$35,000	Jul-21	Jun-22
2	Community	WA	Shire of Shark Bay	Playground and skateparks	Upgrade to Denham Skate Park to include accessible components for a wider population/age range	Complete	\$50,000	Mar-22	May-22
2	Community	WA	Shire of Shark Bay	Improvements to Community Centres	Upgrade swipe card entrance system to improve security at the Shark Bay Recreation Centre and Community Gym	Complete	\$10,581	Apr-21	Mar-22
2	Community	WA	Shire of Shark Bay	Improvements to Community Facilities	Upgrade and visual amenity relocation of the Denham Morgue to a more discrete location (currently near town centre and next to Independent living Units and Day Care Centre).	Complete	\$62,813	Mar-21	Dec-21
2	Community	WA	Shire of Shark Bay	Sporting and Recreation Facilities	Resurface Denham multipurpose outdoor courts to provide a safer, more accessible public facility	Complete	\$47,187	May-21	Oct-21
2	Community	WA	Shire of Shark Bay	Sporting and Recreation Facilities	Upgrade/replace gym equipment at Denham Community Gym	Complete	\$8,946	Apr-21	Apr-21
2	Combination	WA	Shire of Tammin	Traffic Improvement	Installation of electronic speed display signs. Speeding traffic entering town, educational purpose for the road users and community .	Complete	\$13,153	Jan-21	Jun-22
2	Community	WA	Shire of Tammin	Kadjinini Park – refurbishment upgrades	Refurbishment and installation of new equipment at the Kadjinini Park, playground and water fountains, landscaping, seating and ease of access for the community. Park is ageing, in need of refurbishment and upgrading to enhance activities with the community	Complete	\$47,552	Jun-21	Jun-22
2	Road	WA	Shire of Tammin	Gravel re sheet - Dixson Road	Gravel re sheet of a 1km section of Dixson Rd straight line kilometre 5.0 to 6.0. Will increase safety for road users.	Complete	\$25,046	May-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Road	WA	Shire of Tammin	Reconstruction, Bungulla North RD	Reconstruction of a 500m section of Bungulla North Rd road Straight Line Kilometre 6.0 to 6.5, currently the seal width is 4m and will be reconstructed to a 7m wide seal. New section of road will increase the safety of road users and trucks passing oncoming traffic	Complete	\$73,770	Feb-21	May-21
2	Community	WA	Shire of Three Springs	Dominican Park	Construction of new parks. Please refer to the attached November 2020 Council Meeting Minutes	Complete	\$234,465	Jan-21	Dec-21
2	Road	WA	Shire of Toodyay	River Road: Reseal	Second seal of 1.5km road section, bringing forward project on Shire road preservation plan	Complete	\$55,000	Feb-22	Feb-22
2	Road	WA	Shire of Toodyay	Coondle West Road: Reseal	Second seal of 3.0km road section, bringing forward project on Shire road preservation plan	Complete	\$85,000	Feb-22	Feb-22
2	Community	WA	Shire of Toodyay	Duidgee Park: Install pendulum swing	Install pendulum swing set in Duidgee Park playground area. Install fencing to improve child safety	Complete	\$38,000	Feb-22	Feb-22
2	Combination	WA	Shire of Toodyay	Toodyay Townsite: Accessible bay improvements	Install concrete pram ramps and other delineation at accessible bays to ensure compliance with Australian Standards	Complete	\$15,000	Jan-22	Jan-22
2	Road	WA	Shire of Toodyay	Clackline – Toodyay Road: Culvert Relining	Reline corroded 2x 1800mm corrugated iron pipes under road.	Complete	\$90,000	Jan-22	Jan-22
2	Road	WA	Shire of Toodyay	Morangup Road: Resheeting and drainage works	Gravel re-sheet of 2km road section and installation of piped culverts to manage erosion and flooding	Complete	\$99,983	Jun-21	Sep-21
2	Community	WA	Shire of Trayning	Administration Centre	Tile roof is leaking and causing damage to walls/ceilings, wiring/electrical works required	Complete	\$50,000	Apr-21	Feb-22
2	Community	WA	Shire of Trayning	Kununoppin Community Centre	Construct covered barbecue area, remove old basketball courts, landscaping and painting	Complete	\$50,000	Jul-21	Dec-21
2	Community	WA	Shire of Trayning	Footpath Renewal/ Connection	Replace footpaths that are in poor condition, construct new paths to connect footpath network	Complete	\$88,528	Sep-21	Dec-21
2	Combination	WA	Shire of Trayning	Trayning Water Harvesting Scheme Rehabilitation. Lot 172 Sutherland Street Trayning.	Rehabilitation and improvement of stormwater harvesting infrastructure in Trayning to maximise water capture and minimise water loss	Complete	\$40,000	Sep-21	Dec-21
2	Road	WA	Shire of Upper Gascoyne	Sealing 5 kilometres of Landor / Meekatharra Road	Road Sealing of previously unsealed section of the road between Carnarvon and Meekatharra as part of the overall strategic sealing program.	Complete	\$262,408	Mar-22	Jun-22
2	Community	WA	Shire of Upper Gascoyne	4 Scott Street, Gascoyne Junction Meeting room upgrade	Removal of asbestos in the Community Meeting Room and the replace with gyprock and install IT and Audio Visual Equipment to allow for online meetings.	Complete	\$158,008	May-22	Jun-22
2	Community	WA	Shire of Victoria Plains	Mogumber Toilet	Upgrade antiquated public toilets at sporting facility. Works include upgrading the urinal and related plumbing infrastructure, in conjunction with retiling. The upgrades will bring the toilets up to a WA Dept of Health standards. The facilities are utilised by the travelling and public as well as several sporting groups in the region including the Cricket team and a number of Horsemanship events. The public toilet block at Mogumber sits on crown land, zoned 'recreation, racecourse & hall site' and vested to the Shire.	Complete	\$5,000	Oct-22	Nov-23
2	Community	WA	Shire of Victoria Plains	Yerecoin Sewerage Inspection Hatch	Installation of Sewerage Hatches to Ensure ease of Maintenance & Public Health / Safety	Complete	\$50,000	Jan-23	Feb-23
2	Community	WA	Shire of Victoria Plains	Automatic Closing Gates	Automatic Gates for Works Depot, to increase facility safety.	Complete	\$12,959	Dec-21	May-22
2	Road	WA	Shire of Victoria Plains	Bolgart West Road	Upgrading Shoulders. Safety for Vehicles & Road Longevity	Complete	\$80,626	Jul-21	Feb-22
2	Community	WA	Shire of Victoria Plains	Calingiri Landfill Rear Fencing	Replace Deteriorating Fencing for Safety / Security	Complete	\$9,937	Jan-22	Jan-22
2	Community	WA	Shire of Victoria Plains	Piawaning Standpipe	Swipe card system will be put in place to ensure all community members have access to the water as there is a supply daily limit to ensure, in the event of a fire there is adequate fire water available for firefighting. Previously unauthorised and excessive taking of water has occurred thus denying other community member's access to the water as the daily limit has been exceeded. A swipe card system will ensure all community members have access to water via a daily allocation, therefore ensuring a safe level of fire water is available at all times.	Complete	\$18,760	Sep-21	Dec-21
2	Community	WA	Shire of Victoria Plains	Calingiri Playground	Build extension to existing playground. Nature play space.	Complete	\$42,000	Jul-21	Oct-21
2	Community	WA	Shire of Victoria Plains	Shire Office Carpark	Resurfacing the Shire Carpark to make it safer for Employees and Guests	Complete	\$25,000	Oct-21	Oct-21
2	Community	WA	Shire of Victoria Plains	Solar Lighting	Install Solar Lighting to Rear of Shire office / Playground Area for Safety	Complete	\$10,446	Jun-21	Jul-21
2	Community	WA	Shire of Victoria Plains	CCTV Stage 2	CCTV for Works Depot, Desal & Other Public Amenities. Addressing Community Safety	Complete	\$19,100	May-21	Jun-21
2	Community	WA	Shire of Victoria Plains	Shire Office	Balustrading to ATM Area. Public Safety	Complete	\$4,473	Apr-21	Apr-21
2	Community	WA	Shire of Wagin	Historical Village Precinct - History Shed	Painting/Improvements to community Facilities - New shed at the Historical Village to house the history of Wagin paraphernalia and memorabilia for the community and visitors to access.	Complete	\$136,700	May-21	Dec-22
2	Road	WA	Shire of Wagin	Bullock Hills Road	Widening - Widening of bitumen approaches with Puntaping Road	Complete	\$47,000	Oct-21	Dec-22
2	Community	WA	Shire of Wagin	Tudhoe, Tudor and Tavistock Streets	Improved Accessibility of Community Facilities and Areas - Pressure clean and seal paving in town main streets	Complete	\$20,000	Sep-21	Dec-22
2	Community	WA	Shire of Wagin	Wagin War Memorial	Painting/Improvements to community facilities - Upgrades to the Wagin War Memorial	Complete	\$20,000	Jul-21	Dec-22
2	Road	WA	Shire of Wagin	Johnston Street	Other - Replace Kerbing	Complete	\$17,000	Nov-21	Jun-22
2	Community	WA	Shire of Wagin	Bojanning Park	Playgrounds and Skate parks (including all ability playgrounds) - Upgrades to Bojanning Park	Complete	\$25,000	Jul-21	Jun-22
2	Road	WA	Shire of Wagin	Tudhoe Street	Other - Replace Kerbing	Complete	\$10,000	Jan-22	May-22
2	Road	WA	Shire of Wagin	Stubbs Street	Other - Complete Kerbing	Complete	\$3,890	Oct-21	Nov-21
2	Community	WA	Shire of Wandering	Caravan Park St.2 Cheetanning Street, Wandering. Community Infrastructure	Other – provision of second universal access accommodation unit at Wandering Caravan Park This project is a continuation of LRCIP Phase 1 A new prefabricated unit will be constructed on site. Short term accommodation for members of the public– charged as any other unit in the caravan park is.	Complete	\$132,939	May-21	Dec-21
2	Road	WA	Shire of Waroona	Johnson Road	Reconstruction of the remaining narrow section of Johnson Road to modern standards. Significant improvements in seal width and geometry	Complete	\$250,000	Oct-21	Jun-22
2	Road	WA	Shire of Waroona	Nanga Brook Road	Repairs to failed sections of road that are currently posing a hazard to road users	Complete	\$53,617	Oct-21	Jun-22
2	Community	WA	Shire of West Arthur	Potable Water Infrastructure. Horwood Street and Growden Place Darkan Work category: Other	Installation of tanks and water supply to improve water availability for farmers over summer months.	Complete	\$16,194	Jun-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of West Arthur	Darkan Railway Reserve Picnic Shelter and Landscaping Burrowes Street Darkan Work category: Picnic Shelters at community parks and landscaping improvements.	Construction of large picnic shelter and associated facilities as part of beautification and upgrade to the Darkan Railway Reserve precinct. [REDUCED SCOPE OF WORKS] Construction of a playground (associated facilities) as part of beautification and upgrade to the Darkan Railway Reserve precinct.	Complete	\$67,726	May-22	Jun-22
2	Road	WA	Shire of West Arthur	Reseal sections of Darkan South and Boyup Arthur Roads – 5km	Resealing of important bitumen roads that are showing signs of considerable wear and planned reseal will extend useful life by minimum of 10 years.	Complete	\$113,000	Apr-22	Jun-22
2	Community	WA	Shire of West Arthur	Shade shelters and landscaping at Lake Towerrining. Moodiarrup Work category: Picnic Shelters at community parks and landscaping improvements.	Installation of additional picnic shelters and landscaping at lake public community park area. Will provide shelter for day users of the facility and beautification.	Complete	\$49,356	May-22	May-22
2	Community	WA	Shire of West Arthur	Street seating Burrowes Street Darkan Work category: Other	Park bench seat outside post office. To be located on road reserve managed by the Shire. Post office relocated and not street seating in current location for people to rest when opening mail or waiting for someone.	Complete	\$2,000	Apr-22	Apr-22
2	Community	WA	Shire of West Arthur	Cricket and oval infrastructure. Memorial Drive Darkan. Land is managed by the Shire under management order. Category: Sporting and recreation facilities.	Repair of main wicket and practise wickets, replace mats that cover wicket; and shave sides of wicket. Existing wickets require replacement and repair; existing covers used to enable football to be played over the wicket have deteriorated; and lawn is higher than wicket in places and requires shaving.	Complete	\$16,690	Apr-22	Apr-22
2	Community	WA	Shire of Westonia	Westonia Old School Accommodation	Seasonal/tourism accommodation, toilets, headworks & other community facilities	Complete	\$248,865	Feb-22	Jun-22
2	Community	WA	Shire of Wickepin	Wogolin Road Play Ground Stage 2	Stage 2 Wickepin Town Centre Intergenerational Community meeting place and play space. Better community access to Main Street upgraded playground equipment and better meeting place	Complete	\$261,359	May-21	Sep-21
2	Road	WA	Shire of Williams	Rosselloty Street Upgrade: Reconstruction	Full reconstruction of Rosselloty Street including drainage improvement and replacement of footpaths	Complete	\$140,000	Nov-21	Jan-22
2	Community	WA	Shire of Williams	Brooking Street Townscape: Landscaping Improvements	Limestone garden beds and planter boxes. The garden beds and planter boxes proposed in Brooking Street are fixed limestone structures.	Complete	\$30,000	Dec-21	Dec-21
2	Community	WA	Shire of Williams	Light up the Town: Improvements to Community Facilities	Solar Lights lighting up feature tree at the Town Park and on the Entry Statements. These lights will be fixed in the ground with secure cages around them	Complete	\$11,836	Dec-21	Dec-21
2	Community	WA	Shire of Wiluna	Wotton St, Wiluna: Toilet block	Toilet Block upgrade including dump facility for tourists. The toilet block is within the vicinity of the playground and skatepark, and is subject to recurrent vandalism. The upgrades will make the toilet block more resistant to vandalism, and includes: installation of a galvanised iron skin around the block, upgrading the toilet basin.	Complete	\$25,000	Apr-24	Apr-24
2	Community	WA	Shire of Wiluna	Wotton St, Wiluna: skate park, playground and community art	Construction of skate park and playground. The community elders of Kutju Warta, Martu recognise that youth in the town need this facility as there is a lack of active recreation in this remote locality. The playground will be a multi aged playground that will be part of the area masterplan. In conjunction with the skate park and playground, there will also be a community art project. The art project involves a mural wall where local indigenous artists from the Tjukurba Gallery will work with the indigenous children from Wiluna Remote school to paint the skate park walls to promote indigenous culture and heritage. The LRCI funds will be used for the construction of the skate park and playground.	Complete	\$229,446	Oct-22	Mar-23
2	Community	WA	Shire of Wiluna	Wotton St, Wiluna: picnic shelters and barbeque areas	Construction of picnic shelters and barbeque area for the Wiluna community and tourists	Complete	\$150,000	Nov-22	Mar-23
2	Community	WA	Shire of Wongan-Ballidu	Sports Pavilion, Community Resource Centre, Arts Centre, Tourist Information centre, Council Depot, Council Administration, Local swimming pool, Local Airstrip	The current shire facilities have a range of adhoc internet services that are at best, average, in terms of reliability and speed and impacts service delivery across not only Shire services but community services. This project will enable a Gigabit Speed NBN that will deliver a fast reliable service, providing a very broad wireless network that the public will have access to at all of these facilities paid for and managed by the Shire of Wongan-Ballidu.	Under Construction	\$120,000	Nov-21	Jun-24
2	Community	WA	Shire of Wongan-Ballidu	The Station: Public Toilets Lot 1 Wongan Road Wongan Hills	Upgrade main street public Toilets, upgrade internal fittings and fixtures, includes new disabled toilet and shower facilities	Under Construction	\$252,000	Apr-24	Jun-24
2	Community	WA	Shire of Wongan-Ballidu	Community Park: playground upgrades	Replacement of, and new playground equipment for Community Park	Under Construction	\$25,024	Feb-24	Jun-24
2	Community	WA	Shire of Woodanilling	Woodanilling Railway Station Cnr Burt Rd & Robinson Rd Woodanilling	Painting/ Improvement to Community Facilities. Paint, fence, improve access, and install interpretive heritage signage to link to heritage precinct.	Complete	\$45,000	Jun-21	Nov-21
2	Community	WA	Shire of Woodanilling	Woodanilling Heritage Trail originating Cnr Burt Rd & Robinson Rd Woodanilling	Directional and interpretive signage from the Tourism / Heritage precinct in centre of town to historic sites in the district as part of a coordinated trail for visitors.	Complete	\$9,000	May-21	Jul-21
2	Road	WA	Shire of Woodanilling	Youngs Road Woodanilling	Re-sheet gravel and stabilise for road train access to main feedlot, from 7km to 9.5km west of Albany Highway and improve the turning radius of the right angled bend	Complete	\$112,973	May-21	Jun-21
2	Combination	WA	Shire of Wyalkatchem	Gamble St/Railway Tce Intersection – Flood Mitigation Project	Drainage & Improved Accessibility of Community Facilities and Areas	Complete	\$226,756	Mar-22	Jun-22
2	Community	WA	Shire of Wyndham East Kimberley	Replace Roof and upgrade of gas supply for safety reasons on Wyndham Community Centre	Painting/Improvements to community facilities	Complete	\$267,000	Oct-21	Jun-22
2	Road	WA	Shire of Wyndham East Kimberley	Bartyes Road redesign	Reconstruction	Complete	\$100,000	Sep-21	Apr-22
2	Community	WA	Shire of Wyndham East Kimberley	St Johns Ambulance Driveway construction	Improved Accessibility of Community Facilities and Areas	Complete	\$45,505	Oct-21	Oct-21
2	Road	WA	Shire of Wyndham East Kimberley	Dulverton Street reconstruct failed sections	Rehabilitation	Complete	\$200,000	Oct-21	Oct-21
2	Road	WA	Shire of Yalgoo	Yalgoo-Ninghan Road & Morawa-Yalgoo Road	To conduct 200 km of pavement repair. Significant wet weather has created a need for rehabilitation to key Shire sealed roads. Repair will allow future reseal by Council. General Road Maintenance. Include Road Widening – correction of shoulders not laid straight (maintenance but could look like capital widening)	Complete	\$200,000	Jun-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Shire of Yalgoo	Yalgoo Community Point to Point Wireless	Shire Administration Office installed a fibre internet connection in 2020. So that this key service can be utilised by the community and tourists point to point wireless infrastructure will be installed so that the internet can be accessed at the following Yalgoo facilities. Community Art Centre, Hall, Multipurpose Sport and Caravan Park. All are Shire operated facilities that service the public and have no operational connection. Other.	Complete	\$85,431	Jun-22	Jun-22
2	Community	WA	Shire of Yilgarn	Footpath, Spica Street, Southern Cross	Construction of Bicycle and Walking Path	Complete	\$60,000	Aug-21	Dec-21
2	Community	WA	Shire of Yilgarn	Lighting Tower, Yilgarn Recreation Ground	Sporting and Recreation Facilities	Complete	\$65,000	Aug-21	Dec-21
2	Community	WA	Shire of Yilgarn	Audio/Visual System, Yilgarn Recreation Complex	Improvement to Community Facilities	Complete	\$30,000	Apr-21	Dec-21
2	Community	WA	Shire of Yilgarn	Construction of new Shade Shelters/Seating – Constellation Park, Southern Cross	Picnic Shelters or BBQ Facilities	Complete	\$60,000	Apr-21	Dec-21
2	Community	WA	Shire of Yilgarn	Generator – Southern Cross Caravan Park	Other – Generator to ensure continuation of power for guests during power black-outs	Complete	\$40,000	Mar-21	Dec-21
2	Community	WA	Shire of Yilgarn	Yilgarn Netball/Basketball Courts – New Surface	Sporting and Recreation Facilities	Complete	\$149,586	Sep-21	Dec-21
2	Community	WA	Shire of Yilgarn	New Perimeter Fencing Constellation Park, Southern Cross	Playgrounds and Skate Parks – new perimeter fencing for child safety	Complete	\$30,000	Jun-21	Nov-21
2	Community	WA	Shire of Yilgarn	New Synthetic, Surface, Yilgarn Bowling Club, Southern Cross	Sporting and Recreation Facilities	Complete	\$160,000	May-21	Oct-21
2	Community	WA	Shire of Yilgarn	Yilgarn Recreation Complex Building – Installation of Reverse Cycle A/C	Sporting and Recreation Facilities – Replace old evaporative A/C	Complete	\$45,000	Apr-21	Sep-21
2	Community	WA	Shire of Yilgarn	Generator - Yilgarn Recreation Complex Building	Improvement to Community Facilities – Recreation Complex is Emergency Evacuation Centre and requires back-up services	Complete	\$20,000	Mar-21	Aug-21
2	Road	WA	Shire of York	Talbot West Road	Install new road safety signage, guideposts and drainage upgrades	Complete	\$74,591	Apr-22	Jun-23
2	Road	WA	Shire of York	Neville Street Drainage	Install new drainage to prevent localised flooding on road and to local businesses.	Complete	\$81,697	Jan-23	May-23
2	Community	WA	Shire of York	Shade Sail Pool	Install shade sail at swimming pool	Complete	\$9,600	Sep-22	Nov-22
2	Community	WA	Shire of York	Town Hall Building	Install new flooring at Town Hall kitchen facilities	Complete	\$11,350	Jan-22	Apr-22
2	Community	WA	Shire of York	Security Upgrades	Re-key building at York Recreation and Convention Centre (YRCC)	Complete	\$5,589	Oct-21	Nov-21
2	Road	WA	Shire of York	Drainage Upgrades	Install new drainage on Cowan road and Andrews Avenue to address flooding issues.	Complete	\$97,159	Jul-21	Sep-21
2	Community	WA	Shire of York	Residency Museum	Undertake structural upgrades to chimneys and roof repairs.	Complete	\$103,000	Mar-21	Aug-21
2	Community	WA	Town of Bassendean	Success Hill Jetty	Works to repair recreational fishing jetty.	Complete	\$73,121	Jun-21	Dec-21
2	Community	WA	Town of Bassendean	Sandy Beach Reserve, West Road, play space and ablutions	Works relating to construction of a nature based play space and public toilet block amenities: Construction of new toilet facility including providing mains sewer connection and demolition of existing toilet facility and removal of septic tanks. [Increased scope of works] Construction of a nature based play space in the same location and delivered in conjunction with the ablutions.	Complete	\$460,000	May-21	Aug-21
2	Road	WA	Town of Cambridge	Perry Lakes Footpath Links and Resurfacing	Reconstruction: Installation of a missing link footpath to the north of the West Lake	Complete	\$110,000	Nov-21	May-22
2	Community	WA	Town of Cambridge	Irrigation Central Control	Other: Installation of Signal irrigation controllers to centrally control the Town's irrigation systems to improve efficiency and response times to faults	Complete	\$311,691	Jul-21	Mar-22
2	Community	WA	Town of Cambridge	Roscommon Reserve Fencing	Other: Install erosion control, signage, seating and repair paths to stabilise and rehabilitate degraded areas of the reserve and prevent ongoing mountain bike access	Complete	\$75,000	Oct-21	Feb-22
2	Road	WA	Town of Cambridge	Perry Lakes Carpark Upgrade	Reconstruction: Reconstruction of the unsealed car parks	Complete	\$250,000	Oct-21	Dec-21
2	Community	WA	Town of Cambridge	City Beach Tennis Club Retaining Wall	Sporting and recreation facilities: Replacement of the failed City Beach Tennis Club Retaining Wall	Complete	\$200,000	Sep-21	Dec-21
2	Community	WA	Town of Claremont	Claremont Tennis Club. 2 Davies Rd Claremont, WA 6009. Synthetic Court and Flood Light Renewal.	Improvements to community facilities. Improved Accessibility of Community Facilities and Areas. Sporting and recreation facilities. The Tennis Club has two old synthetic courts which are heavily worn and in need of resurfacing. They have excessive wear in high use areas. The existing lights illuminating the courts have failed and, due to the type and condition of the poles, cannot easily be replaced. The existing brick shade structure is in a poor condition and requires renewal. The retaining structure and shade structure does not comply with current building code requirements for accessibility and require renewal. The project will be to remove worn and ripped non-seam synthetic court surface. Decommission and remove old lighting. Demolish shade structure and retaining walls. Undertake earthworks. Construct new BCA compliant retaining and shade structures. Install new light poles and LED lighting. Resurface two courts with seamless synthetic materials.	Complete	\$125,000	Nov-21	Jan-23
2	Community	WA	Town of Claremont	Claremont Aquatic Centre. 12 Davies Rd Claremont, WA 6009. Aquatic Centre Roof.	Improvements to community facilities Sporting and recreation facilities The aquatic centre changing facilities are in a poor condition and require renewal. The original aquatic centre complex was constructed in 1960. The change rooms and toilets that are still in use today were constructed in 1971. The tile roof installed at that time is fifty years old and has numerous leaks which cause damage to the internal walls, ceilings, and wiring and needs total renewal. The solar system on the roof has not functioned fully for many years and would need removing to replace the roof. When the new roof is installed a new 33kw system will be installed to replace this old system.	Complete	\$115,925	Jul-21	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
2	Community	WA	Town of Claremont	Claremont Park Claremont. 385030.5 6460701.5 GDA94/MGA50	Playgrounds and Skate parks (including all ability playgrounds). Playground Installation. The playground in Claremont Park is in a poor condition and requires replacing.	Complete	\$50,000	Jul-21	Mar-22
2	Community	WA	Town of Claremont	Cresswell Park Swanbourne. 383972.7 6461620.9 GDA94/MGA50	Playgrounds and Skate parks (including all ability playgrounds). Playground Installation. The playground in Cresswell Park was in a poor condition. The playground was therefore removed. A replacement playground is now required to be installed.	Complete	\$60,000	Nov-21	Jan-22
2	Combination	WA	Town of Cottesloe	Cottesloe Foreshore (Napier Street)	Dune Drainage Improvements and Erosion Controls	Complete	\$68,071	Mar-22	Jun-22
2	Community	WA	Town of Cottesloe	Marine Parade, Cottesloe; Playgrounds and Skate parks (including all ability playgrounds)	Construction of a new playground	Complete	\$218,000	Mar-21	Dec-21
2	Road	WA	Town of East Fremantle	Zephyr Car Park Drainage Upgrade & Rationalisation	Rationalising three stormwater outlets into the river into one outlet, which has a Gross Pollutant Trap	Complete	\$46,040	Jun-21	Jun-22
2	Community	WA	Town of East Fremantle	Leeuwin Carpark upgrades	Car park upgrades to entry and exit	Complete	\$29,500	Jun-22	Jun-22
2	Community	WA	Town of East Fremantle	Locke Crescent Drainage upgrade	Drainage upgrade works between on Locke Crescent	Complete	\$89,034	Feb-22	Feb-22
2	Road	WA	Town of East Fremantle	Fortescue footpath upgrade - asphalt	Footpath upgrade between Fraser St & Canning Highway, asphalt footpath	Complete	\$97,557	Jun-21	Jan-22
2	Combination	WA	Town of Mosman Park	Tom Perrot Reserve Parking, McCabe Street Mosman Park Lot P066462 502	Resurfacing of the parking area. Current surface has reached the end of its life and is requires resurfacing.	Complete	\$165,000	Nov-21	Jun-22
2	Community	WA	Town of Mosman Park	Boardwalk Refurbishment – Mosman Park (Reserve 31165)	Refurbishment of the Boardwalk. Scope of works include: <ul style="list-style-type: none"> •Remove and dispose of existing decking •Inspect the condition of the existing steelwork and paint coatings. •If the coating is damaged remove corrosion, prepare steel and recoat to a marine/coastal coating specification. •Inspect the joists for signs of deterioration. •Replacement deck joists to be 90 x 45mm F11 hardwood, or higher grade or larger size. If replacing joists with softwood, use 120 x 45 MGP10 pine. •Install new deck boards. 	Complete	\$135,845	May-22	Jun-22
2	Community	WA	Town of Port Hedland	The South Hedland Entrance Statement	Work includes the following elements: <ol style="list-style-type: none"> 1. Installation of concrete pathways 2. Planting of established trees and shrubs 3. Installation of garden beds and associated irrigation 4. Installation of turf and associated irrigation 5. Solar lighting <p>This will improve visual amenity and accessibility into South Hedland.</p> <p>The above project may include an element of public art, which will be determined at a later date.</p>	Under Construction	\$23,914	Jan-24	Jun-24
2	Community	WA	Town of Port Hedland	South Hedland Integrated Sports Hub (SHISH) Stage 1C	Works under SHISH Stage 1C includes the following elements: <ol style="list-style-type: none"> 1. Design and construction of two (2) new dual lane roundabouts along Hamilton Rd to allow for entry into Wanangkura Stadium and a proposed commercial development & Proposed civic facility and Hedditch Street intersection. 2. Design and construction of a new 4 way roundabout at Hamilton Rd, North Circular Rd and Hudson Way. 3. Modification of the existing access road to the Faye Gladstone Netball Pavilion 4. Closure of existing access to the Wanangkura Stadium <p>This will improve visual amenity and accessibility into South Hedland.</p>	Under Construction	\$55,800	Jan-24	Jun-24
2	Community	WA	Town of Port Hedland	Sutherland Street Shared Footpath Extension. The exact location is between the corner of Withnell Street/ Richardson Street (20.309367,118.579056) and Sutherland Street/ Howe Street (20.309326, 118.588159) Work category: Bicycle and walking paths	Construction of new 1km long concrete shared pedestrian and cycle link between Sutherland Street and Richardson Street in Port Hedland, inclusive of shelter nodes and beach access. This pathway is the significant missing link in the Port Hedland pedestrian and cycle network along the foreshore, which has been highlighted in a number of strategic documents. Works under this phase include: Concrete, Rock pitching, rock armour, luminescent stone, shelters and stairs installation and project management & supervision of works.	Complete	\$658,859	Oct-21	Apr-22
2	Combination	WA	Town of Victoria Park	Road reserve – Etwell Street, between Riverview Road and Northhampton Street, East Victoria Park.	Categories – Reconstruction; Improved Accessibility of Community Facilities and Areas; Landscaping Improvements – Etwell Street Revitalisation Project.	Complete	\$1,154,564	Sep-21	Oct-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	ACT	Transport Canberra and City Services Directorate	ACT Property Group Community facilities upgrades	Improvements to community facilities including HVAC upgrades and Enhancements to three community facilities: <ul style="list-style-type: none"> National Convention Centre, Mount Rogers Community Centre; and Tuggeranong Community Sector including works at: Tuggeranong Community Centre Tuggeranong Library Tuggeranong Youth Centre Gumnut Childhood Centre, Tuggeranong Tuggeranong 55 Plus Club Bunyarra Childcare Centre, Tuggeranong Isabella Plains Early Childhood Centre, Isabella Plains (Tuggeranong region) Chisholm Community Centre, Chisholm (Tuggeranong region). 	Under Construction	\$5,165,000	Apr-23	Jun-25
3	Combination	ACT	Transport Canberra and City Services Directorate	Sport and recreational facilities upgrades	Improvements include: <ul style="list-style-type: none"> Boomanulla and Kaleen perimeter fence improvements Water meter pit and irrigation booster pump improvements Sportsground carpark improvements 	Under Construction	\$2,700,000	Sep-22	Jun-24
3	Community	ACT	Transport Canberra and City Services Directorate	Open space improvements	Project elements include: Irrigation system improvements (associated with pump house), Streetlight infill, Solar lighting for concrete bus shelters, Play space safety improvements, Skate park improvements, Install a new skate element to an existing skate park	Under Construction	\$1,747,501	Oct-22	May-24
3	Combination	ACT	Transport Canberra and City Services Directorate	Active travel improvements	Works include: <ul style="list-style-type: none"> Path renewal / improvements Line marking / crossing revitalisation Pedestrian bridge renewal 	Complete	\$2,731,000	Jan-23	Dec-23
3	Road	ACT	Transport Canberra and City Services Directorate	Road maintenance and renewal	Works include heavy patching and resurfacing, including associated preparatory works to improve drainage. This will address community concerns associated with current and potential future road pavement damage (e.g., potholes) due to water ingress.	Complete	\$3,594,000	Jan-23	Jun-23
3	Community	IOT	Cocos (Keeling) Islands Shire Council	Improvement to Community facility	Construction & fit out of Stage 2 – Home Island Retail Precinct – enabling additional premises for small businesses that benefit the local community and visitors.	Complete	\$273,478	Jul-22	Jun-23
3	Road	IOT	Norfolk Island Regional Council	New Farm Road Intersection Upgrade	Reconstruction (including upgrading) of New Farm Road/Ferny Lane Intersection	Complete	\$165,858	Feb-23	Apr-23
3	Community	IOT	Shire of Christmas Island	Foreshore Precinct, Community park upgrade	Project Name: Foreshore Servery Shelters- Category: Picnic Shelters or BBQ Facilities at Community Parks- The Servery Shelters will act as both gazebos for weekend picnic use and as the cover for the monthly night markets in the precinct. They will be installed at the Foreshore Padang Park precinct where the night markets take place currently.	Complete	\$256,557	May-22	Jun-23
3	Community	IOT	Shire of Christmas Island	Foreshore Precinct, Christmas Island, -Lingiari Electorate NT	Project Name: Foreshore Bicycle Path - Category: Bicycle and Walking Paths -This will create the first ocean side bicycle path on Christmas Island for visitors and residents to enjoy. It will span the length of the foreshore Padang precinct with a 180 degree view of the Indian Ocean.	Complete	\$298,500	Dec-22	May-23
3	Community	IOT	Shire of Christmas Island	Foreshore Precinct, Fencing upgrade	Project Name: Foreshore Padang Railing- Category: Repairs / Replacement of Fencing -Replacement of aged railing looking over the Foreshore Padang Park. As the car park sits at elevation over the park, the program looks to increase the safety for all users.	Complete	\$79,985	Feb-23	May-23
3	Community	IOT	Shire of Christmas Island	Foreshore Precinct, Christmas Island, -Lingiari Electorate NT	Project Name: Foreshore Artwork - Category: Painting / Improvement to Community Facilities - Brightening up the 40m blank wall looking over the Foreshore Padang Park area with colour, creativity and community stories. The Shire has just completed a successful public art program 'Our Streets Are Our Museums' which featured 7 walls around the township depicting images from local history. We were looking to continue this public art theme with the LRCI grant by beautifying the Foreshore Padang, which is a leisure and recreation precinct of some size on the Foreshore. The site used to be an outdoor cinema in the past, so we were looking at some creative documentation of that in the artworks to interpret that history onsite. It is also the precinct where the historical Chinese Literary Association resides. Thus the artist will be given a brief to not only make the art fit a rec/leisure precinct, but to also add the dimension of local history and culture to the place.	Complete	\$40,000	Nov-22	Dec-22
3	Community	NSW	Albury City Council	Fredricks Park Redevelopment	Fredericks Park is being redeveloped in line with the approved Master Plan, which will include all abilities playground, nature play area, outdoor fitness zone, and, scooter and bicycle skills education track.	Under Construction	\$1,766,148	Aug-22	Oct-24
3	Combination	NSW	Armidale Regional Council	New shared path Taylor St – Mann to Kentucky	Construction of new 2.5m shared path on the eastern side of Taylor street from Mann St to Kentucky St. This project will support the community and more directly the elderly of the Newling Gardens retirement village and surrounding areas. The project will also provide safe passage to local schools and sporting events in the area.	Under Construction	\$272,495	Oct-22	Jun-24
3	Road	NSW	Armidale Regional Council	Brockley Rd Rehabilitation	The sealed road section from Guyra Road to the end of the sealed pavement at Ch 2.4kms has deteriorated beyond a serviceable point so Council is reinstating the unsealed road and improving shape, formation and drainage.	Complete	\$1,349,359	Mar-23	Feb-24
3	Road	NSW	Armidale Regional Council	Lochaber Crescent K&G Renewal	Renewal of the K&G on South side of Lochaber Cr from Wirruna to O'Donnell. Poor condition defected K&G that requires renewal.	Complete	\$60,584	Mar-23	Oct-23
3	Road	NSW	Armidale Regional Council	Moredun Road Rehabilitation	The project will rehabilitate and widen a 3.7km section of Moredun road from Ch 3.3km to Ch 7.04km and include some required drainage improvements. The road is in very poor condition and needs urgent repairs to the underlying pavement and road bitumen surface.	Complete	\$1,016,234	Oct-22	Sep-23
3	Road	NSW	Armidale Regional Council	Allingham St K&G Renewal -Rusden to Beardy	Renewal of the K&G on western side of Allingham St from Rusden to Beardy. Poor condition defected K&G that requires renewal	Complete	\$76,650	Sep-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Armidale Regional Council	Simmons Street K&G Renewal	Renewal of the K&G on North side of Simmons St from McBean to Canambe. Poor condition defected K&G that requires renewal.	Complete	\$36,000	Nov-22	Apr-23
3	Road	NSW	Armidale Regional Council	Jessie St K&G Renewal – Barney to Rusden	Renewal of the K&G on both sides of Jessie St from Kentucky to Lambs. Poor condition defected K&G that requires renewal	Complete	\$48,080	Sep-22	Mar-23
3	Community	NSW	Ballina Shire Council	Tamar Street Bus Shelter Ballina	Work category: Other Existing transport interchange shelters (for bus & taxi ranks with connection to Wigmore Arcade) will undergo redesign, refurbishment, and replacement. The redesign process will determine the extent of refurbishment or demolition and replacement. With outcomes being to attract public transport use, improve safety, weather protection, comfort, and passive surveillance.	Under Construction	\$400,000	Jul-22	Jun-24
3	Community	NSW	Ballina Shire Council	Tanamera Drive Reserve – Revegetation Alstonville	Work category: Other Amenity issues have resulted from the open channel drain through the reserve and its associated flow velocities. Works will complete Stage 3 to improve hydraulic performance.	Under Construction	\$200,000	Jul-22	Jun-24
3	Road	NSW	Ballina Shire Council	Lennox Village Vision – Future Stages (Byron Street)	Work category: Traffic Improvement; Landscaping Improvement Works will address deficiencies in traffic calming, footpaths, parking and landscaping.	Complete	\$480,000	Jul-22	Jun-23
3	Road	NSW	Ballina Shire Council	Rock Revetment Wall Works River Drive	Work category: Other Maintenance works to address the substantial subsidence and coastal erosion. Works will reconstruct revetment wall in the highest risk locations to preserve the integrity of River Drive.	Complete	\$680,488	Jul-22	Jun-23
3	Community	NSW	Balranald Shire Council	Euston Oval-Multicourt Upgrade and Shade Shelter	Sporting and recreation facilities	Complete	\$250,000	Feb-23	Jun-23
3	Community	NSW	Balranald Shire Council	Balranald Tennis Courts Lighting	Sporting and recreation facilities	Complete	\$150,000	Feb-23	Jun-23
3	Community	NSW	Balranald Shire Council	Construct new Cricket Practice Nets for Balranald Cricket in Greenham Park	Sporting and recreation facilities	Complete	\$60,000	Mar-23	Jun-23
3	Community	NSW	Balranald Shire Council	Construct a new Cricket Pitch to replace the damaged pitch for Balranald Cricket in Greenham Park	Sporting and recreation facilities	Complete	\$40,000	Apr-23	Jun-23
3	Community	NSW	Balranald Shire Council	Balranald Swimming Pool Fence and Facilities	Sporting and recreation facilities	Complete	\$175,000	Mar-23	Jun-23
3	Community	NSW	Balranald Shire Council	Construct/ Replace 100m of Footpaths Euston	Bicycle and Walking Paths	Complete	\$150,000	Feb-23	Jun-23
3	Community	NSW	Balranald Shire Council	Construct/ Replace 200m of Footpaths in Balranald	Bicycle and Walking Paths	Complete	\$250,000	Feb-23	Jun-23
3	Road	NSW	Balranald Shire Council	Heavy Patching Balranald Ivanhoe Road	General Road Maintenance Length: 179km	Complete	\$100,000	Feb-23	Jun-23
3	Road	NSW	Balranald Shire Council	Reseal Weimby Kyalite Road	Resealing Length: 5.0km	Complete	\$160,000	Feb-23	Jun-23
3	Road	NSW	Balranald Shire Council	Marma Box Creek Rd and Wampo Magenta Rd Intersection Upgrade Works 100m on Wampo Magenta Rd and 100m on Marma Box Creek Rd	Reconstruction	Complete	\$330,842	Feb-23	Jun-23
3	Road	NSW	Bathurst Regional Council	Leena Street Construction	Construction of new road off the end of the existing road to link to Panorama Avenue. Works include construction of road pavement, stormwater drainage and kerb & gutter.	Under Construction	\$1,050,000	Feb-23	Jun-24
3	Community	NSW	Bathurst Regional Council	Bathurst Library / Art Gallery – Accessible Public Toilet Facility	Construction of new accessible public toilet facility.	Under Construction	\$350,000	Jan-22	Jun-24
3	Community	NSW	Bathurst Regional Council	Bathurst Sportsground Work-shed Redevelopment	The Bathurst Sportsground is Bathurst's premier cricket ground. This project is for the demolition of existing work-shed and amenities building and construction of work-shed and amenities that better serves the maintenance requirements of the sportsground.	Under Construction	\$320,000	Nov-22	Jun-24
3	Community	NSW	Bathurst Regional Council	Carrington Park Fencing	Adjustment to venue fencing to enable major concert style events to be held at this venue.	Complete	\$50,000	May-22	Dec-23
3	Combination	NSW	Bathurst Regional Council	CBD and Village Footpaths	Replacement of below standard footpaths in Bathurst CBD and construction of new footpaths in the villages of Hill End and Rockley	Complete	\$407,118	Mar-22	Sep-23
3	Road	NSW	Bathurst Regional Council	George Street Rehabilitation – Russell to Keppel	Rehabilitation of existing pavement. Mill out 100mm of existing pavement and replace with 100mm AC.	Complete	\$320,000	May-22	Aug-22
3	Community	NSW	Bayside Council	3A The Esplanade, Botany NSW 2019	Replacement of pedestrian bridge in Sir Banks Reserve	Complete	\$574,128	Aug-23	Nov-23
3	Community	NSW	Bayside Council	369E Bexley Road, Bexley NSW 2207	Renewal of aged tennis court facility enabling capacity to support tennis and hardcourt sports using acrylic finish	Complete	\$625,872	Jul-22	Aug-23
3	Community	NSW	Bayside Council	Bay St Brighton Le Sands Smart Camera CCTV	Installation of smart camera technology	Complete	\$274,812	Mar-23	Jun-23
3	Community	NSW	Bega Valley Shire Council	Bermagui Maker Space and Community Centre Works	Improvements to a community facility which will increase community use by: - the addition of a new multipurpose room (maker space) - provision of afterhours access for community groups - removing a dividing wall in the library to increase floorspace - improve accessibility to public areas through redesign of entranceways	Complete	\$120,744	Jun-23	Dec-23
3	Community	NSW	Bega Valley Shire Council	Wolumla Hall Roof Replacement	Improvements to community facilities. Wolumla Hall is a heritage listed community hall. The roof needs complete replacement with sympathetic materials to renew the asset to its functional condition.	Complete	\$190,000	Aug-23	Nov-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Bega Valley Shire Council	Bega Library Upgrade	Provide improved access through installation of Automatic door opening sensors and batteries.	Complete	\$16,147	May-23	Sep-23
3	Community	NSW	Bega Valley Shire Council	Lawrence Park Sportsground Tathra	Lawrence Park Sportsground Access and Parking Improvements. Sport & Recreation Facilities	Complete	\$200,000	May-23	Jun-23
3	Combination	NSW	Bega Valley Shire Council	Kalaru Streetscape	The project consists of drainage, reconstruction, and bicycle and walking paths. Upgrade of the main street through Kalaru, addressing pavement failures, stormwater issues including providing kerb and gutter along with a shared path connecting the extents of the Kalaru village to the shared path network.	Complete	\$1,262,507	Jun-22	Jun-23
3	Road	NSW	Bega Valley Shire Council	Sapphire Coast Drive Intersection Upgrade	Reconstruction. Upgrade of the Berrambool Drive/ Sapphire Coast Drive intersection to prioritise traffic flow along Sapphire Coast Drive due crash history and reported near misses.	Complete	\$654,568	Jun-22	Dec-22
3	Road	NSW	Bellingen Shire Council	Hill Street Rehabilitation: Re-sealing, rehabilitation	Re-sealing of roadway, rehabilitation failed roadway, drainage improvements	Complete	\$114,250	Dec-22	Mar-24
3	Road	NSW	Bellingen Shire Council	Hillside Drive Rehabilitation: Re-sealing, rehabilitation, traffic improvement, other	Re-sealing of roadway, rehabilitation of adjacent failing retaining wall	Complete	\$365,000	Sep-23	Nov-23
3	Community	NSW	Bellingen Shire Council	Connell Park Footbridge: Improved accessibility of community facilities and areas, bicycle and walking paths	Replacement of existing footbridge to provide access to community facilities, including swimming pool, playground and sporting fields	Complete	\$190,000	Sep-23	Nov-23
3	Road	NSW	Bellingen Shire Council	Gleniffer / Roses Road Intersection Upgrade: Re-sealing, rehabilitation	Improvement to intersection geometry, widening works and re-surfacing	Complete	\$200,000	May-23	Jun-23
3	Road	NSW	Bellingen Shire Council	Ford Street / Crown St Retaining Walls – Stage 3:Re-sealing, rehabilitation, traffic improvement, bicycle and walking paths, other	Re-sealing of roadway, rehabilitation of adjacent failing retaining wall and re-instatement of footpath	Complete	\$320,000	Jun-22	Dec-22
3	Community	NSW	Berrigan Shire Council	Barooga Recreation Reserve Netball Courts: Sporting and recreation facilities, off-road car parks	Construction of two outdoor netball courts with a concrete base and synthetic surface with suitable LED lighting. Associated realignment of internal roads and paths. This project will upgrade to contemporary standard sports facilities and improve pedestrian safety at the Barooga Recreation Reserve. Proposed is the replacement of two existing netball courts – both courts are in poor condition and poorly located within the sports precinct. Used and maintained by volunteer-based Barooga Football and Netball Club the fit-for purpose built courts improve player safety, and reduce ongoing maintenance costs for the Council and club volunteers. The new courts will also be re-located from their current site to a new site. The new site is adjacent to existing social club-rooms and change facilities. The relocation of the courts will also resolve pedestrian and vehicle conflicts within the reserve and is informed by the Barooga Recreation Reserve Landscape Master Plan 2021	Complete	\$600,000	Mar-22	Jun-23
3	Road	NSW	Berrigan Shire Council	Smithers Road: Reconstruction	The resheeting of 3600m x 6m of Smithers Road at a thickness of 0.1m. This project will improve road safety for all road users – recreational who use the road access to Murray Valley National Park Camp Grounds Also Southern Riverina agri-transport operators. This project is needed to repair damage to Smithers Road created by increased agricultural production and activity in this area. Resheeting, will therefore, allow for heavier vehicles to use Smithers Road in all conditions.	Complete	\$180,000	Jan-22	Jun-23
3	Community	NSW	Berrigan Shire Council	Redevelopment of Finley War Memorial Hall: Sporting and recreation, Painting/Improvements to community facilities	The final stage in a planned program of community facility improvement works. This project will complete the refurbishment of the Finley War Memorial Hall a valued community facility in the township of Finley and the surrounding region. The proposed works include replacing all the doors and windows, refurbishing the timber floor, painting the interior, a new switchboard and lighting; also, the replacement of the Hall's basketball backboards.	Complete	\$195,000	Jan-22	Jun-23
3	Combination	NSW	Berrigan Shire Council	Burkinshaw St, Barooga: Landscaping Improvements	Landscaping improvements on the road reserve adjacent to the Barooga Regional Multi-Sport Facility and Barooga Sports Club, including construction of 92 lineal metres of retaining wall, 175m2 of concrete path, planting of 40 trees, establishment of 1,600m2 of lawn and garden, irrigation and signage. The Barooga Regional Multi-Sport Facility and Barooga Sports Club in addition to providing a range of sport facilities and recreation facilities for local residents also host NSW-Victorian state-level and regional level sport-related events. The landscape improvements proposed will address improve the visual amenity of the precinct and in doing so, address the untidy and unattractive approaches to Barooga's Sports precinct	Complete	\$220,000	Mar-22	Jun-23
3	Community	NSW	Berrigan Shire Council	Construction of a sealed all-weather carpark at the Tocumwal Aviation Museum	Construction of a 1,500m2 sealed carpark, including kerb and gutter, solar lighting and walkways along with associated drainage works. The current unformed carpark is inaccessible in wet weather and does not cater effectively for people with mobility aids such as walkers and wheelchairs. This carpark will allow for all-weather and all-abilities access to perhaps the most important cultural asset in Berrigan Shire.	Complete	\$210,054	Dec-22	Jun-23
3	Community	NSW	Berrigan Shire Council	Installation of solar smart light poles at various locations in Berrigan Shire	Installation of smart solar powered light poles: Parks - 6 x 6m poles: 2 in Berrigan, 2 in Finely, 1 in Tocumwal and 1 in Barooga Parks - 4 x 1 bollard, 1 with mobile phone charge at Tocumwal Paths - 18 x 6m poles along Golf Course Road in Barooga.	Complete	\$350,000	Jan-23	Jun-23
3	Community	NSW	Blacktown City Council	Mount Druitt Town Square	This project will provide a larger shade structure and a stage, which will better support Street Uni programs for at-risk kids and reduce crime in the area. This project is in addition to the current project upgrading urban spaces and providing play space elements. Upgrade urban spaces, playgrounds and skate parks Shade structure stage and landscaping.	Complete	\$1,050,000	Oct-22	Dec-23
3	Community	NSW	Blacktown City Council	Mount Druitt Town Centre Reserve – Kevin Betts Basketball Stadium	This project is for supportive infrastructure of roadways, inclusive parkland access and associated parking. This additional funding is for works in addition to the current project to upgrade and expand the existing stadium to add 2 courts and to increase participation of disabled patrons. Sporting facilities	Complete	\$1,457,658	Sep-23	Dec-23
3	Combination	NSW	Blacktown City Council	Rooty Hill School of Arts	Additional car parking. Off road carparks.	Complete	\$75,000	Oct-23	Dec-23
3	Community	NSW	Blacktown City Council	Whalan Reserve	Undercover Cricket Training Facility. Upgrade to fencing on open sided building and lighting. Sporting facilities.	Complete	\$180,000	May-23	Dec-23
3	Community	NSW	Blacktown City Council	Rooty Hill School of Arts	Improved Pedestrian Connections. Walking Paths.	Complete	\$140,000	Oct-23	Dec-23
3	Community	NSW	Blacktown City Council	Simpson Pavilion Blacktown Showground- Accessible ramp.	Accessible ramp to Simpson Pavilion Building. Improved accessibility of community facilities.	Complete	\$70,000	Sep-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Blacktown City Council	Cumberland Woodworkers Building	Building upgrade for community woodworkers at Jennifer Avenue Blacktown. Improvements to community facilities.	Complete	\$40,000	Jan-23	Jun-23
3	Community	NSW	Blacktown City Council	Blacktown Showground	Sunshine Harvester Display Structure – Roof over restored historic harvester on display with open sides to allow viewing. Exhibition of historic item.	Complete	\$85,000	Nov-22	Apr-23
3	Combination	NSW	Blacktown City Council	Nurragingy Reserve inclusive play space	Construct inclusive parking area for minibuses, cars and inclusive change rooms. Inclusive adventure playground and parking.	Complete	\$700,000	May-22	Mar-23
3	Combination	NSW	Blacktown City Council	Glenwood Cycleway	Additional works due to Sydney Water's previously unknown requirements including: Extensive footings to retaining walls to protect Sydney Water assets requiring very slow and detailed construction methodology. Bicycling and walking paths.	Complete	\$380,000	Jul-22	Dec-22
3	Community	NSW	Blacktown City Council	Parklea Soccer Football Club Kings Langley	Storage building extension. Sporting and recreation facilities.	Complete	\$40,000	May-22	Nov-22
3	Community	NSW	Blacktown City Council	Blacktown Aquatic Centre splash pad	Supply and install Sky-soaker bucket as an additional and exciting feature to the water play splash pad. Recreation facilities.	Complete	\$60,000	May-22	Aug-22
3	Combination	NSW	Bland Shire Council	Saloon Car Drag Strip at Airport	Sporting and recreation facilities – The development of a purpose built regional motorsports facility to facilitate driving events and straight-line competition. The track will run approximately 500 metres long and will be situated at the existing West Wyalong Airport.	Under Construction	\$1,285,000	Feb-22	Jun-25
3	Community	NSW	Bland Shire Council	New Lining Pool Slide Splash Pool	Due to an increase in visitors and in turn, pool users, the existing splash pool is no longer considered large enough to meet demand and has to be enlarged to cope with the current numbers due to WHS concerns.	Complete	\$81,051	Apr-22	Jun-23
3	Community	NSW	Bland Shire Council	Natural Heritage Reserve Stage	Landscaping Improvements	Complete	\$34,654	Feb-22	Jun-23
3	Community	NSW	Bland Shire Council	Adventure Playground McCann Park	Installation of a new Playground to address aging infrastructure in McCann Park.	Complete	\$351,172	Feb-22	Jun-23
3	Road	NSW	Bland Shire Council	Multiple roads in West Wyalong	Rehabilitation of the following roads – Uncle Bills Road Tyndells Lane Brennan Tank Road Kildary Road Quambatook Lane Berendeba Lane Condobolin Road Sprys Lane	Complete	\$1,151,386	Feb-22	May-23
3	Community	NSW	Bland Shire Council	Sewer Treatment Plant Rehabilitation	Other – Infrastructure upgrade at Sewerage treatment plant to enable system to cope with increasing tourists and transient workers.	Complete	\$350,000	Feb-22	May-23
3	Community	NSW	Bland Shire Council	Bland Shire Youth Space	Improvements to community facilities – Fit out of building to create local youth space in West Wyalong	Complete	\$350,000	Feb-22	May-23
3	Community	NSW	Bland Shire Council	Additional Water Reservoir for Truck Wash	Other – Installation of new reservoir as current facilities are unable to meet rising demand. The new eco-friendly reservoir will increase capacity for heavy vehicle operators to maintain their vehicles.	Complete	\$35,000	Mar-22	May-23
3	Community	NSW	Bland Shire Council	Main Street Mural	Other – Installation of a mural in Main St, West Wyalong with a focus on the history/heritage of the town. The mural will be on building on the Highway that has great visibility and exposure. The mural is 10 x 30 metres.	Complete	\$61,391	Feb-22	Dec-22
3	Road	NSW	Blayney Shire Council	Millthorpe urban road reconstruction and drainage improvements	Undertake the upgrade of urban drainage and road pavement in Stabback and Unwin Streets in Millthorpe, to address a lack of formalised drainage that has resulted in accelerated pavement deterioration.	Complete	\$1,074,602	Jul-22	Jun-23
3	Road	NSW	Blue Mountains City Council	Road Rehabilitation Partial Renewal (Heavy Patching)	General Road Maintenance / Resealing: Continuation of road rehabilitation partial renewal throughout out Blue Mountains City Council Local Government Area in identified high risk areas.	Complete	\$1,738,364	Sep-22	Jun-23
3	Community	NSW	Bogan Shire Council	Bogan Shire Early Learning Centre Dandaloo St, NYNGAN NSW: Painting/Improvements to community facilities	Additions / extensions to childcare centre buildings, landscaping, fencing to provide for expansion	Under Construction	\$260,000	Mar-23	Jun-24
3	Community	NSW	Bogan Shire Council	Footpath priority replacements NYNGAN NSW: Bicycle and Walking Paths	Works involving cycling and pedestrian infrastructure – Nyngan township priority areas	Under Construction	\$177,076	Jul-23	Jun-24
3	Community	NSW	Bogan Shire Council	Nyngan Pool Reticulation System Maintenance, Bogan St, NYNGAN NSW: Sporting and recreation facilities	Works to repair and maintain Nyngan Swimming Pool water filtration / treatment system	Under Construction	\$76,000	Jul-22	Jun-24
3	Community	NSW	Bogan Shire Council	Nyngan Tennis Courts and Club House Sporting and recreation facilities	Resurfacing of tennis courts and maintenance work on Club House building and fencing	Under Construction	\$102,048	Feb-23	Jun-24
3	Road	NSW	Bogan Shire Council	Buckiinguy Road, Bitumen Resealing, NYNGAN NSW: Resealing	Subsequent sealing of Buckiinguy Road.	Complete	\$91,000	Mar-24	Apr-24
3	Community	NSW	Bogan Shire Council	Rodney Robb Arena, Nyngan Showgrounds, Hoskins St, NYNGAN NSW: Painting/Improvements to community facilities	Installation of irrigation on equestrian arena for dust suppression during events	Complete	\$36,000	Apr-23	Dec-23
3	Community	NSW	Bogan Shire Council	Walking Path Drinking Fountains NYNGAN NSW: Bicycle and Walking Paths	Installation of drinking fountains on walking paths – varied locations within Nyngan township	Complete	\$10,924	Aug-22	Dec-23
3	Combination	NSW	Bogan Shire Council	Car Park, Dandaloo St, NYNGAN NSW: Off-road Car Parks	Rehabilitation of surface and layout modifications to allow installation of Electric Vehicle charging points	Complete	\$50,000	Jul-22	Sep-23
3	Road	NSW	Bogan Shire Council	Pangee Road Seal, NYNGAN NSW: Sealing	The preparation of, and putting a seal on, a section of unsealed road - Pangee Road.	Complete	\$320,000	Nov-22	May-23
3	Road	NSW	Bogan Shire Council	Gravel Resheeting, NYNGAN NSW: Re-sheeting	Placement of additional gravel on top of existing – roads (several locations)	Complete	\$300,000	Jan-23	Apr-23
3	Road	NSW	Bogan Shire Council	Drainage: Kerb and guttering in NYNGAN NSW	Replacement of kerb and guttering to improve drainage – Nyngan township priority areas	Complete	\$200,000	Sep-22	Apr-23
3	Community	NSW	Bogan Shire Council	Bogan Shire Youth and Community Centre, 46 Cannonbar St, NYNGAN NSW: Painting/Improvements to community facilities	Additions to community centre buildings (storage), landscaping, parking to enhance existing	Complete	\$200,000	Jun-22	Mar-23
3	Community	NSW	Bourke Shire Council	Bourke Swimming Pool, program pool and complex upgrade	Bourke Program Pool development and kiosk upgrade	Complete	\$2,399,806	Mar-22	Jun-23
3	Community	NSW	Brewarrina Shire Council	Goodooga Splash Park	Construction of Splash park and associated facilities in Goodooga. Sporting and recreation facilities Works to upgrade, repair or maintain sporting ovals, courts, swimming pools etc	Complete	\$1,041,116	Aug-22	Jun-23
3	Community	NSW	Brewarrina Shire Council	Revitalise Town Streets	Undertake construction/reconstruction of footpaths, kerb and Channel Brewarrina & Goodooga. Rehabilitation -Work to return a road to its original standard - Drainage – Kerb & Channel Works - Walking Paths	Complete	\$600,000	Oct-22	Jun-23
3	Community	NSW	Broken Hill City Council	Active Transport Plan – Shared Paths Route 1	Shared paths work to replace current non-compliant footpaths to new 2400mm wide footpaths to Australian Standards along Blende Street from Galena Street to Silver Street.	Complete	\$621,160	May-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Burwood Council	Paisley Road Upgrade	Reconstruction of Concrete Road Pavement of Paisley Road from The Strand to Reed Street	Complete	\$153,214	Mar-24	Apr-24
3	Road	NSW	Burwood Council	Morris Lane upgrade	Reconstruction of Morris Lane including construction of new kerb and dish drain, stormwater drainage improvements and road pavement upgrade	Complete	\$185,122	Jul-23	Sep-23
3	Community	NSW	Byron Shire Council	Mullumbimby Dog Park – Stage 1	New recreation facility featuring a dog exercise park. Stage one activities to include community consultation, design, landscaping, accessible access, fencing, seating and water bubbler.	Complete	\$160,140	Oct-23	Dec-23
3	Road	NSW	Byron Shire Council	Mullumbimby Precinct Connectivity	Construction of new road (250 metres) to connect to the Mullumbimby Skate Park.	Complete	\$300,000	Feb-23	Sep-23
3	Road	NSW	Byron Shire Council	Gilmore Crescent	Rehabilitation and realignment of 150metres of existing road including stormwater drainage. New pedestrian crossing, parking, footpaths and 250 metres shared path connecting through to Tennyson Street. 100m shared path connection from Gilmore Crescent to Lawson Street crossing	Complete	\$1,000,000	Mar-23	Jul-23
3	Road	NSW	Cabonne Council	Pye Street Shoulder Sealing	Putting a seal on an unsealed section of road. Propose to seal these lanes to improve amenity and functionality	Under Construction	\$20,000	Oct-22	Jun-24
3	Road	NSW	Cabonne Council	Laneway Sealing – Gaskill Street (between Clyburn to Flanagan)	Putting a seal on an unsealed road. Laneway is unsealed and frequently used by businesses and residents. Propose to address pavement issues, and seal laneway	Under Construction	\$95,000	Oct-22	Jun-24
3	Road	NSW	Cabonne Council	Bocobra Road – Heavy Patching and Repair	Work to return a road to its original standard. Repair to failed sections of which are at intervention according to Council’s strategic asset management plan	Under Construction	\$760,000	Oct-22	Jun-24
3	Road	NSW	Cabonne Council	Longs Corner Road select rehabilitation and road widening	Work to return a road to its original standard. Repair to failed section of road pavement, and widening of these areas to meet Council width standards	Under Construction	\$320,000	Oct-22	Jun-24
3	Road	NSW	Cabonne Council	Amaroo Road select rehabilitation and road widening	Work to return a road to its original standard. Repair to failed section of road pavement, and widening of these areas to meet Council width standards	Under Construction	\$857,540	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Cargo Footpath – Belmore Street (Church St to Wall St)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.5 metres wide.	Under Construction	\$75,000	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Cargo Footpath - Belmore Street (Inn to Forbes St)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.0 metres wide.	Under Construction	\$10,000	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Mullion Creek Footpath - Long Point Road (Bevan Rd towards Railway)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.5 metres wide.	Under Construction	\$45,000	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Yeoval Footpath – Forbes Street (St Columbas to Bridge)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.5 metres wide.	Under Construction	\$85,000	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Cudal Footpath – Taylor Street (Main Street to Swinging Bridge)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.5 metres wide.	Under Construction	\$70,000	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Cumnock Footpath – McLaughlin Street (Obley St to Sports Ground)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.5 metres wide.	Under Construction	\$65,000	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Canowindra Footpath – Tilga Street (Flannagan St to Ferguson St)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.0 metres wide.	Under Construction	\$60,000	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Manildra Footpath – Orange Street (Parkes St to Moura St)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.5 metres wide.	Under Construction	\$50,000	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Molong Footpath – Wellington St (Smith St to existing path)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.0 metres wide.	Under Construction	\$20,000	Oct-22	Jun-24
3	Community	NSW	Cabonne Council	Egowra Footpath – Noble St (Pye St to Oberon St)	Works involving cycling and pedestrian infrastructure. Construction of new footpath, 2.0 metres wide.	Under Construction	\$55,000	Oct-22	Jun-24
3	Road	NSW	Campbelltown City Council	Williamson Road (From HN 29 to Brooks Road)	Work Category: Rehabilitation Crack seal all the visible longitudinal crack then resurface the road with rubber seal and hot-mix asphalt overlay. Affected length, width and area of Williamson Road between House Number 29 and Brooks Road is: Length = 508m, Width = 7.6m, Area = 3865m2. This is a regional road, providing a direct connection to the industrial precinct and the Hume motorway. The improved road surface will benefit communities in Ingleburn, Bardia, Edmondson Park and Macquarie Links, allowing them to travel more efficiently and access other key roads like Campbelltown Road.	Under Construction	\$147,566	May-24	Jun-24
3	Community	NSW	Campbelltown City Council	Gordon Fetterplace Aquatic Centre, Bradbury	Work Category: Sporting & Recreation Facilities External painting for all structures (includes Entrance Building, both change rooms, pump room, back of Grandstand seating), Changing room seating and internal walls to be painted, all lights to be upgraded to standard LED fittings	Complete	\$206,466	Oct-22	Mar-24
3	Community	NSW	Campbelltown City Council	Macquarie Fields Fitness & Indoor Sports Centre, Macquarie Fields	Work Category: Painting/Improvements to community facilities External Painting for the Building, floor tiles to be replaced in Fitness Room, all lighting to be upgraded to standard LED fittings, landscaping works to be undertaken in the internal courtyard, flooring to be upgraded in the Creche room & Yoga Studio.	Complete	\$344,771	Oct-22	Dec-23
3	Community	NSW	Campbelltown City Council	Macquarie Fields Leisure Centre, Macquarie Fields	Work Category: Sporting & Recreation Facilities Additional Shade Structures to be installed alongside outdoor pool area, all lighting to be upgraded to standard LED fittings, soft fall flooring to be replaced in the splash park, landscaping works to be undertaken outside the centre	Complete	\$242,609	Oct-22	Dec-23
3	Community	NSW	Campbelltown City Council	Eagle Vale Central, Eagle Vale	Work Category: Sporting & Recreation Facilities Renovation of Café inside Centre, External painting for the entire centre, all lighting to be upgraded to standard LED fittings, landscaping works to be undertaken in the courtyard area.	Complete	\$210,652	Oct-22	Dec-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Campbelltown City Council	Park Central Detention basin, Campbelltown NSW 2560 repair as per scope of work. Location (WGS84) 34°04'42.3"S 150°48'09.3"E Work Category: Drainage	The broad scope of work based on the geotech report is as follows; ☑ Refilling/replacement of missing gabion structure rocks (and steel wire cages as required) ☑ Protection of gabion weir with topsoil and vegetation ☑ Demolition and reconstruction of the whole embankment – [requiring draining of adjacent ponds or redirection of high flows, gabion and slab removal, deep soil replacement/re-compaction, clay/geotextile water infiltration protection] ☑ Concrete footway/weir slab replacement – [requiring also rectification of the varying soil bearing capacities to sufficient depths]	Complete	\$211,210	May-23	Jul-23
3	Community	NSW	Campbelltown City Council	Oxford Road, Ingleburn NSW 2565 Landscaping refurbishments	Approximately 650 m2 landscaping improvements such as garden bed preparation, addition of 3590 plants, mulching garden beds, installation 18 urban curved and 3 urban classic benches. Work Category: Landscaping improvements	Complete	\$675,969	Jul-22	Mar-23
3	Community	NSW	Campbelltown City Council	Oxford Road, Ingleburn NSW 2565 Footpath and Paver Replacement	Reconstruct 3000m2 Pavers and Footpaths with concrete Footpaths. Reconstruct 420m2 Concrete Path with Hydroconston Pavers. Reconstruct 400m2 two raised Pedestrian Crossings. Replacements required due to poor asset condition, safety hazards, network condition Improvement. Work Category: Bicycle and Walking Paths.	Complete	\$244,380	Jul-22	Mar-23
3	Community	NSW	Canterbury-Bankstown Council	Parry Park, Lakemba – Amenities Building Upgrade	Upgrade and refurbishment of aged sports amenities /facilities including toilets, change rooms, and roof replacement.	Under Construction	\$400,000	Oct-23	Jun-24
3	Community	NSW	Canterbury-Bankstown Council	Thurina Park, Villawood – Community Centre Construction	Construction of a new community centre at Thurina Park for broader community use. Building 1: 280sqm multipurpose hall including kitchen and storage- Building 2: 100sqm meeting room with 84sqm amenities including parent room. Building 3: 70sqm meeting room -Secure courtyard: 360sqm community courtyard. External landscape connecting to the existing carpark and park paths – Kitchen – Toilets - Parents Room	Under Construction	\$1,300,000	Oct-23	Jun-24
3	Community	NSW	Canterbury-Bankstown Council	Cup and Saucer Creek, Canterbury – Upgrade path network	Upgrade of bicycle and walking path network and bridge along Cup and Saucer Creek to improve accessibility.	Under Construction	\$400,000	Sep-23	Jun-24
3	Community	NSW	Canterbury-Bankstown Council	Cooks River, Hurlstone Park – Way Finding Signage	Design and installation of way finding and interpretive signage along the Cooks River active transport corridor (bicycle and walking path network) to improve accessibility.	Under Construction	\$150,000	May-22	Jun-24
3	Community	NSW	Canterbury-Bankstown Council	East Hills Park, East Hills – Playground Upgrade	Upgrade of Level 2 playground due to age and condition.	Complete	\$300,000	Feb-23	Aug-23
3	Community	NSW	Canterbury-Bankstown Council	Virginius Reserve, Padstow – Dog Off Leash Park Construction	Construction of a new dog off leash park at Virginius Reserve and improvements to general park accessibility.	Complete	\$200,000	Feb-23	Jun-23
3	Community	NSW	Canterbury-Bankstown Council	Canterbury SES, Beverly Hills – Upgrade	New facilities at the emergency operations centre to improve operations of this volunteer / community service and deliver improvements to enable the site to act as a secondary Emergency Operations Centre.	Complete	\$500,000	Aug-22	Jun-23
3	Community	NSW	Carrathool Shire Council	Rankins Springs Sports Ground Amenities. Project location: Rankins Springs Sports Oval, Dowling St., Rankins Springs NSW 2669	Work category: Toilet blocks - The scope of works consists of refurbishment of the Rankins Springs Sports Ground Amenities. Currently, the amenities have an insufficient capacity to service the volume of users. The project comprises of an extension to the amenity block and the refurbishment of the existing amenities (female and male toilets and showers). In the separate canteen next to the amenities, an existing roller shutter will be replaced with glass window and a steel security grill. The damaged servery top will be replaced with a stainless steel one.	Under Construction	\$200,000	Aug-22	Jun-24
3	Community	NSW	Carrathool Shire Council	Hillston Subdivision	Work category: Widening & Sealing, Other To address the shortage of housing in Hillston, Council has subdivided a parcel of land into 20 lots for development. The Hillston Subdivision project consists of sealing the access roads (O'Donnell St. and Regent St.) and widening the access roads (Haines St. and McGregor St.) surrounding the subdivision. The project will also consist of the installation of water and sewer service connections.	Under Construction	\$360,236	Sep-22	Jun-24
3	Road	NSW	Carrathool Shire Council	Lachlan River Road – Reconstruction Project location: Lachlan River Rd, Wallanthery NSW 2675	Work category: Reconstruction. The project encompasses of an upgrade of the existing gravel pavement to a new bitumen seal. The reconstruction will make the road safer for the users and improve all weather access for heavy vehicles.	Complete	\$1,185,900	Jul-22	Sep-23
3	Community	NSW	Carrathool Shire Council	Goolgowi Sewer Ponds Relining- Project Location: Goolgowi NSW 2652	Work category: Other - The Goolgowi Sewer Ponds hold wastewater. The Ponds need rehabilitation in order to stay in working condition. The ponds have wear and tear that has contributed to storage issues such as effluent seepage. The rehabilitation works consist of relining the storage ponds with the appropriate materials. This will significantly improve the condition of this critical infrastructure for the Goolgowi community and achieve desirable environmental outcomes.	Complete	\$231,535	Jul-22	Sep-23
3	Community	NSW	Carrathool Shire Council	Carrathool Township Drainage - Project Location: Carrathool Village, NSW 2711	Work category: Drainage - The Carrathool Township's stormwater drainage system is aged and has insufficient capacity to drain stormwater. This has resulted in stagnant water accumulating and laying in the table drains. The project scope consists of removing and replacing drains and culverts and where possible, repairing them.	Complete	\$60,000	Aug-22	Sep-23
3	Combination	NSW	Carrathool Shire Council	Goolgowi Park & Carpark Rehabilitation- Project Location: Goolgowi Park & Carpark District, Goolgowi NSW 2652	Work category: Reconstruction, Walking Paths, Playgrounds & Repairs/Replacement of fencing. The Goolgowi Park and Carpark area requires rehabilitation. The project consists of car park pavement construction and sealing and improvements to the carpark stormwater drainage. The concrete border around the park will be replaced. The project scope also includes footpath replacement and kerb and gutter works in the surrounding area. The old mesh fence around the playground will be replaced with a modern pool fence type structure. A diseased pepper corn tree will be removed from the playground.	Complete	\$230,000	Sep-22	Sep-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	NSW	Carrathool Shire Council	Vegetation Clearing Yoolaroi Water Scheme Project locations: - Stackpoole Rd, Boorga NSW 2652 - Wollarma Rd, Goolgowi NSW 2652 - Youngs Lane, Goolgowi NSW 2652 - O'Donnells Rd, Goolgowi NSW 2652 - Back Hillston Rd, Goolgowi NSW 2652 - Melbergen Rd, Merriwagga NSW 2652 Work category: Other	Council operates four Rural Water Supply Schemes throughout the Shire. These Schemes equate to hundreds of kilometres of pipelines that supply raw water to rural properties in the Shire. Some of these Schemes have been providing this service for over 40 years. An inspection of the waterlines across the Yoolaroi Scheme revealed that 54 kilometres of waterlines require vegetation management. Vegetation has grown along the top of the existing waterlines covering the maintenance track. The Scope of Works consists of approximately 54km of vegetation clearing across the Yoolaroi Water Supply Scheme. Rehabilitation of the maintenance track will allow for the necessary machinery to travel along the waterline and provide maintenance to the underground pipeline when required. Accessibility to the pipeline remains a necessity as it delivers water to the rural members of the community for stock and domestic services.	Complete	\$162,038	Jul-22	Dec-22
3	Road	NSW	Carrathool Shire Council	Hillston High Street Replacement of Footpath Project location: High St., Hillston NSW 2675	Work category: Walking Paths - The surface of the footpath is in poor condition and has some noticeable cracking and movement. The project scope consists of removal of the existing footpath and replacing it with hot mix asphalt.	Complete	\$214,000	Aug-22	Sep-22
3	Community	NSW	Carrathool Shire Council	Refurbishment of Hillston Water Tower Project location: 197 High Street, Hillston NSW 2675 Work category: Other	Hillston Water Tower provides water to the regional community of Hillston. The water tower has exhibited vertical and horizontal cracking which has led to a leak, approximately three quarters of the way up the tower. To alleviate the leak, the tower has been set to not fill past the leak which has resulted in a noticeable loss of pressure in the water distribution network. To rectify the issue and to prolong the effective life of the water tower, the Scope of Works consists of high-pressure water blasting of the interior surfaces, sandblasting of the cracks, the application of relining material and sealing of the interior of the water tower. These rehabilitation works are essential in ensuring the continued operation of this critical water infrastructure component in the Hillston community. Council would like to request a following variation. In addition to the abovementioned works, the contractor has determined that additional essential repairs are needed in order to preserve the water tower and ensure its usability in the future. The additional essential works include replacing damaged pipework, removing internal and external access ladders and fixing the roof structures to prevent any future water contamination.	Complete	\$269,713	Apr-22	Jun-22
3	Community	NSW	Central Coast Council	Renovation/refurbishment at the Bateau Bay Library	Improvements to community facilities. Works include accessibility adjustments to the customer service area; renovation to the self-loans/self-returns cabinetry; refurbishment of kitchen facilities; renovation of the 'teen area' booths at the Bateau Bay Library	Complete	\$109,000	Apr-23	Sep-23
3	Community	NSW	Central Coast Council	Kanwal Little Coast kids – Replacement of softfall surfacing	Improvements to community facilities. Replacement of softfall surfacing.	Complete	\$25,000	Feb-23	Sep-23
3	Community	NSW	Central Coast Council	Kincumber Library – Replace shade sail structure	Improvements to community facilities. Replacement of shade sail structure.	Complete	\$60,000	Apr-23	Sep-23
3	Community	NSW	Central Coast Council	Toukley Little Coast Kids – Upgrade of facilities	Improvements to community facilities. Works include replacement of benchtops and cupboards including refit of nappy change area	Complete	\$70,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Local Playspace Renewal Program - Blue Haven Birdwood - Relocation.	Playgrounds and Skate parks (including all ability playgrounds). Upgrade to the local playspace.	Complete	\$140,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Local Playspace Renewal Program - Gurdon Reserve Woy Woy bay	Playgrounds and Skate parks (including all ability playgrounds). Upgrade to the local playspace.	Complete	\$110,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Local Playspace Renewal Program - Koolewong Foreshore	Playgrounds and Skate parks (including all ability playgrounds). Upgrade to the local playspace.	Complete	\$110,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Local Playspace Renewal Program - Wycombe park, Cheryl Drive Terrigal	Playgrounds and Skate parks (including all ability playgrounds). Upgrade to the local playspace.	Complete	\$110,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Local Playspace Renewal Program - Blue bell Park Berkeley vale	Playgrounds and Skate parks (including all ability playgrounds). Upgrade to the local playspace.	Complete	\$110,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Local Playspace Renewal Program - Oakland Ave Tuggerawong foreshore	Playgrounds and Skate parks (including all ability playgrounds). Upgrade to the local playspace.	Complete	\$110,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Local Playspace Renewal Program - Osborne Pk Toukley	Playgrounds and Skate parks (including all ability playgrounds). Upgrade to the local playspace.	Complete	\$110,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Local Playspace Renewal Program - Tonkiss Street, Tuggerah	Playgrounds and Skate parks (including all ability playgrounds). Upgrade to the local playspace.	Complete	\$110,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Local Playspace Renewal Program - Nature Playspace - Pioneer Park Killarney Vale	Playgrounds and Skate parks (including all ability playgrounds). Upgrade to the local playspace.	Complete	\$60,000	Apr-23	Jun-23
3	Community	NSW	Central Coast Council	Renewal Program - Park Furniture	Sporting and recreation facilities. Renewal to park furniture	Complete	\$100,000	Feb-23	Jun-23
3	Community	NSW	Central Coast Council	Renewal Program - Playspaces - Softfall	Playgrounds and Skate parks (including all ability playgrounds). Renewal to softfall surfacing at playgrounds	Complete	\$100,000	Feb-23	Jun-23
3	Community	NSW	Central Coast Council	Renewal Program - Sportsground Lighting - Emergency Works	Sporting and recreation facilities. Renewal to sportsground lighting	Complete	\$70,000	Feb-23	Jun-23
3	Community	NSW	Central Coast Council	Renewal Program - Sportsground Assets - Emergency Works	Sporting and recreation facilities. Renewal to sportsground asset infrastructure	Complete	\$50,000	Feb-23	Jun-23
3	Community	NSW	Central Coast Council	Renewal Program - Park Fencing	Playgrounds and Skate parks (including all ability playgrounds). Renewal of park fencing infrastructure.	Complete	\$20,000	Feb-23	Jun-23
3	Community	NSW	Central Coast Council	Renewal Program - Sportsground Fencing- Emergency Works	Sporting and recreation facilities. Renewal of sportsground fencing infrastructure.	Complete	\$40,000	Feb-23	Jun-23
3	Community	NSW	Central Coast Council	Renewal Program - Cricket Wickets - Emergency Works	Sporting and recreation facilities. Renewal of cricket wickets sporting facilities.	Complete	\$35,000	Feb-23	Jun-23
3	Community	NSW	Central Coast Council	Renewal Program - Boat Ramps/Jetties/Swimming Enclosures	Sporting and recreation facilities. Renewal of boat ramps/jetties and swimming closure infrastructure.	Complete	\$75,000	Feb-23	Jun-23
3	Road	NSW	Central Coast Council	Bay Road, Blue Bay – Block 20	Rehabilitation of the existing road pavement followed by resurfacing of the road from House No 137/139 to Karooah Avenue.	Complete	\$498,240	Feb-23	Jun-23
3	Road	NSW	Central Coast Council	Mangrove Road, Narara – Block 15, 20 & 25	Resurfacing of the road from Gilda Drive to 940m north of Driftwood Avenue	Complete	\$482,112	Feb-23	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Central Coast Council	Debenham Road South, West Gosford - South Block 15	Rehabilitation of the existing road pavement followed by resurfacing of the road from 550m west of Koala Crescent to House No 125	Complete	\$431,748	Feb-23	Jun-23
3	Road	NSW	Central Coast Council	Eloora Rd, Long Jetty - Block 15	Rehabilitation of the existing road pavement followed by resurfacing of the road from Toowoan Bay Road to Anzac Road	Complete	\$374,360	Feb-23	Jun-23
3	Road	NSW	Central Coast Council	Haynes Ave, Umina Beach - Block 5	Rehabilitation of the existing road pavement followed by resurfacing of the road from Lone Pine Avenue to Ryans Road	Complete	\$134,089	Feb-23	Jun-23
3	Road	NSW	Central Coast Council	Davistown Road, Davistown – Block 20	Rehabilitation of the existing road pavement followed by resurfacing of the road from the north roundabout to House No 70	Complete	\$522,112	Feb-23	Jun-23
3	Road	NSW	Central Coast Council	Ilya Avenue, Erina - Block 15	Rehabilitation of the existing road pavement followed by resurfacing of the road from House No 40 to Eden Grove	Complete	\$277,678	Feb-23	Jun-23
3	Road	NSW	Central Coast Council	Bus Stop Improvement Program	Improved Accessibility of Community Facilities and Areas. Upgrade of bus stops to provide DDA compliant infrastructure, such as slabs, tactile markers and bus seats/shelters.	Complete	\$200,000	Feb-23	Jun-23
3	Community	NSW	Central Coast Council	The Entrance Visitor Information Centre Refurbishment	Extensive refurbishment of the existing stage’s support facilities visitor information section and amenities section	Complete	\$29,000	Feb-23	Jun-23
3	Road	NSW	Central Coast Council	Tuggerawong Road, Tuggerawong – Block 5 and 10	Rehabilitation of the existing road pavement followed by resurfacing of the road from Palmer Street to House No 381/383	Complete	\$870,446	Feb-23	Jun-23
3	Road	NSW	Central Darling Shire Council	Turley’s Hill Road Upgrade	Sealing Turley’s Hill gravel and dirt road at White Cliffs for dust and wet weather mitigation purposes	Complete	\$1,600,000	Nov-22	May-23
3	Community	NSW	Central Darling Shire Council	Tilpa Park Playground	Install new playground equipment and refurbishment and landscaping of Tilpa Park.	Complete	\$203,636	Oct-22	Mar-23
3	Community	NSW	Central Darling Shire Council	Ivanhoe Oval Precinct Upgrade	Delivery of a new canteen building, including a unisex all access disabilities amenity block and landscaping	Complete	\$200,000	Sep-22	Feb-23
3	Road	NSW	Cessnock City Council	Kurri Kurri CBD Upgrade – Pavement Rehabilitation	Rehabilitation – rebuilding an existing pavement in poor condition. The project budget consists of approximately \$4.98M from Restart NSW, Local Roads and Community Infrastructure Program and Towns with Hearts. Council’s contribution consists of \$1.25M. The distance being worked for the rehabilitation is approximately 155 metres	Under Construction	\$800,000	Jul-22	Jun-24
3	Road	NSW	Cessnock City Council	Local Roads Reseal Program	<p>Resealing – sealing over of cracks in sealed road surfaces. Reseals are preventative maintenance works undertaken to extend the life of a road and Council’s Local Roads Reseal program is targeted at making local roads - Safer for residents. The project is spread across numerous local roads within the LGA so we can’t be definitive with exact locations at this stage.</p> <p>RRL-2023-001 McDonalds Rd Pokolbin RRL-2023-001 Frame Dr Swayers Gully RRL-2023-001 Grey Gums Dr Sawyers Gully RRL-2023-001 Bluebell Close Sawyers Gully RRL-2023-001 Forbes Cres Heddon Greta RRL-2023-001 Radford St Heddon Greta RRL-2023-001 Wilderness Rd Lovedale RRL-2023-001 Bailey’s Lane Weston RRL-2023-001 Comfort Avenue Cessnock RRL-2023-001 Sandy Creek Road Quorrobolong RRL-2023-001 Sandy Creek Road Mount Vincent RRL-2023-001 Hopetoun Street Kurri Kurri RRL-2023-001 Rawson Street Kurri Kurri RRL-2023-001 Bennet Street Millfield RRL-2023-001 Black Hill Road Black Hill RRL-2023-001 Stringy Bark Place Weston RRL-2023-001 Currawong Close Weston RRL-2023-001 Lonsdale Place Weston RRL-2023-001 Church Street Weston RRL-2023-001 Hampden Street Kurri Kurri</p>	Under Construction	\$1,290,798	Nov-22	Jun-24
3	Road	NSW	Cessnock City Council	Cliftleigh and Heddon Greta Suburb Entry Signs	Other – Assist with tourist wayfinding in the road corridor. Signage will be designed and installed as per Council’s Signage Strategy Signage - Strategies Cessnock City Council (nsw.gov.au) and associated technical manual. The suburb entry signs are 2.8 metres in height from ground level and comprise a 300mm deep concrete footing, a 200mm thick by 2-metre-long vertical concrete plinth with an aluminium top. Signs will be located in the road reserves of the suburb boundaries.	Complete	\$40,000	Jan-23	Mar-23
3	Community	NSW	City of Canada Bay Council	Howley Park Improved Accessibility of Community Facilities and Areas	Howley Park - Activation of public land including an accessible pedestrian pathway from street level to the sandy beach area along with bush regeneration and landscape improvements to create passive areas within the park. Creation of continuous connection between the East and West portions of Howley Park that are linked by an accessible pathway.	Complete	\$807,190	Nov-22	Jun-23
3	Community	NSW	City of Lithgow Council	Kremer Park Retaining Wall Repairs and Reconstruction	Installation of a more robust stormwater drainage solution, reconstruction of backfill and capping of surface to prevent ongoing erosion.	Under Construction	\$100,000	Jul-22	Jun-24
3	Community	NSW	City of Lithgow Council	Burton Street Crossing	Installation of a low-level concrete causeway across Farmers Creek, as part of Council’s Farmers Creek Shared Pathway Masterplan, including automated boom gates.	Under Construction	\$61,000	Jun-22	Jun-24
3	Community	NSW	City of Lithgow Council	Inflatable Slide and Shed – J M Robson Aquatic Centre	Purchase and installation of a new shed and inflatable slide at the J M Robson Aquatic Centre. The shed will be a permanent installation. The slide will be permanently housed at the Aquatic Centre also, however removable for certain events and for the winter months. Project aims to improve safety and operation of the facility, whilst improving patronage by use of the slide during warm weather. Slide = \$12,000. Shed = \$30,000.	Under Construction	\$42,000	Jun-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	City of Lithgow Council	Administration Building Improvements	Upgrade of Council's publicly-accessible Council chambers. Project involves the renovation of the toilets, reconfiguration of the front doors (for improved disability access) and reconfiguration of the Chambers including the installation of a new IT / AV system.	Under Construction	\$60,000	Apr-22	Jun-24
3	Community	NSW	City of Lithgow Council	Village Improvements Program	In line with Lithgow City Council's adopted Village Improvements Program, developed in close consultation with the community, delivery of up to 4 small town beautification and infrastructure projects throughout Lithgow's rural villages. 1. Capertee picnic shelters & cemetery bin garbage surrounds. 2. Landscaping and park furnishings at Rydal 3. Repair of shelter and refurbishment of picnic tables Londonderry Reserve, Hartley - 4. Cemetery garbage bin surrounds – Cullen Bullen (Location coordinates correspond to the above locations)	Under Construction	\$48,000	Feb-24	Jun-24
3	Road	NSW	City of Lithgow Council	Rural Roads Maintenance	Maintenance of rural roads, both sealed and unsealed, across the Lithgow LGA. Project forms a bundle of many smaller projects across the LGA. Road maintenance to include gravel resheeting and pothole patching of the following locations: 1. Anarel Road, Hampton 2. Cullenbenbong Road, Kanimbla 3. Marsden Swamp Road, Kanimbla 4. Dark Corner Road, Dark Corner 5. Palmers Oakey Road, Palmers Oakey 6. Dunville Loop Road, Glen Alice (Location coordinates correspond to the above locations)	Complete	\$250,000	Jan-22	Jun-23
3	Road	NSW	City of Lithgow Council	Urban Roadside and Streetscapes Maintenance	Maintenance, upkeep, and beautification of Council-maintained roadsides within the township of Lithgow, Wallerawang and Portland.	Complete	\$200,000	Jan-22	Jun-23
3	Community	NSW	City of Lithgow Council	Commercial Buildings and Community Hall Maintenance	Maintenance, upkeep, and improvement of Council-owned commercial buildings and community halls throughout the townships of Lithgow, Wallerawang and Portland.	Complete	\$100,000	Jan-22	Jun-23
3	Community	NSW	City of Lithgow Council	Park Furniture Replacement and Tree Installation	Replacement of park benches, seating and other furniture at high priority parks within Lithgow, Wallerawang and Portland. This project also involves the installation of new shade trees to improve the amenity of our parks whilst also cooling our urban areas.	Complete	\$40,000	Jul-22	Jun-23
3	Community	NSW	City of Lithgow Council	Lithgow Golf Course Irrigation	Installation of greens irrigation at the Lithgow Golf Course. This project will improve the quality of the facility, whilst also reducing labour requirements.	Complete	\$100,000	May-22	Jun-23
3	Community	NSW	City of Lithgow Council	Lake Lyell Recreation Park – Telemetry Installation	Installation of flow rate and capacity telemetry at Lake Lyell Recreation Park, allowing Council to better manage demand at the facility.	Complete	\$20,000	Jun-22	Jan-23
3	Road	NSW	City of Lithgow Council	Wolgan Road and Browns Gap Stability Improvements	Professional inspection and assessment of roadside embankments and rock walls. Identification of required stability improvements. Works to include surveying, LiDAR assessment, rock removals, vegetation control and retention.	Complete	\$30,000	Jul-22	Dec-22
3	Community	NSW	City of Lithgow Council	Athletics and Goal Post Upgrades	Upgrade of the athletics field at Tony Luchetti Sportsground, and the soccer goal posts at Marjorie Jackson Playing Fields.	Complete	\$20,600	Jul-22	Dec-22
3	Road	NSW	City of Lithgow Council	Gravel Resheeting – Jerrys Meadow Road, Sodwalls	Renewal through gravel resheeting of Jerrys Meadow Road, Hampton.	Complete	\$375,000	Dec-21	Jun-22
3	Community	NSW	City of Lithgow Council	Footpath construction – (Active Transport Plan)	Construction of up to 250 lineal metres of standard width footpath, on Main Street, Lithgow in response to identified gaps within Council's adopted Active Transport Plan.	Complete	\$50,000	Jan-22	Jun-22
3	Community	NSW	City of Lithgow Council	Installation of Fencing at Hammond Park, Lithgow	Replacement of deteriorated fencing at Hammond Park, Lithgow, in line with commentary from the community and recent safety audits.	Complete	\$32,000	May-22	Jun-22
3	Road	NSW	City of Lithgow Council	Bridge Reconstruction – Palmers Oakey Road	Purchase and installation of a new bridge on the Upper Turon Road, Turon Valley.	Complete	\$65,000	Apr-22	Apr-22
3	Road	NSW	City of Parramatta Council	Parramatta Square: Other – Weather Station	Various Bus Stops in Parramatta LGA: Improved Accessibility of Community Facilities and Areas	Under Construction	\$133,989	Apr-24	Jun-24
3	Road	NSW	City of Parramatta Council	Various Locations: Replacement of Light Bulbs in Street Lights	Upgrade 1,259 major road lights to SMART technology and energy efficiency LED lights around Council's LGA.	Complete	\$1,402,306	Jun-22	Jun-23
3	Community	NSW	City of Parramatta Council	Milson Park (Corner Darcy & Briens Road, Westmead): Sporting and recreation facilities	Supply and installation of solar pedestrian lighting to complement the new shared pathway and pedestrian bridge at Milson Park. This includes disposal of potential contaminated materials.	Complete	\$421,988	Sep-22	Jun-23
3	Road	NSW	City of Parramatta Council	Various Locations: Road Rehabilitation: - Belmore St East, Oatlands (Alanas Av to Gollan Av) - Burrabogee Rd, Pendle Hill (Bungaree Rd to Knox St) - Statham Av, North Rocks (Coronet Ct to Becky Av)	The existing road surfaces are in poor condition and affected by numerous pavement failures, potholes and cracks. The work will include the rehabilitation of road pavements.	Complete	\$584,704	Sep-22	Jun-23
3	Community	NSW	City of Parramatta Council	Parramatta Square: Other – Digital infrastructure	Digital infrastructure for community environmental notification at Parramatta Square, including weather alert messages, e.g. extreme heat, humidity, storms, etc.	Complete	\$9,255	Nov-22	Jun-23
3	Community	NSW	City of Parramatta Council	Parramatta Square: Other – Weather Station	Upgrade weather station for Parramatta Square to provide a more accurate and reliable means of environmental notification and alert systems.	Complete	\$12,462	Aug-22	Jun-23
3	Combination	NSW	City of Sydney	Whitehorse Street from King Street to Dead end, Newtown – Traffic Improvement	Changes to the existing Shared Zone to improve pedestrian safety at the approach to Newtown Public School – Pedestrian safety	Complete	\$250,000	Jun-22	Jun-23
3	Combination	NSW	City of Sydney	St Johns Road, between Ross Street and Glebe Point Road, Glebe-Traffic Improvement	The construction of a series of pedestrian safety improvements including raised, crossings and continuous footpath, treatments -Pedestrian Safety	Complete	\$1,417,120	Jul-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	NSW	City of Sydney	Regent Street, Gordon Street, to Regent Street Reserve (east Side), Paddington-Walking Path	Renewal of the footpath and verge planting -Pedestrian Safety	Complete	\$64,000	Jul-22	Jun-23
3	Community	NSW	Clarence Valley Council	Footpaths – Spenser Street, Micalo Street to Boat Ramp	Construct a new footpath (220m x 2.5m) from existing path near School at Micalo Street to Boat Ramp. Includes Retaining wall to keep footpath to one side of road and reduce unnecessary road crossings	Under Construction	\$207,859	Apr-24	May-24
3	Combination	NSW	Clarence Valley Council	Coldstream Street, Ulmarra	The existing pavement is to be reconstructed with new road base material including a new AC wearing surface. Works to include new kerb and guttering and stormwater drainage and water realignment.	Complete	\$602,732	Sep-22	Jun-23
3	Community	NSW	Clarence Valley Council	Clarence Valley Culture and Community Precinct (Maclean)	The existing Maclean Civic Centre hall requires extensive refurbishment to prolong its serviceable life. The main component of the project is focused on the hall where several upgrades are planned. The building will also be altered to enhance community engagement. Existing buildings will be removed to create an outdoor space that will visually connect River Street with the Clarence River. This newly created public park will offer spill over space during large events at the hall. The facility will serve community needs day-to-day and also provide a community refuge during natural disasters.	Complete	\$3,000,000	Sep-22	Jun-23
3	Community	NSW	Clarence Valley Council	Footpaths - Hoof Street, Prince Street to Queen Street	Construct a new concrete footpath (175m x 2m) from Hoof Street, Prince Street to Queen St.	Complete	\$55,002	Mar-23	Jun-23
3	Community	NSW	Clarence Valley Council	Footpaths - Claude St - Coldstream st to Wooli St Yamba missing link	Construct a new concrete footpath (115m x 2m) with concrete Pedestrian centre island refuge on Claude Street. Footpath from Coldstream St to Wooli St (missing path link).	Complete	\$181,242	Jul-22	Oct-22
3	Community	NSW	Clarence Valley Council	Footpaths - River St - Queen St to Beach St, Yamba Missing Link	Construct a new concrete footpath (120m x 2m) from River Street to Beach St, Yamba (missing path link)	Complete	\$37,645	Jul-22	Oct-22
3	Community	NSW	Clarence Valley Council	Footpaths - River St-Harbour st to Wooli Street Yamba, Missing Link	Construct a new concrete footpath (62m x 2) Harbour St to Wooli Street (missing path link)	Complete	\$18,250	Jul-22	Oct-22
3	Community	NSW	Cobar Shire Council	Town beautification	Council proposes to invest in the beautification of the Cobar LGA. Beautification will consist of but not be limited to street art (\$15,000), planting of trees (\$80,000), bin covers x 20 – (\$20,000), electrical box art (\$15,000) and landscaping (\$20,000).	Under Construction	\$150,000	Jul-22	Jun-24
3	Community	NSW	Cobar Shire Council	Water supply solar project at Councils filtration plant.	Council would like to complete a 99KW solar project at the Filtration plant in Cobar, this will ensure the township has adequate water supply even during town power outages.	Under Construction	\$100,000	Jun-23	Jun-24
3	Combination	NSW	Cobar Shire Council	Cobar Airport - resealing	Council proposes to reseal the two runways at Cobar Airport. Currently they are deteriorating at a rapid rate, this is Cobar's only airport and used by a small number of commercial aircrafts but is heavily used by medical services, such as emergency flights (RFD, Angel Flight etc).	Complete	\$1,000,000	Aug-23	Dec-23
3	Combination	NSW	Cobar Shire Council	Cobar Industrial Estate Road and Storm water Upgrades	Stage three of the Cobar Industrial Estate Road and Storm water Upgrades. Currently there is no storm water run-off water ways, no kerb and guttering, and the road has numerous large washouts and potholes. This will be stage 3 of the proposed works in the existing industrial estate and funding will be used for purchase of drainage, road base, specifications.	Complete	\$893,764	Aug-22	Jun-23
3	Community	NSW	Coffs Harbour City Council	Boambee Creek Footbridge, Sawtell	Refurbishment of existing footbridge - bridgeworks	Under Construction	\$630,500	Dec-23	Jun-24
3	Road	NSW	Coffs Harbour City Council	Hogbin Drive Solar Lighting Projects Stage 2	6 solar lights along arterial shared cycleway/pedestrian path	Complete	\$40,000	Dec-23	Feb-24
3	Road	NSW	Coffs Harbour City Council	Local Roads Repair (Stage 2)	4 Local Roads repairs: Frances St, Coffs Harbour Reid Drive, Coffs Harbour Lyons Road, Sawtell Riding Lane, Coffs Harbour	Complete	\$960,000	Apr-23	Aug-23
3	Community	NSW	Coffs Harbour City Council	Clive Joass Sports Fields, Woolgoolga.	Sporting and Recreational facilities. Lights renewal.	Complete	\$281,000	Mar-23	May-23
3	Road	NSW	Coffs Harbour City Council	Local Roads Repair	3 local roads repairs (deeplift asphalt): Duke and Vernon St., Coffs Harbour Hurley Drive, Toormina Cook Drive, Coffs Harbour	Complete	\$852,692	Oct-22	Dec-22
3	Community	NSW	Coolamon Shire Council	Matong Hall Construction, Wood Street Matong	Painting/Improvements to community facilities – Construction of community hall on crown reserve	Under Construction	\$367,031	May-22	Jun-24
3	Community	NSW	Coolamon Shire Council	Landscaping and Central Business District Upgrades	Landscaping Improvements - replacement of cedar trees in Cowabbie Street, Coolamon (the main street), paving on the corner of Cowabbie & Wade Street, Coolamon to match existing paving in the Cowabbie Street and landscaping along Wade Street Coolamon outside of the business park currently under construction.	Under Construction	\$480,000	Oct-21	Jun-24
3	Community	NSW	Coolamon Shire Council	Heritage Walk Signage & Mural Collateral - Ardlethan Town Signage, Stewart Park Ardlethan	Other – Replacing heritage walk signage, integrating existing signage and new mural signage. Upgrade to community signage in Stewart Park, Ardlethan	Under Construction	\$50,000	Sep-22	Jun-24
3	Road	NSW	Coolamon Shire Council	Kerb and Gutter - Coolamon 1	Drainage – Mirrool Street (Douglas-Dunrobin) Dunrobin (Cowabbie-Mirrool) Booth Street (Bruce-Lewis) Lewis Street (Booth-Lot 12) Wallace Street (Stinson-Wade)	Under Construction	\$225,997	Nov-22	Jun-24
3	Road	NSW	Coolamon Shire Council	Kerb and Gutter – Marrar	Drainage – York Street (park-Marrar North)	Under Construction	\$23,800	Jan-24	Jun-24
3	Road	NSW	Coolamon Shire Council	Kerb and Gutter – Coolamon 2	Drainage – Devlin Street (Bruce-Lewis) Lewis Street (Devlin-Stinson) Devlin Street (Bruce-Lewis) Lewis Street (Devlin-Lot 12)	Under Construction	\$133,875	Nov-22	Jun-24
3	Road	NSW	Coolamon Shire Council	Drainage – Coolamon	Drainage – Dunrobin Street (Wallace-Iverach) Wallace Street (Douglas-Dunrobin)	Under Construction	\$110,953	Mar-23	Jun-24
3	Road	NSW	Coolamon Shire Council	Footpath – Coolamon	Bicycle and Walking Paths – Cowabbie Street (Devlin-Booth)	Complete	\$29,565	Apr-23	Jun-23
3	Community	NSW	Coolamon Shire Council	Rannock Hall, Rannock Road Rannock	Painting/Improvements to community facilities - Re-roofing of building	Complete	\$1,317	Jun-22	Apr-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Coolamon Shire Council	Fire Museum, Loughnan Street, Coolamon	Painting/Improvements to community facilities – Construction of additional storage and improved access	Complete	\$80,352	May-22	Nov-22
3	Community	NSW	Coolamon Shire Council	Ganmain Craft Cottage, Ford Street, Ganmain	Painting/Improvements to community facilities – Re-roofing of building	Complete	\$42,000	May-22	May-22
3	Road	NSW	Coonamble Shire Council	SR19 Gulargambone Road	Widening and sealing: Shoulder widening LHS & RHS CH: 1.900 - 2.800km (900m) from intersection with Bourbah Street, Gulargambone	Complete	\$194,400	May-23	May-23
3	Road	NSW	Coonamble Shire Council	SR19 Gulargambone Road	Rehabilitation: Full Width Rehab CH: 0.0550 – 1.450km (900m) from intersection with Bourbah Street, Gulargambone	Complete	\$360,000	Apr-23	Apr-23
3	Road	NSW	Coonamble Shire Council	SR19 Gulargambone Road	Reseal: Reseal CH: 4.100 - 5.743km (1643m) from intersection with Bourbah Street, Gulargambone	Complete	\$80,096	Mar-23	Mar-23
3	Road	NSW	Coonamble Shire Council	SR87 Box Ridge Road	Rehabilitation: Full width rehab CH: 13.100 – 13.670km (570m) from intersection with Castlereagh Hwy	Complete	\$228,000	Jan-23	Feb-23
3	Road	NSW	Coonamble Shire Council	SR87 Box Ridge Road	Widening and sealing: Shoulder widening RHS (Southern lane) CH: 5.100 – 6.300km (1200m) from intersection with Castlereagh Hwy	Complete	\$115,200	Nov-22	Dec-22
3	Road	NSW	Coonamble Shire Council	SR87 Box Ridge Road	Drainage works: Culvert Extension & Headwall CH: 4.05 – 4.06km (10m) from intersection with Castlereagh Hwy	Complete	\$67,580	Oct-22	Nov-22
3	Road	NSW	Coonamble Shire Council	SR87 Box Ridge Road	Rehabilitation & Culvert Replacement: Full width rehab CH: 2.200 – 3.500km (1300m) & Culvert Replacement (x 2) from intersection with Castlereagh Hwy	Complete	\$551,200	Sep-22	Oct-22
3	Road	NSW	Coonamble Shire Council	SR87 Box Ridge Road	Widening and sealing: Shoulder Widening and Full Width Reseal/seal CH: 2.000 – 2.200km (200m) from intersection with Castlereagh Hwy	Complete	\$43,200	Oct-22	Oct-22
3	Road	NSW	Coonamble Shire Council	SR87 Box Ridge Road	Resealing: Reseal CH: 4.500 – 7.330km (2830m) from intersection with Castlereagh Hwy	Complete	\$147,160	Aug-22	Sep-22
3	Road	NSW	Coonamble Shire Council	SR87 Box Ridge Road	Resealing: Reseal CH: 0.00 – 0.600km (600m) from intersection with Castlereagh Hwy	Complete	\$31,200	Aug-22	Aug-22
3	Road	NSW	Coonamble Shire Council	SR87 Box Ridge Road	Resealing: Reseal CH: 1.200 – 2.000km (800m) from intersection with Castlereagh Hwy	Complete	\$41,600	Aug-22	Aug-22
3	Combination	NSW	Cootamundra-Gundagai Regional Council	Cootamundra Footpath replacement Program- McKay to Scott Street	Footpath replacement between Mackay Street and Scott Avenue, beside TAFE Works had to be tendered and contracted out as Council unable to self-perform due to other commitments from flooding events. Construction rates above Council rates.	Complete	\$122,427	Sep-22	Dec-23
3	Community	NSW	Cootamundra-Gundagai Regional Council	Shared Pedestrian access Cootamundra Railway Station to CBD – Bourke St- Cooper to Thompson St	Provide improved shared access to CBD as well as the new All-inclusive playground - Bourke Street section	Complete	\$51,782	Jun-22	Dec-23
3	Combination	NSW	Cootamundra-Gundagai Regional Council	Sheridan Street, Gundagai Block 3 Stage 2	Funding to continue the works that have been undertaken in Stage 1 of the Block 3 Upgrade and will consist of new kerb and gutter, retaining walls, footpath and paving on the southern side of Sheridan Street.	Complete	\$800,000	Sep-22	Jun-23
3	Community	NSW	Cootamundra-Gundagai Regional Council	Shared Pedestrian access Cootamundra Railway Station to CBD – Bourke St-Thompson St to Playground	Provide improved shared access to CBD as well as the new All-inclusive playground - Albert Park section Works had to be tendered and contracted out as Council unable to self-perform due to other commitments from flooding events. Construction rates above Council rates.	Complete	\$135,795	Jun-22	Jun-23
3	Combination	NSW	Cootamundra-Gundagai Regional Council	Sutton Street Footpath - Muttama Creek to Mackay Street, Cootamundra	Currently no defined Footpath for pedestrians. Route used by disabled from nearby facility. Additional drainage works were required to enable footpath to be constructed.	Complete	\$89,963	May-22	Dec-22
3	Community	NSW	Cootamundra-Gundagai Regional Council	Old Mill, Hanley and West Street, Gundagai Footpath Extensions	These footpath extensions are intended to address some missing links in the current network.	Complete	\$100,000	Jul-22	Dec-22
3	Combination	NSW	Cootamundra-Gundagai Regional Council	Cootamundra Footpath replacement Program – Hovell Street	Hovell Street footpath repairs - asphalt replacement. Extra area included to match existing path.	Complete	\$30,552	Sep-22	Sep-22
3	Community	NSW	Cootamundra-Gundagai Regional Council	Albert Park Cootamundra Toilet Block and disabled rooms	Disabled Public Toilets & Change Rooms - currently there is being constructed an All-Inclusive, “Everyone Can Play” Playground being funded via Council, NSW Government and Variety- Levvi’s Place. This project is required to give and service users, carers etc. access to disabled toilets and adult change rooms in a safe and welcoming environment.	Complete	\$350,000	Mar-22	Sep-22
3	Road	NSW	Cootamundra-Gundagai Regional Council	Muttama Creek Flood Warning lights - Thompson Street Cootamundra	Problem identified due to issue with vehicles driving though flooded causeway with potential safety issues with occupants in flooded creek. Project costs reduced due to alternative system.	Complete	\$63,000	Apr-22	Aug-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Cootamundra-Gundagai Regional Council	Muttama Creek Flood Warning lights - Poole Street Cootamundra	Problem identified due to issue with vehicles driving though flooded causeway with potential safety issues with occupants in flooded creek. Project costs reduced due to alternative system.	Complete	\$63,000	Apr-22	Aug-22
3	Community	NSW	Cootamundra-Gundagai Regional Council	Cootamundra and Gundagai Main Street sound systems	Installation of speakers and wireless system for sound transmission along both Gundagai and Cootamundra main streets.	Complete	\$60,000	Jun-22	Aug-22
3	Combination	NSW	Cootamundra-Gundagai Regional Council	Cootamundra Footpath replacement Program- Wallendoon Street	Wallendoon Street – Cooper to Thompson Street past Offices and Library Modifications to Telstra pit resulted in additional costs.	Complete	\$54,585	Apr-22	Jun-22
3	Community	NSW	Cootamundra-Gundagai Regional Council	Gundagai Pool Shallow End Shade	Competition swimming meets and learn to swim. Shaded area for young swimmers.	Complete	\$50,000	Mar-22	Jun-22
3	Road	NSW	Council of the City of Ryde	Street Lighting; Enhance all street lighting at pedestrian crossings in the vicinity of schools/town centres	High pressure sodium lighting upgrade required at all crossing points, estimating one upgraded lantern on either new pole or extension arm at each location using existing street furniture. Assuming non-contestable works for three sites will be \$15,000. The ASP3 Design cost for 5 sites will be \$25,000 Contestable Construction Works for five sites will be \$250,000	Under Construction	\$290,000	Nov-23	Jun-24
3	Community	NSW	Council of the City of Ryde	Waterview Street Putney Cycleway Missing Link	The construction of a missing link along the Parramatta Valley Cycleway along the river foreshore. This missing link improves safety for cyclists as it moves the cyclist from merging on the road to an off-road facility	Under Construction	\$347,922	Mar-23	Jun-24
3	Community	NSW	Council of the City of Ryde	Public Footpath; Frederick Street, Ryde (Potts Street – Arnold Street)	The construction of 204 meters of new public footpath to improve accessibility for pedestrian to and from schools (St Charles Catholic Primary School and Holy Cross College, Ryde). Request from Road Safety Officer (COR) due to high pedestrian traffic to and from school along this route.	Complete	\$110,528	Mar-24	Mar-24
3	Road	NSW	Council of the City of Ryde	Brabyn Street, Denistone East Public School – Turnaround facility	The construction of a turnaround facility within the school zone to negate the need for three point turns to be made by motorists.	Complete	\$140,526	Jan-23	Oct-23
3	Community	NSW	Council of the City of Ryde	Public Footpath; Shumack Street, North Ryde (Blamey Street to Cul-De-Sac)	Following resident requests and previous signed petition, the construction of a new public footpath to connect to Collector Road and improve pedestrian safety.	Complete	\$55,158	Nov-22	Dec-22
3	Community	NSW	Council of the City of Ryde	Lavarack Street, Ryde (Quarry Road to Cul-De-Sac)	The construction of approximately 419m of a new public footpath to improve accessibility to the local school precinct and collector road.	Complete	\$170,488	Oct-22	Nov-22
3	Road	NSW	Council of the City of Ryde	Pittwater Road Pedestrian Refuge	The construction of a new pedestrian refuge on Pittwater Road adjacent to North Ryde Oval (to the south of Cressy Road). This facility will assist in improving the safety of pedestrian movements across the busy Regional Road (Pittwater Road).	Complete	\$68,866	Oct-22	Nov-22
3	Community	NSW	Council of the Municipality of Woollahra	Swimming Net in Parsley Bay Reserve	Current Swimming Net, keeping Historic Parsley Bay recreational area safe, is coming to the end of its useful life; requiring upgraded replacement.	Under Construction	\$175,000	Jul-23	Jun-24
3	Road	NSW	Council of the Municipality of Woollahra	Hampden Street Paddington - Flood Mitigation Road Project	Existing Hampden Street road structure is proposed to be reconstructed by lowering it substantially to convey the stormwater away from developments and to delivery stormwater to Trumper Oval open area. Currently, stormwater is directed into a cul-de-sac at Cecil Street and; to Hampden Street frontage properties resulting in such properties subjected to frequent localised flooding scenario.	Under Construction	\$374,580	Jul-23	Jun-24
3	Community	NSW	Cowra Shire Council	Col Stinson Park Netball Upgrade Pitt Street Cowra NSW 2794	This project will continue the development of the Col Stinson Park Netball Facility in Cowra, a major Cowra sporting precinct. Works to be completed: <ul style="list-style-type: none"> Earthworks, laying gravel and asphaltting an additional six netball courts. Expanding the existing court area in line with the current requirements for court spacing. This would include earthworks on the existing embankment. Construction of suitable tiered seating area on the embankment to view games. <p>The project will enable expansion of the Col Stinson Park Netball Court Upgrade to accommodate six additional courts built to current standards. It will also always installation of tiered seating on an existing embankment area.</p>	Complete	\$327,000	Dec-22	Jun-23
3	Road	NSW	Cowra Shire Council	Resealing of Cowra Shire Council Local Roads	Resealing of various roads in Cowra Shire. Detailed spreadsheet identifying individual road sections available.	Complete	\$1,031,304	Jan-23	Jun-23
3	Road	NSW	Cowra Shire Council	Re-sheeting of Cowra Shire Council Gravel Roads	Re-sheeting of various roads in Cowra Shire. Detailed spreadsheet identifying individual road sections available.	Complete	\$472,600	Jan-23	Jun-23
3	Road	NSW	Cumberland Council	Fox Street, Granville from Walpole Street to Robert Street	Rehabilitation of road pavement and re-surfacing including heavy patching, K&G replacement and drainage works to improve road condition and safety of road users - Length 195m	Complete	\$386,805	Jan-23	Dec-23
3	Community	NSW	Cumberland Council	Fairfield Road, from Foray Street to Prospect Creek (LGA Boundary)	Rehabilitation of road pavement and re-surfacing, including heavy patching, K&G replacement and drainage works to improve road condition and safety of the road users – Length 603m	Complete	\$39,327	May-23	Jun-23
3	Road	NSW	Cumberland Council	Junia Avenue, Toongabbie from Portico Parade to Cornelia Road	Rehabilitation of road pavement and re-surfacing, including heavy patching, K&G replacement and drainage works to improve road condition and safety of road users - Length 210m	Complete	\$383,314	Oct-22	Dec-22
3	Road	NSW	Cumberland Council	Carnegie Street, Auburn from Elm Road to Edgar Street	Rehabilitation of road Pavement and re-surfacing, including heavy patching and K&G replacement to improve road condition and safety of the road users - Length 515m	Complete	\$184,938	Sep-22	Nov-22
3	Road	NSW	Cumberland Council	Cumberland Road, Greystanes from Rosewell Street to School Entrance	Rehabilitation of road Pavement and re-surfacing, including heavy patching and K&G replacement to improve road condition and safety of the road users - Length 500m	Complete	\$228,727	Sep-22	Nov-22
3	Road	NSW	Cumberland Council	St Johns Road, Auburn from Chisholm Road to Park Road	Rehabilitation of road Pavement and re-surfacing, including heavy patching and K&G replacement to improve road condition and safety of the road users - Length 800m	Complete	\$445,090	Sep-22	Nov-22
3	Road	NSW	Cumberland Council	Veron Street, Wentworthville from Bridge Road to Lane Street	Rehabilitation of road Pavement and re-surfacing, including heavy patching and K&G replacement to improve road condition and safety of the road users - Length 650m	Complete	\$410,987	Sep-22	Nov-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Dubbo Regional Council	Benolong Timber Bridge	Bridge Construction: Design and construction of approx. 44m long by 10m wide concrete bridge to replace the aging existing timber bridge. Includes demolition of the timber bridge. These works to be undertaken by a selected bridge construction specialist. Road works: Construction of approx. 620 metres of new bitumen sealed road to link new bridge with Benolong Road. These works undertaken by a combination of Council crews and selected contractors.	Under Construction	\$800,000	Sep-23	Sep-24
3	Road	NSW	Dubbo Regional Council	Whealers Lane Road Rehabilitation Works- Rehabilitation, General Road Maintenance	Road rehabilitation works, the current condition of the pavement is rated as poor and it presents with pavement deformations, high roughness count, multiple pothole repairs and shoving. The rehabilitated pavement will provide a smoother running surface with high skid resistance. This will improve road safety particularly during periods of wet weather.	Under Construction	\$1,774,996	Oct-22	Jun-24
3	Road	NSW	Dubbo Regional Council	Eulalie Lane, Arthurville Sealing Gravel Road - Sealing	Eulalie Lane is mostly unsealed and connects Renshaw McGirr Way and Suntop Road. This project will involve the preparation of the pavement and applying a two coat seal on a two kilometre section of road. This will improve motorist safety through this section of road.	Complete	\$1,468,000	Jan-23	Jun-23
3	Community	NSW	Dubbo Regional Council	Tracker Riley and Riverside Path Network Wayfinding Signage - Other	The completion of this project will provide the community and visitors to Dubbo a strong and themed directional and interpretive signage along a major walking and cycling loop that exceeds 8km. The Tracker Riley Walkway (named after an important Aboriginal Tracker) links the CBD of Dubbo to important tourist attractions, including the Taronga Western Plain Zoo. Along the journey significant sites are identified, including John Oxley's campsite, and provides the opportunity to provide information about Tracker Riley, and his contribution to policing in Dubbo. There is the opportunity to provide interpretive information about the Macquarie River (Wambuul in Wiradjuri) and the abundance of native animals and animals that live along the river. There is also the opportunity to include environmental issues that can be used for educational purposes and to encourage people to participate in restoration and rehabilitation projects.	Complete	\$250,000	Jul-22	Jun-23
3	Community	NSW	Dungog Shire Council	Footpath/cycleway – "School to Pool"- Clarence Town	Construction of a footpath/cycleway linking the Clarence Town Public School, Sporting Facilities and Swimming Pool	Complete	\$200,000	Nov-22	Jun-23
3	Community	NSW	Dungog Shire Council	Footpath/cycleway – Gresford to East Gresford Link	Construction of a footpath/cycleway linking the Gresford Public School with Gresford and existing footpaths in East Gresford	Complete	\$549,646	Nov-22	Jun-23
3	Community	NSW	Dungog Shire Council	Vacy Sportsground Fence	Construction of fence on western side of sportsground	Complete	\$60,000	Sep-22	Jun-23
3	Community	NSW	Dungog Shire Council	John Tucker Park Playground Upgrade	Playground equipment upgrade including new equipment and ground level rubberised soft fall to meet accessibility standards	Complete	\$280,000	Nov-22	Jun-23
3	Community	NSW	Dungog Shire Council	Lioness Park Dungog – Road, Drainage, Parking and Seating Improvements	Road, drainage, parking and seating improvements.	Complete	\$60,000	Nov-22	Jun-23
3	Community	NSW	Edward River Council	Saleyards Refurbishment (Saleyards Road, Deniliquin)	The Saleyards strategic plan has highlighted that funding is required to refurbish and upgrade the sheep yard areas. This would include: <ul style="list-style-type: none"> • Repair and/or replacement of loading ramps, • Improved drainage, • Replacement of concrete floor, and • Lighting of the facility for use during low light condition Council officers understand that, as the Saleyards are a community facility, they would be eligible for funding under LRCI and that this would provide a start towards the refurbishment of the facility.	Under Construction	\$426,340	Jul-22	Jun-24
3	Combination	NSW	Edward River Council	Airport Runway Construction Project	The Project estimates for this project are around \$4mil. Provision of \$1.5 from this funding stream would greatly assist in Council delivering this Project. Currently Council is due to receive the final designs and tender documentation for the project, which would allow tendering to commence in June 2022. This would result in construction commencing in later in the year, as conditions for construction improve. Project is to strengthen the runway and improve current lighting.	Complete	\$1,500,000	Nov-22	Oct-23
3	Community	NSW	Eurobodalla Shire Council	Malua Bay Beach Reserve Redevelopment	The Malua Bay Beach Reserve is the primary and central public space and community meeting place in the area serving a growing local community (Malua Bay, Lilli Pilli, Rosedale), significantly impacted by the 2019/20 bushfires. The reserve is no longer meeting the needs of the community, regarding more diverse play and exercise experiences, improved accessibility and increased/improve public infrastructure to promote further community gatherings and social interactions. This project proposal is a multipurpose development, incorporates a number of features: <ul style="list-style-type: none"> • A new centralised and accessible public toilet, including an accessible toilet, beach showers, rest area and water fountain; • New picnic shelters and seating and barbeques that are accessibly compliant; • Rejuvenated playground equipment, providing a more diverse range of play experiences; • New half basketball court and skate elements, providing youth opportunities; • New outdoor exercise equipment available for community use 24/7 to capitalise on the large number of people that walk, run and cycle to and through the reserve; • Increased footpath accessibility to link key activities in the reserve, car parking and beach access; and • New viewing platform to view the beach. 	Under Construction	\$1,002,915	Apr-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Eurobodalla Shire Council	Traffic Safety and Waste Management Sensor Network	Using the existing LoRa network, the Traffic Safety Sensor Network (TSSN) will provide real time monitoring of guard rails and provide instant incident alerts to Council, and other agencies. The sensor network will be concentrated on black spots in various locations on Council roads and rely on simple vibration sensors linked to the existing IoT networks. This project completes the LoRa gateway coverage for the ESC area. The completion of the LoRa network will allow the connection of IoT sensors anywhere in the shire. Lora sensors will be repurposed and utilised to provide monitoring of public waste bins for pedestrian safety. Data is displayed via a portal to monitor waste to avoid overflowing onto pathways and street, improving the safety for road users and pedestrians and an enhancement on general public image avoiding overflowing bins.	Under Construction	\$110,584	Jun-22	Jun-24
3	Road	NSW	Eurobodalla Shire Council	Belowra Road Resilience	Resilience work at Saunders cutting, this is a one road access point and if this road is not maintained residents are to detour via Cooma. Minor road widening and improvement of table drain, install pavement for length of 800 and install additional drainage culverts.	Under Construction	\$50,000	Apr-22	Jun-24
3	Community	NSW	Eurobodalla Shire Council	Unknown Graves – Moruya	Project to acknowledge the unknown graves memorial & entry - Moruya Cemetery. Install a new entry sign (current no sign present). Memorial sculpture to Unknown Graves to be installed (design yet to be finalised – looking to be circular granite materials with plaque)	Under Construction	\$15,000	Jun-22	Jun-24
3	Community	NSW	Eurobodalla Shire Council	Narooma Cemetery Works	Project to upgrade and install Narooma entry signage and seating at the Narooma Cemetery	Under Construction	\$10,000	Jun-22	Jun-24
3	Community	NSW	Eurobodalla Shire Council	Gundry Oval safety Works	Project to increase the safety at Gundry Oval including kerb/pathway/bollard removal/shade sail	Under Construction	\$70,000	May-22	Jun-24
3	Community	NSW	Eurobodalla Shire Council	Construction of Amenity Facility - Brierley's Boat Ramp	Design and construction of a new amenities facilities at Brierley's Boat Ramp, North Head Moruya.	Under Construction	\$130,000	Dec-23	Jun-24
3	Road	NSW	Eurobodalla Shire Council	Araluen Road (40km mark project) resilience	Construction and resilience work to reduce the risk and increase resilience to the 40km mark of Araluen Road. This project is separate from the funding under Phase 2 as that project focuses on one area of the Merricumbene cut to improve resilience. This is project focuses on the next priority of works of the road that requires similar risk reduction and resilience work. This project under Phase 3 is at the 40km mark of the road, where the phase 2 funding is located at the 39km mark. There are multiple sections identified nearby that will also require works and these will be treated as separate projects also. The material taken from the cut will be recycled as select fill for the resheeting projects on Araluen Road.	Complete	\$150,000	Feb-22	Sep-23
3	Road	NSW	Eurobodalla Shire Council	Nerrigundah Mountain Road dust seal	Leverage existing funding to dust seal Village to cemetery – this area is difficult to maintain and dust sealing will reduce ongoing maintenance concerns. NDRRA funds already secured. The approx. length of road is 850 metres; the dust seal will strengthen the pavement. We then add a seal over the length of road.	Complete	\$100,000	Apr-22	Sep-23
3	Community	NSW	Eurobodalla Shire Council	Batemans Bay Waterfront upgrade	Relevelling and re-turfing and the installation of pedestrian paths at Clyde Street west reserve (Smoke Point). Design and preliminary landscapes work at Waterfront Square.	Complete	\$116,713	Apr-22	Jun-23
3	Community	NSW	Eurobodalla Shire Council	Pathways – Sunpatch Parade, Tomakin	Shared path way extensions, leverage existing project and extend the pathway further. The path way will be constructed on the western side, from Jack Buckley Park to Kingston Place. Approx. 400 metres in length.	Complete	\$43,000	Mar-22	Mar-23
3	Community	NSW	Eurobodalla Shire Council	Pathway - Kuppa Avenue – Pedestrian threshold	Integrate with new 30km/hr speed zone & foreshore work, increase safety crossing. We will construct a raised pedestrian crossing in Malua Bay between the park and the main shopping prescient. This will link the pathway from the shops to the park. Approx. 20 metres in length	Complete	\$25,000	Apr-22	Mar-23
3	Community	NSW	Eurobodalla Shire Council	Pathway – Riverview Road, North Narooma	Extend pathway to link the shops, foreshore and board walk. Construct a pathway from Fishermans Crescent to the existing pathway that reaches 32 Riverview Road. This new path will link the North Narooma residents to the existing network which links to the town. Approx. length of path is 230 metres	Complete	\$50,000	Jun-22	Mar-23
3	Community	NSW	Eurobodalla Shire Council	Pathways – Annetts Parade, Mossy Point	Leverage existing project and extend the pathway further. Construct a foot path from Pacific Street to River Road. The path way will link the suburban area to the main Beach access and shopping prescient. This will provide a significant safety upgrade for pedestrians. Approx. length 220 metres	Complete	\$25,000	Mar-22	Mar-23
3	Road	NSW	Eurobodalla Shire Council	Bavarde Avenue Centre Islands	Concrete Bavarde Avenue splitter/centre islands. This has been addressed as a maintenance risk, the island requires manual weeding and converting it to concrete would eliminate ongoing maintenance risk.	Complete	\$30,000	Jun-22	Mar-23
3	Road	NSW	Fairfield City Council	Nelson Street Multi-Storeyed Car Park Ground Floor, Fairfield - Off-road Car Parks MPRG2216	Repair pavement failures and resurfacing with hot mix asphalt including drainage works to avoid stormwater ponding	Under Construction	\$485,000	May-22	Jun-24
3	Road	NSW	Fairfield City Council	Felton Crescent, Horsley Park: From The Horsley Drive and Driveway To House Number 95-103 - Drainage MPRG2220	Construction of kerb and gutter and associated shoulder works (150m)	Under Construction	\$469,988	May-22	Jun-24
3	Road	NSW	Fairfield City Council	Edensor Road, St Johns Park Both sides Transit Way to Smithfield Road - Rehabilitation MPRG2222	Replacement of kerb and gutter (45m)	Complete	\$3,620	Mar-23	Jun-23
3	Road	NSW	Fairfield City Council	Sydney Luker Road, Cabramatta West From John Street to Maree Avenue - Rehabilitation MPRG2205	Repair pavement failures and resurfacing with hot mix asphalt (454m)	Complete	\$126,428	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Wilco Avenue, Cabramatta West From House Number 13 to Pepler Road - Rehabilitation MPRG2207	Repair pavement failures and resurfacing with hot mix asphalt (70m)	Complete	\$36,612	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Keesing Street, Edensor Park From Wilding Street to Morant Street - Rehabilitation MPRG2209	Repair pavement failures and resurfacing with hot mix asphalt (289m)	Complete	\$68,704	Mar-22	Nov-22
3	Road	NSW	Fairfield City Council	Lansbury Street, Edensor Park From Dransfield Road to Kalang Road - Rehabilitation MPRG2210	Repair pavement failures and resurfacing with hot mix asphalt (147m)	Complete	\$73,554	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Morant Street, Edensor Park From Boomerang Road to Keesing Street - Rehabilitation MPRG2211	Repair pavement failures and resurfacing with hot mix asphalt (100m)	Complete	\$59,468	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Oliveri Close, Edensor Park Both sides Moorhouse Crescent to Cul-De-Sac, Edensor Park: Rehabilitation MPRG2212	Replacement of kerb and gutter (25m)	Complete	\$3,515	May-22	Nov-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Fairfield City Council	Oliveri Close, Edensor Park From Moorhouse Crescent to Cul-De-Sac - Rehabilitation MPRG2213	Repair pavement failures and resurfacing with hot mix asphalt (62m)	Complete	\$27,339	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Hamilton Road, Fairfield From Eustace Street - House Number 149 to Wenden Street - House Number 169 - Rehabilitation MPRG2214	Repair pavement failures and resurfacing with hot mix asphalt (220m)	Complete	\$110,656	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Malta Street, Fairfield From Jamieson Lane to Cul-De-Sac - Rehabilitation MPRG2219	Repair pavement failures and resurfacing with hot mix asphalt (311m)	Complete	\$86,941	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Brisbane Road, St Johns Park From House Number 103 to Canley Vale Road, Rehabilitation MPRG2221	Repair pavement failures and resurfacing with hot mix asphalt (267m)	Complete	\$132,284	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Edensor Road, St Johns Park From Transit Way to Smithfield Road - Rehabilitation MPRG2223	Repair pavement failures and resurfacing with hot mix asphalt (175m)	Complete	\$114,601	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Wilding Street, Edensor Park From Keesing Street to Cul-De-Sac - Rehabilitation New Project ID	Repair pavement failures and resurfacing with hot mix asphalt (85m)	Complete	\$50,589	May-22	Nov-22
3	Road	NSW	Fairfield City Council	Garland Crescent, Bonnyrigg Heights From 24 Garland Crescent to Katavich Crescent - Other MPRG2201	Renewal of timber retaining wall with concrete sleepers (60m)	Complete	\$97,672	Mar-22	Jul-22
3	Road	NSW	Fairfield City Council	Wilco Avenue, Cabramatta West Both sides from House Number 13 to Pepler Road - Rehabilitation MPRG2206	Replacement of kerb and gutter (65m)	Complete	\$17,642	May-22	Jul-22
3	Road	NSW	Fairfield City Council	Hamilton Road, Fairfield Both sides Eustace Street - House Number 149 to Wenden Street - House Number 169 - Rehabilitation MPRG2215	Replacement of kerb and gutter (80m)	Complete	\$37,776	May-22	Jul-22
3	Road	NSW	Fairfield City Council	Malta Street, Fairfield East Both sides Jamieson Ln to Cul-De-Sac - Rehabilitation MPRG2218	Replacement of kerb and gutter (60m)	Complete	\$28,131	Mar-22	Jul-22
3	Road	NSW	Fairfield City Council	Sydney Luker Road, Cabramatta West Both sides from John Street to Maree Avenue - Rehabilitation MPRG2204	Replacement of kerb and gutter (350m)	Complete	\$120,541	Mar-22	Jun-22
3	Road	NSW	Fairfield City Council	John Street, Cabramatta West near House Number 55 at Intersection of John Street and Harrington Street - Other MPRG2203	Replace damaged road safety barrier	Complete	\$5,500	May-22	May-22
3	Road	NSW	Fairfield City Council	Vine Street, Fairfield Near Property Number 57 between Diprose Street and Lawson Street - Other MPRG2217	Replace damaged Road Safety Barrier	Complete	\$10,596	May-22	May-22
3	Combination	NSW	Federation Council	North Street Park - Mulwala	Reconstruction of existing vacant land as a park including kerb and gutter, parking bays and landscaping	Under Construction	\$180,294	Jul-22	Jun-24
3	Combination	NSW	Federation Council	Main Street Tree Replacement	Tree planting to increase shade and replacement of end of life trees Howlong and Corowa main streets.	Under Construction	\$200,000	Jul-22	Jun-24
3	Community	NSW	Federation Council	Balldale Water Supply	Upgrade of the Balldale water supply including commissioning of a new bore approximately 5.00Km to the south of the existing bore and construction of new mains between the existing and the new bore.	Complete	\$333,828	Jul-22	Dec-23
3	Road	NSW	Federation Council	Gravel Road Resheeting	Backlog of Maintenance gravel road resheeting work following a second record harvest: Tom Roberts Road 3.10Km - Waverly Road 2.0Km - Macartheys Road 1.15Km - Mahonga Lane 3.25Km - Warmatta Road 4.3Km - Coonong Road 4.10Km - Bonnie Doon Road 2.3Km - Maxwellton Road 3.3Km	Complete	\$840,078	Jul-22	Dec-23
3	Road	NSW	Federation Council	Traffic Facilities upgrades	Intersection treatments to improve road network safety. Installation of 2 speed humps Hermitage Drive Corowa, removal of concrete blister and median at intersection of Hermitage Drive and Gallipoli St Corowa	Complete	\$29,307	Jul-22	Dec-23
3	Community	NSW	Federation Council	Council Building Upgrades	Painting/Improvements to community facilities. Repairs and repainting of swimming pools at Howlong, Oaklands and Urana	Complete	\$98,885	Jul-22	Dec-23
3	Road	NSW	Federation Council	Local Roads Resealing	Backlog of local roads resealing - Savernake Rd 2.0Km - Balldale Coreen Rd 1.95Km - Rennie Rd 2.065Km - Buraja Rd 1.50Km - Boat Rock Rd 1.91Km - Drain Ln 2.66Km - Boree Creek Rd 2.00Km - Greenvale Rd 4.50Km	Complete	\$616,548	Jul-22	Jun-23
3	Road	NSW	Federation Council	Upgrade of Settlers Road - Stage 2	Rebuilding a road that already exists (can include upgrading) Stage 1 included Drainage, formation and 100mm of gravel pavement - Stage 2 will see completion of gravel pavement, bitumen sealing and installation of roadside furniture	Complete	\$157,765	Jul-22	Jun-23
3	Road	NSW	Federation Council	Local Roads Heavy Patching	Backlog of local roads heavy patching following a second record harvest and unseasonably wet weather roads chosen primarily correspond to roads to be resealed at Item 4 above. Savernake Rd, Balldale Coreen Rd, Rennie Rd, Buraja Rd, Drain Ln, Boree Creek Rd and Greenvale Rd	Complete	\$181,530	Jul-22	Jun-23
3	Community	NSW	Federation Council	Water System John Foord Oval - Stage 2	Upgrade of watering system Stage 1 included supply and installation of storage tanks and pressure pumps. Stage 2 will provide for the installation of new playing field pipe and automatic sprinkler system	Complete	\$154,829	Jul-22	Jun-23
3	Community	NSW	Forbes Shire Council	Forbes CBD Beautification - Pit Stop Corner	Toilet Block, Improved Accessibility of Community Facilities and Areas, Landscaping Improvements construction of public toilet amenity, rest / play area and kiosk facility.	Under Construction	\$922,910	Jul-23	Jun-24
3	Community	NSW	Forbes Shire Council	Energy Action Plan EV Charging Station	Installation of Electric Vehicle charging stations.	Complete	\$185,000	Dec-22	Jun-23
3	Community	NSW	Forbes Shire Council	Grenfell Street Footpath	Increase connectivity from CBD to North Forbes with construction of new pathway Grenfell St - Farrant St - Farnell St.	Complete	\$250,000	Jan-23	Apr-23
3	Community	NSW	Forbes Shire Council	Accessibility at Apex Park	Improved Accessibility of Community Facilities and Areas / Playgrounds and Skate parks - install all- inclusive carousel, improve accessibility to the playground with new paths and parking facilities.	Complete	\$100,000	Nov-22	Mar-23
3	Combination	NSW	Forbes Shire Council	Court St / Lachlan St Upgrade	Traffic improvement Upgrade intersection and increase parking space for community cultural centre.	Complete	\$130,000	Nov-22	Mar-23
3	Community	NSW	Forbes Shire Council	Forbes Heated Pool Carpark	Off-road Car Parks: Construction of a carpark for patrons of the heated pool including 2 disabled parking spots, all access pathway from the road to the pool beside the carpark.	Complete	\$227,090	Aug-22	Dec-22
3	Community	NSW	Forbes Shire Council	Forbes Heated Pool Amenities	Improved Accessibility of Community Facilities and Areas - Construction of new amenities in the heated pool building - e.g.; toilets, shower & change area & storage. Previous Phase 2 funds were allocated for the replacement of the structure / building which covers the pool.	Complete	\$120,000	Aug-22	Dec-22
3	Community	NSW	Forbes Shire Council	Helipad Light Replacement	Replacement of Light Bulbs in Street Lights: Replacement of helipad lights to LED to increase efficiency.	Complete	\$50,000	Sep-22	Oct-22
3	Community	NSW	Forbes Shire Council	Forbes Town Pool Liner Replacement	Sporting and recreation facilities - Fibreglass resurfacing to the interior of the 50m main pool and the interior of the small learn to swim pool.	Complete	\$460,000	Aug-22	Sep-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Georges River Council	Construction of New Sporting Amenities Hurstville Oval	Improvements to community facilities - The project involves the construction of a new Community Sporting Facility and Public Toilets at Hurstville Oval. The project involves the construction of an accessible toilet block, which includes males, female and accessible amenities totalling 5 toilets.	Complete	\$400,000	Jan-22	Feb-24
3	Combination	NSW	Georges River Council	Mortdale Town Centre Streetscape Upgrade - (Morts Rd bet Mortdale Station & Victoria Ave Mortdale)	Street lighting equipment/Bicycle and Walking Paths - The project involves upgrading footpath paving, upgrading vehicle traffic & pedestrian lighting, upgrading street furniture and planting street trees	Complete	\$750,000	Jan-22	Dec-23
3	Community	NSW	Georges River Council	Hurstville Aquatic Leisure Centre – Cnr of Forest Road and King Georges Road	Painting/Improvements to community facilities - The outside wall of the sports halls requires painting and guttering requires replacement	Complete	\$72,849	Feb-23	Jun-23
3	Community	NSW	Georges River Council	Netstrata Jubilee Stadium (Jubilee Avenue, Carlton, NSW)	Sporting and recreation facilities - Improved Accessibility of Community Facilities and Areas. - The project involves installation of tactile on stairs and concourses and handrail installation for DDA compliance, and installation of stair nosing's for public safety recommended by DDA and Public Safety Audit.	Complete	\$170,970	Jan-22	Aug-22
3	Road	NSW	Gilgandra Shire Council	Marshall Street Gilgandra	Council aims to construct a new road where no road currently exists for a residential sub-division to address housing shortages in our town and region. The construction of the new road for the residential sub-division will also assist in the provision of Inland Rail Narromine to Narrabri construction. Development of the new urban street also aligns with the strategies and outcomes outlined in Councils Local Roads Hierarchy Plan, please see attached. The benefit to the community will result in an exciting and new residential area for the region for existing and new members of the community to live and enjoy. Gilgandra is currently experiencing issues surrounding housing and rental shortages, the construction of the new road to the residential sub-division will be a welcomed inter-generational infrastructure for the community. Project Scope: The roads component of the subdivision is to construct the extension of Marshal Street and Hercules Street cul-de-sac (approx. 17,600m2 combined total). The works include hauling, placing and compacting all pavement materials and sealing with a 14/7mm two coat C170 or C240 bitumen seal. All ancillary road infrastructure, such as drainage, and roadside furniture are included in the scope of works.	Complete	\$1,756,888	Jan-23	Jun-23
3	Road	NSW	Glen Innes Severn Council	Ilparran Road - Sheeting / Re-sheeting	Where additional gravel etc. is added on top of an existing road	Complete	\$132,992	Jun-22	Jun-23
3	Road	NSW	Glen Innes Severn Council	Jenkins Road - Sheeting / Re-sheeting	Where additional gravel etc. is added on top of an existing road	Complete	\$75,154	Jun-22	Jun-23
3	Road	NSW	Glen Innes Severn Council	Ten Mile Road - Sheeting / Re-sheeting	Where additional gravel etc. is added on top of an existing road	Complete	\$385,000	Jun-22	Jun-23
3	Road	NSW	Glen Innes Severn Council	Resealing - Sealed Road Re-Seals	Second or subsequent sealing of roads	Complete	\$651,712	Jun-22	Apr-23
3	Community	NSW	Glen Innes Severn Council	Stadium Infrastructure	Construction of Carpark, Road widening kerb and gutter - Concreting - Preliminaries - Drainage - Earthworks - Site works and traffic control - Street Lighting	Complete	\$500,000	Jun-22	Jun-22
3	Community	NSW	Goulburn Mulwaree Council	Bladwell Park Infrastructure Upgrade	Playground and Sport and Recreation Facilities Undertake construction of a new playground in Bladwell Park	Under Construction	\$58,000	Nov-23	Jun-24
3	Community	NSW	Goulburn Mulwaree Council	New Footpaths in Goulburn and Tarago	Bicycle and Walking Paths – Addressing inclusion, access and encouraging exercise for communities in the LGA. Goulburn – a pedestrian footpath approximately 410m in length and 1.5m wide (subject to constraints such as tree locations/property boundaries) Tarago – 2 pedestrian footpath segments - 20m by 1.2m wide and 25m by 2m wide.	Under Construction	\$150,000	Nov-23	Jun-24
3	Community	NSW	Goulburn Mulwaree Council	Safer School Bus Access	Traffic Improvement - Addressing safety of students at Tarago Primary School by reconstructing Boyd Street area so that students can be dropped on Boyd Street instead of the busy Braidwood Road. Scope includes a 1.2m wide pedestrian footpath 13m in length with concrete layback and infill slab.	Under Construction	\$61,427	Jan-24	Jun-24
3	Community	NSW	Goulburn Mulwaree Council	New Footpaths in Marulan and Goulburn.	Bicycle and Walking Paths – Addressing inclusion, access and encouraging exercise for village communities in the LGA.	Complete	\$158,774	Nov-22	Oct-23
3	Community	NSW	Goulburn Mulwaree Council	North Park Pavilion Upgrade, North Park, Chantry Street Goulburn	Sporting and Recreation Facilities – upgrade of North Park Pavilion – addressing increase in sporting and community needs at this park. The North Park Sports Pavilion Upgrade project in Goulburn will assist to keep the community active and connected by constructing a new, purpose-built sports pavilion which meets the current and future needs of junior rugby league, junior and senior cricket, and school and community use. The new facility will enable the community to enjoy and take part in sport, ensuring access for all and encouraging and increasing female and male participation in sport and active pursuits. The project will support performance opportunities in sports at all levels and deliver a value for money facility with positive outcomes for the community. The project scope for the demolition of the old club house and construction of a new sports pavilion at North Park includes the following items: Demolition of old canteen/toilets, Construction of New Pavilion, 1 Canteen/kiosk, 1 Clubhouse/meeting room, 1 disabled internal toilet/shower, 4 change rooms (two female and 2 male) with toilets/showers, 1 unisex umpire room/toilet (disability fit out), Public toilets including, 1 male ambulant cubicle, 1 other cubicle, urinal, basins, 2 female ambulant cubicle, 2 other cubicles, basins, 1 disabled toilet, 1 Retail/trophy room, Storage, Viewing veranda (sun safe and cold weather protection), Pathways and landscaping Electrical, water and sewer, Solar panels	Complete	\$562,147	Mar-22	Sep-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Goulburn Mulwaree Council	Resealing Rural Roads	<p>Rehabilitation - rural roads in Goulburn Mulwaree LGA – addressing returning roads to original standard/safety:</p> <ul style="list-style-type: none"> •\$32,000 Elm Grove Road 600M Start: (149.686911, -34.808115) End: (149692357, -34.811041) •\$63,000 Speedway Road 1.25Km Start: (149.752973, -34.746929) End: (149.763815, -34.744485) •\$55,902 Bullamalita Road 1.62Km Start: (149.75402, -34.879421) •\$5,000 Mount Pedlar Road 200M Start: (149.73471, -34.580004) End : (149.732815, -34.580011) •\$3,000 Glencot Road 150M Start: (149.734942, -34.581438) End: (149.735263, -34.581491) •\$50,000 Windellama Road (Overpass to Mountain Ash Road) 1Km Start: (149.733423, -34.778268) End : (149.737234, -34.784638) •\$58,000 Rhyanna Road 2KM Start: (149.756319, -34.614355) End : (149.76074, -34.596599) 	Complete	\$951,473	Nov-22	Aug-23
3	Community	NSW	Goulburn Mulwaree Council	Goulburn Mulwaree Animal Shelter Upgrade, 41B Ross Street Goulburn	Other – upgrade Animal shelter – addressing protection from elements, insulation for dogs and quarantining for cats. Public will have improved access to the centre due to extended centre opening hours and more animals being able to be viewed for the purposes of adoption. This has not previously been possible due to access to old enclosures being through the centre. The new enclosures will increase the centres capacity to rehome a larger number of cats, trap and surrender more feral cats and address climate change extremes for cats and dogs; addressing animal and visitor comfort. Project Scope: Upgrades to the existing dog enclosures to install insulation and protection from the elements as required by best practice standards; Fit out of a new quarantine area to increase capacity to take in cats at the shelter.	Complete	\$37,478	Jul-22	Jul-23
3	Road	NSW	Goulburn Mulwaree Council	Urban Road Works	<p>Rehabilitation - urban roads in Goulburn Mulwaree LGA - to improve standard and safety:</p> <ul style="list-style-type: none"> - \$125,000 - Bourke Street (asphalt work) - \$35,000 - May Street (resealing) - \$30,137 - Ottiwell Street (resealing) 	Complete	\$170,469	Feb-23	Jun-23
3	Community	NSW	Greater Hume Shire Council	Burrumbuttock – Construction of Public Toilet Facilities at Recreation Reserve	Construction of new public toilet facilities that will be part of the proposed Burrumbuttock Recreation Reserve Multi-Purpose Centre Project to built at the Burrumbuttock Recreation Reserve. The new facilities’ replace existing outdated facilities with new disabled compliant public toilet facilities.	Under Construction	\$300,000	Jan-24	Jun-24
3	Community	NSW	Greater Hume Shire Council	Jindera- Upgrade/ Repair Work on Pool at Jindera Public Swimming Pool	The Jindera Pool will undergo repairs rather than upgrades. Repairs will include the lifting of the pool along with concourse and potential filtration upgrades as well as investigation into drainage issues.	Under Construction	\$250,000	Nov-22	May-24
3	Combination	NSW	Greater Hume Shire Council	Jindera – Construct Drainage at Molkentin Road	<p>Drainage</p> <p>Installation of new large box culverts under Urana Road and Molkentin Road in Jindera as well as constructing a new open channel linking the new culverts to manage the stormwater flows from the Jindera Recreation Reserve and further to the south around properties in Urana Road and Cade Court in Jindera.</p>	Under Construction	\$450,000	Feb-24	May-24
3	Road	NSW	Greater Hume Shire Council	Gravel Road Re-Sheeting – Balldale Walbundrie Road – 2.6kms	<p>Re-Sheeting</p> <p>Completion of additional resheeting of rural roads is to be considered to be a priority to council to mitigate firstly some of the impact of the wet weather over the past 18 months and deficient as details in Council road strategy.</p>	Complete	\$79,880	Nov-23	Feb-24
3	Road	NSW	Greater Hume Shire Council	Gravel Road Re-Sheeting – Walla West Road – 4.96kms	<p>Re-Sheeting</p> <p>Completion of additional resheeting of rural roads is to be considered to be a priority to council to mitigate firstly some of the impact of the wet weather over the past 18 months and deficient as detailed in Council road strategy.</p>	Complete	\$129,305	Oct-23	Dec-23
3	Road	NSW	Greater Hume Shire Council	Gravel Road Re-sheeting – Lennon’s Road - 8.16Kms	<p>Re-Sheeting</p> <p>Completion of additional resheeting of rural roads is to be considered to be a priority to council to mitigate firstly some of the impact of the wet weather over the past 18 months and deficient as detailed in Council road strategy.</p>	Complete	\$249,185	Nov-23	Dec-23
3	Combination	NSW	Greater Hume Shire Council	Culcairn Installation of kerb and channel, drainage and footpath in Balfour St, Culcairn	<p>Drainage – Improved Accessibility of Areas</p> <p>Kerb and channel/footpath and drainage to be installed on both sides of Balfour St Culcairn. This upgrade of CBD of Culcairn will ensure disabled access is available to all commercial premises and will provide beatification to entice more residents and visitors to engage with Culcairn Businesses</p>	Complete	\$1,038,380	Nov-22	Nov-23
3	Road	NSW	Greater Hume Shire Council	Gravel Road Re-sheeting – Shoemarks Road – 3.34kms	<p>Re-Sheeting</p> <p>Completion of additional resheeting of rural roads is to be considered to be a priority to council to mitigate firstly some of the impact of the wet weather over the past 18 months and deficient as detailed in Council road strategy.</p>	Complete	\$91,630	Oct-23	Nov-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	NSW	Griffith City Council	Kooyoo Street Plaza Stage 2 Re-development – Banna Lane – Yambil Street, Griffith	Complete the reconstruction of Kooyoo Street between Banna Lane & Yambil Street to complete a pedestrian plaza between Banna Lane & Yambil Street in Griffith, works will include; - Road reconstruction; Demolish and replace footpaths with paving; New Stormwater drainage and water and sewer utilities as per design; New street trees, furniture and lighting; New Kiosk and Shade Structure. Work category: Other, being a combination of road, drainage, footpath, water, sewer and paving works	Complete	\$2,061,282	Jan-22	Oct-23
3	Community	NSW	Gunnedah Shire Council	Gunnedah Aerodrome Tarmac, Taxiway and Apron Upgrade	Reconstruction of Runway 11/29 to replace existing tarmac to allow for upgraded PCN. Reconstruction of Main taxiway to allow for upgraded Pavement Classification Number (PCN). Reconstruction of Apron to allow for upgraded PCN. This project meets funding guidelines as Community Infrastructure. The Gunnedah Airport is a Council owned and managed asset that is available for 24/7 public use. It supports recreational and business activities as well as local medical and emergency flights.	Complete	\$2,014,440	Apr-23	Sep-23
3	Community	NSW	Gwydir Shire Council	North Star Hall: Restumping	Improvements to community facilities: Restumping of community hall	Under Construction	\$135,000	Jul-22	Dec-24
3	Community	NSW	Gwydir Shire Council	Warialda CBD Park (43/45 Hope Street, Warialda):	Landscaping improvements: Creation of a park including tree planting to increase shade and creation of green space. Landscaping Improvements	Under Construction	\$514,148	Mar-22	Dec-24
3	Community	NSW	Gwydir Shire Council	Additional Warialda Footpath Program	Bicycle and Walking Paths: Construction/replacement (Various Streets) of non-compliant gravel footpaths with 1.8m wide concrete footpath, to improve wheelchair and bicycle access from Naroo Frail Aged Care Facility to Warialda CBD and amenities.	Complete	\$180,000	Jan-22	Jun-23
3	Community	NSW	Gwydir Shire Council	Warialda Footpath Program	Bicycle and Walking Paths: Construction/replacement of non-compliant gravel footpaths with 1.8m wide concrete footpath to improve wheelchair and bicycle access around Warialda.	Complete	\$180,000	Jan-22	Jun-23
3	Community	NSW	Gwydir Shire Council	Warialda Memorial Pool (Geddes St & Holden St, Warialda NSW 2402):	Sporting and Recreation Facilities: Pool renovations and visual improvement. Sporting and recreation facilities renovations	Complete	\$260,000	Apr-23	Jun-23
3	Community	NSW	Gwydir Shire Council	Upper Horton Sports Club (22 Cobbadah St, Upper Horton NSW 2347):	Toilet Blocks: Construction of toilet block amenities - Camping Ground Amenities Block	Complete	\$110,000	Feb-23	May-23
3	Community	NSW	Gwydir Shire Council	Warialda Gym (38 Hope St, Warialda):	Toilet blocks: Improvements to and creation of better access to toilet block amenities. Bathrooms & Access	Complete	\$80,300	Mar-22	May-23
3	Community	NSW	Gwydir Shire Council	Reedy Creek footpath – Stage 1	Bicycle and Walking Path	Complete	\$88,139	Nov-22	Mar-23
3	Road	NSW	Gwydir Shire Council	Warialda Street Tree Upgrade	Landscaping Improvements: Tree planting Stage 2: Landscaping Improvements	Complete	\$83,338	Oct-22	Feb-23
3	Community	NSW	Gwydir Shire Council	Bingara Riverside Caravan Park (Copeton Dam Rd, Bingara NSW 2404):	Toilet Blocks: Construction of toilet block amenities - Amenities Building	Complete	\$490,000	Aug-22	Feb-23
3	Community	NSW	Gwydir Shire Council	Warialda Rail: Amenities Building	Toilet Blocks: Construction of toilet block amenities	Complete	\$110,000	Oct-22	Dec-22
3	Road	NSW	Gwydir Shire Council	Reedy Creek Access Road Warialda	Construction of new road – Stage 2	Complete	\$83,523	Sep-22	Nov-22
3	Community	NSW	Gwydir Shire Council	Gravesend Recreation Reserve (Lot 111, DP751108, 10 Gwydir St, Gravesend):	Landscaping improvements: Currently this recreation space is not serviced by a reliable watering system. This funding is to supply and install a resource efficient pop-up watering system and supporting infrastructure for the Gravesend Recreation Ground. Reticulated watering system	Complete	\$50,000	Mar-22	Apr-22
3	Road	NSW	Hawkesbury City Council	Railway Road South	Rehab sections between Level Crossing Road and west of Groves Ave South	Complete	\$140,000	Apr-23	May-23
3	Road	NSW	Hawkesbury City Council	Willow Glen Road Bridge, Kurrajong	Replace existing timber bridge with a concrete structure	Complete	\$740,000	Mar-23	Apr-23
3	Road	NSW	Hawkesbury City Council	Greens Road, Lower Portland	Seal sharp bends on steep inclines including guard rail	Complete	\$254,358	Mar-23	Apr-23
3	Road	NSW	Hawkesbury City Council	Comleroy Rd, Kurrajong	Rehabilitate failed pavement section in the cuttings from No. 21 to No. 43 approximately	Complete	\$70,000	Feb-23	Feb-23
3	Road	NSW	Hawkesbury City Council	James Meehan Street, Windsor	Rehabilitate full length easterly from Harris Street	Complete	\$425,000	Nov-22	Dec-22
3	Road	NSW	Hawkesbury City Council	Comleroy Road, Kurrajong	Rehabilitate 200 m section north of Roxana Road	Complete	\$65,000	Nov-22	Nov-22
3	Road	NSW	Hawkesbury City Council	Old Pitt Town Road, Oakville	Rehabilitate 170 m section west of Boundary Road	Complete	\$125,000	Nov-22	Nov-22
3	Road	NSW	Hawkesbury City Council	Saunders Road, Oakville	Rehabilitate 70 m section east of Old Stock Route Road.	Complete	\$55,000	Nov-22	Nov-22
3	Road	NSW	Hawkesbury City Council	Macquarie Street, South Windsor	New foot path missing link west side adjacent to Argyle Street	Complete	\$7,100	Nov-22	Nov-22
3	Road	NSW	Hawkesbury City Council	Slopes Road, The Slopes	Rehabilitate 100 m section east of Single Ridge Road	Complete	\$65,000	Oct-22	Oct-22
3	Road	NSW	Hawkesbury City Council	Peel Parade, Kurrajong	Rehabilitate section south of Overton Road	Complete	\$35,000	Oct-22	Oct-22
3	Road	NSW	Hawkesbury City Council	Argyle Street, South Windsor	New foot path missing link north side adjacent to Macquarie Street	Complete	\$7,800	Oct-22	Oct-22
3	Road	NSW	Hawkesbury City Council	Windsor Street, Richmond	Reconstruct parking lane north side between East Market Street and raised crossing	Complete	\$49,000	Aug-22	Sep-22
3	Road	NSW	Hawkesbury City Council	Colonial Drive, Bligh Park	New concrete path, between Alexander Street and George Street.	Complete	\$65,000	Aug-22	Sep-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Hawkesbury City Council	Southee Road, Richmond	Rehabilitate 70m section east of Castlereagh Road	Complete	\$72,000	Sep-22	Sep-22
3	Community	NSW	Hay Shire Council	Maude Hall	Repairs & Upgrade to Maude Hall – painting and improvements to community facilities	Complete	\$92,559	Oct-22	Oct-23
3	Community	NSW	Hay Shire Council	Hay Park Shed Replacement	Replacement of existing storage shed with multi-purpose shed with toilets, storage and stage area - toilet blocks	Complete	\$94,296	Jun-22	Jun-23
3	Community	NSW	Hay Shire Council	Swimming Pool Amenities Upgrade	Replacement of the amenities building at the John Houston Swimming Pool Complex, Hay – sporting and recreational facilities	Complete	\$712,057	Jun-22	Jun-23
3	Community	NSW	Hay Shire Council	Netball Community Precinct	Upgrade to Hay Park netball facilities and community building – sporting and recreational facilities, as well as improvements to community facilities	Complete	\$98,648	Jun-22	Mar-23
3	Community	NSW	Hay Shire Council	Performance Space Upgrade	Replacement of flooring to Hay and Maude Halls – Improvements to community facilities	Complete	\$9,940	Oct-22	Feb-23
3	Community	NSW	Hay Shire Council	Sportsground Lighting	Upgrade to sportsground lighting No 2 Oval at Hay Park – sporting and recreational facilities	Complete	\$9,874	May-22	Dec-22
3	Road	NSW	Hilltops Council	Currawong Road Rehabilitation	Sealed road surface rehabilitation/ heavy patching over various poor pavement sections between Hartfield Road and North Street, Murrumburrah. Road widening to 6.5m where less than 6.5m, Bridge approach works also features.	Under Construction	\$1,000,000	May-22	Jun-24
3	Road	NSW	Hilltops Council	Corringle Lane Causeway rebuild	Unsealed road, a piped causeway at 5.4 km from Rugby Road has an unsealed pavement, that continually washes out and effects a part road closure after high rainfall. Propose concreting of causeway pavement to prevent reoccurring work.	Under Construction	\$50,000	Sep-23	Jun-24
3	Road	NSW	Hilltops Council	Back Creek Road	Sealed road, poor pavement section, rehabilitation works from Mathew Crescent south to Tierney Street.	Under Construction	\$341,936	Oct-23	Jun-24
3	Road	NSW	Hilltops Council	Chums Lane	Urgent replacement of culvert which was impacted by recent weather events.	Under Construction	\$500,000	May-24	Jun-24
3	Community	NSW	Hilltops Council	Harden Memorial Swimming Pool	Upgrade the existing pool and ancillary equipment at the Harden Memorial Swimming Pool to ensure it meets the current Australian Standards and NSW Health Regulations. The upgrade of system will improve the water quality and overall amenity of the complex.	Complete	\$300,000	Apr-23	Nov-23
3	Road	NSW	Hilltops Council	Wargeila Road	Unsealed road, 1.3 to 5 km from Dalton Road, poor condition rated sections. Proposed reshape sections of pavement profile and apply overlay additional gravel.	Complete	\$75,000	Jan-23	Sep-23
3	Road	NSW	Hilltops Council	Kenny's Creek Road	Unsealed road, 1.6 to 9.2 km from Little Plains Road, poor condition rated sections. Proposed reshape sections of pavement profile and apply overlay additional gravel.	Complete	\$100,000	Dec-22	Aug-23
3	Road	NSW	Hilltops Council	Little Plains Road	Unsealed road, 4.0 to 18.2 km from Grassy Creek Road, poor condition rated sections. Proposed reshape sections of pavement profile and apply overlay additional gravel.	Complete	\$75,000	Nov-22	Feb-23
3	Road	NSW	Hilltops Council	Kenyu Road	Unsealed road, 31 to 39.5 km from Lachlan Valley Way, poor condition rated sections. Proposed reshape sections of pavement profile and apply overlay additional gravel.	Complete	\$75,000	Jun-22	Jul-22
3	Road	NSW	Hilltops Council	Harry's Creek Road	Unsealed road, 4.6 to 9.1 km from Rye Park Road, poor condition rated sections. Proposed reshape sections of pavement profile and apply overlay additional gravel.	Complete	\$50,000	Jun-22	Jul-22
3	Road	NSW	Hilltops Council	Springvale Road	Unsealed road, 1.2 to 7 km from Frogmore Road, poor condition rated sections. Proposed reshape sections of pavement profile and apply overlay additional gravel.	Complete	\$75,000	Feb-22	Jun-22
3	Road	NSW	Hilltops Council	Taylor's Flat Road	Sealed roads heavy patching selected sections	Complete	\$246,250	Mar-22	Apr-22
3	Road	NSW	Hilltops Council	Reids Flat Road	Sealed roads heavy patching selected sections	Complete	\$253,750	Feb-22	Mar-22
3	Community	NSW	Hornsby Shire Council	Public Amenities at Tom Richmond Oval, Brooklyn	Installation of new toilet block (public amenities) at Tom Richmond Oval, Brooklyn. The toilet block will be prefabricated and therefore the project has a very short lead time	Under Construction	\$400,000	Feb-24	Jun-24
3	Community	NSW	Hornsby Shire Council	Hornsby Library – Air Conditioning Replacement	Supply and install an air Conditioning unit and associated ducting etc. in Hornsby Library that is compliant with current regulations.	Complete	\$350,000	Aug-22	Jun-23
3	Community	NSW	Hornsby Shire Council	New footpath installations	Construct approximately 3.6km of pedestrian footpaths across the Shire in accordance with an adopted priority program.	Complete	\$500,000	Oct-22	Jun-23
3	Community	NSW	Hornsby Shire Council	Hornsby Library façade improvements	External painting, installation of timber cladding and new signage to the façade of Hornsby Central Library. Timber cladding will tie into materials used internally in the library and will provide a more distinctive presence as the community approaches the Library from Hornsby Mall and George Street.	Complete	\$493,076	Mar-22	Jun-23
3	Community	NSW	Hunter's Hill Municipal Council	Harding Memorial	Harding Memorial playground upgrade. Swings, slides etc	Complete	\$30,000	Oct-22	Nov-22
3	Community	NSW	Hunter's Hill Municipal Council	Weil Park	Weil Park playground upgrade. Swings, Slides etc	Complete	\$50,000	Aug-22	Oct-22
3	Community	NSW	Hunter's Hill Municipal Council	Kelly's Bush Reserve	Upgrade walking track in Kelly's bush approx. 180m	Complete	\$105,870	Sep-22	Oct-22
3	Road	NSW	Inner West Council	O'Neil Street: Drainage	Construction of 250m of drainage and reconstruction of kerb and gutter to reduce surface flows and flooding	Complete	\$400,000	Jan-23	Mar-23
3	Road	NSW	Inner West Council	Maliyawul St: Bicycle and Walking Paths	Construction of new footpath between Leichhardt Park Aquatic Centre and new skate park facility	Complete	\$300,000	Jan-23	Feb-23
3	Community	NSW	Inner West Council	Tom Foster Community Centre: Improvements to community facilities	Renewal and Improvement of Tom Foster Community Centre	Complete	\$600,000	Jul-22	Dec-22
3	Community	NSW	Inner West Council	Camperdown Memorial Park: Toilet Blocks	Construction of new toilet facilities	Complete	\$178,660	Jul-22	Dec-22
3	Community	NSW	Inner West Council	Pioneers Park: Bicycle and Walking Paths	Improved footpath paving and seating areas of park	Complete	\$235,000	Aug-22	Nov-22
3	Community	NSW	Inverell Shire Council	Inverell Dog Pound Construction – Burtenshaws Road, Inverell.	Construction of a new dog pound facility in a new location along Burtenshaws Road. [Work Category: Other]	Under Construction	\$1,100,000	Apr-23	Jun-24
3	Community	NSW	Inverell Shire Council	Enhancement of All Abilities Playgrounds (Victoria Park, Campbell Park, Youth Precinct, Lake Inverell)	Enhancement and upgrade of existing all abilities playgrounds in Victoria Park, Campbell Park, Youth Precinct and Lake Inverell. [Work Category: Playgrounds and Skateparks including all abilities playgrounds]	Under Construction	\$300,000	Jan-24	Jun-24
3	Community	NSW	Inverell Shire Council	Athletics Precinct – Sporting Complex, Eucalypt Drive, Inverell	Installation of pedestrian footpath network to complete new athletics precinct located Eucalypt Drive, Inverell. [Work Category: Works involving cycling and pedestrian infrastructure]	Under Construction	\$325,000	Mar-23	Jun-24
3	Road	NSW	Inverell Shire Council	Stage 1 MR 73 'Gilgai South' Rehabilitation.	MR 73 'Gilgai South' Rehabilitation – Schwenkes Lane to Gilgai Creek tributary (rehabilitation and widening including major culvert widening). [Work Category: Rehabilitation]	Complete	\$875,000	Nov-22	Sep-23
3	Combination	NSW	Inverell Shire Council	Roundabout Gwydir Highway Beautification	Beautification of new roundabout located at intersection of Glen Innes Road/Tingha Road/Chester Street including landscaping, installation of footpaths and safety structures. [Work Category: Landscaping Improvements]	Complete	\$204,110	Oct-22	Sep-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Junee Shire Council	Lord Street Bridge	Upgrade/replace bridge to meet current standards	Under Construction	\$750,000	Jan-23	Jun-24
3	Road	NSW	Junee Shire Council	Junee Streets	General Road Maintenance and Improvements to the urban streetscapes in Junee. This includes pedestrian access, footpaths parking and roadways.	Under Construction	\$125,868	Jan-24	Jun-24
3	Road	NSW	Junee Shire Council	Lisgar Street	Replace kerb gutter to improve drainage and pedestrian access.	Under Construction	\$200,000	Aug-22	Jun-24
3	Combination	NSW	Junee Shire Council	Village Improvements	Improvements/enhancements to existing parks and open spaces	Under Construction	\$100,000	Jan-24	Jun-24
3	Community	NSW	Kempsey Shire Council	Replacement of Smith Street Pavers with Concrete Phase 1	The pavers in Smith Street have been causing concern amongst Community members within the CBD of Kempsey., this project will improve the footpath / walkway by replacing the pavers with a decorative concrete finish, making the area safer and more enjoyable for the community.	Under Construction	\$445,376	Feb-24	Jun-24
3	Community	NSW	Kempsey Shire Council	Pedestrian Facilities Upgrade Buchanan Drive	Construction of a concrete walkway 1.4m wide and 329.6m long linking between recently upgraded foreshore parking area and the main feeder road to the South West Rocks CBD. It is proposed the walkway be formed along the edge of the existing road formation width.	Complete	\$500,000	Feb-24	Apr-24
3	Community	NSW	Kempsey Shire Council	Horseshoe Bay Master Plan Implementation - Carparks and paths	Off road Carparks- the redevelopment of carparks and green area in the Horseshoe Bay foreshore as identified in the Horseshoe Bay Master Plan	Complete	\$1,375,000	May-23	Oct-23
3	Road	NSW	Kiama Municipal Council	Road Reseal Work Category: Reseal	Resealing of road sections using deep lift asphalt method across various sites including: Terralong Street, Kiama; Collins Street, Kiama; Gipps Street, Kiama; Oxley Avenue, Kiama Downs; Curramore Road, Jamberoo; Morrow Street, Gerringong; Coal Street, Gerringong Problem - Hazard and damage to motor vehicles Benefit - Protect and extend the road lifespan by repairing surface damage and providing an extra layer of protection against traffic, vehicle fluids and harsh weather conditions	Complete	\$210,000	Jan-23	Jun-23
3	Community	NSW	Kiama Municipal Council	South Warri Reserve Redevelopment Work Category: Sporting and Recreational Facilities	South Warri Reserve Masterplan of Proposed Recreation Area Redevelopment and Initial Works Problem - The current configuration, capacity, usage and functionality of the sports complex does not maximise the use of sporting and active recreation facilities and spaces Benefit - Provide a framework for future development of the site over an extended period of time so that adhoc improvements are avoided and community use and long-term viability are maximised and incorporate best practise sustainable design	Complete	\$75,000	Jan-23	Jun-23
3	Community	NSW	Kiama Municipal Council	Kiama Sports Complex Redevelopment Work Category: Sporting and Recreational Facilities	Kiama Sports Complex Masterplan of Proposed Redevelopment and Initial Works Problem - The current configuration, capacity, usage and functionality of the sports complex does not maximise the use of sporting and active recreation facilities and spaces Benefit - Provide a framework for future development of the site over an extended period of time so that adhoc improvements are avoided and community use and long-term viability are maximised and incorporate best practise sustainable design	Complete	\$75,000	Jan-23	Jun-23
3	Community	NSW	Kiama Municipal Council	Irvine Oval Lighting Project Work Category: Sporting and Recreational Facilities	Design and install of Lighting Plan at Irvine Oval, Jamberoo. Problem - Insufficient lighting for fields to be utilised safely, limited use of facility due to poor lighting Benefit - Provide a more efficient and better performing system to illuminate the grounds to meet current sporting industry Standards and Guidelines, increase community participation and allow for extended hours of use to encourage a healthier community	Complete	\$116,688	Jan-23	Jun-23
3	Road	NSW	Kiama Municipal Council	Carpark Reseal Work Category: Reseal	Resealing sections of on-road car parking bays in Manning Street, Kiama Problem - Hazard and damage to motor vehicles Benefit - Protect and extend the road lifespan by repairing surface damage and providing an extra layer of protection against traffic, vehicle fluids and harsh weather conditions	Complete	\$30,000	Jan-23	Apr-23
3	Community	NSW	Kiama Municipal Council	Kiama Community Gardens Work Category: Improvements to Community Facilities	Replace rotting roof at Kiama Community Garden – Havilah Place, Kiama Problem - Unsafe community facility Benefit - A safe multi-use space that can be used by the community to build social networks and community wellbeing	Complete	\$40,000	Jan-23	Apr-23
3	Community	NSW	Kiama Municipal Council	Girl Guides Hall Kiama Work Category: Improvements to Community Facilities	Replace rotting timber floor at Girl Guides Hall, Hindmarsh Park, Kiama Problem - Unsafe community facility Benefit - A safe multi-use space that can be used by the community to build social networks and community wellbeing	Complete	\$100,000	Jan-23	Apr-23
3	Community	NSW	Ku-ring-gai Council	KFAC Indoor Pools Repair - Ku-Ring-Gai Fitness and Aquatic Centre, West Pymble	Sporting and Recreation Facilities: Undertake repairs and upgrades for one 25m indoor heated pool in aquatic centre at West Pymble	Complete	\$450,000	Jan-23	Nov-23
3	Road	NSW	Ku-ring-gai Council	Road Upgrade incorporating drainage works - Catherine Street, St Ives	In order to remove the unsightly ponding of water along the road verge, Catherine Street has been given priority for a drainage upgrade. The proposed work would comprise rebuilding the road shoulders (kerb & gutter) on both sides of Catherine Street for about 300 metres, from Carmen Street to the street's end, next to Surgeon White Reserve. The majority of the new road shoulder, which extends for around 200 metres on either side of the roadway, will be drained using new stormwater drainage systems that will discharge into Carmen Street. For this segment, a rock-lined channel is suggested to lessen environmental damage.	Complete	\$200,000	Oct-22	Apr-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	NSW	Ku-ring-gai Council	St Johns Avenue Outdoor Dining and Streetscape Revitalisation - St Johns Avenue, Gordon:	Streetscape Upgrade: Upgrade to the streetscape area along St Johns Avenue, Gordon between The Pacific Highway and Henry Street to promote outdoor dining. The Works include: Removal of parking and widening footpaths to create outdoor dining terraces to both sides of St Johns Avenue, Road works including resurfacing and line marking New kerb alignments, New paving to footpaths (unit pavers and concrete paths), Retaining walls to support terraces, Adjustment to drainage, Adjustment to service pits, Services for connection to new public toilet, Significant changes to Heritage Square -to improve access and provide user friendly spaces, Upgrade to kiss and ride areas in Wade Lane and Henry Street, Tree removal, New tree planting throughout using strata cells for trees in paved areas, New planting beds throughout, New LED street lighting on Council selected poles with separate metering, Raised threshold crossings St Johns Avenue Streetscape Improvement Works include: Eastern side of St Johns Avenue between the Pacific Highway and Gordon Station, Henry Street between St Johns Avenue and the roundabout, Heritage Square on the corner of the Pacific Highway and St Johns Avenue.	Complete	\$100,000	Feb-22	Dec-22
3	Community	NSW	Ku-ring-gai Council	Samuel King Oval Amenities Reconstruction and Sporting Field Renewal – North Turramurra Park, 310B Bobbin Head Road North Turramurra	Sporting and Recreation Facilities: Knock down and reconstruction of the Samuel King Amenities building and renewal of the Samuel King Oval. Amenities: Council is proposing to demolish the existing amenities building, built circa 1970 and construct a new building to meet the needs of the community and compliant with disability standards. The works will include: Unisex, accessible and ambulant toilets. Kitchen/kiosk space. Changing rooms and store rooms. Sports field: The work includes returfing and grading of the oval, a new concrete cricket wicket with synthetic grass, a new water tank and pump shed and installation of new irrigation and drainage systems. As a result the oval will be irrigated using recycled water harvested from the drainage system.	Complete	\$400,000	Feb-22	Dec-22
3	Community	NSW	Ku-ring-gai Council	Ku-Ring-Gai Home and Community Care Centre Restoration - 7 Gilroy Lane Turramurra	Replacement of leaking roof and pointing repair at the Ku-Ring-Gai Home and Community Care Centre. Painting/Improvements to community facilities.	Complete	\$150,000	Feb-22	Aug-22
3	Community	NSW	Ku-ring-gai Council	Caley's Pavilion Community Facility Upgrade - Ku-Ring-Gai Wildflower Garden, 420 Mona Vale Road, St Ives	Replacement of timber roof and supports for the Caley's Pavilion Community Centre.	Complete	\$113,780	Feb-22	Jun-22
3	Combination	NSW	Kyogle Council	Kyogle Main Street Revitalisation - Located on the Summerland Way, Kyogle from the intersection with Wyangarie Street through to the intersection with Kyogle Road.	Undertake landscaping improvements and implementation of a 40km/h high pedestrian area speed zone, as outlined in the Kyogle CBD Revitalisation Master Plan Landscape and Urban Design Report. Provision of street trees and gardens, speed zone threshold treatments, outdoor kerb side dining areas, intersection improvements, cycling lanes, disabled parking spaces, new seating, recycling bins, and associated street furniture. Includes the following work categories; - Traffic Improvement - Landscaping improvements	Under Construction	\$2,048,312	Jun-22	Jun-25
3	Road	NSW	Lachlan Shire Council	Officers Parade and Scott Street Condobolin Infrastructure works	Road works in Officers Parade and Scott Street including Stormwater pipes and pits, Kerb & Gutter. Construction of a new road, widening of an existing road, Drainage and street lighting equipment	Complete	\$1,816,000	Oct-22	Dec-23
3	Community	NSW	Lachlan Shire Council	Fit out of Visitor Information Centre, Lachlan Shire Council Tourism Precinct	Fit out of Visitor Information Centre. This includes the installation of themed visitor displays using Audio visual as well as paper / hard copy information and educational material for the visitors.	Complete	\$250,000	Sep-22	Dec-23
3	Community	NSW	Lachlan Shire Council	Tottenham Caravan Park Enhancement	Upgrade Caravan park access, lighting, safety, signage and other improvements. Improved Accessibility of Community Facilities and Areas and landscaping. Heritage Advisory Committee. Other businesses and organisations such as Mineral Hill and Condobolin Chamber of Commerce also use the facilities to hold their public meetings. In addition, the Council Chambers is accessible to the public when Council meetings are held, which is at least once a month. As required by the guidelines, under Phase 3 of the LRCI, the space is used for the provision of a community service and the amenity of the asset is publicly accessible and benefits the community that regularly use the space	Complete	\$155,000	Mar-22	Dec-23
3	Community	NSW	Lachlan Shire Council	Willow Bend Sports Centre renewal	Upgrade of Change rooms, A/C, landscape renewal for Willow Bend Sports Centre Sporting and recreation facilities and landscaping	Complete	\$300,000	Mar-22	Dec-23
3	Community	NSW	Lachlan Shire Council	Condobolin Swimming Pool Leak Sealing	Sealing of Condobolin Swimming Pool Leak	Complete	\$500,000	Nov-22	Dec-23
3	Community	NSW	Lachlan Shire Council	Condobolin River Walk – shared path	Extension of share path from Lachlan River Bridge on Diggers Avenue to the Condobolin Tourism Precinct, via the Lachlan River. Bicycle and walkway path	Complete	\$65,000	Jul-22	Dec-23
3	Community	NSW	Lachlan Shire Council	SRA Picket Fencing and associated works	Removal of existing fence, Installation of a picket fence around SRA grounds and associated works	Complete	\$206,902	May-23	Aug-23
3	Community	NSW	Lachlan Shire Council	LED Street light replacement	Shire Wide replacement of old street lights with energy efficient LED. Replacement of light lighting equipment.	Complete	\$495,000	Mar-22	Jun-23
3	Community	NSW	Lachlan Shire Council	Renovation of Council Administration Building	Renovation of Council Administration Building including A/C, Carpet, permanent IT equipment of meetings and landscaping. Painting and improving community facilities and landscaping - The area proposed for renovation is the Council Chambers and the committee room within Council's administration building. As evidenced in the photos (attached) this area of the building has its own access and is available to committees of Council for their use (both within and outside Council's general business hours). The Local Government Act permits the establishment of committees to assist Council in the management of community facilities and to make recommendations to Council. The work of committees is important in Local Government because of the wide range of activities and functions for which a Council is responsible. Some of the committees that use this space, subject of the grant application, include: Aboriginal Advisory Committee - Australia Day Citizen Committee -Condobolin Chamber of Commerce - Gum Bend Lake Committee - 355 Committees - Audit, Risk and Improvement Committee -Cemetery Committee	Complete	\$320,000	Jul-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Lachlan Shire Council	Companion Animal Surrender Cages at Lake Cargelligo	Surrender cages for stray animals. - Community facilities other. The project involves the establishment of cages which members of the public can access to surrender animals. The Lachlan Shire Council Local Government Area covers an area of 14,965 square kilometres. The main administration office is located in Condobolin and the village of Lake Cargelligo is located approximately 94km from Condobolin. Council's regulations officer (ranger) works primarily from the main administration office in Condobolin. Council proposes to construct Companion Animal Surrender Cages at Lake Cargelligo to ensure that animals that are surrendered or found by members of the public are housed appropriately until such time that Council's regulations officer can attend to the animals and return them to Council's main animal shelter located in Condobolin. The cages will be Council owned and located on Council owned land and will be accessible to the general public. The project will provide a suitable location for animals to be surrendered and the facility will be appropriately designed to ensure that the animals that are surrendered are housed under appropriate conditions that ensure their health and welfare, providing a benefit to the community by ensuring that animals are not at large within the community and are housed appropriately until Council's regulations officer can attend to them.	Complete	\$50,000	Jul-22	Jun-23
3	Community	NSW	Lachlan Shire Council	Lake Cargelligo Foreshore Shared path stage 4	Concrete shared path connecting Frog's Hollow Reserve with the existing shared path network. Bicycle and walkway path	Complete	\$59,274	Jul-22	May-23
3	Community	NSW	Lachlan Shire Council	Tottenham Recreation Ground goal posts	Replace Rugby League/Soccer goal posts at the Tottenham Recreation Ground. Sporting and Recreation facilities	Complete	\$14,840	Sep-22	Dec-22
3	Community	NSW	Lake Macquarie City Council	Belmont Sports Field Master Plan Upgrade Stage 1	Construction of 4 sports fields including fencing, drainage, irrigation, lighting and turf.	Under Construction	\$1,400,000	Aug-22	Jun-24
3	Community	NSW	Lake Macquarie City Council	Hunter Sports Centre Warm Up Track Extension	Construction of a warm up facility, amenities building and flood lights.	Complete	\$960,000	Jun-22	Dec-23
3	Community	NSW	Lake Macquarie City Council	Murray Beach Park	Construction of a new public park including playground, multi-purpose court, public amenities and picnic facilities.	Complete	\$200,000	Feb-23	Jul-23
3	Road	NSW	Lake Macquarie City Council	Redhead Beach Car Park Upgrade	Extension of the formal car parking areas at Redhead Beach as part of the installation of the BMX Pump Track	Complete	\$402,325	Aug-22	Jun-23
3	Road	NSW	Lake Macquarie City Council	City Entry Landscaping Improvements	Landscaping improvements at the entry point to the town centres including roundabouts.	Complete	\$134,776	Jun-22	Jun-23
3	Community	NSW	Lake Macquarie City Council	Cooranbong Sports Facility Floodlights	Installation of floodlights on the sports field at Cooranbong.	Complete	\$207,675	Aug-22	May-23
3	Community	NSW	Lake Macquarie City Council	Croudace Bay Sports Complex Master Plan	Construction of new netball courts as part of the Croudace Bay Sports Complex Master Plan.	Complete	\$200,000	Mar-22	Jun-22
3	Community	NSW	Lane Cove Council	Best St playground Upgrade	Best St reserve playground was installed over 10 years ago. Equipment no longer compliant with Australian standards has been removed and needs to be replaced. An upgrade is scheduled for 2023. This project is identified as Playgrounds and Skate parks (including all ability playgrounds) under the project work categories for this grant.	Complete	\$110,000	Mar-23	May-23
3	Community	NSW	Lane Cove Council	Swing upgrades	Swings at Alder Ave (lane Cove West) and Shaw Park (Longueville) were installed over 10 years ago. Equipment no longer compliant with Australian standards has been removed and needs to be replaced. An upgrade is scheduled for late 2022/ early 2023. This project is identified as Playgrounds and Skate parks (including all ability playgrounds) under the project work categories for this grant.	Complete	\$50,370	Dec-22	Apr-23
3	Community	NSW	Lane Cove Council	Henningham playground and park amenity upgrade	Henningham Reserve playground has play elements that were installed over 10 years ago. Some equipment is no longer compliant with Australian standards and has been removed and needs to be replaced. An upgrade is scheduled for late 2022 - early 2023. This project is identified as Playgrounds and Skate parks (including all ability playgrounds) under the project work categories for this grant.	Complete	\$200,000	Oct-22	Dec-22
3	Combination	NSW	Leeton Shire Council	Vance Industrial Estate Expansion	Works proposed to be funded under this grant are greenfield construction of internal roadways, kerb, stormwater drainage, street lighting and landscape improvements including tree plantings. Primary Project goal: Regional Economic Development, Traffic Management. 240m Kerb and Guttering; 220m road rehabilitation; 100m stormwater drainage. 1021m new road pavement and AC wearing course, 2043m new kerb, 1312m new underground stormwater pipes and construction of 100ML detention basin, tree plantings and landscaping, installation of power, communications and gas infrastructure. Problem being addressed: Vance Industrial Estate is reaching capacity and little land remains for purchase by new businesses looking to invest and start up in Leeton. By expanding the estate to the north and providing infrastructure we can continue to accelerate economic growth within Leeton Shire.	Complete	\$1,242,776	Apr-22	Jun-23
3	Community	NSW	Leeton Shire Council	Corbie Hill Rd Footpath Installation	Install spray sealed footpath on northern side of Corbie Hill Rd between Petersham Rd and Irrigation Way intersections. The path will be constructed as a shared cycleway to complete the connection of residents back to the trunk cycleway network. The project will also provide underground stormwater under the path. Primary Project goal: Improve Road Safety, Traffic Management, Equity of access. Problem being addressed: Residents currently walk on the side of the road. Corbie Hill Rd is a conditional truck route with high traffic volumes. There are non-traversable verges on the side of the road. This project will provide a safe walking space.	Complete	\$70,000	Apr-22	Jun-22
3	Road	NSW	Lismore City Council	Bounty Street, Lismore - Reconstruction	The full length of Bounty Street is to be reconstructed. Treatments would include pothole repairs, heavy patching or complete pavement rehabilitation as needed, removing all current defects. Length of road being maintained is 0.2km and it is 21m wide.	Complete	\$400,000	Nov-22	Mar-23
3	Community	NSW	Lismore City Council	Oakes Oval LED Sports Lighting Upgrade	Upgrade Oakes Oval sports lighting to LED and increase the brightness to a Regional standard to enable increased use of the facility.	Complete	\$430,000	Mar-23	Mar-23
3	Community	NSW	Lismore City Council	CBD Footpath Enhancement (Stage 2) – Lismore	Walking path renewal and enhancement in the inner CBD of Lismore. Greatly improving amenity within the shopping precinct and improving maintenance standards.	Complete	\$1,626,340	Jan-23	Jan-23
3	Community	NSW	Liverpool City Council	Pye Hill Reserve – Playground, pathways, and landscaping	Design and Construct Playground and landscaping improvements-Project involves District Park development, including landscaping, lighting and access improvements, new children's playground, pathways and entry statement	Complete	\$1,100,000	Aug-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Liverpool City Council	Building Access Improvements.	Access upgrades in accordance with Accessibility Audit Report. - Bringelly CC-accessibility ramps to courtyard - Voyager Point CC - Heckenberg CC- accessibility ramps to courtyard - Frank Oliveri CC - Liverpool Neighbourhood Connections	Complete	\$270,432	Sep-22	Feb-23
3	Community	NSW	Liverpool City Council	Sports & Recreation Facilities Improvements	Roofing upgrades + accessible toilet/change room refurbishments. - Hoxton Park Reserve - Scott Memorial Park - Whitlam Park	Complete	\$432,875	Sep-22	Feb-23
3	Community	NSW	Liverpool City Council	Ash Road Sports Ground - Playground	Playground Installation-Project involves construction of new children's playground and sunshades at District level sports field	Complete	\$100,000	Jun-22	Jul-22
3	Road	NSW	Liverpool City Council	Centenary Avenue, Moorebank - Heathcote to South End	Road Rehabilitation- Works involve road Reconstruction and resurfacing of existing deteriorated road pavement to improve serviceability	Complete	\$511,480	Jun-22	Jul-22
3	Road	NSW	Liverpool City Council	Mainsbridge Avenue, Liverpool – Flowerdale to Memorial	Road Rehabilitation-- Works involve road Reconstruction and resurfacing of existing deteriorated road pavement to improve serviceability	Complete	\$446,645	Jun-22	Jul-22
3	Road	NSW	Liverpool Plains Shire Council	Warrah Ridge Road	2.5km of sealed pavement rehabilitation: Pavement has distorted and unravelling due to insufficient pavement depth/inferior gravels and low bearing subgrades.	Complete	\$678,760	May-23	Jun-23
3	Road	NSW	Liverpool Plains Shire Council	Lowes Creek Road Upgrade	800m of pavement upgrade including drainage installation and installation of guardrails for the new Quipolly Water Treatment Facility	Complete	\$203,884	Apr-23	Jun-23
3	Road	NSW	Liverpool Plains Shire Council	Cattle Creek Road	Sealed pavement rehabilitation in various locations: There is major pavement deterioration along the 6km length due to insufficient pavement depth and unsuitable subgrades. This project will address the worst sections and the remaining length will be rehabilitated as further funding becomes available	Complete	\$475,150	Mar-23	May-23
3	Road	NSW	Liverpool Plains Shire Council	Willmotts Road	0.50km sealed pavement rehabilitation Pavement has deteriorated at one end of the road due to low bearing subgrades and insufficient pavement depth. Further works are required to address other sections of Willmotts Road as further funding becomes available.	Complete	\$135,750	Feb-23	Mar-23
3	Combination	NSW	Liverpool Plains Shire Council	Provision of traffic control and parking for Silo Art project, Station St, Quirindi	Development of high pedestrian activity zone and caravan parking to view the silo art adjacent to Station St in Quirindi. Works include Installation of blisters, line marking, kerb & gutter and drainage works	Complete	\$240,000	Oct-22	Dec-22
3	Community	NSW	Lockhart Shire council	Lockhart Recreation Ground lighting	Works to upgrade, repair or maintain sporting ovals. Upgrading of lighting to improve utility and safety of the main oval.	Complete	\$75,000	Oct-22	Jun-23
3	Community	NSW	Lockhart Shire council	Osborne Recreation Ground lighting	Works to upgrade, repair or maintain sporting ovals. Upgrading of lighting to improve utility and safety of the main oval.	Complete	\$75,000	Oct-22	Jun-23
3	Community	NSW	Lockhart Shire council	The Rock Recreation Ground lighting	Works to upgrade, repair or maintain sporting ovals. Upgrading of lighting to improve utility and safety of the main oval.	Complete	\$93,000	Oct-22	Jun-23
3	Community	NSW	Lockhart Shire council	Yerong Creek Chaff Cart display	Display of a fully restored chaff cart at base of water tower mural to enhance tourist offering. The project also involves converting an existing old shed into a covered display space for the restored Chaff Cart.	Complete	\$15,000	Oct-22	Jun-23
3	Community	NSW	Lockhart Shire council	Installation of CCTV cameras at Lockhart, Osborne and The Rock Recreation Grounds and Lockhart and The Rock main streets	Works associated with installing a fixed mobile CCTV system at: 1. Lockhart Recreation Ground 2. Osborne Recreation Ground 3. The Rock Recreation Ground 4. Green St Lockhart and 5. Urana St The Rock	Complete	\$80,000	Oct-22	Jun-23
3	Community	NSW	Lockhart Shire council	Improved street lighting at Lockhart	Works related to vehicle traffic and pedestrian lighting – additional lighting from Lockhart CBD to Lockhart Caravan Park	Complete	\$20,000	Oct-22	Jun-23
3	Community	NSW	Lockhart Shire council	Yerong Creek Stanley Galvin Park Footpaths	Improved Accessibility of Community Facilities and Areas	Complete	\$25,000	Nov-22	Jun-23
3	Community	NSW	Lockhart Shire council	Yerong Creek Recreation Ground – Irrigation System Stages 2 and 3	Works to upgrade, repair or maintain sporting ovals, courts, swimming pools etc	Complete	\$78,000	Sep-22	Apr-23
3	Road	NSW	Lockhart Shire council	Henty Pleasant Hills Road	Widening - shoulder widening of 1km of Henty Pleasant Hills Road to Woodend Fiveways Road. Road is too narrow and dangerous.	Complete	\$250,000	Jan-23	Mar-23
3	Community	NSW	Lockhart Shire council	Osborne Recreation Ground – Netball Courts Ancillary	Works to upgrade, repair or maintain sporting ovals, courts, swimming pools etc	Complete	\$77,622	Oct-22	Mar-23
3	Community	NSW	Lockhart Shire council	Pleasant Hills Esplanade	Landscaping improvements - Along Pleasant Hills Esplanade between Mason Street and Crawford Street, Pleasant Hills.	Complete	\$100,000	Nov-22	Dec-22
3	Community	NSW	Lockhart Shire council	Lockhart Caravan Park Masterplan Implementation	Improved Accessibility of Community Facilities and Areas - construction of disability compliant cabin at the Lockhart Caravan Park.	Complete	\$200,000	Nov-22	Nov-22
3	Road	NSW	Lockhart Shire council	Galore Hill Road	Sealing - Galore Hill internal road. Currently it is a gravel road with washouts.	Complete	\$115,000	Oct-22	Nov-22
3	Community	NSW	Lockhart Shire council	The Avenue of Honour Masterplan Implementation	Landscaping improvements - Along Urana Street, between Ford Street and Mixner Street, The Rock.	Complete	\$110,000	Aug-22	Oct-22
3	Road	NSW	Lockhart Shire council	Yerong Creek Water Tower streets	Sealing - roads surrounding the Yerong Creek Water Tower mural. The current roads are in unsuitable condition for the expected increase in traffic.	Complete	\$80,000	Sep-22	Oct-22
3	Road	NSW	Lockhart Shire council	Shire and town entrance signs	Other - Installation of five entry signs at locations that currently do not have signage as follows: 1. The Rock Collingullie Rd– Shire Entrance Sign 2. The Rock Collingullie Rd– Town Entrance Sign 3. The Rock Mangoplah Rd – Town Entrance Sign 4. Osborne Yerong Creek Rd – Town Entrance Sign 5. Yerong Creek Mangoplah Rd – Town Entrance Sign	Complete	\$30,000	Jan-22	May-22
3	Community	NSW	Lockhart Shire council	The Rock Recreation Ground fencing	Repairs/Replacement of fencing – replace section of boundary fence along Wilson St and replace main oval perimeter fence.	Complete	\$95,000	Feb-22	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Lockhart Shire council	Lockhart, Osborne and The Rock Recreation Grounds internal roads and car parks	Sealing – sealing of internal roads and car parking areas at the 1. Lockhart, 2. Osborne, and 3. The Rock Recreation Grounds to remove dust nuisance and improve enhance visual amenity.	Complete	\$174,500	Jan-22	Mar-22
3	Combination	NSW	Lord Howe Island Board	Depot pavement renewal	Lord Howe Island is a remote island in the south Pacific with the local Authority being the Lord Howe Island Board (LHIB) and a community population of around 400 people. LHIB manages numerous Civil Infrastructure Services streams from its operational depot and well as providing community mechanics services from the same space. LHIB depot pavement area is in immediate need of renewal and requires hard stand and resealing to make safe for depot operations – enabling various service delivery streams to operate from this facility such as civil infrastructure reconstructions, maintenance works and vehicle maintenance services. Large failures in the pavement area have expanded over time causing the area to become difficult to manoeuvre machinery such as forklifts in a safe and efficient manner as well as other mobile plant such as cranes, excavators and general light vehicles – all used to delivery works for the local community. The depot is used to house numerous materials and equipment to enable delivery and construction of community assets such as facilities, roads and walkways across the island. It is also used to store both public and private and community building materials that would otherwise be exposed to harsh marine conditions. Other works undertaken at the depot include providing community services such as car registration checks and community vehicle maintenance works - LHIB is the only vehicle registration mechanic operating on the island servicing the populations’ vehicle and machinery maintenance needs. If the depots pavement area is not treated soon it may pose safety risks to the local community users. The depot is a multi-purpose facility that without it operating effectively a reduction in infrastructure delivery and maintenance service delivery across the island could occur rapidly. The project proposed consists of designing a treatment option for the existing depot pavement area to increase hardstand area as well resealing its existing aged flexible pavement. An adjoining section of road and community carpark is also planned to be resealed as part of the works.	Complete	\$102,858	Jul-22	Jun-23
3	Road	NSW	Maitland City Council	Access improvements Bolwarra Sports Complex	Upgrade of access from Bolwarra Road, incorporating safety improvements to culvert crossing including pedestrian access / pathway. Continues development of site to meet user needs. Fields used primarily for football, Bolwarra / Lorn Junior Football Club and site more broadly by recreational users	Complete	\$352,000	Apr-23	Apr-24
3	Community	NSW	Maitland City Council	Maitland River Walk – shared pathway extension	The River Walk is an iconic local attraction, extending along the Hunter River in Central Maitland. This project will extend the shared pathway further east along riverbank – connecting CBD to Maitland Regional Sports Complex. Stage 1 will deliver 220 metres of pathway from Hunter Street east to Bella Street. Project identified in Council’s Destination Management Plan	Complete	\$280,000	Jan-24	Apr-24
3	Community	NSW	Maitland City Council	Skate park, Ernie Jurd Largs	Skate park for the growing community of Largs and Bolwarra, located within the Ernie Jurd sports site. The skate park will replace the existing facility which is outdated and in need of major repair.	Complete	\$604,000	Sep-23	Mar-24
3	Community	NSW	Maitland City Council	Thornton shared pathway – rail bridge via Hartley Drive	Connect shared pathway missing link Thornton Rail Bridge to Hartley Drive, being between the bus stop and rail bridge existing pathways, improving pedestrian/cyclist safety.	Complete	\$429,000	May-23	Nov-23
3	Road	NSW	Maitland City Council	Lorn Pedestrian Refuge – Belmore / Glenarvon Road intersection	Improve safety for pedestrians at the Belmore Road / Glenarvon Road intersection. The Lorn Pedestrian Refuge works are the installation of a concrete median with a break to allow pedestrian and cyclist to shelter within the island and cross the road a single traffic lane at a time. The works will also involve installation of regulatory signage and line marking to maintain sight distance to the crossing and provide direction to motorists. The crossing is proposed to be installed in vicinity of 85 Belmore Road, south of the intersection of Belmore / Glenarvon Intersection and not impact on turning movements at this intersection.	Complete	\$80,514	Jul-23	Aug-23
3	Community	NSW	Mid-Coast Council	Allworth Foreshore Reserve	Swimming Enclosure	Under Construction	\$200,000	Jan-23	Aug-24
3	Community	NSW	Mid-Coast Council	Taree Recreation Centre	Danny Buderus Amenity Upgrades	Under Construction	\$400,000	Jun-22	Aug-24
3	Community	NSW	Mid-Coast Council	Coomba Park Foreshore Reserve	Upgrade to Swimming Enclosure	Under Construction	\$200,000	Jan-23	Jun-24
3	Community	NSW	Mid-Coast Council	Forster Main Beach	Retaining Wall Extension	Under Construction	\$250,000	Apr-22	Jun-24
3	Community	NSW	Mid-Coast Council	Fazio Park, Tuncurry	Water Park Amenities. The problem being resolved is the existing swimming pool and surrounding park has been non-operational for 3 years due to ongoing operational/maintenance issues (leaks), this new precinct provides the local community with a new modern fully disabled accessible facility catering for local families and tourists. Four years of community engagement and consultation has been conducted to reach this stage of the project.	Under Construction	\$450,000	Nov-22	Jun-24
3	Community	NSW	Mid-Coast Council	Tinonee Community Garden	Community Garden	Under Construction	\$20,000	Sep-22	Jun-24
3	Community	NSW	Mid-Coast Council	Cundletown Sports Fields	Amenity Upgrades	Under Construction	\$300,000	Jun-22	Jun-24
3	Community	NSW	Mid-Coast Council	Ellenborough Falls	Walkway Upgrades	Under Construction	\$350,000	Aug-22	Jun-24
3	Combination	NSW	Mid-Coast Council	Wingham CBD Road and Streetscape Upgrades	Road reconstruction on Farquhar Street between Primrose Street and Bent Street, intersection upgrade at Farquhar / Bent Street and streetscape improvements in the Wingham CBD including streetlighting upgrade, walking path improvements and landscaping	Complete	\$3,784,926	Oct-22	Dec-23
3	Community	NSW	Mid-Coast Council	Gloucester District Park	Recreation Facility Upgrades	Complete	\$200,000	Feb-23	Jun-23
3	Community	NSW	Mid-Coast Council	King George V Memorial Park, Gloucester	Playground Upgrade	Complete	\$120,000	Sep-22	Apr-23
3	Community	NSW	Mid-Coast Council	Manning Entertainment Centre. Taree	Building & Carpark upgrades	Complete	\$200,000	Feb-23	Mar-23
3	Community	NSW	Mid-Coast Council	Marjorie Debert Reserve, Forster	Playground Upgrade	Complete	\$70,000	Sep-22	Feb-23
3	Community	NSW	Mid-Coast Council	Wingham Riverside Reserve	Recreation Facility Upgrades	Complete	\$100,000	Aug-22	Feb-23
3	Community	NSW	Mid-Coast Council	Forster Marine Drive	Pelican Boardwalk Redecking	Complete	\$100,000	Mar-22	Aug-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Mid-Coast Council	Esmond Hogan Park Harrington	Storage Shed Upgrade. The Harrington little athletics club & football clubs currently store sporting equipment in a 20' container that leaks during every rain event and is deemed beyond repair. This new storage shed provides a safe, clean and weatherproof alternative for the local community users.	Complete	\$40,000	Apr-22	Jul-22
3	Community	NSW	Mid-Western Regional Council	Gulgong Tennis Courts Upgrade: Sporting and recreation facilities	Works to repair and upgrade the surfaces of Gulgong Tennis Courts.	Under Construction	\$230,000	Apr-22	Dec-24
3	Community	NSW	Mid-Western Regional Council	Construction of Stage 2 of Putta Bucca Training Camp Facility: Other	Project will construct two community buildings at the Putta Bucca Training Camp Facility to support community in emergency situations, and sport and recreation at nearby Glen Willow Sporting Complex.	Under Construction	\$2,761,864	Sep-22	Dec-24
3	Community	NSW	Mid-Western Regional Council	Kandos Community Hall Upgrades: Painting/Improvements to community facilities	External Painting improvements and Upgrades at Kandos Community Hall.	Under Construction	\$60,000	Jan-22	Jun-24
3	Road	NSW	Moree Plains Shire Council	Rural Roads & Drainage, Replace and upgrade two culverts (6 cell culverts) on Bruxner Highway	Bridge works – replacing failing culverts on Bruxner Way, NSW - Problem is failing infrastructure restricting weight of trucks using the road negatively impacting on agriculture and logistic productivity. (15klms south east of Boggabilla, NSW)	Under Construction	\$1,000,000	Jun-23	Jun-25
3	Community	NSW	Moree Plains Shire Council	Bank Art Museum Moree (BAMM) 25 Frome Street, Moree, NSW – Improve access and upgrade climate control.	Improvement to Community facility BAMM is located in a century old building with non-compliant access representing a barrier to the less mobile in our community. The climate control in the Museum does not meet modern standards to protect art. The sub-standard climate management also inhibits access to touring art collections. Moree community has less equitable access to collections available to larger centres with appropriate climate control. Improve access and equity for community members and visitors with mobility restrictions. Upgrade climate control in the building to maintain the condition of the existing collection and enable visiting collections that require a higher standard of climate control.	Under Construction	\$860,000	Mar-24	Jun-25
3	Community	NSW	Moree Plains Shire Council	Moree Civic Precinct Redevelopment (Memorial Hall) – 52 Balo Street, Moree NSW.	Painting/Improvement of Civic Facilities. Problem - The interior and exterior of the memorial is in poor condition and requires stripping of the old paint and reapplication. The scope of the project is beyond the financial capacity of Council yet the community values the facility and expect it to be presented in acceptable condition. The Hall is in the main street of Moree and its condition reflects on the sustainability and wellness of the community.	Under Construction	\$1,629,776	Jun-23	Jun-25
3	Community	NSW	Moree Plains Shire Council	Ashley Sports Apparatus, NSW	Playgrounds and Skate parks – build a multi-sport hitting wall. The problem being addressed is to provide a variety of low cost sporting and recreational activities to the children of Ashley. The Wall will facilitate cricket, handball, soccer and other sports.	Under Construction	\$40,000	Jan-23	Jun-25
3	Community	NSW	Moree Plains Shire Council	Nana Brazel Park Pallamallawa, NSW	Playgrounds and Skate parks – upgrade safety of playground & construct a child's learner bike track. Problem – families of Pallamallawa have expressed concern about the safety of children using the playground given its proximity to a freight route. Parents have requested a bike track to train children to understand road safety and road rules. This is particularly important given the high number of heavy vehicles and agricultural equipment using the roads through Pallamallawa notably in the harvest season.	Complete	\$100,000	Aug-23	Oct-23
3	Community	NSW	Mosman Municipal Council	Inkerman Street Jetty and Seawall Refurbishment, [Unmade Inkerman Street]	Improvements to community facilities, Sporting and recreation facilities, Other (Installation of a formal dinghy rack, footpath upgrades, jetty and seawall refurbishment for safer water access)	Complete	\$170,000	Apr-23	Jun-23
3	Road	NSW	Mosman Municipal Council	Steps Rehabilitation Works	Walking Paths (Improvements to steps in common walking routes) -Access and safety improvements to and from Balmoral Beach and other community areas and facilities. - Current existing steps are uneven with rise and goings non-compliant. Goal of the works is to replace sections of steps that are broken or non-compliant to standard. -Notable locations that require replacement: Almora Street Steps, Arbutus to Mandolong Steps and O'Neil Walk	Complete	\$79,724	Oct-22	Jun-23
3	Road	NSW	Mosman Municipal Council	Athol Hall Traffic and Safety Improvements, [Athol Hall intersection and surrounds]	Replacement of Kerbs and Gutter, Installation of pedestrian islands and crossing improvements including all signage, line marking and asphalt replacement	Complete	\$50,000	Feb-22	Sep-22
3	Community	NSW	Murray River Council	Livingstone Street, Mathoura (420m) – new (Morris Street to Mitchell Street)	Works involving pedestrian infrastructure. This section of new footpath will assist with closing a loop, that includes access to the nearby Bowls Club. New footpaths contribute to creating more vibrant, accessible, and sustainable communities.	Under Construction	\$109,628	Apr-24	Jun-24
3	Road	NSW	Murray River Council	Barham Kerb & Gutter Renewal Program - Wakool Street (430m), Murray Street (140m), Forest Street (470m)	Kerb and guttering and related activities to improve drainage. Replacing Project No. 12 Yarrein Street, Barham (300m). This project allows for a quick replacement while still located in the same town and on the same asset type. Although there is an increase in length of kerb works, this is limited to kerb only whereas Project No. 12 included in-ground stormwater works and further pavement works as result.	Under Construction	\$380,000	Apr-24	Jun-24
3	Road	NSW	Murray River Council	Resheet Capiello Lane – Barham (975m)	Where additional gravel etc. is added on top of an existing road	Under Construction	\$65,000	Mar-23	May-24
3	Road	NSW	Murray River Council	Twenty Four Lane Reseal 0.04-1.34km	Subsequent sealing of roads. Resealing projects offer a range of benefits, encompassing safety, infrastructure preservation and cost-effectiveness.	Under Construction	\$90,000	Apr-24	May-24
3	Road	NSW	Murray River Council	Resheet Milgate Road Moama from Cobb Highway (1.3km)	Where additional gravel etc. is added on top of an existing road	Complete	\$250,000	Feb-24	Apr-24
3	Road	NSW	Murray River Council	Seal road shoulders: Baratta Street, Moulamein	Putting seal on unseal shoulders.	Complete	\$34,000	Jan-24	Apr-24
3	Road	NSW	Murray River Council	Murray Downs - Swan Hill Road(1500m)	Works involving cycling infrastructure.	Complete	\$305,000	Jul-23	Apr-24
3	Road	NSW	Murray River Council	Truck Parking South of Moulamein	Formalising of truck parking.	Complete	\$95,000	Jan-24	Apr-24
3	Road	NSW	Murray River Council	Turora Street, Moulamein (200m)	Works involving pedestrian infrastructure.	Complete	\$50,000	Jan-24	Apr-24
3	Road	NSW	Murray River Council	Baratta Street, Moulamein (140m)	Works involving pedestrian infrastructure.	Complete	\$40,000	Jan-24	Apr-24
3	Road	NSW	Murray River Council	Tallow Street, Moulamein	Works involving pedestrian infrastructure.	Complete	\$52,000	Jan-24	Apr-24
3	Road	NSW	Murray River Council	Baratta Street, Moulamein(120m) -new	Kerb and guttering and related activities to improve drainage.	Complete	\$30,000	Jan-24	Apr-24
3	Community	NSW	Murray River Council	Install farm fence along Western border of Moama Wetlands area	Works relating to building a new fence.	Complete	\$38,000	Jan-24	Apr-24
3	Road	NSW	Murray River Council	Reseal North Barham Road, Barham (5660m)	Subsequent sealing of road.	Complete	\$250,000	Nov-23	Mar-24
3	Road	NSW	Murray River Council	Perricoota Rd – West of Filtration plant (227m)	Works involving cycling infrastructure.	Complete	\$70,000	Jul-23	Aug-23
3	Community	NSW	Murray River Council	Install 1.80m high security fence around Perricoota Rd drainage basin	Works relating to building a new fence.	Complete	\$52,000	Jul-23	Aug-23
3	Community	NSW	Murray River Council	Foot Bridges at Horseshoe Lagoon	Design, construction and commissioning of foot bridges across Horseshoe Lagoon at Moama.	Complete	\$1,800,000	May-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	NSW	Murrumbidgee Council	Carrington Street, Darlington Point	Off road car parking - Provision of drainage, kerb & gutter and off street parking areas adjacent to Carrington Street, Darlington Point	Under Construction	\$750,000	Mar-23	Jun-24
3	Community	NSW	Murrumbidgee Council	Falcon Road, Coleambally	Swimming Pool - Upgrade amenities & construct shade shelters at Coleambally Pool	Under Construction	\$250,000	Apr-22	Jun-24
3	Combination	NSW	Murrumbidgee Council	Falcon Road, Coleambally, Car park upgrade	Provision of car parking, foot paving, drainage, kerb & gutter, bitumen sealing, line marking and landscaping at Coleambally Sports Precinct	Complete	\$385,382	Apr-22	Mar-24
3	Road	NSW	Murrumbidgee Council	Four Corners Road, Coleambally	Reconstruction & sealing of Four Corners Road, Coleambally from chainage 20 to chainage 40	Complete	\$630,660	Jun-23	Dec-23
3	Community	NSW	Muswellbrook Shire Council	Public Domain Works around the Donald Horne Building in Bridge Street Muswellbrook (Landscaping Improvements)	Hard and soft landscaping around the curtilage of the Donald Horne Building and connecting two adjacent State Heritage listed items (Weidmann Cottage and Loxton House). The hard landscaping will use 8 cm sandstone pavers. The building will be home to the Upper Hunter Innovation Hub and house The Melt – Hunter Valley, a makerspace and prototyping facility combining engineering capability, equipment and business mentoring skills for students, entrepreneurs and start-ups. The building, the final stage of Muswellbrook's education precinct, will be connected by a glass air-bridge to Loxton House and is next door to Weidmann Cottage.	Complete	\$1,077,366	Jun-22	May-23
3	Community	NSW	Muswellbrook Shire Council	Installation of shade cloth over the playground equipment at Denman Memorial Park, Denman (Playgrounds and Skate parks)	13m x 15m x 8m x 8m and 15m x 8m -Total (240m2). Shade sails with column size of 219 x 6.4 CHS.6 x columns anchored with heights of 6.2m and 3.6m on alternate diagonals from ground level to create hypar sail effect. Stainless steel ring (Bridco "SS-10C-13 C") welded to column as shown in drawings. 3mm galvanised cap welded at 15 degrees	Complete	\$40,480	Mar-22	Oct-22
3	Community	NSW	Muswellbrook Shire Council	Installation of shade cloth over the playground equipment (slide) at Highbrook Park, Muswellbrook (Playgrounds and Skate parks)	13m x 15m x 8m x 8m and 15m x 8m -Total (240m2) Shade sails with column size of 219 x 6.4 CHS.6 x columns anchored with heights of 6.2m and 3.6m on alternate diagonals from ground level to create hypar sail effect. Stainless steel ring (Bridco "SS-10C-13 C") welded to column as shown in drawings. 3mm galvanised cap welded at 15 degrees	Complete	\$37,950	Mar-22	Oct-22
3	Road	NSW	Nambucca Valley Council	Boat Harbour Road	Rehabilitation Works for sealed Rural Road	Under Construction	\$350,000	Feb-23	Jun-25
3	Road	NSW	Nambucca Valley Council	North Arm Road, Segments #87574 and #87437	Rehabilitation Works for sealed Rural Road	Under Construction	\$200,000	Feb-23	Jun-25
3	Road	NSW	Nambucca Valley Council	Congarinni Road North	Rehabilitation Works for sealed Rural Road	Under Construction	\$50,000	Feb-23	Jun-25
3	Road	NSW	Nambucca Valley Council	South Arm Road	Rehabilitation Works for sealed Rural Road	Under Construction	\$250,000	Feb-23	Jun-25
3	Community	NSW	Nambucca Valley Council	21 Ridge Street, Nambucca Heads	Upgrade of toilets inside the Large Hall – Nambucca Community and Arts Centre	Under Construction	\$75,000	Mar-23	Jun-25
3	Road	NSW	Nambucca Valley Council	Taylor's Arm Road	Rehabilitation Works for sealed Rural Road	Under Construction	\$250,000	Feb-23	Jun-24
3	Road	NSW	Nambucca Valley Council	Newee Creek Road	Rehabilitation Works for sealed Rural Road	Under Construction	\$200,000	Jan-23	Jun-24
3	Community	NSW	Nambucca Valley Council	Hennessey Tape Recreational Precinct, Coronation Street, Bowraville	Shade Sails over Bowraville Inclusive Playground	Complete	\$82,730	Oct-22	Jun-23
3	Road	NSW	Nambucca Valley Council	Valla Road	Rehabilitation Works for sealed Rural Road	Complete	\$80,000	Jul-22	Mar-23
3	Road	NSW	Narrabri Shire Council	Bowen Street, Narrabri Between Balonne and Nandewar Street (LHS) 120m, Drainage	Drainage - All existing kerb is to be replaced with 150mm upright kerb	Under Construction	\$42,500	Mar-24	Jun-24
3	Road	NSW	Narrabri Shire Council	Hogan Street, Narrabri – Between Saunders and James Streets LHS – 170m : Drainage	Drainage - All existing kerb is to be replaced with 150mm upright kerb	Complete	\$85,000	Jul-22	Jun-23
3	Road	NSW	Narrabri Shire Council	Saunders Street Narrabri - Between Fitzroy and Hogan Streets LHS – 100m : Drainage	Drainage - All existing kerb is to be replaced with 150mm upright kerb	Complete	\$50,000	Jul-22	Jun-23
3	Road	NSW	Narrabri Shire Council	Fitzroy Street, Narrabri – Between James and Saunders Streets LHS – 170m : Drainage	Drainage - All existing kerb is to be replaced with 150mm upright kerb	Complete	\$85,000	Jul-22	Jun-23
3	Road	NSW	Narrabri Shire Council	Balonne Street, Narrabri – Between Dewhurst and Bowen Streets LHS - 210m : Drainage	Drainage - All existing kerb is to be replaced with 150mm upright kerb	Complete	\$105,000	Jul-22	Jun-23
3	Road	NSW	Narrabri Shire Council	Nandewar Street Narrabri – Between Doyle and Lloyd Streets LHS – 210m : Drainage	Drainage - All existing kerb is to be replaced with 150mm upright kerb	Complete	\$105,000	Jul-22	Jun-23
3	Road	NSW	Narrabri Shire Council	Rose Street, Wee Waa – Between Purcell Ave and Maitland Street LHS – 420m : Drainage	Drainage - All existing kerb is to be replaced with 150mm upright kerb	Complete	\$210,000	Jul-22	Jun-23
3	Road	NSW	Narrabri Shire Council	Yarrie Lake Road to Pilliga Road Freight Route sealing	Sealing an unsealed Road	Complete	\$2,167,852	Jul-22	Jun-23
3	Community	NSW	Narrabri Shire Council	Nurruby Wee Waa Community Childcare, 97 Cowper Street, WEE WAA	Internal and External Upgrade for Accessibility Improved Accessibility of Community Facilities and Areas, Ramps and Screening	Complete	\$38,000	Aug-22	May-23
3	Community	NSW	Narrabri Shire Council	Narrabri Toy Library NDCAS 51 Tibbereena St, Narrabri NSW 2390	Replace tile roof with colourbond and insulation, install fencing for safety and security, repairs to floors, painting and improvements	Complete	\$62,000	Dec-22	May-23
3	Community	NSW	Narrandera Shire Council	Narrandera - pump track: Playgrounds and Skate parks (including all ability playgrounds)	Installation of a pump track (north of skate park in Marie Bashir Park). Self-explanatory	Under Construction	\$200,000	Nov-23	Jun-24
3	Community	NSW	Narrandera Shire Council	Brewery Flat Upgrade Project	<ul style="list-style-type: none"> Boat ramp shelter replacement of the Riverside shelter and BBQ Toilets upgrade and renewal, including painting, tiling and installation of new fixtures 	Under Construction	\$105,000	Oct-23	May-24
3	Community	NSW	Narrandera Shire Council	Tiger Moth Building	Beautification of exterior of the building to better blend with new Destination & Discovery Hub. This will include the placement of a new parapet on the roof and cladding treatment on the front façade.	Under Construction	\$170,000	Sep-23	May-24
3	Community	NSW	Narrandera Shire Council	Narrandera Tennis Courts	Upgrade of the lower courts including new synthetic surface, lighting and new floor coverings.	Complete	\$250,000	Nov-23	Apr-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Narrandera Shire Council	Senior Citizens building	Upgrades to the existing building, including weatherproofing, painting and new floor coverings.	Complete	\$120,000	Oct-23	Apr-24
3	Community	NSW	Narrandera Shire Council	Aerodrome - Air League Building	External repair renewal works on exterior of building, including replacement of the existing pergola, BBQ and new paving and new gutters.	Complete	\$60,000	Sep-23	Apr-24
3	Community	NSW	Narrandera Shire Council	Brewery Flat	Construction of a walkway connecting the southern approach to the Canal footbridge and Brewery Flat.	Complete	\$174,726	Oct-23	Apr-24
3	Combination	NSW	Narrandera Shire Council	North Narrandera footpaths (Racecourse Rd and Watermain St: Bicycle and Walking Paths	Construction of a footpath network north of the railway, 1930m to create a loop Racecourse Rd, Watermain St and Adams St. Works involving cycling and pedestrian infrastructure	Complete	\$290,000	May-23	Mar-24
3	Community	NSW	Narrandera Shire Council	Narrandera Sportsground spectator pavilion: Sporting and recreation facilities	Construction of a spectator pavilion and tiered seating in the location of the soon-to-be demolished clubrooms. Works to upgrade, repair or maintain sporting ovals, courts, swimming pools etc	Complete	\$200,000	Oct-22	Mar-24
3	Community	NSW	Narrandera Shire Council	Barellan Museum	Renewal to bring to fit for purpose. General repairs including gutter replacement, ceiling repairs and painting.	Complete	\$40,000	Oct-23	Feb-24
3	Community	NSW	Narrandera Shire Council	Town Signage	Reverse signage on orange town signs.	Complete	\$25,000	Sep-23	Feb-24
3	Community	NSW	Narrandera Shire Council	Barellan Sportsground	Scoreboard upgrade; New digital scoreboard for the sports oval.	Complete	\$50,000	Oct-23	Feb-24
3	Community	NSW	Narrandera Shire Council	Barellan Sportsground spectator pavilion: Sporting and recreation facilities	Construction of a spectator pavilion and seating on the western side of the Barellan Sportsground. Works to upgrade, repair or maintain sporting ovals, courts, swimming pools etc.	Complete	\$130,000	Feb-23	Nov-23
3	Community	NSW	Narrandera Shire Council	Formal off-leash dog park: Other	Construction of a dog off-leash area (western side of Henry Mathieson Oval), including perimeter fencing, shade, seating and water. Creation of a recreational area for the use of dogs and their owners.	Complete	\$60,000	Jan-23	Oct-23
3	Community	NSW	Narrandera Shire Council	Grong Grong community improvement project	Construction of a large covered patio structure approximately 8.5m x 5 m at the rear of the Hall. Renew and upgrade to the men's Toilet facility and replace the outside screen fencing to a standard of the already upgraded ladies toilet. Ladies Toilet - upgrade the basin and cabinet	Complete	\$60,000	Dec-22	Jun-23
3	Community	NSW	Narrandera Shire Council	Barellan Hall toilet upgrade	Upgrade of the toilets within Barellan Hall, including retiling, partitions and renewal of fixtures.	Complete	\$60,000	Aug-22	Dec-22
3	Community	NSW	Narromine Shire Council	Tomingley Water Supply Upgrade	Tomingley Water Supply Augmentation Project- Tomingley Village currently has a non-potable filtered water supply, the new plant will upgrade this supply to a full drinking water system providing potable water to the community and delivering an improved health outcome (33 connections). The plant will be housed in a new concrete structure designed specifically for this purpose and will incorporate state of the art silicon carbide membrane treatment in-conjunction with gas chlorination to deliver water to the village supply reservoirs that is compliant with NSW Best Practice in Water Treatment and Australian Drinking Water Quality Guidelines.	Under Construction	\$320,000	Nov-23	Jun-24
3	Road	NSW	Narromine Shire Council	NARROMINE/TRANGIE AND TOMINGLEY	Gravel re sheeting program: Resheeting will include the following roads and lengths: this will occur along various locations on each of the following roads, it won't necessarily be done in one 2.00 km section length: Newhaven Road 2.00 kms, Wyanga Road 2.00 kms, Belmont Road 2.00 kms, Backwater Road 2.00 kms, Equates to 8 kms in total	Under Construction	\$999,380	Nov-23	Jun-24
3	Community	NSW	Narromine Shire Council	NARROMINE and TRANGIE	Improvement to footpaths for increased connectivity in Townships. Narromine Footpath Upgrade includes: Burraway Street/Mitchell Highway from the existing end of footpath (opposite Lean Lane) to the corner of Manildra Street/Mitchell Highway providing greater pedestrian connectivity. The length of footpath at this point is 260 m concrete at 2.5 M width. Trangie Footpath upgrade includes: 200 m concrete at 2.5 M width – Enmore and Derribong Streets	Under Construction	\$200,000	Nov-23	Jun-24
3	Community	NSW	Narromine Shire Council	Narromine Aqua Centre Upgrade	Repairs and improvements to Narromine Aquatic Centre (Safety improvements and underground pipework renewals at the site)	Complete	\$300,000	Jun-22	Dec-22
3	Road	NSW	Newcastle City Council	Glebe Rd at Park Ave, Adamstown	Traffic Improvement- Traffic control signals	Complete	\$130,000	Jul-22	Dec-23
3	Road	NSW	Newcastle City Council	Bridge St, Waratah - Raised Crossing	Traffic Improvement - raised pedestrian crossing and kerb extensions	Complete	\$73,669	Jun-23	Jul-23
3	Road	NSW	Newcastle City Council	Croudace Rd, Elmore Vale	Rehabilitation – Rehabilitation of existing road pavement, partial removal and strengthening with partial and full depth asphalt pavement layers	Complete	\$3,975	Jul-22	Jun-23
3	Road	NSW	Newcastle City Council	Allowah St, Waratah	Reconstruction – Replacement of existing road pavement, widening, new kerb and gutter and cycle connection	Complete	\$1,245,401	Jul-22	Jun-23
3	Road	NSW	Newcastle City Council	Clyde St at Chinchin St, Islington	Traffic Improvement – Traffic control signals	Complete	\$789,897	Jul-22	Jun-23
3	Road	NSW	Newcastle City Council	Frederick St at Coane St, Merewether	Traffic Improvement – Raised pedestrian crossing and kerb extensions	Complete	\$50,000	Jul-22	Aug-22
3	Community	NSW	North Sydney Council	Anderson Park- Masterplan Implementation Stage 2- Sports field Relocation and Outdoor Fitness Circuit	Sporting and Recreation Facility: Relocation of existing sports field together with improvements to drainage, irrigation, and lighting Construction of a new synthetic cricket wicket. Installation of a three-node outdoor fitness equipment circuit.	Complete	\$260,687	Jan-22	Sep-22
3	Community	NSW	North Sydney Council	Tunks Park- Hexagonal Amenity Upgrade	Sporting and Recreation Facility: Refurbishment and refit and upgrade of existing Change room facility to provide two separate player change rooms, storage and a small canteen all within existing footprint.	Complete	\$228,533	Apr-22	Jun-22
3	Community	NSW	North Sydney Council	Bon Andrews Oval- cricket practice wickets	Sporting and Recreation Facility: Construction of full length turf practice cricket wickets with new sight screens and practice nets	Complete	\$120,000	Jan-22	Jun-22
3	Road	NSW	Northern Beaches Council	FY 2021/22 Road Resheeting Program	Repair and resurfacing of local roads including repair of kerb and gutter, traffic facilities and other related structures to improve road condition and safety of road users. Roads to be completed are: - Ethel Street, Seaforth Additional locations: - Whistler St, Manly	Under Construction	\$418,984	Jan-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Northern Beaches Council	FY 2021/22 Footpath Renewal	Moved from Phase 2: Rehabilitation / repair of walking paths at the following locations: • Pittwater Road, Bayview • Waratah Parade, Narraweena • Ronald Avenue, Narraweena • St Andrews Gate, Elanora Heights • Booralie Road, Terrey Hills • Barrenjoey Road, Newport	Under Construction	\$360,647	Jan-22	Jun-24
3	Community	NSW	Northern Beaches Council	FY 2021/22 Footpath Renewal	Moved from Phase 2: Rehabilitation / repair of walking paths at the following locations: • Pittwater Road, Manly • Ocean Road, Manly • Batho Road, Freshwater • Federation Boardwalk reconstruction (Commonwealth Parade, Manly, adjacent to Manly Pavilion)	Under Construction	\$479,643	Jan-22	Jun-24
3	Community	NSW	Northern Beaches Council	FY 2021/22 New Footpath Program	Moved from Phase 2: Construction of new walking paths at the following locations: • Batho Street, Curl Curl	Under Construction	\$53,223	Jan-22	Jun-24
3	Community	NSW	Northern Beaches Council	FY 2021/22 New Footpath Program	Moved from Phase 2: Construction of new walking paths at the following locations: • Barrenjoey Road, Avalon Beach	Under Construction	\$100,000	Jan-22	Jun-24
3	Road	NSW	Northern Beaches Council	FY 2021/22 Road Resheeting Program	Repair and resurfacing of local roads including repair of kerb and gutter, traffic facilities and other related structures to improve road condition and safety of road users. Roads to be completed are: -Buskin Rowe, Avalon Beach -Plateau Road, Bilgola Plateau -Telopea Street, Collaroy -Bassett Street, Mona Vale -Myoora Road, Terrey Hills -Whisholm Ave, Avalon -Warruga Place, North Narrabeen -Wirrina Pl, North Narrabeen -Wambora Ave, Davidson	Complete	\$1,272,653	Jan-22	Jun-23
3	Community	NSW	Northern Beaches Council	Bike Plan Implementation Program (31/12/2021)	Construction of new walking and cycle paths at the following locations: • Warringah Road, Narraweena	Complete	\$151,514	Jan-22	Jun-23
3	Road	NSW	Oberon Council	Baldrige Road	Gravel re-sheet 1000m at 150mm depth and 6m width. Improve ride quality and safety by removing road defects such as potholes and rutting.	Under Construction	\$52,000	Apr-24	May-24
3	Community	NSW	Oberon Council	Oberon Cemetery	Upgrade and maintenance of fencing around the facility to improve access and security for the facility	Under Construction	\$15,000	Oct-23	May-24
3	Community	NSW	Oberon Council	Street Lighting	Upgrade and maintenance of Street Lighting in Oberon Street. Provide enhanced visibility for vehicles and pedestrians.	Under Construction	\$5,000	Oct-23	May-24
3	Road	NSW	Oberon Council	Carlwood Road	Gravel re-sheet 1000m at 150mm depth and 8m width. Improve ride quality and safety by removing road defects such as potholes and rutting.	Complete	\$100,000	Apr-24	Apr-24
3	Road	NSW	Oberon Council	Dart Street	Stabilise 400m length of road at width of 16m and 150mm depth. Single bitumen seal. Improve ride quality of sealed road by removing pavement failure defects such severe crocodile cracking, shoving and potholes	Complete	\$135,000	Mar-24	Mar-24
3	Community	NSW	Oberon Council	Oberon Library and Community Centre	Installation of two operable walls in the community centre to provide more appropriate access and use of the space for community groups. This will make the space more accessible and sound proof segments of the room so events and functions can be held simultaneously	Complete	\$85,000	Nov-23	Mar-24
3	Community	NSW	Oberon Council	CCTV Upgrades	Upgrade CCTV in Oberon Visitor Information Centre, Oberon Library, Oberon Gym and Pool.	Complete	\$29,000	Oct-23	Mar-24
3	Road	NSW	Oberon Council	Chatham Valley Road	Supply & install piped culverts Length: 3 km	Complete	\$14,000	Jan-23	May-23
3	Road	NSW	Oberon Council	Bald Ridge Road	Supply & install piped culverts and box culverts Length: 6 km	Complete	\$148,028	Jan-23	May-23
3	Road	NSW	Oberon Council	Snake Valley Road	Bitumen seal steep sections and drainage works and culverts Length: 1.5 km	Complete	\$10,500	Jan-23	Apr-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Oberon Council	Nunans Hill Road	Bitumen seal steep sections and drainage works and culverts Length: 1.8 km	Complete	\$120,400	Jan-23	Apr-23
3	Road	NSW	Oberon Council	Bloom Hill Road	Bitumen seal steep sections and drainage works and culverts Length: 2 km	Complete	\$120,000	Jan-23	Apr-23
3	Road	NSW	Oberon Council	Dreves Road	Bitumen seal steep sections and drainage works and culverts Length: 2.7 km	Complete	\$160,600	Jun-22	Dec-22
3	Road	NSW	Oberon Council	Phills Falls Road	Bitumen seal steep sections and drainage works and culverts Length: 2 km	Complete	\$123,500	Jun-22	Dec-22
3	Road	NSW	Oberon Council	Arties Road	Bitumen seal steep sections and drainage works and culverts Length: 0.5 km	Complete	\$33,500	Jun-22	Dec-22
3	Road	NSW	Oberon Council	Carlwood Road	Bitumen seal steep sections and drainage works and culverts Length: 2 km	Complete	\$17,500	Sep-22	Dec-22
3	Road	NSW	Orange City Council	Southern Feeder Road (Stage 4 – Anson St to Pinnacle Rd)	The Southern Feeder Road (Stage 4 - Anson St to Pinnacle Rd) is the next stage in a six stage process to develop Orange's Southern Economic Development Corridor, a strategic east-west link to, from and around the city. The Corridor is vital to Orange City's future economic growth and regional strength. The Southern Feeder Road (Stage 4), will increase freight and traffic efficiencies. Safety, connectivity and productivity for the city and region more broadly will be improved. The road will take traffic off indirect and inefficient routes through residential streets or the heavily congested Mitchell Highway/main street. It will improve access and connection to key employment precincts and the city's newest 1800-lot residential suburb.	Under Construction	\$1,241,618	Apr-23	Jun-25
3	Community	NSW	Orange City Council	Youth multipurpose sporting area	10 sports in 1 to be constructed in Moulder Park using an old netball surface. A Rage Cage is an all ages, all-in-one permanent outdoor sport and recreational complex that is designed to incorporate over ten of the most popular Australian and International sports. It will be installed in the youth precinct adjacent to the skate park, Learn to push bile ride course, velodrome and swing / play equipment.	Complete	\$105,397	Jul-23	Nov-23
3	Community	NSW	Orange City Council	Glenroi Oval playground -	Council is creating a district level playground within Glenroi Oval. In line with a district level playground, the equipment has been selected to provide a variety of play options across a wide range of age groups. This places the Glenroi Oval playground at the same level as the popular facilities at Elephant Park and Gosling Creek Reserve. The materials used in the design are generally more robust than standard play equipment so we certainly hope that the playground will be able to withstand a lot of the vandalism that occurs in our parks from time to time. We have included rubber softfall in higher wear areas (e.g. under swings and slide exits) to reduce maintenance requirements. Total investment for supply and install is \$170K. Council is contributing \$120k to the project.	Complete	\$50,000	Jul-22	Dec-22
3	Community	NSW	Orange City Council	Community cycleway / Footpath extension at Glenroi Oval	Community cycleway / Footpath extension north to connect to existing infrastructure at Glenroi Oval. Council is installing a new footpath to connect up to the existing path network in Glenroi oval to provide access through the precinct to the nearby shopping precinct. The RFQ for works is attached and works are illustrated below. Solar lighting will also be installed along the path to complement existing lighting in the park.	Complete	\$44,603	Mar-22	Apr-22
3	Community	NSW	Parkes Shire Council	Bushman's Hill Amenities	Toilet Blocks: An amenities building for use during events at Bushman's Hill has been a long outstanding request, particularly in support of the Indigenous garden area.	Complete	\$220,227	Feb-23	Jun-23
3	Road	NSW	Parkes Shire Council	Road Rehab and Drainage	With storm events becoming more common in Parkes - natural disaster event declared in Jan 2021 and many large events in previous years - the frequency of houses and businesses flooding is becoming more frequent. This project will purchase the necessary infrastructure for this project and deliver the installation of this vital infrastructure on this identified road, Reid Street to prevent future flooding events.	Complete	\$745,226	May-22	Jun-23
3	Community	NSW	Parkes Shire Council	Lions Park Destination Park Precinct	To build a destination park space at Lions Park in Parkes township which is already a very popular location. There would be flying foxes, swings, soft fall, climbing towers and much more. This project has a lot of community support and is shovel ready and can be delivered by June 20 if approved mid March. The additional funding from Parkes Shire Council will provide: + An additional flying fox (only 1 in original scope) + Additional inclusive play equipment with larger 'merry go round' for all access abilities + New BBQ and picnic shelters	Complete	\$435,000	Mar-23	Jun-23
3	Community	NSW	Parkes Shire Council	Skate Park Precinct Improvements	Playgrounds and Skate parks: Part funding has been previously allocated under Round 4 of the Stronger Country Communities program (\$200k) to complete a pump-track as part of the skate park. This allocation would allow that project to be fully funded and completed in a timely manner. Closed Circuit TV (CCTV) Installation of CCTV at the Parkes Skatepark.	Complete	\$300,000	Oct-22	May-23
3	Community	NSW	Parkes Shire Council	Accessible Access Peak Hill Library	Improved Accessibility of Community Facilities and Areas: There are currently several steps to access the Peak Hill library. This project will provide a level entry from the side of the building via a ramp.	Complete	\$65,032	Oct-22	Apr-23
3	Community	NSW	Parkes Shire Council	Final Stage Spicer Sports Precinct	Sporting and recreation facilities: Fit out of new amenities and grandstand building. Demolition and construction of the new carpark. Construction of new stormwater infrastructure.	Complete	\$900,000	May-22	Jan-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Penrith City Council	High Priority Footpath projects	Delivery of new high priority footpath projects (10 projects) across the Penrith Local government Area. One nominated project is new path paving on Lethbridge St, Penrith NSW 2750. Approximately 2.5km of footpath.	Under Construction	\$530,000	Mar-24	Jun-24
3	Community	NSW	Penrith City Council	Dog park infrastructure and lighting, Jamison Park	Dog park infrastructure (small dog park and solar lighting pathway) to be delivered at Jamison Park, South Penrith NSW 2750	Under Construction	\$165,000	Mar-24	Jun-24
3	Community	NSW	Penrith City Council	Synthetic cricket wicket, Caddens Oval	Synthetic cricket wicket to be constructed at Caddens Oval in Claremont Meadows NSW 2747	Under Construction	\$50,000	Mar-24	Jun-24
3	Community	NSW	Penrith City Council	Parker Street Reserve improvement works	Spectator seating installation, post and rail fencing (northern fields), landscaping by amenity building to be delivered at Parker Street Reserve in Penrith NSW 2747	Under Construction	\$70,000	Mar-24	Jun-24
3	Community	NSW	Penrith City Council	Allsopp and Paterson Reserve improvement works	Spectator and player hardstand area to be delivered at Allsopp and Paterson Oval Park, Cambridge Park NSW 2747	Under Construction	\$35,000	Mar-24	Jun-24
3	Community	NSW	Penrith City Council	Joan Sutherland Performing Arts Centre, Penrith	Reactive Maintenance	Complete	\$175,000	Nov-22	Jun-23
3	Community	NSW	Penrith City Council	Council Buildings – Kindana Childcare Centre – Werrington, Yoorami Childcare Centre – Werrington, Strauss Road Childcare Centre – St Clair, Wilson Park - Llandilo	Unscheduled Maintenance - Replacement of a range of aging air conditioning infrastructure that is currently requiring ongoing maintenance and is not meeting the requirements of the facility users. Three Council Childcare facilities have been identified for this work – Yoorami Childcare Centre – Werrington, Kindana Childcare Centre – St Clair and Strauss Road Childcare Centre – St Clair. Further work will be undertaken to replace aging septic tank infrastructure at a number of locations.	Complete	\$175,000	Jul-22	Jun-23
3	Community	NSW	Penrith City Council	Woodriff Gardens Clubhouse, Penrith	Building refurbishment and modernisation -This project, identified in Council’s adopted Sport and Recreation Strategy, will realise the redevelopment of the existing clubhouse at Woodriff Gardens Tennis Complex. Aligned to previous investment in upgrading the courts, it will ensure that the facility continues to host a range of community programs as well as deliver significant events. The clubhouse is used by Nepean District Tennis Association, Nepean District Table Tennis Association, schools and the general community. The proposed upgrades will ensure the facility is fit for purpose, building code compliant with new fire and electrical services, formalised office and kiosk space with additional change room and first aid facilities, improved accessibility and designed so that it continues to provide community benefit to club members, schools and the broader community who utilise the site.	Complete	\$1,174,550	Sep-22	Jun-23
3	Community	NSW	Penrith City Council	St Marys Community / Seniors Centre, St Marys	Building refurbishment and modernisation - The St Marys Community Centre and St Marys Seniors Centre redevelopment, located at St Marys Corner, will deliver an upgraded community hub that will meet the needs of the growing St Marys community and neighbouring suburbs. The designs for the redevelopment, which have been developed after consultation with the not-for-profit organisations and community user groups occupying the venue, will incorporate upgraded kitchens, multipurpose activity space, office and meeting space and function space for not only St Marys residents, but the broader community across the Local Government area. The upgraded facility will be utilised by local not-for-profit-organisations, community groups, schools, seniors groups and is also host to a range of cultural activities.	Complete	\$400,000	May-22	Mar-23
3	Community	NSW	Penrith City Council	David Currie/Peter Kearns, St Clair	Toilet/Amenity Upgrade	Complete	\$200,000	Jul-22	Dec-22
3	Community	NSW	Penrith City Council	St Clair Ripples	CCTV Installation	Complete	\$70,000	Jul-22	Sep-22
3	Road	NSW	Port Macquarie Hastings Council	Ocean Drive Pavement Resurfacing	Provision of 1.5-2.4m wide shared path along Ocean Drive (east side) between Graham and Rodley Streets, include pedestrian refuge, pavement resurfacing of same length. Project Location: Ocean Drive, Bonny Hills NSW 2445 Work Category: Bicycle and walking paths	Under Construction	\$1,870,000	Feb-24	Sep-24
3	Road	NSW	Port Macquarie Hastings Council	Lake Road, Footpath Construction	Provision of 1.5m wide path along Lake Road (north side) at various locations between Savoy Street and Ocean Drive. Project Location: Lake Road, Port Macquarie NSW 2444 Work Category: Bicycle and walking paths	Under Construction	\$620,000	Mar-23	Aug-24
3	Road	NSW	Port Macquarie Hastings Council	Oxley Highway, Footpath Construction	Provision of 2-2.5m wide shared path along Oxley Highway (south side) between Widderson Street to Fernhill Road. Project Location: Oxley Highway, Port Macquarie NSW 2444 Work Category: Bicycle and walking paths	Complete	\$433,236	Sep-23	Mar-24
3	Community	NSW	Port Macquarie Hastings Council	Vince Inmons Accessible grandstand	Construction of the Vince Inmons sporting complex grandstand/amenities structure. Address: Laurieton Sports Complex Lake Street Laurieton NSW 2443 Work Category: Sporting and recreation facilities	Complete	\$200,000	Feb-23	Mar-24
3	Road	NSW	Port Macquarie Hastings Council	Pacific Drive Footpath Construction	Provision of 1.5m wide path along Pacific Drive (west side) at various locations between Kennedy Dr and Parklands Cl. Project Location: Pacific Drive, Port Macquarie NSW 2444 Work Category: Bicycle and walking paths	Complete	\$530,000	Jun-23	Dec-23
3	Community	NSW	Port Stephens Council	Aliceton Reserve, Karuah - Playground	Construct new local level playground within Aliceton Reserve, Karuah	Complete	\$89,000	May-23	Nov-23
3	Road	NSW	Port Stephens Council	Sturgeon Street, Raymond Terrace	Road reconstruction from 42 Sturgeon Street to 12 Swan Street	Complete	\$236,570	Sep-22	Sep-23
3	Road	NSW	Port Stephens Council	Tanilba Road, Mallabula	Road reconstruction from 9 Tanilba Road to 5 Mallabula Road	Complete	\$1,235,484	Jun-22	Jun-23
3	Community	NSW	Queanbeyan-Palerang Regional Council	Foxlow Park at Captains Flat	Playgrounds and Skate Parks – Refurbishment and upgrades of an existing playground.	Under Construction	\$100,000	Jul-22	Jun-25
3	Community	NSW	Queanbeyan-Palerang Regional Council	Queanbeyan Archery Club Amenities	Sporting and recreation facilities – Construction of a new amenities building.	Under Construction	\$240,000	Jul-22	Jun-24
3	Community	NSW	Queanbeyan-Palerang Regional Council	Bungendore Sports Hub	Sporting and recreation facilities – Construction of the Bungendore Sports Hub.	Under Construction	\$565,418	Jul-22	Jun-24
3	Road	NSW	Queanbeyan-Palerang Regional Council	Halfway Creek Road Construction	Construction of a new road – Construction of Halfway Creek Road to access the Bungendore Sports Hub.	Complete	\$850,000	Aug-23	Mar-24
3	Community	NSW	Queanbeyan-Palerang Regional Council	Wright Park Amenities Building	Sporting and recreation facilities – Construction of a new amenities building.	Complete	\$1,300,000	Jul-22	Feb-24
3	Road	NSW	Randwick City Council	Fitzgerald Avenue – Bunnerong Road to Wild Street	Reconstruction of concrete road with a flexible pavement including new kerb and gutter on northern side.	Complete	\$1,233,868	Apr-23	Apr-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Richmond Valley Council	Colley Park Precinct 11 Farley Street, Casino	Sporting and recreation facility Multi-purpose club room upgrade. If funds allow, upgrades to netball and basketball courts.	Under Construction	\$1,074,303	Jul-23	Jun-24
3	Community	NSW	Richmond Valley Council	Casino Memorial Pool 84 Centre Street, Casino	Sporting and recreation facility Funds will go towards - Asbestos removal - Power substation - Pool base working platform - Screw pile extensions - Reinstatement of amenities drainage	Complete	\$557,625	Jun-22	Dec-23
3	Community	NSW	Richmond Valley Council	Coraki Public Pool 15 Adams Street, Coraki	Sporting and recreation facility Shade structure and seating	Complete	\$50,000	Jun-23	Dec-23
3	Community	NSW	Richmond Valley Council	Evans Head Aquatic Centre Cnr Ash and Woodburn Street, Evans Head	Sporting and recreation facility Re-flooring of amenities, upgraded chemical controllers and refurbishment and repaint of roof and shade structures.	Complete	\$280,000	Aug-23	Oct-23
3	Community	NSW	Richmond Valley Council	Woodburn Public Pool Wagner Street, Woodburn	Sporting and recreation facility Repainting and upgrading chlorine tanks and chemical controllers	Complete	\$42,500	May-23	Jun-23
3	Community	NSW	Shellharbour City Council	McDonald Park, Albion Park Rail Netball Court Resurfacing	Hard court resurfacing of two existing grass courts, complete with sports field lighting upgrades. Project has already been endorsed by Council via an endorsed Master Plan.	Under Construction	\$590,000	Oct-23	Jun-24
3	Road	NSW	Shellharbour City Council	McDonald Park, Albion Park Rail Carpark Formalisation	Design and construction of a formalised carpark. Project has already been endorsed by Council via an endorsed Master Plan.	Under Construction	\$154,198	Oct-23	Jun-24
3	Community	NSW	Shellharbour City Council	Cole Boulevard, Shell Cove Footpath Connection	Design and construction of a footpath connection between Shellharbour Road and Blacks Beach, linking a desired portion of the larger footpath network.	Complete	\$120,000	Apr-23	Aug-23
3	Community	NSW	Shellharbour City Council	Barrack Avenue, Barrack Heights Shared Path Connection	Construction only of a shared footpath connection between Shellharbour Road and Blacks Beach, linking a desired portion of the larger shared path network. Design is already underway.	Complete	\$270,000	Apr-23	Aug-23
3	Road	NSW	Shoalhaven City Council	Putting a seal on an unsealed roads in Upper Kangaroo River, Vincentia,	Sealing the following unsealed roads: Upper Kangaroo River Road, Upper Kangaroo River Kellys Road, Upper Kangaroo River Miller Street, Vincentia Saint George Avenue, Vincentia Woden Street, Vincentia	Complete	\$1,057,412	Sep-22	Mar-23
3	Road	NSW	Shoalhaven City Council	Rebuilding a road that already exists (can include upgrading) in Bomaderry, South Nowra, Nowra St Georges Basin, Ulladulla, Mollymook, Mollymook Beach, Milton Bomaderry, Cambewarra	Rebuilding a road that already exists (can include upgrading) in the following roads: Brinawar St, Bomaderry, Princes Hwy Service Rd, South Nowra Jervis St, Nowra St Vincent St (Shoulders), Ulladulla The Wool Road/ Lamer, St Georges Basin Island Point Rd/ The Wool Road, St Georges Basin Island Point Rd/ Grange Rd, St Georges Basin Main Road, Cambewarra Matron Porter Drive, Milton Angus Avenue, South Nowra Flinders/Albatross Road, South Nowra Golf Avenue, Mollymook Deering Street, Ulladulla Ocean Street, Mollymook Green Street, Ulladulla Tallwood Avenue, Mollymook Beach	Complete	\$3,226,276	Jun-22	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Singleton Council	OOSH Building Roof Replacement (Withdrawn from LRCI Phase 2)	The roof sheeting on the OOSH building is to be replaced and improvements be made to the roof structure to prevent ongoing issues. Council's Out of School Hours (OOSH) Building is currently utilised by Hunter Prelude and Singleton Council's OOSH services. The building was constructed in 1984 and is now 36 years old. The original roof structure is still in place and has deteriorated due to its age. In addition, the roof was originally constructed with a low pitch and building extension works have been undertaken, both have impacted on the capacity of the roof to effectively discharge stormwater. As a result, there have been significant and continual incidents of water ingress during storm events resulting in damage to the ceiling, flooring and walls and disruption to staff.	Under Construction	\$410,000	Feb-23	Jun-24
3	Community	NSW	Singleton Council	Singleton Rugby League – Clubhouse Development – New Amenities and Function Area	Improving the clubhouse facilities are desirable to support both the functional requirements of the game as well as enhancing the player, member, supporter, and sponsor experience. The key outcome of the development extension is not only social but economic. The social benefits are derived from the improved involvement of women in the sport of Rugby League in Singleton, the Clubhouse amenities extension development will be ready to welcome growth in not only the club but the surrounding community. The development for the ground floor facilities will introduce an additional female change facility as well as a female officials' room. Developing female change rooms will continue the encouragement of more women in Rugby League. The upgrade will not only allow for female ground-level change room facilities but also for an upstairs function/meeting room, which will consist of a fully functional and sustainable meeting/function room. The development will pioneer the way for additional female involvement and increased registration in the sport of Rugby League and the overall clubhouse upgrade will incorporate many other requirements and desirability's for the club in the long term. This project has been partially funded through	Complete	\$255,000	Oct-22	Jun-23
3	Community	NSW	Singleton Council	OOSH Outdoor Area Upgrades	Upgrades to the OOSH outdoor area including retaining wall, fence and soft fall replacement to improve the aesthetics and safety of the outdoor area for staff and students.	Complete	\$123,497	Dec-22	Jun-23
3	Community	NSW	Singleton Council	Cook Park Tiered Spectator Seating	Cook Park is a regional sportsground providing facilities for cricket, netball, junior Rugby League, assize rules and athletics. Currently there is only limited spectator seating provided for athletics. This project is for the provision of tiered concrete spectator seating adjacent to the Rose Point Netball Courts and James Cook Park Field #4 and #3 which are utilized for AFL, Rugby League and Cricket. Concrete tiered seating will be constructed across the frontages, and from the existing apron, of the Rose Point Netball and Cook Park Aussie Rules and Cricket amenities towards the courts/field. Shelter will be provided from the existing veranda roof of the Aussie Rules and Cricket amenities over part of the seating. A separate grandstand to seat approximately 160 people will be provided for Junior Rugby League in front of their main field.	Complete	\$420,711	Mar-23	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Singleton Council	Mechanics Institute Building Upgrades	The Mechanics Institute Building is a heritage listed community building. Repairs are required to ensure the longevity of the building structure and improve the amenity for the community groups that utilise the building. Repairs include internal painting, floor improvements, replacement of and painting of windowsills	Complete	\$58,833	Jan-23	May-23
3	Community	NSW	Singleton Council	Youth Venue Wall Replacement	The cement render of the entrance wall at the youth venue is cracked and failing. Repairs are required to ensure that the facility is appealing to the community and continues to welcome youth into the facility	Complete	\$16,092	Dec-22	May-23
3	Community	NSW	Singleton Council	Colleen Gale Childcare Centre Upgrades	The Colleen Gale Childcare facility is an aging asset that requires various upgrade works to be undertaken to enable the facility to maintain the required level of service to the community. This includes the undertaking of a building assessment, gutter repairs, kitchen replacement, landscaping and painting works.	Complete	\$136,952	Jan-23	May-23
3	Community	NSW	Singleton Council	Townhead Park Fence	A playground and children's adventure bike track were recently constructed at Townhead Park. The community has requested that fencing be provided between these facilities and the adjoining New England Highway to prevent the potential for children to access the highway	Complete	\$61,085	Dec-22	Jan-23
3	Community	NSW	Singleton Council	Sports Fields Floodlighting Improvements	This project entails the upgrade of floodlighting at Howe Park and Cook Park #4. Howe Park is the premier cricket and football facility in Singleton. LED lighting upgrades will provide 300 lux across the field to support the implementation of night cricket within the Singleton LGA. Smart lighting will enable the lights to be dimmed to 100 lux to provide appropriate and sustainable lighting for football. The sportsground floodlights at Cook Park #4 (AFL) were significantly damaged in the floods of March 2021 and require replacement. LED lighting to 100 lux will be provided across the field. This project has been partially funded through Resources for Regions	Complete	\$150,000	Apr-22	Dec-22
3	Community	NSW	Snowy Monaro Regional Council	Jindabyne Pool upgrades and maintenance	Project work category – sporting and recreation facilities – repair and upgrade of Jindabyne pool. The project will result in the repair of the Jindabyne pool roof structure and the replacement of the heating, ventilation and air conditioning system (HVAC). Detailed assessments of the roof structure and HVAC have been completed along with cost estimates and project scope.	Complete	\$3,325,000	Apr-22	Aug-23
3	Road	NSW	Snowy Monaro Regional Council	Rural road re-seal program	General Road Maintenance-Pothole repairs, vegetation clearing, minor crack sealing. This is a LGA wide program. Specific roads will be identified arising from our annual work program, community feedback and response to declared disaster events which will all contribute to identification of priority roads.	Complete	\$94,322	Jan-23	Jun-23
3	Road	NSW	Snowy Monaro Regional Council	Rural road gravel re-sheeting program	Sheeting / Re-sheeting- additional gravel to be added on top of an existing roads and associated drainage works to ensure sustainable re-sheeting. This is a LGA wide program. Specific roads will be identified arising from our annual work program, community feedback and response to declared disaster events which will all contribute to identification of priority roads.	Complete	\$69,322	Jan-23	Jun-23
3	Road	NSW	Snowy Valleys Council	Yaven Creek Rd Pavement Strengthening (1.5km).	Next stage of pavement strengthening from Snowy Mountains Highway to improve road safety	Complete	\$900,000	Sep-22	Jun-23
3	Road	NSW	Snowy Valleys Council	Mannus Glenroy Rd Pavement Strengthening (2km)	Strengthening of pavement from Jingellic Road (MR85) to the Munderoo Access Road to improve road safety	Complete	\$743,632	Sep-22	Apr-23
3	Community	NSW	Snowy Valleys Council	Tumbarumba Swimming Pool Pump System	Replacement of aged filtration and chlorination systems that are failing to ensure safe, adequate, and accessible sporting and recreational facilities are available to the community and tourists.	Complete	\$100,000	Jan-22	Jan-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	NSW	Strathfield Municipal Council	Hudson Park Stage 2	The Hudson District Park was formerly a golf course with sections of the park both east and west of Centenary Drive, Strathfield. The eastern section is a land area of 14.1 hectares. Hudson Park Stage 2 is the next phase of the work which will continue the transition of this site to provide open and recreational space for the local community. The Scope of Works includes an amenity building, play equipment, BBQs, shelters, exercise equipment, basketball courts, fenced off leash dog exercise yards, improved drainage, footpaths and enhanced open space.	Complete	\$371,216	Mar-22	May-23
3	Community	NSW	Sutherland Shire Council	Anzac Youth Centre Entrance Tiling Renewal, Engadine	The intent of the project is to rectify an unsafe entry area to a youth facility, to facilitate access in all weather. The Preparation, waterproofing and application of 200 sqm of non slip quarry tiles to the existing concrete entrance of the community facility.	Under Construction	\$90,000	May-24	Jun-24
3	Council	NSW	Sutherland Shire Council	Bundeena Community Centre Roof Replacement	The intent of the project is to replace a roof that is in poor and rapidly deteriorating condition so that the building is protected from ingress of water and other matter during wind and rain events. The renewal of 220 sqm of existing metal deck roofing with cliplock roof sheeting. This includes all cappings and over flashings. The replacement of 50 lineal metres of colour bond box guttering and ancillary items. This project will benefit the community as the building will not need to be closed and become unusable during rain events due to the ingress of water in rain events.	Under Construction	\$270,000	May-24	Jun-24
3	Community	NSW	Sutherland Shire Council	Hazelhurst Gallery Heritage Cottage Renewal	The intent of the project is to rectify water damage and return the heritage cottage to a usable condition for the benefit of the community. The benefit will be that events will be able to be held within this facility and will not be affected by rain as is the case now. Rebed and repoint all ridge and capping tiles, (approx. 50 lineal metres.) Replace random broken tiles (approx. 25 in total) Install flashing where metal and tile roof join for weathering (approx. 15 lineal metres.) Clean leaf and other accumulated matter from roof and guttering. Reseal Guttering.	Under Construction	\$75,000	May-24	Jun-24
3	Community	NSW	Sutherland Shire Council	Hazelhurst Gallery Tile Roofing Repairs	The intent of this project is to replace roof tiling that has been found to be leaking and causing damage to the artist studios below, so that the studios can continue to be used by the community. The scope of works is provided as described; Site establishment including containment barrier and roof access and edge protection scaffolding. Remove and replace step ridge flashing; approx. 6 metres. Remove and rebed existing ridge capping with new cement. Replace noted damaged broken tiles in the roof area (allowance 20sqm). Remove existing flashing between tile and metal roof area approx. 10 metres long. Replace with new fast flash apron flashing material. Replace broken tiles on lower roof area as required. Repair damaged internal linings and apply paint finishes within the studio area below.	Under Construction	\$50,000	May-24	Jun-24
3	Community	NSW	Sutherland Shire Council	Hazelhurst Gallery Drainage repairs	The intent of this project is to repair drainage in the gallery grounds to prevent sinkholes forming and causing a safety issue. This project will benefit the community as they will be able to use the grounds and walk through the gardens without negotiating uneven areas caused by sink holes from the leaking infrastructure (pipelines).The relining of 40 metres of 225mm diameter earthenware stormwater pipeline and the restoration of two 900mm x 900mm stormwater surface inlet pits. Includes the restoration of surrounding soft landscaping which has been damaged by scouring effect of stormwater ingress into surrounding areas.	Under Construction	\$25,000	May-24	Jun-24
3	Community	NSW	Sutherland Shire Council	Woronora RFS Boat Pen Renewal	The intent of this project is to replace boat lifting equipment at the Woronora Rural Fire Service (RFS) to make the boat lifting process safer. Works also include expanding the deck area to facilitate safer boarding and circulation around the boats	Under Construction	\$230,000	May-24	Jun-24
3	Community	NSW	Sutherland Shire Council	Cronulla Park Commemorative Wall	The intent of this project is to install a commemorative wall and landscaping works in Cronulla Park for use on ANZAC Day. The structure will be permanent. It will be used by the community for the commemoration of events such as remembrance days including Anzac Day.	Under Construction	\$75,228	May-24	Jun-24
3	Community	NSW	Sutherland Shire Council	Golf Course Minor Renewals	The intent of this project is to renew netting panels at The Ridge Golf Driving Range (a Council owned asset accessible to all community members, not for exclusive use) to improve public safety and ensure continued availability of the golf course to the community. The project includes replacing 28 panels of netting (each panel is approx. 12m high by 20m wide).	Under Construction	\$115,000	May-24	Jun-24
3	Combination	NSW	Sutherland Shire Council	Nicholson Parade, Cronulla Shared Pathway	Bicycle and Walking Paths – Works Category Works includes reconstruction of kerb and gutter, road pavement works and Shared pathway along the frontage of Gunnamatta park, Cronulla	Complete	\$1,000,000	Jul-22	May-23
3	Combination	NSW	Sutherland Shire Council	Eton Street, Sutherland Frontage in front of Sutherland Entertainment Centre - Public Domain Upgrade	Improved Accessibility of Community Facilities and Areas – Work Category. The public domain upgrade work includes: •Renew public streetscape infrastructure whilst enhancing pedestrian safety. •Widen and improve the pedestrian access to the new Peace Park design and Sutherland Entertainment Centre SEC by ensuring grades comply with current Council standards.	Complete	\$502,000	Jul-22	Apr-23
3	Community	NSW	Sutherland Shire Council	Jenola Oval Amenities, Woollooware	The intent of the project is to renew the existing public amenities to a modern standard across a number of CX level Parks. The existing amenities are in poor condition and are approaching the end of their maintenance and serviceable life. The refurbished amenities will offer the community a more modern and useful amenity to utilise while enjoying the surrounding environment.	Complete	\$140,000	Jul-22	Apr-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Tamworth Regional Council	Kootingal Multi-Purpose Centre	Relocate the library from the front of the hall to a new building attached to the rear of the hall. Repair and reinstate the interior of the existing hall and construct a new store room. Works to be delivered: • Preliminary design - completed • Development approval process, including Construction Certificate - completed • Service relocations for new building footprint – completed • Detailed design – completed • Demolition for new construction works – completed • Underground services installation for new works (sewer, stormwater, water, communications, power) – underway • Foundations, framing, cladding, glazing, doors and wall services for library and hall storeroom - underway • Lock up – early June	Under Construction	\$1,200,000	Nov-22	Jun-24
3	Community	NSW	Tamworth Regional Council	Moore Creek recreation ground playground	New play equipment at Moore Creek Recreation Ground.	Under Construction	\$45,749	Jun-22	Jun-24
3	Community	NSW	Tamworth Regional Council	Relocation of Marsupial Park emus	Relocation of the Victoria Park emus to an area between the Botanic Gardens and Marsupial Park. This location is better terrain for the animals and will encourage greater use of this area by the community and tourists.	Under Construction	\$150,000	Oct-22	May-24
3	Community	NSW	Tamworth Regional Council	Refurbish Rotary Park aviary	Upgrade and improvements to the aviary in Rotary Park, Manilla.	Under Construction	\$58,000	Jun-22	May-24
3	Community	NSW	Tamworth Regional Council	Limbri toilets	New toilets to replace existing windy loos.	Under Construction	\$53,000	Jun-22	May-24
3	Road	NSW	Tamworth Regional Council	On road rural cycling improvements	To improve safety of on road cycling routes identified in Council's Active Transport Strategy.	Under Construction	\$300,000	Mar-23	May-24
3	Community	NSW	Tamworth Regional Council	Wayfinding signage for shared paths	Installation of wayfinding signage for shared path network including loop lengths and points of interest.	Complete	\$35,566	Apr-22	Apr-24
3	Community	NSW	Tamworth Regional Council	Manilla Rotary Park seating	Replace picnic tables and bench seating.	Complete	\$18,234	Aug-22	Apr-24
3	Community	NSW	Tamworth Regional Council	Manilla Rotary Park footpaths	Replace existing footpaths.	Complete	\$59,670	Sep-22	Mar-24
3	Community	NSW	Tamworth Regional Council	Victoria Park Walking Trails	Improve the walking trails throughout Victoria Park, namely connecting the Botanic Gardens and the Marsupial Park.	Complete	\$150,000	Jul-22	Feb-24
3	Community	NSW	Tamworth Regional Council	Accessible Transport Hub Shelter	Provide shelter for accessible parking area	Complete	\$100,100	Jan-23	Dec-23
3	Community	NSW	Tamworth Regional Council	Victoria Park boundary fence	Supply and install boundary fence from water tower to Botanic Gardens entrance to improve security to precinct.	Complete	\$12,079	Apr-23	Oct-23
3	Community	NSW	Tamworth Regional Council	Regional Playground rubber soft fall	Upgrade of all pine bark soft fall areas in the Tamworth Regional Playground to rubber soft fall to create a more accessible and inclusive playspace and provide cost savings and work efficiencies.	Complete	\$328,520	Apr-22	Sep-23
3	Community	NSW	Tamworth Regional Council	Manilla cricket nets	Replace 2 Lane cricket practice nets, Chaffey Park Manilla	Complete	\$116,140	Sep-22	Sep-23
3	Community	NSW	Tamworth Regional Council	Astronomy Centre – stage 6	Provide storage for rotating displays and TRAC club equipment, and build 4 toilets to meet BCA compliance for use.	Complete	\$303,901	Oct-22	Aug-23
3	Community	NSW	Tamworth Regional Council	Moonbi Lookout	Improvements including rock wall repairs and installation of a picnic shelter and notice board.	Complete	\$126,347	Aug-22	Aug-23
3	Community	NSW	Tamworth Regional Council	Off leash dog park, George Street Basin	Improvements to the off leash dog park at the George Street Basin, Tamworth. Works include security camera, outdoor furniture, scarify and roll surface, carpark improvements.	Complete	\$88,779	Aug-22	Aug-23
3	Community	NSW	Tamworth Regional Council	Bendemeer Sportsground picnic table and shelter	Supply and install picnic table setting with shade shelter near playground equipment.	Complete	\$10,980	Aug-22	Aug-23
3	Community	NSW	Tamworth Regional Council	Manilla Cemetery improvements	Install bollards and new columbarium walls, refurbish toilets and remove asbestos.	Complete	\$148,828	Mar-23	Aug-23
3	Community	NSW	Tamworth Regional Council	Moonbi Recreation Ground second amenities block	Install additional amenities block toilets and showers.	Complete	\$146,571	Jul-22	Aug-23
3	Community	NSW	Tamworth Regional Council	BMX Track Upgrade	Upgrade the racing surface to be able to hoist elite level championships.	Complete	\$302,000	Feb-23	Aug-23
3	Community	NSW	Tamworth Regional Council	Bicentennial Park tree planting	Install additional shade trees along the paths within Bicentennial Park.	Complete	\$20,000	Feb-23	Jul-23
3	Community	NSW	Tamworth Regional Council	Tamworth CBD tree planting	Commencement of significant tree plantings throughout the Tamworth CBD area.	Complete	\$500,000	Apr-23	Jul-23
3	Community	NSW	Tamworth Regional Council	Viaduct Park Playground	Replace existing Viaduct Park Playground equipment with a large, modern, shaded playground which includes all ability elements.	Complete	\$508,647	Jul-22	Jun-23
3	Community	NSW	Tamworth Regional Council	Memory Park Kootingal irrigation and lighting	Installation of irrigation and a path in Kootingal's Memory Park.	Complete	\$33,881	May-22	Jun-23
3	Community	NSW	Tamworth Regional Council	Somerton Hall BBQ	Installation of BBQ at Somerton Hall.	Complete	\$13,794	Sep-22	Jun-23
3	Community	NSW	Tamworth Regional Council	Ramp to new stage/amphitheatre in Kootingal Recreation Reserve	Supply and install aluminium wheelchair accessible ramp to stage platform including stairs and self-closing gate.	Complete	\$22,000	Oct-22	Jun-23
3	Community	NSW	Tamworth Regional Council	Manilla Showground fencing	Install boundary fencing adjacent to river and safety fencing for team penning.	Complete	\$11,343	Feb-23	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Tamworth Regional Council	Northern Inland Centre of Sporting Excellence playground and seating	Upgrade existing playground and seating.	Complete	\$204,187	Apr-23	Jun-23
3	Community	NSW	Tamworth Regional Council	Centenary Park public amenities	Provide public amenities to Centenary Park.	Complete	\$136,317	Apr-23	Jun-23
3	Community	NSW	Tamworth Regional Council	Kootingal and Bendemeer - Cemetery boundary fence	Install boundary fencing at Kootingal and Bendemeer cemeteries.	Complete	\$11,504	Jun-22	May-23
3	Community	NSW	Tamworth Regional Council	Manilla Lookout improvements	Improvements to the Manilla Lookout including sheltered BBQ, picnic tables and a retaining wall.	Complete	\$34,079	Oct-22	Apr-23
3	Community	NSW	Tamworth Regional Council	Manilla Showground improvements	Drainage works, internal road grading and refill, replace fascia and guttering to Show secretaries building, removal and replacement of heritage stallion boxes.	Complete	\$50,932	Feb-23	Apr-23
3	Community	NSW	Temora Shire Council	Bundawarra Centre Upgrades	Construct internal refurbishments of the Bundawarra Centre (visitor information centre)	Complete	\$69,652	Nov-23	Mar-24
3	Road	NSW	Temora Shire Council	Rural roads centre line marking	Centre line mark the highest class sealed rural roads within Temora Shire - Trungley Hall Rd, Morangarell Rd, Old Cootamundra Rd, Coolamon Rd, Tara-Bectric Rd, Thanowring Rd and Mandamah Forest Rd	Complete	\$160,000	Mar-22	Dec-23
3	Road	NSW	Temora Shire Council	Camp Street upgrade	Kerb and gutter replacement and road shoulder reconstruction	Complete	\$160,000	Jan-22	Dec-23
3	Road	NSW	Temora Shire Council	Construction of Temora footpaths	Construct three sections of footpath at Gloucester St, De Boos St, and Asquith St, Temora	Complete	\$140,447	Jul-22	Sep-23
3	Road	NSW	Temora Shire Council	Temora Recreation Centre – heated pool parking area	Construct accessible parking spaces adjacent to Temora indoor heated pool	Complete	\$9,901	Mar-22	Sep-23
3	Road	NSW	Temora Shire Council	Upgrade intersection street lighting	Install additional intersection streetlight at Coolamon Street, Aria Park	Complete	\$9,785	Jan-22	Jun-23
3	Community	NSW	Temora Shire Council	Ariah Park Swimming Pool– repaint swimming pool	Repaint existing 25m pool	Complete	\$115,116	Apr-23	Jun-23
3	Combination	NSW	Temora Shire Council	Ariah Park Recreation Ground camping area	Supply and spread gravel on internal driveways	Complete	\$7,294	Jan-22	Dec-22
3	Community	NSW	Temora Shire Council	Ariah Park Recreation Ground – upgrade lighting at sports field	Install new energy efficient LED flood lights at Ariah Park Recreation Ground using 15 existing poles and four additional poles	Complete	\$50,500	Jan-22	Dec-22
3	Community	NSW	Temora Shire Council	Temora Railway Station – display cabinet	Construct and install an additional display cabinet at the Temora Railway Station	Complete	\$936	Feb-22	Dec-22
3	Road	NSW	Temora Shire Council	Weise’s Road Ariah Park gravel resheet	Resheet 4.70km of unsealed rural road	Complete	\$179,500	Jul-22	Sep-22
3	Road	NSW	Temora Shire Council	Quandary Road, Quandary gravel resheet	Resheet 5.35km of unsealed rural road	Complete	\$181,000	Jul-22	Sep-22
3	Road	NSW	Temora Shire Council	Back Ariah Park Road, Ariah Park gravel resheet	Resheet 3.60km of unsealed rural road	Complete	\$138,500	Jan-22	Sep-22
3	Community	NSW	Temora Shire Council	Gloucester Park path and bicycle rack	Construct new footpath to link picnic area and playground and install bicycle rack	Complete	\$13,796	Jan-22	Sep-22
3	Community	NSW	Temora Shire Council	Temora West Park shade sail	Install a new shade sail at Temora West Park	Complete	\$4,509	Jan-22	Sep-22
3	Road	NSW	Temora Shire Council	Matthews Street sealing	Seal 730m currently unsealed urban road	Complete	\$170,000	Jan-22	Jun-22
3	Road	NSW	Temora Shire Council	Giles Road, Mimosa gravel resheet	Resheet 7.05km of unsealed rural road	Complete	\$241,000	Jan-22	Jun-22
3	Community	NSW	Tenterfield Shire Council	Renewal of footpaths within Tenterfield Shire.	The nominated project is to renew footpaths within Tenterfield Shire to ensure the safe movement of pedestrians. This project is additional to the existing work program.	Complete	\$150,000	Dec-23	Mar-24
3	Road	NSW	Tenterfield Shire Council	Sealing of 2 streets within Drake Village	The nominated project is to seal 2 streets within Drake Village, located within Tenterfield Shire. This project is additional to the existing work program.	Complete	\$150,000	Sep-23	Feb-24
3	Community	NSW	Tenterfield Shire Council	Pavement correction and Sealing of 28.34 km of various local roads and streets.	The nominated project is to correct pavement and seal 7 local roads within the Tenterfield Shire. This project is additional to the existing work program and an extension to the initial LRCI work schedule	Complete	\$1,788,670	Oct-22	Jun-23
3	Community	NSW	The Council of Camden	Mount Annan Leisure Centre - 368 Welling Dr, Mount Annan NSW 2567 - Sporting and recreation facilities	Works to upgrade, repair or maintain building roof structure, gutters and building columns, plant and general aesthetics	Complete	\$1,749,384	Mar-22	Aug-23
3	Community	NSW	The Hills Shire Council	Crestwood Reserve, Baulkham Hills: Landscaping Improvements	Refurbishment of dog off-leash facility	Complete	\$120,000	Jan-23	Jun-23
3	Community	NSW	The Hills Shire Council	Council Administration Centre, 3 Columbia Court, Norwest: Other	Public electric vehicle charging station in Council Administration Centre carpark (Level B2)	Complete	\$30,000	Feb-23	Jun-23
3	Community	NSW	The Hills Shire Council	Kellyville Memorial Park, Kellyville - Rehabilitation	Replacement of ball stop fencing around baseball fields.	Complete	\$200,000	Mar-23	Jun-23
3	Community	NSW	The Hills Shire Council	Withers Road Reserve, North Kellyville: Landscaping improvements, Playgrounds and Skate Parks	Development of new public reserve including playground, pathways and landscaping. Note that project scope and cost may increase if other grant applications with NSW State Government are successful.	Complete	\$350,000	Sep-22	Apr-23
3	Community	NSW	The Hills Shire Council	Hawkins Lookout, Wisemans Ferry: Picnic Shelters or barbeque Facilities at Community Parks	Picnic shelter installation of a picnic shelter with tables and bench chairs.	Complete	\$29,442	Feb-23	Apr-23
3	Road	NSW	The Hills Shire Council	Blue Ridge Court, Glenhaven: Rehabilitation	Pavement rehabilitation - Blue Ridge Court is a minor residential cul-de-sac that is only 50m long (see below). Therefore the cost to rehabilitate the existing road pavement is relatively small.	Complete	\$25,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Gawain Court, Glenhaven: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$130,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Jade Place, West Pennant Hills: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$110,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Millar Crescent, Dural: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$65,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Mullane Avenue, Baulkham Hills: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$190,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Patrick Avenue, Castle Hill: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$150,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Reiby Drive, Baulkham hills: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$150,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Royal Avenue, Baulkham Hills: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$70,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Turon Avenue, Baulkham Hills: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$300,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Westmore Drive, West Pennant Hills: Rehabilitation	Pavement rehabilitation (Range Road to Kylie Crescent)	Complete	\$135,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	White Cedar Drive, castle Hill: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$190,000	Oct-22	Dec-22
3	Road	NSW	The Hills Shire Council	Yarra Burn Avenue, West Pennant Hills: Rehabilitation	Pavement rehabilitation (full length)	Complete	\$70,000	Oct-22	Dec-22
3	Community	NSW	The Hills Shire Council	Oxlade Street Reserve, North Kellyville: Picnic Shelters or barbeque Facilities at Community Parks	Picnic shelter installation of a picnic shelter with tables and bench chairs.	Complete	\$20,000	Aug-22	Oct-22
3	Community	NSW	The Hills Shire Council	Annangrove Road, Annangrove: Bicycle and Walking Paths	Concrete footpath widening at Annangrove Public School	Complete	\$20,000	Jun-22	Aug-22
3	Community	NSW	The Hills Shire Council	The Parkway, Beaumont Hills: Bicycle and Walking Paths	Concrete footpath widening at Beaumont Hills Public School	Complete	\$20,000	Jun-22	Aug-22
3	Community	NSW	The Hills Shire Council	Dural Street, Kenthurst: Bicycle and Walking Paths	Concrete footpath widening at Kenthurst Public School	Complete	\$15,000	Jun-22	Aug-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Transport for NSW	MR428 – Mutawintji Rd Gravel Re-sheeting 6km	Sections of Mutawintji Rd are in poor condition with little to no gravel left on the road. As a result, these sections are susceptible to becoming impassable during periods of wet weather, cutting off remote communities' access to the regional centre of Broken Hill. This project looks to address this issue by reshaping the formation and gravel resheeting 6km of the in the poorest condition sections of the Mutawintji Rd. This will significantly reduce the length of time that communities are cut off from the regional centre. 6km of resheeting work will complete on Mutawintji Rd.	Complete	\$1,819,538	Feb-23	May-23
3	Road	NSW	Transport for NSW	MR81 – Silverton Rd drainage improvement	A twin cell culvert is damaged and reached end of useful life. It needs to be replaced so it functions as designed. The culvert is of the on the western edge of the Silverton township. These works include replacing the culvert and the associated headwall along with providing erosion for the inlet and outlet of the culvert.	Complete	\$50,000	Feb-23	Feb-23
3	Road	NSW	Transport for NSW	UR40 – Waterbag Rd Rehabilitation of Floodway 120 m in length	Floodway is currently in a poor condition and susceptible to rutting, washout and damage becoming impassable during periods of wet weather. This results in the road needing to be closed for long period of time even after small rain events. The works will address this by provide a solid pavement for vehicles using the floodway. These works include add granular material, reshape, stabilising the 120m of pavement through the floodway. Furthermore, surface drainage will be reinstated where required.	Complete	\$70,000	Jan-23	Jan-23
3	Combination	NSW	Tweed Shire Council	Animal rehoming facility	Design and Construction of a new Animal Re-homing Facility (Pound) allowing Council to manage animals either seized, abandoned, stray or surrendered. The facility provides for public drop off of surrendered animals, public viewing and purchase of animals through the "Re-homing" process. The new facility will create veterinary and animal husbandry services for animals, office space for Council's rangers and the volunteer organisation "Friends of the Pound" who operate the Animal rehoming facility. The works shall consist of Detailed design and documentation to obtain development approval and construction certificate. Construction of the new facility including - Access roads for Public drop off and collection area - Community Building construction for Animal husbandry facilities providing capacity for the temporary housing of 16 Dogs and 21 cats, allowing Council to re-home 110 dogs and 136 cats annually. - Animal exercise area	Under Construction	\$1,761,562	Jun-22	Jun-25
3	Community	NSW	Tweed Shire Council	Anchorage Island Retaining Wall and Boardwalks	Public access to various areas of the Anchorage Island Harbour is via walkways located immediately adjacent to the existing boulder retaining wall on an approximately 2.0m wide strip of community land behind private properties. This wall, approximately 600m in length, is in a very poor condition which has resulted in the deterioration of the public access way. This deterioration has reached such an extent that Council has been forced to close a considerable portion of the access due to safety concerns. Further, the timber boardwalks and access structures located over the harbour are in poor condition and requiring of considerable works to bring them into a reasonable state of repair. It is intended that this project will serve to replace the existing boulder retaining wall with a rubble revetment which will allow for the stabilisation of the footpath and reinstatement of public access as well as the renewal of the existing timber structures which serve to provide the general public with access around the harbour and local areas. These works are primarily aligned with the Bicycle and Walking Paths Work Category.	Complete	\$1,867,500	Mar-22	Dec-22
3	Community	NSW	Upper Hunter Shire Council	Scone Library Upgrade	Painting/Improvements to community facilities - This project will see the fitout of an existing building that has been empty for some years and requires major refurbishment to library standards. The LRCIF3 allocation will fund the demolition of existing (internal) infrastructure and preparation of surfaces for the fitout of the library (\$500k funded by NSW Public Library Infrastructure Grant). Remaining funds to be allocated from Council general budget	Complete	\$1,000,000	Jul-22	Jun-23
3	Road	NSW	Upper Hunter Shire Council	Barrington Forest Road Seal	Sealing of approx. 1.5km of 6km project	Complete	\$1,460,868	Jul-22	Jun-23
3	Community	NSW	Upper Lachlan Council	Stage 2a MAAC	Complete Stage 2a of the Multipurpose Aquatic and Activity Centre - Phase 2a will comprise of the changing and amenity facilities required for all of the requirements of the MAAC project. It will provide amenities for male and female users, as well as a family change space and compliant accessible facilities to ensure the recreational spaces being created as accessible for all users. The building will also house general toilet amenities outside of the changing rooms. Project stage is a new, separate and previously unfunded project stage.	Under Construction	\$1,206,096	Jun-22	Jun-25
3	Road	NSW	Upper Lachlan Council	Stormwater Projects	Stormwater projects in Warrataw Street, Gunning and North Street in Crookwell - Crookwell \$350,000 – installation includes concrete kerb and gutter, new pipe culverts, concrete dish gutters along road verges, concrete lining of large stormwater channel, extension of stormwater pipe and pits behind property boundaries and regrading earth table drains. Gunning \$300,000 - installation includes concrete kerb and gutter, new pipe culverts and regrading earth table drains. The areas do not have existing stormwater structures and devices to manage moderate to heavy rainfall events. Land within the residential properties becomes flooded after rain events. Several properties in both locations require sand bags to reduce the extent of flooding around homes. Some driveways are not accessible after heavy rain events.	Complete	\$355,055	Jun-22	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Upper Lachlan Council	Gravel Re-sheeting	Completion of gravel re-sheeting across the Upper Lachlan Shire - Project description: Gravel re-sheeting consists of applying a layer of gravel to a section of existing unsealed road surface to an appropriate thickness, followed by the compaction to maintain the road surface and provide designed cross fall for surface water to meet the objective of Asset Management Plan, Policy and Strategy. This enhance safety and useful life of the road assets. The problems to be fixed/addressed are rutting, corrugation, potholes, loose gravel, shape loss, surface drainage and table drains. 1. Reids Flat Road, Boiler Hill, 800m long, Gravel overlay, T/D and Bitumen Seal 2. Golspie Road, 1.2 km Gravel Overlay, T/D, from end of seal Taralga end of Road 3. Bolong Road, Pipe culvert installation and short sections of gravel overlay 3.5km road 4. Gorham Bus Route 5. Tyrl Tyrl Road - 1km of gravel resheeting	Complete	\$541,088	Jun-22	Jul-22
3	Road	NSW	Uralla Shire Council	Various Roads Uralla Shire Council rural LGA (Hardens)	Re-sheeting unsealed rural roads	Under Construction	\$110,343	Jan-23	Jun-24
3	Road	NSW	Uralla Shire Council	Northeys Road, Uralla	Rehabilitation CH 1,500 – 2,500	Under Construction	\$277,585	Sep-22	Jun-24
3	Road	NSW	Uralla Shire Council	Northeys Road, Uralla	Rehabilitation CH 1,000 – 1,500	Under Construction	\$33,688	Nov-22	Jun-24
3	Road	NSW	Uralla Shire Council	Northeys Road, Uralla	Rehabilitation CH 2,500 – 3,250	Under Construction	\$53,058	Jul-22	Jun-24
3	Road	NSW	Uralla Shire Council	Gostwyck Road, Uralla	Rehabilitation CH 8,250 – 9,250	Under Construction	\$277,585	Apr-23	Jun-24
3	Road	NSW	Uralla Shire Council	Kingstown Road, Uralla	Rehabilitation CH 18,200 – 19,000	Under Construction	\$252,330	Apr-23	Jun-24
3	Road	NSW	Uralla Shire Council	Gostwyck Road, Uralla	Rehabilitation CH 2,000 – 2,250; 2,500-3,750; CH 6,250 – 6,750; 5,250 - 5,750.	Under Construction	\$102,748	Mar-23	Jun-24
3	Road	NSW	Uralla Shire Council	Kingstown Road, Uralla	Rehabilitation (selected heavy patching – stabilisation) – CH 950m to 10,050m	Complete	\$84,875	May-22	Jun-22
3	Road	NSW	Wagga Wagga City Council	Old Narrandera Rd	Pavement construction for 5.4km	Complete	\$556,250	Jan-22	Nov-23
3	Road	NSW	Wagga Wagga City Council	Inglewood Road – Mitchel Road East	Pavement rehabilitation for 2.4km	Complete	\$1,263,255	Jan-23	Jun-23
3	Road	NSW	Wagga Wagga City Council	Copland Street – Blaxland Rd to Tasman Rd	Pavement rehabilitation for 1.2km	Complete	\$934,444	Jan-23	Jun-23
3	Road	NSW	Wagga Wagga City Council	Macleay Street – Urana St to Erin St	Pavement rehabilitation for 720m	Complete	\$814,894	Jan-23	Jun-23
3	Road	NSW	Wagga Wagga City Council	Nagle St – Sturt Hwy south	Pavement rehabilitation for 550m	Complete	\$532,557	Jan-23	Jun-23
3	Road	NSW	Walcha Council	Brackendale Rd Gravel Re-Sheeting	Sheeting/Re-sheeting – Gravel re-sheeting of Brackendale Road – 6.53 Km.	Under Construction	\$160,612	Apr-24	Jun-24
3	Road	NSW	Walcha Council	Flags Niangala Road Gravel Re-sheeting	Sheeting/Re-sheeting – Gravel re-sheeting of Flags Niangala Road – 8.1 Km.	Under Construction	\$172,970	Apr-24	Jun-24
3	Road	NSW	Walcha Council	Aberaldie Road Heavy Patching	Rehabilitation – heavy patching works to be undertaken post completion of the Construction of the Walcha Off-Creek Storage, anticipating further road deterioration due to heavy vehicle movements during construction.	Complete	\$150,000	Apr-23	Jun-23
3	Community	NSW	Walcha Council	Rose Garden Stage 2	Landscaping Improvements & construction of stonework fencing – Supply and erection of stonework, fencing and archway. Hedge planting.	Complete	\$45,000	Aug-22	Apr-23
3	Road	NSW	Walcha Council	Pakington Street – Kerb & Gutter Works	Drainage – Pakington Street - Kerb and Gutter renewal works (215m) on the western side of Pakington Street.	Complete	\$100,000	Jan-23	Feb-23
3	Community	NSW	Walcha Council	Crocodile Bridge Safety Improvements	Landscaping Improvements & Bicycle and Walking Paths – Bridge has become unsafe for pedestrian use due to bridge surface and possibility of falls – will become ornamental only. Works will include removal of temporary barriers, removal of concrete path connections, restoration with turf and installation of garden beds to preclude pedestrian access to the bridge.	Complete	\$10,000	Aug-22	Feb-23
3	Road	NSW	Walcha Council	North Street – Kerb & Gutter Works	Drainage & Sealing – North Street - Stabilisation and seal of driveway entrances (190m) on North Street (from Meridian Street to Thee Street). Drainage – Kerb and Gutter renewal works (450m) on North Street (from Derby Street to Meridian Street) to improve drainage.	Complete	\$284,557	Oct-22	Dec-22
3	Road	NSW	Walcha Council	Middle Street – Kerb & Gutter Works	Drainage – Middle Street - New table drain required (210m) to improve drainage, on the western side of Middle Street (from Jamieson Street to North Street).	Complete	\$150,626	Sep-22	Oct-22
3	Road	NSW	Walcha Council	Lakes Road Gravel Re-sheeting	Sheeting / Re-sheeting – Gravel re-sheeting of Lakes Road.	Complete	\$109,827	Aug-22	Sep-22
3	Road	NSW	Walgett Shire Council	Gravel re-sheeting & sheeting of unsealed roads	Sheeting / Re-sheeting - The Engineering department shall present a report to Council outlining the unsealed gravel roads requiring gravel re-sheeting (re-applying crushed gravel) and black soil roads that will have gravel applied for the first time. Priority is given to roads that are school bus routes. Increased road safety and all weather access is desired outcome.	Complete	\$731,230	Nov-22	Mar-23
3	Community	NSW	Walgett Shire Council	Rowena Hall Refurbishment	Painting/Improvements to community facilities - Restumping of hall, bracing of walls, internal painting, renewal of gable ends, sanding floor and stain, paint external timbers, renew windows, line stage area, seal external corrugated iron.	Complete	\$60,000	Oct-22	Feb-23
3	Community	NSW	Walgett Shire Council	Collarenebri Hall Refurbishment	Painting/Improvements to community facilities - Clean and paint all external walls, remove external cladding and exposed asbestos, replace external doors, replace ceiling in supper room, repair hall ceiling and prep for painting, replace rear roller door, install ceiling fans to hall, replace all lights, check electrical wiring and upgrade electrical board, replace broken windows, replace all taps, replace hall rood external and gutters, paint internal hall and supper room, stain floors, install air conditioners to supper room, remove and replace all kitchen cupboards (stainless steel), replace all external lighting, install crim mesh to lower windows, retile toilets, construct a disability toilet, install new gates to breeze way.	Complete	\$250,000	Oct-22	Feb-23
3	Community	NSW	Walgett Shire Council	Walgett Splash Park	Sporting and recreation facilities -Construction of splash park which includes slides, water cannons, shade sails, seating and lighting. (Smaller version of Dubbo splash park)	Complete	\$1,000,000	Nov-22	Jan-23
3	Road	NSW	Walgett Shire Council	Miners Road, Grawin	Sealing - Reconstruction and sealing (2 coat) of remaining 700 metres of Miners road east of Grawin.	Complete	\$180,000	Sep-22	Nov-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Walgett Shire Council	Opal Street Footpath	Bicycle and Walking Paths - Construction of a 2.5metre wide footpath/cycleway from Pandora street to Opal park picnic shelter.	Complete	\$210,000	Oct-22	Oct-22
3	Community	NSW	Walgett Shire Council	Carinda Sportsground	Repairs/Replacement of fencing - Renewal of fencing around sportsground with a new two (2) metre high exclusion fence and install gates.	Complete	\$40,000	Aug-22	Sep-22
3	Road	NSW	Warren Shire Council	SR58 Nevertire- Bogan Road	Reconstruction - Rehabilitation Road Segments 04, 06, 08, 10.	Under Construction	\$699,345	Jan-23	Dec-24
3	Road	NSW	Warren Shire Council	SR83 Rifle Range Road Intersection with SR64 Ellengerah Road and Intersection with SH11 Oxley Highway	Upgrade to existing intersections.	Under Construction	\$176,814	May-24	Dec-24
3	Community	NSW	Warren Shire Council	Warren Solar panels installation on Council facilities	Improvement to Community facilities - Council Administration Centre (community accessible room – booking required), Works Depot, Ellengerah Road Pumping Station, Library and Warren and Sporting Cultural Centre – Improvement to Community facilities.	Complete	\$125,000	Jan-23	Jun-23
3	Community	NSW	Warren Shire Council	Warren Sporting and Cultural Centre, Victoria Park, Udora Road, Ravenswood	Improved Accessibility of Community facilities and areas - Upstairs disabled toilet construction – Sporting and Recreation Facilities – Improved Accessibility of Community facilities and areas.	Complete	\$40,000	Sep-22	Dec-22
3	Community	NSW	Warren Shire Council	Warren Sporting and Cultural Centre, Victoria Park, Udora Road, Ravenswood, Sporting and Recreation Facilities	Improved Accessibility of Community facilities and areas - Second / third tier retaining wall replacement and concrete path work to allow disabled access – Sporting and Recreation Facilities – Improved Accessibility of Community facilities and areas.	Complete	\$40,000	Sep-22	Dec-22
3	Community	NSW	Warren Shire Council	Warren Showground Racecourse Equestrian Arena	Improvements to Community facilities - Concrete path surrounds and pavement and sealing of viewing annex – Improvements to Community facilities.	Complete	\$95,944	Jun-22	Sep-22
3	Community	NSW	Warren Shire Council	Warren Sporting and Cultural Centre, Victoria Park, Udora Road, Ravenswood	Sporting and Recreation Facilities - Sound mixer system and external speakers (fixed in place) – Sporting and Recreation Facilities.	Complete	\$9,572	Jul-22	Aug-22
3	Road	NSW	Warren Shire Council	SR65 Old Warren Road	Sealing - Sealing Road Segments 26, 28, 30. (Segment 30 in the new P3 works)	Complete	\$123,840	Jun-22	Jul-22
3	Community	NSW	Warrumbungle Shire Council	Dunedoo Pool - New amenities building	The concept is to replace the existing amenities building with a new building that meets current standards making it more suitable for all pool users. It features female and male change rooms with toilets and showers, and one accessible change rooms with toilets and showers.	Under Construction	\$900,000	Aug-22	Jun-24
3	Road	NSW	Warrumbungle Shire Council	Lachlan Street, Baradine – shared pathway	Construction of new shared pathway on Lachlan Street, Baradine	Under Construction	\$83,000	Oct-22	Jun-24
3	Community	NSW	Warrumbungle Shire Council	Binnaway Tennis Courts – renovation & upgrade	Renovate the tennis courts by repairing the existing pavement and installation of two synthetic tennis courts and one multi-sport (netball, basketball and volleyball) court	Complete	\$261,000	Jul-22	Dec-23
3	Road	NSW	Warrumbungle Shire Council	Replacement of Concrete Causeway at various locations	The rehabilitation of approximately 6 concrete causeways at various location Shire on local rural roads.	Complete	\$556,732	Jul-22	Dec-23
3	Community	NSW	Warrumbungle Shire Council	Mendooran Tennis Court resurfacing	Renovate the tennis courts by repairing the existing pavement and installation of synthetic turf surfacing	Complete	\$130,000	Sep-22	Dec-23
3	Road	NSW	Warrumbungle Shire Council	Rehabilitation of two sections of Piambra Road	The rehabilitation of two sections of Piambra Road as the pavement has failed at the curve north of Mooren Road and near the intersection with Gamble Road. This project will include the reconstructed of the two road sections for approximately 2km in total length to a pavement width of 8m and a seal of 6m wide. It will also include improves to the roadside drainage and improves to the curve designs to improve road safety.	Complete	\$516,000	Sep-22	Sep-23
3	Community	NSW	Warrumbungle Shire Council	Castlereagh River, Coonabarabran Riverbank Revitalisation	Control / removal of exotic woody weeds, accompanied by revegetation of locally native species in degraded riparian areas, to further improve fish habitat in the upper Castlereagh River and downstream.	Complete	\$75,000	Apr-22	Jun-23
3	Community	NSW	Warrumbungle Shire Council	Change Rooms and Equipment Shed for No 3 Oval, Coonabarabran	Construct a universally designed amenity building incorporating storage, change rooms, referee's room, first aid room, kiosk and toilets.	Complete	\$585,000	Sep-22	Mar-23
3	Community	NSW	Waverley Council	Bondi Park electrical, lighting and CCTV upgrade	<p>The electrical upgrade project at Bondi Park is Stage 1A of the overall Bondi Park electrical and lighting upgrade works. The Stage 1A works will look to improve existing electrical infrastructure to capture current and future power load requirements. This will form the elemental infrastructure to then progress with the subsequent park lighting and electrical upgrade works. Stage 1A should only be captured in this funding. The remaining stages will be funded by Council. The scope of works involve:</p> <ul style="list-style-type: none"> •Supply, construction, and connection of new Ausgrid substation. •Rearticulation of electrical cables and conduits. •Supply and installation of new terminal MSBs, and restoration of any disturbed areas. <p>The project aim is to improve night time activation and safety of Bondi Park. This will occur by upgrading the electrical, lighting and CCTV infrastructure. This will help provide links to key Council facilities and public transport.</p>	Complete	\$555,634	Oct-22	Aug-23
3	Community	NSW	Weddin Shire Council	Quandialla Swimming Pool Upgrade	The Stage 1A works will look to improve existing electrical infrastructure to capture current and future power load requirements. This will form the elemental infrastructure to then progress with the subsequent park lighting and electrical upgrade works.	Under Construction	\$228,000	Jan-23	Jun-24
3	Community	NSW	Weddin Shire Council	Weddin Shire Council Signage Rollout Project - Stage 2	Stage 1A should only be captured in this funding. The remaining stages will be funded by Council.	Under Construction	\$212,000	Jan-23	Jun-24
3	Road	NSW	Weddin Shire Council	Main Street Asphalt wearing course project	A new 40mm asphalt wearing course will be on top of the pavement instead of spray seal Length: 550m	Under Construction	\$830,670	Feb-23	Jun-24
3	Community	NSW	Wentworth Shire Council	Civic Centre Interpretive Space	The project aim is to improve night time activation and safety of Bondi Park. This will occur by upgrading the electrical, lighting and CCTV infrastructure. This will help provide links to key Council facilities and public transport.	Complete	\$830,670	Mar-22	Jun-23
3	Community	NSW	Wentworth Shire Council	Pooncarie Aerodrome lights	The Pooncarie Aerodrome lights are beginning to fail and are becoming increasingly hard to obtain parts for. It also does not meet current standards and needs to be replaced. This project will see the replacement of the lighting system at the Pooncarie Aerodrome.	Complete	\$465,000	Mar-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NSW	Wentworth Shire Council	Wentworth Caravan Park ablution block	This will contribute to the costs of the building of a new ablution blocks in the Council owned Willow Bend Caravan Park. The current ablution block is failing with toilets being closed on a regular basis due to blockages or maintenance requirements.	Complete	\$592,414	Mar-22	Jun-23
3	Community	NSW	Wentworth Shire Council	James King Park Riverfront	The beach area to the east of the boat ramp is currently in need of stabilization as the wake of boats constantly erode the bank. The proposal is to put in place a series of walls to mitigate shoreline erosion and create a safe recreation area free of slips	Complete	\$198,000	Mar-22	Mar-23
3	Community	NSW	Wentworth Shire Council	Pooncarie Telegraph Building	The Pooncarie Telegraph building is in a state of disrepair and needs improvements to the local historical building. This project will see internal and external improvements to the building ensuring its use by the community long into the future.	Complete	\$176,000	Mar-22	Mar-23
3	Community	NSW	Wentworth Shire Council	Dareton Travelers Rest (Stage 2)	Following the Stage 1 installation of the Dareton Travelers Rest, it has been identified that the old rotunda over the monument behind the new structure should be replaced to modernise the installation. This project will see the removal of the old existing rotunda and lighting installed.	Complete	\$25,000	Mar-22	Dec-22
3	Community	NSW	Wentworth Shire Council	Wentworth Racecourse track rail replacement	Wentworth Racecourse track has an old steel rail system that does not meet the current standards. Maintenance cannot be undertaken as it would not meet the requirements. This will see the replacement of the old steel barrier fence with a new plastic collapsible fence to reduce injury to horses and riders in the event they run in to the rails. This will then meet the current standards for this type of structure.	Complete	\$110,000	Mar-22	Nov-22
3	Community	NSW	Willoughby City Council	Naremburn Local Centre Streetscape Upgrade	Upgrades to the local business centre to encourage higher levels of pedestrian usage, comfort, convenience, and safety, and expand opportunities for businesses to expand their outdoor operations such as outdoor dining. The proposal is to: - Improve pedestrian circulation, amenity, and wellbeing through improved pedestrian crossing points, regrading pavements, improving sight lines, and widening walkways - Upgrade and enhance pedestrian pavements through new materials and finishes - Increase and improve tree canopy cover through additional and replacement trees and vegetation cover - Provide higher level amenity of public transport facilities through improved waiting areas, bus stops, and location of facilities - Rationalise vehicle circulation through traffic control elements such islands, traffic signalisation, realigned road space, and access points - Increase outdoor activation and amenity through additional space, higher quality environment including levels, grading, seating, canopy cover, and physical separation from vehicle movement - Improve wayfinding through rationalised signage, and opportunities for business identification to improve visitation and circulation - Improve street and community area lighting through smart lighting and integration of smart technology	Under Construction	\$751,014	Jan-23	Aug-24
3	Community	NSW	Wingecarribee Shire Council	Bong Bong Common Upgrades	Construction of playground, amenities, walking track and carpark in accordance with the Bong Bong Common Masterplan	Complete	\$1,100,000	Feb-23	Apr-24
3	Road	NSW	Wingecarribee Shire Council	Old South Road Upgrade Project - Stage 1	Reconstruction of Old South Road from Merrigang St Bowral to Range Road Mittagong. Works include pavement reconstruction, lane widening, safety upgrades and stormwater upgrades.	Complete	\$1,268,082	Oct-22	Mar-24
3	Road	NSW	Wollondilly Shire Council	Road Renewal – Remembrance Driveway Bargo	Remembrance Drive from Tylers Road Intersection to Marshall Road Intersection (680m total length of road renewal – heavy patching and resurfacing) Asset ID – 62985, 62988, 62976, 62979	Complete	\$323,742	Feb-22	Jun-23
3	Road	NSW	Wollondilly Shire Council	Road Renewal – Remembrance Driveway, Bargo	Remembrance driveway from House No 3000 to Remembrance Service Road(637m of road renewal – heavy patching and resurfacing) Asset ID 62922	Complete	\$204,000	Feb-22	Jun-23
3	Road	NSW	Wollondilly Shire Council	Avon dam Road, Bargo Footpath Construction	Design and construct a new shared path and pedestrian facilities and extension of kerb & guttering. Outcome Achieved: Linking the affordable housing area on Avon Dam Road at Bargo with a footpath network and hence shops and public transport; improved pedestrian access to the Child Care Centre.	Complete	\$400,000	Apr-23	Jun-23
3	Community	NSW	Wollondilly Shire Council	Appin AIS Sportsground Netball Courts Upgrade	Renewal of existing netball court, construction of additional court including lighting and connection paths. Outcome Achieved: Improved training facility for growing sporting needs.	Complete	\$400,000	Apr-23	Jun-23
3	Community	NSW	Wollondilly Shire Council	Tahmoor Sporting Complex Multi-Purpose Amenities Building	Construction of multi-purpose amenities building as identified under the master plan including: - Home and away change, shower & amenities - Multipurpose accessible change space- Dedicated Waste and Bin storage - Storage areas for user groups - Umpire Change rooms - Two Canteens & First Aid Room - Public Toilets & Showers (M / F / Acc) - A Lift for full accessibility - A 150 seat function room with staging kitchen - Large multifunction space with operable wall (two meeting rooms) - Additional amenities (M / F / Acc) - Outcome Achieved: Implementation of master plan	Complete	\$300,000	Jan-22	Mar-23
3	Road	NSW	Wollondilly Shire Council	Road Reconstruction Remembrance Driveway, Bargo	Remembrance Driveway -Nooral St - Tylers Rd, Bargo (160m reconstruction)Asset ID 62973	Complete	\$118,000	Dec-22	Jan-23
3	Community	NSW	Wollongong City Council	Beaton Park Tennis Court Upgrades	Sporting and Recreation Facilities - Upgrade of existing tennis facilities at Wollongong City Council's Beaton Park Leisure Centre complex to a Tier-2 facility (regional-standard) facility. These standards are identified by Tennis NSW based on input from the International Tennis Federation (ITF)	Under Construction	\$2,211,886	Feb-23	Dec-24
3	Community	NSW	Wollongong City Council	Webb Park & Gerringully Park Basketball Courts	Pavement reconstruction (in situ stabilisation) and asphalt resurface lush upgrade to include new kerb and gutter and new line marking.	Under Construction	\$55,068	May-23	Jun-24
3	Community	NSW	Wollongong City Council	All-Access, All-Abilities Playground Stuart Park	Playgrounds and Skate Parks - Construction of a new all-access, all-abilities playground at Stuart Park, North Wollongong. The playground will provide a unique play space that caters to all ages and all abilities.	Complete	\$500,000	Feb-23	Mar-24
3	Road	NSW	Wollongong City Council	Marine Drive Car Park Realignment	Rehabilitation / Widening – Reconstruction of car parking area at City Beach, Wollongong.	Complete	\$314,932	Jun-22	Jun-23
3	Community	NSW	Yass Valley Council	Memorial Hall upgrade	Yass Memorial Hall roof replacement	Under Construction	\$714,454	Mar-23	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NSW	Yass Valley Council	Gravel Road Re-sheeting	Gravel re-sheeting on the following roads: Tallagandra Lane, Glengarry Road, Bobbara Road, Gums Lane, Yass River Road, Corregans Road, Dairy Creek Road, Long Rail Gully Road	Complete	\$1,000,000	Apr-23	Sep-23
3	Community	NT	Alice Springs Town Council	Alice Springs Aquatic and Leisure Centre no 10 Speed Street the Gap Alice Springs, NT 0870, Parcel no 4565	Mini golf course, Regional play ground to include swings, slides, climbing equipment, flying fox, other play equipment, BBQ area, seating, shade structures, Small playground including climbing equipment and other play equipment for small children including fencing.	Under Construction	\$866,258	Oct-22	Jun-24
3	Community	NT	Barkly Regional Council	Tennant Creek Landfill Site Weigh Bridge	Supply and Installation of 40t Weigh Bridge in Tennant Creek Landfill site	Complete	\$250,000	May-22	Dec-22
3	Road	NT	Barkly Regional Council	Kargaru Camp Road Street Lighting,	Supply and Installation of Street Lighting in the Kargaru Camp Road from Staunton Street to Kargaru Camp Entry (Approx. 430m)	Complete	\$100,000	May-22	Dec-22
3	Road	NT	Barkly Regional Council	Kooringa Street Lighting	Supply and Installation of Street Lighting in the Kooringa Street from Vicary Street to Caravan Park Road (Approx. 200m)	Complete	\$63,920	May-22	Dec-22
3	Community	NT	Belyuen Community Government Council	Beautification of Entrance to Belyuen and surrounding area	Landscaping improvements	Complete	\$29,988	Sep-22	Mar-23
3	Road	NT	Central Desert Regional Council	Nyirripi road from Ch: 94.4Km- to Ch:96.4 Km. Where 0km measured from Tanami road Woks include sheeting/re-sheeting of the road section	Works include earth fill, gravel re-sheet and drainage construction. distance-2Kms(approximate)	Complete	\$299,586	Dec-22	Apr-23
3	Road	NT	Central Desert Regional Council	Yuelamu primary access from Ch: 2km-6km Where 0km measured from Tanami road. Sheeting/Re-sheeting of the road section	Works include earth fill, gravel re-sheet and drainage construction. distance-4Km(approximate)	Complete	\$500,000	Apr-22	Jun-22
3	Road	NT	City of Darwin	Bagot Oval Car Park	Constructing an upgraded and extended car park, plus natural shading to support a major upgrade to a suburban sporting facility, informed by a master plan for the area.	Complete	\$1,500,000	Oct-22	Jun-23
3	Combination	NT	City of Darwin	Bayview Street Footpath and Verge Widening	Widening of road verge and construction of new footpath.	Complete	\$224,120	Mar-23	Jun-23
3	Community	NT	City of Palmerston	Accessible Play Infrastructure 2-3 locations within Palmerston to be confirmed by 30 June 2022. Playgrounds and Skate parks (including all ability playgrounds)	The City of Palmerston (CoP) Play Space Strategy was adopted in early 2022 and identifies a strategic opportunity to upgrade play infrastructure to improve accessibility (including all ability / inclusive playgrounds). The project outcome will be the purchase and installation of all ability / inclusive playground infrastructure ensuring access to suitable play equipment for all families. Where required, upgraded access to the play equipment will also occur to ensure suitable accessibility.	Complete	\$150,000	Jul-22	Jun-23
3	Community	NT	City of Palmerston	Lake Infrastructure and Amenity Renewal and Upgrade Various lake locations, Durack. Landscaping Improvements	City of Palmerston (CoP) maintains a network of lakes that are multi-use and provide a diverse range of recreational and amenity uses. CoP's Lake Management Plan identifies actions to maintain and improve water quality including the maintenance and improvement of sediment basins and vegetation surrounding many of the lakes. Wooden bridges and elevated walkways are used to view and access the lakes and surrounding pathways however these assets are ageing, and defects are commonly observed and reported. This funding would re-establish sediment basins, vegetation and renew damaged bridge(s).	Complete	\$150,000	Jul-22	Jun-23
3	Community	NT	City of Palmerston	Playground Shade 2-3 locations within Palmerston to be confirmed by 30 June 2022. Playgrounds and Skate parks (including all ability playgrounds)	Shade over playgrounds and associated infrastructure has been raised through consultation on Council's Play Space Strategy to mitigate the increasingly hot Northern Territory climate and sun exposure. This project enables the construction of new shade structures over additional play equipment at 2-3 locations.	Complete	\$150,000	Jul-22	Jun-23
3	Road	NT	City of Palmerston	Roads – Floodway indicators installation Bombax Street, Moulden and James Circuit, Woodroffe. Traffic improvement	This project will enable CoP to communicate information to road users and the public, and efficiently respond to the threat of flooding over local roads during high rainfall events. Electronic flood level indicators and electronic warning signage will be installed to the floodways over Bombax Street, Moulden and James Circuit, Woodroffe.	Complete	\$73,778	Oct-22	Jun-23
3	Community	NT	City of Palmerston	Durack Arts Centre Air-Conditioning and Solar Packard Avenue, Durack. Improvements to community facilities	This project will provide improvements to a community facility. The installation of air-conditioning to the left-wing of the building, and also solar installation on the building roof. This project aligns with the project work categories as the installation of the infrastructure will provide much needed improvements to the existing community facility.	Complete	\$150,000	Jul-22	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NT	City of Palmerston	Community Facility Bathroom Renewal The Boulevard, Palmerston. Improvements to community facilities	The Palmerston Library public bathroom has been identified as requiring improvements to renew aging infrastructure and provide for a modern, accessible bathroom that meets the needs of the community, and provides amenities that are safe, accessible, clean and environmentally sustainable.	Complete	\$150,000	Jun-22	Dec-22
3	Road	NT	Coomalie Community Government Council	Road and drainage improvements - Miles Road and Perreau Roads, Eva Valley	Undertake road and drainage improvements to various sections of Miles Road, Eva Valley within the 1.93km between intersection of Old Coach Road west to 300m past Perreau Road intersection, including installation of a new floodway and various road surface improvements on Miles Road. Addition of 150m of Perreau Road, Eva Valley to raise a floodway to improve road drainage.	Under Construction	\$431,772	Oct-22	Jun-24
3	Road	NT	Department of Transport	Marrakai Road Upgrade to Seal from Chainage 47.7 to 50.2 kilometres Sealing	Marrakai Road connects Stuart Highway with Arnhem Highway and services the local communities. The proposed unsealed section closes down during and after wet season and restrict the community access to nearby amenities and major towns. The proposed work is to upgrade the unsealed section from Ch. 47.7 to 50.2 km to sealed standards, providing better access for local communities.	Under Construction	\$3,800,000	Jul-22	Jun-24
3	Road	NT	Department of Transport	Austral Downs Road Reform 26.3 km of the road to an 8 metres width and install signage. Sheeting / Re-sheeting	The Austral Downs Road is the link road between Barkly and Sandover Highways and is extensively used by the heavy vehicles in support of pastoral proprietries, aboriginal communities, health, schools and shire personal and subcontractors in the support of indigenous communities. The 26.3 km section from Ch. 94.8 to 121.1 km is a flat graded track down the boundary fence of Lake Nash/Georgina Downs station. The track is mostly sand clay with rocky lime stone outcrops. Water ponds in all the low areas restricting access to well after the wet season. Reformation to an 8m wide road and gravel resheeting will improve accessibility. The proposed work is to lift, reform and gravel re-sheet 26.3 km section and install road signs.	Under Construction	\$3,000,000	Sep-22	Jun-24
3	Road	NT	Department of Transport	Kintore Road Gravel Resheet various sections between 17 to 72 km, 241 to 252 km and 267 to 294 km Sheeting / Re-sheeting	These sections of the Kintore Road are under Natural Ground Level and have little to no gravel. The sections have corrugations, bull dust and in some areas oversize material that are prone to flooding and road closures. The proposed treatment is to lift and gravel re-sheet and improve drainage.	Under Construction	\$4,113,308	Jun-22	Jun-24
3	Road	NT	Department of Transport	Drimmie Head Road Pavement Reconstruction 0.0 to 1.4 km and install culverts Reconstruction / Drainage	The pavement of the road has well passed its service age and is severely deteriorated. The road is flooded during wet season due to inadequate drainage and inability to discharge water from road surface. The proposed treatment is to reconstruct the pavement and improve drainage by installing new reinforced concrete box culverts.	Under Construction	\$2,226,225	Apr-24	Jun-24
3	Community	NT	East Arnhem Regional Council	Angurugu – Charter Airport Road known as the Umbakumba / Angurugu Road	New public Toilet block for residents at the Angurugu Charter Airport Area – Category – Toilet Block	Complete	\$180,000	Oct-22	Jun-23
3	Community	NT	East Arnhem Regional Council	Milyakburra Airport	New public Toilet block for Milyakburra residents at the Charter Airport Area – Category – Toilet Block	Complete	\$180,000	Oct-22	Jun-23
3	Community	NT	East Arnhem Regional Council	Gapuwiyak Airport and Central town area	New public Toilet block for Gapuwiyak residents at the Charter Airport Area and the town centre – Category – Toilet Block	Complete	\$350,000	Jan-23	Jun-23
3	Community	NT	East Arnhem Regional Council	Milingimbi – Mudunungun Road	New water park for Community Residents at the town centre park area – Category Sporting and Recreational facilities	Complete	\$262,500	Jan-23	Jun-23
3	Community	NT	East Arnhem Regional Council	Milingimbi – Mudunungun Road	New public Toilet block for Milingimbi residents at the town centre park area – Category – Toilet Block	Complete	\$160,000	Oct-22	May-23
3	Road	NT	Katherine Town Council	Katherine Sports Precinct Ring Road Reconstruction and seal. Road length 1.05km	Reconstruction of 1,050 metres of road from the netball courts on the western side around the cricket oval to the entrance of the Henry Scott building carpark. This is a new, additional and previously unfunded project stage to Council's Phase 1 and Phase 2 projects.	Complete	\$310,000	Jun-22	Aug-22
3	Community	NT	Katherine Town Council	Katherine Sports Precinct Fencing Renewal	Repairs / Replacement of fencing Council is replacing one old fence on Oval 1 and installing a new fence on Oval 2 to keep vehicular traffic off the playing fields. There will be 360 metres of new and renewed fencing in total. This is a new, additional and previously unfunded project stage to Council's Phase 1 and Phase 2 projects.	Complete	\$67,298	Jun-22	Aug-22
3	Community	NT	Katherine Town Council	Katherine Show Grounds	Installation of tanks, pumps and new fire hydrant ringed water main to maintain fire safety compliance.	Complete	\$200,000	Jun-22	Jul-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	NT	Litchfield Council	Sealing: Aldridge Street, Southport Ringwood Street Riverside St Collet St to Cherry St intersection Cherry St from Ringwood intersection to Collet St Barrow St from Kersley St intersection to Ringwood St intersection	Putting a seal on unsealed roads: Aldridge Street: 1.06km Ringwood Street: 200m Riverside St: 310m Collett St to Cherry St Intersection: 150m Cheery St from Ringwood intersection to Collett St: 300m Barrow St from Kersley St intersection to Ringwood St Intersection: 300m Total km: 2.320	Complete	\$2,071,858	Oct-22	Apr-24
3	Community	NT	Litchfield Council	Picnic Shelters or Barbeque Facilities at Community Parks & Landscaping Improvement Humpty Doo Village Green 85 Challoner Court, Humpty Doo	Irrigation installation and fire pit BBQ replacement	Complete	\$35,000	Oct-22	Oct-23
3	Combination	NT	Litchfield Council	Painting/Improvements to community facilities or Other Livingstone Recreation Reserve 1 Livingstone Road, Livingstone	Livingstone Recreation Reserve Carpark upgrade.	Complete	\$30,000	Oct-22	Sep-23
3	Community	NT	Litchfield Council	Closed Circuit TV (CCTV) Thorak Cemetery 95 Deloraine Rd, Knuckey Lagoon Howard Park Recreation Reserve 325 Whitewood Road, Howard Springs Knuckey Lagoon Recreation Reserve Knuckey Lagoon NT Humpty Doo Village Green 85 Challoner Court, Humpty Doo	Wi-Fi and CCTV Installation – for community use. WIFI needed for CCTV to function.	Complete	\$100,000	Oct-22	Sep-23
3	Community	NT	Litchfield Council	Playgrounds and Skate parks Mira Square 10 Barrow Street, Southport	Mira Square – Construction of a new playground	Complete	\$70,000	Oct-22	Jun-23
3	Road	NT	Litchfield Council	Bicycle & Walking Paths Howard Park Recreation Reserve 325 Whitewood Road, Howard Springs	Construction of walking path from main road to the playground and hall.	Complete	\$30,000	Oct-22	Jun-23
3	Community	NT	Litchfield Council	Other Storage Shed Knuckey Lagoon Reserve	Construction of walking path from main road to the playground and hall.	Complete	\$20,000	Oct-22	Jun-23
3	Community	NT	Litchfield Council	Painting/Improvements to community facilities McMinns Lagoon Recreation Reserve 105 Sayer Road, McMinns	Installation of solar lighting to picnic area – for community use.	Complete	\$10,000	Oct-22	Jun-23
3	Road	NT	Local Government Association of the Northern Territory	Robinson River Road	Traffic Improvement. Road widening and sealing of section of road with associated guardrail and line marking to prevent off road incidents.	Complete	\$930,000	Mar-23	Jun-23
3	Road	NT	Local Government Association of the Northern Territory	Kelly Well Road (Nguyarramini)	Gravel sheeting. 10km reformation and gravel sheet road with associated drainage to support access to indigenous community and pastoral industry.	Complete	\$493,688	Oct-22	Dec-22
3	Road	NT	MacDonnell Regional Council	Areyonga – access road floodway upgrades (various)	From ch 0.00km to ch 18.83km	Complete	\$215,053	Sep-22	Jun-23
3	Road	NT	MacDonnell Regional Council	Amoonguna – White Gum Drive Shoulder Widening	From ch.0km00.95 (NTG Boundary) to ch.0km 02.40 from a 3.50m wide seal to a 7.0m wide seal, two lane seal, on a 9.0m wide carriageway. In conjunction with the NTG who will be doing ch.0km 00.00 to 00.95	Complete	\$695,953	Jan-22	Apr-22
3	Road	NT	Roper Gulf Regional Council	Numbulwar Clinic Road	Upgrade and Reconstructing Numbulwar Clinic Road, including all roads in the area of Numbulwar.	Under Construction	\$978,578	Oct-22	Jun-25
3	Community	NT	Tiwi Islands Regional Council	Walking Path from Wurrumiyanga Airport	Walking/ bike path from Wurrumiyanga airport to Front beach	Complete	\$50,000	Dec-23	Feb-24
3	Community	NT	Tiwi Islands Regional Council	Widening Internal Roads Garden Point	Resheet and widening of some internal roads at Garden Point. (Some roads are not wide enough for two vehicles)	Complete	\$91,808	May-23	Dec-23
3	Community	NT	Tiwi Islands Regional Council	Landscaping & Beautification works at Snake Bay and Garden point Airport	Landscaping/beatification of Milikapiti and Garden Point airport terminals (Basic landscaping of outer areas of terminals)	Complete	\$30,000	Jul-23	Oct-23
3	Community	NT	Tiwi Islands Regional Council	Bollards at Wurrumiyanga Airport	Replacement of bollards at Wurrumiyanga Airport terminal along road	Complete	\$15,000	Jul-22	Sep-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	NT	Tiwi Islands Regional Council	Refurbishment of Wurrumiyanga Swimming Pool	Refurbishment of Wurrumiyanga Swimming Pool. Replacement of the fibre glass pool base. Excavation of the pool base.	Complete	\$700,000	Feb-23	Jul-23
3	Community	NT	Victoria Daly Regional Council	Daguragu Community Sports and Recreation Facility Upgrades and Repairs	Significant upgrades and repairs to the Daguragu Community Sports and Recreation Facilities including asbestos removal, earthworks, installation of new roller doors, new paint and repairs to bathrooms, electrical, plumbing, concrete, walls, cladding, structural columns, flooring, air conditioning and louvres. Security system to be installed	Under Construction	\$636,486	Sep-23	Jun-25
3	Community	NT	Wagait Shire Council	Skate-park and Pump-track Design and Construct Stage 1 Cloppenburg Park, Forsyth Rd Wagait Beach, Category: Playgrounds and Skate-parks	The existing pump-track was demolished to install a new (approved) irrigation bore at the Cloppenburg Park Sports and Recreation facility in 2019. Through a community consultation process in 2021, a masterplan for the facility was created which includes the rebuild of the pump-track and a new skate-park adjacent to it. Council has received quotes for design drawings and anticipates that stage 1 construction of both the skate-park and the pump-track can be met within the LRCIP funds available. Council is seeking funding for stage 2 construction from NT Government.	Complete	\$50,232	Apr-22	Jun-23
3	Road	NT	West Arnhem Regional Council	Mallabam Roadworks and Drainage works Length: 1.3km	The works include Reconstruction of the road Widening of the existing road Drainage works upgrade Resealing the road Relocating and protecting the services	Complete	\$1,080,536	Aug-22	Sep-23
3	Road	NT	West Daly Regional Council	Road Works – Wadeye Internal Roads	The project involves road shoulder rehabilitation, bitumen seal works, installation of new kerb & channel (K&C) and line marking. The intent is for works to be undertaken across various internal roads within Wadeye township. The current state of the roads is not adequate due to the effects of Wet Season.	Under Construction	\$450,000	Jan-23	Jun-24
3	Community	NT	West Daly Regional Council	Bus Shelters	The community bus shelters are not appropriate for the weather conditions in the Northern Territory. This includes shade for humid temperatures and shelter for torrential rain experienced in the Wet Season. The project works include installation of all-weather bus shelters across various bus route locations within Wadeye. 30 community members experiencing restricted access to power and water.	Under Construction	\$40,000	Nov-23	Jun-24
3	Community	NT	West Daly Regional Council	Grandstands	There is currently no shade at the community sporting oval grandstands. The projects seeks to provide sun safe shaded grandstands for spectators.	Under Construction	\$120,000	Mar-24	Jun-24
3	Road	NT	West Daly Regional Council	Road Works – Homeland Access Road	The project seeks to rehabilitate access roads that are currently restricted at times to access due being inadequate. The works will involve gravel resheeting works, pavement stabilisation, maintenance grading and compaction, drainage and culvert repairs.	Complete	\$132,014	Aug-23	Dec-23
3	Community	NT	West Daly Regional Council	Peppimenarti Library Veranda	The existing veranda roof height is too low. Its current height is not compliant with the National Construction Code of 2.1m for a non-habitable space. The project's intent is to rectify the veranda roof to a minimum 2.1m. The improvement to the facility will provide a safe and usable space for the Library users and the wider community.	Complete	\$62,000	Nov-22	Feb-23
3	Combination	QLD	Aurukun Council	Aurukun Access Road – Various Locations	Pothole repairs, vegetation clearing, minor crack sealing and grading (unless new gravel is being added) are all considered to be general maintenance. Start Chainage 0 to End Chainage 75000. Please refer to attached document named "Aurukun Project 1 & 2 Site".	Complete	\$28,749	Jun-22	Jun-23
3	Community	QLD	Aurukun Council	Possum Creek and Sandy Creek spur drainage improvements	Culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage only. Start Chainage 22500 to End Chainage 30000. Please refer to attached document named "Aurukun Project 1 & 2 Site".	Complete	\$50,000	Jun-22	Jun-23
3	Community	QLD	Aurukun Council	Ku Street, Pikkuw Street, Muttich Street, Tal Tal Street drainage improvements in Aurukun Township	Culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage only. Please refer to attached document named "Aurukun Project 3 Site".	Complete	\$28,749	Jun-22	Jun-23
3	Community	QLD	Balonne Shire Council	Tourism and Community Signage	Shire and Town Entry signs for one of our towns (Hebel). One of the entry roads into Hebel has recently been upgraded and sealed which will now be used as a main transport corridor. Currently there are no Shire or town entry signage on this road. Pool Signs for St George Pool in view of recent additions (hot baths, splash park). Signage for community and tourists to make aware of the new facilities at the St George Pool	Under Construction	\$55,000	Jul-22	Jun-24
3	Community	QLD	Balonne Shire Council	St George Pool Privacy Fence	St George Pool has a new splash park facility which has been built at the rear of the pool area. Concerns have been raised as presently there is a low fence with no privacy. Funds will be used to construct a privacy fence.	Under Construction	\$80,000	Jul-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	QLD	Balonne Shire Council	Industrial Development – Roads and Services	Council have recently developed lots of land at the St George Aerodrome with the intention of letting / leasing to airside and commercial businesses. This will create an economic catalyst for our Shire by providing opportunities for businesses to expand, bring jobs to the region and boosting our economic profile. To further prepare the lots ready for the letting stage Council are seeking funding under LRCIP 3 for the construction of an access road to these lots with the inclusion of power, water and sewerage connections to the developed lots.	Under Construction	\$1,065,900	Jul-22	Jun-24
3	Community	QLD	Balonne Shire Council	Rowden Park Basket Ball Court	New basketball court to be constructed – hard stand area and basket ball hoops	Under Construction	\$80,000	Aug-22	Jun-24
3	Community	QLD	Balonne Shire Council	Shire Planting Program	Works will include tree planting to increase shade, creation of green spaces across our seven small communities. NOTE – these works are separate to the Shire tree planting project funder under LRCIP Phase 2.	Under Construction	\$97,223	Jul-22	Jun-24
3	Community	QLD	Balonne Shire Council	Walter Austin Park Boundary Fence	Construction of a boundary fence around Walter Austin Park in the town of Bollon. Currently there is no boundary fence which makes it unsafe for the young children to play in. This park is utilised by all residents as well as visitors to the area.	Under Construction	\$17,608	Feb-23	Jun-24
3	Community	QLD	Balonne Shire Council	Victoria Street, St George – CBD Upgrades	This project will see the upgrade of Victoria Street, in the CBD of St George. The project will provide street furniture and beautification as part of a larger street scape project. The \$200,000 sought under LRCIP Phase 3 is in addition to the Murray Darling Grant – this is a new and stand alone project.	Complete	\$200,000	Jul-22	Sep-23
3	Community	QLD	Balonne Shire Council	Bollon Toilet Block – Upgrade to Walter Austin Park	Bollon Toilet Upgrade (21-22-IS.90) Refurb showers and toilets – current amenities are aged and require renovation.	Complete	\$342,000	Oct-22	Aug-23
3	Community	QLD	Balonne Shire Council	Thallon Community Infrastructure	In collaboration with the Thallon Progress Association, Balonne Shire Council intend to upgrade the Thallon Campgrounds. Upgrades were identified through a master planning process conducted through the Thallon PA and Council. This project will complete key components of the master plan to provide beautification and upgrades for community, social and economic benefit. Council are seeking funding under LRCIP 3 to complete the following project activities at the campgrounds: -Construction of concrete footpath connecting the toilets to the camping sites/communal camp kitchen -Installation of bollards and wayfinding signage -Installation of wash points -Landscaping and irrigation Further development of unsealed carparks	Complete	\$120,000	Jul-22	Jul-23
3	Community	QLD	Balonne Shire Council	St George Pool Relining	The St George 50m public Pool requires new lining as the current one is deteriorated. The pool lining is crucial to maintaining the structural integrity as well as preventing any leaks. The pool is a priority community infrastructure and is a widely used facility by our residents and visitors.	Complete	\$135,169	Apr-23	Jul-23
3	Community	QLD	Balonne Shire Council	Cultural Centre audio visual	Cultural Centre – Hall and Meeting rooms turn 100 in 2025. The Hall requires new sound system and audio visual to be upgraded/replaced. Works will include core hardware, microphones, speakers and all interconnecting cables & accessories including electrical works and installation costs. The cultural centre is a community hall which is utilised for public meetings, concerts, Blue light discos and many more community events. All new audio visual equipment purchased as part of this project will be accessible for the community to utilise for their events.	Complete	\$90,000	Jul-22	Apr-23
3	Road	QLD	Banana Shire Council	Racecourse Lane Upgrade	Upgrade of Racecourse Lane, Taroom from gravel to sealed - CH2.45-3.03 (6m wide)	Under Construction	\$201,967	Feb-24	May-24
3	Road	QLD	Banana Shire Council	Earlsfield Street, Rehabilitation	Rehabilitate Pavement and asphalt seal – CH0 – 350 with a replacement of kerb and channel CH-0 -150	Complete	\$196,000	Jan-23	Mar-24
3	Road	QLD	Banana Shire Council	Potts Road - Gravel Resheeting	Gravel Resheet of Potts Road - CH0-7.8 (4m wide) 344m3 of 100mm depth at various locations	Complete	\$45,042	Sep-23	Dec-23
3	Road	QLD	Banana Shire Council	Bundulla Road: Sheeting / Re-sheeting	Gravel resheet CH0-7860 - additional gravel etc. is added on top of an existing road	Complete	\$169,320	Apr-23	Jun-23
3	Road	QLD	Banana Shire Council	Kinfauns Road: Sheeting / Re-sheeting	Gravel resheet CH8190-27710 (Various locations) - additional gravel etc. is added on top of an existing road	Complete	\$38,390	Apr-23	Jun-23
3	Road	QLD	Banana Shire Council	Tarana Crossing: Sheeting / Re-sheeting	Gravel resheet CH20-14530 (Various locations) - additional gravel etc. is added on top of an existing road	Complete	\$221,529	Apr-23	Jun-23
3	Road	QLD	Banana Shire Council	Defence Road: Sheeting / Re-sheeting	Gravel resheet CH45000-59780, CH63010-65030 - additional gravel etc. is added on top of an existing road	Complete	\$578,101	Apr-23	Jun-23
3	Road	QLD	Banana Shire Council	Goovigen Rannes Road – Resealing	Bitumen reseal CH0-7240, CH13250-19320 - Second or subsequent sealing of roads	Complete	\$371,664	Jun-23	Jun-23
3	Road	QLD	Banana Shire Council	Kianga River Road, Reseal	Bitumen Reseal, edge repairs and drainage repairs CH690 - 4850	Complete	\$112,338	May-23	Jun-23
3	Road	QLD	Banana Shire Council	Washpool Street - Biloela, Urban Reseal	Asphalt reseal (50mm asphalt overlay of full 11 metre width) and reinstate line marking CH0 – 0.58	Complete	\$344,102	May-23	Jun-23
3	Road	QLD	Banana Shire Council	State Farm Road - Biloela, Urban Reseal	Asphalt reseal (50mm asphalt overlay of full 12 metre width) and reinstate line marking CH0.89 – 1.37	Complete	\$365,085	May-23	Jun-23
3	Road	QLD	Banana Shire Council	Hutton Street - Taroom, Urban Reseal	Asphalt reseal (50mm asphalt overlay of approximately 740m2) and reinstate line marking CH1.120 – 1.167	Complete	\$50,000	May-23	Jun-23
3	Road	QLD	Banana Shire Council	Callide Street - Biloela, Urban Reseal	Asphalt reseal (50mm asphalt overlay of width) and reinstate line marking CH1.05 – 1.07 (20 metres wide) CH1.07 – 1.46 (13 metres wide)	Complete	\$325,989	May-23	Jun-23
3	Community	QLD	Banana Shire Council	Taroom Lions Park, Construction of Sealed Car Park Area	Asphalt seal of existing gravel carpark - 150mm gravel overlay and 50mm asphalt seal (Approx. 750m2)	Complete	\$94,110	Apr-23	Jun-23
3	Community	QLD	Banana Shire Council	Cracow Road – Rural Reseal	Bitumen Reseal of Cracow Road CH3.2 – 8.4 (6m Wide)	Complete	\$148,579	May-23	Jun-23
3	Community	QLD	Banana Shire Council	Glenmoral Roundstone Road – Rural Reseal	Bitumen Reseal of Glenmoral Roundstone Road CH5.6 – 7.7 (6m Wide)	Complete	\$52,500	May-23	Jun-23
3	Community	QLD	Banana Shire Council	Goovigen Connection Road – Rural Reseal	Bitumen Reseal of Goovigen Connection Road CH0.09 – 4.09 and CH4.16 – 4.22 (6m Wide)	Complete	\$92,689	May-23	Jun-23
3	Road	QLD	Banana Shire Council	Valentine Plains Road: Bicycle and Walking Paths	Pathway repair and reseal	Complete	\$88,633	Mar-22	Jun-22
3	Road	QLD	Banana Shire Council	Calvale Road: Drainage, edge repairs	Culvert repairs at CH5810, CH6760; road edge repair 5.2km	Complete	\$120,228	Mar-22	Mar-22
3	Community	QLD	Barcaldine Regional Council	Showground Upgrades	Alpha Showground Upgrades, Jericho Showground Upgrades, Aramac Showground Upgrades, Barcaldine Showground Upgrades, Muttaborra Showground Upgrades	Under Construction	\$610,000	May-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Barcaldine Regional Council	Aramac Harry Redford Centre Upgrade	Installation of new Air conditioner in Harry Redford Centre Aramac	Under Construction	\$50,000	May-22	Jun-24
3	Road	QLD	Barcaldine Regional Council	Aramac-Jericho Road Bitumen Seal	Sealing of 2.6km road on Aramac-Jericho Road	Under Construction	\$900,000	May-22	Jun-24
3	Community	QLD	Barcaldine Regional Council	Swimming Pool Upgrade	Aramac and Muttaborra Swimming Pool Upgrades	Under Construction	\$145,000	May-22	Jun-24
3	Community	QLD	Barcaldine Regional Council	Barcaldine Town Hall upgrades	Repairs and Upgrades for External Wall and Town Hall Floor.	Under Construction	\$230,000	May-22	Jun-24
3	Road	QLD	Barcaldine Regional Council	Drummond Slopes Road Upgrades	Gravel 1km on Drummond Slopes Road	Under Construction	\$48,332	May-22	Jun-24
3	Road	QLD	Barcaldine Regional Council	Narbethong Road Seal and Floodway	1km of Bitumen Seal and Floodway on the Narbethong Road	Under Construction	\$400,000	May-22	Jun-24
3	Road	QLD	Barcaldine Regional Council	Rural addressing Signage	Rural Road Signage to be installed through the region on rural properties.	Under Construction	\$100,000	May-22	Jun-24
3	Community	QLD	Barcaldine Regional Council	Rest Area Toilet Upgrade	Sculpture Trail Toilet Blocks to be constructed	Under Construction	\$100,000	May-22	Jun-24
3	Community	QLD	Barcoo Shire Council	McPhellamy's Crossing	Final stage of the Repair/Upgrade of the Windorah Township water storage weir on Cooper Creek.	Under Construction	\$303,287	Jan-23	Jun-24
3	Road	QLD	Barcoo Shire Council	Motor Grid replacements	Replacement of existing motor grids, that are in poor condition, to meet Council's asset management strategy. These motor grids are located on public roads and the project scope involves the demolition & removal of the old grid and construction of a new grid in its place. Three of these grids are to be replaced under this project. The community benefit is having this public road infrastructure kept at a suitable level of service. The three roads which are planned to have the motor grids replaced on are: Davenport Rd, Yaraka-Retreat Rd and Arrabury Rd.	Under Construction	\$60,026	Jan-23	Jun-24
3	Community	QLD	Barcoo Shire Council	Windorah WTP Upgrade	Final Commissioning & Civil Works Stage of the Windorah Water Treatment Plant Upgrade. The remaining scope involves the Project Management of the WTP commissioning process and handover as well as the construction of access from Cecil St and associated hardstand areas. The existing water treatment plant in Windorah was constructed in 1997 and does not consistently meet the current Australian Drinking Water Guidelines. The project will provide the community and general public with access to safe drinking water.	Complete	\$398,771	Aug-22	Dec-23
3	Road	QLD	Barcoo Shire Council	Yaraka-Retreat Rd – Floodway Replacement Ch 21.6km	Replacement of an existing reinforced concrete floodway at Ch 21.6km to meet Council's asset management strategy.	Complete	\$150,000	Jun-23	Jul-23
3	Road	QLD	Barcoo Shire Council	Arrabury Road, Tanbar (Ch 93 – 98km)	Gravel resheeting to reinstate unsealed pavement	Complete	\$192,773	Apr-22	May-22
3	Road	QLD	Barcoo Shire Council	Arrabury Road, Tanbar (Ch 61.8 – 67.0km)	Gravel resheeting to reinstate unsealed pavement	Complete	\$247,402	Apr-22	Apr-22
3	Road	QLD	Blackall-Tambo Regional Council	Shamrock St Rehabilitation	Rehabilitation / Resurfacing of Hot-Mix in main street of Blackall	Complete	\$320,000	Jul-22	Apr-23
3	Road	QLD	Blackall-Tambo Regional Council	Arthur St Rehabilitation	Rehabilitation / Resurfacing of Hot-Mix in main street of Tambo	Complete	\$480,000	Jul-22	Apr-23
3	Road	QLD	Blackall-Tambo Regional Council	Local Road Rehabilitation	Rehabilitation / Resurfacing of bitumen on local shire roads	Complete	\$816,692	Jul-22	Apr-23
3	Combination	QLD	Boulia Shire Council	Boulia Industrial Subdivision:	Earthworks, pavements, bitumen seal, installation of water, sewer and power including transformer and street lights to the Boulia industrial subdivision. The location is similar to the Phase 2 application which is for the headworks required for this development. The Phase 3 scope of works is the actual subdivision itself.	Complete	\$1,136,912	May-22	Jun-23
3	Community	QLD	Brisbane City Council	Witton Barracks Community Hub: Painting/Improvements to community facilities	The Witton Barracks Community Hub is part of Council's commitment to building infrastructure for the future while protecting our unique lifestyle, local greenspace and parks. The scope of works will include the refurbishment and adaptive reuse of the historic Witton Barracks Precinct to deliver a significant community resource.	Complete	\$5,015,881	Jul-22	Feb-24
3	Combination	QLD	Brisbane City Council	Brisbane International Cycle Park – Stage 2:	Brisbane's International Cycle Park is located within Murarrie Recreational Reserve and is currently being upgraded as a destination premier international cycling and wheeled precinct. The scope of works will include the construction of a portion of the overall proposed development, being a car park component and supporting works, including remediation, surface and stormwater treatment, drainage and arboriculture works	Complete	\$6,032,267	Aug-22	Nov-23
3	Road	QLD	Brisbane City Council	Ipswich Road Tunnel: Street lighting equipment	The Ipswich Road tunnel lighting infrastructure requires upgrading to energy efficient LEDs. The scope of works will include staged upgrades to the existing lighting infrastructure, and the addition of decorative lighting and associated works, budget permitting.	Complete	\$1,150,143	Oct-22	Aug-23
3	Community	QLD	Brisbane City Council	Shorncliffe Escarpment: Other	The Shorncliffe Escarpment on Moreton Bay requires site works to ensure environmental and recreational values will be protected, maintained and enhanced at this iconic Brisbane foreshore destination. The scope of works was identified as part of developing a management plan for the Shorncliffe Escarpment. The funding will initiate priority stages of the improvement works to mitigate site risks, support the natural systems and enhance visitor amenity.	Complete	\$3,555,354	Nov-22	Jul-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	Brisbane City Council	Wadeville Street and Ritchie Road Corridor Improvements, Stage 1:	Improvements are required to enhance safety and reduce congestion on the road corridor. The scope of works will include congestion and safety improvements from Wadeville Street at Parkwood Road, to Van Dieren Road, Pallara.	Complete	\$7,278,000	Dec-22	Jun-23
3	Combination	QLD	Brisbane City Council	Kelvin Grove Urban Village: Replacement of Light Bulbs in Street Lights	The Kelvin Grove Urban Village streetlights are required to be upgraded to energy efficient LED's. The scope of works will include the supply and install of luminaries and any associated works to support the upgrade.	Complete	\$216,505	Nov-22	Feb-23
3	Community	QLD	Brisbane City Council	Bracken Ridge Scouts and Girl Guides	The Bracken Ridge Scouts and Girl Guides, both located in McPherson Park, require building maintenance works. The scope of works includes replacement and upgrade of roof elements to meet current compliance standards, as well as drainage and plumbing maintenance.	Complete	\$171,857	Jul-22	Oct-22
3	Community	QLD	Bulloo Shire Council	New Ablution Unit Lot 504 SP134021 Thargomindah Sports Oval Powell Street Thargomindah QLD 4492 Work Category: Toilet Block	Construction of a new public ablution unit at the Thargomindah Sports Oval (14400 x 3400) Existing ablution facilities at this location are at capacity during community events, the new public ablution unit will provide additional facilities to the community and tourists during events reducing queue and septic issues with smaller facility. New Ablution Unit: 3 Female Toilets, 3 Female Showers, 1 Disabled Access, 2 Male Toilets, 4 Urinals & 2 Male Showers	Complete	\$335,040	Nov-22	Jun-23
3	Road	QLD	Bulloo Shire Council	Warri Gate Rd Reconstruction Work Category: Reconstruction	Reconstruction – Rebuilding/ Upgrade (Seal) sections of the Warri Gate Road that are continually damaged during rain events. Start: Chainage 39.22	Complete	\$1,362,802	Feb-23	Jun-23
3	Road	QLD	Bundaberg Regional Council	Booyan Rd Widening	Road widening to provide safety improvements and reduce shoulder maintenance costs.	Under Construction	\$1,800,000	Feb-24	Jun-24
3	Road	QLD	Bundaberg Regional Council	Birthamba Rd Widening – Stage 2	Road widening to provide safety improvements and reduce shoulder maintenance costs.	Under Construction	\$1,000,000	Aug-23	Mar-24
3	Road	QLD	Bundaberg Regional Council	Church St – New Road Construction	Widening an adjacent existing sealed portion of Hummock Road to provide safety improvements and reduce shoulder maintenance costs.	Complete	\$229,154	Apr-23	Oct-23
3	Road	QLD	Bundaberg Regional Council	Hummock Rd Sealing & Widening	Sealing an unsealed portion of Hummock Road to provide safety improvements and achieve preservation & maintenance cost savings.	Complete	\$1,000,000	Feb-23	Aug-23
3	Community	QLD	Burdekin Shire Council	Burdekin Water Park	Towards elements of Burdekin Water Park within Ayr Swimming Pool complex including water, wastewater and drainage service relocations/upgrades, subgrade replacement, internal electrical works, pool fencing, detailed design and construction of new kiosk at MacMillan Street, Ayr podium, footpath and ramp works, and shared zone crossing.	Complete	\$1,240,522	Apr-22	Apr-24
3	Community	QLD	Burke Shire Council	Burketown Wharf Recreational Area – Stage 1	Construct new facilities for community and public use at the wharf precinct – including barbeque areas and shaded seating. There are currently no facilities available	Complete	\$92,464	Apr-23	Jun-23
3	Road	QLD	Burke Shire Council	Burketown Sewage Treatment Plant Access Road Upgrade	Reconstruction (sub-base pavement re-build) and sealing of the access road to the Sewage Treatment Plant to enable all weather access – address the issue of lack of access during the wet season reducing the risk to community of potential service interruption	Complete	\$519,258	Jun-22	Sep-22
3	Road	QLD	Cairns Regional Council	Cairns Footpath Renewal Program: Bicycle and Walking Paths	Renewal of concrete cycling and pedestrian infrastructure across various sites in the Cairns region	Complete	\$500,000	Jul-22	Jun-23
3	Community	QLD	Cairns Regional Council	Cairns Aquatic Facility Renewal: Sporting and Recreation Facilities	Works to upgrade and renew assets at Council's aquatic facilities. Tobruk Pool renew expansion joints, lane ropes and flow rider. Sugarworld Water Park Renew grease traps and plant room upgrade.	Complete	\$350,000	Jun-22	Jun-23
3	Road	QLD	Cairns Regional Council	Cairns Kerb & Channel and Shoulder Sealing Program: Drainage	Renewal of kerb and channel across various locations in the Cairns region. Shoulder sealing on unsealed roads in urban areas.	Complete	\$2,000,000	Jul-22	May-23
3	Community	QLD	Cairns Regional Council	Cairns Toilet Facilities Renewal: Toilet Blocks	Works to renew and upgrade Toilet facilities at various sites across the Cairns region.	Complete	\$311,036	Jul-22	May-23
3	Road	QLD	Cairns Regional Council	Cairns New Footpaths: Bicycle and Walking Paths	Construct new concrete cycling and pedestrian infrastructure across various sites in the Cairns region.	Complete	\$400,000	Jun-22	Mar-23
3	Community	QLD	Cairns Regional Council	Cairns Esplanade Fitness Equipment Renewal: Sporting and Recreation Facilities and Muddies Playground Upgrade	Renewal of fitness and recreation equipment at 3 locations along the Cairns Esplanade.	Complete	\$100,000	Jul-22	Mar-23
3	Community	QLD	Carpentaria Shire Council	Karumba Point Foreshore – stage 1	Detailed design and construction of Stage 1 of the Karumba Point rock revetment (shoreline and community assets protection). Stage 1 is proposed to be a rock revetment that runs from near the Savannah Shores down to the End of the Road motel based on the CHASS investigation recommendations. The final treatment is subject to change as per the detailed design and Department approvals as part of this proposed project. Future stages are to extend the protection treatments down to the boat ramp parking area at the end of Palmer Street. Each stage of the works will be publicly accessible and provide erosion protection to the various businesses and residences affected.	Complete	\$1,000,000	May-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Carpentaria Shire Council	Karumba Town Park	Create a new park in Karumba on unused Council land. Council will convert an existing road reserve into new park land. Works are to involve irrigation, footpaths, landscaping and seating/benches – subject to design and funds available.	Complete	\$350,000	May-22	Mar-23
3	Community	QLD	Carpentaria Shire Council	Karumba Point to Town Walking Track	Installation of walking track signage and upgrades to increase resilience via construction of culverts and/or foot bridges.	Complete	\$73,848	May-22	Dec-22
3	Combination	QLD	Cassowary Coast Regional Council	Dalrymple Esplanade Pathway	Construction of a walking path along Dalrymple Esplanade, Innisfail Estate. Path will provide improved connectivity and amenity for recreational users of Dalrymple Esplanade.	Complete	\$288,572	May-23	Oct-23
3	Community	QLD	Cassowary Coast Regional Council	Ranch Road Bus Stop	Construction of a bus stop/turn around facility that will improve safety for school children.	Complete	\$34,810	Sep-23	Oct-23
3	Road	QLD	Cassowary Coast Regional Council	Warrina Lakes Pump Track	Construction of an asphalt pump track at Warrina Lakes, Innisfail. Project is consistent with the Warrina Lakes Master Plan and will provide a high-quality asphalt pump track that will appeal to locals and visitors.	Complete	\$395,190	Feb-23	Sep-23
3	Combination	QLD	Cassowary Coast Regional Council	Bingil Bay Pathway	Construction of a walking path to connect the Bingil Bay township to the foreshore. Pathway will provide improved pedestrian safety along Bingil Bay Road.	Complete	\$326,049	Dec-22	Apr-23
3	Road	QLD	Cassowary Coast Regional Council	Murray Street Upgrade	Upgrade of Murray St, Tully, between Curtis and Richardson St. Project includes upgrades to stormwater, installation of kerb and channel, concrete footpaths, pavement replacement and asphalt surfacing.	Complete	\$400,000	Jul-22	Dec-22
3	Community	QLD	Cassowary Coast Regional Council	Flying Fish Point Viewing Platform	Construction of a new 6m x 3m low level viewing platform to activate parklands for weddings and other community events.	Complete	\$33,951	Jul-22	Sep-22
3	Community	QLD	Central Highlands Regional Council	Ghungalu Nunee (Gardens) Stage 1	Landscaping Improvements New indigenous garden to address water flow issues in the Old Blackwater Pool precinct and provide a new tourism experience for the region. The “stages” are separate works and all works will be finalised by the end of the financial year.	Under Construction	\$981,994	Apr-23	Jun-24
3	Community	QLD	Central Highlands Regional Council	Roy Day Multi-purpose Stage 2	Painting/Improvements to Community Facilities Upgrade and internal fit out of multi-purpose building to be used by community as an evacuation centre in bushfires. The upgrade will involve a the plumbing and kitchen, benches, cupboards as well as internet connection to benefit the community. The “stages” are separate works and all works will be finalised by the end of the financial year.	Under Construction	\$385,000	Feb-23	Jun-24
3	Community	QLD	Central Highlands Regional Council	Springsure Beautification	Landscaping Improvements Beautification of Eclipse Street in Springsure. This will include fixing the kerb and channel around gardens beds, irrigation, replacement benches, banners and new parking bays.	Under Construction	\$922,632	Feb-23	Jun-24
3	Community	QLD	Central Highlands Regional Council	Managed CCTV Services	Closed Circuit TV (CCTV) This project defines a series of works recommended to manage councils CCTV services, and mitigate identified high severity operational risks. New and replacement CCTV services to be involved as well as the installation of a new central system that will connect everything.	Complete	\$603,720	Apr-23	Dec-23
3	Road	QLD	Central Highlands Regional Council	Arcadia Valley Floodway	Reconstruction Replace floodway.	Complete	\$210,332	May-23	Oct-23
3	Community	QLD	Central Highlands Regional Council	Electrical Audit	Painting/Improvements to Community Facilities CHRC Electrical Audit (Gaye Westerberg). This electrical audit will be conducted throughout all Council facilities. Electrical inspection in accordance with the Australian Standard - (AS)3019:2007 will be undertaken. In doing so, this will increase community access and safety to all community buildings listed in the Electrical Audit Asset List (attached). This will encourage community engagement as these areas are commonly used.	Complete	\$456,564	Aug-22	Sep-23
3	Community	QLD	Central Highlands Regional Council	Andrews Road - Footpath Ac	Bicycle and Walking Paths Andrews Road (Gregory Highway to existing footpath) 135m. Construction of footpath for community benefit.	Complete	\$38,895	Feb-23	Jun-23
3	Community	QLD	Central Highlands Regional Council	EMD Library Park Electrical	Painting/Improvements to Community Facilities The library park precinct has been inspected by PCEW and identified major works are required to ensure capacity and continuation of services. Some of the major works include, upgrade of electrical switchboards, circuit breakers and wiring.	Complete	\$99,147	Feb-23	Jun-23
3	Community	QLD	Central Highlands Regional Council	Emd Town Hall /Elec Compliance	Painting/Improvements to Community Facilities Emerald Town Hall Electrical Compliance Facilities	Complete	\$62,444	Feb-23	Jun-23
3	Community	QLD	Central Highlands Regional Council	Rolleston Hall Electrical	Painting/Improvements to Community Facilities Renewal of Electrical Services to Rolleston Hall to ensure they are up to current standards as per the PCEW reports. New wiring and switchboard components will be involved in the renewal as well as other necessary electrical items in need of updates to comply with the PCEW Reports.	Complete	\$29,160	Feb-23	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Central Highlands Regional Council	Rolleston off leash dog park	Painting/Improvements to Community Facilities Installation of new dog park in Rolleston. Park to be separated for small and large dogs.	Complete	\$59,868	Jan-23	Jun-23
3	Community	QLD	Central Highlands Regional Council	Springsure off leash dog park	Painting/Improvements to Community Facilities Installation of new dog park in Springsure. Park to be separated for small and large dogs.	Complete	\$54,044	Jan-23	Jun-23
3	Community	QLD	Central Highlands Regional Council	Willows Hall Refurb St2	Painting/Improvements to Community Facilities This project is to repurpose and build on the existing recreational building site to replace the old Willows Hall which is at end of life and not fit for purpose. Dispose of building and insulate new building roof and walls and supply split system air-conditioning for community benefit. The "stages" are separate works and all works will be finalised by the end of the financial year.	Complete	\$219,767	Oct-22	Jun-23
3	Community	QLD	Central Highlands Regional Council	Comet Hall Electrical	Painting/Improvements to Community Facilities Renewal of Electrical Services to Comet Hall to ensure they are up to current standards as per the PCEW reports. New wiring and switchboard components will be involved in the renewal as well as other necessary electrical items in need of updates to comply with the PCEW Reports.	Complete	\$13,967	Feb-23	Apr-23
3	Community	QLD	Central Highlands Regional Council	Access Sapphire Hall Amenities	Bicycle and Walking Paths Pathway replacement and all abilities ramp extension.	Complete	\$31,600	Dec-22	Mar-23
3	Community	QLD	Central Highlands Regional Council	Off leash agility equipment	Painting/Improvements to Community Facilities Dog agility equipment for installation at CHRC off leash dog parks for public access. This agility equipment will allow the community to engage with their animals and encourage better participation with the community.	Complete	\$28,574	Nov-22	Mar-23
3	Community	QLD	Central Highlands Regional Council	Rubyvale Hall access amenities	Toilet Blocks Provide compliant access to amenities at the Rubyvale Hall. The installation will include an access footpath to the toilet block to benefit the community.	Complete	\$44,282	Feb-23	Mar-23
3	Community	QLD	Central Highlands Regional Council	Roof Over Draining Pen at Dip	Painting/Improvements to Community Facilities Construct roof over draining pen. This facility is the centre of cattle sales for the region therefore benefiting farmers as well as the rest of the community. The emerald saleyards are not ran as a commercial business but as a community facility that is run of a cost recovery basis.	Complete	\$24,960	Aug-22	Feb-23
3	Community	QLD	Central Highlands Regional Council	Agent Access To Public Walkways	Bicycle and Walking Paths Seven new sets of stairs at agent catwalk to public walkway. These new stairs are to be constructed for public access.	Complete	\$44,000	Aug-22	Dec-22
3	Community	QLD	Central Highlands Regional Council	Tip Shop external roof	Painting/Improvements to Community Facilities Construct a roof over the outside storage area of the tip shop. The tip shop is a facility that allows the region to recycle their own household goods. The roof will be put in place to protect these items for resale. The tip shop is a community facility that has an operational lease and runs as a loss for Council. The objective of the facility allows the region to recycle their own household goods as Council strives for greater sustainability in our region. The roof is necessary to provide greater storage capability of second-hand goods as otherwise goods must be disposed of, preventing Council from achieving a more sustainable operation.	Complete	\$19,326	Sep-22	Oct-22
3	Community	QLD	Charters Towers Regional Council	Miners Memorial Lot 9 on AP5088	The project will include five poppet head structure walk throughs with memorial signage, interpretative panels and a boardwalk connection from the Memorial to an existing carpark on Mosman Street. The area forms part of the larger Towers Hill and Walking Track Precinct. Problem being addressed is limited recreational facilities in Charters Towers whilst also promoting tourism. The benefit to the community is improved recreational opportunities, amenity to nearby residents and users of the existing Towers Hill and Walking Track precinct and equity of access. The project aligns to the following categories: Closed Circuit TV Bicycle and Walking Paths Improved Accessibility of Community Facilities and Areas Landscaping Improvements Sporting and Recreation Facilities Other – as it is based around the mining heritage of Charters Towers. Concept plan included. Support from MP included.	Under Construction	\$3,412,716	Oct-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	Cherbourg Aboriginal Shire Council	Broadway St, Cherbourg	Road repairs - collapsed road area at Jerome St Junction on Broadway St. removed, then stabilisation and resurfacing of bitumen road surface. Length: 10m by 2m (20m)	Complete	\$9,698	Nov-22	Dec-22
3	Road	QLD	Cherbourg Aboriginal Shire Council	Fisher St, Cherbourg	Road repairs – collapsed area on Fisher St side of Fisher/Marshall Roundabout removed, stabilised, resurfacing of bitumen road surface. Length: 5m	Complete	\$5,000	Nov-22	Dec-22
3	Road	QLD	Cherbourg Aboriginal Shire Council	2 Collins Rd, Cherbourg	Egress roadway levelled and stabilised, new bitumen laid, appropriate drain installed.	Complete	\$35,000	Nov-22	Dec-22
3	Community	QLD	Cherbourg Aboriginal Shire Council	Broadway St, Cherbourg	Extend pathway from Beattie St to Marshall St. Length: 115m	Complete	\$20,000	Oct-22	Nov-22
3	Community	QLD	Cherbourg Aboriginal Shire Council	Skatepark, Cherbourg	Landscaping and drainage improvement	Complete	\$10,000	Sep-22	Oct-22
3	Community	QLD	City of Gold Coast	Safety Camera Network Urban Villages CCTV Project	Closed Circuit TV (CCTV) This project involves installation of 10 (ten) new CCTV cameras and supporting infrastructure to meet community needs in expanding urban villages, including Palm Beach and Robina. Project activities will also involve upgrades to existing CCTV equipment in urban villages across the city, to enhance the overall effectiveness of the Safety Camera Network and respond to emerging safety issues and growth, including increases in activation. The project will provide for the introduction of new technology, increased reliability and connection to the City's optical fibre communications network where available.	Under Construction	\$320,000	May-23	Jun-24
3	Combination	QLD	City of Gold Coast	Tallebudgera Creek Boardwalk Renewal and Upgrade	Renewal and upgrade of boardwalk The project will renew and upgrade the boardwalk on the southern bank of Tallebudgera Creek which forms a connection between the Oceanway and the shared path that runs through the Tallebudgera Creek Park. Previous remediation works, involving replacement of the substructure, were undertaken 12 years ago to extend the life of the timber structure. In early 2021, temporary protection works were undertaken to protect part of the structure from scouring of the creek bank. Recent condition assessments have shown the structure is approaching the end of its useful life. The project will upgrade the boardwalk to a more suitable standard to improve its capacity and align with future works in the area, including the GC Light Rail off-corridor active transport projects. The replacement boardwalk will be widened from 2 to 4 metres and will include a viewing platform along part of the boardwalk to allow users to step to the side of the pathway to experience views of the creek, Burleigh Headland and the ocean. Permanent scour protection works will be installed at the location of the recent temporary works.	Under Construction	\$2,473,650	Feb-24	Jun-24
3	Road	QLD	City of Gold Coast	42 Marine Parade, Southport Footpath Renewal	Renewal of Footpath (including equitable access for all users) Renewal of the footpath directly outside the eastern frontage of Australia Fair shopping centre to address the asset's end of life renewal and accessibility standards. The project is 240 metres long along the full eastern frontage of Australia Fair Shopping centre and includes replacement of the hardstand that fills the full width of the verge, width varies from 2.5 metres to 5 metres. The path will comply with AS1428.1 for Access and Mobility to provide equitable access for all users. The existing brick pavement is in poor condition, presenting loose and cracked bricks which over time have become difficult for City Maintenance to replace when damaged. This asset does not meet current pathway standards and is not DDA Complaint, limiting access and use for those with a disability.	Complete	\$1,200,000	Apr-23	Apr-24
3	Community	QLD	City of Gold Coast	Tallebudgera Creek Park Accessibility Upgrade	Improved Accessibility of Community Facilities and Areas Picnic Shelters or Barbeque Facilities at Community Parks Funding is required to bring forward works to improve this popular foreshore park on the Tallebudgera Creek. A project to deliver an upgrade to the amenities which includes a Changing Places Facility will be delivered by the City, additional funding is required to deliver enhancements to the open space to improve disability access both to and from the foreshore and to and from the car parking areas. This funding will also deliver an upgrade to the playground at this location which will convert conventional play items with play items that cater for persons with a range of abilities. This project will enhance the parklands and will become a destination foreshore park for persons that require assistance with their mobility. This enhancement will also be welcomed by the local Surf Club who provide a beach wheelchair service at this location, and it responds to a number of community requests for improved facilities in this location.	Complete	\$950,000	Jul-23	Feb-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	City of Gold Coast	Alexander Drive, Highland Park Footpath	Replacement of Footpath (including equitable access for all users) This project is to replace an existing non-compliant existing footpath. The current footpath is 1.5 metres wide and has a steep crossfall that makes use by people with mobility challenges or in wheelchairs challenging and potentially unsafe. The driver of this project is to correct the footpath crossfall to improve outcomes for equitable access along the southern side of Alexander Drive between Quigan Terrace and Cozens Way. The correction of the footpath crossfall requires modifications to the verge, parking lane and private driveways. The footpath carries significant pedestrian traffic towards William Duncan School and nearby Medical Facilities. The path will comply with AS1428.1 for Access and Mobility to provide equitable access for all users.	Complete	\$1,600,000	Dec-22	Dec-23
3	Community	QLD	City of Gold Coast	Runaway Bay Precinct East Soccer New Lighting Project	Sporting and recreation facilities (Sports Lighting) Funding is required to bring forward this new lighting project due to an increase in community demand & growing membership rates due to population growth. This lighting project will provide additional junior playing space for night time use. Council has funded preliminary design studies and gained Land Use approval for the new lighting infrastructure however there is no budget identified to deliver these works. If funding is provided, construction will be able to commence immediately after the Winter season.	Complete	\$500,000	Mar-23	Jul-23
3	Community	QLD	City of Gold Coast	Pedestrian Access from Pimpama Sports Hub Overflow Carpark	Improved Accessibility of Community Facilities and Areas Funding is required to bring forward the establishment of an accessibility pedestrian footpath from a completed overflow car park (approximately 300 car spaces, with 140 sealed) at the soon to be completed Pimpama Sports Hub. Currently the car park is not able to be safely accessed directly from within the parklands with access having to be managed under traffic control down Bull Road (local road). Minor Change to Conditions has currently been submitted and a concept plan has been developed by Landscape Architects Place Design. This project will support safe access to car parking for major events and activities in the new Regional Hub that is anticipated to have close to a million visitors a year once fully operational. Includes an allowance to formalise sealed car parking arrangements.	Complete	\$930,000	Jan-23	Jun-23
3	Community	QLD	City of Gold Coast	Burleigh Waters Community Centre Improvements	Improvements to Community Facilities The Burleigh Water Community Centre is City-operated to provide a range of hireable spaces for local community benefit. The facilities and finishes are reaching end of life resulting in high maintenance and cleaning costs as well as reduced visitor experience. The scope of work is to refurbish the kitchen and amenities, replace the flooring and repainting to extend the asset life and improve the customer experience. This project was identified to replace the Varsity Lakes Improvement project after the previously proposed project was found to have enhanced delivery risks due to the changed planning conditions (since the building was built) and the integrity of the building footings which could jeopardise completion within the program guidelines.	Complete	\$540,000	Jan-23	May-23
3	Community	QLD	City of Gold Coast	Parkwood & Arundel Community Centre Improvements	Painting/Improvements to community facilities The Parkwood and Arundel Community Centre was established in 2001 and is operated by a community organisation to provide a diverse range of activities and programs to the local community. The internal facilities are reaching end of life resulting in high maintenance and cleaning costs as well as reduced visitor experience. The scope of work is to refurbish the kitchen and amenities, replace the flooring and other minor upgrade works to modernise the centre, extend the asset life and improve the customer experience.	Complete	\$280,000	Jan-23	Apr-23
3	Road	QLD	City of Gold Coast	Road Rehabilitation & Reseal Heeb Street, Benowa	Rehabilitation Resealing The City's Road Rehabilitation and Reseal program addresses the renewal of road surfaces (wearing course) and it is the City's primary program for road rehabilitation. This project identified for Local Roads and Community Infrastructure funding is for approximately 530 metres of road rehabilitation on Heeb Street between Benowa Road and Horizon Avenue, in Benowa.	Complete	\$592,981	Mar-23	Apr-23
3	Road	QLD	City of Gold Coast	Road Rehabilitation & Reseal Sunshine Boulevard, Broadbeach Waters	Rehabilitation Resealing The City's Road Rehabilitation and Reseal program addresses the renewal of road surfaces (wearing course) and it is the City's primary program for road rehabilitation. This project identified for Local Roads and Community Infrastructure funding is for approximately 400 metres of road rehabilitation on Sunshine Boulevard between house number 23 and house number 55in Broadbeach Waters.	Complete	\$305,000	Mar-23	Apr-23
3	Road	QLD	City of Gold Coast	Road Rehabilitation & Reseal Kendor Street, Arundel	Rehabilitation Resealing The City's Road Rehabilitation and Reseal program addresses the renewal of road surfaces (wearing course) and it is the City's primary program for road rehabilitation. This project identified for Local Roads and Community Infrastructure funding is for approximately 205 metres of road rehabilitation on Kendor Street between Captain Cook Drive and Electrical pole number 4389848 (C.O.S) in Arundel.	Complete	\$299,834	Dec-22	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	City of Gold Coast	Road Rehabilitation & Reseal Old Burleigh Road, Surfers Paradise	<p>Rehabilitation Resealing</p> <p>The City's Road Rehabilitation and Reseal program addresses the renewal of road surfaces (wearing course) and it is the City's primary program for road rehabilitation.</p> <p>This project identified for Local Roads and Community Infrastructure funding is for approximately 320 metres of road rehabilitation on Old Burleigh Road between Fern Street and Wharf Street, Surfers Paradise.</p>	Complete	\$300,000	Feb-23	Mar-23
3	Road	QLD	City of Gold Coast	Road Rehabilitation & Reseal Creek Street, Pimpama	<p>Rehabilitation Resealing</p> <p>The City's Road Rehabilitation and Reseal program addresses the renewal of road surfaces (wearing course) and it is the City's primary program for road rehabilitation.</p> <p>This project identified for Local Roads and Community Infrastructure funding is for approximately 740 metres of road rehabilitation on Creek Street between Mirambeena Drive and Pimpama River, Pimpama.</p>	Complete	\$525,872	Nov-22	Jan-23
3	Road	QLD	City of Gold Coast	Road Rehabilitation & Reseal Ormeau Ridge Road, Ormeau Hills	<p>Rehabilitation Resealing</p> <p>The City's Road Rehabilitation and Reseal program addresses the renewal of road surfaces (wearing course) and it is the City's primary program for road rehabilitation.</p> <p>This project identified for Local Roads and Community Infrastructure funding is for approximately 266 metres of road rehabilitation on Ormeau Ridge Road between Sir Charles Holm Drive and McGrath Court, Ormeau Hills.</p>	Complete	\$157,529	Jul-22	Dec-22
3	Road	QLD	City of Gold Coast	Road Rehabilitation & Reseal Robina Parkway, Robina	<p>Rehabilitation Resealing</p> <p>The City's Road Rehabilitation and Reseal program addresses the renewal of road surfaces (wearing course) and it is the City's primary program for road rehabilitation.</p> <p>This project identified for Local Roads and Community Infrastructure funding is for approximately 580 metres of road rehabilitation of Robina Parkway between Cheltenham Drive and Tuggerah Close, Robina, northbound carriageway only.</p>	Complete	\$335,000	Jul-22	Dec-22
3	Road	QLD	City of Gold Coast	Road Rehabilitation & Reseal Tomewin Street, Currumbin	<p>Rehabilitation Resealing</p> <p>The City's Road Rehabilitation and Reseal program addresses the renewal of road surfaces (wearing course) and it is the City's primary program for road rehabilitation.</p> <p>This project identified for Local Roads and Community Infrastructure funding is for approximately 640 square metres of road rehabilitation on the Tomewin Street and Teemangum Street round about in Currumbin.</p>	Complete	\$96,994	Nov-22	Nov-22
3	Road	QLD	City of Gold Coast	Road Rehabilitation & Reseal Millaroo Drive, Helensvale	<p>Rehabilitation Resealing</p> <p>The City's Road Rehabilitation and Reseal program addresses the renewal of road surfaces (wearing course) and it is the City's primary program for road rehabilitation.</p> <p>This project identified for Local Roads and Community Infrastructure funding is for approximately 230 metres of road rehabilitation on Millaroo Drive between No. 100/104 Millaroo Drive and Habana Street, Helensvale.</p>	Complete	\$431,169	Nov-22	Nov-22
3	Community	QLD	Cloncurry Shire Council	Chinaman Creek Dam Path	<p>Bicycle and Walking Paths</p> <p>Construction of a new off-road shared path from the town to the Chinaman Creek Dam Recreation Area to provide enhanced lifestyle and liveability facilities for community.</p> <p>Stage 1: Daintree Street (Sheaffe St Intersection) to Isley Street.</p> <p>Stage 2: Continuation from Stage 1 - Isley Street, south to "Old Mt Isa Road" (following existing crossings of the Anabranche and Cloncurry River), along the western side of Ernest Henry Bridge to then traverse through the Reserve for Chinaman Creek Dam (along Chinaman Creek Dam Road) and ending at the Recreation grounds beside the dam.</p> <p>This project aligns with Section 1.5 and 2.7 of Cloncurry's 2021-2026 Corporate Plan.</p>	Complete	\$1,184,038	Feb-23	Oct-23
3	Community	QLD	Cloncurry Shire Council	Cloncurry Shire Sporting Facilities Grandstands	<p>Sporting and recreation facilities</p> <p>Provision of increased and enhanced spectator & participant amenities at major sporting and recreation venues with the Shire.</p> <p>While funding has been secured for the whole project (outlined above), the LRCIF Phase 3 will be used to supplement the Installation of shaded spectator, players and Officials seating at the Eddie Lee Field in Cloncurry.</p> <p>This project aligns with Sections 1.5 & 1.7 of Cloncurry's 2021-2026 Corporate Plan.</p>	Complete	\$200,000	Mar-23	Oct-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Cook Shire Council	Cooktown Cemetery Graves/Signs – Painting/improvements to community facilities.	Installation of interpretive signage at Cemetery and upgrade/maintenance of headstones as they have deteriorated.	Under Construction	\$100,000	Jul-22	Jun-24
3	Community	QLD	Cook Shire Council	Portland Roads Hall Repairs Work Category - painting/improvements to community facilities	Upgrade of the Portland Roads Town Hall will include restumping of the building, removing and replacing guttering and down pipes, replace kitchenette, replace drainage around water tank and shower, remove and replace wall sheets from rust and oxidation, general repairs to shower, install awning to the shed to house the generator and upgrade toilet facilities.	Under Construction	\$393,151	Oct-22	Jun-24
3	Community	QLD	Cook Shire Council	High Water Reservoir, Cooktown – Painting/improvements to community facilities	Replacement of roof due to safety and structural issues. This is an essential community asset as the reservoir provides continuous water for Cooktown residents and business. .	Complete	\$609,607	Oct-22	Nov-23
3	Community	QLD	Cook Shire Council	Bloomfield Memorial Wall – Painting/improvements to community facilities	A memorial wall located next to the Bloomfield Library to commemorate deceased residents. Ashes will not be located onsite, however a plaque for each resident will be placed on the wall. The plaques will be provided by the Council to interested community members. Council will also be responsible for the allocation and installation of plaques. There is no cemetery in Bloomfield and no appropriate land to have one so this project provides as alternative way for people to pay tribute to friends and loved ones, therefore increasing the amenity and liveability of the area.	Complete	\$38,108	Jul-22	Jul-23
3	Community	QLD	Cook Shire Council	Aged Care Refurbishment, Cooktown – Painting/improvements to community facilities.	Building refurbishments to age care units to ensure health and safety compliance, upgrade of interiors, exteriors, and plumbing and security systems.	Complete	\$335,333	May-22	Jun-23
3	Community	QLD	Cook Shire Council	Coen Airport Solar Equipment Upgrades – Painting/improvements to community facilities.	Upgrade of solar equipment at the Coen Airport which includes the installation of batteries, inverter and drop bear system through Red Earth. The remote Coen airport is reliant on solar power and generators as it only power supply.	Complete	\$155,240	Jun-22	Jun-23
3	Community	QLD	Cook Shire Council	Coen Water Mains - other improvements to essential community infrastructure.	To renew essential water main assets in Coen to ensure residents receive reliable, safe and healthy drinking water supply now and into the future.	Complete	\$76,363	Jun-22	Jun-23
3	Community	QLD	Cook Shire Council	Depot Underground Power Upgrade – Other improvements to essential community infrastructure.	Upgrade of electricity supply at the Depot. Moving from above ground power lines to an underground supply, this is to increase security in severe weather conditions (the area is prone cyclones). The upgrade will increase efficiency.	Complete	\$29,277	Oct-22	Jun-23
3	Community	QLD	Cook Shire Council	Recycling, Resilience and Remote Skip Bins – Improved accessibility to community facilities and areas.	Replacement of roadside skips bins in remote Cook Shire where there is no access to public dumps or waste transfer stations. Replacement of recycling skips bins to promote recycling in remote communities and resilience skip bins to be used for cyclone clean-ups in remote communities.	Complete	\$70,000	Jul-22	Mar-23
3	Community	QLD	Cook Shire Council	Coen Depot Access Upgrade Project – Repairs/replacement of fencing.	Upgrade of the access to Coen Depot, to ensure safety compliance and security of this Council facility which will be open to the public.	Complete	\$249,673	Oct-22	Dec-22
3	Community	QLD	Cook Shire Council	Cooktown Water Mains - other improvements to essential community infrastructure.	To renew essential water main assets in Cooktown to ensure residents can receive reliable, safe and healthy drinking water supply now and into the future.	Complete	\$501,080	Oct-22	Dec-22
3	Road	QLD	Croydon Shire Council	Bicycle and Walking Paths Construct Footpaths & Accessible Ramps on Brown and Samwell Street Heritage Precinct.	Install footpaths from C/Park Office to Café, replace footpath from Café to Pub, Install accessible ramp to heritage precinct	Complete	\$429,842	Jul-22	Jun-23
3	Road	QLD	Croydon Shire Council	Drainage Upgrade Intersection at Brown St & Henry St	Install suitable drainage & culverts, lift road & footpath/bike path to reduce water ponding & silt debris	Complete	\$500,000	Jul-22	Jun-23
3	Road	QLD	Diamantina Shire Council	Big Red Road (chainage 26.6km-33.5km)–Sealing	Pave & seal remaining section of Big Red Road to eliminate rough section of dry weather only road.	Complete	\$776,786	Apr-22	Jun-23
3	Community	QLD	Diamantina Shire Council	Birdsville Oval – Other Utility Connections	Construction of water and sewerage connectivity from mains to the Birdsville sports oval allowing temporary amenities to be connected for events held on the oval	Complete	\$130,000	Mar-22	Apr-22
3	Combination	QLD	Doomadgee Aboriginal Shire Council	Doomadgee Town Centre and Cycle Way	This project aligns with works related to vehicle traffic and pedestrian lighting. Specifically, this project will install up to 15 solar lighting units along the shared cycle and pedestrian way in the centre of town (Doomadgee Shop) to the weir. The project complements DASC future plans to complete the 7.8km shared cycleway route and meets an identified need to improve street lighting in Doomadgee Shire Council's Community Safety Plan (pg. 11). This project aims to improve safety and accessibility to shops and recreational areas in DASC.	Complete	\$119,000	Dec-22	Jun-23
3	Road	QLD	Douglas Shire Council	(Chainage 750 to 5600) Miallo Bamboo Creek Road, Bamboo	Second or subsequent sealing of roads Resealing road with a 10mm bitumen seal.	Complete	\$164,000	Jul-23	Dec-23
3	Road	QLD	Douglas Shire Council	(Chainage 40 to 440) Barrier Street, Port Douglas	Resealing: Second or subsequent sealing of roads Replace the existing seal with new 40mm AC10 to remove old failures and improve the rideability for vehicles and cyclists.	Complete	\$106,761	Apr-23	Jun-23
3	Road	QLD	Douglas Shire Council	(Chainage 0 to 125) Macrossan Street, Port Douglas	Resealing: Second or subsequent sealing of roads Replace the existing seal with new 40mm AC10 to remove old failures and improve the rideability for vehicles and cyclists.	Complete	\$64,319	Apr-23	Jun-23
3	Road	QLD	Douglas Shire Council	(Chainage 0 to 760) Marlin Drive, Wonga	Second or subsequent sealing of roads Replace the existing seal with new 40mm AC10 and resurface sections with Double/Double 14/7 bitumen seal.	Complete	\$94,406	Apr-23	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	Douglas Shire Council	(Chainage 120 to 400) Grant Street, Port Douglas	Second or subsequent sealing of roads Replace the existing seal with new 40mm AC10 to remove old failures and improve the rideability for vehicles and cyclists	Complete	\$104,475	Apr-23	Jun-23
3	Community	QLD	Etheridge Shire Council	Forsayth Transfer Station	Construction of a new transfer station and close the old landfill site at Forsayth, which does not comply with current environmental conditions. The transfer station will be available for the public to use as is the current landfill site.	Under Construction	\$500,000	Aug-22	Jun-24
3	Road	QLD	Etheridge Shire Council	Reseal Forsayth Einasleigh Road	Reseal on the Forsayth Einasleigh Road between chainage 1 – 8.7 km.	Under Construction	\$400,000	Jul-22	Jun-24
3	Road	QLD	Etheridge Shire Council	Industrial Estate	Development of industrial estate at Georgetown. Construction will involve providing upgrades to the industrial estate including upgrade to the intersection and trunk water main. Project will result in improved service to the community, and improve access, safety and potable water capacity to the area.	Under Construction	\$40,000	Jul-22	Jun-24
3	Road	QLD	Etheridge Shire Council	Construction of Drainage in Einasleigh, QLD	Construction of spoon drain (200 m long x 700 mm wide), upgrade of one existing pipe culvert,	Under Construction	\$110,000	May-24	Jun-24
3	Road	QLD	Etheridge Shire Council	Construction of Drainage in Forsayth, QLD	Construction of storm water drainage (150 m x 450 mm diameter Black mix pipe)	Under Construction	\$240,000	May-24	Jun-24
3	Road	QLD	Etheridge Shire Council	Re sealing work	Re sealing work (1095 m x 6 m) in Baroota Street in Einasleigh. The length of the,	Under Construction	\$52,000	May-24	Jun-24
3	Community	QLD	Etheridge Shire Council	Car park upgrade	Re sealing work in Car park (25 m x 30m) in Terrestrial Centre park, Georgetown	Under Construction	\$40,000	May-24	Jun-24
3	Road	QLD	Etheridge Shire Council	Road Upgrade	Forsayth - Einasleigh (27.77 km to 30.07 km) upgrade unsealed road	Under Construction	\$89,510	May-24	Jun-24
3	Community	QLD	Etheridge Shire Council	Drainage Upgrade – Sports Centre	Improving drainage and off-street parking at the sports centre in Georgetown, to prevent erosion and improve runoff quality.	Complete	\$45,602	Jul-22	Nov-23
3	Community	QLD	Flinders Shire Council	Riverbank Stabilisation Project	Work to return the riverbank to its original standard:- Over the years the riverbank severely eroded and posed a significant threat to nearby infrastructure including public infrastructure such as footpaths and residential properties along the bank. The proposed scope is earthworks, rock placement and revegetation of the riverbank. The project not only improve local waterway health by reducing the amount of sediment entering the Station Creek and Flinders River, it also increases the stability of the riverbank to protect land and infrastructure.	Complete	\$300,000	Jul-22	Jun-23
3	Road	QLD	Flinders Shire Council	Brodie Street Upgrade Project	Works involving cycling and pedestrian infrastructure; upgrade of footpath on the LHS.	Complete	\$500,000	Jul-22	Jun-23
3	Community	QLD	Flinders Shire Council	Upgrades to Prairie Township Kerbing & Channelling	Culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage only.	Complete	\$300,000	Jul-22	Jun-23
3	Community	QLD	Flinders Shire Council	Upgrades to Hughenden Water Mains	Upgrade of existing ageing water mains in the Hughenden Township.	Complete	\$450,000	Jul-22	Jun-23
3	Community	QLD	Flinders Shire Council	Upgrades to Prairie Water Mains	Upgrade of existing ageing water mains in the Prairie Township.	Complete	\$100,000	Jul-22	Jun-23
3	Community	QLD	Flinders Shire Council	Upgrades to Torrens Creek Water Mains	Upgrade of existing ageing water mains in the Torrens Creek Township.	Complete	\$67,510	Jul-22	Jun-23
3	Road	QLD	Fraser Coast Regional Council	Bucket of works Regional – Unsealed Roads Maintenance Program General road maintenance	Bucket of works Regional – Unsealed Roads Maintenance Program: Works across the Fraser Coast Region – Pothole repairs, vegetation clearing, minor crack sealing and grading general maintenance. General road maintenance that will include some re-sheeting and associated drainage works <ul style="list-style-type: none"> • Toogoom Cane Road – Start to End – Length = 4,155m • Wanders Road – Start (Chainage 700) to End – Length = 3,170m • Thinoomba Road – Start to End – Length = 27,810m • Walker Point Rod – Start (Chainage 6820) to End – Length = 1,100m Total road distance 36,235 m	Complete	\$2,355,614	Aug-22	Jun-23
3	Road	QLD	Fraser Coast Regional Council	Bucket of works Regional – Sealed Roads Maintenance Program General road maintenance	Bucket of works – Regional Sealed Roads Maintenance Program: Works across the Fraser Coast Region – Road Reconstruction and rehabilitation works with minor drainage works (within rehabilitation works) <ul style="list-style-type: none"> • Ariadne Street – Between Pioch Street and Lambert Street – Length = 75m • Bazaar Street – Between Albert Street and Ann Street – Length = 185m • Arnaud Street – Between Odessa Street and Holme Street – Length = 260m • Steindl Street – Between Cardigan Street and Holme Street – Length = 80m Total road distance 600m	Complete	\$796,000	Aug-22	Jun-23
3	Community	QLD	Fraser Coast Regional Council	Greening Fraser Coast Program – Regional Tree planting and maintenance – including High profile parks Landscaping improvements	Bucket of Works – Works across the Fraser Coast Region additional to planned works around the preservation, protection and maintenance of natural environment with a strong emphasis on Council’s goal of planting 100,000 trees by 2030. Includes e.g. Hervey Bay Foreshore Parks and Takura Environmental Reserve	Complete	\$456,000	Jul-22	Jun-23
3	Community	QLD	Fraser Coast Regional Council	Community Park facilities maintenance - Picnic Shelters or Barbeque Facilities; - Playgrounds maintenance and upgrades	Bucket of Works – Works across the Fraser Coast Region additional to planned works including maintenance of existing and installation of replacement community facilities within Council’s Open Spaces.	Complete	\$216,500	Jul-22	Jun-23
3	Community	QLD	Gladstone Regional Council	Apex Park - Renew/replace retaining wall: Landscaping Improvements	Replace current retaining wall that is failing.	Under Construction	\$450,000	Feb-24	May-24
3	Road	QLD	Gladstone Regional Council	Round Hill Road - Pavement Renewal: Rehabilitation	Pavement requires strengthening and renewal to retain Service Levels and meet growing traffic demands	Complete	\$1,600,000	May-23	Jan-24
3	Community	QLD	Gladstone Regional Council	Aerodrome Road Footpath: Bicycle and Walking Paths	Construct a new pedestrian footpath from Dawson Highway	Complete	\$200,000	Nov-22	Aug-23
3	Community	QLD	Gladstone Regional Council	Barney Point Footpath Strategy - Stage 5: Bicycle and Walking Path	Construct a new pedestrian footpath	Complete	\$325,000	Oct-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	Gladstone Regional Council	Norton and Dawes Streets, Nagoorin - Bitumen seal: Resealing	Seal approx. 170m on Norton Street and 120m of Dawes Street to formalise the intersection.	Complete	\$361,500	Mar-23	Jun-23
3	Community	QLD	Gladstone Regional Council	Barney Point Footpath Strategy - Stage 4: Bicycle and Walking Paths	Construct a new pedestrian footpath	Complete	\$200,000	Oct-22	Mar-23
3	Road	QLD	Gladstone Regional Council	Davies Road, Captain Creek – Gravel Re-sheet	Gravel re-sheeting	Complete	\$82,254	Feb-23	Mar-23
3	Community	QLD	Goondiwindi Regional Council	Goondiwindi Landfill Road and Hard Stand Extension	The Goondiwindi Landfill Road and Hard Stand Extension project will see the extension of internal roads with the construction of 800 metres of formed and gravel pavement. An additional 2000 sq m of hard stand area will be created from reclaimed Dept of Main Roads Gravel laid at 150mm depth. Drainage will be formed to collect run off and divert to leachate holding dams.	Complete	\$75,000	Oct-23	Mar-24
3	Road	QLD	Goondiwindi Regional Council	Veronica Ave Pavement Rehabilitation 1-29 Veronica Ave, Goondiwindi	The Veronica Avenue Pavement Rehabilitation project is the reconstruction of failed urban pavement in Veronica Avenue, Goondiwindi. This will restore trafficability of the residential street. In its current state, the Veronica Avenue road is in state of deterioration, and has ongoing significant maintenance costs. The project will alleviate the ongoing costs associated with repair and reduce the amount of complaints from residents pertaining to the ongoing issues. [Decrease due to savings. Reallocating funds to new Project 13]	Complete	\$300,000	Jan-23	Sep-23
3	Community	QLD	Goondiwindi Regional Council	Texas Reservoir Mixer Installation Texas town reservoir, Stanthorpe-Texas Road, Texas	Installation of a WEARS reservoir mixing system and chlorine dosing system to the Texas town reservoir. During low demand periods, the treated water reservoir experiences very low turnover which leads to the degradation of treated water quality and causes difficulty in maintaining the residual chlorine concentration required to ensure effective disinfection and safe drinking water. Disinfection is currently achieved by dosing chlorine immediately downstream of the WTP filtration stage and prior to treated water entering the town reservoir. Because of the need to ensure adequate chlorine residual in water leaving the reservoir during low demand periods, chlorine is dosed at a higher rate than would otherwise be required. This leads to potential consumer complaints during high demand periods, when the chlorine rapid reservoir turnover means that water with higher than usual chlorine concentration can enter the reticulation system, as well as the increased potential for the formation of disinfection by products during low turnover periods, and increased cost due to excessive chlorine consumption.	Complete	\$175,000	Jan-22	Aug-23
3	Community	QLD	Goondiwindi Regional Council	Inglewood Reservoir Mixer Installation Inglewood town reservoirs	Installation of a WEARS reservoir mixing system and chlorine dosing system to the Inglewood town water reservoirs. The combined storage capacity of Inglewood's two reservoirs is 2.45 ML and serves a population of approximately 850, with an average daily water demand of approximately 420 kL/day. During low demand periods, the treated water reservoirs can experience very low turnover, leading to a degradation of the stored treated water quality and causing difficulty in maintaining the residual chlorine concentration required to ensure effective disinfection and safe drinking water. Disinfection is currently achieved by dosing chlorine at the WTP, immediately downstream of the point where filtered surface water and bore water are blended. Because of the need to maintain chlorine residual in the potable water rising main and ensure adequate chlorine residual in water leaving the reservoir during low demand periods, chlorine is dosed at a higher rate than would otherwise be required. This leads to potential consumer complaints during high demand periods, when the chlorine rapid reservoir turnover means that water with higher than usual chlorine concentration can enter the reticulation system, as well as the increased potential for the formation of disinfection by-products during low turnover periods, and increased cost due to excessive chlorine consumption.	Complete	\$255,000	Jan-22	Aug-23
3	Community	QLD	Goondiwindi Regional Council	Goondiwindi Airport Electrical Cabling Upgrade Goondiwindi Aerodrome, Cunningham Hwy Goondiwindi	This project involves upgrading the 60 year old underground runway lighting cable at the Goondiwindi Airport. The electrical cabling is a critical component of the airport infrastructure, which is regularly used by small fixed wing and other aircraft, including the Royal Flying Doctor Service. This project will improve the electrical safety and reliability of the facility.	Complete	\$275,000	Jan-22	Jun-23
3	Community	QLD	Goondiwindi Regional Council	Inglewood Rising Water Main Replacement Corner of Chilcott and Callandoon Streets, Inglewood	The project is to replace a non-serviceable existing potable water rising main which is one of a pair connecting the Inglewood WTP with the storage reservoirs, and the storage reservoirs with the reticulation system. The replacement potable water rising main will be 680 m in length, constructed from 250 mm HDPE and will be bored under Macintyre Brook. The project will significantly reduce the major risk of water supply interruption due to failure of the single remaining main; as well as allowing GRC to pump to the reservoirs and release to reticulation simultaneously, addressing GRC's current limited ability to maintain supply under high demand conditions or to meet firefighting demand if required.	Complete	\$600,000	Jan-22	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Goondiwindi Regional Council	Hunter St Footpath 1-10 Hunter St, Goondiwindi	<p>This project involves an installation of a reinforced concrete footpath between Frideswide Street and Delacy Street on Hunter St in Goondiwindi to connect a missing link in the local path network.</p> <p>Incidents involving pedestrians with motor vehicles are a concern in all communities. Footpaths are a solution to reducing crash risk by providing space to separate vehicles, pedestrians and cyclists.</p> <p>The major benefit of this project is the increased safety for pedestrians, as well as providing greater accessibility for residents to utilise the nearby Goondiwindi CBD shopping and services district. The addition of the footpath will also encourage residents to consider walking and which has significant personal health benefits, as well as positively contributing towards environmental considerations through encouraging less use of motor vehicles.</p>	Complete	\$50,000	Jan-22	Feb-23
3	Community	QLD	Goondiwindi Regional Council	Wild Dog Check Fence Replacement As per coordinates	<p>This project is to replace sections of the wild dog check fence in key strategic locations within the Goondiwindi Region. Our local economy benefits from a diverse agricultural sector, and invasive animal pests have a wide variety of impacts on the economy, the environment and society. The Goondiwindi area has witnessed increasing agricultural losses because of vertebrate pests such as wild dogs.</p> <p>The Wild Dog Check Fence is strategic infrastructure which is pivotal in protecting our Landholders from the potential impacts of Wild Dogs. It gives them the confidence to still run small stock in our region, adding to the diversified nature of our agricultural sector. The ongoing maintenance costs associated with the check fence's deteriorating condition is increasing, along with the risk of wild dogs breaching the fence line. This will result in significant impact to local livestock producers.</p>	Complete	\$381,106	Jan-22	Jan-23
3	Community	QLD	Goondiwindi Regional Council	Brennans Rd Bike Path (Wilga to Sandalwood) Brennans Rd, Goondiwindi	<p>This project involves the construction of a reinforced concrete shared path in the Brennans Rd precinct of the Goondiwindi township to connect a missing link in the local path network.</p> <p>Incidents involving pedestrians or cyclists with motor vehicles are a concern in all communities. Footpaths are a solution to reducing crash risk by providing space to separate vehicles, pedestrians and cyclists.</p> <p>The major benefit of this project is the increased safety for pedestrians and cyclists, along as providing greater accessibility for residents to utilise the nearby Goondiwindi Botanic Gardens, which itself has walking trails within. The addition of the bike path will also encourage residents to consider walking and cycling, which has significant personal health benefits.</p>	Complete	\$65,000	Jan-22	Jan-23
3	Community	QLD	Goondiwindi Regional Council	Bowen St Footpath 53 – 57 Bowen St, Goondiwindi	<p>This project involves the construction of a reinforced concrete footpath from the Care Goondiwindi Respite Apartments (currently under construction) to the corner of Herbert Street.</p> <p>Incidents involving pedestrians with motor vehicles are a concern in all communities. Footpaths are a solution to reducing crash risk by providing space to separate vehicles and pedestrians.</p> <p>The major benefit of this project is the increased safety for pedestrians, along as providing greater accessibility for residents to utilise the nearby Goondiwindi CBD shopping and services district. The addition of the footpath will also encourage residents to consider walking and which has significant personal health benefits, as well as positively contributing towards environmental considerations through encouraging less use of motor vehicles.</p>	Complete	\$15,000	Jan-22	Aug-22
3	Community	QLD	Goondiwindi Regional Council	Talwood Recreation Grounds Improvements Recreation St, Talwood	<p>The Talwood Recreation Grounds is a hub for community activity for that area. It serves as a sporting oval, camping grounds for travellers and a playing space for children.</p> <p>The last major works on the facility occurred in July 2018, with an installation of new playground equipment. Through community consultation, it has been identified that improvements to the facility are required for the community moving forward. Specific improvements include the installation of bollards at the playground, design and installation of signage and landscaping improvements in the recreational grounds area.</p> <p>The key benefits of this project to the town incorporate town beautification and improved local aesthetics and subsequent enhanced tourism support.</p>	Complete	\$25,000	Jan-22	Jan-22
3	Road	QLD	Goondiwindi Regional Council	Recreation St Drainage Improvements Recreation St, Talwood	<p>The Recreation Street Drainage Improvements Project in the regrade of open storm water drains to improve urban storm water drainage as a solution to street flooding issues in Recreation Street, Talwood. This will include the installation of culverts, kerbing, guttering and other relative activities with purpose of improving drainage for the area.</p> <p>In its current state, Recreation Street is prone to extensive impact from flooding during significant rain events, with water covering large portions of the road (including at the main access to the town's only school), resulting in silt deposits and infrastructure damage,</p> <p>The Recreation Street precinct is a local hub for tourism, providing the only access to the Talwood Recreation Grounds, which is utilised by tourism visitors as well as travelling workers during peak farming activity times.</p>	Complete	\$12,000	Jan-22	Jan-22
3	Community	QLD	Goondiwindi Regional Council	Goondiwindi Tennis Court Fence Replacement Cnr Caladon and Arthur St, Goondiwindi	<p>The Goondiwindi Tennis Court Fence Replacement. Replacement of existing mesh fence to align with new fencing installed as part of the Goondiwindi Pool Refurbishment project.</p> <p>The existing mesh fence is dated, and this project will install new fencing that is cohesive in design, provide better security and an aesthetic improvement to the existing infrastructure.</p>	Complete	\$50,000	Jan-22	Jan-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	Gympie Regional Council	Excelsior Road Rehabilitation & Pathways	<p>Excelsior Road beyond Hyne Street is a sealed urban local street servicing several local businesses and provides access to the River to Rail Trail. Insufficient stormwater drainage provisions and poor road construction has resulted in this section of road becoming hazardous to road users, pedestrians, and users of the River to Rail Trail. To resolve the above issues, this project aims to:</p> <ul style="list-style-type: none"> - construct a new sealed cul-de-sac; and - construct new concrete pathways to improve pedestrian connectivity to the River to Rail Trail and the Gympie Community Place. <p>This project aligns with eligible LRCI work categories:</p> <ul style="list-style-type: none"> - Road Reconstruction; and - Bicycle and Walking Paths. <p>Note that this project was initially funded as a Phase 2 LRCI Project. Relocation of a power pole has delayed commencement of construction (refer Council minute M07/12/21) and therefore it is requested this project as approved for funding as a Phase 3 LRCI Project.</p>	Under Construction	\$635,000	Apr-23	Jun-24
3	Community	QLD	Gympie Regional Council	Lake Alford park post-flood restoration	<p>Lake Alford park is a district level park in Gympie and includes the region's only all-abilities playground. The park will be restored to pre-flood conditions and where possible, restored with more flood resilient treatments. The works include water edge treatment and erosion control, Replanting trees and gardens, island revegetation and bird mitigation reduction work, Pedestrian path improvements, and BBQ and furniture replacement</p> <p>This project aligns with eligible LRCI work categories:</p> <ul style="list-style-type: none"> •Bicycle and Walking Paths •Painting/Improvements to community facilities •Repairs/Replacement of fencing •Landscaping Improvements •Picnic Shelters or Barbeque Facilities at Community Parks •Playgrounds and Skate parks (including all ability playgrounds) 	Under Construction	\$400,000	Jan-23	Jun-24
3	Community	QLD	Gympie Regional Council	Nelson Reserve and Gympie CBD garden bed post-flood restoration	<p>This park is in the centre of Gympie and is a heritage listed facility. The park will be restored to pre-flood conditions and where possible, restored with more flood resilient treatments. The works include replanting trees and gardens, pedestrian path improvements, playground restoration and furniture replacements.</p>	Under Construction	\$45,000	May-23	Jun-24
3	Community	QLD	Gympie Regional Council	Woolooga Playground Restoration	<p>Local playground for the Woolooga Township. The park is required to be restored to pre-flood conditions.</p>	Under Construction	\$60,000	May-23	Jun-24
3	Road	QLD	Gympie Regional Council	Road Resurfacing Program 23/24	<p>Bitumen road resurfacings are programmed based on age followed by a visual assessment of the condition of the existing road surface.</p> <p>This program includes Surface Preparation, Pavement and Edge Repairs, Bitumen Resealing and Reinstatement of line marking. The primary outcome of these works is to extend the pavement life of the road asset and improve road surface texture (improved skid resistance) which provides an improved safety outcomes for the road user.</p> <p>This resurfacing program is over and above Council's existing expenditure due to the significant road renewal investment secured through DRFA funding program for flood recovery works from the devastating flood events of early and mid-2022 in the Gympie region.</p> <p>The works will further contribute to the economic stimulus of the region.</p> <p>Locations requiring urgent resurfacing include, but not limited to:</p> <p>Willow Grove Road, Southside – the whole road Banksia Avenue, Southside - the whole road Hill Street, Kilkivan - the whole road.</p>	Under Construction	\$841,104	Dec-23	Mar-24
3	Road	QLD	Gympie Regional Council	Gympie Town Hall Car park retaining wall renewal	<p>The Gympie Town Hall car park retaining wall failed during the declared disaster event in January 2022. The Gympie Town Hall holds Council's Ordinary Meetings (held monthly) and the capacity of the car park servicing this facility is greatly reduced due to the failed retaining wall. The project aims to construct a new retaining wall to replace the existing failed retaining wall and restore the car park road surface.</p>	Complete	\$430,000	May-23	Dec-23
3	Community	QLD	Gympie Regional Council	Dickabram Park post-flood restoration	<p>Small rest area next to the impressively historic Dickabram Bridge in the township of Miva. The park is required to be restored to pre-flood conditions.</p>	Complete	\$155,000	Jan-23	Aug-23
3	Community	QLD	Gympie Regional Council	Clive Colburn Playground	<p>Local playground for the Kandanga township. The park is required to be restored to pre-flood conditions.</p> <p>This project aligns with eligible LRCI work categories:</p> <ul style="list-style-type: none"> •Playgrounds and Skate parks (including all ability playgrounds); and •Repairs/Replacement of fencing. 	Complete	\$20,000	Apr-23	Jun-23
3	Community	QLD	Gympie Regional Council	Imbil to Brooloo rail trail and canoe launch point post-flood restoration	<p>This 5km rail corridor provides a connection between the rural townships of Imbil and Brooloo. The recreational track is by walkers, cyclists and horse riders. The track is required to be restored to pre-flood conditions.</p>	Complete	\$40,000	Mar-23	May-23
3	Community	QLD	Gympie Regional Council	Gympie river to rail trail and canoe launch point post-flood restoration	<p>The River to Rail Trail in the centre of Gympie is great for walking and cycling. The train is 7.8km long with many entry and exit points along the way. The track is required to be restored to pre-flood conditions.</p>	Complete	\$63,000	Mar-23	Mar-23
3	Community	QLD	Gympie Regional Council	Kilkivan to Kingaroy rail trail post-flood restoration	<p>This 29km long rail corridor provides a connection between the rural townships of Kilkivan and Goomeri. The recreational track is by walkers, cyclists and horse riders. The track is required to be restored to pre-flood conditions.</p>	Complete	\$34,500	Aug-22	Mar-23
3	Road	QLD	Hinchinbrook Shire Council	Miles Street Stormwater Drainage Renewal	<p>Reconstruction of underground stormwater culverts on Miles Street-Cooper Street to Griffith Street.</p>	Complete	\$226,500	Aug-22	Nov-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	Hinchinbrook Shire Council	McGordon Creek Bridge Remedial Works	Remedial bridges works including spalled concrete repair, resurfacing and blasting and re coating of steel grinder ends.	Complete	\$115,000	May-22	Jun-22
3	Road	QLD	Hinchinbrook Shire Council	Humpty Back Bridge Remedial Works	Remedial bridges works including resurfacing and blasting and re coating of steel grinder ends.	Complete	\$145,000	Jun-22	Jun-22
3	Road	QLD	Hinchinbrook Shire Council	Bitumen Reseal Program	Bitumen seal to the Dungeness Carpark at Lucinda in addition to reseal on local roads.	Complete	\$270,146	Feb-22	May-22
3	Community	QLD	Hope Vale Aboriginal Council	Multi-Purpose Centre Football Field Upgrade	Council proposes to upgrade the existing sports oval at the Hope Vale Multi Purpose Centre inside the sporting precinct to a regional NRL standard. Upgrade to include access, civil works, fencing, reticulation, and turfing.	Complete	\$127,456	Jul-22	Oct-22
3	Road	QLD	Ipswich City Council	South Station Road A Road Rehabilitation	Rehabilitation of existing road pavement including associated works due to road asset reaching its end of life	Complete	\$1,000,000	May-23	Aug-23
3	Road	QLD	Ipswich City Council	Alice Street Kerb and Channel	Installation of new kerb and channel along Alice Street, Blackstone	Complete	\$1,500,000	May-23	Jul-23
3	Road	QLD	Ipswich City Council	Charlotte Street Road Rehabilitation	Rehabilitation of existing road pavement including associated works due to road asset reaching its end of life	Complete	\$1,200,720	May-22	Apr-23
3	Road	QLD	Ipswich City Council	Nolan Street Road Rehabilitation	Rehabilitation of existing road pavement including associated works due to road asset reaching its end of life	Complete	\$955,000	May-22	Jan-23
3	Community	QLD	Isaac Regional Council	Stage 2 Tourism Signage Renewal Program	Deliver the second stage of the Tourism Signage program as per Stage 1 funded under LRCI's previous round, concept for stage 2 has potential to enable capture of Isaac narratives with QR code accessing an online audio story telling of Isaac heritage and experiences Benefit to the community – provision of interpretive, informative signage to promote and inform the community on local attractions	Complete	\$50,000	Mar-23	Mar-24
3	Community	QLD	Isaac Regional Council	NBO – Accessibility Footpaths and Parking	Construction of a bitumen carpark and concrete footpaths leading to the amenities block in Centenary Park on Oxford Street, Nebo, to allow the facilities to be accessible to all abilities. Benefit to the community – provides improved accessibility to public amenities for those who have disability impairments. Improves community lifestyle and promotes tourism by providing safe parking and access to community infrastructure.	Complete	\$172,778	Dec-23	Feb-24
3	Community	QLD	Isaac Regional Council	Nebo Hall, Administration, Library and Museum Revitalisation	Full external repair prep and paint - Hall, Admin and Library. Whole of complex roof repair, recrew, prep and paint. Whole of complex gutter and flashing replacement. Disabled Compliant concrete paths through Museum linking to Community Hub. New fence to Museum. Disabled compliant carparking and access to Community Hub and Museum. Landscaping and plantings. Staff driveway replacement Benefit to the community – protection of historic building which services the community and the allowance of safe compliant access to these facilities for members of the public	Complete	\$962,000	Jan-23	Nov-23
3	Community	QLD	Isaac Regional Council	MBH – Town Square Lighting	Provide innovative park area solutions that are attractive and appropriate for businesses including complimentary lighting which improve general night-time safety and well-being of the community. Benefit to the community – promotes community pride and well-being. Increases after-hours event and business opportunities. Improves liveability for the Moranbah community.	Complete	\$417,775	Feb-23	Nov-23
3	Community	QLD	Isaac Regional Council	MMT – Netball Light Upgrade	Current cabling underground is inadequate and is allowing water to enter, causing power outages on site - replace underground cabling/lockable isolate ion switches/timer for lights and replace four lights with 4xSylvaia Sportsline G2 LED Lights SS2H757A1G2 with Driver. Benefit to the community – promotes community sport opportunities by ensuring adequate sports facility lighting after-hours. Promotes healthy lifestyle.	Complete	\$90,000	Apr-23	Nov-23
3	Community	QLD	Isaac Regional Council	MMT – Touch Fields Lighting Replacement	Current lighting is failing, leading to a lack of coverage for night games- old infrastructure - halide lights are difficult to source - replace poles and lights to (LED) Benefit to the community – promotes community sport opportunities and improved/healthy lifestyle by ensuring adequate sports facility lighting after-hours.	Complete	\$300,600	Apr-23	Sep-23
3	Community	QLD	Isaac Regional Council	Pioneer Slab Hut Restoration	Reconstruction of pioneer slab hut on grounds of Clermont Historical Centre in accordance with code Benefit to the community – protection and reconstruction of a historic building which holds significance to the local community	Complete	\$54,800	Feb-23	Aug-23
3	Community	QLD	Isaac Regional Council	Middlemount Pool Carpark	Drainage correction, repair, resealing and line marking. Benefit to the community – safe parking and access to community infrastructure	Complete	\$215,200	Jun-23	Jun-23
3	Community	QLD	Isaac Regional Council	Copperfield Store Rectification	Install termite trench around building. Replace timber external decks. Secure all external tin and timber cladding with age appropriate cuphead bolts. Replace all windows and 3 of 4 doors with 10.38 Toughened Laminated clear glass in secure frames. New window and door glass secured through coreholes and coachbolts for strength, with fake door and window trims over the toughened glass to fit with the age and look of the building, but to be completely inoperable, see through but secure. Install 2 skylights without affecting the look of the roof. Re-establish the interior of the store to show a period setting, noting the public would only view from the exterior of the building through the new glass openings. Benefit to the community – protection of historic building which services the community and the allowance of safe compliant access to these facilities for members of the public	Complete	\$102,082	Jan-23	Jun-23
3	Community	QLD	Isaac Regional Council	Nebo Town Getaway Signage	Deliver new town gateway signage that would be as per the style guide completed for the recent Dysart & Middlemount signage Benefit to the community – provision of informative signage to promote and attract visitors to the town to support local business.	Complete	\$93,037	Jan-23	Jun-23
3	Community	QLD	Isaac Regional Council	CLM – Rose Harris Park Amenities Replacement	Refurbishment of existing building / facilities Benefit to the community – promotes community pride and well-being (park is in centre of town and amenity is well-patronised). Promotes tourism and town enhancement for visitors.	Complete	\$32,638	Aug-22	Jun-23
3	Community	QLD	Isaac Regional Council	Middlemount Panthers Rugby League Fields Lighting Upgrade	The existing lighting at the Rugby League fields have been failing over the last year with the Middlemount Panthers having been issued a compliance notice from Central Highlands Rugby league, that should the field lighting not be repaired/replaced to a suitable standard, the team will be ineligible to play in the 2023 upcoming season.	Complete	\$150,000	Apr-23	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Isaac Regional Council	Nebo Pool Fencing	The swimming pool at Nebo is not fitted with compliant safe access points that can prevent unrestricted access to swimming pools and plant rooms. This project will enable additional fencing to be installed within the current external fencing as access prevention to restricted areas and to ensure access into the immediate pool area is only available to adults and supervised children. Benefit to the community – ensuring public safety specifically related to swimming pool safety guidelines	Complete	\$44,375	Apr-23	May-23
3	Community	QLD	Isaac Regional Council	Moranbah and Glenden Pool Fencing	Swimming pools at Moranbah, Glenden are not fitted with compliant safe access points that can prevent unrestricted access to swimming pools and plant rooms. This project will enable additional fencing to be installed within the current external fencing as access prevention to restricted areas and to ensure access into the immediate pool area is only available to adults and supervised children. Benefit to the community – ensuring public safety specifically related to swimming pool safety guidelines	Complete	\$43,931	Apr-23	May-23
3	Community	QLD	Isaac Regional Council	CLM – Solar Lighting Replacement Centenary Park	Current Solar Lighting requires new solar heads x 7 - This will include labour, boom Lift, Corso split solar light 35W panel 10W LED IP65 500K - fabricated spigot to be installed on existing pole and suit mounting brackets of new solar lights. Benefit to the community – Promotes CPTED principles (Crime Prevention Through Environmental Design) by increasing the safety of the park for users after dark. Improves lifestyle and health by providing a lit walkway for after-hours walkers.	Complete	\$35,000	Apr-23	Apr-23
3	Community	QLD	Isaac Regional Council	Clermont Swimming Pool Carpark	Road and access surface repairs, resealing and line marking. Supply and installation of new bollards (REPLAS post and rail system) to replace the existing and deteriorated log fencing. Benefit to the community – safe parking and access to community infrastructure	Complete	\$81,086	Mar-23	Mar-23
3	Community	QLD	Isaac Regional Council	Coast – Dump Point Alarm System	Supply and install alarm systems at dump points that are not connected to sewer to maintain plumbing compliance. Solar connection for Carmila and connected to mains for St Lawrence. Allow for fencing and signage. Benefit to the community – protection of the environment by ensuring that dump points are emptied timeously to prevent overflow. Promotion of tourism by ensuring that the dump point is always available.	Complete	\$15,076	Mar-23	Mar-23
3	Community	QLD	Isaac Regional Council	MBH – Eastern Sporting Fields Effluent Line Replacement	Hockey - Replace aging PVC irrigation line with poly pipe. Replace wiring. Add 2 extra valves and an extra 4 sprinklers for each valve to Southern end of field. Soccer – Replace aging PVC irrigation with poly pipe. Field 1 and Junior field only. Replace wiring. Benefit to the community – promotion of community sport, improved lifestyle and regional interest by ensuring that good quality sports fields are provided.	Complete	\$232,100	Aug-22	Mar-23
3	Road	QLD	Kowanyama Aboriginal Shire Council	Topsy Rd CH20969-CH21408 CH22501-CH22885 CH27404-CH27620 CH27705-CH27837 CH27896-CH27900	Gravel Sheetting 1.175km Heavy formation of the existing road surface, scarify, shape and re-compact road surface to 150mm depth. Add 100mm of type 2.1 gravel to road surface and shape and compact to a 3% gradient to each side of the crown on the road surface.	Complete	\$314,862	Jul-22	Jul-22
3	Road	QLD	Livingstone Shire Council	Queen Street (Arthur St to Mary St) Upgrade: Reconstruction	Reconstruct street between 2 recently constructed roundabouts adjacent to St. Ursula's High School. Includes provision of centre parking.	Complete	\$1,012,954	Oct-22	Dec-23
3	Road	QLD	Livingstone Shire Council	Taranganba Road & Carige Boulevard Intersection Upgrade: Traffic Improvement	Traffic improvements adjacent to Taranganba State School by means of the construction of a roundabout at the intersection of Taranganba Rd and Carige Boulevard.	Complete	\$800,000	Aug-22	Jun-23
3	Road	QLD	Lockhart River Aboriginal Shire Council	Sealing entrance to Cultural Precinct (stage 2)	The works will further include the replacement of any required cabling, switchboards and control modules to ensure continued reliable service.	Complete	\$161,486	Jul-22	Jun-23
3	Community	QLD	Lockyer Valley Regional Council	Lockyer Valley Art Gallery Lighting Upgrade	Improvements to Council Facility - Replacement of the art gallery lighting system with specialist LED lighting which provides energy efficiency and lower maintenance requirements. This system will allow the lighting of each exhibition piece to have a customised light with focus and even distribution. This upgrade will improve usability of the art gallery for all types of exhibitions and provide better ambiance for guests viewing the works.	Complete	\$78,535	Dec-22	Jun-23
3	Community	QLD	Lockyer Valley Regional Council	Lockyer Valley Regional Council Gatton Administration Building Upgrades	Renewal of the existing HVAC, associated roof works and modernisation of the town clock components. The Gatton Administration Building houses customer service and Council Chambers, it is utilised to provide community services, meetings with the community and Council meetings. The renewal of the HVAC, associated works and modernisation of town clock components will improve a space that provides services to the community.	Complete	\$392,486	Oct-22	Jun-23
3	Combination	QLD	Lockyer Valley Regional Council	Springbrook Park, Withcott Entrance and Parking Improvements	Improve the safety and accessibility of the access road and parking areas. Works will include an improved access point, additional carparks, widening of the access road, signage, speed controls and street lighting. In addition to carparking works, the project has been scoped to include a water fill point to improve operational efficiency irrigation for Council works in the area and firefighting.	Complete	\$583,979	Jan-23	May-23
3	Road	QLD	Lockyer Valley Regional Council	Lake Clarendon Way Rehabilitation	Rehabilitate the affected section of Lake Clarendon Way to increase both safety to motorists and pavement life. Additional road pavement material and binder will be incorporated through construction to ensure the pavement will withstand the traffic loading for years to come whilst also improving the drainage.	Complete	\$799,158	Feb-23	Apr-23
3	Road	QLD	Logan City Council	Fitzgerald Avenue Springwood, Streetscape Enhancement Project: 33-23 Vanessa Blvd, Springwood QLD 4127 Work Category: Landscaping Improvements	Upgrade areas of streetscape on the western verge of Fitzgerald Avenue to improve, enhance and activate the streetscape. Enhancements are to include street planting and street furniture; and upgrades to the hardscape on Fitzgerald Avenue. The changes above are in response to delays caused by resource shortages in design and construction, construction cost escalation and concerns from the business community relating to site access and construction disruption.	Under Construction	\$1,500,000	Feb-24	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Logan City Council	Eridani Park 21-31 Eridani Avenue Kingston Qld Work Category: Playgrounds and Skate parks (including all ability playgrounds)	Upgrades to park including: New bike paths, planting, creation of a plaza area, upgrade drainage, creation of new street frontage and upgrade to carpark. Increase in active recreation facilities for the community and upgrade of existing facilities which will be of assistance in managing the behaviour issues associated with the park.	Complete	\$1,299,260	Jun-22	Jun-23
3	Community	QLD	Logan City Council	Lavelle Park 17-47 Argyle Road Greenbank QLD 4124 Work Category: Playgrounds and Skate parks (including all ability playgrounds)	The project involves updating and enhancing the existing infrastructure of Lavelle Lagoon Park whilst creating a connected park that relates to the existing facilities. Stage 1 will include the development of a new playground with a shelter, seating, water bubbler and the bollard enclosure for the overflow parking.	Complete	\$350,000	Jun-22	Jun-23
3	Combination	QLD	Logan City Council	Acacia Park 2 Fern Street Browns Plains QLD 4118 Work Category: Off-road Car Parks	The construction of a sealed carpark to accommodate approximately 30 vehicles [including an accessible space], and the widening of the road to allow vehicle passing.	Complete	\$375,000	Jun-22	Jun-23
3	Community	QLD	Logan City Council	Jimboomba Park – RSL relocation Work Category: Painting/Improvements to community facilities Improved Accessibility of Community Facilities and Areas	Relocation of the existing community facility being the Jimboomba RSL sub-branch to a more suitable location. The facility will be made accessible as well as providing an outdoor covered area, storage, and accessible amenities.	Complete	\$750,000	Jun-22	Jun-23
3	Community	QLD	Logan City Council	Gunungai Drive Cycleway – Slacks Creek Work Category: Bicycle and Walking Paths	This project involves the construction of a new bridge and 2.5m wide cycleway / shared path. This will provide a connection between the existing Slacks Creek Major Cycle Network in Reserve/Gunungai Park to the existing off-road District Cycle Network on the Pacific Motorway service road and the future extension to the South East Qld Principal Cycle Network Veloway 1 (V1). The new bridge will provide a crossing over Slacks Creek with a new shared path constructed along Rowland Street, Westerway Street and Pacific Motorway Service Road.	Complete	\$2,700,000	Jun-22	Dec-22
3	Community	QLD	Longreach Regional Council	Powerhouse Museum Centenary Garden Beautification	New plantings, irrigation, turf, shade structure, seating and path at the Powerhouse Museum Centenary Garden	Complete	\$25,000	Jul-23	Dec-23
3	Community	QLD	Longreach Regional Council	Eagle Street Beautification	Installation and repair of streetscape components along Eagle Street CBD area of Longreach, to increase the amenity and overall aesthetic of the area.	Complete	\$49,000	Apr-23	Sep-23
3	Community	QLD	Longreach Regional Council	Showgrounds Landscaping	Planting and irrigation of further showgrounds landscaping, commencing with shade trees in strategic locations.	Complete	\$77,000	Oct-22	Jun-23
3	Community	QLD	Longreach Regional Council	Showgrounds Audio Upgrade	Install new music type speakers around perimeter of Showgrounds fence, in place of existing PA Cone type, to improve audio quality for announcing and playing interlude music.	Complete	\$46,000	Jan-23	Jun-23
3	Community	QLD	Longreach Regional Council	Edkins Park Ablutions Block	Demolish existing toilet block and replace with new kit ablutions to improve amenity, function and number of available pedestals	Complete	\$317,000	Jan-23	Jun-23
3	Road	QLD	Longreach Regional Council	Isisford Airport Road	Pave and seal road to airport including new alignment	Complete	\$383,000	Jun-22	Jun-23
3	Road	QLD	Longreach Regional Council	Longreach Footpaths	Install concrete footpaths at Longreach State Primary School	Complete	\$99,000	Oct-22	Jun-23
3	Community	QLD	Longreach Regional Council	Wool Pavilion Concreting	Removal of existing animal pens within the George Hickey Wool Pavilion and installation of concrete slab to increase usability of area	Complete	\$137,000	Apr-23	Jun-23
3	Community	QLD	Longreach Regional Council	Longreach Library Roof Replacement	Remove and replace existing external roofing of the Longreach Library to eliminate multiple leaks and extend the useful life of the asset.	Complete	\$54,350	Apr-23	Jun-23
3	Community	QLD	Longreach Regional Council	Longreach Showgrounds Rodeo Arena Surface replacement	Remove existing sand, soil and stone base of Rodeo arena and replace with new sand to increase animal and competitor safety	Complete	\$19,000	Apr-23	May-23
3	Community	QLD	Longreach Regional Council	Painting of Civic Centre Auditorium	Surface repair and re-paint of internal surfaces including the kitchen, council chambers and Fairmount rooms.	Complete	\$59,000	Mar-23	Apr-23
3	Road	QLD	Longreach Regional Council	Isisford Footpaths	Install concrete footpath from Isisford Police Station to Isisford State School	Complete	\$55,000	Oct-22	Apr-23
3	Road	QLD	Longreach Regional Council	Eagle Street between Landsborough Hwy & Pelican Street	Asphalt overlay and line marking upgrade	Complete	\$786,000	Nov-22	Mar-23
3	Community	QLD	Longreach Regional Council	Longreach Childcare Playground Replacement	Removal of existing aged infrastructure and re-installation of age appropriate interactive equipment.	Complete	\$162,000	Oct-22	Feb-23
3	Community	QLD	Longreach Regional Council	Yaraka Tree line	Install new tree line and irrigation along edge of Yaraka park to screen neighbours yard and improve amenity of area.	Complete	\$11,000	Sep-22	Dec-22
3	Community	QLD	Longreach Regional Council	Ilfracombe Rec Centre maintenance	Replace evaporative air-conditioners with split systems and replace floor coverings throughout.	Complete	\$49,000	May-22	Dec-22
3	Community	QLD	Longreach Regional Council	Isisford MPC Kiosk Repair	Re-paint and refresh installations, including urinal repair, wall and door repair, roofing component repair.	Complete	\$19,500	Jul-22	Nov-22
3	Community	QLD	Longreach Regional Council	Isisford Park Renovations	Demolition of toilet block and relocation of park facilities to create usable undercover area	Complete	\$44,500	Jul-22	Nov-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	QLD	Mackay Regional Council	Mirani Caravan Park roadway upgrade 3 Caroline Street, Mirani Other	Rebuilding the roadway and drainage at the caravan park.	Complete	\$180,000	Mar-23	Jun-23
3	Community	QLD	Mackay Regional Council	Griffin Street Park renewal Griffin Street, Mackay Playgrounds and Skate Parks	Play equipment and furniture renewal	Complete	\$279,435	Dec-22	Jun-23
3	Community	QLD	Mackay Regional Council	Victoria St Footpath renewal Chainage 769 – 873 LHS Victoria St Footpath renewal Chainage 269-351 RHS Victoria St Footpath renewal Chainage 187 RHS Gordon St Footpath Chainage 677 – 785 LHS	CBD Footpath renewal of 4 x footpaths.	Complete	\$836,500	Feb-23	Jun-23
3	Road	QLD	Mackay Regional Council	Road Resealing Program - Harvey Street - Jarrah Street - Arana Drive - Chivers Street - Dupuy Street - Evans Avenue - George Street - Hugh Reilly - McCulloh Street - Peel Street - Sands Terrace - Skiddaw Street - Victoria Street - Zelma Street - Aberdeen Court - Alfred Street - Brisbane Street - Endeavour Street - Fairmeadow Drive - Grandview Drive - Glamis Court - Wardrop Street - Heidi Street - Binnington Esplanade - Peace Street - Tracy Street	Delivery of resealing program throughout the Mackay Region on various roads. Asphalt works approximately 43,246m2.	Complete	\$2,308,479	Feb-23	Jun-23
3	Community	QLD	Mackay Regional Council	Aged care/cluster housing footpaths - 102 Milton St Mackay - 12 James St Mackay - Connectivity along Mansfield Drive Beaconsfield Bicycle and Walking Paths	Improved accessibility, pathway connectivity between the frontage of cluster housing locations to the closest pathway network.	Complete	\$156,500	Feb-23	May-23
3	Community	QLD	Mackay Regional Council	Blue Water Lagoon relining & pipework Matsuura Drive, Mackay Sporting and recreation facilities	Relining works to repair the lagoon pools and pipework	Complete	\$152,266	Jan-22	Dec-22
3	Road	QLD	Mapoon Aboriginal Shire Council	Off road Parking	Sealing carpark up to the roadway in the front of the Cultural centre on main street Mapoon.	Complete	\$53,480	Sep-22	Oct-22
3	Road	QLD	Maranoa Regional Council	Road Maintenance improvements in Various locations within Maranoa Regional Council	Road maintenance on lower order unsealed rural roads. The intent of this project is to undertake additional road maintenance in addition to, and above, typical annual budget allocations. Council manages the third largest road network (by length) of all the Local Governments in Queensland. Of the 5800+ kms of rural roads (managed by Maranoa), over 50% are low order roads which service rural properties. The funds are intended to be allocated across over 250 individual roads to provide an increase level of maintenance and help improve the condition of these roads. Three key coordinate points located at the main service centres where these additional road maintenance activity will be coordinated from have been supplied. (Return the roads to its original standard, pothole repairs, vegetation clearing and grading which will improve safety for all road users)	Under Construction	\$1,645,228	Nov-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Maranoa Regional Council	Lake Neverfill / Campbells Park Precinct Upgrade, Roma Campbell Park Road, Roma	Rejuvenate Campbells Park and provide activities/facilities that tie in with Lake Neverfill. The works proposed for this project are as follows: - Maintenance to access road and internal loop road resurfacing; - installation of shade structures; - Planting of shade trees; - Installation of BBQ facilities; - Landscaping – including irrigation and new turf areas; - Improved site signage. (Improve recreational opportunities within the local community and improve tourism by having a facility that entices tourists to stop)	Under Construction	\$568,394	Feb-24	Jun-24
3	Road	QLD	Maranoa Regional Council	Rural Roads gravel resheeting on selected roads within the Maranoa Region Mountain View Road, Mitchell Fletchers Lane, Roma Forestry Road, Mitchell Lynns Creek Road, Surat Blue Lagoon Road, Injune Sheeting/Re-sheeting Reconstruction	Gravel Resheeting and upgrade (Improve road network by upgrading roads to provide residents all weather access and improve safety for road users)	Complete	\$808,621	Aug-22	Apr-24
3	Community	QLD	Maranoa Regional Council	Stuart Tennis Court upgrade Cordelia Street Surat Sporting & Recreation Facility	Upgrade/repair 4 tennis courts Improve recreational opportunities within the local community, lowering ongoing maintenance costs and improving the safety for the residents utilising the courts	Complete	\$166,508	May-23	Dec-23
3	Combination	QLD	Maranoa Regional Council	Kerb & Channel / Road Widening on various roads in the Maranoa Region Lewis Street South, Roma Roberts Street, Surat William Street East, Surat Twine Street, Roma Lovell Street, Roma Other Widening	Widen pavement and installing new Kerb & Channel (Widening and installing kerb and channel will improve traffic and drainage conditions, stop excess water pooling in driveways, allow the residents better access to their property, be more visually appealing and reduce pests and diseases)	Complete	\$948,264	Aug-22	Jun-23
3	Combination	QLD	Maranoa Regional Council	Rural Drainage Improvements on selected roads within the Maranoa Region Burnsdale Road, Roma Bampi Crail Road, Roma Fairview Road, Injune Drainage Sheeting / Re-sheeting Widening	Gravel Resheeting and floodway upgrade (Upgrade concrete floodway to improve drainage and resheet roads to restore pavement shape and widen shoulder)	Complete	\$315,000	Dec-22	Jun-23
3	Road	QLD	Maranoa Regional Council	Dust suppression on identified roads in the Maranoa Region Stakeyard Road, Wallumbilla Duck Creek Road, Roma Corfe Road, Roma	Provide a bitumen dust suppression (Applying a seal on an unsealed road and repairing the road for nearby properties who, through increased traffic have been subjected to increased dust)	Complete	\$245,153	Aug-22	Apr-23
3	Community	QLD	Maranoa Regional Council	Installation of Footpaths in selected areas in the Maranoa Region Elizabeth Street, between Cambridge & Dublin St, Mitchell Cnr Bowen & Charles Street, Roma Bicycle and Walking Paths	Install footpaths (Address road safety issues by providing a clear divide between road, pedestrians and bicycle users)	Complete	\$74,543	Nov-22	Apr-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	Maranoa Regional Council	Upgrade Urban Streets in the Maranoa Region Cook Street, Yuleba Robert Street, Surat Reconstruction	Upgrade urban streets (Upgrading the existing unsealed surfaces and pavement to a bitumen and gravel standard therefor preserving the viability of the road and improve safety for all road users)	Complete	\$105,304	Nov-22	Mar-23
3	Community	QLD	Maranoa Regional Council	Mitchell Customer Service Centre upgrade 100 Cambridge Street, Mitchell	Upgrade facility for PWD compliance which includes widening doorways, updating amenities fixtures by installing handrails, taps, washbasin and installing new PWD compliant toilets. (Upgrading the facility to make disability compliant which will improve health and safety for users/customers of this facility)	Complete	\$275,000	Oct-22	Feb-23
3	Community	QLD	Mareeba Shire Council	Mareeba AC Water Pipe Renewal Program	This project is for an essential service that will provide the community with improved accessibility to a safe and reliable water supply. (Other - Used for the provision of an essential service or community service, and the amenity of the asset is publicly accessible and benefits the community)	Complete	\$2,299,330	Jul-22	Jul-23
3	Community	QLD	McKinlay Shire Council	McIntyre Park Facility Enhancement	McIntyre Park is a community facility which supports a range of community groups and events including thoroughbred racing, campdrafting, rodeo and horse sports. It is essentially the local Show grounds. The facility will undergo a number of upgrades including: Refurbishment of Amenities blocks – replacing of existing damaged floor tiles, re-painting of interior, replacement of toilets and tapware to meet standards and improving accessibility. For large events, crowds can often reach nearly 1000 people and the current state of the facility is not well equipped to handle these demands. Upgrade Arena Lighting – The current lighting used is dated and expensive to run and maintain. The lights will be upgraded to new energy efficient LED lights. The works will involve the removal of the original Halogen lighting to be replaced by new LED lights. Council has had discussions with a sporting lighting specialist to create lighting plans to ensure there is sufficient lighting in the arena to ensure safety for all users. Yard Improvement – enhance the stock yards to ensure easy handling of stock for volunteers and also ensure welfare of the stock.. Phase 1, Project 9 (McIntyre Park): The works undertaken in Phase one were shade sails, the planned works in this phase do not involve any similar works.	Complete	\$639,497	Aug-22	Dec-23
3	Community	QLD	McKinlay Shire Council	Kev Bannah Oval Lighting	Replacing the aged lighting system at Kev Bannah Oval (multi-use sporting facility) with more energy efficient lighting (LED Lights) which will enhance the night visibility. The works will involve the removal of the original Halogen lighting (which currently does not emit enough light due to their age) and replace with new LED lights. Council has had discussions with a sporting lighting specialist to create lighting plans to ensure there is sufficient lighting in the arena to ensure safety for all users.	Complete	\$113,000	Aug-22	Dec-23
3	Community	QLD	McKinlay Shire Council	Swimming Pool Upgrade	The current state of the flooring tiles utilized on the splash pad area at the Water Park is beginning to cause trip hazards for users. This will be rectified by fully replacing the flooring tiles with improved materials to prevent further issues. Additionally, Council will erect another small storage shed to store pool and water play equipment that is used by the local community and members of the Julia Creek Swim Club.	Complete	\$85,700	Apr-23	Dec-23
3	Road	QLD	McKinlay Shire Council	Mathew Street Access Upgrade	Drainage issues at the end of Mathews St is causing water from adjacent properties to lay in the roadway causing pavement failure and also limiting access during wet weather periods. To resolve this problem, Council will remedy the drainage issues with proper concrete drainage structures and renew the areas of failed pavement.	Complete	\$98,653	May-23	Sep-23
3	Community	QLD	McKinlay Shire Council	Peter Dawes Park Enhancement	Peter Dawes Park will see a refurbishment of the toilets, by painting the facility and replacing dated fixtures, e.g. tap ware, toilets and cisterns. Remediate Drainage – fix a low spot which pools water following rain and inhibits access to facilities by users. This will include the removal of the current failed cement and installation of a new slab that will have the appropriate fall to ensure water runs off following rain events. Playground Softfall – replacing the dated softfall under the playground equipment at the Park which is starting to deteriorate to such a condition that a trip hazard is forming.	Complete	\$54,802	Apr-23	Jun-23
3	Community	QLD	McKinlay Shire Council	Skate Park Enhancement	Install a shade structure (including support poles and shade sails) over the Skate Park recreation facility to allow the facility to be used more frequently in sun safe conditions. Currently there is no shade over the facility which does limit use during the day.	Complete	\$102,952	Nov-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	McKinlay Shire Council	Mini Golf	Design and construct of new mini-golf course adjacent to Caravan Park for community and tourist use. The main aim is to provide an activity for families of our community to enjoy and be active. Further we believe the facility will attract visiting families to the town which will enhance tourism and have many economic benefits to the entire community. We are an isolated community, and we endeavour to provide facilities to our families to lead an active lifestyle and also connect as a family. Due to the size of our population, it is not intended to be a profit-making facility and we expect potentially the operational costs will outweigh the revenue received. Though will have in-direct benefits to the liveability of the community and flow on benefits to the people it attracts.	Complete	\$263,352	Feb-23	Jun-23
3	Community	QLD	McKinlay Shire Council	Lions Park	Replace playground Softfall	Complete	\$43,012	Apr-23	Jun-23
3	Community	QLD	Moreton Bay Regional Council	Sporting and Recreation Facilities Kippa-Ring - Padres Baseball Club - Field (2) Lighting	The project is located at Talobilla Park, Kippa-Ring. The project scope includes the upgrade of the electrical supply to the site plus upgrading of Baseball Field 2 lighting (LED) including the installation of remote control systems to meet Australian Standards for Club competition. The objective of the project is to ensure lighting is appropriate for the intended use of the facility and compliant with State Sporting Organisation guidelines.	Complete	\$400,000	Oct-23	Dec-23
3	Community	QLD	Moreton Bay Regional Council	Sport and Recreation Facilities Redcliffe - Bradley Park - Sports Field Lighting Upgrade	The project is located Bradley Park, Victoria Ave, Redcliffe. The project scope includes the renewal of light poles and associated electrical infrastructure with an asset rating of 3-5. The work also includes the upgrade to LED luminaries (50/100 lux), installation of counterbalanced pivot poles and smart switching technology. The objective of the project is to upgrade the facility lighting to meet the capacity needs of site users.	Complete	\$57,874	Sep-23	Nov-23
3	Road	QLD	Moreton Bay Regional Council	Traffic Improvement Dakabin - Alma/Marsden Roads - Intersection Upgrade	The project is located at the intersection of Alma Road and Marsden Road, Dakabin. The project scope includes the upgrade of this intersection to a signalised intersection to meet significant ongoing and forecast traffic demand. Works will also include the provision of pedestrian crossing facilities, pathway widening, bicycle lanes, raised and landscaped medians and roadside landscaping. The primary objective of the project is to improve capacity of this intersection and safety for all users, including pedestrian and cycle users.	Complete	\$915,000	Mar-23	Oct-23
3	Road	QLD	Moreton Bay Regional Council	Traffic Improvement Arana Hills - South Pine/Plucks Roads - Intersection Upgrade	The project is located at the intersection of South Pine Road and Plucks Road, Arana Hills. The scope of works includes the reconfiguration of the Intersection, including early works to install anti-skid pavement and traffic island modification - in recognition of the need to address these issues with a degree of urgency when compared to the entire intersection upgrade. The objective of this project is to improve safety for all transport users and increase capacity and operating efficiency of the intersection.	Complete	\$2,767,775	Apr-22	Oct-23
3	Road	QLD	Moreton Bay Regional Council	Burpengary - Pitt Road - Road Rehabilitation	The location of the project is at Pitt Road, from Wain Road to Henderson Road, Burpengary. The scope of works involves rehabilitation of road approximately 600 m long and 15 m wide. The objective of the project is to bring the road pavement to a desirable level of service as the existing road pavement has deteriorated below an acceptable level.	Complete	\$500,000	Jun-23	Jun-23
3	Road	QLD	Moreton Bay Regional Council	Bellara - Sunderland Drive - Road Rehabilitation	The project is located on Sunderland Drive, Bellara and extends from Benabrow Avenue to Marina Boulevard. The scope of works involves selective repairs and resurfacing of the subject section, 720m in length and average width of 12m. The existing pavement is currently showing signs of significant cracking and environmental failures. The objective of the project is to renew the road pavement surface to a serviceable condition free from failures and waterproof the pavement to ensure it meets its life expectancy.	Complete	\$500,000	Jun-23	Jun-23
3	Road	QLD	Moreton Bay Regional Council	Burpengary - Buckley Road - Road Rehab	The project is located on Buckley Road Burpengary East from seal change at Northwood Drive to Coolendel Court, Burpengary East. The project scope includes the rehabilitation of the subject section of road over a length of 755m. The existing pavement is currently showing significant signs of crocodile cracking and rutting. The project objective is to renew the pavement and achieve the required level of service.	Complete	\$487,474	Jun-23	Jun-23
3	Road	QLD	Moreton Bay Regional Council	Traffic Improvement North Lakes - Diamond Jubilee Way/Memorial Drive/Kinsellas Road West - Intersection Upgrade	The project is located at the intersection of Diamond Jubilee Way, Memorial Drive and Kinsellas Road West, North Lakes. The project scope involves making changes to right-turn provisions on two legs of the intersection. The western leg, being on Diamond Jubilee Way, is to be extended by 90m. The northern leg of Kinsellas Road West, involves an additional right-turn lane (55m in length), plus extension of the existing right-turn lane (by 45m) including taper. The objective is to improve capacity and road safety for all users and reduce traffic congestion and delays, especially during the AM school peak.	Complete	\$380,000	Jan-23	Jun-23
3	Community	QLD	Moreton Bay Regional Council	Sporting and Recreation Facilities Deception Bay - Government Street Sportsgrounds - Sports Field Lighting Upgrade	The project is located at Government Street Sports Complex, Deception Bay. The project scope includes the renewal of existing sports field lighting infrastructure. Works include the replacement of wooden light poles with steel taper poles (3), the reuse of (6) existing steel taper poles, the installation of LED luminaries across both fields, upgrade of the switchboard and integration with existing smart switching technology. The objection of the project is to provide compliant lighting for existing field users and increasing capacity in the wider sports field network.	Complete	\$200,000	Dec-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Moreton Bay Regional Council	Sport and Recreation Facilities Clontarf - Ray Frawley Fields - Sports Field Lighting Renewal	The project is located at the Ray Frawley Fields, Elizabeth Avenue, Clontarf. The project scope includes the installation of LED sports lighting to rugby union field 1. Specifically, the project includes the replacement of existing metal halide luminaries with LED fixtures on the steel taper poles, as well as, replacement of the existing electrical meter box enabling the fields to achieve compliant lighting standard. The objective of the project is to provide a compliant lighting standard across the two existing fields to maximise capacity of the facility and the surrounding sporting field network.	Complete	\$88,000	Dec-22	Jun-23
3	Road	QLD	Moreton Bay Regional Council	Morayfield - Walkers Road - Road Rehabilitation	The project is located on Walkers Road, Morayfield and extends from 240m west of Bristlebird Drive (Seal Change) to 75m east of Springwater Crescent (Seal Change). The project scope includes the rehabilitation of the subject section of road over a length of 880m. The existing pavement is currently showing significant signs of crocodile cracking, rutting and pavement failures. The project objective is to renew the pavement and achieve the required level of service	Complete	\$250,000	Jun-23	Jun-23
3	Road	QLD	Moreton Bay Regional Council	Deception Bay - Boundary Road - Road Rehabilitation	The project is located on Boundary Road, North Lakes and extends from Potassium Street to North Ridge Circuit. The project scope includes the rehabilitation of the subject section of road over a length of 895 metres and an average width of 13m. The existing pavement is currently showing significant signs of pavement fails and cracking. The project objective is to renew the pavement and achieve the required level of service.	Complete	\$500,000	May-23	Jun-23
3	Community	QLD	Moreton Bay Regional Council	Sporting and Recreation Facilities Caboolture - Dances Road Sportsgrounds - Softball Field Renewal	The project is located Dances Road Softball Field Sporting Complex, Dances Road, Caboolture. The project scope includes the resurfacing/levelling of the softball fields playing surfaces (Field 1). Approximate size of 9400m2. The objective of the project is to renew the asset to an acceptable condition and reduce maintenance. Timing of the works will be as per agreement with the club.	Complete	\$400,000	Jan-23	May-23
3	Community	QLD	Moreton Bay Regional Council	Sporting and Recreation Facilities Brendale - South Pine Sporting Complex - AFL Tiered Seating Area	The project is located at the South Pine Sporting Complex, AFL precinct, Brendale. The project scope includes the design and construction of a tiered seating system, encompassing shade opportunities, viewing deck and adjoining accessible ramp. The objective to add further spectator facilities to this much used AFL facility.	Complete	\$370,000	Feb-23	May-23
3	Community	QLD	Moreton Bay Regional Council	Sporting and Recreation Facilities Deception Bay - Deception Bay Sports Centre - Skate Park Upgrade	The project is located at Deception Bay Sports Centre, 100 Maine Terrace, Deception Bay. The project scope includes the design and construction of a skate park renewal/upgrade. The objective of the project is to provide quality and safe skating facilities to encourage the community to engage in physical activity, and to meet the future infrastructure demand for skating. Concept planning was completed in the 20-21 financial year.	Complete	\$1,500,000	Sep-22	Apr-23
3	Road	QLD	Moreton Bay Regional Council	Road Rehabilitation Caboolture - Riverview Street - Road Rehabilitation	The project is located on Riverview Street, from King Street to The Esplanade, Caboolture. The project scope includes the rehabilitation of the subject section of road over a length of 312 metres and the full pavement width. The existing pavement is currently showing significant signs of cracking, rutting and pavement fails. The project objective is to renew the pavement and achieve the required level of service.	Complete	\$143,000	Mar-23	Mar-23
3	Road	QLD	Moreton Bay Regional Council	Road Rehabilitation Burpengary - Dunbeath Drive - Road Rehabilitation	The project is located on Dunbeath Drive, from the cul-de-sac section to 72 Dunbeath Drive, Burpengary. The project scope includes the rehabilitation of the subject section of road over a length of 52m. The works also include the installation of new kerb and channel to prevent water ponding to the cul-de-sac section of the road. The existing pavement is currently showing significant signs of cracking and pavement failure as evidenced by the high percentage of pavement repairs currently evident (currently no kerb and channel at the cul de sac). The project objective is to renew the pavement and achieve the required level of service.	Complete	\$125,000	Dec-22	Feb-23
3	Community	QLD	Moreton Bay Regional Council	Sporting and Recreation Facilities Ferny Hills - Wahminda Park - Tennis Court Renewal	This project is located in Wahminda Park, Samford Road, Ferny Hills. The project scope involves two courts and includes detail design, removal of the established slab, implementation of reinforced cement slab and acrylic surface, fencing and essential sport equipment (posts, sleeves and netting). The objective of this project is the renewal of the tennis facility and its related infrastructure to ensure a sufficient local level facility for residents in the area. This will increase the utilisation of the court and meet the demand for increased participation.	Complete	\$282,000	Oct-22	Feb-23
3	Community	QLD	Moreton Bay Regional Council	Sporting and Recreation Facilities Dayboro - Dayboro Swimming Pool - Zero Depth Facility Construction	The project is located at Dayboro Swimming Pool, 35 Mount Mee Road, Dayboro. The project scope includes reusing the existing toddler pool to build a new zero depth water play area. Works include the construction of the zero depth water play area which will have one main water feature. The works will involve the construction of a new concrete slab over the existing pool, installation of play items, pump, filter equipment, and inground tanks. The objective of the project is to upgrade to a modern, safe, best practice toddler water play area that is of acceptable standard for public use.	Complete	\$140,000	Jul-22	Sep-22
3	Community	QLD	Mornington Shire Council	Rural Transaction Centre Upgrade Works Stage 1	Painting/Improvements to community facilities. This project will upgrade the community RTC building, this building is used to deliver essential services to the community including NDIS and Mission Australia; Depts of Child Safety; Corrections, Community Housing	Complete	\$152,836	Oct-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Mount Isa City Council	Mount Isa Centennial Place 50 Miles Street, Mount Isa QLD 4825	The nominated project is a community infrastructure project. comprising a new publicly accessible public open space The nominated project includes works that cover a number of the project work categories including: · Landscaping improvements · Walking paths · Toilet block · Improved accessibility of community facilities · Other - Creation of new passive recreation areas including picnic, seating and water play.	Under Construction	\$2,019,038	Sep-22	Jun-24
3	Community	QLD	Murweh Shire Council	Landfill Initial remediation Works: [Charleville: Other]	Conduct remediation works to Charleville Landfill as per design. The project nominated is new and shall be delivered according to the design guidelines derived from design study funded by Council's general expenditure and the initial works shall be completed within the program period.	Complete	\$162,178	Nov-22	Jun-23
3	Community	QLD	Murweh Shire Council	Charleville Weighbridge, [Bollon Road: Other]	Installation of new weighbridge for Industrial estate at Charleville-Bollon Road. Planned for usage of manufacturing and processing users at Industrial Estate and also for community members for weighing before disposing at Tip site adjacent to proposed facility.	Complete	\$470,000	Apr-22	Apr-23
3	Road	QLD	Murweh Shire Council	Khyber Road Final Seal: [Khyber Road: Reseal]	Second coat seal on Khyber Road to finalise the sealing works. Chainage: From 15.9Km to 18.55 Km and 21.7 Km to 26.7 Km. Seal width is 6m. 0.00 km is the intersection between Barnago Road and Khyber Road.	Complete	\$280,000	Nov-22	Dec-22
3	Road	QLD	Murweh Shire Council	Old Charleville Final Seal: [Old Charleville Road: Reseal]	Second coat seal on Old Charleville Road to finalise the sealing works. Chainage: From 0.00 Km to 1.00Km and seal width is 7m. 0.00Km is the intersection of Roma Street in Morven and Old Charleville Road.	Complete	\$42,000	Nov-22	Dec-22
3	Road	QLD	Murweh Shire Council	Rural Roads Reseal [Red Ward Road, Biddenham Road: Reseals]	Reseal up to 10km of Red Ward Road and 1 km of Biddenham Roads – to improve asset condition and increase asset life.	Complete	\$270,000	Jul-22	Nov-22
3	Community	QLD	Murweh Shire Council	Swimming Pool Shade Charleville: [Warrego Street, Charleville: Sporting and recreation facilities]	Installation of shade facilities at Charleville Swimming Pool at King Edward Park.	Complete	\$180,000	May-22	Nov-22
3	Road	QLD	Murweh Shire Council	Airport Reseal [Charleville Airport Reseal: Charleville: Resealing]	Reseal Charleville airport runways, taxiways, and parking facilities as required per the current asset condition and according to asset management plan.	Complete	\$250,000	Sep-22	Nov-22
3	Community	QLD	Murweh Shire Council	Columbarium [Charleville, Augathella, Morven: Other]	Install 2 columbarium's at Charleville Cemetery and one each at Augathella and Morven Cemetery.	Complete	\$150,000	Jul-22	Nov-22
3	Community	QLD	Murweh Shire Council	Lawn Cemetery Beams [Charleville Cemetery: Other]	Lawn Cemetery Beams [Charleville Cemetery: Other]	Complete	\$150,000	Apr-22	Aug-22
3	Community	QLD	Murweh Shire Council	CCTV Cameras [Charleville: Closed Circuit TV (CCTV)]	Install CCTV cameras at elect Council's facilities (Museum, Library) in Charleville to improve security.	Complete	\$100,000	May-22	Jul-22
3	Community	QLD	Murweh Shire Council	Charleville Racecourse Complex Upgrade [Partridge Street, Charleville: Upgrade Sporting and recreation facilities]	Refurbish existing racecourse complex building and install new facilities. Decrease maintenance costs and improve complex utilisation.	Complete	\$300,000	Apr-22	May-22
3	Community	QLD	Napranum Aboriginal Shire Council	CCTV – Optic Fibre connections	Closed Circuit TV (CCTV) – Purchase and Installation of optic fibre to connect 5 sites for centralising monitoring with improved connectivity to council-owned assets to reduce vandalism and break-ins and increase safety and security of assets to ensure reliable essential council operations that directly benefit community. Fibre Optic Cables and associated piping will be laid underground to connect all sites. Council Assets – Main Council Building, Napranum Early Childhood Centre, Napranum Aged and Disability Services, Rangers Building and Works Department.	Complete	\$162,910	Jun-22	Dec-22
3	Road	QLD	Noosa Council	FEDERAL, MIDDLE CREEK RD REHABILITATION	Reconstruction of 2.1km section of a Middle Creek Road to improve drainage and widening to a fully sealed two-way two-lane road improving safety	Complete	\$1,292,692	Nov-22	Jun-23
3	Road	QLD	Noosa Council	NOOSA HEADS, ARKANA DR MEDIAN SLOP STABILISATION	Reconstruction and upgrade of existing timber retaining wall to 130m rock retaining wall located in the median strip of Arkana Drive to improve slope stability.	Complete	\$247,000	Sep-22	Dec-22
3	Road	QLD	Noosa Council	SUNSHINE BEACH, DOUGLAS LANE RE	Rehabilitation of 150m2 of concrete pavement on commercial service road.	Complete	\$41,000	Sep-22	Nov-22
3	Community	QLD	North Burnett Regional Council	Regional Footpath Maintenance and Upgrades Project	Repairs, removal and upgrades to walking paths to address identified hazards and ensure a quality community asset.	Complete	\$100,000	Feb-22	Jun-23
3	Community	QLD	North Burnett Regional Council	Community Halls Roof Replacement Program	Structural assessment and roof replacement of community hall roofs to fix leaks affecting structural integrity.	Complete	\$250,000	Jul-22	Jun-23
3	Road	QLD	North Burnett Regional Council	Resealing Program	Re-seal of regional roads to improve longevity and road conditions.	Complete	\$570,000	Feb-22	Jun-23
3	Road	QLD	North Burnett Regional Council	Re-sheeting Program	Re-sheeting of regional roads with quality gravel material to improve safety and road user experience.	Complete	\$600,000	Feb-22	Jun-23
3	Community	QLD	North Burnett Regional Council	Community Pool Maintenance Program	Ground penetrating radar assessment of ageing community pools and stage 1 rectification works.	Complete	\$200,000	Mar-22	Jun-23
3	Road	QLD	North Burnett Regional Council	General Road Maintenance	Road formation upgrades to meet specifications to improve safety, the road user experience and longevity of the road.	Complete	\$1,000,000	Jul-22	Jun-23
3	Road	QLD	North Burnett Regional Council	Level 2 Bridge Maintenance Program	Undertake remedial and upgrade works on level 2 timber bridges as per bridge inspection reports to address identified defects, improve longevity of the structure, address hazards and improve road user safety, and reduce impact on road users and businesses relating to load limits.	Complete	\$982,876	Jul-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Northern Peninsula Area Regional Council	NPA Shared Footpath	Construction of shared cycling and pedestrian infrastructure from communities of Injinoo to Bamaga. Problem addressed: Provide a safe footpath for NPA residents to travel between the communities of Injinoo, Umagico & Bamaga. Improve health and fitness of residents.	Under Construction	\$354,884	Jul-22	Dec-24
3	Road	QLD	Palm Island Aboriginal Council	Upgrades to Main St	Upgrades will reduce costs associated with annual stormwater damage to the road network and to other transport needs. All roads on Palm island are a two-coat seal and they blow out each year due to the heavy monsoon rains at an annual repair cost of approximately \$5m, Council is aiming to replace all key roads with concrete to prevent damage, improve safety and minimise cost to tax payers. This is an additional section under LRCI 3. Length: 83m	Complete	\$72,736	Sep-22	Mar-23
3	Community	QLD	Paroo Shire Council	Landscaping open greenspaces	Community togetherness, liveability and cultural connection. We intend to partner with traditional owners in creating a space of connection and inclusion. Implementation of an art space and planting of bush foods and localised plants.	Complete	\$200,000	Jan-23	Jun-23
3	Community	QLD	Paroo Shire Council	New parking facilities	Creation of new bitumen sealed parking space in the CBD to accommodate additional traffic.	Complete	\$500,000	Jan-23	Jun-23
3	Community	QLD	Paroo Shire Council	Water security – storage tanks	Water access & storage to ensure community water security for the future. Installation of full insulated water storage tanks x 2 up to 450,000lts with water pumps to help the community with the water shortage experienced in the dryer months.	Complete	\$1,196,800	Sep-22	May-23
3	Community	QLD	Paroo Shire Council	Yowah camping grounds	Ablution block requires new painting throughout new toilets/basins to improve the community facility.	Complete	\$50,000	Sep-22	Dec-22
3	Community	QLD	Pormpuraaw Aboriginal Shire Council	Refurbish the art centre- Pormpuraaw St	Painting/Improvements to community facilities Refurbish the art centre as it's a highly utilised area for the Pormpuraaw community residents. The art by artists in Pormpuraaw, particularly the ghost net art, is known worldwide having been displayed in Paris and New York. The art centre promotes a positive and creative outlet for members of the community, and this should be encouraged to continue by providing the most versatile and best environment we can. There is building issues that need to be fixed up to promote both a safe and inviting place for members of the community. Electrical upgrades will also be completed to ensure safety for all when accessing this building.	Complete	\$33,528	Apr-23	Jun-23
3	Combination	QLD	Pormpuraaw Aboriginal Shire Council	Council Works Depot-Piithamp St	Concrete Seal for Heavy Vehicle Access for Road Transport Vehicles and Plant/Machinery - 1250m2 A number of critical services and council equipment operate out of the works depot. The area is currently shell grit and dirt. In wet weather this area often becomes quite boggy for the heavy vehicles and machinery. This does disrupt service to the community. Concreting this area will ensure all weather access for heavy vehicles and equipment. Sealing this area will also minimise the dust that is lifted and spread into Plant & Equipment and adjoining Council Buildings such as Plumbers Shed, Carpenters Shed, Parks & Gardens Shed, RISE Community Shed, Rangers Shed, Workshop Shed, Vet Clinic & Pound, Fuel Depot and Community businesses such as: CEQ Store, Art Centre and Post Office. The project will provide an all-weather access into workshop, which is the only one in the region and its services vehicles from the clinic, police and rural fire brigade as well as other stakeholders who deliver required services in community e.g. aged care bus, RISE employment services.	Complete	\$351,500	May-23	Jun-23
3	Community	QLD	Pormpuraaw Aboriginal Shire Council	Admin Store Compound (Marranthan St) – Stage 2	Concrete Seal of Heavy Vehicle Access for Road Transport Vehicles. All Community supplies are delivered to the Admin Store on a weekly basis by Road Transport and Unload and Distributed. The unload area is currently shell grit and dirt and in the rain often becomes quite boggy for the heavy vehicles. Concreting this area will ensure all weather access for heavy vehicles. Sealing this area will also minimise the dust that is lifted and spread into adjoining Community businesses such as: PUBSC, Kiosk & Contractors Camp. The project will provide an all-weather access into the Admin Store Freight Shed, which is the loading and unloading point for Heavy Vehicles that bring the freight requirements for the community into Pormpuraaw. Our Admin Store unloads the freight and distributes the freight to community members. Stage 1 – Admin Store Project consists of concrete driveway from Wirran Street to the Admin Store Freight Shed Heavy Vehicle Loading Area. This project also has an element of paving on Wirrant St. This project is being funded under R2R funding for the amount of \$168,000. Stage 2 – Admin Store Project consists of the second stage of the concrete driveway (385m2 approx.) which will be from the Admin Store Freight Heavy Vehicle Loading Area through to Marranthan Street. This project is being requested to be approved under our LRCI Phase 3 for the amount of \$108,860. Attached is a map of Pormpuraaw showing the location of the project and indicating Stage 1 and Stage 2 sections.	Complete	\$108,860	Jun-22	Aug-22
3	Road	QLD	Quilpie Shire Council	Eulo Road Widening	The works will be undertaken to widen the Eulo (Toompine) Road to improve road safety and accessibility for road users. This road is used by heavy vehicles and visitors connecting through to NSW and southern Queensland areas. Chainage – 0.00 km to 10.819 km	Under Construction	\$1,783,314	Mar-24	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Redland City Council	Redland Performing Arts Centre Refurbishment – Stage 1, Cleveland	improved Accessibility of Community Facilities and Areas - Drop off zone for vehicles , access improvements for pedestrians, lighting improvements, building layout to improve flow, safety and operational efficiency, improved disability access, increased floor space for hire, improved offering for hirers of events hall and auditorium, improved security at rear of building	Complete	\$1,800,000	Sep-22	Jan-24
3	Community	QLD	Redland City Council	Dunwich Waste Water Treatment Plant Upgrade	Replacement of equipment at the Dunwich Waste Water Treatment Plant to ensure continuity of life for the plant and to ensure that the critical essential service is provided to the North Stradbroke Island community.	Complete	\$370,000	Sep-22	Jan-24
3	Community	QLD	Redland City Council	Alexandra Hills Football Club - Sports field Lighting Bulb Replacement	Replacement of lighting bulbs to ensure ongoing compliance with safety and use standards for Sports field lighting and continued useability of the Sports field by users. Replacements bulbs will ensure that the correct level of light can be provided for safe and ideal use of the sports field.	Complete	\$40,000	Oct-23	Dec-23
3	Community	QLD	Redland City Council	Wellington Point Guides Building Maintenance, Wellington Point	Improvements to community facilities - Stump foundation repairs, building compliance, maintenance and repairs of the building structure and workings	Complete	\$208,188	Aug-23	Sep-23
3	Community	QLD	Redland City Council	Redland Art Gallery – Cleveland – Babycare Facilities Upgrade	Improved Accessibility of Community Facilities and Areas - Upgrades to the babycare room and facilities located with the Cleveland Redland Art Gallery	Complete	\$30,000	Sep-22	Sep-23
3	Community	QLD	Redland City Council	Capalaba Bulldogs Football Club Retaining Wall Repairs, Capalaba	Improvements to community facilities - Repairs to concrete retaining wall in front of clubhouse	Complete	\$308,705	May-22	Aug-23
3	Community	QLD	Redland City Council	Weinam Creek CCTV WiFi Link	Closed Circuit TV (CCTV) -	Complete	\$242,000	Sep-22	Jul-23
3	Community	QLD	Redland City Council	Redlands Horse and Pony Club Awning, Thornlands	Improvements to community facilities - Installation of Awning off clubhouse	Complete	\$202,347	Mar-22	Jun-23
3	Community	QLD	Redland City Council	Terra Bulla Leumeah Gravel and Electrical Upgrades	Undertake path upgrades within Terra Bulla Leumeah site to maintain community access and installation of an Energex Connection point to the site	Complete	\$183,000	Jun-23	Jun-23
3	Road	QLD	Richmond Shire Council	Storm Water Upgrade	Council has identified 16 locations within the township of Richmond that need better drainage. This work includes new kerb, guttering and storm water pipes. Once these measures have been installed there will also be resealing works in those areas. <ul style="list-style-type: none"> • Hillier Street • Goldring Street • Simpson Street • Clayton Street • Macgoddin Street • Crawford Street • Middleton Street Total length: 975 metres	Complete	\$1,114,416	Aug-22	Jun-23
3	Road	QLD	Rockhampton Regional Council	River Rose Drive 340 metres	Construction of a new road	Complete	\$1,900,000	Dec-22	Mar-24
3	Road	QLD	Rockhampton Regional Council	Campbell Street (Cambridge Street to Albert Street) 209 metres	Road reconstruction	Complete	\$1,066,910	Mar-23	Nov-23
3	Community	QLD	Scenic Rim Regional Council	Brisbane Street Drainage Improvements and Upgrade Project	Residents and businesses will benefit from installation of new stormwater infrastructure on Brisbane Street and Eaglesfield Street, from William Street to Selwyn Street. The project will include additional inlet points along Brisbane Street and upgrades main lines, which include a bypass chamber for the town centre drain.	Under Construction	\$2,178,106	Jul-23	Mar-25
3	Community	QLD	Somerset Regional Council	Fernvale Memorial Park Upgrade	Replace and upgrade playground and park equipment in Fernvale Memorial Park to ensure equipment meets current expectations and requirements.	Complete	\$241,404	Feb-22	Jun-23
3	Community	QLD	Somerset Regional Council	Kilcoy tennis courts resurfacing	Resurface public tennis courts in Kilcoy for safety and amenity	Complete	\$117,811	Nov-22	Jun-23
3	Community	QLD	Somerset Regional Council	Ditchman Park Linville upgrade	Replace and upgrade public amenities in Linville including public showers for camping/ Brisbane Valley Rail Trail users	Complete	\$182,728	Apr-22	Apr-23
3	Road	QLD	Somerset Regional Council	Mt Tarampa Road upgrade	Rehabilitate and stabilise Mt Tarampa Road between McCarthy Road and Forest Hill Fernvale Rd (1.9km)	Complete	\$328,097	Jan-22	Apr-23
3	Community	QLD	Somerset Regional Council	Moore tennis courts resurfacing	Resurface public tennis courts in Moore for safety and amenity	Complete	\$60,000	Oct-22	Jan-23
3	Road	QLD	Somerset Regional Council	Patrick Street Lowood upgrade	Install kerb and channel, underground drainage and widened roadway at Patrick Street Lowood	Complete	\$505,592	Apr-22	Dec-22
3	Road	QLD	Somerset Regional Council	Wade Street Kilcoy upgrade	Install kerb and channel both sides of Wade Street between Brown Street and Kennedy Street Kilcoy	Complete	\$265,000	Mar-22	Dec-22
3	Community	QLD	Somerset Regional Council	Esk tennis courts resurfacing	Resurface public tennis courts in Esk for safety and amenity	Complete	\$55,000	Sep-22	Nov-22
3	Community	QLD	Somerset Regional Council	Rose Street Kilcoy new path	Replace footpath on western side of Rose Street Kilcoy between Royston Street and William Street to connect to cycle network	Complete	\$120,000	May-22	Nov-22
3	Community	QLD	Somerset Regional Council	Somerset Dam tennis courts resurfacing	Resurface public tennis courts in Somerset Dam for safety and amenity and adapt for multi-sport use	Complete	\$99,960	Apr-22	Jul-22
3	Road	QLD	South Burnett Regional Council	First Avenue, Kingaroy	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$233,573	Oct-22	Dec-23
3	Road	QLD	South Burnett Regional Council	Haly Street, Kingaroy	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$123,200	Sep-23	Dec-23
3	Road	QLD	South Burnett Regional Council	River Road, Kingaroy	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$194,610	Sep-23	Dec-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	South Burnett Regional Council	Runnymede Road, Runnymede	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$217,980	Sep-23	Dec-23
3	Road	QLD	South Burnett Regional Council	Old Esk Road, Taromeo	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$140,480	Sep-23	Dec-23
3	Road	QLD	South Burnett Regional Council	Tingoorra Chelmsford Road, Tingoorra	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$623,197	Oct-22	Dec-23
3	Combination	QLD	South Burnett Regional Council	CBD Car Park, George Street, Kingaroy	The project involves constructing an off-street car park facility that provides for a minimum of 74 carparks and a number of vehicle configurations and is designed to provide a centralised parking area for the Kingaroy CBD and service the Kilkivan to Kingaroy Rail Trail. The scope of works is to provide an asphalt sealed parking area to a modern design standard including associated kerb and channel, stormwater drainage, road pavement, lighting, concrete footpath, landscaping and other required safety features.	Complete	\$825,000	Apr-22	Jun-23
3	Road	QLD	South Burnett Regional Council	Drayton Street, Nanango	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$31,624	Oct-22	Jun-23
3	Road	QLD	South Burnett Regional Council	Edward Street, Wondai	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$68,530	Oct-22	Jun-23
3	Road	QLD	South Burnett Regional Council	Gore Street, Murgon	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$71,820	Oct-22	Jun-23
3	Road	QLD	South Burnett Regional Council	Hart Street, Blackbutt	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$73,500	Oct-22	Jun-23
3	Road	QLD	South Burnett Regional Council	Silverleaf Road, Byee	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$169,380	Oct-22	Jun-23
3	Road	QLD	South Burnett Regional Council	Nanango Brooklands Road, Brooklands	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$120,836	Oct-22	Jun-23
3	Road	QLD	South Burnett Regional Council	Appin St West, Nanango	Ten millimetres rubber bitumen reseal - Renewal of existing aged bitumen seal.	Complete	\$95,200	Oct-22	Jun-23
3	Combination	QLD	South Burnett Regional Council	Blackbutt CBD	Playground, Park improvements, Facility improvements and Footpath works within Les Muller Park and the Park's frontage.	Complete	\$300,000	May-22	Dec-22
3	Combination	QLD	Southern Downs Regional Council	Stanthorpe Streetscape Location: Maryland Street and High Street, Stanthorpe Category: Landscaping improvements	Description: Progress the Stanthorpe main street beautification project in accordance with The Stanthorpe Streetscape Plan 2015. Problem Being Addressed: A large percentage of the planned works outlined in The Stanthorpe Streetscape Plan have been achieved, but progress has stalled over recent years. Some areas of the central business district would benefit by becoming more aesthetically pleasing; particularly in a town that has a high reliance upon tourism.	Under Construction	\$399,682	Dec-23	Jun-24
3	Combination	QLD	Southern Downs Regional Council	Regional Urban Design Framework Projects - Dalveen Location: Jim Mitchell Park, McCosker Drive, Dalveen Category: Toilet Blocks	Description: Upgrade/replace the single unisex accessible toilet in Jim Mitchell Park with an accessible unisex multiple public toilet facility. Problem Being Addressed: Jim Mitchell Park is a free overnight camping area and a popular rest stop for travellers along the New England Highway. The single public toilet unit is inadequate to cater to the demand of the numerous travellers/overnight campers.	Under Construction	\$120,000	Oct-23	Jun-24
3	Community	QLD	Southern Downs Regional Council	McGregor Park Ablution Refurbishment Location: Railway Street Stanthorpe Category: Toilet Blocks, Improved Accessibility of Community Facilities and Areas	Description: Upgrades to existing toilet block to improve facility for use by local Netball and Tennis Associations. Problem Being Addressed: Due to ageing infrastructure there is major deterioration in the ceilings and walls caused by water damage. The toilets also need wheelchair access. This is the sole toilet block in this park and is shared by members of both Netball and Tennis associations.	Under Construction	\$250,000	Oct-23	Jun-24
3	Community	QLD	Southern Downs Regional Council	Brock Park Stanthorpe redevelopment of Toilets, Shelter and playground equipment Location: Brock Avenue Stanthorpe Category: Toilet Blocks, Improved Accessibility of Community Facilities and Areas, Picnic Shelters or Barbeque Facilities at Community Parks	Description: Construction of a new toilet block with wheelchair access to meet public and community needs. Existing picnic shelters need replacing with a new shelter with tables to be wheelchair compliant. Existing car park to have new drainage and asphalt surface. Problem Being Addressed: Existing toilet block has asbestos no wheelchair access and doesn't conform to Australian standards. The brick picnic shelters were constructed in the 1970's and is showing major deterioration especially in the brick work with major cracks appearing this is a safety issue. The existing car park surface has ruts and pot holes due to poor drainage and needs resealing it is a destination stop over for many tourists visiting Stanthorpe.	Under Construction	\$425,000	Oct-23	Jun-24
3	Community	QLD	Southern Downs Regional Council	WIRAC Switchboard & Emergency Lighting Location: 29 Palmerin Street Warwick Category: Sporting and recreation facilities	Description Replacement of obsolete switchboard which controls emergency lighting at the aquatic centre and all exit displays for evacuation purposes. Problem Being Addressed: Upgrade required due to issues being identified following audit by Qld Office of Industrial Relations with safety improvement notices issued and to be complied with by June 2022. This will ensure safety for the public during emergency blackouts and provide safe exit from the facility.	Under Construction	\$210,000	Aug-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Southern Downs Regional Council	<p>WIRAC change rooms upgrades</p> <p>Location: 29 Palmerin Street Warwick</p> <p>Category: Sporting and recreation facilities</p>	<p>Description: Upgrade of change room facilities at the aquatic centre including bathroom facilities.</p> <p>Problem Being Addressed: Change Rooms are constantly requiring treatment for mould due to poor ventilation. The project will also address the replacement of tiles which have deteriorated badly due to moisture problems.</p>	Under Construction	\$225,000	Aug-22	Jun-24
3	Road	QLD	Southern Downs Regional Council	<p>Footpath Replacement</p> <p>Location:</p> <ul style="list-style-type: none"> • 71 Albion Street Warwick • 50 Albion Street to Fitzroy Street Warwick • King Street side of 65 Albion Street Warwick • 45A Wood Street Warwick • Sawmill Street (50m) Warwick • 6 Wallangarra Road Stanthorpe • Quart Pot Creek Walkway Stanthorpe (Britannia Street end) <p>Category: Bicycle and Walking Paths</p>	<p>Description: Replacement of sections of existing footpaths</p> <p>Problem Being Addressed: The sections of existing footpaths have serious defects and are causing a safety risk for</p>	Complete	\$200,000	Nov-22	Mar-24
3	Community	QLD	Southern Downs Regional Council	<p>Lighting and shade sails at Allora pool</p> <p>Location: 35 Raff Street Allora</p> <p>Category: Sporting and recreation facilities</p>	<p>Description: Installation of shade sails at the Allora outdoor regional pool.</p> <p>Problem Being Addressed: This project will address the lack of sun protection at this facility.</p>	Complete	\$20,000	Jul-22	Sep-23
3	Road	QLD	Southern Downs Regional Council	<p>Tooth St Drainage Southern End</p> <p>Location: Southern end of Tooth Street, Mardon Road, Bracker Road Rosenthal Heights</p> <p>Category: Drainage</p>	<p>Description: Remedial works to stormwater infrastructure</p> <p>Problem Being Addressed: Stormwater flooding damaging road infrastructure and private property</p>	Complete	\$100,000	May-23	Jun-23
3	Road	QLD	Southern Downs Regional Council	<p>Homestead Road, Rosenthal Heights Drainage Improvement</p> <p>Location: Homestead Road Rosenthal Heights</p> <p>Category: Drainage</p>	<p>Description: Design and construction of stormwater drainage improvements along Homestead Road</p> <p>Problem Being Addressed: Insufficient drainage in Homestead Road causes pavement damage in adjacent Fairwill Drive</p>	Complete	\$150,000	Jan-23	May-23
3	Combination	QLD	Southern Downs Regional Council	<p>Alice St and Amosfield Rd, Stanthorpe Footpath Construction</p> <p>Location: Alice Street and Amosfield Road Stanthorpe</p> <p>Category: Bicycle and Walking Paths</p>	<p>Description: Construction of new footpath along Alice Street to connect to aged care facility and from Alice Street intersection to in front of 53 Amosfield Road</p> <p>Problem Being Addressed: There is currently a missing link between concrete footpaths adjacent to the aged care facility and nearby streets</p>	Complete	\$75,000	Sep-22	May-23
3	Road	QLD	Southern Downs Regional Council	<p>Re-sheet projects</p> <p>Location:</p> <ul style="list-style-type: none"> • Boyce Road Broadwater • Back Creek Road Mt Tully • Marinis Road Mt Tully • Belford Road Mt Tully • Osbaldeston Road Sugarloaf • Thanes Creek Road Thanes Creek • Tralee Road Pratten <p>Category: Sheeting/Re-sheeting</p>	<p>Description: Resheeting of Boyce Road, Back Creek Road, Marinis Road, Belford Road, Osbaldeston Road, Thanes Creek Road and Tralee Road</p> <p>Problem Being Addressed: The roads have minimal gravel left on sections which become slippery after rainfall</p>	Complete	\$600,000	Jul-22	Apr-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	Southern Downs Regional Council	Boronia Dr, Hakea Ct, Tea-Tree Rs, Casuarina Ct Resurfacing Location: Boronia Drive, Hakea Court, Tea-Tree Rise, Casuarina Close Warwick Category: Resealing	Description: Asphalt resurfacing of Boronia Drive, Tea-Tree Rise, Hakea Court, Casuarina Close, Warwick Problem Being Addressed: Boronia Drive and connecting streets have significant crocodile cracking in the sealed surface and have undergone significant pavement repairs which have left a rough surface	Complete	\$155,000	Sep-22	Mar-23
3	Road	QLD	Southern Downs Regional Council	Brook St, Bernecker St, Willow St, Hans Borgar Ct, Warwick Resurfacing Location: Brook Street, Bernecker Street, Willow Street, Hans Borgar Court Warwick Category: Resealing	Description: Asphalt resurfacing of Brook Street, Bernecker Street, Willow Street and Hans Borgar Court, Warwick Problem Being Addressed: Brook Street and connecting streets have significant crocodile cracking in the sealed surface and have undergone significant pavement repairs, which have left a rough surface	Complete	\$195,000	Sep-22	Feb-23
3	Combination	QLD	Southern Downs Regional Council	Glennie Heights State School Disabled Parking Location: Gillam Street Warwick Category: Improved Accessibility of Community Facilities and Areas	Description: Realignment of the existing kerb and provision of a disabled car parking zone Project Being Addressed: Students/teachers/visitors to the Glennie Heights State School with mobility limitations find it difficult to access the school	Complete	\$27,973	Sep-22	Oct-22
3	Community	QLD	Sunshine Coast Regional Council	Streetlighting upgrade - LED conversion	Replacement of light bulbs in streetlights: Upgrading 'Rate 1' streetlights on local government roads to LED to generate a positive return and reduce emissions. The upgrade will contribute to mitigating GHG emissions for both our organisational and community emissions footprint to be in line with the Paris Agreement to keep global temperatures below 2C.	Under Construction	\$4,000,000	Jul-23	Jun-25
3	Community	QLD	Sunshine Coast Regional Council	Outrigger Park Boat Ramp and Kayak Carpark	Off-road Car Parks: Expansion of car parking and landscaping at the Outrigger Boat Ramp, Minyama to compliment the new boat ramp and amenities. There is a lack of capacity for Car Trailer Units (CTU's) to service boat ramps with the SCRC region. TMR have undertaken a review all boat ramps within the Sunshine Coast Local Government area. Outrigger Park Boat ramp has been identified as a priority for upgrade to meet the regions needs to meet capacity demands for recreation and access to fisheries resources. This carpark will increase capacity of CTU's within the region. This facility is also required to provide a marine staging area for essential Mooloolaba Harbour dredging and council funded dredging works.	Complete	\$400,000	Jul-23	Dec-23
3	Community	QLD	Sunshine Coast Regional Council	Buderim Lions Park Public Amenities	Improved accessibility of community facilities and areas: Public amenities have reached the end of their useful life and require renewal to meet modern accessibility and inclusion standards, cater for increased demand requirements at Elizabeth Daniels Sports and Recreation precinct.	Complete	\$245,000	Jun-23	Nov-23
3	Community	QLD	Sunshine Coast Regional Council	North Shore Jets AFL Club, Mudjimba - LED Lighting project	Sporting and recreation facilities: LED lighting upgrade/conversion to raise for competition standard sport at the North Shore Sports complex. Recent audits indicate existing lighting only provides for 50lux training levels and does not meet AFL competition level requirements therefore have been deemed as non-compliant for competitive use. Project will provide new poles and LED fittings to meet competitive AFL requirements (100lux uniformity), thereby increasing the capacity of the oval to cater for increased members and use.	Complete	\$400,000	Apr-23	Aug-23
3	Community	QLD	Sunshine Coast Regional Council	Claymore Road, Sippy Downs LED Pathway Lighting	Street lighting equipment: LED pathway lighting installation for existing pathway between the University of the Sunshine Coast to residential areas for the benefit of community safety and crime prevention in close proximity to the University (including afterhours sporting precinct) and multiple schools.	Complete	\$325,000	Feb-23	Jun-23
3	Community	QLD	Sunshine Coast Regional Council	Lake Weyba, Weyba Downs Foreshore and Trail works	Off-road car parks: Lake Weyba foreshore and trails upgrades to enhance and control access and car parking around lake edge, both protecting the natural environment (lake edge) and improving recreational opportunities.	Complete	\$300,000	May-23	Jun-23
3	Community	QLD	Sunshine Coast Regional Council	Eumundi Tennis Court's replacement (Memorial Drive, Eumundi)	Sporting and recreation facilities: Replacement of four tennis courts due to root damage with modern surfacing materials. Existing court surface (particularly two courts) have been deemed unfit/unsafe for play due to trip hazards resulting from root damage.	Complete	\$600,000	Apr-23	Jun-23
3	Road	QLD	Sunshine Coast Regional Council	Brandenburg Road, Bald Knob Seal Widening	Widening: Widening of a short section of seal at Brandenburg Road, for safety improvements to reduce road safety risk in respect to potential for head-on and run-off-road crashes on this narrow road section with a combined curve and crest.	Complete	\$416,401	Feb-23	May-23
3	Community	QLD	Sunshine Coast Regional Council	Palmwoods Cricket/ AFL - LED lighting upgrade	Sporting and recreation facilities: Lighting upgrades/conversion to ensure compliance with lighting lux levels required for competition standard sport. The lighting upgrade will complement the recent facility upgrades Recent audits indicate several existing light fittings are no longer operational. Latest lux test has determined oval lighting does not meet AFL or cricket competition level requirements and therefore have been deemed as non-compliant for competitive use. Project will provide new poles and LED fittings to meet competitive AFL and cricket requirements (300lux wicket block/ 200 lux outers).	Complete	\$450,000	Oct-22	May-23
3	Community	QLD	Sunshine Coast Regional Council	Lindsay Road, Buderim Pathway	Bicycle and Walking Paths: New pathway and pedestrian refuge near the Village Green retirement living connecting two bus stops enabling all ability enhanced user access to public transport facilities.	Complete	\$77,535	May-23	May-23
3	Community	QLD	Sunshine Coast Regional Council	Katherine Street, Beerwah Pathway	Bicycle and walking paths: Pathway connection that commences along Katherine Street, rounding the corner to Pine Camp Road, joining to Simpson Street. Includes Kerb and Channel on Pine Camp Road and kerb ramps (approximately 300 metres) to enable all ability access to the shopping centre from the medium density residential zoned area of Beerwah.	Complete	\$93,599	Oct-22	Feb-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	QLD	Tablelands Regional Council	Mooma Road – Upgrade and Seal [Sealing]	Supply and Delivery of Road Upgrading and Bitumen seal - Mooma Rd, Upper Barron (2275m of 4.5m seal on 5.5m pavement)	Complete	\$757,189	Jul-22	Jun-23
3	Road	QLD	Tablelands Regional Council	Pinnacle Pocket Road – Upgrade and Seal [Sealing]	Supply and Delivery of Road Upgrading and Bitumen seal - Pinnacle Pocket Rd, East Barron (975m of 4.5m seal on 5.5m pavement)	Complete	\$202,347	Jul-22	Jun-23
3	Road	QLD	Tablelands Regional Council	Shead Road – Upgrade and Seal [Sealing]	Supply and Delivery of Road Upgrading and Bitumen seal - Shead Rd, Kairi (1170m of 4.5m seal on 5.5m pavement)	Complete	\$399,713	Jul-22	Jun-23
3	Community	QLD	Tablelands Regional Council	Ravenshoe Netball Courts – Cover Cnr Ascham and Bolton Streets, Ravenshoe [Sporting and recreation facilities]	Construction of multipurpose shade cover (hard cover) and lighting over netball courts at Ravenshoe.	Complete	\$600,000	Jul-22	Jun-23
3	Road	QLD	Toowoomba Regional Council	TRC 22/23 Road Rehabilitation Program, various locations across the region.	TRC's 22/23 road rehabilitation program renews the pavement of roads within the sealed road network which are in poor condition. This program currently features 5 roads throughout the Toowoomba Region.	Complete	\$3,684,600	Aug-22	Dec-23
3	Road	QLD	Toowoomba Regional Council	TRC 22/23 Asphalt Overlay Program, various locations across the region.	TRC's 22/23 asphalt overlay program renews roads with asphalt surfacing in poor condition across the region. Sites are chosen according to the condition rating within the asset management system. This program currently features 25 roads throughout the Toowoomba Region.	Complete	\$2,500,000	Aug-22	Jun-23
3	Community	QLD	Toowoomba Regional Council	Rockville Park clubhouse amenities refurbishment.	Construction of a new amenities, clubhouse and changerooms to accommodate AFL and Cricket. The existing facility is at end of life and does not suit the needs of the clubs operating at this facility.	Complete	\$2,000,000	Sep-22	Apr-23
3	Road	QLD	Torres Shire Council	Stephen Street, Thursday Island	Installation of an elevated pedestrian crossing (wombat crossing) to reduce speeding vehicles in a residential area	Under Construction	\$156,288	Oct-22	Sep-24
3	Road	QLD	Torres Shire Council	Waiben Esplanade, Thursday Island	Installation of an elevated pedestrian crossing (wombat crossing) to reduce speeding vehicles in a residential area	Under Construction	\$156,288	Oct-22	Sep-24
3	Road	QLD	Torres Strait Island Regional Council	Dauan Helipad Road Upgrade	Dauan Helipad Road is currently an unsealed road connecting the community's only air access method (helipad) to the community. All weather access via this road is critical, especially for performing medivac during the wet season. Reconstruction of the road to pave it will provide sufficient all weather access.	Complete	\$388,576	Mar-22	May-22
3	Community	QLD	Townsville City Council	The Strand Pathway Minor Renewals	Rehabilitation of walkway. Replace sections of footpath in Strand Park to eliminate water ponding. Under the new path install a rock mattress to allow cross drainage for any future water issues.	Under Construction	\$319,000	Mar-24	Jun-24
3	Road	QLD	Townsville City Council	The Strand road renewal	Rehabilitation. Mill and Fill from Sir Leslie Thiess Drive and Wickham Street and Footpath & Kerb & Channel from Sir Leslie Thiess Drive to Melton Terrace	Complete	\$1,240,172	Apr-23	Feb-24
3	Road	QLD	Townsville City Council	Castlemaine Street (Thuringowa Drive to Toohey Street)	Rehabilitation. Replace existing surfacing & Footpath on Castlemaine Street between Thuringowa Drive and Toohey Street. Allowed for kerb replacement 10m, digouts 66m ² , concrete path replacement 268m ² , Mill and Replace 2793m ² .	Complete	\$453,335	Jun-23	Oct-23
3	Road	QLD	Townsville City Council	Geaney Lane (Western approach to Stoney Creek Bridge) Road Reconstruction	Rehabilitation. Reconstruction of Geaney's Lane between western abutment of Stoney Creek Bridge and the ring road overpass.	Complete	\$190,000	Jul-23	Jul-23
3	Community	QLD	Townsville City Council	Townsville Basketball Carpark renewal	Off-road Car Parks. Overlay existing surfacing with Asphalt at Townsville Basketball Carpark - Allowed 2620m ² overlay, 50m ² Digouts, 150m ² Mill & Replace	Complete	\$182,695	May-23	May-23
3	Community	QLD	Townsville City Council	Blackwood Street (between Flinders & Sturt Street)	Rehabilitation of walkway. Blackwood Street (between Flinders & Sturt Street) footpath & K&C renewal. Footpath to be Type FT2 and 3.5m wide and K&C.	Complete	\$379,466	Mar-23	May-23
3	Road	QLD	Townsville City Council	Bonny Court road reconstruction between Tartan Place to End	Reconstruction. Full road reconstruction including kerb & channel, Allowed 134m long x 7.2m wide = 1130m ²	Complete	\$386,205	Jan-23	Mar-23
3	Road	QLD	Townsville City Council	Woolcock Street Service Road (Between Hamill Street to Property No 8)	Rehabilitation. This area needs rehabilitation as it is continuously potholing and breaking up. This is an ongoing drain on the maintenance budgets.	Complete	\$468,913	Nov-22	Feb-23
3	Road	QLD	Townsville City Council	Jannila Avenue road renewal	Rehabilitation. Mill and replace entire Jannila Avenue from Gilli Crescent to Alice Street. Allowed 375m long x 7.1m wide = 2700m ² . Replace 5 separate sections of Kerb & Channel on Jannila Avenue totalling 101m.	Complete	\$157,090	Sep-22	Sep-22
3	Road	QLD	Townsville City Council	Gilli Crescent road renewal	Rehabilitation. Mill and replace entire Gilli Crescent from #36 to #165 Albert Street. Allowed 395m long x 6.7m wide = 2804m ² . Replace 5 separate sections of Kerb & Channel on Gilli Crescent totalling 147m.	Complete	\$139,024	Sep-22	Sep-22
3	Road	QLD	Townsville City Council	Eagle Court road renewal	Rehabilitation. Mill and replace entire Eagle Court with some kerb & channel replacement.	Complete	\$95,051	Sep-22	Sep-22
3	Road	QLD	Townsville City Council	Toohey Street (Between Tavern Street & Burnda Street)	Rehabilitation. Replace existing surfacing of Toohey Street between tavern Street & Burnda Street	Complete	\$146,875	Aug-22	Aug-22
3	Community	QLD	Western Downs Regional Council	Chinchilla Cultural Centre Precinct Redevelopment Project - 80-86 Heeny St, Chinchilla QLD 4413	The Chinchilla Cultural Centre is a Council owned and operated facility that includes a customer service centre, library, cinema and art gallery. This cultural precinct requires redevelopment to improve community accessibility, visual amenity and safety issues through modernisation of the facility, including the supportive infrastructure, and compliance with modern building codes and Australian Standards.	Complete	\$6,931,320	Jul-22	Dec-23
3	Community	QLD	Whitsunday Regional Council	Cannonvale Skate Park – Stage 2	Playgrounds and Skate parks Community Consultations and internal investigations identified the need to expand works on the Cannonvale Skate Park (Stage 1). Stage 2 works will improve use and increase compliance to Australian Standards.	Complete	\$490,000	May-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	QLD	Whitsunday Regional Council	Edgecumbe Heights Walking Track	Bicycle and Walking Paths - Works involving cycling and pedestrian infrastructure. Maintenance and improvements to the walking track network across the natural parkland to increase accessibility and use for recreational fitness.	Complete	\$805,537	Aug-22	Jun-23
3	Community	QLD	Whitsunday Regional Council	Bicentennial Walkway Airlie Beach	Bicycle and Walking Paths - Works involving cycling and pedestrian infrastructure. Improvement to heavily utilised Airlie Beach boardwalk via replacement of timber in areas of highest risk with sustainable materials.	Complete	\$805,537	Aug-22	Jun-23
3	Community	QLD	Winton Shire Council	Showgrounds – Stables Carpark	Completion of showgrounds stable carpark. Design completed as part of masterplan project. Allow for 5,000m2 area, double chip seal.	Complete	\$150,000	Jul-22	Jun-23
3	Community	QLD	Winton Shire Council	Showgrounds – Stables Carpark – additional power and water services	Incorporating additional power and water into the carpark.	Complete	\$50,000	Jul-22	Jun-23
3	Community	QLD	Winton Shire Council	Showgrounds – Fencing Stables and carpark paddock	Completion of fencing to Racing Queensland requirements.	Complete	\$70,000	Jul-22	Jun-23
3	Road	QLD	Winton Shire Council	Hospital Estate Asphalt	Asphalting 1300m2 of road area in Council subdivision.	Complete	\$135,971	Jul-22	Jun-23
3	Community	QLD	Winton Shire Council	Winton Dog Park	Site clean-up, fencing, irrigation, landscaping, basic shelter and aluminium tables and chairs. Improve the quality of life for community members.	Complete	\$75,000	Jul-22	Jun-23
3	Community	QLD	Winton Shire Council	Upgrade runway lights to LED	Upgrade airport lighting from failing halogen to Led. Improve the safety of the runway and ensure failing halogens are replaced.	Complete	\$142,391	Jul-22	Jun-23
3	Community	QLD	Winton Shire Council	Replace runway lighting cable in conduit	Place conduit for above lighting. Replace deteriorating infrastructure with new cable and conduit. Allows Council to log where the conduit is running.	Complete	\$121,717	Jul-22	Jun-23
3	Community	QLD	Winton Shire Council	Repaint runway and taxiway line markings	Refurbish the line marking of the runway and taxiway to ensure the airport runway is up to current standards and regulations.	Complete	\$18,491	Jul-22	Jun-23
3	Community	QLD	Winton Shire Council	Diamantina Gardens Electrical Renewal	Overhaul the failing electrical systems in the Council's aged care facility. Replaces the dangerous and faulty electricals that are costing the Council for callouts of electricians and replacements for temporary fixes.	Complete	\$200,000	Jul-22	Jun-23
3	Community	QLD	Winton Shire Council	Hollow Log Park – Renewal of Toilet Blocks (Hollow Log Park, 49 Vindex St, Winton QLD 4735)	Current toilet facility and end of life. Replace with small kit, unisex / PWD toilet. Easy to clean and maintain.	Complete	\$200,000	Jan-22	Jul-22
3	Community	QLD	Winton Shire Council	Winton Airport PAPI lighting(Winton Airport, McMaster Drive, Winton, QLD 4735)	Precision Approach Path Indicator (PAPI) lighting for the airport – requested/required by Alliance Airlines (and other possible airlines) for landing jet aircraft at the Winton Airport.	Complete	\$185,000	Jan-22	Jul-22
3	Community	QLD	Winton Shire Council	Wagon Shelter (45 Elderslie St, Winton QLD 4735)	Shelter to cover and preserve wool bail wagon, historic relic, prominently featured outside the Waltzing Matilda Centre	Complete	\$55,000	Jan-22	Jul-22
3	Community	QLD	Winton Shire Council	Saleyard Scales Renewal (Sesbania St, Winton QLD 4735)	Replacement of cattle scale – current system is at end of life – impossible to fix/get parts, running on very outdated computer software. Upgrade/renew to current standard.	Complete	\$146,785	Jan-22	Jul-22
3	Combination	QLD	Winton Shire Council	Winton Refuse and Recycling Centre development (Ayrshire Rd, Winton QLD 4735)	Upgrades to operations leading to better segregation of recyclables and environmental outcomes. Fencing, signage, concrete pads for rubbish unloading and transfer. Some gravel to assist with wet weather access.	Complete	\$95,000	Jan-22	Jul-22
3	Community	QLD	Winton Shire Council	Sewer Pump Station Electrical Renewal (Riley St and Manifold St Winton QLD 4735)	Complete renewal of current substandard/dangerous electrical systems. Automatic pump start (1st and 2nd pumps as required). Error call out and generator integration. (Generator cost not part of LRC13 funding – only integration works)	Complete	\$190,000	Jan-22	Jul-22
3	Community	QLD	Winton Shire Council	Winton Shire Hall Air-conditioning Renewal (75 Vindex St, Winton QLD 4735)	Renewal of hall AC. Hall AC is at end of life and uses outdated gas. Parts impossible to purchase. 1 of 2 units has not been functional for several years. Replace with appropriately designed and scaled unit.	Complete	\$275,000	Jan-22	Jul-22
3	Combination	QLD	Woorabinda Aboriginal Council	Housing Development Streets	Construction of extension to Green Street, plus construction of new street (refer plan on following page)	Complete	\$63,110	Nov-22	Apr-23
3	Community	QLD	Wujal Wujal Aboriginal Shire Council	Douglas Street - Drainage	Install rock protection in stormwater drain.	Complete	\$16,912	Aug-22	Jun-23
3	Road	QLD	Wujal Wujal Aboriginal Shire Council	Local road furniture - General Road Maintenance	Street sign and line marking replacement.	Complete	\$3,000	Aug-22	Jun-23
3	Road	QLD	Yarrabah Community Council	Buddabadoo Bridge	Construction of a 10m Single Span Concrete Bridge Crossing	Complete	\$90,500	Aug-22	Nov-22
3	Road	SA	Adelaide Hills Council	Cuddle Creek Bushfire Fire Scars Proactive Tree Management	Undertake proactive vegetation clearance of dead wood in road reserve corridors to reduce future safety risk to road users, road corridors included Military Road, Woodside Burfords Hill Road Kenton Valley and Staffords Road Lenswood.	Under Construction	\$250,000	May-24	Jun-24
3	Road	SA	Adelaide Hills Council	Fidlers Hill Road Apron Sealing	Extend the road seal of the Fidlers Hill Road apron from North East Road to an distance of 70m from the existing seal.	Under Construction	\$75,000	May-24	Jun-24
3	Community	SA	Adelaide Hills Council	Accelerated Street Furniture Renewal	Replace and update street furniture across various main street locations. This proposal will improve the visual amenity of our high use public spaces with modern and updated street furniture.	Under Construction	\$75,000	May-24	Jun-24
3	Combination	SA	Adelaide Hills Council	Adelaide 100 Walking Route	Assessment work on walking trail that creates a 100 km plus walking loop around Adelaide. The physical installation components will be signage and trail marker posts.	Complete	\$60,000	Jul-22	Jun-23
3	Road	SA	Adelaide Hills Council	Fire Scars Proactive Tree Management	Undertake proactive vegetation clearance of dead wood in road reserve corridors to reduce future safety risk to road users	Complete	\$380,000	Jul-22	Jun-23
3	Combination	SA	Adelaide Hills Council	Stormwater upgrade Western Side near Childcare - Oakbank	Improve stormwater management (drainage) on Onkaparinga Valley Road in Oakbank to reduce flooding risk to residents and business. The works will include additional side entry pits and pipe network on Pike Street and Onkaparinga Valley Road for connection to the existing underground stormwater network. This work is proposed to reduce the flooding on properties on the low side (western side) of Onkaparinga Valley Road in Oakbank	Complete	\$100,000	Feb-23	Apr-23
3	Community	SA	Adelaide Hills Council	Accelerated Bus Shelter Renewal	Replacement of bus shelters to improve public transport facilities and provide improve roadside amenity.	Complete	\$35,000	Aug-22	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	SA	Adelaide Hills Council	Accelerated Pavement Renewal/ Major Patching Maintenance	Undertake additional road pavement rehabilitation works. Works to be undertaken on Hill Road and Bird in Hand Road. Works will include major patching of Bird in Hand Road, Woodside and rehabilitation of a section of Hill Road to remove bad road rutting.	Complete	\$152,830	Jan-23	Mar-23
3	Community	SA	Adelaide Hills Council	Accelerated Bin Renewal/ Upgrade Program	Construction of new bin cages for parks and main street environments that will make a greater impact on the visual amenity of the street scape and to assist promote Council has a contemporary and well maintained destination.	Complete	\$30,000	Aug-22	Feb-23
3	Road	SA	Adelaide Hills Council	Woodside School Crossing	New school crossing adjacent Woodside Primary School to improve traffic and pedestrian safety.	Complete	\$50,000	Dec-22	Jan-23
3	Community	SA	Adelaide Hills Council	Gumeracha Library Upgrades	To provide upgrades to the service counter, replace and upgrade shelving, furniture and reconfigure the layout to better integrate with the Community Centre. This will enhance the usability of this important local community asset. The Gumeracha Library is in the Torrens Valley Community Centre that is a Council building. The library is operated by Council.	Complete	\$115,000	Sep-22	Dec-22
3	Community	SA	Adelaide Hills Council	Heathfield School Courts (Comets) – Canteen and Storage	The provision of a Canteen and Storage facility for local sporting group attached to upgraded courts. The proposed projects will be Council owned and maintained, and are to be publicly accessible in conjunction with both a number of Club Activities as well as in partnership with Heathfield High School. In addition to these formal arrangements, the courts and associated facilities including canteen and storage will be accessible by casual users who can hire the site at any time they are not in use.	Complete	\$240,000	Jul-22	Oct-22
3	Road	SA	Adelaide Plains Council	Sealing – Glover Road 1.4km (Germantown Road to Williams Road, Two Wells)	Putting a seal on an unsealed road	Complete	\$430,047	Aug-22	Jun-23
3	Road	SA	Adelaide Plains Council	Sealing – Buckland Park Road 856m (Port Wakefield Road to Halstead Road, Two Wells)	Putting a seal on an unsealed road ineligible	Complete	\$260,871	Aug-22	Jun-23
3	Road	SA	Alexandrina Council	Sunter Street Bridge Repainting	Category : Bridge works / Painting Repainting Sunter St Bridge, including high pressure cleaning the concrete columns above Angus River	Complete	\$356,840	Mar-23	Jun-23
3	Community	SA	Alexandrina Council	Freemans Lookout	Category : Other / Drainage Restoration works to Centenary Staircases (1936) and a connecting pathway. Installing a GPT and upgrading stormwater drainage.	Complete	\$400,000	Mar-23	Jun-23
3	Combination	SA	Alexandrina Council	Currency Creek Bridge	Category : Bridge works Heritage restoration works to Currency Creek Bridge	Complete	\$180,000	Mar-23	Jun-23
3	Community	SA	Alexandrina Council	Bristow Smith Public Toilet	Category : Toilet Blocks Upgrade to an existing public toilet at Bristow Smith reserve	Complete	\$390,000	Feb-23	Jun-23
3	Community	SA	Alexandrina Council	Cemetery Stone Wall	Category : Other Heritage restoration to a boundary stone wall at Strathalbyn Cemetery.	Complete	\$45,000	Mar-23	Jun-23
3	Community	SA	Anangu Pitjantjatjara Yankunytjatjara	Soakage's to 3 sites in Umuwa	Improved Accessibility of Community Facilities and Areas. Soakages are sewerage pits being constructed that currently don't exist in areas of need in the Umuwa Community. The pits will be constructed in 3 locations within that community. This addresses the problem of 3 houses within the same precinct that cannot be used as there are no sewerage systems in place. Once they are in place then the dwellings can be used for workers and Aboriginal elders visiting on a short term basis to carry out various works in the community. The sites would be publicly accessible through a booking system if people are requiring accommodation at these sites when available.	Complete	\$60,000	May-22	Jun-23
3	Community	SA	Anangu Pitjantjatjara Yankunytjatjara	Landscaping to Community Council areas	Landscaping improvements to all community Council building sites across the Lands. These are the same sites as the IT networks and resources. This would address safety, reduce the mud and dust around the buildings and tracking through the buildings, create shade with some trees and rocks and appealing and cooling entrances as at present they are dirt based and non-appealing and very hot with no shade in long summer months. Community members would benefit and it would be maintained and owned by council.	Complete	\$70,000	Dec-22	Jun-23
3	Community	SA	Anangu Pitjantjatjara Yankunytjatjara	Painting all Community Council buildings at the following community sites: Indulkana, Mimili, Kaltjiti, Umuwa, Pukatja, Amata and Nyapari	Painting/Improvements to community facilities. The scope of works involve painting all Community Council buildings. The Community Council buildings are an essential site for Anangu and community members alike to access daily for banking, mail, Centrelink, community meetings and a space for stakeholders to meet and plan future activities. The facilities are owned and maintained by the Council.	Complete	\$120,000	Jul-22	Mar-23
3	Community	SA	Anangu Pitjantjatjara Yankunytjatjara	IT systems, networks and video conferencing facilities in all Community Council buildings	Improved Accessibility of Community Facilities and Areas, including a computer and network access in each of the 7 community sites. All assets will be publicly accessible under supervision from a staff member at the Councils for their use. Currently councils do not have this technology available to them for community use, it will include the installation of a dedicated computer, 3 fully fitted video mobile conferencing units, cabling, labour and setting up networks for accessibility. Addressing the problem of the lack of coordination and communication options due to no IT resources in Community Councils across the lands. This will assist with Representatives and community members accessing opportunities to connect via video conferencing to the world in their own communities, whilst managing their affairs. All assets will be maintained and owned by APY Council.	Complete	\$148,874	Apr-22	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Anangu Pitjantjatjara Yankunytjatjara	Umuwa Administration centre paving and landscaping improvements to regularly accessed areas in the Administration Hub and community spaces	Improvements to community facilities, to provide a safe and Improved Accessibility of Community Facilities and Areas. Facilities include paving from the Administration centre to the Consultation and Heritage unit walkways. Currently the walkways are dirt based and uneven for people walking to these sites, including a walkway to a community meeting room space. Currently there is no paving in place and the scope of works will result in even, clean surfaces providing accessibility for all users including those with wheelchairs, walking frames and walking sticks. The scope of works involves keeping the dust and mud being tracked to a minimum and out of offices and to be able to see snakes on the paths, creating safer and more user friendly walking paths. All paths are publicly accessible.	Complete	\$70,000	May-22	Aug-22
3	Road	SA	Barunga West Council	Port Broughton SA - sealing	The following Port Broughton streets will be re-sealed as part of an accelerated works program Wilson Place, Barnes Road, Edmund Street, Cross Street, East Terrace, James Street, Casey Road, Duffield Road, Barker Street, Dalling Street and West Terrace	Complete	\$371,225	Oct-22	Mar-23
3	Road	SA	Barunga West Council	Mundoora Road – sealing	Mundoora Road will be re-sealed as part of an accelerated works program	Complete	\$71,724	Oct-22	Mar-23
3	Road	SA	Barunga West Council	Bute SA – sealing	The following Bute streets will be re-sealed as part of an accelerated works program Florence Street, Second Street and Third Street	Complete	\$98,062	Oct-22	Mar-23
3	Road	SA	Barunga West Council	Kulpara SA – sealing	North Terrace Kulpara will be re-sealed as part of an accelerated works program	Complete	\$17,225	Oct-22	Mar-23
3	Community	SA	Campbelltown City Council (SA)	Playford Road Newton, Picnic Shelters or Barbeque Facilities at Community Parks and Sporting and recreation facilities	Redevelop site in accordance with master plan incorporating full size tennis court, half court netball, half-court basketball, nature play area, playground, shelter and BBQ, toilet, gardens area and car parking.	Under Construction	\$487,720	Oct-22	Nov-24
3	Community	SA	Campbelltown City Council (SA)	267 Lower Athelstone Road Athelstone. Sport and Recreation Facility	Constructing an artificial soccer to allow for increased level of usage by clubs based at the reserve.	Complete	\$750,000	Sep-22	Mar-23
3	Community	SA	City of Adelaide	Brougham Place footpath improvements and Greening	Upgrading asphalt footpath to flagstone paving incorporating greening elements	Complete	\$159,000	Jan-24	Mar-24
3	Community	SA	City of Adelaide	Footpath maintenance	Footpath maintenance additional to the program to deal with main street footpath on O'Connell St totalling 305sqm	Complete	\$80,000	Aug-22	Nov-22
3	Community	SA	City of Adelaide	City Skate Park CCTV	New CCTV to the City Skate Park to increase safety	Complete	\$140,000	Jun-22	Sep-22
3	Community	SA	City of Adelaide	Gladys Elphick Park / Narnungga (Park 25) Greening	Greening and landscaping in Gladys Elphick Park / Narnungga (Park 25) to increase amenity	Complete	\$200,000	Jul-22	Sep-22
3	Community	SA	City of Adelaide	Tree installation Angus St	New tree installations in Angus St	Complete	\$78,000	May-22	Jun-22
3	Community	SA	City of Adelaide	Travers Place tree installation	New tree installations in Travers place	Complete	\$18,056	Apr-22	May-22
3	Community	SA	City of Charles Sturt	Henley Ngutungka – Henley Library and Community Centre redevelopment	The project will relocate the Henley Community Centre to the existing library and Town Hall site. Incorporating an adaptive reuse of the State Heritage listed Henley Town Hall and the existing library, the project significantly upgrades and refurbishes the facility, providing a contemporary integrated service offering within the Henley precinct. LRCI Funding would be for the early works of demolition of the old now closed former library and early construction works of site preparation, retaining, plumbing, slab form and framing work that will create the new integrated Library and Community Centre at Henley Beach known as Ngutungka Henley	Under Construction	\$800,000	Dec-23	Jun-24
3	Community	SA	City of Charles Sturt	Your Neighbourhood Plan -Albert Park Reserve	The project seeks to negotiate acquisition of approximately 2,900sm2 of State government land corner of Spad and Farman streets to develop a new neighbourhood park. LRCI funds will not be used for the purchase of land. The scope of works for the LRCI component of funds will include: demolition of existing houses that currently occupy a portion of the land, preliminaries, earthworks , electrical and irrigation, softworks including turf installed garden prep, sand pit, tree planting as well as hard works such as lighting, fencing, masonry walls paving, shade structures and playground seating	Under Construction	\$1,070,872	Jan-24	Jun-24
3	Community	SA	City of Charles Sturt	*City Wide Playground Shade Sails program (*covers multiple sites in the CCS area)	This project accelerates the 10-year program that will install shade sail structures over many of our major playgrounds.	Under Construction	\$344,544	Jul-22	Jun-24
3	Community	SA	City of Charles Sturt	Grange Lawn Tennis Club & Grange Uniting Netball Club Court Extension	The Grange Tennis Club and the Grange Uniting Netball Club utilize 3 hard surface courts, currently the courts do not comply with the required safety run off distances. The proposed court extension will address these minimum court safety requirements. The scope of the work includes hard surface court extension, lighting relocation, fencing replacement and line marking. The proposal aligns with the LRCI eligible project criteria which includes Improved accessibility of community facilities and areas, Improved Visual amenity and safety, Improvements to community facilities, and replacing fencing	Complete	\$129,128	Aug-23	Feb-24
3	Community	SA	City of Charles Sturt	Flinders Park Oval Netball Courts	The construction of three purpose built, fully lit, netball courts within the Flinders Park sporting precinct. The Flinders Park Netball Club was established in 2015 to enable senior and junior netballers associated with the Flinders Park Football Club to play competitive and social netball within the precinct.	Complete	\$250,000	Sep-23	Jan-24
3	Community	SA	City of Holdfast Bay	Brighton Beachfront Holiday Park Retaining Wall: Other	A retaining wall is required along the eastern edge of the caravan park where new maintenance and accommodation facilities are proposed to be built.	Complete	\$260,000	Aug-22	Jun-23
3	Community	SA	City of Holdfast Bay	Playground upgrades and reserve improvements: Playgrounds & Skate parks/Landscape Improvements	Works to renew and upgrade playgrounds and public reserves within the City of Holdfast Bay. Items would include new play equipment, fitness equipment, public furniture and general landscape improvements.	Complete	\$174,894	Jan-22	Jun-23
3	Community	SA	City of Holdfast Bay	Kingston Park Reserve Lookout Platform: Bicycle and walking paths	Works to demolish existing timber viewing platforms in poor condition and replace them with a single viewing platform within the Kingston park Reserve.	Complete	\$60,000	Jan-23	Mar-23
3	Community	SA	City of Holdfast Bay	Somerton Park Tennis Club: fencing and lighting	Sport and recreation facility: works to renew the court perimeter fencing and sports lighting. The project will benefit the 160 of members (approximate) and broader community that use the courts for competition, social, training and casual tennis.	Complete	\$140,000	Oct-22	Feb-23
3	Community	SA	City of Holdfast Bay	Glenelg Beach Access Points: Bicycle and walking paths	Works to renew 7 beach access points including stairways and ramps along the Glenelg Coastline, one of which will provide DDA accessibility to the Glenelg beach.	Complete	\$235,000	Sep-22	Feb-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	City of Holdfast Bay	Dover Square Tennis Club – lighting	Sport and recreation facility: works to install new sports lighting. The project will benefit the 110 (approximate) members and broader community that use the courts for competition, social, training and casual tennis.	Complete	\$40,000	Aug-22	Dec-22
3	Community	SA	City of Marion	Marion Cultural Centre Plaza Air conditioning Warracowie Way Oaklands Park 5046	Painting/Improvements to community facilities	Complete	\$350,000	Mar-23	Sep-23
3	Community	SA	City of Marion	Edwardstown Oval Toilet East Terrace South Plympton SA 5038	Toilet Blocks	Complete	\$172,160	Mar-23	Jun-23
3	Community	SA	City of Marion	Lapwing Reserve Local reserve upgrade Lapwing Street Hallett Cove 5158	Playgrounds and Stake parks (including all ability playgrounds)	Complete	\$159,655	Mar-23	Jun-23
3	Community	SA	City of Marion	Marion Outdoor Pool electric pump heating installation Oaklands Road (corner of Hendrie Street) Park Holme SA 5043	Painting/Improvements to community Facilities	Complete	\$500,000	Mar-23	Jun-23
3	Road	SA	City of Marion	Morphett Road Streetscape upgrade Morphett Road Warradale SA 5046	Reconstruction, Resealing, Landscaping improvements	Complete	\$500,000	Mar-23	Jun-23
3	Community	SA	City of Marion	Majors Road pump track installation Majors Road O'Halloran Hill SA 5158	Playgrounds and Skateparks (including all ability playgrounds)	Complete	\$254,090	Mar-23	Jun-23
3	Community	SA	City of Marion	Cormorant Drive Reserve local reserve upgrade Cormorant Drive Hallett Cove SA 5158	Playgrounds and skateparks (including all ability playgrounds)	Complete	\$179,601	Mar-23	Jun-23
3	Road	SA	City of Mitcham	Haig St, Netherby - Upgrade Civil Works (new project replacing Young Street Project)	Upgrade of Council kerbing and footpath infrastructure	Complete	\$755,000	Nov-23	Mar-24
3	Community	SA	City of Mitcham	Playground Shade-Sails program	Providing sun protection for children at Kingswood, Price Memorial Oval and McElligotts Reserve	Complete	\$115,425	Apr-23	Sep-23
3	Road	SA	City of Mitcham	Manson Oval Car Parking	New Asphalt Car Park around Manson Reserve to improve traffic flow and safety conditions on narrow adjacent streets	Complete	\$195,000	May-23	Sep-23
3	Community	SA	City of Mitcham	McElligotts Reserve Playground replacement	New Climbing Equipment, slide, swing, spinner, Nature play logs and path	Complete	\$181,120	Jun-23	Sep-23
3	Road	SA	City of Mitcham	Doreen St Car Park Upgrade	Upgrade of Doreen St Carpark adjacent St Mary's Park including a combination asphalt sealing and permeable block paving	Complete	\$57,602	Nov-22	Sep-23
3	Community	SA	City of Mitcham	Nieass Tennis Club	Modify toilets for Disability Access compliance and provide disability access ramps	Complete	\$80,342	Feb-23	Aug-23
3	Community	SA	City of Mitcham	Hope Ward Tennis Club	Upgrade toilet for Disability Access & ambulant Compliance, install entry ramp and modify door	Complete	\$51,113	Nov-22	Jul-23
3	Community	SA	City of Mitcham	Community Centres Disability access improvements to 1 Mitcham Heritage Centre 2 Richmond Rd Memorial Hall 3 Penang Ave Hall	Install compliant ramps & toilet facilities for disabled access at Mitcham Heritage Research Centre (Internal Ramps), Richmond Rd Memorial Hall (External Ramp) & Penang Avenue Hall (Toilet & External Ramp)	Complete	\$135,000	Apr-23	Jul-23
3	Community	SA	City of Mitcham	Clarence Gardens Bowl Club – Toilet Renewal	Clarence Gardens Bowls Club – Renew dilapidated men's toilet facilities and install ambulant cubicle	Complete	\$125,000	Feb-23	Jun-23
3	Community	SA	City of Mount Gambier	New Valley Lakes Public Amenities	Design and construction of new public amenities facility that will be located adjacent to the community playground and BBQ area. The scope of this project also includes demolition of two existing old non-compliant toilet blocks. This will improve safety for children as they currently must cross internal access roads and public car parking areas to access amenities. The new toilets will be designed to increase accessibility for people with disabilities or impairment.	Under Construction	\$490,000	Aug-22	Jun-24
3	Community	SA	City of Mount Gambier	Shade Sail Structure for 50 metre Outdoor Pool	This project is for the design, manufacture and installation of a shade sail structure for the outdoor 50 metre pool at Wulanda. The scope of this project also includes electrical access point. The previous shade structure in the outdoor aquatic area were removed from site and have been assessed as unsuitable to be refurbished to an accredited standard.	Under Construction	\$133,990	Jul-22	Jun-24
3	Road	SA	City of Mount Gambier	Margaret Street Service Road – Improvements	Drainage, access road and car parking improvements. These works will improve drainage, service road access and car parking for the Scout Building and Meals on Wheels.	Under Construction	\$55,000	Feb-23	Jun-24
3	Road	SA	City of Mount Gambier	Margaret Street Service Road – Landscaping	This is a minor landscaping package to improve the Wulanda service road amenity for the abutting community groups and local residents.	Under Construction	\$20,000	Feb-23	Jun-24
3	Combination	SA	City of Mount Gambier	O'Halloran Terrace Sinkhole – Rejuvenation	Rejuvenation of the O'Halloran Terrace Sinkhole complements the remediation work to be undertaken as part of the O'Halloran Terrace PLEC program.	Under Construction	\$15,000	Feb-23	Jun-24
3	Community	SA	City of Norwood Payneham and St Peters	Cruikshank Reserve Unisex Change room Facilities	Demolish and reconstruction tennis club clubroom, storage and public toilet at Cruikshank Reserve. Construct new unisex change room facilities. Existing facilities are in poor condition and do not meet requirements of sports clubs using the tennis courts and netball courts at Cruikshank Reserve.	Complete	\$888,786	Aug-23	Jan-24
3	Road	SA	City of Onkaparinga	Rural Road Intersection Safety Improvements, McLaren Vale	Installation of Rural Junction Active Warning (RJAWS) Lite systems at; - Intersection of Chalk Hill Road/Olivers Road/Field Street, McLaren Vale The RJAWS Lite system comprises of signs with flashing lights that are activated by approaching vehicles. This solar powered lighting system encourages drivers to reduce speeds through the intersection and provides enhanced warning to give way.	Complete	\$105,321	Sep-22	Nov-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	City of Onkaparinga	Reynella Sports Complex, Old Reynella, Unisex Change rooms	Internal refurbishment of lower level of sports complex to provide two AFL guideline compliant unisex change facilities with amenities, umpire change rooms, gymnasium, medical and storage areas within the existing building footprint. This project cost includes an allowance for project management costs.	Complete	\$702,492	Oct-22	Oct-23
3	Community	SA	City of Onkaparinga	Joplin Reserve, Woodcroft, Open Space Development	New playground equipment, irrigation, footpaths, seats and tree planting. Existing shelter and basketball keyway to be refurbished.	Complete	\$250,000	Jan-23	Oct-23
3	Community	SA	City of Onkaparinga	Aldinga Sports Park, New Hockey/ soccer facilities	Funding contribution to new and separate club facilities for Aldinga Hockey and Aldinga Soccer clubs. This includes: Hockey Building Construction of a canteen / bar, accessible toilet, ambulant toilet and office / first aid room. Soccer Building Construction of two unisex changerooms and amenities, office / first aid room, accessible toilet, canteen / kitchen, bar and function room with associated toilets. This project cost includes allowance for project management costs.	Complete	\$881,290	Jan-23	Sep-23
3	Community	SA	City of Onkaparinga	Pine Reserve, Aberfoyle Park, Open Space Development	Upgrade to park including new playground equipment, landscaping and path network improvements.	Complete	\$250,000	Feb-23	Aug-23
3	Community	SA	City of Onkaparinga	Happy Valley Sports Park, Aberfoyle Park, Unisex Change rooms	Extension and refurbishment of the northern end of the current building to enable provision of two AFL guideline compliant unisex change facilities with amenities, umpire change rooms, gymnasium, medical and storage areas. Scope includes expansion of current change rooms into existing gym space requiring a building extension to accommodate replacement gym area. This project cost includes an allowance for project management costs.	Complete	\$818,330	Oct-22	Jul-23
3	Community	SA	City of Onkaparinga	Stoneyhill Reserve, Reynella East, Open Space Development	Upgrade to park including new playground and fitness equipment, irrigation, landscaping and turf.	Complete	\$129,312	Mar-23	Jun-23
3	Road	SA	City of Onkaparinga	The Lane, O'Halloran Hill, Traffic Calming Scheme	Installation of traffic calming devices along the full length of The Lane.	Complete	\$94,628	Jan-23	May-23
3	Road	SA	City of Onkaparinga	Piggott Range Road/Bains Road, Onkaparinga Hills, Intersection Safety Upgrade	Improved safety through installation of a new channelised right turn treatment at intersection of Piggott Range Road/Bains Road.	Complete	\$244,653	Feb-23	Apr-23
3	Community	SA	City of Onkaparinga	Peregrine Park Sports (baseball), Christie Downs, Unisex Change rooms	Extension of current building to enable the existing change rooms, amenities and umpire facilities to be expanded to meet Baseball Australia guidelines. This includes construction of two new unisex amenity areas, larger umpire change facilities and expanded change rooms. This project cost includes an allowance for project management costs.	Complete	\$588,330	Jun-22	Mar-23
3	Community	SA	City of Onkaparinga	Morphett Vale Sports Complex, Morphett Vale, Unisex Change rooms	Extension and refurbishment of the southern end of the current building to enable provision of two AFL guideline compliant unisex change facilities with amenities, umpire change rooms, medical and storage areas. This project cost includes an allowance for project management costs.	Complete	\$694,107	Sep-22	Mar-23
3	Road	SA	City of Onkaparinga	School Safety Crossing and Compliance Upgrades, Various Locations	Road safety improvement works as detailed below; - Happy Valley Primary School Koala Crossing compliance upgrade. Upgrade kerb ramps at Koala Crossing on Education Road to meet contemporary requirements for disability access, including the installation of tactile indicators. - Reynella East College Koala Crossing compliance upgrade. Upgrade kerb ramps to meet contemporary requirements for disability access at an existing pedestrian-actuated crossing on Byards Road and an existing Koala Crossing on Malbeck Drive. - Kangarilla Primary School Emu Crossing footpath connections. New footpath to link Koala Crossing on McLaren Flat Road to the Temperance Hall approx. 50m to west. - Glynville Drive Hackham West, Koala Crossing relocation. Relocation of existing under-utilised Koala Crossing to new site adjacent to main entrance of school where there is an existing desire to cross the road.	Complete	\$129,982	Apr-22	Jan-23
3	Community	SA	City of Onkaparinga	Shelter and Barbeque Replacement, Esplanade, Moana	Shelter and Barbeque replacement on the Esplanade opposite Robertson Road, Moana.	Complete	\$38,525	Oct-22	Nov-22
3	Road	SA	City of Playford	Stebonheath Road Reconstruction – Munno Para West	Reconstruction of Stebonheath Road in Munno Para West from Curtis Road to Fradd East Road. This includes new pavement and seal as well as an upgrade to include kerb, lighting, bike lanes, on street parking, footpath, shared use path, roundabouts and water sensitive urban design elements. The project is utilising Phase 2 and Phase 3 funding, but is separated into stages. Phase 2 funding is used for 760m of road, from Curtis Road to Chellaston Road. Phase 3 funding is used for the other 760m of road, from Chellaston Road to Fradd East Road.	Complete	\$2,789,676	Apr-22	Nov-23
3	Community	SA	City of Port Adelaide Enfield	Barker Inlet Tidal Gates Upgrade	Drainage/Other/Improved accessibility to community facilities: The Barker Inlet Wetland receives stormwater from the approximately 50% of the City of Port Adelaide Enfield Council area as well as water from City of Charles Sturt, City of Prospect and City of Salisbury Councils. The wetlands are a crucial piece of infrastructure which provides habitat for flora and fauna, walking paths, bike paths and also provides stormwater flood storage. The tidal gates form an integral part of the sea wall between the Barker Inlet Wetlands and North Arm Creek and allow stormwater out and limit the ingress of seawater. Currently the tidal gates are in extremely poor working condition and require significant upgrade works. Due to the inability to operate the tidal gates the wetlands are currently holding an additional 300mm of water. This has meant that the Northern Connector shared use path and the internal walking paths are often under water and unable to be used. With sea levels rising there is also significant concerns that rising water levels will also increase flooding in the commercial/industrial areas of Wingfield and Dry Creek. This project requires the replacement of the dilapidated tidal gates including automation and upgrade of the access ways to ensure the gates can be maintained and operated within work health and safety guidelines. This will ensure better stormwater management and protection of councils infrastructure including bike, pedestrian paths and significant vegetation.	Under Construction	\$2,100,000	Oct-22	Jun-25

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	SA	City of Port Adelaide Enfield	Thomas Tuner Reserve – new internal road from Nelson Road	Construction of a new road: New internal Access Road linking Nelson Road to the existing carpark and recreation facilities; the first stage of a multi-pronged Master Plan for the Thomas Turner Reserve which currently accommodates for cricket, golf and soccer facilities as well as significant passive use of the reserve by people who are walking and exercising dogs and using the playground and other facilities. Link to Masterplan below: https://lgasa-web.squiz.cloud/?a=412027	Complete	\$804,930	Jul-22	Jun-23
3	Community	SA	City of Port Lincoln	Nelson Square: Sporting & Recreation Facilities	<p>Refurbishment of current facilities. Upgrade services and facilities</p> <p>Approved scope of works includes:</p> <ul style="list-style-type: none"> • Refurbish existing structure to create new public toilet • Install shade structure & public BBQ • Demolish old bitumen tennis courts • Refurbish remaining tennis court, install basketball & netball ring • Minor trackwork on existing informal BMX track • Upgrades to playground equipment • Resurfacing of compacted rubble carpark area 	Complete	\$450,392	Mar-23	Jan-24
3	Community	SA	City of Port Lincoln	Dog Park: 6 Puckridge Park, Port Lincoln. Sporting & Recreation Facilities	<p>The dog park has been a long-standing desire for the community, has been the subject of a petition to create one and was included as a project in the Open Spaces Strategy 2021 – 2026.</p> <p>The strategy identified 3 possible locations, however after consultation in September 2021, two locations have been ruled out, which means the dog park will be created at 6 Puckridge Park, Port Lincoln.</p> <p>Approved scope of works includes:</p> <ul style="list-style-type: none"> • Remove existing defunct tennis courts and replace with grass • Repair and extend existing perimeter fencing • Landscaping and creation of internal dog park environment (including equipment such as pipes, logs, water features etc) • Refurbish existing structure as storage shed • Formalise car parking • Install regulatory signage for use of park. 	Complete	\$162,000	Mar-23	Jan-24
3	Community	SA	City of Prospect	Kerb and Gutter upgrade & Road Reseal on Cotton St, Devonport Terrace, and Jellicoe Street.	<p>The City of Prospect is upgrading kerb and gutter & performing road resealing on Cotton St, Devonport Terrace and Jellicoe Street.</p> <p>The existing street infrastructure is in poor condition. Existing tree roots have caused significant damage to kerb and pavement. Full kerb and gutter construction and road resurfacing is required.</p>	Complete	\$350,000	Feb-23	Jun-23
3	Combination	SA	City of Prospect	Extension to renewal works for Braund Road	<p>The City of Prospect initially intended to upgrade approximately 300 metres of Braund Road as part of its capital expenditure. The LRCI Phase 3 program allows the City to extend the works for another 300 metres to address safety concerns for cyclists. The works will include road resurfacing, kerb and gutter realignments, and landscaping improvements.</p>	Complete	\$222,360	May-22	Feb-23
3	Community	SA	City of Salisbury	Salisbury Recreation Precinct Entry Carpark Upgrade, Happy Home Drive, Salisbury	<p>Off-Road Car Park: The Salisbury Recreation Precinct entry and car park upgrade will include, a complete layout reconfiguration to increase the car parks capacity from 97 to 152, including 5 disabled access car parks. The reconfiguration will include the complete replacement of the existing asphalt wearing course and concrete kerbing. In addition to increasing capacity, the main drivers behind the upgrade is to improve safety for motorists and pedestrians, and stormwater management infrastructure to prevent flooding. This will be achieved through the construction of a dedicated kiss and drop lane and area for buses, improved pedestrian kerb ramps and footpaths, line marking, signage, lighting and drainage pits and pipe.</p>	Under Construction	\$1,513,392	Dec-23	Jun-24
3	Community	SA	City of Salisbury	Amenity Upgrade & Improvements to Church and John Street Salisbury (between Ann Street and Commercial Road & Wiltshire Street and Park Terrace)	<p>Landscaping Improvements & Improved Accessibility of Community Facilities and Areas: Improved parking, increasing trees and shade within these streets, landscaping to improve the surroundings of the city centre and make the space more inviting to attract people and improving accessibility through the main thoroughfare</p>	Complete	\$1,854,300	Apr-22	Jun-23
3	Community	SA	City of Tea Tree Gully	Grand Junction Road Streetscape Upgrade, Hope Valley	<p>The upgrade of Grand Junction Road will have an emphasis on streetscape improvements. This includes; upgrade landscaping and footpaths through the planting of trees, construction of gardens, widening of footpaths and installation of street furniture. Some consideration should be given to infrastructure upgrades along Grand Junction Road with upgrades to Bus Stops, rest points and pedestrian refuges/crossing.</p>	Under Construction	\$500,000	Aug-23	Jun-24
3	Community	SA	City of Tea Tree Gully	Dawson Reserve Beautification, Modbury	<p>The upgrade of Dawson Reserve includes new paths and pedestrian crossings, open space structures including shelters, park furniture, bins, public art element and wayfinding. The Project will also focus on Biodiversity planting areas, amenity planting areas including tree planting, bank stabilisation works in localised areas, irrigation turf areas and amenity garden beds.</p>	Under Construction	\$775,000	Jan-23	Jun-24
3	Community	SA	City of Tea Tree Gully	Meadowvale East Creek Restoration & Beautification, Modbury	<p>The Meadowvale East Creek Restoration and Beautification focuses on rectification and restoration of creek erosion, biodiversity and sustainability in Meadowvale Reserve East. Other upgrades include; Precinct activation and beautification through landscaping and infrastructure including walking paths and trails, lighting, seating, trees and natural planting.</p>	Complete	\$652,502	Jan-24	Apr-24
3	Road	SA	City of Tea Tree Gully	LED Street Lighting Changeover	Replacement of Light Bulbs in Street Lights	Complete	\$500,000	Aug-22	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	SA	City of Victor Harbor	Range Road Safety upgrade	<p>Range Road is a regionally significant freight, transport and tourism route. It has been identified as an important link in the South Coast Freight Corridor</p> <p>The proposed project is to improve safety of the road by undertaking reconstruction of deteriorating road surface and will include asphaltting and shoulder widening.</p> <p>It is proposed to undertake 4km of 0.5m shoulder widening and 615m full width section of deep lift pavement replacement (or equivalent patches).</p>	Complete	\$711,480	Oct-22	Jun-23
3	Community	SA	City of West Torrens	Peake Gardens Riverside Tennis Club; 6/24 Bice Street, Marleston SA 5033: Improvements to community facilities	<p>Improvements to Clubhouse including the demolition of existing and construction of new facility. New facility to include canteen, kitchen, bar, club space, storage, change rooms and amenities, medical room, office and large viewing deck. Due to competing priorities, Council has not been able to commit funds to this project over the past five years. The LRCI funds will enable this priority project to take place. Council has received funding through the State Open Space Grant program in the amount of \$959,750 for a total project cost of \$2M and is seeking to use matching funds from LRCI program.</p>	Complete	\$959,750	Feb-22	Feb-23
3	Community	SA	City of West Torrens	Upgrade to Mellor Park Facilities and Memorial construction; 362 Henley Beach Road, Lockleys SA 5032: Improvements to community facilities and improved accessibility of Community Facilities and Areas.	<p>Improvements to community facilities located at Mellor Park including Lockleys Community building and former Child and Family Health Service Building and improved accessibility of the facilities. Improvements will include painting, modernisation of facilities, construction of accessible entrances and toilet facilities. These improvements will allow for community use of the facilities. Additionally, a memorial will be constructed to honour the former Lockleys RSL Sub-branch and local servicemen and women who served in wars.</p>	Complete	\$439,278	Feb-22	Jul-22
3	Road	SA	Clare and Gilbert Valleys Council	Renewal of Township Sealed Roads	<p>For the LRCI Phase 3 grant funding, Clare and Gilbert Valleys Council proposes to complete a significant works program to remediate a number of Council owned Township Sealed Roads. Many of Councils Township sealed roads are nearing the end of their asset life and this program will help accelerate the renewal and remediation of many of these roads.</p> <p>The scope of works for the identified roads shall comprise the whole of the plant, labour and materials and any obvious items for the proper completion of the renewal treatments including:</p> <ul style="list-style-type: none"> • Skim Coat • Minor surface patch • Major surface patch • Stabilisation pavement patch 150mm • Pavement patch 300mm granular • Intersection surface treatment (hot-mix) • Intersection pavement treatment (hot-mix) • Inspection and reporting; • Traffic management of affected roads; • Resident notification; • Post inspection on as selection of roads with Councils representative within 1 months of completion. <p>The final complete listing of the roads in scope are currently being prepared and will be subject to final tender prices submitted</p>	Under Construction	\$390,000	Jul-22	Jun-24
3	Road	SA	Clare and Gilbert Valleys Council	Renewal of Township Sealed Roads	<p>Copper Ore Road, Mintaro, Popes Hill Road, Watervale and White Hutt Road, Clare</p> <p>The scope of works for the identified roads shall comprise the whole of the plant, labour and materials and any obvious items for the proper completion of the renewal treatments including:</p> <ul style="list-style-type: none"> • Skim Coat • Minor surface patch • Major surface patch • Stabilisation pavement patch 150mm • Pavement patch 300mm granular • Intersection surface treatment (hot-mix) • Intersection pavement treatment (hot-mix) • Inspection and reporting; • Traffic management of affected roads; • Resident notification; • Post inspection on as selection of roads with Councils representative within 1 months of completion. 	Under Construction	\$564,550	Jan-24	Jun-24
3	Community	SA	Coorong District Council	Tailem Bend Train Park Upgrade	<p>Park Upgrade including – Repairs/Replacement of fencing. Works include the renewal of an existing fence and concrete plinth that border the park. The park is located on Railway Tce, the main Street of Tailem Bend and the fence is designed to contain children and prevent access to the busy road. Future works proposed for the upgrade of the park include a shelter/weather protection for the Train located in the park, provision of public amenities and an upgrade to the play equipment that may include nature play.</p>	Complete	\$100,000	May-23	Aug-23
3	Road	SA	Coorong District Council	Unsealed Roads Renewal Program	<p>Coorong Council re-sheets between 40 and 50km of unsealed road annually. Road Pavement Material is sourced from local landholders where it is raised and crushed on site ready to be applied to unsealed roads that require renewal. Unsealed road pavement don't have a bitumen wearing course to protect them and as a result wear away through weather and traffic load. A well-constructed unsealed road is expected to last between 20 and 25 years. This project will enable Council to undertake additional unsealed road resheeting activities on Gardner Road, Freak Road and Yarindale Road in addition to Coorong District Council's existing capital renewal program.</p>	Complete	\$369,626	Jun-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	SA	Coorong District Council	Carcuma Road	Road – Reconstruction & Widening. Carcuma Road runs 15km north from the township of Tintinara to the Thomas Foods International (TFI) Beef Feedlot Facility. Heavy Freight access to the feedlot has already, and will continue to, significantly increase as operations ramp up to support the TFI Meat Processing Facility north of Murray Bridge. Carcuma Road has been identified with the Murraylands and Riverland 2030 Regional Transport Plan and a regionally significant freight route and as a result has attracted funding through the Special Local Road Program. The first 12 km of Carcuma Road is sealed however to accommodate Heavy Freight including Road Train access the pavement and seal with need to be widened. The final 3km of Carcuma Road, from the Heinrich Road junction to the feedlot entrance is unsealed and will be constructed to a sealed road standard that can accommodate the freight requirements of the TFI operation. The improvement in freight access will support economic growth and efficient movement of freight in and out of the TFI facility.	Complete	\$384,000	Feb-23	May-23
3	Road	SA	Coorong District Council	Tailem Bend Street Sealing	The township of Tailem Bend has several residential streets that are not yet sealed resulting is dust and stormwater issues. Council has commenced a program to fund the construction. of all township’s streets to a sealed standard. With previous funding received Council have upgraded Myrtle Place and Pontt Street. Wattle Street is identified as Council’s next priority. Council will deliver upgraded pavement to a sealed construction along with improved stormwater drainage as part of the project. This project will include footpath and kerbside construction. Through previous community consultations processes Wattle Street has been identified as a priority for the Tailem Bend Community.	Complete	\$100,000	Mar-23	May-23
3	Community	SA	Coorong District Council	Coorong Community Skate Park	This project is for the construction of the Coorong Community Skate Park which is located within the Meningie Sporting Complex. This facility will compliment the BMX track, Oval, Netball Courts, Playground and Dog park already constructed within the precinct. This precinct is located across the road from the Meningie Caravan Park and is well utilised by the local community. This project will provide a safe area for the community to skate, scooter and bike. This will reduce the use of other public infrastructure such as parks and footpaths for these activities. The Community have been heavily involved in the consultation process with the design and the community have formed a skate park committee for the key representatives from the community to be involved in the project.	Complete	\$200,000	Jan-23	Apr-23
3	Road	SA	Coorong District Council	Seven Mile Road Sealing	Road – Sealing. Seven Mile provides direct access to the settlement of Noonamena which is situated on the edge of the Coorong national park. Seven Mile Road has been identified as a regionally significant route in terms of Community access and tourism within the Murraylands and Riverland 2030 Regional Transport Plan Council has committed funds to reconstruct the unsealed pavement of Seven Mile Road to improve road condition and in order to deliver on the communities’ expectation. Sealing the 4.0km stretch of unsealed road between the Princess Highway and the Noonamena Settlement is the next step. [REDUCED SCOPE OF WORKS] The scope of works under Phase 3 is only sealing the 1.3km (instead of 4km) stretch of unsealed road, starting from 2.6km from the Princes Highway and ending at the Noonamena Settlement. This is stage 2 of the sealing (with stage 1 being nominated under Phase 1)	Complete	\$100,000	May-22	Dec-22
3	Road	SA	Coorong District Council	Poltalloch Road	Road – Reconstruction of Sealed Road. Poltalloch Road is classified as a class 3 route in accordance with Councils Road Management Hierarchy and has been identified as a route of regional significant within the Murraylands and Riverland LGA Roads Data Base because of the community access it provides. A 12km section of Poltalloch Road that runs between Princes Highway and the Poltalloch Station Homestead was not previously reconstructed by Council and over the past winter has deteriorated dramatically and is in a state that is not considered serviceable requiring intervention. This failing section closely follows the southern bank of Lake Alexandrina and crosses several low-lying swampy flats. This 12km section is exhibiting several modes of failure and will require a targeted approach by way of pavement treatment. Council has commenced geotechnical investigation that will inform the construction methodology that will include treatments such as, full pavement reconstruction, in situ lime/cement/foam bitumen stabilisation.	Complete	\$250,000	Feb-22	Dec-22
3	Road	SA	Copper Coast Council	Rural Roads resheeting/maintenance	Work to return various roads to its original standard by re-sheeting and reforming the roads to improve stormwater, add & replace road material and vegetation maintenance.	Complete	\$400,000	Apr-22	Jun-23
3	Community	SA	Copper Coast Council	Walleroo to Moonta Cycling and Walking Trail	Works involve the creation of a cycling and pedestrian shared trail between Wallaroo & Moonta along an old railway line. Vegetation will be cleared and the path created so that a bitumen seal can be applied. Rest stops will also be installed along the path.	Complete	\$169,398	Jan-22	Dec-22
3	Community	SA	Copper Coast Council	Provision of lighting for the Art Gallery at the Ascot Theatre	Upgrading of the old outdated existing lighting in a community art gallery owned by Council. The existing globes are old technology and are no longer available to purchase for replacement. The old lights also damage the artwork. A new LED lighting system is to be purchased and installed	Complete	\$15,000	Feb-22	Jun-22
3	Community	SA	Copper Coast Council	Kadina CWMS Effluent Lagoons	Upgrade to existing faculty lagoon in Kadina to improve environmental issues as the current old clay liner is leaking and will be replaced with a new liner to overcome environmental damage. This will involve removing old material and reshaping the lagoon for the liner to be installed.	Complete	\$240,000	Jan-22	Apr-22
3	Community	SA	Corporation of The City of Unley	Unley Oval Community Hub: 1 Trimmer Tce Unley 5061	Providing a community activity hub for residents, community and sporting groups The site currently contains a grandstand facility to view sporting and other activities on the oval. Residents also use it as part of their keep fit regime. The creation of the Community Hub will provide gym, training and change facilities for community sporting clubs utilising the oval, as well as administrative space across the mezzanine floor area. Addition of a second level to existing oval facility to provide a community hub space of some 800m2, along with office and administrative space on the mezzanine level. Phase 3 funding will support new external works at the mezzanine level to create coaches and officials facilities overlooking the ground as well as the addition of stadium style seating. Additionally, phase 3 works will include the new upper level community hub of some 800m2 for use by sporting and community groups.	Complete	\$925,344	Jan-22	Jun-23
3	Road	SA	Corporation of the Town of Walkerville	Walkerville Terrace Road Patching	Heavy patching of major collector road that has deteriorated and becoming unsafe	Complete	\$121,882	Feb-23	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Corporation of the Town of Walkerville	Levi Oval Exeloo	The Levi Exeloo project will provide a Disability compliant automated toilet block for the locals of Vale Park and surrounding areas. Levi Oval is used frequently by sports teams and community members for events and gatherings but currently has a lack of public facilities	Complete	\$200,000	Feb-22	Feb-22
3	Community	SA	Department for Infrastructure and Transport	Traveller Dump Points in William Creek, Oodnadatta, Pimba and Innamincka	To install portable toilet waste disposal solutions where the OCA has existing effluent management systems. Includes landscaping and traffic management.	Under Construction	\$300,000	Sep-23	Jun-24
3	Community	SA	Department for Infrastructure and Transport	Blinman Caravan and Camper Services Area Project	To install caravan and camper service area inclusive of water dispenser, waste disposal and effluent waste disposal. Includes landscaping, signage, etc.	Under Construction	\$250,000	Aug-22	Jun-24
3	Community	SA	Department for Infrastructure and Transport	Public Wi-Fi Project - Township Internet Ignition	<p>Stage 1 of the Program – a partnership with the Royal Flying Doctor Service – which will provide high speed and continuous public wi-fi initially in three town in Outback SA:.</p> <ol style="list-style-type: none"> 1. Marree 2. William Creek 3. Fowlers Bay <p>The three towns in the pilot have been chosen because they were part of the original list (see project location) and they are representative of the various sizes of outback communities as well as having large seasonal variations in resident and visitor numbers.</p>	Under Construction	\$500,000	Jul-22	Jun-24
3	Community	SA	Department for Infrastructure and Transport	William Creek RFDS Clinic	To contribute to the development of a new purpose-built remote area health clinic at William Creek in partnership with the RFDS - total cost @ \$2m	Under Construction	\$1,000,000	Jul-22	Jun-24
3	Community	SA	Department for Infrastructure and Transport	Andamooka New Recreation Centre Enhancement Project	To relocate two transportable buildings, tie them into the precinct with a joining veranda, erect shade shelters along the walking trail/creek line and improve car parking are outside of new Recreation Centre along with paved footpaths, safety signage and solar street lighting	Under Construction	\$70,000	Jul-22	Jun-24
3	Community	SA	Department for Infrastructure and Transport	Andamooka Caravan and Campground Upgrade	To install new amenities (shower and toilet block - prefab), includes plumbing, ground works, amenity and landscaping. To install two shade structures and a 4-way weather shelter for the camp kitchen along with electrical connections	Under Construction	\$74,490	Mar-23	Jun-24
3	Community	SA	Department for Infrastructure and Transport	Marree Hall - Air Conditioning Project	To install evaporative air-conditioning at the Marree Town Hall. The facility is currently not air-conditioned and cannot be used during summer months.	Under Construction	\$73,590	Mar-23	Jun-24
3	Community	SA	Department for Infrastructure and Transport	Marree Hall Upgrade Project	To install a concrete pathway and veranda between hall and external toilets to allow all weather access and increase security.	Under Construction	\$124,658	Mar-23	Jun-24
3	Community	SA	Department for Infrastructure and Transport	Port Le Hunte Shark Net	New Shark Net for swimming area at Port Le Hunte (Penong)	Complete	\$150,000	Jul-22	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Fowlers Bay Playground Upgrade	Shade and softfall at new playground at foreshore	Complete	\$30,000	Jul-22	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Penong Rest Area Upgrade	To refurbish the visitor information area by renewing visitor information, garden and amenity upgrades and repair the parking area with new gravel.	Complete	\$42,371	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Beltana Hall and Public Space Upgrade	To install a deck and landscaping outside town hall along with replacing floor in hall kitchen and install a new water filtration system into kitchen. Adjacent to the hall, a nature playground will be upgraded and shade installed to ensure increased use in broader weather conditions.	Complete	\$62,000	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Copley Town Hall Upgrades	To install a concrete floor under the existing hall veranda, install tables, chairs and garden beds. Additional upgrades include the removal of asbestos in ceiling panels as roof has been damaged due to rain events throughout the year.	Complete	\$146,533	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Fowlers Bay Town Hall	To repair salt damp in heritage listed hall, replace gutters, update hall vents to prevent birds nesting and to repair external shade area with a new shade cloth and lighting.	Complete	\$52,817	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Penong town Oval Water Harvest Project	To purchase and install an 80,000-gallon rhino water tank to increase storage capacity of water for the Penong Town Oval along with the installation on bollards to protect new infrastructure at the oval.	Complete	\$43,741	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Leigh Creek Pimp Track Shade Project	To install a shade structure over the new Leigh Creek Pump Track to enable increased usage during warmer months. This project will be delivered and managed by the Outback Communities Authority.	Complete	\$113,309	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Penong Pump Track Shade Project	To install a shade structure over the new Penong Pump Track to enable increased usage during warmer months. This project will be delivered and managed by the Outback Communities Authority.	Complete	\$80,300	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Andamooka Pump Track Shade Project	To install a shade structure over the new Andamooka Pump Track to enable increased usage during warmer months. This project will be delivered and managed by the Outback Communities Authority.	Complete	\$85,733	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Blinman Water Storage for Fire Safety Project	To install a water tank to store water for fire and dust suppression in the mine tourist facility.	Complete	\$5,000	Mar-23	Apr-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Department for Infrastructure and Transport	Marree Pump Track Shade Project	To install a shade structure over the new Marree Pump Track to enable increased usage during warmer months. This project will be delivered and managed by the Outback Communities Authority.	Complete	\$75,020	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Copley Tourist Bay Upgrade	To upgrade the Copley Tourist Information Bay by replacing broken roof panels, replace guttering, replace pine side panel and remove trip hazards on uneven paving.	Complete	\$9,500	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Marla Community Hall BBQ Project	To install a new BBQ for community use at the community hall.	Complete	\$11,088	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Copley Half-Court Project	To install a half-court basketball/netball court at the town hall for local youth as there are no like facilities for ball sports in the community.	Complete	\$61,977	Mar-23	Apr-24
3	Community	SA	Department for Infrastructure and Transport	Yunta Swimming Pool Upgrade	To upgrade the existing community swimming pool facility by installing a shade sale over the western end of the pool, refurbishment of concrete steps and pathways around pool, installation of synthetic lawn, construct new change-rooms, repaint timber pergola and replace damaged shade cloth on fences and shelters.	Complete	\$31,595	Feb-24	Feb-24
3	Road	SA	Department for Infrastructure and Transport	Floodway Construction	<p>Works on major Floodways to improve resilience and safety and prevent damage when the Creeks flood following wet weather:</p> <ol style="list-style-type: none"> 1. Bora Creek on Kempe Road (damage to the road during wet weather is significant and Kempe Road is a key road linking Remote Communities) Length: 3km (23 creek crossing points in this section) 2. Arckaringa Creek on Kempe Road (damage to the road during wet weather is significant and Kempe Road is a key road linking Remote Communities) Length: 2.5km (19 creek crossing points in this section) 3. Floodway 1 on Anne Beadell Highway. This road is heavily used by bus companies to commute tourists from the Ghan Services to Copper Pedy. During wet weather – the road becomes flooded and tourists remain on the train. Work on the floodway would ensure the road remains open to promote tourism. Length: 300m 4. Floodway 2 on Anne Beadell Highway. This road is heavily used by bus companies to commute tourists from the Ghan Services to Copper Pedy. During wet weather – the road becomes flooded and tourists remain on the train. Work on the floodway would ensure the road remains open to promote tourism. Length: 600m 5. Camel Creek (main channel) on Kempe Road (damage to the road during wet weather is significant and Kempe Road is a key road linking Remote Communities) 6. Camel Creek (second channel) on Kempe Road (damage to the road during wet weather is significant and Kempe Road is a key road linking Remote Communities) <p>Kempe Road Length encompassing the 2 Camel Creek channels: 1.7 km (2 separate creek crossing points in this section – total of 500m)</p> <ol style="list-style-type: none"> 7. Moorina Creek on Kempe Road (damage to the road during wet weather is significant and Kempe Road is a key road linking Remote Communities) 	Complete	\$4,934,871	May-23	Nov-23
3	Community	SA	Department for Infrastructure and Transport	Blinman Hall Air-conditioning	To install an air conditioner in the town hall so that it can be more utilised during hot/cold weather	Complete	\$40,000	Jul-22	Oct-23
3	Community	SA	Department for Infrastructure and Transport	Race Course Upgrade Project Innamincka Sporting Club	Supply and install new female and male showers and toilets, upgrade existing bathroom for disabled access, upgrade exiting electrics and supply cool room for kitchen. Project will transition the Innamincka Sporting Club to a multi-use venue capable of supporting local sporting events and fundraisers, for example car rally type events.	Complete	\$460,924	Jul-22	Sep-23
3	Community	SA	Department for Infrastructure and Transport	Penong - Air Condition Club Kitchen	To purchase and install an air-conditioner in the club kitchen. The Western United Tigers clubrooms are used as the community meeting place for all community events. The Town Hall is used solely as a museum for local history.	Complete	\$7,054	Mar-23	Sep-23
3	Community	SA	Department for Infrastructure and Transport	Pimba Campground Upgrade	To replace existing fence around the Pimba campground at the junction of the Stuart Highway and Olympic Way that has reached end of life. The fence is corrugated iron in construction and has fallen down in places along with pieces of iron missing. A new fence will be erected around the campground.	Complete	\$57,000	Mar-23	Jun-23
3	Community	SA	Department for Infrastructure and Transport	William Creek Gymkhana Club Inc - Arena Upgrade	To upgrade the event area by replacing the existing fence with a more suitable structure, install new rubber matting on fence to protect stock and competitors, adding a pen to hold competitors and install a small grandstand to increase visitor amenities.	Complete	\$67,300	Mar-23	Jun-23
3	Community	SA	District Council of Ceduna	Ceduna Safe Swimming Enclosure Fixed Platform	Construction and installation of purpose built three tiered platform within the Ceduna Safe Swimming Enclosure to provide use of the enclosure to the public all year around and to provide suitable landing area within the enclosure at all tidal heights based on the three tiers	Complete	\$675,000	Aug-22	Apr-23
3	Community	SA	District Council of Ceduna	Smoky Bay Revetment Wall	Construction of Rock Revetment Wall along the Smoky Bay Esplanade between South Terrace and Tremaine Street. The revetment wall is to protect Council's constructed road and footpath which has been damaged previously due to coastal flooding	Complete	\$200,000	Jul-22	Mar-23
3	Road	SA	District Council of Ceduna	Ceduna Stage 5B CBD Upgrade	Relevelling of road and replacement of footpath, kerb & centre median of Poynton St, Ceduna between McKenzie Street and South Terrace	Complete	\$183,814	Feb-23	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	SA	District Council of Cleve	Sheeting 26km of Property Access Roads	Sheet 3km Nield Road Sheet 1km Cowley Road Sheet 4km Scenic Road Sheet 3km Dreckow Road Sheet 3km Burton Road Sheet 2km Davis Road Sheet 2km Taragoro Road Sheet 4km Pipe Road Sheet 1km Cut Line Road Sheet 3km Taragoro Road	Complete	\$504,036	Sep-22	Dec-23
3	Road	SA	District Council of Cleve	Sealing Blombery Road, Arno Bay	Sealing 2.3kms Blombery Road, Arno Bay	Complete	\$243,290	Nov-22	Mar-23
3	Road	SA	District Council of Cleve	Sealing of Mitchell Street & Edwards Terrace, Cleve	Sealing 800m of Mitchell Street & Edwards Terrace, Cleve ('Ticklebelly Hill')	Complete	\$108,000	Nov-22	Mar-23
3	Road	SA	District Council of Cleve	Sealing of Rural Living Area	Sealing 600ms of Hauschild Road & Smith Road (Rural Living Area)	Complete	\$70,552	Nov-22	Mar-23
3	Combination	SA	District Council of Cleve	Shared Bicycle & Walking Path	Construct 270m shared bicycle & walking path from West Terrace to Fitzgerald Street, Cleve	Complete	\$40,696	Aug-22	Mar-23
3	Community	SA	District Council of Coober Pedy	CCTV Hutchison Street (Highway to Drive In)	Closed Circuit TV (CCTV) This project will purchase and install an integrated CCTV system from the Stuart Highway to the Coober Pedy Drive-In, travelling the length of Hutchison Street (main street). Multiple groups across the community (including business, tourism, and residents) have been calling for an upgrade to the current system for a long time. The current CCTV system is faulty and inadequate. A partnership is being developed with SA Police, that will see the CCTV system used in the best way possible, and in accordance with all legal obligations. The project will deliver a sense of safety and security to the community, both locals and visitors alike. Increased safety and security leads to greater economic outcomes for the hospitality and tourism industry within the community and ensures that a more positive word of mouth is shared by visitors on various online platforms. It is essential for a remote community.	Under Construction	\$90,100	May-24	Sep-24
3	Community	SA	District Council of Coober Pedy	Improving Safety and Engagement – Coober Pedy Community Playground	Playgrounds and Skate parks There is a need to begin replacing outdated or broken components of the playground. Components of the asset range from 9-25 years of age and are showing signs of disrepair. This project will replace the swing module, replace the climbing module whilst adding a slide, and add a dancing snake module and musical play module to the existing playground. The current swing module is broken and inadequate. The current climbing module is aging and needs repairs. The dancing snake module will add a new challenging element, and the musical play module a new engagement element to the existing playground. The playground is a key community asset, utilised by locals and visitors alike. It is the first stop for many tourists as they arrive in town. This project will compliment other projects in the precinct, including confirmed greening (planting of trees and shrubs), the creation of swales and wind breaks, and improvements (lighting, resealed benches) that council are already working on. The other project listed to take place in LRCIP Phase 3, as listed in this nomination form, have financial contingencies built into its plans. It is proposed that any additional funds made available through underspend on that project, be redirected to the community playground and associated precinct.	Complete	\$168,070	Jan-23	Aug-23
3	Community	SA	District Council of Elliston	Lock Aquatic and Fitness Complex– building upgrade	Improved Accessibility of Community Facilities and Areas	Complete	\$657,282	Apr-23	Dec-23
3	Community	SA	District Council of Elliston	Venus Bay Playground Barbecue Shelter	Picnic Shelters of barbecue facilitates at community parks	Complete	\$77,208	May-23	Jul-23
3	Community	SA	District Council of Elliston	Elliston Community Sports Centre – fencing	Sporting and Recreational Facilities Repairs/Replacement of fencing – install fencing on the perimeter of the oval	Complete	\$30,000	Mar-23	May-23
3	Community	SA	District Council of Elliston	Elliston Community Sports Centre replace ceiling and install air conditioning	Sporting and Recreational Facilities -Painting/improvements to community facilities – replace ceiling and install air conditioning	Complete	\$46,000	Nov-22	Mar-23
3	Community	SA	District Council of Elliston	Lock Bowling Club – upgrade to synthetic lawn	Painting/Improvements to community facilities	Complete	\$100,000	Apr-22	Nov-22
3	Community	SA	District Council of Elliston	Venus Bay Beach Tourist Park – fencing	Install fencing around the perimeter of the Membrane Bioreactor (which is within the vicinity of the Venus Bay Beach Tourist Park) to ensure safety with the general public and maintain compliance with SA Health requirements.	Complete	\$26,440	Nov-22	Nov-22
3	Community	SA	District Council of Elliston	Port Kenny Sports Centre – installation of toilets with disabled access	Sporting and Recreational Facilities – Improved accessibility to community facilities – install toilet with disabled access, install access doors for disabled access to Centre	Complete	\$30,352	Jul-22	Nov-22
3	Community	SA	District Council of Elliston	Install fencing at the Trudinger Playground	Repairs/Replacement of fencing. The Trudinger Playground is located on Memorial Drive, Elliston and concern has been raised by community members that children could run onto the road which can be extremely busy particularly during holiday periods. The fencing will address this safety concern.	Complete	\$30,000	Aug-22	Nov-22
3	Community	SA	District Council of Franklin Harbour	Cowell Wetland / Open Space	Construction of a wetland and open space area which includes landscaping where trees will be planted to add shade, the creation of green spaces will be made, walking paths, foot bridge and bird hide will also be constructed, this will all be made available for public use. A wetland has been incorporated into this design to both reduce remove contaminants from town stormwater and to greatly reduce the amount of stormwater that makes its way into the maritime environment.	Complete	\$607,112	Jan-22	Nov-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	District Council of Grant	Tarpeena Football Oval Shelter Upgrade Tarpeena: Sporting and recreation facilities	Works to remove existing outbuildings on Council land which have been identified as a safety hazard, and upgrade via the construction of a Council owned amenity for 'public use'. The works at Tarpeena Recreation Reserve, Tarpeena are to include shelter facilities to upgrade Sporting and Recreation facilities at the site and will be available for general public use.	Under Construction	\$85,000	Sep-22	Jun-24
3	Community	SA	District Council of Grant	Port MacDonnell Caravan Park Upgrade 12 Eight Mile Creek Rd, Port MacDonnell SA: Toilet Blocks/Other	Upgrade of toilet and amenities blocks and addressing the problem of electrical safety at the site. \$40,000 electrical safety improvements, and \$60,000 toilet and amenities block upgrades (x2) with a \$20,000 contribution from the Lessee of Council's asset.	Under Construction	\$90,000	Aug-22	Jun-24
3	Community	SA	District Council of Grant	Playground Upgrades Location 1-Blackfellows Caves Location 2-Carpenter Rocks Location 3-Donovan Reserve Location 4-Kongorong Location 5- Mount Schank Location 6-Nene Valley Location 7- Port MacDonnell Location 8-Port MacDonnell Location 8-Tarpeena Location 10- Tarpeena Location 11- Yahl Playgrounds and Skate parks (including all ability playgrounds)	Path that runs West and North West, along Carpenter Rocks Road, from Carpenter Rocks Tavern to the Carpenter Rocks Hall. Approximately 500metres of curved footpath to facilitate safe and accessible pedestrian and bicycle access.	Complete	\$273,043	Jul-22	Oct-23
3	Community	SA	District Council of Grant	Street Furniture Renewal Location 1-Blackfellows Caves Location 2-Carpenter Rocks Location 3-Donovan Reserve Location 4-Kongorong Location 5-Nene Valley Location 6- Port MacDonnell Location 7-Tarpeena Location 8- Yahl Bicycle and Walking Paths	Renewal and replacement of street furniture, park benches, picnic benches in townships across the Council including: Blackfellows Caves, Carpenter Rocks, Donovans Reserve, Kongorong, Nene Valley, Port MacDonnell, Tarpeena and Yahl to provide areas for rest and relaxation in association with Bicycle and Walking Paths and Picnic spots at Community Parks. Replacing or adding new seating at regular intervals along walking paths provides for more inclusive public spaces to allow people of all ages and abilities to rest along their journey. This addresses the problem of an ageing demographic in Council's townships. Existing street furniture is past its useable life and in need of replacement.	Complete	\$49,795	Jul-22	Jul-23
3	Community	SA	District Council of Grant	Kongorong Toilet Replacement Hay Tce, Kongorong Improved Accessibility of Community Facilities and Areas/ Toilet Blocks	Replacement of existing toilet block which is at the end of useful life. Replacement will include disability accessible toilet.	Complete	\$120,000	Sep-22	Mar-23
3	Combination	SA	District Council of Grant	Carpenter Rocks Path (Part 1): Carpenter Rocks Road to Hercules Street, Carpenter Rocks. Bicycle and Walking Paths	Path from Carpenter Rocks Hall to the Carpenter Rocks general store to facilitate safe and accessible pedestrian and bicycle access.	Complete	\$116,900	Sep-22	Mar-23
3	Combination	SA	District Council of Grant	Carpenter Rocks Path (Part 2) West and North West, along Carpenter Rocks Road from 1 Carpenter Rocks Rd, Carpenter Rocks. Bicycle and Walking Path	Path that runs West and North West, along Carpenter Rocks Road, from Carpenter Rocks Tavern to the Carpenter Rocks Hall. Approximately 500metres of curved footpath to facilitate safe and accessible pedestrian and bicycle access.	Complete	\$66,273	Sep-22	Mar-23
3	Community	SA	District Council of Grant	Lighting – Port MacDonnell; Sea Parade, Port MacDonnell Street lighting equipment	Project will install public lighting to illuminate council's playground and walking path, for pedestrian safety and security of playground assets.	Complete	\$16,002	Sep-22	Dec-22
3	Road	SA	District Council of Grant	Reconstruction of Spain Rd Suttontown: Reconstruction	Rip and Relay of Spain Road from Wandilo Road to Sunnybrae Road, Suttontown.	Complete	\$29,887	Aug-22	Oct-22
3	Community	SA	District Council of Karoonda East Murray	Perponda Oval Upgrade	Upgrade to community facilities – installation of irrigation to oval.	Complete	\$25,000	Mar-22	Jun-22
3	Community	SA	District Council of Karoonda East Murray	Borrika Tennis Courts Upgrade	Upgrade to community facilities – resurfacing of tennis court and fencing,	Complete	\$25,000	Mar-22	Jun-22
3	Combination	SA	District Council of Karoonda East Murray	Karoonda Industrial Park Power & Water Upgrade	Upgrade of community facilities – improvements to street lighting, with the installation of power and water to the industrial park area. 16 street lights will be installed to provide safe pedestrian access between the town centre and this area.	Complete	\$162,086	Jan-22	Jun-22
3	Community	SA	District Council of Karoonda East Murray	Karoonda Waste Depot Upgrade	Upgrade to community facilities – installation of a recycling shed and baler to increase community participation in recycling and reducing landfill.	Complete	\$150,000	Jan-22	May-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	SA	District Council of Karoonda East Murray	Knights Well Road Upgrade	Upgrade to Road – re-sheeting the road to improve safety for the community. Upgrade will enable larger and more efficient freight vehicles to safely travel in the Karoonda region and enable safer connection and increased accessibility between primary producers and the region’s processing centres. Structural improvements to the road will increase load capacity and safety of freight and passenger vehicles. The larger capacity of B Double vehicles will reduce the number of vehicles required to transport a given amount of freight, increasing productivity, efficiency and safety of freight and passenger movement along this route. This project will widen the road, eliminate blind spots providing a safer road for road users. Providing a newly constructed road will enable higher heavy vehicle usage, providing benefits to the local farmers and community as well as aligning with neighbouring community needs when it comes to transport of commodities. Road construction distance is 8,000m (8km).	Complete	\$61,000	Jan-22	Mar-22
3	Community	SA	District Council of Karoonda East Murray	Karoonda Caravan Park Upgrade	Upgrade of community facilities – installation of a community art space, community kitchen and meeting place, disable friendly/accessible cabin. Upgrade to irrigation of the community park space.	Complete	\$432,000	Jan-22	Mar-22
3	Road	SA	District Council of Kimba	Balumbah Kinnaird Road	Resealing	Complete	\$123,782	Dec-22	Jan-23
3	Road	SA	District Council of Kimba	Cowell Road 18km	Resealing	Complete	\$193,889	Dec-22	Jan-23
3	Road	SA	District Council of Kimba	Buckleboo Road	Resealing	Complete	\$123,696	Dec-22	Jan-23
3	Road	SA	District Council of Kimba	Cowell Road 25km	Resealing	Complete	\$42,500	Dec-22	Jan-23
3	Road	SA	District Council of Kimba	South Terrace, Kimba	Resealing	Complete	\$14,410	Dec-22	Jan-23
3	Community	SA	District Council of Kimba	Kimba Aerodrome	Lighting upgrade	Complete	\$279,747	Jul-22	Nov-22
3	Community	SA	District Council of Lower Eyre Peninsula	Footpath programs	Bring forward footpath programs in Louth Bay, Poonindie and North Shields	Complete	\$361,900	Jan-22	Jun-23
3	Community	SA	District Council of Lower Eyre Peninsula	Robins Road Re sheet	Re sheet 4.0km of Robins Road with 40mm Limestone Rubble	Complete	\$70,000	Jan-23	Jun-23
3	Community	SA	District Council of Lower Eyre Peninsula	Mitshan Road Resheet	Resheet 3.6km of Mitshan Road with 40mm Limestone Rubble	Complete	\$19,688	May-23	Jun-23
3	Community	SA	District Council of Lower Eyre Peninsula	Railway Triangle Upgrade	Fencing and access gates (vehicle and pedestrian) around Railway triangle - Playground equipment upgrade - Paving around railway Triangle Toilets and through to BBQ shelter - Paving Umlauf to Bruce (50m) - linking path - Tree Trimming	Complete	\$125,000	Nov-22	Apr-23
3	Community	SA	District Council of Lower Eyre Peninsula	Playgrounds Softfall installation	Install softfall at 3 playgrounds (Railway Triangle, CB Foreshore and Morgan Reserve)	Complete	\$205,000	Aug-22	Mar-23
3	Community	SA	District Council of Lower Eyre Peninsula	Shade Sail Installation	Install Shade sails at 3 reserves - North Shields, Morgan Reserve, Lions Park	Complete	\$80,000	Aug-22	Mar-23
3	Road	SA	District Council of Lower Eyre Peninsula	Cummins hospital carpark reseal	Reseal hospital Car Park	Complete	\$45,000	Jan-23	Feb-23
3	Road	SA	District Council of Lower Eyre Peninsula	Flinders Highway Upgrade	Reconstruction of Flinders Highway to upgrade pavement strength	Complete	\$100,000	Jun-22	Dec-22
3	Community	SA	District Council of Lower Eyre Peninsula	Adventure Bike Trail	Extend existing BMX trail within Morgan Reserve	Complete	\$10,000	Aug-22	Sep-22
3	Community	SA	District Council of Loxton Waikerie	Loxton Library and Visitor Information Centre	Other - Build a new Loxton Library and Visitor Information Centre in the previous Council Office.	Complete	\$1,651,230	Jan-23	Jun-23
3	Road	SA	District Council of Mount Remarkable	Forrest Road Re-sheet	Road reconstruction (re-sheet) for Category 1-2 road, supporting regional carriers and harvest routes.	Complete	\$202,000	Feb-23	Jun-23
3	Road	SA	District Council of Mount Remarkable	Mahood Road Re-sheet	Road reconstruction (re-sheet) for Category 1-2 road, supporting regional carriers and harvest routes.	Complete	\$252,000	Apr-23	Jun-23
3	Road	SA	District Council of Mount Remarkable	Wilmington Road Re-sheet	Road reconstruction (re-sheet) for Category 1-2 road, supporting regional carriers and harvest routes.	Complete	\$103,730	May-23	Jun-23
3	Combination	SA	District Council of Mount Remarkable	Booloroo Footpaths	Construction of new sealed (concrete) footpaths as part of a new footpath program aimed at supporting ease ability and disability access in the township of Booloroo Centre. This includes connectivity, linking key local services such as the area school, aged care home, hospital, medical clinic and local sporting facilities	Complete	\$350,000	Feb-23	May-23
3	Community	SA	District Council of Orroroo/Carrieton	Community connectedness & facilities improvement (Orroroo Recreation Ground)	Community connectedness & facilities improvement (Orroroo Recreation Ground) Community facilities include community centres, community halls, childcare centres, educational establishment, club houses, and entertainment facilities. New Septic Tank	Complete	\$137,422	Jun-22	Jun-23
3	Road	SA	District Council of Orroroo/Carrieton	Orroroo Heavy Vehicle Bypass — Stage 2	Construction of a road where no road existed on that alignment before. Second or subsequent sealing of roads.	Complete	\$545,774	Mar-22	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	District Council of Peterborough	Peterborough Town Hall State Heritage Building Improvements 108 Main Street Peterborough Improvement to Community Facilities	The Town Hall is the major community facility that is used extensively for all types of Community Events and Functions. Works include improvement and Upgrade as per Engineering Report - Upgrade Electrical distribution boards, treat salt damp and repair external walls, upgrade and improve stormwater drainage, repair wooden up stairs windows, and structural repairs to front external wall	Complete	\$100,000	Feb-23	Apr-24
3	Community	SA	District Council of Peterborough	Steamtown Heritage Rail Centre – Accessibility Upgrade 2 Telford Avenue Peterborough Improved Accessibility of Community Facilities and Areas	The Heritage Rail Centre is a significant history display of local and State railway items, including a Sound and Light Show that tells the local story that operates at night. Works include the Installation of new access ramp to the sound and light carriage, improve pathway and lighting to carriage. The works are part of Councils overall accessibility upgrade to Community Facilities.	Complete	\$64,124	Mar-23	Apr-24
3	Community	SA	District Council of Peterborough	YMCA State Heritage Building Improvements 106 Main Street Peterborough Improvement to Community Facilities	The YMCA building houses the local history collection. Works include - Upgrade electrical distribution boards, electrical wiring, switches and power outlets, remove asbestos and install new blinds to improve safety and secure history display	Complete	\$50,000	Jan-23	Mar-24
3	Community	SA	District Council of Peterborough	West Park - BBQ and Shelter Facilities Cnr of King Street, Princess Street and Wright Street Peterborough Picnic Shelters or Barbeque Facilities at Community Parks	New Single BBQ, 4m x 6m Shelter with seating and concrete pad to complement existing Nature Play Playground and enhance usage	Complete	\$21,500	Jun-22	Mar-24
3	Community	SA	District Council of Peterborough	Yongala Recreation Park - BBQ and Shelter Facilities Cnr Belalie Road and Park Street Yongala Picnic Shelters or Barbeque Facilities at Community Parks	New Single BBQ, 4m x 6m Shelter with seating and concrete pad to complement playground facilities, clubrooms and oval usage	Complete	\$21,500	Aug-22	Mar-24
3	Combination	SA	District Council of Peterborough	Main Street Footpath Accessibility Upgrade Main Street (Silver St to YMCA Building) Peterborough Bicycle and Walkway Paths	Reconstruct Footpath/walkway from Silver Street to YMCA Building to improve accessibility and safety that links carpark tourist carriage and other main street facilities. Works complemented by Councils accessibility strategy.	Complete	\$55,000	Oct-22	Mar-24
3	Community	SA	District Council of Peterborough	Youth Centre - Driver Training Car Garage and Storage Shed 288 Main Street Peterborough Improvements to Community Facilities	The local Youth Program includes a driver education and training component and currently the vehicle does not have secure storage. Erection of new double garage for the housing of the driver training car and to provide additional storage for Youth Centre to support its various activities.	Complete	\$24,000	Apr-23	Mar-24
3	Community	SA	District Council of Peterborough	Victoria Park Playground - Accessibility Improvements Queen Street Peterborough Bicycle and Walkway Paths	Install new walkway to improve access to playground and adjoining toilets	Complete	\$6,000	Aug-22	Mar-24
3	Community	SA	District Council of Peterborough	Town Square / War Memorial – Amenity Improvements Main Street (next to PO) Peterborough Landscaping Improvements	Install seating (table and chair set), synthetic grass, revamp memorial garden and establish new plantings	Complete	\$10,000	Feb-23	Mar-24
3	Community	SA	District Council of Peterborough	Town Square Heritage Rotunda – Improvement and Preservation Main Street Peterborough Painting / Improvements to Community Facilities	The Rotunda is a heritage listed structure and forms part of the towns War Memorial. Works on the Rotunda include treatment of salt damp issues, re paint affected areas and redirect stormwater to street water table at rotunda	Complete	\$12,000	Feb-23	Mar-24
3	Community	SA	District Council of Peterborough	Peterborough Town Oval – Irrigation Upgrade Cnr Main Street, Cotton Road and Victoria Street Peterborough Sporting and Recreation Facilities	Install new water storage tank for oval irrigation system upgrade. The water storage tank stores re-used stormwater for irrigation of the ova. The storage tank doubles as a strategic water access point for emergency services (CFS & MFS)	Complete	\$60,000	Jun-22	Mar-24
3	Road	SA	District Council of Peterborough	Queen Street – Re Seal Hurlstone St to Grove St Peterborough Resealing	Reseal Queen St with 7mm seal	Complete	\$15,876	Feb-24	Mar-24
3	Road	SA	District Council of Peterborough	Bourke Street – Reseal Silver St to Callary St Peterborough Resealing	Reseal Bourke St with 7mm seal	Complete	\$19,400	Aug-22	Dec-23
3	Road	SA	District Council of Peterborough	Cyanide Street – Reseal Railway Tce to Moscow St Peterborough Resealing	Reseal Cyanide St with 7mm seal	Complete	\$20,000	Nov-22	Dec-23
3	Road	SA	District Council of Peterborough	Hill Street – Reseal Grove St to Clair St Peterborough Resealing	Reseal Hill St with 7mm seal	Complete	\$52,505	Mar-23	Dec-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	SA	District Council of Peterborough	Jervois Street – Re Seal Main St to Kitchener St Peterborough Resealing	Reseal Jervois St with 7mm seal	Complete	\$18,800	Feb-23	Dec-23
3	Community	SA	District Council of Peterborough	Indoor Sports Stadium - Accessibility Upgrade Cnr Main Street and Cotton Road Peterborough Improved Accessibility of Community Facilities and Areas / Sporting and Recreation Facilities	The Sports Stadium is the main indoor facility for sports in the Community and requires improved access. Upgrade accessibility to main stadium entrance, toilets/change rooms facilities and kitchen area, sealing of carpark and pathway upgrade	Complete	\$40,127	Feb-23	Sep-23
3	Road	SA	District Council of Peterborough	Yatina Road – Re sheeting Sheeting / Re-Sheeting	Re sheet section of Yatina Road to improve property access and safety	Complete	\$58,000	May-23	Jun-23
3	Community	SA	District Council of Peterborough	Peterborough Central Drainage Reserve – Improved Stormwater Management and Landscaping Bridges Street – From High St to Chinner St Peterborough Landscaping Improvements / Drainage / Bicycle and Walkway Paths	Improved stormwater management with diversion of street stormwater into drainage/flood plain, tree planting and pathway construction, and fencing	Complete	\$11,600	Jan-23	Feb-23
3	Community	SA	District Council of Robe	Robe Street, Robe	Street Lighting/ Off car Parks: Installation of 2 solar powered LED lights in the main off street carpark on the corner of Robe and Victoria streets. After sunset this carpark is dark and difficult to negotiate due to the distance from mains street lighting, Equipment Lighting Robe. Street carpark. These works align with our Disability Access and Inclusion Plan 2020	Under Construction	\$18,000	Apr-24	Jun-24
3	Combination	SA	District Council of Robe	Victoria Street, Robe	Traffic Improvement/ Improved Accessibility of Community Facilities and Areas/Council will establish parking through and off the main street in Robe through the realignment and line marking of existing parking In the main street we will replace carparks with 2 seasonal loading zones (there aren't any currently) Currently main street parking is at capacity and delivery vehicle double park and block the street. This work will create additional parks. These works align with our Disability Access and Inclusion Plan 2020	Under Construction	\$41,534	Apr-24	Jun-24
3	Community	SA	District Council of Robe	Town Beach - Lake Butler Marina, Robe	Bicycle and Walking Paths/ Improved Accessibility of Community Facilities and Areas/ Resealing: The Foreshore walks in Robe are very popular. At the town beach the existing old and dilapidated path does not reach the main street and public toilets, meaning people who need wheels, or a smooth walking surface can access these areas. A new section of path will be built where it is required (65m) and the old path will be resealed from the new section all the way from the foreshore to Marina entrance (412m) & Marina entrance to Arthur Fennell Way boardwalk (300m) and a (32m) new path from Arthur Fennell Way to boat ramp carpark. These works align with our Disability Access and Inclusion Plan 2020	Complete	\$73,000	Jun-22	Sep-22
3	Community	SA	District Council of Robe	Seafarers Crescent, Robe	Sealing/Bicycle and Walking Paths/ Improved Accessibility of Community Facilities and Areas/ Street lighting equipment: Sealing of the Drain L to Seafarers Crescent walking trail 1,114m long and installation new solar lighting for safety. This popular walking trail has historically been limestone road base and dirt and is responsible for an increasing number of injuries and issues, along with silt and soil erosions in the waterway. Providing a sealed connection from the large, long beach residential area, beaches and parks is a key action in the Disability Access and Inclusion Plan 2020. Currently people who are not fit and able bodied need to walk in the bicycle lanes of the Department of Transport's main road to access town. The lack of seal on the path means children, families pushing prams, children on small bikes and people who use disability aids can't enjoy a safe and scenic walk.	Complete	\$230,000	Jun-22	Sep-22
3	Combination	SA	District Council of Robe	Esplanade, Robe	Reconstruction/Off Road carparks/Traffic Improvement/ Improved Accessibility of Community Facilities and Areas: Existing carparks along the Esplanade are short, which means users are standing on the road when unloading and loading vehicles from the rear. This was identified as a risk in the 2020 traffic study. 50 Carparks are being deepened by encroaching 3m into the grass on the Long Beach park. A section of parallel parking is also being realigned to 10 90 degree parks to match the rest. Significant usability, safety improvements will be the result. Carparks can now also accommodate the length of a motorhome.	Complete	\$20,000	Jan-22	Mar-22
3	Combination	SA	District Council of Streaky Bay	Streaky Bay – Bay Road Streetscape Development	Landscaping Improvements. The Bay Road (reserve development) will aim to develop an undeveloped nature reserve that runs adjacent to Dodgson Drive and Bay Road (between Wallshutzky and Centenary Road) in Streaky Bay. The reserve is a 30m wide x 600m wide nature reserve with existing tree canopy and stormwater catchments. The proposed development is to activate the space with landscaping, seating, pathways, vegetation and stormwater management. The overall beautification of the site will provide safe passage for pedestrians, play space for local children, a connection between the southern entrance to the CBD of Streaky Bay. The reserve shall consider stormwater mitigation measures such as swales, rain gardens and physical infrastructure that will alleviate flooding that is sometimes prevalent in the area.	Complete	\$618,416	Apr-23	Mar-24
3	Community	SA	District Council of Streaky Bay	Streaky Bay Township Entrance Statements	Landscaping Improvements. The township of Streaky Bay currently does not have in place any kind of welcoming or identity branding into the township. The project would involve design of a number of concepts, followed by community consultation to ensure the design meets the need of the community. The entrance statements to be located at each entrance to the township will include reference to local traditional custodians, whilst also providing the entire community with an entrance that provides them with a place of identify and welcoming. Entry statements can grow tourism, attract investment and even become a destination on their own right. Then entry signs will showcase the region, convey the vibrancy of the local culture and maintain a strong harmony with the surrounding environment. In total there will be two (2) entrance statements constructed. The entrance statements will be permanent fixed structures.	Complete	\$150,000	Apr-23	Feb-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	District Council of Streaky Bay	Wirrulla Oval Playground Development	Playgrounds and Skate parks (including all ability playgrounds). The existing playground has become outdated and in need of replacement. The playground will be replaced with a new built to standard, modern, fit for purpose facility and equipment. The Playground is located at the Wirrulla Oval Sporting Precinct and is regularly utilised by the community and visitors. The Wirrulla Oval is the major recreational precinct for the district and the main play space location. The grounds supports netball, football, tennis, social gatherings and community events. The nearest play facility of this nature is located in Streaky Bay a 65km drive. The development will provide a space for members of this remote community to gather whilst also continuing to support its recreational and sporting activities.	Complete	\$35,000	Mar-23	Dec-23
3	Community	SA	District Council of Streaky Bay	Streaky Bay Youth Precinct Development	Playgrounds and Skate parks (including all ability playgrounds). The current skate park facility is dated, limited to a certain demographic of users and reaching its end of useful life and is need of repairs. There are limited facilities at the site including no toilets. The scope of the works is to complete landscape the site, refurbished and expanded skate park, shelters, seating, BBQ, greened areas, nature play space, pump track and toilets installed. Concept planning has been completed. The revised concept will provide a safe and inclusive community youth precinct where the youth of the district and our visitors can play, engage and connect with each other.	Complete	\$300,000	Apr-23	Sep-23
3	Community	SA	District Council of Tumby Bay	Port Neill Jetty Maintenance Work Category: Sporting and recreational facilities	Recreational Jetties: Renewal works to replace end of life structural components including piles, crossheads, bearers to maintain safe and accessible community recreational facility.	Complete	\$697,488	Jan-23	Jun-23
3	Road	SA	District Council of Yankalilla	Thomas Drive Yankalilla: Sealing and Carpark	Reconstruction and sealing of an unsealed township road, including construction of carpark for adjacent community library and associated drainage infrastructure. Works include but not limited to; <ul style="list-style-type: none"> • Sealing of total length of Thomas Street Yankalilla (100m) • Providing 40 Car parking Spaces including parking for people with a disability. • Construction of footpath for pedestrian access to adjacent facility • Lighting to minimum pedestrian standard • Stormwater treatment within carpark and adjacent reserve utilising, landscaped raingardens and WSUD features. • Landscaping/ Street scaping, 	Complete	\$490,738	Feb-22	Jun-22
3	Road	SA	Gerard Reserve Council Inc	Gerard Community Council Aboriginal Corporation	Reconstruction of road and sealing of the same road that leads to the river.	Complete	\$204,784	Jul-22	Jun-23
3	Community	SA	Kangaroo Island Council	American River Playground	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$120,000	Sep-22	Apr-23
3	Community	SA	Kangaroo Island Council	Emu Bay Playground	Playgrounds and Skate parks (including all ability playgrounds)	Complete	\$150,000	Sep-22	Apr-23
3	Road	SA	Kangaroo Island Council	Bitumen Reseal and road renewal Kingscote Streets, Birchmore Road, Sea Eagle Way and associated Streets, Playford Highway & South Coast Road)	Resealing Length: 20km	Complete	\$705,614	Nov-22	Apr-23
3	Community	SA	Kingston District Council	Cape Jaffa Tourist Drive Signage	Other Work Category: Build and install fixed signage for Cape Jaffa Tourist Drive.	Complete	\$20,000	Sep-23	Mar-24
3	Community	SA	Kingston District Council	Irrigation Upgrade Cape Jaffa	Other Work Category Purchase and install solar lights along Marine Parade, Kingston.	Complete	\$65,000	Sep-22	Mar-24
3	Community	SA	Kingston District Council	Footpath Connectivity Project	Bicycle and Walking Paths Work Category: Construct (950 lineal metres) of footpath in Kingston.	Complete	\$10,000	Sep-22	Mar-24
3	Road	SA	Kingston District Council	Seal Access Road	Sealing Work Category: Sealing of Johnston Avenue to access the Faun Trackway, Kingston. The metres covered will be approximately 600m2 with a two coat seal.	Complete	\$30,000	Sep-22	Mar-24
3	Community	SA	Kingston District Council	Solar Lighting East Terrace Trail	Other Work Category: Purchase and install solar lights along the East Terrace Trail (between Gough & Young Streets), Kingston.	Complete	\$174,245	Sep-22	Jun-23
3	Community	SA	Kingston District Council	Accessible Beach Matting	Improved Accessibility of Community Facilities and Areas Work Category: Purchase and install fixed beach matting, Kingston for disability access.	Complete	\$50,230	Jan-22	Jun-23
3	Community	SA	Kingston District Council	Directional Signage	Other Work Category: Purchase and install fixed directional signage for the Industrial Estate and beach access, Kingston.	Complete	\$96,782	Nov-22	Apr-23
3	Road	SA	Kingston District Council	Seal and Kerb Road	Sealing Work Category: Sealing and kerbing Matheson Street, Kingston. The metres covered will be approximately 196m2 two coat seal and 28 lineal metres of kerb.	Complete	\$20,000	Dec-22	Apr-23
3	Community	SA	Kingston District Council	Main Street Entrance Beautification Stage 2	Construction of: <ul style="list-style-type: none"> -Installation of footings including excavation & concrete for screens -Construct 2 timber screens post fence - Plant native garden 	Complete	\$15,000	Dec-22	Apr-23
3	Community	SA	Kingston District Council	Improve Access to BBQ Shelter and Beach Cape Jaffa	Improved Accessibility of Community Facilities and Areas Work Category: Construct ramp and install paving at Cape Jaffa for disability access.	Complete	\$60,000	Oct-22	Dec-22
3	Community	SA	Kingston District Council	Cemetery Map Cabinets	Other Work Category: Build and install cabinets to house maps at the Kingston Cemetery. The Cemetery Map Cabinets will be fixed to the existing Rotunda, the Kingston Cemetery is a public area and Council currently promotes a self-guided cemetery walk in the original historical cemetery, the maps will guide people to the various areas in the cemetery and this will benefit the local community and visitors. The Cemetery Map Cabinets will need to be constructed and then fixed to the Rotunda.	Complete	\$2,536	Jun-22	Nov-22
3	Community	SA	Kingston District Council	Council Office/VIO Automatic Door	Improved Accessibility of Community Facilities and Areas Work Category: Purchase and install automatic door at the Council Office/ Visitor Information Outlet to improve disability access.	Complete	\$9,925	Jul-22	Nov-22
3	Community	SA	Kingston District Council	Bin Enclosures Cape Jaffa	Other Work Category: Purchase and install bin enclosures in Cape Jaffa.	Complete	\$15,000	Jul-22	Nov-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Kingston District Council	Bin Enclosures Kingston	Other Work Category: Purchase and install bin enclosures in Kingston.	Complete	\$45,000	Jul-22	Nov-22
3	Community	SA	Kingston District Council	Wyomi Beach Sand Nourishment	Other Work Category: Excavate and move approximately 11,000m3 of sand to Wyomi Beach to place against the existing dune for erosion protection.	Complete	\$67,000	Apr-22	Apr-22
3	Community	SA	Light Regional Council	Kapunda Historic Copper Mine	<p>Improved Accessibility of Community Facilities and Areas</p> <ul style="list-style-type: none"> • Threshold Treatments – this will focus on the two key entrance points of Mine Street and Perry Road with the aim of creating themed gateways into the site. Included will be fencing/walling, paving, delineated parking, landscaping etc. • Improved Signposting – the existing signposting both internal and external to the site is currently lacking with many visitors to the area not feeling that what is provided is adequate. A complete review, upgrade or replacement of the signs is required to bring it to a standard befitting of a tourist attraction such as the mine site. • Cycling Activity Area – this will bring some off-road cycling to the area both at the novice level and also more experienced. A pump track, mountain bike track, sealed track that will loop around the site and associated cycling infrastructure will feature as part of the works. • Improved Observation Area – access to areas not currently available to most people will be the outcome to be achieved with a new deck observation area. • Shelters & Seating – five seating/shelter combinations will be provided at suitable locations around the looped track. • Addition of a toilet block at the site to enable visitors to stay for longer periods of time. • Sealing of Footpaths – all footpaths in the mine site will be sealed to provide a higher level of service for all users, ensuring that disability access forms a key component of that service. • Buhl Winding House subframe construction; to indicate to tourists what the historical building would of looked like. <p>It is expected that all of these improvements will greatly enhance user experiences and attract more users to the Kapunda Historic Mine Site.</p>	Under Construction	\$1,011,836	Jul-22	Jun-24
3	Community	SA	Maralinga Tjarutja	Maralinga Village BQ1 Building – Stage 3	<p>Improved Accessibility of Community Facilities and Areas</p> <p>Final stage in accommodation block to complete upgrade to facility of 12 bedroom, kitchen, wet area</p> <ul style="list-style-type: none"> • Preparation of floor for tiling • Floor tiling • Water proof shower alcoves • Tile walls • Fit skirting boards • Fit disabled toilets curtain and towel rails, disabled tap wear • Install gas lines • Install 2 stoves and hot water services • Fit timber fascia • Fit gutter and downpipe to building • Remove old concrete pathways and install new concrete pathways • Erect housing and cement area for hot water and gas bottles <p>Landscaping Improvements</p> <p>Landscaping and beautification outside of BQ1. Landscaping works include clearing and preparing the grounds outside the BQ1 building, laying gravel, pathways and setting up a BBQ area.</p>	Complete	\$273,198	Apr-22	Nov-22
3	Community	SA	Mid Murray Council	Cambrai Landfill new cell development	New landfill cell - Other Provision of landfill cell for community use of disposal from kerbside and transfer station product. Increasing life of Council's landfill asset.	Under Construction	\$1,100,000	Apr-22	Jun-24
3	Community	SA	Mid Murray Council	Solar power offset projects	Provision of solar panel and structural support for solar panels - Other Offset current power usage through green energy.	Under Construction	\$150,000	Apr-22	Jun-24
3	Road	SA	Mid Murray Council	Road works (Murraylands Road continuation of project)	Upgrade of regional access road - Reconstruction Provide appropriate access for regional, social and tourist traffic.	Complete	\$241,000	Apr-22	Dec-23
3	Community	SA	Naracoorte Lucindale Council	NRLE Cattle Reveal Ramp Upgrade: Other	Upgrading of five (5) Cattle off-loading ramps to improve the safety and efficiency of the Naracoorte Regional Livestock Exchange.	Complete	\$1,147,436	Jul-22	Jun-23
3	Community	SA	Nipapanha Community Aboriginal Corporation	BBQ Public Toilets Nipapanha Community, Gammon Ranges Road	Toilet Blocks/ Existing BBQ area do not have easily accessible public toilets for all.	Complete	\$204,608	Nov-22	Jun-23
3	Road	SA	Northern Areas Council	Bute Street Culvert Upgrade. Corner Bute Street and Spalding Road, Jamestown	An upgrade of the culvert at the Belalie Creek Crossing at the Bute Street/Spalding Road intersection in Jamestown. This will involve the widening of the intersection and crossing to accommodate heavy vehicles. This will include removing the existing culverts and replacing them with wider and more heavy duty culverts, to ensure heavy vehicles can safely traverse the intersection.	Under Construction	\$250,000	Apr-22	Jun-24
3	Community	SA	Northern Areas Council	Jamestown Bowling Club Amenities Upgrade. 1 Alexandra Terrace, Jamestown SA 5491	Upgrade of the amenities at the Jamestown Bowling Club to meet modern building requirements. This includes the provision of a toilet area to cater for those with a disability	Under Construction	\$50,000	Jun-22	Jun-24
3	Community	SA	Northern Areas Council	Jamestown Lawn Tennis Lighting Upgrade. 11 Kilmarnock Terrace Jamestown SA 5491	Upgrade of the lighting at the Jamestown Tennis Complex to provide energy efficient lighting. This will involve the replacement of the 16 existing light fittings across 6 poles which service the lawn court complex, in addition to upgrading the associated wiring and switchboard	Under Construction	\$40,000	May-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Northern Areas Council	Jamestown Swimming Pool Resurfacing. 101 Ayr Street, Jamestown SA 5491	Resurfacing of the fibreglass pool surface of the Jamestown Swimming Pool	Under Construction	\$50,000	May-22	Jun-24
3	Combination	SA	Northern Areas Council	Bundaleer Sporting and Community Area Car Park. 31 Springs Road, Bundaleer North SA 5491	Preparation and sealing of bitumen car park at the Bundaleer Sporting Reserve	Under Construction	\$60,000	Mar-22	Jun-24
3	Community	SA	Northern Areas Council	Caltowie Hall Upgrade. 33 Charles Street, Caltowie SA 5490	Upgrade of the kitchen facilities at the Caltowie Memorial Hall, including an upgrade to the wiring, replacement of cupboards and benchtops to comply with food handling standards	Under Construction	\$54,961	Jan-22	Jun-24
3	Road	SA	Northern Areas Council	Seal of EC Allen Road. EC Allen Road, Andrews SA 5454	Preparation and sealing of EC Allen Road, Andrews	Under Construction	\$106,061	Jan-22	Jun-24
3	Combination	SA	Northern Areas Council	Footpath Installation. Hawker Street, Yacka 5470	Installation of a footpath on Hawker Street (Horrocks Highway) in Yacka. From the Yacka Craft shop on the Western side of Hawker Street for approximately 50m South incorporating a footpath and associated kerbing.	Under Construction	\$25,028	Jan-22	Jun-24
3	Community	SA	Northern Areas Council	Laura Sporting Complex Upgrade. 2 East Terrace, Laura SA 5480	Upgrade of Laura Sporting Complex Amenities and Changing Room. This will incorporate access to toilet facilities for the main function room, in addition to upgrading of the existing changing room to ensure it is compliant for female participants.	Under Construction	\$125,000	Jan-22	Jun-24
3	Community	SA	Northern Areas Council	Gladstone Tennis Club, Court Upgrade. 16221 Horrocks Highway, Gladstone SA 5473	Resurfacing of 3 tennis courts at Ewart Oval, Gladstone. The existing surface is over 20 years old and has begun to crack badly creating trip hazards. This project will enable safe usage of the courts for decades to come. The new surface will be hot mix bitumen with an acrylic coloured finish	Under Construction	\$125,000	Jun-22	Jun-24
3	Community	SA	Northern Areas Council	Georgetown Tennis Club Court Upgrade. 11 Hurtle Street Georgetown SA 5472	Upgrade of the tennis court lighting at the Georgetown Tennis Complex to significantly improve the standard of the lighting to meet Community Tennis Lux requirements to enable night play. This will also see energy efficient LED lights put in place as well as upgrade to associated wiring and poles.	Under Construction	\$81,648	Jun-22	Jun-24
3	Community	SA	Northern Areas Council	Georgetown Cricket Club Oval Irrigation Upgrade. School Road, Georgetown SA 5472	Installation of irrigation system at the Georgetown Oval	Under Construction	\$12,000	Jan-22	Jun-24
3	Community	SA	Port Augusta City Council	Upgrade of Ryan Mitchell Swim Centre, Hannagan Street, Port Augusta	Reline existing 50m pool; and construct a disability access ramp; replace existing pump station and chemical dosing facility including new pipework to existing pools; paint and minor refurbishments to existing ablutions and office; install solar panels to ablution block; Install a 'water play park'. Project aligns with; Sporting and recreation facilities - Works to upgrade, repair or maintain swimming pools	Complete	\$738,040	Jun-22	Feb-23
3	Community	SA	Port Pirie Regional Council	Upgrade of the Solomontown Beach and Promenade areas to improve facilities and user experience. Improvements to include new events spaces, shelters and seating, bicycle pump track, landscaping and vegetation. Project also includes creation of design and specification components.	Upgrade of the Solomontown Beach and Promenade areas to improve facilities and user experience. Improvements to include new events spaces, shelters and seating, bouncing pillow, viewing deck, bicycle pump track, nature play space, landscaping and vegetation. Project also includes creation of design and specification components.	Under Construction	\$1,111,462	Jul-23	Jun-24
3	Community	SA	Regional Council of Goyder	Burra & Goyder Visitor Information Centre Upgrade	Painting/Improvements to Community Facilities- Replace front verandah and upgrade septic – Burra and Goyder Visitor Information Centre	Under Construction	\$100,000	Oct-23	Jun-24
3	Community	SA	Regional Council of Goyder	New Multi-Purpose Building – Burra Tennis Club	Sporting & Recreation Facilities - Demolish and replace existing Burra Tennis Club building with new multi-purpose building that services the Tennis Club, Dog Obedience Club and Burra Landcare Group	Under Construction	\$20,000	Sep-23	Jun-24
3	Community	SA	Regional Council of Goyder	Re roof Eudunda Heritage Gallery	Painting/Improvements to Community Facilities - Replace current box gutter roof with gable roof to alleviate flooding	Under Construction	\$120,000	Apr-24	Jun-24
3	Community	SA	Regional Council of Goyder	Hallett Hall and Memorial Gardens Upgrade	Painting/Improvements to Community Facilities - Replace Guttering, Rain Water Tank and water pipeline – Hallett Hall , refurbish Memorial Gardens Hallett	Under Construction	\$65,000	Jun-23	Jun-24
3	Road	SA	Regional Council of Goyder	Sealing Hallett Townships Roads	Sealing – 1.35km of Hallett township streets - North Tce, Richard St, Jessie and John St	Under Construction	\$250,000	Mar-23	Jun-24
3	Road	SA	Regional Council of Goyder	Construct Eudunda to Hampden Rail Corridor trail	Bicycle & walking paths - Construct Eudunda to Hampden Rail Corridor trail	Under Construction	\$100,000	Jan-24	Jun-24
3	Community	SA	Regional Council of Goyder	Construct Shelter at Inspiration Point - Robertstown	Bicycle & walking paths - Construct Shelter at Inspiration Point – Robertstown	Under Construction	\$29,468	Jan-24	Jun-24
3	Road	SA	Regional Council of Goyder	Upgrade Drainage – Bruce St Eudunda	Drainage - Current cross drain is too small and unable to handle significant rain events – upgrade required	Complete	\$100,000	Oct-23	Nov-23
3	Community	SA	Regional Council of Goyder	Skate Park Eudunda	Playgrounds and Skate Parks - Construct new skate park at Acropetal Park – South Tce Eudunda	Complete	\$148,000	Feb-22	Nov-23
3	Road	SA	Regional Council of Goyder	Shoulder resealing – Morehead St Burra	Re sealing – 400m of road shoulders on Morehead St between Best Plc and Butterworth St Burra	Complete	\$50,000	Jul-23	Aug-23
3	Road	SA	Regional Council of Goyder	Concrete Kerb and Footpath – Park St Burra	Drainage - Install new kerbing and footpath on Park St Burra between West St and Cooper St	Complete	\$50,000	Aug-22	Jun-23
3	Road	SA	Regional Council of Goyder	Concrete Kerb and Footpath – View St Burra	Drainage - Install new kerbing and footpath on View St Burra between St Just and The Grove St	Complete	\$30,000	May-23	Jun-23
3	Road	SA	Regional Council of Goyder	Concrete kerb and Shoulder Sealing – Smelts Rd Burra	Drainage - Install new kerbing and shoulder sealing on Smelts Rd Burra Adjacent to the Oval	Complete	\$80,000	Apr-23	Jun-23
3	Road	SA	Regional Council of Goyder	Town Entrance Tree Maintenance	Landscaping Improvements – Burra Town entrance tree trimming	Complete	\$9,000	Jul-22	Jun-23
3	Road	SA	Regional Council of Goyder	Stone kerb and Shoulder Sealing – Allen St Burra	Drainage - Install new kerbing and seal shoulder on Allen St between Queen St to Chapel St Burra	Complete	\$80,000	May-23	Jun-23
3	Road	SA	Regional Council of Goyder	Stone Kerb and footpath, Lower Thames St Burra	Drainage - Install new kerb and footpath on Lower Thames St between Allen St to end	Complete	\$80,000	Jan-23	May-23
3	Road	SA	Regional Council of Goyder	Stone Kerb and footpath, West St Burra	Drainage - Install new kerb and footpath on West St Burra between Morehead St and Linkson St	Complete	\$30,000	Apr-23	May-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Regional Council of Goyder	New Community Hub Building – Eudunda	Sporting & Recreation Facilities - Replacement old Community administration Building that the Eudunda Community Hub Lease from council – the community hub is a regular meeting place for Eudunda Community groups and the location of community markets. The current building is 50 years old and is no longer suitable for the Eudunda Community Hub requirements	Complete	\$20,000	Feb-23	May-23
3	Community	SA	Regional Council of Goyder	Re Seal – Parking Area – Eudunda Oval	Off Road Car Parks - Re seal of parking area behind the new Eudunda Sports Club Building	Complete	\$40,000	Apr-23	Apr-23
3	Community	SA	Regional Council of Goyder	Stormwater Construction - Eudunda	Drainage – Construct Drain A – Golf Course Eudunda	Complete	\$20,000	Dec-22	Feb-23
3	Community	SA	Regional Council of Goyder	Kitchen Upgrade – Robertstown Community Centre	Painting/Improvements to Community Facilities - Kitchen Upgrade – Robertstown Community Centre (old Council office). The centre was expanded in 2020 with the assistance of council and incorporates a cafe/meeting/display area for local artists and the local Robertstown community. The current kitchen is inadequate to meet the expanded capacity of the centre with volunteers preparing food offsite. Upgrades to the kitchen will provide the community the capacity to prepare food on site. Upgrades include: electrical, cabinetry and the installation of new kitchen equipment.	Complete	\$20,000	Jul-22	Feb-23
3	Road	SA	Regional Council of Goyder	Stone Kerb and footpath, Allen St Burra	Drainage - Install new kerb and footpath on Allen St between Thames St and the Creek in Burra	Complete	\$30,000	Nov-22	Nov-22
3	Community	SA	Regional Council of Goyder	Septic Tank Installation – Memorial Gardens Eudunda	Sporting & Recreation Facilities - Upgrade septic tank at the memorial gardens Eudunda	Complete	\$8,000	Oct-22	Nov-22
3	Community	SA	Regional Council of Goyder	Stone Wall rebuild – Burra Cemetery	Repairs/Replacement of fencing - Rebuild of approx. 170 year old stone walls at the Burra Cemetery	Complete	\$25,000	Aug-22	Aug-22
3	Community	SA	Regional Council of Goyder	Installation of Audio Visual equipment in the Burra Council Chamber	Painting/Improvements to Community Facilities - Installation of Audio Visual equipment in the Council Chamber will allow for more efficient and enhanced council, community and RSL meetings to be conducted – new projector to be installed (mounted on the ceiling, electrical and communications wiring), new fixed screen and wiring , new fixed speakers and electrical wiring to be installed at either end of the room and portable individual microphones positioned to allow meeting participants to interact with the community through zoom and teams.	Complete	\$30,000	Mar-22	Jun-22
3	Community	SA	Renmark Paringa Council	180 Murray Avenue – Open Space Development	This project will convert land at 180 Murray Avenue, Renmark to open space for the community and tourists to utilise. The area will consist of grass, pavement, trees, and river view.	Under Construction	\$614,932	Jan-24	Jun-24
3	Community	SA	Roxby Downs Council	LIONS PARK	Rubber soft fall to replace bark chips	Complete	\$45,430	Apr-23	Jun-23
3	Community	SA	Roxby Downs Council	ROTARY PARK	Rubber soft fall to replace bark chips	Complete	\$57,500	Apr-23	Jun-23
3	Community	SA	Roxby Downs Council	PIONEER DR PLAYGROUND	Upgrade the facility (replace soft fall, build security fence, build footpath connecting to existing walkway, landscaping, provision of shelter, BBQ and table setting)	Complete	\$124,700	Apr-23	Jun-23
3	Community	SA	Roxby Downs Council	HERMIT ST PLAYGROUND	Rubber soft fall to replace bark chips	Complete	\$66,100	Apr-23	Jun-23
3	Community	SA	Southern Mallee District Council	Lameroo Eastern Entrance Project	Landscaping Improvements: This project will see the development of the eastern entrance of the main street Lameroo which in turn integrates into the Lameroo Commercial Centre Revitalisation Works. Works include 2 x new shelters with picnic setting, new footpath totalling 195 meters x 1.5 meters wide and associated landscaping including tree plantings	Under Construction	\$271,847	Feb-23	Jun-24
3	Road	SA	Southern Mallee District Council	Parrakie South Road 0.5km Resheet	Resheet Parrakie South Road with rubble for 500m to a width of 7.2 meters, depth of 200mm. Rubble resheeting required due to a loss of rubble over many years with the road providing an all-weather access road supporting the movement of freight and community vehicles	Under Construction	\$23,810	May-24	Jun-24
3	Community	SA	Southern Mallee District Council	Lameroo community meeting space project	Painting/Improvements to community facilities: This project will see the development of a purpose-built multi-use community meeting space in the location of the existing hall and integrated with the new covered plaza area. To include a meeting space, kitchenette and toilet. To be used by the Country Women's Association and other community groups and for community events. This would integrate fully with the Lameroo Town Centre project currently being developed. painting, new cladding and new roof with the facility to be used by the Country Women's Association and other community groups and for community events. This would integrate fully with the Lameroo Town centre project currently being progressed	Under Construction	\$69,955	Apr-24	May-24
3	Road	SA	Southern Mallee District Council	Lameroo South Road upgrade	Construction of a new road: Upgrade of a clay-based road with construction of 3.5 kms section of Lameroo South Road with a 7.2metre wide and 150mm thick rubble road.	Complete	\$168,000	Jul-23	Aug-23
3	Community	SA	Southern Mallee District Council	Pinnaroo eastern entrance project	Landscaping Improvements: This project will see the development of the eastern entrance to the Pinnaroo main street, including entry statement facing Homburg Terrace, detention basin, footpaths and associated landscaping of the area from the rotunda to Homburg Terrace. This would integrate fully with the Pinnaroo Village Green project currently being developed.	Complete	\$290,000	Feb-22	Jun-23
3	Community	SA	Southern Mallee District Council	Geranium Returned Services League Park upgrade project	Landscaping Improvements: This project will see the construction of a memorial wall, relocation of the flag pole, new irrigation and landscaping. An identified priority project of the Geranium community group.	Complete	\$20,855	Feb-22	Jun-23
3	Community	SA	Southern Mallee District Council	Parilla main street footpath and kerbing upgrade project	Upgrade existing footpath and kerb approximately 10meters in length situated west of the Parilla CFS station in the main street Parilla and approximately 54 meters of footpath from the main street Parilla/Laurie street intersection to the Parilla seasonal workers accommodation centre driveway Laurie Street, including 29 meters of kerbing. The footpath will be 1.3 meters wide 100mm in depth and of concrete construction replacing the existing failed sealed pavement. Broken concrete kerbing will be removed and replaced with new concrete kerbing.	Complete	\$19,398	Jan-23	Jun-23
3	Community	SA	Southern Mallee District Council	Pool covers and toddler pool heating at the Pinnaroo Pool	Sporting and recreation facilities: Installation of new pool covers and toddler pool heating at the Pinnaroo Pool. Improving the usability of the pool.	Complete	\$52,000	Jan-23	Jun-23
3	Community	SA	Southern Mallee District Council	Community footpath project	Bicycle and Walking Paths: This project would see the upgrade of two key footpaths, being a 280 metre stretch of Adelaide Road, Lameroo (\$55,000) and 400 metre stretch of Gilbert Avenue, Pinnaroo (\$70,552). The footpaths will be 1.3 meters wide 100mm in depth and of concrete construction replacing the existing failed sealed pavement	Complete	\$85,992	Feb-22	Jun-22
3	Community	SA	Tatiara District Council	Keith & Tintinara Show Committee	Sporting and recreation facilities: Kitchen upgrade	Under Construction	\$40,000	May-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Tatiara District Council	Wolseley Sport and Recreation	Sporting and recreation facilities: Replacing existing playground equipment and infrastructure to comply with current regulations and standards	Complete	\$75,000	Nov-22	Dec-23
3	Community	SA	Tatiara District Council	Padthaway Netball Club	Sporting and recreation facilities: Relocation of netball courts	Complete	\$210,000	Feb-23	Jun-23
3	Community	SA	Tatiara District Council	Keith Bowling Club	Sporting and recreation facilities: Facility upgrade to ensure the health and welfare of members. Which includes: a kitchen upgrade; shade extension to clubrooms; repairing cracked and lifted concrete on veranda pathway	Complete	\$40,000	Sep-22	Jun-23
3	Community	SA	Tatiara District Council	Mundulla Sport and Recreation	Sporting and recreation facilities: Kitchen upgrade	Complete	\$40,000	Jun-22	Jun-23
3	Community	SA	Tatiara District Council	Tatiara Karting Club	Sporting and recreation facilities: Extend "pit area" to accommodate the increasing growth and attract future events	Complete	\$20,000	May-22	Jun-23
3	Road	SA	Tatiara District Council	Bordertown Airfield	Off-road Car Parks: Construction of parking area at Bordertown airfield.	Complete	\$20,000	Oct-22	Jun-23
3	Road	SA	Tatiara District Council	Bordertown Pram Ramps	Improved Accessibility of Community Facilities and Areas: Works required to ensure that existing paths comply with current standards and proper crossings are provided at critical locations, as per Tatiara Strategic Pathway Plan.	Complete	\$50,000	Sep-22	Jun-23
3	Road	SA	Tatiara District Council	Sealing of Various Intersections	Upgrade of intersections in industrial area - Pigeon Flat Rd, Bordertown and Riches Road, Bordertown.	Complete	\$217,698	Mar-23	May-23
3	Community	SA	Tatiara District Council	Padthaway Bowling Club	Sporting and recreation facilities: Kitchen upgrade	Complete	\$40,000	Jul-22	Mar-23
3	Community	SA	Tatiara District Council	Keith Motorcycle Club	Sporting and recreation facilities: Build and install a fully automated watering system for the grounds and track	Complete	\$45,000	Sep-22	Mar-23
3	Community	SA	Tatiara District Council	Bordertown Community Centre	Painting/Improvements to community facilities: Transition building into a multi, joint-purpose community facility. Site is currently underutilised and has potential to provide off-site office space required by Council and other government and non-government organisations	Complete	\$50,000	May-22	Mar-23
3	Community	SA	Tatiara District Council	Mundulla Football Club	Sporting and recreation facilities: To construct a unisex change room including amenities, office space, umpire's room and storage at Mundulla Oval, Mundulla.	Complete	\$300,000	May-22	Dec-22
3	Community	SA	Tatiara District Council	Bordertown Football Club	Sporting and recreation facilities: To redevelop clubrooms, replace ceiling, install solar panels, and provide unisex change rooms and amenities at the Bordertown Showgrounds, Bordertown.	Complete	\$110,000	Sep-22	Dec-22
3	Community	SA	Tatiara District Council	Keith Football Club	Sporting and recreation facilities: Kitchen upgrade	Complete	\$40,000	May-22	Jun-22
3	Road	SA	The Barossa Council	Keyneton Road, Moculta	Upgrade and seal section east from Truro Road for a length of 1450m	Under Construction	\$119,118	Dec-23	Jun-24
3	Road	SA	The Barossa Council	Yaldara Drive, Lyndoch	Upgrade and seal section between Barossa Valley Way and Fuss Road	Complete	\$539,271	Jul-22	Jun-23
3	Road	SA	The Barossa Council	Goldfields Road, Cockatoo Valley	Upgrade and seal section between Balmoral Road and Green Gully Road	Complete	\$415,081	Jul-22	Jun-23
3	Road	SA	The Barossa Council	Valley Road, Angaston	Upgrade and seal section west from Radford Road for a length of 70m	Complete	\$56,746	Jul-22	Jun-23
3	Community	SA	The Berri Barmera Council	Berri Barmera Council	The construction of a new Barmera Multi Sport Change rooms in Barmera for use of basketball and football clubs.	Complete	\$599,510	Jul-22	Jun-23
3	Community	SA	The City of Burnside	Dulwich Community Centre	The purpose of this project is to renovate and revitalise the much loved but ageing Dulwich Community Centre to ensure it is accessible, functional and usable for the broader community for many years to come. Works will include demolishing and rebuilding the front of the centre, ensuring provision of facilities to make the centre suitable for a wide range of community uses. The works will also include making the building DDA compliant, providing accessible access, parking and toilet facilities, as well as improving the environmental performance of the site by installing solar panels and incorporating water sensitive urban design principles in the surrounding yard.	Complete	\$709,438	Jan-23	Sep-23
3	Combination	SA	The City of Burnside	Mount Barker Road Shared Cycling and Pedestrian Path	The Mount Barker Shared Use Path will provide a safe and viable link for Cyclists to ride between an established bicycle route currently terminating at Boucaut St Glen Osmond. The off street path will link from Boucaut St to Gill Tce. A separate but related project will link this path to the Crafers Bikeway. The first part of this project was funded through the LRCI Stage 2, therefore this funding allows the completion of this project in its entirety. LRCI 2 funding was used to fund a third of the overarching project. LRCI 3 funding will be used to complete the remainder of the project as a separate stage.	Complete	\$195,000	Aug-22	May-23
3	Community	SA	The City of Burnside	Laurel Avenue Community Garden Part 2	A new community garden was designed in conjunction with the community in 2020/21, and constructed in 2021 using previous stages of LRCI funding. Since opening it has been very well received by residents. In the first stage of construction, some works were not able to be undertaken, including additional irrigated garden beds to meet community demand, columns to support shade cloth, storage bays for mulch and soil, bike racks and a pergola. These additional items will ensure the garden is able to be enjoyed by all members of the community.	Complete	\$30,000	Apr-22	Mar-23
3	Community	SA	The City of Burnside	Penfold Park Playground (increased scope)	The Penfold Park Playground Upgrade will revitalise the play space by providing a variety of play opportunities including inclusive play, sensory play, cooperative play, independent play, imaginative play, musical play and tactile play. Council plans to include a mix of off the shelf play items with a ninja obstacle course, musical instruments and garden areas with accessible pathways, seating and a shade sail covering a large part of the play area. We will also be providing elements such as a non-verbal communication sign and plenty of play opportunities for children and adults with a variety of skill levels and abilities to ensure the playground is inviting and fun for the whole community. The additional funding allows Council to increase its original scope and design providing a much improved play space for the community.	Complete	\$200,000	Apr-22	Dec-22
3	Community	SA	The Corporation of The City of Whyalla	Whyalla Maritime Museum	[Improvement to community facility] Interior and exterior maintenance including repairs to roof, ceiling, and external brickwork. This work will allow for continued service for a vital community asset. This is also a major tourist attraction in Whyalla.	Complete	\$206,207	Dec-22	Jun-23
3	Community	SA	The Corporation of The City of Whyalla	Alex Ramsay Library	[Improvement to community facility] Works to address major maintenance issues with existing roof. This community asset currently experiences water ingress due to the roofing condition and configuration.	Complete	\$87,744	Mar-23	Jun-23
3	Community	SA	The Corporation of The City of Whyalla	HMAS Whyalla	[Improvement to community facility] Major maintenance highlighted to preserve a historical building (ship). This work will enable the community to have continued access to unique asset to Whyalla. This is also a major tourist attraction in Whyalla.	Complete	\$126,256	Nov-22	Feb-23
3	Community	SA	The Corporation of The City of Whyalla	Library Painting	[Painting to community facility] External painting and protective coating to help maintain existing service level of a vital community asset in the heart of Whyalla.	Complete	\$75,793	Sep-22	Nov-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	The Corporation of The City of Whyalla	Library Modular Pod	Improvement to community facilities Supply, Install & fit out modular pod which will act as a new community facility adjacent to the Whyalla Public Library. Opportunity for local producers and community groups to showcase various stalls and retail functions.	Complete	\$354,216	Mar-22	Oct-22
3	Community	SA	The Corporation of The City of Whyalla	Upgrade to Services of Surf Life Saving Club	[Improvement to community facility] Services were found to be not fit for current community needs. Upgrades to the water services will enable this site as well as all adjoining facilities to maintain water to a critical part of Whyalla's Foreshore Precinct.	Complete	\$60,462	Jun-22	Sep-22
3	Community	SA	The Corporation of The City of Whyalla	Jetty Seats	Improved accessibility to community facilities Installation of 6 new seats along the Jetty to provide improved accessibility to the wider demographic. Intermittent seating will allow for the community to take a break mid-stroll or to provide a seating option to utilise while overlooking the gulf.	Complete	\$24,656	Mar-22	Jun-22
3	Community	SA	The District Council of Mount Barker	Keith Stephenson Park, 1 Adelaide Road, Mount Barker, South Australia	Playground upgrade	Complete	\$600,000	Sep-22	Jun-23
3	Combination	SA	The District Council of Mount Barker	Stephen Street, Mount Barker, South Australia	Stephen Street Streetscape Upgrade	Complete	\$720,000	Sep-22	Jun-23
3	Community	SA	The District Council of Mount Barker	Callington Recreation Ground Improvements, 20 Callington Road, Callington, South Australia	Callington Recreation Ground Improvements – Court Renewal and Landscaping	Complete	\$32,702	Apr-22	Jun-22
3	Community	SA	The Flinders Ranges Council	Quorn and Hawker: Bicycle and Walking Paths	In the 2022 / 2023 Financial Year: Upgrade remaining footpaths in Quorn and Hawker requiring re-levelling and adding new crusher-dust or road base, to create a safer and more user-friendly surface for use by pedestrians and cyclists.	Under Construction	\$69,954	Jul-22	Jun-24
3	Road	SA	The Flinders Ranges Council	Quorn and Hawker: Sheeting / Re-sheeting	Re-sheeting 15kms of local roads including: Carrieton Road; Willow Waters Road; Yarra Vale Gorge Road; Warcowie Road / Devil's Peak Road, Arden Vale Road, Jarvis Hill Road and Cemetery Road	Complete	\$360,550	Jul-22	Feb-24
3	Community	SA	The Flinders Ranges Council	Quorn: Toilet Blocks	Upgrade of public toilet facilities at Thompson Park in the centre of Quorn including: •Replace existing male urinal, and all pans and cisterns from toilet block. •Re-tile floor and walls in both male and female. •Replace existing cubicles and doors. •Upgrade basin and fittings •Upgrade lighting •Install new external door for access to cleaners' cupboard and seal existing door, which currently provides access via disabled toilet •Paint external walls of facilities. Upgrade will be undertaken in response to multiple community requests as toilets are in serious need of attention.	Complete	\$85,717	Jan-22	Apr-23
3	Community	SA	The Flinders Ranges Council	Hawker: Toilet Blocks	Improvements to public toilets at the main visitor information and parking area in Hawker including: •Replace existing male urinal, and all pans and cisterns from toilet block. •Re-tile and paint walls in both male and female, floor tiles ok, walls are brick, this may be left. •Replace existing cubicles and doors. •Upgrade basin and fittings •Upgrade lighting •Paint external walls of facilities. •Upgrade pressure pump for water to this facility Upgrade will be undertaken in response to multiple community requests as toilets are in serious need of attention.	Complete	\$23,737	Jan-22	Apr-23
3	Community	SA	The Flinders Ranges Council	Hawker: Repairs / Replacement of Fencing	Removal of dilapidated and insecure fencing around the children's playground at Blue Burt Park in Hawker and replacement with fit for purpose fencing and making room for additional playground equipment.	Complete	\$19,301	Jan-22	Jan-23
3	Community	SA	The Flinders Ranges Council	Quorn Bicycle and Walking Paths	Upgrades to key footpaths around Quorn, based on community works requests. The following improvements will be undertaken: in the 2021 / 2022 Financial Year: Upgrade 21,000m2 of footpaths along • First Street • West Terrace • South Terrace • East Terrace in Quorn, by re-levelling and adding new crusher-dust or road base, to create a safer and more user-friendly surface for use by pedestrians and cyclists.	Complete	\$40,455	Jan-22	Jan-23
3	Community	SA	The Flinders Ranges Council	Hawker: Bicycle and Walking Paths	Upgrades to key footpaths around Hawker based on community works requests. The following improvements will be undertaken in the 2021 / 2022 Financial Year: Upgrade 5000m2 of footpaths along Arkaba / Cradock Roads in Hawker, by re-levelling and adding new crusher-dust or road base, to create a safer and more user-friendly surface for use by pedestrians and cyclists.	Complete	\$9,990	Jan-22	Jan-23
3	Community	SA	The Flinders Ranges Council	Quorn: Landscaping Improvements	New planted gardens and irrigation at First Street Quorn to improve amenity of the main street.	Complete	\$15,889	Jan-22	Jun-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	The Flinders Ranges Council	Hawker: Landscaping Improvements	Removal of unsightly and un-safe permapine railings along Heysen Avenue in Hawker, which are in a serious state of disrepair and re-vegetation of the median strip. Based on many community requests.	Complete	\$14,377	Jan-22	Jun-22
3	Community	SA	The Flinders Ranges Council	Hawker: Landscaping Improvements / Bicycle and Walking Paths	Upgrade and re-vegetation of the community Walking Trail in Hawker - in conjunction with Hawker Area School project. Removal of unsightly existing vegetation and provide a safer and more accessible path.	Complete	\$4,457	Jan-22	Jun-22
3	Road	SA	The Flinders Ranges Council	Hawker Sheeting / Re-sheeting	3km Re-sheeting of Craddock Road, main community, and farming thoroughfare.	Complete	\$128,287	Jan-22	May-22
3	Road	SA	The Rural City of Murray Bridge	Maurice Road, (Rocky Gully) – Stage 3, CH 1150 – CH 1270	Upgrading existing unsealed pavement of an identified regional intra-freight route to be sealed in order to alleviate disproportionate level of maintenance due to heavy vehicle traffic accessing existing intensive rural farming operations.	Complete	\$75,530	Jan-24	Mar-24
3	Road	SA	The Rural City of Murray Bridge	Maurice Road (Rocky Gully)	Upgrading existing unsealed pavement of an identified regional intra-freight route to be sealed in order to alleviate disproportionate level of maintenance due to heavy vehicle traffic accessing existing intensive rural farming operations.	Complete	\$1,068,345	Jan-23	Apr-23
3	Community	SA	Town of Gawler	Establish inclusive play space at Apex Park Playground Julian Tce. Gawler: Playground and skate parks	Design and delivery of additional, inclusive play space/equipment at Apex Park playground to improve town accessibility.	Complete	\$40,000	Jan-23	Jun-23
3	Community	SA	Town of Gawler	Replace Calton Road Playground Gawler East: Playground and skate parks	Replace Calton Road Playground to comply with current standards, as existing one has passed its serviceable life. Design includes replacement of existing play equipment and addition of other plantings or infrastructure to create a holistic contemporary park.	Complete	\$200,000	Jan-23	Jun-23
3	Road	SA	Town of Gawler	Reseal three roads in Reid: Resealing	Resealing roads which have reached end of economic life with the purpose of maintaining the integrity of road pavement structure. The roads for resealing are 1. Paternoster Road - Two Wells Rd to Richardson Ave 2. Beasley Avenue - Paternoster Rd to End 3. Andrews Court - Beasley Avenue to End	Complete	\$176,124	Jan-23	Apr-23
3	Community	SA	Town of Gawler	Renew Eldred Riggs Reserve (Gawler South Oval) Carpark Evanston: Off-road Carparks	Resurface Gawler South Oval car park as it is not in serviceable condition	Complete	\$160,000	Jan-23	Apr-23
3	Community	SA	Town of Gawler	Install shade sail for Playground at Greenslade Blvd Evanston South: Playground and Skate Parks	Install shade sail at Greenslade Boulevard Playground.	Complete	\$50,000	Jan-23	Apr-23
3	Road	SA	Town of Gawler	Install sealed road shoulders on Dalkeith Road Kudla : Widening	Construct sealed shoulders by widening Dalkeith Rd Kudla. Currently there is no shoulder for this collector road.	Complete	\$185,000	Oct-22	Dec-22
3	Road	SA	Wakefield Regional Council	Salter Springs Road	Reconstruction Smyth Rd to Woolshed Rd	In Planning	\$106,573	Mar-24	Apr-24
3	Road	SA	Wakefield Regional Council	Everard Road	Reconstruction of 2.65km of unsealed surface from Windview Road to 2650m north of Windview Road, and resheet of 2.26km unsealed surface from Burnsfield Road to local residence.	Under Construction	\$208,395	Sep-23	Mar-24
3	Road	SA	Wakefield Regional Council	Stow Road	Resheet Wanappe Rd to Newton Rd	In Planning	\$60,000	Mar-24	Mar-24
3	Road	SA	Wakefield Regional Council	Branch Hill Road	Major rehabilitation of 1.65km sealed surface from 30m west of Boconnoc Park Road to 1700m west of Boconnoc Park Road.	Under Construction	\$137,735	Sep-23	Feb-24
3	Road	SA	Wakefield Regional Council	McLachlan Road	Reconstruction of 0.57km sealed surface from Harley Street to north end of seal	Under Construction	\$76,546	Sep-23	Feb-24
3	Road	SA	Wakefield Regional Council	Argyl Road	Reconstruction Plains Rd to Argyl Farm	In Planning	\$90,000	Jan-24	Feb-24
3	Road	SA	Wakefield Regional Council	Dog Leg Road	Reconstruction 2.5km north of Owen Rd to Branson Rd	Under Construction	\$50,000	Oct-23	Feb-24
3	Combination	SA	Wakefield Regional Council	Almond Tree Road	Upgrade sections of footpath from Town Hall to Main Street on Railway Terrace and Railway Terrace to CFS Shed on Main Street	Under Construction	\$40,751	Nov-23	Jan-24
3	Road	SA	Wakefield Regional Council	Sturt Pea Road	Reconstruction Provisional School Rd to Churches Rd	Under Construction	\$80,000	Nov-23	Jan-24
3	Road	SA	Wakefield Regional Council	Eleventh Street - Snowtown	Rehabilitation – Spray Seal Length: 0.21 km	Complete	\$53,800	Nov-22	Apr-23
3	Road	SA	Wakefield Regional Council	North West Terrace, Owen	Rehabilitation – Spray Seal Length: 0.15 km	Complete	\$19,259	Nov-22	Apr-23
3	Road	SA	Wakefield Regional Council	Christopher Street, Balaklava	Resealing – Spray Seal Length: 0.35 km	Complete	\$24,570	Nov-22	Apr-23
3	Road	SA	Wakefield Regional Council	Blyth Road	Resealing – Spray Seal Length: 1.53 km	Complete	\$89,469	Nov-22	Apr-23
3	Road	SA	Wakefield Regional Council	Blyth Road	Resealing – Spray Seal Length: 3.07 km	Complete	\$201,188	Nov-22	Apr-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	SA	Wattle Range Council	Mount Burr Service Roads (Stage 2)	As a part LRCIP phase 1, Council resolved to fund the upgrade to Mount Burr Service Roads 1 and 3 in 2021 and referred Service roads 2 and 4 into 2022 as Stage 2 of the project. These roads currently rank high within the township road upgrade priority listings due to them being characterised by poor road drainage, poor surface quality and multiple entry/exit points onto Thomas Drive. The proposal is to upgrade these roads to two-way bituminous sealed standard with adequate road drainage.	Complete	\$330,000	Jan-22	Dec-22
3	Combination	SA	Wattle Range Council	Coonawarra Rail Trail (Extension)	The rail trail network between Coonawarra and Penola would cater to a range of users including recreational walkers and runners, cyclists, and tourists wanting to visit wineries and other destinations. The rail trail proposed for development runs approximately 30 kms (including links to wineries and tourist attractions) from the town of Penola through several vineyards and wineries in Coonawarra. Council received funding for the development of 16 kms of rail trail under LRCI Phase 2. Council is seeking funding for the development of the remaining 14 kms of the rail trail under LRCI Phase 3.	Complete	\$928,596	Jan-22	Jun-22
3	Combination	SA	Wudinna District Council	Pildappa Rock Recreation Reserve	1. Resheet reserves internal access track and car park 2. Improve directional, information, wayfinding and interpretive signage 3. Revegetation and irrigation works 4. Traffic management 5. Pedestrian management The overall professional presentation of the reserve to its visitors and local community , aged infrastructure and environmental degradation of the site.	Under Construction	\$200,000	Jul-23	Jun-24
3	Community	SA	Wudinna District Council	Wudinna District Cemetery Fencing	Project Description Repairs and replacement of cemetery fencing across the Wudinna district including Wudinna and Yaninee . Problem being addressed is an identified need to improve the presentation of all district cemeteries by replacing the perimeter fencing	Under Construction	\$120,000	Oct-22	Jun-24
3	Community	SA	Wudinna District Council	Polda Shared Pathway Refurbishment Project Location Standley Rd, Wudinna Work Category Bicycle and Walking Paths	Project Description To refurbish an area of the Polda Shared Pathway between Polda Dam and Mt Little Wudinna that has been washed out and to undertake upgrade works to the shared pathway between Wudinna township and Polda Dam that need to be re-sheeted or repaired. Problem being addressed is the shared pathway between Polda Recreation Reserve and Mt Little Wudinna has become washed out and unpassable in places. The shared pathway between Wudinna township and Polda Dam has become impacted by sand drifts in places and needs to be re-sheeted. Encroaching vegetation along the entire length of the shared pathway also needs to be cut back.	Under Construction	\$60,000	Mar-24	Jun-24
3	Community	SA	Wudinna District Council	Wudinna Township Central Retail District Beautification Project Location Wudinna Township Work Category Landscaping Improvements	Project Description to undertake targeted improvements to the central retail district of Wudinna township to include shaping of existing trees, planting new trees and garden areas, gravelling and signage. Problem being addressed is to enhance the central retail area of Wudinna township in response to resident, business owner and visitor feedback that the area is in need of attention.	Under Construction	\$20,000	Jun-23	Jun-24
3	Community	SA	Wudinna District Council	Rubbish Bin Replacement Project Location Wudinna and Minnipa Townships and district rest stops Work Category Painting/Improvements to community Facilities	Project Description to replace a number of public bins in Wudinna, Minnipa and other targeted high visitation Council managed rest locations with new bins. Problem being addressed is to upgrade existing bins with new larger volume product that better reflects contemporary image Council wishes to convey to residents and visitors to the district and are easier to maintain. Our current disposal infrastructure is being overwhelmed and is often overflowing due to increased use.	Under Construction	\$20,000	Aug-23	Jun-24
3	Community	SA	Wudinna District Council	Minnipa Bowling Club Synthetic Surface	Project Description Replacement of grassed lawn bowls surface with synthetic surface. Problem being addressed is to address an identified need to upgrade and futureproof an important facility servicing the wider district with a synthetic surface to reduce maintenance costs and demands on aging volunteers.	Under Construction	\$79,438	Nov-23	Jun-24
3	Community	SA	Wudinna District Council	Wudinna Community Swimming Pool Plant Room Refurbishment and Hydraulic Accessibility lift	Project Description is to 1. replace aged community swimming pool plant, and 2. improve public access through the installation of a hydraulic lift for people with mobility difficulties Problem being addressed is 1. aging assets break down and noncompliance and difficulty in volunteers managing old filtration equipment, and 2. people with disabilities or mobility difficulties accessing the body of water in the main pool	Complete	\$290,000	Oct-22	Dec-23
3	Community	SA	Wudinna District Council	Wudinna Bowls Club Synthetic Surface	Project Description Replacement of grassed lawn bowls surface with synthetic surface. Problem being addressed is to address an identified need to upgrade and futureproof an important facility servicing the wider district with a synthetic surface to reduce maintenance costs and demands on aging volunteers.	Complete	\$180,000	Sep-22	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Yalata Anangu Aboriginal Corporation	Food service window for Yalata Store	The Yalata Store is a community owned and operated store, servicing our community with groceries and takeaway meals. We will create specific a food service window that will make it quicker and easier for community to collect their meals from the store. This will elevate long queues at the store at peak periods, while making it easier for store staff to prepare and serve meals.	Under Construction	\$121,797	May-23	Jun-25
3	Community	SA	Yalata Anangu Aboriginal Corporation	Community Toilets	Toilet facility for artists to use while painting and making artefacts at the Yalata Roadhouse. Currently there is no toilet facility available at this site. Having the toilet block available to community will encourage local artists to work from the Roadhouse allowing travellers to sit, talk and observe them working which also links in with our Aboriginal Tourism Strategy.	Under Construction	\$25,000	May-23	Oct-24
3	Community	SA	Yalata Anangu Aboriginal Corporation	Shelter for artists	Build a shelter/lean-to for artists to work under at Yalata Roadhouse. Currently there is no shelter at this site and providing a space for artists to paint and make artefacts, will encourage local artists to work from the Roadhouse allowing travellers to sit, talk and observe them working which also links in with our Aboriginal Tourism Strategy	Complete	\$30,000	Jun-23	Jun-23
3	Community	SA	Yalata Anangu Aboriginal Corporation	Excavator unloading ramp	Build 3x purpose-built loading/unloading ramps, strategically positioned over our community facilities, to be used when staff are loading/unloading heavy machinery from our trucks. Currently this is done using steep, narrow, alloy ramps and these new unloading ramps will make it safer for our staff to load/unload machinery. Each ramp will be made of nine recycled concrete blocks and backfilled with rubble from local borrow pit.	Complete	\$4,157	Jul-22	Jun-23
3	Community	SA	Yalata Anangu Aboriginal Corporation	Fence on boundary of Caravan Park	Replace fencing around the Yalata Caravan Park totalling 375m. Existing fencing requires repairs and is not secure for public use for Caravan Park guests	Complete	\$60,000	May-23	Jun-23
3	Community	SA	Yalata Anangu Aboriginal Corporation	Fence on boundary of Roadhouse	Replace fencing along frontage of the Yalata Roadhouse totalling 375m Existing fencing is damaged and requires replacing	Complete	\$11,000	May-23	Jun-23
3	Community	SA	Yorke Peninsula Council	Arthurton Main Street beautification. Category: Bicycle and Walking Paths	Arthurton's main street features an impressive sporting complex that hosts a variety of sporting and recreational activities, as well as the fast-growing Arthurton Pop-up Markets, which are this year nominated for our region's Event of the Year. This section of the main street has a sealed footpath, but it does not continue down to where the actual businesses are. The poor condition of the unsealed footpath in this section means visitors often track mud and dirt in to the markets, making a mess of the courts and indoor clubrooms. This project proposes to create a sealed footpath from the current footpath site along to the main street businesses. Arthurton Progress Association, a volunteer group working to improve the town, also plans to beautify the section with some lawn and planter boxes, although that will be funded from the community and not the LRCIP.	Under Construction	\$129,789	Jul-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Maitland – Maitland West Terrace (western) dam. Category: Painting/Improvements to community facilities	Installation of spill ways and other works that will allow stormwater reuse.	Under Construction	\$84,585	Jul-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Minlaton Rest Centre exterior upgrades. Category: Painting/Improvements to community facilities	Rest Centre (includes public toilets and community rooms) exterior upgrades (including replacement of gutters and paint exterior) to ensure continued community use.	Under Construction	\$17,172	Apr-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Various Walking Trail Upgrades. Category: Bicycle and Walking Paths	Improvements to walking trails including Walk the Yorke to better pedestrian and cycling experience. Works include improvements to trail surface (i.e. upgrade to gravel), drainage, gradient, and definition of trail; installation of additional trail markers to improve direction; and vegetation trimming.	Under Construction	\$52,126	May-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Two Bush Camping Locations. Category: Toilet Blocks	Installation of bush camp toilets and associated works to manage waste and associated health and environmental impacts.	Under Construction	\$57,649	Apr-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Yorke town Salt lake tourist trail upgrades. Category: Bicycle and Walking Paths	Pink Lake Walking Trail Upgrade and Lake Fowler Heritage Trough and area upgrade to improve access and safety. Pink Lake – installation of walking trail and lake access on cemetery side of lake, upgrade to parking including increase of platform car park area and install of parking area on eastern side (increasing parking by approximately 10 spaces). Lake Fowler - car park formalisation to allow parking for 10 vehicles and installation of picnic setting	Under Construction	\$50,000	May-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Hardwicke Bay – Lookout and shelter - Boat ramp car park. Category: Bicycle and Walking Paths	Construction of look-out, shelter and associated works adjacent to boat ramp access stairs, to improve supervision of incoming boats and create a look-out.	Under Construction	\$21,540	May-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Corny Point – Walk the Yorke Trail. Category: Bicycle and Walking Paths	Creation of Corny Point township walking trail (Walk the Yorke) and associated works to link access between the settlements of the town.	Under Construction	\$54,818	May-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Port Victoria – Barbeques. Category: Picnic Shelters or Barbeque Facilities at Community Parks	Installation of new barbeques and associated landscaping including paving as required to ensure continued community use.	Under Construction	\$22,024	Apr-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Balgowan – Playground. Category: Playgrounds and Skate parks (including all ability playgrounds)	Installation of playground shelter and associated landscaping including paving as required to ensure continued community use and for sun safety.	Under Construction	\$3,726	Jul-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Port Moorowie - Beach Shelters. Category: Picnic Shelters or Barbeque Facilities at Community Parks	Installation of two beach shelters to ensure continued community use and for sun safety.	Under Construction	\$10,405	Jul-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Yorke Peninsula Council	Port Victoria – Boat Ramp. Category: Off-road Car Parks	Boat ramp car park extension and associated works to improve vehicle flow. Works will include extension of the existing carpark south, with road base, compact, seal and line marking, to allow for another 30 vehicles with boat trailers.	Under Construction	\$50,532	Jul-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Ardrossan – Playground. Category: Playgrounds and Skate parks (including all ability playgrounds)	Cliff top playground equipment upgrade and associated works to ensure continued community use. Works to upgrade the existing playground include purchasing and installing new play equipment including platforms, tube nets, cubby houses, a wobble walker, a pod crossing, hand grips, a curved slide, a wave slide and numerous swings. This will replace old equipment, much of which has been removed due to posing a hazard in its ageing condition.	Under Construction	\$70,000	Jul-22	Jun-24
3	Road	SA	Yorke Peninsula Council	Port Julia - Campground road upgrade. Category: Reconstruction	Rebuilding of gravel circuit loop road, drainage improvements and associated works, to improve vehicle passage and manage stormwater runoff.	Under Construction	\$19,945	Jul-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Various Coastal Management Strategy Projects. Category: Painting/Improvements to community facilities	Implementation of works identified in the Coastal Management Strategy to manage community access to key coastal locations, including fencing, installation of traffic and pedestrian signage, and vehicle and pedestrian access works (such as car park formalisation, and walkway/access upgrades). The walkway access upgrades include stairs at Magazine Bay - Point Turton, and beach access (either paths, fenced access or dutch ladders) at Goldsmiths Beach, Parara, Sheoak Flat, and Pitts Cutting.	Under Construction	\$156,045	Apr-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Edithburgh – Jetty. Category: Off-road Car Parks	The car park at the Edithburgh Jetty is bordered by a historic stone seawall that requires repairs to ensure vehicles can park safely.	Under Construction	\$17,727	May-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Marion Bay – User pays system upgrade - Desalination Plant. Category: Painting/Improvements to community facilities	Modernisation of desalination water supply infrastructure to allow for an electronic payment system for water supply. The township does not have a water supply other than rainwater and the desalination plant. The desalination plant provides water to those that do not have access to, or are low on, rainwater. The upgraded system will remove the current usage booking system and occurrence of water theft. It is expected usage will increase due to improved ease of access, along with an increase in supply to travellers (who currently are not accessing due to the booking system).	Under Construction	\$44,499	May-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Various Southern Yorke Peninsula Water Tower Upgrades. Category: Bicycle and Walking Paths	Installation of recycled plastic interpretive signage near each water tower. These signs will feature information about the individual murals including key aspects relating to each town, and the recovery effort from the '19 bushfires which spawned the mural trail project. The community benefit will be added interest for tourists (increasing the tower visitation experience, with added visitors more likely to result in spending in towns) and preserving local history (background of project/bushfires etc.) for improved community connectedness. The signs will be fixed in place and complement the towers which are our biggest non-coastal tourism drawcard.	Under Construction	\$3,631	May-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Bulbacowie & Wool Bay -Southern Yorke Peninsula water tower extension project. Category: Painting/Improvements to community facilities	Painting of water tower and tank with murals and associated works that include car parking, pathways, fencing, and signage to extend the Water Tower Mural Trail and offer further tourism benefits. This project will continue Yorke Peninsula Council's Southern Yorke Peninsula Water Tower Mural Trail project. This is community/public art as part of a project that has already proven to bring tourism to the region and boost community pride (https://www.ypct.com.au/news/towering-project-officially-launched and https://www.ypct.com.au/news/tours-of-port-vincent-water-tower-mural-1). The artwork will be viewable to all and help attract visitation to Bulbacowie/Minlacowie as well as Wool Bay. The exact artwork will be dependent upon community consultation and artist EOI concepts, but will continue the theme established by the existing tower and tank murals of showcasing the region and, when possible, the township itself. Please see https://yorke.sa.gov.au/discover/things-to-do/southern-yorke-peninsula-mural-trail-yorke-peninsula-art-trail/ which details the process undertaken to ensure the community directed the artwork concept and how it represents their town/local area.	Under Construction	\$112,860	Jul-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Maitland – Town Hall Upgrades. Category: Painting/Improvements to community facilities	Town Hall improvements with main works consisting of re-roofing to ensure continued community use.	Under Construction	\$18,000	Apr-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Stansbury - Grandstand Repairs. Category: Sporting and recreational facilities	Grandstand Repairs to improve access and ensure safe use at Stansbury Oval (addressing the main issue of wood rot). Works include removal of all timber seating and replace with new timber; reconstruct staircase to timekeepers box; construct new staircase to northern seating of grandstand; replace bird damaged fascia/barge boards; construct a storage room – concrete floor and timber frame; construct new umpires room; and fix damaged timekeepers box.	Under Construction	\$81,918	Apr-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Ardrossan – Town Hall. Category: Painting/Improvements to community facilities	Town Hall improvements with main works consisting of salt damp repairs to ensure continued community use.	Under Construction	\$11,318	Apr-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Stansbury – Cemetery. Category: Painting/Improvements to community facilities	Cemetery improvements with main works consisting of fence replacement to maintain amenity and meet community expectation.	Under Construction	\$15,957	May-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Minlaton – Town Hall. Category: Painting/Improvements to community facilities	Town Hall improvements with main works consisting of replacement of existing fire panel to ensure continued community use.	Under Construction	\$63,650	Apr-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Corny Point – Hall. Category: Painting/Improvements to community facilities	Corny Point hall improvements with main works consisting of ceiling and window repairs to ensure continued community use.	Under Construction	\$8,252	Apr-22	Jun-24
3	Community	SA	Yorke Peninsula Council	Port Vincent – Institute. Category: Improved Accessibility of Community Facilities and Areas	Institute improvements with main works consisting of upgrades to disability access to improve access for individuals with a disability and ensure continued community use. The Port Vincent Institute has an external entrance to the main hall facing south which is used on a frequent basis as it is conveniently on even floor/ground level. However due to the frequent severe weather and wind that is experienced at Port Vincent, Council in conjunction with the Port Vincent Progress Association is seeking to build a Breezeway to facilitate an entry protected from the weather and an additional emergency exit access. The breezeway will also provide disabled access to the building. It is anticipated the breezeway will be approx. 2.4 x 1.9 metre fully covered enclosed and stand approx. 3.6 metre in height with an access ramp (leading to the entrance from the footpath) which will require concreting and footings etc.	Under Construction	\$36,200	Jul-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	SA	Yorke Peninsula Council	Yorke Peninsula Council – Public Library. Category: Painting/Improvements to community facilities	Area school entrance upgrade to improve access to the shared public/school library. This project includes demolishing existing kerbing and bitumen that is in poor condition, new kerbing, importing and levelling fill, a concrete sleeper retaining wall and garden bed, block garden edging, subsurface irrigation, roll-out lawn and paved path.	Under Construction	\$20,000	Jun-22	Jun-24
3	Road	SA	Yorke Peninsula Council	Various Townships: Road reseals	Road reseals to improve vehicle passage. Works include: seal works preparation to be inclusive of; Repair existing seal edge break adjacent to unsealed shoulders and Jet patch repair major areas of major failure. Works also include seal works using S10E polymer modified bitumen and 10mm stone- 43,000m2	Under Construction	\$573,459	Jul-22	Jun-24
3	Road	TAS	Break O'Day Council	North Ansons Bay Road, Ansons Bay, Tasmania:	Project Description: Putting a seal on an unsealed road over a length of 1,000m and to improve roadside drainage over that length of road. Problem Being Addressed: Existing road safety risk and roadside drainage. - Sealing & Drainage	Complete	\$539,000	Jan-23	Dec-23
3	Road	TAS	Break O'Day Council	Mount Paris Dam Road & William Street, Weldborough, Tasmania:	Project Description: Putting a seal on an unsealed road over a length of 315m and to improve roadside drainage over that length of road. Road portions to be sealed: Mt Paris Dam Road (From Tasman Highway to William Street) = 175m. William Street (from Tasman Highway) = 140m to Mt Paris Dam Road. Problem Being Addressed: Elimination of existing gravel road dusting in town area. - Sealing	Complete	\$50,000	Jan-23	Dec-23
3	Community	TAS	Break O'Day Council	Grant Street Pathway, Falmouth	Project Description Reconstruction of pedestrian pathway (400m gravel pathway in total length) to connect to Falmouth Rec Ground to the Foreshore and Beach. Problem Being Addressed Provision of safe pedestrian pathway – elimination of pedestrians walking along road carriageway.	Complete	\$47,303	Aug-23	Oct-23
3	Combination	TAS	Break O'Day Council	Cecilia Street, St Helens, Tasmania:	Project Description- Streetscape development for Improved Accessibility of Community Facilities and Areas, Streetscape beautification on the eastern side of Cecilia Street between Circassian Street and Georges Bay Esplanade and the upgrading of a road intersection at the Cecilia Street/ Georges Bay Esplanade road junction. Works to occur over a total distance of 185m. Problem Being Addressed: Aged streetscape infrastructure, existing pedestrian/vehicle conflict, non-compliant disability access and a “blind spot” Y type intersection. - Improved Accessibility of Community Facilities and Areas. Landscaping Improvement. Traffic Improvement.	Complete	\$320,000	Apr-23	Aug-23
3	Community	TAS	Break O'Day Council	Young Street Footpath	Construction of new pedestrian pathway (420m in total length) to connect to the St Helens footpath at Tasman Highway to Medeas Cove Esplanade. Problem Being Addressed: No pathway accessibility to Community Facilities and Areas.	Complete	\$75,812	Dec-22	May-23
3	Community	TAS	Break O'Day Council	Medeas Cove Esplanade, St Helens, Tasmania:	Project Description: Construction of new pedestrian pathway (410m in total length) to connect St Helens footpath network at Heather Place with the St Helens Dog Exercise Area and Community Garden located at the St Helens Recreational Ground entry at Eagle Street. Problem Being Addressed: No pathway accessibility to Community Facilities and Areas. - Bicycle and Walking Path	Complete	\$74,942	Jan-22	Aug-22
3	Combination	TAS	Break O'Day Council	Esk Main Road, St Marys, Tasmania:	Project Description -Replacement of pathway and kerb & channel drainage infrastructure over a length of 225m to the west of the Newman Street/Esk Main Road intersection, that have reached the end of asset life. Problem Being Addressed - Replacement of aged pathway and kerb & channel infrastructure to mitigate public risk. -Bicycle and Walking Path & Drainage	Complete	\$187,755	Mar-22	May-22
3	Road	TAS	Brighton Council	Baskerville Road, Old Beach	Widen and reconstruct the existing road, the length of the widening and reconstruction will be 800m.	Complete	\$499,134	Jan-23	Apr-23
3	Community	TAS	Central Coast Council (TAS)	Local History Buildings Refurbishment and Reciting.	Painting/improvements to community facilities in order for them to recite for public use.	Complete	\$98,172	Dec-22	Dec-23
3	Combination	TAS	Central Coast Council (TAS)	Turners Beach Traffic Management	Traffic Improvement – Traffic management and safety improvements	Complete	\$210,000	Feb-23	Sep-23
3	Community	TAS	Central Coast Council (TAS)	Penguin Foreshore Renewal	Barbeque facilities, renewal of the playground and landscaping	Complete	\$375,000	Jan-23	Aug-23
3	Community	TAS	Central Coast Council (TAS)	Penguin Foreshore Shared Pathway	Works to link playground with Surf Club Road involving cycling and pedestrian infrastructure	Complete	\$130,000	Jan-23	Aug-23
3	Community	TAS	Central Coast Council (TAS)	Beach Road Shared Pathway	Bicycle and Walking Paths - Shared pathway link between Buttons Creek and the Ulverstone Surf Life Saving Club.	Complete	\$160,000	Feb-23	Jun-23
3	Combination	TAS	Central Coast Council (TAS)	Watcombe Beach, Penguin Rail Crossing	Traffic Improvements – Construction of approach paths and pedestrian railway crossing to safely connect the community with the beach and foreshore area.	Complete	\$500,000	Aug-22	Feb-23
3	Community	TAS	Central Coast Council (TAS)	Former Penguin Recreation Ground - 1 Ironcliffe Road	The community outgrew this Sporting and Recreation Facility – planning and design needed to repurpose the site including housing	Complete	\$70,000	Jul-22	Dec-22
3	Community	TAS	Central Highlands Council	Ellendale Park: Toilet Blocks	Replacement Toilet Block	Complete	\$150,401	Apr-23	Nov-23
3	Road	TAS	Central Highlands Council	Franklin Place, Hamilton: Bicycle and Walking Paths	Concrete Footpaths and Kerb Hamilton Franklin Place	Complete	\$220,000	Jan-23	Jul-23
3	Road	TAS	Central Highlands Council	Patrick St, Bothwell: Bicycle and Walking Paths	Asphalt Footpath Upgrade	Complete	\$100,000	Mar-23	Jul-23
3	Road	TAS	Central Highlands Council	Thousand Acre Lane Reconstruction	Reconstruct and Seal 1.5 kms	Complete	\$648,256	Dec-22	Jul-23
3	Community	TAS	Central Highlands Council	Ellendale Park: Picnic Shelters or Barbeque Facilities at Community Parks	Playground Upgrade	Complete	\$59,599	Dec-22	Jun-23
3	Road	TAS	Circular Head Council	Old Stanley Road – Upgrade to Sealed Standard	Widening and sealing from end of existing seal to end of existing formed road 1.78km.	Complete	\$981,409	Apr-23	Dec-23
3	Road	TAS	Circular Head Council	Upper Scotchtown Road – Upgrade to Sealed Standard	Widening and sealing from end of existing seal for approximately 850m	Complete	\$396,482	Feb-23	Apr-23
3	Community	TAS	Circular Head Council	Massey Street Footpath Construction	Install concrete footpath in Massey Street Smithton, from Maurice Street to Smith Street	Complete	\$122,508	Feb-23	Mar-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	TAS	Circular Head Council	Robert St Footpath Construction	Install concrete footpath in Robert Street Smithton from Emmett St to Nelson St	Complete	\$106,083	Jan-23	Feb-23
3	Community	TAS	City of Burnie	View Road Reserve : Off-road Car Parks	Construct additional parking space along west side of existing carpark area, including a pedestrian pathway. Extra facilities have been constructed in this area, resulting in a need for extra parking and improved pedestrian access. This will enable improved utilisation of these facilities.	Complete	\$250,000	Apr-23	Dec-23
3	Road	TAS	City of Burnie	Upper Stowport Road : Widening	Road widening for 1.6km. The existing road is too narrow in places. Widening will improve road safety.	Complete	\$718,372	Oct-22	Mar-23
3	Community	TAS	Clarence City Council	Blossom Court Park, Cambridge – New Playground Construction	Playgrounds and Skate Parks. Construction of new playground including: play equipment, paths, picnic shelter, landscaping, and irrigation.	Complete	\$519,874	Feb-23	Sep-23
3	Community	TAS	Clarence City Council	Jervis Street, South Arm – Stormwater Upgrade	Drainage. Construct new stormwater drainage network of roadside vegetated swales, and upgrade culverts.	Complete	\$430,000	Feb-23	Jun-23
3	Community	TAS	Clarence City Council	Risdon Vale Oval - Lighting Upgrade	Sporting and recreation facilities. Demolition of existing sportsground lighting and supply and installation of new lighting to 100 lux lighting level.	Complete	\$350,000	Dec-22	Jan-23
3	Community	TAS	Derwent Valley Council	Arthur Square Toilet and Carpark redevelopment	Redevelopment of public amenities and upgrades to carparking to cater for the growing community.	Complete	\$237,000	May-23	Apr-24
3	Road	TAS	Derwent Valley Council	Saddle Road Reconstruction	Road Reconstruction - Address stormwater management, Rehabilitation of pavement through insitu stabilisation (6m x 1800m), Reseal pavement with 2 coat seal 14/10 (5m x 1800m), new kerb and channel and footpaths, line marking, RPMs and guideposts, and Replacement signage.	Complete	\$520,614	Jan-22	May-23
3	Community	TAS	Devonport City Council	Figure of Eight Creek pedestrian bridge, Maidstone park (Bicycle and Walking Paths)	A new pedestrian bridge and linking paths on each end provides a link for pedestrians and cyclist between the Wood rising area (approx. 320 houses) and Maidstone Park, enhancing the communities access to recreational facilities	Complete	\$275,000	Apr-23	Apr-24
3	Community	TAS	Devonport City Council	Coles Beach access and viewing platform	Construct a new walkway over the dunes with a viewing platform and beach access	Complete	\$109,182	Sep-23	Apr-24
3	Road	TAS	Devonport City Council	Tugrah Road bike riding facilities	Construction of a bike trail within the road reserve, a car parking area, traffic management to reduce vehicle speeds and a section of footpath	Complete	\$220,000	Mar-23	Nov-23
3	Community	TAS	Devonport City Council	Highfield Park Public toilets	Construction of a new public toilet facility in a community park	Complete	\$87,165	Apr-23	Nov-23
3	Community	TAS	Devonport City Council	Devonport Little Athletics shed, Girdlestone Park (Painting/Improvements to community facilities)	The Devonport Little Athletics Club has inadequate storage for track and field equipment and other equipment required to operate the club (fridges, filing etc.). This project increases the space available to the club.	Complete	\$70,561	Apr-23	Oct-23
3	Community	TAS	Devonport City Council	Cricket pitch widening Byard Park and Maidstone Park	Widen two pitches to meet Cricket Australia guidelines for participation	Complete	\$14,000	Sep-23	Oct-23
3	Community	TAS	Devonport City Council	Devonport General Cemetery paths	Construct new approach paths to connect to the existing cemetery path network, creating a through route	Complete	\$103,837	May-23	Jul-23
3	Community	TAS	Devonport City Council	Don Hall heating	Install heating to Don Memorial hall	Complete	\$13,074	Mar-23	Mar-23
3	Road	TAS	Devonport City Council	Coles Beach Road Upgrade	Construction of kerb and channel and stormwater infrastructure to address risk to users from poor condition road and substandard drainage	Complete	\$59,171	Jan-23	Feb-23
3	Community	TAS	Devonport City Council	Devonport Aquatic Centre accessibility improvements	Construction of ramps and renewal of paved areas round 50m outdoor pool to current accessibility standards	Complete	\$61,476	Jul-22	Oct-22
3	Road	TAS	Dorset Council	Victoria Street, Scottsdale Reconstruction	The Scottsdale shopping precinct is comprised of two streets. King Street including the road, footpaths and streetscape has been reconstructed by Council and the Department of State Growth on a staged basis over the past 5 years. The second shopping precinct – Victoria Street – also requires a complete reconstruction and makeover which is what this funding has been allocated for.	Under Construction	\$700,000	Jul-22	Jun-24
3	Community	TAS	Dorset Council	Scottsdale Town Link Pathway Development – Coplestone Street to Ellenor Street	This funding will be allocated towards development of a sealed shared use pathway. The pathway will provide opportunity for active recreation and decrease pedestrian and cyclist interactions with traffic while connecting the Scottsdale Aquatic Centre through to the shopping areas of Scottsdale. The pathway will mark the start of the 26km existing North East Rail Trail from Scottsdale to Tulendeena and, once complete, the mid way point for the proposed rail trail extension through to Lilydale Falls	Under Construction	\$100,000	Apr-24	Jun-24
3	Road	TAS	Dorset Council	Cascade Dam Road, Derby - Safety Improvements	Cascade Dam Road is the only access road to the shuttle drop off point. The road experiences extreme traffic volumes in peak periods and was never designed to handle constant traffic flow or high volumes of traffic. The road is clearly substandard for a world class adventure tourism destination. The project involves strategic widening of the road to dramatically improve safety for the commercial operators and privateers	Complete	\$400,000	Jul-22	Dec-23
3	Combination	TAS	Dorset Council	Bridport CWA Carpark Extension Main Street BRIDPORT	Extension of existing central carpark to increase parking capacity within the shopping precinct for local businesses.	Complete	\$130,000	Mar-23	Jun-23
3	Combination	TAS	Dorset Council	Derby Carpark 99 Main Street DERBY	Redevelopment of old Council depot site to establish an 85 berth public carpark to service visitation to the world renowned Blue Derby Mountain Bike Trails.	Complete	\$172,336	Jul-22	Mar-23
3	Road	TAS	Flinders Council	Drainage – Table Drainage on various sections of the road network	Asset maintenance – Improve the operation of the roadside table drains and underside culverts to ensure efficient removal and disposal of stormwater.	Complete	\$399,810	Jul-22	Mar-24
3	Road	TAS	Flinders Council	Traffic Improvement – Supply and installation of Roadside guideposts on various sections of the road network	Road Safety – Improve the road safety by installing new guideposts to Australian Standards where there are none or existing posts are damaged or of poor quality.	Complete	\$75,000	Jul-22	Mar-24
3	Road	TAS	Flinders Council	Traffic Improvement – Directional Road Signage	Traffic Improvement – Improve, upgrade and replace missing signage for streets or warning signs.	Complete	\$73,000	Jul-22	Mar-24
3	Road	TAS	Flinders Council	Resealing – one coat bitumen seal on roads in Lady Barron	Asset Maintenance – reseal 550m of Moonbird and Vinegar Hill Roads which only have 13% of their useful surface life left.	Complete	\$50,000	Jul-22	Mar-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	TAS	George Town Council	Regent Square Redevelopment	Construct and install wind shelter to use as a gathering space; Sheltered and non-sheltered seating and tables; Solar Light Poles; Footpaths that link the feature areas within the park with adjoining streetscape; and Irrigated lawn areas consisting of trimmed surfaces, topsoil, and drainage enhancements to provide all year access and usability.	Complete	\$666,210	Jul-22	Jun-23
3	Community	TAS	Glamorgan Spring Bay Council	Swansea	refurbish and include disabled - Court House amenities. Renovate the public toilets including installing a disabled accessible toilet.	Complete	\$75,000	Jun-22	Jun-23
3	Community	TAS	Glamorgan Spring Bay Council	Coles Bay	Community Hall replacement of annexe, Medical room, kitchen and library. Replace the Coles Bay Hall annexe that houses the medical consult room and community library.	Complete	\$180,000	Feb-22	Jun-23
3	Community	TAS	Glamorgan Spring Bay Council	Saltworks	New Toilet Block. Construct a unisex disabled public toilet at the Saltworks boat ramp	Complete	\$100,000	Jan-23	Jun-23
3	Community	TAS	Glamorgan Spring Bay Council	Triabunna	Marina Shelter. Installation of a shelter from rain wind and sun to protect passengers waiting to board a ferry to Maria Island.	Complete	\$15,000	Jan-23	Mar-23
3	Road	TAS	Glamorgan Spring Bay Council	Nugent Road Buckland	Rehabilitation of road. Nugent road is a rural road which is part sealed and part unsealed. With a very wet year the road has failed in numerous places due to water ingress and log truck activity. This project is to rehabilitate the road by boxing out the worst sections (nominally 2000m2)and stabilising the pavement before resealing for safe access for road users.	Complete	\$160,174	May-22	Dec-22
3	Road	TAS	Glamorgan Spring Bay Council	Alma Road Orford	Rehabilitation of road. Alma Road is an urban road in the township of Orford. It is a collector road which has areas of failure along a section from the Tasman Highway to Holkham Court. The project will rehabilitate road pavement (nominally 1500m2) failing due to water ingress and install subsoil drainage to prevent further recurrence.	Complete	\$106,000	Jul-22	Dec-22
3	Community	TAS	Glamorgan Spring Bay Council	Swansea	Cricket Practice Nets. Install 2 cricket practice nets at the Swansea Recreation Ground.	Complete	\$35,000	May-22	Dec-22
3	Community	TAS	Glamorgan Spring Bay Council	Spring Beach	Toilet Refurbishment. Upgrade and renovate the Spring Beach public toilets	Complete	\$65,000	Jul-22	Dec-22
3	Road	TAS	Glamorgan Spring Bay Council	Charles St Orford	Rehabilitation of road. Charles St has a section of failed pavement in the order of 700m2 close to school and shops where the pavement has failed due to water ingress. The project will box out, stabilise and reseat this section.	Complete	\$35,000	Apr-22	Jun-22
3	Road	TAS	Glamorgan Spring Bay Council	Triabunna	Relocate School Crossing. This project addresses safety issues associated with the location of an existing school crossing. Residents and the school have lobbied council to relocate the crossing to a location further down the street to clear driveways and the intersection it is currently very close to.	Complete	\$31,000	May-22	Jun-22
3	Community	TAS	Glenorchy City Council	Eady St & Cadbury's Park sports ground lighting	The installation of lighting would increase ground usage and satisfy part of the increasing demand for outdoor playing fields, improve night game safety and satisfy the need for additional ground availability.	Complete	\$255,072	Mar-23	Oct-23
3	Community	TAS	Glenorchy City Council	Construction of Montrose Skate Park	This Project has 2 phases, one for design and the second for the construction phase. These additional funds are for the construction phase for a project. The majority of the project is already grant funded, but a shortfall has been created by Covid-19 cost escalations and a poor sub-base. The construction work being carried out in connection with the development of the new skate park located within Montrose Foreshore Community will include: -Initial set out of the area including the confirmation of services. - Excavation and shaping of an area, which will cover approximately 700sqm – this is completely within Council owned land. - Installation of drainage lines which will be connected to various locations / features within the final skate park e.g. the 'bowl' - Importation of structural sub-base material to form a stable base – the present ground has through geotechnical assessment been assessed as unstable. - Following the importation of stabilizing material, a base layer of concrete will be laid, this will form the initial foundation on which the skate park will be constructed. - Form work forming the features as showing in the design along with final connection to drainage system. - Concrete pours and installation of exposed steel elements - Apply the finishing concrete across the site (this is fine grained coating which is designed to withstand the impact of skaters)- The whole of the skate park is then treated with an anti-graffiti coating. - Re-instatement of the surrounding ground / landscaping works. -Addition funds are required to stabilize the area prior to construction – the unstable nature of the site was identified during the geotechnical investigation as part of the design process.	Complete	\$120,000	Feb-22	Aug-23
3	Community	TAS	Glenorchy City Council	Glenorchy Mountain Bike Park Trail Renewal	The upgrade and renewal of the existing trails within the mountain bike park will improve safety within the park and satisfy the part of the increasing demand for open trails within the community.	Complete	\$412,650	Apr-23	Aug-23
3	Community	TAS	Glenorchy City Council	Abbotsfield Sportsground Fencing upgrade	The upgrade for site fencing to Abbotsfield sports ground will increase safety for the site and satisfy part of the increasing demand for outdoor playing fields.	Complete	\$91,249	Mar-23	Jun-23
3	Community	TAS	Glenorchy City Council	Childcare Centre Playground Upgrades	This will allow for a much-needed upgrade to the Council's childcare centres playgrounds, allowing for an increased level of amenity for families in the community.	Complete	\$148,835	Apr-23	Jun-23
3	Community	TAS	Glenorchy City Council	Audio Visual System replacement at King George the Fifth (KGV) oval Stadium Function room	This project is to upgrade the Audio-Visual system that was installed at KGV when it was first redeveloped. This function room is being utilised as a community function room, where Council is holding functions there more frequently such as citizenship ceremonies, community engagement sessions, community budget briefings, etc. This would also create a saving for Council eliminating the need for council's PA system to be taken to the function room for each event/function. It will also help fulfil the Council's vision of making this venue more of a Community Hub so various community groups can use this facility with adequate audio-visual equipment	Complete	\$130,000	Jun-22	Sep-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Combination	TAS	Hobart City Council	New Town Retail Precinct Upgrade - Cross Street and Salvation Army Zones. - Reconstruction; Bicycle and Walking Paths; Other (Bus Shelter), Landscaping Improvements.	Streetscape upgrade of New Town retail precinct to create a more vibrant, inviting and accessible local shopping area along New Town Road. The project scope has been developed through an extensive community participatory planning (co-design) process to promote a sense of local ownership amongst community and business stakeholders in the evolving, mixed use main-street environment. Improvements to pedestrian access, safety and amenity are prioritised. Anticipated health and wellbeing benefits and the improved local business environment delivered by the project, will enhance local community resilience in a post COVID-19 context. The Project will: Deliver improved active travel outcomes, especially walking, further enhancing connectivity throughout New Town, with a focus on pedestrian safety, access and amenity. -Enhance liveability of the precinct with greening including a new 'pocket urban park', and new trees and ground level plantings, which will support the growing population. -Upgrade mobility and public transport support infrastructure, including bicycle lanes, improved bus shelters and lighting. - Improved digital connectivity future proofing. -Feature engaging and enduring public artwork that reflects the identity of the area. - This zone will reinvigorate New Town's heart at the junction of Cross and Valentine streets with a flexible, traffic calmed space that will improve pedestrian safety and can also be used for temporary events, markets and other community activities. This area will feature: - a raised pedestrian threshold, new footpaths and reconfigured intersection to calm traffic and improve pedestrian access. - Removable bollards will allow for occasional community events. -Raised pedestrian thresholds on side streets to assist pedestrian access and safety. - A high quality public bus shelter and landscaping adjacent to the new 'community hub' on New Town road, delivering improved DAA access, lighting, weather protection and safety outcomes for bus passengers. - Addition of greening and amenity with new trees, plants, art and street furniture. - Complementing the above works and funded separately will be a new pedestrian crossing facility on New Town Road with kerb buildings and median island, North of Cross Street. See below**) - A landscaped 'pocket park' with public art, planting and seating for community use on New Town Road in front of the Salvation Army complex. -Renewed footpaths in the area.- Complementing the above will be a separately funded pedestrian crossing facility on New Town Road near the Salvation Army complex.	Complete	\$1,370,262	Jan-23	Aug-23
3	Community	TAS	Huon Valley Council	Huonville Town Hall Project Phase 1	The Town Hall is used by community groups including the Huon Valley Theatre group, it does not have dedicated toilet/change room/greenroom or kitchenette. During productions/functions these facilities have to be shared with office staff.	Under Construction	\$567,910	Apr-24	Jun-24
3	Combination	TAS	Huon Valley Council	Wilmot Road, Huonville Footpath	Install 100m of concrete footpath 1.8m wide, install 100m of concrete kerb and channel creating pedestrian linkage for the high school.	Complete	\$100,000	Feb-24	Feb-24
3	Combination	TAS	Huon Valley Council	Main Street, Huonville Footpath	Install 820m of concrete footpath approx. 1.8m wide	Complete	\$310,713	Oct-22	Jul-23
3	Combination	TAS	Huon Valley Council	Huon Highway, Huonville Footpath	Install 470m of concrete footpath approx. 1.8m wide Install 120m kerb and channel	Complete	\$155,787	Oct-22	Jul-23
3	Road	TAS	Huon Valley Council	New Road, Franklin Sealing	Design Drawings Construction of: 800m x 5.5m two coat seal Asphalt intersection of New Road & Old Road 290m2 Construct stormwater works Install guard rail, guide posts, shoulder gravel & retaining walls as necessary	Complete	\$106,769	Oct-22	Jun-23
3	Road	TAS	Huon Valley Council	Channel Highway, Huonville Car Park	Install 789m2 asphalt parking bay	Complete	\$88,191	Jun-22	Jul-22
3	Road	TAS	Kentish Council	West Nook Road	Widening to make the surface or pavement of this road is wider	Complete	\$244,672	Feb-23	Dec-23
3	Road	TAS	Kentish Council	Cradle Mountain Road	Reconstruction to return a road to its original standard	Complete	\$291,810	May-23	Nov-23
3	Road	TAS	Kentish Council	Dowbiggin St & Foster St	Drainage, Culverts, kerb and guttering and related activities where the purpose of the works is to improve drainage only.	Complete	\$124,562	Feb-23	Sep-23
3	Community	TAS	Kentish Council	Barrington Hall	Reconstruction and installation of new roofing and wall supports due to failures	Complete	\$274,666	Feb-23	Jun-23
3	Combination	TAS	King Island Council	Recreation Complex	The Recreation complex is used for horse racing, equestrian events, the local Show and other community events. It was recently used as a setting for Covid19 public Health response activities. A package of needed upgrade and maintenance activities is proposed including: Re roofing of main buildings -New entrance way to improve traffic safety. -Rehabilitation of 2 sections of road. -Upgrade Toilet block, Maintenance.	Under Construction	\$30,000	Jan-22	Jun-24
3	Community	TAS	King Island Council	King Island Airport – Construction of long-term car parking area.	Off-road Car Parks Council is proposing to construct and seal the existing gravel long-term car parking facility at its airport. The project will improve accessibility and amenity for the Island community using this essential facility. The work involves the construction and strengthening the carpark pavement, application of a two-coat bitumen seal and line marking.	Under Construction	\$50,000	Jan-23	Jun-24
3	Community	TAS	King Island Council	King Island Airport – Construction of long-term car parking area.	Off-road Car Parks Council is proposing to construct and seal the existing gravel long-term car parking facility at its airport. The project will improve accessibility and amenity for the Island community using this essential facility. The work involves the construction and strengthening the carpark pavement, application of a two-coat bitumen seal and line marking.	Complete	\$129,271	Jan-24	Apr-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	TAS	King Island Council	Currie Lighthouse – replace heritage items	Painting/Improvements to Community facilities Council recently undertook the repainting of the heritage lighthouse at Currie Harbour. During the course of the work it was identified the ladder and supporting ring used to access the roof of the structure had corroded beyond repair. Funding is sought to replace these items in a manner that preserves the heritage value of the facility. The Currie Lighthouse is one of the major tourist attractions in King Island.	Complete	\$20,000	Sep-22	Jun-23
3	Road	TAS	King Island Council	Second Seal Programme	Sealing. The project involves placing the second seal on approximately 13.5 kilometres of road. These roads were previously gravel roads and had a first seal applied circa 2017. In accordance with good road construction practice a second seal should be applied to complete the works. This usually takes place some after the initial seal and this work is now overdue to be completed. The roads involved are Old Grassy Road, Cape Wickham Road and South Road. A significant difference with this project and other projects undertaken by Council is that it will be utilising external contractors who will bring machinery and workforce to the island. This approach is due to the scale of the works involved and the resulting efficiency that they can achieve with their equipment resources. Also, to attract contractors to the island there has to be a substantial body of works to make it attractive to them at a reasonable price. Smaller projects are able to be undertaken by the Council utilising its internal resources	Complete	\$599,062	Jan-22	Jan-22
3	Road	TAS	Kingborough Council	Goshawk Way Stage 2: Construction of new road	The project includes the construction of a section of new road (Goshawk Way) and new roundabout at the intersection with the Huon Highway and the Upgrade of the existing highway to create two CBD bound carriageways and upgrade of a roundabout at the intersection of John Street and Huon Highway.	Complete	\$1,192,204	Jun-22	Dec-22
3	Road	TAS	Latrobe Council	Hamilton Street	Reconstruct Kerb & Channel from Cotton St to Thomas St (Eastern side)	Complete	\$105,513	Jan-23	Jun-23
3	Road	TAS	Latrobe Council	Hamilton Street	Construct Kerb & Channel from existing at Thomas St to existing near Reibey St for 320m	Complete	\$89,727	Jan-23	Jun-23
3	Road	TAS	Latrobe Council	Squeaking Point Road	Reconstruct 0.65 kilometres of rural road from Frankford Road heading towards Appleby Road	Complete	\$426,882	Jan-23	Jun-23
3	Community	TAS	Launceston City Council	Albert Hall Renewal Project	Improved Accessibility of Community Facilities and Areas - The Albert Hall Renewal Project is a major renewal and upgrade of the Albert Hall, which is one of the only remaining 2 exhibitions Halls in the Southern Hemisphere. The purpose of the project is to establish a cultural destination for the communities of Northern Tasmania and increase tourism to the region. This purpose will be achieved by: 1). Enhance the users and communities experience of the Albert Hall 2). Increase flexibility of the various spaces within the Hall, including increasing accessibility and inclusivity 3). Retain the heritage significance of the Hall 4). Create a more sustainable asset for the City of Launceston. The project is broken down into three key stages, broadly captured as follows: Stage 1: Mechanical upgrades to the existing Hall. Stage 2: Accessibility, internal fit out to existing Hall. Stage 3: New foyer and café area.	Under Construction	\$1,000,000	Jun-22	Jun-24
3	Community	TAS	Launceston City Council	Duck Reach Heritage	Other - The Duck Reach Historical Engineering museum upgrade contains two key elements that will increase the visitor and educational experiences to the centre. a) The installation of representations of the 1907 Turbine, Generator and water valve as static displays. b) The installation of additional and upgraded museum interpretation panels in the Corrin St carpark, the Flying Fox shed and the Duck Reach Historical Museum.	Under Construction	\$50,000	Mar-22	Jun-24
3	Community	TAS	Launceston City Council	Birch Avenue/Churchill Park FIFA Upgrades	Sporting and recreation facilities - Birch Avenue Soccer Ground Upgrade and Churchill Park Soccer Facility Upgrade. State government funding of \$4M was granted to assist the facilities in the bid to become possible Women's FIFA World Cup training facilities and provide ongoing benefit to the long-term community users of these precincts. The Birch Avenue project involves: • Drainage to pitch number 2 and establishment of Junior training pitch • New Lighting to Pitch 1 • Upgraded Lighting to Pitch 2 • Additional new change rooms and amenities building • Further sundry works such as fencing, seating and awning to the existing building The \$250k LRCI funding allocation is associated with the Birch Avenue upgrades above. The Churchill Park project involves: • New Lighting to the Western Pitches • Upgraded lighting to the Southern Pitches • Alterations to existing main change rooms and amenities building. • Further sundry works such as paving, fencing, seating etc.	Under Construction	\$250,000	Nov-22	Jun-24
3	Community	TAS	Launceston City Council	Painting of Council community building assets	Painting/Improvements to community facilities - Painting of external building fabric on community and recreational buildings	Under Construction	\$160,000	May-23	Jun-24
3	Community	TAS	Launceston City Council	Asbestos Removal	Other - Removal of asbestos from community facilities, updating of asbestos registers as required. Preliminary investigations indicate that building structures within the St Leonards Sports Precinct, and several Memorial Halls within the municipality contain asbestos. Whilst compliance checks have indicated the sites are compliant, Council would like to reduce any risk to negligible by removing the asbestos. Updating asbestos registers are a legislative requirement. The final outcome will mean any future renewal or maintenance works can be completed with a higher degree of certainty and be more cost effective to execute. The resultant risk of exposure to users will be negligible as the asbestos will no longer be present. The nominated locations are: 1. Dilston Memorial Hall 2. Soldiers Memorial Hall 3. Royal Park Rugby Change Rooms	Under Construction	\$83,000	Sep-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	TAS	Launceston City Council	Launceston Aquatic Centre Air Handling Unit Replacement	Sporting and recreation facilities - Air Handling Unit (AHU) Replacement in Leisure & 50M Pool Halls Benefits: • Existing AHUs are approaching end of life and need replacing. • New AHU reduces load on new heat pumps, therefor extending their useful life. • New AHU will give more redundancy / capacity during winter • Includes return air bypass which has huge reduction on amount of air heating needing to be done, therefore increasing efficiency and reducing energy costs • Self-contained AHUs re-use waste heat for their internal heat pumps and are more energy efficient than the bluebox heat pumps. The project will improve the air quality within the centre thereby increasing the amenity and overall comfort of users. The upgraded air handling system will also continue to support public health guidance regarding appropriate ventilation in buildings.	Complete	\$870,000	Jul-23	Mar-24
3	Community	TAS	Meander Valley Council	Other - 2-8 Alveston Drive, Deloraine	Other – Design & Construction of Squash Courts and associated infrastructure	Under Construction	\$1,200,000	Nov-22	Jun-24
3	Road	TAS	Meander Valley Council	Footpath Extension – West Goderich St to 53 West Parade, Deloraine	Footpath Extension – West Goderich St to 53 West Parade, Deloraine	Under Construction	\$75,000	Nov-22	Jun-24
3	Road	TAS	Meander Valley Council	Playgrounds: Playground renewal, Village Green, Westbury	Playgrounds: Playground renewal; Removal of existing equipment and installation of new playground equipment, Village Green, Westbury	Under Construction	\$48,666	Nov-22	Jun-24
3	Road	TAS	Meander Valley Council	Quamby Brook, Roxford Road Bridge Design & Construct.	Design and Construction of replacement bridge on Roxford Road over Quamby Brook River	Under Construction	\$407,000	May-24	Jun-24
3	Road	TAS	Meander Valley Council	Mount Leslie Road Footpath Renewal	Footpath renewal of approximately 396m2 of footpath on Mount Leslie Road between Montpelier Drive to Willow Lane and Willow Lane to Delmore Court	Under Construction	\$18,000	May-24	Jun-24
3	Community	TAS	Northern Midlands Council	Pioneer Park 1 Russell Street Evandale TAS 7212 (Playgrounds & skate parks)	Redevelopment of public toilet block	Complete	\$100,000	Oct-23	Apr-24
3	Community	TAS	Northern Midlands Council	Perth Early Learning Centre 2A Fore Street Perth TAS 7300 (Improvements to community facilities)	Funding towards construction of a new Early Learning/Child Care Centre at Perth. to meet current and future demand the capacity of the centre has been increased from 42 day-care places to 46, and from 20 afterschool places to 40 and larger off-street parking and drop-off areas. The buoyant Covid-19 construction industry and unprecedented material price increases have also increased the cost of the project.	Complete	\$1,121,874	Feb-22	Jun-23
3	Community	TAS	Northern Midlands Council	Cressy Recreation Ground Macquarie Street Cressy TAS 7302 (Sporting & Recreation facilities)	Redevelopment of BBQ facility; associated landscaping in accordance with facility master plan	Complete	\$100,000	Apr-22	May-23
3	Community	TAS	Northern Midlands Council	Cressy Swimming Pool Complex 39A Main Street Cressy TAS 7302 (Sporting & Recreation facilities)	Upgrading concourse surrounding the pool; upgrade perimeter fence in accordance with facility master plan	Complete	\$600,000	Apr-22	Nov-22
3	Combination	TAS	Sorell Council	Sorell Streetscape Upgrades – Gordon St, Cole St and Station Lane	Streetscape upgrades including pedestrian infrastructure improvements (footpath replacement and widening), street furniture installation, traffic calming / pedestrian safety devices at signalised junction, landscaping upgrades. Traffic Improvement / Walking Paths / Landscaping Improvements	Under Construction	\$774,592	Oct-22	Jun-24
3	Road	TAS	Southern Midlands Council	Climie Street Campania Reconstruction	Reconstruct and reseal 150m degraded road surface to promote safety and local resident amenity	Complete	\$17,837	Jan-24	Mar-24
3	Road	TAS	Southern Midlands Council	Main Street Kempton Footpath	Replace concrete on 500m footpath to restore condition and improve pedestrian safety	Complete	\$47,000	Feb-23	Jun-23
3	Community	TAS	Southern Midlands Council	Kempton Dog Park Recreation facility	Construct an off-lead dog park in Kempton requiring fencing, water supply, seating & other minor infrastructure	Complete	\$43,125	Jun-22	Jun-23
3	Road	TAS	Southern Midlands Council	Ballyhoo Road Mangalore Sealing	Construct and seal 500m length of previously unsealed road starting 2.1km from Midland Highway	Complete	\$50,000	Apr-23	May-23
3	Road	TAS	Southern Midlands Council	York Plains Road Rehabilitation	Reconstruct and reseal pavement failures in four sections totalling 3600m2 on a 4km length of road to restore surface and improve safety	Complete	\$99,355	Oct-22	Apr-23
3	Road	TAS	Southern Midlands Council	York Plains Road Reconstruction	Reconstruct and reseal 1000m of pavement length starting 4.9km from Midland Highway	Complete	\$206,000	Oct-22	Apr-23
3	Road	TAS	Southern Midlands Council	Native Corners Road Campania Reconstruction	Reconstruct and reseal 1800m of pavement length starting 1.8km south of Howletts Road	Complete	\$274,500	Oct-22	Apr-23
3	Road	TAS	Southern Midlands Council	Pelham Road Elderslie Reconstruction/Drainage	Reconstruct and reseal 1200m of pavement length including drainage works starting 400m from Clifton Vale Road	Complete	\$189,645	Oct-22	Apr-23
3	Road	TAS	Southern Midlands Council	Stonor Road Stonor Reconstruction	Reconstruct and reseal 1900m of pavement length in two sections A – starting 4.7km from Midland Highway for 1400m B – starting 7km from Midland Highway for 500m	Complete	\$161,000	Oct-22	Apr-23
3	Road	TAS	Southern Midlands Council	Main Street Kempton Drainage	350m new footpath, kerb, guttering and stormwater infrastructure to improve drainage and provide safe pedestrian access	Complete	\$242,600	Jan-22	Feb-22
3	Community	TAS	Tasman Council	Blowhole Road, Eaglehawk Neck: Bicycle & Walking Paths	Extension and continuation of existing pathway infrastructure along Blowhole Road – to provide community safety and separation from road vehicles when walking or cycling along the roadside. It will be extended by approximately 150m north towards and up to Waterfall Bay Road; and 360m south which will then connect to an existing Tasmanian Parks & Wildlife Services owned section of the road and newly installed pathway.	Under Construction	\$416,566	Feb-24	Jun-24
3	Community	TAS	Waratah-Wynyard Council	Waratah Falls Walk - Improved Accessibility of Community Facilities and Areas	Design and construct a viewing platform on the western side of the Waratah Waterfall, improve access pathway to the base of the Waterfall and improve viewing access. Reinstate lighting and install interpretive signage for both sites	Under Construction	\$515,045	Sep-23	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	TAS	Waratah-Wynyard Council	East Wynyard Foreshore Pathway and Parking Off-road carparks Playgrounds, Improved Accessibility of Community Facilities and Areas	Upgrade to current car parking arrangements at the East Wynyard Foreshore and widen existing pathway to ensure shared width compliance. Establishment of new playground and improved recreational facilities has meant that current car parking is insufficient to meet user needs.	Complete	\$182,081	Feb-23	Dec-23
3	Community	TAS	Waratah-Wynyard Council	East Wynyard Foreshore Boardwalk - Bicycle and Walking Paths	Make existing Boardwalk safe by replacing existing boardwalk with 2.6m wide non-slip FRP/GRP material, this will bring pathway in line with Coastal Pathway linkages.	Complete	\$300,000	Jun-23	Sep-23
3	Community	TAS	Waratah-Wynyard Council	Wynyard Yacht Club Pontoon and Boat Ramp - Sporting and recreation facilities	Installation of new Pontoon and Boat Ramp at the new Wynyard Multi-Purpose Facility (which includes the Wynyard Yacht Club and Marine Rescue service)	Complete	\$132,242	Jun-23	Jun-23
3	Road	TAS	West Coast Council	Trial Harbour Road Renewal	Rehabilitation and reseal of 8.1km of road including – pavement patching, two coat seal, new line marking and guide posts. Works also include pavement widening, stormwater rectifications and minor adjustment to road alignment (~100m)	Complete	\$608,564	Nov-22	Mar-23
3	Road	TAS	West Tamar Council	Atkinsons Road, Grindelwald rehabilitation	Reconstruction & Drainage - Scope of remedial activities includes the upgrade of stormwater services, driveway accesses, pavement repairs and new asphalt overlay. Extent of works is between 33 and 91 Atkinsons Road.	Complete	\$600,000	Nov-22	Apr-23
3	Road	TAS	West Tamar Council	Winkleigh Road Bridge, B709 – strengthening	Bridge works - B709 requires strengthening to remove NHVR permit requirements for Winkleigh Rd. The bridge has been inspected and defects associated with the superstructure (decking) have been identified. The intent of this project is to replace the bridge superstructure and guardrail	Complete	\$439,204	Aug-22	Oct-22
3	Road	VIC	Alpine Shire Council	Montgomery Lane Upgrade	Project involves rebuilding existing road including drainage upgrades and formation grading.	Complete	\$78,600	Jul-22	Jun-23
3	Community	VIC	Alpine Shire Council	Tawonga Caravan Park Upgrade	Infrastructure upgrades comprising construction of a stormwater reticulation network and internal roads and car parking.	Complete	\$664,000	May-22	Sep-22
3	Community	VIC	Alpine Shire Council	Alpine View Children's Centre Expansion	Demand for 16 extra spaces for babies. This results in an overall increase of the nett occupancy by 47 for the centre.	Complete	\$350,000	Apr-22	Aug-22
3	Road	VIC	Alpine Shire Council	Big Hill Carpark Upgrade	This project was originally nominated under Phase 1. A new separate previously unfunded scope/phase identified for project. The additional scope/phase identified resolves significant drainage works uncovered during the detailed design phase for this project. This LRCI Round 3 funding is allocated for sealing the carpark.	Complete	\$169,000	Apr-22	Jun-22
3	Road	VIC	Alpine Shire Council	Bakers Gully Road Drainage Upgrade	3 separable portions identified. Funding allocated for 3rd separable portion of drainage upgrade works.	Complete	\$159,000	May-22	Jun-22
3	Road	VIC	Ararat Rural City Council	Back Bolac Road	Road reconstructing and upgrading to wider seal with improvements to drainage. Project includes line marking, RRPMS, guideposts, and guardrails.	Complete	\$1,620,099	Oct-21	Mar-23
3	Road	VIC	Ararat Rural City Council	Darlington Nerin Nerin Road	Road reconstructing and upgrading to wider seal with improvements to drainage. Project includes line marking, guideposts, and RRPMS.	Complete	\$738,242	Nov-21	Mar-23
3	Road	VIC	Ararat Rural City Council	Wilson Street	Road widening with kerbs and channels and subsurface drainage system for enhancing the stormwater system.	Complete	\$564,375	Mar-22	Feb-23
3	Community	VIC	Banyule City Council	Footpath Replacement Program	Bicycle and Walking Paths Improvements. Various Locations Replacement of footpath bays that present defects meeting Councils intervention levels as outlined within the Road Management Plan.	Complete	\$1,235,756	Jul-22	Jun-23
3	Road	VIC	Bass Coast Shire Council	Shetland Heights Road -Road and Drainage Upgrade	Reconstruction, sealing and installing underground drainage	Complete	\$1,847,332	Jan-22	Jun-23
3	Community	VIC	Baw Baw Shire Council	Baxter Park Upgrade	Sporting and recreation project - Pavilion upgrade including female friendly player and official change/amenities, upgraded sports field lighting, car park improvement works and spectator shelter.	Complete	\$1,970,054	Oct-22	Jun-23
3	Community	VIC	Baw Baw Shire Council	Willow Grove Netball/Tennis Courts	Sporting and recreation project - Sports court upgrade/renewal to 4 hard surfacing playing courts including compliant run-offs and sports lighting.	Complete	\$1,100,000	Oct-22	Jun-23
3	Community	VIC	Baw Baw Shire Council	Sand Road Intertown Trail	Bicycle and walking path project - Intertown trail along Sand Road, Longwarry from Ashley Court, to Princes Freeway Interchange.	Complete	\$520,000	Oct-22	Jun-23
3	Community	VIC	Bayside City Council	Tree planting and additional vegetation across Bayside Council.	Planting additional trees and vegetation in Council's Parks and Gardens in line with our Urban Forest Strategy. Under normal circumstances, Council plants 1400 trees per across Bayside in streets and parks. A similar number are removed due to poor health or construction and redevelopment works each year. In order to expand the urban tree canopy, additional trees need to be planted. The grant funding will allow Bayside to plant and maintain an extra 2000 trees in the 2022 planting season. https://s3.ap-southeast-2.amazonaws.com/hdp.au.prod.app.bays-yoursay.files/6216/2927/8166/Draft_Urban_Forest_Strategy_2021.pdf	Complete	\$740,000	Apr-22	Nov-22
3	Community	VIC	Benalla Rural City Council	Historical Museum Facility Upgrade	Improvements to community facility includes expansion of display areas and installation of lighting and temperature control	Complete	\$75,000	Apr-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Town Hall facility upgrade	Installation of modern HVAC system and improvements to sound and lighting	Complete	\$400,000	Jul-22	Jun-23
3	Road	VIC	Benalla Rural City Council	Kerb and gutter renewal program	Drainage works to include a number of renewal projects in the Benalla township	Complete	\$300,000	Jul-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	VIC	Benalla Rural City Council	Benalla Lakeside boardwalk renewal	Walking path renewal around Lake Benalla replace wooden decking	Complete	\$150,000	Jul-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Bicycle and walking path renewal	Upgrade and new bicycle and walking paths around the City	Complete	\$300,000	Jul-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Benalla mural precinct landscaping	Landscaping improvements to the mural precinct and installation of accessible walking path to lake precinct	Complete	\$100,000	Jul-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Mitchell Street Lakeside Park	Development of green space along the Benalla Lakeside precinct	Complete	\$75,110	Jul-22	Jun-23
3	Road	VIC	Benalla Rural City Council	Hangar Drive upgrade	Upgrade the road pavement on Hangar Drive. The road services the Benalla Migrant Camp precinct.	Complete	\$67,538	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Goorambat Football Netball Club Septic System Upgrade	Current septic system is at capacity. This upgrade is necessary to support the umpire room and female facilities projects.	Complete	\$40,000	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Tatong Community Revitalisation Project	Public toilet renovation that services the adjoining playground and recreation facilities. The 2nd project will upgrade the area around the Tatong CFA Mural with the installation of a 25m long concrete path and associated landscaping for safer viewing of the mural. The 3rd project will have two new picnic tables installed in the bushland reserve. The intention is to have these tables made from recycled material.	Complete	\$46,130	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Swanpool Memorial Hall Carpark Upgrade	This project is designed to upgrade the existing carpark with an asphalt finish to ensure visitors and local residents have access to a higher quality carpark at this well used community hub.	Complete	\$50,000	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Baddaginnie Jubilee Hall Improvements	Involves installation of new air conditioning, a new iron roof, replace existing concrete paths, new fence and construct a disabled car park.	Complete	\$50,000	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Molyullah Undercover Community Connections	To build an undercover community space at the rear of the Molyullah Hall.	Complete	\$50,000	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Devenish Unisex Disabled Toilet	A unisex disabled toilet is to be added on the northside of the existing hall.	Complete	\$30,000	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Lima South Energy Efficient Air Conditioning	Supply and install 3 energy efficient split system units and removal of old units at Lima South Community Hall.	Complete	\$5,200	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Swanpool Shelter Upgrade	To replace the existing old undercover community noticeboard with a new galvanised steel structure.	Complete	\$8,500	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Boweya Community Centre Water Capacity Upgrade	Installation of a larger rainwater tank for the use of patrons or visitors to the Boweya Community Centre. The water would also be available to the local Boweya CFA Fire Shed for fire-fighting.	Complete	\$8,530	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Thoona Memorial Hall Outside Decking Project	To install a raised deck at the side of the community hall. The disability access will become part of the new deck.	Complete	\$50,000	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Moorngag Hall Fence Replacement and Shed Fit-out	The project will see the removal of the existing old fence and be replaced with a new fence using concrete posts, strainers and six strands of wire to provide security for the reserve. The project will also have a new counter, work bench, trough and pump in the multi-purpose shed.	Complete	\$7,700	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Molyullah Children's Playground	Construct a children's playground at the Molyullah Hall and Recreation Reserve.	Complete	\$47,167	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Swanpool Albert Heaney Reserve Upgrade	Enclosure for maintenance equipment, sheeting of eaves at the west side of the building, painting of the interior toilets, change rooms, storeroom and passageways within the pavilion.	Complete	\$21,000	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Lurg Hall Painting of Old Lurg School	To paint the interior of the Old Lurg School that is used for community use.	Complete	\$10,815	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Swanpool Bowling Club Renovation	The Swanpool Bowling Club is the community meeting point and is looking to install new floor coverings and paint the internal and external areas.	Complete	\$45,420	Oct-22	Jun-23
3	Community	VIC	Benalla Rural City Council	Warranbayne Recreation Reserve Needs a Scrub	The project is to prepare and paint the interior of the Warrenbayne Hall.	Complete	\$12,000	Oct-22	Jun-23
3	Community	VIC	Borough of Queenscliffe	Community Health Care Pedestrian Link	Bicycle and walking path. The project will address a missing pedestrian link to access community health care. The community health care centre has moved its public entrance to a different street frontage (Point Lonsdale Road). This has resulted in a lack of pedestrian connectivity to public transport and aged care accommodation. Pedestrians are currently required to walk on the edge of the highway to access the centre. The project will construct approximately 125metres of path to link the bus stop with the centre. This will also complete the linkage to aged care accommodation.	Complete	\$76,358	Mar-23	May-23
3	Road	VIC	Brimbank City Council	Road Rehabilitation- Yallourn Street (Helene Street to Rockbank Road), ARDEER	The project includes the following major aspects - Rehabilitation of 232 metres of existing road pavement and resurfacing with asphalt, reconstruction of 410 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 90 metres of underground drainage works. Problem being addressed: The existing road pavement exhibits oxidation and areas of significant cracking, loss of aggregate and longitudinal roughness. In addition significant lengths of concrete kerbing is in a poor condition.	Complete	\$377,491	Jan-23	Jun-23
3	Road	VIC	Brimbank City Council	Road Rehabilitation- Derrimut Street (Sydney street to Adelaide Street), ALBION	The project includes the following major aspects - Rehabilitation of 319 metres of existing road pavement and resurfacing with asphalt, reconstruction of 620 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 140 metres of underground drainage works. Problem being addressed: The existing road pavement exhibits oxidation and areas of significant cracking, loss of aggregate and longitudinal roughness. In addition significant lengths of concrete kerbing is in a poor condition.	Complete	\$595,680	Oct-22	May-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	VIC	Brimbank City Council	Road Rehabilitation- Diamond Avenue (Vale Street to Dover Street (NW road)), ALBANVALE	The project includes the following major aspects - Rehabilitation of 405 metres of existing road pavement and resurfacing with asphalt, reconstruction of 760 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 203 metres of underground drainage works. Problem being addressed: The existing road pavement exhibits oxidation and areas of significant cracking, loss of aggregate and longitudinal roughness. In addition significant lengths of concrete kerbing is in a poor condition.	Complete	\$663,556	Oct-22	May-23
3	Road	VIC	Brimbank City Council	Road Rehabilitation- Jacinta Way (Main Road West to Gum Street), KINGS PARK	The project includes the following major aspects - Rehabilitation of 364 metres of existing road pavement and resurfacing with asphalt, reconstruction of 630 metres of existing kerb and channel, reconstruction of existing vehicle crossings where required, reconstruction of all damaged footpath, construction of 240 metres of underground drainage works. Problem being addressed: The existing road pavement exhibits oxidation and areas of significant cracking, loss of aggregate and longitudinal roughness. In addition significant lengths of concrete kerbing is in a poor condition.	Complete	\$628,507	Jan-23	May-23
3	Community	VIC	Buloke Shire Council	Cabins Infrastructure for Tourism and Short Term Accommodation. Multiple Locations: Other	Install up to 2 accommodation cabins and associated infrastructure at 7 caravan park locations Sea Lake, Green Lake, Tchum Lake, Watchem Lake, Wooroonook Lake, Charlton and Wycheproof. Council will install and maintain asset	Complete	\$600,000	Mar-22	Jun-23
3	Road	VIC	Buloke Shire Council	Rehabilitation - McLoughlans Road: Reconstruction	A section of McLoughlans Road (Ch7.350km to Ch9.000km) will be reconstructed and increased in width from 3.8 metres to 6.6 metres.	Complete	\$729,000	Apr-22	Jun-23
3	Community	VIC	Buloke Shire Council	Buloke Drainage Investigation & related capital works Multiple Locations: Drainage	The drainage investigation will use Lidar Technology to identify stormwater catchment to a natural and community desired location and will include: GWM water assessment Current Drainage investigation and condition assessment Hydraulic modelling Drainage strategy Flood mitigation strategy Mapping and report Capital works plan including priority projects Capital works Identified as immediate "Priority 1" or "quick wins" will then be completed	Complete	\$640,000	Apr-22	Jun-23
3	Road	VIC	Buloke Shire Council	Buloke Footpath and Crossover Project Multiple Locations: Bicycle and Walking Paths	Upgrade primary and secondary footpaths to current Vic Road standards. Upgrade crossovers to DDA standards. Increase the width and thickness of primary footpaths and secondary footpath at locations which experiences high traffic.	Complete	\$582,526	Apr-22	Jun-23
3	Community	VIC	Buloke Shire Council	Wycheproof Caravan Park Upgrade: Other	Construction of New Amenities Building & installation of associated infrastructure upgrades (electrical & hydraulic) Council will install and maintain asset	Complete	\$300,000	Apr-22	Jun-23
3	Community	VIC	Buloke Shire Council	Wooroonook Lakes Camping Ground Upgrade: Other	Electrical & hydraulic upgrades to increase the amount of powered sites available. Council will install and maintain asset	Complete	\$120,000	Apr-22	Jun-23
3	Community	VIC	Buloke Shire Council	Donald Community Precinct Improvements: Sporting and recreation facilities	Capital works identified under Stage 2B plans	Complete	\$180,000	Jul-22	Jun-23
3	Community	VIC	Buloke Shire Council	Aerodrome water connections. Multiple Locations: Other	Provide pipeline water connection to Aerodromes at Sea Lake, Wycheproof, Birchip & Charlton Council will install and maintain asset	Complete	\$28,000	Apr-22	Jun-23
3	Community	VIC	Buloke Shire Council	Watchem Oval Water Connection: Sporting and recreation facilities	Provide pipeline water connection to the Watchem Oval. Council will install asset and retain ownership of the asset, committee will maintain.	Complete	\$20,000	Apr-22	Jun-23
3	Community	VIC	Campaspe Shire Council	Rushworth Murchison Rail Trail Construction	Construction of rail trail from Rushworth to Murchison (10.5km)	Under Construction	\$1,512,093	Mar-23	Jun-25
3	Community	VIC	Campaspe Shire Council	Campaspe Wide Public Amenities Upgrade Program	Upgrade of public toilets across the municipality	Under Construction	\$850,000	Feb-23	Jun-24
3	Community	VIC	Campaspe Shire Council	Rochester DDA Parking Upgrade and Kerb renewal	Rochester Toilet Block – upgrade of parking to be DDA accessible and renewal of associated assets (kerb and channel)	Under Construction	\$225,000	May-24	Jun-24
3	Community	VIC	Campaspe Shire Council	Shire Footpath Program	Construction of sections of footpaths across the municipality	Under Construction	\$300,000	May-24	Jun-24
3	Community	VIC	Campaspe Shire Council	Kyabram Recreation Reserve Netball Court and Lighting Upgrade	Kyabram Recreation Reserve Netball Court and Lighting Upgrade	Complete	\$804,000	Oct-22	Feb-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	VIC	Campaspe Shire Council	Campaspe Wide Solar program	Installation of solar and batteries on community buildings across the municipality Work Category: Other <ul style="list-style-type: none"> •Echuca East Community Building •Girgarre Memorial Hall and Supper Room •Kyvalley Hall •Kyalabram Plaza Theatre •Koyuga Hall •Nanneella Memorial Hall •Tongala Community Centre •Lockington Community Centre •Rochester Service Centre 	Complete	\$500,000	Jun-22	Feb-24
3	Road	VIC	Campaspe Shire Council	Campaspe Wide Gravel Road Resheeting program	Gravel road resheeting across the municipality Work Category: Sheetting / Re-sheetting <ul style="list-style-type: none"> •McDonald Road (White to MacGregor) - •McDonald Road (Rowe Road East to 2000m South) •McDonald Road (Glanville to Bangarang) •Watson Road (Floodway to Mitchell) - •D'Dea Road (Murphy to Watson) - •Watson Road (Glanville to Bangarang) - •Weller Road (Echuca-Maroopna Rd to Sth of Hogan Rd) •Weller Road (north of Graham to Matheson) •D'Dea Road (Tehan) •Graham Road (Murphy to west of Watson) •Rest down Road (Whinfield to Lowrie) •Mount Terrick Road (Highett to Monahan) •Hancock Road (Leithville South to MVH) •Mount Terrick Road (Echuca Mitiamo to Highett) •Mount Terrick Road (Monahan to east of Martin) Watson Road (Mitchell to Glanville) 	Complete	\$1,560,017	Jan-23	Feb-24
3	Community	VIC	Campaspe Shire Council	Lancaster Netball Court Resurfacing	Resurfacing of netball court	Complete	\$19,480	Jan-23	Feb-23
3	Community	VIC	Cardinia Shire Council	Officer District Park – dog off leash area Lansell Avenue, Officer Work category: Playgrounds and Skate parks (including all ability playgrounds)	Fully fenced dog off leash area with agility equipment, landscaping, pathways, seating and quiet dog area With the support of the Victorian Government’s New and Upgraded Dog Parks Program the quality and scope of the Officer District Park Dog Off Leash area will be significantly increased. The proposed new design will include an increase in the size of the dog off leash area by almost a third from 2,125 square metres to 3000 square metres whereby the main area would be approximately 2,300 square metres and the quiet dog area would be approximately 700 square metres. It will also include more paths, large areas of compacted granitic sand, rocks and logs for the dogs to explore, sensory elements like a dry creek bed, some shelters, extensive garden beds, canopy tree planting, digging areas for the dogs, agility equipment, additional seating, sculptural dog art, an additional drinking fountain with dog bowl and an expansion of the associated public toilet facility. The upgraded version of the Officer District Park dog off leash area will much better incorporate cooling, shading and greening into the project design. The enhancement of the off leash area will include an extensive increase in planting of both lower level grasses and shrubs as well as canopy trees. The design will also incorporate 2 additional shelters and shaded seating underneath. The additional canopy trees will encourage dog owners to move around the site with their dog as they will provide shade over the proposed path network. The expansion in size of the dog off leash area will also allow for the design to incorporate a planted embankment area where dogs can explore amongst rocks, shrubs, grasses and logs. Whilst there will be extensive planting within the site, the human height sight lines will be mostly open and they will have a clear view of the whole DOLA. There will be no visually secluded areas to ensure people feel safe moving throughout the site and to discourage potential anti-social behaviour.	Under Construction	\$320,000	Oct-23	Dec-24
3	Community	VIC	Cardinia Shire Council	Officer District Park – Parkour zone Lansell Avenue, Officer Work category: Playgrounds and Skate parks (including all ability playgrounds)	Construction of parkour zone including concrete and steel obstacles, rubber under-surfacing and associated landscaping	Under Construction	\$115,000	Oct-23	Dec-24
3	Community	VIC	Cardinia Shire Council	Alma Treloar – new toilet block 79 Pakenham Road, Cockatoo Work category: Toilet block	Construction of public toilet block amenities	Under Construction	\$350,000	Jun-23	Aug-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	VIC	Cardinia Shire Council	James Street carpark 43 James Street, Pakenham Work category: off road car park	Construction of new off-road car park to service new youth centre, including solar car park lighting	Complete	\$500,000	Sep-23	Dec-23
3	Community	VIC	Cardinia Shire Council	Cockatoo Cottages landscape and accessibility upgrade 5 McBride St, Cockatoo Work category: Landscaping improvements and improved accessibility of community facilities and areas	Outdoor landscaping and external safe pavement access works	Complete	\$185,000	Apr-22	Nov-23
3	Community	VIC	Cardinia Shire Council	Alma Treloar Reserve - stage and amphitheatre construction 79 Pakenham Road, Cockatoo Work Category: Sporting and recreation facilities	Upgrade existing 'informal' amphitheatre with a formal teared outdoor amphitheatre area with teared seating, plus new stage area with shade structure over the stage.	Complete	\$360,000	Jun-23	Sep-23
3	Community	VIC	Cardinia Shire Council	Deep Creek Reserve – interpretation signage End of Cameron Way, Pakenham Work category: other	Interpretation signs as outlined in the Deep Creek Reserve interpretation plan (Stage 1 and some components of Stage 2), including welcome totem, ESD information for building, interpretation sign to complement sculpture, plus more 1a. Entry sign (takes into consideration the declaration of Bunurong as the RAP thus only 1 totem sign) 1b. Choose your own adventure 2a. An interactive installation that will demonstrate and talk about the many ESD features of the building and broader site 2b. A sign (located near the tadpoles) to explain the origins of the name 'Deep Creek' 2e. Café – signage only (integrating ESD at the café) See attached extracts from the interpretation plan for each of these signs.	Complete	\$175,000	Aug-22	Aug-23
3	Community	VIC	Cardinia Shire Council	Nar Nar Goon football oval resurfacing Spencer Street, Nar Nar Goon Work category: Sporting and recreation facilities	Works to upgrade and maintain sporting oval (drainage and re-turf)	Complete	\$200,000	Sep-22	Jun-23
3	Community	VIC	Cardinia Shire Council	Parman Avenue Reserve, Pakenham playspace Work category: Playgrounds and Skate parks (including all ability playgrounds)	Playspace renewal and upgrade.	Complete	\$62,278	Apr-23	Jun-23
3	Community	VIC	Cardinia Shire Council	Cockatoo Tennis Court redevelopment 2 McBride Street, Cockatoo Work category: Sporting and recreation facilities	Upgrade and repair of existing tennis courts - demolition of existing courts, earthworks, and court pavement upgrade and drainage.	Complete	\$450,000	Aug-22	Jun-23
3	Road	VIC	Cardinia Shire Council	Timbertop-Pinkhill Boulevard, Officer intersection Timbertop Boulevard-Pink Hill Boulevard-Hedgevale Drive, Officer Work category: Traffic improvement	Upgrade intersection of Timbertop Boulevard-Pink Hill Boulevard-Hedgevale Drive to full signalised intersection	Complete	\$525,000	Oct-22	Jan-23
3	Community	VIC	Cardinia Shire Council	Streetlight upgrade Main locations: Pakenham, Beaconsfield and Koo Wee Rup Work category: Replacement of light bulbs in streetlights	Upgrade streetlights from mercury vapour to LED (the number will be dependent on the tender and cost per unit, which has increased since the original application was made)	Complete	\$140,000	Sep-22	Jan-23
3	Community	VIC	Casey City Council	Bayview Park 1001 Steps - Stage 2 Accessible Path	Construct Stage 2 of a compliant access path to provide an easy grade ascent/descent to the top viewpoint of Bayview Park for people of all mobility and abilities	Under Construction	\$1,219,390	Oct-23	May-25
3	Road	VIC	Casey City Council	Casey Fields Southern Entrance and Road	Construct new (and final) entrance and road into Casey Fields from its southern boundary.	Complete	\$495,000	Aug-23	Nov-23
3	Road	VIC	Casey City Council	Evans Road (South Gippsland Highway to Hall Road) Upgrade (Stage 1-3)	Upgrade of Evans Road from South Gippsland to Hall Road including asphalt resealing, regulation and 100mm depth of patching as required and safety barrier installation to meet AustRoad Standards.	Complete	\$1,553,000	Jul-22	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	VIC	Central Goldfields Shire Council	Central Goldfields Pool Upgrade Works (Various locations)	Works to upgrade and repair several swimming pools across the Central Goldfields Shire Council including; • Maryborough Indoor Sports & Leisure Centre • Talbot Outdoor Swimming Pool • Dunolly Outdoor Swimming Pool	Complete	\$1,139,092	Aug-22	Jun-23
3	Community	VIC	Central Goldfields Shire Council	Central Goldfields Community Infrastructure Upgrades (Various locations)	Implement community infrastructure upgrades. This includes upgrades to various community buildings including – Installation shelter, painting community building, building maintenance & structural repairs and Talbot Town Hall Toilet replacement final stage (funded through Phase 1 & 3)	Complete	\$440,000	Jan-23	Jun-23
3	Road	VIC	City of Ballarat	Ring Road / Gregory Street – Mitchell Park	Install traffic lights at the Ring Road / Gregory intersection	Complete	\$565,810	Oct-22	Jun-23
3	Community	VIC	City of Ballarat	Wendouree West Change Rooms – Kurrajong Road, Wendouree West	Construct new female and male change rooms in the Wendouree West Recreation Reserve	Complete	\$1,300,000	Jan-22	Jan-23
3	Road	VIC	City of Ballarat	Wendouree Parade – Lake Wendouree	Replace 600 meters of tram tracks and reconstruction part of the road	Complete	\$1,200,000	Mar-22	Oct-22
3	Road	VIC	City of Boroondara	Bourne Road, Glen Iris.	Reconstruction: removal and replacement of existing kerb and channel, road resurfacing and reconstruction of drainage. Removal and replacement of sections of footpath in poor condition	Complete	\$337,622	Feb-23	Jun-23
3	Road	VIC	City of Boroondara	Cooloongatta Road, Camberwell (Riverside Rd to Doonkuna Av)	Reconstruction: Road refurbishment, asphalt resurfacing and associated drain and footpath works	Complete	\$450,000	Apr-23	Jun-23
3	Road	VIC	City of Boroondara	Athelstan Road, Camberwell. Toorak Road to Camberwell Road	Reconstruction: removal and replacement of existing kerb and channel, road resurfacing and reconstruction of drainage. Removal and replacement of sections of footpath in poor condition	Complete	\$400,000	Nov-22	May-23
3	Road	VIC	City of Darebin	BROADHURST AVENUE From GELLIBRAND to HOBBS	Resealing Length: 120m	Complete	\$26,562	Oct-22	Jun-23
3	Road	VIC	City of Darebin	BROADHURST AVENUE From WILSON to LAWLEY	Resealing Length: 300m	Complete	\$59,672	Oct-22	Jun-23
3	Road	VIC	City of Darebin	BROADHURST AVENUE From FIDDES TO LAKESIDE	Resealing Length: 100m	Complete	\$24,330	Oct-22	Jun-23
3	Road	VIC	City of Darebin	HIGH STREET From NORTHERNHAY to HOWARD	Resealing Length: 610m	Complete	\$192,715	Oct-22	Jun-23
3	Road	VIC	City of Darebin	HUGHES PARADE (West side) From ROSENTHAL to ASQUITH	Resealing Length: 345m	Complete	\$64,028	Oct-22	Jun-23
3	Road	VIC	City of Darebin	HAYES STREET From DENNIS to DAREBIN	Resealing Length: 257m	Complete	\$36,400	Oct-22	Jun-23
3	Road	VIC	City of Darebin	ALLENBY AVENUE From GELLIBRAND to HIGH	Resealing Length: 285m	Complete	\$65,797	Oct-22	Jun-23
3	Road	VIC	City of Darebin	FULHAM ROAD From MC KAY to STEANE	Resealing Length: 117m	Complete	\$35,345	Oct-22	Jun-23
3	Road	VIC	City of Darebin	STEANE STREET From ARTHUR TO SPARKS	Resealing Length: 246m	Complete	\$41,464	Oct-22	Jun-23
3	Road	VIC	City of Darebin	MONTEFIORE STREET From GRANGE TO PERRY	Resealing Length: 152m	Complete	\$45,031	Oct-22	Jun-23
3	Road	VIC	City of Darebin	PERRY STREET From CHINGFORD to MONTEFIORE	Resealing Length: 95m	Complete	\$22,578	Oct-22	Jun-23
3	Road	VIC	City of Darebin	RAILWAY PLACE From STATION to ARTHUR	Resealing Length: 95m	Complete	\$19,686	Oct-22	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	VIC	City of Darebin	ARTHURTON ROAD From WINIFRED to MERRI CREEK	Resealing Length: 140m	Complete	\$39,673	Oct-22	Jun-23
3	Road	VIC	City of Darebin	CHARLES STREET From GEORGE to TIMMINS	Resealing Length: 172m	Complete	\$26,624	Oct-22	Jun-23
3	Road	VIC	City of Darebin	EMMALINE STREET From LEINSTER to ST.GEORGES	Resealing Length: 450m	Complete	\$67,695	Oct-22	Jun-23
3	Road	VIC	City of Darebin	SEPARATION STREET From HOPETOUN to WHALLEY	Resealing Length: 246m	Complete	\$51,760	Oct-22	Jun-23
3	Road	VIC	City of Darebin	SEPARATION STREET From VICTORIA to FRENCH	Resealing Length: 207m	Complete	\$48,568	Oct-22	Jun-23
3	Road	VIC	City of Darebin	CHIFLEY DRIVE From RAGLAN to FINK	Resealing Length: 136m	Complete	\$49,877	Oct-22	Jun-23
3	Road	VIC	City of Darebin	CHENIES STREET From THE FAIRWAY to PURINUAN	Resealing Length: 360m	Complete	\$67,887	Oct-22	Jun-23
3	Road	VIC	City of Darebin	GILBERT ROAD from UNION to DUNSTON	Resealing Length: 300m	Complete	\$69,772	Oct-22	Jun-23
3	Road	VIC	City of Darebin	MILLER STREET From St George to Hobson	Resealing	Complete	\$31,986	Oct-22	Jun-23
3	Road	VIC	City of Darebin	HIGH STREET From Garnet to Bell	Resealing	Complete	\$35,861	Oct-22	Jun-23
3	Road	VIC	City of Darebin	DUNDAS STREET From Newcastle to Victoria	Resealing	Complete	\$39,811	Oct-22	Jun-23
3	Community	VIC	City of Greater Bendigo	Strathfieldsaye Sports Club - Clubrooms renewal [Club Court, Strathfieldsaye VIC 3551; Improvements to community facilities]	Improvements to community facilities -Renewal of community facilities to support 11 user groups and the wider community. Includes renewal of part of the clubrooms/Pavilion, developing multi-use community facilities, and addressing universal access and female friendly guidelines. The improvements to the community facility are increasing accessibility (ramps etc), installation of new change room facilities (female friendly) and other refurbishments to upgrade/renew.	Complete	\$700,000	Jan-23	Feb-24
3	Community	VIC	City of Greater Bendigo	Keck Street, Flora Hill - Footpath renewal [Keck Street, Flora Hill, VIC 3550; Bicycle and Walking Paths]	Bicycle and Walking Paths - Works involving Pedestrian Infrastructure; Footpath Renewal along Keck Street (north side) – Somerville Street to Curtin Street, Flora Hill	Complete	\$200,000	May-23	Jun-23
3	Community	VIC	City of Greater Bendigo	Curtain Street, Eaglehawk - Footpath renewal [Curtain Street, Eaglehawk, VIC 3556; Bicycle and Walking Paths]	Bicycle and Walking Paths - Works involving Pedestrian Infrastructure; Footpath Renewal along Curtain Street - Averys Road to No 26 Curtain Street, Eaglehawk.	Complete	\$109,798	May-23	Jun-23
3	Community	VIC	City of Greater Bendigo	Lake Weeroona Play Space Renewal [Napier St, Bendigo VIC 3550; Playgrounds and Skate Parks]	Playgrounds and Skate Parks - Replacement & upgrade of Lake Weeroona Municipal Playspace. Current playspace has reached end of life and requires replacement. The play space consists of a wooden play structure, the works will be to replace this (to ensure it's safe to use) and resurfacing the rubber flooring.	Complete	\$1,200,000	Jul-22	Jun-23
3	Community	VIC	City of Greater Bendigo	Tom Flood Sports Centre Soft Surface Renewal [Park Road, Bendigo VIC 3550; Sporting and recreation facilities]	Sporting and recreation facilities - Reconstruction of turf sporting surface in response to condition audits. Surface will then be able to support State and National level sports and alleviate unsustainable demand on other sporting surfaces.	Complete	\$821,832	Jul-22	Jun-23
3	Community	VIC	City of Greater Bendigo	Axedale Tennis Court Renewal [Mitchell Street, Axedale VIC 3551; Sporting and recreation facilities]	Sporting and recreation facilities - Renewal of Axedale Tennis Courts. Project will demolish three non-compliant courts and construct two courts in similar location – works will include access, landscaping and spectator area.	Complete	\$350,000	Feb-23	Jun-23
3	Road	VIC	City of Greater Bendigo	Plumridge Street and Holdsworth Road – intersection safety treatment [Plumridge Street, White Hills, VIC 3550; Traffic improvement]	Traffic improvement - Additional kerbing, drainage, signage, line marking and raised platform construction.	Complete	\$65,841	Mar-23	Jun-23

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	VIC	City of Greater Bendigo	Jobs Gully Road, Jackass Flat – New Footpath [Jobs Gully Road, Jackass Flat, VIC 3556; Bicycle and Walking Paths]	Bicycle and Walking Paths - Works involving Pedestrian Infrastructure; New Footpath along Jobs Gully Road – Kingston Drive to Averys Road, Jackass Flat.	Complete	\$494,361	Sep-22	May-23
3	Community	VIC	City of Greater Bendigo	Guys Hill Road, Strathfieldsaye – New Footpath [Guys Hill Road, Strathfieldsaye VIC 3551; Bicycle and Walking Paths]	Bicycle and Walking Paths - Works involving Pedestrian Infrastructure; New Footpath along Guys Hill Road – Tannery Kane to Ryalls Lane, Strathfieldsaye.	Complete	\$300,000	Sep-22	Apr-23
3	Community	VIC	City of Greater Bendigo	Taylor Lane, Strathfieldsaye – New Footpath [Taylor Lane, Strathfieldsaye VIC 3551; Bicycle and Walking Paths]	Bicycle and Walking Paths - Works involving Pedestrian Infrastructure; New Footpath along Taylor Lane – Wellington Street to No 79 Taylor Lane, Strathfieldsaye.	Complete	\$200,000	Aug-22	Mar-23
3	Community	VIC	City of Greater Bendigo	Stout Street, Bendigo – New Footpath [Stout Street, Bendigo VIC 3551; Bicycle and Walking Paths]	Bicycle and Walking Paths - Works involving Pedestrian Infrastructure; New Footpath along Stout Street – Hope Street to Barkly Terrace East, Bendigo	Complete	\$50,000	Aug-22	Nov-22
3	Road	VIC	City of Greater Dandenong	Hammond Road – Bridge Renewal	(i) bearing rehabilitation; (ii) asphalt crack repairs; (iii) crosshead, pier columns and pier bracing crack and spalling repairs; (iv) preparation and painting of steelwork; (v) footway slab concrete repair; (vi) expansion joint and deck patch repairs.	Under Construction	\$520,000	Apr-23	Jun-24
3	Road	VIC	City of Greater Dandenong	Abbotts Road – Bridge Renewal	Works which are required for bridge components including expansion joints, abutments and headstocks (super and substructure).	Under Construction	\$100,000	Jul-23	Jun-24
3	Community	VIC	City of Greater Dandenong	Springvale Hub to Balmoral – Optical fibre infrastructure for CCTV, public Wi-Fi	public WiFi and people counters are required to enhance CCTV functionality and maximise the investments in each to more effectively manage public spaces.	Under Construction	\$155,000	Aug-22	Jun-24
3	Combination	VIC	City of Greater Dandenong	Andrew Erickson Gardens - Car Park Renewal, Springvale: Off road Carparks	Renewal of Carpark Surface includes, Kerb and channels and spoons drain	Complete	\$200,000	Aug-22	Jun-23
3	Combination	VIC	City of Greater Dandenong	Robert Booth Reserve Entrance (Bess Court) – Carpark Renewal,	Renewal of Carpark Area – Asphalt Surfacing	Complete	\$200,000	Aug-22	Jun-23
3	Community	VIC	City of Greater Dandenong	Gloria Pyke Pavilion to Operations Centre – Optical fibre infrastructure for CCTV, public Wi-Fi	public WiFi and people counters are required to enhance CCTV functionality and maximise the investments in each to more effectively manage public spaces.	Complete	\$55,000	Aug-22	Jun-23
3	Community	VIC	City of Greater Dandenong	Vanity Lane to DND Civic Centre – Optical fibre infrastructure for CCTV, public Wi-Fi	public WiFi and people counters are required to enhance CCTV functionality and maximise the investments in each to more effectively manage public spaces.	Complete	\$30,000	Aug-22	Jun-23
3	Community	VIC	City of Greater Dandenong	Halpin Way to DND Civic Centre – Optical fibre infrastructure for CCTV, public Wi-Fi	public WiFi and people counters are required to enhance CCTV functionality and maximise the investments in each to more effectively manage public spaces.	Complete	\$28,000	Aug-22	Jun-23
3	Community	VIC	City of Greater Dandenong	Menzies Hall to DND Senior Citizens Centre – Optical fibre infrastructure for CCTV, public Wi-Fi	public WiFi and people counters are required to enhance CCTV functionality and maximise the investments in each to more effectively manage public spaces.	Complete	\$15,000	Aug-22	Jun-23
3	Combination	VIC	City of Greater Dandenong	Railway Parade Noble Park Shopping Centre Upgrade.	Stage 1 - Renewal and upgrade of the shopping centre, works include car park improvements, renewal of paving and other related infrastructure including furniture trees and landscaping. Stage 1 scope of works includes: construction of streetscape upgrade works including street tree planting and landscape improvements; paving and street tree cut outs; supply and installation of street furniture (seats, bike racks and bins) on the north-east (shop-front) side of Railway Parade. A subsequent stage not part of the scope of Stage 1 and not part of the LRCIP-funding request will be for the opposite (car park/railway reserve interface). The LRCIP-funded works are not staged.	Complete	\$517,000	Nov-22	Apr-23
3	Community	VIC	City of Greater Dandenong	Dandenong Plaza – Optical fibre infrastructure for CCTV, public Wi-Fi	public WiFi and people counters are required to enhance CCTV functionality and maximise the investments in each to more effectively manage public spaces.	Complete	\$160,000	May-22	Aug-22
3	Community	VIC	City of Greater Dandenong	Tatterson Park Pavilion to Springer Leisure Centre – Optical fibre infrastructure for CCTV, public Wi-Fi	public WiFi and people counters are required to enhance CCTV functionality and maximise the investments in each to more effectively manage public spaces.	Complete	\$55,000	May-22	Aug-22
3	Road	VIC	City of Greater Shepparton	Fryers Street / Thompson Street Upgrade	The key focus of this project is to improve the safety of the intersection and this comes hand in hand with increasing the capacity of the intersection and the flow of traffic. The traffic modelling report completed by Stantec (2021) demonstrates that the existing T intersection will hit capacity due to the increase in traffic in 2022. Therefore, a new roundabout on the eastern side of the railway has been recommended to bring significant traffic flow and safety benefits. Without the intersection improvements the northeast approach will perform very poorly, resulting in long queues and motorists trying to turn into smaller gaps in the oncoming traffic flow, challenging geometry for vehicles, limited queuing space, level-crossing and introduction of the SCC. All these factors, demonstrate that this project will provide a crucial safety upgrade and will reduce risks of accidents occurring in the future.	Complete	\$1,000,000	Jul-22	May-23
3	Combination	VIC	City of Greater Shepparton	Various locations Path Connectivity – connection of footpath network CM M10/82497	A footpath network is an integrated, cohesive set of footpaths, suitable for all ages and abilities, enabling people to walk to any destination. Footpaths facilitate two primary groups of activities; moving activities and stationary activities. Continuous footpath connections are critical to facilitate walking by children, parents, seniors and others with limited mobility.	Complete	\$1,050,000	Jul-22	Apr-23
3	Road	VIC	City of Greater Shepparton	Knight Street / Hawdon Street Upgrade	This project involves the relocation of services to enable the construction of an upgraded roundabout to provide safer infrastructure for pedestrians, cyclists, and vehicles. The proposed roundabout improvements will provide raised safety platforms to slow approaching vehicles on all four legs, with an additional lane on the northern entry and the southern exit	Complete	\$400,000	Sep-22	Feb-23
3	Road	VIC	City of Greater Shepparton	Nixon Street Renewal	The Nixon Street renewal (between Corio St and Skene St) incorporates road pavement renewal, kerb & channel renewal and footpath renewal, plus a new roundabout at Harold Street. The existing trees in the central median will be removed and replaced with new trees	Complete	\$1,600,000	Aug-22	Dec-22

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Road	VIC	City of Melbourne	FLINDERS STREET, North Side from Queen Street to Market Street	Profiling and re-sheeting 50mm Type 'H' Hot Mix Asphalt. (WKO998194)	Complete	\$80,000	May-23	Oct-23
3	Road	VIC	City of Melbourne	CHETWYND STREET, from Victoria Street to Rosslyn Street, West Melbourne.	Profiling and re-sheeting 50mm "Type N" Hot Mix Asphalt. (WKO997097).	Complete	\$165,000	Jan-23	Jun-23
3	Road	VIC	City of Melbourne	CHETWYND STREET, East Side from Victoria Street and Rosslyn Street, West Melbourne.	Reconstruction of asphalt footpath. (WKO997097).	Complete	\$182,396	Jan-23	Jun-23
3	Road	VIC	City of Melbourne	LONSDALE STREET, North Side Queen Street to Elizabeth Street, Melbourne.	Profiling and re-sheeting 50mm Type 'H&V' Hot Mix Asphalt (two travelling lanes plus red bus lane and centre Parking Bays). (WKO1013168).	Complete	\$200,000	Jan-23	Mar-23
3	Road	VIC	City of Melbourne	LONSDALE STREET, South Side from Russell Street to Exhibition Street, Melbourne.	Profiling and re-sheeting 50/100mm Type 'H, V&N' Hot Mix Asphalt (two travelling lanes plus red bus lane), - new gutter stone adjacent bus zone and deep lift bus zone. (WKO1012108).	Complete	\$195,000	Jan-23	Mar-23
3	Road	VIC	City of Melbourne	CHETWYND STREET, West Side from Victoria Street and Eades Place, West Melbourne.	Reconstruction of asphalt footpath and kerb & channel works (Lift & Reset Bluestone Kerb and 4 rows od Pitcher Channel). (WKO997102).	Complete	\$115,000	Jan-23	Mar-23
3	Combination	VIC	City of Monash	Major Public Lighting Renewal Replacement of Light Bulbs in Street Lights	Street lighting equipment renewal and upgrade to energy efficient lights for public at-grade car parks and around high pedestrian activity areas including public reserves and shopping districts. Removal of inefficient and obsolete lighting. Improvement to shopping areas to enhance after-dark activities and to improve pedestrian safety. This is a separate project that covers different areas of street lighting upgrades from the LRCI Phase 2 renewal program.	Under Construction	\$696,510	Jul-22	Jun-24
3	Road	VIC	City of Monash	Traffic Signals Lanterns to LED Traffic improvement	The City of Monash wishes to convert the old quartz halogen lanterns to LED. The conversion will significantly improve the visibility of traffic lights for road user safety. Among these sites, the Pedestrian Crossing at the intersection of Kingsway and O'Sullivan Road, Glen Waverley also needs a remodel to change the staged crossing phase to one continuous phase to improve pedestrian safety.	Complete	\$305,036	Jul-22	Apr-24
3	Community	VIC	City of Monash	Wayfinding Signage for Community Facilities Other	The wayfinding signage is proposed to identify and give direction of Council's community facilities including: libraries, community centres, halls, preschools, neighbourhood house & health centres.	Complete	\$211,490	Jul-22	Jun-23
3	Community	VIC	City of Monash	Hughesdale Kindergarten Refurbishment Painting/Improvements to community facilities	The City of Monash wishes to undertake a refurbishment of the Hughesdale Kindergarten. This refurbishment is required to meet the current and future needs of the early year's educational facility and Council's commitment to deliver flexible, sustainable, accessible and quality community facilities for the future. The project scope has also increased to include a new DDA compliant shower facility which is a mandatory requirement from the BCA stipulated by the Building Surveyor in order for the Kindergarten to be compliant to the current regulations and consistent with other Kindergartens. Hughesdale Kindergarten is 66 years old and in poor condition. It is no longer 'fit for purpose' when measured against contemporary standards for early years education.	Complete	\$400,000	Jul-22	Feb-23
3	Community	VIC	City of Port Phillip	West Beach Boardwalk Upgrade	The West Beach Boardwalk Connection Upgrade project will include the construction of an accessible stairs, ramp and boardwalk connection whilst also enhancing native vegetation plantings. The project will Improved Accessibility to, and along, the Foreshore	Complete	\$285,372	Oct-23	Dec-23
3	Road	VIC	City of Port Phillip	Wellington St Laneway Upgrade	Reconstruction of sealed laneway off Wellington St, St Kilda. Laneway is currently unsealed, and in poor condition. Length: 68m	Complete	\$270,000	Jan-23	Jun-23
3	Road	VIC	City of Warrnambool	Japan St Drainage (Lower Catchment: Lava St – Barkly St)	Installation of an underground matrix soakage system to alleviate the Japan St annual flooding problem.	Complete	\$850,048	Oct-22	Jun-23
3	Road	VIC	City of Wodonga	Roche Drive, LOGIC Industrial Estate, Wodonga	Construction of new road – The project is to extend Roche Drive by approximately 275m to facilitate access to a significant new development site within the estate. Roche Drive, Wodonga X 16331854 Y -4311927 WGS 84 Pseudo Mercator	Complete	\$1,082,062	Feb-22	May-23
3	Community	VIC	Colac Otway Shire Council	Irrewillipe Wetlands Development	Upgrade of retarding basin, addition of sediment basins, storage pond, drainage pits and pipes to increase capacity in anticipation of residential development in Colac West, protect downstream properties from flood and treat stormwater.	Complete	\$1,212,000	Jan-23	Jun-23
3	Community	VIC	Colac Otway Shire Council	Beeac Play space Renewal	Renewal of play equipment and picnic area.	Complete	\$220,000	Jan-23	May-23
3	Community	VIC	Colac Otway Shire Council	Memorial Square Public Toilet Redevelopment	Construction of new public toilet facilities in Colac's Memorial Square, allowing for enhanced services provision including unisex/gender neutral cubicles, improved baby changing facilities and an adult changing facility	Complete	\$1,120,000	Nov-22	May-23
3	Community	VIC	Colac Otway Shire Council	COPACC Civic Hall Floor Renewal	Renewal of the aging timber floor and supports within the COPACC Civic Hall, allowing a greater range of shows and exhibitions to be delivered in this space	Complete	\$92,000	Jan-23	May-23
3	Road	VIC	Colac Otway Shire Council	Forest Street Road Reconstruction	Reconstruction of pavement and asphalt surfacing, kerb and channel replacement and drainage improvements. Road is currently in very poor condition and is a high use route for heavy vehicles, servicing Colac's industrial precinct.	Complete	\$292,400	Oct-22	Dec-22
3	Community	VIC	Colac Otway Shire Council	Cororooke Masterplan Implementation- New Picnic Area	Construction of next stage of improvements for Cororooke Open Space, following the development of a new play space and park network. Works include: picnic area hardstand, BBQ, seating, picnic tables, drinking fountain, bike racks and shelter including electrical and water connections and commissioning. The new development will create a social gathering space for the local community in an identified strategic gap in open space provision.	Complete	\$120,000	Apr-22	Oct-22
3	Combination	VIC	Corangamite Shire Council	Cobden Streetscape Stage 2	Improved Accessibility of Community Facilities and Areas Works to improve long vehicle parking, pedestrian pathways, upgrade business vehicle crossings, seating	Under Construction	\$520,000	Oct-22	Jun-24

Local Roads and Community Infrastructure Program - Projects approved for funding (as at 14 May 2024)

Phase	Infrastructure Type	State	Funding recipient	Project Name	Problem Description	Status	Program Funding	Start Date	End Date
3	Community	VIC	Corangamite Shire Council	Derrinallum Transfer Station Upgrade	Earthworks to reconfigure access, security and fencing at the transfer station to	Under Construction	\$200,000	Oct-23	Jun-24
3	Community	VIC	Corangamite Shire Council	Footpaths across the Shire	Bicycle and Walking Paths New pedestrian footpaths across the Shire.	Complete	\$216,000	Nov-22	Dec-23
3	Community	VIC	Corangamite Shire Council	Timboon Curdievale Road footpath	Bicycle and Walking Paths	Complete	\$235,000	Nov-22	Dec-23
3	Road	VIC	Corangamite Shire Council	Bridge/Cause way upgrades	Bridge works Improvements of bridges and culverts across the Shire	Complete	\$293,925	Mar-22	Dec-23
3	Community	VIC	Corangamite Shire Council	Transfer Station Solar Panel Infrastructure	Improvements to community facilities Installation of solar panels at 3 Transfer Stations	Complete	\$90,000	Feb-22	Dec-23
3	Community	VIC	Corangamite Shire Council	McNicol St Long Day Care	Improvements to community facilities Conversion of Council's childcare centre to accommodate alternate service delivery	Complete	\$732,000	Jul-22	Dec-23
3	Community	VIC	Corangamite Shire Council	Cobden Shared Path Lighting	Street lighting equipment Lighting of existing shared walking / cycling path	Complete	\$277,442	Jul-22	Dec-23
3	Road	VIC	Corangamite Shire Council	Shire-wide Flood Study Infrastructure Stage 1	Traffic improvement Assessment and Works to improve traffic signage at roads subject to flooding	Complete	\$215,017	Mar-22	Oct-23
3	Road	VIC	Corangamite Shire Council	Road construction, Unlocking subdivision and enabling Infrastructure	Construction of a new road Construction of a road and road related infrastructure works	Complete	\$162,860	Oct-22	Jun-23
3	Community	VIC	Corangamite Shire Council	Terang Recreation Reserve Change rooms	Sporting and recreation facilities Works to upgrade facility change rooms to provide for female participation	Complete	\$365,000	Oct-22	Jun-23
3	Road	VIC	Corangamite Shire Council	Depot Road Seal Extension	Reconstruction Rebuilding and widening the road to accommodate industry expansion	Complete	\$400,000	Nov-22	Jun-23
3	Community	VIC	Corangamite Shire Council	Camperdown-Timboon Rail Trail Bridge Replacement - Stage 5: Construction Bridge 11 and 12	Bicycle and Walking Paths Construction of additional bridges on shared cycling and pedestrian trail	Complete	\$135,880	Mar-22	May-23
3	Road	VIC	Corangamite Shire Council	Camperdown Drainage Stage 2	Drainage Culverts and associated works to improve drainage in Gnotuk Road, Park Avenue and Park Road	Complete	\$541,533	Feb-22	May-23
3	Road	VIC	Corangamite Shire Council	Darlington Drainage Improvements	Drainage Pipes, culverts and associated works to improve drainage across Darlington	Complete	\$56,853	Mar-22	Jun-22
3	Road	VIC	Corangamite Shire Council	Neil Avenue, Terang Drainage Improvements	Drainage Pipes and associated works to improve drainage to Neil Avenue Terang	Complete	\$129,600	Mar-22	Jun-22
3	Road	VIC	Department of Environment, Land, Water and Planning (DELWP)	Overpass Rd, French Island	support facility operations and ease of use by residents.	Complete	\$39,986	Dec-22	May-23
3	Road	VIC	Department of Environment, Land, Water and Planning (DELWP)	Barge Access Rd, French Island	Sheeting/Re-sheeting	Complete	\$14,300	Dec-22	May-23
3	Community	VIC	East Gippsland Shire Council	Old Slipway, Lakes Entrance	The Old Slipway is a historic site situated on the Esplanade in Lakes Entrance and overlooks the stunning Cunninghame Arm waterway. It is a high-profile site but has remained largely unused for the past 15 years due to it being inaccessible and unsafe for public use. This project will redevelop the iconic Old Slipway site in Lakes Entrance by constructing a flexible public open space in the form of a 600 square meter terraced deck and staging area atop the existing slipway surface. The deck will create a community area that is enjoyable, safe, and universally accessible. It will enable the Old Slipway site to become an idyllic waterfront location for events, gatherings and recreation.	Under Construction	\$400,000	Sep-22	Jun-24
3	Community	VIC	East Gippsland Shire Council	Eagle Point Foreshore Hub	Implement the Eagle Point Foreshore Landscape Master Plan. The master includes: <ul style="list-style-type: none"> • New road alignment • Landscaping and Shade • Clear delineation of the caravan park and foreshore • Enlarged beach to enhance swimming opportunities • Removal of existing toilet block • A new multi-functional building accommodating caravan park kiosk, toilets, water-based activity equipment hire/ storage, café and community space. 	Under Construction	\$720,000	Jul-22	Jun-24
3	Community	VIC	East Gippsland Shire Council	Omeo Mountain Bike Stage 1	The Project includes 121.58 kilometres of mountain bikes trails. The trails wind through the Mount Sam State Forest utilising both Mount Sam and the ridgelines of Mount Mesley directly above the township. All trails connect to Livingstone Park which is recognised as the primary trailhead with trails running along the Livingstone Creek corridor, connecting to the Oriental Claims Historic Area to the west and the Omeo caravan park to the east. The proposed trail network is expected to complement the existing tourism offerings of East Gippsland, further expanding the adventure tourism opportunities available from Omeo and aligning with the Ride High Country cycle tourism initiative of North East Victoria.	Under Construction	\$1,500,000	May-22	Jun-24