

Senate Community Affairs Committee
ANSWERS TO ESTIMATES QUESTIONS ON NOTICE
FAMILIES, HOUSING, COMMUNITY SERVICES AND
INDIGENOUS AFFAIRS PORTFOLIO
2012-13 Additional Estimates Hearings

Outcome Number: 2

Question No: 90

Topic: Social Housing Initiative

Hansard Page: 14/02/2013 CA28

Senator Payne asked:

Can you provide a jurisdiction by jurisdiction update on the completion of social housing initiative dwellings?

Answer: The below table shows all jurisdictions' approved dwellings and their completion numbers under the Social Housing Initiative as at 28 February 2013.

	Total Approved Dwellings	Completed dwellings	Dwellings yet to complete	Projects yet to complete	Date last project is due to be completed
NSW	6,330	6,310	20	1	Jun-13
VIC	4,639	4,639	0	0	Completed
QLD	4,035	4,035	0	0	Completed
WA	2,083	1,975	108	2	Jun-13
SA	1,470	1,470	0	0	Completed
TAS	530	530	0	0	Completed
ACT	421	421	0	0	Completed
NT	208	208	0	0	Completed
AUST	19,716	19,588	128	3	

The projects that are yet to be finalised suffered significant delays caused by planning issues, site contamination and mitigation strategies to clean up the contamination, equipment failure.