

The Senate

Education, Employment
and Workplace Relations
References Committee

Primary Schools for the Twenty First
Century Program

Interim report

June 2010

© Commonwealth of Australia 2010

ISBN 978-1-74229-334-9

Printed by the Senate Printing Unit, Parliament House, Canberra.

Senate Standing Committee on Education, Employment & Workplace Relations

References Committee

Members

Senator Michaelia Cash, Chair (from 2 February 2010)	Western Australia, LP
Senator Gary Humphries, Chair (until 2 February 2010)	ACT, LP
Senator Gavin Marshall, Deputy Chair	Victoria, ALP
Senator Chris Back	Western Australia, LP
Senator Catryna Bilyk	Tasmania, ALP
Senator Mathias Cormann (since 2 February 2010)	Western Australia, LP
Senator Sarah Hanson-Young	South Australia, AG

Participating Members

Senator Guy Barnett	Tasmania, LP
Senator the Hon Brett Mason	Queensland, LP

Secretariat

Dr Shona Batge, Secretary
Ms Lyn Beverley, Principal Research Officer
Mr Glen Howard, Principal Research Officer
Ms Jacqui Phillips, Senior Research Officer
Ms Kate Middleton, Executive Assistant
Ms Jane McArthur, Executive Assistant
Ms Ingrid Parker, Executive Assistant

PO Box 6100
Parliament House
Canberra ACT 2600
Ph: 02 6277 3521
Fax: 02 6277 5706
E-mail: eevr.sen@aph.gov.au
Internet: http://www.aph.gov.au/senate/committee/eet_ctte/index.htm

Table of Contents

Members.....	iii
Summary of Recommendations.....	1
Chapter 1	3
Introduction	3
Terms of reference.....	3
Conduct of the inquiry to date.....	3
Note on references.....	4
Background: the Primary Schools for the 21 st Century program.....	4
The need for an interim report.....	4
Outline of report structure	6
Chapter 2	7
Problems with program conception, funding and design.....	7
Aims of the BER	7
Has the BER as a stimulus package met its objectives?.....	8
Flaws in P21 program costings - \$1.7 billion cost blow-out.....	13
Parliament unable to fully scrutinise P21-related spending	17
Poorly designed P21 program delivery guidelines.....	21
Conclusion.....	28
Chapter 3	29
Problems with P21 program implementation.....	29
Differences in outcomes between government and non-government schools	29
Lack of effective consultation and communication	37
Failure to achieve value for money	44
Project costings.....	53
Conclusion.....	63

Chapter 4	65
Limitations of program review mechanisms.....	65
Accountability issues under the partnership model.....	65
Limitations of ANAO oversight.....	67
DEEWR's capacity to assess whether value for money is being achieved	68
Concerns over state-based audit and review mechanisms.....	70
The BER Implementation Taskforce – how effective will it be?.....	71
Uncertainty in responsibility for determining value for money	73
Further work for the committee.....	74
Government Senators' Dissenting Report	77
Overview	77
Objectives of the Building the Education Revolution (BER) program.....	80
Withdrawal of the stimulus measures	87
Elements of BER	89
Governance of the program	89
Administration of the program	95
Use of local contractors	110
Monitoring and reporting	112
Issues raised during the inquiry.....	115
Support for the program	130
Conclusion	135
Additional Comments.....	137
Senator Sarah-Hanson-Young	137
APPENDIX 1	139
Submissions Received.....	139
Additional Information Received.....	141
Tabled Documents	142

APPENDIX 2	145
Public Hearings and Witnesses	145

